



# County of Fairfax, Virginia

## MEMORANDUM

DATE: June 20, 2019

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the June 2019 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation  
Martha Coello, BRAC Coordinator  
Anna Nissinen, Chief of Communications, Marketing and TDM Programs  
Robin Geiger, Head of Communications, Transportation Marketing Section  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Rachad Davis, Transportation Marketing Section  
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED  
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED  
Douglas Miller, Environmental Program Coordinator, CPTED  
Michael Guarino, Section Chief, Capital Projects, CPTED  
Lauren Delmare, Transportation Planner III, CPTED  
Smitha Chellappa, Transportation Planner III, CPTED  
Ricky Foley, Sr. Right-of-Way Agent, CPTED

Transportation Design Division Monthly Projects Status Report

June 20, 2019

Page 2 of 4

Mackenzie Jarvis, CPTED

Guy Mullinax, Bus Stop Coordinator, TSD

Jeffrey Hermann, Section Chief, Site Analysis Section, TPD

Ajmal Hamidi, Transportation Planner, TPD

Mike Lake, Transportation Planner II, CFD

Jim Beall, Section Chief, TDD

Fereshteh Khorashadi, Section Chief, TDD

Mark VanZandt, Section Chief, TDD

Bob Ayers, Project Manager, TDD

Mohamad N. El Kaissi, Project Manager, TDD

Jeff Fasceski, Project Manager, TDD

Masoud Hojatzadeh, Project Manager, TDD

Francesco Lauretti, Project Manager, TDD

Galappa Madhusudhan, Project Manager, TDD

Michael Maisel, Utility Coordinator, TDD

Dennis Marsh, Project Manager, TDD

Seyed Nabavi, Sr. Project Manager, TDD

Tan Nguyen, Utility Coordinator, TDD

Richard Pugh, Utility Coordinator, TDD

Jeanmarie Roberson, Sr. Project Manager, TDD

Sonia Shahnaj, Project Manager, TDD

Alex Tsybin, Project Manager, TDD

Latesa Turner, Project Manager, TDD

Eldar Yusufoglu, Utility Coordinator, TDD

Shahla Zahirieh, Project Manager, TDD

Christina Dodge, Technical Support Section Chief, TDD

Erving Olivas Alvarez, TDD

**PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION**

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services

Ronald N. Kirkpatrick, Deputy Director, DPWES

Rona Courtney, Admin V, Directors Office, DPWES

Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)

Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)

Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)

Carey F. Needham, Director, Building Design and Construction Division

Julie Cline, Director, Land Acquisition Division (LAD)

Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)

Vickie McEntire Anglin, County Surveyor, UDCD

Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD

Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Amy Konigsberg, Chief, Administrative Support Branch, Capital Facilities

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Alan Rashid, Sr. Engineer III, UDCD

## Transportation Design Division Monthly Projects Status Report

June 20, 2019

Page 3 of 4

Larry Popoola, Sr. Engineer III, UDCD  
Frank Roberts, Sr. Engineer III, UDCD  
Andy Royse, Engineer III, UDCD  
Dennis Cate, Project Coordinator, LAD  
Rich Finnell, Project Coordinator, LAD  
John Zeigler, Project Coordinator, LAD  
John Honnick, Sr. Property Analyst, LAD  
Lisa Baker, Sr. Right-of-Way Agent, LAD  
Lisa Glass, Sr. Right-of-Way Agent, LAD  
Clyde Monahan, Sr. Right-of-Way Agent, LAD  
Beth Shubert, Sr. Right-of-Way Agent, LAD  
Stephen Bailey, Right-of-Way-Agent, LAD  
Kelly Alcon, Right-of-Way Agent, LAD  
Mohammed Najeeb, Right-of-Way Agent, LAD  
Jim Strayhorne, Right-of-Way Agent, LAD  
Dianne Love, Engineering Technician III, LAD  
Kim Maye, Engineering Technician III, LAD  
Donald Zelonis, Engineering Technician III, LAD  
Victoria Boyd, Administrative Assistant, LAD

### SUPERVISOR OFFICE

Braddock District Supervisors Office  
Dranesville District Supervisors Office  
Hunter Mill District Supervisors Office  
Lee District Supervisors Office  
Mason District Supervisors Office  
Mount Vernon District Supervisors Office  
Providence District Supervisors Office  
Springfield District Supervisors Office  
Sully District Supervisors Office

### VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering  
Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties  
Amir Salahshoor, Assistant Manager, Local Assistance Program  
Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way  
Alex Faghri, Land Use Specialist, Land Development  
Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering  
Renee Hamilton, Deputy District Administrator  
Tiffanie Harrelson, LUP Plan Review Coordinator, Local Assistance  
Bethany Mathis, Program Management Analyst, Programming and Investment Management  
Vladica Krstic, Area Engineer, Traffic Engineering  
Sofia Pinedo, L&D Quality Assurance  
Bud Siegel, Manager, Local Assistance Program  
Steven E. Welch, Assistant Transportation & Land Use Director, Arlington & Fairfax Counties  
John Russell, Engineering Supervisor, Materials QA

Transportation Design Division Monthly Projects Status Report

June 20, 2019

Page 4 of 4

Ronald Seale, Supervisor, Materials

Kari Fuhrman, Maintenance

Norman Whitaker, Director, Transportation Planning

Houda Ahmed Ali, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Michael Stablein, Washington Gas

Jeff Acierto, Cox Communication

Scott Sisk, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

June 2019

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 40000 – COUNTY TRANSIT SYSTEMS	1
FUND 50000 – FEDERAL & STATE GRANTS	1 – 11
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	11 – 34
FUND 30010 – COUNTY CONSTRUCTION	35
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	35 – 52
FUND 30060 – SIDEWALK CONSTRUCTION	53
FUND 30070 – PUBLIC SAFETY CONSTRUCTION	53
FUND 30080 -- COMMERCIAL REVITALIZATION PROGRAM	53

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01204 Wakefield Dr EB @ Potomac</b>			08/17	NA	08/17	NA	06/18	NA	NA	01/18	NA	NA	01/18	06/18	NA	NA	NA	10/18	11/18	12/18	01/19	07/19	06/19
<b>Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>100/400-C40001</b>	Mount Vernon		PM TDD: Ruffner, Scott						Replace bus shelter.						Final construction package sent to UDCD on 10/29/18. Part of UDCD Task Order #32. Construction NTP 2/6/19.								
<b>4YP202-01204</b>			PM UTL:												Substantially complete 6/3/19.								
<b>TS-000022-002</b>		\$50,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Post-Construction</b>																							
<b>02253 John Marr Dr NB @ Tom Davis Dr</b>			06/17	NA	12/17	NA	05/18	07/18	09/18	05/18	NA	NA	05/18	09/18	NA	NA	NA	10/18	11/18	12/18	01/19	12/18	07/19
<b>Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>100/400-C40001</b>	Mason		PM TDD: Hojatzadeh, Max						Replace existing pad with Tolar, non-advertisement shelter with bench and trash can. connect to existing sidewalk.						Final construction package submitted to UDCD on 10/30/18. Part of UDCD Task Order #33. Construction NTP 3/13/19.								
<b>4YP202-02253</b>			PM UTL:																				
<b>TS-000022-006</b>		\$20,000	PM LAD: Strayhorne, Robert																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>03760 Wakefield Dr EB @ West Wakefield Dr</b>			11/17	NA	01/18	NA	08/18	NA	NA	02/18	NA	NA	02/18	06/18	NA	NA	NA	10/18	11/18	12/18	01/19	07/19	06/19
<b>Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>100/400-C40001</b>	Mount Vernon		PM TDD: Ruffner, Scott						Replace bus shelter.						Final construction package sent to UDCD on 10/29/18. Part of UDCD Task Order #32. Construction NTP 2/6/19.								
<b>4YP202-03760</b>			PM UTL:												Substantially complete 6/3/19.								
<b>TS-000022-008</b>		\$50,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Post-Construction</b>																							
<b>Intersection Design @ Lukens Lane (Phase II)</b>			07/09	09/09	02/10	10/13	11/15	12/15	11/15	04/16	NA	02/14	04/16	05/17	NA	NA	NA	08/18	09/18	10/18	01/19	05/19	04/19
<b>RHPTI</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>102/500-C50000</b>	Mount Vernon		PM TDD: Hojatzadeh, Max						Pedestrian intersection improvements for express bus stop						<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04.</b> Substantially complete 4/25/19.								
<b>26006G-06002</b>			PM UTL:																				
<b>AA1400012-06</b>		\$1,500,000	PM LAD: Shubert, Beth																				
		\$0	PM UDCD: Engida, Samuel																				
			PM CPTED: Luo, Caijun																				
<b>Post-Construction</b>																							

Jun 2019

Project Name		Jun 2019																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Intersection Design@Mohawk and Belford		07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	09/16	01/17	03/18	On Hold <input type="checkbox"/>
RHPTI		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
102/500-C50000	Mount Vernon	PM TDD: Hojatzadeh, Max					Pedestrian intersection					<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Construction of both Belford and Mohawk substantially complete 3/26/18. VDOT inspection 11/28/18. VDOT re-inspection requested 3/22/19.											
26006G-06011	Lee	PM UTL: Yusufoglu, Eldar					improvements for express bus stop					Awaiting permit release.											
AA1400017-06	\$1,367,300	PM LAD: Shubert, Beth																					
	\$0	PM UDCCD: Samiyi, Bijan																					
		PM CPTED: Luo, Caijun																					
Post-Construction																							
Intersection Design @ Ladson Ln (Phase 4C)		07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	NA	NA	NA	03/16	05/16	06/16	09/16	01/17	08/17	On Hold <input type="checkbox"/>
RHPTI		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
102/500-C50000	Mount Vernon	PM TDD: Hojatzadeh, Max					Pedestrian intersection					<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Project substantially completed 8/31/17. VDOT inspection 11/28/18. VDOT re-inspection requested 3/22/19. Awaiting permit release.											
AA1400012-06-A-0	Lee	PM UTL: Yusufoglu, Eldar					improvements for express bus stop																
AA1400012-06	\$267,500	PM LAD: Shubert, Beth																					
	\$267,500	PM UDCCD: Samiyi, Bijan																					
		PM CPTED: Luo, Caijun																					
Post-Construction																							
Intersection Design @ Frye Rd. (Phase II)		07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	04/16	05/16	06/16	09/16	01/17	03/18	On Hold <input type="checkbox"/>
RHPTI		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
102/500-C50000	Mount Vernon	PM TDD: Hojatzadeh, Max					Pedestrian intersection					<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Construction substantially complete 3/16/18. VDOT inspection 11/28/18. VDOT re-inspection requested 3/22/19. Awaiting permit release.											
AA1400012-06-B-0	Lee	PM UTL: Yusufoglu, Eldar					improvements for express bus stop																
AA1400012-06	\$1,596,000	PM LAD: Shubert, Beth																					
	\$0	PM UDCCD: Samiyi, Bijan																					
		PM CPTED: Luo, Caijun																					
Post-Construction																							
Cinderbed Bikeway - Cinderbed Rd. Bikeway		02/18	04/19	08/19	03/20	02/22	05/22	05/22	06/20	TBD	12/20	12/20	08/21	TBD	TBD	08/22	09/22	09/22	11/22	03/23	11/23	11/23	On Hold <input type="checkbox"/>
RHPTI		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
102/500-C50000	Lee	PM TDD: Fasceski, Jeff					Pedestrian and bicyclist access					<b>TPP ID#122.</b> Receiving comments for Preliminary submission. Schedule being evaluated for additional bridge and environmental impacts.											
AA1400137-15-137		PM UTL: Pugh, Richard					improvements along Cinder Bed Road from Barry Road to Newington Road																
AA1400137-15	\$4,000,000	PM LAD:																					
	\$2,500,000	PM UDCCD:																					
		PM CPTED: Knight, Ryan																					
Design																							

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria</b> 102/500-C50000 AA1400141-16-0 AA1400141-16	Lee	\$2,950,000 \$1,950,000	02/18	08/18	03/19	12/19	11/21	02/22	02/22	05/20	09/20	01/21	01/21	08/21	TBD	TBD	08/22	09/22	10/22	12/22	03/23	12/23	12/23
<b>Project Manager/Assignments</b> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Glass, Lisa PM UDCCD: PM CPTED: Wells, Chris			<b>Project Description</b> Construct approximately 2,000 LF of 8'-10' wide walkway along the north side of South Van Dorn Street from Oakwood Road to Alexandria City Line						<b>Monthly Remarks</b> <b>TPP ID# 182.</b> Pre-final design in progress.														

Design

<b>Tysons East Station to Great Falls Sidewalk</b> 102/500-C50000 DCBPA-065 AA1400065-12	Providence Dransville	\$3,027,871 (\$27,129)	03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/19	12/18	01/19	01/19	02/19	06/19	03/17	04/20
<b>Project Manager/Assignments</b> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: Lim, Vannak PM CPTED: Shin, Sung			<b>Project Description</b> Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station						<b>Monthly Remarks</b> <b>TMSAMS ID# 35.</b> NTP to bid advertisement received 12/20/18. Bid advertisement 1/14/19. Pre-bid meeting 1/22/19. Bid opening 2/12/19. Contract Award authorization received from VDOT 5/7/19. Contract Award 6/5/19. Utility relocations substantially complete 3/29/19. VPDES reissuance application submitted to LDS 4/10/19.														

Construction

<b>Galleria Dr. Intersection</b> 102/500-C50000 DCBPA-068 AA1400068-12	Providence	\$835,748 (\$14,252)	11/14	NA	11/14	03/15	05/15	08/16	10/16	05/15	NA	08/15	09/15	09/16	NA	NA	06/17	06/17	07/17	08/17	12/17	12/17	06/18
<b>Project Manager/Assignments</b> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCCD: Rashid, Alan PM CPTED: Harrell, William			<b>Project Description</b> Pedestrian intersection improvements, including crosswalks and pedestrian signalization						<b>Monthly Remarks</b> <b>TMSAMS ID# 29</b> Construction substantially complete 6/5/18. VDOT permit released 3/21/19. LAP closeout in progress.														

Post-Construction

<b>Rt-7 sidewalk</b> 102/500-C50000 DCBPA-069 AA1400069-12	Providence Hunter Mill	\$2,303,600 \$0	04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18
<b>Project Manager/Assignments</b> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCCD: McCorkle, Lisa PM CPTED:			<b>Project Description</b> Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange						<b>Monthly Remarks</b> <b>TMSAM ID# 32.</b> Construction substantially complete 10/24/18. Ribbon cutting ceremony held 1/3/19. VDOT permit revision submitted 1/24/19. Comments received 3/18/19. VDOT permit revision comments being addressed. VPDES Notice of Termination submitted to LDS 5/8/19.														

Post-Construction



Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

**Rt.7 Sidewalk under Rt.123 South Side**  
**102/500-C50000** Providence  
**DCBPA-070** Hunter Mill  
**AA1400070-12** \$2,404,590  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Shubert, Beth  
 PM UDCCD: McCorkle, Lisa  
 PM CPTED:

Project Description  
 Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange

Monthly Remarks  
**TMSAM ID# 32.** Construction substantially complete 8/24/18. Ribbon cutting ceremony held 1/3/19. VDOT permit revision approved 3/22/19. VPDES Notice of Termination submitted to LDS 5/8/19.

On Hold

**Post-Construction**

<b>SW South side Soapstone to South Lakes</b>	09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	06/19	04/19	05/19	05/19	05/19	07/19	07/17	04/20
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

**Sunrise Valley Dr**  
**102/500-C50000** Hunter Mill  
**DCBPA-073**  
**AA1400073-12** \$1,428,941  
 \$55,000

Project Manager/Assignments  
 PM TDD: Lauretti, Francesco  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Lefcourt, Eric  
 PM UDCCD: Engida, Samuel  
 PM CPTED: Lind, Adam

Project Description  
 Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive

Monthly Remarks  
**RMAG ID# 31** VDOT Bid Authorization received 4/22/19. Bid advertisement 5/1/19. Pre-bid meeting held 5/15/19. Bid opening 5/29/19. Contract Award Authorization package submitted to VDOT 6/13/19. Underground utility relocations are complete. VPDES reissuance application submitted to LDS 4/10/19. Project construction bid package is bundled with Project AA1400074-12 Sunrise Valley Drive Sidewalk - North Side.

On Hold

**Bid Advertisement**

<b>SW North side Soapstone to South Lakes</b>	09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	07/19	04/19	05/19	05/19	06/19	07/19	07/17	04/20
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

**Sunrise Valley Dr**  
**102/500-C50000** Hunter Mill  
**DCBPA-074**  
**AA1400074-12** \$1,765,485  
 (\$446,600)

Project Manager/Assignments  
 PM TDD: Lauretti, Francesco  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Glass, Lisa  
 PM UDCCD: Engida, Samuel  
 PM CPTED: Lind, Adam

Project Description  
 Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive

Monthly Remarks  
**RMAG ID# 12** VDOT Bid Authorization received 4/22/19. Bid advertisement 5/1/19. Pre-bid meeting held 5/15/19. Bid opening 5/29/19. Contract Award Authorization package submitted to VDOT 6/13/19. Underground utility (Cox & Verizon) relocations are 95% complete. VPDES reissuance application submitted to LDS 4/10/19. Project construction bid package is bundled with Project AA1400073-12 Sunrise Valley Drive Sidewalk - South Side.

On Hold

**Bid Advertisement**

<b>Georgetown Pike Trail Phase III</b>	12/13	03/14	NA	12/17	06/18	12/18	08/18	02/18	NA	05/18	05/18	06/18	08/18	12/18	11/18	11/18	11/18	12/18	06/19	12/19	10/19
--	-------	-------	----	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

**Georgetown Pike Trail Phase III**  
**102/500-C50000** Dranesville  
**GTP-130-130**  
**AA1400130-13** \$350,000  
 \$50,000

Project Manager/Assignments  
 PM TDD: Dresser, John  
 PM UTL: Pugh, Richard  
 PM LAD: Baker, Lisa  
 PM UDCCD: Samiyi, Bijan  
 PM CPTED: Miller, Douglas

Project Description  
 Approximately 275 LF trail along the north side of Georgetown Pike

Monthly Remarks  
**Enhancement Grant Project.** Contract Award Authorization received from VDOT on 2/8/19. Construction Award date was 6/3/19. Pre-Construction meeting held on 6/18/19. Construction NTP date set for 7/8/19.

On Hold

**Construction**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	11/19
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Jones Branch Connector - Final Design</b> 102/500-C50000 JBC-093-093 AA1400093-13	Providence \$60,000,000 \$0	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
		PM TDD: Dresser, John					Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes					Project is in Construction phase by VDOT- CN phase began with contract signing on 12/28/16. Construction is 88% complete. Milestone 1, the opening of one (1) traffic lane in each direction, was completed on 12/15/18. Final project completion is scheduled for November, 2019.										
		PM UTL: Yusufoglu, Eldar																				
		PM LAD: Baker, Lisa																				

**Construction**

<b>Rt. 1 Sacramento Dr. Intersection Improvements</b>			03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
---	--	--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

<b>RHPTI</b> 102/500-C50000 RHPTI-013 AA1400013-06	Mount Vernon Lee \$377,219 (\$22,781)	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
		PM TDD: Hojatzadeh, Max					Pedestrian intersection and bus stop improvement					<b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.										
		PM UTL: Yusufoglu, Eldar																				
		PM LAD:																				

**Post-Construction**

<b>Lockheed Blvd. Intersection Improvements</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
---	--	--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

<b>RHPTI</b> 102/500-C50000 RHPTI-015 AA1400015-06	Mount Vernon Lee \$545,406 (\$221,594)	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
		PM TDD: Hojatzadeh, Max					Pedestrian intersection and bus stop improvement					<b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.										
		PM UTL: Yusufoglu, Eldar																				
		PM LAD:																				

**Post-Construction**

<b>Arlington Dr. Intersection Improvements</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
--	--	--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

<b>RHPTI</b> 102/500-C50000 RHPTI-016 AA1400016-06	Mount Vernon Lee \$235,900 (\$198,100)	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
		PM TDD: Hojatzadeh, Max					Pedestrian intersection and bus stop improvements					<b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Working on final FTA closeout.										
		PM UTL: Yusufoglu, Eldar																				
		PM LAD:																				

**Post-Construction**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Rt. 1-PH5-Quander Rd. to Hotel Complex SW</b>			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	10/16	11/16	02/17	09/16	04/18
<b>RHPTI</b> 102/500-C50000 RHPTI-079 AA1400079-12	Mount Vernon	\$900,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Rashid, Alan PM CPTED: Luo, Caijun				<u>Project Description</u> Construct a 5-foot concrete sidewalk along east side Richmond Highway from Fair Haven Avenue/Quander Road to Virginia Lodge				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete on 4/13/18. Punch list completed 5/25/18. Re-inspection requested. Awaiting permit release.												
<b>Post-Construction</b>																							
<b>Rt. 1-PH5-Virginia Lodge to Huntington Ave SW</b>			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	12/18	02/19	03/19	06/19	09/16	10/19
<b>RHPTI</b> 102/500-C50000 RHPTI-080 AA1400080-12	Mount Vernon	\$1,500,000 \$201,505	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Cate, Dennis PM UDCCD: Engida, Samuel PM CPTED: Luo, Caijun				<u>Project Description</u> Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Final construction package submitted to UDCCD 12/7/18. Bid advertisement 2/25/19. Bid opening 3/27/19. NIP signed 6/6/19. Contract award 6/10/19.												
<b>Construction</b>																							
<b>Sunset Hills/Town Center Pkwy</b>			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	07/19	08/19	09/19	10/19	11/19	12/16	05/20
<b>RMAG</b> 102/500-C50000 RMAG-099 AA1400099-13	Hunter Mill	\$691,000 \$25,000	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: Lim, Vannak PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements				<u>Monthly Remarks</u> <b>RMAG ID# 6</b> . At a coordination meeting with VDOT, and developer on 8/2/17, it was decided the County will begin the work when the adjoining construction is completed. Due to another developer's projects at the intersection of Sunset Hills Rd. & Town Center Parkway, it is required for the County to revise and update the construction plans for permit revision. Revised plans were approved on 4/9/19. Revised permit received 4/25/19.												
<b>Bid Advertisement</b>																							
<b>Sunrise V- S. Side Glade to Reston Pkwy</b>			08/13	NA	12/13	07/14	08/15	01/17	11/18	08/15	NA	03/16	03/16	10/18	10/18	05/19	04/19	05/19	05/19	06/19	07/19	12/17	01/20
<b>RMAG</b> 102/500-C50000 RMAG-100 AA1400100-13	Hunter Mill	\$2,678,000 (\$50,000)	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Lim, Vannak PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway				<u>Monthly Remarks</u> <b>RMAG ID# 7 &amp; 8</b> Underground utility relocations are complete. Bid advertisement authorization received from VDOT on 4/8/19. VPDES reissuance application submitted to LDS 4/10/19. Bid advertisement 5/7/19. Pre-bid meeting 5/21/19. Bid opening 6/4/19. VDOT Contract Award package is being prepared.												
<b>Bid Advertisement</b>																							

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	08/20	04/17	05/21	11/19	NA	02/20	03/20	04/21	08/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23
<b>RMAG</b> 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill \$12,399,322 \$854,322		<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCCD: Lim, Vannak PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct pedestrian/bicycle grade separated crossing				<u>Monthly Remarks</u> <b>RMAG ID# 5</b> Agreement finalized with the Isaac Newton Square developer on 5/17/19 to provide a pedestrian connection. 2nd pre-final plan review comments received on 5/30/19. Memo of understanding completed with the Reston Fire Station on 5/31/19. 3rd pre-final plans in progress.												
<b>Design</b>																							
Allen St. Intersection			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	11/16	05/17	NA	NA	11/17	11/17	11/17	12/17	10/18	01/19	03/19
<b>Rt. 50 Intersection</b> 102/500-C50000 RT50-052 AA1400052-12	Mason Providence \$257,700 (\$100,300)		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Stevens, Michael PM CPTED: Harrell, William				<u>Project Description</u> Pedestrian intersection and bus stop improvements				<u>Monthly Remarks</u> Project Construction bundled with Project #1400057-2012, Rte. 50 Sidewalk from Woodlawn Ave to Church St. Construction substantially complete 3/27/19. LAP closeout in progress.												
<b>Post-Construction</b>																							
Woodlawn Ave Intersection			10/13	03/14	08/15	02/16	12/16	09/17	01/17	02/16	06/16	09/16	09/16	11/16	NA	NA	08/17	09/17	09/17	10/17	02/18	01/19	09/18
<b>Rt. 50 Intersection</b> 102/500-C50000 RT50-053 AA1400053-12	Providence Mason \$1,636,000 (\$50,000)		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Bajracharya, Sanjala PM CPTED: Harrell, William				<u>Project Description</u> Pedestrian intersection and 850' of sidewalk improvements				<u>Monthly Remarks</u> Construction was substantially completed on 10/17/18. LAP close-out submitted to VDOT on 3/29/19.												
<b>Post-Construction</b>																							
Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	01/17	04/18	08/18	08/18	09/18	10/18	02/19	10/19	10/19
<b>Rt. 50 Sidewalk</b> 102/500-C50000 RT50-055 AA1400055-12	Providence Mason \$1,029,000 (\$5,000)		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Cutler, Tom PM CPTED: Harrell, William				<u>Project Description</u> Approximately 1,400 LF of sidewalk and trail on north side of Route 50				<u>Monthly Remarks</u> Construction 15% complete. Construction NTP 4/25/19. Contract awarded 2/27/19. Project Construction is bundled with Project #1400056-2012, Route 50 Sidewalk from Graham Road to Woodley Lane.												
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Graham Rd. to Woodley Ln. @ S. Side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	08/18	08/18	09/18	10/18	02/19	10/19	10/19	
Rt. 50 Sidewalk 102/500-C50000 RT50-056 AA1400056-12	Mason \$483,500 (\$5,000)		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Cutler, Tom PM CPTED: Harrell, William				<u>Project Description</u> Approximately 500 LF of sidewalk and trail on south side of Route 50				<u>Monthly Remarks</u> Construction 50% complete. Construction NTP 4/25/19. Contract awarded 2/27/19. Project Construction bundled with Project #1400055-2012, Route 50 Sidewalk from Cedar Hill Road to Allen Street.													
Construction																							On Hold	<input type="checkbox"/>
Woodlawn Ave to Church North Side			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	10/16	05/17	NA	NA	11/17	11/17	11/17	12/17	10/18	01/19	03/19	
Rt. 50 Sidewalk 102/500-C50000 RT50-057 AA1400057-12	Providence Mason \$508,000 (\$9,500)		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Stevens, Michael PM CPTED:				<u>Project Description</u> Approximately 550 LF sidewalk on north side of Route 50				<u>Monthly Remarks</u> Project Construction bundled with Project #1400052-2012, Route 50 & Allen Street Intersection. Construction was substantially completed on 3/27/19. LAP closeout in progress.													
Post-Construction																							On Hold	<input type="checkbox"/>
Wescott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	12/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	08/18	06/18	06/18	07/18	07/18	11/18	09/19	08/19	
Rt. 50 Sidewalk 102/500-C50000 RT50-058 AA1400058-12	Providence Mason \$2,095,000 \$37,000		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: TBD, To Be Determined PM UDCCD: Lim, Vannak PM CPTED: Harrell, William				<u>Project Description</u> Approximately 2,800 LF of sidewalk and trail on north side of Route 50				<u>Monthly Remarks</u> Construction 65% complete. Construction NTP 12/3/18.													
Construction																							On Hold	<input type="checkbox"/>
Annandale Rd. @ Cherry St. to North Side			10/13	03/14	08/15	02/16	06/17	09/17	05/17	02/16	04/16	09/16	09/16	04/17	07/17	04/18	07/18	07/18	07/18	08/18	02/19	01/20	01/20	
Rt. 50 Sidewalk 102/500-C50000 RT50-059 AA1400059-12	Providence Mason \$659,000 (\$105,000)		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Metafria, Fasika PM CPTED: Harrell, William				<u>Project Description</u> Approximately 1,310 LF of sidewalk and trail on north side of Route 50				<u>Monthly Remarks</u> Construction 85% complete. Construction NTP 2/6/19. Project Construction is bundled with Project #1400060-2012, Route 50 Sidewalk from Meadow Ln to Linden Ln.													
Construction																							On Hold	<input type="checkbox"/>

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Meadow Ln to Linden Ln@N Side			10/13	03/14	08/15	02/16	11/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	04/18	07/18	07/18	07/18	08/18	01/19	01/20	01/20	
<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-060</b> <b>AA1400060-12</b>	Providence Mason \$739,000 \$88,500		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Metafria, Fasika PM CPTED: Harrell, William					<u>Project Description</u> Approximately 600 LF of sidewalk and trail on north side of Route 50					<u>Monthly Remarks</u> Construction 85% complete. Construction NTP issued on 2/6/19. Project Construction is bundled with Project # 1400059-2012, Route 50 Sidewalk from Annandale Road to Cherry Street.						On Hold <input type="checkbox"/>					
<b>Construction</b>																								
South St. @ Aspen Ln to South Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	11/16	03/17	04/17	04/18	06/18	07/18	07/18	08/18	12/18	01/19	05/19	
<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-061</b> <b>AA1400061-12</b>	Mason Providence \$1,284,200 \$276,200		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William					<u>Project Description</u> Approximately 1,300 LF of sidewalk and trail on south side of Route 50					<u>Monthly Remarks</u> Construction substantially complete 5/31/19. Construction NTP issued on 12/11/18.						On Hold <input type="checkbox"/>					
<b>Post-Construction</b>																								
Patrick Henry Dr.to Olin Dr@S Side			10/13	03/14	08/15	02/16	11/16	09/17	09/17	02/16	04/16	10/16	11/16	08/17	NA	NA	04/18	04/18	05/18	05/18	08/18	01/19	10/18	
<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-062</b> <b>AA1400062-12</b>	Mason Providence \$553,000 (\$14,000)		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Bajracharya, Sanjala PM CPTED: Harrell, William					<u>Project Description</u> Approximately 500 LF of sidewalk on south side of Route 50					<u>Monthly Remarks</u> Construction substantially complete on 10/29/18. Punch list complete. Permit release requested March 2019. LAP closeout in progress.						On Hold <input type="checkbox"/>					
<b>Post-Construction</b>																								
SRTS Flint Hill ES			04/15	NA	10/15	03/16	11/16	12/16	09/17	NA	NA	NA	NA	NA	NA	NA	06/18	06/18	06/18	07/18	09/18	05/17	01/19	
<b>SRTS-133</b> <b>AA1400133-14</b>	Hunter Mill \$305,000 \$20,000		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Delli Carpini, Angelica PM UDCCD: Rashid, Alan PM CPTED:					<u>Project Description</u> Provide a raised crosswalk, rapid flashing beacons, and upgrade curb ramps					<u>Monthly Remarks</u> Construction substantially complete 1/10/19. Final inspection 3/6/19. LAP close-out complete. Project constructed with project AA14000134-14.						On Hold <input type="checkbox"/>					
<b>Post-Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>SRTS Graham Rd.ES</b>  <b>102/500-C50000</b>  <b>SRTS-134</b>  <b>AA1400134-14</b></p>																							
Providence		\$205,000 (\$25,000)	04/15	NA	10/15	02/16	07/16	11/16	09/16	NA	NA	NA	NA	NA	NA	NA	06/18	06/18	06/18	07/18	09/18	05/17	01/19
			<p><u>Project Manager/Assignments</u>                      PM TDD: Lauretti, Francesco                      PM UTL:                       PM LAD: Delli Carpini, Angelica                      PM UDCCD: Rashid, Alan                      PM CPTED:</p>						<p><u>Project Description</u>                      Provide a refuge island and upgrade ramps</p>						<p><u>Monthly Remarks</u>                      Construction substantially complete 1/10/19. Final inspection 3/6/19. VDOT permit released 3/21/19. LAP close-out complete. Project constructed with project AA14000133-14.</p>						On Hold <input type="checkbox"/>		
<b>Post-Construction</b>																							
<p><b>Old Crthouse Rd.SRTS</b>  <b>102/500-C50000</b>  <b>SRTS-138</b>  <b>AA1400138-15</b></p>																							
Hunter Mill		\$1,700,000 \$1,315,000	05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	07/19	08/19	09/19	10/19	11/19	01/20	09/19	06/20
			<p><u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL: Nguyen, Tan                      PM LAD: Alcon, Kelly                      PM UDCCD: Bajracharya, Sanjala                      PM CPTED:</p>						<p><u>Project Description</u>                      Construct 5-foot concrete sidewalk along Old Courthouse Road</p>						<p><u>Monthly Remarks</u>  <b>TPP ID# 307.</b> Funding via Safe Routes to School Grant. Utility relocation 80% completed. Draft construction package submitted to UDCCD on 3/4/19. VDOT permit received on 4/2/19. VDOT Bid Authorization package in progress.</p>						On Hold <input type="checkbox"/>		
<b>Utility Relocation</b>																							
<p><b>Scotts Run Wlkwy</b></p>																							
			07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	09/20
			<p><u>Project Manager/Assignments</u>                      PM TDD: Dresser, John                      PM UTL: Nguyen, Tan                      PM LAD: Monahan, Clyde                      PM UDCCD: Syed-Muhammad, Abul                      PM CPTED: Aguayo, Vanessa</p>						<p><u>Project Description</u>                      Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park</p>						<p><u>Monthly Remarks</u>  <b>TMSAMS ID# 11</b> CN Award Authorization received from VDOT on 4/15/19. Contract Awarded on 5/14/19. Pre-Construction meeting was held on 6/4/19.</p>						On Hold <input type="checkbox"/>		
<b>Construction</b>																							
<p><b>Gallows Rd. Wlkwy</b></p>																							
			08/13	NA	04/14	10/15	02/16	01/16	03/17	02/15	NA	09/15	09/15	01/17	01/16	03/16	08/17	08/17	09/17	10/17	02/18	12/16	05/18
			<p><u>Project Manager/Assignments</u>                      PM TDD: Marsh, Dennis                      PM UTL: Nguyen, Tan                      PM LAD: Shubert, Beth                      PM UDCCD: Samiyi, Bijan                      PM CPTED: Harrell, William</p>						<p><u>Project Description</u>                      Approximately 400 LF of 5-foot wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road</p>						<p><u>Monthly Remarks</u>  <b>TMSAMS ID# 13</b> Construction substantially complete on 5/18/18. Permit released on 9/12/18. LAP close out complete.</p>						On Hold <input type="checkbox"/>		
<b>Post-Construction</b>																							



Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Aline Ave. Wlkwy			08/13	NA	04/14	10/15	02/16	05/16	04/17	03/15	NA	09/15	09/15	01/17	01/16	04/16	08/17	08/17	09/17	10/17	02/18	02/17	05/18
<b>TMSAMS</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Providence		PM TDD: Marsh, Dennis						Approximately 300 LF of 5-foot wide concrete sidewalk on south side of Aline Avenue and east side of Gallows Road						<b>TMSAMS ID# 14</b> Construction substantially complete on 5/18/18. Permit released on 9/12/18. LAP close out complete.								
TMSAMS-110			PM UTL: Nguyen, Tan																				
AA1400110-13		\$445,486 (\$141,514)	PM LAD: Shubert, Beth																				
			PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Harrell, William																				
<b>Post-Construction</b>																							
Vesper Ct Trail			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	04/17	04/17	04/17	05/17	09/17	12/17	01/19
<b>TMSAMS</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Hunter Mill		PM TDD: Dresser, John						Construct 2,018 LF of multi-purpose trail from Vesper Court to Leesburg Pike						<b>TMSAMS ID# 24</b> Construction substantially completed on 1/24/19. Ribbon cutting ceremony held on 4/16/19. Project As-Builts and LDS bond release are in progress. Awaiting VDOT permit release.								
TMSAMS-120			PM UTL: Nguyen, Tan																				
AA1400120-13		\$2,369,911 (\$88,000)	PM LAD: Finnell, Richard																				
			PM UDCCD: Cutler, Tom																				
			PM CPTED: Aguayo, Vanessa																				
<b>Post-Construction</b>																							
Gallows Rd/Prosperity Ave Intersection Improvements			01/18	NA	02/18	NA	04/18	06/18	09/18	NA	NA	NA	NA	NA	NA	NA	NA	11/18	12/18	12/18	01/19	11/18	03/19
<b>Transportation Improvements - Providence District</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Ruffner, Scott						Extend 4-foot concrete median along Gallows Road in the vicinity of the Courtyard Hotel to prevent illegal left turns						Construction substantially complete on 3/13/19. Punch list items completed. Re-inspection requested. Awaiting VDOT permit release.								
2G40-009-002-0			PM UTL:																				
2G40-009-002		\$75,000 (\$65,000)	PM LAD:																				
			PM UDCCD: Engida, Samuel																				
			PM CPTED: Abifadel, Gibran																				
<b>Post-Construction</b>																							
Lorton Rd Roadway Improvements			01/08	09/08	10/09	08/12	01/13	06/13	06/13	01/12	01/12	NA	01/12	09/12	02/12	12/14	NA	12/13	01/14	02/14	04/14	12/16	03/17
<b>TMSAMS</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Roberson, Jeanmarie						Widen Lorton Road to 4 lanes from Route 123/Furnace Road to Silverbrook Road and from Route123/Lorton Road to Furnace Road						<b>Project is part of the Second Four-Year Transportation Plan</b> Street Acceptance package was sent to VDOT Central Office in Richmond. Discontinuance package has to be approved by the Commonwealth Transportation Board (CTB). VDOT is working to have this action item added to the CTB agenda.								
2G40-022-000-0			PM UTL: Nguyen, Tan																				
2G40-022-000		\$45,883,244 (\$7,226,478)	PM LAD: Kresge, Carol																				
			PM UDCCD: Lim, Vannak																				
			PM CPTED: Harrell, William																				
<b>Post-Construction</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

VRE Rolling Road Station Parking Lot Expansion	124/400-C40011	Springfield	08/18	NA	03/19	10/19	01/21	06/21	06/21	03/20	TBD	NA	08/20	02/21	TBD	TBD	NA	12/21	01/22	02/22	05/22	09/22	09/22
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>									On Hold <input type="checkbox"/>			
			PM TDD: Fasceski, Jeff				Surface parking lot expansion				Pre-final design is in progress.												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Glass, Lisa																				
			PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				

Design

Giles Run & Laurel Hill	124/400-C40011	Mount Vernon	12/17	NA	08/18	07/19	01/20	04/20	04/20	10/19	10/19	NA	11/19	01/20	02/20	05/20	NA	10/20	12/20	01/21	03/21	10/21	10/21
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>									On Hold <input type="checkbox"/>			
			PM TDD: Turner, Latesa				Improve existing park access				Pre-final design is in progress. This project will be permitted through the Land Development Services (LDS) review process.												
			PM UTL:				road and construct 1500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive																
			PM LAD:				Re-use Development																
			PM UDCCD:																				
			PM CPTED: Borkowski, Tad																				

Design

Sunrise Valley-Reston Parkway-Soapstone NS	124/400-C40011	Hunter Mill	03/18	06/18	04/19	09/19	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>									On Hold <input type="checkbox"/>			
			PM TDD: Shahnaj, Sonia				Install separated bike lanes and a pedestrian facility on the north side of Sunrise Valley Drive				<b>TPP ID# 189.04. RMAG ID# 4</b> Project schedule developed up to pre-final design phase. Complete schedule to be developed pending the completion of pre-final design and the review of anticipated development application in the vicinity of the project. Intermediate design plans distributed for review on 4/30/19. Comments due on 6/7/19. Partial comments received from several County agencies. VDOT comments pending. Scheduled meeting with VDOT TE on 7/10/19.												
			PM UTL: Maisel, Michael																				
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				

Design

New Dominion Parkway Bike-Reston Parkway-Fairfax County Parkway	124/400-C40011	Hunter Mill	07/18	09/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>									11/2018 On Hold <input checked="" type="checkbox"/>			
			PM TDD: Madhusudhan, Galappa				Reconstruct New Dominion Parkway with on-road bike lanes, reduced median width, and reduced lane widths from Fairfax County Parkway to Reston Parkway				<b>TPP ID #189.13. RMAG Phase II ID#13.</b> NTP issued to consultant on 7/30/18. Conceptual design plans received from the consultant on 9/14/18. Utility designations survey request made on 9/5/18. Existing traffic signal plans received from VDOT on 8/30/18 were sent to the consultant. Synchro files for the signal timings received from VDOT on 9/12/18 were sent to the consultant. Project is on hold pending clarification of project scope from CPTED.												
			PM UTL: Nguyen, Tan																				
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Town Center Parkway Bike Lanes			03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--------------------------------	--	--	-------	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>RMAG Phase II</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Hunter Mill		PM TDD: Zahirieh, Shahla						Construct on-road bike lanes by reducing median and lane widths						<b>TPP ID#189.15 RMAG Phase II ID#15.</b> Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.					
2G40-085-006-0			PM UTL: Nguyen, Tan																	
2G40-085-006		\$1,800,000	PM LAD: Wynands, Nicole																	
		\$0	PM UDCCD:																	
			PM CPTED:																	

**Design**

Innovation Center to Arrowbrook			06/17	NA	NA	05/18	05/19	06/19	07/19	11/18	NA	NA	11/18	07/19	12/18	04/19	NA	11/19	11/19	11/19	11/19	05/20	05/20
---------------------------------	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>HMSAMS</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD: Dresser, John						645 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK Signal installation across Sunrise Valley Drive.						<b>TPP ID# 190.06 HMSAMS ID# 7.</b> Land rights on 0 of 3 properties have been acquired. Utility relocations are completed (Cox). LDS 2nd submission (Final Plans) distributed on 5/10/19.					
2G40-086-007-0			PM UTL: Maisel, Michael																	
2G40-086-007		\$1,250,000 (\$750,000)	PM LAD: Monahan, Clyde																	
			PM UDCCD: Bajracharya, Sanjala																	
			PM CPTED: Abifadel, Gibran																	

**Land Acquisition**

Dulles Toll Road/Centreville Road			02/17	NA	05/17	11/17	04/18	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/18	10/18	05/19
-----------------------------------	--	--	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	----	----	----	----	----	-------	-------	-------

<b>HMSAMS</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD: Marsh, Dennis						Install signalized pedestrian crosswalk						<b>TPP ID# 190.07 HMSAMS ID# 7</b> Construction by VDOT Signal Rebuild. Construction substantially complete on 5/20/19.					
2G40-086-008-0			PM UTL: Nguyen, Tan																	
2G40-086-008		\$125,000 (\$275,000)	PM LAD: Knight, Ryan																	
			PM UDCCD:																	
			PM CPTED:																	

**Post-Construction**

Innovation Avenue/Rock Hill Road			11/17	NA	NA	04/18	01/19	07/19	07/19	08/18	11/18	NA	11/18	06/19	NA	NA	NA	08/19	09/19	09/19	09/19	02/20	02/20
----------------------------------	--	--	-------	----	----	-------	-------	-------	-------	-------	-------	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>HMSAMS</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD: Marsh, Dennis						Construct approximately 310 LF of 8-foot concrete sidewalk on east side of Innovation Avenue from Innovation Metrorail Station to Dulles Green Boulevard						<b>TPP ID# 190.11.</b> Final design is complete. LAD NTP 11/30/18. Land rights on 1 of 2 properties have been acquired. No utility relocations required. New streetlights to be added by NOVEC at time of construction. Signage plans, TMP plans, and Project Data Sheet are approved.					
2G40-086-012-0			PM UTL: Maisel, Michael																	
2G40-086-012		\$400,000 (\$100,000)	PM LAD: Strayhorne, Robert																	
			PM UDCCD: Bajracharya, Sanjala																	
			PM CPTED: Delmare, Lauren																	

**Land Acquisition**

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)</b>			06/17	NA	09/18	06/19	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Roberson, Jeanmarie						Provide 1,100 lf of 8' wide walkway on east side of Monroe Street to complete missing links						<b>TPP ID# 190.13 HMSAMS ID# 13.</b> Project has been phased to advance the schedule of the northern segment from Fox Mill Road to Sunrise Valley Drive. Scope evaluation of intersection improvements at Sunrise Valley Drive and Monroe Street underway. Any improvements will be included in Phase B as determined by CPTED. Task order design addendum being processed. Schedule will be determined as the project task order is approved, which is anticipated by the end of June.									
2G40-086-014-A-0		PM UTL: Maisel, Michael																						
2G40-086-014	\$3,000,000	PM LAD:																						
	\$1,500,000	PM UDCCD:																						
			PM CPTED: Delmare, Lauren																					
<b>Design</b>																								
<b>Monroe Street (Southern Segment, Monroe Manor to Dwight)</b>			06/17		09/18	06/19	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40010			PM TDD: Roberson, Jeanmarie						Provide 900 lf of 6' wide sidewalk on east side of Monroe Street to complete missing links						<b>TPP ID#190.13 HMSAMS ID# 13.</b> Project has been phased to advance the schedule of the northern segment from Fox Mill Road to Sunrise Valley Drive. Scope evaluation of intersection improvements at Sunrise Valley Drive and Monroe Street underway. Any improvements will be included in Phase B as determined by CPTED. Task order design addendum being processed. Schedule will be determined as the project task order is approved, which is anticipated by the end of June.									
2G40-086-014-B-0		PM UTL: Maisel, Michael																						
2G40-086-014	\$0	PM LAD:																						
	\$0	PM UDCCD:																						
			PM CPTED: Delmare, Lauren																					
<b>Design</b>																								
<b>Sunrise Valley Drive (Route 286 to Innovation Street)</b>			11/17	10/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Roberson, Jeanmarie						Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide on-road bike lanes by narrowing median and travel lane widths						<b>TPP ID# 190.14 - HMSAMS ID#14.</b> Project is on hold pending clarification of project scope from CPTED.									
2G40-086-015-0		PM UTL: Nguyen, Tan																						
2G40-086-015	\$6,100,000	PM LAD:																						
	\$1,100,000	PM UDCCD:																						
			PM CPTED: Wynands, Nicole																					
<b>Design</b>																								
<b>Sunset Hills/Fairfax County Parkway</b>			05/17	07/17	12/17	05/18	07/19	12/19	09/19	NA	NA	NA	NA	NA	NA	NA	NA	11/19	12/19	01/20	02/20	04/21	10/20	
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco						Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF						<b>TPP ID#: 189.10 RMAG ID# 10.</b> Final design is in progress.									
2G40-086-018-0		PM UTL:																						
2G40-086-018	\$450,000	PM LAD: Bailey, Stephen																						
	(\$50,000)	PM UDCCD:																						
			PM CPTED: Delmare, Lauren																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr			12/16	01/17	05/17	02/18	10/20	12/20	12/20	09/19	11/19	NA	12/19	09/20	10/20	04/22	NA	05/22	06/22	07/22	08/22	08/23	08/23
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

**Project Manager/Assignments**  
 PM TDD: Roberson, Jeanmarie  
 PM UTL: Nguyen, Tan  
 PM LAD: Shubert, Beth  
 PM UDCC: Lim, Vannak  
 PM CPTED: Luo, Caijun

**Project Description**  
 Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding

**Monthly Remarks**  
**TPP ID#23.** In accordance with the 12/18/18 meeting with Supervisor and FCDOT, it was decided that an 8 foot walkway will be incorporated into the project along south side Burke Road from Parakeet Drive to Mill Cove Court. 2nd pre-final design underway.

On Hold

Design

Electric Avenue/Cedar Ln. - NB Left Turn Lane			03/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

**Project Manager/Assignments**  
 PM TDD:  
 PM UTL:  
 PM LAD:  
 PM UDCC:  
 PM CPTED: Guarino, Michael

**Project Description**  
 Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements

**Monthly Remarks**  
**TPP ID#26.** Project is on hold. Capital Projects and Traffic Engineering Division (CPTED) staff have the lead to complete an intersection traffic and scope analysis, which are expected to be completed in Summer 2019. Project schedule to be determined once the analysis is completed and project scope is updated.

07/2016 On Hold

Study

Backlick Road and Industrial Road			04/19	09/19	04/20	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
-----------------------------------	--	--	-------	-------	-------	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

**Project Manager/Assignments**  
 PM TDD: Nabavi, Seyed  
 PM UTL:  
 PM LAD:  
 PM UDCC:  
 PM CPTED: Harrell, William

**Project Description**  
 Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road

**Monthly Remarks**  
**TPP ID# 21 & 91** Preliminary design is in progress. Utility designation is completed. The survey has missing information which is under review. Project schedule developed up to intermediate design phase.

On Hold

Design

Georgetown Pike & Rt. 123 (Dolley Madison)			04/17	07/17	01/18	07/18	12/18	07/19	06/19	08/18	NA	NA	08/18	02/19	NA	NA	NA	07/19	NA	NA	09/19	12/20	04/20
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

**Project Manager/Assignments**  
 PM TDD: Nabavi, Seyed  
 PM UTL: Nguyen, Tan  
 PM LAD: Maye, Kimberly  
 PM UDCC: Bajracharya, Sanjala  
 PM CPTED: Borkowski, Tad

**Project Description**  
 700 LF of 10-foot SUP on east side of Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on east side of Route 123 and Potomac School Road

**Monthly Remarks**  
**TPP ID# 313.** 3rd final plans submitted for review on 5/7/19. LAD completed on 2/4/19.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Terminal Rd LTL at Rt 286			05/19	09/19	03/20	02/21	09/21	05/22	05/22	05/21	TBD	NA	07/21	03/22	04/22	10/22	NA	07/22	08/22	09/22	10/22	05/23	05/23
---------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40013	Mount Vernon		PM TDD: Hojatzadeh, Max						Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway						Survey received on 5/13/19. A/E NTP issued on 5/29/19. Preliminary design is in progress.						
2G40-087-020-0			PM UTL:																		
2G40-087-020	\$1,500,000	\$0	PM LAD:																		
			PM UDCCD:																		
			PM CPTED: Qi, Maggie																		

Design

Glade Dr. Walkway N - Middle Creek Ln to Glade Bank Wy			05/15	NA	01/16	06/16	06/17	05/17	09/18	07/16	NA	NA	05/17	10/17	07/17	08/17	NA	10/18	NA	NA	12/18	02/18	03/19
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	----	----	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed						Approximately 600 LF of sidewalk on north side of Glade Drive						<b>TPP ID#126.</b> Punch list complete. Permit release requested May 2019. Construction substantially complete on 3/29/19.						
2G40-088-006-0			PM UTL: Nguyen, Tan																		
2G40-088-006	\$350,000 (\$50,000)		PM LAD: Delli Carpini, Angelica																		
			PM UDCCD: Bajracharya, Sanjala																		
			PM CPTED: Harrell, William																		

Post-Construction

Glade Dr. Walkway - Colts Neck Rd. to Freetown Drive			05/15	NA	01/16	06/16	01/18	05/17	12/19	09/18	NA	NA	09/18	10/19	07/17	08/17	NA	01/20	NA	NA	03/20	02/18	09/20
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	----	----	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed						Approximately 1,200 LF of sidewalk on north side of Glade Drive						<b>TPP ID#127.</b> Final plans approved on 2/6/19. Plat was revised on 5/10/19. Public Hearing for Acquisition of Land Rights scheduled for 9/24/19. Land rights on 4 of 5 properties have been acquired. LAD NTP 9/17/18.						
2G40-088-007-0			PM UTL: Nguyen, Tan																		
2G40-088-007	\$800,000	\$150,000	PM LAD: Najeeb, Mohammed																		
			PM UDCCD: Bajracharya, Sanjala																		
			PM CPTED: Harrell, William																		

Land Acquisition

Sunset Hills Road Walkway N - Old Reston Ave to Reston Pkwy			11/15	12/15	08/16	02/17	11/17	05/18	11/18	03/17	NA	NA	11/17	08/18	10/18	01/19	NA	01/19	02/19	02/19	04/19	03/19	07/19
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa						Approximately 315 LF of sidewalk along the north side of Sunset Hills Road						<b>TPP ID#177.</b> Final construction package submitted to UDCCD on 1/25/19. VDOT permit received 11/27/18. Guy wire adjustments completed. Construction NTP 6/10/19.						
2G40-088-009-0			PM UTL: Yusufoglu, Eldar																		
2G40-088-009	\$850,000	\$350,000	PM LAD: Strayhorne, Robert																		
			PM UDCCD: Stevens, Michael																		
			PM CPTED: Harrell, William																		

Construction

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Chain Bridge Rd. Walkway S - Horse Shoe Dr. to Niblick Dr			03/15	10/15	12/15	05/16	06/18	06/17	08/18	11/16	NA	NA	12/16	06/18	09/18	04/19	NA	02/19	NA	NA	05/19	07/18	10/19
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Beall, James						Approximately 2,660 LF of 5-foot sidewalk, including pedestrian signal and ramps						<b>TPP ID#103.</b> Construction NTP issued 5/6/19, construction completion scheduled 10/2/19. Construction 5% complete.								
2G40-088-014-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-014	\$1,600,000		PM LAD: Glass, Lisa																				
	\$300,000		PM UDCCD: Syed-Muhammad, Abul																				
			PM CPTED: Harrell, William																				
<b>Construction</b>																							
Baron Rd. Walkway N - Dead Run Park Trailhead to Douglas Dr			01/16	NA	03/16	09/16	05/17	07/17	05/18	03/17	NA	NA	03/17	08/17	NA	NA	NA	06/18	07/18	07/18	10/18	01/18	02/19
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Ruffner, Scott						Construct approximately 430 LF of sidewalk, including curb and gutter and curb ramps						<b>TPP ID#094.</b> Construction substantially complete 2/28/19. Inspection requested 3/5/19.								
2G40-088-015-0			PM UTL: Nguyen, Tan																				
2G40-088-015	\$700,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Stevens, Michael																				
			PM CPTED: Harrell, William																				
<b>Post-Construction</b>																							
Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane			05/15	09/15	02/16	06/17	08/18	04/18	02/19	09/17	NA	NA	09/17	12/17	05/18	06/19	NA	05/19	05/19	06/19	07/19	03/19	04/20
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road						<b>TPP ID#305.</b> Final construction package submitted to UDCCD on 5/20/19. WGL relocation is 95% complete. Bid Ad 5/22/19. Bid opening 6/19/19.								
2G40-088-016-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-016	\$2,500,000		PM LAD: Monahan, Clyde																				
	\$700,000		PM UDCCD: Metafria, Fasika																				
			PM CPTED: Chellappa, Smitha																				
<b>Bid Advertisement</b>																							
Kirby Road Walkway N – Birch Road to Ivy Hill Dr			03/15	07/15	12/15	07/16	04/18	03/18	11/18	11/16	NA	NA	02/17	09/17	NA	NA	NA	02/19	03/19	04/19	06/19	02/19	02/20
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 6-foot concrete sidewalk on north side of Kirby Road						<b>TPP ID #143.</b> Final construction package submitted to UDCCD on 2/28/19. Bid advertisement 3/13/19. Bid opening 4/10/19. NIP item signed 5/23/19. Contract Award 6/3/19. Project Construction Bid Package bundled with Project 2G40-088-018 Kirby Road Walkway - Ivy Hill Drive to Corliss Court.								
2G40-088-017-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-017	\$1,750,000		PM LAD: Shubert, Beth																				
	\$800,000		PM UDCCD: Rashid, Alan																				
			PM CPTED: Chellappa, Smitha																				
<b>Construction</b>																							



Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct</b>			03/15	07/15	12/15	07/16	04/18	03/18	11/18	11/16	NA	NA	02/17	06/17	NA	NA	NA	02/19	03/19	04/19	06/19	02/19	02/20	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 6-foot concrete sidewalk on north side of Kirby Road						<b>TPP ID#142.</b> Final construction package submitted to UDCCD on 2/28/19. Bid advertisement 3/13/19. Bid opening 4/10/19. NIP item signed 5/23/19. Project Construction Bid Package bundled with Project 2G40-088-017 Kirby Road Walkway - Birch Road to Ivy Hill Drive.									
2G40-088-018-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-018		\$1,650,000	PM LAD: Shubert, Beth																					
		\$650,000	PM UDCCD: Rashid, Alan																					
			PM CPTED: Chellappa, Smitha																					
<b>Construction</b>																								
<b>Franconia Rd. @ Westchester St. Median Refuge</b>			04/16	NA	03/17	09/17	03/18	07/17	11/18	03/18	NA	NA	04/18	06/18	NA	NA	NA	04/19	NA	NA	04/19	03/18	06/19	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Lee		PM TDD: Beall, James						Median extension and pedestrian crossing with median refuge on Franconia Road at Westchester Street and left turn lane on Franconia Road at Bush Hill Drive						<b>TPP ID#122.</b> Final construction authorization package sent to UDCCD 4/12/19. Construction NTP 4/29/19. Construction 10% complete.									
2G40-088-022-0			PM UTL:																					
2G40-088-022		\$300,000	PM LAD: Glass, Lisa																					
		\$0	PM UDCCD: Lim, Vannak																					
			PM CPTED: Knight, Ryan																					
<b>Construction</b>																								
<b>Idylwood Road Walkway - Norwalk St. southward</b>			05/17	07/17	12/17	06/18	09/18	01/19	01/19	NA	NA	NA	NA	NA	NA	NA	NA	02/19	NA	NA	04/19	08/19	06/19	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Nabavi, Seyed						Construct 200 LF of 5-foot wide sidewalk along Idylwood Road						<b>TPP ID# 136.</b> Construction is 70% complete. Construction NTP 4/22/19.									
2G40-088-024-0			PM UTL: Nguyen, Tan																					
2G40-088-024		\$300,000	PM LAD:																					
		(\$290,000)	PM UDCCD: Cutler, Tom																					
			PM CPTED: Qi, Maggie																					
<b>Construction</b>																								
<b>Magarity Road Walkway - Ware Rd to Peabody Dr.</b>			09/17	04/18	01/19	06/19	05/20	11/20	11/20	10/19	01/20	NA	01/20	09/20	10/20	02/21	NA	01/21	03/21	04/21	06/21	03/22	03/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Dresser, John						Provide 6' wide concrete sidewalk on south side of Magarity Road and one new crosswalk.						<b>TPP Project #150- HMSAMS -</b> Intermediate design distributed for agency review on 1/31/19. All comments received by 4/2/19. A 2nd Intermediate Submission will be required due to scoping changes. Schedule to be updated next month. A meeting with Dranesville Supervisor's office was held 6/12/19. A meeting with Providence Supervisor's office is scheduled for 6/20/19. Additional utility designations are in process.									
2G40-088-025-0	Dranesville		PM UTL: Yusufoglu, Eldar																					
2G40-088-025		\$2,300,000	PM LAD:																					
		\$1,300,000	PM UDCCD:																					
			PM CPTED: Wynands, Nicole																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr</b>			01/19	04/19	11/19	07/20	07/21	10/21	10/21	09/20	12/20	NA	12/20	07/21	TBD	03/22	NA	12/21	01/22	02/22	03/22	12/22	12/22
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia						Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek						<b>TPP ID# 154.</b> Environmental work is underway. Draft Cultural Resources Studies submitted on 4/28/19. Comments on the report were addressed and ready to be submitted to DHR. Preliminary design received on 4/29/19, H&H study on 5/8/19 and is under review. Field wetland determination rescheduled with USACE on 6/12/19. Intermediate design is in progress.								
2G40-088-026-0			PM UTL: Pugh, Richard																				
2G40-088-026		\$5,500,000 (\$1,000,000)	PM LAD: PM UDCCD: PM CPTED: Hamidi, AJ																				
<b>Design</b>																							
<b>North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.</b>			02/17	05/17	05/18	09/18	03/19	11/19	11/19	02/19	NA	NA	02/19	10/19	11/19	07/20	NA	08/20	NA	NA	09/20	03/21	03/21
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed						Construct 5-foot concrete sidewalk along the south side of North Shore Drive						<b>TPP ID#155.</b> 2nd Final design is in progress. LAD NTP issued on 2/28/19. Land rights on 3 of 12 properties have been acquired. Utility coordination is ongoing. DRB approval is required before land acquisition can be finalized. Two property owners need to sign DRB application to proceed with DRB meeting.								
2G40-088-027-0			PM UTL: Pugh, Richard																				
2G40-088-027		\$1,850,000 \$450,000	PM LAD: Strayhorne, Robert PM UDCCD: Stevens, Michael PM CPTED: Wells, Chris																				
<b>Land Acquisition</b>																							
<b>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</b>			08/16	01/17	03/18	09/19	10/20	02/21	06/21	03/20	04/20	NA	05/20	01/21	TBD	TBD	NA	11/21	12/21	01/22	02/22	12/22	12/22
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Vanzandt, Mark						Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road						<b>TPP ID#172.</b> Pre-final design is in progress. Test hole request being prepared.								
2G40-088-028-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-028		\$6,250,000 \$1,950,000	PM LAD: Najeeb, Mohammed PM UDCCD: PM CPTED: Abifadel, Gibran																				
<b>Design</b>																							
<b>Georgetown Pike Trail Phase IV</b>			02/16	01/17	08/17	02/18	12/18	08/19	03/19	07/18	NA	NA	10/18	01/19	11/18	06/19	NA	04/19	05/19	05/19	06/19	08/20	01/20
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Dresser, John						Approximately 1200 LF of 6-foot walkway along the north side of Georgetown Pike						<b>TPP ID# 125</b> Utility relocations in progress (Verizon, Dominion). Final Construction Package sent to UDCCD on 4/25/19.								
2G40-088-036-0			PM UTL: Pugh, Richard																				
2G40-088-036		\$1,000,000 \$200,000	PM LAD: Honnick, John PM UDCCD: Samiyi, Bijan PM CPTED: Borkowski, Tad																				
<b>Utility Relocation</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Hunter Village Dr Walkway (Wentworth to Flax)</b>			12/17	01/18	06/18	11/18	06/19	11/19	02/20	05/19	NA	NA	06/19	01/20	02/20	04/20	NA	04/20	05/20	05/20	05/20	07/20	10/20	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Springfield		PM TDD: Madhusudhan, Galappa			PM UTL: Pugh, Richard			PM LAD: Bailey, Stephen			PM UDCCD: Engida, Samuel			PM CPTED: Wynands, Nicole			<b>TPP ID#134.</b> Final design is in progress. Consultant addressing comments received from LDS -SDID on 6/3/19. Plans re-submitted to LDS 4/22/19 for stormwater management approval. Fairfax Water has reviewed the current plans and has no comments. Project plats are being finalized.						
2G40-088-038-0		\$600,000																						
2G40-088-038		\$300,000																						

Design

<b>Lisle Ave Walkway (Griffith to Sportsman)</b>			08/18	11/18	04/19	08/19	08/20	04/21	04/21	04/20	TBD	NA	08/20	03/21	TBD	TBD	NA	05/21	06/21	07/21	08/21	02/22	02/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Zahirieh, Shahla			PM UTL: Maisel, Michael			PM LAD: Strayhorne, Robert			PM UDCCD:			PM CPTED: Harrell, William			<b>TPP ID#147.</b> Intermediate design plans distributed for review 4/12/19.						
2G40-088-044-0		\$700,000																						
2G40-088-044		\$100,000																						

Design

<b>Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)</b>			08/18	01/19	NA	06/19	08/21	10/21	10/21	12/19	03/20	NA	07/20	01/21	03/21	07/21	NA	04/22	05/22	06/22	09/22	05/23	05/23	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mason		PM TDD: Fasceski, Jeff			PM UTL: Nguyen, Tan			PM LAD: Bailey, Stephen			PM UDCCD:			PM CPTED:			<b>TPP ID#161.</b> Pre-final design under way.						
2G40-088-049-0		\$1,300,000																						
2G40-088-049		\$800,000																						

Design

<b>Franconia-Springfield Pkwy Trail Connection</b>			10/17	02/18	07/18	06/19	12/19	08/20	05/20	NA	NA	NA	NA	NA	TBD	TBD	NA	07/20	08/20	09/20	10/20	09/21	04/21	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa			PM UTL: Pugh, Richard			PM LAD:			PM UDCCD:			PM CPTED:			<b>TPP ID# 228.</b> Pre-final design is in progress. Consultant updating plans based on updated survey info received on 5/9/19. Video Inspection Report received on 2/26/19 has been sent to consultant. UFI tentatively set for July 2019. New test hole data has been received.						
2G40-088-066-0		\$800,000																						
2G40-088-066		\$300,000																						

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	06/19	09/19	02/21	04/21	04/21	12/19	03/20	NA	04/20	12/20	01/21	04/21	NA	07/21	08/21	09/21	10/21	06/22	06/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						On Hold <input type="checkbox"/>								
2G40-088-069-0			PM UTL: Pugh, Richard																				
2G40-088-069	\$2,150,000		PM LAD: Strayhorne, Robert																				
	\$900,000		PM UDCCD: Stevens, Michael																				
			PM CPTED: Abifadel, Gibran																				

Design

Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Ayers, Robert						Approximately 660 LF of 10-foot wide asphalt trail with wayfinding signs						On Hold <input type="checkbox"/>								
2G40-088-072-0			PM UTL:																				
2G40-088-072	\$850,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				

Survey

Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Ayers, Robert						Approximately 360 LF of 8 to 10-foot of walkway along north side of Route 50 with signalized crosswalks and wayfinding signs						On Hold <input type="checkbox"/>								
2G40-088-073-0			PM UTL:																				
2G40-088-073	\$750,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Wells, Chris																				

Survey

Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie						Approximately 140 LF of walkway and a pedestrian bridge on the south side of Route 50						On Hold <input type="checkbox"/>								
2G40-088-074-0			PM UTL:																				
2G40-088-074	\$650,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Wells, Chris																				

Design

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie						Approximately 1190 LF of 10-foot wide walkway on the north side of Route 50 with bus stop accessibility improvements						<b>TPP ID# 87.4</b> Topographic survey completed. Final property and survey field check underway. Conceptual (15%) design underway. Project design through preliminary (30%) design only.									
2G40-088-075-0			PM UTL:																					
2G40-088-075		\$1,700,000	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED: Wells, Chris																					
Design																								
Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie						Approximately 755 LF of 5-foot wide concrete sidewalk on the south side of Route 50 frontage road						<b>TPP ID# 87.5</b> Topographic survey completed. Final property and survey field check underway. Conceptual (15%) design underway. Project design through preliminary (30%) design only.									
2G40-088-076-0			PM UTL:																					
2G40-088-076		\$900,000	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
Design																								
Memorial St/Donora Dr Pedestrian Crossing			12/18	NA	08/19	01/20	01/21	03/21	03/21	01/20	TBD	NA	04/20	11/20	TBD	TBD	NA	06/21	07/21	08/21	09/21	12/21	12/21	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive						<b>TPP ID#657.</b> Survey received on 4/19/19. Intermediate design is in progress.									
2G40-088-077-0			PM UTL:																					
2G40-088-077		\$250,000	PM LAD:																					
		\$70,000	PM UDCD:																					
			PM CPTED: Askarzadeh, Negin																					
Design																								
Route 50 Walkway (Ellenwood Dr to Chichester Ln)			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie						Approximately 600 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades.						<b>TPP ID# 87.4</b> Topographic survey completed. Final property and survey field check underway. Conceptual (15%) design underway. Project design through preliminary (30%) design only.									
2G40-088-079-0			PM UTL:																					
2G40-088-079		\$150,000	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
Design																								

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

**Rt.28 Widening (PWC L to Rt.29) NVTA-70**  
**124/400-C40017** Sully  
**2G40-100-000-0** Springfield  
**2G40-100-000** \$76,625,000  
 \$7,795,000

Project Manager/Assignments  
 PM TDD: Beall, James  
 PM UTL: Maisel, Michael  
 PM LAD:  
 PM UDCC:  
 PM CPTED: Chellappa, Smitha

Project Description  
 Widen Route 28 from 4 lanes to 6 lanes

Monthly Remarks  
**TPP ID# 062.** Traffic study and geotechnical analysis submitted to VDOT 10/8/18. NEPA Categorical Exclusion(CE) sent to VDOT 2/25/19. Consultant is reviewing VDOT and FCDOT comments on 30% plans received 12/11/18. Design Build RFQ issued 4/16/19, SOQ's received 5/24/19. Design will go through preliminary phase only. RFP scheduled for release in August 2019.

On Hold

**Design**

<b>00559 Richmond Highway NB @ Pohick Road</b>	01/18	NA	10/18	NA	12/18	02/19	03/19	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/19	05/19	05/19	05/19	06/19	09/19
--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Mount Vernon  
**4YP202-00559**  
**TS-000016-046** \$50,000  
 \$0

Project Manager/Assignments  
 PM TDD: Ruffner, Scott  
 PM UTL:  
 PM LAD:  
 PM UDCC:  
 PM CPTED:

Project Description  
 Install bus shelter and loading pad

Monthly Remarks  
 Final construction package sent to UDCC on 4/8/19. Task order #34. Construction NTP 5/20/19.

On Hold

**Construction**

<b>00673 Lawrence Street EB @ Russell Road</b>	05/18	07/18	08/18	NA	11/18	10/19	04/19	01/19	NA	NA	01/19	03/19	NA	NA	NA	08/19	09/19	10/19	11/19	07/20	02/20
--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Lee  
**4YP202-00673**  
**TS-000014-038** \$50,000  
 \$0

Project Manager/Assignments  
 PM TDD: Shahnaj, Sonia  
 PM UTL:  
 PM LAD: Glass, Lisa  
 PM UDCC: Carlin, Craig  
 PM CPTED:

Project Description  
 Install concrete loading pad, bench, trash can, sidewalk connection to existing curb ramp and upgrade the ramp.

Monthly Remarks  
 LAD NTP issued on 1/24/19. LAD completed on 3/25/19. Countywide Permit package submitted on 4/2/19. Draft construction package submitted to UDCC 6/17/19.

On Hold

**Design**

<b>00770 Telegraph Road SB @ Franconia Rd</b>	08/18	02/19	03/19	NA	04/19	03/20	11/19	05/19	NA	NA	05/19	10/19	NA	NA	NA	03/20	04/20	05/20	06/20	11/20	09/20
---	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Lee  
**4YP202-00770**  
**TS-000014-040** \$50,000  
 \$0

Project Manager/Assignments  
 PM TDD: Shahnaj, Sonia  
 PM UTL:  
 PM LAD:  
 PM UDCC: Carlin, Craig  
 PM CPTED:

Project Description  
 Install concrete loading pad and sidewalk connection from the new pad to the existing trail.

Monthly Remarks  
 Final design received on 4/17/19. Plat completed on 5/23/19. LAD NTP 5/24/19

On Hold

**Land Acquisition**

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01184-Fort Hunt Rd. NB @ Shendoah Rd. - (Fund 124/400-C40011)</b>			11/13	NA	11/14	05/16	07/17	10/15	05/17	02/15	NA	NA	02/15	07/15	NA	NA	NA	08/17	09/17	09/17	09/17	06/17	02/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Loading pad, sidewalk, handicap ramps, curb and gutter, drainage improvements and associated grading.						Part of UDCD Task Order #21. Construction NTP 1/29/18. Substantially complete 2/27/19. Awaiting VDOT permit release.								
4YP202-01184			PM UTL:																				
TS-000016-025		\$75,000	PM LAD: Shubert, Beth																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Post-Construction</b>																							
<b>01433-Braddock Rd EB @ Dunleigh Dr</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Braddock		PM TDD: Vanzandt, Mark						Install shelter, bench, and trash can.						Survey is in progress. Project schedule will be updated when survey is complete.								
4YP202-01433			PM UTL:																				
TS-000011-033		\$0	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Survey</b>																							
<b>02092 Gallows Road NB @ Gatehouse Road</b>			07/18	NA	NA	01/19	06/19	11/19	06/19	NA	NA	NA	NA	NA	NA	NA	NA	07/19	08/19	09/19	10/19	03/20	03/20
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						Final design is in progress.								
4YP202-02092			PM UTL:																				
TS-000017-029		\$50,000	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>02093 Gallows Road SB @ Gatehouse Road</b>			07/18	NA	NA	01/19	06/19	11/19	01/20	07/19	TBD	NA	08/19	12/19	NA	NA	NA	02/20	04/20	04/20	04/20	09/20	09/20
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						Final design distributed for review 6/12/19.								
4YP202-02093			PM UTL:																				
TS-000017-030		\$50,000	PM LAD: Honnick, John																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>02100 Gallows Road SB @ Lee Highway</b>			07/18	NA	NA	01/19	06/19	11/19	01/20	07/19	TBD	NA	08/19	12/19	NA	NA	NA	02/20	04/20	04/20	04/20	09/20	09/20
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design distributed for review 6/12/19.														
4YP202-02100			PM UTL:																				
TS-000017-031	\$50,000		PM LAD: Honnick, John																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>02101 Gallows Road NB @ Lee Highway</b>			07/18	NA	NA	01/19	06/19	11/19	01/20	07/19	TBD	NA	08/19	12/19	NA	NA	NA	02/20	04/20	04/20	04/20	09/20	09/20
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design distributed for review 6/12/19.														
4YP202-02101			PM UTL:																				
TS-000017-032	\$50,000		PM LAD: Honnick, John																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>02114 Gallows Road SB North of Gatehouse Road</b>			07/18	NA	NA	01/19	06/19	11/19	01/20	07/19	TBD	NA	08/19	12/19	NA	NA	NA	02/20	04/20	04/20	04/20	09/20	09/20
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design distributed for review 6/12/19.														
4YP202-02114			PM UTL:																				
TS-000017-028	\$50,000		PM LAD: Honnick, John																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>02152 Glade Drive NB @ Freetown Drive</b>			07/18	NA	NA	01/19	06/19	11/19	04/20	11/19	TBD	NA	11/19	03/20	NA	NA	NA	05/20	06/20	06/20	06/20	09/20	12/20
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design distributed for review 6/12/19.														
4YP202-02152			PM UTL:																				
TS-000013-039	\$50,000		PM LAD: Glass, Lisa																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>02153 Glade Drive SB @ Freetown Drive</b>			07/18	NA	NA	01/19	06/19	11/19	01/20	11/19	TBD	NA	11/19	03/20	NA	NA	NA	05/20	06/20	06/20	06/20	09/20			
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Final design distributed for review 6/12/19.														
4YP202-02153			PM UTL:																						
TS-000013-040	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
<b>Design</b>																									
<b>02154 Glade Drive NB @ Green Range Drive</b>			07/18	TBD	NA	01/19	06/19	11/19	04/20	11/19	TBD	NA	11/19	03/20	NA	NA	NA	05/20	06/20	06/20	06/20	09/20	12/20		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Final design distributed for in-house review 6/12/19.														
4YP202-02154			PM UTL:																						
TS-000013-041	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
<b>Design</b>																									
<b>02155 Glade Drive SB @ Green Range Drive</b>			07/18	NA	NA	01/19	06/19	11/19	04/20	11/19	NA	NA	11/19	03/20	NA	NA	NA	05/20	06/20	06/20	06/20	09/20	12/20		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Final design distributed for review 6/12/19.														
4YP202-02155			PM UTL:																						
TS-000013-042	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
<b>Design</b>																									
<b>02637 Lake Newport Road EB @ Arbor Glen</b>			01/18	NA	07/18	NA	08/19	05/19	09/19	11/18	NA	NA	05/19	09/19	NA	NA	NA	10/19	11/19	11/19	11/19	09/19	12/19		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max				Install concrete bus pad, sidewalk, and curb ramp				Reston DRB application completed on 5/14/19. LAD NTP 5/14/19.														
4YP202-02637			PM UTL:																						
TS-000013-037	\$50,000		PM LAD: Bailey, Stephen																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
<b>Land Acquisition</b>																									

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>02647 Lorton Station Boulevard NB @ Grandwind Drive</b>			NA	NA	NA	NA	10/18	11/18	11/18	NA	NA	NA	NA	NA	NA	NA	NA	02/19	03/19	03/19	05/19	06/19	09/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia						Install concrete loading pad.						Construction authorized on 2/21/19. Part of UDCD Task Order #34. Construction NTP 5/20/19.								
4YP202-02647			PM UTL:																				
TS-000016-049		\$50,000	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>02709 Lorton Station Boulevard WB @ Graysons Mill Lane</b>			NA	NA	NA	NA	10/18	11/18	11/18	NA	NA	NA	NA	NA	NA	NA	NA	02/19	03/19	03/19	05/19	06/19	09/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia						Install concrete loading pad.						Construction authorized on 2/21/19. Part of UDCD Task Order #34. Construction NTP 5/20/19.								
4YP202-02709			PM UTL:																				
TS-000016-048		\$50,000	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>02711 Lorton Station Boulevard SB @ Grandwind Drive</b>			NA	NA	NA	TBD	10/18	11/18	11/18	NA	NA	NA	NA	NA	NA	NA	NA	02/19	03/19	03/19	05/19	06/19	09/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia						Install concrete loading pad.						Construction authorized on 2/21/19. Part of UDCD Task Order #34. Construction NTP 5/20/19.								
4YP202-02711			PM UTL:																				
TS-000016-050		\$50,000	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>02714 Lorton Station Boulevard @ Percy Simms Drive</b>			08/18	01/19	02/19	NA	03/19	05/19	04/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	10/19	11/19	02/20	02/20
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia						Install concrete loading pad.						Final design completed on 3/19/19. Countywide Permit package submitted on 4/2/19. Draft construction package submitted to UDCD 6/17/19.								
4YP202-02714			PM UTL:																				
TS-000016-047		\$50,000	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							



Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

<b>03132 Old Keene Mill Road EB @ Greeley Boulevard</b>		11/16	NA	07/17	10/18	11/18	07/19	05/19	12/18	NA	NA	01/19	01/19	NA	NA	NA	05/19	09/19	09/19	09/19	03/20	03/20
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Springfield	PM TDD: Vanzandt, Mark						Install bus shelter, curb & gutter, and sidewalk connection to existing ramp.						Final construction package submitted to UDCD for signature 6/10/19. VDOT permit received 5/22/19. Building permit received 5/3/19. Land acquisition complete 1/24/19.								
4YP202-03132		PM UTL:																				
TS-000018-022	\$50,000	PM LAD: Alcon, Kelly																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				

Design

<b>03181 Franconia Road EB @ Westchester Street</b>		01/18	NA	07/18	NA	12/18	05/19	06/19	11/18	NA	NA	12/18	04/19	NA	NA	NA	07/19	08/19	08/19	08/19	09/19	09/19
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee	PM TDD: Hojatzadeh, Max						Install new bus shelter						Countywide permit is in progress.								
4YP202-03181		PM UTL:																				
TS-000014-036	\$50,000	PM LAD: Bailey, Stephen																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				

Design

<b>03217-Rolling Rd SB @ Edinburgh Dr</b>		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon	PM TDD: Vanzandt, Mark						Install shelter, bench, and trashcan.						Survey is in progress. Project schedule will be updated when survey is complete.								
4YP202-03217		PM UTL:																				
TS-000016-051	\$0	PM LAD:																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				

Survey

<b>03230 - Kingstowne Blvd WB @ Kingstowne Center</b>		NA	NA	NA	NA	NA	NA	NA	06/18	NA	NA	07/18	12/18	NA	NA	NA	NA	NA	NA	NA	08/19	08/19
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee	PM TDD: Lauretti, Francesco						Install new bus shelter.						LAD NTP on 7/11/18. Land rights on 1 of 1 properties have been acquired on 12/17/18. Construction will be by Signal/Transit.								
4YP202-03230		PM UTL:																				
TS-000014-034	\$20,000	PM LAD: Najeeb, Mohammed																				
	\$0	PM UDCD:																				
		PM CPTED:																				

Construction

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>03231 - Kingstowne Blvd WB @ Barclay Drive</b>			NA	NA	NA	NA	NA	NA	NA	06/18	TBD	NA	07/18	12/18	NA	NA	NA	NA	NA	NA	NA	08/19	08/19
<b>Bus Stop Improvements 124/400-C40011</b>	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-03231</b>			PM TDD: Lauretti, Francesco				Install new bus shelter.				LAD NTP on 7/11/18. Land rights on 1 of 1 properties have been acquired on 12/17/18. Construction will be by Signal/Transit												
<b>TS-000014-035</b>		\$20,000	PM UTL:																				
		\$0	PM LAD: Najeeb, Mohammed																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Construction</b>																							
<b>03237 South Van Dorn Street NB @ Kingstowne Boulevard</b>			01/18	NA	07/18	NA	03/19	05/19	04/19	11/18	NA	NA	12/18	03/19	NA	NA	NA	07/19	08/19	08/19	08/19	09/19	09/19
<b>Bus Stop Improvements 124/400-C40011</b>	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-03237</b>			PM TDD: Hojatzadeh, Max				Install bus shelter				Countywide permit package submitted on 4/2/19.												
<b>TS-000014-037</b>		\$50,000	PM UTL:																				
		\$0	PM LAD: Strayhorne, Robert																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>03238 Reston Parkway SB @ Glade Drive</b>			05/18	07/18	08/18	NA	01/19	12/19	12/19	04/19	NA	NA	06/19	10/19	NA	NA	NA	03/20	04/20	05/20	06/20	09/20	09/20
<b>Bus Stop Improvements 124/400-C40011</b>	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-03238</b>			PM TDD: Shahnaj, Sonia				Install concrete loading pad and bench.				Final design is complete. Need DRB review. Plat done on 4/1/19. DRB package submitted on 5/22/19. Consultation review on 6/11/19.												
<b>TS-000013-038</b>		\$50,000	PM UTL:																				
		\$0	PM LAD: Najeeb, Mohammed																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>03397 South Lakes Dr NB @ Tanbark Dr</b>			01/19	03/19	05/19	NA	07/19	09/19	09/19	NA	NA	NA	NA	NA	NA	NA	NA	12/19	02/20	02/20	02/20	06/20	06/20
<b>Bus Stop Improvements 124/400-C40011</b>	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-03397</b>			PM TDD: Vanzandt, Mark				Relocate bus stop to farside of intersection. Install pad, curb ramps, and crosswalk.				Intermediate design submitted to VDOT for review on 5/24/19.												
<b>TS-000013-043</b>		\$0	PM UTL:																				
		\$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

03817-Wiehle Ave NB @ North Shore Dr			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--------------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

**Bus Stop Improvements**  
**124/400-C40011** Braddock  
**4YP202-03817**  
**TS-000013-044** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Vanzandt, Mark  
 PM UTL:  
 PM LAD:  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install shelter, bench, and trashcan.

Monthly Remarks  
 Survey is in progress. Project schedule will be updated when survey is complete.

On Hold

Survey

03859 Industrial Road EB @ Commercial Drive			05/18	07/18	08/18	NA	12/18	11/19	11/19	12/18	NA	NA	01/19	09/19	NA	NA	NA	03/20	04/20	05/20	06/20	09/20	09/20
---	--	--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Mason  
**4YP202-03859**  
**TS-000015-017** \$50,000  
 \$0

Project Manager/Assignments  
 PM TDD: Shahnaj, Sonia  
 PM UTL:  
 PM LAD: Najeeb, Mohammed  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install concrete loading pad, new bus shelter and trash can.

Monthly Remarks  
 LAD NTP issued on 1/24/19. Land rights on 0 of 1 properties have been acquired. Washington Gas required to perform test hole as a condition to grant land rights and a memo from the County committing to the work. A memo was sent on 5/1/19. Test hole was completed on 5/3/19.

On Hold

Land Acquisition

04209 Lee Jackson Highway EB @ Airline Parkway			01/18	NA	07/18	NA	12/18	05/19	03/19	NA	NA	NA	NA	NA	NA	NA	NA	06/19	07/19	07/19	07/19	09/19	08/19
--	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Sully  
**4YP202-04209**  
**TS-000019-005** \$30,000  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD: Strayhorne, Robert  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install bus shelter

Monthly Remarks  
 Preparing final construction package.

On Hold

Design

04213 Lee Jackson Memorial Hwy WB @ Alder Woods Dr			01/19	03/19	05/19	NA	07/19	10/19	10/19	NA	NA	NA	NA	NA	NA	NA	NA	12/19	02/20	02/20	02/20	06/20	06/20
--	--	--	-------	-------	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Sully  
**4YP202-04213**  
**TS-000019-006** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Vanzandt, Mark  
 PM UTL:  
 PM LAD:  
 PM UDCCD:  
 PM CPTED:

Project Description  
 Install bus pad, bench, sidewalk, and curb ramp.

Monthly Remarks  
 Intermediate design submitted 5/24/19. Final design underway.

On Hold

Design

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>04214 Lee Jackson Memorial Hwy EB @ Dorforth Dr</b>			01/19	03/19	05/19	NA	07/19	10/19	10/19	NA	NA	NA	NA	NA	NA	NA	NA	12/19	02/20	02/20	02/20	06/20	06/20
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Springfield		PM TDD: Vanzandt, Mark				Install bus pad and bench.				Intermediate design submitted 5/24/19. Final design underway.												
4YP202-04214			PM UTL:																				
TS-000018-023		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>04218 Lee Jackson Memorial Hwy EB @ Hidden Glade Dr</b>			01/19	03/19	05/19	NA	07/19	10/19	10/19	NA	NA	NA	NA	NA	NA	NA	NA	12/19	02/20	02/20	02/20	06/20	06/20
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Springfield		PM TDD: Vanzandt, Mark				Install loading pad, bench, and curb ramp.				Intermediate design submitted 5/24/19. Final design underway.												
4YP202-04218			PM UTL:																				
TS-000018-024		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>04594 - Blake Lane EB @ Platten Drive</b>			NA	NA	NA	NA	NA	NA	NA	11/19	06/18	NA	09/18	04/19	NA	NA	NA	08/19	NA	NA	NA	08/19	08/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Lauretti, Francesco				Install new shelter.				LAD NTP re-issued on 9/14/18. Land rights on 1 of 1 properties have been acquired on 4/23/19. Construction will be by Signal/Transit.												
4YP202-04594			PM UTL:																				
TS-000017-026		\$30,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Construction</b>																							
<b>04811-Vaden Dr. WB @ Royal Victoria Dr.</b>			04/15	NA	NA	NA	06/16	01/17	04/19	08/15	NA	NA	01/16	06/16	NA	NA	NA	06/19	07/19	07/19	07/19	12/16	10/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Vanzandt, Mark				Loading Pad				Developer Street Acceptance completed 2/14/19. Countywide permit package submitted to VDOT on 4/2/19.												
4YP202-04811			PM UTL:																				
TS-000017-009		\$15,000	PM LAD: Shubert, Beth																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

04812-Vaden Dr. EB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	04/19	08/15	NA	NA	10/15	12/15	NA	NA	NA	06/19	07/19	07/19	07/19	12/16	10/19
---	--	--	-------	----	----	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Providence  
**4YP202-04812**  
**TS-000017-010** \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Vanzandt, Mark  
 PM UTL:  
 PM LAD: Shubert, Beth  
 PM UDCC:  
 PM CPTED:

Project Description  
 Loading pad

Monthly Remarks  
 Developer Street Acceptance completed 2/14/19. Countywide permit application submitted to VDOT on 4/2/19.

On Hold

Design

04938 Arlington Boulevard EB @ Williams Drive			08/18	01/19	02/19	NA	03/19	06/19	04/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	10/19	11/19	03/20	03/20
---	--	--	-------	-------	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Providence  
**4YP202-04938**  
**TS-000017-033** \$50,000  
 \$0

Project Manager/Assignments  
 PM TDD: Shahnaj, Sonia  
 PM UTL:  
 PM LAD:  
 PM UDCC: Carlin, Craig  
 PM CPTED:

Project Description  
 Install concrete loading pad, bus shelter pad, bus shelter, trash can, and sidewalk connection to the new shelter.

Monthly Remarks  
 Final design completed on 3/21/19. Building permit received on 3/22/19. Countywide Permit package submitted on 4/2/19. Draft construction package submitted to UDCC 6/17/19.

On Hold

Design

05076 Sunset Hills Road EB near Fairfax County Parkway			11/16	NA	05/17	NA	12/17	08/18	06/19	09/17	NA	NA	09/17	06/19	12/18	01/19	NA	07/19	08/19	08/19	08/19	06/19	12/19
--	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Hunter Mill  
**4YP202-05076**  
**TS-000013-033** \$30,000  
 \$0

Project Manager/Assignments  
 PM TDD: Vanzandt, Mark  
 PM UTL: Nguyen, Tan  
 PM LAD: Bailey, Stephen  
 PM UDCC: Carlin, Craig  
 PM CPTED:

Project Description  
 Install ADA compliant loading pad and bench.

Monthly Remarks  
 LAD NTP 9/26/17. Land rights on 0 of 1 property have been acquired. Project plans have been redesigned based on property owner request. DVP utility relocations have been completed.

On Hold

Land Acquisition

06118-Rolling Rd NB @ Edinburgh Dr			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
------------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

**Bus Stop Improvements**  
**124/400-C40011** Mount Vernon  
**4YP202-06118**  
**TS-000016-052** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Vanzandt, Mark  
 PM UTL:  
 PM LAD:  
 PM UDCC: Carlin, Craig  
 PM CPTED:

Project Description  
 Install shelter, bench, and trashcan.

Monthly Remarks  
 Survey is in progress. Project schedule will be updated when survey is complete.

On Hold

Survey

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
06262 Jones Branch Dr EB @ Lincoln Center Ct			11/18	02/19	07/19	NA	08/19	06/20	06/20	09/19	TBD	NA	10/19	04/20	TBD	TBD	NA	09/20	10/20	11/20	12/20	03/21	03/21
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-06262 TS-000017-034		Providence																					On Hold <input type="checkbox"/>
	\$0																						
	\$0																						
<b>Design</b>			<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCD: PM CPTED:						<u>Project Description</u> Install concrete loading pad						<u>Monthly Remarks</u> Preliminary design submitted on 2/6/19. Utility designation received on 4/19/19. Requested for test hole on 4/30/19 to determine potential conflict with the water line under the proposed bus shelter. Test results shows conflicts with utilities under the proposed bus shelter. Project will only include concrete loading pad to avoid relocation of the utilities.								
06465 Lawrence Street WB @ Russell Road			05/18	07/18	08/18	NA	11/18	10/19	04/19	01/19	NA	NA	01/19	02/19	NA	NA	NA	08/19	09/19	10/19	11/19	07/20	02/20
<b>Bus stop Improvements</b> 124/400-C40011 4YP202-06465 TS-000014-039		Lee																					On Hold <input type="checkbox"/>
	\$50,000																						
	\$0																						
<b>Design</b>			<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: Glass, Lisa PM UDCD: Carlin, Craig PM CPTED:						<u>Project Description</u> Install concrete loading pad, bench, trash can, sidewalk connection to existing curb ramp and upgrade the ramp.						<u>Monthly Remarks</u> LAD NTP 1/24/19. LAD completed on 2/12/19. Countywide permit package submitted on 4/2/19. Draft construction package submitted to UDCD 6/17/19.								
09082 Town Center Parkway SB @ New Dominion Parkway			06/17	NA	12/17	03/18	05/18	07/18	06/19	04/18	NA	NA	05/18	05/19	NA	NA	NA	07/19	08/19	08/19	09/19	01/19	01/20
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-09082 TS-000013-036		Hunter Mill																					On Hold <input type="checkbox"/>
	\$50,000																						
	\$0																						
<b>Land Acquisition</b>			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Bailey, Stephen PM UDCD: Carlin, Craig PM CPTED:						<u>Project Description</u> Install new Tolar shelter with bench and trash can. Drainage pipe required under pad, connect pad to existing sidewalk.						<u>Monthly Remarks</u> Final design complete. Land acquisition NTP 5/10/18. Land rights on 0 of 1 properties have been acquired.								
Hunter Mill Rd. @ Sunrise Valley Dr			02/13	05/13	12/13	08/14	11/15	03/15	09/16	09/14	NA	NA	10/14	07/15	05/15	03/19	NA	10/18	11/18	11/18	03/19	12/15	07/19
<b>Pedestrian Task Force Recommendations</b> 124/400-C40011 PPTF01-03100 ST-000003-031		Hunter Mill																					On Hold <input type="checkbox"/>
	\$1,600,000																						
	\$200,000																						
<b>Construction</b>			<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCD: Bhinge, Deepak PM CPTED:						<u>Project Description</u> Install signalized pedestrian crosswalks, 5-foot concrete sidewalk, refuge islands, curb gutter, and 8-foot trail						<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction NTP 3/12/19. Construction 23% complete.								

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Hunter Village Dr			02/10	NA	12/10	02/12	12/15	08/14	09/16	11/13	NA	NA	11/13	08/14	10/14	12/14	NA	02/17	02/17	02/17	08/17	01/14	05/18	
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Springfield		PM TDD: Lauretti, Francesco						Approximately 4,600 LF of shoulder and pedestrian improvements on Hunter Village Drive						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction substantially complete on 5/22/18. VDOT punch list complete. Final inspection requested.									
PPTF01-03200			PM UTL: Nguyen, Tan																					
ST-000003-032	\$1,350,000		PM LAD: Honnick, John																					
	\$0		PM UDCCD: Lim, Vannak																					
			PM CPTED: Aguayo, Vanessa																					
<b>Post-Construction</b>																								
Birch St. Sidewalk			12/11	05/13	06/14	11/14	08/16	01/14	10/17	10/15	NA	NA	11/15	11/16	08/17	04/18	NA	09/18	10/18	11/18	12/18	06/17	07/19	
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max						Approximately 700 LF of concrete sidewalk on west side of Birch Street from Grove Avenue to existing Falls Church City sidewalk						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction 25% completed.									
PPTF01-04800			PM UTL: Nguyen, Tan																					
ST-000003-048	\$1,850,000		PM LAD: Shubert, Beth																					
	\$850,000		PM UDCCD: Samiyi, Bijan																					
			PM CPTED: Harrell, William																					
<b>Construction</b>																								
Hunter Mill @ Mystic Meadow Roundabout			08/10	NA	NA	04/15	08/16	11/12	11/16	09/15	08/14	NA	05/14	12/15	06/14	11/16	NA	02/17	03/17	04/17	06/17	04/18	04/18	
<b>Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Dresser, John						Install roundabout, including bicycle and pedestrian facilities						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction was substantially completed on 4/22/18. LDS bond has been released on 5/22/19.									
RSP101-00700			PM UTL: Nguyen, Tan																					
2G40-028-006	\$2,900,000		PM LAD: Finnell, Richard																					
	\$0		PM UDCCD: Bajracharya, Sanjala																					
			PM CPTED:																					
<b>Post-Construction</b>																								
Rt. 123 @ Jermantown Rd.			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	03/20	
<b>Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Lauretti, Francesco						Add right turn lanes on northbound and southbound Route 123, including drainage improvements						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.</b> Bid advertisement 2/19/19. Pre-bid meeting 3/5/19. Bid opening 3/25/19. All utility relocations are complete. VPDES reissuance application submitted to LDS 4/10/19. NIP Item signed 6/3/19. Construction NTP 6/17/19.									
RSP101-01400			PM UTL: Yusufoglu, Eldar																					
2G40-028-012	\$2,500,000		PM LAD: Lefcourt, Eric																					
	\$750,000		PM UDCCD: Samiyi, Bijan																					
			PM CPTED:																					
<b>Construction</b>																								

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Chain Bridge Road @ Wasp Lane RRFB			NA	NA	NA	03/19	06/19	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
------------------------------------	--	--	----	----	----	-------	-------	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>Capital Projects - Dranesville District</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
303/300-C30010	Dranesville		PM TDD: Fasceski, Jeff						Install Rapid Flash Rectangular Beacon (RRFB) and crosswalk on Chain Bridge Road at Wasp Lane						<b>TPP ID#692.</b> Final design and crosswalk study submitted to VDOT for review 6/18/19.					
ST-000005-002-0			PM UTL:																	
ST-000005-002		\$40,000	PM LAD:																	
		\$0	PM UDCC:																	
			PM CPTED: Delmare, Lauren																	

**Design**

			03/15	05/15	02/16	01/17	01/19	03/18	07/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	08/19	09/19	10/19	11/19	02/19	08/20
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Jefferson Manor Improvements Phase IIIA			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Lee		PM TDD: Turner, Latesa						Infrastructure reconstruction on Albemarle Drive in Jefferson Manor						Final plans distributed for review on 1/28/19. Utility relocations (WGL and FFX Water) are in progress. VDOT comments received on 3/19/19 are being addressed.					
2G25-097-000-0			PM UTL: Nguyen, Tan																	
2G25-097-000		\$3,500,000	PM LAD: Shubert, Beth																	
		(\$500,000)	PM UDCC: Rashid, Alan																	
			PM CPTED: Guarino, Michael																	

**Utility Relocation**

Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			08/18	11/18	07/19	12/19	04/20	12/20	12/20	03/20	NA	NA	05/20	12/20	NA	NA	NA	02/21	03/21	04/21	05/21	10/21	10/21
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Pedestrian Improvements - Bond Fund			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco						Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court						Task order approved 2/21/19. Survey is complete. Intermediate design is in progress.					
4YP201-PB009-C			PM UTL: Yusufoglu, Eldar																	
ST-000021-009		\$500,000	PM LAD:																	
		\$0	PM UDCC:																	
			PM CPTED:																	

**Design**

Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	12/18	07/18	09/19	09/17	12/17	NA	09/17	07/19	03/18	08/19	NA	11/19	12/19	01/20	03/20	12/19	05/21
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Pedestrian Improvements - Bond Funded			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Lee		PM TDD: Ayers, Robert						Pedestrian improvements and approximately 3,500 LF of 4-foot bike lane along east side of Telegraph Road from South Kings Highway to Lee District Park						<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final curb ramp comments being addressed. LAD NTP issued 9/6/17. Land rights on 6 of 7 properties acquired. GSA park encroachment plat and tree loss count in process. Final project plat and permit documents with GSA for sign off. Dominion Power waiting on GSA approval/permit, MCI cable relocation underway. Signal Plan approved. LDS approval on SWM and VDOT approval of MOT in May 2018. VPDES reissuance application submitted to LDS 4/10/19. Schedule adjusted due to ongoing LAND Acq. coordination with GSA.					
4YP201-PB023			PM UTL: Nguyen, Tan																	
ST-000021-023		\$6,750,000	PM LAD: Cate, Dennis																	
		\$750,000	PM UDCC: Samiyi, Bijan																	
			PM CPTED:																	

**Land Acquisition**



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Oak St. Wlkwy from West of Morgan Ln to I-495 Overpass			05/13	NA	08/13	07/14	11/15	02/15	02/17	07/14	NA	NA	07/14	12/14	NA	NA	NA	03/17	05/17	05/17	07/17	09/15	10/17	
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Providence		PM TDD: Marsh, Dennis						Approximately 230 LF of						Construction substantially complete on 10/2/17. Fence construction completed on 12/3/18. Permit released 5/16/19.									
4YP201-PB038B			PM UTL: Nguyen, Tan						pedestrian improvements along															
ST-000021-038	\$525,000		PM LAD: Kresge, Carol						south side of Oak Street															
	\$185,000		PM UDCCD: Stevens, Michael																					
			PM CPTED: Harrell, William																					
<b>Post-Construction</b>																								
Rt. 29 Widening			12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17	
<b>Roadway Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Khorashadi, Brook						Widen northbound Route 29 to 3						<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction									
4YP212-0			PM UTL: Nguyen, Tan						lanes from Legato Road to						substantially completed 11/14/17. Punch list work is in progress. VDOT Final Inspection 3/13/18. Pond As-Built's revised and									
5G25-052-000	\$16,100,000		PM LAD: Finnell, Richard						Shirley Gate Road and add a						paperwork submitted to VDOT for review.									
	(\$3,107,489)		PM UDCCD: Samiyi, Bijan						dedicated right turn lane from															
			PM CPTED: Rosenbaum, Jane						Stevenson Drive to Waples Mill															
									Road															
<b>Post-Construction</b>																								
Cinder Bed Road			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17	
<b>Cinder Bed Road Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Ayers, Robert						Redesign intersection of Cinder						<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction									
4YP214-0			PM UTL: Nguyen, Tan						Bed Road and Newington Road						complete. Final inspection 1/31/18. VDOT permit release is contingent on street acceptance approval. Street Acceptance									
5G25-054-000	\$6,350,000		PM LAD: Shubert, Beth						and install a new trail along the						Public Hearing 5/7/19. Addressing VDOT's post-construction package comments received 4/22/19.									
	\$0		PM UDCCD: Samiyi, Bijan						east side of northbound															
			PM CPTED: Borkowski, Tad						Newington Road															
<b>Post-Construction</b>																								
Wiehle Ave.Phase II			NA	03/89	01/90	NA	10/98	NA	NA	03/98	03/98	NA	NA	10/98	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16	
<b>Wiehle Ave.Phase II</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Vanzandt, Mark						Four lane road from Fairfax						Street acceptance process underway. Substantially complete 11/30/16. Final acceptance of the project by VDOT can not									
5G25-028-000-A-0	Dranesville		PM UTL:						County Parkway to Reston						move forward until all punchlist items are complete. Inspection requested 5/31/19.									
5G25-028-000	\$1,082,200		PM LAD:						Avenue.															
	\$25,000		PM UDCCD: McCorkle, Lisa																					
			PM CPTED:																					
<b>Post-Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Wiehle Ave.Phase III</b>  <b>304/300-C30050</b>  <b>5G25-028-000-B-0</b>  <b>5G25-028-000</b></p>																							
<p>Dranesville                      \$1,082,200                      \$25,000</p>																							
<p><u>Project Manager/Assignments</u>                      PM TDD: Vanzandt, Mark                      PM UTL:                       PM LAD:                       PM UDCCD: McCorkle, Lisa                      PM CPTED:</p>																							
<p><u>Project Description</u>                      Four lane road from Dranesville Road to Fairfax County Parkway.</p>																							
<p><u>Monthly Remarks</u>                      Street acceptance process underway. Substantially complete 11/30/16. Final acceptance of the project by VDOT can not move forward until all punchlist items are complete. Inspection requested 5/31/19.</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p><b>Post-Construction</b></p>																							
<p><b>Fairfax County Pkwy Rt. 29 to Braddock Rd.</b></p>																							
<p>02/11 09/11 05/13 03/14 04/15 11/14 08/15 01/14 NA NA 01/14 03/14 NA NA NA 01/16 01/16 01/16 02/16 01/14 02/18</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p><u>Project Manager/Assignments</u>                      PM TDD: Vanzandt, Mark                      PM UTL: Yusufoglu, Eldar                      PM LAD: Maggard, Lisa                      PM UDCCD: Samiyi, Bijan                      PM CPTED: Shin, Sung</p>																							
<p><u>Project Description</u>                      Add SB continuous auxiliary lane from Route 29 interchange to Braddock Road interchange</p>																							
<p><u>Monthly Remarks</u>                      Construction authorization package signed 1/15/16. Construction task order approved and NTP issued 2/16/16 for the signage work. Construction is substantially complete on 2/9/18. Awaiting VDOT re-inspection of structures.</p>																							
<p><b>Post-Construction</b></p>																							
<p><b>Braddock Rd./Roberts Road NB Right Turn Lane</b></p>																							
<p>01/16 09/16 05/17 10/17 04/19 02/19 09/19 03/19 03/19 NA 04/19 11/19 11/18 07/19 NA 12/19 01/20 02/20 03/20 03/20 09/20</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p><u>Project Manager/Assignments</u>                      PM TDD: Roberson, Jeanmarie                      PM UTL: Nguyen, Tan                      PM LAD: Honnick, John                      PM UDCCD: Cutler, Tom                      PM CPTED: Qi, Maggie</p>																							
<p><u>Project Description</u>                      Add a Northbound Right Turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road</p>																							
<p><u>Monthly Remarks</u>  <b>TPP ID#B258.</b> Final plans distributed on 4/30/19. Land rights for 1 of 4 properties have been acquired.</p>																							
<p><b>Land Acquisition</b></p>																							
<p><b>North Chambliss St./Beauregard St.</b></p>																							
<p>12/16 04/17 TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p><u>Project Manager/Assignments</u>                      PM TDD: Nabavi, Seyed                      PM UTL: Nguyen, Tan                      PM LAD: Finnell, Richard                      PM UDCCD:                      PM CPTED: Chellappa, Smitha</p>																							
<p><u>Project Description</u>                      Extend island at slip lane and construct approximately 1000 LF of 5-ft sidewalk from Meeting House Way to Lincolnia Senior Center entrance</p>																							
<p><u>Monthly Remarks</u>  <b>TPP Plan ID#B261.</b> Survey is ongoing. Task order negotiation is ongoing. Pre-scoping document received on 5/6/19. Survey letters sent on 3/11/19. The schedule will be determined after survey is complete.</p>																							
<p><b>Survey</b></p>																							

Project Name		Jun 2019																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
<b>Silverbrook Rd./Southrun Rd. EB Left Turn Lane</b>		03/16	NA	10/16	03/17	04/18	06/18	10/19	10/18	10/18	NA	11/18	09/19	09/19	02/20	NA	03/20	NA	NA	05/20	05/19	03/21
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon	PM TDD: Nabavi, Seyed					Add eastbound left turn lane on Silverbrook Road at Southrun Road					<b>TPP ID#B267.</b> Final plans approved on 5/6/19. Public Hearing for Acquisition of Land Rights scheduled for 7/30/19. LAD NTP 11/20/18. Land rights on 0 of 3 properties have been acquired. Schedule is adjusted to account for time needed to acquire land rights.										
5G25-059-005-0		PM UTL: Maisel, Michael																				
5G25-059-005	\$1,750,000	PM LAD: Honnick, John																				
	\$550,000	PM UDCCD: McCorkle, Lisa																				
		PM CPTED: Aguayo, Vanessa																				
<b>Land Acquisition</b>																						
<b>Old Courthouse Rd./Besley Rd. Realignment</b>		07/15	12/16	04/19	08/19	08/20	11/20	11/20	10/19	12/19	NA	01/20	09/20	09/20	03/21	NA	04/21	05/21	06/21	07/21	07/23	07/23
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill	PM TDD: Nabavi, Seyed					Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection, including new bridge, bicycle lanes, and shared-use path					<b>TPP ID # 35.</b> Intermediate design submitted on 4/30/19. Utility designation update and test holes are in progress.										
5G25-059-007-0		PM UTL: Nguyen, Tan																				
5G25-059-007	\$13,000,000	PM LAD: Strayhorne, Robert																				
	\$9,700,000	PM UDCCD: Lim, Vannak																				
		PM CPTED: Aguayo, Vanessa																				
<b>Design</b>																						
<b>Lakepointe Dr/Guinea Rd. Ped Intersection Imp</b>		02/16	NA	06/16	01/17	02/18	05/18	05/18	04/17	TBD	NA	04/17	08/17	12/17	03/19	NA	06/18	NA	NA	09/18	04/19	04/19
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Braddock	PM TDD: Nabavi, Seyed					Construct approximately 825 LF of sidewalk, including curb and gutter, pedestrian crosswalks, and curb ramps on north and east legs of intersection					<b>TPP ID#B272.</b> Construction substantially completed on 4/23/19. VDOT punchlist received 5/21/19.										
5G25-060-004-0		PM UTL: Nguyen, Tan																				
5G25-060-004	\$1,100,000	PM LAD: Shubert, Beth																				
	\$800,000	PM UDCCD: Stevens, Michael																				
		PM CPTED: Miller, Douglas																				
<b>Post-Construction</b>																						
<b>Pohick Rd./Southrun Rd. Ped Intersection Imp</b>		11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	05/19	NA	02/19	03/19	04/19	05/19	02/20	01/20
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon	PM TDD: Roberson, Jeanmarie					Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road					<b>TPP ID#B278.</b> Dominion Energy relocations are complete. Final Construction Package sent to UDCCD on 2/27/19. Construction NTP 6/26/19. Revised permit for updated MGS guardrail received 6/12/19.										
5G25-060-010-0		PM UTL: Nguyen, Tan																				
5G25-060-010	\$1,300,000	PM LAD: Glass, Lisa																				
	\$1,100,000	PM UDCCD: Metafria, Fasika																				
		PM CPTED: Chellappa, Smitha																				
<b>Construction</b>																						

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>Hooes Rd./Newington Forest Ave Ped Intersection Imp</b>			01/16	03/16	07/16	01/17	05/17	09/18	01/19	08/17	NA	NA	02/18	04/18	05/18	09/18	NA	02/19	03/19	04/19	05/19	03/19	09/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed				Construct 5-foot concrete sidewalk along the south side of Newington Forest Avenue from Treasure Tree Court to Hooes Road, including pedestrian signals and crosswalk				<b>TPP ID#B279.</b> Construction 26% complete. Construction NTP sent on 4/29/19.													
5G25-060-011-0	Springfield		PM UTL: Yusufoglu, Eldar																					
5G25-060-011	\$1,150,000		PM LAD: Najeeb, Mohammed																					
	\$950,000		PM UDCD: Bajracharya, Sanjala																					
			PM CPTED: Aguayo, Vanessa																					
<b>Construction</b>																								
<b>Dolley Madison Sidewalk - Old Dominion - Beverly Ave</b>			10/15	NA	04/16	09/16	01/18	01/18	08/18	11/17	NA	NA	11/17	07/18	04/18	12/18	NA	10/18	10/18	10/18	11/18	12/18	02/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Dranesville		PM TDD: Zahirieh, Shahla				Install sidewalk on south side of Dolley Madison Boulevard				<b>TPP ID#B291</b> Construction substantially complete 2/12/19. Permit release requested.													
5G25-060-016-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-016	\$450,000		PM LAD: Bailey, Stephen																					
	\$50,000		PM UDCD: Bajracharya, Sanjala																					
			PM CPTED: Lind, Adam																					
<b>Post-Construction</b>																								
<b>SouthVanDorn-Franconia Rd. Walkway - SW quadrant</b>			12/15	04/16	09/16	04/17	10/17	01/19	03/19	12/17	NA	NA	01/18	07/18	NA	NA	NA	05/19	NA	NA	06/19	07/19	09/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Lee		PM TDD: Beall, James				Construct approximately 430 LF of sidewalk along the west side of South Van Dorn Street and south of Franconia Road, including new bus stop pad and curb ramps				<b>TPP ID#B297.</b> VDOT permit received 4/5/19. Mylar signed 5/25/19. NTP scheduled 6/15/19, completion expected 8/15/19.													
5G25-060-018-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-018	\$375,000		PM LAD: Strayhorne, Robert																					
	(\$25,000)		PM UDCD: Samiyi, Bijan																					
			PM CPTED: Abifadel, Gibran																					
<b>Construction</b>																								
<b>Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.</b>			07/16	10/16	05/17	03/18	07/19	05/19	08/19	01/19	NA	NA	01/19	07/19	02/19	09/19	NA	09/19	10/19	11/19	12/19	05/20	05/20	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Mason		PM TDD: Turner, Latesa				Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road				<b>TPP ID#090.</b> Final design is in progress. LAD NTP 1/31/19. Land rights on 6 of 8 properties have been acquired.													
5G25-060-020-0			PM UTL: Maisel, Michael																					
5G25-060-020	\$1,550,000		PM LAD: Najeeb, Mohammed																					
	\$450,000		PM UDCD: Stevens, Michael																					
			PM CPTED: Abifadel, Gibran																					
<b>Land Acquisition</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Braddock Rd. Walkway - Carlbern Dr.- Clubside Ln</b>			02/16	09/16	02/17	06/17	01/18	08/18	01/19	09/17	NA	NA	10/17	10/18	04/18	08/19	NA	02/19	02/19	03/19	03/19	05/19	04/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Sully		PM TDD: Dresser, John	Construct approximately 1,150 LF of 5-foot concrete sidewalk along the south side of Braddock Road						<b>TPP ID#095.</b> CN phase 1 (fence relocation) was completed 3/28/19 to allow access for the gas line relocation to resume. The gas line relocation resumed on 4/3/19. CN phase 2 (sidewalk installation) will begin after the gas line relocation is completed.						On Hold <input type="checkbox"/>							
5G25-060-022-0			PM UTL: Nguyen, Tan																				
5G25-060-022	\$850,000		PM LAD: Glass, Lisa																				
	\$500,000		PM UDCCD: Lim, Vannak																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.</b>			12/17	02/18	08/18	08/19	08/20	08/20	10/20	10/19	12/19	NA	12/19	08/20	09/20	04/21	NA	11/20	12/20	01/21	03/21	11/21	11/21
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad	Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123						<b>TPP ID#102.</b> Pre-final design is in progress. Additional survey to address design revisions at the intersection received on 5/15/19. Schedule adjusted due to need for additional survey.						On Hold <input type="checkbox"/>							
5G25-060-023-0			PM UTL: Maisel, Michael																				
5G25-060-023	\$1,750,000		PM LAD:																				
	(\$50,000)		PM UDCCD:																				
			PM CPTED: Askarzadeh, Negin																				
<b>Design</b>																							
<b>Edsall Road Walkway</b>			12/15	01/16	04/16	09/16	02/18	09/18	11/18	06/17	NA	NA	08/17	04/18	03/18	07/18	NA	02/19	03/19	04/19	05/19	07/19	10/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Hojatzadeh, Max	Construct approximately 1,060 LF of sidewalk along westbound Edsall Road and add signalized pedestrian crossing at Timber Forest Drive and Edsall Road						<b>TPP ID#113.</b> VDOT permit received on 12/18/18. Final construction package submitted to UDCCD on 2/8/19. Construction NTP 4/15/19. Construction is 10% complete.						On Hold <input type="checkbox"/>							
5G25-060-024-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-024	\$750,000		PM LAD: Delli Carpini, Angelica																				
	\$50,000		PM UDCCD: Metafria, Fasika																				
			PM CPTED: Chellappa, Smitha																				
<b>Construction</b>																							
<b>Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center</b>			03/15	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	03/20	04/20	04/20	05/20	09/20	03/21	03/21
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: El Kaissi, Mohamad	Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard						<b>TPP ID#116.</b> VDOT PE Authorization received on 2/25/19. NTP for Environmental review and documentation was issued on 3/14/19. PCE completion expected by end of June 2019.						On Hold <input type="checkbox"/>							
5G25-060-026-0			PM UTL: Nguyen, Tan																				
5G25-060-026	\$750,000		PM LAD: Shubert, Beth																				
	\$150,000		PM UDCCD: Engida, Samuel																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							

Jun 2019

Project Name		Jun 2019																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.</b>		07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	03/19	06/19	06/19	07/19	07/18	02/20	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Lee	PM TDD: Hojatzadeh, Max							Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive							<b>TPP ID#119</b> Final construction package sent to UDCD on 3/29/19. Execution of CSX Right-of-Entry agreement is in progress. Construction NTP cannot be issued until agreement is finalized.							
5G25-060-027-0		PM UTL: Nguyen, Tan																					
5G25-060-027	\$2,100,000	PM LAD: Najeeb, Mohammed																					
	\$850,000	PM UDCD: Metafria, Fasika																					
		PM CPTED: Harrell, William																					
<b>Bid Advertisement</b>																							
<b>Glen Forest Drive Walkway</b>		03/15	05/15	10/15	09/16	10/18	01/17	01/19	08/17	12/17	NA	03/18	10/18	11/18	07/19	NA	03/19	04/19	04/19	05/19	11/17	09/19	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mason	PM TDD: Ruffner, Scott							Construct approximately 1,150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane							<b>TPP ID#128.</b> Final construction package sent to UDCD on 3/8/19. Construction NTP 5/20/19.							
5G25-060-028-0		PM UTL: Nguyen, Tan																					
5G25-060-028	\$950,000	PM LAD: Baker, Lisa																					
	\$950,000	PM UDCD: Carlin, Craig																					
		PM CPTED: CPTED, To Be Determined																					
<b>Construction</b>																							
<b>Gunston Cove Road Walkway</b>		04/16	06/16	11/16	03/17	08/17	06/18	04/18	06/17	NA	NA	07/17	09/17	NA	NA	NA	09/18	10/18	10/18	12/18	04/19	05/19	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mount Vernon	PM TDD: Madhusudhan, Galappa							Construct approximately 320 LF of 5-foot concrete sidewalk, including curb and gutter and drainage improvements along north side of Gunston Cove Road							<b>TPP ID#131.</b> Construction NTP 1/7/19. Substantially complete 5/31/19.							
5G25-060-029-0		PM UTL: Yusufoglu, Eldar																					
5G25-060-029	\$950,000	PM LAD: Baker, Lisa																					
	\$450,000	PM UDCD: Stevens, Michael																					
		PM CPTED: Miller, Douglas																					
<b>Post-Construction</b>																							
<b>Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.</b>		04/15	NA	10/15	12/16	01/19	03/19	03/19	07/17	NA	NA	09/17	02/18	03/18	08/18	NA	05/19	06/19	07/19	08/19	04/20	04/20	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Springfield	PM TDD: Nabavi, Seyed							Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road							<b>TPP ID#144.</b> Bid Opening 7/9/19. Bid advertisement 6/6/19. Final construction package submitted on 5/31/19. Pardon Our Dust meeting held on 5/29/19. VDOT permit received on 4/3/19. Streetlight removal and installation to be done during construction.							
5G25-060-030-0		PM UTL: Nguyen, Tan																					
5G25-060-030	\$2,500,000	PM LAD: Shubert, Beth																					
	\$1,300,000	PM UDCD: Samiyi, Bijan																					
		PM CPTED: Harrell, William																					
<b>Bid Advertisement</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Medford Dr. Walkway - Annandale HS - Davian Dr</b>			01/15	NA	08/15	01/16	03/17	01/17	09/18	03/16	NA	NA	05/16	03/17	01/17	03/17	NA	12/18	12/18	12/18	01/19	12/17	05/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Nabavi, Seyed						Approximately 475 LF of sidewalk, including curb and gutter on east side of Medford Drive from Davian Drive to Four Year Run						<b>TPP ID#151.</b> Construction substantially complete on 5/24/19. Punch list is in progress.								
5G25-060-031-0			PM UTL: Nguyen, Tan																				
5G25-060-031		\$900,000	PM LAD: Delli Carpini, Angelica																				
		\$500,000	PM UDCD: Syed-Muhammad, Abul																				
			PM CPTED: Harrell, William																				
<b>Post-Construction</b>																							
<b>Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES</b>			06/16	07/16	12/16	11/17	09/18	01/19	09/19	10/18	12/18	NA	11/18	08/19	10/19	03/20	NA	05/20	06/20	07/20	08/20	10/19	12/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive						<b>TPP ID# 165. Final Design is in progress. Additional survey requested on 5/14/19.</b> Consultant revising design based on comments received from West Potomac High School and Mt Calvary Baptist Church Property, who are impacted with our current design. LAD NTP 11/30/18. Land rights on 7 of 11 properties have been acquired. Public Hearing for Acquisition of Land Rights scheduled for 7/30/19. Fairfax Water plans received on 1/24/19 have been forwarded to consultant. Dominion, Verizon, and WGL working on relocation designs.								
5G25-060-034-0		\$2,750,000	PM UTL: Yusufoglu, Eldar																				
5G25-060-034		\$1,450,000	PM LAD: Monahan, Clyde																				
			PM UDCD:																				
			PM CPTED: Luo, Caijun																				
<b>Land Acquisition</b>																							
<b>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</b>			02/16	09/16	04/17	02/18	06/19	09/18	07/19	01/18	NA	NA	11/18	06/19	TBD	TBD	NA	08/19	09/19	10/19	11/19	06/19	05/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Marsh, Dennis						Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road						<b>TPP ID#167.</b> Final design in progress. LAD NTP 11/30/18. Land rights on 0 of 1 properties have been acquired. Utility relocations (water, gas, and fiberoptics) within right of way are under design. Additional utility designation received on 4/15/19.								
5G25-060-036-0		\$2,500,000	PM UTL: Maisel, Michael																				
5G25-060-036		\$1,700,000	PM LAD: Bailey, Stephen																				
			PM UDCD: Stevens, Michael																				
			PM CPTED: Abifadel, Gibran																				
<b>Land Acquisition</b>																							
<b>Seminary Rd. Walkway - Magnolia Ln - Colfax Av</b>			09/16	01/17	08/17	03/18	04/19	06/19	09/19	06/18	NA	NA	08/18	08/19	02/19	04/19	NA	11/19	12/19	12/19	12/19	06/20	06/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Marsh, Dennis						890 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue						<b>TPP ID#169.</b> 2nd pre-final plan comments being addressed. LAD NTP issued on 8/13/18. Land rights on 9 of 15 properties have been acquired. Public Hearing for Acquisition of Land Rights scheduled for 7/30/19. Verizon and Cox lines relocations complete. In plan water meter adjustments required. TMP and Pavement Markings and Signage and Project Data Sheet have been approved.								
5G25-060-038-0		\$1,050,000	PM UTL: Maisel, Michael																				
5G25-060-038		(\$550,000)	PM LAD: Monahan, Clyde																				
			PM UDCD: Metafria, Fasika																				
			PM CPTED: Qi, Maggie																				
<b>Land Acquisition</b>																							

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Hunter Mill</p> <p><b>5G25-060-039-0</b> \$2,300,000</p> <p><b>5G25-060-039</b> (\$1,350,000)</p> <p><b>Design</b></p>																							
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Hojatzadeh, Max				Install walkway: Section 1- Greenskeepers Ct. to Soapstone Dr., Section 3-Whisperwood Glen Rd. to Ridge Heights Rd., Section 4-Harbor Ct. to Twin Branches Rd.				<p><b>TPP ID#175.</b> Received all DRB signed application. Final plan distributed for review on 4/2/19. Comments received and are being addressed. Plats submitted to LAD for review on 6/5/19. Utilities relocation under review and design.</p>												
			PM UTL: Maisel, Michael																				
			PM LAD: Najeeb, Mohammed																				
			PM UDCCD: McCorkle, Lisa																				
			PM CPTED: Luo, Caijun																				
<p><b>Sunrise Valley Dr. Walkway - Hitchcock Dr.- Colts Brook Dr</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Hunter Mill</p> <p><b>5G25-060-040-0</b> \$900,000</p> <p><b>5G25-060-040</b> \$400,000</p> <p><b>Design</b></p>																							
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Shahnaj, Sonia				Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive				<p><b>TPP ID#176.</b> Pre-final design is in progress. Test hole data requested and expected to be done by end of June 2019.</p>												
			PM UTL: Pugh, Richard																				
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Harrell, William																				
<p><b>Great Falls St. Walkway - I-66 - North West St</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Dranesville</p> <p><b>5G25-060-042-0</b> \$3,250,000</p> <p><b>5G25-060-042</b> \$2,050,000</p> <p><b>Utility Relocation</b></p>																							
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Beall, James				Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street				<p><b>TPP ID#202.</b> Verizon, Cox and Dominion relocations are in progress. WGL relocations are complete. VDOT final approval received 5/6/19, VDOT permit application submitted 5/21/19 and permit received 6/14/19. Construction bid package to be bundled with Project ST-000036-003 North West Street Sidewalk.</p>												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Cate, Dennis																				
			PM UDCCD: Engida, Samuel																				
			PM CPTED: Qi, Maggie																				
<p><b>Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Mason</p> <p><b>5G25-060-043-0</b> \$4,250,000</p> <p><b>5G25-060-043</b> \$2,950,000</p> <p><b>Design</b></p>																							
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Zahirieh, Shahla				Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue				<p><b>TPP ID#205.</b> Pre-final design is in progress.</p>												
			PM UTL: Pugh, Richard																				
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Qi, Maggie																				



Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
<p><b>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</b></p> <p>08/17 11/17 07/18 07/19 12/19 07/20 02/21 11/19 01/20 NA 03/20 12/20 11/21 03/21 NA 03/21 04/21 05/21 06/21 04/22 07/22</p> <p><u>Project Manager/Assignments</u>      <u>Project Description</u>      <u>Monthly Remarks</u></p> <p>304/300-C30050 Mason PM TDD: Lauretti, Francesco Construct 1,550 LF of 9-foot wide, curb abutted sidewalk <b>TPP ID#234.</b> Pre-final design is in progress.</p> <p>5G25-060-044-0 PM UTL: Pugh, Richard</p> <p>5G25-060-044 \$6,750,000 PM LAD: Honnick, John</p> <p>\$3,750,000 PM UDCCD:</p> <p>PM CPTED: Qi, Maggie</p> <p><b>Design</b></p>																							
<p><b>Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct</b></p> <p>06/16 08/16 12/16 07/17 01/18 09/18 06/19 08/17 NA NA 04/18 05/19 05/19 10/19 NA 07/19 08/19 09/19 10/19 08/19 06/20</p> <p><u>Project Manager/Assignments</u>      <u>Project Description</u>      <u>Monthly Remarks</u></p> <p>304/300-C30050 Mason PM TDD: Lauretti, Francesco Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter <b>TPP ID#235.</b> VDOT permit application is being prepared. SWPPP is being prepared. Land acquisition completed 5/21/19.</p> <p>5G25-060-045-0 PM UTL: Nguyen, Tan</p> <p>5G25-060-045 \$1,750,000 PM LAD: Bailey, Stephen</p> <p>\$650,000 PM UDCCD:</p> <p>PM CPTED: Abifadel, Gibran</p> <p><b>Design</b></p>																							
<p><b>01018-Richmond Hwy. SB @ Sherwood Hall Ln.</b></p> <p>10/15 04/16 07/16 08/16 10/17 03/18 03/18 05/17 NA NA 06/17 02/18 NA NA NA 06/18 09/18 10/18 01/19 03/19 08/19</p> <p><u>Project Manager/Assignments</u>      <u>Project Description</u>      <u>Monthly Remarks</u></p> <p>RHPTI Ped Improvements 2014 PM TDD: Vanzandt, Mark Install bus stop pad with Tolar bus shelter, 27 lf of 8' wide asphalt trail, bike racks, trash can, retaining wall with handrail Final construction package submitted 6/15/18. Bid opening held 10/9/18. Award letter sent 1/3/19. NTP 3/11/19. Construction 70% complete.</p> <p>304/300-C30050 Lee PM UTL:</p> <p>5G25-061-004-0 PM LAD: Shubert, Beth</p> <p>5G25-061-004 \$60,000 PM UDCCD: Engida, Samuel</p> <p>\$0 PM CPTED:</p> <p><b>Construction</b></p>																							
<p><b>01004-Richmond Hwy. SB @ North Kings Hwy.</b></p> <p>10/15 04/16 07/16 08/16 10/17 12/17 06/17 12/16 NA NA 02/17 05/17 NA NA NA 06/18 09/18 10/18 01/19 03/19 08/19</p> <p><u>Project Manager/Assignments</u>      <u>Project Description</u>      <u>Monthly Remarks</u></p> <p>RHPTI Ped Improvements 2014 PM TDD: Vanzandt, Mark Install bus shelter. Final construction package submitted 6/15/18. Bid opening held 10/9/18. Award letter sent 1/3/19. NTP 3/11/19. Construction 70% complete.</p> <p>304/300-C30050 Mount Vernon PM UTL:</p> <p>5G25-061-008-0 PM LAD: Kresge, Carol</p> <p>5G25-061-008 \$60,000 PM UDCCD: Engida, Samuel</p> <p>\$0 PM CPTED:</p> <p><b>Construction</b></p>																							

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
01048-Richmond Hwy. NB @ Fernedge Ln.			10/15	04/16	07/16	08/16	10/17	12/17	07/17	05/17	NA	NA	05/17	06/17	NA	NA	NA	06/18	09/18	10/18	01/19	03/19	08/19	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Mount Vernon		PM TDD: Vanzandt, Mark				Install bus shelter.				Final construction package submitted 6/15/18. Bid opening held 10/9/18. Award letter sent 1/3/19. NTP 3/11/19.													
5G25-061-012-0			PM UTL:								Construction 70% complete.													
5G25-061-012	\$60,000		PM LAD: Alcon, Kelly																					
	\$0		PM UDCCD: Engida, Samuel																					
			PM CPTED:																					
<b>Construction</b>																								
01049-Richmond Hwy. NB @ Dutchman Dr.			10/15	04/16	07/16	08/16	08/17	12/17	09/17	06/17	NA	NA	06/17	07/17	NA	NA	NA	06/18	09/18	10/18	01/19	03/19	08/19	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Mount Vernon		PM TDD: Vanzandt, Mark				Install bus shelter.				Final construction package submitted 6/15/18. Bid opening held 10/9/18. Award letter sent 1/3/19. NTP 3/11/19.													
5G25-061-013-0			PM UTL:								Construction 70% complete.													
5G25-061-013	\$60,000		PM LAD:																					
	\$0		PM UDCCD: Engida, Samuel																					
			PM CPTED:																					
<b>Construction</b>																								
01079-Richmond Hwy. NB near Wyngate Manor Court			10/15	02/16	03/16	08/16	10/17	12/17	10/17	12/16	NA	NA	01/17	09/17	NA	NA	NA	06/18	09/18	10/18	01/19	03/19	08/19	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Mount Vernon		PM TDD: Vanzandt, Mark				Install bus shelter.				Final construction package submitted 6/15/18. Bid opening held 10/9/18. Award letter sent 1/3/19. NTP 3/11/19.													
5G25-061-015-0			PM UTL:								Construction 70% complete.													
5G25-061-015	\$60,000		PM LAD: Kresge, Carol																					
	\$0		PM UDCCD: Engida, Samuel																					
			PM CPTED:																					
<b>Construction</b>																								
01087-Richmond Hwy. NB @ Shannons Green W			10/15	04/16	07/16	08/16	10/17	02/18	03/18	04/17	NA	NA	05/17	12/17	NA	NA	NA	06/18	09/18	10/18	01/19	03/19	08/19	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Mount Vernon		PM TDD: Vanzandt, Mark				Install bus shelter.				Final Construction Package submitted 6/15/18. Bid opening held 10/9/18. Award letter sent 1/3/19. NTP 3/11/19.													
5G25-061-018-0			PM UTL:								Construction 70% complete.													
5G25-061-018	\$60,000		PM LAD: Delli Carpini, Angelica																					
	\$0		PM UDCCD: Engida, Samuel																					
			PM CPTED:																					
<b>Construction</b>																								

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Route 1 at Fairhaven-Quander			02/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
------------------------------	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

<b>Route 1-RHPTI Ped Improvements</b> 304/300-C30050 Mount Vernon 5G25-061-028-0 5G25-061-028 \$125,000 \$8,000	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCD: PM CPTED:	<u>Project Description</u> Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection	<u>Monthly Remarks</u> <b>TPP ID #188.01.</b> Task order approved and NTP issued on 2/5/19. Survey received 5/22/19. Scheduled to be entered by next month.	On Hold <input type="checkbox"/>
---	---	---	--	----------------------------------

Survey

Route 1 at N. Fairview Drive			02/18	03/18	NA	06/18	09/18	07/19	07/19	10/18	NA	NA	01/19	07/19	12/18	01/19	NA	08/19	09/19	10/19	11/19	02/20	02/20
------------------------------	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Route 1-RHPTI Ped Improvements</b> 304/300-C30050 Mount Vernon 5G25-061-030-0 5G25-061-030 \$99,365 (\$635)	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Shubert, Beth PM UDCD: PM CPTED: Luo, Caijun	<u>Project Description</u> Construct 5-foot concrete sidewalk to close missing link, including new curb ramp and crosswalk	<u>Monthly Remarks</u> <b>TPP ID# 188.03</b> LAD NTP issued on 1/2/19. Land rights on 0 of 1 properties have been acquired. Utility relocation completed on 1/25/19. Property owner does not want to relocate the Church sign and nonresponsive. Project is on hold.	05/2019 On Hold <input checked="" type="checkbox"/>
--	---	---	---	---

Land Acquisition

Route 1 Sidewalk - SB Collard to Holly Hill			06/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>Route 1-RHPTI Ped Improvements</b> 304/300-C30050 Lee 5G25-061-033-0 5G25-061-033 \$3,000,000 \$5,000	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCD: PM CPTED: Luo, Caijun	<u>Project Description</u> Construct 5-foot concrete sidewalk along southbound Route 1 from Collard Street to Holly Hill Road	<u>Monthly Remarks</u> <b>TPP ID#188.06</b> Coordinating with Rt. 1 BRT project. If built this project will be demolished by BRT project. A scope review meeting was held on 1/23/19. Prepared cost estimate and schedule for alternative options for further scope evaluation. Project was cancelled due to upcoming BRT project going in construction sooner than anticipated.	03/2019 On Hold <input checked="" type="checkbox"/>
--	---	--	---	---

Design

Route 1 at Fordson Road			05/18	NA	09/18	NA	11/18	03/19	03/19	NA	NA	NA	NA	NA	NA	NA	NA	04/19	04/19	04/19	05/19	06/19	07/19
-------------------------	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>Route 1-RHPTI Ped Improvements</b> 304/300-C30050 Lee 5G25-061-035-0 5G25-061-035 \$150,000 \$13,000	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: PM UDCD: Metafria, Fasika PM CPTED:	<u>Project Description</u> Construct approximately 30 LF of 5-foot concrete sidewalk in southwest corner of Route 1 at Fordson Road intersection to complete missing link	<u>Monthly Remarks</u> <b>TPP ID#188.08.</b> Project will be constructed under Countywide permit. Final construction package submitted to UDCD on 4/3/19. Construction NTP 5/13/19.	On Hold <input type="checkbox"/>
---	---	--	--	----------------------------------

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

NB Sherwood to Kings Street			05/18	NA	09/18	11/18	02/19	11/19	03/19	01/19	NA	NA	01/19	02/19	NA	NA	NA	04/19	04/19	04/19	05/19	05/20	07/19
-----------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Route 1-RHPTI Ped Improvements</b>	Mount Vernon		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
304/300-C30050			PM TDD: Hojatzadeh, Max					Construct approximately 115 LF of 5-foot concrete sidewalk on northbound side of Route 1					<b>TPP ID#188.09.</b> Project will be constructed under Countywide permit. Final construction package submitted to UDCD on 4/3/19. Construction NTP 5/13/19.				
5G25-061-036-0			PM UTL:														
5G25-061-036		\$300,000	PM LAD: Bailey, Stephen														
		\$70,000	PM UDCD: Metafria, Fasika														
			PM CPTED: Luo, Caijun														

**Construction**

Sunset Hills Rd. - Discovery St. Ped Br. Extend			NA	NA	NA	NA	NA	NA	NA	10/17	NA	NA	10/17	12/18	NA	NA	NA	NA	NA	NA	NA	08/19	08/19
---	--	--	----	----	----	----	----	----	----	-------	----	----	-------	-------	----	----	----	----	----	----	----	-------	-------

<b>RMAG Phase II 2014</b>	Hunter Mill		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
304/300-C30050			PM TDD: Zahirieh, Shahla					Provide crosswalk on the east leg of the intersection					<b>TPP ID 189.06.</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 12/7/18. List of the acquired land rights and plats to VDOT 12/7/18. VDOT will assign the project for construction when final design package is ready.				
5G25-062-006-0			PM UTL:														
5G25-062-006		\$90,000	PM LAD: Monahan, Clyde														
		(\$60,000)	PM UDCD:														
			PM CPTED: Abifadel, Gibran														

**Construction**

Reston Pkwy - DTR WB On-Ramp			06/17	08/17	12/17	05/18	04/19	02/20	02/20	06/19	TBD	NA	07/19	02/20	NA	NA	NA	05/20	06/20	07/20	08/20	05/21	05/21
------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>RMAG Phase II 2014</b>	Hunter Mill		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
304/300-C30050			PM TDD: Lauretti, Francesco					Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades					<b>TPP ID# 189.07 RMAG ID# 7</b> 2nd Final design distributed for review 4/9/19. Draft plat submitted to LAD for review 6/14/19.				
5G25-062-007-0			PM UTL: Nguyen, Tan														
5G25-062-007		\$600,000	PM LAD: Monahan, Clyde														
		\$350,000	PM UDCD:														
			PM CPTED:														

**Design**

Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	05/18	04/19	02/19	07/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	10/19	11/19	05/21	08/20
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>RMAG Phase II 2014</b>	Hunter Mill		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
304/300-C30050			PM TDD: Lauretti, Francesco					Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades					<b>TPP ID# 189.08 RMAG ID# 8</b> 2nd Final design distributed for review 4/9/19. Crosswalk study submitted to VDOT 6/3/19.				
5G25-062-008-0			PM UTL: Nguyen, Tan														
5G25-062-008		\$750,000	PM LAD:														
		\$250,000	PM UDCD:														
			PM CPTED: TBD, To Be Determined														

**Design**

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
<b>Bluemont Way - Disc St Ped Br - Reston Pkwy</b>			11/16	NA	11/17	04/19	09/19	03/20	03/20	07/19	TBD	NA	07/19	02/20	03/20	06/20	NA	05/20	06/20	06/20	07/20	03/21	03/21
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-011-0 5G25-062-011		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Pugh, Richard PM LAD: Bailey, Stephen PM UDCC: PM CPTED: Xiong, Yuqing				<u>Project Description</u> Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				<u>Monthly Remarks</u> <b>TPP ID#189.11 RMAG ID#38.</b> Received pre-final comments. CPTED requested a northern pedestrian crossing for Reston Pkwy. Obtaining confirmation from VDOT for a second crossing or if we will relocate the crossing. Draft plats received 6/3/19 and are under review.												
Design																							
<b>Sunrise Valley Dr - Reston Assoc Entrance</b>			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	08/19
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-014-0 5G25-062-014		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCC: PM CPTED:				<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection				<u>Monthly Remarks</u> <b>TPP ID# 189.17. RMAG II ID# 17</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold until MWAA finishes the construction in the area.												
Construction																							
<b>Sunrise Valley Dr. Bike Lanes – Glade Dr to Edmund Halley Dr</b>			08/18	05/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-016-0 5G25-062-016		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCC: PM CPTED: Wynands, Nicole				<u>Project Description</u> Narrow median between Reston Pkwy and Fairfax County Pkwy to provide buffered bike lanes in each direction from Glade Dr. to Edmund Halley Dr.				<u>Monthly Remarks</u> <b>TPP ID# 189.16 /RMAG II ID# 16.</b> Project is on hold pending re-evaluation of project scope from CPTED.												
Design																							
<b>Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC</b>			03/17	08/17	12/17	06/18	01/19	10/19	08/19	12/18	NA	NA	12/18	08/19	09/19	01/20	NA	01/20	02/20	03/20	04/20	01/21	11/20
<b>Bike/Trail Improvements 2014</b> 304/300-C30050 5G25-063-002-0 5G25-063-002		Braddock	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCC: PM CPTED: Lind, Adam				<u>Project Description</u> Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk				<u>Monthly Remarks</u> <b>TPP ID#B285.</b> Land acquisition NTP 12/20/18. Land rights on 5 of 6 properties have been acquired. Permit plans underway.												
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>West Ox Rd. Trail - Penderbrook Rd. - Route 50</b>			06/17	NA	01/18	07/18	04/19	11/19	11/19	11/18	NA	NA	11/18	06/19	01/19	06/19	NA	01/20	02/20	03/20	04/20	12/20	12/20
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Sully		PM TDD: Marsh, Dennis						Install approximately 1,900 LF of 6 foot concrete walkway along southbound West Ox Road from Ox Hill Road to Route 50						<b>TPP ID#B300.</b> Preparing permit plans. LAD NTP on 11/27/18. Land acquisition completed on 6/6/19. XO relocation has been completed. Cox guy wire adjustment within existing right of way complete. SWM approved by LDS. TMP and Signage and Marking approved.								
5G25-063-005-0			PM UTL: Maisel, Michael																				
5G25-063-005	\$1,200,000		PM LAD: Najeeb, Mohammed																				
	\$205,000		PM UDCD: Engida, Samuel																				
			PM CPTED: TBD, To Be Determined																				
<b>Design</b>																							
<b>Westmoreland St. Bike Lanes - N. of Rosemont Dr.</b>			10/17	10/17	03/18	08/18	07/19	09/19	09/19	03/19	NA	NA	03/19	09/19	NA	NA	NA	11/19	12/19	01/20	02/20	08/20	08/20
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive						<b>TPP ID#187.</b> Final design is in progress. LAD NTP 3/22/19. Land rights on 1 of 5 properties have been acquired.								
5G25-063-009-0			PM UTL: Maisel, Michael																				
5G25-063-009	\$550,000		PM LAD: Bailey, Stephen																				
	\$100,000		PM UDCD: Engida, Samuel																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>Kirby Rd. Sidewalk – Chesterbrook to east of Chesterbrook ES</b>			07/13	11/13	05/14	05/15	12/16	06/15	03/17	09/15	NA	NA	09/15	11/16	NA	NA	NA	07/17	07/17	07/17	10/17	07/17	08/18
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max						Install 800 LF of sidewalk, including curb and gutter and curb ramp upgrades						<b>TPP ID# B293.</b> Construction substantially complete 8/28/18. Punch list complete.								
ST-000036-002-0			PM UTL: Nguyen, Tan																				
ST-000036-002	\$1,000,000		PM LAD: Shubert, Beth																				
	\$875,000		PM UDCD: Carlin, Craig																				
			PM CPTED: Chellappa, Smitha																				
<b>Post-Construction</b>																							
<b>North West St. Sidewalk - Great Falls St. - Brilyn Place (County)</b>			09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	05/19	NA	07/19	08/19	09/19	11/19	06/19	06/20
<b>County-Maintained Pedestrian Imp 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Beall, James						260 LF of 5-foot sidewalk along north side of North West Street						<b>TPP ID#B294.</b> Washington Gas and RCN relocations underway. VDOT permit application submitted 4/29/19 and permit received 5/16/19. City permit to be obtained following bid opening. Construction bid package to be bundled with Project 5G25-060-042 Great Falls Street Walkway. Draft construction letter sent to UDCD.								
ST-000036-003-0			PM UTL: Maisel, Michael																				
ST-000036-003	\$1,100,000		PM LAD: Glass, Lisa																				
	\$800,000		PM UDCD: Engida, Samuel																				
			PM CPTED: Qi, Maggie																				
<b>Utility Relocation</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Center Road Walkway - W Springfield HS - Garden Rd.</b>																							
			12/14	04/15	07/15	11/15	02/18	02/17	01/19	08/16	11/16	NA	03/17	06/17	12/17	09/18	NA	04/19	04/19	04/19	05/19	12/17	10/19
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Madhusudhan, Galappa				667 LF of 5-foot sidewalk, including curb and gutter on south side of Center Road, storm drainage improvements, retaining wall, and potential road widening				<b>TPP ID#100.</b> Pardon Our Dust Meeting held on 4/1/19. Final construction package submitted 4/22/19. Construction is 5% complete. <span style="float: right;">On Hold <input type="checkbox"/></span>												
304/300-C30050	Springfield		PM UTL: Yusufoglu, Eldar																				
ST-000036-006-0			PM LAD: Baker, Lisa																				
ST-000036-006		\$900,000 \$100,000	PM UDCCD: Engida, Samuel																				
			PM CPTED: Harrell, William																				
<b>Construction</b>																							
<b>Chichester Ln Walkway - Cherry Dr.- Day Lilly Ct</b>																							
			03/16	08/16	12/16	09/17	01/18	07/18	05/18	09/17	NA	NA	11/17	04/18	NA	NA	NA	06/18	07/18	07/18	07/18	03/19	03/19
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Tsybin, Alexander				Construct approximately 270 LF of 5-foot concrete sidewalk along Chichester Lane				<b>TPP ID#108.</b> Construction completed. Punch list completed. VDOT permit release was requested on 6/4/19. <span style="float: right;">On Hold <input type="checkbox"/></span>												
304/300-C30050	Providence		PM UTL: Nguyen, Tan																				
ST-000036-007-0			PM LAD: Rusu, Daniel																				
ST-000036-007		\$350,000 \$50,000	PM UDCCD: McCorkle, Lisa																				
			PM CPTED: Bandy, Audra																				
<b>Post-Construction</b>																							
<b>Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy</b>																							
			03/16	NA	10/17	11/18	10/19	01/19	01/20	11/18	NA	NA	03/19	10/19	08/19	03/20	NA	02/20	03/20	03/20	03/20	03/20	09/20
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Marsh, Dennis				Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road				<b>TPP ID#121.</b> 2nd pre-final plans are in progress. LAD NTP issued on 3/29/19. Land rights on 2 of 6 properties have been acquired. Utility relocations within ROW required (DVP, Gas, & Fiberoptics). <span style="float: right;">On Hold <input type="checkbox"/></span>												
304/300-C30050	Hunter Mill		PM UTL: Maisel, Michael																				
ST-000036-009-0			PM LAD: Najeeb, Mohammed																				
ST-000036-009		\$2,500,000 \$100,000	PM UDCCD: McCorkle, Lisa																				
			PM CPTED: Harrell, William																				
<b>Land Acquisition</b>																							
<b>Kirby Road Walkway - Chesterbrook ES - Halsey Rd.</b>																							
			04/16	10/16	09/17	07/18	07/19	01/19	08/19	12/18	NA	NA	12/18	04/19	06/19	09/19	NA	09/19	10/19	11/19	12/19	12/19	06/20
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Turner, Latesa				Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				<b>TPP ID#140.</b> Final design is in progress. Land acquisition complete 4/17/19. Land rights on 4 of 4 properties have been acquired. <span style="float: right;">On Hold <input type="checkbox"/></span>												
304/300-C30050	Dranesville		PM UTL: Pugh, Richard																				
ST-000036-010-0			PM LAD: Strayhorne, Robert																				
ST-000036-010		\$1,100,000 \$700,000	PM UDCCD: Stevens, Michael																				
			PM CPTED: Chellappa, Smitha																				

Design



Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Kirby Road Walkway - Halsey Rd. - Franklin Ave																												
		04/16	10/16	09/17	07/18	07/19	01/19	08/19	12/18	NA	NA	12/18	06/19	06/19	09/19	NA	09/19	10/19	11/19	12/19	12/19	06/20						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
County-Maintained Pedestrian Imp - 2014		PM TDD: Turner, Latesa							Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road					<b>TPP ID#141.</b> Final design is in progress. LAD NTP 12/21/18. Land rights on 9 of 10 properties have been acquired. On Hold <input type="checkbox"/>														
304/300-C30050	Dranesville	PM UTL: Pugh, Richard																										
ST-000036-011-0		PM LAD: Strayhorne, Robert																										
ST-000036-011	\$1,750,000 \$250,000	PM UDCD: Stevens, Michael																										
		PM CPTED: Chellappa, Smitha																										
Land Acquisition																												
Pleasant Valley Rd. Walkway - Elklick Run - Dominion Power Lines																												
		01/18	04/18	02/19	07/19	05/20	11/20	11/20	10/19	TBD	NA	11/19	05/20	TBD	TBD	NA	11/20	12/20	01/21	02/21	11/21	11/21						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
County-Maintained Pedestrian Imp - 2014		PM TDD: Fasceski, Jeff							Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road					<b>TPP ID#162.</b> BMP options still being evaluated. CIM postponed until this is completed since it may impact residents. May impact schedule since BMP is required for detention waiver approval. On Hold <input type="checkbox"/>														
304/300-C30050	Sully	PM UTL: Yusufoglu, Eldar																										
ST-000036-013-0		PM LAD:																										
ST-000036-013	\$3,250,000 (\$550,000)	PM UDCD:																										
		PM CPTED: Delmare, Lauren																										
Design																												
Telegraph Road Walkway Ph I - Rosehill to Pike																												
		10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	07/19	08/19	09/19	10/19	05/20	05/20						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
County-Maintained Pedestrian Imp - 2014		PM TDD: El Kaissi, Mohamad							Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps					<b>TPP ID#180A.</b> VDOT permit received 5/15/19. Overhead utility relocation to be completed by 6/30/19. Preparing construction package for UDCD. On Hold <input type="checkbox"/>														
304/300-C30050	Lee	PM UTL: Maisel, Michael																										
ST-000036-014-0		PM LAD: Strayhorne, Robert																										
ST-000036-014	\$1,600,000 (\$500,000)	PM UDCD:																										
		PM CPTED:																										
Utility Relocation																												
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.																												
		04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	09/19						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
County-Maintained Pedestrian Imp - 2014		PM TDD: Zahirieh, Shahla							Construct 5-foot sidewalk along west side of Old Mount Vernon Road					<b>TPP ID#191.</b> Final plans were approved on 1/23/18. LAD completed 5/2/18. VDOT permit received 9/7/18. Final construction package to UDCD 3/7/19. Mylar signed 3/27/19. Construction NTP 6/3/19. On Hold <input type="checkbox"/>														
304/300-C30050	Mount Vernon	PM UTL: Yusufoglu, Eldar																										
ST-000036-016-0		PM LAD: Shubert, Beth																										
ST-000036-016	\$1,700,000 (\$400,000)	PM UDCD: McCorkle, Lisa																										
		PM CPTED:																										
Construction																												



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Telegraph Road Walkway Ph III - Wilton to Farmington			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	03/19	01/19	04/19	NA	07/19	08/19	09/19	10/19	05/20	05/20		
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Lee		PM TDD: El Kaissi, Mohamad						Install 960 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps						<b>TPP ID#180A.</b> VDOT permit received 5/10/19. Utility relocation completed on 4/24/19. Preparing construction package for UDCD.										
ST-000036-018-0			PM UTL: Maisel, Michael																						
ST-000036-018	\$950,000		PM LAD: Bailey, Stephen																						
	\$0		PM UDCD:																						
			PM CPTED: Harrell, William																						
<b>Utility Relocation</b>																									
Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	09/19	08/18	11/19	03/18	NA	NA	10/18	07/19	08/19	11/19	NA	12/19	02/20	03/20	04/20	11/19	01/21		
<b>County-Maintained Bike/Trail Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Braddock		PM TDD: Hojatzadeh, Max						Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows						<b>TPP ID#B288.</b> Project delivery will follow Fairfax County Public Improvement Plan requirements. Plans approved by LDS on 10/11/18 and have moved to Bonds and Agreements. LAD NTP issued on 10/12/18. Land rights on 0 of 8 properties have been acquired. Retaining wall plans submitted to LDS on 4/15/19. Comments received on 5/1/19.										
ST-000037-003-0			PM UTL: Pugh, Richard																						
ST-000037-003	\$3,000,000		PM LAD: Baker, Lisa																						
	\$1,800,000		PM UDCD: Syed-Muhammad, Abul																						
			PM CPTED: Wynands, Nicole																						
<b>Land Acquisition</b>																									
Route 50 Trail			10/16	01/17	07/17	03/18	07/19	05/19	09/19	03/19	NA	NA	04/19	09/19	NA	NA	NA	10/19	10/19	11/19	11/19	04/20	04/20		
<b>County-Maintained Bike/Trail Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Springfield		PM TDD: Turner, Latesa						Construct 5-foot concrete sidewalk on south side of Route 50, up off ramp to West Ox Road, and terminating in Fairfax Town Center parking lot						<b>TPP ID#B303.</b> Final design is in progress. LAD NTP 4/8/19. Land rights on 0 of 2 properties have been acquired.										
ST-000037-005-0			PM UTL: Maisel, Michael																						
ST-000037-005	\$1,150,000		PM LAD: Bailey, Stephen																						
	(\$250,000)		PM UDCD: Cutler, Tom																						
			PM CPTED: Abifadel, Gibran																						
<b>Land Acquisition</b>																									
Lorton Arts Access Road			02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	10/18	11/18	11/18	12/18	09/19	09/19		
<b>County-Maintained Bike/Trail Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed						Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123						Construction 45% complete. Construction NTP 12/10/18.										
TS-000020-001-0			PM UTL:																						
TS-000020-001	\$1,600,000		PM LAD: Monahan, Clyde																						
	\$400,000		PM UDCD: Lim, Vannak																						
			PM CPTED: Guarino, Michael																						
<b>Construction</b>																									

Jun 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Dranesville-Kurtz and Calder Rd.			09/17	NA	12/17	NA	02/18	08/18	09/18	NA	NA	NA	NA	NA	NA	NA	NA	10/18	11/18	11/18	11/18	09/18	12/18
----------------------------------	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Walkways - Dranesville District		Project Manager/Assignments	Project Description	Monthly Remarks
307/300-C30060	Dranesville	PM TDD: Ruffner, Scott PM UTL:	Intersection improvements	Construction substantially complete on 12/17/18. Awaiting permit release.
ST-000024-007-0		PM LAD: Baker, Lisa		
ST-000024-007	\$250,000	PM UDCCD: Engida, Samuel		
	\$0	PM CPTED:		

**Post-Construction**

			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
--	--	--	-----	----	-------	----	----	----	----	-------	-------	----	----	-------	----	----	----	----	----	----	----	----	-----

Stonecroft Boulevard Widening Sully		Project Manager/Assignments	Project Description	Monthly Remarks
312/300-C30070	Sully	PM TDD: Vanzandt, Mark PM UTL: Nguyen, Tan	Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard	Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.
009217-0		PM LAD: Kresge, Carol		
2G25-062-000	\$691,664	PM UDCCD: Guarino, Michael		
	\$0	PM CPTED:		

**Construction**

			11/11	NA	05/13	06/15	08/16	09/15	12/16	08/15	TBD	09/15	09/15	08/16	NA	NA	08/17	08/17	09/17	10/17	02/18	12/15	11/18
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

McLean Streetscape Phase III		Project Manager/Assignments	Project Description	Monthly Remarks
315/300-C30080	Dranesville	PM TDD: Beall, James PM UTL: Nguyen, Tan	Chain Bridge Road from Laughlin Street to Corner Lane; Shell Drive to Center Street	<b>VDOT Transportation Enhancement Grant Project approved on 11/8/11.</b> Construction substantially complete 11/27/18. VDOT permit released 4/19/19. LAP close-out in progress.
CR-000004-001-00003		PM LAD: Kresge, Carol		
CR-000004-001	\$2,750,000	PM UDCCD: Stevens, Michael		
	\$444,371	PM CPTED: Lind, Adam		

**Post-Construction**