



County of Fairfax, Virginia

MEMORANDUM

DATE: November 18, 2021

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the November 2021 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Martha Coello, BRAC Coordinator
Robin Geiger, Head of Communications, Transportation Marketing Section
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Smitha Chellappa, Coordination and Funding Division (CFD)
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Section Chief, Capital Projects, CPTED
Lauren Delmare, Transportation Planner III, CPTED
Ajmal Hamidi, Transportation Planner III, CPTED
David Loss, Transportation Planner III, CPTED

Fairfax County Department of Transportation

4050 Legato Road, Suite 400
Fairfax, VA 22033-2895
Phone: (703) 577-5600 TTY: 771
Fax: (703) 877 5723
www.fairfaxcounty.gov/fcdot



Transportation Design Division Monthly Projects Status Report

November 18, 2021

Page 2 of 3

Don Moyer, Engineer III, CPTED
John Honnick, Transportation Planner IV, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Tina Curtis, Transportation Planner II, TSD
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD
Edward Reid, Transportation Planner III, Transit Services Division
Tim Kutz, Transportation Planner II, TPD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Jared Kerr, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Alex Tsybin, Engineering Technician III, TDD
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Christopher S. Herrington, Director, Department of Public Works and Environmental Services
Carey F. Needham, Deputy Director, DPWES – Capital Facilities
Rona Courtney, Admin V, Directors Office, DPWES
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Tiya Raju, Director, Building Design and Construction Division (BDCD)
Dennis Cate, Director, Land Acquisition Division (LAD)
Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)
Vickie McEntire Anglin, County Surveyor, UDCD
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Transportation Design Division Monthly Projects Status Report

November 18, 2021

Page 3 of 3

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Demelew Teshome, Engineer IV, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Timothy Butler, Appraisal Manager, LAD

Beth Shubert, Project Coordinator, LAD

Ricky Foley, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Mohammed Najeeb, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Management Analyst III, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

November 2021

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 – 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 – 17
FUND 30010 – COUNTY CONSTRUCTION	17 - 19
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	19 – 27

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
On Hold <input type="checkbox"/>																									
Cinderbed Bikeway - Cinderbed Rd. Bikeway	102/500-C50000	Lee	02/18	04/19	06/20	12/20	11/21	05/22	08/22	11/21	04/21	12/21	11/21	08/22	01/22	11/22	09/22	09/22	10/22	11/22	02/23	11/23	05/24		
AA1400137-15-137			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
AA1400137-15			PM TDD: Fasceski, Jeff						Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						<p>UPC #106143. TPP ID#122. Advanced copy of Final design received and under review. Community Information Meeting held 5/10/21 with comments collected. No request for public hearing from Post Willingness advertisements. Second meeting with Supervisor Lusk and environmental groups held 8/12/21 to discuss environmental concerns about project. Utility easement instruments (Dominion Energy, COX and Verizon) under review. Project plats are in progress (23 of 23 plats received). LSB currently addressing comments and revising four plats with changes due to recent design changes, but this will delay VDOT Right-of-Way Authorization package submission and LAD NTP. Final plan submission still scheduled for 11/2021.</p>										
			PM UTL: Yusufoglu, Eldar																						
			PM LAD: Monahan, Clyde																						
			PM UDCCD: Engida, Samuel																						
			PM CPTED: Lilley, Ronald																						
Design																									
On Hold <input type="checkbox"/>																									
Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria	102/500-C50000	Lee	02/18	08/18	03/19	08/20	11/21	02/22	02/22	05/21	NA	11/21	11/21	02/22	09/21	12/21	03/22	03/22	04/22	05/22	10/22	12/23	06/23		
AA1400141-16-0			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
AA1400141-16			PM TDD: Turner, Latesa						Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						<p>UPC #109607. TPP ID# 182. 2nd Pre-final design distributed for review on 10/7/21. Utility relocation designs in progress.</p>										
			PM UTL: Pugh, Richard																						
			PM LAD: Baker, Lisa																						
			PM UDCCD:																						
			PM CPTED: Luo, Caijun																						
Design																									
On Hold <input type="checkbox"/>																									
Columbia Pike Streetscapes, Phase I	102/500-C50000	Mason	10/21	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
AA1400159-21-0			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
AA1400159-21			PM TDD: Turner, Latesa						Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive						<p>Task order proposal for survey and concept design approved 8/25/21 and NTP issued 10/27/21. Survey is underway. Survey notification letters sent 9/17/21. Schedule to be developed upon receipt of survey.</p>										
			PM UTL:																						
			PM LAD:																						
			PM UDCCD:																						
			PM CPTED: Malik, Zuhra																						
Survey																									
Rt-7 sidewalk			04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18		
AA1400069-12			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
DCBPA-069			PM TDD: Hojatzadeh, Max						Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange						<p>UPC #103280. TMSAM ID# 32. Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT permit released 3/3/2020. EOR's BMP recommendation completed 11/18/2020. Asbuilts submitted 4/6/21. LAP closeout is in progress.</p>										
			PM UTL: Yusufoglu, Eldar																						
			PM LAD: Baker, Lisa																						
			PM UDCCD: McCorkle, Lisa																						
			PM CPTED:																						
Post-Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt.7 Sidewalk under Rt.123 South Side
102/500-C50000 Providence
DCBPA-070 Hunter Mill
AA1400070-12 \$2,150,000 (\$254,590)

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL: Yusufoglu, Eldar
 PM LAD: Shubert, Beth
 PM UDCD: McCorkle, Lisa
 PM CPTED:

Project Description
 Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange

Monthly Remarks
UPC #103281. TMSAM ID# 32. Construction substantially complete 8/24/18. VDOT permit released 3/3/2020. EOR's BMP recommendation completed 11/18/2020. Asbuilts submitted 4/6/21. LAP closeout is in progress.

On Hold

Post-Construction

Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	12/21	07/20	05/22	04/22	04/22	05/22	06/22	09/22	11/20	10/23
------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

RMAG
102/500-C50000 Hunter Mill
RMAG-102
AA1400102-13 \$13,050,000 (\$366,300)

Project Manager/Assignments
 PM TDD: Shahnaj, Sonia
 PM UTL: Pugh, Richard
 PM LAD: Alcon, Kelly
 PM UDCD: Engida, Samuel
 PM CPTED: Aguayo, Vanessa

Project Description
 Construct bicycle and pedestrian grade separated crossing

Monthly Remarks
UPC #107439. RMAG ID# 5. Draft CN submitted to UDCD 10/7/21. Final Design is complete and ready for VDOT LUP submission. Plat updated for VDOT utility easement 7/2/21. DEV consent agreement signed by CEX 7/28/21. NVRPA agreement negotiation is ongoing. Land rights on 4 of 7 properties have been acquired including donation of easements on 1 property. DEV transmission facilities relocation completed August 2021. Of 9 other utilities, 2 issued NTP, 4 revising their designs, and 3 designing. LAD completion will be delayed due to property condemnation. Public Hearing held 11/9/21. Schedule adjusted from June 2023 to October 2023 for construction completion due to LAD delay.

On Hold

Land Acquisition

			11/19	01/20	07/20	10/20	07/21	01/22	07/22	06/21	NA	11/21	11/21	06/22	TBD	TBD	10/22	11/22	12/22	01/23	03/23	07/23	09/23
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-----	-----	-------	-------	-------	-------	-------	-------	-------

Wolftrap Elementary School SRTS
102/500-C50000 Hunter Mill
SRTS-150
AA1400150-19 \$431,000 \$195,000

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL: Yusufoglu, Eldar
 PM LAD: Foley, Richard
 PM UDCD:
 PM CPTED: Stevens, Daniel

Project Description
 Provide protected crosswalk at Beulah Road and Talisman Drive

Monthly Remarks
UPC #113637. Final design distributed for review on 7/28/21. R/W Authorization package submitted to VDOT for approval on 7/28/21. Received comments. Response comments submitted on 10/4/21. Cox relocation authorization is pending approval of VDOT R/W authorization.

On Hold

Design

			09/21	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

Shreewood Elementary SRTS
102/500-C50000 Providence
SRTS-157
AA1400157-21 \$1,725,000 \$1,025,000

Project Manager/Assignments
 PM TDD: El Kaissi, Mohamad
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED: Malik, Zuhra

Project Description
 Addition of new marked crosswalks across Shreve Road and 8-foot wide walkway connections serving Shreewood Elementary School and W&OD Trail

Monthly Remarks
PE UPC #118236. Survey in progress. Task Order NTP for design and survey issued 9/13/21. Kickoff meeting with VDOT, TDD, & consultant on 10/13/21 to initiate the project. VDOT PE Authorization 5/25/21. Schedule will be provided upon completion of survey expected in late December 2021.

On Hold

Survey

Nov 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Orange Hunt Elementary SRTS 102/500-C50000 SRTS-158 AA1400158-21	\$200,000 \$59,967		09/21	11/21	01/22	04/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>															
PM TDD: Hojatzadeh, Max			Realign crosswalk, add curb extensions, and provide a pedestrian refuge island						UPC #118237. Survey received on 11/5/21. Proceeding with Concept Design.															
PM UTL:																								
PM LAD:																								
PM UDCD:																								
PM CPTED: Marfurt, Lindsay																								

Design

Vienna Merrifield Bike Share 102/500-C50000 TF-000045-002-0 TF-000045-002	Providence	\$0 \$0	03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	12/21	01/22	01/22	01/22	03/22	05/22
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>														
PM TDD: Zahirieh, Shahla			Installation of 7 bike share stations within the Vienna Merrifield area						7 bike share locations require different types of improvements to accommodate the new stations. Received VDOT LUP permit on 7/6/21 for the stations in existing parking lanes (Stations B, C, D, G). Final Construction package of stations with concrete pad (Stations A, E, and F) will be submitted to UDCD as soon as the required license agreement for Station F is received from CPTED.														
PM UTL: Yusufoglu, Eldar																							
PM LAD:																							
PM UDCD:																							
PM CPTED:																							

Design

Scotts Run Wilkwy TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13	Providence	\$4,240,000 (\$147,702)	07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	12/20
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>														
PM TDD: Dresser, John			Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park						UPC #110477. TMSAMS ID# 107. Construction substantial complete 12/24/2020. Construction NTP 7/8/19. CN Award Authorization received from VDOT on 4/15/19. Ribbon cutting was held on 2/4/21. Contractor is working on punch list. As-built plans were approved by LDS on 4/22/21. VDOT Land Use Permit released on 5/5/21. Minor punch list items remain.														
PM UTL: Nguyen, Tan																							
PM LAD: Monahan, Clyde																							
PM UDCD: Bhinge, Deepak																							
PM CPTED: Aguayo, Vanessa																							

Post-Construction

Jeff Todd Way Infiltration Basin 124/400-C40011 2G40-021-001-0 2G40-021-001	Mount Vernon	\$246,000 \$0	09/20	NA	NA	12/20	02/21	06/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	06/21	06/21	06/21	07/21	12/21	08/21
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>														
PM TDD: Nabavi, Seyed			Retrofit of existing Stormwater Management Pond on Jeff Todd Way to comply with SWM Performance and VDOT street acceptance requirements.						Construction substantially complete 8/4/21. Nutrient credits transfer is complete. Reinspection requested 10/26/21. Awaiting permit release upon germination of grass.														
PM UTL:																							
PM LAD:																							
PM UDCD: Metafria, Fasika																							
PM CPTED:																							

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						

VRE Rolling Road Station Parking Lot Expansion			08/18	NA	03/19	10/20	12/21	06/21	10/22	11/21	NA	NA	12/21	09/22	03/21	09/21	NA	11/22	12/22	01/23	03/23	09/22	09/23
124/400-C40011	Springfield																						On Hold <input type="checkbox"/>
2G40-055-000-A-0																							
2G40-055-000	\$2,300,000																						
	\$1,300,000																						

Design

Giles Run & Laurel Hill			12/17	NA	08/18	11/19	11/21	04/20	03/22	08/21	NA	NA	08/21	02/22	NA	NA	NA	03/22	04/22	04/22	05/22	10/21	12/22
124/400-C40011	Mount Vernon																						On Hold <input type="checkbox"/>
2G40-067-000-0																							
2G40-067-000	\$2,250,000																						
	(\$550,000)																						

Land Acquisition

Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS			03/18	06/18	04/21	01/22	07/22	03/23	11/23	08/22	10/22	NA	11/22	10/23	11/23	11/24	NA	08/24	10/24	11/24	01/25	10/24	10/25
RMAG Phase II																							On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill																						
2G40-085-002-0																							
2G40-085-002	\$5,750,000																						
	\$0																						

Design

Town Center Parkway Bike Lanes			03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II																							10/2018
124/400-C40011	Hunter Mill																						On Hold <input checked="" type="checkbox"/>
2G40-085-006-0																							
2G40-085-006	\$1,800,000																						
	\$0																						

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Innovation Center to Arrowbrook			06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	02/20	02/20	04/20	05/20	05/20	03/21		
HMSAMS			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
124/400-C40011		Dranesville	PM TDD:	Dresser, John		600 LF of multi-purpose, lighted trail from the Arrowbrook			TPP ID# 190.06 HMSAMS ID# 7. LDS bond release 11/10/21. Contractor has completed punch list. LDS Site As-built submission approved on 6/16/21. Construction substantially complete 3/1/21. HAWK signal is operational. VDOT has agreed to accept maintenance responsibility for the HAWK signal. VDOT's approval of HAWK signal timings received 12/15/2020.																
2G40-086-007-0			PM UTL:	Maisel, Michael		Development to Sunrise Valley Drive. HAWK signal installation across Sunrise Valley Drive.			Construction NTP was 5/4/2020.																
2G40-086-007	\$1,250,000		PM LAD:	Monahan, Clyde																					
	\$0		PM UDCCD:	Bajracharya, Sanjala																					
			PM CPTED:	Abifadel, Gibran																					
Post-Construction																									
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20		
HMSAMS			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
124/400-C40011		Hunter Mill	PM TDD:	Roberson, Jeanmarie		Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links			TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordinatination with citizens by Supervisor's office is pending.																
2G40-086-014-A-0			PM UTL:	Maisel, Michael																					
2G40-086-014	\$1,677,500		PM LAD:																						
	\$0		PM UDCCD:	Stevens, Michael																					
			PM CPTED:	Stevens, Daniel																					
Post-Construction																									
Monroe Street (Southern Segment, Monroe Manor to Dwight)			06/17	NA	09/18	11/19	11/20	05/21	03/21	07/20	10/20	NA	10/20	02/21	02/20	08/20	NA	04/21	05/21	06/21	07/21	04/22	11/21		
HMSAMS			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
124/400-C40011		Hunter Mill	PM TDD:	Roberson, Jeanmarie		Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links			TPP ID#190.13 HMSAMS ID# 13. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. Construction 85% complete.																
2G40-086-014-B-0			PM UTL:	Maisel, Michael																					
2G40-086-014	\$1,372,500		PM LAD:	Alcon, Kelly																					
	\$0		PM UDCCD:	Stevens, Michael																					
			PM CPTED:	Stevens, Daniel																					
Construction																									
Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)			03/20	NA	NA	06/20	10/20	01/22	09/21	02/21	NA	NA	02/21	09/21	NA	NA	NA	01/22	02/22	03/22	04/22	09/22	09/22		
HMSAMS			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
124/400-C40011		Hunter Mill	PM TDD:	Roberson, Jeanmarie		Upgrade curb ramps, crosswalks, and pedestrian push buttons on all four approaches			TPP ID# 190.13 HMSAMS ID# 13. Land acquisition completed on 9/9/21. VDOT permit package submitted on 9/28/21 and permit received 10/14/21. Draft constrction package submitted on 10/20/21.																
2G40-086-014-C-0			PM UTL:	Nguyen, Tan																					
2G40-086-014	\$150,000		PM LAD:	Alcon, Kelly																					
	\$0		PM UDCCD:	Stevens, Michael																					
			PM CPTED:	Stevens, Daniel																					
Bid Advertisement																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>Burke Rd. Realignment - Aplomado Dr. to Parakeet Dr</p> <p>Six Year Plan HB2313 Local Spot Improvements</p> <p>124/400-C40013 Springfield</p> <p>2G40-087-003-0</p> <p>2G40-087-003 \$8,500,000</p> <p style="text-align: right;">\$0</p> <p>Land Acquisition</p>																									
			<p><u>Project Manager/Assignments</u></p> <p>PM TDD: Roberson, Jeanmarie</p> <p>PM UTL: Nguyen, Tan</p> <p>PM LAD: Shubert, Beth</p> <p>PM UDCCD: Lim, Vannak</p> <p>PM CPTED: Luo, Caijun</p>				<p><u>Project Description</u></p> <p>Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding</p>				<p><u>Monthly Remarks</u></p> <p>TPP ID#23. Final plan approval and VDOT clearance for permit application received on 6/11/21. NTP for land acquisition issued on 12/20/19. Land rights on 10 of 13 properties have been acquired. Land Acquisition public hearing held on 6/8/21. Public Hearing for three properties deferred indefinitely, pending trail removal across Marshall properties. Project schedule adjusted due to additional time required to coordinate with the property owner, redesign of the project improvements, including relocation of the utility poles, and revise project plats and utility plats. Utility relocation of DVP, COX, & VZ to commence once LAD is completed. Gas relocation is complete.</p>				On Hold <input type="checkbox"/>										
<p>Backlick Road and Industrial Road</p> <p>Six Year Plan HB2313 Local Spot Improvements</p> <p>124/400-C40013 Mason</p> <p>2G40-087-010-0 Lee</p> <p>2G40-087-010 \$7,000,000</p> <p style="text-align: right;">\$0</p> <p>Design</p>																									
			<p><u>Project Manager/Assignments</u></p> <p>PM TDD: Nabavi, Seyed</p> <p>PM UTL: Yusufoglu, Eldar</p> <p>PM LAD: Alcon, Kelly</p> <p>PM UDCCD:</p> <p>PM CPTED: Alexandrow, Nikolai</p>				<p><u>Project Description</u></p> <p>Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road</p>				<p><u>Monthly Remarks</u></p> <p>TPP ID# 21 & 91 Pre-final design is in progress. Geotechnical investigation is in progress. Public Information meeting held 12/16/2020. Utility test holes complete. Utilities review and coordination under way. The schedule is adjusted due to coordination with VDOT and LDS on design of the retaining wall and the stormwater management.</p>				On Hold <input type="checkbox"/>										
<p>Terminal Rd LTL at Rt 286</p> <p>Six Year Plan HB2313 Local Spot Improvements</p> <p>124/400-C40013 Mount Vernon</p> <p>2G40-087-020-0</p> <p>2G40-087-020 \$3,700,000</p> <p style="text-align: right;">\$0</p> <p>Land Acquisition</p>																									
			<p><u>Project Manager/Assignments</u></p> <p>PM TDD: Hojatzadeh, Max</p> <p>PM UTL: Maisel, Michael</p> <p>PM LAD: Alcon, Kelly</p> <p>PM UDCCD:</p> <p>PM CPTED: Alexandrow, Nikolai</p>				<p><u>Project Description</u></p> <p>Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway</p>				<p><u>Monthly Remarks</u></p> <p>TPP ID#027.03. 2nd final design and comment responses distributed for review on 11/15/21. Land rights on 0 of 5 properties have been acquired. Dominion relocation design in progress.</p>				On Hold <input type="checkbox"/>										
<p>Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St</p> <p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Dranesville</p> <p>2G40-088-005-0</p> <p>2G40-088-005 \$1,000,000</p> <p style="text-align: right;">\$0</p> <p>Design</p>																									
			<p><u>Project Manager/Assignments</u></p> <p>PM TDD: Hojatzadeh, Max</p> <p>PM UTL: Nguyen, Tan</p> <p>PM LAD:</p> <p>PM UDCCD:</p> <p>PM CPTED: Steinhilber, Will</p>				<p><u>Project Description</u></p> <p>Construct walkway on southside of Chesterbrook Road</p>				<p><u>Monthly Remarks</u></p> <p>TPP ID#107. Intermediate (30%) design submitted for review and comments on 7/20/21. Comments received on 8/20/21. Proceeding to address the comments. Virtual Community Information Meeting scheduled for 11/17/21. Utility designations received on 11/12/2020.</p>				On Hold <input type="checkbox"/>										

Project Name		Nov 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Creek Crossing E - Fairway Drive to Old Courthouse Rd.		08/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Hunter Mill	PM TDD: Vanzandt, Mark							Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road							CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design. Schedule for project implementation is under development by the Town of Vienna.							
2G40-088-011-0		PM UTL:																					
2G40-088-011	\$2,500,000	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED: Bandy, Audra																					
Design																							
Magarity Road Walkway - Ware Rd to Peabody Dr.		09/17	04/18	03/20	08/20	01/22	11/20	03/22	01/21	02/21	NA	02/21	03/22	03/21	05/22	NA	04/22	05/22	06/22	07/22	03/22	06/23	
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Providence	PM TDD: Roberson, Jeanmarie							Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.							TPP Project #150. 2nd pre-final design underway. Received LDS SWM approval. LAD NTP issued on 2/09/21. Land rights on 21 of 26 properties have been acquired. Coordination in progress with the Colonies HOA to replace the existing right turn lane to their gated community. Schedule adjusted for additional time to coordinate with the property owners. Utility relocation coordination (DEV, VZ, WGL, FW and Lumen) are in progress. Washington Gas relocation in progress. FW "out of plan" water relocation design complete. Both FW and WGL scheduled to be complete ahead of walkway construction.							
2G40-088-025-0	Dranesville	PM UTL: Yusufoglu, Eldar																					
2G40-088-025	\$4,200,000	PM LAD: Strayhorne, Robert																					
	\$0	PM UDCD: Bhinge, Deepak																					
		PM CPTED: Luo, Caijun																					
Land Acquisition																							
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr		01/19	04/19	10/19	04/20	12/20	10/21	06/21	07/20	NA	NA	07/20	06/21	04/21	10/21	NA	07/21	09/21	10/21	12/21	12/22	12/22	
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Mount Vernon	PM TDD: Shahnaj, Sonia							Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek							TPP ID# 154. Final construction authorized on 7/30/21. VDOT LUP issued 7/12/21. Courtesy presentation to ARB 7/8/21. LAD completion 6/14/21. Schedule adjusted from July 2022 to December 2022 for construction completion due to VMRC permit time restriction for in-stream work. Dominion Energy relocation work will start 10/19/21 and will be completed by 11/19/21. Pre-bid meeting held 10/5/21. Bid opening 10/26/21.							
2G40-088-026-0		PM UTL: Pugh, Richard																					
2G40-088-026	\$9,500,000	PM LAD: Alcon, Kelly																					
	\$0	PM UDCD: Lim, Vannak																					
		PM CPTED: Hamidi, AJ																					
Bid Advertisement																							
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7		08/16	01/17	03/18	12/19	01/21	02/21	11/21	10/20	NA	NA	10/20	10/21	04/21	08/21	NA	01/22	02/22	03/22	04/22	12/22	02/23	
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Mason	PM TDD: Vanzandt, Mark							Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road							TPP ID#172. Draft construction package submitted to UDCD on 11/17/21. VDOT has approved final plans. Land acquisition complete 10/27/21. Washington Gas relocation construction is underway - 60% complete. Dominion Energy and Fairfax Water relocations will be completed during construction.							
2G40-088-028-0		PM UTL: Nguyen, Tan																					
2G40-088-028	\$6,500,000	PM LAD: Najeeb, Mohammed																					
	\$0	PM UDCD: Cutler, Tom																					
		PM CPTED: Askarzadeh, Negin																					
Utility Relocation																							

Project Name		Nov 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Mason Neck Trail - Gunston Rd. - Route 1 to Potomac River		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Mount Vernon	PM TDD: Madhusudhan, Galappa					Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work					TPP ID #206. Pre-scoping is underway. Initial scoping meeting with consultant held on 10/25/21. Consultant advised to provide design proposal to complete preliminary engineering for the project.											
2G40-088-031-0		PM UTL:																					
2G40-088-031	\$9,118,474	PM LAD:																					
	\$5,118,474	PM UDCD:																					
		PM CPTED: Stevens, Daniel																					
Pre-Design																							
Hunter Village Dr Walkway (Wentworth to Flax)		12/17	01/18	06/18	11/18	07/19	11/19	10/20	07/19	NA	NA	07/19	08/20	09/20	12/20	NA	02/21	03/21	03/21	03/21	07/20	05/21	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Springfield	PM TDD: Madhusudhan, Galappa					Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive					TPP ID#134. Construction was substantially completed on 5/28/21. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. VDOT punch list received 7/2/21. Coordinating with UDCD and VDOT to resolve some punch list items.											
2G40-088-038-0		PM UTL: Pugh, Richard																					
2G40-088-038	\$550,000	PM LAD: Glass, Lisa																					
	\$0	PM UDCD: Engida, Samuel																					
		PM CPTED: Stevens, Daniel																					
Post-Construction																							
Lisle Ave Walkway (Griffith to Sportsman)		08/18	11/18	04/19	11/19	12/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	10/21	NA	06/21	07/21	07/21	10/21	02/22	02/22	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Dranesville	PM TDD: Zahirieh, Shahla					Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue					TPP ID#147. Construction 5% complete. Construction NTP 10/12/21, scheduled completion 2/9/22. Construction authorization 6/30/21. VDOT permit received 5/12/21. LAD completed 3/31/21. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity. Executed Nutrient Credit Transfer agreement received from VDOT on 11/9/21.											
2G40-088-044-0		PM UTL: Maisel, Michael																					
2G40-088-044	\$900,000	PM LAD: Baker, Lisa																					
	\$0	PM UDCD: Abtey, Leykun																					
		PM CPTED: Stevens, Daniel																					
Construction																							
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)		08/18	01/19	NA	10/19	TBD	10/21	TBD	09/20	NA	NA	11/20	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	03/2021 On Hold <input checked="" type="checkbox"/>
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Mason	PM TDD: Fasceski, Jeff					Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School					TPP ID#161. This project to be permitted through LDS review process. Received confirmation from FCPS that they are in the process of quit claiming the abandoned parcel and that this project will not interfere with any future high school improvement projects. Coordinating with design consultant for steps to finalize design to resubmit final plan to LDS. Coordinating the LAD for partial NTP for ROW dedication on FCPA property and easement plats on FCPS after they quitclaim the parcel. Schedule will be revised after these discussions.											
2G40-088-049-0		PM UTL: Yusufoglu, Eldar																					
2G40-088-049	\$600,000	PM LAD: Alcon, Kelly																					
	\$0	PM UDCD:																					
		PM CPTED: Stevens, Daniel																					
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Pre-Design																							
Great Falls St Walkway (Grande to Haycock)																							
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Turner, Latesa				Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane				On Hold <input type="checkbox"/>												
			PM UTL:								TPP ID# 201. Pre-scoping is in progress.												
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Turner, Latesa																				
Design																							
Ingleside Ave Walkway (McLean Cc to Church Hill)																							
			08/21	01/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Marsh, Dennis				Construct approximately 950' of 6'-8' asphalt walkway from McLean Community Center to Churchill Road				On Hold <input type="checkbox"/>												
			PM UTL: Nguyen, Tan								TPP ID 204. Concept design of 3 Typical Section Options is in progress. Kickoff meeting with AE on 10/6/21 to discuss options and schedule. Survey completed on 9/30/21. Utility designation received 11/5/21.												
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
Construction																							
Rock Hill Rd Walkway (Sterling to Astoria)																							
			07/19	09/19	03/20	05/20	02/21	01/22	06/21	09/20	NA	NA	09/20	06/21	01/21	08/21	NA	08/21	08/21	09/21	10/21	04/23	05/22
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Marsh, Dennis				Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction				On Hold <input type="checkbox"/>												
			PM UTL: Yusufoglu, Eldar								TPP ID 211. Construction NTP issued on 10/4/21. Construction 2% complete.												
			PM LAD: Najeeb, Mohammed																				
			PM UDCCD: Abteu, Leykun																				
			PM CPTED: Marfurt, Lindsay																				
Bid Advertisement																							
Franconia-Springfield Pkwy Trail Connection																							
			10/17	02/18	07/18	06/19	02/21	08/20	09/21	NA	NA	NA	NA	NA	05/20	02/21	NA	11/21	12/21	12/21	12/21	09/21	07/22
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Madhusudhan, Galappa				Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway				On Hold <input type="checkbox"/>												
			PM UTL: Pugh, Richard								TPP ID# 228. Construction Authorization package to UDCCD 11/16/21. VDOT permit received 10/25/21. WGL and Dominion Energy relocations completed. Verizon to coordinate with contractor during construction to lift & lay between drainage structures, if needed.												
			PM LAD: Metafria, Fasika																				
			PM UDCCD: Lilley, Ronald																				

Nov 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>Kirby Road Walkway (Mori to Chesterbrook)</p> <p>03/18 08/18 09/19 07/20 12/21 04/21 04/22 08/21 NA NA 08/21 03/22 04/22 12/22 NA 11/22 12/22 01/23 02/23 06/22 11/23</p> <p>On Hold <input type="checkbox"/></p>																									
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Dranesville</p> <p>2G40-088-069-0</p> <p>2G40-088-069 \$2,700,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCCD: Stevens, Michael PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u> Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road</p> <p><u>Monthly Remarks</u> TPP ID# 238. LAD NTP 8/25/21. Land rights on 0 of 13 parcels have been acquired. 2nd Pre-final design distributed for review on 9/22/21; VDOT comments received 10/26/2021. Utility relocation design in progress (WGL, FW, CenturyLink, Cox, Verizon and DEV).</p>																									
<p>Land Acquisition</p>																									
<p>Route 50 Walkway (Blake Ln to Stonehurst Dr)</p> <p>04/19 NA NA 07/21 11/21 10/21 06/22 10/21 NA NA 10/21 06/22 04/21 06/22 NA 07/22 07/22 07/22 08/22 08/22 12/22</p> <p>On Hold <input type="checkbox"/></p>																									
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Providence</p> <p>2G40-088-072-0</p> <p>2G40-088-072 \$600,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Maisel, Michael PM LAD: Alcon, Kelly PM UDCCD: Engida, Samuel PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u> Approximately 600 LF of 10-foot wide SUP with wayfinding signs</p> <p><u>Monthly Remarks</u> TPP ID# 87.01 3rd pre-final design is in progress. Final plats received. LAD NTP issued 10/15/21. Land rights on 0 of 2 properties have been acquired. Utility Test holes complete. Utility design of fiber optic and water underway.</p>																									
<p>Land Acquisition</p>																									
<p>Route 50 Walkway (Lindenwood Ln to Nutley St)</p> <p>02/19 12/20 02/21 07/21 04/22 08/22 08/22 11/21 NA NA 12/21 07/22 01/22 07/22 NA 09/22 10/22 11/22 01/23 12/23 12/23</p> <p>On Hold <input type="checkbox"/></p>																									
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Providence</p> <p>2G40-088-073-0</p> <p>2G40-088-073 \$1,800,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: PM UDCCD: Cutler, Tom PM CPTED: Steinhilber, Will</p> <p><u>Project Description</u> Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.</p> <p><u>Monthly Remarks</u> TPP ID# 87.02 2nd PreFinal design in progress. Kick-off Mtg. w AE 9/14/21. H&HA study and Flood Plain Impact Determination is being updated based on Pre-Final comments.</p>																									
<p>Design</p>																									
<p>Route 50 Walkway - Bear Branch Pedestrian Bridge</p> <p>05/19 10/19 02/21 07/21 11/21 01/22 01/22 TBD NA NA TBD TBD TBD TBD NA 02/22 04/22 05/22 06/22 05/23 05/23</p> <p>On Hold <input type="checkbox"/></p>																									
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Providence</p> <p>2G40-088-074-0</p> <p>2G40-088-074 \$2,500,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Maisel, Michael PM LAD: PM UDCCD: Bajracharya, Sanjala PM CPTED: Marfurt, Lindsay</p> <p><u>Project Description</u> Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.</p> <p><u>Monthly Remarks</u> TPP ID# 87.03 2nd Pre-Final design plans to be submitted to VDOT & Fairfax Couty LDS by the end of Novemeber 2021. A draft copy of Environmental Joint Permit Application (JPA) was submitted for review 11/1/21.</p>																									
<p>Design</p>																									

Project Name		Nov 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Route 50 Walkway (Cedar Ln to Prosperity Ave)		05/19	09/19	NA	08/20	12/21	04/22	04/22	08/21	NA	NA	09/21	03/22	NA	NA	NA	05/22	05/22	05/22	06/22	12/22	12/22	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Marsh, Dennis					Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements					TPP ID# 87.04 Final Design in progress. VDOT comments on 3rd Prelinal design received 10/4/21. Project Data Sheet approved by SDID on 10/7/21. Utility relocations design within Exist. ROW including F.O and FFXWater. LAD NTP on 9/7/21. Land rights on 0 of 1 properties have been acquired. Fairfax Water relocation plans in final design.											
124/400-C40011	Providence	PM UTL: Maisel, Michael																					
2G40-088-075-0		PM LAD: Foley, Richard																					
2G40-088-075	\$1,200,000	PM UDCCD: Engida, Samuel																					
	\$0	PM CPTED: Steinhilber, Will																					
Land Acquisition																							
Route 50 Walkway (Chichester Ln to Cedar Ln)		05/19	09/19	NA	08/20	10/21	04/22	04/22	04/21	NA	NA	05/21	02/22	03/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Marsh, Dennis					Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50					TPP ID# 87.05 Final plans distributed on 10/19/21. LAD NTP issued 5/6/21. Land rights on 0 of 1 property have been acquired. Utility relocations within Exist. ROW (fiberoptic, Dominion and water). Dominion pole relocation completed. Fairfax Water relocation plans in final design.											
124/400-C40011	Providence	PM UTL: Maisel, Michael																					
2G40-088-076-0		PM LAD: Foley, Richard																					
2G40-088-076	\$900,000	PM UDCCD: Engida, Samuel																					
	\$0	PM CPTED: Steinhilber, Will																					
Land Acquisition																							
Memorial St/Donora Dr Pedestrian Crossing		12/18	NA	04/20	08/20	02/21	03/21	09/21	10/20	NA	NA	10/20	05/21	NA	NA	NA	11/21	12/21	12/21	12/21	12/21	05/22	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Madhusudhan, Galappa					Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive					TPP ID#657. VDOT permit received 10/4/21. Land acquisition completed 5/13/21. Construction authorization 11/9/21. Schedule was adjusted for a finish date later in the spring to allow for better temperatures for final asphalt placement.											
124/400-C40011	Lee	PM UTL: Pugh, Richard																					
2G40-088-077-0		PM LAD: Alcon, Kelly																					
2G40-088-077	\$500,000	PM UDCCD: Bhinge, Deepak																					
	\$0	PM CPTED: Askarzadeh, Negin																					
Bid Advertisement																							
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A		05/19	09/19	NA	08/20	11/21	12/21	01/22	12/20	NA	NA	01/21	11/21	NA	NA	NA	02/22	02/22	02/22	02/22	08/22	08/22	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Marsh, Dennis					Approximately 600 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades					TPP ID# 87.04A Advance copy received 11/3/21 and is under review. LAD NTP 1/7/21. Land rights on 0 of 1 properties have been acquired. Project Data Sheet approved by LDS on 1/13/21. Design addendum for scope change approved on 8/30/21.											
124/400-C40011	Providence	PM UTL: Nguyen, Tan																					
2G40-088-079-A-0		PM LAD: Foley, Richard																					
2G40-088-079	\$450,000	PM UDCCD:																					
	\$0	PM CPTED: Stevens, Daniel																					
Land Acquisition																							

Project Name		Nov 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B		08/20	09/20	NA	12/20	12/21	11/21	01/22	07/21	NA	NA	07/21	01/22	NA	NA	NA	01/22	02/22	02/22	02/22	05/22	05/22	
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>				
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence		PM TDD: Marsh, Dennis					Sixty LF sidewalk connection including curb ramp upgrades and crosswalks at the Arlington Boulevard and Stonehurst Drive intersection					PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which was removed from project -072. Final Design in progress. Comments returned to consultant on 9/20/21. LAD NTP 7/15/21. Land rights on 0 of 4 properties have been acquired. Temporary easement on 4 properties are required. Project to be completed under Countywide Permit. TMP approved 7/26/21. Project Data Sheet approved 9/15/21.											
2G40-088-079-B-0		PM UTL: Nguyen, Tan																					
2G40-088-079 \$150,000		PM LAD: Alcon, Kelly																					
\$0		PM UDCCD: Abteaw, Leykun																					
		PM CPTED: Steinhilber, Will																					
Land Acquisition																							
Pole Road Crosswalk Improvements		04/21	NA	07/21	10/21	01/22	08/22	08/22	12/21	NA	NA	01/22	06/22	NA	NA	NA	09/22	11/22	11/22	11/22	03/23	03/23	
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>				
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Mount Vernon		PM TDD: Madhusudhan, Galappa					Construct median refuge island. Project will also improve pedestrian crosswalks and curb ramps.					TPP ID#21006: Pre-final design distributed to VDOT for review 10/8/21. Draft plat to LAD for review 10/14/21. Consultant addressing utility comments made by County.											
2G40-088-083-0		PM UTL:																					
2G40-088-083 \$200,000		PM LAD:																					
\$0		PM UDCCD: Bhinge, Deepak																					
		PM CPTED: Lilley, Ronald																					
Design																							
Cedar Lane Crosswalk Improvements		04/21	05/21	09/21	11/21	01/22	01/22	03/22	NA	NA	NA	NA	NA	NA	NA	NA	05/22	06/22	06/22	06/22	09/22	10/22	
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>				
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence		PM TDD: Madhusudhan, Galappa					Construct median refuge island and upgrade crosswalks/curb ramps.					TPP ID#21007: Pre-final design is in progress. Consultant addressing VDOT's comments received 10/19/21.											
2G40-088-084-0		PM UTL:																					
2G40-088-084 \$125,000		PM LAD: Shubert, Beth																					
\$0		PM UDCCD:																					
		PM CPTED: Alexandrow, Nikolai																					
Design																							
		01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/23
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>				
Rt.28 Widening (PWC L to Rt.29) NVTA-70 124/400-C40017 Sully		PM TDD: Beall, James					Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29					UPC #108720. TPP ID# 062. Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP issued 6/15/2020. Substantial completion 3/31/23, final completion 7/28/23. VDOT and FHWA concurred with final noise impact analysis 6/3/21. Noise barrier voting completed 8/2/21, benefitted receptors approved all four barriers. VDOT approved NTP for Phase 1 ROW on 8/26/21. Formal groundbreaking held 9/17/21. Buffer waiver approved. Permit revision for construction in all areas except noise barriers and fourth crosswalk to be submitted by 11-17.											
2G40-100-000-0 Springfield		PM UTL: Maisel, Michael																					
2G40-100-000 \$78,782,000		PM LAD: Shubert, Beth																					
(\$2,000,000)		PM UDCCD:																					
		PM CPTED: Stevens, Daniel																					
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/20	07/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-------	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Balls Hill Rd/Old Dominion Dr Int
124/400-C40013 Dranesville
2G40-152-000-0
2G40-152-000 \$20,500,000
 \$0

Project Manager/Assignments
 PM TDD: Roberson, Jeanmarie
 PM UTL: Nguyen, Tan
 PM LAD: Foley, Richard
 PM UDCD:
 PM CPTED: Abifadel, Gibran

Project Description
 Intersection improvements, including pedestrian facilities

Monthly Remarks
TPP ID#022. Project improvements are in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Preliminary plans distributed for review on 7/8/21. Supervisor Foust and staff were briefed on 7/15/21 to include potential tree loss, property impacts, and utility conflicts. Community outreach scheduled for 12/9/21. Final schedule will be provided upon completion of intermediate design.

On Hold

Design

01044 Little River Turnpike EB @ Oasis Drive	02/20	NA	NA	07/20	09/20	11/20	05/21	NA	NA	NA	NA	NA	NA	NA	NA	NA	07/21	07/21	10/21	10/21	06/21	04/22
---	-------	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
124/400-C40011 Mason
4YP202-01044
TS-000015-026 \$250,000
 \$250,000

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL:
 PM LAD:
 PM UDCD: Carlin, Craig
 PM CPTED:

Project Description
 Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.

Monthly Remarks
 Task Order #20 - Final construction package submitted to UDCD on 7/2/21. County building permit received 10/7/21. Construction NTP 10/25/21, scheduled completion 4/30/22.

On Hold

Construction

01697 Old Keene Mill Road WB @ Commerce Street	02/20	NA	NA	05/20	09/20	10/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	NA	07/21	08/21	08/21	08/21	04/22	11/21
---	-------	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
124/400-C40011 Lee
4YP202-01697
TS-000014-042 \$50,000
 \$50,000

Project Manager/Assignments
 PM TDD: Madhusudhan, Galappa
 PM UTL:
 PM LAD:
 PM UDCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work.

Monthly Remarks
 Final design received 9/23/2020. Signed design waiver package submitted to VDOT on 3/5/21. Countywide permit package submitted 3/25/21, clearance received 3/31/21. Construction authorized 7/13/21. Part of UDCD Task Order #7. CN NTP 9/3/21 - 11/11/21.

On Hold

Construction

02075 Gallows Rd @ Boone Blvd	09/20	NA	NA	10/20	12/20	07/21	04/21	11/20	NA	NA	12/20	03/21	NA	NA	NA	NA	04/21	05/21	05/21	07/21	10/21	11/21
--------------------------------------	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
124/400-C40011 Providence
4YP202-02075
TS-000017-042 \$0
 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL:
 PM LAD: Alcon, Kelly
 PM UDCD: Carlin, Craig
 PM CPTED:

Project Description
 Replace existing bus pad and bench with shelter, bench, trash can, and bike racks.

Monthly Remarks
 Final construction package submitted to UDCD on 5/3/21. Building permit for bus shelter issued 5/11/21. Part of UDCD Task Order #5. CN NTP 7/19/21 - 11/15/21.

On Hold

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
02152 Glade Drive NB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	11/21	12/21	12/21	12/21	09/20	04/22		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark						Install concrete loading pad and bench						Land acquisition completed 9/9/2020. Design waiver for pad size submitted to VDOT on 10/19/21. Draft package submitted to UDCD on 10/19/21. Countywide permit package submitted to VDOT on 10/25/21.										
4YP202-02152			PM UTL:																						
TS-000013-039	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
02153 Glade Drive SB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	11/21	12/21	12/21	12/21	09/20	04/22		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark						Install concrete loading pad and bench						Land acquisition completed 8/12/2020. Design waiver for pad size submitted to VDOT on 10/19/21. Draft package submitted to UDCD on 10/19/21. Countywide permit package submitted to VDOT on 10/25/21.										
4YP202-02153			PM UTL:																						
TS-000013-040	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
02154 Glade Drive NB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	11/21	12/21	12/21	12/21	09/20	04/22		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark						Install concrete bus shelter pad, bus shelter, and bench.						Land acquisition completed 9/9/2020. Design waiver for pad size submitted to VDOT on 10/19/21. Draft package submitted to UDCD on 10/19/21. Countywide permit package submitted to VDOT on 10/25/21. Building permit submitted on 10/26/21.										
4YP202-02154			PM UTL:																						
TS-000013-041	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
02155 Glade Drive SB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	11/21	12/21	12/21	12/21	09/20	04/22		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark						Install concrete loading pad and bench						Land acquisition completed 8/12/2020. Design waiver for pad size submitted to VDOT on 10/19/21. Draft package submitted to UDCD on 10/19/21. Countywide permit package submitted to VDOT on 10/25/21.										
4YP202-02155			PM UTL:																						
TS-000013-042	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Design																									

Project Name		Nov 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
02160 Glade Drive SB @ Green Range Drive		06/20	NA	NA	07/20	07/20	06/21	03/21	12/20	NA	NA	12/20	02/21	NA	NA	NA	04/21	06/21	06/21	07/21	10/21	11/21	On Hold <input type="checkbox"/>
Bus Stop Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Hunter Mill	PM TDD:	Hojatzadeh, Max					Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.							Final construction package submitted to UDCD on 4/29/21. Part of UDCD Task Order #5. CN NTP 7/19/21 - 11/15/21.								
4YP202-02160		PM UTL:																					
TS-000013-048	\$0	PM LAD:	Najeeb, Mohammed																				
	\$0	PM UDCD:	Carlin, Craig																				
		PM CPTED:																					
Construction																							
02633 Lee Jackson Memorial Highway WB @ Muirfield Lane		02/20	NA	NA	07/20	09/20	10/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	08/21	08/21	08/21	04/22	10/21	On Hold <input type="checkbox"/>
Bus Stop Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Sully	PM TDD:	Madhusudhan, Galappa					Install concrete loading pad, sidewalk along with drainage improvements and associated grading work.							Final design received 9/30/2020. Signed Design waiver package submitted to VDOT on 3/5/21. Countywide permit package submitted 3/25/21, clearance received 3/31/21. Construction authorized 7/13/21. Part of UDCD Task Order #7. CN NTP 9/3/21 - 10/17/21. Substantially complete 10/15/21.								
4YP202-02633		PM UTL:																					
TS-000019-007	\$20,000	PM LAD:																					
	\$20,000	PM UDCD:	Carlin, Craig																				
		PM CPTED:																					
Post-Construction																							
02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road		02/20	NA	NA	07/20	10/20	10/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	09/21	10/21	10/21	10/21	04/22	12/21	On Hold <input type="checkbox"/>
Bus Stop Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Mount Vernon	PM TDD:	Madhusudhan, Galappa					Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.							Final construction authorization package submitted to UDCD on 9/24/21. UDCD Task Order #8. Construction NTP 11/10/21, scheduled completion 12/24/21.								
4YP202-02817		PM UTL:																					
TS-000016-055	\$35,000	PM LAD:																					
	\$35,000	PM UDCD:	Carlin, Craig																				
		PM CPTED:																					
Construction																							
03160 Richmond Highway NB @ Holly Hill Road		02/20	NA	NA	07/20	11/20	10/21	08/21	02/21	NA	NA	03/21	06/21	NA	NA	NA	10/21	11/21	11/21	11/21	04/22	04/22	On Hold <input type="checkbox"/>
Bus Stop Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Mount Vernon	PM TDD:	Madhusudhan, Galappa					Replace bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.							Final construction package submitted to UDCD on 10/12/21. UDCD Task Order #9. Countywide permit package submitted to VDOT 8/5/21. Land aquisition completion 6/29/21. Building permit received on 10/5/21.								
4YP202-03160		PM UTL:																					
TS-000016-054	\$50,000	PM LAD:	Shubert, Beth																				
	\$50,000	PM UDCD:																					
		PM CPTED:																					
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
03807 Wiehle Avenue NB @ North Shore Drive			02/20	NA	NA	06/20	12/20	08/21	TBD	04/21	NA	NA	TBD	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	12/21	TBD
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max						Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.						Task Order #20 - Final plan approved. Awaiting to receive approval for buffer width programmatic waiver. DRB approved plan. LAD NTP on 8/11/21. The land required to construct the project located with footprint of USACE Stream Restoration Easement and approval is required. Project is on hold until Reston Association completes their wetland bank application with the Army Corps of Engineers.								
4YP202-03807			PM UTL:																				
TS-000013-046	\$0		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Land Acquisition																						10/2021	On Hold <input checked="" type="checkbox"/>
04000 Elden St SB @ Alabama Dr			09/20	NA	NA	10/20	12/20	12/20	TBD	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	05/21	TBD
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Dranesville	PM TDD: Hojatzadeh, Max						Install concrete bus pad, shelter, bench, and trash can						Final design complete. This project to be permitted through the Town of Herndon. Permit application submitted 2/2/21. Awaiting plan review and approval by Town of Herndon.								
4YP202-04000			PM UTL:																				
TS-000012-028	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Design																							
5000999 Carlin Springs Road NB, North of 7-11			02/20	NA	NA	07/20	10/20	10/21	12/21	01/21	NA	NA	01/21	11/21	NA	NA	NA	01/22	02/22	02/22	02/22	04/22	05/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Mason	PM TDD: Madhusudhan, Galappa						Install loading pad, sidewalk along with drainage improvements and associated grading work.						Approved design waiver received 8/16/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired. Schedule adjusted due to delay in land acquisition completion. Property manager has requested additional improvements to the project. The property owner and the property manager are currently discussing potential scope modifications at site 5001008. These sites have the same property owner. Land acquisition will be on hold until the final scope is determined at site 5001008.								
4YP202-5000999			PM UTL:																				
TS-000015-025	\$20,000		PM LAD: Strayhorne, Robert																				
	\$20,000		PM UDCD:																				
			PM CPTED:																				
Land Acquisition																							On Hold <input type="checkbox"/>
5001008 Carlin Springs Road NB @ Columbia Pike			02/20	NA	NA	07/20	10/20	10/21	12/21	01/21	NA	NA	01/21	11/21	NA	NA	NA	01/22	02/22	02/22	02/22	04/22	05/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Mason	PM TDD: Madhusudhan, Galappa						Install loading pad, sidewalk along with drainage improvements and associated grading work.						Signed design waiver package submitted to VDOT on 4/9/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired. The property owner and the property manager are currently discussing potential scope modifications. Land acquisition will be on hold until the final scope is determined.								
4YP202-5001008			PM UTL:																				
TS-000015-024	\$20,000		PM LAD: Strayhorne, Robert																				
	\$20,000		PM UDCD:																				
			PM CPTED:																				
Land Acquisition																							On Hold <input type="checkbox"/>

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
5001052 Leesburg Pike EB @ Glen Carlyn Road			02/20	NA	NA	07/20	11/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	07/21	04/22	11/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa						Replace existing shelter, pad, and bench, with new concrete pad, bus shelter, bench, and trash can.						Construction authorization 3/31/21. Building permit for shelter issued 3/16/21. Part of UDCD Task Order #5. CN NTP 7/19/21 - 11/15/21.										
4YP202-5001052			PM UTL:																						
TS-000015-023	\$35,000		PM LAD:																						
	\$35,000		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Construction																									
			01/21	11/21	NA	10/22	06/23	07/24	12/23	02/23	TBD	NA	03/23	11/23	TBD	TBD	NA	03/24	04/24	05/24	06/24	02/26	08/25		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Innovation Station North Neighborhood Access SUP			PM TDD: Shahnaj, Sonia						Add shared-use path and lighting between Innovation Center Metrorail Station Kiss-and-Ride lot, Farougi Court and Apgar Place						TPP ID# 190.15 HMSAMS ID#15 Preliminary design completed 11/9/21 and distributed for County review. PJD completed 7/13/21 and submitted to USACE 7/21/21. Survey completed in June 2021. The project falls within the limits of the development plans for Rivana. The current scope of the project will not be changed for the development.										
124/400-C40011	Dranesville		PM UTL:																						
ST-000048-001-0	\$8,810,000		PM LAD:																						
ST-000048-001	\$0		PM UDCD:																						
			PM CPTED: Marfurt, Lindsay																						
Design																									
5001914 Patrick Henry Dr NB @ Greenwood Dr			04/21	08/21	10/21	NA	12/21	07/22	07/22	12/21	TBD	NA	01/22	06/22	NA	NA	NA	09/22	10/22	10/22	10/22	03/23	03/23		
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
303/300-C30010	Mason		PM TDD: Madhusudhan, Galappa						Loading Pad with shelter, bench, trash can, detectable warning surface along with associated grading work.						Intermediate Design received. Consultant addressing County comments made on intermediate submission.										
CR-000007-001-B-0			PM UTL:																						
CR-000007-001	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
00953 Richmond Hwy NB @ Woodlawn Trail			04/21	08/21	10/21	NA	12/21	02/22	02/22	NA	NA	NA	NA	NA	NA	NA	NA	03/22	04/22	04/22	04/22	08/22	08/22		
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
303/300-C30010	Mount Vernon		PM TDD: Madhusudhan, Galappa						Concrete Shelter Pad with bench and trash can and associate grading.						Intermediate Design received. Consultant addressing County comments made on intermediate submission.										
CR-000007-001-C-0			PM UTL:																						
CR-000007-001	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						

Nov 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
5001177 Patrick Henry Drive NB @ Brook Drive			04/21	08/21	10/21	NA	12/21	07/22	07/22	12/21	NA	NA	01/22	06/22	NA	NA	NA	09/22	10/22	10/22	10/22	03/22	03/22		
MSMD Bus Shelter Replacement 303/300-C30010			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
CR-000007-001-D-0	Mason		PM TDD:	Madhusudhan, Galappa	Loading pad with Loading pad,bench, trash can, sidewalk, detectable warning surface along with associated grading work.						Intermediate Design received. Consultant addressing County comments made on intermediate submission.														
CR-000007-001	\$0		PM UTL:																						
	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
5001687 Chain Bridge Rd NB @ Brawner St			04/21	08/21	10/21	NA	12/21	02/22	01/22	NA	NA	NA	NA	NA	NA	NA	NA	03/22	04/22	04/22	04/22	08/22	08/22		
MSMD Bus Shelter Replacement 303/300-C30010			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
CR-000007-001-E-0	Dranesville		PM TDD:	Madhusudhan, Galappa	Loading Pad with Shelte, trash can, bench, detectable warning surfacer & associated grading work.						Intermediate Design received. Consultant addressing County comments made on intermediate submission.														
CR-000007-001	\$0		PM UTL:																						
	\$0		PM LAD:																						
			PM UDCD:																						
			PM CPTED:																						
Design																									
05991 Columbia Pike WB @ John Marr Dr			04/21	08/21	10/21	NA	12/21	07/22	07/22	12/21	NA	NA	01/22	06/22	NA	NA	NA	09/22	10/22	10/22	10/22	03/23	03/23		
MSMD Bus Shelter Replacement 303/300-C30010			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
CR-000007-001-F-0	Mason		PM TDD:	Madhusudhan, Galappa	Loading pad with Shelter, bench, detectable warning surface along with associated grading work.						Intermediate Design received. Consultant addressing County comments made on intermediate submission.														
CR-000007-001	\$0		PM UTL:																						
	\$0		PM LAD:																						
			PM UDCD:																						
			PM CPTED:																						
Design																									
Westmoreland Street and Hopewood Drive Intersection Improvements			07/21	NA	11/21	03/22	07/22	09/23	09/23	08/22	11/22	NA	12/22	08/23	08/23	12/23	NA	11/23	TBD	TBD	02/24	06/24	06/24		
Dranesville District 303/300-C30010			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
ST-000005-005-0	Dranesville		PM TDD:	Nabavi, Seyed	Install median refuge at Westmoreland Street and Hopewood Drive and relocate bus stop from south of Hopewood Drive to north of the new crosswalk						Intermediate design is in progress. Design NTP sent on 7/29/21.														
ST-000005-005	\$230,000		PM UTL:																						
	\$0		PM LAD:																						
			PM UDCD:																						
			PM CPTED:	Abifadel, Gibran																					
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
Beverly Road Pedestrian Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
303/300-C30010			PM TDD: Shahnaj, Sonia					Construct 50 linear feet of 10-foot trail along Beverly Road including a curb ramp at Old Dominion Drive					A site review meeting was held on 7/28/21. Draft Task Order proposal received 9/1/21 and negotiation ongoing. Survey notification letters sent on 9/9/21. Survey work underway and expected completion in December 2021. Scheduled to be developed after TO is finalized and survey is complete.											
ST-000005-006-0			PM UTL:																					
ST-000005-006	\$437,000	\$0	PM LAD:																					
			PM UDCCD:																					
			PM CPTED:																					

Survey

			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
Elm Street Pedestrian Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
303/300-C30010			PM TDD: Shahnaj, Sonia					Install 25 linear feet of sidewalk and curb ramps along Elm Street at Chain Bridge Drive					Project initiation is underway. A site review meeting was held on 7/28/21. Survey notification letters sent on 9/9/21. Survey work underway and expected completion in December 2021. TO will be submitted after survey review. Scheduled to be developed after survey is complete and TO is finalized.											
ST-000005-007-0			PM UTL:																					
ST-000005-007	\$279,000	\$0	PM LAD:																					
			PM UDCCD:																					
			PM CPTED:																					

Survey

			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	NA	On Hold <input type="checkbox"/>
Stonecroft Boulevard Widening Sully Police Station			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050			PM TDD: Vanzandt, Mark					Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard					Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.											
009217-0			PM UTL: Nguyen, Tan																					
5G25-064-000	\$800,678	\$109,014	PM LAD: Kresge, Carol																					
			PM UDCCD:																					
			PM CPTED: Guarino, Michael																					

Construction

			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21	On Hold <input type="checkbox"/>
Jefferson Manor Improvements Phase IIIA			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050			PM TDD: Turner, Latesa					Infrastructure reconstruction on Albemarle Drive in Jefferson Manor					TPP ID#220. Construction substantial completion 7/25/21. Executed nutrient credit transfer agreement received on 9/24/21. VDOT punch list received 10/13/21.											
2G25-097-000-0			PM UTL: Nguyen, Tan																					
2G25-097-000	\$3,075,000	(\$225,000)	PM LAD: Shubert, Beth																					
			PM UDCCD: Metafria, Fasika																					
			PM CPTED: Guarino, Michael																					

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Oakwood Road Street Acceptance			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
304/300-C30050	Lee		PM TDD: Dodge, Christina					Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.					Initial street acceptance package submitted to VDOT for review 8/31/21. Comments received 10/18/21. UDCD punch list received 9/3/21. Utility as-built package is in progress.											
2G25-122-000-0			PM UTL:																					
2G25-122-000		\$0	PM LAD:																					
		\$0	PM UDCD: Popoola, Larry																					
			PM CPTED:																					
Post-Construction																								
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			08/18	11/18	NA	08/19	09/20	12/20	06/21	08/20	NA	NA	09/20	03/21	NA	NA	NA	07/21	08/21	08/21	10/21	10/21	01/22	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Pedestrian Improvements - Bond Fund			PM TDD: Hojatzadeh, Max					Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court					Final CN package submitted to UDCD on 7/23/21. Construction NTP 11/8/21, scheduled completion 1/7/22.											
304/300-C30050	Hunter Mill		PM UTL: Yusufoglu, Eldar																					
4YP201-PB009-C		\$500,000	PM LAD: Baker, Lisa																					
ST-000021-009		\$0	PM UDCD: Stevens, Michael																					
			PM CPTED: Hamidi, AJ																					
Construction																								
Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	09/21	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Pedestrian Improvements - Bond Funded			PM TDD: Ayers, Robert					Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park					Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10./15/07. Construction substantially complete 9/13/21. Addressing VDOT final punch list received 10/13/21. Executed Nutrient Credit Transfer agreement received 8/27/21.											
304/300-C30050	Lee		PM UTL: Nguyen, Tan																					
4YP201-PB023		\$5,000,000	PM LAD: Cate, Dennis																					
ST-000021-023		(\$100,000)	PM UDCD: Samiyi, Bijan																					
			PM CPTED:																					
Post-Construction																								
Cinder Bed Road			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Cinder Bed Road Improvements			PM TDD: Khorashadi, Brook					Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road					Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. VDOT accepted into Secondary Street System on 10/29/21. Final Street Acceptance Package including Maintenance check was submitted to VDOT on 10/11/21. Signed completed punchlist form to VDOT Permit 8/13/21. VDOT Permit released 7/9/21. BOS issued resolution for realignment and abandonment passed 5/7/19.											
304/300-C30050	Mount Vernon		PM UTL: Nguyen, Tan																					
4YP214-0		\$6,892,088	PM LAD: Shubert, Beth																					
5G25-054-000		\$0	PM UDCD: Samiyi, Bijan																					
			PM CPTED: Borkowski, Tad																					
Post-Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
North Chambliss St./Beauregard St.			02/20	NA	12/19	06/20	11/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	05/21	05/21	05/21	06/21	08/21	10/21	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Nabavi, Seyed						Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.						TPP Plan ID#320. Construction substantially complete on 10/4/21. Schedule adjusted due to longer construction contract duration to add the Landmark Plaza and the backorder on flashing beacon.									
5G25-059-003-0			PM UTL: Nguyen, Tan																					
5G25-059-003		\$800,000	PM LAD: Alcon, Kelly																					
		\$0	PM UDCD: Metafria, Fasika																					
			PM CPTED: Stevens, Daniel																					
Post-Construction																								
Silverbrook Rd./Southrun Rd. EB Left Turn Lane			03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	06/20	NA	03/20	NA	NA	09/20	05/19	04/21	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed						Add eastbound left turn lane on Silverbrook Road at Southrun Road						TPP ID#326. Construction substantially complete 4/12/21. VDOT inspection requested. Nutrient credit transfer agreement executed by VDOT on 2/21/21.									
5G25-059-005-0			PM UTL: Maisel, Michael																					
5G25-059-005		\$1,400,000	PM LAD: Honnick, John																					
		\$0	PM UDCD: Stevens, Michael																					
			PM CPTED: Aguayo, Vanessa																					
Post-Construction																								
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	04/19	01/20	06/20	05/22	05/22	12/20	12/20	NA	12/20	12/21	04/20	10/22	NA	08/22	09/22	10/22	11/22	11/24	11/24	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.						TPP ID # 35. LAD NTP 12/21/2020. Land rights on 14 of 20 properties have been acquired. LAD public hearing was held on 11/9/21. WGL and Century Link relocations are complete. Dominion P&E under review due to excess costs associated with tree clearing. Cox relocation plan received. Verizon P&E is under review.									
5G25-059-007-0			PM UTL: Maisel, Michael																					
5G25-059-007		\$16,500,000	PM LAD: Strayhorne, Robert																					
		\$0	PM UDCD: Lim, Vannak																					
			PM CPTED: Aguayo, Vanessa																					
Land Acquisition																								
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	05/17	03/18	06/21	05/19	04/22	10/21	NA	NA	10/21	04/22	02/19	12/19	NA	05/22	06/22	06/22	06/22	05/20	12/22	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Turner, Latesa						Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						TPP ID#090. 3rd final plans submitted 6/22/21. VDOT design approval received 7/22/21. Acquisition of additional land rights will be required due to final design revisions to address VDOT drainage comments. 2nd LAD NTP 10/22/21. Land rights on 0 of 2 properties acquired. Utility relocations complete. As a result of the design modifications, one additional Dominion guy anchor adjustment to be coordinated during construction. Project schedule adjusted due to additional time required to obtain VDOT approval of revised design.									
5G25-060-020-0			PM UTL: Maisel, Michael																					
5G25-060-020		\$1,450,000	PM LAD: Najeeb, Mohammed																					
		\$0	PM UDCD: Stevens, Michael																					
			PM CPTED: Askarzadeh, Negin																					
Land Acquisition																								

Project Name		Nov 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.		12/17	02/18	08/18	09/19	01/22	04/22	04/22	02/21	03/21	NA	06/21	02/22	03/22	07/22	NA	05/22	06/22	07/22	08/22	03/23	03/23	
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Providence	PM TDD: El Kaissi, Mohamad					Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd					TPP ID#102. Final Plans completed. LAD NTP issued 6/30/21. Land rights on 2 of 7 properties have been acquired. Utility relocation design in progress (DVP, Verizon, Cox, FFX Water). Additional survey on 3 properties due to change in site condition received on 10/7/21. Land Acquisition paused on 3 properties until design is updated per additional survey.											
5G25-060-023-0		PM UTL: Maisel, Michael																					
5G25-060-023	\$1,750,000	PM LAD: Najeeb, Mohammed																					
	\$0	PM UDCCD: Cutler, Tom																					
		PM CPTED: Askarzadeh, Negin																					
Land Acquisition																							
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES		06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	08/20	10/19	06/21	
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mount Vernon	PM TDD: Madhusudhan, Galappa					Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive					TPP ID# 165. Construction substantially complete 6/15/21. Construction NTP 10/19/2020, scheduled completion 6/15/21. VDOT punchlist received 10/7/21. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21.											
5G25-060-034-0		PM UTL: Yusufoglu, Eldar																					
5G25-060-034	\$2,400,000	PM LAD: Monahan, Clyde																					
	\$0	PM UDCCD: Cutler, Tom																					
		PM CPTED: Luo, Caijun																					
Post-Construction																							
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.		02/16	09/16	04/17	02/18	04/20	09/18	07/20	01/18	02/20	NA	02/20	04/20	04/20	09/20	NA	09/20	10/20	11/20	01/21	06/19	01/22	
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Braddock	PM TDD: Marsh, Dennis					Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road					TPP ID#167. Construction NTP 4/19/2021. Construction 60% complete. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21.											
5G25-060-036-0		PM UTL: Maisel, Michael																					
5G25-060-036	\$2,000,000	PM LAD: Alcon, Kelly																					
	\$0	PM UDCCD: Stevens, Michael																					
		PM CPTED: Abifadel, Gibran																					
Construction																							
South Lakes Dr.Walkway - Greenskeepers Ct - Sunrise Valley Dr		05/17	NA	01/18	10/18	04/19	02/19	07/20	10/19	NA	NA	11/19	05/20	12/19	12/20	NA	12/20	01/21	01/21	03/21	02/21	09/21	
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD: Hojatzadeh, Max					Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road					TPP ID#175. Construction Substantially completed on 9/17/21. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. Signal timing approval received. Per UDCCD construction manager schedule adjusted due to have more time to complete the construction.											
5G25-060-039-0		PM UTL: Maisel, Michael																					
5G25-060-039	\$1,800,000	PM LAD: Najeeb, Mohammed																					
	\$0	PM UDCCD: Bajracharya, Sanjala																					
		PM CPTED: Luo, Caijun																					
Post-Construction																							

Nov 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>Sunrise Valley Dr. Walkway - Hitchcock Dr. - Colts Brook Dr</p> <p>06/18 08/18 02/19 10/19 02/20 01/21 06/20 NA NA NA NA NA 05/20 12/20 NA 11/20 11/20 11/20 12/20 04/22 04/21</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Hunter Mill</p> <p>5G25-060-040-0 \$400,000</p> <p>5G25-060-040 \$0</p> <p>PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Shubert, Beth PM UDCCD: Bajracharya, Sanjala PM CPTED: Steinhilber, Will</p> <p>Project Description: Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive</p> <p>Monthly Remarks: TPP ID#176. Construction substantially completed on 4/30/21. Punch list items completed. Awaiting VDOT permit release. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.</p>																									
<p>Post-Construction</p>																									
<p>Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave</p> <p>11/17 12/17 11/18 06/19 08/20 05/21 03/22 11/20 02/21 NA 02/21 03/22 03/22 08/22 NA 04/22 06/22 07/22 08/22 05/22 05/23</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-043-0 \$4,900,000</p> <p>5G25-060-043 \$0</p> <p>PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCCD: McCorkle, Lisa PM CPTED: Lilley, Ronald</p> <p>Project Description: Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue</p> <p>Monthly Remarks: TPP ID#205. VDOT approved final plans on 9/7/21. LAD NTP 2/8/21. Land rights on 3 of 8 properties have been acquired. Public outreach held in September 2020.</p>																									
<p>Land Acquisition</p>																									
<p>Little River Tnpk Walkway - Hillbrook Dr. - Little River Run Dr</p> <p>08/17 11/17 07/18 09/20 01/22 07/20 01/23 02/22 03/22 NA 04/22 12/22 12/22 04/23 NA 02/23 03/23 04/23 05/23 04/22 05/24</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-044-0 \$5,750,000</p> <p>5G25-060-044 \$0</p> <p>PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Metafria, Fasika PM CPTED: Lilley, Ronald</p> <p>Project Description: Construct 1,550 LF of 9-foot wide, curb abutted sidewalk</p> <p>Monthly Remarks: TPP ID#234. Final plans underway. Utility relocation designs are in progress. Public outreach was held in early November 2020.</p>																									
<p>Design</p>																									
<p>Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct</p> <p>06/16 08/16 12/16 07/17 01/18 09/18 06/19 08/17 NA NA 04/18 05/19 05/19 10/19 NA 12/19 01/20 01/20 03/20 08/19 06/20</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-045-0 \$1,713,757</p> <p>5G25-060-045 \$0</p> <p>PM TDD: Vanzandt, Mark PM UTL: Nguyen, Tan PM LAD: Bailey, Stephen PM UDCCD: Stevens, Michael PM CPTED: Abifadel, Gibran</p> <p>Project Description: Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter</p> <p>Monthly Remarks: TPP ID#235. Construction substantially complete 6/29/2020. Pedestrian pole adjusted per VDOT. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. VDOT reinspection 9/29/21 and VDOT punchlist received 10/7/21.</p>																									
<p>Post-Construction</p>																									

Project Name		Nov 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Lincolnia Rd Sidewalk & Spot Improvements		02/20	NA	NA	06/20	03/21	08/21	11/21	10/20	NA	NA	11/20	11/21	01/21	06/21	NA	12/21	NA	NA	02/22	08/21	08/22	On Hold <input type="checkbox"/>
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason	PM TDD: Nabavi, Seyed						Construct 1,000 LF of sidewalk to connect pedestrian facilities along North Chambliss Street and Lincolnia Road from Lincolnia Senior Center to Linmar Court						TPP ID#320.1 Land rights on 6 of 7 properties have been acquired. Awaiting VDOT's concurrence on reimbursing cost for pipe repair and permit submission. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Verizon guy wire relocation is complete.									
5G25-060-048-0		PM UTL: Nguyen, Tan																					
5G25-060-048	\$1,300,000	PM LAD: Shubert, Beth																					
	\$0	PM UDCD:																					
		PM CPTED: Stevens, Daniel																					
Land Acquisition																							
Route 1 at Fairhaven-Quander		02/19	NA	NA	09/19	07/20	07/20	10/20	07/20	NA	NA	07/20	10/20	NA	NA	NA	01/21	02/21	02/21	02/21	03/21	05/21	On Hold <input type="checkbox"/>
Route 1-RHPTI Ped Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon	PM TDD: Zahirieh, Shahla						Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection						TPP ID #188.01. Substantially completed 5/20/21. Signal timings approved by VDOT on 3/6/21. No Nutrient Credit Transfer is required for this project. VDOT inspection requested.									
5G25-061-028-0		PM UTL:																					
5G25-061-028	\$400,000	PM LAD: Monahan, Clyde																					
	\$0	PM UDCD: Stevens, Michael																					
		PM CPTED: Luo, Caijun																					
Post-Construction																							
Reston Pkwy - DTR WB On-Ramp		06/17	08/17	12/17	05/18	04/19	02/20	11/20	08/19	NA	NA	09/19	10/20	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	10/21	On Hold <input type="checkbox"/>
RMAG Phase II 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill	PM TDD: Vanzandt, Mark						Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades						TPP ID# 189.07 RMAG ID# 7 Construction NTP 4/8/21, completion scheduled for 8/5/21. Final construction package submitted to UDCD 3/31/21. Revised VDOT permit received 3/23/21. This project to be constructed with 5G25-062-008. Nutrient credit transfer is not required for this project. Schedule was adjusted due to unexpected time required for contractor to receive flashing beacon material delivery. Substantially complete 10/17/21.									
5G25-062-007-0		PM UTL: Nguyen, Tan																					
5G25-062-007	\$750,000	PM LAD: Monahan, Clyde																					
	\$0	PM UDCD: Metafria, Fasika																					
		PM CPTED:																					
Post-Construction																							
Reston Pkwy - DTR EB Off/On Ramps		06/17	08/17	12/17	05/18	04/19	02/19	09/20	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	10/21	On Hold <input type="checkbox"/>
RMAG Phase II 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill	PM TDD: Vanzandt, Mark						Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades						TPP ID# 189.08 RMAG ID# 8. Construction NTP 4/8/21, completion scheduled for 8/6/21 Signal timing approved by VDOT on 8/13/21. Final construction package submitted to UDCD 3/22/21. Final signed Nutrient Credit Transfer Agreement executed on 9/24/21 by VDOT. Schedule was adjusted due to unexpected time required for contractor to receive flashing beacon material delivery. Substantially complete 10/17/21.									
5G25-062-008-0		PM UTL: Nguyen, Tan																					
5G25-062-008	\$825,000	PM LAD:																					
	\$0	PM UDCD: Metafria, Fasika																					
		PM CPTED:																					
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	02/21	03/20	02/22	11/20	NA	NA	12/20	01/22	NA	NA	NA	03/22	04/22	05/22	06/22	03/21	09/22
RMAG Phase II 2014 304/300-C30050 5G25-062-011-0 5G25-062-011		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Pugh, Richard PM LAD: Najeeb, Mohammed PM UDCCD: PM CPTED: Guarino, Michael				<u>Project Description</u> Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				<u>Monthly Remarks</u> TPP ID#189.11 RMAG ID#38. Final submission resubmitted to VDOT 9/10/21. VDOT comments received 10/7/21. Two Verizon manhole tops to be adjusted during construction. CenturyLink to coordinate with contractor to protect fiber conduits when retaining wall is to be removed. LAD NTP 12/4/2020. Land rights on 2 of 4 properties have been acquired. Property appraisals have been delayed. Schedule adjusted due to extensive time for plat preparation and delay in LAD receiving appraisals. LAD informed by Developer of upcoming removal of existing trail in NVRPA property parallel to the project which will cause a gap between existing sidewalk and remaining trail. Site Analysis looking into proffers to see if they are responsible for remediation												
Land Acquisition	\$1,350,000 \$0																						On Hold <input type="checkbox"/>
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCCD: PM CPTED: Malik, Zuhra				<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection				<u>Monthly Remarks</u> TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.												
Construction	\$138,199 \$0																						07/2019 On Hold <input checked="" type="checkbox"/>
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	02/21
County-Maintained Pedestrian Imp 2014 304/300-C30050 ST-000036-003-0 ST-000036-003		Dranesville	<u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Maisel, Michael PM LAD: Glass, Lisa PM UDCCD: Engida, Samuel PM CPTED: Qi, Maggie				<u>Project Description</u> 260 LF of 5-foot sidewalk along north side of North West Street				<u>Monthly Remarks</u> TPP ID#350. Ribbon cutting ceremony held 6/17/21. Construction substantially complete 2/10/21. Punch list is complete. VDOT reinspection requested. Construction NTP 1/13/2020. Nutrient credit transfer agreement executed by VDOT 2/21/21. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.												
Post-Construction	\$1,250,000 \$1,250,000																						On Hold <input type="checkbox"/>
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	10/17	11/18	03/20	09/20	11/21	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	12/21	12/21	12/21	01/22	03/20	07/22
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-009-0 ST-000036-009		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Najeeb, Mohammed PM UDCCD: McCorkle, Lisa PM CPTED: Harrell, William				<u>Project Description</u> Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road				<u>Monthly Remarks</u> TPP ID#121 Additional comments from QA/QC received on 10/12/21. Mtg. w AE on 10/13/21. Revised plans to VDOT 10/20/21. Materials approved plan on 10/14/21. TMP approved 5/28/21. Pavement marking approved 6/28/21. SWM Maintenance Agreement signed by MSMD and forward to VDOT Permit 5/5/21 and followed with Materials approval on 10/18/21. Draft CN package to UDCCD 9/24/21.												
Utility Relocation	\$2,100,000 \$0																						On Hold <input type="checkbox"/>

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Kirby Road Walkway - Chesterbrook ES - Halsey Rd.																									
			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	06/22		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-010-0 ST-000036-010			Dranesville \$1,300,000 \$0				PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCD: Lim, Vannak PM CPTED: Chellappa, Smitha				Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				On Hold <input type="checkbox"/> TPP ID#140. Construction is 10% complete. Construction NTP issued 9/13/2021. Pre-construction meeting held 8/24/2021. Construction substantial completion scheduled for 6/9/2022. Project construction bundled with Project ST-000036-011 Kirby Road Walkway - Halsey Road to Franklin Avenue.										
Construction																									
Kirby Road Walkway - Halsey Rd. - Franklin Ave																									
			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	06/22		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-011-0 ST-000036-011			Dranesville \$1,700,000 \$0				PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCD: Lim, Vannak PM CPTED: Chellappa, Smitha				Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				On Hold <input type="checkbox"/> TPP ID#141. Construction is 10% complete. Construction NTP issued 9/13/2021. Pre-construction meeting held 8/24/2021. Construction substantial completion scheduled for 6/9/2022. Project construction bundled with Project ST-000036-010 Kirby Road Walkway - Chesterbrook Elementary School to Halsey Road.										
Construction																									
Pleasant Valley Rd. Walkway - Elklick Run - Dominion Power Lines																									
			01/18	04/18	02/19	08/21	01/22	11/20	12/22	02/22	04/22	NA	04/22	11/22	09/22	09/23	NA	10/23	11/23	12/23	01/24	11/21	01/25		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-013-0 ST-000036-013			Sully \$5,000,000 \$0				PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Alcon, Kelly PM UDCD: PM CPTED: Stevens, Daniel				Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road				On Hold <input type="checkbox"/> TPP ID#162. Receiving comments from 2nd Pre-Final submission on 8/5/21. Received VDOT comments. Receiving County comments. Meeting with property owner with proposed BMP facility on their property held on 10/25/21 with minimal comments. Community Information Meeting to be scheduled with Supervisor's Office once LDS comments are received for BMP design. Utility coordination with NOVEC, Cox, and Verizon is in progress. Project schedule delayed due to revised BMP design to minimize impacts to property owner that required a 2nd Pre-Final design submission.										
Design																									
Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.																									
			07/21	01/22	05/22	10/22	02/23	02/24	01/24	03/23	TBD	NA	05/23	12/23	TBD	TBD	NA	04/24	05/24	06/24	07/24	04/25	04/25		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-015-0 ST-000036-015			Dranesville \$3,000,000 \$0				PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED: Askarzadeh, Negin				Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings				On Hold <input type="checkbox"/> TPP ID#186. NTP with design issue on 7/27/21. NTP with survey issue on 6/30/21. Received Partial survey on 10/5/21.										
Survey																									

Nov 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.			04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla	Construct 5-foot sidewalk along west side of Old Mount Vernon Road						TPP ID#191. VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Awaiting permit release. Nutrient transfer agreement executed by VDOT 1/22/21.													
ST-000036-016-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-016	\$1,265,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCCD: McCorkle, Lisa																				
			PM CPTED:																				
Post-Construction																							
Telegraph Road Walkway Ph II - Pike to Wilton			06/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD: Roberson, Jeanmarie	Construct approximately 2,200 LF of walkway to fill in missing links, including crosswalks and curb ramps						TPP ID#180.02. TPP ID#180.02. Task order proposal for preliminary design, feasibility/scope analysis, and cost estimate executed on 6/22/21. Survey completed. Utility designations underway.													
ST-000036-017-0			PM UTL:																				
ST-000036-017	\$3,625,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				
Survey																							
Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	01/22
County-Maintained Bike/Trail Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Hojatzadeh, Max	Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows						TPP ID#346. Construction 85% complete. Nutrient credit transfer is not required for this project.													
ST-000037-003-0			PM UTL: Pugh, Richard																				
ST-000037-003	\$2,750,000		PM LAD: Baker, Lisa																				
	\$0		PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Wynands, Nicole																				
Construction																							