



County of Fairfax, Virginia

MEMORANDUM

DATE: July 18, 2019

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the July 2019 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Martha Coello, BRAC Coordinator
Anna Nissinen, Chief of Communications, Marketing and TDM Programs
Robin Geiger, Head of Communications, Transportation Marketing Section
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Rachad Davis, Transportation Marketing Section
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Section Chief, Capital Projects, CPTED
Lauren Delmare, Transportation Planner III, CPTED
Smitha Chellappa, Transportation Planner III, CPTED
Ricky Foley, Sr. Right-of-Way Agent, CPTED

Transportation Design Division Monthly Projects Status Report

July 18, 2019

Page 2 of 4

Mackenzie Jarvis, CPTED

Guy Mullinax, Bus Stop Coordinator, TSD

Jeffrey Hermann, Section Chief, Site Analysis Section, TPD

Ajmal Hamidi, Transportation Planner, TPD

Mike Lake, Transportation Planner II, CFD

Jim Beall, Section Chief, TDD

Fereshteh Khorashadi, Section Chief, TDD

Mark VanZandt, Section Chief, TDD

Bob Ayers, Project Manager, TDD

Mohamad N. El Kaissi, Project Manager, TDD

Jeff Fasceski, Project Manager, TDD

Masoud Hojatzadeh, Project Manager, TDD

Francesco Lauretti, Project Manager, TDD

Galappa Madhusudhan, Project Manager, TDD

Michael Maisel, Utility Coordinator, TDD

Dennis Marsh, Project Manager, TDD

Seyed Nabavi, Sr. Project Manager, TDD

Tan Nguyen, Utility Coordinator, TDD

Richard Pugh, Utility Coordinator, TDD

Jeanmarie Roberson, Sr. Project Manager, TDD

Sonia Shahnaj, Project Manager, TDD

Alex Tsybin, Project Manager, TDD

Latesa Turner, Project Manager, TDD

Eldar Yusufoglu, Utility Coordinator, TDD

Shahla Zahirieh, Project Manager, TDD

Christina Dodge, Technical Support Section Chief, TDD

Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services

Ronald N. Kirkpatrick, Deputy Director, DPWES

Rona Courtney, Admin V, Directors Office, DPWES

Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)

Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)

Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)

Carey F. Needham, Director, Building Design and Construction Division

Julie Cline, Director, Land Acquisition Division (LAD)

Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)

Vickie McEntire Anglin, County Surveyor, UDCD

Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD

Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Amy Konigsberg, Chief, Administrative Support Branch, Capital Facilities

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Alan Rashid, Sr. Engineer III, UDCD

Transportation Design Division Monthly Projects Status Report

July 18, 2019

Page 3 of 4

Larry Popoola, Sr. Engineer III, UDCD
Frank Roberts, Sr. Engineer III, UDCD
Andy Royse, Engineer III, UDCD
Dennis Cate, Project Coordinator, LAD
Rich Finnell, Project Coordinator, LAD
John Zeigler, Project Coordinator, LAD
John Honnick, Sr. Property Analyst, LAD
Lisa Baker, Sr. Right-of-Way Agent, LAD
Lisa Glass, Sr. Right-of-Way Agent, LAD
Clyde Monahan, Sr. Right-of-Way Agent, LAD
Beth Shubert, Sr. Right-of-Way Agent, LAD
Stephen Bailey, Right-of-Way-Agent, LAD
Kelly Alcon, Right-of-Way Agent, LAD
Mohammed Najeeb, Right-of-Way Agent, LAD
Jim Strayhorne, Right-of-Way Agent, LAD
Dianne Love, Engineering Technician III, LAD
Kim Maye, Engineering Technician III, LAD
Donald Zelonis, Engineering Technician III, LAD
Victoria Boyd, Administrative Assistant, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office
Dranesville District Supervisors Office
Hunter Mill District Supervisors Office
Lee District Supervisors Office
Mason District Supervisors Office
Mount Vernon District Supervisors Office
Providence District Supervisors Office
Springfield District Supervisors Office
Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering
Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties
Amir Salahshoor, Assistant Manager, Local Assistance Program
Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way
Alex Faghri, Land Use Specialist, Land Development
Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering
Renee Hamilton, Deputy District Administrator
Tiffanie Harrelson, LUP Plan Review Coordinator, Local Assistance
Bethany Mathis, Program Management Analyst, Programming and Investment Management
Vladica Krstic, Area Engineer, Traffic Engineering
Sofia Pinedo, L&D Quality Assurance
Bud Siegel, Manager, Local Assistance Program
Steven E. Welch, Assistant Transportation & Land Use Director, Arlington & Fairfax Counties
John Russell, Engineering Supervisor, Materials QA

Transportation Design Division Monthly Projects Status Report

July 18, 2019

Page 4 of 4

Ronald Seale, Supervisor, Materials

Kari Fuhrman, Maintenance

Norman Whitaker, Director, Transportation Planning

Houda Ahmed Ali, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Michael Stablein, Washington Gas

Jeff Acierto, Cox Communication

Scott Sisk, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

July 2019

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 40000 – COUNTY TRANSIT SYSTEMS	1
FUND 50000 – FEDERAL & STATE GRANTS	1 – 11
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	11 – 34
FUND 30010 – COUNTY CONSTRUCTION	34
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	35 – 52
FUND 30060 – SIDEWALK CONSTRUCTION	52
FUND 30070 – PUBLIC SAFETY CONSTRUCTION	52
FUND 30080 -- COMMERCIAL REVITALIZATION PROGRAM	53

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
01204 Wakefield Dr EB @ Potomac			08/17	NA	08/17	NA	06/18	NA	NA	01/18	NA	NA	01/18	06/18	NA	NA	NA	10/18	11/18	12/18	01/19	07/19	06/19
Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
100/400-C40001	Mount Vernon		PM TDD: Ruffner, Scott						Replace bus shelter.						Final construction package sent to UDCD on 10/29/18. Part of UDCD Task Order #32. Construction NTP 2/6/19.								
4YP202-01204			PM UTL:												Substantially complete 6/3/19.								
TS-000022-002		\$50,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Post-Construction																							
02253 John Marr Dr NB @ Tom Davis Dr			06/17	NA	12/17	NA	05/18	07/18	09/18	05/18	NA	NA	05/18	09/18	NA	NA	NA	10/18	11/18	12/18	01/19	12/18	06/19
Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
100/400-C40001	Mason		PM TDD: Hojatzadeh, Max						Replace existing pad with Tolar, non-advertisement shelter with bench and trash can. connect to existing sidewalk.						Final construction package submitted to UDCD on 10/30/18. Part of UDCD Task Order #33. Construction NTP 3/13/19.								
4YP202-02253			PM UTL:												Substantially complete 6/29/19.								
TS-000022-006		\$20,000	PM LAD: Strayhorne, Robert																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Post-Construction																							
03760 Wakefield Dr EB @ West Wakefield Dr			11/17	NA	01/18	NA	08/18	NA	NA	02/18	NA	NA	02/18	06/18	NA	NA	NA	10/18	11/18	12/18	01/19	07/19	06/19
Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
100/400-C40001	Mount Vernon		PM TDD: Ruffner, Scott						Replace bus shelter.						Final construction package sent to UDCD on 10/29/18. Part of UDCD Task Order #32. Construction NTP 2/6/19.								
4YP202-03760			PM UTL:												Substantially complete 6/3/19.								
TS-000022-008		\$50,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Post-Construction																							
Intersection Design @ Lukens Lane (Phase II)			07/09	09/09	02/10	10/13	11/15	12/15	11/15	04/16	NA	02/14	04/16	05/17	NA	NA	NA	08/18	09/18	10/18	01/19	05/19	04/19
RHPTI			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max						Pedestrian intersection improvements for express bus stop						Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04. Substantially complete 4/25/19.								
26006G-06002			PM UTL:																				
AA1400012-06		\$1,500,000	PM LAD: Shubert, Beth																				
		\$0	PM UDCD: Engida, Samuel																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Intersection Design@Mohawk and Belford			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	09/16	01/17	03/18
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian intersection				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction of both Belford and Mohawk substantially complete 3/26/18. VDOT inspection 11/28/18. VDOT re-inspection completed. Awaiting permit release.												
26006G-06011	Lee		PM UTL: Yusufoglu, Eldar				improvements for express bus stop																
AA1400017-06	\$1,367,300		PM LAD: Shubert, Beth																				
	\$0		PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Intersection Design @ Ladson Ln (Phase 4C)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	NA	NA	NA	03/16	05/16	06/16	09/16	01/17	08/17
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian intersection				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Project substantially completed 8/31/17. VDOT inspection 11/28/18. VDOT re-inspection completed. Awaiting permit release.												
AA1400012-06-A-0	Lee		PM UTL: Yusufoglu, Eldar				improvements for express bus stop																
AA1400012-06	\$267,500		PM LAD: Shubert, Beth																				
	(\$132,500)		PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Intersection Design @ Frye Rd. (Phase II)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	04/16	05/16	06/16	09/16	01/17	03/18
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian intersection				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction substantially complete 3/16/18. VDOT inspection 11/28/18. VDOT re-inspection completed. Awaiting permit release.												
AA1400012-06-B-0	Lee		PM UTL: Yusufoglu, Eldar				improvements for express bus stop																
AA1400012-06	\$1,596,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Cinderbed Bikeway - Cinderbed Rd. Bikeway			02/18	04/19	08/19	03/20	02/22	05/22	05/22	06/20	TBD	12/20	12/20	08/21	TBD	TBD	08/22	09/22	09/22	11/22	03/23	11/23	11/23
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Lee		PM TDD: Fasceski, Jeff				Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road				TPP ID#122. Intermediate design underway. Schedule to be finalized and given to VDOT late July.												
AA1400137-15-137			PM UTL: Pugh, Richard																				
AA1400137-15	\$14,710,000		PM LAD:																				
	\$13,210,000		PM UDCCD:																				
			PM CPTED: Lilley, Ronald																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria	102/500-C50000	AA1400141-16-0	AA1400141-16	Lee	\$3,075,000	\$2,075,000	02/18	08/18	03/19	12/19	11/21	02/22	02/22	05/20	09/20	01/21	01/21	08/21	TBD	TBD	08/22	09/22	10/22	12/22	03/23	12/23	12/23	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Turner, Latesa				Construct approximately 2,000 LF of 8'-10' wide walkway along the north side of South Van Dorn Street from Oakwood Road to Alexandria City Line				TPP ID# 182. Pre-final design in progress.																	
			PM UTL: Pugh, Richard																									
			PM LAD: Glass, Lisa																									
			PM UDCCD: Wells, Chris																									

Design

Tysons East Station to Great Falls Sidewalk	102/500-C50000	DCBPA-065	AA1400065-12	Providence	\$2,756,500	(\$266,338)	03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/19	12/18	01/19	01/19	02/19	06/19	03/17	04/20	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Lauretti, Francesco				Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station				TMSAMS ID# 35. Contract Award 6/5/19. VPDES reissuance application submitted to LDS 4/10/19.																	
			PM UTL: Yusufoglu, Eldar																									
			PM LAD: Glass, Lisa																									
			PM UDCCD: Lim, Vannak																									
			PM CPTED: Shin, Sung																									

Construction

Galleria Dr. Intersection	102/500-C50000	DCBPA-068	AA1400068-12	Providence	\$840,512	(\$9,488)	11/14	NA	11/14	03/15	05/15	08/16	10/16	05/15	NA	08/15	09/15	09/16	NA	NA	06/17	06/17	07/17	08/17	12/17	12/17	06/18	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Hojatzadeh, Max				Pedestrian intersection improvements, including crosswalks and pedestrian signalization				TMSAMS ID# 29 Construction substantially complete 6/5/18. VDOT permit released 3/21/19. LAP closeout complete.																	
			PM UTL: Nguyen, Tan																									
			PM LAD: Baker, Lisa																									
			PM UDCCD: Rashid, Alan																									
			PM CPTED: Harrell, William																									

Post-Construction

Rt-7 sidewalk	102/500-C50000	DCBPA-069	AA1400069-12	Providence	\$2,303,600	\$0	04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																		
			PM TDD: Hojatzadeh, Max				Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange				TMSAM ID# 32. Construction substantially complete 10/24/18. Ribbon cutting ceremony held 1/3/19. VDOT permit revision submitted 1/24/19. Comments received 3/18/19. VDOT permit revision resubmitted 7/10/19. VPDES Notice of Termination submitted to LDS 5/8/19.																		
			PM UTL: Yusufoglu, Eldar																										
			PM LAD: Baker, Lisa																										
			PM UDCCD: McCorkle, Lisa																										
			PM CPTED:																										

Post-Construction

Jul 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt.7 Sidewalk under Rt.123 South Side
102/500-C50000 Providence
DCBPA-070 Hunter Mill
AA1400070-12 \$2,404,590
 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL: Yusufoglu, Eldar
 PM LAD: Shubert, Beth
 PM UDCCD: McCorkle, Lisa
 PM CPTED:

Project Description
 Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange

Monthly Remarks
TMSAM ID# 32. Construction substantially complete 8/24/18. Ribbon cutting ceremony held 1/3/19. VDOT permit revision approved 3/22/19. VPDES Notice of Termination submitted to LDS 5/8/19.

On Hold

Post-Construction

SW South side Soapstone to South Lakes	09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	06/19	04/19	05/19	05/19	05/19	07/19	07/17	04/20
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr
102/500-C50000 Hunter Mill
DCBPA-073
AA1400073-12 \$1,428,941
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD: Lefcourt, Eric
 PM UDCCD: Engida, Samuel
 PM CPTED: Lind, Adam

Project Description
 Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive

Monthly Remarks
RMAG ID# 31 Contract Award Authorization package submitted to VDOT 6/13/19. VDOT authorization received 7/11/19. NIP in process. VPDES reissuance application submitted to LDS 4/10/19. Project construction bid package is bundled with Project AA1400074-12 Sunrise Valley Drive Sidewalk - North Side.

On Hold

Bid Advertisement

SW North side Soapstone to South Lakes	09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	07/19	04/19	05/19	05/19	05/19	07/19	07/17	04/20
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr
102/500-C50000 Hunter Mill
DCBPA-074
AA1400074-12 \$1,750,000
 (\$15,485)

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD: Glass, Lisa
 PM UDCCD: Engida, Samuel
 PM CPTED: Lind, Adam

Project Description
 Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive

Monthly Remarks
RMAG ID# 12 Contract Award Authorization package submitted to VDOT 6/13/19. VDOT authorization received 7/10/19. NIP in process. Underground utility (Cox & Verizon) relocations are complete. VPDES reissuance application submitted to LDS 4/10/19. Project construction bid package is bundled with Project AA1400073-12 Sunrise Valley Drive Sidewalk - South Side.

On Hold

Bid Advertisement

Georgetown Pike Trail Phase III	12/13	03/14	NA	12/17	06/18	12/18	08/18	02/18	NA	05/18	05/18	06/18	08/18	12/18	11/18	11/18	11/18	12/18	06/19	12/19	10/19
--	-------	-------	----	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Georgetown Pike Trail Phase III
102/500-C50000 Dranesville
GTP-130-130
AA1400130-13 \$350,000
 \$50,000

Project Manager/Assignments
 PM TDD: Dresser, John
 PM UTL: Pugh, Richard
 PM LAD: Baker, Lisa
 PM UDCCD: Samiyi, Bijan
 PM CPTED: Miller, Douglas

Project Description
 Approximately 275 LF trail along the north side of Georgetown Pike

Monthly Remarks
Enhancement Grant Project. Contract Award Authorization received from VDOT on 2/8/19. Construction Award date was 6/3/19. Pre-Construction meeting held on 6/18/19. Construction NTP 6/27/19.

On Hold

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	12/19
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Jones Branch Connector - Final Design			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
102/500-C50000	Providence		PM TDD:	Dresser, John					Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes						Project is in Construction phase by VDOT- CN phase began with contract signing on 12/28/16. Construction is 90% complete. Milestone 1, the opening of one (1) traffic lane in each direction, was completed on 12/15/18. 4 lanes of traffic scheduled to be open by 12/31/19. Final project completion is scheduled for Spring, 2020.						
JBC-093-093			PM UTL:	Yusufoglu, Eldar																	
AA1400093-13	\$60,000,000		PM LAD:	Baker, Lisa																	
	\$0		PM UDCCD:																		
			PM CPTED:	Shin, Sung																	

Construction

Rt. 1 Sacramento Dr. Intersection Improvements			03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
---	--	--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

RHPTI			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
102/500-C50000	Mount Vernon		PM TDD:	Hojatzadeh, Max					Pedestrian intersection and bus stop improvement						Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.						
RHPTI-013	Lee		PM UTL:	Yusufoglu, Eldar																	
AA1400013-06	\$377,219		PM LAD:																		
	(\$22,781)		PM UDCCD:	Frazier, Demond																	
			PM CPTED:	Luo, Caijun																	

Post-Construction

Lockheed Blvd. Intersection Improvements			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
---	--	--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

RHPTI			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
102/500-C50000	Mount Vernon		PM TDD:	Hojatzadeh, Max					Pedestrian intersection and bus stop improvement						Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.						
RHPTI-015	Lee		PM UTL:	Yusufoglu, Eldar																	
AA1400015-06	\$545,406		PM LAD:																		
	(\$221,594)		PM UDCCD:	Frazier, Demond																	
			PM CPTED:	Luo, Caijun																	

Post-Construction

Arlington Dr. Intersection Improvements			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
--	--	--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

RHPTI			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
102/500-C50000	Mount Vernon		PM TDD:	Hojatzadeh, Max					Pedestrian intersection and bus stop improvements						Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Working on final FTA closeout.						
RHPTI-016	Lee		PM UTL:	Yusufoglu, Eldar																	
AA1400016-06	\$235,900		PM LAD:																		
	(\$198,100)		PM UDCCD:	Frazier, Demond																	
			PM CPTED:	Luo, Caijun																	

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt. 1-PH5-Quander Rd. to Hotel Complex SW			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	10/16	11/16	02/17	09/16	04/18
RHPTI 102/500-C50000 RHPTI-079 AA1400079-12	Mount Vernon	\$900,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCD: Rashid, Alan PM CPTED: Luo, Caijun				<u>Project Description</u> Construct a 5-foot concrete sidewalk along east side Richmond Highway from Fair Haven Avenue/Quander Road to Virginia Lodge				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete on 4/13/18. Punch list completed 5/25/18. Re-inspection completed. BMP inspection scheduled. Awaiting permit release.												
Post-Construction																							
Rt. 1-PH5-Virginia Lodge to Huntington Ave SW			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	12/18	02/19	03/19	06/19	09/16	02/20
RHPTI 102/500-C50000 RHPTI-080 AA1400080-12	Mount Vernon	\$1,500,000 \$201,505	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Cate, Dennis PM UDCD: Engida, Samuel PM CPTED: Luo, Caijun				<u>Project Description</u> Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Final construction package submitted to UDCD 12/7/18. Bid advertisement 2/25/19. Bid opening 3/27/19. NIP signed 6/6/19. Contract award 6/10/19. Construction NTP 7/15/19.												
Construction																							
Sunset Hills/Town Center Pkwy			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	07/19	08/19	09/19	10/19	11/19	12/16	05/20
RMAG 102/500-C50000 RMAG-099 AA1400099-13	Hunter Mill	\$576,000 (\$115,000)	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCD: Lim, Vannak PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements				<u>Monthly Remarks</u> RMAG ID# 6 . At a coordination meeting with VDOT, and developer on 8/2/17, it was decided the County will begin the work when the adjoining construction is completed. Due to another developer's projects at the intersection of Sunset Hills Rd. & Town Center Parkway, it is required for the County to revise and update the construction plans for permit revision. Revised plans were approved on 4/9/19. Revised permit received 4/25/19. SPEC book submitted to VDOT for approval 7/9/19.												
Bid Advertisement																							
Sunrise V- S. Side Glade to Reston Pkwy			08/13	NA	12/13	07/14	08/15	01/17	11/18	08/15	NA	03/16	03/16	10/18	10/18	05/19	04/19	05/19	05/19	06/19	07/19	12/17	01/20
RMAG 102/500-C50000 RMAG-100 AA1400100-13	Hunter Mill	\$1,810,000 (\$868,000)	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCD: Lim, Vannak PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway				<u>Monthly Remarks</u> RMAG ID# 7 & 8 VDOT Contract Award approval received on 7/2/19. NIP in process.												
Bid Advertisement																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	08/20	04/17	05/21	11/19	NA	02/20	03/20	04/21	08/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23
On Hold <input type="checkbox"/>																							
RMAG			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Hunter Mill	PM TDD: Shahnaj, Sonia					Construct pedestrian/bicycle grade separated crossing					RMAG ID# 5 Agreement finalized with the Isaac Newton Square developer on 5/17/19 to provide a pedestrian connection. 2nd pre-final plan review comments received on 5/30/19. Memo of understanding with the Reston Fire Station completed on 6/12/19. NTP for contract addendum for 3rd pre-final plans was issued on 7/3/19. 3rd pre-final design is in progress.										
RMAG-102			PM UTL: Pugh, Richard																				
AA1400102-13	\$13,401,000		PM LAD: Monahan, Clyde																				
	\$1,756,000		PM UDCCD: Lim, Vannak																				
			PM CPTED: Aguayo, Vanessa																				
Design																							
Allen St. Intersection			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	11/16	05/17	NA	NA	11/17	11/17	11/17	12/17	10/18	01/19	03/19
On Hold <input type="checkbox"/>																							
Rt. 50 Intersection			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Mason	PM TDD: El Kaissi, Mohamad					Pedestrian intersection and bus stop improvements					Project Construction bundled with Project #1400057-2012, Rte. 50 Sidewalk from Woodlawn Ave to Church St. Construction substantially complete 3/27/19. LAP closeout in progress. Re-inspection completed. Awaiting permit release.										
RT50-052		Providence	PM UTL: Nguyen, Tan																				
AA1400052-12	\$250,000		PM LAD: Delli Carpini, Angelica																				
	(\$7,700)		PM UDCCD: Stevens, Michael																				
			PM CPTED: Harrell, William																				
Post-Construction																							
Woodlawn Ave Intersection			10/13	03/14	08/15	02/16	12/16	09/17	01/17	02/16	06/16	09/16	09/16	11/16	NA	NA	08/17	09/17	09/17	10/17	02/18	01/19	10/18
On Hold <input type="checkbox"/>																							
Rt. 50 Intersection			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Roberson, Jeanmarie					Pedestrian intersection and 850' of sidewalk improvements					Construction was substantially completed on 10/17/18. LAP close-out submitted to VDOT on 3/29/19. Awaiting VDOT permit release.										
RT50-053		Mason	PM UTL: Nguyen, Tan																				
AA1400053-12	\$1,625,000		PM LAD: Glass, Lisa																				
	(\$11,000)		PM UDCCD: Bajracharya, Sanjala																				
			PM CPTED: Harrell, William																				
Post-Construction																							
Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	01/17	04/18	08/18	08/18	09/18	10/18	02/19	12/19	12/19
On Hold <input type="checkbox"/>																							
Rt. 50 Sidewalk			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Nabavi, Seyed					Approximately 1,400 LF of sidewalk and trail on north side of Route 50					Construction 25% complete. Construction NTP 4/25/19. Contract awarded 2/27/19. Project Construction is bundled with Project #1400056-2012, Route 50 Sidewalk from Graham Road to Woodley Lane. Schedule adjusted due to longer time taken to process the bid approval.										
RT50-055		Mason	PM UTL: Nguyen, Tan																				
AA1400055-12	\$1,029,000		PM LAD: Kresge, Carol																				
	\$0		PM UDCCD: Cutler, Tom																				
			PM CPTED: Harrell, William																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Graham Rd. to Woodley Ln. @ S. Side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	08/18	08/18	09/18	10/18	02/19	10/19	10/19		
Rt. 50 Sidewalk 102/500-C50000 RT50-056 AA1400056-12		Mason																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Nabavi, Seyed				Approximately 500 LF of sidewalk and trail on south side of Route 50				Construction 90% complete. Construction NTP 4/25/19. Contract awarded 2/27/19. Project Construction bundled with Project #1400055-2012, Route 50 Sidewalk from Cedar Hill Road to Allen Street. Schedule adjusted due to longer time taken to process the bid approval.														
			PM UTL: Nguyen, Tan																						
			PM LAD: Glass, Lisa																						
			PM UDCCD: Cutler, Tom																						
			PM CPTED: Harrell, William																						
Construction																									
Woodlawn Ave to Church North Side			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	10/16	05/17	NA	NA	11/17	11/17	11/17	12/17	10/18	01/19	03/19		
Rt. 50 Sidewalk 102/500-C50000 RT50-057 AA1400057-12		Providence																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Roberson, Jeanmarie				Approximately 550 LF sidewalk on north side of Route 50				Project Construction bundled with Project #1400052-2012, Route 50 & Allen Street Intersection. Construction was substantially completed on 3/27/19. LAP closeout in progress. Re-inspection completed. Awaiting permit release.														
			PM UTL: Nguyen, Tan																						
			PM LAD: Glass, Lisa																						
			PM UDCCD: Stevens, Michael																						
			PM CPTED:																						
Post-Construction																									
Wescott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	12/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	08/18	06/18	06/18	07/18	07/18	11/18	09/19	08/19		
Rt. 50 Sidewalk 102/500-C50000 RT50-058 AA1400058-12		Providence																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Nabavi, Seyed				Approximately 2,800 LF of sidewalk and trail on north side of Route 50				Construction 85% complete. Construction NTP 12/3/18.														
			PM UTL: Nguyen, Tan																						
			PM LAD: TBD, To Be Determined																						
			PM UDCCD: Lim, Vannak																						
			PM CPTED: Harrell, William																						
Construction																									
Annandale Rd. @ Cherry St. to North Side			10/13	03/14	08/15	02/16	06/17	09/17	05/17	02/16	04/16	09/16	09/16	04/17	07/17	04/18	07/18	07/18	07/18	08/18	02/19	01/20	06/19		
Rt. 50 Sidewalk 102/500-C50000 RT50-059 AA1400059-12		Providence																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: El Kaissi, Mohamad				Approximately 1,310 LF of sidewalk and trail on north side of Route 50				Construction substantially complete 6/13/19. Construction NTP 2/6/19. Project Construction is bundled with Project #1400060-2012, Route 50 Sidewalk from Meadow Ln to Linden Ln. Planting is expected in the Fall.														
			PM UTL: Nguyen, Tan																						
			PM LAD: Glass, Lisa																						
			PM UDCCD: Metafria, Fasika																						
			PM CPTED: Harrell, William																						
Post-Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Meadow Ln to Linden Ln@N Side			10/13	03/14	08/15	02/16	11/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	04/18	07/18	07/18	07/18	08/18	01/19	01/20	06/19
Rt. 50 Sidewalk 102/500-C50000 RT50-060 AA1400060-12		Providence Mason \$739,000 \$0																					On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
			PM TDD: Nabavi, Seyed			Approximately 600 LF of sidewalk and trail on north side of Route 50			Construction substantially complete 6/13/19.														
			PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCD: Metafria, Fasika																				
			PM CPTED: Harrell, William																				
Post-Construction																							
South St. @ Aspen Ln to South Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	11/16	03/17	04/17	04/18	06/18	07/18	07/18	08/18	12/18	01/19	05/19
Rt. 50 Sidewalk 102/500-C50000 RT50-061 AA1400061-12		Mason Providence \$1,284,200 \$0																					On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
			PM TDD: El Kaissi, Mohamad			Approximately 1,300 LF of sidewalk and trail on south side of Route 50			Construction substantially complete 5/31/19. Construction NTP issued on 12/11/18. LAP close-out in progress.														
			PM UTL: Nguyen, Tan																				
			PM LAD: Delli Carpini, Angelica																				
			PM UDCD: Samiyi, Bijan																				
			PM CPTED: Harrell, William																				
Post-Construction																							
Patrick Henry Dr.to Olin Dr@S Side			10/13	03/14	08/15	02/16	11/16	09/17	09/17	02/16	04/16	10/16	11/16	08/17	NA	NA	04/18	04/18	05/18	05/18	08/18	01/19	10/18
Rt. 50 Sidewalk 102/500-C50000 RT50-062 AA1400062-12		Mason Providence \$475,000 (\$78,000)																					On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
			PM TDD: Nabavi, Seyed			Approximately 500 LF of sidewalk on south side of Route 50			Construction substantially complete on 10/29/18. Punch list complete. Permit release requested March 2019. LAP closeout complete.														
			PM UTL: Nguyen, Tan																				
			PM LAD: Glass, Lisa																				
			PM UDCD: Bajracharya, Sanjala																				
			PM CPTED: Harrell, William																				
Post-Construction																							
SRTS Flint Hill ES 102/500-C50000 SRTS-133 AA1400133-14		Hunter Mill \$305,000 \$20,000	04/15	NA	10/15	03/16	11/16	12/16	09/17	NA	NA	NA	NA	NA	NA	NA	06/18	06/18	06/18	07/18	09/18	05/17	01/19
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
			PM TDD: Lauretti, Francesco			Provide a raised crosswalk, rapid flashing beacons, and upgrade curb ramps			Construction substantially complete 1/10/19. Final inspection 3/6/19. LAP close-out complete. Project constructed with project AA14000134-14.														
			PM UTL:																				
			PM LAD: Delli Carpini, Angelica																				
			PM UDCD: Rashid, Alan																				
			PM CPTED:																				
Post-Construction																							

Jul 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>SRTS Graham Rd.ES 102/500-C50000 SRTS-134 AA1400134-14</p>																							
Providence		\$205,000 (\$25,000)	04/15	NA	10/15	02/16	07/16	11/16	09/16	NA	NA	NA	NA	NA	NA	NA	06/18	06/18	06/18	07/18	09/18	05/17	01/19
			<p><u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Delli Carpini, Angelica PM UDCCD: Rashid, Alan PM CPTED:</p>						<p><u>Project Description</u> Provide a refuge island and upgrade ramps</p>						<p><u>Monthly Remarks</u> Construction substantially complete 1/10/19. Final inspection 3/6/19. VDOT permit released 3/21/19. LAP close-out complete. Project constructed with project AA14000133-14.</p>						On Hold <input type="checkbox"/>		
<p>Post-Construction</p>																							
<p>Old Crthouse Rd.SRTS 102/500-C50000 SRTS-138 AA1400138-15</p>																							
Hunter Mill		\$1,300,000 \$465,000	05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	07/19	08/19	09/19	10/19	11/19	01/20	09/19	06/20
			<p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCCD: Bajracharya, Sanjala PM CPTED:</p>						<p><u>Project Description</u> Construct 5-foot concrete sidewalk along Old Courthouse Road</p>						<p><u>Monthly Remarks</u> TPP ID# 307. Funding via Safe Routes to School Grant. Utility relocation 80% completed. Draft construction package submitted to UDCCD on 3/4/19. VDOT permit received on 4/2/19. VDOT Bid Authorization request submitted 7/15/19.</p>						On Hold <input type="checkbox"/>		
<p>Utility Relocation</p>																							
<p>Scotts Run Wlkwy</p>																							
			07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	09/20
			<p><u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCCD: Syed-Muhammad, Abul PM CPTED: Aguayo, Vanessa</p>						<p><u>Project Description</u> Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park</p>						<p><u>Monthly Remarks</u> TMSAMS ID# 11 CN Award Authorization received from VDOT on 4/15/19. Construction Award date was on 5/14/19. Contract Execution was on 6/25/19. Construction NTP 7/8/19.</p>						On Hold <input type="checkbox"/>		
<p>Construction</p>																							
<p>Gallows Rd. Wlkwy</p>																							
			08/13	NA	04/14	10/15	02/16	01/16	03/17	02/15	NA	09/15	09/15	01/17	01/16	03/16	08/17	08/17	09/17	10/17	02/18	12/16	05/18
			<p><u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William</p>						<p><u>Project Description</u> Approximately 400 LF of 5-foot wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road</p>						<p><u>Monthly Remarks</u> TMSAMS ID# 13 Construction substantially complete on 5/18/18. Permit released on 9/12/18. LAP close out complete.</p>						On Hold <input type="checkbox"/>		
<p>Post-Construction</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Aline Ave. Wlkwy			08/13	NA	04/14	10/15	02/16	05/16	04/17	03/15	NA	09/15	09/15	01/17	01/16	04/16	08/17	08/17	09/17	10/17	02/18	02/17	05/18
TMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Providence		PM TDD: Marsh, Dennis						Approximately 300 LF of 5-foot wide concrete sidewalk on south side of Aline Avenue and east side of Gallows Road						TMSAMS ID# 14 Construction substantially complete on 5/18/18. Permit released on 9/12/18. LAP close out complete.								
TMSAMS-110			PM UTL: Nguyen, Tan																				
AA1400110-13		\$447,401 (\$139,599)	PM LAD: Shubert, Beth																				
			PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Harrell, William																				
Post-Construction																							
Vesper Ct Trail			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	04/17	04/17	04/17	05/17	09/17	12/17	01/19
TMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Hunter Mill		PM TDD: Dresser, John						Construct 2,018 LF of multi-purpose trail from Vesper Court to Leesburg Pike						TMSAMS ID# 24 Construction substantially completed on 1/24/19. Ribbon cutting ceremony held on 4/16/19. Project As-Builts and LDS bond release are in progress. Awaiting VDOT permit release.								
TMSAMS-120			PM UTL: Nguyen, Tan																				
AA1400120-13		\$2,442,178 (\$15,733)	PM LAD: Finnell, Richard																				
			PM UDCCD: Cutler, Tom																				
			PM CPTED: Aguayo, Vanessa																				
Post-Construction																							
Gallows Rd/Prosperity Ave Intersection Improvements			01/18	NA	02/18	NA	04/18	06/18	09/18	NA	NA	NA	NA	NA	NA	NA	NA	11/18	12/18	12/18	01/19	11/18	03/19
Transportation Improvements - Providence District			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Ruffner, Scott						Extend 4-foot concrete median along Gallows Road in the vicinity of the Courtyard Hotel to prevent illegal left turns						Construction substantially complete on 3/13/19. Punch list items completed. Re-inspection requested. Awaiting VDOT permit release.								
2G40-009-002-0			PM UTL:																				
2G40-009-002		\$75,000 (\$65,000)	PM LAD:																				
			PM UDCCD: Engida, Samuel																				
			PM CPTED: Abifadel, Gibran																				
Post-Construction																							
Lorton Rd Roadway Improvements			01/08	09/08	10/09	08/12	01/13	06/13	06/13	01/12	01/12	NA	01/12	09/12	02/12	12/14	NA	12/13	01/14	02/14	04/14	12/16	03/17
TMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Roberson, Jeanmarie						Widen Lorton Road to 4 lanes from Route 123/Furnace Road to Silverbrook Road and from Route123/Lorton Road to Furnace Road						Project is part of the Second Four-Year Transportation Plan Street Acceptance package was sent to VDOT Central Office in Richmond. Discontinuance package has to be approved by the Commonwealth Transportation Board (CTB). VDOT is working to have this action item added to the CTB agenda.								
2G40-022-000-0			PM UTL: Nguyen, Tan																				
2G40-022-000		\$45,883,244 (\$7,226,478)	PM LAD: Kresge, Carol																				
			PM UDCCD: Lim, Vannak																				
			PM CPTED: Harrell, William																				
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

VRE Rolling Road Station Parking Lot Expansion	124/400-C40011	Springfield	08/18	NA	03/19	10/19	01/21	06/21	06/21	03/20	TBD	NA	08/20	02/21	TBD	TBD	NA	12/21	01/22	02/22	05/22	09/22	09/22
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Fasceski, Jeff				Surface parking lot expansion				Pre-final design is in progress. Currently on schedule.												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Glass, Lisa																				
			PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				

Design

Giles Run & Laurel Hill	124/400-C40011	Mount Vernon	12/17	NA	08/18	08/19	01/20	04/20	04/20	10/19	10/19	NA	11/19	01/20	02/20	05/20	NA	10/20	12/20	01/21	03/21	10/21	10/21
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Turner, Latesa				Improve existing park access				Pre-final design is in progress. This project will be permitted through the Land Development Services (LDS) review process.												
			PM UTL:				road and construct 1500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive																
			PM LAD:				Re-use Development																
			PM UDCCD:																				
			PM CPTED: Borkowski, Tad																				

Design

Sunrise Valley-Reston Parkway-Soapstone NS	124/400-C40011	Hunter Mill	03/18	06/18	04/19	09/19	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Shahnaj, Sonia				Install separated bike lanes and a pedestrian facility on the north side of Sunrise Valley Drive				TPP ID# 189.04. RMAG ID# 4 Project schedule developed up to pre-final design phase. Complete schedule to be developed pending the completion of pre-final design and the review of anticipated development application in the vicinity of the project. Intermediate design plans distributed for review on 4/30/19. Comments due on 6/7/19. Received partial comments from VDOT on 6/26/19. Met VDOT TE on 7/9/19.												
			PM UTL: Maisel, Michael																				
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				

Design

New Dominion Parkway Bike-Reston Parkway-Fairfax County Parkway	124/400-C40011	Hunter Mill	07/18	09/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Madhusudhan, Galappa				Reconstruct New Dominion Parkway with on-road bike lanes, reduced median width, and reduced lane widths from Fairfax County Parkway to Reston Parkway				TPP ID #189.13. RMAG Phase II ID#13. NTP issued to consultant on 7/30/18. Conceptual design plans received from the consultant on 9/14/18. Utility designations survey request made on 9/5/18. Existing traffic signal plans received from VDOT on 8/30/18 were sent to the consultant. Synchro files for the signal timings received from VDOT on 9/12/18 were sent to the consultant. Project is on hold pending clarification of project scope from CPTED.												
			PM UTL: Nguyen, Tan																				
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Town Center Parkway Bike Lanes			03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--------------------------------	--	--	-------	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

10/2018 On Hold

RMAG Phase II			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011	Hunter Mill		PM TDD:	Zahirieh, Shahla	Construct on-road bike lanes by reducing median and lane widths					TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.									
2G40-085-006-0			PM UTL:	Nguyen, Tan															
2G40-085-006		\$1,800,000	PM LAD:																
		\$0	PM UDCCD:																
			PM CPTED:	Wynands, Nicole															

Design

Innovation Center to Arrowbrook			06/17	NA	NA	05/18	05/19	06/19	10/19	11/18	NA	NA	11/18	09/19	12/18	04/19	NA	11/19	01/20	01/20	01/20	05/20	07/20
---------------------------------	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

HMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011	Dranesville		PM TDD:	Dresser, John	645 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK Signal installation across Sunrise Valley Drive.					TPP ID# 190.06 HMSAMS ID# 7. Land rights on 1 of 3 properties have been acquired. Utility relocations are completed (Cox). LDS 2nd submission (Final Plans) distributed on 5/10/19. Plans were approved by LDS and sent to Bonds & Agreements on 6/6/19. Schedule has been delayed two (2) months due to land acquisition delays involving property ownership changes.									
2G40-086-007-0			PM UTL:	Maisel, Michael															
2G40-086-007		\$1,250,000 (\$750,000)	PM LAD:	Monahan, Clyde															
			PM UDCCD:	Bajracharya, Sanjala															
			PM CPTED:	Abifadel, Gibran															

Land Acquisition

Innovation Avenue/Rock Hill Road			11/17	NA	NA	04/18	01/19	07/19	09/19	08/18	11/18	NA	11/18	08/19	NA	NA	NA	09/19	09/19	09/19	09/19	02/20	02/20
----------------------------------	--	--	-------	----	----	-------	-------	-------	-------	-------	-------	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

HMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011	Dranesville		PM TDD:	Marsh, Dennis	Construct approximately 310 LF of 8-foot concrete sidewalk on east side of Innovation Avenue from Innovation Metrorail Station to Dulles Green Boulevard					TPP ID# 190.11. Final design is complete. LAD NTP 11/30/18. Land rights on 1 of 2 properties have been acquired. No utility relocations required. New streetlights to be added by NOVEC at time of construction. Signage plans, TMP plans, and Project Data Sheet are approved.									
2G40-086-012-0			PM UTL:	Maisel, Michael															
2G40-086-012		\$550,000 (\$50,000)	PM LAD:	Strayhorne, Robert															
			PM UDCCD:	Bajracharya, Sanjala															
			PM CPTED:	Delmare, Lauren															

Land Acquisition

Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	07/19	11/19	12/19	12/19	NA	NA	NA	NA	NA	11/19	03/20	NA	12/19	01/20	NA	03/20	08/20	08/20
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	----	-------	-------	-------

On Hold

HMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011	Hunter Mill		PM TDD:	Roberson, Jeanmarie	Provide 1,100 lf of 8' wide walkway on east side of Monroe Street to complete missing links					TPP ID# 190.13 HMSAMS ID# 13. Project has been phased to advance the schedule of the northern segment from Fox Mill Road to Sunrise Valley Drive. Pre-final design underway.									
2G40-086-014-A-0			PM UTL:	Maisel, Michael															
2G40-086-014		\$3,200,000 (\$1,700,000)	PM LAD:																
			PM UDCCD:																
			PM CPTED:	Delmare, Lauren															

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Monroe Street (Southern Segment, Monroe Manor to Dwight)			06/17		09/18	10/19	12/20	02/21	02/21	01/20	03/20	NA	04/20	11/20	12/20	04/21	NA	03/21	04/21	NA	06/21	12/21	12/21
HMSAMS			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40010			PM TDD: Roberson, Jeanmarie			Provide 900 lf of 6' wide sidewalk on east side of Monroe Street to complete missing links			TPP ID#190.13 HMSAMS ID# 13. Project has been phased to advance the schedule of the northern segment from Fox Mill Road to Sunrise Valley Drive. Pre-final design underway.														
2G40-086-014-B-0			PM UTL: Maisel, Michael																				
2G40-086-014	\$0		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Delmare, Lauren																				
Design																							
Sunrise Valley Drive (Route 286 to Innovation Street)			11/17	10/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
HMSAMS			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill		PM TDD: Roberson, Jeanmarie			Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide on-road bike lanes by narrowing median and travel lane widths			TPP ID# 190.14 - HMSAMS ID#14. Project is on hold pending clarification of project scope from CPTED.														
2G40-086-015-0			PM UTL: Nguyen, Tan																				
2G40-086-015	\$6,100,000		PM LAD:																				
	\$1,100,000		PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
Sunset Hills/Fairfax County Parkway			05/17	07/17	12/17	05/18	07/19	12/19	09/19	NA	NA	NA	NA	NA	NA	NA	NA	11/19	12/19	01/20	02/20	04/21	10/20
HMSAMS			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco			Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF			TPP ID#: 189.10 RMAG ID# 10. Final design is in progress.														
2G40-086-018-0			PM UTL:																				
2G40-086-018	\$500,000		PM LAD: Bailey, Stephen																				
	\$0		PM UDCCD:																				
			PM CPTED: Delmare, Lauren																				
Design																							
Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr			12/16	01/17	05/17	02/18	10/20	12/20	12/20	09/19	11/19	NA	12/19	09/20	10/20	04/22	NA	05/22	06/22	07/22	08/22	08/23	08/23
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40013	Springfield		PM TDD: Roberson, Jeanmarie			Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding			TPP ID#23. In accordance with the 12/18/18 meeting with Supervisor and FCDOT, it was decided that an 8 foot walkway will be incorporated into the project along south side Burke Road from Parakeet Drive to Mill Cove Court. Draft project plats under review.														
2G40-087-003-0			PM UTL: Nguyen, Tan																				
2G40-087-003	\$8,500,000		PM LAD: Shubert, Beth																				
	\$7,500,000		PM UDCCD: Lim, Vannak																				
			PM CPTED: Luo, Caijun																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Electric Avenue/Cedar Ln. - NB Left Turn Lane			03/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 Providence 2G40-087-004-0 \$1,600,000 2G40-087-004 \$0			<u>Project Manager/Assignments</u> PM TDD: PM UTL: PM LAD: PM UDCC: PM CPTED: Bandy, Audra				<u>Project Description</u> Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements				<u>Monthly Remarks</u> TPP ID# 26. Project is on hold. Capital Projects and Traffic Engineering Division (CPTED) staff have the lead to complete an intersection traffic and scope analysis, which are expected to be completed in Summer 2019. Project schedule to be determined once the analysis is completed and project scope is updated.												
07/2016 On Hold <input checked="" type="checkbox"/>																							
Study																							
Backlick Road and Industrial Road			04/19	09/19	04/20	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 Mason 2G40-087-010-0 Lee 2G40-087-010 \$5,500,000 \$1,500,000			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: PM LAD: PM UDCC: PM CPTED: Harrell, William				<u>Project Description</u> Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road				<u>Monthly Remarks</u> TPP ID# 21 & 91 Preliminary design is in progress. Utility designation is completed. The survey has missing information which is under review. Project schedule developed up to intermediate design phase.												
On Hold <input type="checkbox"/>																							
Design																							
Georgetown Pike & Rt. 123 (Dolley Madison)			04/17	07/17	01/18	07/18	12/18	07/19	07/19	08/18	NA	NA	08/18	02/19	NA	NA	NA	08/19	NA	NA	09/19	12/20	04/20
Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 Dranesville 2G40-087-011-0 \$1,300,000 2G40-087-011 \$100,000			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Maye, Kimberly PM UDCC: Bajracharya, Sanjala PM CPTED: Borkowski, Tad				<u>Project Description</u> 700 LF of 10-foot SUP on east side of Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on east side of Route 123 and Potomac School Road				<u>Monthly Remarks</u> TPP ID# 313. Met with VDOT Traffic on 6/28/19. Final signal plans resubmitted on 7/10/19. LAD completed on 2/4/19.												
On Hold <input type="checkbox"/>																							
Design																							
Terminal Rd LTL at Rt 286			05/19	09/19	03/20	02/21	09/21	05/22	05/22	05/21	TBD	NA	07/21	03/22	04/22	10/22	NA	07/22	08/22	09/22	10/22	05/23	05/23
Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 Mount Vernon 2G40-087-020-0 \$2,250,000 2G40-087-020 \$750,000			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCC: PM CPTED: Qi, Maggie				<u>Project Description</u> Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway				<u>Monthly Remarks</u> Survey received on 5/13/19. A/E NTP issued on 5/29/19. Preliminary design is in progress.												
On Hold <input type="checkbox"/>																							
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Glade Dr. Walkway N - Middle Creek Ln to Glade Bank Wy</p> <p>05/15 NA 01/16 06/16 06/17 05/17 09/18 07/16 NA NA 05/17 10/17 07/17 08/17 NA 10/18 NA NA 12/18 02/18 03/19</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Hunter Mill</p> <p>2G40-088-006-0 \$350,000</p> <p>2G40-088-006 (\$50,000)</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Bajracharya, Sanjala PM CPTED: Harrell, William</p> <p><u>Project Description</u> Approximately 600 LF of sidewalk on north side of Glade Drive</p> <p><u>Monthly Remarks</u> TPP ID#126. Punch list complete. Permit release requested May 2019. Construction substantially complete on 3/29/19.</p>																							
<p>Post-Construction</p>																							
<p>Glade Dr. Walkway – Colts Neck Rd. to Freetown Drive</p> <p>05/15 NA 01/16 06/16 01/18 05/17 12/19 09/18 NA NA 09/18 10/19 07/17 08/17 NA 01/20 NA NA 03/20 02/18 09/20</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Hunter Mill</p> <p>2G40-088-007-0 \$800,000</p> <p>2G40-088-007 \$150,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Najeeb, Mohammed PM UDCCD: Bajracharya, Sanjala PM CPTED: Harrell, William</p> <p><u>Project Description</u> Approximately 1,200 LF of sidewalk on north side of Glade Drive</p> <p><u>Monthly Remarks</u> TPP ID#127. Final plans approved on 2/6/19. Plat was revised on 5/10/19. Public Hearing for Acquisition of Land Rights scheduled for 9/24/19. Land rights on 4 of 5 properties have been acquired. LAD NTP 9/17/18.</p>																							
<p>Land Acquisition</p>																							
<p>Sunset Hills Road Walkway N - Old Reston Ave to Reston Pkwy</p> <p>11/15 12/15 08/16 02/17 11/17 05/18 11/18 03/17 NA NA 11/17 08/18 10/18 01/19 NA 01/19 02/19 02/19 04/19 03/19 07/19</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Hunter Mill</p> <p>2G40-088-009-0 \$850,000</p> <p>2G40-088-009 \$350,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Yusufoglu, Eldar PM LAD: Strayhorne, Robert PM UDCCD: Stevens, Michael PM CPTED: Harrell, William</p> <p><u>Project Description</u> Approximately 315 LF of sidewalk along the north side of Sunset Hills Road</p> <p><u>Monthly Remarks</u> TPP ID#177. Final construction package submitted to UDCCD on 1/25/19. VDOT permit received 11/27/18. Guy wire adjustments completed. Construction NTP 6/10/19. Construction 5% complete.</p>																							
<p>Construction</p>																							
<p>Chain Bridge Rd. Walkway S - Horse Shoe Dr. to Niblick Dr</p> <p>03/15 10/15 12/15 05/16 06/18 06/17 08/18 11/16 NA NA 12/16 06/18 09/18 04/19 NA 02/19 NA NA 05/19 07/18 10/19</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Providence</p> <p>2G40-088-014-0 \$1,600,000</p> <p>2G40-088-014 \$300,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: Syed-Muhammad, Abul PM CPTED: Harrell, William</p> <p><u>Project Description</u> Approximately 2,660 LF of 5-foot sidewalk, including pedestrian signal and ramps</p> <p><u>Monthly Remarks</u> TPP ID#103. Construction NTP issued 5/6/19, construction completion scheduled 10/2/19. Construction 10% complete.</p>																							
<p>Construction</p>																							

Jul 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Baron Rd. Walkway N - Dead Run Park Trailhead to Douglas Dr																							
			01/16	NA	03/16	09/16	05/17	07/17	05/18	03/17	NA	NA	03/17	08/17	NA	NA	NA	06/18	07/18	07/18	10/18	01/18	02/19
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
CSYP C&I Bike & Pedestrian Program			PM TDD: Ruffner, Scott					Construct approximately 430 LF of sidewalk, including curb and gutter and curb ramps					On Hold <input type="checkbox"/>										
124/400-C40011 Dranesville			PM UTL: Nguyen, Tan										TPP ID#094. Construction substantially complete 2/28/19. Inspection requested 3/5/19. Awaiting permit release.										
2G40-088-015-0			PM LAD: Alcon, Kelly																				
2G40-088-015 \$700,000			PM UDCCD: Stevens, Michael																				
\$0			PM CPTED: Harrell, William																				
Post-Construction																							
Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane																							
			05/15	09/15	02/16	06/17	08/18	04/18	02/19	09/17	NA	NA	09/17	12/17	05/18	06/19	NA	05/19	05/19	06/19	08/19	03/19	06/20
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
CSYP C&I Bike & Pedestrian Program			PM TDD: Turner, Latesa					Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road					On Hold <input type="checkbox"/>										
124/400-C40011 Dranesville			PM UTL: Yusufoglu, Eldar										TPP ID#305. Final construction package submitted to UDCCD on 5/20/19. WGL relocation is complete. Bid Ad 5/22/19.										
2G40-088-016-0			PM LAD: Monahan, Clyde										Bid opening 6/24/19. NIP in progress.										
2G40-088-016 \$2,200,000			PM UDCCD: Metafria, Fasika																				
\$400,000			PM CPTED: Chellappa, Smitha																				
Bid Advertisement																							
Kirby Road Walkway N – Birch Road to Ivy Hill Dr																							
			03/15	07/15	12/15	07/16	04/18	03/18	11/18	11/16	NA	NA	02/17	09/17	NA	NA	NA	02/19	03/19	04/19	06/19	02/19	04/20
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
CSYP C&I Bike & Pedestrian Program			PM TDD: Turner, Latesa					Construct 6-foot concrete sidewalk on north side of Kirby Road					On Hold <input type="checkbox"/>										
124/400-C40011 Dranesville			PM UTL: Yusufoglu, Eldar										TPP ID #143. Construction NTP 7/9/19. Contract Awarded 6/3/19. Project construction bundled with Project 2G40-088-018 Kirby Road Walkway - Ivy Hill Drive to Corliss Court.										
2G40-088-017-0			PM LAD: Shubert, Beth																				
2G40-088-017 \$1,750,000			PM UDCCD: Rashid, Alan																				
\$800,000			PM CPTED: Chellappa, Smitha																				
Construction																							
Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct																							
			03/15	07/15	12/15	07/16	04/18	03/18	11/18	11/16	NA	NA	02/17	06/17	NA	NA	NA	02/19	03/19	04/19	06/19	02/19	04/20
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
CSYP C&I Bike & Pedestrian Program			PM TDD: Turner, Latesa					Construct 6-foot concrete sidewalk on north side of Kirby Road					On Hold <input type="checkbox"/>										
124/400-C40011 Dranesville			PM UTL: Yusufoglu, Eldar										TPP ID#142. Construction NTP 7/9/19. Contract Awarded 6/3/19. Project construction bundled with Project 2G40-088-017 Kirby Road Walkway - Birch Road to Ivy Hill Drive.										
2G40-088-018-0			PM LAD: Shubert, Beth																				
2G40-088-018 \$1,600,000			PM UDCCD: Rashid, Alan																				
\$600,000			PM CPTED: Chellappa, Smitha																				
Construction																							

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Permit Submission							Right-of-Way PHASE Dates							Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Franconia Rd. @ Westchester St. Median Refuge		04/16	NA	03/17	09/17	03/18	07/17	11/18	03/18	NA	NA	04/18	06/18	NA	NA	NA	04/19	NA	NA	04/19	03/18	06/19	On Hold <input type="checkbox"/>					
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
124/400-C40011	Lee	PM TDD: Beall, James							Median extension and pedestrian crossing with median refuge on Franconia Road at Westchester Street and left turn lane on Franconia Road at Bush Hill Drive							TPP ID#122. Final construction authorization package sent to UDCD 4/12/19. Construction NTP 4/29/19. Substantially complete 6/27/19.												
2G40-088-022-0		PM UTL:																										
2G40-088-022	\$300,000	PM LAD: Glass, Lisa																										
	\$0	PM UDCD: Lim, Vannak																										
		PM CPTED: Knight, Ryan																										
Post-Construction																												
Idylwood Road Walkway - Norwalk St. southward		05/17	07/17	12/17	06/18	09/18	01/19	01/19	NA	NA	NA	NA	NA	NA	NA	NA	02/19	NA	NA	04/19	08/19	06/19	On Hold <input type="checkbox"/>					
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
124/400-C40011	Dranesville	PM TDD: Nabavi, Seyed							Construct 200 LF of 5-foot wide sidewalk along Idylwood Road							TPP ID# 136. Construction substantially complete on 6/21/19.												
2G40-088-024-0		PM UTL: Nguyen, Tan																										
2G40-088-024	\$300,000	PM LAD:																										
	(\$290,000)	PM UDCD: Cutler, Tom																										
		PM CPTED: Qi, Maggie																										
Post-Construction																												
Magarity Road Walkway - Ware Rd to Peabody Dr.		09/17	04/18	01/19	11/19	05/20	11/20	11/20	12/19	01/20	NA	01/20	09/20	10/20	02/21	NA	01/21	03/21	04/21	06/21	03/22	03/22	On Hold <input type="checkbox"/>					
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
124/400-C40011	Providence	PM TDD: Dresser, John							Provide 6' wide concrete sidewalk on south side of Magarity Road and one new crosswalk.							TPP Project #150- HMSAMS - Intermediate design distributed for agency review on 1/31/19. All comments received by 4/2/19. A 2nd Intermediate Submission will be required due to scoping changes. Additional utility designations are in process. Schedule will be updated upon final scope change approvals.												
2G40-088-025-0	Dranesville	PM UTL: Yusufoglu, Eldar																										
2G40-088-025	\$3,500,000	PM LAD: Monahan, Clyde																										
	\$2,500,000	PM UDCD: Syed-Muhammad, Abul																										
		PM CPTED: Wynands, Nicole																										
Design																												
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr		01/19	04/19	11/19	07/20	07/21	10/21	10/21	09/20	12/20	NA	12/20	07/21	TBD	03/22	NA	12/21	01/22	02/22	03/22	12/22	12/22	On Hold <input type="checkbox"/>					
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
124/400-C40011	Mount Vernon	PM TDD: Shahnaj, Sonia							Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek							TPP ID# 154. Environmental work is underway. USACE issued Preliminary Jurisdictional Determination on 6/28/19. Cultural Resources Studies is finalized and will be submitted to DHR. Intermediate design is in progress.												
2G40-088-026-0		PM UTL: Pugh, Richard																										
2G40-088-026	\$5,500,000	PM LAD:																										
	(\$1,000,000)	PM UDCD:																										
		PM CPTED: Hamidi, AJ																										
Design																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.</p> <p>02/17 05/17 05/18 09/18 03/19 11/19 11/19 02/19 NA NA 02/19 10/19 11/19 07/20 NA 08/20 NA NA 09/20 03/21 03/21</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Hunter Mill</p> <p>2G40-088-027-0 \$1,900,000</p> <p>2G40-088-027 \$500,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCCD: Stevens, Michael PM CPTED: Wells, Chris</p> <p><u>Project Description</u> Construct 5-foot concrete sidewalk along the south side of North Shore Drive</p> <p><u>Monthly Remarks</u> TPP ID#155. 2nd Final design submitted on 7/9/19. DRB meeting coordination is on going. LAD NTP issued on 2/28/19. Land rights on 3 of 12 properties have been acquired. Utility coordination is ongoing. DRB approval is required before land acquisition can be finalized.</p>																							
<p>Land Acquisition</p>																							
<p>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</p> <p>08/16 01/17 03/18 09/19 10/20 02/21 06/21 03/20 04/20 NA 05/20 01/21 TBD TBD NA 11/21 12/21 01/22 02/22 12/22 12/22</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Mason</p> <p>2G40-088-028-0 \$6,250,000</p> <p>2G40-088-028 \$1,950,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Yusufoglu, Eldar PM LAD: Najeeb, Mohammed PM UDCCD: PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u> Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road</p> <p><u>Monthly Remarks</u> TPP ID#172. Pre-final design is in progress. Test hole request being prepared.</p>																							
<p>Design</p>																							
<p>Georgetown Pike Trail Phase IV</p> <p>02/16 01/17 08/17 02/18 12/18 08/19 03/19 07/18 NA NA 10/18 01/19 11/18 06/19 NA 04/19 05/19 05/19 06/19 08/20 11/19</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Dranesville</p> <p>2G40-088-036-0 \$1,000,000</p> <p>2G40-088-036 \$200,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCCD: Samiyi, Bijan PM CPTED: Borkowski, Tad</p> <p><u>Project Description</u> Approximately 1200 LF of 6-foot walkway along the north side of Georgetown Pike</p> <p><u>Monthly Remarks</u> TPP ID# 125 Utility relocations completed 5/31/19 (Verizon, Dominion). Final construction package sent to UDCCD on 4/25/19. Pre-construction meeting held on 7/2/19. Construction NTP 7/22/19.</p>																							
<p>Construction</p>																							
<p>Hunter Village Dr Walkway (Wentworth to Flax)</p> <p>12/17 01/18 06/18 11/18 07/19 11/19 04/20 07/19 NA NA 08/19 03/20 04/20 07/20 NA 07/20 08/20 08/20 08/20 07/20 01/21</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Springfield</p> <p>2G40-088-038-0 \$600,000</p> <p>2G40-088-038 \$300,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Pugh, Richard PM LAD: Bailey, Stephen PM UDCCD: Engida, Samuel PM CPTED: Wynands, Nicole</p> <p><u>Project Description</u> Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive</p> <p><u>Monthly Remarks</u> /TPP ID#134. Final design is in progress. Stormwater Management Approval received on 6/29/19. Fairfax Water has reviewed the current plans and has no comments. Project plats are being finalized. Schedule adjusted due to delay in plat preparation and extra time required for utility relocation.</p>																							
<p>Design</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Lisle Ave Walkway (Griffith to Sportsman)			08/18	11/18	04/19	08/19	08/20	04/21	04/21	04/20	TBD	NA	08/20	03/21	TBD	TBD	NA	05/21	06/21	07/21	08/21	02/22	02/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Dranesville		PM TDD:	Zahirieh, Shahla	Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue						TPP ID#147. Pre-final design plans underway.										
2G40-088-044-0			PM UTL:	Maisel, Michael																	
2G40-088-044	\$700,000		PM LAD:	Strayhorne, Robert																	
	\$100,000		PM UDCCD:																		
			PM CPTED:	Harrell, William																	

Design

Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	08/19	08/21	10/21	10/21	12/19	03/20	NA	07/20	01/21	03/21	07/21	NA	04/22	05/22	06/22	09/22	05/23	05/23
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Mason		PM TDD:	Fasceski, Jeff	Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						TPP ID#161. Additional survey ordered for tree information on FCPA property by UMF and FCPA for potential impacts. Schedule revised.										
2G40-088-049-0			PM UTL:	Nguyen, Tan																	
2G40-088-049	\$1,300,000		PM LAD:	Bailey, Stephen																	
	\$800,000		PM UDCCD:																		
			PM CPTED:																		

Design

Rock Hill Rd Walkway (Sterling to Astoria)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD				TBD	TBD	TBD	NA			TBD	TBD	TBD
--	--	--	-----	-----	-----	-----	-----	-----	-----	-----	--	--	--	-----	-----	-----	----	--	--	-----	-----	-----

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Dranesville		PM TDD:	Marsh, Dennis	Construct approx. 500' of 5' wide sidewalk along Rock Hill Rd. from Astoria Circle to Turquoise Lane-Missing Link to Innovation Station						TPP ID 211 - Project initiation phase. Survey has been completed. Design Task Order was requested on 5/22/19 and is under review.										
2G40-088-062-0			PM UTL:	Nguyen, Tan																	
2G40-088-062	\$1,750,000		PM LAD:																		
	\$0		PM UDCCD:																		
			PM CPTED:	Wells, Chris																	

Pre-Design

Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	12/19	08/20	05/20	NA	NA	NA	NA	NA	03/20	07/20	NA	07/20	08/20	09/20	10/20	09/21	04/21
---	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Lee		PM TDD:	Madhusudhan, Galappa	Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						TPP ID# 228. Pre-final design submission made to VDOT & other County agencies on 6/27/19.. UFI tentatively set for July 2019. New test hole data has been received.										
2G40-088-066-0			PM UTL:	Pugh, Richard																	
2G40-088-066	\$800,000		PM LAD:																		
	\$300,000		PM UDCCD:																		
			PM CPTED:																		

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	08/19	12/19	02/21	04/21	04/21	02/20	03/20	NA	04/20	12/20	01/21	04/21	NA	07/21	08/21	09/21	10/21	06/22	06/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						TPP ID# 238. Intermediate design is in progress. Advance intermediate plans received on 3/20/19. Project SWM design is under review.									
2G40-088-069-0			PM UTL: Pugh, Richard																					
2G40-088-069	\$2,150,000		PM LAD: Strayhorne, Robert																					
	\$900,000		PM UDCCD: Stevens, Michael																					
			PM CPTED: Abifadel, Gibran																					
Design																								
Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Ayers, Robert						Approximately 660 LF of 10-foot wide asphalt trail with wayfinding signs						TPP ID# 87.1 Survey received from County surveyor 6/5/19. Survey forwarded to Consultant on 6/10/19. Concept design due 7/31/19. Schedule to be developed after concept review.									
2G40-088-072-0			PM UTL:																					
2G40-088-072	\$850,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED: Wynands, Nicole																					
Design																								
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Ayers, Robert						Approximately 360 LF of 8 to 10-foot of walkway along north side of Route 50 with signalized crosswalks and wayfinding signs						TPP ID# 87.2 Most of project is in a floodplain and ponding stream. Proposal to perform survey only for design and for floodplain considerations approved 2/12/19. Survey data received 5/6/19 and is being reviewed with consultant to review current scope. Schedule to be developed after scope is re-evaluated.									
2G40-088-073-0			PM UTL:																					
2G40-088-073	\$750,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED: Wells, Chris																					
Survey																								
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie						Approximately 140 LF of walkway and a pedestrian bridge on the south side of Route 50						TPP ID# 87.3 Topographic survey completed. Final property and survey field check underway. Conceptual design (15%) underway. Project design through preliminary (30%) design only.									
2G40-088-074-0			PM UTL:																					
2G40-088-074	\$850,000		PM LAD:																					
	\$200,000		PM UDCCD:																					
			PM CPTED: Wells, Chris																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie			Approximately 1190 LF of 10-foot wide walkway on the north side of Route 50 with bus stop accessibility improvements			TPP ID# 87.4 Topographic survey completed. Final property and survey field check underway. Conceptual (15%) design underway. Project design through preliminary (30%) design only.														
2G40-088-075-0			PM UTL:																				
2G40-088-075		\$1,700,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Wells, Chris																				
Design																							
Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie			Approximately 755 LF of 5-foot wide concrete sidewalk on the south side of Route 50 frontage road			TPP ID# 87.5 Topographic survey completed. Final property and survey field check underway. Conceptual (15%) design underway. Project design through preliminary (30%) design only.														
2G40-088-076-0			PM UTL:																				
2G40-088-076		\$900,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
Design																							
Memorial St/Donora Dr Pedestrian Crossing			12/18	NA	07/19	01/20	01/21	03/21	03/21	01/20	TBD	NA	04/20	11/20	TBD	TBD	NA	06/21	07/21	08/21	09/21	12/21	12/21
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa			Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive			TPP ID#657. Survey received on 4/19/19. Intermediate design submitted to VDOT & other County agencies on 7/10/19.														
2G40-088-077-0			PM UTL:																				
2G40-088-077		\$250,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Askarzadeh, Negin																				
Design																							
Route 50 Walkway (Ellenwood Dr to Chichester Ln)			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie			Approximately 600 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades.			TPP ID# 87.4 Topographic survey completed. Final property and survey field check underway. Conceptual (15%) design underway. Project design through preliminary (30%) design only.														
2G40-088-079-0			PM UTL:																				
2G40-088-079		\$150,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

Rt.28 Widening (PWC L to Rt.29) NVTA-70
124/400-C40017 Sully
2G40-100-000-0 Springfield
2G40-100-000 \$86,480,000
 \$9,855,000

Project Manager/Assignments
 PM TDD: Beall, James
 PM UTL: Maisel, Michael
 PM LAD:
 PM UDCCD:
 PM CPTED: Chellappa, Smitha

Project Description
 Widen Route 28 from 4 lanes to 6 lanes

Monthly Remarks
TPP ID# 062. Geotechnical analysis approved by VDOT. NEPA Categorical Exclusion(CE) sent to VDOT 2/25/19, resubmitted 6/20/19 and 7/12/19. Traffic study resubmitted 6/10/19. Consultant is revising 30% plans based on VDOT and FCDOT comments. Design Build RFQ issued 4/16/19, SOQ's received 5/24/19. Three teams shortlisted. Design will go through preliminary phase only. RFP scheduled for release in August 2019. Design public hearing anticipated in September 2019.

On Hold

Design

00559 Richmond Highway NB @ Pohick Road	01/18	NA	10/18	NA	12/18	02/19	03/19	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/19	05/19	05/19	05/19	06/19	09/19
--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
124/400-C40011 Mount Vernon
4YP202-00559
TS-000016-046 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL:
 PM LAD:
 PM UDCCD:
 PM CPTED:

Project Description
 Install bus shelter and loading pad

Monthly Remarks
 Final construction package sent to UDCCD on 4/8/19. Part of UDCCDTask Order #34. Construction NTP 5/20/19.

On Hold

Construction

00673 Lawrence Street EB @ Russell Road	05/18	07/18	08/18	NA	11/18	10/19	04/19	01/19	NA	NA	01/19	03/19	NA	NA	NA	08/19	09/19	10/19	11/19	07/20	02/20
--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
124/400-C40011 Lee
4YP202-00673
TS-000014-038 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Shahnaj, Sonia
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete loading pad, bench, trash can, sidewalk connection to existing curb ramp and upgrade the ramp.

Monthly Remarks
 LAD completed on 3/25/19. Countywide Permit package submitted on 4/2/19. Draft construction package submitted to UDCCD on 6/17/19.

On Hold

Design

00770 Telegraph Road SB @ Franconia Rd	08/18	02/19	03/19	NA	04/19	03/20	11/19	05/19	NA	NA	05/19	10/19	NA	NA	NA	03/20	04/20	05/20	06/20	11/20	09/20
---	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
124/400-C40011 Lee
4YP202-00770
TS-000014-040 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Shahnaj, Sonia
 PM UTL:
 PM LAD: Strayhorne, Robert
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete loading pad and sidewalk connection from the new pad to the existing trail.

Monthly Remarks
 Final design received on 4/17/19. Plat completed on 5/23/19. LAD NTP 5/24/19

On Hold

Land Acquisition

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
01184-Fort Hunt Rd. NB @ Shendoah Rd. - (Fund 124/400-C40011)			11/13	NA	11/14	05/16	07/17	10/15	05/17	02/15	NA	NA	02/15	07/15	NA	NA	NA	08/17	09/17	09/17	09/17	06/17	02/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Loading pad, sidewalk, handicap ramps, curb and gutter, drainage improvements and associated grading.						Part of UDCD Task Order #21. Construction NTP 1/29/18. Substantially complete 2/27/19. Awaiting VDOT permit release.									
4YP202-01184			PM UTL:																					
TS-000016-025		\$75,000	PM LAD: Shubert, Beth																					
		\$0	PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Post-Construction																								
01433-Braddock Rd EB @ Dunleigh Dr			04/19	06/19	08/19	NA	10/19	09/20	09/20	12/19	TBD	NA	02/20	06/20	TBD	TBD	NA	10/20	12/20	12/20	12/20	06/21	06/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Braddock		PM TDD: Vanzandt, Mark						Install shelter, bench, and trash can.						Preliminary design submitted 6/14/19. Intermediate design is underway.									
4YP202-01433			PM UTL:																					
TS-000011-033		\$0	PM LAD:																					
		\$0	PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
02092 Gallows Road NB @ Gatehouse Road			07/18	NA	NA	01/19	06/19	11/19	07/19	NA	NA	NA	NA	NA	NA	NA	NA	09/19	10/19	10/19	10/19	03/20	03/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						Draft package submitted to UDCD on 6/12/19.									
4YP202-02092			PM UTL:																					
TS-000017-029		\$50,000	PM LAD:																					
		\$0	PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
02093 Gallows Road SB @ Gatehouse Road			07/18	NA	NA	01/19	06/19	11/19	01/20	07/19	NA	NA	08/19	12/19	TBD	TBD	NA	02/20	04/20	04/20	04/20	09/20	09/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						Final design distributed for review 6/12/19.									
4YP202-02093			PM UTL:																					
TS-000017-030		\$50,000	PM LAD: Honnick, John																					
		\$0	PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
02100 Gallows Road SB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	01/20	07/19	NA	NA	08/19	12/19	NA	NA	NA	02/20	04/20	04/20	04/20	09/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
124/400-C40011		Providence	PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design distributed for review 6/12/19.																
4YP202-02100			PM UTL:																						
TS-000017-031	\$50,000		PM LAD: Honnick, John																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
02101 Gallows Road NB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	01/20	07/19	NA	NA	08/19	12/19	NA	NA	NA	02/20	04/20	04/20	04/20	09/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
124/400-C40011		Providence	PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design distributed for review 6/12/19.																
4YP202-02101			PM UTL:																						
TS-000017-032	\$50,000		PM LAD: Honnick, John																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
02114 Gallows Road SB North of Gatehouse Road			07/18	NA	NA	01/19	06/19	11/19	01/20	07/19	NA	NA	08/19	12/19	NA	NA	NA	02/20	04/20	04/20	04/20	09/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
124/400-C40011		Providence	PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design distributed for review 6/12/19.																
4YP202-02114			PM UTL:																						
TS-000017-028	\$50,000		PM LAD: Honnick, John																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
02152 Glade Drive NB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	04/20	11/19	TBD	NA	11/19	03/20	TBD	TBD	NA	05/20	06/20	06/20	06/20	09/20	12/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design distributed for review 6/12/19.																
4YP202-02152			PM UTL:																						
TS-000013-039	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
02153 Glade Drive SB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	01/20	11/19	TBD	NA	11/19	03/20	NA	NA	NA	05/20	06/20	06/20	06/20	09/20			
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco					Install concrete bus shelter pad, bus shelter, and loading pad.					Final design distributed for review 6/12/19.												
4YP202-02153			PM UTL:																						
TS-000013-040	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
02154 Glade Drive NB @ Green Range Drive			07/18	TBD	NA	01/19	06/19	11/19	04/20	11/19	TBD	NA	11/19	03/20	TBD	TBD	NA	05/20	06/20	06/20	06/20	09/20	12/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco					Install concrete bus shelter pad, bus shelter, and loading pad.					Final design distributed for review 6/12/19.												
4YP202-02154			PM UTL:																						
TS-000013-041	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
02155 Glade Drive SB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	04/20	11/19	NA	NA	11/19	03/20	NA	NA	NA	05/20	06/20	06/20	06/20	09/20	12/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco					Install concrete bus shelter pad, bus shelter, and loading pad.					Final design distributed for review 6/12/19.												
4YP202-02155			PM UTL:																						
TS-000013-042	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
02637 Lake Newport Road EB @ Arbor Glen			01/18	NA	07/18	NA	08/19	05/19	09/19	11/18	NA	NA	05/19	06/19	NA	NA	NA	10/19	11/19	11/19	11/19	09/19	12/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max					Install concrete bus pad, sidewalk, and curb ramp					Reston DRB application completed on 5/14/19. Land acquisition completed 6/25/19. Countywide Permit application in progress.												
4YP202-02637			PM UTL:																						
TS-000013-037	\$50,000		PM LAD: Bailey, Stephen																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
02647 Lorton Station Boulevard NB @ Grandwind Drive			NA	NA	NA	NA	10/18	11/18	11/18	NA	NA	NA	NA	NA	NA	NA	NA	02/19	03/19	03/19	05/19	06/19	09/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia						Install concrete loading pad.						Construction authorized on 2/21/19. Part of UDCD Task Order #34. Construction NTP 5/20/19.								
4YP202-02647			PM UTL:																				
TS-000016-049		\$50,000	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
02709 Lorton Station Boulevard WB @ Graysons Mill Lane			NA	NA	NA	NA	10/18	11/18	11/18	NA	NA	NA	NA	NA	NA	NA	02/19	03/19	03/19	05/19	06/19	09/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia						Install concrete loading pad.						Construction authorized on 2/21/19. Part of UDCD Task Order #34. Construction NTP 5/20/19.								
4YP202-02709			PM UTL:																				
TS-000016-048		\$50,000	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
02711 Lorton Station Boulevard SB @ Grandwind Drive			NA	NA	NA	NA	10/18	11/18	11/18	NA	NA	NA	NA	NA	NA	NA	02/19	03/19	03/19	05/19	06/19	09/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia						Install concrete loading pad.						Construction authorized on 2/21/19. Part of UDCD Task Order #34. Construction NTP 5/20/19.								
4YP202-02711			PM UTL:																				
TS-000016-050		\$50,000	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
02714 Lorton Station Boulevard @ Percy Simms Drive			08/18	01/19	02/19	NA	03/19	05/19	04/19	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	10/19	11/19	02/20	02/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia						Install concrete loading pad.						Final design completed on 3/19/19. Countywide Permit package submitted on 4/2/19. Draft construction package submitted to UDCD on 6/17/19.								
4YP202-02714			PM UTL:																				
TS-000016-047		\$50,000	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
03132 Old Keene Mill Road EB @ Greeley Boulevard			11/16	NA	07/17	10/18	11/18	07/19	05/19	12/18	NA	NA	01/19	01/19	NA	NA	NA	06/19	09/19	09/19	09/19	03/20	03/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Springfield		PM TDD: Vanzandt, Mark			Install bus shelter, curb & gutter, and sidewalk connection to existing ramp.			Final construction package submitted to UDCD on 6/24/19. Building permit received 5/3/19. Part of UDCDTask Order #35.															
4YP202-03132			PM UTL:																					
TS-000018-022	\$50,000		PM LAD: Alcon, Kelly																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
03181 Franconia Road EB @ Westchester Street			01/18	NA	07/18	NA	12/18	05/19	06/19	11/18	NA	NA	12/18	04/19	NA	NA	NA	08/19	08/19	08/19	08/19	09/19	09/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Lee		PM TDD: Hojatzadeh, Max			Install new bus shelter			Countywide permit is in progress.															
4YP202-03181			PM UTL:																					
TS-000014-036	\$50,000		PM LAD: Bailey, Stephen																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
03217-Rolling Rd SB @ Edinburgh Dr			04/19	06/19	08/19	NA	10/19	09/20	09/20	12/19	TBD	NA	02/20	06/20	TBD	TBD	NA	10/20	12/20	12/20	12/20	06/21	06/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark			Install shelter, bench, and trashcan.			Preliminary design submitted 6/14/19. Intermediate design is underway.															
4YP202-03217			PM UTL:																					
TS-000016-051	\$0		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
03230 - Kingstowne Blvd WB @ Kingstowne Center			NA	NA	NA	NA	NA	NA	NA	06/18	NA	NA	07/18	12/18	NA	NA	NA	NA	NA	NA	NA	08/19	08/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Lee		PM TDD: Lauretti, Francesco			Install new bus shelter.			LAD NTP on 7/11/18. Land rights on 1 of 1 properties have been acquired on 12/17/18. Construction will be by Signal/Transit.															
4YP202-03230			PM UTL:																					
TS-000014-034	\$20,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
03231 - Kingstowne Blvd WB @ Barclay Drive			NA	NA	NA	NA	NA	NA	NA	06/18	TBD	NA	07/18	12/18	NA	NA	NA	NA	NA	NA	NA	08/19	08/19
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03231			PM TDD: Lauretti, Francesco				Install new bus shelter.				LAD NTP on 7/11/18. Land rights on 1 of 1 properties have been acquired on 12/17/18. Construction will be by Signal/Transit												
TS-000014-035		\$20,000	PM UTL:																				
		\$0	PM LAD: Najeeb, Mohammed																				
			PM UDCCD:																				
			PM CPTED:																				
Construction																							
03237 South Van Dorn Street NB @ Kingstowne Boulevard			01/18	NA	07/18	NA	03/19	05/19	04/19	11/18	NA	NA	12/18	03/19	NA	NA	NA	07/19	08/19	08/19	08/19	09/19	09/19
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03237			PM TDD: Hojatzadeh, Max				Install bus shelter				Countywide permit package submitted on 4/2/19.												
TS-000014-037		\$50,000	PM UTL:																				
		\$0	PM LAD: Strayhorne, Robert																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
03238 Reston Parkway SB @ Glade Drive			05/18	07/18	08/18	NA	01/19	12/19	12/19	04/19	NA	NA	06/19	10/19	NA	NA	NA	03/20	04/20	05/20	06/20	09/20	09/20
Bus Stop Improvements 124/400-C40011	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03238			PM TDD: Shahnaj, Sonia				Install concrete loading pad and bench.				Final design is complete. Plat done on 4/1/19. DRB Consultation review completed on 6/11/19. Land acquisition NTP 6/13/19.												
TS-000013-038		\$50,000	PM UTL:																				
		\$0	PM LAD: Najeeb, Mohammed																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Land Acquisition																							
03397 South Lakes Dr NB @ Tanbark Dr			01/19	03/19	05/19	NA	07/19	09/19	09/19	NA	NA	NA	NA	NA	NA	NA	NA	12/19	02/20	02/20	02/20	06/20	06/20
Bus Stop Improvements 124/400-C40011	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03397			PM TDD: Vanzandt, Mark				Relocate bus stop to farside of intersection. Install pad, curb ramps, and crosswalk.				Intermediate design submitted to VDOT for review on 5/24/19. VDOT comments due on 6/28/19.												
TS-000013-043		\$0	PM UTL:																				
		\$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
03817-Wiehle Ave NB @ North Shore Dr			04/19	06/19	08/19	NA	10/19	09/20	09/20	12/19	TBD	NA	02/20	06/20	TBD	TBD	NA	10/20	12/20	12/20	12/20	06/21	06/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Braddock	PM TDD: Vanzandt, Mark				Install shelter, bench, and trashcan.				Preliminary design submitted 6/14/19. Intermediate design is underway.														
4YP202-03817			PM UTL:																						
TS-000013-044	\$0		PM LAD:																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
03859 Industrial Road EB @ Commercial Drive			05/18	07/18	08/18	NA	12/18	11/19	11/19	12/18	NA	NA	01/19	06/19	NA	NA	NA	03/20	04/20	05/20	06/20	09/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mason	PM TDD: Shahnaj, Sonia				Install concrete loading pad, new bus shelter and trash can.				LAD completed on 6/26/19.														
4YP202-03859			PM UTL:																						
TS-000015-017	\$50,000		PM LAD: Najeeb, Mohammed																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
04209 Lee Jackson Highway EB @ Airline Parkway			01/18	NA	07/18	NA	12/18	05/19	03/19	NA	NA	NA	NA	NA	NA	NA	NA	06/19	07/19	07/19	07/19	09/19	11/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Sully	PM TDD: Hojatzadeh, Max				Install bus shelter				Final construction package submitted on 6/24/19 to UDCCD.														
4YP202-04209			PM UTL:																						
TS-000019-005	\$30,000		PM LAD: Strayhorne, Robert																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Construction																									
04213 Lee Jackson Memorial Hwy WB @ Alder Woods Dr			01/19	03/19	05/19	NA	07/19	10/19	10/19	NA	NA	NA	NA	NA	NA	NA	NA	12/19	02/20	02/20	02/20	06/20	06/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Sully	PM TDD: Vanzandt, Mark				Install bus pad, bench, sidewalk, and curb ramp.				Final design submitted 7/1/19. Draft construction package submitted to UDCCD 7/9/19.														
4YP202-04213			PM UTL:																						
TS-000019-006	\$0		PM LAD:																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									

Jul 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
04214 Lee Jackson Memorial Hwy EB @ Dorforth Dr			01/19	03/19	05/19	NA	07/19	10/19	10/19	NA	NA	NA	NA	NA	NA	NA	NA	12/19	02/20	02/20	02/20	06/20	06/20
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Springfield	PM TDD: Vanzandt, Mark				Install bus pad and bench.				Final design submitted 7/1/19. Draft construction package submitted to UDCD 7/9/19.												
4YP202-04214			PM UTL:																				
TS-000018-023	\$0		PM LAD:																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
04218 Lee Jackson Memorial Hwy EB @ Hidden Glade Dr			01/19	03/19	05/19	NA	07/19	10/19	10/19	NA	NA	NA	NA	NA	NA	NA	NA	12/19	02/20	02/20	02/20	06/20	06/20
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Springfield	PM TDD: Vanzandt, Mark				Install loading pad, bench, and curb ramp.				Final design submitted 7/1/19. Draft construction package submitted to UDCD 7/9/19.												
4YP202-04218			PM UTL:																				
TS-000018-024	\$0		PM LAD:																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
04594 - Blake Lane EB @ Platten Drive			NA	NA	NA	NA	NA	NA	NA	11/19	06/18	NA	09/18	04/19	NA	NA	NA	08/19	NA	NA	NA	08/19	08/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Providence	PM TDD: Lauretti, Francesco				Install new shelter.				LAD NTP re-issued on 9/14/18. Land rights on 1 of 1 properties have been acquired on 4/23/19. Construction will be by Signal/Transit.												
4YP202-04594			PM UTL:																				
TS-000017-026	\$30,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Construction																							
04811-Vaden Dr. WB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	04/19	08/15	NA	NA	01/16	06/16	NA	NA	NA	08/19	09/19	09/19	09/19	12/16	12/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Providence	PM TDD: Vanzandt, Mark				Loading Pad				Developer Street Acceptance completed 2/14/19. Draft construction package submitted to UDCD 7/9/19.												
4YP202-04811			PM UTL:																				
TS-000017-009	\$15,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
04812-Vaden Dr. EB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	04/19	08/15	NA	NA	10/15	12/15	NA	NA	NA	08/19	09/19	09/19	09/19	12/16	12/19
Bus Stop Improvements 124/400-C40011 4YP202-04812 TS-000017-010	Providence	\$15,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Shubert, Beth PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Loading pad			<u>Monthly Remarks</u> Developer Street Acceptance completed 2/14/19. Draft construction package submitted to UDCD 7/9/19.													
Design																							
04938 Arlington Boulevard EB @ Williams Drive			08/18	01/19	02/19	NA	03/19	06/19	04/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	10/19	11/19	03/20	03/20
Bus Stop Improvements 124/400-C40011 4YP202-04938 TS-000017-033	Providence	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete loading pad, bus shelter pad, bus shelter, trash can, and sidewalk connection to the new shelter.			<u>Monthly Remarks</u> Final design completed on 3/21/19. Building permit received on 3/22/19. Countywide Permit package submitted on 4/2/19. Draft construction package submitted to UDCD on 6/17/19.													
Design																							
05076 Sunset Hills Road EB near Fairfax County Parkway			11/16	NA	05/17	NA	12/17	08/18	06/19	09/17	NA	NA	09/17	06/19	12/18	01/19	NA	08/19	08/19	08/19	08/19	06/19	12/19
Bus Stop Improvements 124/400-C40011 4YP202-05076 TS-000013-033	Hunter Mill	\$30,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Nguyen, Tan PM LAD: Bailey, Stephen PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install ADA compliant loading pad and bench.			<u>Monthly Remarks</u> LAD complete 6/26/19. Project plans have been redesigned based on property owner request. DVP utility relocations have been completed.													
Design																							
06118-Rolling Rd NB @ Edinburgh Dr			04/19	06/19	08/19	10/19	01/20	09/20	09/20	12/19	TBD	NA	02/20	06/20	TBD	TBD	NA	10/20	12/20	12/20	12/20	06/21	06/21
Bus Stop Improvements 124/400-C40011 4YP202-06118 TS-000016-052	Mount Vernon	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install shelter, bench, and trashcan.			<u>Monthly Remarks</u> Preliminary design submitted 6/14/19. Intermediate design is underway.													
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
06262 Jones Branch Dr EB @ Lincoln Center Ct			11/18	02/19	07/19	NA	08/19	06/20	06/20	09/19	TBD	NA	10/19	04/20	TBD	TBD	NA	09/20	10/20	11/20	12/20	03/21	03/21		
Bus Stop Improvements 124/400-C40011 4YP202-06262 TS-000017-034		Providence																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Shahnaj, Sonia				Install concrete loading pad				Preliminary design submitted on 2/6/19. Utility designation received on 4/19/19. Requested for test hole on 4/30/19 to determine potential conflict with the water line under the proposed bus shelter. Test results shows conflicts with utilities under the proposed bus shelter. Project will only include concrete loading pad to avoid relocation of the utilities. Intermediate design is in progress.														
			PM UTL:																						
			PM LAD:																						
	\$0		PM UDCCD:																						
	\$0		PM CPTED:																						
Design																									
06465 Lawrence Street WB @ Russell Road			05/18	07/18	08/18	NA	11/18	10/19	04/19	01/19	NA	NA	01/19	02/19	NA	NA	NA	08/19	09/19	10/19	11/19	07/20	02/20		
Bus stop Improvements 124/400-C40011 4YP202-06465 TS-000014-039		Lee																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Shahnaj, Sonia				Install concrete loading pad, bench, trash can, sidewalk connection to existing curb ramp and upgrade the ramp.				LAD NTP 1/24/19. LAD completed on 2/12/19. Countywide permit package submitted on 4/2/19. Draft construction package submitted to UDCCD on 6/17/19.														
			PM UTL:																						
			PM LAD: Glass, Lisa																						
	\$50,000		PM UDCCD: Carlin, Craig																						
	\$0		PM CPTED:																						
Design																									
09082 Town Center Parkway SB @ New Dominion Parkway			06/17	NA	12/17	03/18	08/19	07/18	08/19	NA	NA	NA	NA	NA	NA	NA	NA	09/19	10/19	11/19	12/19	01/19	01/20		
Bus Stop Improvements 124/400-C40011 4YP202-09082 TS-000013-036		Hunter Mill																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Hojatzadeh, Max				Install new Tolar shelter with bench and trash can. Drainage pipe required under pad, connect pad to existing sidewalk.				Final design complete. Land acquisition NTP 5/10/18. Land rights on 0 of 1 properties have been acquired. Scope of project change due to costly land right value 6/19. Remove the shelter and trail connection from the plan and install 8'x8' concrete pad within the existing Right-of-Way.														
			PM UTL:																						
			PM LAD: Bailey, Stephen																						
	\$50,000		PM UDCCD: Carlin, Craig																						
	\$0		PM CPTED:																						
Design																									
Hunter Mill Rd. @ Sunrise Valley Dr			02/13	05/13	12/13	08/14	11/15	03/15	09/16	09/14	NA	NA	10/14	07/15	05/15	03/19	NA	10/18	11/18	11/18	03/19	12/15	08/19		
Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-03100 ST-000003-031		Hunter Mill																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Lauretti, Francesco				Install signalized pedestrian crosswalks, 5-foot concrete sidewalk, refuge islands, curb gutter, and 8-foot trail				Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction NTP 3/11/19. Construction 50% complete.														
			PM UTL: Yusufoglu, Eldar																						
			PM LAD: Delli Carpini, Angelica																						
	\$1,600,000		PM UDCCD: Bhinge, Deepak																						
	\$200,000		PM CPTED:																						
Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Hunter Village Dr			02/10	NA	12/10	02/12	12/15	08/14	09/16	11/13	NA	NA	11/13	08/14	10/14	12/14	NA	02/17	02/17	02/17	08/17	01/14	05/18	
Pedestrian Task Force Recommendations			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Springfield		PM TDD: Lauretti, Francesco						Approximately 4,600 LF of shoulder and pedestrian improvements on Hunter Village Drive						Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction substantially complete on 5/22/18. VDOT punch list complete. Final inspection requested.									
PPTF01-03200			PM UTL: Nguyen, Tan																					
ST-000003-032		\$1,350,000	PM LAD: Honnick, John																					
		\$0	PM UDCCD: Lim, Vannak																					
			PM CPTED: Aguayo, Vanessa																					
Post-Construction																								
Birch St. Sidewalk			12/11	05/13	06/14	11/14	08/16	01/14	10/17	10/15	NA	NA	11/15	11/16	08/17	04/18	NA	09/18	10/18	11/18	12/18	06/17	08/19	
Pedestrian Task Force Recommendations			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max						Approximately 700 LF of concrete sidewalk on west side of Birch Street from Grove Avenue to existing Falls Church City sidewalk						Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction 40% complete.									
PPTF01-04800			PM UTL: Nguyen, Tan																					
ST-000003-048		\$1,850,000	PM LAD: Shubert, Beth																					
		\$850,000	PM UDCCD: Samiyi, Bijan																					
			PM CPTED: Harrell, William																					
Construction																								
Rt. 123 @ Jermantown Rd.			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	03/20	
Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Lauretti, Francesco						Add right turn lanes on northbound and southbound Route 123, including drainage improvements						Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. All utility relocations are complete. Construction NTP 6/17/19. Signal timings approved.									
RSP101-01400			PM UTL: Yusufoglu, Eldar																					
2G40-028-012		\$2,500,000	PM LAD: Lefcourt, Eric																					
		\$750,000	PM UDCCD: Samiyi, Bijan																					
			PM CPTED:																					
Construction																								
Chain Bridge Road @ Wasp Lane RRFB			NA	NA	NA	03/19	06/19	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Capital Projects - Dranesville District			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
303/300-C30010	Dranesville		PM TDD: Fasceski, Jeff						Install Rapid Flash Rectangular Beacon (RRFB) and crosswalk on Chain Bridge Road at Wasp Lane						TPP ID#692. Final design and crosswalk study submitted to VDOT for review 6/18/19. Waiting for comments from VDOT.									
ST-000005-002-0			PM UTL:																					
ST-000005-002		\$100,000	PM LAD:																					
		\$60,000	PM UDCCD:																					
			PM CPTED: Delmare, Lauren																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			03/15	05/15	02/16	01/17	01/19	03/18	07/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	08/19	09/19	10/19	11/19	02/19	08/20
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Jefferson Manor Improvements Phase IIIA			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
304/300-C30050	Lee		PM TDD: Turner, Latesa					Infrastructure reconstruction on Albemarle Drive in Jefferson Manor					Final plans distributed for review on 1/28/19. Utility relocations (WGL and FFX Water) are complete. VDOT comments received on 3/19/19 are being addressed.					
2G25-097-000-0			PM UTL: Nguyen, Tan															
2G25-097-000		\$3,500,000 (\$500,000)	PM LAD: Shubert, Beth															
			PM UDCCD: Rashid, Alan															
			PM CPTED: Guarino, Michael															

Design

Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			08/18	11/18	07/19	12/19	04/20	12/20	12/20	03/20	NA	NA	05/20	12/20	NA	NA	NA	02/21	03/21	04/21	05/21	10/21	10/21
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
Pedestrian Improvements - Bond Fund			PM TDD: Lauretti, Francesco					Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court					Task order approved 2/21/19. Survey is complete. Intermediate design is in progress.					
304/300-C30050	Hunter Mill		PM UTL: Yusufoglu, Eldar															
4YP201-PB009-C		\$500,000	PM LAD:															
ST-000021-009		\$0	PM UDCCD:															
			PM CPTED:															

Design

Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	12/18	07/18	09/19	09/17	12/17	NA	09/17	07/19	03/18	08/19	NA	11/19	12/19	01/20	03/20	12/19	05/21
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
Pedestrian Improvements - Bond Funded			PM TDD: Ayers, Robert					Pedestrian improvements and approximately 3,500 LF of 4-foot bike lane along east side of Telegraph Road from South Kings Highway to Lee District Park					Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. LAD NTP issued 9/6/17. Land rights on 6 of 7 properties acquired. Final project plat and utility permit documents with GSA for sign off. Dominion Power, Cox and Verizon waiting on GSA permit, MCI cable relocation underway. Signal Plan approved. LDS approval on SWM and VDOT approval of MOT in May 2018. VPDES re-issuance application submitted to LDS 4/10/19. Final curb ramp comments being addressed. Schedule adjusted due to ongoing Land Acq. coordination with GSA.					
304/300-C30050	Lee		PM UTL: Nguyen, Tan															
4YP201-PB023		\$6,750,000	PM LAD: Cate, Dennis															
ST-000021-023		\$750,000	PM UDCCD: Samiyi, Bijan															
			PM CPTED:															

Land Acquisition

Oak St. Wlkwy from West of Morgan Ln to I-495 Overpass			05/13	NA	08/13	07/14	11/15	02/15	02/17	07/14	NA	NA	07/14	12/14	NA	NA	NA	03/17	05/17	05/17	07/17	09/15	10/17
---	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
Pedestrian Improvements - Bond Funded			PM TDD: Marsh, Dennis					Approximately 230 LF of pedestrian improvements along south side of Oak Street					Construction substantially complete on 10/2/17. Fence construction completed on 12/3/18. Permit release requested.					
304/300-C30050	Providence		PM UTL: Nguyen, Tan															
4YP201-PB038B		\$558,737	PM LAD: Kresge, Carol															
ST-000021-038		\$218,737	PM UDCCD: Stevens, Michael															
			PM CPTED: Harrell, William															

Post-Construction

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Rt. 29 Widening		12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17						
																						On Hold <input type="checkbox"/>						
Roadway Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
304/300-C30050	Braddock	PM TDD: Khorashadi, Brook					Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road and add a dedicated right turn lane from Stevenson Drive to Waples Mill Road					Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction substantially completed 11/14/17. Punch list work is in progress. VDOT Final Inspection 3/13/18. Pond As-Built revised and paperwork submitted to VDOT for review.																
4YP212-0		PM UTL: Nguyen, Tan																										
5G25-052-000	\$15,479,481 (\$1,199,302)	PM LAD: Finnell, Richard																										
		PM UDCCD: Samiyi, Bijan																										
		PM CPTED: Rosenbaum, Jane																										
Post-Construction																												
Cinder Bed Road		01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17						
																						On Hold <input type="checkbox"/>						
Cinder Bed Road Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
304/300-C30050	Mount Vernon	PM TDD: Ayers, Robert					Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road					Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction complete. Final inspection 1/31/18. VDOT permit release is contingent on street acceptance approval. Street Acceptance Public Hearing 5/7/19. UDCCD addressing VDOT's post-construction package comments received 4/22/19.																
4YP214-0		PM UTL: Nguyen, Tan																										
5G25-054-000	\$6,817,000 (\$80,209)	PM LAD: Shubert, Beth																										
		PM UDCCD: Samiyi, Bijan																										
		PM CPTED: Borkowski, Tad																										
Post-Construction																												
Wiehle Ave.Phase II		NA	03/89	01/90	NA	10/98	NA	NA	03/98	03/98	NA	NA	10/98	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16						
																						On Hold <input type="checkbox"/>						
Wiehle Ave.Phase II		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
304/300-C30050	Hunter Mill	PM TDD: Vanzandt, Mark					Four lane road from Fairfax County Parkway to Reston Avenue.					Street acceptance process underway. Substantially complete 11/30/16. Final acceptance of the project by VDOT can not move forward until all punchlist items are complete. Inspection requested 5/31/19.																
5G25-028-000-A-0	Dranesville	PM UTL:																										
5G25-028-000	\$1,082,200 \$25,000	PM LAD:																										
		PM UDCCD: McCorkle, Lisa																										
		PM CPTED:																										
Post-Construction																												
Wiehle Ave.Phase III		NA	03/89	07/90	NA	08/00	NA	NA	11/99	11/99	NA	NA	06/00	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16						
																						On Hold <input type="checkbox"/>						
Wiehle Ave.Phase III		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
304/300-C30050	Dranesville	PM TDD: Vanzandt, Mark					Four lane road from Dranesville Road to Fairfax County Parkway.					Street acceptance process underway. Substantially complete 11/30/16. Final acceptance of the project by VDOT can not move forward until all punchlist items are complete. Inspection requested 5/31/19.																
5G25-028-000-B-0		PM UTL:																										
5G25-028-000	\$1,082,200 \$25,000	PM LAD:																										
		PM UDCCD: McCorkle, Lisa																										
		PM CPTED:																										
Post-Construction																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Fairfax County Pkwy Rt. 29 to Braddock Rd.			02/11	09/11	05/13	03/14	04/15	11/14	08/15	01/14	NA	NA	01/14	03/14	NA	NA	NA	01/16	01/16	01/16	02/16	01/14	02/18		
Spot Improvements 304/300-C30050	Springfield		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Yusufoglu, Eldar PM LAD: Maggard, Lisa PM UDCCD: Samiyi, Bijan PM CPTED: Shin, Sung				<u>Project Description</u> Add SB continuous auxiliary lane from Route 29 interchange to Braddock Road interchange				<u>Monthly Remarks</u> Construction authorization package signed 1/15/16. Construction task order approved and NTP issued 2/16/16 for the signage work. Construction is substantially complete on 2/9/18. VDOT re-inspection completed 6/20/19.														
5G25-049-000-A-0																							On Hold <input type="checkbox"/>		
5G25-049-000	\$2,400,000																								
	\$0																								
Post-Construction																									
Braddock Rd./Roberts Road NB Right Turn Lane			01/16	09/16	05/17	10/17	04/19	02/19	09/19	03/19	03/19	NA	04/19	11/19	11/18	07/19	NA	12/19	01/20	02/20	03/20	03/20	09/20		
Spot Roadway Improvements 2014 304/300-C30050	Braddock		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCCD: Cutler, Tom PM CPTED: Qi, Maggie				<u>Project Description</u> Add a Northbound Right Turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road				<u>Monthly Remarks</u> TPP ID#B258. Addressing VDOT Traffic Engineering comments for final signal approval. Land rights for 3 of 4 properties have been acquired. Utility relocations are 80% complete.														
5G25-059-002-0																							On Hold <input type="checkbox"/>		
5G25-059-002	\$1,600,000																								
	\$750,000																								
Land Acquisition																									
North Chambliss St./Beauregard St.			12/16	04/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
Spot Roadway Improvements 2014 304/300-C30050	Mason		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: PM CPTED: Chellappa, Smitha				<u>Project Description</u> Extend island at slip lane and construct approximately 1000 LF of 5-ft sidewalk from Meeting House Way to Lincolnia Senior Center entrance				<u>Monthly Remarks</u> TPP Plan ID#B261. Survey is ongoing. Task order negotiation is on-going. Pre-scoping document received on 5/6/19. Survey letters sent on 3/11/19. The schedule will be determined after survey is complete.														
5G25-059-003-0																							On Hold <input type="checkbox"/>		
5G25-059-003	\$2,000,000																								
	\$1,000,000																								
Survey																									
Silverbrook Rd./Southrun Rd. EB Left Turn Lane			03/16	NA	10/16	03/17	04/18	06/18	10/19	10/18	10/18	NA	11/18	09/19	09/19	02/20	NA	03/20	NA	NA	05/20	05/19	03/21		
Spot Roadway Improvements 2014 304/300-C30050	Mount Vernon		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Maisel, Michael PM LAD: Honnick, John PM UDCCD: McCorkle, Lisa PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Add eastbound left turn lane on Silverbrook Road at Southrun Road				<u>Monthly Remarks</u> TPP ID#B267. Final plans approved on 5/6/19. Public Hearing for Acquisition of Land Rights scheduled for 7/30/19. LAD NTP 11/20/18. Land rights on 0 of 3 properties have been acquired. Schedule is adjusted to account for time needed to acquire land rights.														
5G25-059-005-0																							On Hold <input type="checkbox"/>		
5G25-059-005	\$1,750,000																								
	\$550,000																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	04/19	08/19	08/20	11/20	11/20	10/19	12/19	NA	01/20	09/20	09/20	03/21	NA	04/21	05/21	06/21	07/21	07/23	07/23	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection, including new bridge, bicycle lanes, and shared-use path						TPP ID # 35. Intermediate design comments received on 7/11/19. Utility designation update and test holes are in progress. Utility relocation coordination is ongoing.									
5G25-059-007-0			PM UTL: Nguyen, Tan																					
5G25-059-007	\$13,000,000		PM LAD: Strayhorne, Robert																					
	\$9,700,000		PM UDCD: Lim, Vannak																					
			PM CPTED: Aguayo, Vanessa																					
Design																								
Lakepointe Dr/Guinea Rd. Ped Intersection Imp			02/16	NA	06/16	01/17	02/18	05/18	05/18	04/17	TBD	NA	04/17	08/17	12/17	03/19	NA	06/18	NA	NA	09/18	04/19	04/19	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Nabavi, Seyed						Construct approximately 825 LF of sidewalk, including curb and gutter, pedestrian crosswalks, and curb ramps on north and east legs of intersection						TPP ID#B272. Construction substantially completed on 4/23/19. Awaiting VDOT permit release.									
5G25-060-004-0			PM UTL: Nguyen, Tan																					
5G25-060-004	\$1,100,000		PM LAD: Shubert, Beth																					
	\$1,100,000		PM UDCD: Stevens, Michael																					
			PM CPTED: Miller, Douglas																					
Post-Construction																								
Pohick Rd./Southrun Rd. Ped Intersection Imp			11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	05/19	NA	02/19	03/19	04/19	05/19	02/20	01/20	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Roberson, Jeanmarie						Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road						TPP ID#B278. Construction NTP 6/26/19. Field meeting with Community Manager scheduled for 7/12/19.									
5G25-060-010-0			PM UTL: Nguyen, Tan																					
5G25-060-010	\$1,300,000		PM LAD: Glass, Lisa																					
	\$1,100,000		PM UDCD: Metafria, Fasika																					
			PM CPTED: Chellappa, Smitha																					
Construction																								
Hooes Rd./Newington Forest Ave Ped Intersection Imp			01/16	03/16	07/16	01/17	05/17	09/18	01/19	08/17	NA	NA	02/18	04/18	05/18	09/18	NA	02/19	03/19	04/19	05/19	03/19	09/19	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed						Construct 5-foot concrete sidewalk along the south side of Newington Forest Avenue from Treasure Tree Court to Hooes Road, including pedestrian signals and crosswalk						TPP ID#B279. Construction 50% complete. Construction NTP sent on 4/29/19. Signal timing coordination is in progress.									
5G25-060-011-0	Springfield		PM UTL: Yusufoglu, Eldar																					
5G25-060-011	\$750,000		PM LAD: Najeeb, Mohammed																					
	\$550,000		PM UDCD: Bajracharya, Sanjala																					
			PM CPTED: Aguayo, Vanessa																					
Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>Dolley Madison Sidewalk - Old Dominion - Beverly Ave</p> <p>10/15 NA 04/16 09/16 01/18 01/18 08/18 11/17 NA NA 11/17 07/18 04/18 12/18 NA 10/18 10/18 10/18 11/18 12/18 02/19</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Dranesville</p> <p>5G25-060-016-0</p> <p>5G25-060-016 \$450,000</p> <p>\$50,000</p> <p><u>Project Manager/Assignments</u></p> <p>PM TDD: Zahirieh, Shahla</p> <p>PM UTL: Yusufoglu, Eldar</p> <p>PM LAD: Bailey, Stephen</p> <p>PM UDCCD: Bajracharya, Sanjala</p> <p>PM CPTED: Lind, Adam</p> <p><u>Project Description</u></p> <p>Install sidewalk on south side of Dolley Madison Boulevard</p> <p><u>Monthly Remarks</u></p> <p>TPP ID#B291 Construction substantially complete 2/12/19. Permit release requested.</p>																									
<p>Post-Construction</p>																									
<p>SouthVanDorn-Franconia Rd. Walkway - SW quadrant</p> <p>12/15 04/16 09/16 04/17 10/17 01/19 03/19 12/17 NA NA 01/18 07/18 NA NA NA 05/19 NA NA 07/19 07/19 09/19</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Lee</p> <p>5G25-060-018-0</p> <p>5G25-060-018 \$375,000</p> <p>(\$25,000)</p> <p><u>Project Manager/Assignments</u></p> <p>PM TDD: Beall, James</p> <p>PM UTL: Yusufoglu, Eldar</p> <p>PM LAD: Strayhorne, Robert</p> <p>PM UDCCD: Samiyi, Bijan</p> <p>PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u></p> <p>Construct approximately 430 LF of sidewalk along the west side of South Van Dorn Street and south of Franconia Road, including new bus stop pad and curb ramps</p> <p><u>Monthly Remarks</u></p> <p>TPP ID#B297. VDOT permit received 4/5/19. Mylar signed 5/25/19. NTP expected by 7/15/19, completion expected 8/15/19.</p>																									
<p>Construction</p>																									
<p>Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.</p> <p>07/16 10/16 05/17 03/18 08/19 05/19 09/19 01/19 NA NA 01/19 08/19 02/19 09/19 NA 10/19 10/19 11/19 12/19 05/20 05/20</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-020-0</p> <p>5G25-060-020 \$1,550,000</p> <p>\$450,000</p> <p><u>Project Manager/Assignments</u></p> <p>PM TDD: Turner, Latesa</p> <p>PM UTL: Maisel, Michael</p> <p>PM LAD: Najeeb, Mohammed</p> <p>PM UDCCD: Stevens, Michael</p> <p>PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u></p> <p>Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road</p> <p><u>Monthly Remarks</u></p> <p>TPP ID#090. Final design is in progress. 2nd Pre-Final plans distributed for review on 7/9/19. LAD NTP 1/31/19. Land rights on 6 of 8 properties have been acquired.</p>																									
<p>Land Acquisition</p>																									
<p>Braddock Rd. Walkway - Carlbern Dr.- Clubside Ln</p> <p>02/16 09/16 02/17 06/17 01/18 08/18 01/19 09/17 NA NA 10/17 10/18 04/18 08/19 NA 02/19 02/19 03/19 03/19 05/19 04/20</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Sully</p> <p>5G25-060-022-0</p> <p>5G25-060-022 \$850,000</p> <p>\$500,000</p> <p><u>Project Manager/Assignments</u></p> <p>PM TDD: Dresser, John</p> <p>PM UTL: Nguyen, Tan</p> <p>PM LAD: Glass, Lisa</p> <p>PM UDCCD: Lim, Vannak</p> <p>PM CPTED:</p> <p><u>Project Description</u></p> <p>Construct approximately 1,150 LF of 5-foot concrete sidewalk along the south side of Braddock Road</p> <p><u>Monthly Remarks</u></p> <p>TPP ID#095. CN phase 1 (fence relocation) was completed 3/28/19 to allow access for the gas line relocation to resume. The gas line relocation resumed on 4/3/19. CN phase 2 (sidewalk installation) will begin after the gas line relocation is completed, currently scheduled for 7/30/19.</p>																									
<p>Construction</p>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							

Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd. 12/17 02/18 08/18 08/19 08/20 08/20 10/20 10/19 12/19 NA 12/19 08/20 09/20 04/21 NA 11/20 12/20 01/21 03/21 11/21 11/21 On Hold

Pedestrian Improvements 2014
304/300-C30050 Providence
5G25-060-023-0
5G25-060-023 \$1,750,000 (\$50,000)
Project Manager/Assignments
 PM TDD: El Kaissi, Mohamad
 PM UTL: Maisel, Michael
 PM LAD:
 PM UDCCD:
 PM CPTED: Askarzadeh, Negin
Project Description
 Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123
Monthly Remarks
TPP ID#102. Pre-final design is in progress. Additional survey to address design revisions at the intersection received on 5/15/19. Schedule adjusted due to need for additional survey.

Design

Edsall Road Walkway 12/15 01/16 04/16 09/16 02/18 09/18 11/18 06/17 NA NA 08/17 04/18 03/18 07/18 NA 02/19 03/19 04/19 05/19 07/19 10/19 On Hold

Pedestrian Improvements 2014
304/300-C30050 Mason
5G25-060-024-0
5G25-060-024 \$700,000 \$0
Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL: Yusufoglu, Eldar
 PM LAD: Delli Carpini, Angelica
 PM UDCCD: Metafria, Fasika
 PM CPTED: Chellappa, Smitha
Project Description
 Construct approximately 1,060 LF of sidewalk along westbound Edsall Road and add signalized pedestrian crossing at Timber Forest Drive and Edsall Road
Monthly Remarks
TPP ID#113. Construction is 29% complete.

Construction

Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center 03/15 NA 08/15 03/16 03/17 05/18 05/18 02/17 NA NA 03/17 04/18 05/18 10/18 03/20 04/20 04/20 05/20 09/20 03/21 03/21 On Hold

Pedestrian Improvements 2014
304/300-C30050 Springfield
5G25-060-026-0
5G25-060-026 \$750,000 \$150,000
Project Manager/Assignments
 PM TDD: El Kaissi, Mohamad
 PM UTL: Nguyen, Tan
 PM LAD: Shubert, Beth
 PM UDCCD: Engida, Samuel
 PM CPTED: Harrell, William
Project Description
 Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard
Monthly Remarks
TPP ID#116. VDOT PE Authorization received on 2/25/19. NTP for Environmental review and documentation was issued on 3/14/19. PCE completion expected by end of July 2019.

Design

Fleet Dr. Walkway - Yadkin Ct - Franconia Rd. 07/15 09/15 05/16 01/17 11/17 09/17 11/18 12/17 NA NA 02/18 07/18 05/18 04/19 NA 03/19 06/19 06/19 07/19 07/18 02/20 On Hold

Pedestrian Improvements 2014
304/300-C30050 Lee
5G25-060-027-0
5G25-060-027 \$2,100,000 \$850,000
Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL: Nguyen, Tan
 PM LAD: Najeeb, Mohammed
 PM UDCCD: Metafria, Fasika
 PM CPTED: Harrell, William
Project Description
 Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive
Monthly Remarks
TPP ID#119 Final construction package sent to UDCCD on 3/29/19. Execution of CSX Right-of-Entry agreement is in progress. Construction NTP cannot be issued until agreement is finalized.

Bid Advertisement

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Glen Forest Drive Walkway</p> <p>03/15 05/15 10/15 09/16 10/18 01/17 01/19 08/17 12/17 NA 03/18 10/18 11/18 07/19 NA 03/19 04/19 04/19 05/19 11/17 09/19</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-028-0 \$950,000</p> <p>5G25-060-028 (\$250,000)</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCD: Carlin, Craig PM CPTED: CPTED, To Be Determined</p> <p><u>Project Description</u> Construct approximately 1,150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane</p> <p><u>Monthly Remarks</u> TPP ID#128. Final construction package sent to UDCD on 3/8/19. Construction NTP 5/20/19. Construction is 5% complete.</p>																							
<p>Construction</p>																							
<p>Gunston Cove Road Walkway</p> <p>04/16 06/16 11/16 03/17 08/17 06/18 04/18 06/17 NA NA 07/17 09/17 NA NA NA 09/18 10/18 10/18 12/18 04/19 05/19</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mount Vernon</p> <p>5G25-060-029-0 \$750,000</p> <p>5G25-060-029 \$250,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCD: Stevens, Michael PM CPTED: Miller, Douglas</p> <p><u>Project Description</u> Construct approximately 320 LF of 5-foot concrete sidewalk, including curb and gutter and drainage improvements along north side of Gunston Cove Road</p> <p><u>Monthly Remarks</u> TPP ID#131. Construction NTP 1/7/19. Substantially complete 5/31/19.</p>																							
<p>Post-Construction</p>																							
<p>Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.</p> <p>04/15 NA 10/15 12/16 01/19 03/19 03/19 07/17 NA NA 09/17 02/18 03/18 08/18 NA 05/19 06/19 07/19 08/19 04/20 04/20</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Springfield</p> <p>5G25-060-030-0 \$2,500,000</p> <p>5G25-060-030 \$1,300,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Samiyi, Bijan PM CPTED: Harrell, William</p> <p><u>Project Description</u> Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road</p> <p><u>Monthly Remarks</u> TPP ID#144. Bid Opening 7/9/19. Bid advertisement 6/6/19. Final construction package submitted on 5/31/19. Pardon Our Dust meeting held on 5/29/19. VDOT permit received on 4/3/19. Streetlight removal and installation to be done during construction.</p>																							
<p>Bid Advertisement</p>																							
<p>Medford Dr. Walkway - Annandale HS - Davian Dr</p> <p>01/15 NA 08/15 01/16 03/17 01/17 09/18 03/16 NA NA 05/16 03/17 01/17 03/17 NA 12/18 12/18 12/18 01/19 12/17 05/19</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-031-0 \$750,000</p> <p>5G25-060-031 \$350,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCD: Syed-Muhammad, Abul PM CPTED: Harrell, William</p> <p><u>Project Description</u> Approximately 475 LF of sidewalk, including curb and gutter on east side of Medford Drive from Davian Drive to Four Year Run</p> <p><u>Monthly Remarks</u> TPP ID#151. Construction substantially complete on 5/24/19. Awaiting VDOT permit release.</p>																							
<p>Post-Construction</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES			06/16	07/16	12/16	11/17	09/18	01/19	09/19	10/18	12/18	NA	11/18	08/19	10/19	03/20	NA	05/20	06/20	07/20	08/20	10/19	12/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive						TPP ID# 165. Final Design is in progress. Additional survey received on 6/12/19. Consultant revising design based on comments received from West Potomac High School and Mt Calvary Baptist Church Property, who are impacted with our current design. LAD NTP 11/30/18. Land rights on 8 of 11 properties have been acquired. Public Hearing for Acquisition of Land Rights scheduled for 7/30/19. Fairfax Water plans received on 1/24/19 have been forwarded to consultant. Dominion, Verizon, and WGL working on relocation designs.								
5G25-060-034-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-034		\$2,750,000	PM LAD: Monahan, Clyde																				
		\$1,450,000	PM UDCCD:																				
			PM CPTED: Luo, Caijun																				
Land Acquisition																							
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.			02/16	09/16	04/17	02/18	11/19	09/18	01/20	01/18	NA	NA	11/18	08/19	TBD	TBD	NA	02/20	03/20	04/20	05/20	06/19	11/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Marsh, Dennis						Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road						TPP ID#167. Final design in progress. LAD NTP 11/30/18. Land rights on 0 of 1 properties have been acquired. Utility relocations (water, gas, and fiberoptics) within right of way are under design. Additional utility designation received on 4/15/19. Schedule adjusted based on additional swm design and utility impacts								
5G25-060-036-0			PM UTL: Maisel, Michael																				
5G25-060-036		\$2,500,000	PM LAD: Bailey, Stephen																				
		\$1,700,000	PM UDCCD: Stevens, Michael																				
			PM CPTED: Abifadel, Gibran																				
Land Acquisition																							
Seminary Rd. Walkway - Magnolia Ln - Colfax Av			09/16	01/17	08/17	03/18	04/19	06/19	09/19	06/18	NA	NA	08/18	08/19	02/19	04/19	NA	11/19	12/19	12/19	12/19	06/20	06/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Marsh, Dennis						890 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue						TPP ID#169. Plans approved on 7/2/19. LAD NTP issued on 8/13/18. Land rights on 9 of 14 properties have been acquired. Public Hearing for Acquisition of Land Rights scheduled for 7/30/19. Verizon and Cox lines relocations complete. In plan water meter adjustments required. TMP and Pavement Markings and Signage and Project Data Sheet have been approved.								
5G25-060-038-0			PM UTL: Maisel, Michael																				
5G25-060-038		\$1,050,000	PM LAD: Monahan, Clyde																				
		(\$550,000)	PM UDCCD: Metafria, Fasika																				
			PM CPTED: Qi, Maggie																				
Land Acquisition																							
South Lakes Dr.Walkway - Greenskeepers Ct - Sunrise Valley Dr			05/17	NA	01/18	10/18	07/19	02/19	08/20	09/19	TBD	NA	11/19	06/20	TBD	TBD	NA	09/20	10/20	11/20	12/20	02/21	06/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Hojatzadeh, Max						Install walkway: Section 1- Greenskeepers Ct. to Soapstone Dr., Section 3-Whisperwood Glen Rd. to Ridge Heights Rd., Section 4-Harbor Ct. to Twin Branches Rd.						TPP ID#175. Received all DRB signed application. Final plan distributed for review on 4/2/19. Comments received and are being addressed. Plats submitted to LAD for review on 6/5/19. Utilities relocation under review and design.								
5G25-060-039-0			PM UTL: Maisel, Michael																				
5G25-060-039		\$2,300,000	PM LAD: Najeeb, Mohammed																				
		(\$1,350,000)	PM UDCCD: McCorkle, Lisa																				
			PM CPTED: Luo, Caijun																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Sunrise Valley Dr. Walkway - Hitchcock Dr.- Colts Brook Dr			06/18	08/18	02/19	10/19	05/20	01/21	01/21	04/20	TBD	NA	05/20	12/20	TBD	TBD	NA	06/21	07/21	08/21	09/21	04/22	04/22
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD: Shahnaj, Sonia				Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive				TPP ID#176. Pre-final design is in progress. Test hole data has been provided and is under review.												
5G25-060-040-0			PM UTL: Pugh, Richard																				
5G25-060-040	\$900,000		PM LAD:																				
	\$400,000		PM UDCCD:																				
			PM CPTED: Harrell, William																				
Design																							
Great Falls St. Walkway - I-66 - North West St			10/15	01/16	TBD	07/17	09/18	11/18	05/19	12/17	NA	NA	12/17	07/18	01/19	06/19	NA	07/19	08/19	09/19	11/19	09/19	06/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD: Beall, James				Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street				TPP ID#202. Verizon, Cox and Dominion relocations are in progress. WGL relocations are complete. VDOT permit received 6/14/19. Construction bid package to be bundled with Project ST-000036-003 North West Street Sidewalk. UDCCD is preparing bid package.												
5G25-060-042-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-042	\$3,250,000		PM LAD: Cate, Dennis																				
	\$2,050,000		PM UDCCD: Engida, Samuel																				
			PM CPTED: Qi, Maggie																				
Utility Relocation																							
Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave			11/17	12/17	11/18	06/19	08/20	05/21	05/21	05/20	05/20	NA	09/20	04/21	TBD	TBD	NA	06/21	07/21	08/21	09/21	05/22	05/22
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD: Zahirieh, Shahla				Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue				TPP ID#205. Pre-final design distributed for review 6/25/19.												
5G25-060-043-0			PM UTL: Pugh, Richard																				
5G25-060-043	\$4,250,000		PM LAD:																				
	\$2,950,000		PM UDCCD:																				
			PM CPTED: Qi, Maggie																				
Design																							
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr			08/17	11/17	07/18	07/19	12/19	07/20	02/21	12/19	01/20	NA	03/20	12/20	01/21	03/21	NA	04/21	05/21	06/21	07/21	04/22	08/22
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD: Lauretti, Francesco				Construct 1,550 LF of 9-foot wide, curb abutted sidewalk				TPP ID#234. Pre-final design is in progress.												
5G25-060-044-0			PM UTL: Pugh, Richard																				
5G25-060-044	\$6,750,000		PM LAD: Honnick, John																				
	\$3,750,000		PM UDCCD:																				
			PM CPTED: Qi, Maggie																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct			06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	07/19	08/19	09/19	10/19	08/19	06/20		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Mason		PM TDD: Lauretti, Francesco						Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter						TPP ID#235. VDOT permit application submitted 6/24/19 and permit received 7/16/19. SWPPP is being prepared. Land acquisition completed 5/21/19.										
5G25-060-045-0			PM UTL: Nguyen, Tan																						
5G25-060-045	\$1,750,000		PM LAD: Bailey, Stephen																						
	\$650,000		PM UDCCD:																						
			PM CPTED: Abifadel, Gibran																						
Utility Relocation																									
01018-Richmond Hwy. SB @ Sherwood Hall Ln.			10/15	04/16	07/16	08/16	10/17	03/18	03/18	05/17	NA	NA	06/17	02/18	NA	NA	NA	06/18	09/18	10/18	01/19	03/19	06/19		
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Lee		PM TDD: Vanzandt, Mark						Install bus stop pad with Tolar bus shelter, 27 lf of 8' wide asphalt trail, bike racks, trash can, retaining wall with handrail						Substantially complete 6/27/19.										
5G25-061-004-0			PM UTL:																						
5G25-061-004	\$60,000		PM LAD: Shubert, Beth																						
	\$0		PM UDCCD: Engida, Samuel																						
			PM CPTED:																						
Post-Construction																									
01004-Richmond Hwy. SB @ North Kings Hwy.			10/15	04/16	07/16	08/16	10/17	12/17	06/17	12/16	NA	NA	02/17	05/17	NA	NA	NA	06/18	09/18	10/18	01/19	03/19	06/19		
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon		PM TDD: Vanzandt, Mark						Install bus shelter.						Substantially complete 6/27/19.										
5G25-061-008-0			PM UTL:																						
5G25-061-008	\$75,000		PM LAD: Kresge, Carol																						
	\$0		PM UDCCD: Engida, Samuel																						
			PM CPTED:																						
Post-Construction																									
01048-Richmond Hwy. NB @ Fernedge Ln.			10/15	04/16	07/16	08/16	10/17	12/17	07/17	05/17	NA	NA	05/17	06/17	NA	NA	NA	06/18	09/18	10/18	01/19	03/19	06/19		
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon		PM TDD: Vanzandt, Mark						Install bus shelter.						Substantially complete 6/27/19.										
5G25-061-012-0			PM UTL:																						
5G25-061-012	\$60,000		PM LAD: Alcon, Kelly																						
	\$0		PM UDCCD: Engida, Samuel																						
			PM CPTED:																						
Post-Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
01049-Richmond Hwy. NB @ Dutchman Dr.			10/15	04/16	07/16	08/16	08/17	12/17	09/17	06/17	NA	NA	06/17	07/17	NA	NA	NA	06/18	09/18	10/18	01/19	03/19	06/19	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Vanzandt, Mark						Install bus shelter.						Substantially complete 6/27/19.									
5G25-061-013-0			PM UTL:																					
5G25-061-013		\$60,000	PM LAD:																					
		\$0	PM UDCCD: Engida, Samuel																					
			PM CPTED:																					
Post-Construction																								
01079-Richmond Hwy. NB near Wyngate Manor Court			10/15	02/16	03/16	08/16	10/17	12/17	10/17	12/16	NA	NA	01/17	09/17	NA	NA	NA	06/18	09/18	10/18	01/19	03/19	06/19	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Vanzandt, Mark						Install bus shelter.						Substantially complete 6/27/19.									
5G25-061-015-0			PM UTL:																					
5G25-061-015		\$75,000	PM LAD: Kresge, Carol																					
		\$0	PM UDCCD: Engida, Samuel																					
			PM CPTED:																					
Post-Construction																								
01087-Richmond Hwy. NB @ Shannons Green W			10/15	04/16	07/16	08/16	10/17	02/18	03/18	04/17	NA	NA	05/17	12/17	NA	NA	NA	06/18	09/18	10/18	01/19	03/19	06/19	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Vanzandt, Mark						Install bus shelter.						Substantially complete 6/27/19.									
5G25-061-018-0			PM UTL:																					
5G25-061-018		\$75,000	PM LAD: Delli Carpini, Angelica																					
		\$0	PM UDCCD: Engida, Samuel																					
			PM CPTED:																					
Post-Construction																								
Route 1 at Fairhaven-Quander			02/19	NA	NA	11/19	03/20	07/20	07/20	NA	NA	NA	NA	NA	NA	NA	NA	08/20	09/20	10/20	11/20	03/21	03/21	
Route 1-RHPTI Ped Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla						Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection						TPP ID #188.01. Task order approved and NTP issued on 2/5/19. Survey received 5/22/19. Pre-final design plans underway.									
5G25-061-028-0			PM UTL:																					
5G25-061-028		\$125,000	PM LAD:																					
		\$8,000	PM UDCCD:																					
			PM CPTED:																					
Design																								

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Permit Submission							Right-of-Way PHASE Dates							Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Route 1 at N. Fairview Drive		02/18	03/18	NA	06/18	09/18	07/19	07/19	10/18	NA	NA	01/19	07/19	12/18	01/19	NA	08/19	09/19	10/19	11/19	02/20	02/20						
																05/2019 On Hold <input checked="" type="checkbox"/>												
Route 1-RHPTI Ped Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon	PM TDD:	Shahnaj, Sonia					Construct 5-foot concrete sidewalk to close missing link, including new curb ramp and crosswalk							TPP ID# 188.03 LAD NTP issued on 1/2/19. Land rights on 0 of 1 properties have been acquired. Utility relocation completed on 1/25/19. Property owner does not want to relocate the Church sign and has become nonresponsive. Project will be cancelled, notified supervisor's office on 6/26/19.													
5G25-061-030-0		PM UTL:	Maisel, Michael																									
5G25-061-030	\$99,365 (\$635)	PM LAD:	Shubert, Beth																									
		PM UDCCD:																										
		PM CPTED:	Luo, Caijun																									
Land Acquisition																												
Route 1 at Fordson Road		05/18	NA	09/18	NA	11/18	03/19	03/19	NA	NA	NA	NA	NA	NA	NA	NA	04/19	04/19	04/19	05/19	06/19	07/19						
																On Hold <input type="checkbox"/>												
Route 1-RHPTI Ped Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
304/300-C30050	Lee	PM TDD:	Hojatzadeh, Max					Construct approximately 30 LF of 5-foot concrete sidewalk in southwest corner of Route 1 at Fordson Road intersection to complete missing link							TPP ID#188.08. Construction 65% complete.													
5G25-061-035-0		PM UTL:	Nguyen, Tan																									
5G25-061-035	\$125,000 \$0	PM LAD:																										
		PM UDCCD:	Metafria, Fasika																									
		PM CPTED:																										
Construction																												
NB Sherwood to Kings Street		05/18	NA	09/18	11/18	02/19	11/19	03/19	01/19	NA	NA	01/19	02/19	NA	NA	NA	04/19	04/19	04/19	05/19	05/20	07/19						
																On Hold <input type="checkbox"/>												
Route 1-RHPTI Ped Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon	PM TDD:	Hojatzadeh, Max					Construct approximately 115 LF of 5-foot concrete sidewalk on northbound side of Route 1							TPP ID#188.09. Construction 65% complete.													
5G25-061-036-0		PM UTL:																										
5G25-061-036	\$200,000 (\$30,000)	PM LAD:	Bailey, Stephen																									
		PM UDCCD:	Metafria, Fasika																									
		PM CPTED:	Luo, Caijun																									
Construction																												
Sunset Hills Rd. - Discovery St. Ped Br. Extend		NA	NA	NA	NA	NA	NA	NA	10/17	NA	NA	10/17	12/18	NA	NA	NA	NA	NA	NA	NA	08/19	06/19						
																On Hold <input type="checkbox"/>												
RMAG Phase II 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill	PM TDD:	Zahirieh, Shahla					Provide crosswalk on the east leg of the intersection							TPP ID 189.06. This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 12/7/18. List of the acquired land rights and plats to VDOT 12/7/18. Project was assigned for construction on 2/1/19. Ped signals have been installed. Substantially complete 6/19. VDOT is working on punchlist items.													
5G25-062-006-0		PM UTL:																										
5G25-062-006	\$60,000 \$0	PM LAD:	Monahan, Clyde																									
		PM UDCCD:																										
		PM CPTED:	Abifadel, Gibran																									
Post-Construction																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Reston Pkwy - DTR WB On-Ramp			06/17	08/17	12/17	05/18	04/19	02/20	02/20	07/19	TBD	NA	07/19	02/20	NA	NA	NA	05/20	06/20	07/20	08/20	05/21	05/21
RMAG Phase II 2014 304/300-C30050 5G25-062-007-0 5G25-062-007		Hunter Mill \$600,000 \$350,000	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCC: PM CPTED:				<u>Project Description</u> Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades				<u>Monthly Remarks</u> TPP ID# 189.07 RMAG ID# 7 Final plans in progress. Draft plat submitted to LAD for review 6/14/19.												
Design																							
Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	05/18	04/19	02/19	10/19	NA	NA	NA	NA	NA	NA	NA	NA	12/19	02/20	02/20	02/20	05/21	08/20
RMAG Phase II 2014 304/300-C30050 5G25-062-008-0 5G25-062-008		Hunter Mill \$750,000 \$250,000	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: PM UDCC: PM CPTED: TBD, To Be Determined				<u>Project Description</u> Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades				<u>Monthly Remarks</u> TPP ID# 189.08 RMAG ID# 8 Final plans in progress. Crosswalk study submitted to VDOT 6/3/19.												
Design																							
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	09/19	03/20	03/20	07/19	TBD	NA	07/19	02/20	03/20	06/20	NA	05/20	06/20	06/20	07/20	03/21	03/21
RMAG Phase II 2014 304/300-C30050 5G25-062-011-0 5G25-062-011		Hunter Mill \$650,000 \$296,000	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Pugh, Richard PM LAD: Bailey, Stephen PM UDCC: PM CPTED: Xiong, Yuqing				<u>Project Description</u> Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				<u>Monthly Remarks</u> TPP ID#189.11 RMAG ID#38. Met with VDOT Traffic Engineering on 6/19/19 to discuss northern pedestrian crossing at Reston Pkwy. VDOT accepted having four pedestrian crossings at the intersection. Requested revised schedule from design consultant for incorporating the additional design to the project.												
Design																							
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014		Hunter Mill \$150,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCC: PM CPTED:				<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection				<u>Monthly Remarks</u> TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold until MWAA finishes silver line.												
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Sunrise Valley Dr. Bike Lanes – Glade Dr to Edmund Halley Dr			08/18	05/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II 2014 304/300-C30050 5G25-062-016-0 5G25-062-016	Hunter Mill \$1,600,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCC: PM CPTED: Wynands, Nicole				<u>Project Description</u> Narrow median between Reston Pkwy and Fairfax County Pkwy to provide buffered bike lanes in each direction from Glade Dr. to Edmund Halley Dr.				<u>Monthly Remarks</u> TPP ID# 189.16 /RMAG II ID# 16. Project is on hold pending re-evaluation of project scope from CPTED.												
Design																							
Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC			03/17	08/17	12/17	06/18	01/19	10/19	08/19	12/18	NA	NA	12/18	08/19	09/19	01/20	NA	01/20	02/20	03/20	04/20	01/21	11/20
Bike/Trail Improvements 2014 304/300-C30050 5G25-063-002-0 5G25-063-002	Braddock \$2,000,000 \$1,870,000		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCC: PM CPTED: Lind, Adam				<u>Project Description</u> Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk				<u>Monthly Remarks</u> TPP ID#B285. Land acquisition NTP 12/20/18. Land rights on 5 of 6 properties have been acquired. Permit plans underway.												
Land Acquisition																							
West Ox Rd. Trail - Penderbrook Rd. - Route 50			06/17	NA	01/18	07/18	04/19	11/19	11/19	11/18	NA	NA	11/18	06/19	01/19	06/19	NA	01/20	02/20	03/20	04/20	12/20	12/20
Bike/Trail Improvements 2014 304/300-C30050 5G25-063-005-0 5G25-063-005	Sully \$1,200,000 \$205,000		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Najeeb, Mohammed PM UDCC: Engida, Samuel PM CPTED: TBD, To Be Determined				<u>Project Description</u> Install approximately 1,900 LF of 6 foot concrete walkway along southbound West Ox Road from Ox Hill Road to Route 50				<u>Monthly Remarks</u> TPP ID#B300. Preparing permit plans. LAD NTP on 11/27/18. Land acquisition completed on 6/6/19. XO relocation has been completed. Cox guy wire adjustment within existing right of way complete. SWM approved by LDS. TMP and Signage and Marking approved.												
Design																							
Westmoreland St. Bike Lanes - N. of Rosemont Dr.			10/17	10/17	03/18	08/18	07/19	09/19	09/19	03/19	NA	NA	03/19	09/19	NA	NA	NA	11/19	12/19	01/20	02/20	08/20	08/20
Bike/Trail Improvements 2014 304/300-C30050 5G25-063-009-0 5G25-063-009	Dranesville \$550,000 \$100,000		<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Maisel, Michael PM LAD: Bailey, Stephen PM UDCC: Engida, Samuel PM CPTED:				<u>Project Description</u> Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive				<u>Monthly Remarks</u> TPP ID#187. Final design is in progress. LAD NTP 3/22/19. Land rights on 2 of 5 properties have been acquired.												
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Kirby Rd. Sidewalk – Chesterbrook to east of Chesterbrook ES			07/13	11/13	05/14	05/15	12/16	06/15	03/17	09/15	NA	NA	09/15	11/16	NA	NA	NA	07/17	07/17	07/17	10/17	07/17	08/18
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max				Install 800 LF of sidewalk, including curb and gutter and curb ramp upgrades				TPP ID# B293. Construction substantially complete 8/28/18. Punch list complete. Awaiting permit release.												
ST-000036-002-0			PM UTL: Nguyen, Tan																				
ST-000036-002	\$1,045,483		PM LAD: Shubert, Beth																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED: Chellappa, Smitha																				
Post-Construction																							
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	05/19	NA	07/19	08/19	09/19	11/19	06/19	06/20
County-Maintained Pedestrian Imp 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD: Beall, James				260 LF of 5-foot sidewalk along north side of North West Street				TPP ID#B294. Washington Gas relocation complete, RCN relocation underway. VDOT permit received 5/16/19. City permit to be obtained following bid opening. Construction bid package to be bundled with Project 5G25-060-042 Great Falls Street Walkway. UDCCD is preparing bid package.												
ST-000036-003-0			PM UTL: Maisel, Michael																				
ST-000036-003	\$1,100,000		PM LAD: Glass, Lisa																				
	\$800,000		PM UDCCD: Engida, Samuel																				
			PM CPTED: Qi, Maggie																				
Utility Relocation																							
Center Road Walkway - W Springfield HS - Garden Rd.			12/14	04/15	07/15	11/15	02/18	02/17	01/19	08/16	11/16	NA	03/17	06/17	12/17	09/18	NA	04/19	04/19	04/19	05/19	12/17	10/19
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Springfield		PM TDD: Madhusudhan, Galappa				667 LF of 5-foot sidewalk, including curb and gutter on south side of Center Road, storm drainage improvements, retaining wall, and potential road widening				TPP ID#100. Pardon Our Dust Meeting held on 4/1/19. Final construction package submitted 4/22/19. Construction is 5% complete.												
ST-000036-006-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-006	\$1,125,000		PM LAD: Baker, Lisa																				
	\$325,000		PM UDCCD: Engida, Samuel																				
			PM CPTED: Harrell, William																				
Construction																							
Chichester Ln Walkway - Cherry Dr.- Day Lilly Ct			03/16	08/16	12/16	09/17	01/18	07/18	05/18	09/17	NA	NA	11/17	04/18	NA	NA	NA	06/18	07/18	07/18	07/18	03/19	03/19
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Providence		PM TDD: Tsybin, Alexander				Construct approximately 270 LF of 5-foot concrete sidewalk along Chichester Lane				TPP ID#108. Construction completed. Punch list completed. VDOT permit release was requested on 6/4/19.												
ST-000036-007-0			PM UTL: Nguyen, Tan																				
ST-000036-007	\$350,000		PM LAD: Rusu, Daniel																				
	\$50,000		PM UDCCD: McCorkle, Lisa																				
			PM CPTED: Bandy, Audra																				
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy</p> <p>03/16 NA 10/17 11/18 10/19 01/19 01/20 11/18 NA NA 03/19 10/19 08/19 03/20 NA 02/20 03/20 03/20 03/20 03/20 03/20 09/20</p> <p>County-Maintained Pedestrian Imp - 2014</p> <p>304/300-C30050 Hunter Mill</p> <p>ST-000036-009-0 \$2,500,000</p> <p>ST-000036-009 \$100,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Najeeb, Mohammed PM UDCC: McCorkle, Lisa PM CPTED: Harrell, William</p> <p><u>Project Description</u> Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road</p> <p><u>Monthly Remarks</u> TPP ID#121 2nd pre-final plans are in progress. LAD NTP issued on 3/29/19. Land rights on 5 of 6 properties have been acquired. Utility relocations within ROW required (DVP, Gas, & Fiberoptics).</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Land Acquisition</p> <p>Kirby Road Walkway - Chesterbrook ES - Halsey Rd.</p> <p>04/16 10/16 09/17 07/18 08/19 01/19 09/19 12/18 NA NA 12/18 04/19 08/19 11/19 NA 09/19 10/19 11/19 12/19 12/19 06/20</p> <p>County-Maintained Pedestrian Imp - 2014</p> <p>304/300-C30050 Dranesville</p> <p>ST-000036-010-0 \$1,100,000</p> <p>ST-000036-010 \$700,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCC: Stevens, Michael PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u> Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road</p> <p><u>Monthly Remarks</u> TPP ID#140. Final design is in progress. Land acquisition complete 4/17/19. Land rights on 4 of 4 properties have been acquired. Utility relocation designs are in progress (WGL, CenturyLink, Fairfax Water).</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Design</p> <p>Kirby Road Walkway - Halsey Rd. - Franklin Ave</p> <p>04/16 10/16 09/17 07/18 08/19 01/19 11/19 12/18 NA NA 12/18 10/19 08/19 11/19 NA 12/19 01/20 02/20 03/20 12/19 09/20</p> <p>County-Maintained Pedestrian Imp - 2014</p> <p>304/300-C30050 Dranesville</p> <p>ST-000036-011-0 \$1,750,000</p> <p>ST-000036-011 \$250,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCC: Stevens, Michael PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u> Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road</p> <p><u>Monthly Remarks</u> TPP ID#141. Final design is in progress. LAD NTP 12/21/18. Land rights on 9 of 10 properties have been acquired. Public Hearing for Acquisition of Land Rights scheduled for 9/24/19.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Land Acquisition</p> <p>Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines</p> <p>01/18 04/18 02/19 07/19 05/20 11/20 11/20 10/19 TBD NA 11/19 05/20 TBD TBD NA 11/20 12/20 01/21 02/21 11/21 11/21</p> <p>County-Maintained Pedestrian Imp - 2014</p> <p>304/300-C30050 Sully</p> <p>ST-000036-013-0 \$3,250,000</p> <p>ST-000036-013 (\$550,000)</p> <p><u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCC: PM CPTED: Delmare, Lauren</p> <p><u>Project Description</u> Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road</p> <p><u>Monthly Remarks</u> TPP ID#162. Sent memo regarding BMP options to LDS for comment. Once the BMP design is determined, schedule will be revised.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Design</p>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	07/19	08/19	09/19	10/19	05/20	05/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: El Kaissi, Mohamad				Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				TPP ID#180A. VDOT permit received 5/15/19. Construction package submitted to UDCD on 6/26/19. Title sheet was signed by UDCD on 7/3/19. Overhead utility relocation was completed on 6/30/19.												
ST-000036-014-0			PM UTL: Maisel, Michael																				
ST-000036-014	\$1,600,000 (\$500,000)		PM LAD: Strayhorne, Robert																				
			PM UDCD: Cutler, Tom																				
			PM CPTED: Bandy, Audra																				
Utility Relocation																							
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.			04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	09/19
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla				Construct 5-foot sidewalk along west side of Old Mount Vernon Road				TPP ID#191. Final plans were approved on 1/23/18. LAD completed 5/2/18. VDOT permit received 9/7/18. Final construction package to UDCD 3/7/19. Mylar signed 3/27/19. Construction NTP 6/3/19. Construction 10% complete.												
ST-000036-016-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-016	\$1,525,000 (\$575,000)		PM LAD: Shubert, Beth																				
			PM UDCD: McCorkle, Lisa																				
			PM CPTED:																				
Construction																							
Telegraph Road Walkway Ph III - Wilton to Farmington			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	03/19	01/19	04/19	NA	07/19	08/19	09/19	10/19	05/20	05/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: El Kaissi, Mohamad				Install 960 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				TPP ID#180A. VDOT permit received 5/10/19. Construction package was submitted to UDCD on 6/25/19. Title sheet was signed by UDCD on 7/3/19. Utility relocation completed on 4/24/19.												
ST-000036-018-0			PM UTL: Maisel, Michael																				
ST-000036-018	\$950,000 \$0		PM LAD: Bailey, Stephen																				
			PM UDCD: Cutler, Tom																				
			PM CPTED: Bandy, Audra																				
Utility Relocation																							
Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	09/19	08/18	11/19	03/18	NA	NA	10/18	07/19	08/19	11/19	NA	12/19	02/20	03/20	04/20	11/19	01/21
County-Maintained Bike/Trail Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD: Hojatzadeh, Max				Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows				TPP ID#B288. Project delivery will follow Fairfax County Public Improvement Plan requirements. Plans approved by LDS on 10/11/18 and have moved to Bonds and Agreements. LAD NTP issued on 10/12/18. Land rights on 0 of 8 properties have been acquired. Retaining wall plans submitted to LDS on 4/15/19. Comments received on 5/1/19 and are being addressed.												
ST-000037-003-0			PM UTL: Pugh, Richard																				
ST-000037-003	\$3,000,000 \$1,800,000		PM LAD: Baker, Lisa																				
			PM UDCD: Syed-Muhammad, Abul																				
			PM CPTED: Wynands, Nicole																				
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Route 50 Trail			10/16	01/17	07/17	03/18	08/19	05/19	09/19	03/19	NA	NA	04/19	09/19	NA	NA	NA	10/19	10/19	11/19	11/19	04/20	04/20		
County-Maintained Bike/Trail Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Springfield		PM TDD: Turner, Latesa						Construct 5-foot concrete sidewalk on south side of Route 50, up off ramp to West Ox Road, and terminating in Fairfax Town Center parking lot						TPP ID#B303. Final design is in progress. LAD NTP 4/8/19. Land rights on 0 of 2 properties have been acquired.										
ST-000037-005-0			PM UTL: Maisel, Michael																						
ST-000037-005		\$1,150,000 (\$250,000)	PM LAD: Bailey, Stephen																						
			PM UDCCD: Cutler, Tom																						
			PM CPTED: Abifadel, Gibran																						
Land Acquisition			02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	10/18	11/18	11/18	12/18	09/19	09/19		
Lorton Arts Access Road			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed						Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123						Construction 45% complete. Monitoring Surcharge. Construction NTP 12/10/18.										
TS-000020-001-0			PM UTL:																						
TS-000020-001		\$1,600,000 (\$400,000)	PM LAD: Monahan, Clyde																						
			PM UDCCD: Lim, Vannak																						
			PM CPTED: Guarino, Michael																						
Construction			09/17	NA	12/17	NA	02/18	08/18	09/18	NA	NA	NA	NA	NA	NA	NA	NA	10/18	11/18	11/18	11/18	09/18	12/18		
Walkways - Dranesville District			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
307/300-C30060	Dranesville		PM TDD: Ruffner, Scott						Intersection improvements						Construction substantially complete on 12/17/18. Awaiting permit release.										
ST-000024-007-0			PM UTL:																						
ST-000024-007		\$250,000 \$0	PM LAD: Baker, Lisa																						
			PM UDCCD: Engida, Samuel																						
			PM CPTED:																						
Post-Construction			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD		
Stonecroft Boulevard Widening Sully Police Station			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
312/300-C30070	Sully		PM TDD: Vanzandt, Mark						Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard						Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.										
009217-0			PM UTL: Nguyen, Tan																						
2G25-062-000		\$691,664 \$0	PM LAD: Kresge, Carol																						
			PM UDCCD:																						
			PM CPTED: Guarino, Michael																						
Construction																									

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

11/11 NA 05/13 06/15 08/16 09/15 12/16 08/15 TBD 09/15 09/15 08/16 NA NA 08/17 08/17 09/17 10/17 02/18 12/15 11/18

On Hold

McLean Streetscape Phase III
 315/300-C30080 Dranesville
 CR-000004-001-00003
 CR-000004-001 \$2,750,000
 \$444,371

Project Manager/Assignments

PM TDD: Beall, James
 PM UTL: Nguyen, Tan
 PM LAD: Kresge, Carol
 PM UDCC: Stevens, Michael
 PM CPTED: Lind, Adam

Project Description

Chain Bridge Road from Laughlin Street to Corner Lane; Shell Drive to Center Street

Monthly Remarks

VDOT Transportation Enhancement Grant Project approved on 11/8/11. Construction substantially complete 11/27/18. VDOT permit released 4/19/19. LAP close-out in progress. As built have been sent to VDOT but not yet approved. Punch list is complete.

Post-Construction