

County of Fairfax, Virginia

MEMORANDUM

DATE: August 22, 2023

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief

Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the August 2023 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo

Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Gregg Steverson, Acting Director, Department of Transportation

Martha Coello, Chief, Special Projects Division

Robin Geiger, Chief, Marketing & Communications Section

Tonya McCreary, Public Information Officer II, Transportation Marketing Section

Lynn Krolowitz, Communications Specialist II, Transportation Marketing Section

Mena Nakhla, Diversity, Equity, and Inclusion (DEI) Manager

Smitha Chellappa, Transportation Planner IV, Coordination and Funding Division (CFD)

Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)

Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED

Douglas Miller, Environmental Program Coordinator, CPTED

Michael Guarino, Section Chief, Capital Projects, CPTED

Lauren Delmare, Section Chief, Active Transportation, CPTED

Ajmal Hamidi, Transportation Planner III, CPTED



Transportation Design Division Monthly Projects Status Report

August 22, 2023

Page 2 of 4

Don Moyer, Engineer III, CPTED

Rick Foley, Transportation Planner IV, CPTED

Michael Felschow, Section Chief, TSD

Edward Reid, Transportation Planner III, TSD

Guy Mullinax, Bus Stop Coordinator, TSD

Jeffrey Hermann, Chief, Site Analysis and Transportation Planning Division, STP

Tim Kutz, Transportation Planner III, Transportation Planning, STP

Jim Beall, Section Chief, TDD

Brook Khorashadi, Section Chief, TDD

Seyed Nabavi, Section Chief, TDD

Tan Nguyen, Section Chief, Utility Coordination, TDD

Sonia Shahnaj, Engineer IV, TDD

Latesa Turner, Engineer IV, TDD

Ayad Bazlamit, Senior Engineer, TDD

Mohamad El Kaissi, Senior Engineer, TDD

Dennis Marsh, Senior Engineer, TDD

Behnam Elahi, Project Manager, TDD

Masoud Hojatzadeh, Project Manager, TDD

Galappa Madhusudhan, Project Manager, TDD

Michael Maisel, Utility Coordinator, TDD

Richard Pugh, Utility Coordinator, TDD

Eldar Yusufoglu, Utility Coordinator, TDD

Shahla Zahirieh, Project Manager, TDD

Christina Dodge, Technical Support Section Chief, TDD

Alex Tsybin, Engineering Technician III, TDD

Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Christopher S. Herrington, Director, Department of Public Works and Environmental Services

Carey F. Needham, Deputy Director, DPWES – Capital Facilities

Rona Courtney, Admin V, Directors Office, DPWES

Catherine Torgersen, Planner IV, Stormwater Planning Division (SWPD)

Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)

William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)

Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)

Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)

Tiya Raju, Director, Building Design and Construction Division (BDCD)

Dennis Cate, Director, Land Acquisition Division (LAD)

Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)

Vickie McEntire Anglin, County Surveyor, UDCD

Chris Jensen, Deputy County Surveyor, UDCD

Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Wen Wang, Administrative Support Branch, Capital Facilities

Scott Bishop, Chief, Transportation Construction Branch, UDCD

Transportation Design Division Monthly Projects Status Report August 22, 2023 Page 3 of 4

Lisa McCorkle, Engineer IV, UDCD Deepak Bhinge, Engineer IV, UDCD Samuel Engida, Engineer IV, UDCD Jeff Fasceski, Sr. Engineer III, UDCD Larry Popoola, Sr. Engineer III, UDCD Andy Royse, Engineer III, UDCD Jeremy Peyton, Engineering Technician III Timothy Butler, Appraisal Manager, LAD Kelly Alcon, Project Coordinator, LAD Clyde Monahan, Project Coordinator, LAD Mohammed Najeeb, Project Coordinator, LAD Lisa Baker, Sr. Right-of-Way Agent, LAD Tajera DeSena, Sr. Right-of-Way Agent, LAD Sarah Guy, Sr. Right-of-Way Agent, LAD Jay Herider, Sr. Right-of-Way Agent, LAD Jim Strayhorne, Sr. Right-of-Way Agent, LAD Jocelyn Campbell, Right-of-Way Agent, LAD Nazaneen Mohammed, Right-of-Way Agent, LAD Nicole Wilson, Right-of-Way Agent, LAD Nazaneen Mohammed, Right-of-Way Agent, LAD Dianne Love, Engineering Technician III, LAD Kim Maye, Engineering Technician III, LAD

Robert Middleton, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office Dranesville District Supervisors Office Franconia District Supervisors Office Hunter Mill District Supervisors Office Mason District Supervisors Office Mount Vernon District Supervisors Office Providence District Supervisors Office Springfield District Supervisors Office Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Steven E. Welch, Transportation & Land Use Director, Fairfax & Arlington Counties Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Transportation Design Division Monthly Projects Status Report August 22, 2023 Page 4 of 4

Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties Sofia Pinedo, L&D Quality Assurance Melissa Henderson, Local Assistance John Russell, Engineering Supervisor, Materials QA Afsaneh Mirpour, Maintenance

UTILITY COMPANIES

Christine Juliano, Dominion Energy
Michael Moncrieffe, Dominion Energy
Pasquale Arcese, Chief Utilities Engineer, Fairfax Water
Robert Cotten, Fairfax Water
Patrick Huynh, Fairfax Water
Jerry Scott, Fairfax Water
Richard Pelle, Fairfax Water
Allan Melliza, Washington Gas
Mark Tajnai, Washington Gas
Rafael Garcia de Leon, Cox Communication
Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Zachary Larnard, HHS Planning & Capital Facilities Manager, Department of Neighborhood
 & Community Development
 Honorable Thomas P. Sotelo, Juvenile District Court
 Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

August 2023

TABLE OF CONTENTS	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS FUND 30010 – COUNTY CONSTRUCTION	1 – 2 3 – 15 16 – 17
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	18 <i>–</i> 25

Project Name	\neg																	Tra	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE [Dates									Aug 2023	3			•	Sum	mary State	us Report
Project/Sub Project #					0		Permit S	ubmission			Right-o	f-Way PHAS	E Dates			I		Constr	uction PHAS		•	
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const Auth	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date
	•	02/18	04/19	06/20	12/20	09/23	05/22	04/24	03/23	03/23	01/23	04/23	03/24	03/24	02/25	11/24	12/24	01/25	02/25	04/25	11/23	10/26
		02,10	0 ., 23	00,20	22,20	03, 23	03, 22	0.,2.	00, 20	00,20	01,20	0.,20	00,2.	00,2.	02/23	,	,	02,20	02,23	0 1, 23	•	Hold
Cinderbed Bikeway - C	inderbed			/Assignmer	_	Project Des			_	Nonthly Rem												
Rd.Bikeway		PM TDD	: Nabavi	, Seyed		Pedestrian	•										n is in prog					
102/500-C50000	Franconia	PM UTL:	Vucufo	glu, Eldar		improveme Road from	Ū										n received for the Don					
AA1400137-15-0	Mount Vernon	PM LAD:		•		Newington	•										communicat					
AA1400137-15	\$16,229,055		D: Engida,			pedestrian		cidac 2		ascilicit. D		Lifeigy, W	asimigton	r dus, ver	12011 v A, u	na cox c	ommunicat	10113 1 0100	ation acsig	ins are in	progress.	
	\$5,594,919		ED: Lilley, F			P																
Land Acquisition		FIVICFIL	LD. Lilley, r	Nonaiu																		
Lana Acquisition		02/40	00/40	02/40	00/20	07/22	02/22	00/22	05/24		04/22		A1A	04/22	00/22	00/22	40/22	40/22	44/22	42/22	42/22	42/24
		02/18	08/18	03/19	08/20	07/22	02/22	08/23	05/21	NA	04/22	NA	NA	04/22	08/23	09/23	10/23	10/23	11/23	12/23	12/23	12/24
Van Danie Ct. Badastiia	a and Biles	Project	Manager	/Assignmer	<u>nts</u>	Project Des	cription		N	onthly Rem	<u>narks</u>										On	Hold \Box
Van Dorn St. Pedestria Improvements – Oakw		PM TDD	: Turner,	, Latesa		Construct a	pproximat	ely 2,000									n Request.					
Alexandria						linear feet	of 8-10 foo	t wide									received 8/					
102/500-C50000	Franconia					•	Ū	de of South									eived 4/22/		_	,		ion of
AA1400141-16-0		PM UTL:	0 /			Van Dorn S											d Housing					
AA1400141-16	\$4,044,500		Guy, Sa			Road to Ale	exandria Ci	ty Line									igust 2023.	Schedule	e adjusted	due to ad	ditional tir	ne
	\$1,397,500		D: Engida,						re	equired to o	obtain res	olution of	review co	mments a	and VDOT	design a	pproval.					
Hallia - Dala - sala -		PM CPTE	ED: Luo, Ca	iijun																		
Utility Relocation																						
		10/21	10/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
		Project	Manager	/Assignmer	nts	Project Des	scription		N	onthly Rem	narks										On	Hold \Box
Columbia Pike Streetso	• •		: Turner			Construct r		alk and	_			ID# 210	05. Task	k order pro	oposal for	final desi	ign is unde	r review. I	Final scopir	ng meetin	g held wit	h
102/500-C50000	Mason	PM UTL:				complete s	treet elem	ents along									3/23. Prelir					
AA1400159-21-0		PM LAD:	DeSana	a, Tajera		the south s	ide of Colu	mbia Pike							on 6/8/2	2. Utility of	designation	s complet	ed 4/13/22	2. Schedu	le to be	
AA1400159-21	\$1,850,000	PM UDC				from Backli	ick Road to	Tom Davis	р	rovided upo	on comple	etion of VD	OT Scopi	ing.								
	\$258,866		ED: Malik, 2	Zuhra		Drive																
Design																						
Wiehle Ave @ W&OD	Trail	11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	06/24	04/22	04/22	08/22	09/22	12/22	11/20	07/24
		Drainct	Manager	/Assignmer	ntc	Project Des	crintion		N.	onthly Rem	narks										On	Hold \square
RMAG		PM TDD			_			pedestrian	_			AG ID# 5	• Constru	ıction is ?	5% compl	ete Grou	ındbreakind	ı ceremon	ny held 3/0	/23 \/_riz		
102/500-C50000	Hunter Mill	PM UTL:				grade sepa	•	•									ting relocat					ion
RMAG-102		PM LAD:	0 /			o. auc sepu		0									tractor coor					
AA1400102-13	\$14.340.985	I WI LAD.	AILUII,	Kelly													construction					

Tuesday, August 22, 2023 Page 1 of 25

construction contract duration.

unknown utilities. Schedule adjusted from April 2024 to July 2024 for construction completion based on the approved

Construction

PM UDCD: Engida, Samuel

PM CPTED: Aguayo, Vanessa

\$14,340,985

																		Trai	ncnorta	tion D	ocian D	ivicion
Project Name																		IIdi	iisporta		esign D	
Fund #	District			Desi	gn PHASE [Dates	T								Aug 2023						mary Statı	is Report
Project/Sub Project #				,		_		ubmission		,		f-Way PHAS		,	,		_		uction PHAS		_	
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const Auth	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date
Wolftrap Elementary Sch		11/19 Project PM TDD	_	07/20 Assignmen deh, Max		07/21 Project Des		09/22 sswalk at	_	NA onthly Ren PC #1130		12/21 T bid ad a	03/22 uthorizatio	05/22 on receive	08/22 d 4/28/23	04/23 Bid ope	05/23 ning 6/28/2	05/23 23. Scheo	06/23	08/23		11/23 Hold ded to
102/500-C50000 SRTS-150 AA1400150-19	\$565,000 \$190,000	PM UTL: PM LAD: PM UDC	Yusufog Guy, Sar D: Waleligr	lu, Eldar rah n, Mahlet		Beulah Roa				otain const					- ,, - ,, - ,		9 0, 20, 1					
Bid Advertisement																						
Shrevewood Elementary 102/500-C50000 SRTS-157 AA1400157-21 Design	SRTS Providence \$2,587,888 \$1,440,418	Description PM CPTED: Stevens, Daniel O9/21																11/27 Hold □				
Orange Hunt Elementary 102/500-C50000 SRTS-158 AA1400158-21 Land Acquisition	SRTS Springfield \$262,500 (\$66,510)	Project PM TDD PM UTL: PM LAD: PM UDC	Manager/ : Hojatzac Nguyen, Baker, L D: Stevens	Assignmen deh, Max , Tan isa	<u>ts</u>	09/22 Project Des Realign cro extensions, pedestrian	scription esswalk, add , and provid	d curb de a	<u>M</u> U La	onthly Rem PC #1182 and rights	narks 237. Fina on 1 of 2	ıl design a properties	pproved. N	No utilities n acquired	relocation	n require	03/24 d. RW auth d due to tii sement pad	orization me neede	received for	rom VDO	Γ on 5/19/i	
		03/23	10/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bush Hill Elementary Sch 102/500-C50000 SRTS-163 AA1400163-23	sool SRTS Franconia \$3,558,280 \$2,646,280	Project PM TDD PM UTL: PM LAD: PM UDC	Manager/. : Marsh, I	<u>Assignmen</u> Dennis	<u>ts</u>	Project Des 900 LF of si Avenue to	scription idewalk fro	m Ninian	<u>M</u> U	onthly Ren	narks 567 PE Au	ıthorizatio	n received	d on 1/25/	23. Surve	, receive	d on 7/20/2 chedule to	23. Kickof	f meeting	held with	On VDOT on	Hold \square

PM CPTED: Curtis, Tina

																		_		5		
Project Name	1																	Trai	nsporta		_	
Fund #	District			Desi	ign PHASE [ates									Aug 2023					Sum	mary Stati	ıs Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constru	uction PHASI	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed		Final Plan	Approved		Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const Auth	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date
		08/18	NA	03/19	10/20	03/23	06/21	11/23	08/22	NA	NA	10/22	09/23	03/21	08/22	NA	01/24	02/24	03/24	05/24	09/22	11/24
VRE Rolling Road Station Expansion 124/400-C40011 2G40-055-000-A-0 2G40-055-000 Land Acquisition	Springfield \$3,000,000 \$250,000	PM TDD PM UTL: PM LAD: PM UDC PM CPTI	Yusufog Strayho D: Fascesk ED: Abifade NA	rne, Robert i, Jeff I, Gibran 08/18 Assignmen	11/19 ts	Project Des Surface par 09/22 Project Des	o4/20	10/23	TI ha or ea co ne	ave been an 4/13/23 assements. Onduit plan beeded to contain NA	R. Project cquired. Feand preparately sideward and estiromplete la	Final plans ring respo lk guy cor nate. Sche and acquis	distribute onse. LDS oversions l edule adju- iition.	ed to VDO will allow have been sted due t	T and Coui final plans complete co commer	nty agen submissid d. Domir nts receiv	e submitted cies for revi on before L nion Energy red from VE	ew 3/6/2: AD compl awaiting OOT at fina 12/23	3. Reviewing tees record lighting de al submission 12/23	ng comm dation of sign befo on and a	of 4 prope ents receiv ROW and ore prepari dditional ti	red ng me is 11/24 Hold
124/400-C40011 2G40-067-000-0 2G40-067-000 Design	\$2,800,000 \$0	PM TDD PM UTL: PM LAD: PM UDC PM CPTE	Pugh, R Baker, L	ichard .isa		foot asphal	onstruct 1,5 t trail betw he Laurel H	access 500 LF of 8- reen Lorton ill Adaptive	is: re	sued 6/27/ location ar	23. LAD ondui	completion t design to	n memo re o be finaliz	eceived 2/1 zed. Sche	17/22. Lan duled adju	d rights sted due	ssion anticipon 3 of 3 pa to addition alize streetl	arcels hav al time re	e been acc equired to o	quired. St	reetlight	
Shirley Gate Road 124/400-C40013 2G40-079-000-0 2G40-079-000	Braddock Springfield \$22,000,000 \$1,000,100	PM TDD PM UTL: PM LAD: PM UDC	: Marsh, Nguyen Alcon, k	, Tan Celly		02/25 Project Des Interim two constructio Road to Fai including Ad facilities an	o-lane road in from Bra rfax Count ctive Trans	ddock y Parkway, portation	In Re	esource su	e design in bmitted to	DHR on	7/25/23 a	ind Park A	uthority or	n 7/27/23	12/26 existing righ 3. Offer for n tower relo	the early	acquisition	parcel p	1B Cultural resented t	
Design	+=//	PM CPT	ED: Curtis, 1	ina		Patriot Parl	k East															

PM UDCD: Teshome, Demelew PM CPTED: Luo, Caijun

Land Acquisition

Project Name	1																	Tra	nsporta	tion D	esign Di	ivision
Fund #	District			Desi	gn PHASE D	ates									Aug 2023					Sumi	mary Statu	is Report
Project/Sub Project #	1 1						Permit Su	ıbmission			Right-o	f-Way PHAS	E Dates					Consti	ruction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const Auth	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date
Monroe Street (Northern Mill to Sunrise Valley)	n Segment, Fox	06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20 Hold \Box
HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014	Hunter Mill \$549,908 \$0	PM TDD PM UTL: PM LAD: PM UDC	Roberso Maisel,	, Michael	e l	Project Des Provide 1,1 walkway or Street to co	00 LF of 8-1	of Monroe	TI		90.13 HM						plete 8/21/ progress. Fe				10/26/202	
Post-Construction																						
Burke Rd. Realignment - Parakeet Dr	Aplomado Dr.to	12/16	01/17	05/17	02/18	TBD	08/22	TBD	09/19	11/19	NA	12/19	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	12/24	TBD
Six Year Plan HB2313 Loc Improvements 124/400-C40013 2G40-087-003-0 2G40-087-003	\$8,750,000 \$8,750,000	PM UTL: PM LAD: PM UDC	Marsh, I	, Tan rah nnak		Project Des Realign Bur hazardous o storm drain stream cros flooding	ke Road to curve and ι lage faciliti	ipgrade es at	TI ac he st ap	equisition of earing for 3 ill coordina opraisal. Co	ompletion ompletion propertion on county responds	n. LAD NTI es deferre ase law ar oonse to h	P 12/20/19 d indefinite nd special e is follow-u	9. Land rig ely. ROW exception up questio	ghts on 10 Demand le issue at the ons sent 2/	of 13 protecter senting of 13 proper 9/23. Util	and VDOT operties hat to DeAngorty. Meeting lity relocation acquisition	ve been a elis prope g held wit on of DVI	acquired. Lacty owner a th Mr. Mars P, Cox, and	and acqui attorney o shall on 5, Verizon t	nin upon la sition publ on 5/6/22. 14/22 to re to commer	ic OCA view
Electric Avenue/Cedar Lr	n NB Left Turn	03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Lane Six Year Plan HB2313 Loc Improvements 124/400-C40013 2G40-087-004-0 2G40-087-004	Providence \$151,476 (\$401,615)	PM UTL: PM LAD: PM UDC	: El Kaissi	Assignmen , Mohamad , Daniel		Project Des Add left tur and Electric intersection	n lane on (: Avenue, ir	ncluding	TI so re	heduled to	Comme discuss s n by Cour	scope and nty Land S	response Survey Bra	by JMT. D nch. Design	Draft traffic	analysis	d from JMT memo reco affic analys	eived and	d is under r	eview. Aw	eting is bei	/ey
Survey																						
Backlick Road and Indust	rial Road	04/19	12/19	08/20	06/22	11/22	03/23	12/23	04/23	NA	NA	04/23	12/23	09/23	05/24	NA	12/23	01/24	02/24	04/24	12/24	01/25
Six Year Plan HB2313 Loc Improvements 124/400-C40013 2G40-087-010-0 2G40-087-010	Mason Braddock \$7,000,000	PM TDD	: Nabavi,	lu, Eldar		Project Des Construct a Backlick Ros pedestrian in northbound	left turn la ad, includir improvement d side of Ba	ng ents along cklick Road	TI pr is	operties h	1 & 91 21 ave been	acquired.	Fairfax Wa	ater reloca	ation desig	n in prog	d acquisitio gress. AT&T olk Southerr	relocatio	on design ir	progress	ights on 0	

between Hechinger Drive and

Industrial Road

Land Acquisition

\$7,000,000

\$3,935,709

PM UDCD: Metafria, Fasika

PM CPTED: Alexandrow, Nikolai

																		т		D	: D	
Project Name																		Trai	nsporta		esign D	
Fund #	District			Des	ign PHASE D	Dates									Aug 2023						mary Statı	is Report
Project/Sub Project #				·		•	Permit Su					f-Way PHAS							uction PHAS	E Dates	T	
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project Plats	Utility Plats	VDOT	NTP Date		Util NTP	Util Comp	VDOT Auth	Const Auth	Bid Adv	Bid Open Date	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Piats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date
Terminal Rd LTL at Rt 286	5	05/19	09/19	02/20	12/20	07/21	05/22	02/23	07/21	07/21	NA	08/21	08/22	06/22	09/23	NA	07/23	09/23	10/23	12/23	08/24	09/24
Six Year Plan HB2313 Loc Improvements 124/400-C40013 2G40-087-020-0 2G40-087-020	Mount Vernon \$4,150,000 \$0	PM UTL: PM LAD: PM UDC	: Hojatza : Maisel, : Alcon, k	Michael (elly n, Mahlet	i	Project Des Addition of eastbound intersection Parkway	left turn la Terminal R	oad at the	T		7.03 . VD erizon relo	ocations in	progress	. Final con	struction	oackage	CGP receive for plan app I.				cations ar	
		PM CPTE	ED: Alexand	drow, Nikola	i																	
Utility Relocation		TBD		TBD				TBD														
Shreve Road SUP Falls Ch 124/400-C40013 2G40-087-025-0 2G40-087-025 Survey	Providence Dranesville \$0 \$0	TBD Manager/ : Turner, : : : : : : : : : : : : : : : : : : :		TBD Project Des Construct a east side of between Ro Trail	10' SUP al Shreve Ro	- S 9	/22/22; Rev	ogress. So vised prop	oosal recei	ived on 11	/17/22, w	hich is cui	rently u	TBD al Task Ord nder reivew Schedule w	. Project /	Administra	tion Agre	es received ement with	the			
Chesterbrook Rd. Walkw Maddux Ln to 41st St	ay Southside -	09/20	12/20	05/22	09/22	07/23	03/24	07/24	08/23	TBD	NA	09/23	06/24	06/24	05/25	NA	02/25	03/25	04/25	06/25	05/25	04/26
CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-005-0 2G40-088-005	\$5,600,000 \$4,367,386	PM TDD: PM UTL: PM LAD: PM UDC	: Hojatza Maisel,	a, Fasika		Project Des Construct v of Chesterb	valkway on	southside		omments p	7. Final or rovided to nd utilitie	S LSB 8/16 s relocatio	5/23 for up n design o	odates. Ex coordinatio	isting pipe on in prog	inspecti ress. Sch	26/23. Proj on survey c edule adjus ocations.	ompleted	. Additiona	al utility d	viewed and esignation	Hold 🗌
Creek Crossing E - Fairwa	v Drive to Old	08/18	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Courthouse Rd. CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-011-0 2G40-088-011		Project PM TDD: PM UTL: PM LAD: PM UDC	Manager/ : Madhus	'Assignmen sudhan, Gala nmed, Nazan	appa	Project Des Replace sul and fill in m connection of Creek Cr Fairway Dri	scription bstandard s hissing side s along the ossing Roa	sidewalk walk east side d from	<u>M</u> M C a D	Monthly Rem Meeting with IM held 12, nd FCDOT 1	arks Town of 2/2020 b to finance 021. Mee	TVienna are to the Towns of the	nd design In of Vieni agreemen Vith the To	consultan na. Compl ot with Tovo own and c	t held on 8 eted fundi wn of Vien consultant	3/17/23 t ng agree na only i on 11/9/	to determine ment with a ncludes des 22. Pre-fina	e next ste Town of V ign. Towi	ps to mov ienna for initiated	e the pro town to d design ac	On ject forwar esign facili tivities in	Hold \square

Page 5 of 25 Tuesday, August 22, 2023

Design

Road

																		Т		4: D	: D	:: -:
Project Name									_									Irai	nsporta		•	
Fund #	District			Desi	ign PHASE D	ates									Aug 2023					Sum	mary Statı	us Report
Project/Sub Project #							Permit S	ubmission			Right-o	f-Way PHAS	E Dates					Constru	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const Auth	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date
Magarity Road Walkway Peabody Dr.	- Ware Rd to	09/17	04/18	03/20	08/20	05/22	11/20	11/22	01/21	02/21	NA	02/21	05/22	03/21	05/23	NA	12/22	01/23	02/23	03/23	03/22	06/24 Hold 🗌
CSYP C&I Bike & Pedestri	an Program			Assignmen	_	Project Des				onthly Ren												
124/400-C40011	Providence		: Marsh,			Provide 2,3				-				•	onstruction	15% co	mplete. Up	dated mer	mo for RRI	FB feasibi	lity Magari	ty
2G40-088-025-0	Dranesville	PM UTL:		, ,		asphalt wal	-		t Ro	oad at Pea	body and	Treymane	e received	8/8/23.								
2G40-088-025	\$5,650,000	PM LAD:	,	rne, Robert		Magarity Rondre	-	50 LF ON														
	\$5,650,000		D: Bhinge,	•		north side a	at School															
	ψο,οοο,οοο	PM CPTE	ED: Luo, Cai	ijun																		
Construction																						
Mount Vernon Memoria	Hwy. Trail - GW	01/19	04/19	10/19	04/20	12/20	10/21	06/21	07/20	NA	NA	07/20	06/21	04/21	12/21	NA	07/21	09/21	10/21	12/21	12/22	03/23
Gristmill Entrance to Sou	thwood Dr	Dunia at	N. 4 /	^ ^ ~ ~ · · · · · · · · · · · · · · · ·		Dualast Das				a mala li . Da m											On	Hold \square
CSYP C&I Bike & Pedestri	an Program	Froject Manager/Assignments PM TDD: Shahnaj, Sonia Project Manager M																				
124/400-C40011	Mount Vernon			-		near Washi	_										sfer Agreem					
2G40-088-026-0		PM UTL:	0 ,			State Park t	-			ble in con	•		ii Coocu. L	ACCUICU IV	utilitie Cit	aic mans	sici Agreen	ichic recen	vcu 0/2//2	.J. VC1120	ii iciocatiii	9
2G40-088-026	\$9,975,000	PM LAD:	,	•		including b		,			mee men	30.1 3 0.1										
	\$0		D: Lim, Vai			Creek	.0	-0														
Dast Canatavatian		PIMI CPTE	ED: Hamidi,	AJ																		
Post-Construction																						
Sleepy Hollow Rd. Walkw	ay - Columbia	08/16	01/17	03/18	12/19	01/21	02/21	11/21	10/20	NA	NA	10/20	10/21	04/21	04/22	NA	06/22	06/22	07/22	09/22	12/22	01/24
Pike to Route 7		Project	Manager/	Assignmen	its	Project Des	cription		М	onthly Ren	narks										On	Hold \square
CSYP C&I Bike & Pedestri	an Program	PM TDD		_		Construct a		ely 4,789				ruction is 6	50% comp	olete. Cond	aressional	School e	ntrance des	sian appro	ved by VD	OT 8/9/2	3. Plat upo	dated
124/400-C40011	Mason	PM UTL:				LF of 6-foot											dication to b					
2G40-088-028-0		PM LAD:	0,	-	i	improveme	ents, and re	taining									cts our wor					
2G40-088-028	\$7,050,000		D: Cutler, 1		,	wall along S	Sleepy Holl	ow Road	Dı	rive. Coord	dination w	ith County	pump sta	ation proje	ect remains	ongoing	g.					
	\$0		ED: Askarza																			
Construction			201710110120	uc,																		
	on Del Doute 1	02/22	07/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Mason Neck Trail - Gunst to Potomac River	on ka koute 1	03/22	07/23	IRD	IBD	IRD	IBD	IRD	IRD	IRD	NA	IRD	IRD	IRD	IBD	NA	IRD	IBD	IRD	IRD		
	au Duague	Project	Manager/	Assignmen	<u>its</u>	Project Des	cription		<u>M</u>	onthly Ren	<u>narks</u>										On	Hold \square
CSYP C&I Bike & Pedestri	_	PM TDD	: Madhus	sudhan, Gala	арра	Construct 1	.0-foot SUF	along									wners comm					
124/400-C40011	Mount Vernon	PM UTL:	Nguyen	, Tan	(Gunston Ro	oad from P	ohick Bay									held 7/14/2					
2G40-088-031-0	444.055.555	PM LAD:			(Golf Course	e to Julia Ta	aft Way									ived 3/23/23					nal
2G40-088-031	\$14,250,000	PM UDC	D:			with ADA ra		,									sources Sur					
	\$13,500,000	PM CPTE	D: Stevens	, Daniel	I	retaining w	all, major o	drainage									rogress. Are					ontal

Tuesday, August 22, 2023 Page 6 of 25

designation survey. Environmental Survey in progress. Survey letters sent 7/11/23 for additional survey requested by Environmental consultant. Crosswalk study in progress. Wetland delineation completed.

and grading work

Design

																		Т		4: D	: D	!! . ! .
Project Name																		irai	nsporta		0	
Fund #	District			Desi	ign PHASE D	Dates									Aug 2023					Sumi	mary Stati	us Report
Project/Sub Project #								ubmission			Right-o	f-Way PHAS	E Dates						uction PHAS	E Dates		
Focus #	Current TPE (\$)		Prelim	Intermed	Pre-Final	Final Plan	Approved		Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const Auth	1	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date
Peace Valley Ln Walkway Mansfield Rd)	(Diamond Dr to	08/18	01/19	NA	10/19	TBD	10/21	TBD	TBD	NA	NA	TBD	TBD	NA	NA	NA	TBD	TBD	TBD	TBD 01/20	TBD	TBD Hold ✓
CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-049-0 2G40-088-049 Design	\$800,000 \$200,000	PM TDD PM UTL: PM LAD: PM UDC	: Beall, Ja Yusufog : Herider	lu, Eldar , Jay	(Project Des Construct a of 5-foot co Peace Valle High Schoo	pproximat oncrete side y Lane nea	ewalk along	g fr m ea in	om FCPS a let 2/14/23 asement la	51 . This profess the second	acquire va s land rgh Ve will the	cant parce ets on the en revise p	el. FCPS re vacant pa plans and p	n LDS revie eceived ap rcel; OCA plats to add e vacant p	oroval froval frowill work is sidewa	om their Bo with both lk. Schedul	oard 11/4/ agencies t le will be a	/22. FCDO to draft m adjusted a	ing easem T, FCPA, a utually ag ccordingly	ent acquis and FCPS s reeable . Three pa	sition staff arcels
Great Falls St Walkway (C Haycock) CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-057-0 2G40-088-057		PM TDD PM UTL: PM LAD: PM UDC	Turner, Yusufog	lu, Eldar rah		02/25 Project Des Construct a of sidewalk of Great Fa Haycock Ro	pproximat along the lls Street fr	west side rom	T		01. Intern				05/25 eview on 5 ed and NTF							12/25 Hold □ ept
Kirby Road Walkway (Mc Chesterbrook) CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-069-0 2G40-088-069		PM TDD PM UTL: PM LAD: PM UDC	: Turner, Pugh, R	ichard rne, Robert Bijan		04/22 <u>Project Des</u> Construct a LF of 5-foot along the e	pproximat concrete	sidewalk	T 01 02	n 13 of 13 ompletion a	38. 3rd F parcels. F	FW 100% d August 2	relocation 2023. WGI	n design re L relocatio	08/23 iew on 5/1 eceived 6/2 n completi and to co	10/22. D on antici	EV relocati pated Augi	ons compl ust 2023. :	lete. Centi Schedule i	uryLink rel	rights acq ocation	
Utility Relocation						/									/		los	/	/	/	/	22 /2 .
Route 50 Walkway (Blake Stonehurst Dr) CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-072-0 2G40-088-072		PM TDD PM UTL: PM LAD:	: Marsh, : Maisel,	Michael elly		06/22 Project Des Approximat wide SUP		01/23 of 10-foot	T	NA Ionthly Rem PP ID# 8' n construct	7.01 CN			04/21 scheduled	05/23 I completic	NA n 3/25/2	03/23 24. Constru	03/23 uction 7%	03/23 complete.	05/23 Schedule		03/24 Hold based

PM CPTED: Stevens, Daniel

Construction

	<u> </u>																	Trai	nsporta	tion De	esign D	ivision
Project Name Fund #	District			Doc	ign PHASE D	atos		 1							Aug 2023			1101	15001 to		mary Statı	
Project/Sub Project #	District			Des	igii FHA3L L	ates	Permit Su	ıhmission			Right-n	f-Way PHAS	F Dates		106 2023			Constri	uction PHAS		nary State	13 Кероге
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const Auth	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date
Route 50 Walkway (Linde Nutley St)	enwood Ln to	02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	10/23	NA	03/23	08/23	09/23	10/23	12/23	05/24 Hold \Box
CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-073-0 2G40-088-073	Providence \$3,200,000	PM TDD: PM UTL: PM LAD:	Marsh, I	Michael an, Clyde		wide SUP a Route 50 w	scription tely 360 LF long north rith signalize and wayfin	side of ed	TI In	itial tree cl	7.02 Final	mpleted. \	/DOT perm	nit receive	d 12/21/2	2. Zayo	on 3/21/2 relocation c ed construc	ompleted	l. Coordina		DCD on 5/	2/23.
	\$1,250,000		D: Steinhill	•																		
Utility Relocation Route 50 Walkway - Bear Pedestrian Bridge CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-074-0 2G40-088-074 Bid Advertisement		PM TDD: PM UTL: PM LAD: PM UDC	El Kaissi Maisel,	Гот		SUP and a p	tely 425 LF pedestrian ide of Rout	bridge on	TI pr		7.03 Bid	signed by I	DPWES De	puty Direc	ctor and U		03/23 advertiseme ector on 4/				paration in	06/24 Hold 🗌
Route 50 Walkway (Ceda Prosperity Ave) CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-075-0 2G40-088-075		PM TDD: PM UTL: PM LAD: PM UDC	Marsh, I	Michael Nicole Bijan	,	wide SUP won the nort	tely 775 LF vith 150 LF h side of Ro op accessib	of sidewalk oute 50	TI	NA onthly Rem PP ID# 87		09/21 Instruction	01/22 10% comp	NA plete.	NA	NA	03/23	03/23	04/23	05/23	12/22 On	04/24 Hold 🗌
Route 50 Walkway (Chich	ester Ln to	05/19	09/19	NA	08/20	10/21	04/22	03/22	04/21	NA	NA	05/21	02/22	03/21	09/22	NA	05/22	05/22	05/22	10/22	12/22	04/23
Cedar Ln) CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-076-0 2G40-088-076		Project PM TDD: PM UTL: PM LAD:	Manager/ Marsh, I Maisel,	Assignmen Dennis Michael Nicole	its	Project Des Approxima wide concr frontage ro		of 5-foot k on the on the	<u>М</u> ТІ	onthly Rem	narks 7.05 Con:	struction s	ubstantiall	y complete	e on 4/17/	/23. VDC	OT inspection 27/23 for e	n request	ted 5/26/2	3. Punch	On	Hold \square

PM CPTED: Steinhilber, Will

Post-Construction

																		Trai	acnorta	tion D	esign D	ivicion
Project Name									1						۸ 2022			IIai	isporta		_	
Fund #	District			Des	ign PHASE I	Dates	Down it C				Diaha a	f Maria Dilla C	T Datas		Aug 2023			C	DUAC		mary Stati	is kehort
Project/Sub Project # Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	ubmission	Project	Utility	VDOT	f-Way PHAS NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const Auth	Bid Adv	iction PHAS Bid Open			Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Estimated Date	Plats	Plats	Auth	NIP Date	Date	Date	Date	Auth	Const Auth	Date	Date	Const Award	Approved Comp	Date
-	1.,	/	/		/			/	/									/				
Route 50 Walkway, (Eller Chichester Ln), Phase A	nwood Dr to	05/19	09/19	NA	08/20	01/22	12/21	02/23	12/20	NA -	NA	01/21	03/22	NA	NA	NA	03/23	04/23	04/23	05/23	08/22 On	12/23 Hold
CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-079-A-0	an Program Providence	PM TDD	: Marsh, Maisel,	Michael		Project Des Approxima SUP and 10 concrete si	tely 110 LF 5 LF of 5-f	oot	TI		7.04A Co		n 90% com based on ai				ved on 7/7/	23. Addre	ssing VDC	T signal i		
2G40-088-079	\$550,000 \$0		Wilson, D: Walelig ED: Stevens	n, Mahlet		including namps, cros	ew bus pac sswalks, an	l, curb d														
Construction						•																
Arlington Blvd/Stonehurs Upgrades, Phase B	st Dr Ped	08/20	09/20	NA	12/20	03/22	11/21	06/22	07/21	NA	NA	07/21	03/22	NA	NA	NA	07/22	08/22	08/22	08/22	05/22	12/22
CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-079-B-0 2G40-088-079	Providence \$175,000 \$0	PM TDD PM UTL: PM LAD: PM UDC	: Marsh, Nguyen	, Tan Kelly n, Mahlet		Project Des Sixty LF side including co and crossw Boulevard a intersection	ewalk conr urb ramp u ralks at the and Stoneh	pgrades Arlington	PI Co	onstruction	is the pe	ially comp		29/22. Proj	ject comp	eted und	tion which der Countyv				ct -072.	Hold 🗌
Rt.28 Widening (PWC L to 124/400-C40017 2G40-100-000-0 2G40-100-000	Sully Springfield \$78,782,000 (\$2,000,000)	PM TDD PM UTL: PM LAD: PM UDC	Beall, Ja Maisel, Cate, De	Michael ennis		TBD Project Des Widen Rou 6 lanes froi County line	te 28 from m Prince W	'illiam	UI Flor or ar tir	HWA concu ngoing. Land nd noise ba me extensi	720. TPP urred with nd rights (arriers) ap ion approv	final noise on 44 of 4 proved by red by VDO	e analysis 7 parcels h VDOT and	6/3/21. Phave been d title sheen Revised	hase 1 RO acquired et signed project co	W acquis (includin 9/19/22.	09/19 I Company Sition comp Ing quick tak I SCC chang In dates are	lete (certi es.) Final je order fo	ficates file design (in or Schedul	d 4/8/22) cluding fo e Impact	2020. VDO . Phase 2 ourth cross Analysis a	ROW swalks nd
		02/20	07/21	06/23	03/24	07/25	09/25	09/25	05/24	07/24	NA	07/24	04/25	05/25	05/27	NA	01/27	03/27	04/27	05/27	09/28	09/28
Balls Hill Rd/Old Dominio 124/400-C40013 2G40-152-000-0	on Dr Int Dranesville	Project PM TDD PM UTL:	: Shahna	'Assignmen j, Sonia Michael		Project Des Intersection including p	n improver	-	TI	onthly Ren PP ID#02 24/23.		nediate de	sign distrib	outed for r	review 6/1	4/23. Tr	affic analys	is and sigr	nal plans c	listributed		Hold V
2G40-152-000-0 2G40-152-000	\$20,480,651 \$0	PM LAD: PM UDC	Herider D: Metafri																			

PM CPTED: Stevens, Daniel

																		_				
Project Name	1																	Tra	nsporta	tion D	esign D	ivision
Fund #	District			Desi	ign PHASE [Dates									Aug 2023					Sum	mary Stati	ıs Repor
Project/Sub Project #							Permit S	ubmission			Right-c	f-Way PHAS	E Dates					Constr	uction PHASI	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved		Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const Auth		Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date
		08/22	NA	10/22	NA	03/23	01/24	01/24	06/23	NA	NA	06/23	12/23	NA	NA	NA	02/24	03/24	04/24	05/24	12/24	12/24
Commerce Street Crossw 124/400-C40011 2G40-181-000-0 2G40-181-000	valk Franconia \$250,000 \$0	PM TDD PM UTL: PM LAD: PM UDC	: Zahirieh	, Tajera		Project Des Pedestrian improveme Street betw Road and A	infrastruct nts along (reen Old Ke	Commerce eene Mill	Fi	lonthly Rem nal #2 pla een acquire	ns distrib	uted 5/12/	23. VDOT	comment	ts received	6/15/23	. LAD NTP	6/15/23.	Land rights	s on 0 of		has
01044 Little River Turnpil Drive	ke EB @ Oasis	08/22	NA Managor/	NA /Assignmen	TBD	TBD	TBD	TBD	NA NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bus Stop Improvements 124/400-C40011 4YP202-01044 TS-000015-026	\$250,000 \$250,000	PM TDD PM UTL:	: Hojatza : : :D: Carlin, ('Assignmen deh, Max Craig		Project Des Install new pad, shelte Little River	bus pull-ou r, and trash	_	Ta st re	akeholders	#20 - Pro and VD0 ncept des	T on 6/8/ ign #2 wa	23 to disc s selected	uss three I. A meetii	concept deng will be s	esigns. C	comments r	eceived fr	th FCDOT, to rom all age to present th	ncy. Base	ed on comi	
Design																						
01264-Backlick Rd NB @ Bus Stop Improvements 124/400-C40011 4YP202-01264 TS-000014-043	Cabin John Rd Franconia \$50,188	PM TDD PM UTL: PM LAD	: Guizada	NA /Assignmen a Hinojosa, S orne, Robert	ergio	07/22 <u>Project Des</u> Install shelt can.		11/22 and trash	U	NA <u>Ionthly Rem</u> DCD Task /10/23. Bui	Order #5				NA omplete 7/7	_{NA} 7/23. Bui	12/22 ilding inspe	12/22 ection of sl	12/22 helter penc	02/23 ling. Cons		07/23 Hold TP
Post-Construction 01381-Burke Lake Rd SB	\$50,188	PM CPTI	-	10/22	NA	02/23	05/23	05/23	NA	NA	NA	NA	NA	NA	NA	NA	07/23	08/23	08/23	08/23	02/24	02/24
Bus Stop Improvements 124/400-C40011 4YP202-01381 TS-000011-036	Braddock \$50,000	Project PM TDD PM UTL: PM LAD	Manager/ : Zahirieh	Assignmen n, Shahla	<u>ts</u>	Project Des Install conc bench, and	<u>cription</u> rete loadin	•	<u>M</u>	lonthly Rem DCD Task	narks							00/23	00/23	00/23	-	Hold

PM UDCD: Carlin, Craig

PM CPTED:

\$50,000

Bid Advertisement

																		Trai	acporta	tion D	esign D	ivicion
Project Name									1						A 2022			IIai	isporta		0	
Fund #	District			Desi	ign PHASE I	Dates					51.1.				Aug 2023						mary Stati	is Report
Project/Sub Project #	C TDF (A)	4 /F NTD	5 · · !' · ·	1	l n e	Tet I pl		ubmission	B			f-Way PHAS				VDOT	lo		iction PHAS			F.1.6
Focus # Project Status	Current TPE (\$) FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Date Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
							1		l												l	
01382-Burke Lake Road N Braddock	IB @ Lake	03/22	NA ,	10/22	NA	02/23	01/24	08/23	05/23	NA -	NA	05/23	NA	NA	NA	NA	10/23	11/23	11/23	11/23	10/24 On	05/24 Hold \Box
Bus Stop Improvements				<u>Assignmen</u>		Project Des		anad hus	_	onthly Rem		mt 2/10/2	Cinal #2) mlana raa	oived 4/20	:/22 Fin	al alat 4000)	ED E/16/2		
124/400-C40011	Braddock	PM TDD:	Zahirieh	i, Snania		Install cond shelter pad		01 /									al plat rece are no long					
4YP202-01382		PM UTL:	Dalian I	:		and trash c		er, benen,						to be subm		a rigitis c	are no long	ei needed	. Countyw	ide periii	г раскаде	to be
TS-000011-037	\$80,000	PM LAD:	,			una trasir c	uii		Pi	cpurcu un	a ballaling	permit up	plication	o be subin	iitteu.							
	\$80,000	PM CPTE	D: Carlin, C	Lraig																		
Design		TIVICITE																				
	laindala Ch	02/22	NI A	10/22	NA	02/22	01/24	01/24	05/22	NA	NA	05/22	12/22	NA	NA	NA	02/24	04/24	04/24	04/24	10/24	10/24
02652-Loisdale Rd NB @	Loisdale Ct	03/22	NA	10/22	NA	02/23	01/24	01/24	05/23	NA	NA	05/23	12/23	NA	NA	NA	03/24	04/24	04/24	04/24	-,	10/24
Pus Stan Improvements		<u>Project</u>	Manager/	'Assignmen	ts	Project Des	cription		<u>M</u>	onthly Rem	<u>narks</u>										On	Hold \square
Bus Stop Improvements 124/400-C40011	Franconia	PM TDD:	Zahirieh	n, Shahla		Install cond	rete loadir	ng pad,									al plats rec					
4YP202-02652	Francona	PM UTL:				bench, and	trash can								has been	cancelle	d. Transpo	rtation Pla	nning Divi	ision to re	quest dev	eloper
TS-000014-045	\$55,000	PM LAD:	Wilson,	Nicole					to	relocate t	the bus sto	op south a	s proffere	d.								
13-000014-043	\$55,000	PM UDCI	D: Carlin, C	Craig																		
	\$33,000	PM CPTE	D:																			
Land Acquisition																						
02777-Manchester Lakes	Dr SB @	03/22	NA	10/22	NA	02/23	01/24	01/24	05/23	NA	NA	05/23	12/23	NA	NA	NA	03/24	04/24	04/24	04/24	10/24	10/24
Schoonmaker Ct		Project	Manager/	'Assignmen	tc	Project Des	crintion		M	onthly Rem	narks										On	Hold \square
Bus Stop Improvements		PM TDD:			_	Install cond		ng nad, hus				nt 3/18/23	2 Final #2	nlans rece	eived 4/26	5/23 Fin	al plats rec	eived 5/4/	23 IAD N	ITP 5/16/	23 Land ri	iahts
124/400-C40011	Franconia	PM UTL:	Zamiren	i, Silailia		shelter pad				0 of 1 pr				- plans rec	CIVCU 1/20	<i>5</i> / 23. 1 III	ai piato rec	.c.vca 5/ 1/	23. 0.0	· · · · · · · · · · · · · · · · · · ·	Lor Lana II	igito
4YP202-02777		PM LAD:	Baker, L	isa		and trash c		,			., .											
TS-000014-046	\$75,000		D: Carlin, C																			
	\$75,000	PM CPTE	-	or or b																		
Land Acquisition		6																				
02817 Mt. Vernon Memo	rial Highway ER	02/20	NA	NA	07/20	10/20	10/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	09/21	10/21	10/21	10/21	04/22	12/21
@ Old Mt. Vernon Road	ilai nigilway Lb	02/20	INA	IVA	07/20	10/20	10/21	00/21	INA	INA	INA	IVA	IVA	INA	IVA	IVA	03/21	10/21	10/21	10/21	•	•
Bus Stop Improvements		Project	Manager/	'Assignmen	ts	Project Des	cription			onthly Rem												Hold \square
124/400-C40011	Mount Vernon	PM TDD:	Madhus	sudhan, Gala		Install cond		•									DOT punch					Р
4YP202-02817	WIGHT VEHION	PM UTL:				pad,sidewa			2/	21/23, sch	neduled co	mpletion	4/21/23. \	/DOT reins	spection re	equested	l 4/11/23. \	VDOT peri	nit release	ed 7/28/2	3.	
TS-000016-055	\$35,000	PM LAD:				and handic		long with														
12-000010-022	\$35,000	PM UDCI	D: Carlin, C	Craig		extensive d	-															
	\$35,000	PM CPTE	D:			improveme	ents and as	sociated														

Tuesday, August 22, 2023 Page 11 of 25

Post-Construction

grading work.

Project Name]																	Tra	nsporta		_	
Fund #	District			Desi	gn PHASE D	ates									Aug 2023					Sum	mary Stat	us Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHASI	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	1		Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const Auth		Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date
03069-Park Meadow Dr V Wood Ln	WB @ Meadow	03/22	NA	10/22	NA	02/23	05/23	05/23	NA	NA	NA	NA	NA	NA	NA	NA	07/23	08/23	08/23	08/23	02/24 Or	02/24 n Hold
Bus Stop Improvements		-	_	/Assignmen		Project Des	scription rete loadin	a nad hus	_	lonthly Rem		Constru	ction Auth	orization	7/10/22 N	ITD none	lina				-	
124/400-C40011	Sully	PM TDD:		h, Shahla			, bench, bil		U	DCD Task	Order #1	. Construc	Cuon Auun	OHZatiOH	7/19/23. N	ir penc	illig.					
4YP202-03069		PM UTL: PM LAD:				and trash c		Ke rack,														
TS-000019-008	\$63,000		D: Carlin, (Crain	·																	
	\$63,000	PM CPTE	,	Craig																		
Bid Advertisement		PIVI CPTE	D.																			
03096-Pole Rd SB @ Orvi	ille St	03/22	NA	10/22	NA	02/23	05/23	05/23	NA	NA	NA	NA	NA	NA	NA	NA	07/23	08/23	08/23	08/23	02/24	02/24
Bus Stop Improvements 124/400-C40011 4YP202-03096 TS-000016-057	Mount Vernon \$36,000 \$36,000	PM TDD: PM UTL: PM LAD:	Zahirieł D: Carlin, (Assignmen h, Shahla Craig	i		scription crete loadin nprovemen		_	lonthly Rem DCD Task		ł. Construd	ction Autho	orization	7/19/23. N	ITP pend	ling.				Or	n Hold 🔲
Bid Advertisement																						
03166-Rose Hill Dr NB @	Leewood Dr	NA	NA	NA	NA	07/22	08/22	09/22	NA	NA	NA	NA	NA	NA	NA	NA	11/22	12/22	12/22	02/23	04/23	07/23
Bus Stop Improvements 124/400-C40011	Franconia	Project PM TDD: PM UTL:	Guizada	/Assignmen a Hinojosa, S	ergio l	Project Des ntall shelte can.	scription er, bench, a	and trash	Ū	lonthly Rem DCD Task TP 2/10/23	Order #4.				mplete 7/1	.3/23. Bi	uilding insp	ection of	shelter is p	ending. (n Hold On
4YP202-03166 TS-000014-044	\$55,402 \$55,402	PM LAD: PM UDC PM CPTE	D: Carlin, (Craig							-											
Post-Construction																						
03371 South Lakes Dr EB	@ Castle Rock	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Sq Bus Stop Improvements 124/400-C40011 4YP202-03371 TS-000013-051	Hunter Mill \$0 \$0	PM TDD: PM UTL: PM LAD: PM UDC	: Nabavi,	/Assignmen , Seyed			rete loadin , bus shelte		_	lonthly Rem roject initia											Or	n Hold 🔲
	3 0	PM CPTE	D:																			

Pre-Design

Project Name																		Trai	nsporta		•	
Fund #	District			Desi	gn PHASE D	ates									Aug 2023					Sum	mary Statı	is Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHASI	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const Auth	Bid Adv	Bid Open	Const	Approved	-
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date
03386 South Lakes Dr WE	3 @ Seahawks Dr	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bus Stop Improvements 124/400-C40011 4YP202-03386 TS-000013-052	Hunter Mill \$0 \$0	Project PM TDD: PM UTL: PM LAD: PM UDC: PM CPTE	: Zahirieh D:	'Assignmen' n, Shahla	!		rete loadin , bus shelte	g pad, bus er, bench,		onthly Rem oject initia											On	Hold 🗌
Pre-Design																						
03499 Sunrise Valley Dr V	WB @ Glen Echo	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bus Stop Improvements 124/400-C40011 4YP202-03499 TS-000012-030	Dranesville \$0 \$0	TBD																		On	Hold \square	
Pre-Design																						
03807 Wiehle Avenue NB Drive	@ North Shore	02/20	NA	NA	06/20	12/20	03/23	05/23	04/21	NA	NA	07/22	04/23	NA	NA	NA	05/23	06/23	06/23	08/23	10/23	12/23
Bus Stop Improvements 124/400-C40011 4YP202-03807 TS-000013-046	Hunter Mill \$105,500 \$105,500	PM TDD: PM UTL: PM LAD:	: Hojatza Wilson, D: Carlin, (; ;	can, add cu at intersect North Shor both corne	pad, bench, irb-abutted ion of Wiel e Dr. Add C rs of interso	l sidewalk hle Ave & CG-12 to	UI	onthly Rem OCDTask C		. Final con	estruction p	package s	submitted t	o UDCD	on 5/23/23	3. NTP pei	nding.		On	Hold \square
04000 Elden St SB @ Alak	nama Dr	09/20	NA	NA	10/20	12/20	02/22	09/23	02/23	NA	NA	03/23	04/23	NA	NA	NA	10/23	11/23	11/23	11/23	05/21	12/23
Bus Stop Improvements 124/400-C40011 4YP202-04000 TS-000012-028	Dranesville \$75,500 \$75,500	Project PM TDD: PM UTL: PM LAD:	Manager/ : Hojatza DeSena D: Carlin, ('Assignmen deh, Max , Tajera	<u>ts</u> .	Project Des	scription rete bus pa	-	<u>M</u> Du riç	onthly Rem ue to drafti ghts are re	arks ng error (quired. Co	during des	ign that sh	nowed loc n halted u	cation of ex	kisting rig ghts have	ght-of-way e been acqu 7/23. UDCD	incorrectl	y, it was de	etermined	On I that land	Hold \square

Tuesday, August 22, 2023 Page 13 of 25

Construction

Project Name																		Tra	nsporta		_	
Fund #	District			Desi	gn PHASE D	ates		1			D'. l.t.	CIAL DUAC			Aug 2023				- L' BUAC		mary Stat	us Report
Project/Sub Project # Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		ubmission Estimated	Project	Utility	VDOT	f-Way PHAS NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const Auth	Bid Adv	uction PHAS Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth	NIP Date	Date	Date	Date	Auth	Const Auth	Date	Date	Award	Comp	Date
		03/22	NI A	40/22	L	02/22	04/24	04/24	05/22			05/22	42/22				02/24	04/24	04/24	04/24	10/24	40/24
06416-Parkers Ln NB @ S	nerwood Hall Ln	03/22	NA	10/22	NA	02/23	01/24	01/24	05/23	NA	NA	05/23	12/23	NA	NA	NA	03/24	04/24	04/24	04/24	10/24	10/24
Bus Stop Improvements 124/400-C40011 4YP202-06416 TS-000016-058	Mount Vernon \$80,000 \$80,000	PM TDD: PM UTL: PM LAD:	: Zahirieh Wilson, D: Carlin, (Nicole		Project Des Install conc shelter pad and trash c	rete loadin , bus shelte	g pad, bus er, bench,	N ⁻	onthly Rem TP letter to 1 0 of 1 pro	consulta			2 plans re	ceived 4/26	5/23. Fin	al plats reco	eived 5/4,	/23. LAD N	ITP 5/16/		Hold 🗌 ights
Land Acquisition																						
5000173 Old Keene Mill F	Rd EB @ Bland St	03/23	06/23	08/23	NA	12/23	09/24	09/24	12/23	TBD	NA	01/24	08/24	TBD	TBD	NA	11/23	12/24	12/24	01/25	05/25	05/25
Bus Stop Improvements 124/400-C40011 4YP202-5000173 TS-000014-048	Franconia \$160,000 \$160,000	Project PM TDD: PM UTL: PM LAD: PM UDC PM CPTE	: Madhus	'Assignmen sudhan, Gala	ppa l	Project Des Loading pac potential re with associa	d along wit			onthly Rem termediate		s in progre	ss.								On	Hold 🗌
Design																						
5000177 Old Keene Mill F	Rd WB @ Bland	01/23	06/23	08/23	NA	11/23	09/24	09/24	12/23	TBD	NA	01/24	08/24	TBD	TBD	NA	11/24	12/24	12/24	01/25	05/25	05/25
St Bus Stop Improvements 124/400-C40011 4YP202-5000177 TS-000014-047	Franconia \$300,000 \$300,000	Project PM TDD: PM UTL: PM LAD: PM UDC PM CPTE	: Madhus	'Assignmen sudhan, Gala	ppa l I	Project Des Loading pac Dench,trash along with Wall and gra	d with shel n can and s associated	idewalk retaining		onthly Rem termediate		s in progre	SS.								On	Hold
Design																						
5001355-Lee Hwy WB @	Bisvey Dr	03/22	NA	10/22	NA	02/23	05/23	05/23	NA	NA	NA	NA	NA	NA	NA	NA	07/23	08/23	08/23	08/23	02/24	02/24
Bus Stop Improvements 124/400-C40011 4YP202-5001355 TS-000017-044	Providence \$55,000 \$55,000	PM TDD: PM UTL: PM LAD:	: Zahirieh D: Carlin, ('Assignmen n, Shahla Craig	i	Project Des nstall conc pench, and	rete loadin	g pad,		onthly Rem DCD Task (5. Constru	ction Auth	norization	7/19/23. N	ITP pend	ling.				On	Hold \square

Bid Advertisement

Project Name																		Tra	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE	Dates			l						Aug 2023				'		mary Statı	
Project/Sub Project #	District						Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS		7	
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const Auth	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date
	•	01/21	11/21	NA	09/22	08/23	07/24	12/23	02/23	NA	NA	03/23	11/23	TBD	TBD	NA	03/24	04/24	05/24	06/24	02/26	08/25
		•	•		•	•	•	,	•				, -				,	,	,		•	Hold \square
Innovation Station North	Neighborhood			<u>Assignmen</u>	_	Project Des) 000 I F of	_	onthly Rem		CAMC ID	44E IAD I	NTD 2/1//	22 Landri	hta an 7	of C nuono	ution house	hoon negui	rad Davia		noid 🗀
Access SUP		PM TDD:	Shahnaj	, Sonia		Add approx 10' SUP, tw									23. Land rig nitted 4/26/							
124/400-C40011	Dranesville	PM UTL:	Nguyen	. Tan		and lighting	•	0 ,							on bridges							ved
ST-000048-001-0		PM LAD:		med, Nazan		North Met	_		. 1				•		JD approve						•	
ST-000048-001	\$8,810,000	PM UDC	D: Stevens	, Michael		Ride lot, Fa	rougi Cour	t, and							nd plans ac							ire
	\$199,036	PM CPTE	D: TBD, To	Be Determi	ned	Apgar Place	е			ulles Green L/23/21.	Dr pavem	ent wiath (completed	ву рър 8	/19/22. Virt	ual Public	c into Meet	ing neia 1	/19/22. US/	ACE appro	vea PJD	
Land Acquisition									1.	1/23/21.												
CUE #005 Blake Ln SB @ I	indenbrook	NA	NA	NA	NA	12/22	12/22	12/22	NA	NA	NA	NA	NA	NA	NA	NA	07/23	07/23	07/23	08/23	01/24	01/24
		D i t		•		Danie at Dan				andalı Danı	a also										On	Hold \square
Bus Stop Improvements			<u> Vianager/</u> Zahirieh	Assignmen		Project Des Fairfax Cou		a Enirfay		onthly Rem		oks to imp	rovo accor	cc at CLIE	bus stops.	Throo C	HE bus sto	nc prioriti	zod for imr	rovomon		
124/400-C40011	Providence	PM UTL:	Zalilileli	i, Sildilid		City CUE to		-							ering cons							
TS-000017-045-0		PM LAD:				005 facilitie	•								gned. Fund							
TS-000017-045	\$0		D: Carlin, C	`raiø		concrete lo	ading pad,	shelter,	of	the Projec	t. Final d	esign plans	s received	12/14/22	2. Countyw	ide perm	it package	submitte	d 12/21/22	. Building	permit	J
	\$0	PM CPTE	,	u.B		bench, tras	sh can, and	sidewalk	re	ceived 6/2	3/23. Cor	struction <i>i</i>	Authorizat	tion 7/27/	23. NTP pe	ending.						
Bid Advertisement																						
CUE #057 Blake Ln NB @	Lindenbrook	NA	NA	NA	NA	12/22	12/22	12/22	NA	NA	NA	NA	NA	NA	NA	NA	07/23	07/23	07/23	08/23	01/24	01/24
_								•									•	•	•	•	On	Hold \Box
Bus Stop Improvements				<u>Assignmen</u>		Project Des		- F-1-C	_	onthly Rem				+ СПС	ha akaa	Thuas C	IIC ha aka					
124/400-C40011	Providence		Zahirieh	i, Shahla		Fairfax Cou City to imp	,	U							bus stops. ering cons							
TS-000017-046-0		PM UTL: PM LAD:				057 facilitie									gned. Fund							
TS-000017-046	\$0		D: Carlin, C	`raig		concrete lo				,					ted 12/21/2			,	,			و
	\$0	PM CPTE		ı aıg		trash can, a	and sidewa	lk.		,				-					•	•	-	

Monthly Remarks

NA

04/22

TBD

Bid Advertisement

124/400-C40011

TS-000017-047-0

TS-000017-047

Design

Bus Stop Improvements

CUE #181 Nutley St NB @ Barrick St

Providence

\$0

02/22

NA

PM TDD: Zahirieh, Shahla

PM UDCD: Carlin, Craig

PM UTL:

PM LAD:

PM CPTED:

Project Manager/Assignments

04/22

12/22

sidewalk.

Project Description

TBD

Fairfax County assisting Fairfax

City to improve CUE bus stop #

181 facilities including installing

concrete loading pad, shelter,

bench, trash can, curb, and

The City of Fairfax seeks to improve access at CUE bus stops. Three CUE bus stops prioritized for improvement are in the County, including bus stop #181. The City's engineering consultant has developed construction plans. Under an agreement the County will construct the improvements as designed. Funds have been allocated by the City to contribute to the financing of the Project. Final plans received 12/14/22. Project plat has been finalized. Fairfax City to acquire land rights.

NA

NA

TBD

NA

TBD

NA

TBD

TBD

On Hold

Tuesday, August 22, 2023
Page 15 of 25

TBD

TBD

NA

NA

Project Name]																	Trai	nsporta	tion D	esign D	ivision
Fund #	District			Desi	ign PHASE [Dates			1						Aug 2023					Sum	mary Stati	us Report
Project/Sub Project #	'						Permit S	ubmission			Right-o	f-Way PHAS	E Dates					Constru	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	1	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const Auth	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date
5001914 Patrick Henry D Greenwood Dr	r NB @	04/21	08/21	10/21	NA	03/22	07/22	07/22	02/22	NA	NA	04/22	07/22	NA	NA	NA	12/22	12/22	12/22	02/23	03/23	07/23 Hold
MSMD Bus Shelter Repla	cement			'Assignmen		Project Des				onthly Rem		C				10/22 D	:	L:E -	-la -lk :			
303/300-C30010	Mason			sudhan, Gala		٠.									mpiete //1	LU/23. B	uliding insp	ection of s	sneiter is p	enaing. C	Lonstructio	011
CR-000007-002-0		PM UTL: trash can, detectable warning NTP 2/10/23. Building permit received 3/1/23. PM LAD: Campbell, Jocelyn Surface along with associated grading. PM UDCD: Carlin, Craig PM CPTED: PM CPTED: NTP 2/10/23. Building permit received 3/1/23.																				
CR-000007-002	Mason Mason Mason PM UTL: PM UTL: PM UTC: PM UTC: PM UTC: PM UTC: PM UDCD:																					
	\$73,000	\$73,000 PM UDCD: Carlin, Craig PM CPTED: NB @ 04/21 08/21 10/21 NA 12/21 07/22 04/23 07/22 NA NA NA 07/22 01/23 NA NA NA 05/23 06/23 06/23 06/23 03/23 Project Manager/Assignments Project Description Monthly Remarks On Hearth Control of the Con																				
Post-Construction		1 101 61 11																				
5001177 Patrick Henry D Brook Drive	rive NB @	•	-	-		-	-	04/23	-			07/22	01/23	NA	NA	NA	05/23	06/23	06/23	06/23		11/23
MSMD Bus Shelter Repla	PM UDCD: Carlin, Craig PM CPTED: Project Manager/Assignments PM TDD: Madhusudhan, Galappa Loading pad with shelter, bench, PM UTL: PM UTL: PM LAD: Campbell, Jocelyn PM LAD: Campbell, Joc															noiu 🗀						
303/300-C30010																icition						
CR-000007-003-0		PM UTL: trash can, detectable warning surface along with asociated grading. NTP 2/10/23. Building permit received 3/1/23. NA N														Lariu acqui	isition					
CR-000007-003	Mason PM TDE: Madhusudhan, Galappa PM UTL: trash can, detectable warning surface along with asociated grading. Mason PM UTL: trash can, detectable warning surface along with asociated grading. Mason PM UTL: trash can, detectable warning surface along with asociated grading. Mason PM UTL: trash can, detectable warning surface along with asociated grading. Mason PM UTC: Carlin, Craig PM LDC: Carlin, Craig PM UTC: Trick Henry Drive NB PM CPTED: Mason PM UTC: Trick Henry Drive NB PM CPTED: Mason PM UTD: Maddhusudhan, Galappa surface along with asociated grading. Monthly Remarks UDCD 1 ask Order #7. Construction substantially complete //10/23. Building permit received 3/1/23. Monthly Remarks UDCD 1 ask Order #7. Construction substantially complete //10/23. Building permit received 3/1/23. Monthly Remarks UDCD 1 ask Order #7. Construction substantially complete //10/23. Building permit received 3/1/23. Monthly Remarks UDCD 1 ask Order #7. Construction substantially complete //10/23. Building permit received 3/1/23. Monthly Remarks UDCD 1 ask Order #7. Construction substantially complete //10/23. Building permit received 3/1/23. Monthly Remarks UDCD 1 ask Order #7. Construction substantially complete //10/23. Building permit received 3/1/23. Monthly Remarks UDCD 1 ask Order #7. Construction substantially complete //10/23. Building permit received 3/1/23. Monthly Remarks UDCD 1 ask Order #7. Construction substantially complete //10/23. Building permit received 3/1/23. Monthly Remarks UDCD 1 ask Order #7. Construction substantially complete //10/23. Building permit received 3/1/23. Monthly Remarks UDCD 1 ask Order #7. Construction substantially complete //10/23. Building permit received 3/1/23. Monthly Remarks UDCD 1 ask Order #7. Construction substantially complete //10/23. Building permit received 3/1/23. Monthly Remarks UDCD 1 ask Order #7. Construction substantially complete //10/23. Building permit received 3/1/23. Monthly Remarks UDCD 1 ask Order #7. Construction substantially complete //10/23.																					
Construction		1 101 61 11																				
05991 Columbia Pike WB	@ John Marr Dr	04/21	08/21	10/21	NA	12/21	07/22	08/22	02/22	NA	NA	04/22	08/22	NA	NA	NA	12/22	12/22	12/22	02/23	03/23	06/23
	@ 00	•	•			•	•	00,22	,			0.,22	00/22				,	,	,	02,20	•	•
MSMD Bus Shelter Repla	cement								_							20/22 5						noiu 🗀
303/300-C30010	Mason	PM TDD		sudhan, Gala		Loading pa trash can, (ter, bench,	U	DCD Task	Order #6	Construct	ion substa	antially co	mplete 6/3	30/23. B	uilding insp	ection of I	ous sneiter	pending	•	
CR-000007-006-0		PM UTL:				surface alo		-														
CR-000007-006	\$73,000	PM LAD:	•	ell, Jocelyn		grading.	ing with ass	ociated														
	\$73,000		D: Carlin, (Lraig	,	B. a. a																
Post-Construction		PM CPT	υ.																			
	Dishapand Hun.	05/22	11/22	02/22	NA	00/22	01/24	01/24	00/22	NA	NA	00/22	01/24	NA	NA	NA	02/24	04/24	04/24	06/24	10/24	12/24
01241 Arlington Dr EB @	Kichmona nwy	05/22	11/22	02/23	INA	08/23	01/24	01/24	08/23	NA	NA	08/23	01/24	NA	NA	INA	03/24	04/24	04/24	06/24	•	
MSMD Bus Shelter Repla	cement	Project	Manager/	'Assignmen		Project Des			_	onthly Rem											On	Hold \square
303/300-C30010	Mount Vernon	PM TDD	: Madhu	sudhan, Gala		Loading pa			Fi	nal design	and proje	ect plat rec	eived 8/2	1/23 and	are under	review.	Land rights	needed o	n 1 proper	ty.		
CR-000007-007-0	Widuit Veriion	PM UTL:				sidewalk al	ong with a	ssociated														
CR-000007-007	\$50,000	PM LAD:	Moham	imed, Nazan	een	grading.																
	\$50,000		D: Carlin, (Craig																		
	+,	PM CPT	ED:																			

																		_				
Project Name									_									Trai	nsporta	ition D	esign Di	ivision
Fund #	District			Desi	gn PHASE [Dates									Aug 2023					Sum	mary Statu	ıs Report
Project/Sub Project #							Permit S	ubmission			Right-o	-Way PHAS	E Dates					Constru	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const Auth	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date
01655 Commerce St WB	@ Brandon Ave	05/22	11/22	02/23	NA	08/23	01/24	01/24	08/23	NA	NA	08/23	01/24	NA	NA	NA	03/24	04/24	04/24	06/24	10/24	12/24
MSMD Bus Shelter Repla 303/300-C30010 CR-000007-008-0 CR-000007-008	Franconia \$75,000 \$75,000	PM TDD: PM UTL: PM LAD:	Nguyen DeSena	, Tajera	ppa	Project Des Loading pa trash can, a with associ	d with shel and sidewa	lk along	Fir	onthly Rem nal design ceived 6/2	and proje	ct plat rec	ceived 8/21	1/23 and	are under	review. l	and rights.	needed o	n 1 proper	ty. Utility		Hold \square
Design																						
02416 Huntington Ave El Creek Rd MSMD Bus Shelter Repla 303/300-C30010 CR-000007-011-0 CR-000007-011		PM TDD: PM UTL: PM LAD:	: Madhus : Wilson, D: Carlin, C		ppa	08/23 Project Des Loading pa trash can, s associated	d, shelter, l sidewalk ald			NA onthly Rem nal design		08/23 ct plat rec	01/24 ceived 8/21	NA 1/23 and	NA are under	NA review. l	03/24 and rights	04/24 needed o	04/24 n 1 proper	06/24 ty.	10/24 On	12/24 Hold \square
Design																						
02475 John Marr Dr NB @ MSMD Bus Shelter Repla 303/300-C30010 CR-000007-012-0 CR-000007-012		PM TDD: PM UTL: PM LAD:	Nguyen Guy, Sai D: Carlin, C	rah	ppa	08/23 Project Des Loading pa benches, tr sidewalk al grading.	d with two ash cans, a	nd	Fir	NA onthly Rem nal design ceived 6/1	and proje	08/23 ct plat rec	01/24 ceived 8/21	NA 1/23 and	NA are under	NA review. l	03/24 Land rights	04/24 needed o	04/24 n 1 proper	06/24 ty. Utility		12/24 Hold □ n
03299 Sherwood Hall WE Hwy MSMD Bus Shelter Repla 303/300-C30010 CR-000007-015-0 CR-000007-015		PM TDD: PM UTL: PM LAD:	: Madhus :	02/23 Assignmen sudhan, Gala Craig	ppa	08/23 Project Des Loading pa sidewalk al grading.	d, bench, a			NA onthly Rem nal design		08/23 ct plat rec	01/24 ceived 8/21	NA 1/23 and	NA are under	NA review. L	03/24 and rights	04/24 needed o	04/24 n 1 proper	06/24 ty.	10/24 On	10/24 Hold 🗌

Tuesday, August 22, 2023 Page 17 of 25

Page																			_				
Project Substance Proj	Project Name																		Tra	nsporta	tion D	esign D	ivision
Current TRE(S) Af NTP Prelim Internet Pre-Final Final Pre-Final	Fund #	District			Des	ign PHASE [Dates									Aug 2023					Sumi	mary Stati	us Report
Policy P	Project/Sub Project #	,						Permit S	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
To NA 08/05 NA	Focus #	Current TPE (\$)				1	1	1					NTP Date		1			Const Auth					
Project Description Project Description Project Description Monthly Bemarks Construction Constructi	Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date
Stancerof Boulevard Widening Sulfy PM TID: Mimin, Wesley PM TID: Merge, Carol PM LOC: PM LOC: PM TID: Westfields Boulevard Westfields			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
Stancerof Boulevard Widening Sulfy PM TID: Mimin, Wesley PM TID: Merge, Carol PM LOC: PM LOC: PM TID: Westfields Boulevard Westfields			Droinet	Managor	/Accianmon	ı+c	Draiget Day	crintion		N.	lanthly Dam	arke										On	Hold \square
Solid Sulfy Sulf		dening Sully							ecroft	_			naged by	developer	r W/B∩∆ :	finalizina a	areemer	nt and cash	honding	ontion with	Marriott		
Suly Suly Suly Suly Suly Suly Suly Suly			TIVITOD		, westey																		Jonas
Seg. 64000 \$500,678 6 PM ALD: Krage, Carol PM UDC: PM CPTED: Gaurino, Michael Construction NA N	•	Sully	PM UTL:	: Nguyen	n, Tan		Conference	e Center Dr	ive to														
Mode Project Manager / Assignments Project Description		4000 570	PM LAD:	: Kresge,	Carol		Westfields	Boulevard								ns will be	updated	for lastest	guardrail :	standard, a	and there	is a Fiberl	ight
Construction Na Na Na Na Na Na Na N	5G25-064-000		PM UDC	CD:						ut	tility conflic	t that the	y are wor	king to ad	ldress.								
Oakwood Road Street Acceptance 304/300-C30050 Franconia 2625-122-000-0 S500,000 PM UDCD: POSt-Construction Bicycle/Pedestrian Imprv DOT 304/300-C30050 PM LD: S500,000 PM CPTED: PM LD: PM LD: PM LD: PM LD: PM LD: Post-Construction Bicycle/Pedestrian Imprv DOT 304/300-C30050 S700,000 PM LD: PM LD: PM LD: PM LD: Post-Construction Bicycle/Pedestrian Imprv DOT 304/300-C30050 PM LD: PM L		\$0	PM CPT	ED: Guarino	o, Michael																		
Oakwood Road Street Acceptance 304/300-C30050 Franconia 304/300-C30050 PM UDC: 3500,000 S500,000 S500,000 S500,000 PM UDC: 3500,000 PM UDC: 3600,000 PM	Construction																						
Oakwood Road Street Acceptance PM UTC: 2625-122-000			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
Oakwood Road Street Acceptance PM UTC: 2625-122-000			Dun't and		/ ^ :		D				La catala de Danse	a ala										On	Hold \square
304/300-C30050 Franconia PM LTL:	Oakwood Road Street Ac	ceptance				_			unand Dane	_			co paelcae	o cubmitte	ad ta VDO	T 0/21/21	Comm	anto rocciuo	d 10/10/2	1 11000	aunch lict		
PM LDC: Popoola, Larry PM CPTED: Secondary Street System. Secondary Str	304/300-C30050	Franconia		0 /	Christina		•																
began January 2023 and are ongoing. Site meeting held on 3/10/23 with VDOT Permits, LSB, & FCDOT for surveying proposed right-of-way and limited access limits. Survey completed and plats/exhibits are in progress. On 4/28/23 requested VDOT prepare NEPA documents for CTB LACC package. Draft EQ-429 and exhibit submitted to VDOT 8/18/23. Post-Construction	2G25-122-000-0																						sues
Post-Construction Guinea Rd/Bronte Dr O6/23 TBD	2G25-122-000	\$700,000			a Larry		,																
Post-Construction Guinea Rd/Bronte Dr O6/23 TBD		\$500,000			a, Lairy																		ted
Guinea Rd/Bronte Dr 06/23 TBD	Post-Construction		1 101 61 11							V	DOT prepa	re NEPA o	locuments	for CTB L	LACC pack	age. Draft	EQ-429	and exhibit	t submitte	d to VDOT	8/18/23.		
Bicycle/Pedestrian Imprv DOT 304/300-C30050 Braddock 2G40-197-002-0 2G40-197-002-0 Stropy M UCD: PM U			06/23	TRD	TRD	TRD	TRD	TRD	TRD	TRD	TRD	NΔ	TRD	TRD	TRD	TRD	NΔ	TRD	TRD	TRD	TRD	TRD	TRD
Bicycle/Pedestrian Imprv DOT 304/300-C30050 Braddock PM UTL: PM TDD: Madhusudhan, Galappa Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop Survey Georgetown Pike/Great Falls Library Bicycle/Pedestrian Imrv DOT 304/300-C30050 Dranesville PM TDD: Madhusudhan, Galappa PM UTL: PM UDCD: Island, ADA ramps, and relocation of existing bus stop TBD	Guillea Ruy Di Oilte Di		00/23	100	100	100	100	100	100	100	100	IVA	100	100	100	100	IVA	100	100	100	100		
304/300-C30050 Braddock 2640-197-002-0 2640-197-002 304/300-C30050 Stroey Made PM TDD: Made Pedestrian and bicycle safety improvements to include high your provements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop PM UTL: visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop PM UTL: visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop PM UTL: PM UTL: visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop PM UTL: PM UTL	Ricycle/Pedestrian Impry	DOT	Project	Manager/	/Assignmen	<u>its</u>	Project Des	scription		_													
2640-197-002 \$145,000 \$55,000 \$PM LAD: visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop Survey Survey Georgetown Pike/Great Falls Library Bicycle/Pedestrian Imrpv DOT 304/300-C30050 Dranesville 2640-197-003-0 Dranesville 2640-197-003-0 PM UTC: Improvements to include nign visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop FM UTC: Visibility crosswalks, refuge island developed once survey is complete. FM UDCD: Island, ADA ramps, and relocation of existing bus stop FM UTC: Visibility crosswalks, refuge island provided island, ADA ramps, and relocation of existing bus stop FM UDCD: Island, ADA ramps, and relocation of existing bus stop TBD	• •				sudhan, Gala			,	,														ant on
2G40-197-002 \$145,000 \$5,000 PM UDCD: island, ADA ramps, and relocation of existing bus stop Survey Georgetown Pike/Great Falls Library Bicycle/Pedestrian Imrpv DOT 304/300-C30050 Dranesville 2G40-197-003-0 PM LDD: visibility crosswark, reloge island, ADA ramps, and relocation of existing bus stop TBD	•	2.44400.					•		U										t reviewin	g existing	traffic dat	a and	
Survey Georgetown Pike/Great Falls Library Bicycle/Pedestrian Imrpv DOT 304/300-C30050 Dranesville 2640-197-003-0 PM UDCD: PM CPTED: Askarzadeh, Negin TBD		\$145,000					,	,	O	Q(eveloping (rosswaik	Memo. So	medule to	be develo	pea once	survey is	s complete.					
Survey Georgetown Pike/Great Falls Library Bicycle/Pedestrian Imrpv DOT 304/300-c30050 Pm UTL: PM LAD: PM CPTED: Askarzadeh, Negin TENSAM							,	. ,															
Georgetown Pike/Great Falls Library TBD		, -,	PM CPT	ED: Askarza	deh, Negin		relocation	or existing	bus stop														
Bicycle/Pedestrian Imrpv DOT 304/300-C30050 2G40-197-003-0 Project Manager/Assignments Project Description Install pedestrian refuge island Project Description Install pedestrian refuge island FM TDD: El Kaissi, Mohamad Project Description Install pedestrian refuge island FM TDD: El Kaissi, Mohamad PM UTL: PM LAD: Monthly Remarks TPP ID# 23007: Comments on draft task order proposed sent to consultant on 8/18/23. Draft task order proposal received from consultant on 7/5/23 and is under review. Survey is in progress. Survey notification letters sent 5/22/23. Pre-scoping document received from CPTED 4/21/23.	Survey																						
Bicycle/Pedestrian Imrpv DOT 304/300-C30050 304/300-C30050 2640-197-003-0 Project warder/Assignments Project bescription Install pedestrian refuge island from consultant on 8/18/23. Draft task order proposed sent to consultant on 8/18/23. Draft task order proposal received from consultant on 7/5/23 and is under review. Survey is in progress. Survey notification letters sent 5/22/23. Pre-scoping document received from CPTED 4/21/23.	Georgetown Pike/Great	Falls Library	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
304/300-C30050 2G40-197-003-0 Bicycle/Pedestrian Imrpv DOT PM TDD: El Kaissi, Mohamad Install pedestrian refuge island Install pedestrian refuge island from consultant on 8/18/23. Draft task order proposed sent to consultant on 8/18/23. Draft task order proposal received from consultant on 7/5/23 and is under review. Survey is in progress. Survey notification letters sent 5/22/23. Pre-scoping document received from CPTED 4/21/23.			Project	Manager	/Assignmen	its	Project Des	scription		N	Ionthly Rem	narks										On	Hold \square
2G40-197-003-0 PM UTL: PM UTL: PM LAD: from consultant on 7/5/23 and is under review. Survey is in progress. Survey notification letters sent 5/22/23. Pre-scoping document received from CPTED 4/21/23.		DOT							ge island	_			mments o	n draft tag	sk order n	roposed se	ent to co	nsultant on	8/18/23.	Draft task	order pro	posal rece	eived
2G40-197-003-0 document received from CPTED 4/21/23.	•	Dranesville			,				0														
																, ,	-	•			· •	•	-
2G40-197-003 \$217,000 PM UDCD: \$77.000	2G40-197-003	\$217,000																					

\$77,000

Survey

PM CPTED: Stevens, Daniel

																		Trai	acnorta	tion D	ocian D	ivicion
Project Name																		IIdi	nsporta		_	
Fund #	District			Desi	ign PHASE	Dates									Aug 2023						mary Stati	is Report
Project/Sub Project #								ubmission				f-Way PHAS							uction PHAS			
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)	Date	Dute		L	1 5000	L	L Bate	1 1003	1 1013	Autii		Dute	Dute		Autii		L Date	L Bate	Awara	Comp	Date
Kingstowne Village Pkwy	/Park Village Dr	06/23	NA	10/23	NA	03/24	02/25	02/25	05/24	TBD	NA	06/24	01/25	TBD	TBD	NA	03/25	04/25	05/25	06/25	12/25	12/25
Bicycle/Pedestrian Imprv 304/300-C30050 2G40-197-004-0 2G40-197-004	Franconia \$181,000	Project PM TDD: PM UTL: PM LAD: PM UDC	Zahirieh	'Assignmen n, Shahla	_	Project Des Install pede ADA ramp,	estrian refu		TI	onthly Rem PP ID #2: 11/23.		irvey com	pleted 6/8	/23. Desig	gn contract	t 6/7/23.	. NTP to W	SP 6/12/2	3. Additior	nal survey		Hold 🗌
	\$61,000	PM CPTE	D: Derleth,	, Gavin																		
Design																						
Kingstowne Village Pkwy	/Cross Gate Ln	06/23	NA	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imrpv 304/300-C30050 2G40-197-005-0 2G40-197-005	\$300,000 \$150,000	PM TDD: PM UTL: PM LAD: PM UDC	: Zahirieh	ŕ	<u>ts</u>	Project Des Install pede eastbound Kingstowne Cross Gate improve bu	estrian refu approach o Village Pa Lane and r	of rkway and	TI		009. NTP						rvey reques					Hold ∐ ent
Survey																						
Braddock Rd/Witch Haze Bicycle/Pedestrian Imprv 304/300-C30050 2G40-197-007-0 2G40-197-007		PM TDD: PM UTL: PM LAD: PM UDC	Elahi, Se	09/23 Assignmen eyedbehnam on, Nathan	_	04/24 Project Des Install refu truncated of	ge island w	09/24 ith		TBD onthly Rem PP ID #2		02/24 ermediate	08/24 e design in	progress.	Survey co	NA ompleted	10/24 I on 7/7/23	11/24 . NTP to c	11/24 onsultant	12/24 on 4/27/2		04/25 Hold 🗌
Design																						
Blake Lane at Bushman R	RFB	03/23	08/23	NA	11/23	08/24	01/25	01/25	02/24	TBD	NA	04/24	11/24	TBD	TBD	NA	02/25	02/25	02/25	03/25	07/25	07/25
Bicycle/Pedestrian Imprv 304/300-C30050 2G40-197-010-0 2G40-197-010	Providence \$695,000 \$545,000	PM TDD: PM UTL: PM LAD: PM UDC	: Marsh,			Project Des Install pede and associa ADA curb r intersection Bushman D	estrian refu ated crossv amps at th n of Blake I	valks and e		onthly Rem		rvey recei [,]	ved 5/16/2	23. Prelimi	inary desig	n and cr	rosswalk sti	udy in pro	gress.		On	Hold \square

	-																	Tra	nsporta	tion D	ocian D	ivicion
Project Name																		IId	Ποροιτο		_	
Fund #	District			Des	gn PHASE [Dates									Aug 2023						mary Stati	us Report
Project/Sub Project #						_		ubmission		_		-Way PHAS		,	_		T		ruction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	1	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const Auth	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date
Woodburn Rd/Pine Ridge	e Park Entrance	04/23	NA	06/23	08/23	10/23	02/24	02/24	NA	NA	NA	NA	NA	NA	NA	NA	02/24	03/24	03/24	03/24	07/24	07/24
Bicycle/Pedestrian Impro 304/300-C30050 2G40-197-011-0 2G40-197-011	Providence Mason \$115,000 \$0	PM TDD PM UTL: PM LAD: PM UDC	Elahi, S	Assignmen eyedbehnam drow, Nikolai	1	<u>Project Des</u> Install refu _i			T		3016. Pre						emediate o No utility in				3. Plans	Hold
Design Beverly Rd/Old Dominion	n Dr Crosswalk	02/22	04/21	09/22	NA	01/23	04/23	09/23	11/22	NA	NA	12/22	08/23	TBD	TBD	NA	10/23	10/23	10/23	11/23	01/24	01/24
Bicycle/Pedestrian Impro 304/300-C30050 2G40-197-016-0 2G40-197-016	Dranesville \$75,000 \$0	PM TDD PM UTL: PM LAD: PM UDC	: Shahna : : :D:	Assignmen j, Sonia Irow, Nikolai	-	Project Des Construct 5 foot-wide a Beverly Roa ramp at Old Project sup funding	50 linear fe asphalt pat ad includin d Dominior	h along g a curb n Drive.	Ū		/21/22. La				s has been ing addres		d. Final des	ign distril	buted for re	eview on	1/11/23.	
Elm St/Old Dominion Dr Bicycle/Pedestrian Impro 304/300-C30050 2G40-197-017-0 2G40-197-017		PM TDD PM UTL: PM LAD: PM UDC	: Hojatza : : Guy, Sa	TBD Assignmen deh, Max rah Irow, Nikolai		Project Des Install 25 li curb ramps across Elm Bridge Roa continuous Elm Street	near feet o s, and new Street nea d creating a	crosswalk r Chain	Ci Se		TDD staff						TBD rom consult runding pro				er review.	TBD Hold
Old Courthouse Rd./Besl Realignment	ey Rd.	07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	06/23	NA	06/23	07/23	08/23	10/23	11/24	09/25 Hold \Box
Spot Roadway Improven 304/300-C30050 5G25-059-007-0 5G25-059-007	hents 2014 Hunter Mill \$19,500,000	PM TDD PM UTL: PM LAD:	: Nabavi, : Maisel,	Michael rne, Robert		eliminate s	I Courthou harp curve sley Road	intersection	T St	ubmitted o	35. Bid op n 6/2/23.	Contracto	r pre-qual	ification c	ompleted.	Verizon	advertisem relocation i environme	n progres	ss. The sch	edule is a	on packag djusted du	e ie to

Tuesday, August 22, 2023 Page 20 of 25

lanes, and shared-use path.

PM UDCD: Lim, Vannak

PM CPTED: Aguayo, Vanessa

\$1,322,777

Bid Advertisement

																		Trai	nsnorta	tion D	esign D	ivision
Project Name									ı						۸ ع			IIai	isporta		•	
Fund #	District			Des	ign PHASE [Dates	I - "				51.1.				Aug 2023						mary Stati	is Report
Project/Sub Project #	C TDF (A)	A /F NITO	D I'	I	D	Let l pl		ubmission			<u> </u>	f-Way PHAS		Luciato	Luci Como	\/DOT	lo		iction PHAS		la	F
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NIP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)	Date	Dute	Butte	Dute	Dutte	Date	L	11003	1 1003			L	Date	Date			Date	Dute	Awara	Comp	Dute
Backlick Rd. Sidewalk - Ka Ln.	andel Ct - Cindy	07/16	10/16	05/17	03/18	06/21	05/19	03/22	10/21	NA	NA	10/21	02/22	02/19	12/19	NA	07/22	04/23	05/23	06/23	05/20	03/24
Pedestrian Improvement	c 201 <i>4</i>	<u>Project</u>	Manager/	'Assignmer	<u>its</u>	Project Des	scription		M	onthly Rem	<u>narks</u>										On	Hold \Box
304/300-C30050	Mason	PM TDD	Turner,	Latesa		Construct a		•									1/24. Pre-co					
5G25-060-020-0	Widson	PM UTL:	Maisel,	Michael		of concrete		-									Ad 4/26/23.					3.
5G25-060-020	\$1,950,000	PM LAD:	Najeeb,	, Mohamme	d	east side of	Backlick R	oad									Sheet was s					ian.
3023 000 020	\$0	PM UDC	D: Stevens	, Michael													hor adjustn nder new A					
	40	PM CPTE	D: Askarza	ideh, Negin					50	incuaic ac	layea auc	to ic duti	10112411011	or constru	action task	oruci ui	iluci ilew A	illiuai iiai	ispoi tatioi	ii Constiu	ction cont	i act.
Construction																						
Chain Bridge Rd. Walkwa	y - Courthouse	12/17	02/18	08/18	09/19	11/23	12/23	12/23	03/23	03/21	NA	03/23	11/23	12/23	04/24	NA	02/24	03/24	04/24	05/24	01/25	01/25
Rd Sutton Rd.		Project	Manager/	/Assignmer	nts	Project Des	scrintion		M	onthly Rem	narks										On	Hold \Box
Pedestrian Improvement		Project Manager/Assignments PM TDD: El Kaissi, Mohamad PM UTL: Maisel, Michael PM UTL: Maisel, Michael Project Description Construct approximately 1,910 LF of 5-foot concrete sidewalk on on 3/13/23. All utility plans received (DVP, Cox, Verizon). Awaiting ROW completion prior to commencing utility														bmitted to	LAD					
304/300-C30050	Providence																					
5G25-060-023-0	4	PM LAD:	Herider	, Jay	:	south side	of Route 12	23 between	CC	onstruction	١.											
5G25-060-023	\$2,650,000	PM UDC	D: Cutler, 1	Tom		Courthouse	e Rd to Sut	ton Rd														
	\$1,400,000	PM CPTE	D: Askarza	deh, Negin																		
Land Acquisition																						
Little River Tnpk Walkwa	y WB - High Pl -	11/17	12/17	11/18	06/19	08/20	05/21	TBD	11/20	02/21	NA	02/21	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Pinecrest Pkwy		Project	Managor/	'Assignmer	ntc.	Project Des	crintion		N	onthly Rem	narks										On	Hold \square
Pedestrian Improvement	s 2014	PM TDD		_	_	Construct 1		8-foot wide	_			annroved	final nlan	s 9/7/21	Ι ΔD NTP 2	7/8/21 L	and rights o	nn 7 of 8 r	ronerties	have hee	n acquired	
304/300-C30050	Mason	PM UTL:		•		walkway al	,										, but encum					•
5G25-060-043-0		PM LAD:	•	an, Clyde		Little River	-										was adjuste					
5G25-060-043	\$4,800,000		D: McCork			of and east	of Roberts	Avenue									on. OCA is l					
	\$800,000		D: Lilley, R	•											6/23/23. 9	She agree	ed to move	forward v	ith the sta	andard ac	quisition	
Land Acquisition			- 77						pr	ocess, or t	the emine	nt domain	route, if	needed.								
Little River Tnpk Walkwa Little River Run Dr	y - Hillbrook Dr	08/17	11/17	07/18	09/20	06/22	07/20	08/23	09/22	NA	NA	09/22	07/23	05/23	10/23	NA	09/23	11/23	12/23	01/24	04/22	01/25 Hold
Pedestrian Improvement	s 2014			'Assignmer		Project Des		0.6		onthly Rem				-	1	10/0/55						
304/300-C30050	Mason	PM TDD		n, Shahla		Construct 1	,										Review co					
5G25-060-044-0		PM UTL:	. 0 ,		,	wide, curb	abutted SIG	iewaik									es have bee ed plans and					
5G25-060-044	\$7,750,000	PM LAD:								ate has be								เ อนมกกแนก	ig FOL IIII	u-August.	CN COMP	CUUII
	\$2,354,816	PM UDC	D: Metafri	a, Fasika					uc	acc rius Dec	cii ciiailge	a duc to t	are require	ca iana ng	jina acquis	11011 1330	ic.					

\$2,354,816

Design

PM CPTED: Askarzadeh, Negin

																		_				
Project Name																		Tra	insporta	tion De	esign D	ivision
Fund #	District			Desi	gn PHASE D	ates									Aug 2023					Sumi	nary Statı	ıs Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Const	ruction PHASI	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const Auth	1	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date
Lincolnia Rd Sidewalk & S Improvements	pot	02/20	NA	NA	06/20	03/21	08/21	01/22	10/20	NA	NA	11/20	12/21	01/21	06/21	NA	02/22	NA	NA	03/22	08/21	10/22 Hold \Box
Pedestrian Improvement 304/300-C30050 5G25-060-048-0 5G25-060-048	\$ 2014 Mason \$900,000 \$0	PM TDD PM UTL: PM LAD: PM UDC	Nabavi,	, Tan , Beth a, Fasika	- (((1	connect pe along North Lincolnia Ro	,000 LF of s	s Street and incolnia	TI fo		0.1 Cons								1/4/23. Sigi list and lan		nent ease	
Post-Construction																						
Dulles Toll Road Eastbour Ramp/Fairfax County Par (RMAG) RMAG Phase II 2014		04/22 <u>Project</u>	06/22 Manager/	NA Assignmen	NA ts <u>l</u>	NA Project Des	NA scription	NA	NA <u>M</u>	NA onthly Rem	NA narks	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA On	NA Hold
304/300-C30050 5G25-062-010-0 5G25-062-010	\$4,000,000 \$1,078,773	PM UTL: PM LAD: PM UDC		,		ū	ossing of tr Road on-ra		cc		. VDOT re	view com	ments on	the prelim	ninary desi				ning of final A proposal			d
Design																						
Bluemont Way - Disc St P Pkwy	ed Br - Reston	11/16 Project	NA Manager/	11/17 Assignmen	04/19 <u>ts</u> <u>l</u>	12/22 Project Des	03/20 scription	09/23	11/20 <u>M</u>	NA onthly Rem	NA narks	12/20	06/22	NA	NA	NA	10/23	10/23	10/23	10/23	03/21 On	05/24 Hold
RMAG Phase II 2014 304/300-C30050 5G25-062-011-0 5G25-062-011	Hunter Mill \$1,200,000 \$0		Pugh, Ri	ichard Mohammed Craig	ر با ر	of 10-foot v	pproximate wide aspha ong the sou Vay	It shared-	ac 10 cc	equisition co/27/22. O	ompleted ne Verizo	6/28/22. n manhole	Land right to be	ts on 4 of adjusted	4 propertion during con	es have l nstructio	been acqui n. Cogent t	red. Storr to coordir	ng TE comr nwater Detenate with co ed to obtain	ention Wa Intractor t	iver appro o protect	oved
Design																						
Sunrise Valley Dr - Restor	Assoc Entrance	NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	TBD
RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014	Hunter Mill \$138,199 \$0	Project PM TDD PM UTL: PM LAD:	Zahirieh Monaha	•	F		scription destrian cro g of the inte		TI Co rig	ounty prep	89.17. R lared surv	ey, plats, a OT 10/18,	and acquir /18. Const	red the lar truction o	nd rights. f the proje	Land acc	quisition co	mpleted 1	the VDOT S 10/18/18. I mpletion of	ist of the	uild team. acquired	

Tuesday, August 22, 2023 Page 22 of 25

Construction

PM CPTED: Malik, Zuhra

																		Trai	acnorta	tion D	esign D	ivicion
Project Name									ı						۸ 2022			IIai	ισμοιτο		_	
Fund #	District			Desi	gn PHASE D	ates	I	h			D'.l.		F. D. J		Aug 2023				BUAC		mary Statu	is Report
Project/Sub Project # Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	ubmission Estimated	Project	Utility	VDOT	-Way PHAS	Est Comp	Util NTP	Util Comp	VDOT	Const Auth	Bid Adv	uction PHAS Bid Open		Ammuovad	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth	NIP Date	Date	Date	Date	Auth	Const Auth	Date	Date	Const Award	Approved Comp	Date
-	- (//			10/17	44/40	00/00	20/20	04/00	44/40			00/40	10/10	12/12	I		00/00	00/00	L	0.4/0.0		05/00
Fox Mill Rd. Walkway - Ff Reston Pkwy	x Cnty Pkwy -	03/16	NA ,	10/17	11/18	03/20	09/20	01/22	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	02/22	02/22	02/22	04/22	03/20 On	06/23 Hold \Box
County-Maintained Pede	strian Imp - 2014				_			oly 2 000				uction cul	otontially.	complete	d on 6/16/	33 NDO.	T nunch lie	rocoivod	7/12/22			
304/300-C30050	Hunter Mill		,					, ,		PP 1D#12	L CONSU	uction Sul	Staritially	completed	u 011 0/10/	23. VDO	i puncii iisi	received	//12/23.			
ST-000036-009-0			,																			
ST-000036-009	\$2,250,000				4	•	-															
	\$0			•		Mill Road																
Post-Construction		TWICITE	.b. Harren,	vviiiiaiii																		
	d Uso Dath	01/10	04/19	02/10	00/21	00/22	11/20	01/24	00/22	10/22	NΑ	01/22	12/22	12/22	12/24	NΑ	06/24	09/24	10/24	01/25	11/21	01/26
Elklick Run - Dominion Po		01/18	04/10	02/19	06/21	03/23	11/20	01/24	03/22	10/22	IVA	01/23	12/23	12/23	12/24	INA	00/24	00/24	10/24	01/23	,	•
County-Maintained Pede	strian Imn - 2014	Project	Manager/	<u>Assignmen</u>	<u>ts</u>	Project Des	scription		_													Hold \square
304/300-C30050	-	PM TDD:	Beall, Ja	mes																		
ST-000036-013-0	July	PM UTL:	Yusufog	lu, Eldar																		
ST-000036-013	Anistratined Pedestrian Imp - 2014 30050 Hunter Mill 30050 PM UDC): Samiyi, Bijan 30050 PM CPTED: Harrell, William 40070 S0 50 PM CPTED: Harrell, William 50 PM UDC): Samiyi, Bijan 40070 Nill Road 50 PM CPTED: Harrell, William 50 PM UDC): Samiyi, Bijan 50 PM UDC): Samiyi, Bi																					
																ig but						
	ined Pedestrian Imp - 2014 0 Sully -0 S															ю г сл 7 рс	arceio, arie	a delay iii				
Land Acquisition											• •											
	ay - Kirby Rd	07/21	01/22	07/22	01/23	06/23	05/24	05/24	09/23	TBD	NA	10/23	07/24	07/24	02/25	NA	09/24	10/24	11/24	01/25	•	06/25
Lemon Rd.		Project	Manager/	Assignmen	ts	Proiect Des	scription		М	onthly Rem	arks										On	Hold \square
•	-				_			west side	_			plats req	uested 8/2	2/23. Land	d rights ne	eded on	16 properti	es. Final o	design dist	ributed fo	r review	
304/300-C30050	Dranesville	PM UTL:	Yusufog	lu, Eldar		of Westmo	reland Stre	et,														Cox
ST-000036-015-0	4	PM LAD:		-	i	including sl	hared-use p	oath and	Co	ommunicat	ions, Fair	ax Water	and other	s are und	erway. Exi	sting pip	es inspectio	n survey	completed	l. Commu	nity Inforn	nation
ST-000036-015	\$4,750,000	PM UDCI	D:				_	ADA ramps	, M	eeting was	held on 3	3/8/23. Sc	hedule up	dated due	e to project	design i	modificatio	ns based (on Citizen	Informat	ion Meetin	g.
	\$0	PM CPTE	D: Luo, Cai	jun		and revised	d pavement	t markings														
Design																						
Telegraph Road Walkway	Ph II - Pike to	06/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Wilton		Project	Manager/	Assignmen	ts	Project Des	scription		М	onthly Rem	arks										On	Hold \square
County-Maintained Pede	-	PM TDD:		, Mohamad	_	Construct a		ely 2,200				eting with	Superviso	or Lusk to	discuss tw	o (2) de	sign alterna	atives on 8	3/22/23. P	reliminary	design ar	alysis
304/300-C30050	Franconia	PM UTL:				LF of walkv											nment cros			/	J	•
ST-000036-017-0	4	PM LAD:				links, includ	ding crossw	alks, curb														
ST-000036-017	\$8,000,000	PM UDCI	D:			ramps, reta	U	and														
	\$7,250,000	PM CPTE	D: Abifade	l, Gibran		pedestrain	bridge.															

Tuesday, August 22, 2023 Page 23 of 25

	_																	Tuo		+: a = D	osian D	i, delen
Project Name	<u> </u>								Transportation Design Division													
Fund #	District	ign PHASE [Dates			Aug 2023								Summary Status Report								
Project/Sub Project #						Permit Submission			Right-of-Way PHASE Dates							Construction PHASE Dates						
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const Auth	Bid Adv Date	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date
Burke VRE Connector Ph	IV	02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	03/22
County-Maintained Bike/ 304/300-C30050 ST-000037-003-0 ST-000037-003	PM TDD: PM UTL: PM LAD: PM UDC	Hojatza Pugh, R	isa Deepak	:	surroundin the west vi	scription RE station to g neighbord a shared-us nd sharrow	hoods to se path,	TI no 5/	Monthly Remarks TPP ID#346. Construction substantially complete 3/7/22. Ribbon cutting ceremony held 3/20/22. Nutrient credit transfer is not required for this project. Schedule adjusted due to delay in delivery and installation of handrail. VDOT permit released 5/18/22. LDS bond release in progress. Site as-built resubmitted to LDS 7/24/23. Additional comments recieved 8/11/23 have been addressed and as-built resubmitted to LDS 8/22/23.											fer is d		
Post-Construction																						
Guinea Rd/Rutherford Pa	nrk	03/23	NA	06/23	08/23	10/23	05/24	05/24	09/23	TBD	NA	10/23	04/24	TBD	TBD	NA	06/24	06/24	07/24	08/24	11/24	11/24
Bicycle/Pedestrian Access DOT 304/300-C30050 Braddock ST-000053-002-0 ST-000053-002 \$142,00 (\$8,00		PM TDD: PM UTL: PM LAD: PM UDC	Moham	'Assignmer deh, Max imed, Nazar deh, Negin		Project Description Crosswalk improvements to include RRFBs, curb extension, and ADA curb ramps			Monthly Remarks TPP ID #23004. Intermediate design distributed for review on 6/16/23. Received comments on 7/24/23. Proceeding with pre-final design. Utility designations requested.													
Design																						
Westmoreland St/Rosem	onte Dr	06/23	NA	08/23	11/23	12/23	08/24	08/24	12/23	TBD	NA	01/24	07/24	TBD	TBD	NA	09/24	10/24	11/24	12/24	03/25	03/25
Bicycle/Pedestrian Access DOT 304/300-C30050 Dranesville ST-000053-003-0 ST-000053-003 \$377,000 \$27,000		PM TDD: PM UTL: PM LAD: PM UDC	Hojatza	'Assignmer deh, Max ijun		crosswalk t	scription ent of existico include A lestrian refu relocation o	DA curb uge island,		Monthly Remarks TPP ID #23006. Intermediate design submitted for review and comments on 8/8/23.									Hold 🗌			
Design																						
Bluemont Way/Explorer	St	04/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Acces 304/300-C30050 ST-000053-004-0 ST-000053-004	\$ DOT Hunter Mill \$315,000 \$25,000	Project Manager/Assignments PM TDD: Beall, James PM UTL: PM LAD: PM UDCD: PM CPTED: Stevens, Daniel			,	on WB app Way at Exp refuge islar	safety important safety	uemont t to include	TI Su	Monthly Remarks TPP ID #23010. Task order contract executed 4/4/23. Traffic analysis (for RRFB and elimination of left turn lane) re submitted to VDOT on 7/26/23. Survey in progress (anticipated end August 2023). Survey notifications mailed on 3/29 Land survey work order submitted 3/31/23.								lane) re	Hold \square			

Tuesday, August 22, 2023 Page 24 of 25

Survey

Beacons

Project Name																		Tra	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE D	Dates			Aug 2023 Summary Status Re											ıs Report		
Project/Sub Project #						Permit Submission		Right-of-Way PHASE Dates								Construction PHASE Dates						
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const Auth	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date
Hooes Rd/South Run Stream Valley Trail		07/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Access DOT 304/300-C30050 Mount Vernon ST-000053-005 Springfield ST-000053-005 \$151,000 (\$4,000) PM UTC: PM LAD: PM UDCD: PM UDCD: PM CPTED: Derleth, Gavin						Project Description Pedestrian safety improvements including two passive detection Rectangular Rapid Flashing Beacons and no parking signs Monthly Remarks TPP ID #23014. Design task order contract executed 7/14/23. Survey received 8/7/23. Land rights may be req FCPA property on either side of the road. Schedule to be included upon completion of survey.										Hold 🗀						
Design																						
Silverbrook Rd/Crosspointe Dr		06/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Access DOT 304/300-C30050 Springfield ST-000053-006-0 ST-000053-006 \$320,000 \$10,000		PM TDD PM UTL: PM LAD: PM UDC	: Madhu	/Assignmen sudhan, Gala Tina	рра	Project Des Pedestrian at Silverbro Crosspointe refuge islan Flashing Be	safety imp ook Road and Drive to ind, Rectang	nd nclude	TI St	Monthly Remarks TPP ID #23017. RRFB Crosswalk Memo submitted to VDOT for review on 7/25/23. NTP issued to consultant on 6/6/23 Survey is in progress. Survey notification letters sent 4/27/23.										Hold B.		
Survey																						
Stringfellow Rd/Foxfield I	Pool	05/23	NA	10/23	02/24	08/24	02/25	02/25	03/24	TBD	NA	04/24	01/25	TBD	TBD	NA	03/25	04/25	04/25	05/25	08/25	08/25
Bicycle/Pedestrian Access DOT 304/300-C30050 Sully ST-000053-007-0 ST-000053-007 \$240,000 (\$70,000)		PM TDD: Marsh, Dennis Pede PM UTL: along PM LAD: Foxfi PM UDCD: islan				Project Des Pedestrian along String Foxfield Po- island and p Rectangula	safety imp gfellow Roa ol to includ passive det	ad at le refuge ection		onthly Rem		ermediate	e design in	ı progress	. Survey co	ompleted	7/20/23. 1	NTP issued	d on 5/4/2	3.	On	Hold \square

Design

Beacons

Tuesday, August 22, 2023 Page 25 of 25