



# County of Fairfax, Virginia

## MEMORANDUM

DATE: December 20, 2021

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the December 2021 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation  
Martha Coello, BRAC Coordinator  
Anna Nissinen, Chief of Communications, Marketing and TDM Programs  
Robin Geiger, Head of Communications, Transportation Marketing Section  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Smitha Chellappa, Coordination and Funding Division (CFD)  
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED  
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED  
Douglas Miller, Environmental Program Coordinator, CPTED  
Michael Guarino, Section Chief, Capital Projects, CPTED  
Lauren Delmare, Transportation Planner III, CPTED  
Ajmal Hamidi, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

December 20, 2021

Page 2 of 4

David Loss, Transportation Planner III, CPTED  
Don Moyer, Engineer III, CPTED  
John Honnick, Transportation Planner IV, CPTED  
Guy Mullinax, Bus Stop Coordinator, TSD  
Tina Curtis, Transportation Planner II, TSD  
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD  
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD  
Tim Kutz, Transportation Planner II, TPD  
Jim Beall, Section Chief, TDD  
Fereshteh Khorashadi, Section Chief, TDD  
Mark VanZandt, Section Chief, TDD  
Bob Ayers, Project Manager, TDD  
Mohamad N. El Kaissi, Project Manager, TDD  
Jeff Fasceski, Project Manager, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Jared Kerr, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Dennis Marsh, Project Manager, TDD  
Seyed Nabavi, Sr. Project Manager, TDD  
Tan Nguyen, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Jeanmarie Roberson, Sr. Project Manager, TDD  
Sonia Shahnaj, Project Manager, TDD  
Latesa Turner, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD  
Christina Dodge, Technical Support Section Chief, TDD  
Alex Tsybin, Engineering Technician III, TDD  
Erving Olivas Alvarez, TDD

**PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION**

Christopher S. Herrington, Director, Department of Public Works and Environmental Services  
Carey F. Needham, Deputy Director, DPWES – Capital Facilities  
Rona Courtney, Admin V, Directors Office, DPWES  
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)  
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)  
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)  
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)  
Tiya Raju, Director, Building Design and Construction Division (BDCD)  
Dennis Cate, Director, Land Acquisition Division (LAD)  
Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)

Transportation Design Division Monthly Projects Status Report

December 20, 2021

Page 3 of 4

Vickie McEntire Anglin, County Surveyor, UDCD  
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD  
Janet Burns, Chief, Administrative Support Branch, Capital Facilities  
Rob Hockersmith, Administrative Support Branch, Capital Facilities  
Lisa McCorkle, Engineer IV, UDCD  
Demelew Teshome, Engineer IV, UDCD  
Larry Popoola, Sr. Engineer III, UDCD  
Andy Royse, Engineer III, UDCD  
Timothy Butler, Appraisal Manager, LAD  
Ricky Foley, Project Coordinator, LAD  
Lisa Baker, Sr. Right-of-Way Agent, LAD  
Clyde Monahan, Sr. Right-of-Way Agent, LAD  
Mohammed Najeeb, Sr. Right-of-Way Agent, LAD  
Kelly Alcon, Management Analyst III, LAD  
Jim Strayhorne, Right-of-Way Agent, LAD  
Dianne Love, Engineering Technician III, LAD  
Kim Maye, Engineering Technician III, LAD  
Donald Zelonis, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office  
Dranesville District Supervisors Office  
Hunter Mill District Supervisors Office  
Lee District Supervisors Office  
Mason District Supervisors Office  
Mount Vernon District Supervisors Office  
Providence District Supervisors Office  
Springfield District Supervisors Office  
Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering  
Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties  
Amir Salahshoor, Assistant Manager, Local Assistance Program  
Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way  
Alex Faghri, Land Use Specialist, Land Development  
Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering  
Bethany Mathis, Program Management Analyst, Programming and Investment Management  
Vladica Krstic, Area Engineer, Traffic Engineering  
Sofia Pinedo, L&D Quality Assurance  
Claudia Llana, Transportation & Land Use Director, Fairfax & Arlington Counties  
Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties  
Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties  
Suzanne Watts, Local Assistance  
John Russell, Engineering Supervisor, Materials QA

Transportation Design Division Monthly Projects Status Report

December 20, 2021

Page 4 of 4

Ronald Seale, Supervisor, Materials

Kari Mobley, Maintenance

Norman Whitaker, Director, Transportation Planning

Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Allan Melliza, Washington Gas

Mark Tajnai, Washington Gas

Jeff Acierto, Cox Communication

Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

December 2021

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 – 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 – 17
FUND 30010 – COUNTY CONSTRUCTION	17 - 19
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	19 – 27

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
<b>Cinderbed Bikeway - Cinderbed Rd. Bikeway</b>	102/500-C50000	Lee	02/18	04/19	06/20	12/20	01/22	05/22	10/22	11/21	12/21	01/22	01/22	10/22	01/22	11/22	11/22	09/22	12/22	01/23	04/23	11/23	07/24
<b>AA1400137-15-137</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
AA1400137-15			PM TDD: Fasceski, Jeff						Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						<p><b>UPC #106143. TPP ID#122.</b> Advanced copy of Final design received and under review. Community Information Meeting held 5/10/21 with comments collected. No request for public hearing from Post Willingness advertisements. Third meeting with Supervisor Lusk and environmental groups held 12/15/21 to discuss environmental concerns about project. Utility easement instruments (Dominion Energy, COX and Verizon) under review. Project plats completed VDOT ROW submission package being prepared and will be submitted 12/2021. Delay in additional topo for trail lighting power source will delay final plan submission to 1/2022.</p>								
AA1400137-15			PM UTL: Yusufoglu, Eldar																				
\$14,750,000			PM LAD: Monahan, Clyde																				
\$5,849,915			PM UDCCD: Engida, Samuel																				
			PM CPTED: Lilley, Ronald																				
<b>Design</b>																							
On Hold <input type="checkbox"/>																							
<b>Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria</b>	102/500-C50000	Lee	02/18	08/18	03/19	08/20	02/22	02/22	05/22	05/21	NA	01/22	02/22	05/22	02/22	08/22	06/22	07/22	07/22	08/22	10/22	12/23	06/23
<b>AA1400141-16-0</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
AA1400141-16			PM TDD: Turner, Latesa						Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						<p><b>UPC #109607. TPP ID# 182.</b> 2nd Pre-final design distributed for review on 10/7/21. Utility relocation designs in progress.</p>								
\$3,441,000			PM UTL: Pugh, Richard																				
\$453,000			PM LAD: Baker, Lisa																				
			PM UDCCD: Engida, Samuel																				
			PM CPTED: Luo, Caijun																				
<b>Design</b>																							
On Hold <input type="checkbox"/>																							
<b>Columbia Pike Streetscapes, Phase I</b>	102/500-C50000	Mason	10/21	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>AA1400159-21-0</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
AA1400159-21			PM TDD: Turner, Latesa						Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive						<p>Task order proposal for survey and concept design approved 8/25/21 and NTP issued 10/27/21. Survey is underway (anticipated completion 12/2021). Survey notification letters sent 9/17/21. Schedule to be developed upon receipt of survey.</p>								
\$3,190,000			PM UTL:																				
\$2,215,000			PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Malik, Zuhra																				
<b>Survey</b>																							
<b>Rt-7 sidewalk</b>			04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18
<b>AA1400069-12</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Rt. 7 Sidewalk under Rt. 123 North Side			PM TDD: Hojatzadeh, Max						Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange						<p><b>UPC #103280. TMSAM ID# 32.</b> Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT permit released 3/3/2020. EOR's BMP recommendation completed 11/18/2020. Asbuilts submitted 4/6/21. LAP closeout is in progress.</p>								
DCBPA-069			PM UTL: Yusufoglu, Eldar																				
AA1400069-12			PM LAD: Baker, Lisa																				
\$2,175,000			PM UDCCD: McCorkle, Lisa																				
(\$128,600)			PM CPTED:																				
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
On Hold <input type="checkbox"/>																									
<b>Rt.7 Sidewalk under Rt.123 South Side</b>			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18		
<b>102/500-C50000</b>		Providence	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
<b>DCBPA-070</b>		Hunter Mill	PM TDD: Hojatzadeh, Max						Approximately 800 LF of						<b>UPC #103281. TMSAM ID# 32.</b> Construction substantially complete 8/24/18. VDOT permit released 3/3/2020. EOR's BMP										
<b>AA1400070-12</b>	\$2,150,000		PM UTL: Yusufoglu, Eldar						sidewalk on the south side of						recommendation completed 11/18/2020. Asbuilts submitted 4/6/21. LAP closeout is in progress.										
	(\$254,590)		PM LAD: Shubert, Beth						Route 7 under the Route 123																
			PM UDCCD: McCorkle, Lisa						interchange																
			PM CPTED:																						
<b>Post-Construction</b>																									
<b>Wiehle Ave @ W&amp;OD Trail</b>			11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	05/22	04/22	04/22	05/22	06/22	09/22	11/20	10/23		
On Hold <input type="checkbox"/>																									
<b>RMAG</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
<b>102/500-C50000</b>		Hunter Mill	PM TDD: Shahnaj, Sonia						Construct bicycle and pedestrian						<b>UPC #107439. RMAG ID# 5.:</b> LAD completed on 11/30/21. VDOT LUP and ROW certification underway. Nutrient credit										
<b>RMAG-102</b>			PM UTL: Pugh, Richard						grade separated crossing						purchased by VDOT on 10/13/21. Draft CN package submitted to UDCCD on 10/7/21. Bid package is in progress. NVRPA										
<b>AA1400102-13</b>	\$13,050,000		PM LAD: Alcon, Kelly												agreement is being executed. DEV consent agreement signed by CEX on 7/28/21. DEV transmission facilities relocation										
	(\$366,300)		PM UDCCD: Engida, Samuel												completed in August 2021. Of 9 other utilities, 2 issued NTP, 3 being reviewed by Dominion & NVRPA, 1 revising their design,										
			PM CPTED: Aguayo, Vanessa												and 3 designing. Schedule adjusted from June 2023 to October 2023 for construction completion due to LAD delay.										
<b>Utility Relocation</b>																									
			11/19	01/20	07/20	10/20	07/21	01/22	08/22	06/21	NA	12/21	01/22	07/22	12/21	03/22	10/22	11/22	12/22	01/23	03/23	07/23	09/23		
On Hold <input type="checkbox"/>																									
<b>Wolftrap Elementary School SRTS</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
<b>102/500-C50000</b>		Hunter Mill	PM TDD: Hojatzadeh, Max						Provide protected crosswalk at						<b>UPC #113637.</b> Final design distributed for review on 7/28/21. Comments received and responses are in progress. R/W										
<b>SRTS-150</b>			PM UTL: Yusufoglu, Eldar						Beulah Road and Talisman Drive						Authorization approval received on 12/2/21. Cox relocation authorization issue on 12/8/21.										
<b>AA1400150-19</b>	\$431,000		PM LAD: Foley, Richard																						
	\$195,000		PM UDCCD: Carlin, Craig																						
			PM CPTED: Stevens, Daniel																						
<b>Design</b>																									
			09/21	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
On Hold <input type="checkbox"/>																									
<b>Shreewood Elementary SRTS</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
<b>102/500-C50000</b>		Providence	PM TDD: El Kaissi, Mohamad						Addition of new marked						<b>PE UPC #118236.</b> Survey in progress. Task Order NTP for design and survey issued 9/13/21. Kickoff meeting with VDOT,										
<b>SRTS-157</b>			PM UTL:						crosswalks across Shreve Road						TDD, & consultant on 10/13/21 to initiate the project. VDOT PE Authorization 5/25/21. Schedule will be provided upon										
<b>AA1400157-21</b>	\$1,725,000		PM LAD:						and 8-foot wide walkway						completion of survey expected in late January 2021.										
	\$1,025,000		PM UDCCD:						connections serving Shreewood																
			PM CPTED: Malik, Zuhra						Elementary School and W&OD																
									Trail																
<b>Survey</b>																									

Dec 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Orange Hunt Elementary SRTS 102/500-C50000 SRTS-158 AA1400158-21	\$200,000 \$59,967	Providence	09/21	01/22	03/22	06/22	09/22	08/22	08/22	07/22	TBD	11/22	12/22	07/22	TBD	TBD	TBD	12/22	01/23	02/23	03/23	06/23	06/23
<b>Design</b>																							
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>													On Hold <input type="checkbox"/>	
PM TDD: Hojatzadeh, Max			Realign crosswalk, add curb extensions, and provide a pedestrian refuge island						UPC #118237. Survey received on 11/5/21. Draft Concept Design received and under review .														
PM UTL:																							
PM LAD:																							
PM UDCD:																							
PM CPTED: Marfurt, Lindsay																							
Vienna Merrifield Bike Share 102/500-C50000 TF-000045-002-0 TF-000045-002	\$0 \$0	Providence	03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	02/22	03/22	03/22	03/22	03/22	07/22
<b>Design</b>																							
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>													On Hold <input type="checkbox"/>	
PM TDD: Zahirieh, Shahla			Installation of 7 bike share stations within the Vienna Merrifield area						7 bike share locations require different types of improvements to accommodate the new stations. Received VDOT LUP permit on 7/6/21 for the stations in existing parking lanes (Stations B, C, D, G). Final Construction package of stations with concrete pad (Stations A, E, and F) will be submitted to UDCD as soon as the required license agreement for Station F is received from CPTED.														
PM UTL: Yusufoglu, Eldar																							
PM LAD:																							
PM UDCD:																							
PM CPTED:																							
Scotts Run Wilkwy TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13	\$4,240,000 (\$147,702)	Providence	07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	12/20
<b>Post-Construction</b>																							
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>													On Hold <input type="checkbox"/>	
PM TDD: Dresser, John			Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park						UPC #110477. TMSAMS ID# 107. Construction substantial complete 12/24/2020. Construction NTP 7/8/19. CN Award Authorization received from VDOT on 4/15/19. Ribbon cutting was held on 2/4/21. Contractor is working on punch list. As-built plans were approved by LDS on 4/22/21. VDOT Land Use Permit released on 5/5/21. Minor punch list items remain.														
PM UTL: Nguyen, Tan																							
PM LAD: Monahan, Clyde																							
PM UDCD: Bhinge, Deepak																							
PM CPTED: Aguayo, Vanessa																							
Jeff Todd Way Infiltration Basin 124/400-C40011 2G40-021-001-0 2G40-021-001	\$246,000 \$0	Mount Vernon	09/20	NA	NA	12/20	02/21	06/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	06/21	06/21	06/21	07/21	12/21	08/21
<b>Post-Construction</b>																							
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>													On Hold <input type="checkbox"/>	
PM TDD: Nabavi, Seyed			Retrofit of existing Stormwater Management Pond on Jeff Todd Way to comply with SWM Performance and VDOT street acceptance requirements.						Construction substantially complete 8/4/21. Nutrient credits transfer is complete. Reinspection requested 10/26/21. VDOT permit released 12/2/21.														
PM UTL:																							
PM LAD:																							
PM UDCD: Metafria, Fasika																							
PM CPTED:																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

VRE Rolling Road Station Parking Lot Expansion	124/400-C40011	Springfield	08/18	NA	03/19	10/20	12/21	06/21	10/22	11/21	NA	NA	12/21	09/22	03/21	09/21	NA	11/22	12/22	01/23	03/23	09/22	09/23
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Fasceski, Jeff				Surface parking lot expansion				<b>TPP ID#358.</b> Project to be permitted through Land Development Services (LDS). No significant comments from Community Information Meeting. Discussions with Dominion over power source for parking lot lighting impacting design schedule resolved. Confirming impact on design for 2nd submission to maintain December 2021 submission. Dominion, Verizon, and Cox authorized for guy adjustments. Received parcel data from Norfolk Southern Railroad (NSR) 9/3/21. LSB determined portion of property where temp easement proposed was never dedicated to NSR. Plats revised to acquire vacant parcel and ROW on County property due to adjustment of property lines, and cad file sent to design consultant.												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Foley, Richard																				
			PM UDCC: Bhinge, Deepak																				
			PM CPTED: Abifadel, Gibran																				

Design

Giles Run & Laurel Hill	124/400-C40011	Mount Vernon	12/17	NA	08/18	11/19	12/21	04/20	03/22	08/21	NA	NA	08/21	02/22	NA	NA	NA	03/22	04/22	04/22	05/22	10/21	12/22
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Turner, Latesa				Improve existing park access				<b>LAD NTP 8/25/21.</b> Land rights on 2 of 3 parcels have been acquired. Final plans in progress. No utility issues. LAD NTP delayed due to additional time required for the consultant to address 1 <sup>st</sup> LDS submission review comments and obtain review agency (FCPA, UFM and Streetlight) approvals.												
			PM UTL: Pugh, Richard				road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development																
			PM LAD: Baker, Lisa																				
			PM UDCC:																				
			PM CPTED: Borkowski, Tad																				

Land Acquisition

Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS	RMAG Phase II	124/400-C40011	03/18	06/18	04/21	01/22	07/22	03/23	11/23	08/22	10/22	NA	11/22	10/23	11/23	11/24	NA	08/24	10/24	11/24	01/25	10/24	10/25
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Shahnaj, Sonia				Improve existing walkway and install missing link on the north side of Sunrise Valley Drive				<b>TPP ID# 189.04. RMAG ID# 4</b> Intermediate design distributed for agency review 4/30/21. Received VDOT comments 6/14/21. Meetings were held with stakeholders for scope reevaluation including FCDOT staff in July, Reston Core 8/26/21, Supervisor's office 8/31/21 and FABB & RA Transportation Comm. 9/10/21. Scope was updated to meet stakeholders request for a 10' wide SUP at Reston Parkway. The updated scope was concurred by district Supervisor 10/4/21. Schedule adjusted from October 2024 to October 2025 for construction completion for the scope update.												
			PM UTL: Maisel, Michael																				
			PM LAD: Shubert, Beth																				
			PM UDCC:																				
			PM CPTED: Malik, Zuhra																				

Design

Town Center Parkway Bike Lanes	RMAG Phase II	124/400-C40011	03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Zahirieh, Shahla				Construct cycle tracks by reducing median and lane widths				<b>TPP ID#189.15 RMAG Phase II ID#15.</b> Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.												
			PM UTL: Nguyen, Tan																				
			PM LAD:																				
			PM UDCC:																				
			PM CPTED: Wynands, Nicole																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>Innovation Center to Arrowbrook</b>			06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	02/20	02/20	04/20	05/20	05/20	03/21
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011		Dranesville	PM TDD:	Dresser, John		600 LF of multi-purpose, lighted trail from the Arrowbrook			<b>TPP ID# 190.06 HMSAMS ID# 7.</b> LDS bond release 11/10/21. Contractor has completed punch list. LDS Site As-built submission approved on 6/16/21. Construction substantially complete 3/1/21. HAWK signal is operational. VDOT has agreed to accept maintenance responsibility for the HAWK signal. VDOT's approval of HAWK signal timings received 12/15/2020.														
2G40-086-007-0			PM UTL:	Maisel, Michael		Development to Sunrise Valley Drive. HAWK signal installation across Sunrise Valley Drive.			Construction NTP was 5/4/2020.														
2G40-086-007	\$1,250,000		PM LAD:	Monahan, Clyde																			
	\$0		PM UDCCD:	Bajracharya, Sanjala																			
			PM CPTED:	Abifadel, Gibran																			
<b>Post-Construction</b>																							
<b>Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)</b>			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011		Hunter Mill	PM TDD:	Roberson, Jeanmarie		Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links			<b>TPP ID# 190.13 HMSAMS ID# 13.</b> Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordinatination with citizens by Supervisor's office is pending.														
2G40-086-014-A-0			PM UTL:	Maisel, Michael																			
2G40-086-014	\$1,677,500		PM LAD:																				
	\$0		PM UDCCD:	Stevens, Michael																			
			PM CPTED:	Stevens, Daniel																			
<b>Post-Construction</b>																							
<b>Monroe Street (Southern Segment, Monroe Manor to Dwight)</b>			06/17	NA	09/18	11/19	11/20	05/21	03/21	07/20	10/20	NA	10/20	02/21	02/20	08/20	NA	04/21	05/21	06/21	07/21	04/22	11/21
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011		Hunter Mill	PM TDD:	Roberson, Jeanmarie		Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links			<b>TPP ID#190.13 HMSAMS ID# 13.</b> Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. Construction substantially completed on 11/30/21. VDOT Inspection requested on 12/3/21.														
2G40-086-014-B-0			PM UTL:	Maisel, Michael																			
2G40-086-014	\$1,372,500		PM LAD:	Alcon, Kelly																			
	\$0		PM UDCCD:	Stevens, Michael																			
			PM CPTED:	Stevens, Daniel																			
<b>Post-Construction</b>																							
<b>Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)</b>			03/20	NA	NA	06/20	10/20	01/22	09/21	02/21	NA	NA	02/21	09/21	NA	NA	NA	12/21	02/22	03/22	04/22	09/22	09/22
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011		Hunter Mill	PM TDD:	Roberson, Jeanmarie		Upgrade curb ramps, crosswalks, and pedestrian push buttons on all four approaches			<b>TPP ID# 190.13 HMSAMS ID# 13.</b> Land acquisition completed on 9/9/21. VDOT permit package submitted on 9/28/21 and permit received 10/14/21. Final construction package submitted on 12/13/2021.														
2G40-086-014-C-0			PM UTL:	Nguyen, Tan																			
2G40-086-014	\$150,000		PM LAD:	Alcon, Kelly																			
	\$0		PM UDCCD:	Stevens, Michael																			
			PM CPTED:	Stevens, Daniel																			
<b>Bid Advertisement</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>Burke Rd. Realignment - Aplomado Dr. to Parakeet Dr</b>			12/16	01/17	05/17	02/18	03/21	05/22	05/22	09/19	11/19	NA	12/19	04/22	04/22	04/23	NA	04/23	05/23	06/23	07/23	07/24	07/24		
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40013	Springfield		PM TDD: Roberson, Jeanmarie						Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding						<b>TPP ID#23.</b> Final plan approval and VDOT clearance for permit application received on 6/11/21. NTP for land acquisition issued on 12/20/19. Land rights on 10 of 13 properties have been acquired. Land Acquisition public hearing held on 6/8/21. Public Hearing for three properties deferred indefinitely, pending trail removal across Marshall properties. Project schedule adjusted due to additional time required to coordinate with the property owner, redesign of the project improvements, including relocation of the utility poles, and revise project plats and utility plats. Utility relocation of DVP, COX, & VZ to commence once LAD is completed. Gas relocation is complete.										
2G40-087-003-0			PM UTL: Nguyen, Tan																						
2G40-087-003	\$8,500,000		PM LAD: Cate, Dennis																						
	\$0		PM UDCCD: Lim, Vannak																						
			PM CPTED: Luo, Caijun																						
<b>Land Acquisition</b>																									
<b>Backlick Road and Industrial Road</b>			04/19	12/19	08/20	02/22	04/22	03/23	05/23	05/22	08/22	NA	08/22	04/23	04/23	12/23	NA	07/23	08/23	09/23	12/23	12/24	12/24		
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40013	Mason		PM TDD: Nabavi, Seyed						Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						<b>TPP ID# 21 &amp; 91</b> Pre-final design is in progress. Geotechnical investigation is in progress. Public Information meeting held 12/16/2020. Utility test holes complete. Utilities review and coordination under way. The schedule is adjusted due to coordination with VDOT and LDS on design of the retaining wall and the stormwater management.										
2G40-087-010-0	Lee		PM UTL: Yusufoglu, Eldar																						
2G40-087-010	\$7,000,000		PM LAD: Alcon, Kelly																						
	\$0		PM UDCCD: Alexandrow, Nikolai																						
			PM CPTED: Alexandrow, Nikolai																						
<b>Design</b>																									
<b>Terminal Rd LTL at Rt 286</b>			05/19	09/19	02/20	12/20	07/21	05/22	05/22	07/21	07/21	NA	08/21	04/22	05/22	11/22	NA	07/22	08/22	09/22	10/22	05/23	05/23		
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40013	Mount Vernon		PM TDD: Hojatzadeh, Max						Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway						<b>TPP ID#027.03.</b> 2nd final design and comment responses distributed for review on 11/15/21. Land rights on 0 of 5 properties have been acquired. Dominion relocation design in progress.										
2G40-087-020-0			PM UTL: Maisel, Michael																						
2G40-087-020	\$3,700,000		PM LAD: Alcon, Kelly																						
	\$0		PM UDCCD: Alexandrow, Nikolai																						
			PM CPTED: Alexandrow, Nikolai																						
<b>Land Acquisition</b>																									
<b>Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St</b>			09/20	12/20	07/21	09/22	03/23	04/24	04/24	06/23	TBD	NA	08/23	03/24	09/23	09/24	NA	05/24	06/24	07/24	09/24	06/25	06/25		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max						Construct walkway on southside of Chesterbrook Road						<b>TPP ID#107.</b> Intermediate (30%) design submitted for review and comments on 7/20/21. Comments received on 8/20/21. Proceeding to address the comments. Virtual Community Information Meeting & Open Hous was hold on November 17 and 30, 2021. Utility designations received on 11/12/2020. Received draft design for 90% proposal and under review.										
2G40-088-005-0			PM UTL: Nguyen, Tan																						
2G40-088-005	\$1,000,000		PM LAD:																						
	\$0		PM UDCCD:																						
			PM CPTED: Steinhilber, Will																						
<b>Design</b>																									

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Creek Crossing E - Fairway Drive to Old Courthouse Rd.																						On Hold	<input type="checkbox"/>					
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill	PM TDD:	Vanzandt, Mark					Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road						CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design. Schedule for project implementation is under development by the Town of Vienna.														
2G40-088-011-0		PM UTL:																										
2G40-088-011	\$2,500,000	PM LAD:																										
	\$0	PM UDCD:																										
		PM CPTED:	Bandy, Audra																									
<b>Design</b>																												
Magarity Road Walkway - Ware Rd to Peabody Dr.																						On Hold	<input type="checkbox"/>					
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
124/400-C40011	Providence	PM TDD:	Roberson, Jeanmarie					Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.						TPP Project #150. 2nd pre-final design underway. Received LDS SWM approval. LAD NTP issued on 2/9/21. Land rights on 24 of 26 properties have been acquired. Coordination in progress with the Colonies HOA to replace the existing right turn lane to their gated community. Schedule adjusted for additional time to coordinate with the property owners. Utility relocation coordination (DEV, VZ, WGL, FW and Lumen) are in progress. Washington Gas relocation in progress. FW "out of plan" water relocation design complete. Both FW and WGL scheduled to be complete ahead of walkway construction.														
2G40-088-025-0	Dranesville	PM UTL:	Yusufoglu, Eldar																									
2G40-088-025	\$4,200,000	PM LAD:	Strayhorne, Robert																									
	\$0	PM UDCD:	Bhinge, Deepak																									
		PM CPTED:	Luo, Caijun																									
<b>Land Acquisition</b>																												
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr																						On Hold	<input type="checkbox"/>					
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
124/400-C40011	Mount Vernon	PM TDD:	Shahnaj, Sonia					Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek						TPP ID# 154. Construction contract awarded on 12/9/21. Dominion Energy relocation work completed on 12/6/21. Construction authorized on 7/30/21. Schedule adjusted from July 2022 to December 2022 for construction completion due to VMRC permit time restriction for in-stream work.														
2G40-088-026-0		PM UTL:	Pugh, Richard																									
2G40-088-026	\$9,500,000	PM LAD:	Alcon, Kelly																									
	\$0	PM UDCD:	Lim, Vannak																									
		PM CPTED:	Hamidi, AJ																									
<b>Construction</b>																												
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7																						On Hold	<input type="checkbox"/>					
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
124/400-C40011	Mason	PM TDD:	Vanzandt, Mark					Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road						TPP ID#172. Draft construction package submitted to UDCD on 11/17/21. LUP permit application submitted to VDOT on 11/18/21. Washington Gas relocation construction is underway - 60% complete. Dominion Energy and Fairfax Water relocations will be completed during construction.														
2G40-088-028-0		PM UTL:	Nguyen, Tan																									
2G40-088-028	\$6,500,000	PM LAD:	Najeeb, Mohammed																									
	\$0	PM UDCD:	Cutler, Tom																									
		PM CPTED:	Askarzadeh, Negin																									
<b>Utility Relocation</b>																												

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Mason Neck Trail - Gunston Rd. - Route 1 to Potomac River</b>		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Mount Vernon	PM TDD: Madhusudhan, Galappa					Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work					<b>TPP ID #206.</b> Pre-scoping is underway. Initial scoping meeting with consultant held on 10/25/21. Consultant advised to provide design proposal to complete preliminary engineering for the project. Survey Notification letters sent out on 11/23/21.											
2G40-088-031-0		PM UTL:																					
2G40-088-031	\$9,118,474	PM LAD:																					
	\$5,118,474	PM UDCCD:																					
		PM CPTED: Stevens, Daniel																					
<b>Pre-Design</b>																							
<b>Hunter Village Dr Walkway (Wentworth to Flax)</b>		12/17	01/18	06/18	11/18	07/19	11/19	10/20	07/19	NA	NA	07/19	08/20	09/20	12/20	NA	02/21	03/21	03/21	03/21	07/20	05/21	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Springfield	PM TDD: Madhusudhan, Galappa					Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive					<b>TPP ID#134.</b> Construction was substantially completed on 5/28/21. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. VDOT punch list received 7/2/21. VDOT permit released 12/10/21.											
2G40-088-038-0		PM UTL: Pugh, Richard																					
2G40-088-038	\$550,000	PM LAD: Glass, Lisa																					
	\$0	PM UDCCD: Engida, Samuel																					
		PM CPTED: Stevens, Daniel																					
<b>Post-Construction</b>																							
<b>Lisle Ave Walkway (Griffith to Sportsman)</b>		08/18	11/18	04/19	11/19	12/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	10/21	NA	06/21	07/21	07/21	10/21	02/22	02/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Dranesville	PM TDD: Zahirieh, Shahla					Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue					<b>TPP ID#147.</b> Construction 70% complete. Construction NTP 10/12/21, scheduled completion 2/9/22. Construction authorization 6/30/21. VDOT permit received 5/12/21. LAD completed 3/31/21. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity. Executed Nutrient Credit Transfer agreement received from VDOT on 11/9/21.											
2G40-088-044-0		PM UTL: Maisel, Michael																					
2G40-088-044	\$900,000	PM LAD: Baker, Lisa																					
	\$0	PM UDCCD: Abtew, Leykun																					
		PM CPTED: Stevens, Daniel																					
<b>Construction</b>																							
<b>Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)</b>		08/18	01/19	NA	10/19	TBD	10/21	TBD	09/20	NA	NA	11/20	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Mason	PM TDD: Fasceski, Jeff					Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School					<b>TPP ID#161.</b> This project to be permitted through LDS review process. Waiting for update from FCPS on status of property aquisition. Coordinating with design consultant for steps to finalize deisgn to resubmit final plan to LDS. Received cad file from Surveys 12/9/21 to update property lines and easement/ROW information. Coordinating with LAD for partial NTP for ROW dedication on FCPA property and easement plats on FCPS after they quitclaim the parcel. Schedule will be revised after these discussions.											
2G40-088-049-0		PM UTL: Yusufoglu, Eldar																					
2G40-088-049	\$600,000	PM LAD: Alcon, Kelly																					
	\$0	PM UDCCD:																					
		PM CPTED: Stevens, Daniel																					
<b>Land Acquisition</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Great Falls St Walkway (Grande to Haycock)</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane						On Hold <input type="checkbox"/>									
2G40-088-057-0			PM UTL:																					
2G40-088-057		\$500,000	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED: Turner, Latesa																					
<b>Pre-Design</b>																								
<b>Ingleside Ave Walkway (McLean Cc to Church Hill)</b>			08/21	01/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Marsh, Dennis						Construct approximately 950' of 6'-8' asphalt walkway from McLean Community Center to Churchill Road						On Hold <input type="checkbox"/>									
2G40-088-059-0			PM UTL: Nguyen, Tan																					
2G40-088-059		\$3,500,000	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>Rock Hill Rd Walkway (Sterling to Astoria)</b>			07/19	09/19	03/20	05/20	02/21	01/22	06/21	09/20	NA	NA	09/20	06/21	01/21	08/21	NA	08/21	08/21	09/21	10/21	04/23	05/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Marsh, Dennis						Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction						On Hold <input type="checkbox"/>									
2G40-088-062-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-062		\$1,550,000	PM LAD: Najeeb, Mohammed																					
		\$0	PM UDCD: Abteaw, Leykun																					
			PM CPTED: Marfurt, Lindsay																					
<b>Construction</b>																								
<b>Franconia-Springfield Pkwy Trail Connection</b>			10/17	02/18	07/18	06/19	02/21	08/20	09/21	NA	NA	NA	NA	NA	05/20	02/21	NA	11/21	12/21	12/21	12/21	09/21	05/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						On Hold <input type="checkbox"/>									
2G40-088-066-0			PM UTL: Pugh, Richard																					
2G40-088-066		\$1,100,000	PM LAD: Metafria, Fasika																					
		\$0	PM UDCD: Lilley, Ronald																					
			PM CPTED: Lilley, Ronald																					

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p><b>Kirby Road Walkway (Mori to Chesterbrook)</b> <span style="float:right">On Hold <input type="checkbox"/></span></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Dranesville                      2G40-088-069-0                      2G40-088-069 \$2,700,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Turner, Latesa                      PM UTL: Pugh, Richard                      PM LAD: Strayhorne, Robert                      PM UDCCD: Stevens, Michael                      PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u>                      Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 238.</b> LAD NTP 8/25/21. Land rights on 0 of 13 parcels have been acquired. 2nd Pre-final design distributed for review on 9/22/21; VDOT comments received 10/26/21. Utility relocation design in progress (WGL, FW, CenturyLink, Cox, Verizon and DEV).</p>																									
<p><b>Land Acquisition</b></p> <p><b>Route 50 Walkway (Blake Ln to Stonehurst Dr)</b> <span style="float:right">On Hold <input type="checkbox"/></span></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Providence                      2G40-088-072-0                      2G40-088-072 \$600,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Ayers, Robert                      PM UTL: Maisel, Michael                      PM LAD: Alcon, Kelly                      PM UDCCD: Engida, Samuel                      PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u>                      Approximately 600 LF of 10-foot wide SUP with wayfinding signs</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 87.01</b> Final design is in progress. Final plats received. LAD NTP issued 10/15/21. Land rights on 0 of 2 properties have been acquired. Utility Test holes complete. Utility design of fiber optic and water relocations underway. Final plan submission date will be adjusted once final water relocation plans are received in December. Additional water test hole data due week of 12/12. Water main relocations will be in the right of way.</p>																									
<p><b>Land Acquisition</b></p> <p><b>Route 50 Walkway (Lindenwood Ln to Nutley St)</b> <span style="float:right">On Hold <input type="checkbox"/></span></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Providence                      2G40-088-073-0                      2G40-088-073 \$1,800,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Marsh, Dennis                      PM UTL: Maisel, Michael                      PM LAD:                      PM UDCCD: Cutler, Tom                      PM CPTED: Steinhilber, Will</p> <p><u>Project Description</u>                      Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 87.02</b> 2nd PreFinal design in progress. Kick-off Mtg. w AE 9/14/21. FPUD submitted 11/22/21 and comments received on 12/7/21 and are being addressed.</p>																									
<p><b>Design</b></p> <p><b>Route 50 Walkway - Bear Branch Pedestrian Bridge</b> <span style="float:right">On Hold <input type="checkbox"/></span></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Providence                      2G40-088-074-0                      2G40-088-074 \$2,500,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: El Kaissi, Mohamad                      PM UTL: Maisel, Michael                      PM LAD: Alcon, Kelly                      PM UDCCD: Cutler, Tom                      PM CPTED: Marfurt, Lindsay</p> <p><u>Project Description</u>                      Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 87.03</b> 2nd Pre-Final design plans to be submitted to VDOT &amp; Fairfax Couty LDS by the end of January 2022. Environmental Joint Permit Application (JPA) was submitted for review and approval on 11/24/21.</p>																									
<p><b>Design</b></p>																									

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Route 50 Walkway (Cedar Ln to Prosperity Ave)		05/19	09/19	NA	08/20	12/21	04/22	04/22	08/21	NA	NA	09/21	03/22	NA	NA	NA	05/22	05/22	05/22	06/22	12/22	12/22
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence	PM TDD:	Marsh, Dennis		Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements					<b>TPP ID# 87.04</b> Final Design in progress. VDOT comments on 3rd Preliminary design received 10/4/21. Project Data Sheet approved by SDID on 10/7/21. Utility relocations design within Exist. ROW including F.O and FFXWater. LAD NTP on 9/7/21. Land rights on 0 of 1 properties have been acquired. Fairfax Water relocation plans in final design.												
2G40-088-075-0		PM UTL:	Maisel, Michael																			
2G40-088-075	\$1,200,000	PM LAD:	Foley, Richard																			
	\$0	PM UDCCD:	Engida, Samuel																			
		PM CPTED:	Steinhilber, Will																			
Land Acquisition																						
Route 50 Walkway (Chichester Ln to Cedar Ln)		05/19	09/19	NA	08/20	10/21	04/22	04/22	04/21	NA	NA	05/21	02/22	03/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence	PM TDD:	Marsh, Dennis		Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50					<b>TPP ID# 87.05</b> Revised plans submitted to VDOT Materials to clear final comments on 12/8/21. LAD NTP issued 5/6/21. Land rights on 0 of 1 property have been acquired. Utility relocations within Exist. ROW (fiberoptic, Dominion and water). Dominion pole relocation completed. Fairfax Water relocation plans in final design.												
2G40-088-076-0		PM UTL:	Maisel, Michael																			
2G40-088-076	\$900,000	PM LAD:	Foley, Richard																			
	\$0	PM UDCCD:	Engida, Samuel																			
		PM CPTED:	Steinhilber, Will																			
Land Acquisition																						
Memorial St/Donora Dr Pedestrian Crossing		12/18	NA	04/20	08/20	02/21	03/21	09/21	10/20	NA	NA	10/20	05/21	NA	NA	NA	11/21	12/21	12/21	12/21	12/21	05/22
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Lee	PM TDD:	Madhusudhan, Galappa		Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive					<b>TPP ID#657.</b> VDOT permit received 10/4/21. Land acquisition completed 5/13/21. Construction authorization 11/9/21. Schedule was adjusted for a finish date later in the spring to allow for better temperatures for final asphalt placement.												
2G40-088-077-0		PM UTL:	Pugh, Richard																			
2G40-088-077	\$500,000	PM LAD:	Alcon, Kelly																			
	\$0	PM UDCCD:	Bhinge, Deepak																			
		PM CPTED:	Askarzadeh, Negin																			
Bid Advertisement																						
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A		05/19	09/19	NA	08/20	11/21	12/21	01/22	12/20	NA	NA	01/21	01/22	NA	NA	NA	02/22	02/22	02/22	02/22	08/22	08/22
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence	PM TDD:	Marsh, Dennis		Approximately 600 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades					<b>TPP ID# 87.04A</b> Final plans to be submitted in December. LAD NTP 1/7/21. Land rights on 0 of 1 properties have been acquired. Project Data Sheet approved by LDS on 1/13/21. Design addendum for scope change approved on 8/30/21.												
2G40-088-079-A-0		PM UTL:	Nguyen, Tan																			
2G40-088-079	\$450,000	PM LAD:	Foley, Richard																			
	\$0	PM UDCCD:																				
		PM CPTED:	Stevens, Daniel																			
Land Acquisition																						



Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
<b>Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B</b>		08/20	09/20	NA	12/20	12/21	11/21	01/22	07/21	NA	NA	07/21	01/22	NA	NA	NA	01/22	02/22	02/22	02/22	05/22	05/22						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence		PM TDD: Marsh, Dennis							Sixty LF sidewalk connection including curb ramp upgrades and crosswalks at the Arlington Boulevard and Stonehurst Drive intersection					<b>PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which was removed from project -072.</b> Final Design and crosswalk studies in progress. Comments returned to consultant on 9/20/21. LAD NTP 7/15/21. Land rights on 0 of 4 properties have been acquired. Temporary easement on 4 properties are required. Project to be completed under Countywide Permit. TMP approved 7/26/21. Project Data Sheet approved 9/15/21.														
2G40-088-079-B-0		PM UTL: Nguyen, Tan																										
2G40-088-079 \$150,000		PM LAD: Alcon, Kelly																										
\$0		PM UDCD: Abteu, Leykun																										
		PM CPTED: Steinhilber, Will																										
<b>Land Acquisition</b>																												
<b>Pole Road Crosswalk Improvements</b>		04/21	NA	07/21	10/21	01/22	08/22	08/22	12/21	NA	NA	01/22	06/22	NA	NA	NA	09/22	11/22	11/22	11/22	03/23	03/23						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Mount Vernon		PM TDD: Madhusudhan, Galappa							Construct median refuge island. Project will also improve pedestrian crosswalks and curb ramps.					<b>TPP ID#21006:</b> Final design is in progress. Consultant addressing comments received from VDOT on 11/18/21. Received signed TMP from VDOT on 12/7/21.														
2G40-088-083-0		PM UTL:																										
2G40-088-083 \$200,000		PM LAD:																										
\$0		PM UDCD: Bhinge, Deepak																										
		PM CPTED: Lilley, Ronald																										
<b>Design</b>																												
<b>Cedar Lane Crosswalk Improvements</b>		04/21	05/21	09/21	12/21	02/22	01/22	04/22	NA	NA	NA	NA	NA	NA	NA	NA	06/22	07/22	07/22	07/22	09/22	11/22						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence		PM TDD: Madhusudhan, Galappa							Construct median refuge island and upgrade crosswalks/curb ramps.					<b>TPP ID#21007:</b> Final design is in progress. Reviewing Advanced final plans submitted by the consultant on 11/24/21.														
2G40-088-084-0		PM UTL:																										
2G40-088-084 \$125,000		PM LAD: Shubert, Beth																										
\$0		PM UDCD:																										
		PM CPTED: Alexandrow, Nikolai																										
<b>Design</b>																												
<b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>		01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/23					
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40017 Sully		PM TDD: Beall, James							Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29					<b>UPC #108720. TPP ID# 062.</b> Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. VDOT and FHWA concurred with final noise impact analysis 6/3/21. VDOT approved NTP for Phase 1 ROW 8/26/21. Phase 1 ROW acquisition ongoing. Formal groundbreaking 9/17/21. Plan revision to add noise barriers submitted 11/19/21. Stakeholder meeting held 12/2/21. Requested VDOT authorization for Phase 2 ROW acquisition 12/8/21. Permit revision for construction in all areas except noise barriers and fourth crosswalk received 12/9/21. Shirley on 10/26/21 submitted a Schedule Impact Analysis revising project completion dates to 10/9/23 for substantial completion, and 2/20/24 for final completion .														
2G40-100-000-0 Springfield		PM UTL: Maisel, Michael																										
2G40-100-000 \$78,782,000		PM LAD: Shubert, Beth																										
(\$2,000,000)		PM UDCD:																										
		PM CPTED: Stevens, Daniel																										
<b>Construction</b>																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/20	07/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
<b>Balls Hill Rd/Old Dominion Dr Int</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>124/400-C40013</b>	Dranesville		PM TDD: Roberson, Jeanmarie						Intersection improvements, including pedestrian facilities						<b>TPP ID#022.</b> Project improvements are in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Preliminary plans distributed for review on 7/8/21. Supervisor Foust and staff were briefed on 7/15/21 to include potential tree loss, property impacts, and utility conflicts. Community outreach meeting deferred as the designer completes an analysis of design options to minimize property impacts and tree loss. A contract addendum for this analysis is being prepared. Final schedule will be provided upon completion of intermediate design.									
<b>2G40-152-000-0</b>			PM UTL: Nguyen, Tan																					
<b>2G40-152-000</b>	\$20,500,000	\$0	PM LAD: Foley, Richard																					
			PM UDCD:																					
			PM CPTED: Abifadel, Gibran																					

Design

<b>01044 Little River Turnpike EB @ Oasis Drive</b>			02/20	NA	NA	07/20	09/20	11/20	05/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	07/21	10/21	10/21	06/21	04/22	On Hold <input type="checkbox"/>
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>124/400-C40011</b>	Mason		PM TDD: Hojatzadeh, Max						Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.						Task Order #20 - Final construction package submitted to UDCD on 7/2/21. County building permit received 10/7/21. Construction NTP 10/25/21, scheduled completion 4/30/22.									
<b>4YP202-01044</b>			PM UTL:																					
<b>TS-000015-026</b>	\$250,000	\$250,000	PM LAD:																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					

Construction

<b>01697 Old Keene Mill Road WB @ Commerce Street</b>			02/20	NA	NA	05/20	09/20	10/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	08/21	08/21	08/21	04/22	10/21	On Hold <input type="checkbox"/>
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>124/400-C40011</b>	Lee		PM TDD: Madhusudhan, Galappa						Install concrete bus shelter pad, bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work.						Final design received 9/23/2020. Signed design waiver package submitted to VDOT on 3/5/21. Countywide permit package submitted 3/25/21, clearance received 3/31/21. Construction authorized 7/13/21. Part of UDCD Task Order #7. CN NTP 9/3/21 - 11/11/21. Substantially complete 10/19/21									
<b>4YP202-01697</b>			PM UTL:																					
<b>TS-000014-042</b>	\$50,000	\$50,000	PM LAD:																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					

Post-Construction

<b>02075 Gallows Rd @ Boone Blvd</b>			09/20	NA	NA	10/20	12/20	07/21	04/21	11/20	NA	NA	12/20	03/21	NA	NA	NA	04/21	05/21	05/21	07/21	10/21	12/21	On Hold <input type="checkbox"/>
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>124/400-C40011</b>	Providence		PM TDD: Hojatzadeh, Max						Replace existing bus pad and bench with shelter, bench, trash can, and bike racks.						Final construction package submitted to UDCD on 5/3/21. Building permit for bus shelter issued 5/11/21. Part of UDCD Task Order #5. CN NTP 7/19/21 - 11/15/21.									
<b>4YP202-02075</b>			PM UTL:																					
<b>TS-000017-042</b>	\$0	\$0	PM LAD: Alcon, Kelly																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>02152 Glade Drive NB @ Freetown Drive</b>			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	06/22
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02152 TS-000013-039	Hunter Mill  \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Glass, Lisa PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete loading pad and bench				<u>Monthly Remarks</u> Land acquisition completed 9/9/2020. Design waiver for pad size submitted to VDOT on 10/19/21. UDCD completed draft package review. Countywide permit package submitted to VDOT on 10/25/21.												
Design																							
<b>02153 Glade Drive SB @ Freetown Drive</b>			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	06/22
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02153 TS-000013-040	Hunter Mill  \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Glass, Lisa PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete loading pad and bench				<u>Monthly Remarks</u> Land acquisition completed 8/12/2020. Design waiver for pad size submitted to VDOT on 10/19/21. UDCD completed draft package review. Countywide permit package submitted to VDOT on 10/25/21.												
Design																							
<b>02154 Glade Drive NB @ Green Range Drive</b>			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	06/22
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02154 TS-000013-041	Hunter Mill  \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Glass, Lisa PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and bench.				<u>Monthly Remarks</u> Land acquisition completed 9/9/2020. Design waiver for pad size submitted to VDOT on 10/19/21. UDCD completed draft package review. Countywide permit package submitted to VDOT on 10/25/21. Building permit submitted on 10/26/21.												
Design																							
<b>02155 Glade Drive SB @ Green Range Drive</b>			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	06/22
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02155 TS-000013-042	Hunter Mill  \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Glass, Lisa PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete loading pad and bench				<u>Monthly Remarks</u> Land acquisition completed 8/12/2020. Design waiver for pad size submitted to VDOT on 10/19/21. UDCD completed draft package review. Countywide permit package submitted to VDOT on 10/25/21.												
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>02160 Glade Drive SB @ Green Range Drive</b>			06/20	NA	NA	07/20	07/20	06/21	03/21	12/20	NA	NA	12/20	02/21	NA	NA	NA	04/21	06/21	06/21	07/21	10/21	11/21	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Hojatzadeh, Max						Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.						Final construction package submitted to UDCD on 4/29/21. Part of UDCD Task Order #5. CN NTP 7/19/21 - 11/15/21. Substantially complete 11/19/21.									
4YP202-02160			PM UTL:																					
TS-000013-048	\$0		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Post-Construction</b>																								
<b>02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road</b>			02/20	NA	NA	07/20	10/20	10/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	09/21	10/21	10/21	10/21	04/22	12/21	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Madhusudhan, Galappa						Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.						Final construction authorization package submitted to UDCD on 9/24/21. UDCD Task Order #8. Construction NTP 11/10/21, scheduled completion 12/24/21.									
4YP202-02817			PM UTL:																					
TS-000016-055	\$35,000		PM LAD:																					
	\$35,000		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								
<b>03160 Richmond Highway NB @ Holly Hill Road</b>			02/20	NA	NA	07/20	11/20	10/21	08/21	02/21	NA	NA	03/21	06/21	NA	NA	NA	10/21	11/21	11/21	11/21	04/22	05/22	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Madhusudhan, Galappa						Replace bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.						Final construction package submitted to UDCD on 10/12/21. UDCD Task Order #9. Countywide permit package submitted to VDOT 8/5/21. Land aquisition completion 6/29/21. Building permit received on 10/5/21. Construction NTP 12/6/21, scheduled completion 5/1/22.									
4YP202-03160			PM UTL:																					
TS-000016-054	\$50,000		PM LAD: Shubert, Beth																					
	\$50,000		PM UDCD:																					
			PM CPTED:																					
<b>Construction</b>																								
<b>03807 Wiehle Avenue NB @ North Shore Drive</b>			02/20	NA	NA	06/20	12/20	08/21	TBD	04/21	NA	NA	TBD	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	12/21	TBD	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Hojatzadeh, Max						Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.						Task Order #20 - Final plan approved. DRB approved plan. LAD NTP on 8/11/21. The land required to construct the project located with footprint of USACE Stream Restoration Easement and approval is required. Project is on hold until Reston Association completes their wetland bank application with the Army Corps of Engineers.									
4YP202-03807			PM UTL:																					
TS-000013-046	\$0		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Land Acquisition</b>																								

On Hold

On Hold

On Hold

10/2021 On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

04000 Elden St SB @ Alabama Dr		09/20	NA	NA	10/20	12/20	12/20	TBD	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	05/21	TBD
--------------------------------	--	-------	----	----	-------	-------	-------	-----	----	----	----	----	----	----	----	----	-----	-----	-----	-----	-------	-----

**Bus Stop Improvements**  
**124/400-C40011** Dranesville  
**4YP202-04000**  
**TS-000012-028** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install concrete bus pad, shelter, bench, and trash can

Monthly Remarks  
 Final design complete. This project to be permitted through the Town of Herndon. Permit application submitted 2/2/21. Awaiting plan review and approval by Town of Herndon.

On Hold

Design

5000999 Carlin Springs Road NB, North of 7-11		02/20	NA	NA	07/20	10/20	10/21	12/21	01/21	NA	NA	01/21	12/21	NA	NA	NA	01/22	02/22	02/22	02/22	04/22	05/22
---	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Mason  
**4YP202-5000999**  
**TS-000015-025** \$20,000  
 \$20,000

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD: Strayhorne, Robert  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install loading pad, sidewalk along with drainage improvements and associated grading work.

Monthly Remarks  
 Approved design waiver received 8/16/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired. Schedule adjusted due to delay in land acquisition completion. Property manager has requested additional improvements to the project. The property owner and the property manager are currently discussing potential scope modifications at site 5001008. These sites have the same property owner. Land acquisition will be on hold until the final scope is determined at site 5001008.

On Hold

Land Acquisition

5001008 Carlin Springs Road NB @ Columbia Pike		02/20	NA	NA	07/20	10/20	10/21	12/21	01/21	NA	NA	01/21	12/21	NA	NA	NA	01/22	02/22	02/22	02/22	04/22	05/22
--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Mason  
**4YP202-5001008**  
**TS-000015-024** \$20,000  
 \$20,000

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD: Strayhorne, Robert  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install loading pad, sidewalk along with drainage improvements and associated grading work.

Monthly Remarks  
 Signed design waiver package submitted to VDOT on 4/9/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired. The property owner and the property manager are currently discussing potential scope modifications. Land acquisition will be on hold until the final scope is determined.

On Hold

Land Acquisition

5001052 Leesburg Pike EB @ Glen Carlyn Road		02/20	NA	NA	07/20	11/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	07/21	04/22	11/21
---	--	-------	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Mason  
**4YP202-5001052**  
**TS-000015-023** \$35,000  
 \$35,000

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD:  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Replace existing shelter, pad, and bench, with new concrete pad, bus shelter, bench, and trash can.

Monthly Remarks  
 Construction authorization 3/31/21. Building permit for shelter issued 3/16/21. Part of UDCD Task Order #5. CN NTP 7/19/21 - 11/15/21. Substantially complete 11/22/21.

On Hold

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							

			01/21	11/21	NA	10/22	06/23	07/24	12/23	02/23	TBD	NA	03/23	11/23	TBD	TBD	NA	03/24	04/24	05/24	06/24	02/26	08/25
<b>Innovation Station North Neighborhood Access SUP</b>			<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia						<u>Project Description</u> Add shared-use path and lighting between Innovation Center Metrorail Station Kiss-and-Ride lot, Farougi Court and Apgar Place						<u>Monthly Remarks</u> <b>TPP ID# 190.15 HMSAMS ID#15</b> Virtual Public Information Meeting scheduled on 1/19/22. Preliminary design completed on 11/9/21 and distributed for County review. PJD approved by USACE on 11/23/21. Survey completed in June 2021. The project falls within the limits of the development plans for Rivana. The current scope of the project will not be changed for the development.						On Hold <input type="checkbox"/>		
124/400-C40011		Dranesville																					
ST-000048-001-0																							
ST-000048-001	\$8,810,000																						
	\$0																						
			PM UDCCD: Marfurt, Lindsay																				

Design

			04/21	08/21	10/21	NA	12/21	07/22	08/22	01/22	NA	NA	02/22	07/22	NA	NA	NA	10/22	11/22	11/22	11/22	03/23	04/23
<b>5001914 Patrick Henry Dr NB @ Greenwood Dr</b>			<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa						<u>Project Description</u> Loading Pad with shelter, bench, trash can, detectable warning surface along with associated grading work.						<u>Monthly Remarks</u> Intermediate Design received. Consultant addressing County comments made on intermediate submission.						On Hold <input type="checkbox"/>		
MSMD Bus Shelter Replacement		Mason																					
303/300-C30010																							
CR-000007-001-B-0																							
CR-000007-001	\$0																						
	\$0		PM UDCCD: Marfurt, Lindsay																				

Design

			04/21	08/21	10/21	NA	12/21	02/22	02/22	NA	NA	NA	NA	NA	NA	NA	NA	03/22	04/22	04/22	04/22	08/22	08/22
<b>00953 Richmond Hwy NB @ Woodlawn Trail</b>			<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa						<u>Project Description</u> Concrete Shelter Pad with bench and trash can and associate grading.						<u>Monthly Remarks</u> Intermediate Design received. Consultant addressing County comments made on intermediate submission.						On Hold <input type="checkbox"/>		
MSMD Bus Shelter Replacement		Mount Vernon																					
303/300-C30010																							
CR-000007-001-C-0																							
CR-000007-001	\$0																						
	\$0		PM UDCCD: Marfurt, Lindsay																				

Design

			04/21	08/21	10/21	NA	12/21	07/22	08/22	01/22	NA	NA	02/22	07/22	NA	NA	NA	09/22	11/22	11/22	11/22	03/22	04/23
<b>5001177 Patrick Henry Drive NB @ Brook Drive</b>			<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa						<u>Project Description</u> Loading pad with Loading pad,bench, trash can, sidewalk, detectable warning surface along with associated grading work.						<u>Monthly Remarks</u> Intermediate Design received. Consultant addressing County comments made on intermediate submission.						On Hold <input type="checkbox"/>		
MSMD Bus Shelter Replacement		Mason																					
303/300-C30010																							
CR-000007-001-D-0																							
CR-000007-001	\$0																						
	\$0		PM UDCCD: Marfurt, Lindsay																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
5001687 Chain Bridge Rd NB @ Brawner St			04/21	08/21	10/21	NA	12/21	02/22	01/22	NA	NA	NA	NA	NA	NA	NA	NA	03/22	04/22	04/22	04/22	08/22	08/22	
<b>MSMD Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
303/300-C30010			PM TDD: Madhusudhan, Galappa						Loading Pad with Shelte, trash can, bench, detectable warning surfacer & associated grading work.						Intermediate Design received. Consultant addressing County comments made on intermediate submission.									
CR-000007-001-E-0			PM UTL:																					
CR-000007-001	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
05991 Columbia Pike WB @ John Marr Dr			04/21	08/21	10/21	NA	12/21	07/22	08/22	01/22	NA	NA	02/22	07/22	NA	NA	NA	10/22	11/22	11/22	10/22	03/23	04/23	
<b>MSMD Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
303/300-C30010			PM TDD: Madhusudhan, Galappa						Loading pad with Shelter, bench, detectable warning surface along with associated grading work.						Intermediate Design received. Consultant addressing County comments made on intermediate submission.									
CR-000007-001-F-0			PM UTL:																					
CR-000007-001	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
Westmoreland Street and Hopewood Drive Intersection Improvements			07/21	NA	12/21	03/22	07/22	09/23	09/23	08/22	11/22	NA	12/22	08/23	08/23	12/23	NA	11/23	TBD	TBD	02/24	06/24	06/24	
<b>Dranesville District</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
303/300-C30010			PM TDD: Nabavi, Seyed						Install median refuge at Westmoreland Street and Hopewood Drive and relocate bus stop from south of Hopewood Drive to north of the new crosswalk						TPP ID #21001. Intermediate design is in progress. Design NTP sent on 7/29/21.									
ST-000005-005-0			PM UTL:																					
ST-000005-005	\$230,000		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED: Abifadel, Gibran																					
<b>Design</b>																								
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Beverly Road Pedestrian Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
303/300-C30010			PM TDD: Shahnaj, Sonia						Construct 50 linear feet of 10-foot trail along Beverly Road including a curb ramp at Old Dominion Drive						Project scope clarification meeting held with CPTED on 12/8/21. Task Order proposal negotiation ongoing. Survey work underway and expected completion in January 2022. Scheduled to be developed after TO is finalized and survey is complete.									
ST-000005-006-0			PM UTL:																					
ST-000005-006	\$437,000		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Survey</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Elm Street Pedestrian Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
303/300-C30010		Dranesville	PM TDD: Shahnaj, Sonia					Install 25 linear feet of sidewalk and curb ramps along Elm Street at Chain Bridge Drive					Survey work underway and expected completion in January 2022. TO will be submitted after survey review. Scheduled to be developed after survey is complete and TO is finalized.											
ST-000005-007-0			PM UTL:																					
ST-000005-007	\$279,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED:																					

Survey

			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD
<b>Stonecroft Boulevard Widening</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
Police Station		Sully	PM TDD: Vanzandt, Mark					Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard					Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.											
304/300-C30050			PM UTL: Nguyen, Tan																					
009217-0			PM LAD: Kresge, Carol																					
5G25-064-000	\$800,678		PM UDCCD:																					
	\$109,014		PM CPTED: Guarino, Michael																					

Construction

			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21
<b>Jefferson Manor Improvements Phase IIIA</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050		Lee	PM TDD: Turner, Latesa					Infrastructure reconstruction on Albemarle Drive in Jefferson Manor					TPP ID#220. Construction substantial completion 7/25/21. Executed nutrient credit transfer agreement received on 9/24/21. VDOT punch list received 10/13/21.										
2G25-097-000-0			PM UTL: Nguyen, Tan																				
2G25-097-000	\$3,075,000		PM LAD: Shubert, Beth																				
	(\$225,000)		PM UDCCD: Metafria, Fasika																				
			PM CPTED: Guarino, Michael																				

Post-Construction

			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Oakwood Road Street Acceptance</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050		Lee	PM TDD: Dodge, Christina					Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.					Initial street acceptance package submitted to VDOT for review 8/31/21. Comments received 10/18/21. UDCCD punch list received 9/3/21. Utility as-built package is in progress.										
2G25-122-000-0			PM UTL:																				
2G25-122-000	\$0		PM LAD:																				
	\$0		PM UDCCD: Popoola, Larry																				
			PM CPTED:																				

Post-Construction



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			08/18	11/18	NA	08/19	09/20	12/20	06/21	08/20	NA	NA	09/20	03/21	NA	NA	NA	07/21	08/21	08/21	10/21	10/21	03/22	
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
Pedestrian Improvements - Bond Fund 304/300-C30050	Hunter Mill		PM TDD:	Hojatzadeh, Max	Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road			Construction 90% complete. Nutrient Credit not required.																
4YP201-PB009-C			PM UTL:	Yusufoglu, Eldar	West of Hawthorn Ridge Court																			
ST-000021-009	\$500,000		PM LAD:	Baker, Lisa																				
	\$0		PM UDCC:	Stevens, Michael																				
			PM CPTED:	Hamidi, AJ																				
<b>Construction</b>																								
Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	09/21	
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
Pedestrian Improvements - Bond Funded 304/300-C30050	Lee		PM TDD:	Ayers, Robert	Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park			<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10./15/07.</b> Construction substantially complete 9/13/21. Addressing VDOT final punch list received 10/13/21. Executed Nutrient Credit Transfer agreement received 8/27/21.																
4YP201-PB023			PM UTL:	Nguyen, Tan																				
ST-000021-023	\$5,000,000		PM LAD:	Cate, Dennis																				
	(\$100,000)		PM UDCC:	Samiyi, Bijan																				
			PM CPTED:																					
<b>Post-Construction</b>																								
North Chambliss St./Beauregard St.			02/20	NA	12/19	06/20	11/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	05/21	05/21	05/21	06/21	08/21	10/21	
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
Spot Roadway Improvements 2014 304/300-C30050	Mason		PM TDD:	Nabavi, Seyed	Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.			<b>TPP Plan ID#320.</b> Construction substantially complete on 10/4/21. Schedule adjusted due to longer construction contract duration to add the Landmark Plaza and the backorder on flashing beacon.																
5G25-059-003-0			PM UTL:	Nguyen, Tan																				
5G25-059-003	\$800,000		PM LAD:	Alcon, Kelly																				
	\$0		PM UDCC:	Metafria, Fasika																				
			PM CPTED:	Stevens, Daniel																				
<b>Post-Construction</b>																								
Silverbrook Rd./Southrun Rd. EB Left Turn Lane			03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	06/20	NA	03/20	NA	NA	09/20	05/19	04/21	
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
Spot Roadway Improvements 2014 304/300-C30050	Mount Vernon		PM TDD:	Nabavi, Seyed	Add eastbound left turn lane on Silverbrook Road at Southrun Road			<b>TPP ID#326.</b> Construction substantially complete 4/12/21. VDOT inspection requested. Nutrient credit transfer agreement executed by VDOT on 2/21/21.																
5G25-059-005-0			PM UTL:	Maisel, Michael																				
5G25-059-005	\$1,400,000		PM LAD:	Honnick, John																				
	\$0		PM UDCC:	Stevens, Michael																				
			PM CPTED:	Aguayo, Vanessa																				

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
<b>Old Courthouse Rd./Besley Rd. Realignment</b>		07/15	12/16	04/19	01/20	06/20	05/22	05/22	12/20	12/20	NA	12/20	12/21	04/20	10/22	NA	08/22	09/22	10/22	11/22	11/24	11/24						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
<b>Spot Roadway Improvements 2014</b>		PM TDD: Nabavi, Seyed							Realign Old Courthouse Road to eliminate sharp curve and					<b>TPP ID # 35.</b> LAD NTP 12/21/2020. Land rights on 14 of 20 properties have been acquired. LAD public hearing was held on 11/9/21. WGL and Century Link relocations are complete. Dominion P&E under review due to excess costs associated with tree clearing. Cox relocation plan received. Verizon P&E is under review.														
<b>304/300-C30050</b>	Hunter Mill	PM UTL: Maisel, Michael							relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.																			
<b>5G25-059-007-0</b>		PM LAD: Strayhorne, Robert																										
<b>5G25-059-007</b>	\$16,500,000	PM UDCCD: Lim, Vannak																										
	\$0	PM CPTED: Aguayo, Vanessa																										
<b>Land Acquisition</b>																												
<b>Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.</b>		07/16	10/16	05/17	03/18	06/21	05/19	04/22	10/21	NA	NA	10/21	04/22	02/19	12/19	NA	05/22	06/22	06/22	06/22	05/20	12/22						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
<b>Pedestrian Improvements 2014</b>		PM TDD: Turner, Latesa							Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road					<b>TPP ID#090.</b> 3rd final plans submitted 6/22/21. VDOT design approval received 7/22/21. Acquisition of additional land rights will be required due to final design revisions to address VDOT drainage comments. 2nd LAD NTP 10/22/21. Land rights on 1 of 2 properties acquired. Utility relocations complete. As a result of the design modifications, one additional Dominion guy anchor adjustment to be coordinated during construction. Project schedule adjusted due to additional time required to obtain VDOT approval of revised design.														
<b>304/300-C30050</b>	Mason	PM UTL: Maisel, Michael																										
<b>5G25-060-020-0</b>		PM LAD: Najeeb, Mohammed																										
<b>5G25-060-020</b>	\$1,450,000	PM UDCCD: Stevens, Michael																										
	\$0	PM CPTED: Askarzadeh, Negin																										
<b>Land Acquisition</b>																												
<b>Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.</b>		12/17	02/18	08/18	09/19	01/22	04/22	04/22	02/21	03/21	NA	06/21	02/22	03/22	07/22	NA	05/22	06/22	07/22	08/22	03/23	03/23						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
<b>Pedestrian Improvements 2014</b>		PM TDD: El Kaissi, Mohamad							Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd					<b>TPP ID#102.</b> Final Plans completed. LAD NTP issued 6/30/21. Land rights on 2 of 7 properties have been acquired. Utility relocation design in progress (DVP, Verizon, Cox, FFX Water). Additional survey on 3 properties due to change in site condition received on 11/24/21. Land Acquisition paused on 3 properties until design is updated per additional survey.														
<b>304/300-C30050</b>	Providence	PM UTL: Maisel, Michael																										
<b>5G25-060-023-0</b>		PM LAD: Najeeb, Mohammed																										
<b>5G25-060-023</b>	\$1,750,000	PM UDCCD: Cutler, Tom																										
	\$0	PM CPTED: Askarzadeh, Negin																										
<b>Land Acquisition</b>																												
<b>Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES</b>		06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	08/20	10/19	06/21						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
<b>Pedestrian Improvements 2014</b>		PM TDD: Madhusudhan, Galappa							Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive					<b>TPP ID# 165.</b> Construction substantially complete 6/15/21. Construction NTP 10/19/2020, scheduled completion 6/15/21. VDOT punchlist received 10/7/21. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21.														
<b>304/300-C30050</b>	Mount Vernon	PM UTL: Yusufoglu, Eldar																										
<b>5G25-060-034-0</b>		PM LAD: Monahan, Clyde																										
<b>5G25-060-034</b>	\$2,400,000	PM UDCCD: Cutler, Tom																										
	\$0	PM CPTED: Luo, Caijun																										
<b>Post-Construction</b>																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p><b>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Braddock</p> <p><b>5G25-060-036-0</b></p> <p><b>5G25-060-036</b> \$2,000,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Marsh, Dennis                      PM UTL: Maisel, Michael                      PM LAD: Alcon, Kelly                      PM UDCD: Stevens, Michael                      PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u>                      Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road</p> <p><u>Monthly Remarks</u>  <b>TPP ID#167.</b> Construction NTP 4/19/2021. Construction 75% complete. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21.</p> <p>On Hold <input type="checkbox"/></p>																									
<b>Construction</b>																									
<p><b>South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Hunter Mill</p> <p><b>5G25-060-039-0</b></p> <p><b>5G25-060-039</b> \$1,800,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL: Maisel, Michael                      PM LAD: Najeeb, Mohammed                      PM UDCD: Bajracharya, Sanjala                      PM CPTED: Luo, Caijun</p> <p><u>Project Description</u>                      Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road</p> <p><u>Monthly Remarks</u>  <b>TPP ID#175.</b> Construction Substantially completed on 9/17/21. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21.</p> <p>On Hold <input type="checkbox"/></p>																									
<b>Post-Construction</b>																									
<p><b>Sunrise Valley Dr. Walkway - Hitchcock Dr.- Colts Brook Dr</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Hunter Mill</p> <p><b>5G25-060-040-0</b></p> <p><b>5G25-060-040</b> \$400,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Shahnaj, Sonia                      PM UTL: Pugh, Richard                      PM LAD: Shubert, Beth                      PM UDCD: Bajracharya, Sanjala                      PM CPTED: Steinhilber, Will</p> <p><u>Project Description</u>                      Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive</p> <p><u>Monthly Remarks</u>  <b>TPP ID#176.</b> Construction substantially completed on 4/30/21. Punch list items completed. Awaiting VDOT permit release. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.</p> <p>On Hold <input type="checkbox"/></p>																									
<b>Post-Construction</b>																									
<p><b>Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Mason</p> <p><b>5G25-060-043-0</b></p> <p><b>5G25-060-043</b> \$4,900,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Zahirieh, Shahla                      PM UTL: Pugh, Richard                      PM LAD: Monahan, Clyde                      PM UDCD: McCorkle, Lisa                      PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u>                      Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue</p> <p><u>Monthly Remarks</u>  <b>TPP ID#205.</b> VDOT approved final plans on 9/7/21. LAD NTP 2/8/21. Land rights on 3 of 8 properties have been acquired. Public outreach held in September 2020.</p> <p>On Hold <input type="checkbox"/></p>																									
<b>Land Acquisition</b>																									

Project Name		Design PHASE Dates																				Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr		08/17	11/17	07/18	09/20	01/22	07/20	01/23	02/22	03/22	NA	04/22	12/22	12/22	04/23	NA	02/23	03/23	04/23	05/23	04/22	05/24									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>																	
304/300-C30050	Mason	PM TDD: Zahirieh, Shahla	Construct 1,550 LF of 9-foot wide, curb abutted sidewalk							<b>TPP ID#234.</b> Final plans underway. Utility relocation designs are in progress. Public outreach was held in early November 2020.					On Hold <input type="checkbox"/>																
5G25-060-044-0		PM UTL: Pugh, Richard																													
5G25-060-044	\$5,750,000	PM LAD: Alcon, Kelly																													
	\$0	PM UDCCD: Metafria, Fasika																													
		PM CPTED: Lilley, Ronald																													
<b>Design</b>																															
Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct		06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	12/19	01/20	01/20	03/20	08/19	06/20									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>																	
304/300-C30050	Mason	PM TDD: Vanzandt, Mark	Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter							<b>TPP ID#235.</b> Construction substantially complete 6/29/2020. Pedestrian pole adjusted per VDOT. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. VDOT punchlist completed, reinspection requested.					On Hold <input type="checkbox"/>																
5G25-060-045-0		PM UTL: Nguyen, Tan																													
5G25-060-045	\$1,713,757	PM LAD: Bailey, Stephen																													
	\$0	PM UDCCD: Stevens, Michael																													
		PM CPTED: Abifadel, Gibran																													
<b>Post-Construction</b>																															
Lincolnia Rd Sidewalk & Spot Improvements		02/20	NA	NA	06/20	03/21	08/21	12/21	10/20	NA	NA	11/20	12/21	01/21	06/21	NA	01/22	NA	NA	02/22	08/21	08/22									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>																	
304/300-C30050	Mason	PM TDD: Nabavi, Seyed	Construct 1,000 LF of sidewalk to connect pedestrian facilities along North Chambliss Street and Lincolnia Road from Lincolnia Senior Center to Linmar Court							<b>TPP ID#320.1</b> VDOT permit submission is in progress. LAD completed on 12/9/21. Awaiting VDOT's concurrence on reimbursing cost for pipe repair. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Verizon guy wire relocation is complete.					On Hold <input type="checkbox"/>																
5G25-060-048-0		PM UTL: Nguyen, Tan																													
5G25-060-048	\$1,300,000	PM LAD: Shubert, Beth																													
	\$0	PM UDCCD: Stevens, Daniel																													
		PM CPTED: Luo, Caijun																													
<b>Design</b>																															
Route 1 at Fairhaven-Quander		02/19	NA	NA	09/19	07/20	07/20	10/20	07/20	NA	NA	07/20	10/20	NA	NA	NA	01/21	02/21	02/21	02/21	03/21	05/21									
Route 1-RHPTI Ped Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>																	
304/300-C30050	Mount Vernon	PM TDD: Zahirieh, Shahla	Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection							<b>TPP ID #188.01.</b> Substantially completed 5/20/21. Signal timings approved by VDOT on 3/6/21. No Nutrient Credit Transfer is required for this project. VDOT permit released 12/2/21.					On Hold <input type="checkbox"/>																
5G25-061-028-0		PM UTL:																													
5G25-061-028	\$400,000	PM LAD: Monahan, Clyde																													
	\$0	PM UDCCD: Stevens, Michael																													
		PM CPTED: Luo, Caijun																													
<b>Post-Construction</b>																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>Reston Pkwy - DTR WB On-Ramp</b>			06/17	08/17	12/17	05/18	04/19	02/20	11/20	08/19	NA	NA	09/19	10/20	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	10/21
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-007-0 5G25-062-007		Hunter Mill \$750,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCD: Metafria, Fasika PM CPTED:				<u>Project Description</u> Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades				<u>Monthly Remarks</u> <b>TPP ID# 189.07 RMAG ID# 7</b> Construction NTP 4/8/21, completion scheduled for 8/5/21. Final construction package submitted to UDCD 3/31/21. Revised VDOT permit received 3/23/21. This project to be constructed with 5G25-062-008. Nutrient credit transfer is not required for this project. Schedule was adjusted due to unexpected time required for contractor to receive flashing beacon material delivery. Substantially complete 10/17/21.												
<b>Post-Construction</b>																							
<b>Reston Pkwy - DTR EB Off/On Ramps</b>			06/17	08/17	12/17	05/18	04/19	02/19	09/20	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	10/21
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-008-0 5G25-062-008		Hunter Mill \$825,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Nguyen, Tan PM LAD: PM UDCD: Metafria, Fasika PM CPTED:				<u>Project Description</u> Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades				<u>Monthly Remarks</u> <b>TPP ID# 189.08 RMAG ID# 8.</b> Construction NTP 4/8/21, completion scheduled for 8/6/21 Signal timing approved by VDOT on 8/13/21. Final construction package submitted to UDCD 3/22/21. Final signed Nutrient Credit Transfer Agreement executed on 9/24/21 by VDOT. Schedule was adjusted due to unexpected time required for contractor to receive flashing beacon material delivery. Substantially complete 10/17/21.												
<b>Post-Construction</b>																							
<b>Bluemont Way - Disc St Ped Br - Reston Pkwy</b>			11/16	NA	11/17	04/19	02/21	03/20	02/22	11/20	NA	NA	12/20	01/22	NA	NA	NA	03/22	04/22	05/22	06/22	03/21	09/22
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-011-0 5G25-062-011		Hunter Mill \$1,350,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Pugh, Richard PM LAD: Najeeb, Mohammed PM UDCD: PM CPTED: Guarino, Michael				<u>Project Description</u> Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				<u>Monthly Remarks</u> <b>TPP ID#189.11 RMAG ID#38.</b> VDOT comments received 10/7/21. Received VDOT checklist with no comments 10/12/21. Two Verizon manhole tops to be adjusted during construction. CenturyLink to coordinate with contractor to protect fiber conduits when retaining wall is removed. LAD NTP 12/4/2020. Land rights on 2 of 4 properties have been acquired. Property appraisals have been delayed. Schedule adjusted due to extensive time for plat preparation and delay in LAD receiving appraisals. Met with Developer 11/15/21 where they agreed to keep and tie sidewalk to portion of existing trail to close missing link.												
<b>Land Acquisition</b>																							
<b>Sunrise Valley Dr - Reston Assoc Entrance</b>			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-014-0 5G25-062-014		Hunter Mill \$138,199 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCD: PM CPTED: Malik, Zuhra				<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection				<u>Monthly Remarks</u> <b>TPP ID# 189.17. RMAG II ID# 17</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.												
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>North West St. Sidewalk - Great Falls St. - Brilyn Place (County)</b>			09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	02/21	
<b>County-Maintained Pedestrian Imp 2014 304/300-C30050</b>		Dranesville	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>ST-000036-003-0</b>			PM TDD: Beall, James						260 LF of 5-foot sidewalk along north side of North West Street						<b>TPP ID#350.</b> Ribbon cutting ceremony held 6/17/21. Construction substantially complete 2/10/21. Punch list is complete. VDOT reinspection requested. Construction NTP 1/13/2020. Nutrient credit transfer agreement executed by VDOT 2/21/21. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.									
<b>ST-000036-003</b>	\$1,250,000		PM UTL: Maisel, Michael																					
	\$1,250,000		PM LAD: Glass, Lisa																					
			PM UDCCD: Engida, Samuel																					
			PM CPTED: Qi, Maggie																					
<b>Post-Construction</b>																								
<b>Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy</b>			03/16	NA	10/17	11/18	03/20	09/20	12/21	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	01/22	01/22	01/22	01/22	03/20	07/22	
<b>County-Maintained Pedestrian Imp - 2014 304/300-C30050</b>		Hunter Mill	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>ST-000036-009-0</b>			PM TDD: Marsh, Dennis						Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road						<b>TPP ID#121</b> Additional comments from QA/QC received on 10/12/21. Mtg. w AE on 10/13/21. Revised plans to VDOT 10/20/21. QA/QC approved plan on 11/14/21. Full set of plans sent to Drainage requested full package before issuing clearance for Permit. TMP approved 5/28/21. Pavement marking approved 6/28/21. SWM Maintenance Agreement signed by VDOT on 10/21/21. Draft CN package to UDCCD 9/24/21.									
<b>ST-000036-009</b>	\$2,100,000		PM UTL: Maisel, Michael																					
	\$0		PM LAD: Najeeb, Mohammed																					
			PM UDCCD: McCorkle, Lisa																					
			PM CPTED: Harrell, William																					
<b>Utility Relocation</b>																								
<b>Kirby Road Walkway - Chesterbrook ES - Halsey Rd.</b>			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	06/22	
<b>County-Maintained Pedestrian Imp - 2014 304/300-C30050</b>		Dranesville	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>ST-000036-010-0</b>			PM TDD: Turner, Latesa						Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						<b>TPP ID#140.</b> Construction is 10% complete. Construction NTP issued 9/13/2021. Pre-construction meeting held 8/24/2021. Construction substantial completion scheduled for 6/9/2022. Project construction bundled with Project ST-000036-011 Kirby Road Walkway - Halsey Road to Franklin Avenue.									
<b>ST-000036-010</b>	\$1,300,000		PM UTL: Pugh, Richard																					
	\$0		PM LAD: Strayhorne, Robert																					
			PM UDCCD: Lim, Vannak																					
			PM CPTED: Chellappa, Smitha																					
<b>Construction</b>																								
<b>Kirby Road Walkway - Halsey Rd. - Franklin Ave</b>			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	06/22	
<b>County-Maintained Pedestrian Imp - 2014 304/300-C30050</b>		Dranesville	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>ST-000036-011-0</b>			PM TDD: Turner, Latesa						Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						<b>TPP ID#141.</b> Construction is 10% complete. Construction NTP issued 9/13/2021. Pre-construction meeting held 8/24/2021. Construction substantial completion scheduled for 6/9/2022. Project construction bundled with Project ST-000036-010 Kirby Road Walkway - Chesterbrook Elementary School to Halsey Road.									
<b>ST-000036-011</b>	\$1,700,000		PM UTL: Pugh, Richard																					
	\$0		PM LAD: Strayhorne, Robert																					
			PM UDCCD: Lim, Vannak																					
			PM CPTED: Chellappa, Smitha																					
<b>Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Pleasant Valley Rd. Walkway - Elklick Run - Dominion Power Lines</b></p> <p>County-Maintained Pedestrian Imp - 2014                      304/300-C30050                      ST-000036-013-0                      ST-000036-013</p> <p>Sully                      \$5,000,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Fasceski, Jeff                      PM UTL: Yusufoglu, Eldar                      PM LAD: Alcon, Kelly                      PM UDCCD:                      PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u>                      Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road</p> <p><u>Monthly Remarks</u>  <b>TPP ID#162.</b> Receiving comments from 2nd Pre-Final submission on 8/5/21. Received VDOT comments. Receiving comments from LDS 11/29/21. esign consultant determined comments would not impact design. Supervisor's Aide contacted for potential dates in January, 2022 for a Community Informaiton Meeting. Cad file requested from design consultant to order plats from Surveys Utility coordination with NOVEC, Cox, and Verizon is in progress. Project schedule delayed due to revised BMP design to minimize impacts to property owner that required a 2nd Pre-Final design submission.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p> <p><b>Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.</b></p> <p>County-Maintained Pedestrian Imp - 2014                      304/300-C30050                      ST-000036-015-0                      ST-000036-015</p> <p>Dranesville                      \$3,000,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED: Askarzadeh, Negin</p> <p><u>Project Description</u>                      Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings</p> <p><u>Monthly Remarks</u>  <b>TPP ID#186.</b> Received survey on 11/15/21. Draft concept design received and under review. Utility designations in progress.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Survey</b></p> <p><b>Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.</b></p> <p>County-Maintained Pedestrian Imp - 2014                      304/300-C30050                      ST-000036-016-0                      ST-000036-016</p> <p>Mount Vernon                      \$1,265,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Zahirieh, Shahla                      PM UTL: Yusufoglu, Eldar                      PM LAD: Shubert, Beth                      PM UDCCD: McCorkle, Lisa                      PM CPTED:</p> <p><u>Project Description</u>                      Construct 5-foot sidewalk along west side of Old Mount Vernon Road</p> <p><u>Monthly Remarks</u>  <b>TPP ID#191.</b> VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Awaiting permit release. Nutrient transfer agreement executed by VDOT 1/22/21.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Post-Construction</b></p> <p><b>Telegraph Road Walkway Ph II - Pike to Wilton</b></p> <p>County-Maintained Pedestrian Imp - 2014                      304/300-C30050                      ST-000036-017-0                      ST-000036-017</p> <p>Lee                      \$3,625,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Roberson, Jeanmarie                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u>                      Construct approximately 2,200 LF of walkway to fill in missing links, including crosswalks and curb ramps</p> <p><u>Monthly Remarks</u>  <b>TPP ID#180.02. TPP ID#180.02.</b> Task order proposal for preliminary design, feasibility/scope analysis, and cost estimate executed on 6/22/21. Survey and utility designations are complete. Preliminary design underway.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p>																							

Dec 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	01/22
---------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Bike/Trail Imp - 2014  
**304/300-C30050**  
 Braddock  
**ST-000037-003-0**  
**ST-000037-003**      \$2,750,000  
    \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Pugh, Richard  
 PM LAD: Baker, Lisa  
 PM UDCD: Bhinge, Deepak  
 PM CPTED: Wynands, Nicole

Project Description  
 Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows

Monthly Remarks  
**TPP ID#346.** Construction 85% complete. Nutrient credit transfer is not required for this project.

On Hold

Construction