

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Intersection Design @ Ladson Ln (Phase 4C)</b></p> <p>RHPTI 102/500-C50000 26006G-06002 AA1400012-06</p> <p>Mount Vernon Lee \$267,500 \$267,500</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Bashir, Qais PM CPTED:</p> <p><u>Project Description</u> Engineering and construction of intersection improvements for an express bus service stop at Ladson Ln.</p> <p><u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Bid opening held 6/15/16. NTP with construction anticipated in 10/16.</p> <p>On Hold <input type="checkbox"/></p>																							
<b>Construction</b>																							
<p><b>Intersection Design @ Frye Rd. (Phase II)</b></p> <p>RHPTI 102/500-C50000 26006G-06002 AA1400012-06</p> <p>Mount Vernon Lee \$1,596,000 \$1,596,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Bashir, Qais PM CPTED:</p> <p><u>Project Description</u> Engineering and construction of intersection improvements for express bus service stops at Frye Road.</p> <p><u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Bid opening held 6/16/16. NTP with construction anticipated in 10/16.</p> <p>On Hold <input type="checkbox"/></p>																							
<b>Construction</b>																							
<p><b>Intersection Design @ Lukens Lane (Phase II)</b></p> <p>RHPTI 102/500-C50000 26006G-06002 AA1400012-06</p> <p>Mount Vernon Lee \$570,000 \$570,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Shubert, Beth PM UDCCD: PM CPTED:</p> <p><u>Project Description</u> Engineering and construction of intersection improvements for express bus service stops at Lukens Lane.</p> <p><u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04.</b> Additional easement required for street light and pedestrian signal pole. Final plat is in progress.</p> <p>On Hold <input type="checkbox"/></p>																							
<b>Land Acquisition</b>																							
<p><b>Intersection Design@Mohawk and Belford</b></p> <p>RHPTI 102/500-C50000 26006G-06011 AA1400017-06</p> <p>Mount Vernon Lee \$1,367,300 \$1,367,300</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Bashir, Qais PM CPTED:</p> <p><u>Project Description</u> Pedestrian Intersection improvements for express bus stops at Route 1 and Mohawk Lane and Belford Drive</p> <p><u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Bid opening held 6/15/16. NTP for construction anticipated 10/16.</p> <p>On Hold <input type="checkbox"/></p>																							
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						
Soapstone Dr.Wlkwy			12/09	10/10	06/11	01/14	02/14	04/14	04/14	11/12	NA	11/12	11/12	10/13	10/13	09/14	12/14	02/15	04/15	05/15	07/15	02/16	03/16
On Hold <input type="checkbox"/>																							
Countywide Trails 102/500-C50000 26008G-07001 AA1400019-07		Hunter Mill  \$1,965,000 \$0	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: PM LAD: Maggard, Lisa PM UDCCD: Samiy, Ben PM CPTED: Harrell, William					<u>Project Description</u> 3,300 LF of walkway, curb and gutter, drainage improvements along east side of Soapstone Drive, 4 bus pad sites.					<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Final VDOT inspection was held 9/12/16.										
On Hold <input type="checkbox"/>																							
Post-Construction			03/13	NA	06/13	01/14	11/15	05/15	10/16	03/15	NA	04/16	07/16	02/17	09/16	11/16	06/16	01/17	02/17	03/17	04/17	03/17	09/17
On Hold <input type="checkbox"/>																							
Tyson's East Station to Great Falls Sidewalk 102/500-C50000 DCBPA-065 AA1400065-12		Providence Dranesville \$2,125,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: Kadasi, Mohamed Abdull PM CPTED:					<u>Project Description</u> A multi-use trail/sidewalk from Dolley Madison/Great Falls intersection to Tysons East Metro Station. Approx 2400 LF					<u>Monthly Remarks</u> <b>TMSAMS ID# 35</b> Final design plans distributed 8/2/16. Coordination with MWAA on easements is in progress. Utility coordination is in progress. LAD completion memo received 05/13/16. 1 of 2 properties acquired (Pending acquisition of MWAA Property). Utility relocations have been authorized.										
On Hold <input type="checkbox"/>																							
Land Acquisition			06/12	NA	NA	02/13	03/14	03/13	02/15	05/13	NA	03/14	05/14	12/14	NA	NA	08/15	08/15	10/15	11/15	07/16	11/16	01/17
On Hold <input type="checkbox"/>																							
International Dr. 102/500-C50000 DCBPA-067 AA1400067-12		Providence  \$734,100 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: McCorkle, Lisa PM CPTED:					<u>Project Description</u> Pedestrian Intersection Improvements including crosswalks, and pedestrian signalization					<u>Monthly Remarks</u> <b>TMSAMS ID# 30</b> Construction 50% complete. Permit revision comments are being addressed.										
On Hold <input type="checkbox"/>																							
Construction			11/14	NA	11/14	03/15	05/15	08/16	09/16	05/15	NA	08/15	09/15	09/16	NA	NA	01/17	02/17	03/17	04/17	04/17	07/17	09/17
On Hold <input type="checkbox"/>																							
Tyson's Boulevard 102/500-C50000 DCBPA-068 AA1400068-12		Providence  \$900,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCCD: Gharavi, Mo PM CPTED:					<u>Project Description</u> Pedestrian Intersection Improvements including crosswalks, and pedestrian signalization					<u>Monthly Remarks</u> <b>TMSAMS ID# 29</b> Final design is complete. Land acquisition is complete. Proceeding to prepare VDOT permit.										
On Hold <input type="checkbox"/>																							
Land Acquisition																							

Sep 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Rt-7 sidewalk 04/13 NA 06/13 08/14 10/15 07/16 06/16 NA NA NA NA NA 10/15 02/16 10/16 11/16 12/16 01/17 03/17 07/17 07/17

**Rt. 7 Sidewalk under Rt. 123 North Side**  
 102/500-C50000 Providence  
 DCBPA-069 Hunter Mill  
 AA1400069-12 \$2,410,000  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Baker, Lisa  
 PM UDCCD:  
 PM CPTED:

Project Description  
 A sidewalk on North side of Rte 123 under Rte 123 Interchange. Approx. 1100 LF

Monthly Remarks  
**TMSAM ID# 32.** Final design plans were approved. Construction advertisement Authorization submit to VDOT on 9/22/16. VDOT permit revision approved 8/18/16.

On Hold

Design

04/13 NA 06/13 08/14 10/15 05/16 05/16 NA NA NA NA NA 10/15 02/16 10/16 11/16 12/16 01/17 03/17 07/17 07/17

**Rt.7 Sidewalk under Rt.123 South Side**  
 102/500-C50000 Providence  
 DCBPA-070 Hunter Mill  
 AA1400070-12 \$1,555,000  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Shubert, Beth  
 PM UDCCD:  
 PM CPTED:

Project Description  
 A sidewalk on south side of Rte 7 under Rte 123 Interchange. Approx. 800 LF

Monthly Remarks  
**TMSAMS ID# 32** Final design plans were approved. Land Use Permit Application submitted on 5/19/16.

On Hold

Construction

Old Courthouse Rd. Intersection 05/12 NA NA 02/13 09/13 03/13 02/15 08/14 NA 03/14 06/14 12/14 NA NA 08/15 08/15 10/15 11/15 04/16 11/16 01/17

**Gosnell Rd.**  
 102/500-C50000 Providence  
 DCBPA-071 Hunter Mill  
 AA1400071-12 \$608,200  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCCD: McCorkle, Lisa  
 PM CPTED:

Project Description  
 Add signalized pedestrian crosswalks at Gosnell Rd and Old Courthouse Rd

Monthly Remarks  
**TMSAMS ID# 30** Construction 80% completed.

On Hold

Construction

NA NA 05/13 01/14 03/16 03/16 03/16 06/14 NA 06/14 06/14 12/14 NA NA 06/16 06/16 07/16 08/16 09/16 01/17 01/17

**Gosnell Rd.- Sidewalk East Side**  
 102/500-C50000 Hunter Mill  
 DCBPA-072 Providence  
 AA1400072-12 \$319,500  
 \$0

Project Manager/Assignments  
 PM TDD: El Kaissi, Mohamad  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCCD: Frazier, Demond  
 PM CPTED:

Project Description  
 300 LF of sidewalk on east side of Gosnell Rd north of Rte. 123.

Monthly Remarks  
**TMSAMS ID# 34** Bids were opened on 8/23/16. Bid results were sent to VDOT on 8/29/16. UDCCD is preparing Project Award Package for submission to VDOT for review and authorization.

On Hold

Bid Advertisement

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

SW South side Soapstone to South Lakes 09/12 NA 05/13 10/13 04/16 11/16 05/17 06/15 NA 06/16 06/16 01/17 01/15 02/17 03/17 07/17 08/17 09/17 10/17 07/17 04/18

**Sunrise Valley Dr 102/500-C50000**  
**DCBPA-073**  
**AA1400073-12**  
 Hunter Mill  
 \$1,528,000  
 \$189,000  
Project Manager/Assignments  
 PM TDD: Lauretti, Francesco  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Lefcourt, Eric  
 PM UDCCD: Bashir, Qais  
 PM CPTED:  
Project Description  
 A 5' - 7' concrete sidewalk on south side of Sunrise Valley Dr. from Soapstone Dr. to South Lake Dr. Approx 5000 LF  
Monthly Remarks  
**RMAG ID# 31** Final design is in progress. Utility relocation design is in progress. 9 of 15 properties acquired.  
 On Hold

**Land Acquisition**

SW North side Soapstone to South Lakes 09/12 NA 05/13 11/13 04/16 11/16 05/17 06/14 NA 07/16 07/16 02/17 01/15 02/17 03/17 07/17 08/17 09/17 10/17 07/17 04/18

**Sunrise Valley Dr 102/500-C50000**  
**DCBPA-074**  
**AA1400074-12**  
 Hunter Mill  
 \$2,041,000  
 \$249,228  
Project Manager/Assignments  
 PM TDD: Lauretti, Francesco  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Glass, Lisa  
 PM UDCCD: Kadasi, Mohamed Abdull  
 PM CPTED:  
Project Description  
 Upgrade of an existing asphalt sidewalk to a 10' shared use path on north side of Sunrise Valley Dr. from Soapstone Dr. to South Lake Dr. Approx 4500 LF  
Monthly Remarks  
**RMAG ID# 12** Final design is in progress. Utility relocation design is in progress. Land acquisition is in progress.  
 On Hold

**Land Acquisition**

Isaac Newton Square South Intersection NA NA NA NA NA NA NA 07/14 NA 07/14 07/14 03/15 NA NA NA NA NA NA 10/15 11/16

**Wiehle Ave 102/500-C50000**  
**DCBPA-076**  
**AA1400076-12**  
 Hunter Mill  
 \$181,500  
 \$0  
Project Manager/Assignments  
 PM TDD: Lauretti, Francesco  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCCD:  
 PM CPTED:  
Project Description  
 Add signalized pedestrian crossings and median at Wiehle Ave and Isaac Newton Sq. South  
Monthly Remarks  
**RMAG ID# 19** VDOT will build and design project per agreement dated 1/7/13. Construction is 60% complete. VDOT is looking into the need for utility relocations or the potential acquisition of additional land rights.  
 On Hold

**Construction**

GTP Trail Phase III (Note error in FOCUS should be Phase III) 12/13 TBD TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD

**GTP Trail Phase III (Note error in FOCUS should be Phase III)**  
**102/500-C50000**  
**GTP-130-130**  
**AA1400130-13**  
 Dranesville  
 \$350,000  
 \$50,000  
Project Manager/Assignments  
 PM TDD: Ayers, Robert  
 PM UTL: Nguyen, Tan  
 PM LAD: Lefcourt, Eric  
 PM UDCCD:  
 PM CPTED:  
Project Description  
 Construct trail along the north side of Georgetown Pike from Falls Bridge Lane eastward 275' to Meet existing asphalt trail.  
 Trail surface TBD  
Monthly Remarks  
**Enhancement Grant Project.** Design delayed since July of 2014 due to objections to the use of curb and gutter to avoid extensive loss of trees. Dates to remain TBD until resolution of scope. Met with the community and Supervisor's office on on 4/13/16, 5/2/16 and 6/14/16 all inconclusive. Continued delay could result in loss of funding. Met 6/14/16 to brief DOT Director on status of phases 3 and 4 and issues with funding and use of stone dust for the walkway surface. Stone dust is eroding severely on most of Phase II. Meeting scheduled again for 9/15/16 with Supervisor's office and community to review design items.  
 On Hold

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Jones Branch Connector - Final Design</b>  <b>102/500-C50000</b> Providence  <b>JBC-093-093</b>  <b>AA1400093-13</b> \$56,000,000                      \$12,205,600</p> <p><b>Bid Advertisement</b></p> <p><b>Lorton Cross Co Trl</b>  <b>102/500-C50000</b> Mount Vernon  <b>LAF-131-131</b>  <b>AA1400131-13</b> \$2,600,000                      \$593,679</p> <p><b>Design</b></p> <p><b>McLean Gateway</b>  <b>102/500-C50000</b> Dranesville  <b>MCL-093-0</b>  <b>AA1400092-13</b> \$150,000                      \$0</p> <p><b>Post-Construction</b></p> <p><b>Rt. 1 Sacramento Dr. Intersection Improvements</b>  <b>RHPTI</b>  <b>102/500-C50000</b> Mount Vernon  <b>RHPTI-013</b> Lee  <b>AA1400013-06</b> \$667,000                      \$267,000</p> <p><b>Construction</b></p>																							
			02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	11/16	NA	05/16	08/16	10/16	12/16	12/18	12/18
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
			PM TDD: Dresser, John						Final Design for extension of Jones Branch Connector from Jones Branch Dr. to Dolley Madison Blvd.(Route 123) over I-495 and the I-495 Express Lanes and along the existing Scotts Crossing Road.						Project has been advertised for Construction by VDOT on 8/23/16. Project Showing to Contractors held on 9/7/16. Bid opening scheduled for 10/23/16. Verizon and Cox Communications utility relocations authorized 1/8/16. Zayo and Washington Gas authorized 7/15/16.								
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Kresge, Carol																				
			PM UDCD:																				
			PM CPTED:																				
			04/14	NA	06/15	12/15	10/17	03/18	03/18	07/16	11/16	12/16	12/16	10/17	NA	NA	05/18	02/18	06/18	07/18	07/18	11/18	11/18
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
			PM TDD: Nabavi, Seyed						Multi-Use trail connecting the Cross County trail through the Lorton Arts Foundation property						Final Design is in progress. Developing plats for LAD review. Addressing comments for 2nd LDS submittal. Project limits are being coordinated with Access Road project. PCE finalized on 3/7/16. Coordination with FCPA, Workhouse and VDOT on amenities and signage is ongoing.								
			PM UTL: Nguyen, Tan																				
			PM LAD: Lefcourt, Eric																				
			PM UDCD: Samiyi, Bijan																				
			PM CPTED:																				
			12/13	NA	NA	02/14	08/14	08/14	09/14	NA	NA	NA	NA	NA	NA	NA	03/15	03/15	04/15	05/15	08/15	10/15	11/15
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
			PM TDD: Ayers, Robert						Construct raised median for gateway signage on Old Dominion Drive east of McLean Drive						<b>VDOT Transportation Enhancement Grant approved and received 4/17/13.</b> VDOT Permit released 9/6/2016. Project complete.								
			PM UTL: Nguyen, Tan																				
			PM LAD:																				
			PM UDCD: Vega-Claudio, Yilia																				
			PM CPTED:																				
			03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
			PM TDD: Hojatzadeh, Max						Engineering and construction of intersection improvement for express bus service stop at Sacramento Drive						Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. 95% complete								
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: N/A, Not Applicable																				
			PM UDCD: Bashir, Qais																				
			PM CPTED: Luo, Caijun																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Lockheed Blvd. Intersection Improvements</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
<b>RHPTI</b> 102/500-C50000 RHPTI-015 AA1400015-06	Mount Vernon Lee \$767,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Engineering and construction of intersection improvement for express bus service stop at Lockheed Blvd.			<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction 95% complete.													
<b>Construction</b>																							
<b>Arlington Dr. Intersection Improvements</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
<b>RHPTI</b> 102/500-C50000 RHPTI-016 AA1400016-06	Mount Vernon Lee \$434,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Engineering and construction of intersection improvement for express bus service stop at Arlington Drive.			<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction 95% complete.													
<b>Construction</b>																							
<b>Rt. 1-PH5-Quander Rd. to Hotel Complex SW</b>			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	09/16	10/16	11/16	09/16	05/17
<b>RHPTI</b> 102/500-C50000 RHPTI-079 AA1400079-12	Mount Vernon \$900,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCD: Samiyi, Bijan PM CPTED: Luo, Caijun				<u>Project Description</u> Provide a 5' concrete sidewalk along east side Richmond Hwy from Fair Haven Ave/Quander Road to Virginia Lodge			<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Project authorized for construction 9/7/16. Construction award anticipated for 11/16.													
<b>Bid Advertisement</b>																							
<b>Rt. 1-PH5-Virginia Lodge to Huntington Ave SW</b>			07/12	01/13	06/13	07/14	12/14	12/14	09/16	06/15	05/15	NA	06/15	05/16	09/15	10/16	NA	10/16	12/16	01/17	02/17	09/15	08/17
<b>RHPTI</b> 102/500-C50000 RHPTI-080 AA1400080-12	Mount Vernon \$1,600,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Eisa, Amani PM CPTED: Luo, Caijun				<u>Project Description</u> 5' concrete sidewalk, and extension of a box culvert along the east of Richmond Hwy from VA Lodge to Huntington Ave. Approx.1375 LF			<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. 3rd final plans were submitted to VDOT 8/24/16. Utility relocations underway.													
<b>Utility Relocation</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Rt. 1-PH5-Mount Eagle Dr.SW 07/12 NA 05/13 10/14 02/15 12/14 07/15 01/15 NA NA 02/15 03/15 09/15 04/16 NA 11/15 02/16 03/16 07/16 12/15 02/17

**RHPTI**  
**102/500-C50000** Mount Vernon  
**RHPTI-081**  
**AA1400081-12** \$425,000  
 \$22,913

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Kresge, Carol  
 PM UDCD: Frazier, Demond  
 PM CPTED: Luo, Caijun

Project Description  
 Provide 5' concrete sidewalk along west of Richmond Hwy at the intersection of Mt. Eagle Drive. Approximately 110 LF.

Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. Construction authorization issued 11/24/15. Bids opened 3/23/16. Construction contract award 7/14/2016. Construction NTP issued 9/6/16.

On Hold

**Construction**

Rt. 1-PH5-Russell Rd. to Roxbury Dr.SW 07/12 01/13 06/13 04/14 11/14 12/14 01/16 10/14 NA NA 10/14 07/15 08/15 04/16 NA 08/16 09/16 10/16 11/16 09/15 05/17

**RHPTI**  
**102/500-C50000** Lee  
**RHPTI-082**  
**AA1400082-12** \$625,000  
 \$325,000

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Lefcourt, Eric  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 520 LF of concrete sidewalk and 10 curb cut ramps along the west side of Route 1 from Russel Road to 200 LF north of Roxbury Drive

Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. Authorized for construction 9/7/16. Construction Award anticipated 11/16. Utility relocations underway.

On Hold

**Bid Advertisement**

Rt 1-PH5-Gregory Dr.to Russell Rd. SW 07/12 NA 05/13 12/13 05/14 12/14 09/15 09/14 NA NA 10/14 07/15 NA NA NA 10/15 02/16 03/16 07/16 05/16 02/17

**RHPTI**  
**102/500-C50000** Lee  
**RHPTI-083**  
**AA1400083-12** \$450,000  
 (\$50,000)

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Kresge, Carol  
 PM UDCD: Carlin, Craig  
 PM CPTED: Luo, Caijun

Project Description  
 270 LF of concrete sidewalk and 8 curb cut ramps along west side of Route 1 from Gregory Drive to Russell Road

Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. Construction contract award 7/14/2016. Construction NTP issued 9/6/16.

On Hold

**Construction**

Rt. 1-PH5-Frye Rd. to Radford Ave SW 07/12 NA 05/13 01/14 06/14 12/14 10/15 09/14 NA NA 10/14 06/15 07/15 04/16 NA 11/15 02/16 03/16 07/16 04/16 02/17

**RHPTI**  
**102/500-C50000** Mount Vernon  
**RHPTI-084**  
**AA1400084-12** \$700,000  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Lefcourt, Eric  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 940 LF of concrete sidewalk and 7 curb cut ramps along the east side of Route 1 from Frye Road to Radford Avenue

Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. endorsed by the Board 2/9/04. Construction contract award 7/14/15. Construction NTP issued 9/6/16.

On Hold

**Construction**

Sep 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt. 1-PH5-Engleside St. to Forest PI SW			07/12	NA	05/13	02/14	07/14	12/14	11/15	02/15	NA	NA	02/15	09/15	09/15	01/16	NA	01/16	02/16	03/16	07/16	10/15	02/17
RHPTI 102/500-C50000 RHPTI-087 AA1400087-12		Mount Vernon \$900,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Anthony, Curtis PM UDCCD: Bishop, Scott PM CPTED:				<u>Project Description</u> 460 LF of concrete sidewalk and 12 curb cut ramps along the east side of Route 1 from Engleside Street to Forest Place.				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction contract award 7/14/2016. Construction NTP issued 9/6/16.											On Hold <input type="checkbox"/>	
Construction																							
Wiehle Ave/DTR Ramps (North Side)			04/14	NA	07/14	10/14	01/15	10/15	06/15	NA	NA	NA	NA	NA	NA	NA	11/15	12/15	02/16	03/16	06/16	10/16	11/16
RMAG 102/500-C50000 RMAG-097 AA1400097-13		Hunter Mill \$208,800 \$0	<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Fernandez Quinteros, Jua PM CPTED:				<u>Project Description</u> Pedestrian Improvements at the intersection of Wiehle Ave and westbound on-ramp to Dulles Toll Road				<u>Monthly Remarks</u> <b>RMAG ID# 4</b> Construction is 15% complete. Shop drawing comments received.											On Hold <input type="checkbox"/>	
Construction																							
Sunset Hills/Town Center Pkwy			NA	NA	NA	NA	10/15	09/15	07/16	10/14	NA	09/15	09/15	06/16	NA	NA	10/16	12/16	02/17	03/17	05/17	12/16	11/17
RMAG 102/500-C50000 RMAG-099 AA1400099-13		Hunter Mill \$641,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: Bashir, Qais PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian improvements along east side of Town Center Parkway and at the intersection of Sunset Hills Road and Town Center Parkway				<u>Monthly Remarks</u> <b>RMAG ID# 6</b> . LDS approval was received on 2/23/16. VDOT Permit received 8/29/16. Proceeding to prepare construction package.											On Hold <input type="checkbox"/>	
Design																							
Sunrise V- S. Side Glade to Reston Pkwy			08/13	NA	12/13	07/14	08/15	01/17	01/17	08/15	NA	03/16	03/16	12/16	06/16	01/17	12/16	02/17	03/17	04/17	06/17	12/17	12/17
RAMG 102/500-C50000 RMAG-100 AA1400100-13		Hunter Mill \$2,603,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCCD: Bashir, Qais PM CPTED:				<u>Project Description</u> 5' Concrete Sidewalk on south side of Sunrise Valley Drive from Glade Drive to Reston Parkway				<u>Monthly Remarks</u> <b>RMAG ID# 7 &amp; 8</b> Final design complete and received approval from all agencies. 3 of 12 easement have been acquired. Utilities relocation design underway.											On Hold <input type="checkbox"/>	
Land Acquisition																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Isaac Newton Sq West Sidewalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>RMAG</b> 102/500-C50000 RMAG-101 AA1400101-13	Hunter Mill \$375,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: PM CPTED: Nguyen, Tan				<u>Project Description</u> 5' concrete sidewalk on Isaac Newton Sq West from Metro Center Drive to Isaac Newton Sq South.			<u>Monthly Remarks</u> <b>RMAG ID#9</b> Project located on Private Property. Capital Projects and Operations Division has lead until agreements are worked out with Property owners.													
<b>On-Hold</b>																							
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	06/17	04/19	04/17	05/19	12/17	TBD	09/18	03/18	03/19	03/19	08/21	06/17	09/20	11/20	12/20	01/21	11/20	01/22
<b>RMAG</b> 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill \$5,235,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCD: PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Provide grade separated crossing on W&OD at Wiehle Avenue			<u>Monthly Remarks</u> <b>RMAG ID# 5</b> Intermediate design is in progress. Design contract amendment to widen Wiehle Avenue beneath the bridge approved on 8/24/16. On-going coordination with NVRPA to initiate geotechnical field work.													
<b>Design</b>																							
Allen St. Intersection			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	NA	10/16	10/16	06/17	NA	NA	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>Rt. 50 Intersection</b> 102/500-C50000 RT50-052 AA1400052-12	Mason Providence \$369,900 \$0		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Pedestrian Intersection and Bus Stop improvements on Rte 50 @ Allen Street			<u>Monthly Remarks</u> Final design is in progress. Four (4) project plats are complete. No utility relocation is required. UPC breakout and Appendix A update have been completed and received on 6/9/16. Federal Aide Project Numbers received from VDOT on 7/12/16. Right of Way Authorization package submitted to VDOT on 7/26/16. Project schedule adjusted due to time required for project funding update and program requirements for right-of-way authorization.													
<b>Design</b>																							
Woodlawn Ave Intersection			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	06/16	10/16	10/16	06/17	06/17	09/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>Rt. 50 Intersection</b> 102/500-C50000 RT50-053 AA1400053-12	Providence Mason \$1,400,300 \$0		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Pedestrian Intersection and Sidewalk improvements on Route 50 @ Woodlawn Avenue and Wayne Rd			<u>Monthly Remarks</u> Final design is in progress. UPC breakout and Appendix A update have been completed and received on 6/9/16. Two (2) project plats are complete. Utility relocations of gas, water, fiber and traffic communications facilities will be required. Federal Aide Project Numbers received from VDOT on 7/12/16. Right of Way Authorization package submitted to VDOT on 7/26/16. Project schedule adjusted due to time required for project funding update and program requirements for right-of-way authorization.													
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	NA	NA	10/16	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	-------	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-055</b> <b>AA1400055-12</b>	Providence Mason \$1,050,000 \$275,000		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Bashir, Qais PM CPTED:					<u>Project Description</u> Approx 1400' of sidewalk/trail on north side of Route 50 from Cedar Hill to Allen St.					<u>Monthly Remarks</u> Final design is in progress. There is no ROW impact for the project. Utility relocations of gas, water, fiber optic, utility poles are required. On May 27, scope was revised to provide landscaping design. UPC breakout and Appendix A update have been completed and received on 6/9/16. Federal Aide Project Numbers received from VDOT on 7/12/16. Right of Way Authorization package submitted to VDOT on 7/26/16. Project schedule adjusted due to time required for project funding update and program requirements for right-of-way authorization.										
---	---	--	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Design**

Graham Rd. to Wayne st@S Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	NA	NA	10/16	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
-------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	-------	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-056</b> <b>AA1400056-12</b>	Mason \$539,300 \$0		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Bashir, Qais PM CPTED:					<u>Project Description</u> Approx. 1700' of sidewalk/trail on south side of Route 50 from Graham Rd to Wayne Rd.					<u>Monthly Remarks</u> Final design is in progress. There is no ROW impact for the project. Utility relocations of gas and water are required. UPC breakout and Appendix A update have been completed and received on 6/9/16. Federal Aide Project Numbers received from VDOT on 7/12/16. Right of Way Authorization package submitted to VDOT on 7/26/16. Project schedule adjusted due to time required for project funding update and program requirements for right-of-way authorization.										
---	---------------------------	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**Design**

Woodlawn Ave to Church North Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	NA	10/16	10/16	06/17	NA	NA	12/17	12/17	01/18	02/18	05/18	01/19	01/19
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-057</b> <b>AA1400057-12</b>	Providence Mason \$541,500 \$0		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Bashir, Qais PM CPTED:					<u>Project Description</u> Approx. 550' sidewalk on north side of Route 50 from Woodlawn Ave to Boulevard Baptist Church					<u>Monthly Remarks</u> Final design is in progress. UPC breakout and Appendix A update have been completed and received on 6/9/16. Federal Aide Project Numbers received from VDOT on 7/12/16. Right of Way Authorization package submitted to VDOT on 7/26/16. Project schedule adjusted due to time required for project funding update and program requirements for right-of-way authorization.										
---	---	--	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Design**

Wescott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	NA	NA	10/16	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	-------	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-058</b> <b>AA1400058-12</b>	Providence Mason \$2,032,427 \$519,836		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: TBD, To Be Determined PM UDCCD: Bashir, Qais PM CPTED:					<u>Project Description</u> Approx. 2800' sidewalk/trail on north side of Route 50 from Wescott St to Annandale Rd					<u>Monthly Remarks</u> Final design is in progress. There is no ROW impact for the project. Utility relocations of gas, water, fiber optic, utility poles are required. On May 27, scope was revised to provide landscaping design. UPC breakout and Appendix A update have been completed and received on 6/9/16. Federal Aide Project Numbers received from VDOT on 7/12/16. Right of Way Authorization package submitted to VDOT on 7/26/16. Project schedule adjusted due to time required for project funding update and program requirements for right-of-way authorization.										
---	---	--	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Annandale Rd. @ Cherry St. to North Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	10/16	06/17	07/17	10/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-059</b> <b>AA1400059-12</b>	Providence Mason \$737,900 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>									
		PM TDD: El Kaissi, Mohamad		Approx. 1100' sidewalk/trail on north side of Route 50 from Annandale Rd to Cherry St.				Final design is in progress. Two (2) project plats are complete. Utility relocation is required. Awaiting VDOT authorization for right of way. On June 9, scope was revised to provide landscaping design. UPC breakout and Appendix A update have been completed and received on 6/9/16. Federal Aide Project Numbers received from VDOT on 7/12/16. Right of Way Authorization package submitted to VDOT on 7/26/16. Project schedule adjusted due to time required for project funding update and program requirements for right-of-way authorization.									
		PM UTL: Nguyen, Tan															
		PM LAD: Glass, Lisa															
		PM UDCD: Bashir, Qais															
PM CPTED:																	

Design On Hold

Meadow Ln to Linden Ln@N Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	NA	NA	10/16	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
-------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	-------	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-060</b> <b>AA1400060-12</b>	Providence Mason \$640,500 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>									
		PM TDD: Nabavi, Seyed		Approx. 600' of sidewalk/trail on north side of Route 50 from Meadow Ln to Linden Ln				Final design is in progress. There is no ROW impact for the project. Utility relocations of gas, fiber optic, and guy wires are required. On May 27, scope was revised to provide landscaping design. UPC breakout and Appendix A update have been completed and received on 6/9/16. Federal Aide Project Numbers received from VDOT on 7/12/16. Right of Way Authorization package submitted to VDOT on 7/26/16. Project schedule adjusted due to time required for project funding update and program requirements for right-of-way authorization.									
		PM UTL: Nguyen, Tan															
		PM LAD: Shubert, Beth															
		PM UDCD: Bashir, Qais															
PM CPTED:																	

Design On Hold

South St. @ Aspen Ln to South Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	10/16	06/17	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-061</b> <b>AA1400061-12</b>	Mason Providence \$1,057,400 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>									
		PM TDD: El Kaissi, Mohamad		Approx. 1300' of sidewalk/trail on south side of Route 50 from South St to Aspen Ln				Final design is in progress. One (1) project plat is complete. Utility relocation is required. UPC breakout and Appendix A update have been completed and received on 6/9/16. Federal Aide Project Numbers received from VDOT on 7/12/16. Right of Way Authorization package submitted to VDOT on 7/26/16. Project schedule adjusted due to time required for project funding update and program requirements for right-of-way authorization.									
		PM UTL: Nguyen, Tan															
		PM LAD: Delli Carpini, Angelica															
		PM UDCD: Bashir, Qais															
PM CPTED:																	

Design On Hold

Patrick Henry Dr.to Olin Dr@S Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	10/16	06/17	06/17	09/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-062</b> <b>AA1400062-12</b>	Mason Providence \$590,900 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>									
		PM TDD: Nabavi, Seyed		Approx. 500' of sidewalk on south side of Route 50 from Patrick Henry Dr to Olin Dr				Final design is in progress. Six (6) project plats are complete. There are no utility impacts on the project except adjustment to water laterals and water meters are required. UPC breakout and Appendix A update have been completed and received on 6/9/16. Federal Aide Project Numbers received from VDOT on 7/12/16. Right of Way Authorization package submitted to VDOT on 7/26/16. Project schedule adjusted due to time required for project funding update and program requirements for right-of-way authorization.									
		PM UTL: Nguyen, Tan															
		PM LAD: Glass, Lisa															
		PM UDCD: Bashir, Qais															
PM CPTED:																	

Design On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						
Burke Center Pkwy @ Marshall Pond Rd.			02/13	05/13	09/13	NA	06/15	03/15	08/15	06/14	NA	11/14	11/14	01/15	NA	NA	05/16	06/16	07/16	08/16	10/16	06/14	01/17
<b>Safe Routes to School</b> 102/500-C50000 SRTS-089 AA1400089-12		Braddock  \$300,000 \$160,000	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: McCorkle, Lisa PM CPTED: Lind, Adam				<u>Project Description</u> Provide a refuge island, upgrade ramps and pavement striping.				<u>Monthly Remarks</u> Bid opening was held 8/10/16. Construction award anticipated for 9/16.						On Hold <input type="checkbox"/>						
<b>Bid Advertisement</b>			04/15	NA	10/15	03/16	10/16	12/16	12/16	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	04/17	05/17	05/17
SRTS Flint Hill ES 102/500-C50000 SRTS-133-133 AA1400133-14		Hunter Mill  \$235,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Delli Carpini, Angelica PM UDCCD: Kadasi, Mohamed Abdull PM CPTED:				<u>Project Description</u> Provide a raised crosswalk, upgrade ramps and rapid flashing beacons.				<u>Monthly Remarks</u> Final plans in progress. Plans on hold pending approval of speed table by residents of Flint Hill Road.						On Hold <input type="checkbox"/>						
<b>Design</b>			04/15	NA	10/15	02/16	07/16	11/16	09/16	NA	NA	NA	NA	NA	NA	NA	11/16	10/16	11/16	12/16	01/17	05/17	03/17
SRTS Graham Rd.ES 102/500-C50000 SRTS-134-134 AA1400134-14		Providence  \$165,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Delli Carpini, Angelica PM UDCCD: Kadasi, Mohamed Abdull PM CPTED:				<u>Project Description</u> Provide a refuge island and upgrade ramps.				<u>Monthly Remarks</u> Second Final plans submitted on 9/20/16 for review.						On Hold <input type="checkbox"/>						
<b>Design</b>			05/16	NA	09/16	12/16	03/17	05/18	05/18	04/17	TBD	08/17	09/17	04/18	TBD	TBD	09/18	10/18	11/18	12/18	01/19	05/19	05/19
Old Crthouse Rd.SRTS 102/500-C50000 SRTS-138-138 AA1400138-15		Hunter Mill  \$1,194,510 \$709,510	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Construct 5' conc. sidewalk along Old Courthouse Rd from Creek Crossing Rd. to Country Club Dr.				<u>Monthly Remarks</u> <b>TPP ID# 307.</b> Funding via Safe Routes to School Grant. Intermediate design in process.						On Hold <input type="checkbox"/>						
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Chain Bridge Rd. Wlkwy			08/13	NA	NA	11/16	03/17	07/17	07/17	NA	TBD	TBD	05/17	NA	NA	NA	TBD	11/17	12/18	01/18	03/18	06/18	06/18
------------------------	--	--	-------	----	----	-------	-------	-------	-------	----	-----	-----	-------	----	----	----	-----	-------	-------	-------	-------	-------	-------

<b>TMSAMS</b> 102/500-C50000 TMSAMS-108 AA1400108-13	Providence	\$150,000 (\$925,000)	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: PM CPTED:					<u>Project Description</u> Provide non-signalized pedestrian crosswalk w/median refuge on Chain Bridge Road at Seneca Avenue (scope revision 12/30/15).					<u>Monthly Remarks</u> <b>TMSAMS ID# 12</b> In-house pre-final design is in progress.						On Hold <input type="checkbox"/>
---	------------	--------------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

**Design**

Gallows Rd. Wlkwy			08/13	NA	04/14	10/15	02/16	01/16	11/16	02/15	NA	09/15	09/15	10/16	01/16	03/16	11/16	01/17	02/17	03/17	05/17	12/16	09/17
-------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>TMSAMS</b> 102/500-C50000 TMSAMS-109 AA1400109-13	Providence	\$658,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:					<u>Project Description</u> 5' wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road intersection. Approx. 400 LF					<u>Monthly Remarks</u> <b>TMSAMS ID# 13</b> Final plans are approved. Proceeding to prepare VDOT permit package. 0 of 2 properties have been acquired. VPDES permit is not required.						On Hold <input type="checkbox"/>
---	------------	------------------	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	----------------------------------

**Land Acquisition**

Aline Ave. Wlkwy			08/13	NA	04/14	10/15	02/16	05/16	11/16	03/15	NA	09/15	09/15	10/16	01/16	04/16	11/16	01/17	02/17	03/17	05/17	02/17	09/17
------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>TMSAMS</b> 102/500-C50000 TMSAMS-110 AA1400110-13	Providence	\$578,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:					<u>Project Description</u> 5' wide concrete sidewalk on south side of Aline Avenue from Gallows Road traveling east. Approx. 300 LF					<u>Monthly Remarks</u> <b>TMSAMS ID# 14</b> Final plans are approved. Proceeding to prepare VDOT permit package. 0 of 4 properties have been acquired. VPDES permit is not required.						On Hold <input type="checkbox"/>
---	------------	------------------	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

**Land Acquisition**

Madrillon Rd. Wlkwy			08/13	NA	02/14	08/14	02/16	05/16	09/16	12/14	NA	10/15	10/15	07/16	04/16	06/16	11/16	12/16	02/17	03/17	05/17	02/17	09/17
---------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>TMSAMS</b> 102/500-C50000 TMSAMS-111 AA1400111-13	Providence	\$374,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:					<u>Project Description</u> 5' wide concrete sidewalk on east side of Madrillon Road from Boss St. to Gallows Road. Approx. 315 LF					<u>Monthly Remarks</u> <b>TMSAMS ID# 15</b> Final plans approved. VDOT permit package beign prepared. New fiberoptic relocation completed and awaiting test pits to confirm no conflict. Preparing CN Authorization package.						On Hold <input type="checkbox"/>
---	------------	------------------	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

**Utility Relocation**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Old Gallows Road/Gallows Branch Road			04/14	NA	07/14	11/14	09/15	NA	NA	02/15	NA	08/15	08/15	09/15	NA	NA	NA	07/16	NA	NA	NA	06/17	12/16
<b>TMSAMS</b> 102/500-C50000 TMSAMS-115 AA1400115-13	Providence	\$152,000 \$0	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Pedestrian improvements at the intersection of Gallows Road/Gallows Branch Road			<u>Monthly Remarks</u> <b>TMSAMS ID#19</b> Construction by VDOT Signal Rebuild with local funding. Construction to start in October 2016.													
<b>Construction</b>																							
Old Courthouse Rd./Woodford Rd.			08/13	NA	05/14	12/14	11/15	NA	NA	02/15	NA	09/15	09/15	04/16	10/15	01/15	NA	08/16	NA	NA	NA	12/16	04/17
<b>TMSAMS</b> 102/500-C50000 TMSAMS-116 AA1400116-13	Providence	\$250,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Horstman, James PM CPTED:				<u>Project Description</u> Pedestrian improvements & signalized crosswalk across Old Courthouse Rd/Woodford Road			<u>Monthly Remarks</u> <b>TMSAMS ID# 20</b> Final design is complete. VDOT Signal Rebuild will construct the improvements. Coordination with VDOT Signal Rebuild in progress to turn over the project for construction.													
<b>Construction</b>																							
Gallows Rd./Boone Blvd.			08/13	NA	12/13	08/14	08/15	NA	NA	02/15	NA	09/15	09/15	04/16	NA	NA	NA	08/16	NA	NA	NA	09/16	04/17
<b>TMSAMS</b> 102/500-C50000 TMSAMS-117 AA1400117-13	Providence	\$88,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: PM CPTED:				<u>Project Description</u> Signalized Pedestrian crosswalks across 4 legs of the intersection of Gallows Road/Boone Blvd.			<u>Monthly Remarks</u> <b>TMSAMS ID# 21</b> Final design is complete. VDOT Signal Rebuild to VDOT 9/1/16 for Construction Authoration. Coordination with VDOT Signal Rebuild in progress to turn over the project for construction.													
<b>Construction</b>																							
International Dr/Tysons Blvd.			08/13	NA	04/14	11/14	07/15	NA	NA	01/15	NA	10/15	10/15	08/16	NA	NA	NA	09/16	NA	NA	NA	10/16	04/17
<b>TMSAMS</b> 102/500-C50000 TMSAMS-119 AA1400119-13	Providence	\$95,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCCD: PM CPTED:				<u>Project Description</u> Cross Walk/Pedestrian improvements at the intesection of International Drive/Tysons Blvd.			<u>Monthly Remarks</u> <b>TMSAMS ID# 23</b> Land Acquisition completed 8/2/16. Final plans turned over to VDOT Signal Rebuild for construction. Expected completion by VDOT December 2016.													
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Vesper Ct Trail			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	12/16	12/16	01/17	02/17	03/17	12/17	12/17
-----------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

<b>TMSAMS</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>									
102/500-C50000	Hunter Mill		PM TDD: Dresser, John					2018' of Multi-purpose trail from Vesper Court to Leesburg Pike					<b>TMSAMS ID# 24</b> Right of Way phase completed 5/23/16. 2nd Submission to LDS was on 8/23/16. Draft construction package sent to UDCD on 9/1/16. Project approval received from LDS on 9/6/16.									
TMSAMS-120			PM UTL: Nguyen, Tan																			
AA1400120-13	\$1,763,000		PM LAD: Finnell, Richard																			
	\$0		PM UDCD: Cutler, Tom																			
			PM CPTED: Aguayo, Vanessa																			

**Design**

			01/08	09/08	10/09	08/12	01/13	06/13	06/13	01/12	01/12	NA	01/12	09/12	02/12	12/14	NA	12/13	01/14	02/14	04/14	12/16	12/16
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Lorton Rd. Roadway Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>									
124/400-C40011	Mount Vernon		PM TDD: Roberson, Jeanmarie					Widen Lorton Rd. to 4 lanes from Rte. 123/Furnace Rd. to Silverbrook Rd. and from Rte. 123/Lorton Rd. to Furnace Rd.					<b>Project is part of the Second Four-Year Transportation Plan</b> Endorsed by the BOS on 10/15/07. Construction is 76% complete.									
2G40-022-000-0			PM UTL: Nguyen, Tan																			
2G40-022-000	\$35,000,000		PM LAD: Kresge, Carol																			
	(\$4,999,986)		PM UDCD: Lim, Vannak																			
			PM CPTED:																			

**Construction**

<b>Burke Rd. Realignment - Aplomado Dr. to Parakeet Dr</b>			09/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>									
124/400-C40013	Springfield		PM TDD: Roberson, Jeanmarie					Realign Burke Road from Aplomado Dr to Parakeet Dr to eliminate hazardous curve. Upgrade storm drainage to minimize flooding at stream crossing.					<b>TPP ID#23.</b> Meeting with Supervisor Herryty held 7/14/16 to discuss the project scope, which includes on-road bike lanes. Elimination of these bike lanes was requested. Project is currently on hold pending evaluation of the on-road bike lanes, which is currently being studied by CPTED.									
2G40-087-003-0			PM UTL: Nguyen, Tan																			
2G40-087-003	\$7,000,000		PM LAD:																			
	\$6,250,000		PM UDCD:																			
			PM CPTED: Luo, Caijun																			

**Design**

<b>Electric Avenue/Cedar Ln. - NB Left Turn Lane</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>									
124/400-C40013	Providence		PM TDD: Roberson, Jeanmarie					Intersection improvements to include the addition of left turn lanes along Cedar Lane at Electric Avenue.					<b>TPP ID#26.</b> Project on hold pending scope development, which is being coordinated by FCDOT Director and Supervisor Smyth. Schedule to be determined once scope has been finalized.									
2G40-087-004-0			PM UTL: Nguyen, Tan																			
2G40-087-004	\$1,600,000		PM LAD:																			
	\$0		PM UDCD:																			
			PM CPTED:																			

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Glade Dr. Walkway N - Middle Creek Ln to Glade Bank Wy</b>			05/15	NA	01/16	06/16	04/17	05/17	11/17	07/16	NA	NA	03/17	10/17	10/17	01/18	NA	12/17	01/18	02/18	03/18	02/18	09/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD:	Conley, Tim			Approx. 600 LF of sidewalk on north side of Glade Drive from Middle Creek Lane to Glade Bank Way.						<b>TPP ID#126.</b> Final plats have been prepared. Project was presented to Reston Association Design Review Board in a formal presentation on 10/20/15. SWM detention exception request approved on 3/24/16. LDS/SDID approved SWM on 3/23/16. Pre-Final design review comments distributed on 7/25/16. Reston Association Design Review Board application forms sent to property owners on 8/30/16. Schedule adjusted in September to accommodate Reston Association Design Review Board processes.										
2G40-088-006-0			PM UTL:	Nguyen, Tan																			
2G40-088-006	\$750,000 \$550,000		PM LAD:	Delli Carpini, Angelica																			
			PM UDCCD:																				
			PM CPTED:																				

<b>Glade Dr. Walkway – Colts Neck Rd. to Freetown Drive</b>			05/15	NA	01/16	06/16	04/17	05/17	11/17	07/16	NA	NA	03/17	10/17	10/17	01/18	NA	12/17	01/18	02/18	03/18	02/18	09/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD:	Conley, Tim			Approx. 1,200 LF of sidewalk on north side of Glade Drive from Colts Neck Road to Reston Parkway and then on south side of Glade Drive from Reston Parkway to Freetown Drive.						<b>TPP ID#127.</b> Final plats have been prepared. Project was presented to Reston Association Design Review Board in a formal presentation on 10/20/15. SWM detention exception request approved on 3/24/16. LDS/SDID approved SWM on 3/24/16. Pre-Final design review comments distributed on 7/25/16. Reston Association Design Review Board application forms sent to property owners on 8/31/16. Schedule adjusted in September to accommodate Reston Association Design Review Board processes.										
2G40-088-007-0			PM UTL:	Nguyen, Tan																			
2G40-088-007	\$1,500,000 \$1,100,000		PM LAD:	Alcon, Kelly																			
			PM UDCCD:																				
			PM CPTED:																				

<b>Sunset Hills Road Walkway N - Old Reston Ave to Reston Pkwy</b>			11/15	12/15	08/16	03/17	02/18	05/18	05/18	07/17	TBD	NA	07/17	02/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	03/19	03/19
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD:	Madhusudhan, Galappa			Approximately 315 LF of sidewalk along the north side of Sunset Hills Road between Reston Parkway and Old Reston Avenue						<b>TPP ID#177.</b> NTP issued for contract addendum on 5/31/16. Intermediate Design submitted 8/4/16 to VDOT & other County Agencies . Consultant addressing commnets received from VDOT on 9/20/16.										
2G40-088-009-0			PM UTL:																				
2G40-088-009	\$500,000 \$0		PM LAD:	Kresge, Carol																			
			PM UDCCD:																				
			PM CPTED:																				

<b>McWhorter Place - Missing segments between cul-de-sacs</b>			10/15	NA	03/16	07/16	06/17	07/17	07/17	08/16	10/16	NA	10/16	05/17	06/17	08/17	NA	09/17	10/17	11/17	12/17	05/18	05/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD:	Nabavi, Seyed			Provide Trail/sidewalk connection from west of cul-de-sca on McWhorter Place to Markham Street						<b>TPP ID#225.</b> Final design plan submittal made mid July 2016, review underway. Preliminary plats are being prepared.										
2G40-088-010-0			PM UTL:																				
2G40-088-010	\$350,000 \$225,000		PM LAD:	Alcon, Kelly																			
			PM UDCCD:																				
			PM CPTED:																				

Design



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Chain Bridge Rd. Walkway S - Horse Shoe Dr.to Niblick Dr			03/15	10/15	12/15	05/16	09/17	06/17	10/17	10/16	01/17	NA	01/17	08/17	08/17	11/17	NA	02/18	02/18	03/18	03/18	07/18	10/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Beall, James						Approximately 2660 LF of 5 foot sidewalk along northbound Chain Bridge Road between Niblick Road and Horseshoe Drive (north intersection); pedestrian signal and 6 curb ramps						<b>TPP ID#103.</b> Pre final plans submitted 05/31/16. Preliminary plats completed 9/21/16 and under review.								
2G40-088-014-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-014		\$1,925,000	PM LAD: Glass, Lisa																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
Baron Rd. Walkway N - Dead Run Park Trailhead to Douglas Dr			01/16	NA	03/16	09/16	07/17	07/17	09/17	12/16	NA	NA	12/16	06/17	TBD	TBD	NA	11/17	12/17	12/17	12/17	01/18	04/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Ruffner, Scott						Construct approx. 430 ft. of sidewalk, curb & gutter, and curb ramps on north side of Baron Road from Ingleside Ave to Douglass Rd.						<b>TPP ID#094.</b> Pre-Final design is in progress. Citizens Information Meeting scheduled for 10/20/16.								
2G40-088-015-0			PM UTL: Nguyen, Tan																				
2G40-088-015		\$450,000	PM LAD: Alcon, Kelly																				
		\$200,000	PM UDCD: Fernandez Quinteros, Jua																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							
Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane			05/15	09/15	08/16	12/16	04/18	04/18	06/18	03/17	07/17	NA	07/17	02/18	03/18	12/18	NA	07/18	08/18	09/18	10/18	03/19	04/19
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Munz, Kirsten						New 5' concrete sidewalk on the south side of Chesterbrook Road from Chesterford Way to Maddux Lane.						<b>TPP ID#305.</b> Pre-final design is in progress. Additional utility designation and test holes complete. Meetings held with VDOT on 4/7/16 to discuss programmatic buffer waiver submitted, crosswalk studies and eliminating ditch. Meeting held 5/12/16 with Supervisor Foust and citizens to discuss objections. Design contract amendment approved 6/1/16. Updated survey completed. Updated Intermediate plan completed showing revised typical section per community and VDOT feedback. VDOT crosswalk studies underway. Coordination with utility companies underway.								
2G40-088-016-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-016		\$1,550,000	PM LAD: Glass, Lisa																				
		\$300,000	PM UDCD: Carlin, Craig																				
			PM CPTED: Chellappa, Smitha																				
<b>Design</b>																							
Kirby Road Walkway N – Birch Road to Ivy Hill Dr			03/15	07/15	12/15	07/16	10/17	03/18	11/17	10/16	01/17	NA	01/17	08/17	09/17	06/18	NA	01/18	02/18	03/18	04/18	02/19	11/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Munz, Kirsten						Construct 6' curb abutted concrete sidewalk on north side of Kirby Road from Birch Road to Ivy Hill Drive.						<b>TPP ID #143.</b> Pre-final plan comments received. Coordination with Fairfax Water underway to relocated waterline. Coordination with Wastewater Division to resolve sanitary sewer conflict is ongoing. Plats will be ordered as soon as this is completed.								
2G40-088-017-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-017		\$1,000,000	PM LAD: Anthony, Curtis																				
		\$50,000	PM UDCD: Bashir, Qais																				
			PM CPTED: Chellappa, Smitha																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct</b>			03/15	07/15	12/15	07/16	10/17	03/18	11/17	10/16	01/17	NA	01/17	08/17	09/17	06/18	NA	01/18	02/18	03/18	04/18	02/19	11/18	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Munz, Kirsten						Construct 6' curb abutted concrete sidewalk on north side of Kirby Road from Ivy Hill Drive to Corliss Court.						<b>TPP ID#142.</b> Pre-final plan comments received. Coordination with Fairfax Water underway to relocated waterline. Contract amendment underway to prepare crosswalk study per VDOT TE request.									
2G40-088-018-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-018		\$975,000	PM LAD: Anthony, Curtis																					
		\$0	PM UDCCD: Bashir, Qais																					
			PM CPTED: Chellappa, Smitha																					
<b>Design</b>																								
<b>Franconia Rd. @ Westchester St. Median Refuge</b>			04/16	NA	10/16	02/17	06/17	07/17	07/17	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	11/17	11/17	11/17	12/17	03/18	03/18	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Lee		PM TDD: Conley, Tim						Extend median and provide pedestrian crossing with median refuge on Franconia Rd at Westchester St. Restripe TWLTL on Franconia Rd at Bush Hill Dr to provide Left turn lane.						<b>TPP ID#122.</b> Conceptual design is in progress. Survey complete 7/6/16.									
2G40-088-022-0			PM UTL:																					
2G40-088-022		\$150,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</b>			08/16	01/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mason		PM TDD: Vanzandt, Mark						Construct approx. 5,400 feet of 5' sidewalk and variable width asphalt trail along Sleepy Hollow Road from from Nichols St. to Route 7						<b>TPP ID#172.</b> Survey was received on 8/29/16. Preliminary design is underway. Public information meetings will be scheduled when preliminary design is complete.									
2G40-088-028-0			PM UTL:																					
2G40-088-028		\$5,970,000	PM LAD:																					
		\$1,670,000	PM UDCCD:																					
			PM CPTED: Harrell, William																					
<b>Design</b>																								
<b>Lanier Street Walkway - Exeter Street to Carrico Drive</b>			03/16	NA	07/16	09/16	06/17	08/17	08/17	NA	TBD	NA	12/16	07/17	TBD	TBD	NA	11/17	12/17	12/17	12/17	05/18	05/18	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mason		PM TDD: Lauretti, Francesco						Construct approx 115' of 10' shared use path connecting Lanier Street to Carrico Drive.						<b>TPP ID# 236.</b> Prefinal plans in progress.									
2G40-088-034-0			PM UTL:																					
2G40-088-034		\$86,500	PM LAD:																					
		(\$63,500)	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Georgetown Pike Phase IV Survey			02/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
---------------------------------	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD: Ayers, Robert						Approximately 1200 LF of walkway along the north side of Georgetown Pike from Falls Bridge Lane to Seneca Plaza.						<b>TPP ID# 125</b> Survey is complete. Task Order Amendment for Design was approved on 3/23/16. Meeting with Supervisor's office is being scheduled for late August/early September 2016 to discuss the project scope prior to start of design. Schedule is TBD.					
2G40-088-036-0			PM UTL: Nguyen, Tan																	
2G40-088-036	\$70,000		PM LAD: PM UDCCD: PM CPTED: Harrell, William																	

**Design**

Old Telegraph Rd. Walkway			09/16	NA	12/16	03/17	08/17	12/17	12/17	TBD	TBD	NA	03/17	10/17	TBD	TBD	NA	01/18	02/18	02/18	02/18	06/18	06/18
---------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-----	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Lee		PM TDD: Hojatzadeh, Max						Construct curb & gutter with 5' sidewalk to complete missing link on Old Telegraph Road.						<b>TPP ID#311</b> - Intermediate design is in progress.					
2G40-088-037-0			PM UTL:																	
2G40-088-037	\$0		PM LAD: PM UDCCD: PM CPTED:																	

**Pre-Design**

			01/16	06/17	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

<b>Rt.28 Widening (PWC L to Rt.29) NVTA-</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40017	Sully		PM TDD: Beall, James						Widen Route 28 from 4 lanes to 6 lanes from the bridge over Bull Run at the PW County Line to Route 29 in Centreville.						<b>TPP ID# 062.</b> FCDOT is reviewing concept designs. Traffic Analysis is underway and due for completion 9/16. Scoping has begun for cultural resources assessment and geotechnical studies. Project is anticipated to be Design Build delivery. Design will go through preliminary phase only.					
2G40-100-000-0	Springfield		PM UTL: Nguyen, Tan																	
2G40-100-000	\$47,500,000		PM LAD: PM UDCCD: PM CPTED: Chellappa, Smitha																	

**Design**

01008-Richmond Hwy. SB @ Southgate Dr.			12/15	NA	06/16	NA	NA	10/17	11/16	NA	NA	NA	01/17	08/17	NA	NA	NA	12/16	01/17	01/17	01/17	05/18	06/17
--	--	--	-------	----	-------	----	----	-------	-------	----	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Lee		PM TDD: Moreland, Ken						Loading Pad, Curb Ramp						<b>TPP ID# 062.</b> Intermediate plan received 6/17/2016. Plans were reviewed and returned with comments 6/22/16. Draft construction package being prepared.					
4YP202-01008			PM UTL:																	
TS-000014-019	\$15,000		PM LAD: PM UDCCD: PM CPTED:																	

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

01009-Richmond Hwy. SB @ Schooley Dr. 12/15 NA 06/16 NA NA 10/17 11/16 NA NA NA 01/17 08/17 NA NA NA 12/16 01/17 01/17 01/17 05/18 06/17

**Bus Stop Improvements**  
 124/400-C40011 Lee  
 4YP202-01009 \$15,000  
 TS-000014-020 \$0

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading Pad, Curb Ramp.

Monthly Remarks  
 Intermediate plan received 6/27/16. Plans were reviewed and returned with comments 6/30/16. Draft construction package being prepared.

On Hold

Design

01125 - Fort Hunt Road SB @ Gahant Road TBD

**Bus Stop Improvements**  
 124/400-C40011 Mount Vernon  
 4YP202-01125 \$0  
 TS-000016-041 \$0

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.

Monthly Remarks  
 Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.

On Hold

Pre-Design

01184-Fort Hunt Rd. NB @ Shendoah Rd. - (Fund 124/400-C40011) 11/13 NA 11/14 05/16 08/16 10/15 10/16 02/15 NA NA 02/15 07/15 NA NA NA 10/16 11/16 11/16 11/16 06/16 06/17

**Bus Stop Improvements**  
 124/400-C40011 Mount Vernon  
 4YP202-01184 \$0  
 TS-000016-025 \$0

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD: Shubert, Beth  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading Pad, Sidewalk, Handicap Ramps, Curb and Gutter, Drainage Improvements and associated Grading.

Monthly Remarks  
 Final design is in progress. 2nd Final Design submitted to VDOT 8/26/16. Comments are being addressed concerning utility conflicts and redesign is complete.

On Hold

Design

01272-Fairfax Cty Pkwy. NB @ Modisto Ln. 12/15 NA 06/16 NA NA 10/17 11/16 NA NA NA 01/17 08/17 NA NA NA 12/16 01/17 01/17 01/17 05/18 06/17

**Bus Stop Improvements**  
 124/400-C40011 Springfield  
 4YP202-01272 \$15,000  
 TS-000018-018 \$0

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading Pad, Curb Ramp, Sidewalk.

Monthly Remarks  
 Intermediate plan received 6/17/16. Plans were reviewed and returned with comments 6/22/16.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>01377 - Burke Road WB @ Old Burke Lake Road</b></p> <p><b>Bus Stop Improvements</b>                      124/400-C40014                      4YP202-01377                      TS-000018-020</p> <p>Springfield                      \$0                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Madhusudhan, Galappa                      PM UTL:                      PM LAD:                      PM UDCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.</p> <p><u>Monthly Remarks</u>                      Project initiation. Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Pre-Design</b></p> <p><b>01613-Burke Ctr.-Ox Rd. - (Fund 124/400-C40011)</b></p> <p><b>Bus Stop Improvements</b>                      124/400-C40011                      4YP202-01613                      TS-000011-003</p> <p>Braddock                      \$25,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Madhusudhan, Galappa                      PM UTL:                      PM LAD: Bailey, Stephen                      PM UDCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Loading pad, Bus Shelter, sidewalk connection and drainage improvements</p> <p><u>Monthly Remarks</u>                      State Building Permit received 9/3/15. County Building Permit received 1/5/16. NTP 4/25/16. Substantial completion 7/8/16. VDOT permit released 8/30/16. Awaiting State Occupancy permit.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Post-Construction</b></p> <p><b>01785-Hooes Rd. EB @ Newington Forest Ave. - (Fund 124/400-C40011)</b></p> <p><b>Bus Stop Improvements</b>                      124/400-C40011                      4YP202-01785                      TS-000016-031</p> <p>Mount Vernon                      \$30,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Madhusudhan, Galappa                      PM UTL:                      PM LAD:                      PM UDCD: Carlin, Craig                      PM CPTED:</p> <p><u>Project Description</u>                      Loading, extensive sidewalk connection, and drainage improvement.</p> <p><u>Monthly Remarks</u>                      Final construction package submitted to UDCD 5/26/16.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Construction</b></p> <p><b>01813-Newing F WB-Falling - (Fund 124/400-C40011)</b></p> <p><b>Bus Stop Improvements</b>                      124/400-C40011                      4YP202-01813                      TS-000016-013</p> <p>Mount Vernon                      \$15,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Moreland, Ken                      PM UTL:                      PM LAD:                      PM UDCD: Carlin, Craig                      PM CPTED:</p> <p><u>Project Description</u>                      Loading Pad, Curb Ramp, Sidewalk.</p> <p><u>Monthly Remarks</u>                      Intermediate plan received 7/18/16. Plans reviewed and returned with comments 7/25/16. Revised Intermediate plan received 8/23/16. Reviewed and returned 8/25/16. Plats ordered 8/25/16. Plats received 9/21/2016 and are being reviewed.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

01962-Bluemont Way EB Near Library			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Zahirieh, Shahla				Concrete loading pad, additional pad and bus shelter near bike racks, and possible retaining wall.				WRA contract issued 6/27/16. Survey notification letter 7/15/16.						
4YP202-01962			PM UTL:														
TS-000013-029		\$0	PM LAD:														
		\$0	PM UDCD:														
			PM CPTED:														

**Pre-Design**

02190-North Kings Hwy. NB @ Jamica Dr.			12/15	NA	06/16	NA	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD	TBD	11/17	12/17	12/17	12/17	05/18	05/18
--	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	-----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Mount Vernon		PM TDD: Moreland, Ken				Loading Pad				Intermediate plan received 6/6/16. Reviewed and returned with comments 6/20/16. Revised Intermediate plan received 8/23/16. Reviewed and returned 8/25/16. Plats ordered 8/25/16. Plats received 9/21/2016 and are being reviewed.						
4YP202-02190			PM UTL:														
TS-000016-038		\$15,000	PM LAD:														
		\$0	PM UDCD:														
			PM CPTED:														

**Design**

02191-North Kings Hwy. NB @ Fairhaven Ave.			12/15	NA	08/16	NA	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD	TBD	11/17	12/17	12/17	12/17	05/18	05/18
--	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	-----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Mount Vernon		PM TDD: Moreland, Ken				Loading Pad.				Survey notification letters sent 12/14/2015 and survey is underway. Delay due to Survey, which was corrected. Plan received 8/1/2016. Reviewed and returned with comments 8/10/2016. Revised Intermediate plan received 8/23/16. Reviewed and returned 8/25/16. Plats ordered 8/25/16. Plats received 9/21/2016 and are being reviewed.						
4YP202-02191			PM UTL:														
TS-000016-039		\$15,000	PM LAD:														
		\$0	PM UDCD:														
			PM CPTED:														

**Design**

02192-North Kings Hwy. NB @ Fort Dr.			12/15	NA	06/16	NA	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD	TBD	11/17	12/17	12/17	12/17	05/18	05/18
--------------------------------------	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	-----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Mount Vernon		PM TDD: Moreland, Ken				Loading Pad, Bench				Intermediate plan received 6/6/16. Reviewed and returned with comments 6/20/16. Revised Intermediate plan received 8/23/16. Reviewed and returned 8/25/16. Plats ordered 8/25/16. Plats received 9/21/2016 and are being reviewed.						
4YP202-02192			PM UTL:														
TS-000016-040		\$15,000	PM LAD:														
		\$0	PM UDCD:														
			PM CPTED:														

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>02194-North Kings Hwy. SB @ Fort Dr.</b>			12/15	NA	06/16	NA	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD	TBD	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
124/400-C40011	Lee		PM TDD: Moreland, Ken				Loading Pad, Bench				Intermediate plan received 6/1/16. Plans were reviewed and returned with comments 6/20/16.												
4YP202-02194			PM UTL:								Revised Intermediate plan received 8/23/16. Reviewed and returned 8/25/16. Plats ordered 8/25/16. Plats received												
TS-000014-022		\$15,000	PM LAD:								9/21/2016 and are being reviewed.												
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>02196-North Kings Hwy. SB @ Fairhaven Ave.</b>			12/15	NA	07/16	NA	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD	TBD	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
124/400-C40011	Lee		PM TDD: Moreland, Ken				Loading Pad, Curb Ramp, Bench, Trash Can.				Intermediate plan received 7/20/16. Plans were reviewed and returned with comments 7/25/16. Revised Intermediate plan received 8/23/16. Reviewed and returned 8/25/16.												
4YP202-02196			PM UTL:																				
TS-000014-024		\$15,000	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>02197-North Kings Hwy. SB @ School St.</b>			12/15	NA	07/16	NA	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD	TBD	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
124/400-C40011	Lee		PM TDD: Moreland, Ken				Loading Pad, Bench, Trash Can.				Intermediate plan received 7/18/16. Reviewed and returned with comments 7/25/2016. Revised Intermediate plan received 8/23/16. Reviewed and returned 8/25/16. Plats ordered 8/25/16.												
4YP202-02197			PM UTL:								Plats received 9/21/2016 and are being reviewed.												
TS-000014-025		\$15,000	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>02358 - Lee Highway EB @ West Street</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
124/400-C40011	Providence		PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements, curb ramp, remove and reset shelter along with associated grading.				Project initiation. Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.												
4YP202-02358			PM UTL:																				
TS-000017-018		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>02389 - Arlington Blvd EB near Nutley Street</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, drainage improvements, curb ramp, remove and reset shelter along with associated grading.				Project initiation. Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.													
4YP202-02389			PM UTL:																					
TS-000017-019		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
Pre-Design																								
<b>02403 - Arlington Blvd EB @ Wayne Road</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements, curb ramp along with associated grading.				Project initiation. Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.													
4YP202-02403			PM UTL:																					
TS-000015-009		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
Pre-Design																								
<b>02428 - Arlington Blvd WB @ Graham Road</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements, detectable warning surface along with associated grading.				Project initiation. Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.													
4YP202-02428			PM UTL:																					
TS-000017-020		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
Pre-Design																								
<b>02434-Hummer Road NB Near Frontage Road</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Mason		PM TDD: Zahirieh, Shahla				Concrete loading pad, possible curb modification, and adjust bus stop sign location.				WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.													
4YP202-02434			PM UTL:																					
TS-000015-007		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
Pre-Design																								



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>02451-Gallows Road SB @ Strawberry Lane</b>			04/16	NA	NA	05/16	06/16	06/16	08/16	NA	NA	NA	NA	NA	NA	NA	NA	08/16	09/16	09/16	10/16	10/16	10/16
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Moreland, Ken						Loading Pad						Single use permit from VDOT approved 8/9/16. Final construction package submitted to UDCC 8/11/16.								
4YP202-02451			PM UTL:																				
TS-000017-011		\$10,000	PM LAD:																				
		\$0	PM UDCC: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>02467 - Hummer Road SB @ Horseshoe Drive</b>			04/16	NA	NA	NA	05/16	06/16	08/16	NA	NA	NA	NA	NA	NA	NA	NA	07/16	08/16	08/16	08/16	09/16	09/16
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Moreland, Ken						Loading Pad						Single use permit from VDOT approved 8/9/16. Final construction package submitted to UDCC 8/11/16.								
4YP202-02467			PM UTL:																				
TS-000015-010		\$0	PM LAD:																				
		\$0	PM UDCC: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>03020-Leesburg Pike EB @ Nevius Rd. - (Fund 124/400-C40011)</b>			11/13	NA	09/14	NA	NA	10/15	11/15	02/15	NA	NA	02/15	08/15	NA	NA	NA	02/16	03/16	03/16	06/16	06/16	07/16
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa						Loading Pad with drainage and other Accessibility Improvements						Substantially complete 7/7/16.								
4YP202-03020			PM UTL:																				
TS-000015-004		\$0	PM LAD: Lefcourt, Eric																				
		\$0	PM UDCC: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>03082 - Old Keene Mill Road WB @ Ainsworth Avenue</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Springfield		PM TDD: Madhusudhan, Galappa						Concrete Loading Pad, sidewalk, drainage improvements, curb ramp along with associated grading.						Project initiation. Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.								
4YP202-03082			PM UTL:																				
TS-000018-021		\$0	PM LAD:																				
		\$0	PM UDCC:																				
			PM CPTED:																				
<b>Pre-Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>03270 - Edsall Road EB @ Indian Run Parkway</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements 124/400-C40011</b>	Mason		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Concrete Loading Pad,sidewalk,drainage improvements along with associated grading.				<u>Monthly Remarks</u> Project initiation. Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.						On Hold <input type="checkbox"/>						
<b>4YP202-03270</b>		\$0																					
<b>TS-000015-011</b>		\$0																					
<b>Pre-Design</b>																							
<b>03285 - Edsall Road EB @ Edsall Ridge Road</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements 124/400-C40011</b>	Mason		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Concrete Loading Pad,sidewalk,drainage improvements along with associated grading.				<u>Monthly Remarks</u> Project initiation. Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.						On Hold <input type="checkbox"/>						
<b>4YP202-03285</b>		\$0																					
<b>TS-000015-012</b>		\$0																					
<b>Pre-Design</b>																							
<b>03396-Commerce Street WB @ Bowie Drive</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements 124/400-C40011</b>	Lee		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Concrete loading pad, adjust bus stop sign location, and install curb ramp.				<u>Monthly Remarks</u> WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.						On Hold <input type="checkbox"/>						
<b>4YP202-03396</b>		\$0																					
<b>TS-000014-027</b>		\$0																					
<b>Pre-Design</b>																							
<b>03479-Backlick Road NB @ Essex Avenue</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements 124/400-C40011</b>	Lee		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Concrete loading pad.				<u>Monthly Remarks</u> WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.						On Hold <input type="checkbox"/>						
<b>4YP202-03479</b>		\$0																					
<b>TS-000014-028</b>		\$0																					
<b>Pre-Design</b>																							

Sep 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																																																																																																																																					
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																																																																																																																													
03673 - Little River Tpk EB @ Elizabeth Lane																																																																																																																																																				
<table border="0"> <tr> <td style="width: 15%;"><b>Bus Stop Improvements</b></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Braddock</td> <td></td> <td colspan="5">PM TDD: Madhusudhan, Galappa</td> <td colspan="5">Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.</td> <td colspan="8">Project initiation. Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.</td> </tr> <tr> <td>4YP202-03673</td> <td></td> <td></td> <td colspan="5">PM UTL:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td>TS-000011-030</td> <td></td> <td>\$0</td> <td colspan="5">PM LAD:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="5">PM UDCD:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> </table>																							<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>								124/400-C40011	Braddock		PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.					Project initiation. Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.								4YP202-03673			PM UTL:																		TS-000011-030		\$0	PM LAD:																				\$0	PM UDCD:																					PM CPTED:																	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																																																																																																																																							
124/400-C40011	Braddock		PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.					Project initiation. Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.																																																																																																																																							
4YP202-03673			PM UTL:																																																																																																																																																	
TS-000011-030		\$0	PM LAD:																																																																																																																																																	
		\$0	PM UDCD:																																																																																																																																																	
			PM CPTED:																																																																																																																																																	
Pre-Design																																																																																																																																																				
03684-Little River Turnpike EB @ Markham Street																																																																																																																																																				
<table border="0"> <tr> <td style="width: 15%;"><b>Bus Stop Improvements</b></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Mason</td> <td></td> <td colspan="5">PM TDD: Zahirieh, Shahla</td> <td colspan="5">Concrete loading pad, Possible retaining wall.</td> <td colspan="8">WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.</td> </tr> <tr> <td>4YP202-03684</td> <td></td> <td></td> <td colspan="5">PM UTL:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td>TS-000015-008</td> <td></td> <td>\$0</td> <td colspan="5">PM LAD:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="5">PM UDCD:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> </table>																							<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>								124/400-C40011	Mason		PM TDD: Zahirieh, Shahla					Concrete loading pad, Possible retaining wall.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.								4YP202-03684			PM UTL:																		TS-000015-008		\$0	PM LAD:																				\$0	PM UDCD:																					PM CPTED:																	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																																																																																																																																							
124/400-C40011	Mason		PM TDD: Zahirieh, Shahla					Concrete loading pad, Possible retaining wall.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.																																																																																																																																							
4YP202-03684			PM UTL:																																																																																																																																																	
TS-000015-008		\$0	PM LAD:																																																																																																																																																	
		\$0	PM UDCD:																																																																																																																																																	
			PM CPTED:																																																																																																																																																	
Pre-Design																																																																																																																																																				
04122-Telegraph Rd. NB @ Wilton Rd. - (Fund 124/400-C40011)																																																																																																																																																				
<table border="0"> <tr> <td style="width: 15%;"><b>Bus Stop Improvements</b></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Lee</td> <td></td> <td colspan="5">PM TDD: Moreland, Ken</td> <td colspan="5">Loading Pad, Curb Ramp, Sidewalk.</td> <td colspan="8">Intermediate plan received 6/17/16. Plans were reviewed and returned with comments 6/22/16. Revised Intermediate plan received 8/23/16. Reviewed and returned 8/25/16. Plats ordered 8/25/16. Plats received 9/21/2016 and are being reviewed.</td> </tr> <tr> <td>4YP202-04122</td> <td></td> <td></td> <td colspan="5">PM UTL:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td>TS-000014-013</td> <td></td> <td>\$15,000</td> <td colspan="5">PM LAD:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="5">PM UDCD:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> </table>																							<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>								124/400-C40011	Lee		PM TDD: Moreland, Ken					Loading Pad, Curb Ramp, Sidewalk.					Intermediate plan received 6/17/16. Plans were reviewed and returned with comments 6/22/16. Revised Intermediate plan received 8/23/16. Reviewed and returned 8/25/16. Plats ordered 8/25/16. Plats received 9/21/2016 and are being reviewed.								4YP202-04122			PM UTL:																		TS-000014-013		\$15,000	PM LAD:																				\$0	PM UDCD:																					PM CPTED:																	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																																																																																																																																							
124/400-C40011	Lee		PM TDD: Moreland, Ken					Loading Pad, Curb Ramp, Sidewalk.					Intermediate plan received 6/17/16. Plans were reviewed and returned with comments 6/22/16. Revised Intermediate plan received 8/23/16. Reviewed and returned 8/25/16. Plats ordered 8/25/16. Plats received 9/21/2016 and are being reviewed.																																																																																																																																							
4YP202-04122			PM UTL:																																																																																																																																																	
TS-000014-013		\$15,000	PM LAD:																																																																																																																																																	
		\$0	PM UDCD:																																																																																																																																																	
			PM CPTED:																																																																																																																																																	
Design																																																																																																																																																				
04167-International Drive SB @ Fletcher Street																																																																																																																																																				
<table border="0"> <tr> <td style="width: 15%;"><b>Bus Stop Improvements</b></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Providence</td> <td></td> <td colspan="5">PM TDD: Zahirieh, Shahla</td> <td colspan="5">Concrete loading pad, and extensive sidewalk connection.</td> <td colspan="8">WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.</td> </tr> <tr> <td>4YP202-04167</td> <td></td> <td></td> <td colspan="5">PM UTL:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td>TS-000017-014</td> <td></td> <td>\$0</td> <td colspan="5">PM LAD:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="5">PM UDCD:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> </table>																							<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>								124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad, and extensive sidewalk connection.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.								4YP202-04167			PM UTL:																		TS-000017-014		\$0	PM LAD:																				\$0	PM UDCD:																					PM CPTED:																	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																																																																																																																																							
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad, and extensive sidewalk connection.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.																																																																																																																																							
4YP202-04167			PM UTL:																																																																																																																																																	
TS-000017-014		\$0	PM LAD:																																																																																																																																																	
		\$0	PM UDCD:																																																																																																																																																	
			PM CPTED:																																																																																																																																																	
Pre-Design																																																																																																																																																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>04174-Tyco Road EB @ Leesburg Pike</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.										
4YP202-04174			PM UTL:																				
TS-000017-015		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							
<b>04251-Gallows Road @ Cottage Street</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad, and possible retaining wall and/or handrail.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.										
4YP202-04251			PM UTL:																				
TS-000017-016		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							
<b>04308-Greensboro Drive SB @ International Drive</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	TBD	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad, and possible curb ramp upgrade.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.										
4YP202-04308			PM UTL:																				
TS-000017-017		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							
<b>04328 - Magarity Road EB @ Ware Road</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Dranesville		PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, asphalt shoulder extension, drainage improvements, along with associated grading.					Project initiation. Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.										
4YP202-04328			PM UTL:																				
TS-000012-026		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

04468-Nutley Street NB @ Kingsley Road 06/16 NA 02/17 04/17 04/18 06/18 06/18 06/17 TBD NA 08/17 03/18 TBD TBD NA 08/18 10/18 10/18 10/18 06/19 06/19

**Bus Stop Improvements**  
 124/400-C40011 Hunter Mill  
 4YP202-04468  
 TS-000013-030 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Concrete loading pad, upgrade curb ramp, and possible retaining wall and/or handrail.

Monthly Remarks  
 WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.

On Hold

**Pre-Design**

04811-Vaden Dr. WB @ Royal Victoria Dr. 04/15 NA NA NA 06/16 01/17 01/17 08/15 NA NA 01/16 06/16 NA NA NA 02/17 03/17 03/17 03/17 12/16 07/17

**Bus Stop Improvements**  
 124/400-C40011 Providence  
 4YP202-04811  
 TS-000017-009 \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD: Shubert, Beth  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading Pad

Monthly Remarks  
 Bus pads will not be installed until after developer has completed street acceptance.

On Hold

**Utility Relocation**

04812-Vaden Dr. EB @ Royal Victoria Dr. 04/15 NA NA NA 06/16 01/17 01/17 08/15 NA NA 10/15 12/15 NA NA NA 02/17 03/17 03/17 03/17 12/16 07/17

**Bus Stop Improvements**  
 124/400-C40011 Providence  
 4YP202-04812  
 TS-000017-010 \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD: Shubert, Beth  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading pad

Monthly Remarks  
 Bus pads will not be installed until after developer has completed street acceptance.

On Hold

**Utility Relocation**

05091-Lawyers Rd. WB @ Charlestown Ln. - (Fund 124/400-C40011) 01/14 NA 09/14 NA NA 10/15 07/16 11/15 NA NA 03/16 06/16 NA NA NA 11/16 11/16 11/16 11/16 06/16 02/17

**Bus Stop Improvements**  
 124/400-C40011 Hunter Mill  
 4YP202-05091  
 TS-000013-016 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD: Shubert, Beth  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Loading Pad with Accessibility and major Drainage Improvements.

Monthly Remarks  
 Draft Construction package sent to UDCD 7/6/16 and returned 7/22/16. VDOT permit package sent to VDOT 7/14/16. Revised construction package sent to UDCD 8/31/16. This project will be constructed utilizing the County Wide Permit.

On Hold

**Bid Advertisement**

Sep 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																																																																																																																																					
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																																																																																																																													
05123 - Soapstone Drive NB @ Rolling Green Court																																																																																																																																																				
<table border="0"> <tr> <td style="width: 15%;"><b>Bus Stop Improvements</b></td> <td style="width: 15%;">Hunter Mill</td> <td style="width: 10%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td></td> <td></td> <td colspan="5">PM TDD: Madhusudhan, Galappa</td> <td colspan="5">Concrete Loading Pad, sidewalk, drainage improvements, curb ramp along with associated grading.</td> <td colspan="8">Project initiation. Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.</td> </tr> <tr> <td>4YP202-05123</td> <td></td> <td></td> <td colspan="5">PM UTL:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td>TS-000013-031</td> <td></td> <td>\$0</td> <td colspan="5">PM LAD:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="5">PM UDCD:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> </table>																							<b>Bus Stop Improvements</b>	Hunter Mill		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>								124/400-C40011			PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, sidewalk, drainage improvements, curb ramp along with associated grading.					Project initiation. Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.								4YP202-05123			PM UTL:																		TS-000013-031		\$0	PM LAD:																				\$0	PM UDCD:																					PM CPTED:																	
<b>Bus Stop Improvements</b>	Hunter Mill		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																																																																																																																																							
124/400-C40011			PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, sidewalk, drainage improvements, curb ramp along with associated grading.					Project initiation. Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.																																																																																																																																							
4YP202-05123			PM UTL:																																																																																																																																																	
TS-000013-031		\$0	PM LAD:																																																																																																																																																	
		\$0	PM UDCD:																																																																																																																																																	
			PM CPTED:																																																																																																																																																	
Pre-Design																																																																																																																																																				
05215- Sunrise Valley EB @ T. Chase Drive																																																																																																																																																				
<table border="0"> <tr> <td style="width: 15%;"><b>Bus Stop Improvements</b></td> <td style="width: 15%;">Hunter Mill</td> <td style="width: 10%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td></td> <td></td> <td colspan="5">PM TDD: Moreland, Ken</td> <td colspan="5">Loading Pad</td> <td colspan="8">Final construction package sent to UDCD 5/23/16.</td> </tr> <tr> <td>4YP202-05215</td> <td></td> <td></td> <td colspan="5">PM UTL:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td>TS-000013-028</td> <td></td> <td>\$0</td> <td colspan="5">PM LAD:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="5">PM UDCD: Carlin, Craig</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> </table>																							<b>Bus Stop Improvements</b>	Hunter Mill		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>								124/400-C40011			PM TDD: Moreland, Ken					Loading Pad					Final construction package sent to UDCD 5/23/16.								4YP202-05215			PM UTL:																		TS-000013-028		\$0	PM LAD:																				\$0	PM UDCD: Carlin, Craig																					PM CPTED:																	
<b>Bus Stop Improvements</b>	Hunter Mill		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																																																																																																																																							
124/400-C40011			PM TDD: Moreland, Ken					Loading Pad					Final construction package sent to UDCD 5/23/16.																																																																																																																																							
4YP202-05215			PM UTL:																																																																																																																																																	
TS-000013-028		\$0	PM LAD:																																																																																																																																																	
		\$0	PM UDCD: Carlin, Craig																																																																																																																																																	
			PM CPTED:																																																																																																																																																	
Construction																																																																																																																																																				
05548-Elden Street NB @ Herndon Parkway																																																																																																																																																				
<table border="0"> <tr> <td style="width: 15%;"><b>Bus Stop Improvements</b></td> <td style="width: 15%;">Dranesville</td> <td style="width: 10%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td></td> <td></td> <td colspan="5">PM TDD: Zahirieh, Shahla</td> <td colspan="5">Concrete loading pad, and adjust bus stop sign location.</td> <td colspan="8">WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.</td> </tr> <tr> <td>4YP202-05548</td> <td></td> <td></td> <td colspan="5">PM UTL:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td>TS-000012-024</td> <td></td> <td>\$0</td> <td colspan="5">PM LAD:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="5">PM UDCD:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> </table>																							<b>Bus Stop Improvements</b>	Dranesville		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>								124/400-C40011			PM TDD: Zahirieh, Shahla					Concrete loading pad, and adjust bus stop sign location.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.								4YP202-05548			PM UTL:																		TS-000012-024		\$0	PM LAD:																				\$0	PM UDCD:																					PM CPTED:																	
<b>Bus Stop Improvements</b>	Dranesville		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																																																																																																																																							
124/400-C40011			PM TDD: Zahirieh, Shahla					Concrete loading pad, and adjust bus stop sign location.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.																																																																																																																																							
4YP202-05548			PM UTL:																																																																																																																																																	
TS-000012-024		\$0	PM LAD:																																																																																																																																																	
		\$0	PM UDCD:																																																																																																																																																	
			PM CPTED:																																																																																																																																																	
Pre-Design																																																																																																																																																				
05553-Elden Street SB Near Herndon Parkway																																																																																																																																																				
<table border="0"> <tr> <td style="width: 15%;"><b>Bus Stop Improvements</b></td> <td style="width: 15%;">Dranesville</td> <td style="width: 10%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td></td> <td></td> <td colspan="5">PM TDD: Zahirieh, Shahla</td> <td colspan="5">Concrete loading pad, and adjust bus stop sign location.</td> <td colspan="8">WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.</td> </tr> <tr> <td>4YP202-05553</td> <td></td> <td></td> <td colspan="5">PM UTL:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td>TS-000012-025</td> <td></td> <td>\$0</td> <td colspan="5">PM LAD:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="5">PM UDCD:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> <td colspan="5"></td> <td colspan="8"></td> </tr> </table>																							<b>Bus Stop Improvements</b>	Dranesville		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>								124/400-C40011			PM TDD: Zahirieh, Shahla					Concrete loading pad, and adjust bus stop sign location.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.								4YP202-05553			PM UTL:																		TS-000012-025		\$0	PM LAD:																				\$0	PM UDCD:																					PM CPTED:																	
<b>Bus Stop Improvements</b>	Dranesville		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																																																																																																																																							
124/400-C40011			PM TDD: Zahirieh, Shahla					Concrete loading pad, and adjust bus stop sign location.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.																																																																																																																																							
4YP202-05553			PM UTL:																																																																																																																																																	
TS-000012-025		\$0	PM LAD:																																																																																																																																																	
		\$0	PM UDCD:																																																																																																																																																	
			PM CPTED:																																																																																																																																																	
Pre-Design																																																																																																																																																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>05629-Lewinsville Rd. EB @ Tysons McLean Dr. - (Fund 124/400-C40011)</b>			11/13	NA	09/14	NA	NA	10/15	04/16	02/15	NA	NA	02/15	05/15	05/16	06/16	NA	06/16	07/16	07/16	07/16	06/16	09/16
<b>Bus Stop Improvements 124/400-C40011</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
4YP202-05629			PM TDD: Madhusudhan, Galappa						Loading Pad with drainage and other Accessibility Improvements						Final construction package submitted to UDCD 5/31/16. Verizon removed an existing telephone pedestal pole on 6/13/16.								
TS-000012-022	\$0	\$0	PM UTL:																				
			PM LAD: Kresge, Carol																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>09002 - Loisdale Road SB near Newington Road</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements 124/400-C40011</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
4YP202-09002			PM TDD: Madhusudhan, Galappa						Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.						Project initiation. Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.								
TS-000014-131	\$0	\$0	PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							
<b>Braddock Rd./Wakefield Chapel Rd. Short term Roadway Improvements</b>			06/14	NA	09/14	12/14	07/15	07/15	09/15	NA	NA	NA	NA	NA	NA	NA	NA	10/15	10/15	10/15	11/15	11/15	11/16
<b>Bonds Advanced Project Implementation 124/400-C40011</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
4YP303-0			PM TDD: Ruffner, Scott						Relocate Raised concrete median and adjust lane marking to improve left turns from EB Braddock Rd to NB Wakefield Chapel Road						Original NTP for construction issued on 2/1/16. Construction was brought to 50% completion on 5/4/16 and the new turn lane configuration was opened to traffic. The new lane configuration on WB Braddock Road has resulted in undesirable traffic impacts. Project amendment plans to correct traffic issues were approved by VDOT on 8/18/16 and revised VDOT LUP was received on 8/31/16.								
2G40-053-001	\$400,000	\$350,000	PM UTL: Nguyen, Tan																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Spectrum Center ST13 RBS</b>			01/16	04/16	NA	06/16	09/16	12/16	12/16	NA	NA	NA	NA	NA	NA	NA	NA	01/17	02/17	02/17	02/17	04/17	04/17
<b>Bicycle Facilities Program 124/400-C40011</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
PBFP01-00014			PM TDD: Moreland, Ken						Install Bike Share Station Pad						Pre-final plans were distributed to VDOT 6/14/16. VDOT and County comments were received on 7/18/16. Comments are being addressed. Final plan were distributed 8/15/2016. Draft construction package sent to UDCD 9/21/2016.								
TS-000001-014	\$0	\$0	PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Tysons Corner Metro ST8 TBS			04/16	08/16	TBD	NA	09/16	12/16	12/16	NA	NA	NA	TBD	TBD	NA	NA	NA	01/17	02/17	02/17	02/17	04/17	04/17
-----------------------------	--	--	-------	-------	-----	----	-------	-------	-------	----	----	----	-----	-----	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle Facilities Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011			PM TDD: Moreland, Ken						Install Bike Share Station Pad						Project location will be modified. Project will be administered by CPTED.						
PBFP01-00015			PM UTL:																		
TS-000001-015	\$0		PM LAD:																		
	\$0		PM UDCCD:																		
			PM CPTED:																		

**Design**

Sunset Hills Road ST4 RBS			01/16	04/16	NA	NA	05/16	08/16	08/16	NA	NA	NA	NA	NA	NA	NA	NA	09/16	10/16	10/16	10/16	12/16	12/16
---------------------------	--	--	-------	-------	----	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle Facilities Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011			PM TDD: Moreland, Ken						Installation of Bike Share Station Pad						Final plans received 6/1/16. Awaiting property owners approval of land rights license agreement.						
PBFP01-00800			PM UTL:																		
TS-000001-008	\$0		PM LAD:																		
	\$0		PM UDCCD:																		
			PM CPTED:																		

**Design**

Leesburg Pke @ Colvin Run Rd.			10/09	NA	10/10	04/13	10/14	10/14	04/15	02/14	02/14	NA	02/14	07/14	06/14	09/15	NA	10/15	12/15	01/16	04/16	10/16	11/16
-------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max						Add signalized pedestrian crosswalk at the intersection of Leesburg Pike and Colvin Run Road.						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction 30% complete						
PPTF01-01800			PM UTL: Yusufoglu, Eldar																		
ST-000003-018	\$3,250,000		PM LAD: Kresge, Carol																		
	\$0		PM UDCCD: Bashir, Qais																		
			PM CPTED:																		

**Construction**

Hunter Mill Rd. @ Sunrise Valley Dr			02/13	05/13	12/13	08/14	11/15	03/15	09/16	09/14	NA	NA	10/14	07/15	05/15	09/16	NA	10/16	11/16	11/16	11/16	12/15	05/17
-------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco						Signalized pedestrian crosswalks, 5' concrete sidewalk, refuge islands, curb gutter and 8' trail at the intersection of Hunter Mill Road and Sunrise Valley Drive.						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> VDOT LUP received 9/13/16. Draft construction package being prepared. The existing signals at this intersection are part of VDOT's signal rebuild list.						
PPTF01-03100			PM UTL: Yusufoglu, Eldar																		
ST-000003-031	\$1,250,000		PM LAD: Delli Carpini, Angelica																		
	\$0		PM UDCCD: Frazier, Demond																		
			PM CPTED:																		

**Utility Relocation**



Sep 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Hunter Village Dr			02/10	NA	12/10	02/12	12/15	08/14	09/16	11/13	NA	NA	11/13	08/14	10/14	12/14	NA	10/16	10/16	10/16	11/16	01/14	06/17
-------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Task Force Recommendations</b> 124/400-C40011 PPTF01-03200 ST-000003-032	Springfield	\$1,300,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCD: Eisa, Amani PM CPTED:					<u>Project Description</u> Shoulder and pedestrian improvements on Hunter Village Dr. from Old Keene Mill Rd. to Painted Daisy Dr. Approximately 4,600 linear feet.					<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> VDOT LUP received 9/15/16. Draft construction package being prepared.						On Hold <input type="checkbox"/>
---	-------------	--------------------	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

**Design**

Birch St. Sidewalk			12/11	05/13	06/14	11/14	08/16	01/14	12/16	10/15	NA	NA	11/15	11/16	11/15	11/16	NA	01/17	02/17	02/17	02/17	06/17	06/17
--------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Task Force Recommendations</b> 124/400-C40011 PPTF01-04800 ST-000003-048	Dranesville	\$950,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Samiyi, Bijan PM CPTED:					<u>Project Description</u> Approx. 700 LF conc. sidewalk on west side of Birch St. from Grove Ave to existing Falls Church City sidewalk					<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Final design is in progress. FCDOT authorized Dominion Power pole relocation on 11/17/15. Land acquisition NTP 11/3/15. 5 of 7 properties have been acquired. Public Hearing schedule for 10/18/16. Received approval for SWM.						On Hold <input type="checkbox"/>
---	-------------	------------------	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	----------------------------------

**Land Acquisition**

Old Dominion Linway Birch			10/13	NA	06/14	05/15	02/16	03/16	04/16	08/15	NA	NA	08/15	03/16	01/15	07/16	NA	07/16	09/16	09/16	09/16	09/16	04/17
---------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Task Force Recommendations</b> 124/400-C40011 PPTF01-06200 ST-000003-062	Dranesville	\$1,100,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCD: Frazier, Demond PM CPTED:					<u>Project Description</u> Pedestrian Intersection and bus stop improvements at Old Dominion/Linway/Birch Intersection					<u>Monthly Remarks</u> Final construction package sent to UDCC on 7/11/16. Pardon Our Dust Meeting scheduled for 9/22/16.						On Hold <input type="checkbox"/>
---	-------------	--------------------	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	----------------------------------

**Construction**

Idyllwood Rd. Sidewalk			11/13	NA	05/14	12/14	11/15	12/15	12/15	02/15	02/15	NA	03/15	05/15	10/15	07/16	NA	03/16	04/16	05/16	07/16	08/16	11/16
------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Task Force Recommendations</b> 124/400-C40011 PPTF01-06300 ST-000003-063	Dranesville	\$600,000 \$88,000	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCC: PM CPTED:					<u>Project Description</u> Construct approx 600' of 5' Concrete sidewalk along Idyllwood Rd from approx. 600' south of Redd Rd to Redd Road					<u>Monthly Remarks</u> Construction is 80% complete. Revision is in progress for storm pipe discovered during construction.						On Hold <input type="checkbox"/>
---	-------------	-----------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

**Construction**

Project Name		Design PHASE Dates																				Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Rt. 123 @ Braddock Rd.		06/10	04/11	04/13	08/13	09/14	09/14	01/15	11/13	01/14	NA	11/13	04/14	04/14	07/15	NA	02/15	03/15	04/15	07/15	09/14	10/16									
At-Grade Interim Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>												
124/400-C40011	Braddock	PM TDD:	Vanzandt, Mark					Intersection improvements at Braddock Road/123 which include additional turn lanes and turn lane extensions.					Construction is 80% complete.																		
R12301A-0	Springfield	PM UTL:	Yusufoglu, Eldar																												
2G40-015-000	\$4,500,000 (\$1,000,000)	PM LAD:	Shubert, Beth																												
		PM UDCCD:	Kadasi, Mohamed Abdull																												
		PM CPTED:																													
Construction																															
Hunter Mill @ Mystic Meadow Roundabout		08/10	NA	NA	04/15	08/16	11/12	10/16	09/15	08/14	NA	05/14	12/15	06/14	09/16	NA	12/16	02/17	03/17	04/17	04/18	04/18									
Spot Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>												
124/400-C40011	Providence	PM TDD:	Dresser, John					Reconfigure intersection with roundabout and new pedestrian/bicycle facilities.					<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Final submission to LDS</b> Final submission to LDS was made. Draft construction package is being prepared. Utility relocations (GAS, DVP, VZ) are in progress. Addressing LDS Bonds & Agreements checklist items and fee payments are underway.																		
RSP101-00700		PM UTL:	Nguyen, Tan																												
2G40-028-006	\$2,100,000 \$1,300,000	PM LAD:	Finnell, Richard																												
		PM UDCCD:	Bashir, Qais																												
		PM CPTED:																													
Utility Relocation																															
Rt. 123 @ Jermantown Rd.		06/10	NA	10/13	05/14	11/15	01/14	11/16	09/14	02/16	NA	03/16	10/16	10/16	12/16	NA	12/16	01/17	02/17	03/17	09/15	02/18									
Spot Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>												
124/400-C40011	Providence	PM TDD:	Lauretti, Francesco					Add right turn lane and drainage improvements to northbound and southbound Route 123 at Jermantown Road.					<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.</b> Final plan is in progress. Zoning interpretation was received for the proffer RZ-2007-PR-02 (Flint Hill School). Proffer only applies to full buildout condition of Route 123 which is not proposed with this project. 2 of 4 properties acquired.																		
RSP101-01400		PM UTL:	Yusufoglu, Eldar																												
2G40-028-012	\$1,950,000 \$1,000,000	PM LAD:	Lefcourt, Eric																												
		PM UDCCD:	Samiyi, Bijan																												
		PM CPTED:																													
Land Acquisition																															
Old Dominion Dr/ Bellview Rd. (Phase I)		09/13	NA	03/14	07/14	04/15	09/15	06/15	08/14	06/14	NA	08/14	01/15	08/14	10/14	NA	07/15	08/15	08/15	08/15	08/15	12/15									
Spot Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>												
124/400-C40011	Dranesville	PM TDD:	Munz, Kirsten					Improve sight distance at intersection of Old Dominion Drive and Bellview Road					Construction substantially complete 12/12/15. VDOT inspection requested 12/21/15. Nutrient Transfer Agreement signed by VDOT 3/24/16. VDOT Permit released 4/13/16. As-built survey completed. Meeting held onsite with DVP to discuss landscaping impacts with pole relocation. Supervisor Foust's office has directed staff to relocate utility poles. Pole relocations to occur this fall.																		
RSP101-01500		PM UTL:	Nguyen, Tan																												
2G40-028-014	\$825,000 \$425,000	PM LAD:	Shubert, Beth																												
		PM UDCCD:	Samiyi, Bijan																												
		PM CPTED:																													
Post-Construction																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			03/15	05/15	02/16	10/16	04/18	03/18	06/18	03/17	06/17	NA	06/17	03/18	03/18	07/18	NA	07/18	09/18	10/18	11/18	02/19	04/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Jefferson Manor Improvements Phase IIIA</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
304/300-C30050	Lee		PM TDD: Munz, Kirsten					Infrastructure reconstruction on Albemarle Drive in Jefferson Manor					Test hole data received 4/7/16. Buffer strip waiver approved 5/13/16 for zero buffer and 5' sidewalk. Design amendment approved 6/29/16. Geotechnical borings for retaining wall design completed. Preparation of pre-final plan underway, due in October.							
2G25-097-000-0			PM UTL: Nguyen, Tan																	
2G25-097-000		\$2,675,000	PM LAD: Anthony, Curtis																	
		\$1,675,000	PM UDCCD: Bashir, Qais																	
			PM CPTED:																	

**Design**

<b>Beulah Rd. Wlkwy Abbotsford to Clarks Crossing Phase I</b>			06/08	02/09	06/10	04/13	11/14	08/14	11/14	10/13	NA	NA	10/13	08/14	07/14	01/16	NA	02/15	06/15	06/15	07/15	09/11	10/16
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco					Pedestrian improvements along Beulah Rd from Francis Young Lane to Coral Crest Ln and along Clarks Crossing Rd. Project is approx. 4,000 LF.					<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction is 75% complete.							
4YP201-PB009-A			PM UTL: Yusufoglu, Eldar																	
ST-000021-009		\$1,800,000	PM LAD: Kresge, Carol																	
		\$800,000	PM UDCCD: Kotter, Wayne																	
			PM CPTED:																	

**Construction**

<b>Beulah Rd. Wlkwy Abbotsford to Clarks Crossing Phase II</b>			08/14	NA	NA	07/15	08/16	02/16	10/16	10/15	NA	NA	12/15	09/16	NA	NA	NA	11/16	12/16	01/17	02/17	08/16	05/17
--	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input checked="" type="checkbox"/>
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco					Pedestrian improvements along Beulah Rd from Abbotsford Dr to Antioch Church Project is approx. 500 LF.					<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Land acquisition is on hold pending discussions with property owner.							
4YP201-PB009-B			PM UTL: Yusufoglu, Eldar																	
ST-000021-009		\$700,000	PM LAD: Kresge, Carol																	
		\$0	PM UDCCD: Kadasi, Mohamed Abdull																	
			PM CPTED:																	

**Land Acquisition**

<b>Sunset Hills Rd. Wlkwy @ W&amp;OD to Michael Faraday</b>			10/09	NA	02/09	NA	09/15	10/15	07/15	11/10	11/10	NA	11/10	10/13	10/13	12/15	NA	11/15	11/15	12/15	12/15	08/16	08/16
---	--	--	-------	----	-------	----	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed					Pedestrian improvements along north side of Sunset Hills Rd from W&OD Trail to Michael Faraday Ct. Project is approx. 1,500 LF.					<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> VDOT LUP was released on 8/24/16.							
4YP201-PB017			PM UTL: Nguyen, Tan																	
ST-000021-017		\$1,050,000	PM LAD: Shubert, Beth																	
		\$810,000	PM UDCCD: Bashir, Qais																	
			PM CPTED:																	

**Post-Construction**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
<b>Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park</b>			06/11	NA	04/09	08/12	09/16	TBD	NA	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Lee		<u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiy, Ben PM CPTED:						<u>Project Description</u> Pedestrian improvements and a 4' bike lane along east side of Telegraph Road from South Kings Hwy. to Lee District Park. Project is approx. 3500 LF.						<u>Monthly Remarks</u> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final design in progress. Mtgs. on 6/15/16 & 7/5/16 with VDOT, Fairfax Water, FCPA, Geotechnical Consultant and DOT to select the appropriate design option to resolve slope stability issue at entrance to Lee District Park. Finalizing the slope stability design and constructibility issues. Plat preparation request to Survey on 7/21/16. Plan distribution is scheduled for September 2016. Project schedule will be provided in September upon resolution of slope stability issues and review of utility relocation schedule.						On Hold <input type="checkbox"/>				
<b>4YP201-PB023</b>		\$4,000,000																							
<b>ST-000021-023</b>		\$0																							
<b>Land Acquisition</b>																									
<b>Oak St. Wlkwy from West of Morgan Ln to I-495 Overpass</b>			05/13	NA	08/13	07/14	11/15	02/15	09/16	07/14	NA	NA	07/14	12/14	NA	NA	NA	10/16	10/16	10/16	10/16	09/15	04/17		
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Providence		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: PM CPTED:						<u>Project Description</u> Pedestrian improvements along south side of Oak Street from Morgan Lane to I-495 Overpass. Approx 230 LF						<u>Monthly Remarks</u> Final plans and final quantities have been requested. Preparing VDOT permit package and final construction package for submissions.						On Hold <input type="checkbox"/>				
<b>4YP201-PB038B</b>		\$340,000																							
<b>ST-000021-038</b>		\$0																							
<b>Design</b>																									
<b>Rt. 7 Wlkwy @ Rio Dr.to Glenmore Dr</b>			03/10	NA	05/11	03/13	06/15	09/15	09/15	06/13	NA	NA	06/13	07/14	NA	NA	NA	09/16	09/16	09/16	09/16	12/16	04/17		
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Mason		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCCD: Frazier, Demond PM CPTED:						<u>Project Description</u> Pedestrian improvements on east side of Rte 7 from Rio Dr to Waters Edge Condos and on west side from Nevius St to Glenmore Dr. Project approx. 1,800 LF.						<u>Monthly Remarks</u> VDOT Permit revision was approved 7/5/16. Preparing final construction package. Street Lights to be coordinated with DVP prior to construction so they can be removed 2 weeks in advance and reset after installation of the storm drainage system. Per District supervisors request a pardon our dust meeting to be schedule by UDCCD prior to construction.						On Hold <input type="checkbox"/>				
<b>4YP201-PB045</b>		\$1,250,000																							
<b>ST-000021-044</b>		\$360,000																							
<b>Construction</b>																									
<b>Rt. 7 Ped. Imp. @ Seven Corners to Juniper Ln</b>			03/10	NA	10/10	NA	02/15	10/14	07/15	02/13	NA	NA	02/13	02/14	NA	NA	NA	10/15	10/15	10/15	10/15	06/14	10/16		
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Mason		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Maggard, Lisa PM UDCCD: Bashir, Qais PM CPTED:						<u>Project Description</u> Pedestrian improvements at three intersections: Seven Corners, Thorne Rd, and at Seven Corners Center.						<u>Monthly Remarks</u> Construction NTP issued 11/2/15. Construction is 90% complete. The new ITS cabinet required for this intersection will be provided by VDOT in September 2016. VDOT will provide training to contractor for installation of this cabinet August/2016. Substantial completion is revised to 10/2016.						On Hold <input type="checkbox"/>				
<b>4YP201-PB052</b>		\$900,000																							
<b>ST-000021-048</b>		\$100,000																							
<b>Construction</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Rt. 7 Wlkwy @ Seminary Ramp Streetscape Phase II</b>			03/10	NA	03/11	NA	07/14	07/14	07/14	02/13	NA	NA	02/13	04/14	05/13	11/13	02/14	03/15	03/15	04/15	06/15	07/15	10/15
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Mason		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP201-PB054</b>			PM TDD: Marsh, Dennis				Streetscape project on the south side of the ramp from Columbia Pike to Seminary Road. This project will be 5' brick walkway approximately 450 LF. Project was split from 4YP201-PB050				Construction substantially completed 10/9/15. VDOT permit released 1/18/16. Awaiting LAP close out. As-Builts have been submitted.												
<b>ST-000021-050</b>		\$321,804 \$0	PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCCD: Farsad, Nahid																				
			PM CPTED:																				
<b>Post-Construction</b>																							
<b>Towlston Road Spot Improvement</b>			09/08	01/10	01/11	11/13	11/15	04/16	04/16	NA	NA	NA	NA	NA	NA	NA	NA	04/16	05/16	05/16	08/16	08/16	12/16
<b>Spot Improvements 304/300-C30050</b>	Dranesville		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP206-0</b>			PM TDD: Nabavi, Seyed				Add left turn lane on north bound Towlston Road to westbound Route 7.				VDOT permit approvals finalized 6/30/16. VDOT revision being prepared.												
<b>5G25-047-000</b>		\$800,000 \$50,000	PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCCD: McCorkle, Lisa																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Fairfax County Pkwy Rt. 29 to Braddock Rd.</b>			02/11	09/11	05/13	03/14	04/15	11/14	08/15	01/14	NA	NA	01/14	03/14	NA	NA	NA	01/16	01/16	01/16	02/16	01/14	12/16
<b>Spot Improvements 304/300-C30050</b>	Springfield		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP209-0</b>			PM TDD: Vanzandt, Mark				Add SB continuous auxiliary lane from Rte 29 interchange to Braddock Rd interchange.				Construction authorization package signed 1/15/16. Construction task order approved and NTP issued 2/16/16 for the signage work. NTP issued for Roadway construction 4/1/2016. Permit revision to remove overhead sign lighting from the contract approved by VDOT on 6/13/16. Construction is 20% complete.												
<b>5G25-049-000</b>		\$2,100,000 \$0	PM UTL: Yusufoglu, Eldar																				
			PM LAD: Maggard, Lisa																				
			PM UDCCD: Farsad, Nahid																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Rt. 29 Widening</b>			12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17
<b>Roadway Improvements 304/300-C30050</b>	Braddock		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP212-0</b>			PM TDD: Khorashadi, Brook				Phase III: Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road.				<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction NTP issued on 8/18/15. Construction is 42% complete: (Storm system 75%, Watermain 98%).												
<b>5G25-052-000</b>		\$20,207,489 \$1,000,000	PM UTL: Nguyen, Tan				Add a dedicated westbound right turn lane from Stevenson Drive to Wanles Mill Road																
			PM LAD: Finnell, Richard																				
			PM UDCCD: Samiyi, Bijan																				
			PM CPTED:																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<b>Lorton Rd./ Rt.123</b> 304/300-C30050 4YP213-0 5G25-053-000	Mount Vernon	\$53,146,144 (\$5,000,000)	NA	09/08	10/09		06/13	06/13	06/13	01/12	01/12		10/11	09/12	04/13	NA	NA	NA	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Roberson, Jeanmarie				Widen Lorton Rd. to 4 lanes from Rte. 123/Furnace Rd. to Silverbrook Rd. and from Rte. 123/Lorton Rd. to Furnace Rd.				<p><b>Project is part of the Second Four-Year Transportation Plan</b> endorsed by the BOS on 10/15/07. Construction NTP issued 5/5/14. Pre-construction scheduled for 5/13/14. A meeting with Fairfax Water scheduled for 5/30/14. See 2G40-022-000 Fund 124 for construction updates.</p>												
			PM UTL: Nguyen, Tan																				
			PM LAD: Kresge, Carol																				
			PM UDCD: Lim, Vannak																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Cinder Bed Road</b>			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	03/17
<p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<b>Cinder Bed Road Improvements</b> 304/300-C30050 4YP214-0 5G25-054-000	Mount Vernon	\$5,600,000 (\$789,296)	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Ayers, Robert				Improvements to the intersection of Cinder Bed Road and Newington Road. Relocate entrance to County vehicle maintenance facility.				<p><b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction Notice to proceed issued 1/4/16. Construction 44% complete.</p>												
			PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCD: Samiyi, Bijan																				
			PM CPTED:																				
<b>Construction</b>																							
			NA	03/89	01/90	NA	10/98	NA	NA	03/98	03/98	NA	NA	10/98	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	09/16
<p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<b>Wiehle Ave.Phase II</b> 304/300-C30050 5G25-028-000-A-0 5G25-028-000	Hunter Mill Dranesville	\$1,082,200 \$25,000	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Vanzandt, Mark				Four lane road from Fairfax County Parkway to Reston Avenue.				<p>Street acceptance process underway. NTP issued 3/15/16. Construction is 25% complete.</p>												
			PM UTL:																				
			PM LAD:																				
			PM UDCD: McCorkle, Lisa																				
			PM CPTED:																				
<b>Post-Construction</b>																							
			NA	03/89	07/90	NA	08/00	NA	NA	11/99	11/99	NA	NA	06/00	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	09/16
<p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<b>Wiehle Ave.Phase III</b> 304/300-C30050 5G25-028-000-B-0 5G25-028-000	Dranesville	\$1,082,200 \$25,000	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Vanzandt, Mark				Four lane road from Dranesville Road to Fairfax County Parkway.				<p>Street acceptance process underway. NTP issued 3/15/16. Construction is 25% complete.</p>												
			PM UTL:																				
			PM LAD:																				
			PM UDCD: Farsad, Nahid																				
			PM CPTED:																				
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Braddock Rd./Roberts Road NB Right Turn Lane</b>			01/16	09/16	03/17	10/17	07/18	02/19	02/19	11/17	02/18	NA	03/18	10/18	11/18	05/19	NA	06/19	07/19	08/19	09/19	03/20	03/20	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Roberson, Jeanmarie						Add a Northbound Right Turn lane on Roberts Road at Braddock Raod including a sidewalk connection from Tapestry Dr. to Braddock Road.						<b>TPP ID#B258.</b> Meeting with Supervisor Cook to overview project improvements scheduled for 7/14/16.									
5G25-059-002-0			PM UTL: Nguyen, Tan																					
5G25-059-002		\$850,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>North Chambliss St./Beauregard St.</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Munz, Kirsten						Realign North Chambliss Street to eliminate free flow "right" turn and tie to Beuregard Street at existing signal opposite Shopping Center Parking Lot Entrance.						<b>Six Year Plan ID#B261.</b> Pre-Scoping received 5/6/16. Traffic analysis documentation underway by CPTED. Survey letters issued 7/5/16.									
5G25-059-003-0			PM UTL: Chellappa, Smitha																					
5G25-059-003		\$1,100,000	PM LAD:																					
		\$100,000	PM UDCCD:																					
			PM CPTED:																					
<b>Survey</b>																								
<b>Lorton Rd./Lorton Market St.. WB Left Turn Lanes</b>			11/15	01/16	NA	04/16	09/16	11/16	11/16	NA	NA	NA	NA	NA	NA	NA	NA	12/16	01/17	01/17	01/17	04/17	04/17	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Marsh, Dennis						Extension of the westbound left turn lane on Lorton Road to Lorton Market Lane by approx. 120 ft.						<b>TPP ID#B266.</b> Final design is underway. Revised survey received.									
5G25-059-004-0			PM UTL: Nguyen, Tan																					
5G25-059-004		\$300,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Aguayo, Vanessa																					
<b>Design</b>																								
<b>Silverbrook Rd./Southrun Rd. EB Left Turn Lane</b>			03/16	NA	09/16	01/17	04/18	06/18	06/18	03/17	05/17	NA	06/17	12/17	01/18	03/18	NA	08/18	08/18	08/18	08/18	05/19	05/19	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Conley, Tim						Add Eastbound Left Turn lane on Silverbrook Road at Southrun Road.						<b>TPP ID#B267.</b> Advance copy of intermediate design received on 8/31/16.									
5G25-059-005-0			PM UTL:																					
5G25-059-005		\$1,252,600	PM LAD:																					
		\$52,600	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								

Sep 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Old Courthouse Rd./Besley Rd. Realignment</b>			07/15	11/16	06/17	12/17	10/18	03/19	03/19	02/18	05/18	NA	06/18	02/19	03/19	07/19	NA	05/19	07/19	08/19	09/19	11/20	11/20
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate intersection with Besley Rd including new Bridge/Culvert crossing, bicycle lanes and shared use path.						Consultant amendment for additional design approved in July, preliminary design is underway.								
5G25-059-007-0			PM UTL:																				
5G25-059-007	\$8,000,000		PM LAD:																				
	\$4,700,000		PM UDCD:																				
			PM CPTED:																				

<b>Design</b>																							
<b>Burke Lake Rd./Coffer Woods Rd. Ped Intersection Improvement</b>			08/13	NA	10/13	03/14	07/15	09/15	11/15	07/14	NA	NA	08/14	02/15	11/15	05/16	NA	02/16	06/16	07/16	06/16	03/17	03/17
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Hojatzadeh, Max						Install approx. 600' of sidewalk and update curb ramps at intersection.						TPP ID # B271 - Construction 5% complete.								
5G25-060-003-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-003	\$475,000		PM LAD: Lefcourt, Eric																				
	\$0		PM UDCD:																				
			PM CPTED:																				

<b>Construction</b>																							
<b>Lakepointe Dr/Guinea Rd. Ped Intersection Imp</b>			02/16	NA	06/16	12/16	11/17	02/18	02/18	02/17	TBD	NA	04/17	11/17	12/17	03/18	NA	04/18	NA	NA	05/18	12/18	12/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Nabavi, Seyed						Construct approx. 825' of sidewalk, curb & gutter, add pedestrian crosswalks and curb ramps on north and east legs of intersection.						TPP ID#B272. Intermediate design comments have been received. Community meeting is being scheduled.								
5G25-060-004-0			PM UTL:																				
5G25-060-004	\$1,275,000		PM LAD: Shubert, Beth																				
	\$975,000		PM UDCD:																				
			PM CPTED:																				

<b>Design</b>																							
<b>Highland St/Backlick Rd./Amherst Ave Ped Intersection Improvement</b>			08/13	NA	04/14	09/14	02/16	07/15	04/16	01/15	NA	NA	03/15	10/15	NA	NA	NA	05/16	06/16	06/16	06/16	09/16	09/16
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD: Ruffner, Scott						Install sidewalk, crosswalks, and update pedestrian ramps at intersection.						TPP ID#B273. Construction NTP issued on 6/27/16. Construction is 60% complete.								
5G25-060-005-0			PM UTL: Nguyen, Tan																				
5G25-060-005	\$425,000		PM LAD: Shubert, Beth																				
	\$95,000		PM UDCD: Samiyi, Bijan																				
			PM CPTED:																				

<b>Construction</b>																							
---------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Columbia Pike/Gallows Rd. Ped Intersection Imp</b>			08/15	11/15	03/16	08/16	12/16	05/17	06/17	10/16	TBD	NA	10/16	05/17	TBD	TBD	NA	07/17	07/17	07/17	07/17	12/17	12/17
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD:	Marsh, Dennis	Pedestrian signal and improvements to intersection of Columbia Pike at Gallows Road						<b>TPP ID#B277.</b> Pre-final design in progress. Project is to be constructed by VDOT Signal Rebuild Program. Signal re-build meeting was held on 8/18/16. 3 of 4 properties have been acquired.												
5G25-060-009-0			PM UTL:	Nguyen, Tan																			
5G25-060-009		\$451,000	PM LAD:	Alcon, Kelly																			
		\$251,000	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Pohick Rd./Southrun Rd. Ped Intersection Imp</b>			11/15	05/16	09/16	06/17	05/18	10/18	10/18	08/17	10/17	NA	11/17	06/18	07/18	01/19	NA	02/19	03/19	04/19	05/19	02/20	02/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD:	Roberson, Jeanmarie	Construct approx. 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Rd to Pohick Rd. Add signalized pedestrian crossings at Pohick Road.						<b>TPP ID#B278.</b> Intermediate design underway. Meeting with Newington Forest Community Association held on 6/20/16.												
5G25-060-010-0		\$612,000	PM UTL:	Nguyen, Tan																			
5G25-060-010		\$412,000	PM LAD:	Glass, Lisa																			
			PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Hoes Rd./Newington Forest Ave Ped Intersection Imp</b>			01/16	03/16	07/16	03/17	07/18	09/18	09/18	06/17	10/17	NA	10/17	05/18	05/18	12/18	NA	10/18	10/18	10/18	11/18	03/19	03/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD:	Munz, Kirsten	Construct 5' concrete sidewalk along the south side of Newington Forest Ave. from Treasure Tree Ct. to Hoes Road, including ped signals and crosswalk on Hoes Rd.						<b>TPP ID#B279.</b> Utility designation complete. Intermediate comments received. Analysis of utility conflicts underway.												
5G25-060-011-0	Springfield		PM UTL:	Nguyen, Tan																			
5G25-060-011		\$850,000	PM LAD:	Alcon, Kelly																			
		\$650,000	PM UDCCD:																				
			PM CPTED:	Aguayo, Vanessa																			
<b>Design</b>																							
<b>Rte 50/Sullyfield Cr/Centerview Dr.Ped Intersection Imp</b>			01/15	NA	NA	NA	NA	07/15	07/15	NA	NA	NA	NA	NA	NA	NA	NA	07/15	NA	NA	NA	09/15	07/16
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Sully		PM TDD:		Pedestrian intersection improvements including pedestrian signals, marked crosswalks and raised island replacement. North and South legs of Sullyfield Cir/Centerview Dr. and east leg of Route 50.						<b>TPP ID#B280.</b> VDOT to design/build per agreement (UPC 106498). Construction substantially completed.												
5G25-060-012-0			PM UTL:																				
5G25-060-012		\$200,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:	Harrell, William																			
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Centreville Rd./Machen Rd. Ped Intersection Imp</b>			01/15	TBD	NA	NA	NA	07/15	07/15	NA	NA	NA	NA	NA	NA	NA	NA	08/15	NA	NA	NA	11/15	08/16
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Sully		PM TDD:				Pedestrian intersection improvements including pedestrian signals, marked crosswalks, curb ramps, and asphalt walkway. South leg of Centreville Road and west leg of Machen Road.				<b>TPP ID#B281.</b> VDOT to design/build per agreement (UPC 106498). Construction 95% complete.												
5G25-060-013-0			PM UTL:																				
5G25-060-013	\$150,000	\$0	PM LAD:																				
			PM UDCD:																				
			PM CPTED: Harrell, William																				
<b>Construction</b>																							
<b>Old Keene Mill Rd. Walkway - Carrleigh Pkwy - west to existing</b>			09/15	01/16	08/16	12/16	09/17	12/17	11/17	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	01/18	02/18	03/18	04/18	07/18	07/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD: Madhusudhan, Galappa				Construct 150' of 5' concrete sidewalk and curb & gutter west of Carrleigh Parkway. Project also includes extension of right turn lane.				<b>TPP ID# B283</b> Intermediate design is in progress. Utility designation received 1/19/16. Storm drain video inspection received 4/26/16. NTP issued for pavement cores on 4/29/16. Utility Test Holes Data and Pavement Core Data sent to consultant received on 7/18/16. Intermediate Design submitted to VDOT and other agencies on 8/23/16. Consultant addressing partial comments received from VDOT on 9/21/16												
5G25-060-014-0			PM UTL:																				
5G25-060-014	\$150,000	\$50,000	PM LAD: Alcon, Kelly																				
			PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Dolley Madison Sidewalk - Chain Br Rd. area</b>			10/15	NA	04/16	08/16	10/17	01/18	01/18	11/16	TBD	NA	11/16	06/17	TBD	TBD	NA	03/18	04/18	05/18	06/18	12/18	12/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD: Zahirieh, Shahla				Provide 5' concrete sidewalk on south side of Dolley Madison Blvd. from Chain Bridge Road to bus stop just north of Kurtz Road to fill in missing segments.				<b>TPP ID#B291</b> Utility designation received on 2/16/16. Pre-final design plans underway.												
5G25-060-015-0			PM UTL: Nguyen, Tan																				
5G25-060-015	\$375,000	\$75,000	PM LAD: Delli Carpini, Angelica																				
			PM UDCD:																				
			PM CPTED: Lind, Adam																				
<b>Design</b>																							
<b>Dolley Madison Sidewalk - Old Dominion - Beverly Ave</b>			10/15	NA	04/16	08/16	10/17	01/18	01/18	11/16	TBD	NA	11/16	06/17	TBD	TBD	NA	03/18	04/18	05/18	06/18	12/18	12/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD: Zahirieh, Shahla				Provide continuous sidewalk between Old Dominion Drive and Beverly Avenue.				<b>TPP ID#B291</b> Utility designation received on 2/16/16. Pre-final design plans underway.												
5G25-060-016-0			PM UTL: Nguyen, Tan																				
5G25-060-016	\$575,000	\$175,000	PM LAD: Glass, Lisa																				
			PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Sunrise Valley Dr.Sidewalk - River Birch Rd. - Legacy Ct			01/16	NA	05/16	08/16	10/16	06/17	06/17	09/16	NA	NA	09/16	05/17	TBD	TBD	NA	08/17	09/17	09/17	09/17	12/17	12/17
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max			Construct approx. 370 feet of 5' wide conc. sidewalk along the north side of Sunrise Valley Drive from River Birch Road to Legacy Circle						<b>TPP ID#B295.</b> Pre Final plan submitted for review on 8/1/16. SWM has been approved. NTP with land acquisition issue on 9/8/16.											
5G25-060-017-0			PM UTL:																				
5G25-060-017	\$250,000 (\$50,000)		PM LAD: Delli Carpini, Angelica																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
SouthVanDorn-Franconia Rd. Walkway - SW quadrant			12/15	04/16	10/16	06/17	10/18	01/19	01/19	10/17	01/18	NA	01/18	08/18	09/18	04/19	NA	01/19	02/19	TBD	03/19	07/19	07/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD: Munz, Kirsten			Construct approx. 430 l.f. of concrete sidewalk along the west side of South Van Dorn Street, just south of Franconia Road, including new bus stop pad and ADA ramps.						<b>TPP ID#B297.</b> Concept design completed and reviewed. Utility designation complete. Project was delayed at the direction of Supervisor's office to allow for coordination with adjacent owner who was contemplating redevelopment. Project was resumed on 7/18/16. Intermediate design now underway, due in October.											
5G25-060-018-0			PM UTL: Nguyen, Tan																				
5G25-060-018	\$400,000 \$0		PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	09/16	02/17	10/17	03/19	05/19	05/19	01/18	04/18	NA	05/18	12/18	01/19	06/19	NA	07/19	08/19	09/19	10/19	05/20	05/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Turner, Latesa			Construct approx. 750 LF of concrete sidewalk along the east side of Backlick Road from Cindy Lane to Kandel Court.						<b>TPP ID#090.</b> Preliminary design is in progress.											
5G25-060-020-0			PM UTL:																				
5G25-060-020	\$1,000,000 (\$100,000)		PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							
Braddock Rd. Walkway - Calbern Dr.- Curbside Ln			02/16	09/16	02/17	06/17	04/18	07/18	07/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	10/18	TBD	TBD	TBD	05/19	05/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Sully		PM TDD: Marsh, Dennis			Construct approx. 1,150 ft of 5' conc. sidewalk along the south side of Braddock Road from Calbern Dr. to Clubside Lane.						<b>TPP ID#095.</b> Survey received on 6/6/16. Concept design in progress.											
5G25-060-022-0			PM UTL: Nguyen, Tan																				
5G25-060-022	\$735,500 \$385,500		PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Edsall Rd. Walkway - Timber Forest Dr.- Edsall Gardens Apts</b>			12/15	01/16	04/16	09/16	04/18	06/18	06/18	01/17	TBD	NA	09/17	03/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	04/19	04/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Moreland, Ken						Construct approx. 1060 lf of sidewalk along westbound Edsall Road from Timber Forest Dr. to Edsall Gardens Apts entrance. Add signalized pedestrian crossing at Timber Forest Dr and Edsall Rd.						<b>TPP ID#113.</b> Advanced copy of Pre-Final plans were received on 7/5/16 and are being reviewed. Plans being reviewed for possible utility conflicts. Pre-Final plans distributed 9/6/16. Comments due mid October.								
5G25-060-024-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-024		\$800,000	PM LAD: Delli Carpini, Angelica																				
		\$100,000	PM UDCCD: Harrell, William																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							
<b>Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center</b>			03/15	NA	08/15	03/16	08/17	09/17	09/17	12/16	NA	NA	01/17	08/17	09/17	04/18	NA	01/18	02/18	03/18	04/18	10/18	10/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: El Kaissi, Mohamad						1250 ( ft) of five feet concrete sidewalk along the south side of Fair Lakes Blvd. between Stringfellow Road and the Fair Lakes Shopping Center.						<b>TPP ID#116.</b> BMPs are required because this project is located within the Water Supply Protection Overlay District. So nutrient credits can not be purchased to satisfy DEQ's water quality requirements.								
5G25-060-026-0			PM UTL: Nguyen, Tan																				
5G25-060-026		\$600,000	PM LAD: Alcon, Kelly																				
		\$0	PM UDCCD: Bashir, Qais																				
			PM CPTED:																				
<b>Design</b>																							
<b>Fleet Dr.Walkway - Yadkin Ct - Franconia Rd.</b>			07/15	09/15	05/16	01/17	05/18	09/17	06/18	04/17	TBD	NA	07/17	01/18	TBD	TBD	NA	08/18	08/18	08/18	08/18	07/18	03/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD: Ruffner, Scott						Approx. 1300 LF of sidewalk/curb and gutter along the east side of Fleet Drive from Franconia Road to Yakin Ct.						<b>TPP ID#119 -</b> Utility test hole information requested on 8/31/16. Pre-Final design is in progress.								
5G25-060-027-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-027		\$2,200,000	PM LAD: Kresge, Carol																				
		\$1,400,000	PM UDCCD: Harrell, William																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							
<b>Glen Forest Dr.Walkway - Rte7 Retail - Glen Forest ES</b>			03/15	05/15	10/15	09/16	12/17	01/17	01/18	01/17	05/17	NA	05/17	11/17	TBD	TBD	NA	03/18	04/18	04/18	04/18	11/17	09/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Ruffner, Scott						Construct approx. 1150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane.						<b>TPP ID#128.</b> Pre-Final design is in progress.								
5G25-060-028-0			PM UTL:																				
5G25-060-028		\$950,000	PM LAD: Glass, Lisa																				
		(\$250,000)	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							

Sep 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Gunston Cove Walkway - Cranford St. - Amsterdam St</b>			04/16	06/16	11/16	04/17	04/18	06/18	06/18	07/17	TBD	NA	07/17	01/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	04/19	04/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approx. 320' of 5' concrete sidewalk along with curb and gutter, drainage improvements along north side of Gunston Cove Rd between Amsterdam St. and Cove Rd. connecting two existng trails.						<b>TPP ID#131.</b> Intermediate design is in progress. Utility Designation requested on 7/22/16. Utility Designations received on 8/11/16. Consultant preparing 2nd conceptual plan to match developer plans.								
5G25-060-029-0		\$628,500	PM UTL:																				
5G25-060-029		\$128,500	PM LAD:																				
			PM UDCD:																				
			PM CPTED: Miller, Douglas																				
<b>Design</b>																							
<b>Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.</b>			04/15	NA	10/15	09/16	02/17	03/17	06/17	10/16	TBD	NA	11/16	05/17	06/17	10/17	NA	07/17	08/17	09/17	10/17	12/17	03/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: Conley, Tim						Approx. 1600 LF of sidewalk on west side of Lee Chapel Rd from Burke Lake Rd to Britford Dr.						<b>TPP ID#144.</b> Pre-Final design is in progress. Geotechnical report received 3/25/16. Citizens Information Meeting held on 6/8/16.								
5G25-060-030-0		\$1,000,000	PM UTL: Nguyen, Tan																				
5G25-060-030		(\$200,000)	PM LAD: Delli Carpini, Angelica																				
			PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Medford Dr.Walkway - Annandale HS - Davian Dr</b>			01/15	NA	08/15	01/16	10/16	01/17	01/17	03/16	NA	NA	05/16	12/16	01/17	05/17	NA	02/17	03/17	04/17	05/17	12/17	12/17
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Conley, Tim						Approx. 475 LF of sidewalk/curb and gutter on east side of Medford Drive from Davian Dr to Four Year Run.						<b>TPP ID#151.</b> Final design is in progress. Citizens Information Meeting scheduled for 10/13/16. Land acquisition NTP issued on 5/31/16. 4 of 6 properties have been acquired. Coordinating with FCPS to include in design curb ramps between project tie-in and high school.								
5G25-060-031-0		\$975,000	PM UTL: Nguyen, Tan																				
5G25-060-031		\$575,000	PM LAD: Anthony, Curtis																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>Post Forest Dr.Walkway - Legato Rd. - west to existing</b>			09/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: Turner, Latesa						Construct approx. 500 LF of 6' concrete sidewalk along the south side of Post Forest Drive from Legato Road to 210 LF west of Cedar Forest Drive.						<b>TPP ID#163.</b> Preliminary Design is underway. Survey completed on 9/2/16. Design task order contract approved on 9/6/16 and NTP issued to the Consultant on 9/7/16.								
5G25-060-032-0		\$675,000	PM UTL: Nguyen, Tan																				
5G25-060-032		\$375,000	PM LAD:																				
			PM UDCD:																				
			PM CPTED: Harrell, William																				
<b>Survey</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Post Forest Dr. Walkway - Legato Rd. - Govt Ctr Pkwy</b>			07/16	NA	10/16	02/17	07/17	09/17	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	12/17	01/18	01/18	07/18	07/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD: Turner, Latesa				Construct approx. 860 LF of 5' Conc. sidewalk along south side of Post Forest Drive from Legato Road to Government Center Parkway.				TPP ID#164. Intermediate design is in progress.												
5G25-060-033-0			PM UTL: Nguyen, Tan																				
5G25-060-033		\$825,000	PM LAD:																				
		\$225,000	PM UDCD:																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							
<b>Quander Ave Walkway - West Potomac HS - Quandor ES</b>			06/16	07/16	04/17	11/17	10/18	01/19	01/19	04/18	TBD	NA	05/18	12/18	TBD	TBD	TBD	03/19	04/19	05/19	06/19	10/19	10/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa				Construct approx. 1,800 feet of conc. sidewalk along west side of Quandor Road from Stokes Lane to Emmett Dr.				Survey received on 4/18/16. Reviewing Conceptual Design received from consultant on 6/24/16. Utility Designations received from Accumark on 7/26/16 sent to consultant. Consultant addressing comments made by the county for conceptual design submitted earlier. Meeting held with the consultant to discuss the design issues for the project on 9/20/16.												
5G25-060-034-0			PM UTL:																				
5G25-060-034		\$1,425,000	PM LAD:																				
		\$125,000	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</b>			02/16	09/16	04/17	10/17	04/18	09/18	09/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	11/18	12/18	12/18	12/18	06/19	06/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD: Marsh, Dennis				Construct approx. 900' of 5' conc. sidewalk along northbound side of Rolling Road from Roxbury Avenue to Tuttle Road.				TPP ID#167. Survey received 7/15/16. Concept plans received 9/23/16.												
5G25-060-036-0			PM UTL: Nguyen, Tan																				
5G25-060-036		\$1,100,000	PM LAD:																				
		\$300,000	PM UDCD:																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							
<b>Rugby Rd. Walkway - Misty Cr Ln - Alder Woods Dr</b>			03/15	06/15	07/15	12/15	09/16	10/16	12/16	03/16	NA	NA	03/16	06/16	NA	NA	NA	02/17	03/17	04/17	05/17	08/17	10/17
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Sully		PM TDD: Beall, James				340 feet of 6- foot walkway along west side of Rugby Road between Misty Creek Lane and Alden Woods Drive				VDOT permit received 9/1/16. Draft construction package sent to UDCD 9/21/16.												
5G25-060-037-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-037		\$400,000	PM LAD: Anthony, Curtis																				
		\$100,000	PM UDCD:																				
			PM CPTED:																				
<b>Construction</b>																							

Sep 2016

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates														
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Seminary Rd. Walkway - Magnolia Ln - Colfax Av		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD								
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>															
304/300-C30050	Mason	PM TDD:	El Kaissi, Mohamad					Design of 890 feet long, sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue.							<b>TPP ID#169.</b> Design task order negotiations is complete. NTP was sent on 9/20/2016. Survey Notification Letters were mailed on 9/23/2016. Schedule is being developed.																
5G25-060-038-0		PM UTL:	Nguyen, Tan																												
5G25-060-038	\$900,000 (\$700,000)	PM LAD:																													
		PM UDCD:																													
		PM CPTED:																													
Pre-Design																															
Telegraph Rd. - Broadmoor St. - Hayfield HS		12/14	NA	02/15	04/15	09/15	12/15	11/15	06/15	NA	NA	07/15	09/15	NA	NA	NA	01/16	05/16	05/16	05/16	08/16	08/16									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>															
304/300-C30050	Lee	PM TDD:	Ruffner, Scott					Pedestrian intersection improvements at intersection of Telegraph Rd/Broadmoor St.							<b>TPP ID#179.</b> Construction substantially complete on 8/19/16. VDOT LUP released on 8/24/16.																
5G25-060-041-0		PM UTL:																													
5G25-060-041	\$265,000 \$65,000	PM LAD:	Anthony, Curtis																												
		PM UDCD:																													
		PM CPTED:																													
Construction																															
Great Falls St. Walkway - I-66 - North West St		10/15	01/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	04/17	12/17	12/17	03/18	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD								
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>															
304/300-C30050	Dranesville	PM TDD:	Beall, James					Construct approx. 1,400 LF of sidewalk/curb and gutter along the east side of Great Falls St. from North West St. to Osborn St.							<b>TPP ID#202.</b> Citizens meeting on revised concept plan (to locate sidewalk on west side of street) held 9/13/16. We are requesting additional citizen comment and anticipate selecting a preferred alternative and moving forward with plans by mid October 2016.																
5G25-060-042-0		PM UTL:																													
5G25-060-042	\$2,000,000 \$800,000	PM LAD:	Cate, Dennis																												
		PM UDCD:																													
		PM CPTED:																													
Design																															
Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct		06/16	08/16	12/16	04/17	05/18	03/18	03/18	TBD	TBD	NA	07/17	02/18	03/18	09/18	NA	07/18	08/18	09/18	10/18	08/19	08/19									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>															
304/300-C30050	Mason	PM TDD:	Lauretti, Francesco					Construction of a 5 ft wide sidewalk with a 4 ft buffer approx. 961 ft. with curb and gutter installed in some areas along the corridor.							<b>TPP ID#235.</b> Intermediate design is in progress. NTP to design authorized on 6/16/16.																
5G25-060-045-0		PM UTL:																													
5G25-060-045	\$1,850,000 \$750,000	PM LAD:																													
		PM UDCD:																													
		PM CPTED:	Harrell, William																												
Pre-Design																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Backlick Rd. Hawk & SW - Lynnbrook ES			NA	NA	TBD	TBD	06/15	TBD	TBD	TBD	TBD	NA	06/15	01/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	11/15	08/16
---------------------------------------	--	--	----	----	-----	-----	-------	-----	-----	-----	-----	----	-------	-------	-----	-----	-----	-----	-----	-----	-----	-------	-------

<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050	Lee		PM TDD:					High Intensity Activated					<b>TPP ID#308.</b> Delays funding for project ID#89 Backlick Road Sidewalk - south of Barta. VDOT to design/Build HAWK Signal and crosswalks under UPC 106498. County completed sidewalk construction 7/28/15. Construction for signal and crosswalk underway. Completion scheduled for 8/31/16.						
5G25-060-047-0			PM UTL:					Crosswalk Beacon and approx.											
5G25-060-047		\$125,000 (\$375,000)	PM LAD:					500' of sidewalk in front of											
			PM UDCD: Cutler, Tom					Lynbrook Elementary School.											
			PM CPTED: Harrell, William																

**Construction**

01011-Richmond Hwy. SB @ Holley Hill Rd.			10/15	04/16	NA	NA	07/16	12/17	09/16	NA	NA	NA	NA	NA	NA	NA	NA	09/16	10/16	11/16	12/16	09/18	05/17
--	--	--	-------	-------	----	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050	Lee		PM TDD: Moreland, Ken					Install bus shelter.					Final design plan received 7/6/16. Plans were reviewed and returned with comments 7/7/16. Schedule was adjusted since no ROW is required. Draft construction package being prepared.						
5G25-061-003-0			PM UTL:																
5G25-061-003		\$0 (\$60,000)	PM LAD:																
			PM UDCD:																
			PM CPTED:																

**Design**

01018-Richmond Hwy. SB @ Sherwood Hall Ln.			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	TBD	01/18	02/18	03/18	04/18	09/18	09/18
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	-----	-------	-------	-------	-------	-------	-------

<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050	Lee		PM TDD: Moreland, Ken					Install bus shelter.					The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16.						
5G25-061-004-0			PM UTL:																
5G25-061-004		\$0 (\$60,000)	PM LAD:																
			PM UDCD:																
			PM CPTED:																

**Design**

01027-Richmond Hwy. SB @ Brevard Ct.			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
--------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050	Lee		PM TDD: Moreland, Ken					Install bus shelter.					The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16.						
5G25-061-005-0			PM UTL:																
5G25-061-005		\$0 (\$60,000)	PM LAD:																
			PM UDCD:																
			PM CPTED:																

**Design**



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01001-Richmond Hwy. SB @ Huntington Avenue</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken				Install bus shelter.				The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16.												
5G25-061-006-0			PM UTL:																				
5G25-061-006		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01002-Richmond Hwy. SB/Belle Haven Towers</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken				Install bus shelter.				The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. 12" water line will need to be relocated.												
5G25-061-007-0			PM UTL:																				
5G25-061-007		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01004-Richmond Hwy. SB @ North Kings Hwy.</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken				Install bus shelter.				The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Plats ordered 8/25/16. Plats received 9/21/2016 and are being reviewed.												
5G25-061-008-0			PM UTL:																				
5G25-061-008		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01043-Richmond Hwy. SB @ Armisted Rd. EB</b>			01/14	NA	10/15	NA	11/16	10/15	01/17	NA	NA	NA	NA	NA	NA	NA	NA	12/17	02/17	03/17	04/17	06/16	06/17
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken				Install REX bus shelter, loading pad, bike rack and trash can.				The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Draft construction package submitted to UDCD 8/30/16.												
5G25-061-009-0			PM UTL:																				
5G25-061-009		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01045-Richmond Hwy. SB @ Dutchman Dr.</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Revised plans received 8/30/16 and are being reviewed.								
<b>5G25-061-010-0</b>			PM UTL:																				
<b>5G25-061-010</b>		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01046-Richmond Hwy. SB @ Fern Edge Ln.</b>			10/15	04/16	NA	NA	06/16	12/17	09/16	NA	NA	NA	NA	NA	NA	NA	NA	09/16	10/16	11/16	12/16	09/18	05/17
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						Final design plan received 6/27/16. Plans were reviewed and returned with comments 6/30/16. Draft construction package being prepared.								
<b>5G25-061-011-0</b>			PM UTL:																				
<b>5G25-061-011</b>		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01048-Richmond Hwy. NB @ Fern Edge Ln.</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16.								
<b>5G25-061-012-0</b>			PM UTL:																				
<b>5G25-061-012</b>		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01049-Richmond Hwy. NB @ Dutchman Dr.</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 9/15/16.								
<b>5G25-061-013-0</b>			PM UTL:																				
<b>5G25-061-013</b>		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>01079-Richmond Hwy. NB near Wyngate Manor Court</b>			10/15	02/16	03/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Plats ordered 8/25/16. Revised plans received 8/30/16 and are being reviewed. Plats received 9/21/2016 and are being reviewed.									
<b>5G25-061-015-0</b>			PM UTL:																					
<b>5G25-061-015</b>		\$0	PM LAD:																					
		(\$60,000)	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01085-Richmond Hwy. NB @ Russell Rd.</b>			10/15	04/16	NA	NA	07/16	12/17	09/16	NA	TBD	NA	NA	NA	NA	NA	NA	09/16	10/16	11/16	12/16	09/18	05/17	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						Final design is in progress. Final design plan received 7/18/2016. Final plan reviewed and returned with comments 7/25/2016. Draft construction package being prepared.									
<b>5G25-061-016-0</b>			PM UTL:																					
<b>5G25-061-016</b>		\$0	PM LAD:																					
		(\$60,000)	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01086-Richmond Hwy. NB near Martha St.</b>			10/15	04/16	NA	NA	07/16	12/17	09/16	NA	NA	NA	NA	NA	NA	NA	NA	09/16	10/16	11/16	12/16	09/18	05/17	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						Final design is in progress. Final design plan received 7/1/16. Final plan reviewed and returned with comments 7/6/16. Draft construction package being prepared.									
<b>5G25-061-017-0</b>			PM UTL:																					
<b>5G25-061-017</b>		\$0	PM LAD:																					
		(\$60,000)	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01087-Richmond Hwy. NB @ Shannons Green W</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						Final design is in progress. Final design plan received 8/1/2016. Final plans reviewed and returned with comments 8/10/2016.									
<b>5G25-061-018-0</b>			PM UTL:																					
<b>5G25-061-018</b>		\$0	PM LAD:																					
		(\$60,000)	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

01094-Richmond Hwy. NB @ Fordson Rd.			10/15	04/16	NA	NA	07/16	12/17	09/16	NA	NA	NA	02/17	09/17	NA	NA	NA	09/16	10/16	11/16	12/16	09/18	05/17
--------------------------------------	--	--	-------	-------	----	----	-------	-------	-------	----	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**RHPTI Ped Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-061-019-0**  
**5G25-061-019** \$0 (\$60,000)

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install bus shelter.

Monthly Remarks  
 Final design is in progress. Final revised design plan received 7/25/16 and is being reviewed. Final design plan reviewed and returned with comments 7/27/2016. Draft construction package being prepared.

On Hold

Design

01099-Richmond Hwy. NB @ Collard St.			10/15	04/16	NA	NA	07/16	12/17	09/16	NA	NA	NA	02/17	09/17	NA	NA	TBD	09/16	10/16	11/16	12/16	09/18	05/17
--------------------------------------	--	--	-------	-------	----	----	-------	-------	-------	----	----	----	-------	-------	----	----	-----	-------	-------	-------	-------	-------	-------

**RHPTI Ped Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-061-020-0**  
**5G25-061-020** \$0 (\$60,000)

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install bus shelter.

Monthly Remarks  
 Schedule was adjusted since no ROW is required. Revised plan received 7/25/2016 and returned with comments 7/27/2016. Revised plans received 8/30/16 and are being reviewed.

On Hold

Design

01107-Richmond Hwy. NB near Mt.Eagle Dr.			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	TBD	01/18	02/18	03/18	04/18	09/18	09/18
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	-----	-------	-------	-------	-------	-------	-------

**RHPTI Ped Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-061-021-0**  
**5G25-061-021** \$0 (\$60,000)

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install bus shelter.

Monthly Remarks  
 Conceptual plan received 4/19/16. Reviewed and returned with comments 4/27/16. Consultant is incorporating new Tolar Bus Shelter details into plans. Plan received 8/2/2016, reviewed and returned with comments 9/20/2016.

On Hold

Design

Sunset Hills -Twn Ctr Pkwy-Rest Twn Ctr Station			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

**RMAG Phase II 2014**  
**304/300-C30050** Hunter Mill  
**5G25-062-012-0** \$400,000  
**5G25-062-012** \$0

Project Manager/Assignments  
 PM TDD: Munz, Kirsten  
 PM UTL: Nguyen, Tan  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Construct 6' asphalt sidewalk along the north side of Sunset Hills Road from Town Center Parkway to Metro Station Entrance.

Monthly Remarks  
**TPP ID#189.12 RMAG ID#40.** Pre-scoping received from CPTED 7/13/16. Site visit with consultant 9/7/16. Contract under negotiation. Schedule to be provided once contract is in place.

On Hold

Pre-Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Town Ctr Pkwy - W&OD Trail      TBD    TBD

**RMAG Phase II 2014**  
**304/300-C30050**  
**5G25-062-013-0**  
**5G25-062-013**      \$0  
    \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL:  
 PM LAD:  
 PM UDCC:  
 PM CPTED:

Project Description  
 Construct 5' bike lanes on Wakefield Chapel Road from Pulley Ct. to NVCC Campus. Includes minor widening and section of new 5' Sidewalk

Monthly Remarks  
 TPP ID#189.14 - Project initiation.

On Hold

**Pre-Design**

Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC      TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD

**Bike/Trail Improvements 2014**  
**304/300-C30050**      Braddock  
**5G25-063-002-0**  
**5G25-063-002**      \$450,000  
    \$320,000

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL:  
 PM LAD:  
 PM UDCC:  
 PM CPTED:

Project Description  
 Construct 5' bike lanes on Wakefield Chapel Road from Pulley Ct. to NVCC Campus. Includes minor widening and section of new 5' Sidewalk

Monthly Remarks  
**Six Year Plan ID#B285.** Pre-Scoping document rec'd from CPTED on 8/23/16. Project initiation underway.

On Hold

**Pre-Design**

West Ox Rd. Trail - Penderbrook Rd. - Route 50      TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD

**Bike/Trail Improvements 2014**  
**304/300-C30050**      Sully  
**5G25-063-005-0**  
**5G25-063-005**      \$1,100,000  
    \$105,000

Project Manager/Assignments  
 PM TDD: Marsh, Dennis  
 PM UTL: Nguyen, Tan  
 PM LAD:  
 PM UDCC:  
 PM CPTED:

Project Description  
 6' asphalt walkway along southbound West Ox Road from Ox Hill Road to Route 50. Approx. 1400 LF

Monthly Remarks  
**TPP ID#B300.** Task order signed 8/29/16. NTP issued 9/21/16. Schedule to be provided survey is completed.

On Hold

**Pre-Design**

Elm St/Dolley Madison Intersection Bike Crossing Improvements      12/14    NA    07/15    10/15    12/15    03/16    03/16    NA    NA    NA    NA    NA    NA    NA    NA    NA    03/16    05/16    05/16    05/16    08/16    08/16

**Bike/Trail Improvements 2014**  
**304/300-C30050**      Dranesville  
**5G25-063-006-0**  
**5G25-063-006**      \$190,000  
    \$90,000

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Yusufoglu, Eldar  
 PM LAD:  
 PM UDCC: Bashir, Qais  
 PM CPTED:

Project Description  
 Pedestrian Improvements include replacing the four existing handicap ramp and existing median.

Monthly Remarks  
**TPP ID#115 -** Construction substantially completed 7/25/16. VDOT inspection requested 7/27/16. VDOT permit released 8/26/16.

On Hold

**Construction**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Kirby Rd. Sidewalk – Chesterbrook to east of Chesterbrook ES</b></p> <p>07/13 11/13 05/14 05/15 08/16 06/15 02/17 09/15 NA NA 09/15 01/17 01/16 08/16 NA 03/17 04/17 04/17 04/17 07/17 08/17</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max</p> <p><u>Project Description</u> Install 800LF of sidewalk, curb &amp; gutter, and update ramps.</p> <p><u>Monthly Remarks</u> <b>TPP ID# B293.</b> Additional project funds provided. Project number changed from 4YP302-PB05 (2G40-053-005). LAD NTP issued 9/11/15. 7 of 9 properties have been acquired. Final design complete. Received approval for SWM. Public Hearing schedule for 12/6/16. Schedule adjusted in June due to delay land acquisition process.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>County-Maintained Pedestrian Imp - 2014</b></p> <p>304/300-C30050 Dranesville</p> <p>ST-000036-002-0 \$415,000</p> <p>ST-000036-002 \$290,000</p> <p>PM UTL: Nguyen, Tan</p> <p>PM LAD: Shubert, Beth</p> <p>PM UDCC: Carlin, Craig</p> <p>PM CPTED:</p>																							
<p><b>Land Acquisition</b></p>																							
<p><b>North West St. Sidewalk - Great Falls St. - Brilyn Place</b></p> <p>09/15 12/15 04/16 TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD TBD</p> <p><u>Project Manager/Assignments</u> PM TDD: Beall, James</p> <p><u>Project Description</u> Approx. 260 feet of 5' conc. sidewalk along north side of North West Street from Great Falls St. to Brilyn Place</p> <p><u>Monthly Remarks</u> <b>TPP ID#B294.</b> City of Falls Church requested preliminary design for intersection/ signal and public review meeting (expected early Fall 2016) before proceeding to intermediate and pre final signal design. Preliminary plan for intersection and signal completed 9-16-16 and under review by City and County. Revised (draft) project schedule sent to City 9-19-16. Project schedule will be revised after City's public meeting.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>County-Maintained Pedestrian Imp - 2014</b></p> <p>304/300-C30050 Dranesville</p> <p>ST-000036-003-0 \$600,000</p> <p>ST-000036-003 \$300,000</p> <p>PM UTL:</p> <p>PM LAD: Glass, Lisa</p> <p>PM UDCC:</p> <p>PM CPTED:</p>																							
<p><b>Design</b></p>																							
<p><b>Franconia Rd. Sidewalk N. Side Norton Rd. to Governors Pond Cr</b></p> <p>08/13 NA 11/13 07/14 10/15 09/15 06/16 12/14 02/15 NA 03/15 08/15 07/15 07/16 NA 10/16 10/16 10/16 10/16 08/16 04/17</p> <p><u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco</p> <p><u>Project Description</u> Approx. 700LF of new walkway along Franconia Road. Restoration of roadway embankment at stream crossing.</p> <p><u>Monthly Remarks</u> <b>TPP ID#B296.</b> Advance funded under 2G40-053. Final construction package in progress.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>County-Maintained Pedestrian Imp - 2014</b></p> <p>304/300-C30050 Lee</p> <p>ST-000036-004-0 \$1,150,000</p> <p>ST-000036-004 \$675,000</p> <p>PM UTL: Nguyen, Tan</p> <p>PM LAD: Kresge, Carol</p> <p>PM UDCC: Kadasi, Mohamed Abdull</p> <p>PM CPTED:</p>																							
<p><b>Utility Relocation</b></p>																							
<p><b>Silverbrook Rd. @ Monacan Rd. Walkway</b></p> <p>11/15 NA 05/16 10/16 05/17 01/18 01/18 02/17 03/17 NA 04/17 12/17 TBD TBD NA TBD 03/18 04/18 06/18 12/18 12/18</p> <p><u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad</p> <p><u>Project Description</u> Trail and sidewalk connections along Silverbrook Road at Monacan Road.</p> <p><u>Monthly Remarks</u> <b>TPP ID#B298.</b> Prefinal design is in progress.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>County-Maintained Pedestrian Imp - 2014</b></p> <p>304/300-C30050 Mount Vernon</p> <p>ST-000036-005-0 \$551,000</p> <p>ST-000036-005 (\$1,749,000)</p> <p>PM UTL: Nguyen, Tan</p> <p>PM LAD: Delli Carpini, Angelica</p> <p>PM UDCC:</p> <p>PM CPTED:</p>																							
<p><b>Design</b></p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Center Road Walkway - W Springfield HS - Garden Rd.</b>			12/14	04/15	07/15	11/15	02/17	02/17	08/17	08/16	09/16	NA	10/16	04/17	04/17	10/17	NA	09/17	10/17	11/17	12/17	12/17	06/18
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Springfield		PM TDD: Madhusudhan, Galappa				667' of 5' Sidewalk with Curb & Gutter along South Side of Center Road, Storm Drainage Improvements, Retaining Wall & potential roadway widening for two sections to provide minimum roadway width of 24'.				<b>TPP ID#100.</b> Final design is in progress. Addressing VDOT comments received on 8/2/16. Design Waiver sent to VDOT 7/18/16. Storm Water Detention waiver sent to LDS on 7/19/16. Storm Water Management approval received from LDS on 9/20/16. Consultant requested to submit a revised proposal , which was submitted earlier on 9/16/16 to rmake changes to the existing retaining wall design.												
ST-000036-006-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-006		\$1,450,000 \$650,000	PM LAD: Baker, Lisa																				
			PM UDCCD: Bashir, Qais																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							
<b>Chichester Ln Walkway - Cherry Dr.- Day Lilly Ct</b>			03/16	08/16	11/16	05/17	11/17	07/18	07/18	08/17	09/17	NA	10/17	05/18	TBD	TBD	NA	08/18	09/18	10/18	11/18	03/19	03/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad				Construct approx. 270' of 5' conc. sidewalk along Chichester Lane from Cherry Drive to Day Lilly Court.				<b>TPP ID#108.</b> Intermediate design is in progress.												
ST-000036-007-0			PM UTL: Nguyen, Tan																				
ST-000036-007		\$300,000 \$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							
<b>Fort Hunt Rd. Walkway - Belle View Blvd. - Belle View ES</b>			02/15	03/15	06/15	09/15	12/15	08/16	06/16	12/15	NA	NA	01/16	05/16	NA	NA	NA	08/16	08/16	08/16	09/16	01/17	02/17
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian facility on the east of Fort Hunt Road. The improvements will provide a 10' Shared Use Path, bus pad and ADA ramps.				<b>TPP ID#120 -</b> Final plan and Land acquisition complete. VDOT Land Use permit received on 6/28/16. Final construction package sunmit to UDCCD on 7/6/16.												
ST-000036-008-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-008		\$625,000 \$225,000	PM LAD: Kresge, Carol																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD: Marsh, Dennis				Construct 10' wide and variable width sidewalk and complete missing links along north side of Fox Mill Road from Fairfax County Parkway to Reston Parkway. Approx. length 4,780 ft				<b>TPP ID#121</b> Task order contract approved on 3/23/16. Schedule to be provided upon completion of survey in Fall 2016.												
ST-000036-009-0			PM UTL: Nguyen, Tan																				
ST-000036-009		\$3,800,000 \$1,400,000	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Harrell, William																				
<b>Pre-Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Kirby Road Walkway - Chesterbrook ES - Halsey Rd.			04/16	09/16	02/17	09/17	11/18	01/19	01/19	01/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa						<u>Project Description</u> Construct approximately 520 LF of concrete sidewalk/curb and gutter along the south side of Kirby Road from Chesterbrook Elementary School to Halsey Road.						<u>Monthly Remarks</u> <b>TPP ID#140.</b> Preliminary design is in progress.						On Hold <input type="checkbox"/>		
304/300-C30050	Dranesville		PM UTL: Yusufoglu, Eldar																				
ST-000036-010-0		\$925,000	PM LAD:																				
ST-000036-010		\$525,000	PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				

Design

Kirby Road Walkway - Halsey Rd. - Franklin Ave			04/16	09/16	02/17	09/17	11/18	01/19	01/19	01/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa						<u>Project Description</u> Construct approximately 1,300 LF of concrete sidewalk/curb and gutter along the south side of Kirby Road from Halsey Road to Franklin Avenue.						<u>Monthly Remarks</u> <b>TPP ID#141.</b> Preliminary design is in progress.						On Hold <input type="checkbox"/>		
304/300-C30050	Dranesville		PM UTL: Yusufoglu, Eldar																				
ST-000036-011-0		\$1,750,000	PM LAD:																				
ST-000036-011		\$250,000	PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				

Design

Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	01/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie						<u>Project Description</u> Phase I - Install 1235' of 5' wide concrete sidewalk along missing links between Rise Hill Drive and Pike Road including crosswalks & curb ramps.						<u>Monthly Remarks</u> <b>TPP ID#180A.</b> Preliminary design completed. Meeting with design team held on 5/5/16 to discuss design options.						On Hold <input type="checkbox"/>		
304/300-C30050	Lee		PM UTL:																				
ST-000036-014-0		\$1,732,500	PM LAD:																				
ST-000036-014		(\$367,500)	PM UDCCD:																				
			PM CPTED:																				

Design

Old Mount Vernon Rd. Walkway - Mt. Vernon Hwy. - Westgate Dr.			04/16	07/16	08/16	04/17	05/18	09/18	09/18	08/17	06/17	NA	08/17	03/18	03/18	08/18	NA	10/18	12/18	01/19	02/19	12/19	12/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla						<u>Project Description</u> Construct 5' sidewalk along west side of Old Mount Vernon Rd from Westgate Dr. to Mt. Vernon Memorial Highway.						<u>Monthly Remarks</u> <b>TPP ID#191.</b> Intermediate design underway.						On Hold <input type="checkbox"/>		
304/300-C30050	Mount Vernon		PM UTL:																				
ST-000036-016-0		\$1,200,000	PM LAD:																				
ST-000036-016		(\$900,000)	PM UDCCD:																				
			PM CPTED:																				

Design



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Telegraph Road Walkway Ph III - Wilton to Farmington			10/15	07/16	01/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20	
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Lee		PM TDD: Roberson, Jeanmarie				Phase III - Install 960' of 5' concrete sidewalk to fill in missing links between Wilton Road and Farmington Drive including crosswalks & curb ramps				<b>TPP ID#180C.</b> Preliminary design completed. Meeting with design team held on 7/5/16 to discuss design options. <span style="float: right;">On Hold <input type="checkbox"/></span>													
ST-000036-018-0		\$0	PM UTL: Nguyen, Tan																					
ST-000036-018		\$0	PM LAD:																					
			PM UDCD:																					
			PM CPTED: Harrell, William																					
<b>Design</b>																								
Burke VRE Connector Ph IV			02/16	07/16	08/16	03/17	05/18	08/18	08/18	08/17	06/17	NA	08/17	03/18	03/18	08/18	NA	09/18	12/18	01/19	01/19	11/19	11/19	
<b>County-Maintained Bike/Trail Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Braddock		PM TDD: Ruffner, Scott				Connect Burke Center VRE Station to surrounding neighborhoods on the west via shared-use path, sections of sidewalk, and sharrows for bicyclists.				<b>TPP ID#B288.</b> Project delivery will follow Fairfax County Public Improvement Plan requirements. Two preliminary trail alignments were received on 6/24/16 and the wetland delineation was received on 8/3/16. The preferred alignment was selected on 8/15/16 and will be used to advance the project design. <span style="float: right;">On Hold <input type="checkbox"/></span>													
ST-000037-003-0		\$1,200,000	PM UTL:																					
ST-000037-003		\$0	PM LAD: Baker, Lisa																					
			PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
Route 50 Trail			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>County-Maintained Bike/Trail Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Springfield		PM TDD: Turner, Latesa				Construct 5' conc sidewalk along south side of Route 50 and up the off ramp to West Ox Road from Fair Ridge Drive to West Ox Road terminating in Fairfax Towne Center parking lot.				<b>TPP ID#B303.</b> Pre-Scoping document received from CPTED 6/9/16. Design Task Order proposal requested from Consultant on 6/23/16. Scope review field meeting held with Consultant on 6/29/16. Design Task Order proposal was received on 7/13/16 and is currently under review. Schedule will be provided upon approval of Task Order, anticipated Fall 2016. <span style="float: right;">On Hold <input type="checkbox"/></span>													
ST-000037-005-0		\$1,000,000	PM UTL:																					
ST-000037-005		(\$400,000)	PM LAD:																					
			PM UDCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
Lorton Arts Access Road			02/16	NA	NA	03/17	01/18	05/18	05/18	09/17	10/17	NA	10/17	01/18	02/18	04/18	NA	06/18	TBD	TBD	07/18	03/19	03/19	
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed				Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123.				Intermediate design is in progress. Architectural Review Board workshop was held on 6/9/16.													
TS-000020-001-0		\$1,800,000	PM UTL:																					
TS-000020-001		\$600,000	PM LAD:																					
			PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																								
Georgetown Pke Phase II			NA	11/09	NA	NA	06/14	NA	NA	02/11	NA	NA	NA	03/14	NA	NA	09/14	09/14	09/14	10/14	12/14	08/12	08/15		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>				
Dranesville District Wlkways 307/300-C30060 W00200-W2020B ST-000024-006		Dranesville  \$520,000 \$0	PM TDD: PM UTL: PM LAD: Kresge, Carol PM UDCCD: Farsad, Nahid PM CPTED:						Trail alignment study and design of 1,800 LF walkway from Utterback Store Road to Falls Chase Court.						Substantially completed on 8/12/15. VDOT permit released 5/8/16. Trail resurfacing in progress.										
<b>Post-Construction</b>																									
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>				
Stonecroft Boulevard Widening Police Station 312/300-C30070 009217-0 2G25-062-000		Sully  \$691,664 \$0	PM TDD: Vanzandt, Mark PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: PM CPTED:						Widen Stonecroft Boulevard to a six-lane section from Conference Ctr. Dr. to Westfields Blvd. Project is 800 LF.						Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. WBOA finalizing utilizing bond money with the county. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.										
<b>Construction</b>																									
			11/11	NA	05/13	06/15	08/16	09/15	10/16	08/15	TBD	09/15	09/15	08/16	NA	NA	NA	12/16	01/17	02/17	05/17	12/15	11/17		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>				
McLean Streetscape Phase III 315/300-C30080 CR-000004-001-00003 CR-000004-001		Dranesville  \$2,750,000 \$444,371	PM TDD: Munz, Kirsten PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Kotter, Wayne PM CPTED:						Phase III McLean Streetscapes: Chain Bridge Rd from Laughlin St to Corner Ln; Shell Drive to Center Street						<b>VDOT Transportation Enhancement Grant Project approved on 11/8/11.</b> Land acquisition completed 8/1/16. Updated final plan distributed in August for final approval - comments due in mid-September.										
<b>Design</b>																									