## Transportation Design Division

Project Name																			Sum	nmary Sta	tus - Distri		
Fund #	District	Design PHASE Dates							Mar A										Mar 2024				
Project/Sub Project #							Permit Su	ubmission	Right-of-Way PHASE Dates							Construction PHASE Dates							
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	1		Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const Auth	Bid Adv	Bid Open	Const	Approved	Est Comp	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date	
		01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23 On	10/23 Hold $\Box$	
Rt.28 Widening (PWC L to Rt.29) NVTA-70		Project Manager/Assignments				Project Des			_	Monthly Remarks  LIDC #108730 TRR ID# 063 Award issued to Shirley Construction Company (SCC) E/33/3030 N													
124/400-C40017	Sully		on the second surfice			Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29			<b>UPC #108720. TPP ID# 062.</b> Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. VDOT & FHWA concurred with final noise analysis 6/3/21. Phase 1 ROW acquisition complete (certificates filed 4/8/22). Phase 2 ROW ongoing.														
2G40-100-000-0	Springfield	PM UTL: Maisel, Michael							Land rights on 46 of 47 parcels have been acquired (including quick takes.) Board Admin item for remaining parcel was held 3/5/24;														
2G40-100-000	\$78,782,000 (\$2,000,000)	PM LAD:	,	ennis		County inte	ity file to Noute 23			public hearing was held 3/19/24. Final design (including fourth crosswalks and noise barriers) approved by VDOT and title s													
		PM UDC							signed 9/19/22. SCC change order for Schedule Impact Analysis and time extension approved by VDOT 6/1/23. Substantial														
	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	PM CPTE	PM CPTED: Stevens, Daniel						co	completion achieved on 10/9/23 and final completion anticipated 5/24/24. As of 12/31/23 construction is 80% complete.													
Construction																							
		TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD	
Stonecroft Boulevard Widening Sully		Project	Manager/	'Assignmen	ts	Project Des	cription		М	onthly Rem	narks										On	Hold $\square$	
		PM TDD: Minnix, Wesley				Widen 800 LF of Stonecroft			_	Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds													
Police Station 304/300-C30050	Cully		·	,		Boulevard t	o 6 lanes f	rom		and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing													
009217-0	Sully	PM UTL:	Nguyen	, Tan		Conference	Center Dr	ive to															
	\$800,678 \$0	PM LAD:	PM LAD: Kresge, Carol Westfield:				ds Boulevard project, DEQ permit renewal has been initiated, plans will be updated for las									for lastest of	guardrail	standard,	and there	is a Fiberli	ght		
5G25-064-000		PM UDCD:							utility conflict that they are working to address.														
	\$0	PM CPTED: Guarino, Michael																					
Construction																							
Pleasant Valley Rd. Shared Use Path -		01/18	04/18	02/19	08/21	TBD	11/20	TBD	09/22	10/22	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	11/21	TBD	
Elklick Run - Dominion Power Lines		Project Manager/Assignments				Project Des	crintion		M	onthly Rem	narks										On	Hold $\square$	
County-Maintained Pedestrian Imp - 2014		PM TDD: Beall, James				Construct approximately 4,650			Monthly Remarks <b>TPP ID#162.</b> Second final plan distributed for review 9/13/23. Coordinating Corps of Engineers permit with Consultant.														
304/300-C30050	T-000036-013-0		PM UTL: Yusufoglu, Eldar PM LAD: Wilson, Nicole				LF of 10-foot wide asphalt shared-use path along the east										red pending						
ST-000036-013-0																	nited lands						
ST-000036-013			•	TTICOIC		side of Pleasant Valley Road			re	vised once	that is a	proved. L	AD NTP is	sued 1/13	3/23. Land	rights or	n 1 of 12 pr	operties	have been	acquiréd.	WashGas		
\$5,032,933		PM UDC	ED: Stevens	Daniel											to steel p	late restr	ictions. End	cumbranc	es for NO	VEC and V	erizon plai	n and	
Design		FIVICEIL	LD. Stevens	, Daniei					es	timates pe	ending but	not yet a	uthorized.										
Stringfellow Rd/Foxfield	Pool	05/23	NA	10/23	02/24	08/24	02/25	02/25	03/24	TBD	NA	04/24	01/25	NA	NA	NA	03/25	04/25	04/25	05/25	08/25	08/25	
		Dunia -t	N4======/	/ A = = : = : = : = : = : = : =	•-	Drainet Description				a mathala a Diririr											On	Hold	
Bicycle/Pedestrian Acces	DOT	Project Manager/Assignments PM TDD: Elahi, Seyedbehnam				Project Description Pedestrian safety improvements along Stringfellow Road at				onthly Rem		final plan	dictribut	nd on 2/2	0/24 Draff	- plata ro	soived and	ara unda	r roviou. I	and right			
304/300-C30050	Sully													cu 011 2/2	o/24. Didil	L plats red	ceived and	are unde	i ieview. L	-and night	OII Z		
ST-000053-007-0		PM UTL:					eld Pool to include refuge			properties anticipated. No utility impacts.													
ST-000053-007	\$250,000 (\$100,000)						o. to menu	ic reruge															
		PM CPTE	בט: Alexand	arow, Nikola	I																		

Page 1 of 1 Tuesday, March 26, 2024

Design