



County of Fairfax, Virginia

MEMORANDUM

DATE: May 17, 2018

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the May 2018 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Mark Canale, BRAC Coordinator
Anna Nissinen, Chief of Communications, Marketing and TDM Programs
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Karyn Moreland, Section Chief, Capital Projects, CPTED
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Transportation Planner IV, CPTED
Bill Harrell, Sr. Transportation Planner IV, CPTED
Sung S. Shin, Transportation Planner IV, CPTED
Ricky Foley, Sr. Right-of-Way Agent, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Jeffrey Hermann, Transportation Planner III, TPD
Ajmal Hamidi, Transportation Planner, TPD
William Sugg, Transportation Planner II, TPD

Fairfax County Department of Transportation

4050 Legato Road, Suite 400
Fairfax, VA 22033-2895
Phone: (703) 577-5600 TTY: 771
Fax: (703) 877 5723
www.fairfaxcounty.gov/fcdot



Transportation Design Division Monthly Projects Status Report

May 17, 2018

Page 2 of 4

Mike Lake, Transportation Planner II, CFD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
Chris Barksdale, Project Manager, TDD
Tim Conley, Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Francesco Lauretti, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Scott Ruffner, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Alex Tsybin, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Josh Molyneaux, Engineering Technician III, TDD
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

James W. Patteson, Director, Department of Public Works and Environmental Services
Ronald N. Kirkpatrick, Deputy Director, DPWES
Rona Courtney, Admin V, Directors Office, DPWES
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Brad Melton, Director, Wastewater Design and Construction Division
Carey F. Needham, Director, Building Design and Construction Division
Julie Cline, Director, Land Acquisition Division (LAD)
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)
Vickie McEntire Anglin, County Surveyor, UDCD
Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD
Bill Schell, Chief, Transportation Branch, MSMD
Amy Konigsberg, Chief, Administrative Support Branch, Capital Facilities
Rob Hockersmith, Administrative Support Branch, Capital Facilities
Demond Frazier, Engineer IV, UDCD
Lisa McCorkle, Engineer IV, UDCD
Larry Popoola, Sr. Engineer III, UDCD

Transportation Design Division Monthly Projects Status Report

May 17, 2018

Page 3 of 4

Frank Roberts, Sr. Engineer III, UDCD
Andy Royse, Engineer III, UDCD
Dennis Cate, Project Coordinator, LAD
Rich Finnell, Project Coordinator, LAD
John Zeigler, Project Coordinator, LAD
John Honnick, Sr. Property Analyst, LAD
Lisa Baker, Sr. Right-of-Way Agent, LAD
Lisa Glass, Sr. Right-of-Way Agent, LAD
Clyde Monahan, Sr. Right-of-Way Agent, LAD
Beth Shubert, Sr. Right-of-Way Agent, LAD
Stephen Bailey, Right-of-Way-Agent, LAD
Angelica Delli Carpini, Right-of-Way Agent, LAD
Mohammed Najeeb, Right-of-Way Agent, LAD
Daniel Rusu, Right-of-Way Agent, LAD
Jim Strayhorne, Right-of-Way Agent, LAD
Dianne Love, Engineering Technician III, LAD
Kim Maye, Engineering Technician III, LAD
Donald Zelonis, Engineering Technician III, LAD
Victoria Boyd, Administrative Assistant, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office
Dranesville District Supervisors Office
Hunter Mill District Supervisors Office
Lee District Supervisors Office
Mason District Supervisors Office
Mount Vernon District Supervisors Office
Providence District Supervisors Office
Springfield District Supervisors Office
Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering
Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties
Amir Salahshoor, Assistant Manager, Local Assistance Program
Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way
Alex Faghri, Land Use Specialist, Land Development
Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering
Renee Hamilton, Deputy District Administrator
Tiffanie Harrelson, LUP Plan Review Coordinator, Local Assistance
Bethany Mathis, Program Management Analyst, Programming and Investment Management
Donald Ostrander, Engineering Supervisor, Traffic Engineering
Sofia Pinedo, L&D Quality Assurance
Bud Siegel, Manager, Local Assistance Program
Terry Yates, Assistant Transportation & Land Use Director, Arlington & Fairfax Counties
John Russell, Engineering Supervisor, Materials QA

Transportation Design Division Monthly Projects Status Report

May 17, 2018

Page 4 of 4

Jaques Stith, Right of Way
Ronald Seale, Supervisor, Materials
Norman Whitaker, Director, Transportation Planning
Imad Salous, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy
Robert Terry, Dominion Energy
Robert Cotten, Fairfax Water
Jerry Scott, Fairfax Water
Patrick Hyunh, Fairfax Water
Richard Pelle, Fairfax Water
Allan Melliza, Washington Gas
Joseph Chudzik, Verizon

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court
Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

May 2018

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 40000 – COUNTY TRANSIT SYSTEMS	1 – 2
FUND 50000 – FEDERAL & STATE GRANTS	2 – 14
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	14 – 40
FUND 30010 – COUNTY CONSTRUCTION	40
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	40 – 64
FUND 30060 – SIDEWALK CONSTRUCTION	64
FUND 30070 – PUBLIC SAFETY CONSTRUCTION	65
FUND 30080 -- COMMERCIAL REVITALIZATION PROGRAM	65

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
01204 Wakefield Dr EB @ Potomac			08/17	NA	08/17	NA	06/18	07/18	07/18	01/18	NA	NA	01/18	07/18	NA	NA	NA	08/18	09/18	10/18	11/18	03/19	03/19
Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
100/400-C40001	Mount Vernon		PM TDD: Barksdale, Christopher						Replace bus shelter.						Land acquisition notice to proceed issued on 1/10/18. Land rights on 0 of 1 properties have been acquired.								
4YP202-01204			PM UTL:																				
TS-000022-002		\$50,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Land Acquisition																							
02253 John Marr Dr NB @ Tom Davis Dr			06/17	NA	12/17	NA	05/18	07/18	02/19	05/18	NA	NA	05/18	12/18	NA	NA	NA	03/19	04/19	05/19	06/19	12/18	10/19
Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
100/400-C40001	Mason		PM TDD: Hojatzadeh, Max						Replace existing pad with Tolar, non-advertisement shelter with bench and trash can. connect to existing sidewalk.						Final design complete. Land acquisition NTP 5/10/18.								
4YP202-02253			PM UTL:																				
TS-000022-006		\$20,000	PM LAD:																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Land Acquisition																							
03267 Edsall Rd EB @ Sullivan Pl			11/16	NA	03/17	NA	06/17	08/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	09/17	11/17	11/17	11/17	06/19	04/18
Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
100/400-C40001	Mason		PM TDD: Vanzandt, Mark						Replace shelter and upgrade loading pad to ADA standards.						Construction substantially complete 4/24/18.								
4YP202-03267			PM UTL:																				
TS-000022-004		\$20,000	PM LAD:																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Post-Construction																							
03277 Beryl Rd SB @ Paula Rd			NA	NA	NA	NA	03/17	04/17	05/17	NA	NA	NA	05/17	09/17	NA	NA	NA	09/17	09/17	11/17	01/18	05/18	04/18
Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
100/400-C40001	Mason		PM TDD: Barksdale, Christopher						Replace shelter and upgrade loading pad to ADA standards.						Construction substantially complete 4/24/18.								
4YP202-03277			PM UTL:																				
TS-000022-003		\$50,000	PM LAD: Finnell, Richard																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

03687 Little River Trpk EB @ Backlick Rd			06/17	NA	12/17	NA	04/18	07/18	04/18	NA	NA	NA	NA	NA	NA	NA	NA	05/18	06/18	07/18	08/18	01/19	12/18
--	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Bus Shelter Replacement 100/400-C40001 4YP202-03687 TS-000022-007	Mason	\$20,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Replace existing shelter with Tolar, non-advertisement shelter with bench and trash can. Connect to existing sidewalk.				<u>Monthly Remarks</u> Final design complete. Draft construction package submitted to UDCD on 4/2/18 and was returned on 5/7/18.										
---	-------	-----------------	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Design

03760 Wakefield Dr EB @ West Wakefield Dr			11/17	NA	01/18	NA	08/18	09/18	09/18	02/18	NA	NA	02/18	07/18	NA	NA	NA	10/18	11/18	12/18	01/19	07/19	07/19
--	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Shelter Replacement 100/400-C40001 4YP202-03760 TS-000022-008	Mount Vernon	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: Najeeb, Mohammed PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Replace bus shelter.				<u>Monthly Remarks</u> Land acquisition notice to proceed issued on 2/6/18. Land rights on 0 of 1 properties have been acquired.										
---	--------------	-----------------	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Land Acquisition

Intersection Design @ Lukens Lane (Phase II)			07/09	09/09	02/10	10/13	11/15	12/15	11/15	04/16	NA	02/14	04/16	05/17	NA	NA	NA	05/18	06/18	07/18	09/18	12/18	12/18
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

RHPTI 102/500-C50000 26006G-06002 AA1400012-06	Mount Vernon	\$570,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Shubert, Beth PM UDCD: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements for express bus stop				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04. Draft construction Package submitted to UDCD on 10/4/17. Comments received, proceeding with final construction package.										
--	--------------	------------------	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Design

Intersection Design @ Ladson Ln (Phase 4C)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	NA	NA	NA	03/16	05/16	06/16	09/16	01/17	08/17
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

RHPTI 102/500-C50000 26006G-06002 AA1400012-06	Mount Vernon Lee	\$267,500 \$267,500	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCD: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements for express bus stop				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Project substantially completed 8/31/17. VDOT inspection requested 11/6/17. Bus shelter installation underway.										
--	---------------------	------------------------	---	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																								
Intersection Design @ Frye Rd. (Phase II)																									
			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	03/16	05/16	06/16	09/16	01/17	03/18		
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>						
RHPTI			PM TDD: Hojatzadeh, Max					Pedestrian intersection					Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction substantially complete 3/16/18. Minor construction remains (commercial sign removal and pavement marking adjustments). Bus shelter installation underway												
102/500-C50000		Mount Vernon	PM UTL: Yusufoglu, Eldar					improvements for express bus																	
26006G-06002		Lee	PM LAD: Shubert, Beth					stop																	
AA1400012-06		\$1,596,000	PM UDCCD: Frazier, Demond																						
		\$1,596,000	PM CPTED: Luo, Caijun																						
Post-Construction																									
Intersection Design@Mohawk and Belford																									
			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	09/16	01/17	03/18		
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>						
RHPTI			PM TDD: Hojatzadeh, Max					Pedestrian intersection					Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction of both Belford and Mohawk substantially complete 3/26/18. Bus Shelter installation for Belford underway.												
102/500-C50000		Mount Vernon	PM UTL: Yusufoglu, Eldar					improvements for express bus																	
26006G-06011		Lee	PM LAD: Shubert, Beth					stop																	
AA1400017-06		\$1,367,300	PM UDCCD: Frazier, Demond																						
		\$0	PM CPTED: Luo, Caijun																						
Post-Construction																									
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>						
Cinderbed Bikeway - Cinderbed Rd. Bikeway			PM TDD: Fasceski, Jeff					Pedestrian and bicyclist access					TPP ID#122. Waiting for survey to be completed this Summer. Draft project schedule currently under review and should be sent to VDOT by 5/14/18.												
102/500-C50000		Lee	PM UTL:					improvements along Cinder Bed																	
AA1400137-15-137			PM LAD:					Road from Barry Road to																	
AA1400137-15		\$4,000,000	PM UDCCD:					Newington Road																	
		\$2,500,000	PM CPTED:																						
Design																									
			03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	06/18	07/18	08/18	09/18	10/18	08/18	03/17	08/19		
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>						
Tysons East Station to Great Falls Sidewalk			PM TDD: Lauretti, Francesco					Approximately 2,400 LF of multi-					TMSAMS ID# 35 Utility relocations are in progress. Additional test holes have been ordered to confirm depths of utilities. Permit revision submitted on 4/24/18 and revised permit received 5/8/18. Draft construction package is in process. Awaiting permit approvals for relocation of utilities.												
102/500-C50000		Providence	PM UTL: Yusufoglu, Eldar					use trail and sidewalk from																	
DCBPA-065		Dranesville	PM LAD: Glass, Lisa					Dolley Madison Boulevard/Great																	
AA1400065-12		\$2,780,000	PM UDCCD: Cutler, Tom					Falls Street intersection to the																	
		\$463,500	PM CPTED: Shin, Sung					McLean Metrorail Station																	
Utility Relocation																									

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					
Greensboro Dr			06/12	NA	NA	02/13	03/14	03/13	02/15	05/13	NA	03/14	05/14	12/14	NA	NA	08/15	08/15	10/15	11/15	07/16	03/17	03/17
On Hold <input type="checkbox"/>																							
International Dr. 102/500-C50000 DCBPA-067 AA1400067-12	Providence	\$583,331 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCC: McCorkle, Lisa PM CPTED:					<u>Project Description</u> Pedestrian intersection improvements, including crosswalks and pedestrian signalization					<u>Monthly Remarks</u> TMSAMS ID# 30 Construction substantially complete 3/30/17. Punch list completed except for signage. VDOT permit released 9/8/17. LAP closeout in progress.										
Post-Construction																							
Galleria Dr. Intersection			11/14	NA	11/14	03/15	05/15	08/16	10/16	05/15	NA	08/15	09/15	09/16	NA	NA	06/17	06/17	07/17	08/17	12/17	12/17	07/18
On Hold <input type="checkbox"/>																							
Tysons Boulevard 102/500-C50000 DCBPA-068 AA1400068-12	Providence	\$850,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCC: Rashid, Alan PM CPTED: Harrell, William					<u>Project Description</u> Pedestrian intersection improvements, including crosswalks and pedestrian signalization					<u>Monthly Remarks</u> TMSAMS ID# 29 Construction 85% complete.										
Construction																							
Rt-7 sidewalk			04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
On Hold <input type="checkbox"/>																							
Rt. 7 Sidewalk under Rt. 123 North Side 102/500-C50000 DCBPA-069 AA1400069-12	Providence Hunter Mill	\$2,303,600 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCC: McCorkle, Lisa PM CPTED:					<u>Project Description</u> Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange					<u>Monthly Remarks</u> TMSAM ID# 32. Construction 70% complete.										
Construction																							
Rt.7 Sidewalk under Rt.123 South Side 102/500-C50000 DCBPA-070 AA1400070-12	Providence Hunter Mill	\$2,404,590 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCC: McCorkle, Lisa PM CPTED:					<u>Project Description</u> Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange					<u>Monthly Remarks</u> TMSAM ID# 32. Construction 40% complete.										
Construction																							

Project Name		May 2018																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #		Permit Submission																				
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Old Courthouse Rd. Intersection		05/12	NA	NA	02/13	09/13	03/13	02/15	08/14	NA	03/14	06/14	12/14	NA	NA	08/15	08/15	10/15	11/15	04/16	03/17	03/17
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
Gosnell Rd.		PM TDD: Hojatzadeh, Max							Install signalized pedestrian crosswalks at Gosnell Road and Old Courthouse Road							TMSAMS ID# 30 Construction substantially complete 3/30/17. VDOT permit released 12/5/2017. LAP closeout in progress.						
102/500-C50000		PM UTL: Nguyen, Tan																				
DCBPA-071		PM LAD: Kresge, Carol																				
AA1400071-12		PM UDCCD: McCorkle, Lisa																				
		PM CPTED:																				
Post-Construction		NA	NA	05/13	01/14	03/16	03/16	03/16	06/14	NA	06/14	06/14	12/14	NA	NA	07/16	06/16	07/16	08/16	12/16	05/17	04/17
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
Gosnell Rd.- Sidewalk East Side		PM TDD: El Kaissi, Mohamad							Install 300 LF of sidewalk on east side of Gosnell Road, north of Route 123							TMSAMS ID# 34 Construction substantially complete 4/28/17. Constructed under Countywide Permit. LAP closeout in progress.						
102/500-C50000		PM UTL: Nguyen, Tan																				
DCBPA-072		PM LAD: Kresge, Carol																				
AA1400072-12		PM UDCCD: Stevens, Michael																				
		PM CPTED: Lind, Adam																				
Post-Construction																						
SW South side Soapstone to South Lakes		09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	06/18	11/17	07/18	08/18	09/18	10/18	07/17	07/19
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
Sunrise Valley Dr		PM TDD: Lauretti, Francesco							Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive							RMAG ID# 31 Draft construction package is in progress. Schedule change in September due to additional time needed for utility coordination. Additional test holes have been ordered to confirm depths of utilities. Awaiting receipt of utility relocation permit. Revised plan sheets have been submitted to VDOT for review 3/8/18.						
102/500-C50000		PM UTL: Yusufoglu, Eldar																				
DCBPA-073		PM LAD: Lefcourt, Eric																				
AA1400073-12		PM UDCCD: Cutler, Tom																				
		PM CPTED: Lind, Adam																				
Utility Relocation																						
SW North side Soapstone to South Lakes		09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	06/18	11/17	07/18	08/18	09/18	10/18	07/17	07/19
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
Sunrise Valley Dr		PM TDD: Lauretti, Francesco							Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive							RMAG ID# 12 VDOT permit received 2/8/18. Utility relocations are in progress. Schedule change in September due to additional time needed for utility coordination. Additional test holes have been ordered to confirm depths of utilities. Awaiting receipt of utility relocation permit.						
102/500-C50000		PM UTL: Yusufoglu, Eldar																				
DCBPA-074		PM LAD: Glass, Lisa																				
AA1400074-12		PM UDCCD: Frazier, Demond																				
		PM CPTED: Lind, Adam																				
Utility Relocation																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
Georgetown Pike Trail Phase III			12/13	03/14	NA	12/17	06/18	12/18	09/18	02/18	NA	05/18	05/18	09/18	08/18	12/18	01/19	01/19	02/19	03/19	06/19	12/19	12/19
102/500-C50000		Dranesville	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
GTP-130-130			PM TDD: Dresser, John					Approximately 275 LF trail along the north side of Georgetown Pike					Enhancement Grant Project. Final Design in progress. All Pre-Final comments received by 2/13/18. ROW Authorization received from VDOT on 5/4/18. Land Acquisition NTP given to LAD on 5/7/18.										
AA1400130-13	\$350,000		PM UTL: Pugh, Richard																				
	\$50,000		PM LAD: Rusu, Daniel																				
			PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Miller, Douglas																				
Land Acquisition																							
On Hold <input type="checkbox"/>																							
Jones Branch Connector - Final Design			02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	12/18
102/500-C50000		Providence	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
JBC-093-093			PM TDD: Dresser, John					Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes					Project is in Construction phase by VDOT- CN phase began with contract signing on 12/28/16. Contractor NTP was issued on 1/27/17. Construction is 52% complete.										
AA1400093-13	\$60,000,000		PM UTL: Yusufoglu, Eldar																				
	\$16,205,600		PM LAD: Baker, Lisa																				
			PM UDCCD:																				
			PM CPTED: Shin, Sung																				
Construction																							
On Hold <input type="checkbox"/>																							
Lorton Cross Co Trl			04/14	NA	06/15	12/15	12/16	02/17	02/17	11/16	11/16	NA	12/16	12/16	NA	NA	09/17	09/17	09/17	10/17	03/18	04/18	07/18
102/500-C50000		Mount Vernon	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
LAF-131-131			PM TDD: Nabavi, Seyed					Multi-use trail connecting the Cross County trail through the Lorton Arts Foundation property					Construction NTP issued 3/21/18 with completion date of 7/18/18. Construction 15% complete. The schedule has been adjusted due to longer review of VDOT's award authorization package and DMB's review of the contract.										
AA1400131-13	\$2,600,000		PM UTL: Nguyen, Tan																				
	\$593,679		PM LAD: Lefcourt, Eric																				
			PM UDCCD: Lim, Vannak																				
			PM CPTED: Guarino, Michael																				
Construction																							
On Hold <input type="checkbox"/>																							
McLean Gateway			12/13	NA	NA	02/14	08/14	08/14	09/14	NA	NA	NA	NA	NA	NA	NA	03/15	03/15	04/15	05/15	08/15	10/15	11/15
102/500-C50000		Dranesville	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
MCL-093-0			PM TDD: Ayers, Robert					Construct raised median for gateway signage on Old Dominion Drive east of McLean Drive					VDOT Transportation Enhancement Grant approved and received 4/17/13. VDOT Permit released 9/6/16. Project complete.										
AA1400092-13	\$130,000		PM UTL: Nguyen, Tan																				
	(\$20,000)		PM LAD:																				
			PM UDCCD: McCorkle, Lisa																				
			PM CPTED:																				
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Rt. 1 Sacramento Dr. Intersection Improvements			03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16		
RHPTI 102/500-C50000 RHPTI-013 AA1400013-06	Mount Vernon Lee \$377,219 (\$22,781)		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection and bus stop improvement				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final LAP closeout with VDOT.														
Post-Construction																									
Lockheed Blvd. Intersection Improvements			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16		
RHPTI 102/500-C50000 RHPTI-015 AA1400015-06	Mount Vernon Lee \$545,406 \$45,406		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection and bus stop improvement				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final LAP closeout with VDOT.														
Post-Construction																									
Arlington Dr. Intersection Improvements			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16		
RHPTI 102/500-C50000 RHPTI-016 AA1400016-06	Mount Vernon Lee \$235,900 (\$198,100)		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection and bus stop improvements				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Working on final LAP closeout with VDOT.														
Post-Construction																									
Rt. 1-PH5-Quander Rd. to Hotel Complex SW			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	10/16	11/16	02/17	09/16	04/18		
RHPTI 102/500-C50000 RHPTI-079 AA1400079-12	Mount Vernon \$900,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Rashid, Alan PM CPTED: Luo, Caijun				<u>Project Description</u> Construct a 5-foot concrete sidewalk along east side Richmond Highway from Fair Haven Avenue/Quander Road to Virginia Lodge				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete on 4/13/18. Punch list underway.														
Post-Construction																									

Project Name		May 2018																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Rt. 1-PH5-Virginia Lodge to Huntington Ave SW		07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	06/18	06/18	07/18	08/18	09/16	04/19	
RHPTI 102/500-C50000 RHPTI-080 AA1400080-12		Mount Vernon	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCCD: Carlin, Craig PM CPTED: Luo, Caijun					<u>Project Description</u> Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway					<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. VDOT permit received 12/15/16. Utility relocations completed 11/28/17. Final construction package, and Mylar signing meeting at DPWES on 1/24/18. Schedule adjusted in July, September, and January 2018 due to utility relocations and updating utility designations.										
Design																							
Sunset Hills/Town Center Pkwy		NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	06/17	06/18	07/18	08/18	11/18	12/16	06/19	
RMAG 102/500-C50000 RMAG-099 AA1400099-13		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: Bajracharya, Sanjala PM CPTED: Luo, Caijun					<u>Project Description</u> Pedestrian intersection improvements					<u>Monthly Remarks</u> RMAG ID# 6 . VDOT authorization for Ad requested 1/31/2017. VDOT authorization for bid Ad received 6/5/17. Advertisement delayed pending coordination with adjoining construction by developer. At a coordination meeting with VDOT, and developer on 8/2/17, it was decided the County will begin the work when the adjoining construction is completed. Accordingly, the schedule was adjusted in September 2017.										
Bid Advertisement																							
Sunrise V- S. Side Glade to Reston Pkwy		08/13	NA	12/13	07/14	08/15	01/17	06/18	08/15	NA	03/16	03/16	06/18	06/18	10/18	12/18	03/19	04/19	05/19	08/19	12/17	12/17	
RAMG 102/500-C50000 RMAG-100 AA1400100-13		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Frazier, Demond PM CPTED:					<u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway					<u>Monthly Remarks</u> RMAG ID# 7 & 8 Land rights on 8 of 12 properties have been acquired. Due to utilities relocation conflict, realignment of sidewalk at some locations revised. Utility relocation designs are underway. 5th final design plan submitted to VDOT for review on 4/24/18.										
Land Acquisition																							
Wiehle Ave @ W&OD Trail		11/14	04/15	10/16	05/18	11/19	04/17	12/19	07/18	TBD	09/18	10/18	10/19	11/19	05/21	03/20	04/21	06/21	07/21	08/21	11/20	08/22	
RMAG 102/500-C50000 RMAG-102 AA1400102-13		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Lim, Vannak PM CPTED: Aguayo, Vanessa					<u>Project Description</u> Construct pedestrian/bicycle grade separated crossing					<u>Monthly Remarks</u> RMAG ID# 5 VDOT Structures group provided advanced review comments on 4/23/18 for the bridge and retaining wall design. Comments are being incorporated into the design and Pre-Final plans are being finalized.										
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Allen St. Intersection			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	11/16	05/17	NA	NA	11/17	11/17	11/17	12/17	04/18	01/19	01/19	
																							On Hold <input type="checkbox"/>	
Rt. 50 Intersection			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
102/500-C50000	Mason		PM TDD: El Kaissi, Mohamad						Pedestrian intersection and bus stop improvements						Project Construction Bid Package is bundled with Project #1400057-2012, Rte. 50 Sidewalk from Woodlawn Ave to Church St. VDOT construction award authorization received on 4/23/18.									
RT50-052	Providence		PM UTL: Nguyen, Tan																					
AA1400052-12	\$220,000 (\$56,000)		PM LAD: Delli Carpini, Angelica																					
			PM UDCCD: Stevens, Michael																					
			PM CPTED: Harrell, William																					
Construction																								
Woodlawn Ave Intersection			10/13	03/14	08/15	02/16	12/16	09/17	01/17	02/16	06/16	09/16	09/16	11/16	NA	NA	08/17	09/17	09/17	10/17	02/18	01/19	10/18	
																							On Hold <input type="checkbox"/>	
Rt. 50 Intersection			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
102/500-C50000	Providence		PM TDD: Roberson, Jeanmarie						Pedestrian intersection and sidewalk improvements						Construction is 33% complete.									
RT50-053	Mason		PM UTL: Nguyen, Tan																					
AA1400053-12	\$1,661,000 (\$25,000)		PM LAD: Glass, Lisa																					
			PM UDCCD: Bajracharya, Sanjala																					
			PM CPTED: Harrell, William																					
Construction																								
Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	01/17	04/18	05/18	05/18	06/18	07/18	10/18	01/19	05/19	
																							On Hold <input type="checkbox"/>	
Rt. 50 Sidewalk			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
102/500-C50000	Providence		PM TDD: Nabavi, Seyed						Approximately 1,400 LF of sidewalk and trail on north side of Route 50						Final construction package is in progress. Permit revision is in progress to change the language of the permit for landscaping maintenance. There is no ROW impact for the project. Utility relocations completed by April 2018. The schedule has been adjusted due to acquiring VPDES permit as a result of bundling the projects (1400055-2012 and 1400056-2012) for bid advertisement.									
RT50-055	Mason		PM UTL: Nguyen, Tan																					
AA1400055-12	\$936,000 (\$98,000)		PM LAD: Kresge, Carol																					
			PM UDCCD: Cutler, Tom																					
			PM CPTED: Harrell, William																					
Bid Advertisement																								
Graham Rd. to Woodley Ln. @ S. Side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	05/18	05/18	06/18	07/18	10/18	01/19	05/19	
																							On Hold <input type="checkbox"/>	
Rt. 50 Sidewalk			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
102/500-C50000	Mason		PM TDD: Nabavi, Seyed						Approximately 500 LF of sidewalk and trail on south side of Route 50						Final construction package is in progress. Permit revision is in progress to change the language of the permit for landscaping maintenance. There is no ROW impact for the project. Utility relocations are complete. The schedule has been adjusted due to acquiring VPDES permit as a result of bundling the projects (1400055-2012 and 1400056-2012) for bid advertisement.									
RT50-056			PM UTL: Nguyen, Tan																					
AA1400056-12	\$445,000 (\$43,500)		PM LAD: Glass, Lisa																					
			PM UDCCD: Cutler, Tom																					
			PM CPTED: Harrell, William																					
Bid Advertisement																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Woodlawn Ave to Church North Side			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	10/16	05/17	NA	NA	11/17	11/17	11/17	12/17	04/18	01/19	01/19
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

Rt. 50 Sidewalk 102/500-C50000 RT50-057 AA1400057-12	Providence Mason \$395,000 (\$122,500)		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Stevens, Michael PM CPTED:					<u>Project Description</u> Approximately 550 LF sidewalk on north side of Route 50					<u>Monthly Remarks</u> Project Construction Bid Package is bundled with Project #1400052-2012, Route 50 & Allen Street Intersection. Bid opening held on 12/13/17. VDOT construction award authorization received on 4/23/18.					
---	---	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Construction

Wescott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	12/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	08/18	05/18	05/18	06/18	07/18	10/18	01/19	05/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt. 50 Sidewalk 102/500-C50000 RT50-058 AA1400058-12	Providence Mason \$1,908,000 (\$150,000)		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: TBD, To Be Determined PM UDCCD: Lim, Vannak PM CPTED: Harrell, William					<u>Project Description</u> Approximately 2,800 LF of sidewalk and trail on north side of Route 50					<u>Monthly Remarks</u> Bid authorization package submitted to VDOT on 4/23/18. VDOT permit received 7/20/17. VPDES permit received 9/12/17. There is no ROW impact for the project. Utility relocations are complete. The schedule has been adjusted due to conflict with the newly installed gas main.					
---	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Bid Advertisement

Annandale Rd. @ Cherry St. to North Side			10/13	03/14	08/15	02/16	06/17	09/17	05/17	02/16	04/16	09/16	09/16	04/17	07/17	04/18	05/18	05/18	06/18	07/18	10/18	01/19	05/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt. 50 Sidewalk 102/500-C50000 RT50-059 AA1400059-12	Providence Mason \$665,000 (\$99,000)		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Stevens, Michael PM CPTED: Harrell, William					<u>Project Description</u> Approximately 1,100 LF of sidewalk and trail on north side of Route 50					<u>Monthly Remarks</u> Construction authorization request package was submitted to VDOT 5/15/18. Project Construction Bid Package is bundled with Project #1400060-2012, Route 50 Sidewalk from Cherry St to Linden Ln. Utility relocation was completed in April 2018. Permit revision is in progress to change the language of the permit for landscaping maintenance.					
---	--	--	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--

Bid Advertisement

Meadow Ln to Linden Ln@N Side			10/13	03/14	08/15	02/16	11/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	04/18	05/18	05/18	06/18	07/18	10/18	01/19	05/19
-------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt. 50 Sidewalk 102/500-C50000 RT50-060 AA1400060-12	Providence Mason \$625,000 (\$25,500)		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Stevens, Michael PM CPTED: Harrell, William					<u>Project Description</u> Approximately 600 LF of sidewalk and trail on north side of Route 50					<u>Monthly Remarks</u> Construction authorization request package was submitted to VDOT 5/15/18. Project Construction Bid Package is bundled with Project #1400059-2012, Route 50 Sidewalk from Meadow Ln to Linden Ln. There is no ROW impact for the project. Utility relocation was completed in April 2018.					
---	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Bid Advertisement

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

South St. @ Aspen Ln to South Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	11/16	03/17	04/17	04/18	07/18	07/18	08/18	09/18	12/18	01/19	07/19
------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt. 50 Sidewalk 102/500-C50000 RT50-061 AA1400061-12	Mason		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					
	Providence		PM TDD:	El Kaissi, Mohamad					Approximately 1,300 LF of sidewalk and trail on south side of Route 50					Revised contract documents & specifications were received on 4/11/18. Title sheet was signed by DOT & UDCD on 4/26/18. Construction authorization request package was sent to VDOT on 4/27/18.				
		\$1,275,000	PM UTL:	Nguyen, Tan														
		\$0	PM LAD:	Delli Carpini, Angelica														
			PM UDCD:	Samiyi, Bijan														
			PM CPTED:	Harrell, William														

Design

Patrick Henry Dr.to Olin Dr@S Side			10/13	03/14	08/15	02/16	11/16	09/17	09/17	02/16	04/16	10/16	11/16	08/17	NA	NA	03/18	04/18	05/18	06/18	09/18	01/19	05/19
------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

Rt. 50 Sidewalk 102/500-C50000 RT50-062 AA1400062-12	Mason		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					
	Providence		PM TDD:	Nabavi, Seyed					Approximately 500 LF of sidewalk on south side of Route 50					Bid opening is scheduled for 5/23/18. Pre-bid meeting was held on 5/10/18. VDOT bid authorization received on 4/11/18. Land acquisition completed 8/30/17. VDOT permit received 9/25/17.				
		\$450,000	PM UTL:	Nguyen, Tan														
		(\$117,000)	PM LAD:	Glass, Lisa														
			PM UDCD:	Bajracharya, Sanjala														
			PM CPTED:	Harrell, William														

Bid Advertisement

Burke Center Pkwy @ Marshall Pond Rd.			02/13	05/13	09/13	NA	06/15	03/15	08/15	06/14	NA	11/14	11/14	01/15	NA	NA	11/16	06/16	07/16	08/16	03/17	06/14	06/17
---------------------------------------	--	--	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

Safe Routes to School 102/500-C50000 SRTS-089 AA1400089-12	Braddock		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					
			PM TDD:	Lauretti, Francesco					Provide a refuge island, upgrade ramps, and pavement striping					VDOT permit released 11/13/17. LAP closeout in progress.				
		\$300,000	PM UTL:	Nguyen, Tan														
		\$160,000	PM LAD:	Finnell, Richard														
			PM UDCD:	McCorkle, Lisa														
			PM CPTED:	Lind, Adam														

Post-Construction

SRTS Flint Hill ES			04/15	NA	10/15	03/16	11/16	12/16	09/17	NA	NA	NA	NA	NA	NA	NA	05/18	06/18	09/18	10/18	12/18	05/17	03/19
--------------------	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

SRTS Flint Hill ES 102/500-C50000 SRTS-133-133 AA1400133-14	Hunter Mill		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					
			PM TDD:	Lauretti, Francesco					Provide a raised crosswalk, rapid flashing beacons, and upgrade curb ramps					Draft construction package submitted to UDCD 10/13/17. Construction authorization request package submitted to VDOT on 4/20/18. Project to be constructed with project AA14000134-14. Completion date revised due to additional time needed to obtain construction authorization documentation.				
		\$305,000	PM UTL:															
		\$20,000	PM LAD:	Delli Carpini, Angelica														
			PM UDCD:	Rashid, Alan														
			PM CPTED:															

Bid Advertisement

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

SRTS Graham Rd.ES 102/500-C50000 SRTS-134-134 AA1400134-14	Providence	\$205,000 (\$25,000)	04/15	NA	10/15	02/16	07/16	11/16	09/16	NA	NA	NA	NA	NA	NA	NA	05/18	06/18	09/18	10/18	12/18	05/17	03/19
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Lauretti, Francesco				Provide a refuge island and upgrade ramps				Draft construction package submitted 10/13/17. Construction authorization request package submitted to VDOT on 4/20/18. Schedule change due to project construction being built with SRTS-133 (project in review with VDOT). Project to be completed with AA1400133-2014. Completion date revised due to additional time needed to obtain construction authorization documentation												
			PM UTL:																				
			PM LAD: Delli Carpini, Angelica																				
			PM UDCCD: Rashid, Alan																				
			PM CPTED:																				

Bid Advertisement

Old Crthouse Rd.SRTS 102/500-C50000 SRTS-138-138 AA1400138-15	Hunter Mill	\$1,700,000 \$1,315,000	05/16	NA	10/16	03/17	12/17	07/18	04/19	04/18	NA	07/18	08/18	03/19	04/19	07/19	07/19	08/19	09/19	10/19	01/20	09/19	06/20
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Hojatzadeh, Max				Construct 5-foot concrete sidewalk along Old Courthouse Road				TPP ID# 307. Funding via Safe Routes to School Grant. 2nd final design limited distribution to VDOT for review and comments on 5/8/18. Received comments and proceed to finalize final plan. Received utility relocation plans and are under review. Project plat is complete. Preparing right-of-way authorization package for VDOT approval.												
			PM UTL: Nguyen, Tan																				
			PM LAD:																				
			PM UDCCD: Bajracharya, Sanjala																				
			PM CPTED:																				

Design

Scotts Run Wlkwy			07/15	01/16	05/16	08/17	04/18	08/17	10/18	06/17	NA	02/18	02/18	06/18	05/18	09/18	12/18	12/18	01/19	02/19	05/19	07/19	09/20
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Dresser, John				Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park				TMSAMS ID# 11 . LDS 2nd submission (Final Plans) was made on 4/30/18. Utility coordination is in progress. ROW authorization received from VDOT on 2/9/18. Land rights on 3 of 5 properties have been acquired. Right of Way Public hearing scheduled for 5/15/18 to complete R/W phase.												
			PM UTL: Nguyen, Tan																				
			PM LAD: Monahan, Clyde																				
			PM UDCCD: McCorkle, Lisa																				
			PM CPTED: Aguayo, Vanessa																				

Land Acquisition

Chain Bridge Rd. Wlkwy			08/13	NA	NA	01/17	08/17	07/17	10/17	NA	NA	NA	NA	NA	NA	NA	05/18	05/18	05/18	06/18	07/18	06/18	08/18
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Marsh, Dennis				Non-signalized pedestrian crosswalk with median refuge on Chain Bridge Road at Seneca Avenue				TMSAMS ID# 12 Bid Ad Authorization received on 5/2/18. Final Construciton Package sent on 5/4/18. No utility relocation is required.												
			PM UTL: Nguyen, Tan																				
			PM LAD: Kresge, Carol																				
			PM UDCCD: Rashid, Alan																				
			PM CPTED:																				

Design

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Gallows Rd. Wlkwy			08/13	NA	04/14	10/15	02/16	01/16	03/17	02/15	NA	09/15	09/15	01/17	01/16	03/16	08/17	08/17	09/17	10/17	02/18	12/16	07/18
TMSAMS 102/500-C50000 TMSAMS-109 AA1400109-13	Providence \$668,000 (\$5,000)		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William				<u>Project Description</u> Approximately 400 LF of 5-foot wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road			<u>Monthly Remarks</u> TMSAMS ID# 13 Construction 90% complete.													
Construction																							
Aline Ave. Wlkwy			08/13	NA	04/14	10/15	02/16	05/16	04/17	03/15	NA	09/15	09/15	01/17	01/16	04/16	08/17	08/17	09/17	10/17	02/18	02/17	07/18
TMSAMS 102/500-C50000 TMSAMS-110 AA1400110-13	Providence \$535,000 (\$52,000)		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William				<u>Project Description</u> Approximately 300 LF of 5-foot wide concrete sidewalk on south side of Aline Avenue and east side of Gallows Road			<u>Monthly Remarks</u> TMSAMS ID# 14 Construction 90% complete.													
Construction																							
Madrillon Rd. Wlkwy			08/13	NA	02/14	08/14	02/16	05/16	11/16	12/14	NA	09/15	10/15	07/16	04/16	01/17	07/17	08/17	08/17	10/17	02/18	02/17	07/18
TMSAMS 102/500-C50000 TMSAMS-111 AA1400111-13	Providence \$379,000 (\$20,000)		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Luo, Caijun				<u>Project Description</u> Approximately 315 LF of 5-foot of concrete sidewalk on east side of Madrillon Road from Boss Street to Gallows Road			<u>Monthly Remarks</u> TMSAMS ID# 15 Construction 25% complete.													
Construction																							
Old Courthouse Rd./Woodford Rd.			08/13	NA	05/14	12/14	11/15	NA	NA	02/15	NA	09/15	09/15	04/16	09/17	05/18	07/16	NA	NA	NA	NA	12/16	10/18
TMSAMS 102/500-C50000 TMSAMS-116 AA1400116-13	Providence \$265,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Horstman, James PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian improvements and signalized crosswalk			<u>Monthly Remarks</u> TMSAMS ID# 20 Final plans sent to VDOT on 4/10/18. Project to be constructed by VDOT Signal Rebuild. Utility relocations complete 5/16/18.													
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
International Dr/Tysons Blvd.			08/13	NA	04/14	11/14	07/15	NA	NA	01/15	NA	10/15	10/15	08/16	NA	NA	NA	NA	NA	NA	NA	10/16	05/18		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
TMSAMS 102/500-C50000 TMSAMS-119 AA1400119-13	Providence	\$110,000 \$0	PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCCD: McCorkle, Lisa PM CPTED:	Pedestrian intersection improvements			TMSAMS ID# 23 Construction by VDOT Signal Rebuild with local funding. Northeast and Northwest quadrants of the intersection completed in January. South quadrant to be completed in May pending design modifications. Schedule adjusted by VDOT based on their contractor's schedule.																		
Construction																									
Vesper Ct Trail			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	04/17	04/17	04/17	05/17	09/17	12/17	10/18		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
TMSAMS 102/500-C50000 TMSAMS-120 AA1400120-13	Hunter Mill	\$2,325,600 \$0	PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: Cutler, Tom PM CPTED: Aguayo, Vanessa	Construct 2,018 LF of multi-purpose trail from Vesper Court to Leesburg Pike			TMSAMS ID# 24 VDOT Construction Award Authorization received on 7/25/17. CN NTP on 10/30/2017. Construction is 15% complete. Completion date was changed to 10/29/18 due to a needed increased construction duration time including Pre-Fabricated bridge review and permitting time through LDS.																		
Construction																									
Gallows Rd/Prosperity Ave Intersection Improvements			01/18	NA	02/18	NA	04/18	06/18	06/18	NA	NA	NA	NA	NA	NA	NA	NA	08/18	09/18	09/18	10/18	11/18	11/18		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
Transportation Improvements - Providence District 124/400-C40011 2G40-009-002-0 2G40-009-002	Providence	\$140,000 \$0	PM TDD: Ruffner, Scott PM UTL: PM LAD: PM UDCCD: PM CPTED: Abifadel, Gibran	Extend 4-foot concrete median along Gallows Road in the vicinity of the Courtyard Hotel to prevent illegal left turns			Final design plans distributed for review on 4/25/18.																		
Design																									
Lorton Rd Roadway Improvements			01/08	09/08	10/09	08/12	01/13	06/13	06/13	01/12	01/12	NA	01/12	09/12	02/12	12/14	NA	12/13	01/14	02/14	04/14	12/16	03/17		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
124/400-C40011 2G40-022-000-0 2G40-022-000	Mount Vernon	\$35,000,000 (\$4,999,986)	PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Lim, Vannak PM CPTED: Harrell, William	Widen Lorton Road to 4 lanes from Route 123/Furnace Road to Silverbrook Road and from Route123/Lorton Road to Furnace Road			Project is part of the Second Four-Year Transportation Plan Construction substantially complete on 3/31/17. Punch list items are being addressed. Discontinuance and composite plats being revised. Street Acceptance process underway. VDOT LUP conditionally released 3/19/18.																		
Post-Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>VRE Rolling Road Station Parking Lot Expansion 124/400-C40011 Braddock 2G40-055-000-A-0 2G40-055-000 \$465,580 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: PM LAD: PM UDCD: PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u> Surface parking lot expansion</p> <p><u>Monthly Remarks</u> Received information from Streetlights on 5/7/18 that held up revised proposal from design consultant. Expect to receive revised proposal by 5/11/18 for review.</p>																							
<p>Pre-Design</p> <p>TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Giles Run & Laurel Hill 124/400-C40011 Mount Vernon 2G40-067-000-0 \$2,800,000 2G40-067-000 \$2,200,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: PM LAD: PM UDCD: PM CPTED: Borkowski, Tad</p> <p><u>Project Description</u> Improve existing park access road and construct 1500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Re-use Development</p> <p><u>Monthly Remarks</u> Intermediate design is in progress. Environmental and archeological field work in progress.</p>																							
<p>Design</p> <p>12/17 NA 06/18 01/19 01/20 04/20 04/20 07/19 10/19 NA 11/19 01/20 02/20 05/20 NA 10/20 12/20 01/21 03/21 10/21 10/21</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Sunrise Valley-Reston Parkway-Soapstone NS RMAG Phase II 124/400-C40011 Hunter Mill 2G40-085-002-0 \$9,100,000 2G40-085-002 \$7,600,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCD: PM CPTED: Knight, Ryan</p> <p><u>Project Description</u> Install separated bike lanes and a pedestrian facility on the north side of Sunrise Valley Drive</p> <p><u>Monthly Remarks</u> TPP ID# 189.04. RMAG ID# 4 Task order proposal for Preliminary Design only approved and NTP issued on 3/27/18. Preliminary design is underway. Full schedule to be determined after preliminary design is complete and full project scope is finalized which is expected in Summer 2018.</p>																							
<p>Pre-Design</p> <p>TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD</p> <p>On Hold <input type="checkbox"/></p>																							
<p>New Dominion Parkway Bike-Reston Parkway-Fairfax County Parkway RMAG Phase II 124/400-C40011 Hunter Mill 2G40-085-003-0 \$2,000,000 2G40-085-003 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED: Wynands, Nicole</p> <p><u>Project Description</u> Reconstruct New Dominion Parkway with on-road bike lanes, reduce median width, and restripe with narrow lane widths from Fairfax County Parkway to Reston Parkway</p> <p><u>Monthly Remarks</u> TPP ID #189.13. RMAG Phase II ID#13. Survey received on 3/20/18 from Land Survey Branch was forwarded to CPTED to finalize the scope. Meeting held with CPTED on 5/7/18 to discuss the scope for this project.</p>																							
<p>Pre-Design</p> <p>TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD</p> <p>On Hold <input type="checkbox"/></p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Town Center Parkway Bike Lanes			03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
On Hold <input type="checkbox"/>																							
RMAG Phase II			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill		PM TDD: Barksdale, Christopher					Construct on-road bike lanes by reducing median and lane widths					TPP ID#189.15 RMAG Phase II ID#15. Design Proposal for Preliminary plans only approved 1/12/18. Survey complete 3/20/18. Preliminary design is underway. Schedule to be determined after preliminary design is complete and full scope of project is authorized, which is expected Summer 2018.										
2G40-085-006-0			PM UTL:																				
2G40-085-006		\$1,800,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
Innovation Center to Arrowbrook			06/17	NA	NA	05/18	01/19	06/19	06/19	07/18	TBD	NA	08/18	04/19	TBD	TBD	NA	08/19	09/19	09/19	09/19	05/20	05/20
On Hold <input type="checkbox"/>																							
HMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Dresser, John					645 LF of multi-purpose, lighted trail from the Arrowbrook					TPP ID# 190.06 HMSAMS ID# 7. LDS 1st Submission made on 5/8/18 for review. Preliminary plats received 4/25/18 and are under review.										
2G40-086-007-0			PM UTL: Maisel, Michael					Development to Sunrise Valley															
2G40-086-007		\$1,100,000	PM LAD: Monahan, Clyde					Drive															
		(\$900,000)	PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				
Design																							
Dulles Toll Road/Centreville Road			02/17	NA	05/17	11/17	04/18	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/18	10/18	10/18
On Hold <input type="checkbox"/>																							
HMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Marsh, Dennis					Install signalized pedestrian crosswalk					TPP ID# 190.07 HMSAMS ID# 7 VDOT Signal Rebuild to construct the project. Final plans to VDOT sent on 4/5/18.										
2G40-086-008-0			PM UTL: Nguyen, Tan																				
2G40-086-008		\$400,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Knight, Ryan																				
Design																							
Innovation Avenue/Rock Hill Road			11/17	NA	NA	04/18	03/19	07/19	07/19	07/18	09/18	NA	10/18	06/19	NA	NA	NA	08/19	09/19	09/19	09/19	02/20	02/20
On Hold <input type="checkbox"/>																							
HMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Marsh, Dennis					Construct approximately 310 LF of 10-foot concrete sidewalk on east side of Innovation Avenue					TPP ID# 190.11. Pre-final plans distributed for review on 4/18/18. Additional survey is underway for streetlight design.										
2G40-086-012-0			PM UTL: Maisel, Michael					from Innovation Metrorail															
2G40-086-012		\$500,000	PM LAD:					Station to Dulles Green															
		\$0	PM UDCCD:					Boulevard															
			PM CPTED: Delmare, Lauren																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Monroe Street (DTR to Mon. Man. Drive)			06/17	NA	09/18	06/19	05/20	10/20	10/20	08/19	10/19	NA	11/19	06/20	07/20	01/21	NA	02/21	03/21	04/21	05/21	12/21	12/21
HMSAMS			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Roberson, Jeanmarie				Provide 2,500 LF of walkway on east side of Monroe Street to complete missing links				TPP ID# 190.13 HMSAMS ID# 13 Intermediate design underway.												
2G40-086-014-0			PM UTL: Nguyen, Tan																				
2G40-086-014	\$1,600,000		PM LAD: Delmare, Lauren																				
	\$100,000		PM UDCCD:																				
			PM CPTED:																				
Design																							
Sunrise Valley Drive (Route 286 to Innovation Street)			11/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
HMSAMS			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Roberson, Jeanmarie				Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide on-road bike lanes by narrowing median and travel lane widths				TPP ID# 190.14 - HMSAMS ID#14. Survey is in progress. Schedule to be determined once the survey is completed, which is anticipate by Summer 2018.												
2G40-086-015-0			PM UTL: Nguyen, Tan																				
2G40-086-015	\$6,100,000		PM LAD: Wynands, Nicole																				
	\$1,100,000		PM UDCCD:																				
			PM CPTED:																				
Survey																							
Sunset Hills/Fairfax County Parkway			05/17	07/17	12/17	05/18	09/18	12/19	12/19	NA	NA	NA	NA	NA	NA	NA	NA	01/20	02/20	03/20	04/20	04/21	04/21
HMSAMS			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco				Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF				TPP ID#: 189.10 RMAG ID# 10 Pre-Final design is in progress.												
2G40-086-018-0			PM UTL: Bailey, Stephen																				
2G40-086-018	\$500,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
Design																							
Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr			12/16	01/17	05/17	02/18	04/19	12/18	07/19	06/18	09/18	NA	10/18	06/19	07/19	01/20	NA	01/20	02/20	03/20	04/20	08/20	12/20
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40013	Springfield		PM TDD: Roberson, Jeanmarie				Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding				TPP ID#23. Project scope has been revised to include on-road bike lanes from Meadow Brook Dr. to Liberty Bell trail connection, sidewalk and asphalt walkway. Citizens Information meeting was held on 6/1/17. Community feedback indicates concern with speeding and safety along the corridor. Pre-final design distributed for review 2/13/2018 and SWM & Drainage design on 3/5/2018. Scheduled updated to account for review of the pre-final design prior to developing project plats.												
2G40-087-003-0			PM UTL: Nguyen, Tan																				
2G40-087-003	\$7,000,000		PM LAD: Shubert, Beth																				
	\$6,250,000		PM UDCCD: Lim, Vannak																				
			PM CPTED: Luo, Caijun																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Electric Avenue/Cedar Ln. - NB Left Turn Lane			03/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie						<u>Project Description</u> Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements						<u>Monthly Remarks</u> TPP ID#26. Project on hold pending revision to the Tyson's Neighborhood Traffic Study, which is being prepared by Transportation Planning Division. Schedule to be determined once this traffic analysis is completed and the project scope is updated.									
124/400-C40013	Providence		<u>Project Manager/Assignments</u> PM UTL: Nguyen, Tan																					
2G40-087-004-0			<u>Project Manager/Assignments</u> PM LAD:																					
2G40-087-004		\$1,600,000 \$0	<u>Project Manager/Assignments</u> PM UDCCD: PM CPTED: Abifadel, Gibran																					
Design																								
Georgetown Pike & Rt. 123 (Dolley Madison)			04/17	07/17	01/18	06/18	03/19	07/19	07/19	07/18	10/18	NA	10/18	06/19	07/19	03/20	NA	04/20	NA	NA	06/20	12/20	12/20	
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> 700 LF of 10-foot SUP on east side of Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on east side of Route 123 and Potomac School Road						<u>Monthly Remarks</u> TPP ID# 313. Pre-final design is in progress. Stormwater pipe video inspection is in progress. Public meeting was held on 12/6/17.									
124/400-C40013	Dranesville		<u>Project Manager/Assignments</u> PM UTL: Nguyen, Tan																					
2G40-087-011-0			<u>Project Manager/Assignments</u> PM LAD: Maye, Kimberly																					
2G40-087-011		\$1,200,000 \$0	<u>Project Manager/Assignments</u> PM UDCCD: Bajracharya, Sanjala PM CPTED: Borkowski, Tad																					
Design																								
Glade Dr.Walkway N - Middle Creek Ln to Glade Bank Wy			05/15	NA	01/16	06/16	06/17	05/17	06/18	07/16	NA	NA	05/17	10/17	07/17	08/17	NA	07/18	08/18	09/18	10/18	02/18	04/19	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u> PM TDD: Conley, Tim						<u>Project Description</u> Approximately 600 LF of sidewalk on north side of Glade Drive						<u>Monthly Remarks</u> TPP ID#126. Comments on the Second Final design plans are being addressed. Per meeting held with VDOT Location and Design on 9/12/17 the design has been revised to be a curb abutted sidewalk. LAD completion memo received 10/20/17. Schedule adjusted in March to accommodate Reston Association Design Review Board processes. Reston Association Design Review Board application forms sent to property owners on 2/16/18. Certified letters sent to contiguous property owners on 3/28/18.									
124/400-C40011	Hunter Mill		<u>Project Manager/Assignments</u> PM UTL: Nguyen, Tan																					
2G40-088-006-0			<u>Project Manager/Assignments</u> PM LAD: Delli Carpini, Angelica																					
2G40-088-006		\$400,000 \$0	<u>Project Manager/Assignments</u> PM UDCCD: Bajracharya, Sanjala PM CPTED: Harrell, William																					
Design																								
Glade Dr.Walkway – Colts Neck Rd. to Freetown Drive			05/15	NA	01/16	06/16	01/18	05/17	02/19	07/16	NA	NA	06/18	01/19	07/17	08/17	NA	03/19	04/19	05/19	06/19	02/18	12/19	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u> PM TDD: Conley, Tim						<u>Project Description</u> Approximately 1,200 LF of sidewalk on north side of Glade Drive						<u>Monthly Remarks</u> TPP ID#127. Comments on the Final design plans are being addressed. Per meeting held with VDOT Location and Design on 9/12/17 the design on a portion of the project has been revised to be a curb abutted sidewalk. Reston Association Design Review Board application forms re-sent to property owners on 4/27/18. Schedule adjusted in May to revise final project plats to include traffic signal easement.									
124/400-C40011	Hunter Mill		<u>Project Manager/Assignments</u> PM UTL: Nguyen, Tan																					
2G40-088-007-0			<u>Project Manager/Assignments</u> PM LAD: Najeeb, Mohammed																					
2G40-088-007		\$650,000 \$0	<u>Project Manager/Assignments</u> PM UDCCD: Bajracharya, Sanjala PM CPTED: Harrell, William																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Sunset Hills Road Walkway N - Old Reston Ave to Reston Pkwy</p> <p>11/15 12/15 08/16 02/17 11/17 05/18 07/18 03/17 NA NA 11/17 06/18 06/18 11/18 NA 09/18 10/18 11/18 12/18 03/19 05/19</p> <p>On Hold <input type="checkbox"/></p> <p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Hunter Mill</p> <p>2G40-088-009-0 \$1,600,000</p> <p>2G40-088-009 \$1,100,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Yusufoglu, Eldar PM LAD: Strayhorne, Robert PM UDCCD: Stevens, Michael PM CPTED: Harrell, William</p> <p><u>Project Description</u> Approximately 315 LF of sidewalk along the north side of Sunset Hills Road</p> <p><u>Monthly Remarks</u> TPP ID#177. 2nd Final Design plans submitted to VDOT for review on 5/18/18. Utility plats not required based on input received from utility coordinator on 11/2/2017. Utility relocation design underway. Schedule adjusted to accommodate utility review. NTP issued for Land Acquisition on 11/14/17. Land rights on 2 of 3 properties have been acquired.</p>																							
<p>Land Acquisition</p> <p>Chain Bridge Rd. Walkway S - Horse Shoe Dr. to Niblick Dr</p> <p>03/15 10/15 12/15 05/16 06/18 06/17 06/18 11/16 NA NA 12/16 06/18 11/17 07/18 NA 08/18 09/18 10/18 11/18 07/18 06/19</p> <p>On Hold <input type="checkbox"/></p> <p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Providence</p> <p>2G40-088-014-0 \$1,300,000</p> <p>2G40-088-014 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: McCorkle, Lisa PM CPTED: Harrell, William</p> <p><u>Project Description</u> Approximately 2,660 LF of 5-foot sidewalk, including pedestrian signal and ramps</p> <p><u>Monthly Remarks</u> TPP ID#103. Working to resolve VDOT request for signal loop easement. ROW completion and permit submission revised due to this VDOT comment.</p> <p>Utility relocations (telecom handholes, and overhead utility line adjustments) are anticipated to be complete by July 2018. Construction dates revised due to ROW and utility delays.</p>																							
<p>Utility Relocation</p> <p>Baron Rd. Walkway N - Dead Run Park Trailhead to Douglas Dr</p> <p>01/16 NA 03/16 09/16 05/17 07/17 05/18 03/17 NA NA 03/17 08/17 NA NA NA 06/18 07/18 07/18 08/18 01/18 10/18</p> <p>On Hold <input type="checkbox"/></p> <p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Dranesville</p> <p>2G40-088-015-0 \$700,000</p> <p>2G40-088-015 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCCD: Stevens, Michael PM CPTED: Harrell, William</p> <p><u>Project Description</u> Construct approximately 430 LF of sidewalk, including curb and gutter and curb ramps</p> <p><u>Monthly Remarks</u> TPP ID#094. VDOT permit application submitted on 5/8/18. Draft construction package submitted to UDCCD 5/15/18.</p>																							
<p>Design</p> <p>Chesterbrook Rd. Walkway S - Chesterford Way to Maddux Lane</p> <p>05/15 09/15 02/16 06/17 05/18 04/18 06/18 09/17 NA NA 09/17 12/17 12/17 08/18 NA 07/18 08/18 09/18 10/18 03/19 04/19</p> <p>On Hold <input type="checkbox"/></p> <p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Dranesville</p> <p>2G40-088-016-0 \$1,800,000</p> <p>2G40-088-016 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Carlin, Craig PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u> Construct 5-foot concrete sidewalk on the south side of Chesterbrook Road</p> <p><u>Monthly Remarks</u> TPP ID#305. Final design is in progress. Advance final plans received on 4/26/18. Utility relocations underway.</p>																							
<p>Utility Relocation</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Kirby Road Walkway N – Birch Road to Ivy Hill Dr			03/15	07/15	12/15	07/16	04/18	03/18	06/18	11/16	NA	NA	02/17	09/17	NA	NA	NA	07/18	07/18	08/18	09/18	02/19	03/19
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 6-foot concrete sidewalk on north side of Kirby Road						TPP ID #143. Final plans distributed for review on 4/26/18.								
2G40-088-017-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-017	\$1,200,000		PM LAD: Shubert, Beth																				
	\$250,000		PM UDCCD: Rashid, Alan																				
			PM CPTED: Chellappa, Smitha																				

Design

Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct			03/15	07/15	12/15	07/16	04/18	03/18	06/18	11/16	NA	NA	02/17	06/17	NA	NA	NA	07/18	07/18	08/18	09/18	02/19	03/19
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 6-foot concrete sidewalk on north side of Kirby Road						TPP ID#142. Final plans distributed for review on 4/26/18.								
2G40-088-018-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-018	\$1,100,000		PM LAD: Shubert, Beth																				
	\$100,000		PM UDCCD: Rashid, Alan																				
			PM CPTED: Chellappa, Smitha																				

Design

Franconia Rd. @ Westchester St. Median Refuge			04/16	NA	03/17	09/17	03/18	07/17	12/18	03/18	TBD	NA	04/18	11/18	NA	NA	NA	01/19	02/19	03/19	04/19	03/18	06/19
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Conley, Tim						Median extension and pedestrian crossing with median refuge on Franconia Road at Westchester Street and left turn lane on Franconia Road at Bush Hill Drive						TPP ID#122. Comments on the Final design plans are being addressed. Land acquisition notice to proceed issued on 4/13/18. Land rights on 0 of 1 property acquired. Design plans will be presented to the Brookland-Bush Hill Civic Association at a community meeting on 5/22/18. Schedule adjusted in April in order to finalize project plat.								
2G40-088-022-0			PM UTL: Glass, Lisa																				
2G40-088-022	\$300,000		PM LAD: Lim, Vannak																				
	\$0		PM UDCCD: Knight, Ryan																				
			PM CPTED: Knight, Ryan																				

Land Acquisition

Idylwood Road Walkway - Norwalk St. southward			05/17	07/17	12/17	05/18	03/19	07/19	07/19	07/18	10/18	NA	10/18	06/19	07/19	03/20	NA	04/20	TBD	TBD	06/20	10/20	10/20
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Nabavi, Seyed						Construct 200 LF of 5-foot wide sidewalk along Idylwood Road						TPP ID# 136. Pre-final design is in progress.								
2G40-088-024-0			PM UTL: Nguyen, Tan																				
2G40-088-024	\$300,000		PM LAD: McCorkle, Lisa																				
	(\$290,000)		PM UDCCD: Qi, Maggie																				
			PM CPTED: Qi, Maggie																				

Design

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Magarity Road Walkway - Lusby Place to Peabody Dr.			09/17	04/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Dresser, John						Provide 8-foot wide asphalt walkway on south side of						TPP Project #150- HMSAMS - Preliminary design is in progress. Concept plan completed on 2/27/18. Meeting with Dranesville District Supervisor's office held on 4/5/18 to present the concept design. The current task order is for the Preliminary Phase only to present to the public at a Citizens Information Meeting being scheduled for 6/6/18. The final design scope and schedule through construction will be developed following completion of the Preliminary phase.								
2G40-088-025-0	Dranesville	PM UTL: Nguyen, Tan						Magarity Road, and one new															
2G40-088-025	\$2,300,000	PM LAD:						crosswalk. Provide left turn bays															
	\$1,300,000	PM UDCCD:						replacing center two way left turns.															
			PM CPTED: Wynands, Nicole																				
Design																							
North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.			02/17	05/17	05/18	08/18	05/19	11/19	11/19	10/18	01/19	NA	02/19	10/19	11/19	07/20	NA	08/20	NA	NA	09/20	03/21	03/21
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed						Construct 5-foot concrete						TPP ID#155. Intermediate plans distributed for review on 5/8/18.								
2G40-088-027-0		PM UTL: Pugh, Richard						sidewalk along the south side of															
2G40-088-027	\$1,850,000	PM LAD: Strayhorne, Robert						North Shore Drive															
	\$450,000	PM UDCCD: Stevens, Michael																					
			PM CPTED: Wells, Chris																				
Design																							
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7			08/16	01/17	03/18	08/18	04/20	08/20	08/20	05/19	06/19	NA	07/19	03/20	TBD	TBD	NA	TBD	02/21	03/21	04/21	06/22	06/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Vanzandt, Mark						Construct approximately 5,400						TPP ID#172. Intermediate design submitted on 3/22/18. Public meeting held on 4/23/18. Public comment period will close on 5/11/18.								
2G40-088-028-0		PM UTL: Nguyen, Tan						LF of 5-foot sidewalk and															
2G40-088-028	\$5,970,000	PM LAD: Rusu, Daniel						variable width asphalt trail along															
	\$1,670,000	PM UDCCD:						Sleepy Hollow Road															
			PM CPTED: Abifadel, Gibran																				
Design																							
Van Dorn St. Pedestrian & Bike Improvement - Oakwood Rd. to Alexandria			02/18	06/18	03/19	12/19	11/21	02/22	02/22	05/20	09/20	01/21	01/21	08/21	TBD	TBD	08/22	09/22	10/22	12/22	03/23	12/23	12/23
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Turner, Latesa						Construct approximately 2,000						TPP ID# 182. Preliminary design is in progress. Utility designations underway.								
2G40-088-029-0		PM UTL: Nguyen, Tan						LF of 8 to 10-foot walkway along															
2G40-088-029	\$2,950,000	PM LAD:						north side of South Van Dorn															
	\$1,950,000	PM UDCCD:						Street from Oakwood Road to															
			PM CPTED: Wells, Chris						Alexandria City Line														
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Arlington Blvd. Walkway - Blake Lane to Prosperity Avenue</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence 2G40-088-030-0 2G40-088-030 \$5,000,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Khorashadi, Brook PM UTL: PM LAD: PM UDCCD: PM CPTED: Wynands, Nicole</p> <p><u>Project Description</u> Complete missing walkway links</p> <p><u>Monthly Remarks</u> TPP ID#87. Pre-Scoping document rec'd from CPTED 6/1/17. Scoping meeting was held with CPTED to break the project into several feasible segments/projects to expedite design and construction. Awaiting revised scopes.</p>																							
<p>Pre-Design</p> <p>Georgetown Pike Trail Phase IV</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Dranesville 2G40-088-036-0 2G40-088-036 \$950,000 \$150,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Pugh, Richard PM LAD: Rusu, Daniel PM UDCCD: Samiyi, Bijan PM CPTED:</p> <p><u>Project Description</u> Approximately 1200 LF of 6-foot walkway along the north side of Georgetown Pike</p> <p><u>Monthly Remarks</u> TPP ID# 125 Pre-Final Plans distributed on 2/15/18. 1st Citizens' Information Meeting was held on 3/22/17. 2nd Citizens Information Meeting held on 10/4/17. Preliminary plats received 4/25/18 for review.</p>																							
<p>Design</p> <p>Hunter Village Dr Walkway (Wentworth to Flax)</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Springfield 2G40-088-038-0 2G40-088-038 \$550,000 \$250,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: PM UDCCD: PM CPTED: Wynands, Nicole</p> <p><u>Project Description</u> Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive</p> <p><u>Monthly Remarks</u> TPP ID#134. Preliminary design complete 1/26/18. Final Design Proposal approved 3/30/18. Intermediate plans underway.</p>																							
<p>Design</p> <p>Lisle Ave Walkway (Griffith to Sportsman)</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Dranesville 2G40-088-044-0 2G40-088-044 \$700,000 \$100,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCCD: PM CPTED:</p> <p><u>Project Description</u> Construct approx 870 feet of 5' conc. sidewalk along the east side of Lisle Ave. from Griffith Rd. to north of Peabody Dr.</p> <p><u>Monthly Remarks</u> TPP ID#147. Pre-Scoping document rec'd from CPTED 4/2/18. Project initiation underway.</p>																							
<p>Pre-Design</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Peace Valley Ln Walkway (Magarity to Lisle)</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Mason 2G40-088-049-0 \$700,000 2G40-088-049 \$200,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: PM LAD: Bailey, Stephen PM UDCCD: PM CPTED:</p> <p><u>Project Description</u> Construct approx. 825' lf of 5' conc. sidewalk along Peace Valley Lane near JEB Stuart High School.</p> <p><u>Monthly Remarks</u> TPP ID#161. Met with FCPA and FCPS regarding sidewalk alignment and impacts to existing conservation easement on FCPS property. Continuing discussions with LDS about vacating the existing conservation easement.</p> <p>On Hold <input type="checkbox"/></p>																							
Pre-Design																							
<p>Franconia-Springfield Pkwy Trail Connection</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Lee 2G40-088-066-0 \$500,000 2G40-088-066 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED:</p> <p><u>Project Description</u> Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway</p> <p><u>Monthly Remarks</u> TPP ID# 228. Intermediate design is in progress. Utility designation received on 4/26/18 was forwarded to consultant.</p> <p>On Hold <input type="checkbox"/></p>																							
Design																							
<p>Kirby Road Walkway (Mori to Chesterbrook)</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Dranesville 2G40-088-069-0 \$1,250,000 2G40-088-069 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: PM LAD: PM UDCCD: Stevens, Michael PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u> Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road</p> <p><u>Monthly Remarks</u> TPP ID# 238. Survey is in progress.</p> <p>On Hold <input type="checkbox"/></p>																							
Survey																							
<p>Rt.28 Widening (PWC L to Rt.29) NVTA- 124/400-C40017 Sully 2G40-100-000-0 Springfield \$91,100,000 2G40-100-000 \$78,024,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u> Widen Route 28 from 4 lanes to 6-7-8 lanes</p> <p><u>Monthly Remarks</u> TPP ID# 062. VDOT approved existing conditions traffic study with minor comments; 2040 traffic model due 5/16/18. Concept (15%) plans will be revised based on revised traffic analysis. Geotechnical investigations and NEPA support including cultural resources assessment are being finalized. Public Information meeting held 4/3/18. Project is anticipated to be Design Build delivery. Design will go through preliminary phase only. All funding must be in place prior to release of Design Build RFP, anticipated for late 2018.</p> <p>On Hold <input type="checkbox"/></p>																							
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
00559 Richmond Highway NB @ Anderson Lane																									
			01/18	TBD	09/18	TBD	12/18	02/19	02/19	NA	NA	NA	NA	NA	NA	NA	TBD	04/19	05/19	05/19	05/19	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
124/400-C40011	Mount Vernon		PM TDD: Ruffner, Scott				Install bus shelter and loading pad				Survey is in progress.														
4YP202-00559			PM UTL:																						
TS-000016-046	\$0		PM LAD:																						
	\$0		PM UDCCD:																						
			PM CPTED:																						
Survey																									
01070 Little River Turnpike EB @ Southland Avenue																									
			06/17	NA	12/17	NA	05/18	07/18	07/18	NA	NA	NA	NA	NA	NA	NA	NA	08/18	09/18	10/18	11/18	01/19	01/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
124/400-C40011	Mason		PM TDD: Hojatzadeh, Max				Install new 6' curb abutted sidewalk, new sidewalk connection at signal with two CG-12. Existing shelter and pad remain.				Final design is complete. Programmatic sidewalk buffer waiver request submitted on 3/12/18. Preparing draft construction package.														
4YP202-01070			PM UTL:																						
TS-000015-014	\$50,000		PM LAD:																						
	\$50,000		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
01125 - Fort Hunt Road SB @ Gahant Road																									
			08/16	NA	NA	03/17	07/17	06/18	04/18	07/17	NA	NA	10/17	03/18	NA	NA	NA	06/18	07/18	07/18	07/18	12/18	11/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa				Concrete loading pad, sidewalk, drainage improvements along with associated grading.				Land acquisition notice to proceed issued on 10/19/17. Land Acquisition completed on 3/22/18. Final Construction Package submitted to UDCCD 4/20/18. Countywide permit package submitted to VDOT 4/11/2018.														
4YP202-01125			PM UTL:																						
TS-000016-041	\$30,000		PM LAD: Maye, Kimberly																						
	\$0		PM UDCCD:																						
			PM CPTED:																						
Construction																									
01184-Fort Hunt Rd. NB @ Shendoah Rd. - (Fund 124/400-C40011)																									
			11/13	NA	11/14	05/16	07/17	10/15	05/17	02/15	NA	NA	02/15	07/15	NA	NA	NA	08/17	09/17	09/17	09/17	06/17	04/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa				Loading pad, sidewalk, handicap ramps, curb and gutter, drainage improvements and associated grading.				Final construction package sent to UDCCD on 8/7/17, UDCCD Task Order #21. Construction NTP 1/29/18.														
4YP202-01184			PM UTL:																						
TS-000016-025	\$0		PM LAD: Shubert, Beth																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
01377 - Burke Road WB @ Old Burke Lake Road			08/16	NA	NA	03/17	07/17	06/18	10/17	NA	NA	NA	NA	NA	NA	NA	NA	01/18	02/18	02/18	02/18	12/18	06/18	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>		
124/400-C40014		Springfield	PM TDD: Madhusudhan, Galappa				Concrete loading pad, sidewalk, drainage improvements along with associated grading.				Final construction package submitted to UDCD on 2/21/18. Part of UDCD Task Order #24.													
4YP202-01377			PM UTL:																					
TS-000018-020	\$20,000		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
01917 Town Center Parkway NB @ New Dominion Parkway			06/17	NA	12/17	NA	04/18	07/18	02/19	04/18	NA	NA	04/18	11/18	NA	NA	NA	03/19	04/19	05/19	06/19	01/19	10/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>		
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max				Install new Tolar shelter with bench and trash can, connect to existing sidewalk.				Final design complete. Land acquisition NTP 4/23/18.													
4YP202-01917			PM UTL:																					
TS-000013-034	\$50,000		PM LAD: Bailey, Stephen																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Land Acquisition																								
01962-Bluemont Way EB Near Library			06/16	NA	02/17	04/17	11/17	06/18	03/18	10/17	NA	NA	10/17	11/17	NA	NA	NA	03/18	05/18	05/18	05/18	06/19	10/18	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>		
124/400-C40011		Hunter Mill	PM TDD: Zahirieh, Shahla				Concrete loading pad, additional pad and bus shelter near bike racks, and possible retaining wall.				Final construction package submitted 3/29/18. Part of UDCD Task Order #26.													
4YP202-01962			PM UTL:																					
TS-000013-029	\$40,000		PM LAD: Bailey, Stephen																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
02147 - Pole Road near Wellhouse Court			NA	NA	07/17	NA	09/17	09/17	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	12/17	01/18	01/18	04/18	04/18	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>		
124/400-C40011		Mount Vernon	PM TDD: Barksdale, Christopher				Install concrete loading pad.				Construction substantially complete 4/6/18.													
4YP202-02147			PM UTL:																					
TS-000016-042	\$20,000		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Post-Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
02196-North Kings Hwy. SB @ Fairhaven Ave.			12/15	NA	08/17	NA	01/18	03/18	03/18	10/17	NA	NA	11/17	01/18	NA	NA	NA	04/18	05/18	06/18	07/18	11/18	11/18		
Bus Stop Improvements 124/400-C40011 4YP202-02196 TS-000014-024		Lee																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
			PM TDD: Barksdale, Christopher			Loading pad, bench, and trash can.			Countywide permit submitted to VDOT 3/19/18. Countywide permit received 4/20/18. Final construction package sent to UDCD 4/26/18.																
			PM UTL:																						
			PM LAD: Delli Carpini, Angelica																						
			PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Construction																									
02358 - Lee Highway EB @ West Street			08/16	NA	NA	03/17	08/17	06/18	11/17	NA	NA	NA	NA	NA	NA	NA	NA	01/18	02/18	02/18	02/18	12/18	05/18		
Bus Stop Improvements 124/400-C40011 4YP202-02358 TS-000017-018		Providence																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
			PM TDD: Madhusudhan, Galappa			Concrete loading pad, sidewalk, drainage improvements, curb ramp, remove and reset shelter along with associated grading.			Final construction package sent to UDCD on 1/24/18. Part of UDCCD Task Order #25.																
			PM UTL:																						
			PM LAD:																						
			PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Construction																									
02389 - Arlington Blvd EB near Nutley Street			08/16	NA	NA	03/17	08/17	06/18	11/17	NA	NA	NA	NA	NA	NA	NA	NA	01/18	02/18	02/18	02/18	12/18	06/18		
Bus Stop Improvements 124/400-C40011 4YP202-02389 TS-000017-019		Providence																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
			PM TDD: Madhusudhan, Galappa			Concrete Loading Pad, drainage improvements, curb ramp, remove and reset shelter along with associated grading.			Final construction package sent to UDCCD on 1/24/18. Part of UDCCD Task Order #25.																
			PM UTL:																						
			PM LAD:																						
			PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Construction																									
02392 Arlington Boulevard EB @ Chichester Lane			06/17	NA	12/17	NA	04/18	07/18	04/18	NA	NA	NA	NA	NA	NA	NA	NA	05/18	06/18	07/18	08/18	01/19	12/18		
Bus Stop Improvements 124/400-C40011 4YP202-02392 TS-000017-025		Providence																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
			PM TDD: Hojatzadeh, Max			Replace existing pad with new Tolar shelter with bench and trash can.			Final design complete. Countywide permit package submitted 4/9/18. Draft construction package submit to UDCCD on 4/2/18.																
			PM UTL:																						
			PM LAD:																						
			PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
02428 - Arlington Blvd. WB @ Chichester Ln.			08/16	NA	NA	03/17	07/17	06/18	11/17	NA	NA	NA	NA	NA	NA	NA	NA	02/18	02/18	02/18	05/18	12/18	06/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Madhusudhan, Galappa						Concrete Loading Pad, sidewalk, drainage improvements, detectable warning surface along with associated grading.						Final construction package submitted to UDCD on 2/27/18. Part of UDCD Task Order #26.								
4YP202-02428			PM UTL:																				
TS-000017-020	\$50,000	\$0	PM LAD: Carlin, Craig																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
02434-Hummer Road NB Near Frontage Road			06/16	NA	02/17	04/17	10/17	06/18	03/18	10/17	NA	NA	10/17	11/17	NA	NA	NA	03/18	04/18	04/18	04/18	06/19	10/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Zahirieh, Shahla						Concrete loading pad, possible curb modification, and adjust bus stop sign location.						Final construction package submitted 3/29/18. Part of UDCD Task Order #26.								
4YP202-02434			PM UTL:																				
TS-000015-007	\$30,000	\$0	PM LAD: Zelonis, Don																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
02637 Lake Newport Road EB @ Arbor Glen			01/18	NA	07/18	NA	03/19	05/19	05/19	11/18	TBD	TBD	12/18	04/19	TBD	TBD	NA	07/19	08/19	08/19	08/19	09/19	09/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Ruffner, Scott						Install concrete bus pad, sidewalk, and curb ramp						Intermediate design is in progress.								
4YP202-02637			PM UTL:																				
TS-000013-037	\$0	\$0	PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
Survey																							
03082 - Old Keene Mill Road WB @ Ainsworth Avenue			08/16	NA	NA	03/17	08/17	06/18	10/17	NA	NA	NA	NA	NA	NA	NA	NA	01/18	02/18	02/18	02/18	12/18	05/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Springfield		PM TDD: Madhusudhan, Galappa						Concrete loading pad, sidewalk, drainage improvements, curb ramp along with associated grading.						Final construction package sent to UDCD on 1/24/18. Part of UDCD Task Order #24.								
4YP202-03082			PM UTL:																				
TS-000018-021	\$30,000	\$0	PM LAD: Carlin, Craig																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
03132 Old Keene Mill Road EB @ Greeley Boulevard			11/16	NA	07/17	11/17	04/18	08/18	12/18	06/18	NA	NA	06/18	11/18	TBD	TBD	NA	02/19	03/19	03/19	03/19	06/19	09/19	
Bus Stop Improvements 124/400-C40011	Springfield		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
4YP202-03132			PM TDD: Vanzandt, Mark				Install bus shelter, curb & gutter, and sidewalk connection to existing ramp.				Final design in progress. Comments received from VDOT on 5/3/18. Preliminary project plats are under review.													
TS-000018-022	\$50,000		PM UTL:																					
	\$0		PM LAD:																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
03168 - Frontier Drive NB @ Franconia Road			NA	NA	08/17	NA	09/17	09/17	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	12/17	01/18	01/18	04/18	04/18	
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
4YP202-03168			PM TDD: Barksdale, Christopher				Replace concrete loading pad.				Construction substantially complete 4/4/18.													
TS-000014-029	\$20,000		PM UTL:																					
	\$0		PM LAD:																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Post-Construction																								
03181 Franconia Road EB @ Westchester Street			01/18	NA	07/18	NA	03/19	05/19	05/19	11/18	TBD	NA	12/18	04/19	TBD	TBD	NA	07/19	08/19	08/19	08/19	09/19	09/19	
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
4YP202-03181			PM TDD: Ruffner, Scott				Install new bus shelter				Intermediate design is in progress.													
TS-000014-036	\$0		PM UTL:																					
	\$0		PM LAD:																					
			PM UDCD:																					
			PM CPTED:																					
Survey																								
03189 - Franconia Road @ Sable Drive			NA	NA	08/17	NA	09/17	09/17	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	09/17	01/18	01/18	04/18	02/18	
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
4YP202-03189			PM TDD: Barksdale, Christopher				Shift bus shelter.				Construction substantially complete 2/26/18.													
TS-000014-030	\$20,000		PM UTL:																					
	\$0		PM LAD:																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Post-Construction																								

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					
03230 - Kingstowne Blvd WB @ Kingstowne Center																							
Bus Stop Improvements 124/400-C40011		Lee	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD
4YP202-03230																							
TS-000014-034		\$20,000																					
		\$0																					
Pre-Design																							
03231 - Kingstowne Blvd WB @ Barclay Drive																							
Bus Stop Improvements 124/400-C40011		Lee	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD
4YP202-03231																							
TS-000014-035		\$20,000																					
		\$0																					
Pre-Design																							
03237 South Van Dorn Street NB @ Kingstowne Boulevard																							
Bus Stop Improvements 124/400-C40011		Lee	01/18	NA	07/18	TBD	03/19	05/19	05/19	11/18	NA	TBD	12/18	04/19	TBD	TBD	NA	07/19	08/19	08/19	08/19	09/19	09/19
4YP202-03237																							
TS-000014-037		\$0																					
		\$0																					
Survey																							
3272 Indian Run NB @ Edsall																							
Bus Stop Improvements 124/400-C40011		Mason	11/16	NA	03/17	NA	08/17	08/18	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	11/17	11/17	11/17	06/19	04/18
4YP202-03272																							
TS-000015-013		\$20,000																					
		\$0																					
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
03285 - Edsall Road EB @ Edsall Ridge Road			08/16	NA	NA	03/17	08/17	06/18	10/17	NA	NA	NA	NA	NA	NA	NA	NA	01/18	02/18	02/18	02/18	12/18	04/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa				Concrete loading pad, sidewalk, drainage improvements along with associated grading.				Construction substantially complete 4/18/18.														
4YP202-03285			PM UTL:																						
TS-000015-012	\$50,000		PM LAD:																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Post-Construction																									
03396-Commerce Street WB @ Bowie Drive			06/16	NA	02/17	04/17	06/18	06/18	06/18	10/17	NA	NA	10/17	06/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Lee		PM TDD: Zahirieh, Shahla				Concrete loading pad, adjust bus stop sign location, and install curb ramp.				Final design plans 10/18/17. Land acquisition notice to proceed issued 10/25/17. Land rights on 0 of 1 property have been acquired.														
4YP202-03396			PM UTL:																						
TS-000014-027	\$30,000		PM LAD: Delli Carpini, Angelica																						
	\$27,000		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									
03465 Backlick Road SB - Rhoden Court			11/16	NA	05/17	NA	12/17	08/18	03/18	09/17	NA	NA	09/17	01/18	NA	NA	NA	05/18	06/18	06/18	06/18	06/19	09/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Braddock		PM TDD: Vanzandt, Mark				Install loading pad, shelter, trashcan, and retaining wall.				Final construction package sent on 5/3/18.														
4YP202-03465			PM UTL:																						
TS-000011-032	\$50,000		PM LAD: Najeeb, Mohammed																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Construction																									
03479-Backlick Road NB @ Essex Avenue			06/16	NA	02/17	04/17	06/17	06/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	09/17	10/17	10/17	09/17	06/19	04/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Lee		PM TDD: Zahirieh, Shahla				Concrete loading pad.				Construction substantially complete 4/2/18.														
4YP202-03479			PM UTL:																						
TS-000014-028	\$20,000		PM LAD:																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Post-Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
03586 Heritage Drive NB @ Little River Turnpike			06/17	NA	12/17	NA	04/18	07/18	02/19	05/18	NA	NA	05/18	12/18	NA	NA	NA	03/19	04/19	05/19	06/19	01/19	10/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Mason		PM TDD: Hojatzadeh, Max				Replace existing brick pad with exact dimension concrete pad, connect to existing sidewalk.				Final design complete. Utilities designation received and forwarded to consultant. Land acquisition NTP 5/17/18.														
4YP202-03586			PM UTL:																						
TS-000015-015	\$50,000		PM LAD: Carlin, Craig				Install Tolar shelter, non-advertisement with bench, trash can and bike rack.																		
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									
03670 - Olley Lane SB @ Goss Road			NA	NA	09/17	NA	04/18	07/18	04/18	11/17	NA	NA	11/17	03/18	NA	NA	NA	08/18	09/18	10/18	11/18	03/19	03/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Braddock		PM TDD: Barksdale, Christopher				Install concrete loading pad.				Land Acquisition complete on 3/12/18. Draft Construction Package submitted to UDCD 3/13/18 and returned 4/13/18. Final design plans complete on 4/18/18. Countywide Permit submitted to VDOT 4/23/18.														
4YP202-03670			PM UTL:																						
TS-000011-029	\$20,000		PM LAD: Strayhorne, Robert																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
03673 - Little River Tpk EB @ Elizabeth Lane			08/16	NA	NA	03/17	08/17	06/18	10/17	NA	NA	NA	NA	NA	NA	NA	NA	01/18	02/18	02/18	02/18	12/18	05/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Braddock		PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.				Final construction package sent to UDCD on 1/24/18. Part of UDCD Task Order #25.														
4YP202-03673			PM UTL:																						
TS-000011-030	\$20,000		PM LAD: Carlin, Craig																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Construction																									
03684-Little River Turnpike EB @ Markham Street			06/16	NA	02/17	04/17	10/17	06/18	03/18	10/17	NA	NA	10/17	11/17	NA	NA	NA	03/18	04/18	04/18	05/18	06/19	10/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Mason		PM TDD: Zahirieh, Shahla				Concrete loading pad, Possible retaining wall.				Final construction package submitted 3/28/18. Part of UCDC Task Order #26.														
4YP202-03684			PM UTL:																						
TS-000015-008	\$30,000		PM LAD: Maye, Kimberly																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
03694 Little River Turnpike EB @ Pinecrest Vista Drive			06/17	NA	12/17	NA	04/18	07/18	04/18	NA	NA	NA	NA	NA	NA	NA	NA	05/18	06/18	07/18	08/18	01/19	12/18		
Bus Stop Improvements 124/400-C40011 4YP202-03694 TF-000015-016	Mason \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Remove existing pad and bench. Install new pad and Tolar shelter with bench and trash can.				<u>Monthly Remarks</u> Final design complete. Draft construction package submit to UDCD on 4/2/18. VDOT Countywide permit package submitted 4/9/18.														
Design																									
04063 - Braddock Road @ Queensberry Avenue			NA	NA	07/17	NA	09/17	09/17	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	10/17	01/18	01/18	06/18	04/18		
Bus Stop Improvements 124/400-C40011 4YP202-04063 TS-000011-031	Braddock \$20,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Replace concrete loading pad.				<u>Monthly Remarks</u> Construction substantially complete 4/3/18.														
Post-Construction																									
04082 Lee Jackson Highway WB @ Highland Oaks			NA	NA	11/17	NA	12/17	03/18	03/18	NA	NA	NA	NA	NA	NA	NA	NA	04/18	05/18	06/18	07/18	11/18	11/18		
Bus Stop Improvements 124/400-C40011 4YP202-04082 TS-000019-004	Sully \$20,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Loading pad.				<u>Monthly Remarks</u> Countywide permit package submitted to VDOT on 3/19/18. Countywide permit received 4/20/18. Final Construction Package sent to UDCD 4/26/18.														
Construction																									
04167-International Drive SB @ Fletcher Street			06/16	NA	02/17	04/17	10/17	06/18	04/18	10/17	NA	NA	10/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19		
Bus Stop Improvements 124/400-C40011 4YP202-04167 TS-000017-014	Providence \$30,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Strayhorne, Robert PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Concrete loading pad, and extensive sidewalk connection.				<u>Monthly Remarks</u> Final design plans completed 10/18/17. Land acquisition complete 3/23/18. VDOT countywide permit package submitted 4/9/18. Draft construction package submitted to UDCD on 4/24/18 and returned 5/14/18.														
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

04174-Tyco Road EB @ Leesburg Pike			06/16	NA	02/17	04/17	10/17	06/18	06/18	10/17	NA	NA	NA	NA	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19
------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
124/400-C40011 Providence
4YP202-04174
TS-000017-015 \$30,000
 \$0

Project Manager/Assignments
 PM TDD: Zahirieh, Shahla
 PM UTL:
 PM LAD: Delli Carpini, Angelica
 PM UDCC: Carlin, Craig
 PM CPTED:

Project Description
 Concrete loading pad.

Monthly Remarks
 Final design plans completed 10/18/2017. Scope was changed to avoid land rights acquisition. Revised plans on hold pending site analysis review of proposed developer plan to shift the bus stop.

On Hold

Design

04209 Lee Jackson Highway EB @ Airline Parkway			01/18	NA	07/18	NA	03/19	05/19	05/19	11/18	TBD	NA	12/18	04/19	TBD	TBD	NA	07/19	08/19	08/19	08/19	09/19	09/19
--	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
124/400-C40011 Sully
4YP202-04209
TS-000019-005 \$0
 \$0

Project Manager/Assignments
 PM TDD: Ruffner, Scott
 PM UTL:
 PM LAD:
 PM UDCC:
 PM CPTED:

Project Description
 Install bus shelter

Monthly Remarks
 Survey is in progress.

On Hold

Survey

04251-Gallows Road @ Cottage Street			06/16	NA	02/17	04/17	10/17	06/18	03/18	10/17	NA	NA	10/17	02/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19
-------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
124/400-C40011 Providence
4YP202-04251
TS-000017-016 \$30,000
 \$0

Project Manager/Assignments
 PM TDD: Zahirieh, Shahla
 PM UTL:
 PM LAD: Delli Carpini, Angelica
 PM UDCC: Carlin, Craig
 PM CPTED:

Project Description
 Concrete loading pad, and possible retaining wall and/or handrail.

Monthly Remarks
 Final design plans completed 10/18/17. Land acquisition completed 2/26/18. VDOT countywide permit package submitted 3/19/18. Draft construction package submitted to UDCC on 5/1/18 and was returned 5/14/18.

On Hold

Design

04308-Greensboro Drive SB @ International Drive			06/16	NA	02/17	04/17	03/18	06/18	03/18	10/17	NA	NA	10/17	01/18	NA	NA	NA	06/18	08/18	08/18	08/18	06/19	04/19
---	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
124/400-C40011 Providence
4YP202-04308
TS-000017-017 \$40,000
 \$0

Project Manager/Assignments
 PM TDD: Zahirieh, Shahla
 PM UTL:
 PM LAD: Bailey, Stephen
 PM UDCC: Carlin, Craig
 PM CPTED:

Project Description
 Concrete loading pad, and possible curb ramp upgrade.

Monthly Remarks
 Final design is complete. Land acquisition completed 1/29/18. VDOT countywide permit package submitted 3/19/18. Draft construction package submitted to UDCC on 5/1/18 and was returned 5/14/18.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
04328 - Magarity Road EB @ Ware Road			08/16	NA	NA	03/17	08/17	06/18	10/17	NA	NA	NA	NA	NA	NA	NA	NA	01/18	02/18	02/18	02/18	12/18	05/18	
Bus Stop Improvements 124/400-C40011 4YP202-04328 TS-000012-026		\$20,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:		<u>Project Description</u> Concrete loading pad, asphalt shoulder extension, drainage improvements, along with associated grading.				<u>Monthly Remarks</u> Final construction package sent to UDCD on 1/24/18. Part of UDCD Task Order #25.														On Hold <input type="checkbox"/>	
Construction																								
04468-Nutley Street NB @ Kingsley Road			06/16	NA	02/17	04/17	03/18	06/18	03/18	NA	NA	NA	NA	NA	NA	NA	NA	03/18	04/18	04/18	05/18	06/19	10/18	
Bus Stop Improvements 124/400-C40011 4YP202-04468 TS-000013-030		\$30,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Delli Carpini, Angelica PM UDCD: Carlin, Craig PM CPTED:		<u>Project Description</u> Concrete loading pad, upgrade curb ramp, and possible retaining wall and/or handrail.				<u>Monthly Remarks</u> Construction authorization provided on 3/28/18. Part of UCDC Task Order #26.														On Hold <input type="checkbox"/>	
Construction																								
04594 - Blake Lane EB @ Platten Drive			NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	
Bus Stop Improvements 124/400-C40011 4YP202-04594 TS-000017-026		\$20,000 \$20,000	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: PM UDCD: PM CPTED:		<u>Project Description</u> Install new shelter.				<u>Monthly Remarks</u> Project initiation. TDD will acquire land rights on this project. Construction will be by Signal/Transit.														On Hold <input type="checkbox"/>	
Pre-Design																								
04811-Vaden Dr. WB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	05/18	08/15	NA	NA	01/16	06/16	NA	NA	NA	06/18	07/18	07/18	07/18	12/16	10/18	
Bus Stop Improvements 124/400-C40011 4YP202-04811 TS-000017-009		\$15,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Shubert, Beth PM UDCD: PM CPTED:		<u>Project Description</u> Loading Pad				<u>Monthly Remarks</u> Bus pads will not be installed until after developer has completed street acceptance. Street acceptance is now anticipated in Spring 2018.														On Hold <input type="checkbox"/>	
Utility Relocation																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
04812-Vaden Dr. EB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	05/18	08/15	NA	NA	10/15	12/15	NA	NA	NA	06/18	07/18	07/18	07/18	12/16	10/18
Bus Stop Improvements 124/400-C40011 4YP202-04812 TS-000017-010	Providence	\$15,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Shubert, Beth PM UDCCD: PM CPTED:				<u>Project Description</u> Loading pad			<u>Monthly Remarks</u> Bus pads will not be installed until after developer has completed street acceptance. Street acceptance is now anticipated in Spring 2018.													
Utility Relocation																							
04965 Arlington Boulevard WB @ Williams Drive			NA	NA	11/17	NA	12/17	03/18	03/18	NA	NA	NA	NA	NA	NA	NA	NA	04/18	05/18	06/18	07/18	11/18	11/18
Bus Stop Improvements 124/400-C40011 4YP202-04965 TS-000017-027	Providence	\$20,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install loading pad and 5' sidewalk.			<u>Monthly Remarks</u> Countywide permit package submitted to VDOT on 3/19/18. Countywide permit received 4/20/18. Final Construction Package sent to UDCCD 4/26/18.													
Construction																							
05076 Sunset Hills Road EB near Fairfax County Parkway			11/16	NA	05/17	NA	12/17	08/18	08/18	09/17	NA	NA	09/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19
Bus Stop Improvements 124/400-C40011 4YP202-05076 TS-000013-033	Hunter Mill	\$30,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Bailey, Stephen PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install ADA compliant loading pad and bench.			<u>Monthly Remarks</u> Land acquisition notice to proceed on 9/26/17. Land rights on 0 of 1 property have been acquired. Project plans have been redesigned based on property owner request.													
Land Acquisition																							
05123 - Soapstone Drive NB @ Rolling Green Court			08/16	NA	NA	03/17	05/18	06/18	06/18	NA	NA	NA	NA	NA	NA	NA	NA	07/18	08/18	08/18	09/18	12/18	12/18
Bus Stop Improvements 124/400-C40011 4YP202-05123 TS-000013-031	Hunter Mill	\$40,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Concrete loading pad, sidewalk, drainage improvements, curb ramp along with associated grading.			<u>Monthly Remarks</u> Final Design is in progress. Project is being redesigned to avoid impacts to property owner.													
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
05176 South Lakes Drive NB @ Sagewood Lane			06/17	NA	12/17	NA	05/18	07/18	04/19	05/18	NA	NA	08/18	03/19	NA	NA	NA	06/19	07/19	08/19	09/19	01/19	12/19		
Bus Stop Improvements 124/400-C40011 4YP202-05176 TS-000013-035		Hunter Mill \$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Install new 8'x9' pad with trash can. new sidewalk connection and replace exiting ramp.				<u>Monthly Remarks</u> Final design & plat complete. Plan submitted to Reston Community for review on 5/8/18.														
Design																									
5517-FULLERTON RD EB @ BOSTON RD			11/16	NA	05/17	NA	12/17	08/18	04/18	10/17	NA	NA	10/17	03/18	NA	NA	NA	05/18	06/18	06/18	06/18	06/19	10/18		
Bus Stop Improvements 124/400-C40011 4YP202-05517 TS-000016-045		Mount Vernon \$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Bailey, Stephen PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install bus shelter and retaining wall.				<u>Monthly Remarks</u> Final construction package sent 5/3/18.														
Construction																									
05553-Elden Street SB Near Herndon Parkway			06/16	NA	02/17	04/17	06/17	06/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	09/17	10/17	10/17	10/18	06/19	03/18		
Bus Stop Improvements 124/400-C40011 4YP202-05553 TS-000012-025		Dranesville \$20,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Concrete loading pad, and adjust bus stop sign location.				<u>Monthly Remarks</u> Construction substantially complete 3/29/18.														
Post-Construction																									
06018 - Armistead Road WB @ Richmond Highway			NA	NA	07/17	NA	09/17	09/17	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	10/17	01/18	01/18	04/18	04/18		
Bus Stop Improvements 124/400-C40011 4YP202-06018 TS-000016-043		Mount Vernon \$20,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete loading pad.				<u>Monthly Remarks</u> Construction substantially complete 4/6/18.														
Post-Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
07102 Telegraph Road NB @ Rose Hill Drive			11/16	NA	05/17	NA	12/17	08/18	11/17	09/17	NA	NA	09/17	11/17	NA	NA	NA	01/18	02/18	02/18	02/18	06/19	06/18	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Lee		PM TDD: Vanzandt, Mark				Install loading pad and sidewalk connection to existing trail.				Final construction package submitted on 1/11/18. Part of UDCD Task Order #24.													
4YP202-07102			PM UTL:																					
TS-000014-032	\$20,000		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
09002 - Loisdale Road SB near Newington Road			08/16	NA	NA	03/17	09/17	06/18	11/17	NA	NA	NA	NA	NA	NA	NA	NA	02/18	02/18	02/18	02/18	12/18	06/18	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa				Concrete loading pad, sidewalk, drainage improvements along with associated grading.				Final construction package submitted to UDCD on 2/21/18. Part of UCDC Task Order #26.													
4YP202-09002			PM UTL:																					
TS-000014-031	\$30,000		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Construction																								
9047-Willow Oaks Corporate Drive EB @ Williams Drive			11/16	NA	05/17	NA	11/17	08/18	12/17	10/17	NA	NA	10/17	10/17	NA	NA	NA	01/18	02/18	02/18	02/18	06/19	06/18	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD: Vanzandt, Mark				Install bus shelter.				Final construction package submitted on 1/11/18. Part of UCDC Task Order #23.													
4YP202-09047			PM UTL:																					
TS-000017-023	\$50,000		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
9048 Willow Oaks Corporate Drive WB @ Williams Drive			11/16	NA	05/17	NA	12/17	08/18	08/18	09/17	NA	NA	09/17	05/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD: Vanzandt, Mark				Install bus shelter, trashcan, and sidewalk connection to existing ramp.				Land acquisition complete 5/4/18. Draft construction package submitted to UDCD 5/15/18.													
4YP202-09048			PM UTL:																					
TS-000017-024	\$50,000		PM LAD: Strayhorne, Robert																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Bid Advertisement																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
09082 Town Center Parkway SB @ New Dominion Parkway			06/17	NA	12/17	03/18	05/18	07/18	04/19	TBD	NA	NA	05/18	12/18	TBD	TBD	NA	06/19	07/19	08/19	09/19	01/19	01/20
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Hojatzadeh, Max						Install new Tolar shelter with bench and reash can. Drainage pipe require under pad, connect pad to existing sidewalk.						Final design complete. Land acquisition NTP 5/10/18. Land rights on 0 of 1 properties have been acquired.								
4YP202-09082			PM UTL:																				
TS-000013-036	\$50,000	\$0	PM LAD: Bailey, Stephen																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Land Acquisition																							
09083 Old Keene Mill Road EB @ Spring Road			06/17	NA	12/17	03/18	05/18	07/18	02/19	05/18	NA	NA	05/18	12/18	NA	NA	NA	03/19	04/19	05/19	06/19	01/19	10/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Hojatzadeh, Max						Install 8'x8' pad with Tolar shelter with bench and trash can. replace existing CG-12.						Final design is complete. Land acquisition NTP 5/10/18. Land rights on 0 of 1 properties have been acquired.								
4YP202-09083			PM UTL:																				
TS-000014-033	\$50,000	\$0	PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Land Acquisition																							
Leesburg Pke @ Colvin Run Rd.			10/09	NA	10/10	04/13	10/14	10/14	04/15	02/14	02/14	NA	02/14	07/14	06/14	09/15	NA	10/15	12/15	01/16	04/16	03/17	06/17
Pedestrian Task Force Recommendations			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max						Install signalized pedestrian crosswalk at the intersection of Leesburg Pike and Colvin Run Road						Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction substantially completed 6/26/17. Approved revised plan submitted to UDCCD on 10/4/17 for construction. Modification to Carper's Farm Way completed. VDOT punch list is being addressed.								
PPTF01-01800			PM UTL: Yusufoglu, Eldar																				
ST-000003-018	\$3,500,000	\$250,000	PM LAD: Kresge, Carol																				
			PM UDCCD: Frazier, Demond																				
			PM CPTED: Chellappa, Smitha																				
Post-Construction																							
Hunter Mill Rd. @ Sunrise Valley Dr			02/13	05/13	12/13	08/14	11/15	03/15	09/16	09/14	NA	NA	10/14	07/15	05/15	06/18	NA	07/18	08/18	09/18	10/18	12/15	04/19
Pedestrian Task Force Recommendations			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco						Install signalized pedestrian crosswalks, 5-foot concrete sidewalk, refuge islands, curb gutter, and 8-foot trail						Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. VDOT LUP received 9/13/16. Draft construction package submitted on 10/4/16. The existing signals at this intersection are part of VDOT's signal rebuild list. Utility relocations are in progress. Utility companies are awaiting on VDOT permits to approve their permit to complete the relocation work.								
PPTF01-03100			PM UTL: Yusufoglu, Eldar																				
ST-000003-031	\$1,600,000	\$200,000	PM LAD: Delli Carpini, Angelica																				
			PM UDCCD: Samiyi, Bijan																				
			PM CPTED:																				
Utility Relocation																							

Project Name		May 2018																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Hunter Village Dr		02/10	NA	12/10	02/12	12/15	08/14	09/16	11/13	NA	NA	11/13	08/14	10/14	12/14	NA	02/17	02/17	02/17	08/17	01/14	05/18	
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-03200 ST-000003-032		Springfield	PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCCD: Lim, Vannak PM CPTED: Aguayo, Vanessa					Approximately 4,600 LF of shoulder and pedestrian improvements on Hunter Village Drive							Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction is 90% complete.								
		\$1,350,000 \$50,000																					
Construction																							
Birch St. Sidewalk		12/11	05/13	06/14	11/14	08/16	01/14	10/17	10/15	NA	NA	11/15	11/16	08/17	04/18	NA	06/18	07/18	08/18	09/18	06/17	03/19	
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-04800 ST-000003-048		Dranesville	PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William					Approximately 700 LF of concrete sidewalk on west side of Birch Street from Grove Avenue to existing Falls Church City sidewalk							Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Revised drainage plan completed. Utilities relocation are complete. Dominion Energy preparing utility relocation plans to address possible conflicts with revised drainage. Draft revised drainage plan submitted to UDCCD on 5/2/18.								
		\$1,250,000 \$250,000																					
Utility Relocation																							
Old Dominion Linway Birch		10/13	NA	06/14	05/15	02/16	03/16	04/16	08/15	NA	NA	08/15	03/16	01/15	07/16	NA	07/16	09/16	09/16	11/16	09/16	08/17	
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-06200 ST-000003-062		Dranesville	PM TDD: Ruffner, Scott PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: Stevens, Michael PM CPTED: Chellappa, Smitha					Pedestrian intersection and bus stop improvements							Construction substantially completed on 8/31/17.								
		\$1,100,000 \$0																					
Post-Construction																							
Rt. 123 @ Braddock Rd.		06/10	04/11	04/13	08/13	09/14	09/14	01/15	11/13	01/14	NA	11/13	04/14	04/14	07/15	NA	02/15	03/15	04/15	07/15	09/14	12/16	
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
At-Grade Interim Improvements 124/400-C40011 R12301A-0 2G40-015-000		Braddock Springfield	PM TDD: Vanzandt, Mark PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Stevens, Michael PM CPTED: Harrell, William					Intersection improvements at Braddock Road/123 which include additional turn lanes and turn lane extensions.							VDOT permit released 4/16/18.								
		\$4,500,000 (\$1,000,000)																					
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Hunter Mill @ Mystic Meadow Roundabout</p> <p>08/10 NA NA 04/15 08/16 11/12 11/16 09/15 08/14 NA 05/14 12/15 06/14 11/16 NA 02/17 03/17 04/17 06/17 04/18 04/18</p> <p>On Hold <input type="checkbox"/></p> <p><u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: Bajracharya, Sanjala PM CPTED:</p> <p><u>Project Description</u> Install roundabout, including bicycle and pedestrian facilities</p> <p><u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction was substantially completed on 4/22/18.</p>																							
<p>Rt. 123 @ Jermantown Rd.</p> <p>06/10 NA 10/13 05/14 11/15 01/14 11/17 09/14 02/16 NA 03/16 01/17 02/17 05/18 NA 06/18 07/18 08/18 09/18 09/15 02/19</p> <p>On Hold <input type="checkbox"/></p> <p><u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Samiyi, Bijan PM CPTED:</p> <p><u>Project Description</u> Add right turn lanes on northbound and southbound Route 123, including drainage improvements</p> <p><u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. VDOT permit received 12/19/17. Land acquisition completed 1/26/17. Draft construction package is in progress. Utility relocation is in progress. Overhead utility relocations are complete. Schedule change in September to allow additional time for underground utility relocations.</p>																							
<p>Chain Bridge Road @ Wasp Lane RRFB</p> <p>TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD TBD</p> <p>On Hold <input type="checkbox"/></p> <p><u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: PM LAD: PM UDCCD: PM CPTED:</p> <p><u>Project Description</u> Install Rapid Flash Rectangular Beacon (RRFB) and crosswalk on Chain Bridge Road at Wasp Lane</p> <p><u>Monthly Remarks</u> TPP ID#692. Will discuss project at VDOT Monthly Traffic Engineering Coordination meeting on 5/16/18 to confirm plan submission process.</p>																							
<p>Jefferson Manor Improvements Phase IIIA</p> <p>03/15 05/15 02/16 01/17 06/18 03/18 07/18 10/17 NA NA 11/17 06/18 06/18 11/18 NA 07/18 09/18 10/18 11/18 02/19 04/19</p> <p>On Hold <input type="checkbox"/></p> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Rashid, Alan PM CPTED: Guarino, Michael</p> <p><u>Project Description</u> Infrastructure reconstruction on Albemarle Drive in Jefferson Manor</p> <p><u>Monthly Remarks</u> Final design is in progress. LAD NTP issued on 11/29/17. Land rights on 40 of 53 properties have been acquired. Utility relocation designs are in progress.</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Beulah Rd. Wilkwy Abbotsford to Clarks Crossing Phase II			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Pedestrian Improvements - Bond Funded			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Hunter Mill		PM TDD: Vanzandt, Mark				Approximately 500 LF of pedestrian improvements along Beulah Road from Abbotsford Drive to Antioch Church				The property owner that was impacted by the proposed drainage improvements was unwilling to grant land rights for the project. In the event a project at this location is desired in the future to complete the missing trail link, the project will be added to unfunded project list.													
4YP201-PB009-B			PM UTL:																					
ST-000021-009	\$700,000		PM LAD: Kresge, Carol																					
	\$0		PM UDCCD:																					
			PM CPTED:																					
Study																								
Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	03/18	07/18	07/18	09/17	12/17	NA	09/17	06/18	03/18	11/18	NA	09/18	10/18	11/18	11/18	12/19	12/19	
+#http://+#			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Lee		PM TDD: Ayers, Robert				Pedestrian improvements and approximately 3,500 LF of 4-foot bike lane along east side of Telegraph Road from South Kings Highway to Lee District Park				Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final design is in progress. Partial NTP for land acquisition was issued on 9/6/17, land rights on 2 of 7 properties acquired. Utility relocations: Dominion waiting on GSA approval/permit, cable relocation on Lee District Park underway. GSA to provide plat for easement on Park property and comments on three party agreement. Meeting with GSA on 3/12/18 to discuss plats and tree loss. 4th prefinal submission on 3/30/18. Some County comments received. Signal Plans approved 4/30/18. Meeting scheduled for 5/23/18 with GSA to review park encroachment plat and tree loss tabulation. GSA anticipates signatures in June 2018.													
4YP201-PB023			PM UTL: Nguyen, Tan																					
ST-000021-023	\$5,250,000		PM LAD: Cate, Dennis																					
	\$1,250,000		PM UDCCD: Samiyi, Bijan																					
			PM CPTED:																					
Land Acquisition																								
Oak St. Wilkwy from West of Morgan Ln to I-495 Overpass			05/13	NA	08/13	07/14	11/15	02/15	02/17	07/14	NA	NA	07/14	12/14	NA	NA	NA	03/17	05/17	05/17	07/17	09/15	10/17	
Pedestrian Improvements - Bond Funded			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Providence		PM TDD: Marsh, Dennis				Approximately 230 LF of pedestrian improvements along south side of Oak Street				Construction substantially complete on 10/2/17. Permit revision for design modification to address safety concerns approved on 4/17/18. Plans sent to UDCCD on 4/19/18.													
4YP201-PB038B			PM UTL: Nguyen, Tan																					
ST-000021-038	\$340,000		PM LAD: Kresge, Carol																					
	\$0		PM UDCCD: Stevens, Michael																					
			PM CPTED: Harrell, William																					
Post-Construction																								
Rt. 7 Wilkwy @ Rio Dr.to Glenmore Dr			03/10	NA	05/11	03/13	06/15	09/15	09/15	06/13	NA	NA	06/13	07/14	NA	NA	NA	01/17	01/17	01/17	07/17	12/16	05/18	
Pedestrian Improvements - Bond Funded			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Mason		PM TDD: Marsh, Dennis				Approximately 1,800 LF of walkway on east side of Route 7 from Rio Drive to Waters Edge Condos and on west side from Nevius Street to Glenmore Drive				Construction 95% complete. Schedule adjusted based on construction contract length and additional time for utility work during construction.													
4YP201-PB045			PM UTL: Nguyen, Tan																					
ST-000021-044	\$1,275,000		PM LAD: Honnick, John																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED: Harrell, William																					
Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt. 7 Wlkwy @ Seminary Ramp Streetscape Phase II			03/10	NA	03/11	NA	07/14	07/14	07/14	02/13	NA	NA	02/13	04/14	05/13	11/13	02/15	03/15	03/15	04/15	06/15	07/15	10/15
Pedestrian Improvements - Bond Funded 304/300-C30050	Mason		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP201-PB054			PM TDD: Marsh, Dennis				Streetscape project on the south side of the ramp from Columbia Pike to Seminary Road. This project will be 5' brick walkway approximately 450 LF. Project was split from 4YP201-PB050.				Construction substantially completed 10/9/15. VDOT permit released 1/18/16. Awaiting LAP close out. As-Builts have been submitted 6 months ago.												
ST-000021-050	\$321,804	\$0	PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCCD: Farsad, Nahid																				
			PM CPTED:																				
Post-Construction																							On Hold <input type="checkbox"/>
Fairfax County Pkwy Rt. 29 to Braddock Rd.			02/11	09/11	05/13	03/14	04/15	11/14	08/15	01/14	NA	NA	01/14	03/14	NA	NA	NA	01/16	01/16	01/16	02/16	01/14	02/18
Spot Improvements 304/300-C30050	Springfield		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP209-0			PM TDD: Vanzandt, Mark				Add SB continuous auxiliary lane from Route 29 interchange to Braddock Road interchange				Construction authorization package signed 1/15/16. Construction task order approved and NTP issued 2/16/16 for the signage work. Construction is substantially complete on 2/9/18.												
5G25-049-000	\$2,400,000	\$0	PM UTL: Yusufoglu, Eldar																				
			PM LAD: Maggard, Lisa																				
			PM UDCCD: Frazier, Demond																				
			PM CPTED: Shin, Sung																				
Construction																							On Hold <input type="checkbox"/>
Rt. 29 Widening			12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17
Roadway Improvements 304/300-C30050	Braddock		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP212-0			PM TDD: Khorashadi, Brook				Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road and add a dedicated right turn lane from Stevenson Drive to Waples Mill Road				Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction NTP issued on 8/18/15. Construction substantially completed 11/14/17. Punch list work is in progress. VDOT Final Inspection 3/13/18.												
5G25-052-000	\$20,207,489	\$1,000,000	PM UTL: Nguyen, Tan																				
			PM LAD: Finnell, Richard																				
			PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Rosenbaum, Jane																				
Post-Construction																							On Hold <input type="checkbox"/>
Cinder Bed Road			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17
Cinder Bed Road Improvements 304/300-C30050	Mount Vernon		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP214-0			PM TDD: Ayers, Robert				Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road				Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction complete Final Inspection on 1/31/18. Punch list items addressed. Street Acceptance Package submitted 3/16/2018. Comments on package received 4/25/18, work order for plat corrections to Survey on 8/5/18.												
5G25-054-000	\$6,350,000	\$0	PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Borkowski, Tad																				
Post-Construction																							On Hold <input type="checkbox"/>

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Wiehle Ave.Phase II 304/300-C30050 5G25-028-000-A-0 5G25-028-000	Hunter Mill Dranesville \$1,082,200 \$25,000	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: McCorkle, Lisa PM CPTED:	<u>Project Description</u> Four lane road from Fairfax County Parkway to Reston Avenue.	<u>Monthly Remarks</u> Street acceptance process underway. Substantially complete 11/30/16. Final acceptance of the project by VDOT can not move forward until all punchlist items are complete. Workplan to address erosion issue approved by VDOT and sent to UDCD on 5/3/18.	NA 03/89 01/90 NA 10/98 NA NA 03/98 03/98 NA NA 10/98 NA NA NA 11/15 02/16 02/16 02/16 09/16 11/16	On Hold <input type="checkbox"/>																			
Post-Construction																									
Wiehle Ave.Phase III 304/300-C30050 5G25-028-000-B-0 5G25-028-000	Dranesville \$1,082,200 \$25,000	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: McCorkle, Lisa PM CPTED:	<u>Project Description</u> Four lane road from Dranesville Road to Fairfax County Parkway.	<u>Monthly Remarks</u> Street acceptance process underway. Substantially complete 11/30/16. Final acceptance of the project by VDOT can not move forward until all punchlist items are complete including storm drain punchlist items. Awaiting additional VDOT comments regarding pipe inspection video.	NA 03/89 07/90 NA 08/00 NA NA 11/99 11/99 NA NA 06/00 NA NA NA 11/15 02/16 02/16 02/16 09/16 11/16	On Hold <input type="checkbox"/>																			
Post-Construction																									
Braddock Rd./Roberts Road NB Right Turn Lane Spot Roadway Improvements 2014 304/300-C30050 5G25-059-002-0 5G25-059-002	Braddock \$1,250,000 \$400,000	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Rusu, Daniel PM UDCD: Cutler, Tom PM CPTED: Qi, Maggie	<u>Project Description</u> Add a Northbound Right Turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road	<u>Monthly Remarks</u> TPP ID#B258. 2nd pre-final design in progress. SWM design review and redesign task order contract underway. Start of land acquisition has been extended as the SWM design is completed.	01/16 09/16 05/17 10/17 12/18 02/19 05/19 08/18 NA NA 09/18 04/19 11/18 05/19 NA 06/19 07/19 08/19 09/19 03/20 03/20	On Hold <input type="checkbox"/>																			
Design																									
North Chambliss St./Beauregard St. Spot Roadway Improvements 2014 304/300-C30050 5G25-059-003-0 5G25-059-003	Mason \$1,500,000 \$500,000	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCD: PM CPTED: Chellappa, Smitha	<u>Project Description</u> Realign North Chambliss Street to eliminate free flow right turn and connect to Beauregard Street at existing signal opposite shopping center parking lot entrance	<u>Monthly Remarks</u> TPP Plan ID#B261. Additional traffic analysis coordination with VDOT has been completed. Meeting with District Supervisor is being scheduled. Schedule will be determined after the scope has been reviewed.	12/16 04/17 TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD	On Hold <input type="checkbox"/>																			
Design																									

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Silverbrook Rd./Southrun Rd. EB Left Turn Lane		03/16	NA	10/16	03/17	04/18	06/18	02/19	09/17	TBD	NA	06/18	01/19	TBD	TBD	NA	03/19	04/19	05/19	06/19	05/19	03/20						
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon	PM TDD:	Conley, Tim					Add eastbound left turn lane on Silverbrook Road at Southrun Road					TPP ID#B267. Final design plans distributed to VDOT for review on 4/23/18. Conflicts with 42" waterline have been eliminated. Remaining utility conflicts are being addressed. Project plats are being revised per latest design revisions. Schedule adjusted in April to revise project plats.															
5G25-059-005-0		PM UTL:	Maisel, Michael																									
5G25-059-005	\$1,750,000	PM LAD:	Rusu, Daniel																									
	\$550,000	PM UDCCD:	McCorkle, Lisa																									
		PM CPTED:	Aguayo, Vanessa																									
Design		07/15	12/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD						
Old Courthouse Rd./Besley Rd. Realignment		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill	PM TDD:	Nabavi, Seyed					Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection, including new bridge, bicycle lanes, and shared-use path					TPP ID # 35. Proposal negotiation for the new scope is in progress. Stage I bridge report was approved on 10/18/17. Public Information Meeting was held 2/1/18. Schedule will be determined after proposal is finalized.															
5G25-059-007-0		PM UTL:	Nguyen, Tan																									
5G25-059-007	\$8,500,000	PM LAD:	Strayhorne, Robert																									
	\$5,200,000	PM UDCCD:	Lim, Vannak																									
		PM CPTED:	Aguayo, Vanessa																									
Design		02/16	NA	06/16	01/17	02/18	05/18	05/18	04/17	TBD	NA	04/17	08/17	12/17	07/18	NA	06/18	NA	NA	07/18	12/18	12/18						
Lakepointe Dr/Guinea Rd. Ped Intersection Imp		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Braddock	PM TDD:	Nabavi, Seyed					Construct approximately 825 LF of sidewalk, including curb and gutter, pedestrian crosswalks, and curb ramps on north and east legs of intersection					TPP ID#B272. Permit and draft construction package submission is in progress. Land acquisition completed on 8/28/17. Utility relocations are in progress.															
5G25-060-004-0		PM UTL:	Nguyen, Tan																									
5G25-060-004	\$1,100,000	PM LAD:	Shubert, Beth																									
	\$800,000	PM UDCCD:	Stevens, Michael																									
		PM CPTED:	Miller, Douglas																									
Utility Relocation		08/15	11/15	03/16	12/16	03/18	NA	NA	11/16	NA	NA	12/16	02/18	NA	NA	NA	05/18	NA	NA	05/18	12/17	09/18						
Columbia Pike/Gallows Rd. Ped Intersection Imp		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Mason	PM TDD:	Marsh, Dennis					Pedestrian signal and improvements to intersection					TPP ID#B277. Land rights completed on 2/26/18. Project handed off to VDOT Signal Rebuild for construction on 5/4/18. Gas valve to be adjusted to grade during construction.															
5G25-060-009-0		PM UTL:	Nguyen, Tan																									
5G25-060-009	\$350,000	PM LAD:	Finnell, Richard																									
	\$150,000	PM UDCCD:																										
		PM CPTED:	Aguayo, Vanessa																									
Construction																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Pohick Rd./Southrun Rd. Ped Intersection Imp			11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	01/19	NA	02/19	03/19	04/19	05/19	02/20	02/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Roberson, Jeanmarie						Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road						TPP ID#B278. Land acquisition completed on 1/3/18. Utility relocations in progress. VDOT permit application submitted 4/23/18. Permit issuance pending execution of stormwater device located within VDOT right-of-way agreement.								
5G25-060-010-0			PM UTL: Nguyen, Tan																				
5G25-060-010		\$1,250,000	PM LAD: Glass, Lisa																				
		\$1,050,000	PM UDCCD: Frazier, Demond																				
			PM CPTED: Chellappa, Smitha																				
Utility Relocation																							
Hooes Rd./Newington Forest Ave Ped Intersection Imp			01/16	03/16	07/16	01/17	05/17	09/18	10/18	08/17	NA	NA	02/18	04/18	05/18	12/18	NA	11/18	12/18	01/19	02/19	03/19	06/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Conley, Tim						Construct 5-foot concrete sidewalk along the south side of Newington Forest Avenue from Treasure Tree Court to Hooes Road, including pedestrian signals and crosswalk						TPP ID#B279. Third final design plans distributed to VDOT for review on 4/3/18. No test holes needed. Conflict with streetlight cable is being addressed. Land acquisition completion memo received on 4/30/18.								
5G25-060-011-0	Springfield		PM UTL: Yusufoglu, Eldar																				
5G25-060-011		\$1,250,000	PM LAD: Najeeb, Mohammed																				
		\$1,050,000	PM UDCCD:																				
			PM CPTED: Aguayo, Vanessa																				
Utility Relocation																							
Old Keene Mill Rd. Walkway - Carrleigh Pkwy - west to existing			09/15	01/16	08/16	12/16	03/17	12/17	12/17	03/17	NA	NA	03/17	09/17	04/17	10/17	NA	03/18	04/18	04/18	06/18	07/18	09/18
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Madhusudhan, Galappa						Construct 150 LF of 5-foot concrete sidewalk and curb and gutter west of Carrleigh Parkway and extend the right turn lane						TPP ID# B283 Final Construction package sent to UDCCD on 3/16/18.								
5G25-060-014-0			PM UTL: Nguyen, Tan																				
5G25-060-014		\$350,000	PM LAD: Finnell, Richard																				
		\$250,000	PM UDCCD: Carlin, Craig																				
			PM CPTED: Borkowski, Tad																				
Bid Advertisement																							
Dolley Madison Sidewalk - Chain Br Rd. area			10/15	NA	04/16	09/16	10/17	01/18	06/18	06/17	NA	NA	06/17	10/17	NA	NA	NA	07/18	08/18	08/18	09/18	12/18	03/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Zahirieh, Shahla						5-foot of concrete sidewalk on south side of Dolley Madison Boulevard from Chain Bridge Road to bus stop just north of Kurtz Road to fill in missing segments						TPP ID#B290 Land acquisition completed 10/6/17. Design plans were approved 3/7/2018. Permit application underway.								
5G25-060-015-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-015		\$450,000	PM LAD: Baker, Lisa																				
		\$150,000	PM UDCCD: Bajracharya, Sanjala																				
			PM CPTED: Lind, Adam																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Dolley Madison Sidewalk - Old Dominion - Beverly Ave																									
			10/15	NA	04/16	09/16	01/18	01/18	07/18	11/17	NA	NA	11/17	06/18	04/18	10/18	NA	08/18	09/18	10/18	11/18	12/18	05/19		
<p>Pedestrian Improvements 2014 304/300-C30050 Dranesville 5G25-060-016-0 \$650,000 5G25-060-016 \$250,000</p>																									
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
			PM TDD: Zahirieh, Shahla					Install sidewalk on south side of Dolley Madison Boulevard					<p>TPP ID#B291 Land acquisition notice to proceed issued 11/7/17. Land rights on 1 of 2 properties have been acquired. Final plans were approved on 2/13/18.</p>												
			PM UTL: Yusufoglu, Eldar																						
			PM LAD: Bailey, Stephen																						
			PM UDCCD: Bajracharya, Sanjala																						
			PM CPTED: Lind, Adam																						
Land Acquisition																									
Sunrise Valley Dr. Sidewalk - River Birch Rd. - Legacy Circle																									
			01/16	NA	05/16	08/16	12/16	06/17	09/17	09/16	NA	NA	09/16	09/17	NA	NA	NA	11/17	12/17	12/17	02/18	02/18	04/18		
<p>Pedestrian Improvements 2014 304/300-C30050 Dranesville 5G25-060-017-0 \$300,000 5G25-060-017 \$0</p>																									
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
			PM TDD: Hojatzadeh, Max					Construct approximately 370 LF of 5-foot wide concrete sidewalk along the north side of Sunrise Valley Drive from River Birch Road to Legacy Circle					<p>TPP ID#B295. Construction substantially complete 4/25/18.</p>												
			PM UTL:																						
			PM LAD: Delli Carpini, Angelica																						
			PM UDCCD: Stevens, Michael																						
			PM CPTED: Abifadel, Gibran																						
Post-Construction																									
SouthVanDorn-Franconia Rd. Walkway - SW quadrant																									
			12/15	04/16	09/16	04/17	10/17	01/19	01/19	12/17	NA	NA	01/18	08/18	09/18	10/18	NA	01/19	02/19	TBD	03/19	07/19	07/19		
<p>Pedestrian Improvements 2014 304/300-C30050 Lee 5G25-060-018-0 \$350,000 5G25-060-018 (\$50,000)</p>																									
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
			PM TDD: Conley, Tim					Construct approximately 430 LF of sidewalk along the west side of South Van Dorn Street and south of Franconia Road, including new bus stop pad and curb ramps					<p>TPP ID#B297. Second final design plans are in progress. Programmatic design waiver to request curb-abutted sidewalk, per request from Supervisor's office, received from VDOT on 3/3/17. Coordination with utilities are underway. Land rights on 0 of 2 properties acquired.</p>												
			PM UTL: Yusufoglu, Eldar																						
			PM LAD: Strayhorne, Robert																						
			PM UDCCD: Samiyi, Bijan																						
			PM CPTED: Abifadel, Gibran																						
Land Acquisition																									
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.																									
			07/16	10/16	05/17	03/18	03/19	05/19	05/19	06/18	NA	NA	07/18	01/19	01/19	09/19	NA	07/19	08/19	09/19	10/19	05/20	05/20		
<p>Pedestrian Improvements 2014 304/300-C30050 Mason 5G25-060-020-0 \$1,550,000 5G25-060-020 \$450,000</p>																									
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
			PM TDD: Turner, Latesa					Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road					<p>TPP ID#090. Pre-Final plans distributed for review on 3/12/18. Review comments received and are being addressed. Preparing project plats.</p>												
			PM UTL: Maisel, Michael																						
			PM LAD: Delli Carpini, Angelica																						
			PM UDCCD: Stevens, Michael																						
			PM CPTED: Abifadel, Gibran																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Braddock Rd. Walkway - Carlbern Dr.- Clubside Ln			02/16	09/16	02/17	06/17	01/18	08/18	07/18	09/17	NA	NA	10/17	06/18	04/18	10/18	NA	10/18	11/18	11/18	11/18	05/19	05/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Sully		PM TDD: Dresser, John						Construct approximately 1,150 LF of 5-foot concrete sidewalk along the south side of Braddock Road						TPP ID#095. Final plans distributed to VDOT for review on 1/18/18. Land acquisition NTP issued on 10/13/17. Land rights on 0 of 1 properties have been acquired. 150' of 12" Gas line relocation design complete and authorized for relocation on 4/13/18.								
5G25-060-022-0			PM UTL: Nguyen, Tan																				
5G25-060-022	\$750,000		PM LAD: Glass, Lisa																				
	\$400,000		PM UDCCD: Lim, Vannak																				
			PM CPTED: Abifadel, Gibran																				
Land Acquisition																							
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.			12/17	02/18	08/18	02/19	11/19	05/20	05/20	04/19	07/19	NA	07/19	03/20	04/20	09/20	NA	08/20	09/20	10/20	11/20	08/21	08/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad						Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123						TPP ID#102. Intermediate design is in progress.								
5G25-060-023-0			PM UTL: Nguyen, Tan																				
5G25-060-023	\$1,650,000		PM LAD:																				
	(\$150,000)		PM UDCCD:																				
			PM CPTED: Knight, Ryan																				
Design																							
Edsall Road Walkway			12/15	01/16	04/16	09/16	02/18	06/18	06/18	06/17	NA	NA	08/17	04/18	03/18	09/18	NA	07/18	08/18	09/18	10/18	04/19	04/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Barksdale, Christopher						Construct approximately 1,060 LF of sidewalk along westbound Edsall Road and add signalized pedestrian crossing at Timber Forest Drive and Edsall Road						TPP ID#113. Final plans complete 2/27/18. Plans submitted to VDOT for review 2/28/18, returned with comments 4/3/18. Utility relocations authorized 3/27/18. Land acquisition completed on 4/23/18. Comments being addressed.								
5G25-060-024-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-024	\$850,000		PM LAD: Delli Carpini, Angelica																				
	\$150,000		PM UDCCD: Frazier, Demond																				
			PM CPTED: Chellappa, Smitha																				
Utility Relocation																							
Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center			03/15	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	08/18	NA	08/18	08/18	08/18	09/18	03/19	03/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: El Kaissi, Mohamad						Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard						TPP ID#116. Land acquisition was completed on 4/6/18. Relocation of four (4) street lights is being coordinated with Dominion Energy. VDOT permit submission is in progress. Preparing the draft construction package.								
5G25-060-026-0			PM UTL: Nguyen, Tan																				
5G25-060-026	\$700,000		PM LAD: Shubert, Beth																				
	\$100,000		PM UDCCD: Frazier, Demond																				
			PM CPTED: Harrell, William																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.			07/15	09/15	05/16	01/17	11/17	09/17	12/18	12/17	NA	NA	02/18	09/18	05/18	04/19	NA	02/19	03/19	03/19	04/19	07/18	10/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Pedestrian Improvements 2014
304/300-C30050 Lee
5G25-060-027-0
5G25-060-027 \$2,000,000
 \$750,000

Project Manager/Assignments
 PM TDD: Ruffner, Scott
 PM UTL: Nguyen, Tan
 PM LAD: Najeeb, Mohammed
 PM UDCCD: Carlin, Craig
 PM CPTED: Harrell, William

Project Description
 Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive

Monthly Remarks
TPP ID#119 - Land acquisition NTP issued on 2/5/18. Land rights on 8 of 11 properties have been acquired.

On Hold

Land Acquisition

Glen Forest Drive Walkway			03/15	05/15	10/15	09/16	11/18	01/17	01/19	08/17	12/17	NA	03/18	10/18	11/18	02/19	NA	03/19	04/19	04/19	05/19	11/17	09/19
----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Pedestrian Improvements 2014
304/300-C30050 Mason
5G25-060-028-0
5G25-060-028 \$950,000
 (\$250,000)

Project Manager/Assignments
 PM TDD: Ruffner, Scott
 PM UTL: Nguyen, Tan
 PM LAD: Rusu, Daniel
 PM UDCCD: Carlin, Craig
 PM CPTED: CPTED, To Be Determined

Project Description
 Construct approximately 1,150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane

Monthly Remarks
TPP ID#128. LAD NTP date adjusted to March 2018 to acquire additional temporary construction easements on 2 properties. Land rights on 7 of 14 properties have been acquired.

On Hold

Land Acquisition

Gunston Cove Road Walkway			04/16	06/16	11/16	03/17	08/17	06/18	04/18	06/17	NA	NA	07/17	09/17	NA	NA	NA	08/18	09/18	09/18	09/18	04/19	02/19
----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Pedestrian Improvements 2014
304/300-C30050 Mount Vernon
5G25-060-029-0
5G25-060-029 \$900,000
 \$400,000

Project Manager/Assignments
 PM TDD: Madhusudhan, Galappa
 PM UTL: Yusufoglu, Eldar
 PM LAD: Baker, Lisa
 PM UDCCD:
 PM CPTED: Miller, Douglas

Project Description
 Construct approximately 320 LF of 5-foot concrete sidewalk, including curb and gutter and drainage improvements along north side of Gunston Cove Road

Monthly Remarks
TPP ID#131. VDOT permit received 5/10/18. Draft construction package submitted to UDCCD 5/15/18.

On Hold

Design

Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.			04/15	NA	10/15	12/16	12/17	03/17	06/18	07/17	NA	NA	09/17	02/18	03/18	08/18	NA	07/18	08/18	09/18	10/18	12/17	04/19
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Pedestrian Improvements 2014
304/300-C30050 Springfield
5G25-060-030-0
5G25-060-030 \$2,500,000
 \$1,300,000

Project Manager/Assignments
 PM TDD: Conley, Tim
 PM UTL: Nguyen, Tan
 PM LAD: Shubert, Beth
 PM UDCCD: Samiyi, Bijan
 PM CPTED: Harrell, William

Project Description
 Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road

Monthly Remarks
TPP ID#144. Second final design plans are in progress. Conflict with 12" waterline has been resolved. Land acquisition completion memo received 2/23/18. Project schedule adjusted in March to accommodate a second final plan submission.

On Hold

Utility Relocation

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Medford Dr.Walkway - Annandale HS - Davian Dr			01/15	NA	08/15	01/16	03/17	01/17	06/18	03/16	NA	NA	05/16	03/17	01/17	03/17	NA	07/18	08/18	09/18	10/18	12/17	05/19	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Conley, Tim						Approximately 475 LF of sidewalk, including curb and gutter on east side of Medford Drive from Davian Drive to Four Year Run						TPP ID#151. Third Final design plans distributed to VDOT Hydraulics for review on 4/17/18. LAD completion memo received 3/13/17. Utility relocation is complete. Project schedule adjusted in April to address remaining VDOT Hydraulics comments and accommodate a third final plan submission.									
5G25-060-031-0			PM UTL: Nguyen, Tan																					
5G25-060-031	\$900,000		PM LAD: Delli Carpini, Angelica																					
	\$500,000		PM UDCCD: McCorkle, Lisa																					
			PM CPTED: Harrell, William																					
Design																								
Post Forest Dr.Walkway - Legato Rd. - west to existing			09/16	11/16	03/17	05/18	01/19	03/19	03/19	06/18	06/18	NA	07/18	12/18	12/18	03/19	NA	04/19	05/19	06/19	07/19	01/20	01/20	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Springfield		PM TDD: Turner, Latesa						Construct approximately 500 LF of 6-foot concrete sidewalk along the south side of Post Forest Drive from Legato Road to 210 LF west of Cedar Forest Drive						TPP ID#163. Pre-final design is in progress. Advance pre-final plans received 4/24/18.									
5G25-060-032-0			PM UTL: Maisel, Michael																					
5G25-060-032	\$500,000		PM LAD: Bailey, Stephen																					
	\$200,000		PM UDCCD: Rashid, Alan																					
			PM CPTED: Harrell, William																					
Design																								
Post Forest Dr.Walkway - Legato Rd. - Govt Ctr Pkwy			07/16	NA	10/16	04/17	01/18	09/17	04/18	07/17	NA	NA	11/17	12/17	NA	NA	NA	05/18	05/18	06/18	06/18	07/18	11/18	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Turner, Latesa						Construct approximately 860 LF of 5-foot concrete sidewalk along south side of Post Forest Drive						TPP ID#164. VDOT permit received 4/24/18. Draft construction package submitted to UDCCD on 4/26/18 and was returned 5/9/18. Final construction package in progress.									
5G25-060-033-0			PM UTL: Maisel, Michael																					
5G25-060-033	\$350,000		PM LAD: Bailey, Stephen																					
	(\$250,000)		PM UDCCD: Bajracharya, Sanjala																					
			PM CPTED: Harrell, William																					
Design																								
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES			06/16	07/16	12/16	11/17	10/18	01/19	01/19	05/18	TBD	NA	05/18	12/18	TBD	05/19	NA	03/19	04/19	05/19	06/19	10/19	10/19	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive						TPP ID# 165. Final Design is in progress. Allowance request from the consultant was approved on 5/8/18; in order to complete additional drainage design work due to change in pipe size. Additional survey received from LSB on 5/1/18. Additional utility designation request made on 4/25/18 is in progress. Final plats are being prepared. Video Inspection NTP issued on 2/27/18. Project notification letters sent to property owners impacted by the project on 3/8/18.									
5G25-060-034-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-034	\$2,500,000		PM LAD: Monahan, Clyde																					
	\$1,200,000		PM UDCCD:																					
			PM CPTED: Luo, Caijun																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.			02/16	09/16	04/17	02/18	07/18	09/18	02/19	01/18	NA	NA	06/18	12/18	08/18	01/19	NA	03/19	04/19	05/19	06/19	06/19	12/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD:	Marsh, Dennis	Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road				TPP ID#167. 2nd pre-final plans are in progress. All comments have been received and are under review. NTP for LAD acquisition to be submitted after prefinal comments have been reviewed and addressed. 2 properties affected. Utility relocation (water, gas, and fiberoptics) will be within existing ROW. Additional designation received on 4/9/18.														
5G25-060-036-0			PM UTL:	Nguyen, Tan																			
5G25-060-036	\$1,350,000		PM LAD:	Bailey, Stephen																			
	\$550,000		PM UDCCD:	Stevens, Michael																			
			PM CPTED:	Abifadel, Gibran																			
Design																							
Seminary Rd. Walkway - Magnolia Ln - Colfax Av			09/16	01/17	08/17	03/18	03/19	06/19	06/19	06/18	08/18	NA	08/18	04/19	05/19	09/19	NA	08/19	09/19	10/19	11/19	06/20	06/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD:	Marsh, Dennis	890 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue				TPP ID#169. Pre-final plans were distributed for review on 3/29/18. Plats received on 5/9/18 and are under review.														
5G25-060-038-0			PM UTL:	Maisel, Michael																			
5G25-060-038	\$900,000		PM LAD:	Delli Carpini, Angelica																			
	(\$700,000)		PM UDCCD:																				
			PM CPTED:	Qi, Maggie																			
Design																							
South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr			05/17	NA	01/18	06/18	12/18	10/19	10/19	10/18	TBD	NA	11/18	08/19	TBD	TBD	NA	02/20	03/20	04/20	06/20	02/21	02/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD:	Hojatzadeh, Max	Install walkway: Section 1-Greenskeepers Ct. to Soapstone Dr., Section 3-Whisperwood Glen Rd. to Ridge Heights Rd., Section 4-Harbor Ct. to Twin Branches Rd.				TPP ID#175. Pre-final design is in progress. DRB meeting held 5/15/18.														
5G25-060-039-0			PM UTL:	Nguyen, Tan																			
5G25-060-039	\$3,200,000		PM LAD:																				
	(\$450,000)		PM UDCCD:	McCorkle, Lisa																			
			PM CPTED:	Knight, Ryan																			
Design																							
Sunrise Valley Dr. Walkway - Hitchcock Dr. - Colts Brook Dr			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD:	Shahnaj, Sonia	Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive				TPP ID#176. Survey is in progress and is expected to be completed by Summer 2018. Schedule to be determined once the survey is complete. Draft task order proposal was received from the Consultant on 3/21/18. Comments given back to the Consultant for a revision on 4/5/18. Revised proposal received on 5/1/18 and is under review.														
5G25-060-040-0			PM UTL:																				
5G25-060-040	\$725,000		PM LAD:																				
	\$225,000		PM UDCCD:																				
			PM CPTED:	Harrell, William																			
Pre-Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Great Falls St. Walkway - I-66 - North West St																							
			10/15	01/16	TBD	07/17	10/18	11/18	11/18	12/17	NA	NA	12/17	09/18	09/18	01/19	NA	01/19	TBD	01/19	02/19	09/19	09/19
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Pedestrian Improvements 2014			PM TDD: Beall, James						Construct approximatley 1,400						TPP ID#202. Land acquisition notice to proceed was issued 12/4/17. Land rights on 2 of 7 properties acquired.								
304/300-C30050 Dranesville			PM UTL: Yusufoglu, Eldar						LF of sidewalk and curb and						Coordinating utility relocations with Fairfax Water and other utilities. Utility relocations will be required but no utility plats are								
5G25-060-042-0			PM LAD: Cate, Dennis						gutter along the east side of						required.								
5G25-060-042			PM UDCCD:						Great Falls Street														
			PM CPTED: Qi, Maggie																				
Land Acquisition																							
Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave																							
			11/17	12/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Pedestrian Improvements 2014			PM TDD: Barksdale, Christopher						Construct 1,500 LF of 8-foot wide						TPP ID#205. Preliminary design plans received 12/15/17. Preliminary Phase Addendum #1 plans received 3/30/18.								
304/300-C30050 Mason			PM UTL: Pugh, Richard						walkway along north side of						Further preliminary design is required to evaluate retaining wall locations and options. Preliminary Phase Addendum #2								
5G25-060-043-0			PM LAD:						Little River Turnpike to both west						approved 5/3/18. Schedule to be determined after preliminary design evaluation is reviewed and full scope of project is								
5G25-060-043			PM UDCCD:						of and east of Roberts Avenue						authorized, which is expected Summer 2018.								
			PM CPTED: Qi, Maggie																				
Design																							
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr																							
			08/17	11/17	06/18	01/19	08/19	07/20	07/20	05/19	07/19	NA	09/19	06/20	07/20	11/20	NA	12/20	01/21	02/21	03/21	04/22	04/22
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Pedestrian Improvements 2014			PM TDD: Lauretti, Francesco						Construct 1,550 LF of 9-foot						TPP ID#234. Intermediate design is in progress. NTP for additional design services issued 3/28/18.								
304/300-C30050 Mason			PM UTL: Pugh, Richard						wide, curb abutted sidewalk														
5G25-060-044-0			PM LAD:																				
5G25-060-044			PM UDCCD:																				
			PM CPTED: Qi, Maggie																				
Survey																							
Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct																							
			06/16	08/16	12/16	07/17	01/18	09/18	12/18	08/17	NA	NA	04/18	11/18	TBD	TBD	NA	01/19	02/19	03/19	04/19	08/19	02/20
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Pedestrian Improvements 2014			PM TDD: Lauretti, Francesco						Construct approximately 961 LF						TPP ID#235. Final design in progress. LAD NTP on 4/2/18. Land rights on 0 of 5 properties have been acquired.								
304/300-C30050 Mason			PM UTL: Nguyen, Tan						of 5-foot sidewalk, including curb														
5G25-060-045-0			PM LAD: Bailey, Stephen						and gutter														
5G25-060-045			PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
01011-Richmond Hwy. SB @ Holley Hill Rd.			10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	01/18	09/18	08/18
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD: Barksdale, Christopher						Install bus shelter.						Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.								
5G25-061-003-0			PM UTL:																				
5G25-061-003		\$60,000	PM LAD:																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
01018-Richmond Hwy. SB @ Sherwood Hall Ln.			10/15	04/16	07/16	08/16	10/17	03/18	03/18	05/17	NA	NA	06/17	02/18	NA	NA	NA	05/18	06/18	07/18	10/18	03/19	03/19
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD: Barksdale, Christopher						Install bus stop pad with Tolar bus shelter, 27 lf of 8' wide asphalt trail, bike racks, trash can, retaining wall with handrail						Countywide permit package submitted to VDOT on 3/20/18. Countywide permit received 4/20/18. Final Construction Package being prepared.								
5G25-061-004-0			PM UTL:																				
5G25-061-004		\$60,000	PM LAD: Shubert, Beth																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
01027-Richmond Hwy. SB @ Brevard Ct.			10/15	04/16	07/16	08/16	10/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	01/18	09/18	08/18
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD: Barksdale, Christopher						Install bus shelter.						Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.								
5G25-061-005-0			PM UTL:																				
5G25-061-005		\$60,000	PM LAD:																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
01001-Richmond Hwy. SB @ Huntington Avenue			10/15	04/16	07/16	08/16	10/17	03/18	05/18	04/17	NA	NA	06/17	05/18	NA	NA	NA	07/18	09/18	10/18	01/19	03/19	06/19
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Land rights on 0 of 1 properties have been acquired. Schedule adjusted due to Land Acquisition negotiations.								
5G25-061-006-0			PM UTL:																				
5G25-061-006		\$60,000	PM LAD: Monahan, Clyde																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status		FUT (\$)																						
01002-Richmond Hwy. SB/Belle Haven Towers			10/15	04/16	07/16	09/16	03/17	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	01/18	09/18	08/18	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.									
5G25-061-007-0			PM UTL:																					
5G25-061-007		\$60,000	PM LAD:																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
01004-Richmond Hwy. SB @ North Kings Hwy.			10/15	04/16	07/16	08/16	10/17	12/17	06/17	12/16	NA	NA	02/17	05/17	NA	NA	NA	05/18	06/18	07/18	10/18	03/19	03/19	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Final Construction Package being prepared.									
5G25-061-008-0			PM UTL:																					
5G25-061-008		\$60,000	PM LAD: Kresge, Carol																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
01043-Richmond Hwy. SB @ Armisted Rd. EB			01/14	NA	10/15	NA	08/16	10/15	03/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	01/18	09/18	08/18	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter, loading pad, bike rack and trash can.						Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.									
5G25-061-009-0			PM UTL:																					
5G25-061-009		\$60,000	PM LAD:																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
01045-Richmond Hwy. SB @ Dutchman Dr.			10/15	04/16	07/16	08/16	10/17	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	01/18	09/18	08/18	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.									
5G25-061-010-0			PM UTL:																					
5G25-061-010		\$60,000	PM LAD:																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
01046-Richmond Hwy. SB @ Fernedge Ln.			10/15	04/16	NA	NA	06/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	01/18	09/18	08/18	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.									
5G25-061-011-0			PM UTL:																					
5G25-061-011		\$60,000	PM LAD:																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
01048-Richmond Hwy. NB @ Fernedge Ln.			10/15	04/16	07/16	08/16	10/17	12/17	07/17	05/17	NA	NA	05/17	06/17	NA	NA	NA	05/18	06/18	07/18	10/18	03/19	03/19	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Final Construction Package being prepared.									
5G25-061-012-0			PM UTL:																					
5G25-061-012		\$60,000	PM LAD: Alcon, Kelly																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
01049-Richmond Hwy. NB @ Dutchman Dr.			10/15	04/16	07/16	08/16	08/17	12/17	09/17	06/17	NA	NA	06/17	07/17	NA	NA	NA	05/18	06/18	07/18	10/18	03/19	03/19	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Final Construction Package being prepared.									
5G25-061-013-0			PM UTL:																					
5G25-061-013		\$60,000	PM LAD:																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
01079-Richmond Hwy. NB near Wyngate Manor Court			10/15	02/16	03/16	08/16	10/17	12/17	10/17	12/16	NA	NA	01/17	09/17	NA	NA	NA	05/18	06/18	07/18	10/18	03/19	03/19	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Final Construction Package being prepared.									
5G25-061-015-0			PM UTL:																					
5G25-061-015		\$60,000	PM LAD: Kresge, Carol																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

01085-Richmond Hwy. NB @ Russell Rd. 10/15 04/16 NA NA 07/16 12/17 04/17 NA NA NA NA NA NA NA NA 06/17 09/17 10/17 01/18 09/18 08/18

RHPTI Ped Improvements 2014
304/300-C30050 Mount Vernon
5G25-061-016-0
5G25-061-016 \$60,000
 \$0

Project Manager/Assignments
 PM TDD: Barksdale, Christopher
 PM UTL:
 PM LAD:
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install bus shelter.

Monthly Remarks
 Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.

On Hold

Construction

01086-Richmond Hwy. NB near Martha St. 10/15 04/16 NA NA 07/16 12/17 04/17 NA NA NA NA NA NA NA NA 06/17 09/17 10/17 01/18 09/18 08/18

RHPTI Ped Improvements 2014
304/300-C30050 Mount Vernon
5G25-061-017-0
5G25-061-017 \$60,000
 \$0

Project Manager/Assignments
 PM TDD: Barksdale, Christopher
 PM UTL:
 PM LAD:
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install bus shelter.

Monthly Remarks
 Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.

On Hold

Construction

01087-Richmond Hwy. NB @ Shannons Green W 10/15 04/16 07/16 08/16 10/17 02/18 03/18 04/17 NA NA 05/17 12/17 NA NA NA 05/18 06/18 07/18 10/18 03/19 03/19

RHPTI Ped Improvements 2014
304/300-C30050 Mount Vernon
5G25-061-018-0
5G25-061-018 \$60,000
 \$0

Project Manager/Assignments
 PM TDD: Barksdale, Christopher
 PM UTL:
 PM LAD: Delli Carpini, Angelica
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install bus shelter.

Monthly Remarks
 Countywide permit package submitted to VDOT on 3/19/18. Countywide permit received 4/20/18. Final Construction Package being prepared.

On Hold

Design

01094-Richmond Hwy. NB @ Fordson Rd. 10/15 04/16 NA NA 07/16 12/17 04/17 NA NA NA NA NA NA NA NA 06/17 09/17 10/17 01/18 09/18 08/18

RHPTI Ped Improvements 2014
304/300-C30050 Mount Vernon
5G25-061-019-0
5G25-061-019 \$60,000
 \$0

Project Manager/Assignments
 PM TDD: Barksdale, Christopher
 PM UTL:
 PM LAD:
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install bus shelter.

Monthly Remarks
 Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.

On Hold

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

01099-Richmond Hwy. NB @ Collard St.			10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	01/18	09/18	08/18
--------------------------------------	--	--	-------	-------	----	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

RHPTI Ped Improvements 2014	Mount Vernon		<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:						<u>Project Description</u> Install bus shelter.						<u>Monthly Remarks</u> Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.						On Hold <input type="checkbox"/>
304/300-C30050																					
5G25-061-020-0																					
5G25-061-020		\$60,000																			
		\$0																			

Construction

01107-Richmond Hwy. NB near Mt.Eagle Dr.			10/15	04/16	07/16	08/16	12/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	01/18	09/18	08/18
--	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

RHPTI Ped Improvements 2014	Mount Vernon		<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:						<u>Project Description</u> Install bus shelter.						<u>Monthly Remarks</u> Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.						On Hold <input type="checkbox"/>
304/300-C30050																					
5G25-061-021-0																					
5G25-061-021		\$60,000																			
		\$0																			

Construction

Route 1 at N. Fairview Drive			02/18	03/18	NA	07/18	11/18	07/19	07/19	11/18	TBD	NA	12/18	06/19	TBD	TBD	NA	08/19	09/19	10/19	11/19	02/20	02/20
------------------------------	--	--	-------	-------	----	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

Route 1-RHPTI Ped Improvements	Mount Vernon		<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCCD: PM CPTED: Luo, Caijun						<u>Project Description</u> Construct 5-foot concrete sidewalk to close missing link, including new curb ramp and crosswalk						<u>Monthly Remarks</u> TPP ID# 188.03 Preliminary design complete 3/19/18. Design modification needed to address existing utility. Utility designation has been requested.						On Hold <input type="checkbox"/>
304/300-C30050																					
5G25-061-030-0																					
5G25-061-030		\$100,000																			
		\$0																			

Design

Route 1 Sidewalk - SB Collard to Holly Hill			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Route 1-RHPTI Ped Improvements	Lee		<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCCD: PM CPTED:						<u>Project Description</u> Construct 5' conc. sidewalk along southbound Rte. 1 from Collard St. to Holly Hill Rd.						<u>Monthly Remarks</u> TPP ID#188.06 Pre-scoping document rec'd from CPTED 1/31/18. Survey notification letters sent on 5/9/18. Survey Work Order issued to start work from 5/29/18. Draft task order proposal received from Consultant on 5/4/18 and is under review.						On Hold <input type="checkbox"/>
304/300-C30050																					
5G25-061-033-0																					
5G25-061-033		\$3,000,000																			
		\$5,000																			

Pre-Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Route 1 at Fordson Road																							On Hold	<input type="checkbox"/>
Route 1-RHPTI Ped Improvements																								
304/300-C30050	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
5G25-061-035-0			PM TDD: Hojatzadeh, Max				Construct approx 30' of 5' conc. sidewalk in southwest corner of Rte. 1/Fordson Rd. intersection to close missing link.				TPP ID#188.08 Pre-scoping document rec'd from CPTED 1/31/18. Survey request on 3/8/18. Draft proposal under review.													
5G25-061-035	\$150,000		PM UTL:																					
	\$13,000		PM LAD:																					
			PM UDCCD:																					
			PM CPTED:																					
Pre-Design																								
NB Sherwood to Kings Street																							On Hold	<input type="checkbox"/>
Route 1-RHPTI Ped Improvements																								
304/300-C30050	Mount Vernon		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
5G25-061-036-0			PM TDD: Hojatzadeh, Max				Construct approx. 115' of 5' concrete sidewalk on northbound side of Rte. 1 from Sherwood Hall Lane to Kings Village Rd.				TPP ID#188.09 Pre-scoping document rec'd from CPTED 1/31/18. Survey request on 3/8/18. Draft proposal under review.													
5G25-061-036	\$250,000		PM UTL:																					
	\$20,000		PM LAD:																					
			PM UDCCD:																					
			PM CPTED:																					
Pre-Design																								
Sunset Hills Rd. - Discovery St. Ped Br. Extend																							On Hold	<input type="checkbox"/>
RMAG Phase II 2014																								
304/300-C30050	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
5G25-062-006-0			PM TDD: Zahirieh, Shahla				Provide crosswalk on the east leg of the intersection				TPP ID 189.06. This project will be designed and constructed by the VDOT Signal Rebuild team. County will acquire necessary land rights. Plat completed 10/18/17. Land acquisition notice to proceed issued on 10/23/17. Land rights on 0 of 2 properties have been acquired. Construction schedule to be determined once project forwarded to VDOT.													
5G25-062-006	\$50,000		PM UTL:																					
	(\$100,000)		PM LAD: Monahan, Clyde																					
			PM UDCCD:																					
			PM CPTED: Abifadel, Gibran																					
Land Acquisition																								
Reston Pkwy - DTR WB On-Ramp																							On Hold	<input type="checkbox"/>
RMAG Phase II 2014																								
304/300-C30050	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
5G25-062-007-0			PM TDD: Lauretti, Francesco				Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades				TPP ID# 189.07 RMAG ID# 7 Pre-final design in progress.													
5G25-062-007	\$750,000		PM UTL:																					
	\$500,000		PM LAD:																					
			PM UDCCD:																					
			PM CPTED:																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	05/18	10/18	02/19	02/19	NA	TBD	NA	NA	NA	NA	NA	NA	03/20	04/20	05/20	06/20	05/21	05/21
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	-----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

RMAG Phase II 2014 304/300-C30050 5G25-062-008-0 5G25-062-008	Hunter Mill	\$1,300,000 \$800,000	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades				<u>Monthly Remarks</u> TPP ID# 189.08 RMAG ID# 8 Pre-final design in progress.											On Hold <input type="checkbox"/>
--	-------------	--------------------------	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

Design

Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	05/18	12/18	02/19	04/19	07/18	TBD	NA	08/18	03/19	03/19	04/19	NA	05/19	06/19	07/19	08/19	04/20	04/20
---	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

RMAG Phase II 2014 304/300-C30050 5G25-062-011-0 5G25-062-011	Hunter Mill	\$750,000 \$396,000	<u>Project Manager/Assignments</u> PM TDD: Conley, Tim PM UTL: Nguyen, Tan PM LAD: Bailey, Stephen PM UDCD: PM CPTED:				<u>Project Description</u> Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				<u>Monthly Remarks</u> TPP ID#189.11 RMAG ID#38. Pre-final design is in progress. Project approved by Reston Town Center Association Design Review Board at meeting on 8/8/17. Test pits results received 2/6/18 and are being incorporated into the plans.											On Hold <input type="checkbox"/>
--	-------------	------------------------	--	--	--	--	---	--	--	--	---	--	--	--	--	--	--	--	--	--	--	----------------------------------

Design

Sunset Hills -Twn Ctr Pkwy-Rest Twn Ctr Station			10/16	12/16	04/17	08/17	02/18	09/18	09/18	10/17	NA	NA	10/17	05/18	NA	NA	NA	10/18	NA	NA	11/18	04/19	04/19
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

RMAG Phase II 2014 304/300-C30050 5G25-062-012-0 5G25-062-012	Hunter Mill	\$400,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: PM CPTED:				<u>Project Description</u> Construct 6-foot asphalt sidewalk along the north side of Sunset Hills Road				<u>Monthly Remarks</u> TPP ID#189.12 RMAG ID#40. 2nd final design submitted to VDOT Hydraulics's on 3/26/18. Land acquisition notice to proceed issued on 10/13/17. Land rights on 0 of 1 properties have been acquired.											On Hold <input type="checkbox"/>
--	-------------	------------------	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

Land Acquisition

Town Ctr Pkwy - W&OD Trail			03/17	06/17	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
----------------------------	--	--	-------	-------	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

RMAG Phase II 2014 304/300-C30050 5G25-062-013-0 5G25-062-013	Hunter Mill	\$500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Construct 10-foot shared-use path from the existing sidewalk along Town Center Parkway to the existing Washington and Old Dominion Trail				<u>Monthly Remarks</u> TPP ID#189.14 RMAG II ID#14 - Survey completed 2/16/17. NTP letter 3/8/17. Preliminary design 6/2/17. Utility designation completed. Project is currently on hold to respond to neighboring HOA request concerning the trail location. FCDOT site analysis section met with the developer, JBG on 1/25/2018. According to this meeting, JBG will provide a pedestrian access located south of W&OD Trail.											01/2018 On Hold <input checked="" type="checkbox"/>
--	-------------	------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	---

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	06/18	NA	NA	NA	NA	NA	NA	NA	TBD	TBD
---	--	--	----	----	----	----	----	----	----	-------	----	----	-------	-------	----	----	----	----	----	----	----	-----	-----

RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014	Hunter Mill	\$100,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCCD: PM CPTED:					<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection					<u>Monthly Remarks</u> TPP ID# 189.17. RMAG II ID# 17 Pedestrian signals and crosswalk improvements to be designed and constructed by VDOT. County prepared survey, plats, and will acquire the land rights. Survey to VDOT 6/19/17. Concept signal design plan was received from VDOT signal rebuild team on 9/7/17 for plats preparation. Land acquisition notice to proceed 11/7/17. Land rights on 1 of 2 property have been acquired. Construction schedule to be determined once project forwarded to VDOT.					
---	-------------	------------------	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--

Land Acquisition

Sunrise Valley Dr. Bike Lanes – Fairfax County Parkway to Reston Parkway			10/17	05/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

RMAG Phase II 2014 304/300-C30050 5G25-062-016-0 5G25-062-016	Hunter Mill	\$1,600,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: PM UDCCD: PM CPTED: Wynands, Nicole					<u>Project Description</u> Narrow median between Reston Parkway and Fairfax County Parkway to provide buffered bike lanes in each direction of Sunrise Valley Drive					<u>Monthly Remarks</u> TPP ID# 189.16 RMAG II ID# 16 Design proposal for preliminary design only. Survey complete 1/26/18. Preliminary design received 5/4/18 and is under review. Schedule to be determined after preliminary design is reviewed and full scope of project is authorized, which is expected Summer 2018.					
---	-------------	--------------------	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--

Design

Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC			03/17	08/17	12/17	08/18	09/19	10/19	10/19	12/18	TBD	NA	12/18	07/19	TBD	TBD	NA	02/20	04/20	05/20	06/20	01/21	01/21
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

Bike/Trail Improvements 2014 304/300-C30050 5G25-063-002-0 5G25-063-002	Braddock	\$450,000 \$320,000	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCCD: PM CPTED: Lind, Adam					<u>Project Description</u> Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk					<u>Monthly Remarks</u> TPP ID#B285. Pre-final design is in progress.					
---	----------	------------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Design

West Ox Rd. Trail - Penderbrook Rd. - Route 50			06/17	NA	01/18	06/18	10/19	11/19	11/19	09/18	11/18	NA	12/18	08/19	08/19	01/20	NA	01/20	02/20	03/20	04/20	12/20	12/20
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Bike/Trail Improvements 2014 304/300-C30050 5G25-063-005-0 5G25-063-005	Sully	\$1,100,000 \$105,000	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED:					<u>Project Description</u> Install approximately 1,900 LF of 6 foot concrete walkway along southbound West Ox Road from Ox Hill Road to Route 50					<u>Monthly Remarks</u> TPP ID#B300. Pre-Final design is in progress. SWM approved by LDS. TMP and Signage and Marking approved. Utility test holes received on 4/5/18.					
---	-------	--------------------------	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Westmoreland St. Bike Lanes - N. of Rosemont Dr.			10/17	10/17	03/18	07/18	07/19	09/19	09/19	09/18	11/18	NA	11/18	06/19	06/19	09/19	NA	11/19	12/19	01/20	02/20	08/20	08/20
Bike/Trail Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Widen approximatley 400 LF of Westmoreland Street to add bike lanes, connecting to exsiting bike lanes north and south of Rosemont Drive						TPP ID#187. Pre-final design is in progress.								
5G25-063-009-0			PM UTL: Maisel, Michael																				
5G25-063-009		\$450,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Askarzadeh, Negin																				
Design																							
Kirby Rd. Sidewalk – Chesterbrook to east of Chesterbrook ES			07/13	11/13	05/14	05/15	12/16	06/15	03/17	09/15	NA	NA	09/15	11/16	NA	NA	NA	07/17	07/17	07/17	10/17	07/17	06/18
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max						Install 800 LF of sidewalk, including curb and gutter and curb ramp upgrades						TPP ID# B293. Construction is 50% complete. Schedule adjusted to allow utility relocations. Level 3 utility relocation in conjunction with the project construction is underway. Anticipated completion in June.								
ST-000036-002-0			PM UTL: Nguyen, Tan																				
ST-000036-002		\$1,000,000	PM LAD: Shubert, Beth																				
		\$875,000	PM UDCCD: Carlin, Craig																				
			PM CPTED: Chellappa, Smitha																				
Construction																							
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	07/18	05/18	08/18	08/17	NA	NA	09/17	06/18	04/18	09/18	NA	09/18	10/18	11/18	12/18	06/19	06/19
County-Maintained Pedestrian Imp 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Beall, James						260 LF of 5-foot sidewalk along north side of North West Street						TPP ID#B294. NTP for County parcels issued to LAD 9/1/17. NTP for City parcels issued 12/1/17. Land rights on 5 of 6 properties have been acquired. Coordination underway with Fairfax Water and Washington Gas for utility relocation; no utility plats will be required.								
ST-000036-003-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-003		\$750,000	PM LAD: Glass, Lisa																				
		\$450,000	PM UDCCD:																				
			PM CPTED: Qi, Maggie																				
Land Acquisition																							
Silverbrook Rd. @ Monacan Rd. Walkway			11/15	NA	05/16	05/17	09/17	03/18	03/18	07/17	NA	NA	08/17	01/18	11/17	04/18	NA	04/18	07/18	07/18	07/18	12/18	12/18
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: El Kaissi, Mohamad						460 LF sidewalk south of Monacan Road, including connections to existing trails, pedestrian crosswalk, signage, and pavement markings						TPP ID#B298. Final construction package was sent to UDCCD on 4/10/18. Verizon fiberoptic and telephone cable relocations to be completed by April 2018. In plan butterfly water valve to be abandoned.								
ST-000036-005-0			PM UTL: Nguyen, Tan																				
ST-000036-005		\$850,000	PM LAD: Delli Carpini, Angelica																				
		(\$1,450,000)	PM UDCCD: Stevens, Michael																				
			PM CPTED:																				
Bid Advertisement																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Center Road Walkway - W Springfield HS - Garden Rd.			12/14	04/15	07/15	11/15	02/18	02/17	06/18	08/16	11/16	NA	03/17	06/17	12/17	07/18	NA	09/18	10/18	11/18	12/18	12/17	04/19
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
304/300-C30050	Springfield		PM TDD: Madhusudhan, Galappa				667 LF of 5-foot sidewalk, including curb and gutter on south side of Center Road, storm drainage improvements, retaining wall, and potential road widening				TPP ID#100. Final Design is in progress. Consultant addressing comments received from VDOT on 4/2/18. Utility NTP requested in July 2017. Land acquisition completed 6/30/17. Utility relocation is in progress. Schedule adjusted to accommodate time required for getting VDOT permits and to relocate Utilities.										
ST-000036-006-0			PM UTL: Yusufoglu, Eldar																		
ST-000036-006		\$1,275,000 \$475,000	PM LAD: Baker, Lisa																		
			PM UDCCD: Bashir, Qais																		
			PM CPTED: Harrell, William																		

Utility Relocation

Chichester Ln Walkway - Cherry Dr.- Day Lilly Ct			03/16	08/16	12/16	09/17	01/18	07/18	07/18	09/17	NA	NA	11/17	04/18	NA	NA	NA	08/18	09/18	10/18	11/18	03/19	03/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
304/300-C30050	Providence		PM TDD: Tsybin, Alexander				Construct approximately 270 LF of 5-foot concrete sidewalk along Chichester Lane				TPP ID#108. LAD completed 4/3/18. No utility conflicts found. Preparation of VDOT LUP and draft construction package is in progress.										
ST-000036-007-0			PM UTL: Nguyen, Tan																		
ST-000036-007		\$300,000 \$0	PM LAD: Rusu, Daniel																		
			PM UDCCD:																		
			PM CPTED: Bandy, Audra																		

Design

Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	10/17	08/18	04/19	01/19	08/19	09/18	TBD	NA	10/18	06/19	05/19	12/19	NA	10/19	11/19	12/19	01/20	03/20	06/20
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill		PM TDD: Marsh, Dennis				Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, from Fairfax County Parkway to Fox View Way on the north side				TPP ID#121. Pre-final design is in progress. Additional survey is underway. Schedule updated after scoped was revised.										
ST-000036-009-0			PM UTL: Nguyen, Tan																		
ST-000036-009		\$3,800,000 \$1,400,000	PM LAD: Najeeb, Mohammed																		
			PM UDCCD: McCorkle, Lisa																		
			PM CPTED: Harrell, William																		

Design

Kirby Road Walkway - Chesterbrook ES - Halsey Rd.			04/16	10/16	09/17	05/18	12/18	01/19	01/19	06/18	07/18	NA	07/18	12/18	TBD	TBD	NA	03/19	05/19	06/19	07/19	12/19	12/19
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Turner, Latesa				Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				TPP ID#140. Pre-final design is in progress. Advance pre-final plans received 3/27/18. Utilities are under review.										
ST-000036-010-0			PM UTL: Pugh, Richard																		
ST-000036-010		\$925,000 \$525,000	PM LAD: Delli Carpini, Angelica																		
			PM UDCCD: Stevens, Michael																		
			PM CPTED: Chellappa, Smitha																		

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Kirby Road Walkway - Halsey Rd. - Franklin Ave			04/16	10/16	09/17	05/18	12/18	01/19	01/19	06/18	07/18	NA	07/18	12/18	TBD	TBD	NA	03/19	05/19	06/19	07/19	12/19	12/19
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD: Turner, Latesa				Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				TPP ID#141. Pre-final design is in progress. Advance pre-final plans received 3/27/18. Utilities are under review.												
ST-000036-011-0			PM UTL: Pugh, Richard																				
ST-000036-011		\$1,750,000	PM LAD: Delli Carpini, Angelica																				
		\$250,000	PM UDCD: Stevens, Michael																				
			PM CPTED: Chellappa, Smitha																				

Design

Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines			01/18	04/18	07/18	11/18	05/20	11/20	11/20	04/19	TBD	NA	09/19	04/20	TBD	TBD	NA	11/20	12/20	01/21	02/21	11/21	11/21
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Sully		PM TDD: Conley, Tim				Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road				TPP ID#162. Preliminary design plans received on 4/2/18 and are being reviewed by FCDOT.												
ST-000036-013-0			PM UTL:																				
ST-000036-013		\$3,800,000	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED: Delmare, Lauren																				

Design

Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	04/17	09/17	10/18	01/19	01/19	05/18	TBD	NA	05/18	12/18	01/19	06/19	NA	05/19	06/19	07/19	08/19	03/20	03/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: El Kaissi, Mohamad				Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				TPP ID#180A. Limited distribution scheduled for May 2018. Project plats are being finalized for May 2018 Land Acquisition NTP. Overhead utility relocation (DVP, VZ, COX) is required.												
ST-000036-014-0			PM UTL: Maisel, Michael																				
ST-000036-014		\$1,732,500	PM LAD: Strayhorne, Robert																				
		(\$367,500)	PM UDCD:																				
			PM CPTED:																				

Design

Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.			04/16	07/16	10/16	06/17	10/17	09/18	12/18	10/17	NA	NA	10/17	06/18	NA	NA	NA	02/19	03/19	04/19	05/19	12/19	03/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla				Construct 5-foot sidewalk along west side of Old Mount Vernon Road				TPP ID#191. Land acquisition notice to proceed issued 10/26/17. Land rights on 5 of 7 properties have been acquired. Final plans were approved on 1/23/18.												
ST-000036-016-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-016		\$1,200,000	PM LAD: Shubert, Beth																				
		(\$900,000)	PM UDCD:																				
			PM CPTED:																				

Land Acquisition

May 2018

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Telegraph Road Walkway Ph III - Wilton to Farmington			10/15	07/16	04/17	09/17	10/18	01/19	01/19	05/18	NA	NA	05/18	12/18	01/19	06/19	NA	05/19	06/19	07/19	08/19	03/20	03/20
County-Maintained Pedestrian Imp - 2014 304/300-C30050 Lee ST-000036-018-0 \$1,000,000 ST-000036-018 \$1,000,000			<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Maisel, Michael PM LAD: Bailey, Stephen PM UDCCD: PM CPTED: Harrell, William			<u>Project Description</u> Install 960 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps			<u>Monthly Remarks</u> TPP ID#180A. Limited distribution scheduled for May 2018. Project plats are being finalized for May 2018 Land Acquisition NTP. Utility relocation within existing R/W is required.														
On Hold <input type="checkbox"/>																							
Design																							
Chichester Lane at Lismore Walkway			05/17	NA	NA	11/17	03/18	NA	NA	04/18	NA	NA	05/18	01/19	NA	NA	NA	03/19	03/19	04/19	TBD	06/19	06/19
County-Maintained Pedestrian Imp 2014 304/300-C30050 Providence ST-000036-019-0 \$500,000 ST-000036-019 \$200,000			<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Rusu, Daniel PM UDCCD: PM CPTED: Bandy, Audra			<u>Project Description</u> Construct approximately 90 LF of sidewalk from north terminus of Chichester Lane to Lismore Lane			<u>Monthly Remarks</u> TPP ID# 180.01- Final design underway.														
On Hold <input type="checkbox"/>																							
Design																							
Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	03/19	08/18	05/19	03/18	TBD	NA	07/18	01/19	02/19	05/19	NA	06/19	07/19	08/19	09/19	11/19	06/20
County-Maintained Bike/Trail Imp - 2014 304/300-C30050 Braddock ST-000037-003-0 \$2,750,000 ST-000037-003 \$1,550,000			<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Pugh, Richard PM LAD: Baker, Lisa PM UDCCD: PM CPTED: Lind, Adam			<u>Project Description</u> Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows			<u>Monthly Remarks</u> TPP ID#B288. Project delivery will follow Fairfax County Public Improvement Plan requirements. Scheduling additional test holes and arranging a UFI meeting to verify the need for utility easements.														
On Hold <input type="checkbox"/>																							
Design																							
Route 50 Trail			10/16	01/17	07/17	03/18	03/19	05/19	05/19	06/18	NA	NA	07/18	01/19	01/19	04/19	NA	07/19	08/19	09/19	10/19	04/20	04/20
County-Maintained Bike/Trail Imp - 2014 304/300-C30050 Springfield ST-000037-005-0 \$2,000,000 ST-000037-005 \$600,000			<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Nguyen, Tan PM LAD: Bailey, Stephen PM UDCCD: Cutler, Tom PM CPTED: Abifadel, Gibran			<u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Route 50, up off ramp to West Ox Road, and terminating in Fairfax Town Center parking lot			<u>Monthly Remarks</u> TPP ID#B303. Final design is in progress. Preparing project plats.														
On Hold <input type="checkbox"/>																							
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
Lorton Arts Access Road 304/300-C30050 TS-000020-001-0 TS-000020-001	Mount Vernon	\$1,400,000 \$200,000	02/16	NA	NA	11/16	11/17	05/18	05/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	06/18	06/18	06/18	07/18	03/19	03/19
			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: PM LAD: Monahan, Clyde PM UDCCD: PM CPTED: Guarino, Michael				<u>Project Description</u> Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123				<u>Monthly Remarks</u> Plan and geotechnical report revisions are in progress. Comments received from LDS on the revised geotechnical report on 4/20/18. Final design approved on 3/2/18. LAD Completed 2/5/18.												
Design																							
Dranesville-Kurtz and Calder Rd.			09/17	NA	12/17	NA	02/18	04/18	06/18	NA	NA	NA	06/18	09/18	NA	NA	NA	09/18	09/18	10/18	11/18	09/18	12/18
On Hold <input type="checkbox"/>																							
Walkways - Dranesville District 307/300-C30060 ST-000024-007-0 ST-000024-007	Dranesville	\$250,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: PM UDCCD: Engida, Samuel PM CPTED:				<u>Project Description</u> Pedestrian intersection improvements				<u>Monthly Remarks</u> Expedited Project - project duration reduced to get project constructed during 2018 construction season. Final design complete 2/22/18. Plans submitted to VDOT for review 2/23/18. Partial comments received 5/9/18. Final Plans re-submitted to VDOT Traffic 4/23/18, comments received 5/16/18. Schedule adjusted to allow time to obtain Letters of Permission and for VDOT approval.												
Design																							
Mason Neck Trail Segment 2B			NA	NA	NA	NA	08/14	NA	NA	06/11	08/11	NA	NA	03/14	NA	NA	NA	05/15	06/15	07/15	03/16	11/13	08/17
On Hold <input type="checkbox"/>																							
Mount Vernon District Wlkways 307/300-C30060 ST-000028-002-B-W00 ST-000028-002	Mount Vernon	\$2,290,000 \$450,000	<u>Project Manager/Assignments</u> PM TDD: PM UTL: PM LAD: Kresge, Carol PM UDCCD: Cutler, Tom PM CPTED: Luo, Caijun				<u>Project Description</u> Construct 9,900 LF of 8-foot asphalt trail along Gunston Road between Pohick Bay Drive and the entrance to Pohick Bay golf course				<u>Monthly Remarks</u> Construction substantially complete 8/24/17. Ribbon cutting held 10/21/17. VDOT permit released 3/12/18. LAP closeout underway.												
Post-Construction																							
Georgetown Pke Phase II			NA	11/09	NA	NA	06/14	NA	NA	02/11	NA	NA	NA	03/14	NA	NA	09/14	09/14	09/14	10/14	12/14	08/12	08/15
On Hold <input type="checkbox"/>																							
Dranesville District Wlkways 307/300-C30060 W00200-W2020B ST-000024-006	Dranesville	\$520,000 \$0	<u>Project Manager/Assignments</u> PM TDD: PM UTL: PM LAD: Kresge, Carol PM UDCCD: Farsad, Nahid PM CPTED:				<u>Project Description</u> Trail alignment study and design of 1,800 LF walkway from Utterback Store Road to Falls Chase Court.				<u>Monthly Remarks</u> Substantially completed on 8/12/15. VDOT permit released 5/8/16. LAP closeout underway.												
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						

			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
--	--	--	-----	----	-------	----	----	----	----	-------	-------	----	----	-------	----	----	----	----	----	----	----	----	-----

Stonecroft Boulevard Widening Sully Police Station 312/300-C30070 009217-0 2G25-062-000	Sully \$691,664 \$0	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>
		PM TDD: Vanzandt, Mark					Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard					Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.											
		PM UTL: Nguyen, Tan																					
		PM LAD: Kresge, Carol																					

Construction

			11/11	NA	05/13	06/15	08/16	09/15	12/16	08/15	TBD	09/15	09/15	08/16	NA	NA	08/17	08/17	09/17	10/17	02/18	12/15	10/18
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

McLean Streetscape Phase III 315/300-C30080 CR-000004-001-00003 CR-000004-001	Dranesville \$2,750,000 \$444,371	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>
		PM TDD: Beall, James					Chain Bridge Road from Laughlin Street to Corner Lane; Shell Drive to Center Street					VDOT Transportation Enhancement Grant Project approved on 11/8/11. VDOT authorization to award project received 12/11/17. Awarded in February 2018. Schedule revised due to time required for VDOT approval to award, completion of award documents, constuction time in contract. Pre construction meeting 3/6/18; NTP to Contractor scheduled 4/9/18. Construction 5% complete.											
		PM UTL: Nguyen, Tan																					
		PM LAD: Kresge, Carol																					

Construction



To request this information in an alternate format, contact the Fairfax County Department of Transportation's Transportation Design Division at 703-877-5600 or TTY 711.