Project	Sta	tus and Details			unding a	and Schedu	le
Ashgrove Lane Trail	Est		Curi Estin (M		Total Funding (Mil \$)	Fundi	ng Type
		Design		75M	\$ .5M	RSTP	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Wells, Chris		Design		TBD	TBD
	Lead Agency:	Lead Agency: Fairfax County Department of	e			Jul-16	
icope:		Transportation	n	Land		TBD	TBD
hase II- 10-foot wide asphalt trail	FC Project No:	AA1400121-13	еd	Acc	uisition	Jul-17	
rom Ashgrove Plantation Trail to	Program:	TMSAMS	Sch		Itility	TBD	TBD
Westwood Center Drive	TPP No:		•,	ке	ocation		
	Other Project No:	TMSAMS-121		Con	struction	TBD	TBD

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Design is underway. FCPA completed first phase, upgrading existing trail. Design for easement swap completed in July 2017. DPWES LAD staff finalizing land rights swap with affected property owners. Schedule will be finalized once land rights finalized which is anticipated in winter 2018.

Burke VRE Connector Phase IV			Curr Estin (Mi		Total Funding (Mil \$)		
		Design	\$ 2.	.75M \$1.2			
District(s): Braddock	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Ruffner, Scott		Design		Feb-16	Dec-18
	Lead Agency: Fairfax County Department of	e				Mar-19	
Scope:		Transportation	n l		Land	Jan-18	Jul-18
Connect VRE station to surrounding	FC Project No:	ST-000037-003	e d	Acc	uisition	Apr-18	Oct-18
neighborhoods to the west via	Program:		c h		Itility	<u>    Jul-18     </u>	Dec-18
shared-use path, sidewalk, and	TPP No:	346	S	Rel	ocation	Nov-18	Feb-19
sharrows	Other Project No:		-	Con	struction	<u>Jan-19</u>	<u>Mar-20</u>
						Jun-19	Jun-20

Project will follow Fairfax County Public Improvement Plan requirements. Design meeting held with LDS on 12/14/17. Alternative trail profile developed to follow Floodplain Regulations of Zoning Ordinance 2-903.4. Alternative parking lot design developed to follow RPA Regulations of the County Code. Schedule adjusted, due to trail and parking lot design modifications to reduce impacts to floodplain and RPA.

Chandon Park to Worldgate	E		Estim	rent Total mate Funding lil \$) (Mil \$)		Funding Type	
		Project Initiation	\$.!	5M	\$ .5M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design Land		TBD	TBD
	Lead Agency:	Town of Herndon	е			Dec-17	Apr-18
Scope:			n			TBD	TBD
nstall shared-use path and lighting	FC Project No:	2G40-086-010	e d	Acq	luisition	NA	NA
from Dulles Glen Apartments to	Program:	HMSAMS	c h		Itility	TBD	TBD
Worldgate Drive	TPP No:	190.09	s	Rel	ocation	NA	NA
	Other Project No:		-	Con	struction	TBD Aug-18	TBD Dec-18

Project location within the Town of Herndon. Funding agreement between the Town of Herndon and the County for construction of bicycle and pedestrian improvements was approved by the Board on 4/4/17. Project administered by the Town of Herndon.

Project	Sta	itus and Details			Funding a	and Schedu	le	
Coppermine Crossing to Merrybrook	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Fundi	ng Type	
		Project Initiation		2M	\$ .2M	C	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		1	Phase	Start Date	End Date	
	Project Manager:	Wells, Chris		Design		TBD	TBD	
	Lead Agency:	y: Fairfax County Park Authority						
Scope:			qr		Land	TBD	TBD	
Improve FCPA fair-weather crossing	FC Project No:	2G40-086-011	ē	Acc	quisition			
to pedestrian bridge	Program:	HMSAMS	Sch	Utility		TBD	TBD	
	TPP No:	190.10	•,		location			
	Other Project No:			Con	struction	TBD	TBD	

Project scoping and initial coordination in progress. Anticipate completing scoping and forwarding for design in spring 2018. Project anticipated to be administered by FCPA.

Cross County Trail (CCT) Pavement Upgrades	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Funding Type 2014 Bonds	
		Complete	\$.:	2M	\$ .2M		
District(s): Braddock	Project Type:	Bicycle/Pedestrian		P	hase	Start Date	End Date
	Project Manager:	Lind, Adam		Design		Oct-16	Jun-17
	Lead Agency:	Fairfax County Park Authority	Ð				
Scope:			d u l		Land	NA	NA
Upgrade and pave 7,900 LF of trail	FC Project No:	ST-000037-004	ē	Acq	uisition		
between Route 236 and Braddock	Program:		c h	Utility		NA	NA
Road	TPP No:	347	S	Rel	ocation		
	Other Project No:		_	Con	struction	Aug-17	— Dec-17 Nov-17

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Constuction substantially completed in November 2017, ahead of schedule.

Dulles Rail Phase 2	Route Number	Status	Curre Estim (Mil			Funding Type	
		Construction	\$ 277	78M	\$ .33M	Fee	deral
District(s): Dranesville, Hunter Mill	Project Type:	Transit		Pł	hase	Start Date	End Date
	Project Manager:	Canale, Mark		Design		Jul-13	Jun-15
	Lead Agency:	Lead Agency: Metropolitan Washington	a				
Scope:		Airports Authority	q n	Land		Jul-13	Jan-16
Construct six new stations, three in	FC Project No:	DOT-000003	Ð	Αϲϥι	uisition		
Fairfax County, and extend Metrorail	Program:		) c h		tility	Jul-13	Oct-16
from Wiehle Avenue to Ashburn Station (Route 772) in Loudoun	TPP No:		S	Relo	ocation		
County	Other Project No:	UPC 97226		Cons	truction	Feb-14	Aug-19

Bid Packet A (Rail Stations, Systems, and Line) was awarded in May 2013. Notice to proceed was issued in July 2013 with a 60 month design-build schedule. Innovation Center Station and Herndon Station garages are estimated for completion by May 2019. For further information, see <a href="http://www.dullesmetro.com">http://www.dullesmetro.com</a>. Revenue service date will be established by the WMATA Board.

Project	Sta	itus and Details			Funding	and Schedu	le
Government Center Area Bicycle Demonstration Project	Route Number	E		rent nate il \$)	Total Funding (Mil \$)	Funding Type	
				.18M \$.18M		C & I	
District(s): Braddock	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date
	Project Manager:	Wynands, Nicole		Design ບ		Apr-14	TBD
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	q n		Land	NA	NA
Improve bicycling in the Fairfax	FC Project No:	5G25-063-007	ē	Acc	quisition		
Government Center Area by	Program:		Sch	Utility Relocation		NA	NA
retrofitting roadways using road/lane diets	TPP No:	129	3,				
	Other Project No:			Con	struction	TBD	TBD

Roads to be evaluated include Government Center Parkway (Random Hills Road to Fairfax City), Post Forest Drive (West Ox Road to Government Center Parkway), Legato Road (Post Forest Drive to Route 29), and Ridge Top Road (Random Hills Road to Route 29). Each street will be evaluated as it is identified for repaving by VDOT. Post Forest Drive and Ridge Top Road are included in the draft 2018 VDOT list for potential roads to be repaved. Coordinating with district supervisor. Public meeting anticipated in March 2018.

Herndon Bus Operations Expansion	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Fundi	ng Type
	Construction		\$ 1	2M	\$ 12M	Bond	s, State
District(s): Dranesville	Project Type:	Transit		P	hase	Start Date	End Date
	Project Manager:	Miller, Kris		Design		May-14	Aug-15
	Lead Agency:	Capital Facilities, DPWES	e				
Scope:	_		q n		Land	NA	NA
Upgrade site and building and	FC Project No:	TF-000017-001	Ō	Acq	uisition		
enclosure of 2,600 SF canopy at	Program:		c h		tility	NA	NA
existing facility	TPP No:		s	Rei	ocation		
	Other Project No:			Con	struction	Feb-16	TBD Apr-18

Original construction contract work is currently 90% finished, and scheduled to be complete by 2/28/18. The additional concrete pavement scope for the site extends the overall project completion date to 4/30/18.

Herndon Metrorail Station Parking Garage	Route Number	Status	Currer Estima (Mil \$	te Funding	Funding Type NVTA Local, C & I, EDA Bonds	
		Construction	\$ 44.9	M \$44.9M		
District(s): Hunter Mill	Project Type:	Transit		Phase	Start Date	End Date
	Project Manager:	Guarino, Michael		Design	Nov-14	Jun-16
	Lead Agency:	Capital Facilities, DPWES	e			
Scope:			q n l	Land	Dec-14	Aug-15
Approximately 2,006 space parking	FC Project No:	TF-000020-001	ē	Acquisition		
structure and associated pedestrian	Program:		Sch	Utility	Nov-16	Nov-17
and vehicular connections for Metrorail Silver Line-Phase II	TPP No:			Relocation		
	Other Project No:			Construction	Jun-16	May-19

Construction started in November 2016 and is approximately 70% complete. The garage precast erection is approximately 80% complete, the bridge structure connecting the new and existing garages is installed, stormwater management pond is complete, and interior garage construction work, including slab on grade and elevated slab pours, are is in progress. Coordination with MWAA for construction activities and utility relocation work is ongoing.

Project	Sta	itus and Details			Funding	and Schedu	le
Hunter Village Drive Walkway from Wentworth Place to Flax Street	Est		Estin	rent nate il \$)	Total Funding (Mil \$)	Fundi	ng Type
		Design		55M	\$ .3M	C&I	
District(s): Springfield	Project Type:	Bicycle/Pedestrian		I	Phase	Start Date	End Date
	Project Manager:	Barksdale, Christopher	_	Design		TBD	TBD
	Lead Agency:	Fairfax County Department of	e			Dec-17	
Scope:		Transportation	l u l	Land		TBD	TBD
Construct 5-foot concrete sidewalk	FC Project No:	2G40-088-038	ed	Acc	luisition		
along the north side of Hunter	Program:		c h		Jtility	TBD	TBD
Village Drive	TPP No:	134	s	Re	ocation		
	Other Project No:		-	Con	struction	TBD	TBD

Utility designations received 1/4/18. Preliminary design complete 1/26/18. Schedule to be determined after preliminary design is reviewed and scope of project is refined, which is expected spring 2018.

Innovation Center Metrorail Station Parking Garage	Route Number	Status	Curr Estim (Mi	ate	Total Funding (Mil \$)	Funding Type	
		Construction	\$ 52	52M \$ 52M		NVTA Local, C & I, EDA Bonds	
District(s): Dranesville	Project Type:	Transit		P	hase	Start Date	End Date
	Project Manager:	Canale, Mark		Design		Nov-14	Aug-16
	Lead Agency:	Capital Facilities, DPWES	o				
Scope:			q n	Land		Jan-13	Oct-15
An approximately 2,030 space	FC Project No:	TF-000021-001	e	Acq	uisition		
parking structure, bus bays, Kiss and	Program:		c h		tility	TBD	TBD
Ride and Metrorail Station	TPP No:		S	Rel	ocation		
pedestrian connection for the Metrorail Silver Line	Other Project No:			Con	struction	Dec-16	May-19

Construction of the garage facility started on 4/3/17, and is 27% complete. The contractor continues to work on drilled foundation piers and addressing rock encountered in majority of the pier areas. Installation of utility duct bank and utility conduits is in progress in close coordination with Dominion Virginia Power. Installation of pre-cast concrete panels will begin in April 2018. The common infrastructure construction with the private developer is ongoing.

Innovation Center to Arrowbrook			Estin	rent Tota mate Fundir lil \$) (Mil \$		Funding Type	
		Design	\$1	.1M	\$ 2M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		Phase	Phase	Start Date	End Date
	Project Manager:	Dresser, John	_	Design		TBD	TBD
	Lead Agency: Fairfax County Department of	e			Jun-17	Jun-19	
Scope:		Transportation	n	Land		TBD	TBD
645 LF of multi-purpose, lighted trail	FC Project No:	2G40-086-007	e d	Acc	uisition	Aug-18	Apr-19
from the Arrowbrook Development	Program:	HMSAMS	c h		Jtility	TBD	TBD
to Sunrise Valley Drive	TPP No:	190.06	s	Re	ocation		
	Other Project No:			Con	struction	TBD	TBD
	other roject No.					Aug-19	May-20

Crosswalk study submitted to VDOT on 5/4/17 and VDOT approved the crosswalk request on 9/8/17. Trail design consultant task order NTP given on 6/30/17. Survey completed 9/1/17. Concept plans received 10/3/17. Task order amendment signed on 12/18/17 for additional scope, including electrical design for lighting. This is a LDS permitted project, and the first submission to LDS is due in April 2018.

Project	Sta	itus and Details			Funding	and Schedule		
Innovation Station North Side Neighborhood Access	Es		Current Estimate (Mil \$)		Total Funding (Mil \$)	C & I		
		Study		1M \$.1M				
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		I	Phase	Start Date	End Date	
	Project Manager:	Delmare, Lauren		D	esign	Jan-17	Sep-17	
	Lead Agency:	Fairfax County Department of	e					
Scope:		Transportation	n		Land	NA	NA	
Add shared-use path and lighting	FC Project No:	2G40-086-016	ed	Acc	luisition			
	Program:	HMSAMS	Sch	-		NA	NA	
	TPP No:	190.15	•,		ocation			
	Other Project No:			Con	struction	NA	NA	

Funded for feasibility and cost estimate study. Study complete. FCDOT to seek Board approval in spring 2018 to use additional HMSAMS funding for design and construction.

Isaac Newton Square West Sidewalk	Esti		Curro Estim (Mil	nate Funding		Funding Type	
		On-Hold	\$ .37	′5M	\$ .375M	RSTP	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		Ph	nase	Start Date	End Date
	Project Manager:	Harrell, William	_	Design		TBD	TBD
	Lead Agency: Fairfax County Department of Transportation	Ð					
Scope:		Transportation	d u l			TBD	TBD
Construct 5-foot of concrete	FC Project No:	AA1400101-13	e	Acqu	isition		
sidewalk on Isaac Newton Square	Program:	RMAG	Sch		ility	TBD	TBD
West from Metro Center Drive to Isaac Newton Square South	TPP No:			Kelo	cation		
isaac Newton Square South	Other Project No:	RMAG-101; UPC 104294		Const	truction	TBD	TBD

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Project located on private property. It is anticipated that the property owner will be rezoning the property for higher density. At that time, the County will seek proffers related to this project. Project on hold until development plans are finalized.

Est		Estin	nate	Total Funding (Mil \$)		
	Design	\$ .25M		\$ .25M		
Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
Project Manager:	Barksdale, Christopher		Land Acquisition		Sep-17	Apr-18
Lead Agency:	Fairfax County Department of	e				
	Transportation	l u l			NA	NA
FC Project No:	ST-000024-007	ē				
Program:		U		•	NA	NA
TPP No:		•,	Rei	ocation		
Other Project No:		_	Construction		May-18	Sep-18
	Project Type: Project Manager: Lead Agency: FC Project No: Program: TPP No:	Project Type:Bicycle/PedestrianProject Manager:Barksdale, ChristopherLead Agency:Fairfax County Department of TransportationFC Project No:ST-000024-007Program:TPP No:	Project Type:     Bicycle/Pedestrian       Project Type:     Bicycle/Pedestrian       Project Manager:     Barksdale, Christopher       Lead Agency:     Fairfax County Department of Transportation       FC Project No:     ST-000024-007       Program:     TPP No:	Project Type:     Bicycle/Pedestrian     Featral       Project Manager:     Barksdale, Christopher     0       Lead Agency:     Fairfax County Department of Transportation     0       FC Project No:     ST-000024-007     0       Program:     TPP No:     0	Image: Non-State     Estimate (Mil \$)     Funding (Mil \$)       Design     \$.25M     \$.25M       Project Type:     Bicycle/Pedestrian     \$.25M       Project Manager:     Barksdale, Christopher     \$.000024-007       Lead Agency:     Fairfax County Department of Transportation     \$.000024-007       Program:     ST-000024-007     Utility Relocation       TPP No:     Construction     Construction	Estimate (Mil \$)Funding (Mil \$)DesignS.25M\$.25M2014Project Type:Bicycle/Pedestrian\$.25M\$.25M2014Project Manager:Barksdale, ChristopherImage: Barksdale, ChristopherImage: Barksdale, ChristopherImage: Barksdale, ChristopherLead Agency:Fairfax County Department of TransportationImage: Barksdale, ChristopherImage: Barksdale, ChristopherFC Project No:ST-000024-007Image: Barksdale, ChristopherImage: Barksdale, ChristopherFC Project No:Start DateImage: Barksdale, ChristopherImage: Barksdale, ChristopherFC Project No:Start DateImage: Barksdale, ChristopherImage: Barksdale, ChristopherFC Project No:Start Date </td

Project	Sta	tus and Details			Funding a	and Schedu	d Schedule		
Lorton Arts Access Road	Est		Curr Estim (Mi		Total Funding (Mil \$)	Funding Type			
		Design	\$1.	4M	\$ 1.2M	Вс	onds		
District(s): Mount Vernon	Project Type:	Secondary Road		l	Phase	Start Date	End Date		
	Project Manager:	Nabavi, Seyed		Design		Feb-16	May-18		
	Lead Agency:	Lead Agency: Fairfax County Department of							
Scope:		Transportation	n		Land	Oct-17	Jan-18		
Provide direct access from Lorton	FC Project No:	TS-000020-001	e d	Acc	quisition	Jan-18	Feb-18		
Arts to Workhouse Road south of	Program:		c h		Jtility		<u> </u>		
existing entrance near Route 123	TPP No:		S	Re	location	NA	NA		
	Other Project No:			Con	struction	Jun-18	Mar-19		

Geotechnical requirements are under review to reduce construction cost of the project. Bonds and Agreement submission is in progress. Plan and geotechnical report revisions will be submitted after bonding of the project. Final design approved on 11/13/17. LAD completed 2/5/18.

Lorton Arts Cross County Trail	Es		Estin	rent nate il \$)	Total Funding (Mil \$)		
		Construction	\$ 2	2.6M \$ 2.006N			
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design Design Land Design Acquisition		Apr-14	Feb-17
	Lead Agency:	Fairfax County Department of Transportation	_			Dec-16	Dec-16
<b>Scope:</b> Multi-use trail connecting the Cross	FC Project No:	AA1400131-13	_				Dec 10
County trail through the Lorton Arts	Program:		c h		Jtility	NA	NA
Foundation property	TPP No:		S	Relocation			
	Other Project No:	LAF-131; EN09-029-120, P101, R201. C501: UPC94287		Construction		— <del>Nov-17</del> Sep-17	Apr-18 Jul-18

VDOT award authorization received on 12/13/17. Contract awarded 2/13/18. The schedule was adjusted, because of additional time required to obtain VDOT authorization to award contract and to match construction contract duration.

McWhorter Place Trail	Route Number	Status	Curro Estim (Mil	ate	Total Funding (Mil \$)	•	
		Complete	\$ .32	5M	\$ .325M	С	& I
District(s): Mason	Project Type:	Bicycle/Pedestrian		Pł	nase	Start Date	End Date
	Project Manager:	Nabavi, Seyed	_	De	sign	Oct-15	May-17
	Lead Agency:	Fairfax County Department of	o				
Scope:		Transportation	l u l	Land Acquisition Utility		Oct-16	May-17
Construct missing segments of trail	FC Project No:	2G40-088-010	e				
and sidewalk from west of cul-de-	Program:		c h			NA	NA
sac on McWhorter Place to	TPP No:	225	s	Relo	cation		
Markham Street	Other Project No:			Cons	truction	<u>Sep-17</u>	<u>May-18</u>
						Aug-17	Nov-17

Project	Sta	atus and Details		F	unding a	and Schedule		
Memorial Street/Donora Drive	Esti		Curr Estim (Mi		Total Funding (Mil \$)	Funding Type		
		Project Initiation		0M \$ .018M		Proffer		
District(s):	Project Type:	Bicycle/Pedestrian		Р	hase	Start Date	End Date	
	Project Manager:	Askarzadeh, Negin		De	esign	TBD	TBD	
Franci	Lead Agency:	Fairfax County Department of Transportation	u le	_		TBD	TBD	
Scope: Construct a pedestrian refuge island	FC Project No:	DOT-000090	e d	Acq	uisition			
for pedestrian crossing	Program:		c h	Utility		TBD	TBD	
	TPP No:		S		ocation			
	Other Project No:			Cons	struction	TBD	TBD	

Project scoping and initial coordination in progress. Anticipate completing scoping and forwarding for design in spring 2018.

Northern Virginia Community College Transit Center	Route Number	Status	Estin	rent Total mate Funding lil \$) (Mil \$)				
		Project Initiation	\$ 1	lM	\$1M	2007 Bonds		
District(s): Braddock	Project Type:	Transit		Р	hase	Start Date	End Date	
	Project Manager:	Luo, Caijun		Design		TBD	TBD	
	• •	Fairfax County Department of	e					
Scope:		Transportation	d u l		Land	TBD	TBD	
Construct transit center with up to 7	FC Project No:	5G25-056-000	Ð	Acq	uisition			
bus bays and amenities, such as	Program:		c h		tility	TBD	TBD	
shelters and lighted kiosks	TPP No:		s	Rele	ocation			
	Other Project No:			Cons	struction	TBD	TBD	

FCDOT provided conceptual layout o NVCC and is waiting for NVCC staff to present it to the management boards. Developed planning level cost estimates and forwarded to NVCC. Draft funding and administration agreement sent to NVCC for review. Schedule will be established once site layout and location agreed upon and funding agreement finalized. The project team has not reached consensus on a location or concept plan. Staff will discuss next steps with the district office.

NVCC Medical Education Campus	Route Number	Status	Curr Estim (Mi		Total Funding (Mil \$)	Funding Type	
		On-Hold	\$ .2	1M	\$ .21M	2014	Bonds
District(s): Lee	Project Type:	Bicycle/Pedestrian		Phase Design Land Acquisition Utility		Start Date	End Date
	Project Manager:	Wells, Chris				TBD	TBD
	Lead Agency:	Fairfax County Department of	e				
Scope:	_	Transportation	d u l			TBD	TBD
Bicycle and pedestrian	FC Project No:	ST-000037-007	Ū				
mprovements from the campus	Program:		c h			TBD	TBD
ocated off Springfield Center Drive to the Franconia-Springfield	TPP No:	138	s	Rel	ocation		
Metrorail Station and activity	Other Project No:		_	Construction		TBD	TBD

Project was on hold pending FBI site selection. Determining next steps.

Project	Sta	itus and Details			Funding	and Schedu	le	
Pavement Marking Plans	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type		
		Design		1M	\$ .1M	R	RSTP	
District(s): Dranesville, Providence	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date	
	Project Manager:	Wynands, Nicole		Design ບ		TBD	TBD	
	Lead Agency:	Fairfax County Department of	e					
Scope:		Transportation	d u l		Land	TBD	TBD	
Addition of bike lanes on various	FC Project No:	AA1400125-13	Ð	Acc	luisition			
roadways in the Tysons area and	Program:	TMSAMS	Sch	Utility		TBD	TBD	
surrouding neighborhoods	TPP No:		•,	Re	ocation			
	Other Project No:			Con	struction	TBD	TBD	

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Westmoreland Street bicycle lanes were extended in fall 2015 from Haycock Road to Hopewood Drive as part of VDOT repaving. Magarity Road and Madrillon Road will be reviewed for bicycle facilities when scheduled for future repavement by VDOT. None of the streets are included in the draft 2018 VDOT list for potential roads to be repaved.

Scotts Run Walkway	Route Number	Status	Curr Estim (Mi		Total Funding (Mil \$)	Funding Type	
		Design	\$4.1	.54M	\$ 3.454M		
District(s): Providence	Project Type:	Bicycle/Pedestrian		Phase Design		Start Date	End Date
	Project Manager:	Dresser, John				Jul-15	Oct-18
	Lead Agency:	Fairfax County Park Authority	e				
Scope:			n		Land	Oct-17	<u> </u>
Construct approximately 2,500 LF of	FC Project No:	AA1400107-13	e d	Acc	uisition	Feb-18	Aug-18
asphalt walkway through Scotts Run	Program:	TMSAMS	c h		Itility	<u>— NA</u>	NA
Stream Valley Park	TPP No:		s	Rel	ocation	Apr-18	Sep-18
	Other Project No:	TMSAMS-107; UPC 104293		Con	struction	Dec-18	<del>Jan-20</del> Sep-20

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. This project is being administered by FCPA and permitted through the LDS. The Board endorsed the design on 6/20/17. LDS pre-final submission was made on 8/3/17. Right-of-way authorization expected by 2/2/18 following request submitted to VDOT 11/13/17. Schedule adjusted to account for required VDOT ROW and construction authorizations and for utility coordination, but still ensures construction NTP by 6/30/19 to maintain grandfathered SWM status.

Seven Corners Interchange Improvements	Route Number	Es		ent nate il \$)	Total Funding (Mil \$)	Funding Type	
		Project Initiation	\$ (	M	\$4.1M	RSTP	
District(s): Mason, Providence	Project Type:	Primary Road		F	hase	Start Date	End Date
	Project Manager:	CPTED, To Be Determined		Design ຍ		TBD	TBD
		Fairfax County Department of Transportation	Ð				
Scope:			d u l		Land	TBD	TBD
Interchange improvements	FC Project No:	2G40-076-000	Ū	Acq	uisition		
	Program:		Sch		Itility	TBD	TBD
	TPP No:	9		Rei	ocation		
	Other Project No:		_	Con	struction	TBD	TBD

Partial funding for study and alternatives analysis. Commencing work on follow-on motions the Board adopted with the Comprehensive Plan Amendment. NVTA approved \$0.2 million (FY 2022) and \$0.8 million (FY 2023) in RSTP funding on 2/9/17 for Phase 1A Segment 1A (new road connecting the Route 50 westbound on-ramp with a bridge over Route 50 to Sleepy Hollow Road). \$0.95 million applied for FY 2024 RSTP and \$75M for FY2018 to FY 2023 NVTA 70%. Project will advance once funding is available.

Project	Sta	itus and Details			Funding a	nd Schedu	le
Springfield CBC Commuter Parking Garage	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Funding Type	
		Design \$63		3.81M \$63.81N		C & I, FTA, CMAQ	
District(s): Lee	Project Type:	Transit		F	Phase	Start Date	End Date
	Project Manager:	Guarino, Michael		Design		Sep-14	Oct-17
	Lead Agency:	Capital Facilities, DPWES	a				Mar-18
Scope:			n		Land	Dec-17	Dec-18
Multimodal facility, including transit	FC Project No:	DOT-000044	ed	Acc	luisition	Mar-18	Mar-19
center, commuter parking, carpool	Program:		ch	Utility		Dec-17	Dec-18
accommodations, bicycle and	TPP No:		S	Re	ocation	Mar-18	Mar-19
pedestrian facilities, and public amenities	Other Project No:	ST-000033; UPC 106274		Con	struction	Apr-19	Nov-21
amenicies		01 000000, 01 0 1002/4				Jul-19	Feb-22

VDOT ROW authorization received on 12/19/17. A/E submitted 50% Construction Documents on 10/18/17. Comment review meetings held with VDOT 11/30/17 and with County agencies 12/5/17. Public meeting held with slugging community 11/8/17. Ground floor plan being revised based on community feedback. Revised plan was presented to district supervisor on 1/11/18, and a follow up meeting with slugging community scheduled for 3/22/18. Schedule adjusted to incorporate revised ground floor plan.

Tysons Wayfinding Signage	Route Number	Status	Curi Estin (M		Total Funding (Mil \$)	Funding Type		
		Design		25M	\$ .125M	RSTP		
District(s): Dranesville, Providence	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date	
	Project Manager:	Wynands, Nicole	_	Design		TBD	TBD	
	Lead Agency:	Fairfax County Department of	e			Aug-17	Feb-18	
Scope:		Transportation			Land	NA	NA	
Installation of bicycle wayfinding	FC Project No:	AA1400126-13	ed	Acc	uisition			
signage in the Tysons area and	Program:	TMSAMS	c h	Utility		NA	NA	
surrounding neighborhoods	TPP No:		S	Re	ocation			
	Other Project No:	TMSAMS-126	-	Con	struction	— TBD—	—TBD	
		1110, 1110 120				Jun-18	Sep-18	

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Kickoff meeting with consultant July 2017. Sign installation is scheduled to start in summer 2018.

Vesper Court Trail	Estin		Estim	TrentTotalmateFundinglil \$)(Mil \$)326M\$ 2.326M		RSTP, CMAQ	
		Construction					
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		Phase Design		Start Date	End Date
	Project Manager:	Dresser, John				Aug-13	Sep-16
	Lead Agency:	Fairfax County Department of					
Scope:		Transportation	l u l		Land	May-16	May-16
Construct 2,018 LF of multi-purpose	FC Project No:	AA1400120-13	e	Acq	uisition		
trail from Vesper Court to Leesburg	Program:	TMSAMS	Sch	Utility		NA	NA
Pike	TPP No:		•,	Rei	ocation		
	Other Project No:	TMSAMS-120; UPC 106936; 3838- 029-236	Constructio		struction	Apr-17	Jun-18 Oct-18

Advertisement was on 4/19/17. Bid opening held on 5/18/17. Contract Award Authorization received from VDOT on 7/25/17. Pre-construction meeting held on 9/25/17. Contract NTP date is 10/30/17. Construction is 8% complete. Completion date adjusted, due to an increased construction duration time needed for resolution of overhead utility conflicts, requiring Dominion Energy shutdowns.

Project	Sta	itus and Details			Funding	and Schedu	le	
Richmond Highway Bus Rapid Transit (BRT)	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type		
	1	Study		0M	\$ 0M	N	VTA	
District(s): Lee, Mount Vernon	Project Type:	Transit			Phase	Start Date	End Date	
	Project Manager:	Aguayo, Vanessa		Design		TBD	TBD	
	Lead Agency:	Fairfax County Department of	e					
Scope:		Transportation	qr		Land	TBD	TBD	
Implementation of BRT on	FC Project No:	2G40-114-000	Ū	Acc	quisition			
Richmond Highway from Huntington	Program:		Sch		Jtility	TBD	TBD	
Metrorail Station to Fort Belvior	TPP No:		•	Relocation				
	Other Project No:			Con	struction	TBD	TBD	

FCDOT procured a program management consultant (PMC) to assist all phases of implementation. BRT team (County staff and PMC) has completed various activities in pre-planning stage. Next scope of work will continue with design, on-going environmental work, and branding. DRPT timeline includes anticipated completion for phase I (Huntington to Hybla Valley) in 2026 and phase II (Hybla Valley to Fort Belvior) in 2028.

Richmond Highway from Jeff Todd Way/Mount Vernon Memorial Hwy to Telegraph Road	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Funding Type	
	1	Complete		3M \$ 3M		DOD Grant	
District(s): Mount Vernon	Project Type:	Primary Road		F	hase	Start Date	End Date
	Project Manager:	Hamidi, Ajmal		Design		Mar-11	Apr-13
	Lead Agency:	Federal Highway Administration	ð				
Scope:			d u l		Land	Jan-14	TBD
Widening Richmond Highway from 4	FC Project No:	2G40-012-000	Ð	Acc	luisition		
to 6 lanes	Program:		Sch		Itility	Nov-13	TBD
	TPP No:		0,	Kei	ocation		
	Other Project No:	R00101-00100; UPC 103073		Con	struction	Jun-13	Sep-17

Design-build project. Project is divided into five sections - A) Telegraph Road Intersection, B) Telegraph Road to Fairfax County Parkway, C) Accotink Village Area, D) Railroad Bridge to Belvoir Road, E) Woodlawn historic district. Ribbon cutting ceremony held 8/2/17. Schedule was adjusted due to winter weather and utilities relocation delays. Road open to traffic. Roadway construction substantially completed on 9/14/17. Remaining work includes punch list items.

Richmond Highway from Mount Vernon Memorial Highway to Napper Road	Route Number	Status	Curr Estim (Mi	ate	Total Funding (Mil \$)			
	1	Design	\$ 214	1.8M	\$ 44M	RSTP, NVTA Regional, Revenue Sharing		
District(s): Lee, Mount Vernon	Project Type:	Primary Road		P	hase	Start Date	End Date	
	Project Manager:	Hamidi, Ajmal		Design		Jul-16	Dec-22	
Scope:	Lead Agency:	Virginia Department of Transportation	u le		Land	Apr-19	Jun-21	
Widen Richmond Highway from 4 to	FC Project No:	DOT-000023	e	ວ Acquisit				
6 lanes	Program:		c h		tility	Dec-19	Dec-22	
	TPP No:	60	S	Rel	ocation	Dec-20		
	Other Project No:	UPC 107187		Con	struction	Apr-23	Nov-25	

Alternative intersection analysis is underway, including superstreet and jughandle designs. Second public information meeting was held on 11/6/17. Third public information meeting is expected in April 2018. Targeting design public hearing in fall 2018 with advertisement for construction in December 2022.

Project	Sta	itus and Details		Funding and Schedule					
Richmond Highway from Pohick Road to North of Occoquan River Bridge	Route Number Status		Curre Estim (Mil	ate	Total Funding (Mil \$)	Funding Type           NVTA Local			
	1	Project Initiation	\$ 169.	9.95M \$10M					
District(s): Mount Vernon	Project Type:	Primary Road		Ρ	hase	Start Date	End Date		
	Project Manager:	Hamidi, Ajmal		Design		TBD	TBD		
	Lead Agency:	Virginia Department of	e						
Scope:		Transportation	q		and	TBD	TBD		
Niden Richmond Highway from 4 to	FC Project No:	2G40-119-000	Ð	Acq	uisition				
5 lanes	Program:		U	S Utility Relocation		TBD	TBD		
	TPP No:	59							
	Other Project No:			Cons	truction	TBD	TBD		

Preliminary engineering study of widening, including CSX railroad crossing and ramps to I-95, was completed in November 2017. Coordination efforts are being carried out in association with the Commonwealth's Atlantic Gateway project. Discussions are also occurring regarding the CSX railroad bridge over Richmond Highway.

Route 1 and Fairview Drive	Es		Curr Estin (Mi		Total Funding (Mil \$)	2014 Bonds	
	1	Project Initiation	\$.:	1M \$.1M			
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		Design ບ		TBD	TBD
	Lead Agency: Fairfax Cou	Fairfax County Department of	e				
Scope:		Transportation	d u l		Land	TBD	TBD
Construct 5-foot concrete sidewalk	FC Project No:	5G25-061-030	ē	Acc	luisition		
to close missing link, including new	Program:		Sch	Utility		TBD	TBD
curb ramp and crosswalk	TPP No:	188.03			ocation		
	Other Project No:			Con	struction	TBD	TBD

Pre-scoping document received from CPTED 10/2/17. Project initiation underway. Schedule to be determined once the survey is complete, which is expected to be done in spring 2018.

Route 1 Northbound from Fairhaven Avenue/Quander Road to Hotels			Curr Estin (Mi		Total Funding (Mil \$)	Funding Type	
	1	Construction	\$.9	9M	\$ .9M	Revenue Sharing, FTA	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Project Manager: Zahirieh, Shahla		Design		Jun-12	Apr-16
	Lead Agency: Fairfax County Department of	e					
Scope:	_	Transportation	d u l			May-15	Oct-15
Construct a 5-foot concrete sidewalk	FC Project No:	AA1400079-12	Ū	Acq	uisition		
along east side Richmond Highway	Program:	RHPTI	Sch		Itility	Jul-15	Jan-16
from Fair Haven Avenue/Quander Road to Virginia Lodge	TPP No:		- 0,	Rel	ocation		
	Other Project No:	RHPTI-079; UPC 71851		Con	struction	Aug-16	Mar-18

Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction award February 2017. Construction NTP issued 4/3/17. Construction 80% complete.

Project	Sta	atus and Details			Funding a	and Schedu	le
Route 1 Northbound from Virginia Lodge to Huntington Avenue	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type	
	1	Bid Advertisement	\$ 1.5M		\$1.298M	Revenue	Sharing, FTA
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date
	Project Manager:	Zahirieh, Shahla		D	Design	Jul-12	Nov-16
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	d u l		Land	Jun-15	May-16
Approximately 1,375 LF of 5-foot	FC Project No:	AA1400080-12	ē	Ace	quisition		
concrete sidewalk and extension of	Program:	RHPTI	c h		Jtility	Sep-15	Aug-17
a box culvert along the east of	TPP No:		S	Relocation			Nov-17
Richmond Highway	Other Project No:	RHPTI-080; UPC 71851		Cor	nstruction	Aug-17	Jul-18
						Feb-18	Jan-19

Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. VDOT permit received 12/15/16. Utility relocations completed 11/28/17. Schedule adjusted, due to delays in completing utility relocations. Final construction package, and Mylar signing meeting at DPWES on 1/24/18. Old utility relocation designations in selected areas of the project are being re-confirmed prior to release for bid.

Route 1 Southbound from Roxbury Drive to Russell Road	Route Number	Status	Curr Estim (Mil	ate	Total Funding (Mil \$)	Funding Type		
	1	Complete	\$ .62	25M	\$ .625M	Revenue Sharing, FTA		
District(s): Lee	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date	
	Project Manager:	Zahirieh, Shahla	Design		Jul-12	Jan-16		
	Lead Agency:	Fairfax County Department of Transportation	e	Land		Oct-14	1.1.1.1	
Scope:			np				Jul-15	
Construct 520 LF of concrete	FC Project No:	AA1400082-12	e	Acq	uisition			
sidewalk along the west side of	Program:	RHPTI	Sch	Utility		Aug-15	Sep-16	
Route 1	TPP No:		0,	Rei	ocation			
	Other Project No:	RHPTI-082	_	Construct		Aug-16	Mar-18 Oct-17	

Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/19/17.

Route 1/Belford Drive	Route Number	Route Number Status		ent ate \$)	Total Funding (Mil \$)	Funding Type		
	1	Construction	\$ 1.36	67M \$1.367M		CMAQ, Revenue Sharing, FTA		
District(s): Lee, Mount Vernon	Project Type:	Bicycle/Pedestrian		Land		Start Date E	End Date	
	Project Manager:	Hojatzadeh, Max	_			Jul-09	Nov-15	
	Lead Agency:	Fairfax County Department of Transportation	e			May-14		
Scope:			l u l				Mar-15	
Pedestrian intersection	FC Project No:	AA1400017-06	e					
improvements	Program:	RHPTI	Sch		tility	Nov-14	Oct-15	
	TPP No:			Reid	cation			
	Other Project No:	26006G-06011; UPC 99054		Cons	truction	Mar-16	<u>Sep-17</u> Mar-18	

Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Project combined with Route1/Mohawk Lane. Project cost shown is for both projects. Construction 95% complete. Construction completion date was adjusted, due to weather and construction contract changes resulting from signal design modifications.

Project	Sta	atus and Details		I	Funding	and Schedule		
Route 1/Frye Road Phase II	Route Number	Status	Estin	rent Total nate Funding il \$) (Mil \$)		Funding Type CMAQ, Revenue Sharing FTA		
	1	Construction		596M	\$ 0M			
District(s): Lee, Mount Vernon	Project Type:	Bicycle/Pedestrian		Phase Design		Start Date	End Date	
	Project Manager:	Hojatzadeh, Max				Jul-11	Nov-15	
	Lead Agency:	Fairfax County Department of	e					
Scope:		Transportation	n p		Land	May-14	Mar-15	
Pedestrian intersection	FC Project No:	AA1400012-06	ē	Acc	uisition			
improvements for express bus stop	Program:	RHPTI	Sch		Itility ocation	Jun-15	Oct-15	
	TPP No:		•/					
	Other Project No:	26006G-06002; UPC 99054		Const		Mar-16	Aug-17 Mar-18	

Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction 92% complete. Received approved revised permit on 10/31/17. Signal modification approval sent to UDCD. Construction completion date was adjusted, due to weather and construction contract changes resulting from signal design modifications.

Route 1/Ladson Lane			Curi Estin (M		Total Funding (Mil \$)	Funding Type	
	1	Complete		68M \$ 0M		CMAQ, Revenue Sharing, FTA	
District(s): Lee, Mount Vernon	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design		Jul-11	Nov-15
_	Lead Agency:	Fairfax County Department of Transportation	u le		Land	May-14	Mar-15
Scope: Pedestrian intersection	FC Project No:	AA1400012-06	ed	Acquisition Utility Relocation			
improvements for express bus stop	Program:	RHPTI	Sch			NA	NA
	TPP No:		••				
	Other Project No:	26006G-06002; UPC 99054		Con	struction	Mar-16	Aug-17

Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Project substantially completed 8/31/17. VDOT inspection 11/6/17. Punch list work underway.

Route 1/Lukens Lane Phase II	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Funding Type		
	1		\$ .5	7M	\$ .57M	CMAQ, Revenue Sharing, FTA		
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date	
	Project Manager:	Hojatzadeh, Max	_	Design		Jul-09	Nov-15	
	Lead Agency:	Fairfax County Department of	e					
Scope:		Transportation	d u l	Land		Apr-16	May-17	
Pedestrian intersection	FC Project No:	AA1400012-06	Ū	Acc	luisition			
improvements for express bus stop	Program:	RHPTI	Sch	, Utility		NA	NA	
	TPP No:		0,	ĸei	ocation			
	Other Project No:	26006G-06002; UPC 99054	-	Con	struction	<u>Sep-17</u>	Apr-18	
						Mar-18	Sep-18	

Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Draft construction package submitted to UDCD on 10/4/17. Comments received, processing with final construction package authorization. Schedule adjusted to allow owner to relocate sign at the Seven Eleven gas station, which is in progress.

Project	Sta	itus and Details			Funding	and Schedu	nd Schedule		
Route 1/Mohawk Lane	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type CMAQ, Revenue Sharing FTA			
	1	Construction	\$1.3	367M	\$ 1.367M				
District(s): Lee, Mount Vernon	Project Type:	Bicycle/Pedestrian		Phase Design		Start Date	End Date		
	Project Manager:	Hojatzadeh, Max				Jul-09	Nov-15		
	Lead Agency:	Fairfax County Department of	e						
Scope:		Transportation	n		Land	May-14	Mar-15		
Pedestrian intersection	FC Project No:	AA1400017-06	ed	Acc	uisition				
improvements for express bus stop	Program:	RHPTI	Sch		Itility	Nov-14	Oct-15		
	TPP No:		•,	Rei	ocation				
	Other Project No:	26006G-06011; UPC 99054		Construction		Mar-16	— Oct-17 Mar-18		

Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Project combined with Route1/Belford Drive. Project cost shown is for both projects. Construction 75% complete. Approved revised signal plan for Mohawk Lane submitted to UDCD on 10/4/17. Construction completion date was adjusted, due to weather and construction contract changes resulting from signal design modifications.

Route 7 Bridge Rehabilitation	Route Number Status		Curre Estima (Mil					
	7	Construction	\$ 44.8	822M \$44.822N		1 Bridge, NVTA Regional		
District(s): Dranesville, Providence	Project Type:	Primary Road		Phase Design		Start Date	End Date	
	Project Manager:	Chellappa, Smitha				Sep-12	Nov-16	
	Lead Agency:	Virginia Department of	٥					
Scope:		Transportation	α		Land	Nov-15	May-17	
Bridge over Dulles Toll Road	FC Project No:	DOT-000031	Ð	Acq	uisition			
	Program:		Sch		tility	Jan-16	Jul-17	
	TPP No:	222		-	ocation			
	Other Project No:	UPC 82135		Construction		Mar-16	May-18	

Construction is 85% complete. Right-of-way acquisition and utility relocations completed. Review of lighting plans by MWAA, FCDOT, and VDOT has been completed. Installation of project lighting and signage ongoing.

Route 7 from Reston Avenue to Jarrett Valley Drive	Route Number	Status	Curr Estim (Mi	ate	Total Funding (Mil \$)	Funding Type	
	7	Design-Build	\$ 23	34M \$ 234M		NVTD Bonds, Federal	
District(s): Dranesville, Hunter Mill	Project Type:	Primary Road		P	hase	Start Date	End Date
	Project Manager:	Chellappa, Smitha		Design		Jun-11	Feb-20
	Lead Agency:	Virginia Department of	e				
Scope:		Transportation	d u l			May-19	Aug-20
Widen to 6 lanes	FC Project No:	DOT-000032	e	Acq	uisition		
	Program:		Sch	Utility		May-20	Sep-21
	TPP No:	271		Rel	ocation		
	Other Project No:	UPC 52328, 99478, 106917		Construction		Mar-19	May-24

Group of community, BOS staff, and state/local government agency stakeholders established, and periodic coordination meetings continue. Board endorsed public hearing plans on 6/6/17. Design-build RFQ released on 8/5/17. RFP was released on 11/21/17. Bids expected on 3/28/18. CTB approval expected on 4/18/18. NTP to Design-Builder expected on 5/20/18.

Project	Sta	itus and Details		1	Funding a	and Schedu	ıle
Route 7 Walkway from Rio Drive to Glenmore Drive (RT7PI)	Est		Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type 2007 Bonds	
	7	Construction		275M	\$ 1.275M		
District(s): Mason	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date
	Project Manager:	Marsh, Dennis		Design ບ		Mar-10	Sep-15
	Lead Agency:	Fairfax County Department of	e				
Scope:	_	Transportation	d u l		Land	Jun-13	Jul-14
Approximately 1,800 LF of walkway	FC Project No:	ST-000021-044	ē	Acc	luisition		
on east side of Route 7 from Rio	Program:		c h	Utility		NA	NA
Drive to Waters Edge Condos and on	TPP No:		s	Re	ocation		
west side from Nevius Street to Glenmore Drive	Other Project No:	4YP201-PB045		Con	struction	Jan-17	<u>Nov-17</u> Mar-18

Construction 90% complete. Schedule adjusted based on construction contract length and additional time to resolve utility conflicts during construction.

Route 7 Walkway North Side under Route 123	Route Number	Status	Curr Estim (Mi	nate	Total Funding (Mil \$)	Funding Type	
	7	Construction	\$ 2.3	\$04M \$2.304M		CMAQ	
District(s): Hunter Mill, Providence	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design		Apr-13	Jun-16
	Lead Agency: Fairfax County Department of Transportation	e					
Scope:		Transportation	n		Land	NA	NA
Approximately 1,100 LF of sidewalk	FC Project No:	AA1400069-12	ed	Acc	luisition		
on the north side of Route 123 under the Route 123 interchange	Program:	DCBPA	Sch		Jtility	Jul-17	Nov-17
	TPP No:		0,	ке	ocation		
	Other Project No:	DCBPA-069; UPC 103280		Con	struction	Jan-17	Jul-18 Sep-18

Construction 15% complete. Completion date adjusted to match construction contract duration.

Route 7 Walkway South Side under Route 123			Curr Estim (Mi	nate	Total Funding (Mil \$)	Funding Type	
	7	Construction	\$ 2.4	05M	\$ 2.405M	CMAQ	
District(s): Hunter Mill, Providence	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Land		Apr-13	May-16
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	d u l			NA	NA
Approximately 800 LF of sidewalk	FC Project No:	AA1400070-12	Ð	Acq	uisition		
on the south side of Route 7 under	Program:	DCBPA	c h	Utility		Jul-17	Nov-17
the Route 123 interchange	TPP No:		s	Rel	ocation		
	Other Project No:	DCBPA-070; UPC 103281	Construction		Jan-17	<u>Jul-18</u> Sep-18	

Project	Sta	tus and Details			Funding	and Schedu	Schedule	
Route 7 Widening from Route 123 to I- 495 (Study Only)	Route Number Status		Estin	rent Total mate Funding lil \$) (Mil \$)		Funding Type		
	7	Study	\$ .€	.65M \$ .65M		C & I		
District(s): Providence	Project Type:	Primary Road		I	Phase	Start Date	End Date	
	Project Manager:	Borkowski, Tad		D	esign	Sep-12	TBD	
	Lead Agency:	Fairfax County Department of	e					
Scope:	-	Transportation	d u l		Land	NA	NA	
Conceptual design and traffic	FC Project No:	2G40-035-001	ē	Acc	quisition			
operations study to determine	Program:		c h	Utility		NA	NA	
uture cross section	TPP No:		S	Re	ocation			
	Other Project No:			Con	struction	NA	NA	

Ground survey and traffic data collection are complete, and the consultant is preparing future lane configurations. NVTC finalized and published results of BRT study in December 2016. Additional BRT study is needed to locate BRT stations, ROW needs, and set alignment. Sent scope of work for BRT analysis to consultants for proposal preparing to select consultant. BRT contract should be executed by the end of spring 2018.

Route 7/Route 123 Interchange (Study Only)	Route Number	Status	Curi Estin (M		Total Funding (Mil \$)	Funding Type		
	7	Study	\$.3	5M	\$ .35M	1 C&I		
District(s): Hunter Mill, Providence	Project Type:	Primary Road		F	hase	Start Date	End Date	
	Project Manager:	Borkowski, Tad		Design		Sep-12	TBD	
	Lead Agency: Fairfax County Department of Transportation	e						
Scope:		Transportation	qr	Land		NA	NA	
Conceptual design and traffic	FC Project No:	2G40-035-002	Ð	Acc	luisition			
operations study to determine	Program:		Sch		Itility	NA	NA	
future interchange configuration or at-grade intersection configuration	TPP No:			Rei	ocation			
	Other Project No:			Con	struction	NA	NA	

Evaluating a partial cloverleaf interchange, a two-quadrant intersection with and without the cap (i.e., elevated pedestrian plaza), a continuous flow intersection with cap, and a conventional at-grade intersection. Analyzing land use and roadway connectivity for potential Bus Rapid Transit in Tysons in relation to the intersection alternatives. Developing scope and task order for final phase of analysis. It is anticipated that this task order will be executed in April 2018.

Route 28 from Prince William County Line to Route 29	Route Number	Status	Curi Estin (M		Total Funding (Mil \$)	Funding Type	
	28	Design	\$ 91	1M	\$13.076M	NVTA	Regional
District(s): Springfield, Sully	Project Type:	Primary Road			Phase	Start Date	End Date
	Project Manager:	Beall, James		Design		Jan-16	TBD
	Lead Agency:	Fairfax County Department of	e				Aug-18
Scope:	_	Transportation	l u l		Land	TBD	TBD
Widen Route 28 from 4 lanes to 6	FC Project No:	2G40-100-000	ed	Ace	quisition		
lanes	Program:		c h		Jtility	TBD	TBD
	TPP No:	62	S	Re	ocation		
	Other Project No:			Cor	struction	TBD	TBD

Traffic studies submitted to VDOT November 2017 for review. Concept plans are being revised, based on revised traffic analysis. Schedule revised due to additional traffic study required. Geotechnical investigations and NEPA support including cultural resources assessment are underway. Public information meeting anticipated in March 2018. Project is anticipated to be design-build delivery. Design will go through preliminary phase only. All funding must be in place prior to release of design-build RFP, anticipated for late 2018.

Project	Sta	tus and Details		I	<sup>-</sup> unding a	nd Schedu	nd Schedule		
Route 29 from Legato Road to Shirley Gate Road	Est		Current Estimate (Mil \$)		Total Funding (Mil \$)	Funding Type			
	29	Complete	\$ 20.2	207M	\$19.207M	2007 Bonds, Revenue Sharing, C & I			
District(s): Braddock, Springfield	Project Type:	Primary Road		Phase S Design		Start Date	End Date		
	Project Manager:	Khorashadi, Brook	-			Dec-08	Jan-15		
	Lead Agency: Fairfax County Department of	e							
Scope:		Transportation	n l		Land	Jul-13	Feb-14		
Widen northbound Route 29 to 3	FC Project No:	5G25-052-000	ed	Acc	uisition				
anes from Legato Road to Shirley	Program:		c h	Utility		Mar-14	Dec-15		
Gate Road and add a dedicated right urn lane from Stevenson Drive to	TPP No:	327	S	Rel	ocation				
Waples Mill Road	Other Project No:	4YP212; UPC 105397; 0029-029- R54		Con	struction	Feb-15	Nov-17		

Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction substantially completed 11/14/17.

Route 29 from Pickwick Road to Buckley's Gate Drive Phase 1	Route Number	Status	Curre Estim (Mil	ate	Total Funding (Mil \$)	Funding Type	
	29	Design	\$ 5.32	328M \$5.328M		C & I	
District(s): Springfield, Sully	Project Type:	Primary Road		Phase	hase	Start Date	End Date
	Project Manager:	Guarino, Michael		Design ຍ		Jul-17	<u>Mar-18</u>
	• •	Virginia Department of	e				Feb-18
Scope:		Transportation	n l		Land	NA	NA
Widen Route 29 from 5 to 6 lanes	FC Project No:	DOT-000028	e d	Acc	uisition		
from Pickwick Road to Union Mill Road	Program:		ch		Itility	<u>Nov-17</u>	May-18
	TPP No:	66.01	s	Rel	ocation	Jan-18	Jun-18
	Other Project No:	UPC 110330; 0029-029-351		Con	struction	<u>Jul-18</u>	Dec-18
	other roject No.	01 0 110330, 0023 023 331				Feb-18	

Design public hearing held 9/21/17, and the design was approved on 12/12/17. Bid advertisement is scheduled for 2/27/18.

Route 29 from Pickwick Road to Buckley's Gate Drive Phase 2	Route Number	Status	Curre Estima (Mil	ate	Total Funding (Mil \$)	Funding Type	
	29	Project Initiation	\$ 66.974N		\$ 59.419M	C & I, State	
District(s): Springfield, Sully	Project Type:	Primary Road		F	hase	Start Date	End Date
	Project Manager:	Guarino, Michael		Design		TBD	TBD
	Lead Agency:	Virginia Department of	o				
Scope:		Transportation	n		Land	TBD	TBD
Widen Route 29 from 4 to 6 lanes,	FC Project No:	DOT-000028	ed	Acq	uisition		
including pedestrian and bicycle	Program:		i c h		Itility	TBD	TBD
facilities, from Union Mill Road to Buckley's Gate Drive	TPP No:	66.02	~	Rel	ocation		
Buckley 5 Gale Drive	Other Project No:	UPC 110329; 0029-029-350		Construction		TBD	TBD

County providing funding for preliminary engineering and design. On 6/20/17, the CTB approved \$48.1 million for the project through the FY2018-2023 Smart Scale program that will be available in FY2022 (\$16.6 million) and FY2023 (\$31.5 million). Coordinating with VDOT on implementation schedule and to secure remaining funds; receiving \$13.2 million from the I-66 Express Lanes project. VDOT doing advance work for survey, environmental analysis, traffic projections, and consultant procurement.

Project	Sta	tus and Details		Funding	and Schedu	and Schedule		
Route 29 Trail (proffer)	Route Number	Route Number Status Curre Estima (Mil		te Funding				
	29	Project Initiation	\$ .334	IM \$.334N	Proffer			
District(s): Sully	Project Type:	Bicycle/Pedestrian		Phase	Start Date	End Date		
	Project Manager:	Wells, Chris		Design	TBD	TBD		
	Lead Agency:	Fairfax County Department of	e		TOD	TOO		
Scope:		Transportation	q	Land Acquisition	TBD	TBD		
Vissing segments from Stringfellow	FC Project No:	DOT-000029	e P	Acquisition				
Road to Prince William County Line	Program:		Sch	Utility	TBD	TBD		
	TPP No:		0,	Relocation				
	Other Project No:			Construction	TBD	TBD		

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Proffer funds are now available. FCDOT investigating proffers to determine if project is feasible in conjunction with the I-66 Epress Lanes Outside the Beltway trail project.

Route 50 from Pickett Road to Prosperity Avenue	Route Number	Status	Estin	rentTotalnateFundingil \$)(Mil \$)5M\$ 5M		C & I	
	50	Project Initiation	\$ <u>5</u>				
District(s): Providence	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Khorashadi, Brook		D	esign	TBD	TBD
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	qr		Land	TBD	TBD
Complete missing walkway links	FC Project No:	2G40-088-030	e	Acc	luisition		
	Program:		Sch		Itility	TBD	TBD
	TPP No:	87	0,	ке	ocation		
	Other Project No:			Con	struction	TBD	TBD

Initial pre-scoping document completed 6/1/17. Scoping meeting was held, and the project is being split into several feasible segments to expedite design and construction. Revised scopes are in progress that are expected to be complete in March 2018.

Route 50 Trail from West Ox Road to Fair Ridge Drive			Curro Estim (Mil	ate Fu	Total Inding Mil \$)	2014 Bonds	
	50	Design	\$ 2	2M \$1.4M			
District(s): Springfield	Project Type:	Bicycle/Pedestrian		Phase	e	Start Date	End Date
	Project Manager:	Turner, Latesa	Design		Oct-16	May-19	
	Lead Agency:	Fairfax County Department of	e	Land		Jun-18	
Scope:		Transportation	d u l				Jan-19
Construct 5-foot concrete sidewalk	FC Project No:	ST-000037-005	heo	Acquisit	tion		
on south side of Route 50, up off	Program:	Program:		Utility Relocation		Jan-19	Apr-19
ramp to West Ox Road, and terminating in Fairfax Town Center	TPP No:	357	s	Relocat	ion		
parking lot	Other Project No:			Construction		Jul-19	Apr-20

Pre-final design is in progress. Advance pre-final plans submission received on 1/26/18.

Project	Sta	itus and Details			Funding a	and Schedu	le
Route 50 Walkway from Annandale Road to Cherry Street	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type	
	50	Utility Relocation		65M	\$ .764M	RSTP, CMAQ	
District(s): Providence	Project Type:	Bicycle/Pedestrian		Phase Design		Start Date	End Date
	Project Manager:	El Kaissi, Mohamad				Oct-13	Sep-17
	Lead Agency:	Fairfax County Department of	e				May-17
Scope:		Transportation	l u l		Land	Sep-16	Jun-17
Approximately 1,100 LF of sidewalk	FC Project No:	AA1400059-12	ed	Acc	quisition		Apr-17
and trail on north side of Route 50	Program:	RT50	c h		Jtility	Jul-17	Oct-17
	TPP No:		S	Re	location		Apr-18
	Other Project No:	RT50-059; UPC 108501	-	Con	struction	Dec-17	Jan-19
						May-18	May-19

Title Sheet sign-off is in progress. Provided comments on bid documents to UDCD on 1/25/18. One street light guy wire relocation and one utility pole guy wire relocation to be completed prior to construction. Project construction bid package to be bundled with project AA1400060-12, Route 50 Sidewalk from Cherry Street to Linden Lane. Schedule was adjusted due to bundling this project with project AA1400060-12, applying and receiving VPDES permit, and updating contract documents and specifications.

Route 50 Walkway from Cedar Hill Road to Allen Street	Route Number	Status	Curi Estin (M		Total Funding (Mil \$)	Funding Type	
	50	Utility Relocation		36M \$1.034M		RSTP, CMAQ	
District(s): Providence	Project Type:	Bicycle/Pedestrian			Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design		Oct-13	Jun-17
Scope:	Lead Agency:	Fairfax County Department of Transportation	a n		Land	NA	NA
Approximately 1,400 LF of sidewalk	FC Project No:	AA1400055-12	ed	Aco	quisition		
and trail on north side of Route 50	Program:	RT50	c h	Utility		Jan-17	Aug-17
	TPP No:		S	Relocation			Apr-18
	Other Project No:	RT50-055; UPC 108499		Con	struction	— <del>Dec-17</del> May-18	<del>Jan-19</del> May-19

Final construction package is in progress. Provided comments on bid documents to UDCD on 1/25/18. There is no right-of-way impact for the project. Utility relocations are in progress. The schedule has been adjusted due to acquiring VPDES permit as a result of bundling the projects (AA1400055-12 and AA1400056-12) for bid advertisement.

Route 50 Walkway from Graham Road to Wayne Road	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	RSTP, CMAQ	
	50	Bid Advertisement	\$.44	45M	\$ .489M		
District(s): Mason	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design		Oct-13	Jun-17
•	Lead Agency:	Fairfax County Department of Transportation	u le			NA	NA
Scope: Approximately 500 LF of sidewalk	FC Project No:	AA1400056-12	e		uisition		
and trail on south side of Route 50	Program:	RT50	Sch		Itility ocation	Apr-17	Oct-17
	TPP No:		••				
	Other Project No:	RT50-056; UPC 108500		Con	struction	— Dec-17 May-18	Jan-19 May-19

Final construction package is in progress. Provided comments on bid documents to UDCD on 1/25/18. There is no right-of-way impact for the project. Utility relocations are complete. The schedule has been adjusted due to acquiring VPDES permit as a result of bundling the projects (AA1400055-12 and AA1400056-12) for bid advertisement.

Project	Sta	tus and Details		1	Funding a	ind Schedu	le
Route 50 Walkway from Meadow Lane to Linden Lane	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type	
	50	Utility Relocation	\$.6	625M \$ .651M		RSTP, CMAQ	
District(s): Providence	Project Type:	Bicycle/Pedestrian		Phase Design		Start Date	End Date
	Project Manager:	Nabavi, Seyed				Oct-13	Jun-17
	Lead Agency:	Fairfax County Department of	e				
Scope:	_	Transportation	d u l		Land	NA	NA
Approximately 600 LF of sidewalk	FC Project No:	AA1400060-12	Ð	Acc	uisition		
and trail on north side of Route 50	Program:	RT50	c h		Itility	Apr-17	Oct-17
	TPP No:		S	Re	ocation		Apr-18
	Other Project No:	RT50-060; UPC 108495	-	Con	struction	Dec-17	Jan-19
						May-18	May-19

Final construction package is in progress. Provided comments on bid documents to UDCD on 11/6/17. There is no ROW impact for the project. Utility relocations are in progress. The schedule has been adjusted due to acquiring VPDES permit as a result of bundling the projects (AA1400059-12 and AA1400060-12) for bid advertisement, and updating contract documents and specifications.

Route 50 Walkway from Patrick Henry Drive to Olin Drive	Route Number	Status	Curi Estin (M		Total Funding (Mil \$)	Funding Type	
	50	Bid Advertisement	\$.4	45M \$ .567M		RSTP, CMAQ	
District(s): Mason	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date
	Project Manager:	Nabavi, Seyed		D	esign	Oct-13	Dec-17
	Lead Agency:	Fairfax County Department of	e				Sep-17
Scope:		Transportation	d u l		Land	Nov-16	<u>Nov-17</u>
Approximately 500 LF of sidewalk on	FC Project No:	AA1400062-12	Ū	Acc	luisition		Aug-17
south side of Route 50	Program:	RT50	Sch		Jtility	NA	NA
	TPP No:		0,	ке	ocation		
	Other Project No:	RT50-062; UPC 108496		Con	struction	Apr-18	May-19

Final construction package is in progress. VDOT bid authorization submitted on 12/28/17. VDOT comments received which are being addressed. Land acquisition completed 8/30/17. VDOT permit received 9/25/17. VDOT authorization required to bid.

Route 50 Walkway from South Street to Aspen Lane	Route Number	Status	Curr Estim (Mi	nate	Total Funding (Mil \$)	Funding Type	
	50	Utility Relocation	\$ 1.2	275M \$1.275№		RSTP, CMAQ	
District(s): Mason	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design		Oct-13	Sep-17
		Fairfax County Department of	e				
Scope:		Transportation	с q	Land		Nov-16	Jun-17
Approximately 1,300 LF of sidewalk	FC Project No:	AA1400061-12	ē	Acc	uisition		Mar-17
and trail on south side of Route 50	Program:	RT50	c h	-	Itility	Apr-17	Jul-17
	TPP No:		S	Rel	ocation		Apr-18
	Other Project No:	RT50-061; UPC 108493	-	Con	struction	Dec-17	Jan-19
						Jul-18	Jul-19

VDOT permit revision was received on 1/8/18. Contract documents and specifications were received on 1/31/18 and are under review. Schedule was adjusted to allow for updating approved MOT/TMP plans to include water main relocation after Fairfax Water plans were finalized.

Project	Sta	itus and Details		I	Funding a	and Schedu	le
Route 50 Walkway from Westcott Street to Annandale Road	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type	
	50	50 Utility Relocation \$		\$ 1.908M \$ 2.058N		1 RSTP, CMAQ	
District(s): Providence	Project Type:	Bicycle/Pedestrian		Phase Design ω		Start Date	End Date
	Project Manager:	Nabavi, Seyed				Oct-13	Jun-17
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	d d		Land	NA	NA
Approximately 2,800 LF of sidewalk	FC Project No:	AA1400058-12	Ū	Acc	luisition		
and trail on north side of Route 50	Program:	RT50	c h		Jtility	Apr-17	Oct-17
	TPP No:		S	Rei	ocation		Apr-18
	Other Project No:	RT50-058; UPC 108498		Con	struction	Dec-17	Jan-19
		,				May-18	May-19

Final construction package is in progress. Provided comments on bid documents to UDCD on 1/25/18. VDOT permit received 7/20/17. VPDES permit received 9/12/17. There is no right-of-way impact for the project. Utility relocations are in progress. The schedule has been adjusted due to conflict with the newly installed gas main. Washington Gas anticipates completing the relocation in spring 2018.

Route 50 Walkway from Woodlawn Avenue to Church District(s): Mason	Route Number	Status	Estin	rent Total mate Fundin lil \$) (Mil \$		5		
	50	Construction	\$ .3	95M	\$ .518M	RSTP, CMAQ		
	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date	
	Project Manager:	Roberson, Jeanmarie		Land Acquisition Utility		Oct-13	Jun-17	
	Lead Agency:	Fairfax County Department of	e					
Scope:		Transportation	qr			Oct-16	May-17	
Approximately 550 LF sidewalk on	FC Project No:	AA1400057-12	Ð					
Approximately 550 LF sidewalk on north side of Route 50	Program:	RT50	Sch			NA	NA	
	TPP No:		0,	ке	ocation			
	Other Project No:	RT50-057; UPC 108497		Construction		— <del>Dec-17</del> Nov-17	Jan-19	

Project construction bid package is bundled with Project AA1400052-12, Route 50 and Allen Street Intersection. Bid opening held on 12/13/17. UDCD submitted the construction award authorization request to VDOT on 2/2/18.

Route 50 Widening from Cedar Hill Road to Annandale Road District(s): Mason, Providence	Route Number	Status	Curr Estim (Mi		Total Funding (Mil \$)	Funding Type	
	50	On-Hold	\$ 47	7.5M \$5M		NVTA Local	
	Project Type:	Primary Road		F	hase	Start Date	End Date
	Project Manager:	Abifadel, Gibran	_	Design		TBD	TBD
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	d u l			TBD	TBD
Widen Route 50 inside the Beltway	FC Project No:	DOT-000030	Ū	Acc	luisition		
from 4 to 6 lanes, including	Program:		Sch	Utility		TBD	TBD
intersection improvements and pedestrian and bicycle facilities	TPP No:	69	•,	Rei	ocation		
	Other Project No:			Con	struction	TBD	TBD

Partial funding for environmental analysis and preliminary engineering only. Project is on hold until I-66 Express Lanes project is completed and new traffic patterns are established. District offices have been updated on status.

Project	Sta	itus and Details			Funding a	and Schedu	le
Route 50/Allen Street	Route Number	Status	Curi Estin (M		Total Funding (Mil \$)	Fundi	ng Type
	50	Construction	\$ .2	22M	\$ .276M	RSTP,	CMAQ
District(s): Mason, Providence	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design		Oct-13	Jun-17
	Lead Agency:	Agency: Fairfax County Department of					
Scope:		Transportation	d u l		Land	Nov-16	May-17
Pedestrian intersection and bus stop	FC Project No:	AA1400052-12	Ū	Acc	luisition		
mprovements	Program:	RT50	c h		Itility	NA	NA
	TPP No:		S	Rei	ocation		
	Other Project No:	RT50-052; UPC 108494	_	Con	struction	<u>Dec-17</u> Nov-17	Jan-19

Construction bid advertisment package to be bundled with Project AA1400057-12, Route 50 Sidewalk from Woodlawn Avenue to Church Street. Bids were opened on 12/13/17. VDOT construction award authorization requested 2/2/18.

Route 50/Wayne Road/Woodlawn Avenue	Route Number	Status	Curr Estim (Mi		Total Funding (Mil \$)	RSTP, CMAQ	
	50	Construction	\$ 1.6	61M	\$ 1.686M		
District(s): Mason, Providence	Project Type:	Bicycle/Pedestrian		Land		Start Date	End Date
	Project Manager:	Roberson, Jeanmarie				Oct-13	Jan-17
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	q			Sep-16	Nov-16
Pedestrian intersection and	FC Project No:	AA1400053-12	ē	Acc	uisition		
sidewalk improvements	Program:	RT50	Sch	_		NA	NA
	TPP No:		•,	Rei	ocation		
	Other Project No:	RT50-053; UPC 108502		Construction		Sep-17	
							Sep-18

Pre-construction meeting held on 1/31/18. Construction NTP issued 2/12/18. Schedule adjusted to match contract duration.

I-66 @ Route 28 Interchange Improvements	Route Number Status Currer Estimation (Mil \$		ate	Total Funding (Mil \$)	Funding Type		
	66	Design-Build	\$ 0	M	\$0M	Federal, State, Private	
District(s): Sully	Project Type:	Interstate		Phase	ase	Start Date	End Date
	Project Manager:	Shin, Sung		Design		NA	NA
	Lead Agency:	Virginia Department of	Ð				
Scope:		Transportation	l u l			NA	NA
Modify interchange at I-66 and	FC Project No:	DOT-000014	e	DAcquisitionuuuUtility			
Route 28 to enhance safety and	Program:					NA	NA
mprove capacity	TPP No:	3		Reloc	cation		
	Other Project No:	UPC 103317		Construction		NA	NA

Scope also includes relocation of EC Lawrence Park entrance to Stonecroft Boulevard with overpass over Route 28, connecting to Poplar Tree Road. Project has been incorporated into I-66 Express Lanes Outside the Beltway project. Removal of four signals from Route 28 is anticipated to be complete by summer 2020, and overall project completion is anticipated in December 2022.

Project	Sta	itus and Details		I	Funding a	and Schedu	le
I-66 from I-495 Capital Beltway to University Boulevard in Gainesville	Route Number	Status	(Mil \$)		Total Funding (Mil \$)	Funding Type	
	66	Design-Build			\$ 338M	Federal, S	tate, Private
District(s): Braddock, Hunter Mill,	Project Type:	Interstate		Phase Design		Start Date	End Date
Providence, Springfield, Sully	Project Manager:	Shin, Sung				Jul-14	TBD
	Lead Agency:	Virginia Department of	e				Dec-16
Scope:	_	Transportation	d u l		Land	TBD	TBD
Implement 2 Express lanes and 3	FC Project No:	DOT-000015	ē	Acc	quisition		
general purpose lanes in each	Program:		Sch	Utility		TBD	TBD
direction, including rapid bus service, safety, operational, and	TPP No:	3		Rel	location		
nterchange improvements	Other Project No:	UPC 110741		Con	struction	TBD	TBD
						Nov-17	Dec-22

Design-build project. Design public hearing held in November 2017 and financial close with the concessionaire also occurred in November 2017. Groundbreaking ceremony held 11/20/17. Final design currently being refined and the final noise and traffic analyses being completed. Early construction activities and right-of-way acquisition efforts to begin in April 2018. Public hearing for the concession payment projects held and list was approved by CTB in January 2018. Express Lanes anticipated to be opened in December 2022.

I-66 Inside the Beltway Eastbound Widening Project	Route Number	Status	Curr Estim (Mi		Total Funding (Mil \$)	Funding Type		
	66	Design-Build	\$ 12	25M	\$ 125M	Feder	Federal, State	
District(s): Dranesville	Project Type:	Interstate		F	hase	Start Date	End Date	
	Project Manager:	Shin, Sung		Design		Feb-16	TBD	
	Lead Agency:	Virginia Department of	υ				Dec-17	
Scope:		Transportation	n		Land	TBD	TBD	
Widen I-66 eastbound between the	FC Project No:	DOT-000016	e d	Acq	uisition			
Dulles Connector Road and Fairfax	Program:		ch	Utility Relocation		TBD	TBD	
Drive	TPP No:		s					
	Other Project No:	UPC 108424		Con	struction	TBD	—TBD	
	other roject No.	010100121				Jan-18	Nov-21	

Design underway. FHWA issued a Finding of No Significant Impact on the Environmental Assessment in April 2017. Design-build contract awarded by CTB in December 2017 and new lane anticipated to be opened to traffic in November 2020 with remaining project work, including landscaping and signal modifications, expected to be completed in the following year.

I-66 Inside the Beltway Tolling from I- 495 (Capital Beltway) to U.S. Route 29 in Rosslyn	Route Number	Status	Curr Estim (Mi		Total Funding (Mil \$)	Fundi	ng Type	
	66	Complete	\$ 6	0M	\$ 60M	Federal, State		
District(s): Dranesville, Providence	Project Type:	Interstate		F	Phase	Start Date	End Date	
	Project Manager:	Shin, Sung		Land Acquisition Utility		Mar-15	Jun-16	
	Lead Agency:	Virginia Department of	e					
Scope:	Transpo	Transportation	d u l			NA	NA	
Convert I-66 inside the Beltway into	FC Project No:	DOT-000017	Ū					
a managed express lane facility in	Program:		c h			NA	NA	
peak directions	TPP No:		S	Rel	ocation			
	Other Project No:	UPC 107371, 108336, 108337		Construction		Jul-16	Dec-17	

Scope includes converting I-66 Inside the Beltway into a managed express lane facility in eastbound direction in the morning peak (5:30-9:30 am) period and westbound direction in the evening peak period (3:00-7:00 pm). Tolling and implementation of initial multimodal projects initiated in December 2017.

Project	Sta	tus and Details			Funding a	and Schedu	le
I-95 Northbound Directional Off-Ramp to Northbound Fairfax County Parkway		Status	Estin	urrentTotaltimateFundingMil \$)(Mil \$)\$ 81M\$ 4.193M			
	95	On-Hold	\$ 8				
District(s): Lee, Mount Vernon	Project Type:	Interstate		5 Land		Start Date	End Date
	Project Manager:	Knight, Ryan				Oct-11	Mar-17
	Lead Agency:	Virginia Department of	a				
Scope:		Transportation	q			NA	NA
From I-95 Exit 166 for Route 286	FC Project No:	DOT-000019	e	Acc	quisition		
northbound, to 0.6 miles west of	Program:		c h	Utility		NA	NA
Exit 166 (PE only)	TPP No:	4	s		location		
	Other Project No:	UPC 93033		Construction		NA	NA

Funding for design only. Preliminary design completed. Submitted application for House Bill 2 (HB2) funding in July 2016, but project was not selected for funding. VDOT held a public hearing in September 2016. Board endorsed public hearing plans on 3/14/17. Final plans will be developed once additional funding is identified. Upon completion of several documents by VDOT, the Public Hearing Plans will be submitted for design approval from VDOT's Central Office. At this point, adequate funds are not available to advance this project to the next stage.

Chain Bridge Road Walkway	Route Number Status		Curi Estin (M		Total Funding (Mil \$)	Funding Type		
	123	Bid Advertisement	\$ .3	305M \$ .32M		RSTP		
District(s): Providence	Project Type:	Bicycle/Pedestrian		1	Phase	Start Date	End Date	
	Project Manager:	Marsh, Dennis		Land		Aug-13		
	Lead Agency:	Fairfax County Department of	e				Aug-17	
Scope:		Transportation	n			NA	NA	
Non-signalized pedestrian crosswalk	FC Project No:	AA1400108-13	e d	Acc	luisition			
with median refuge on Chain Bridge Road at Seneca Avenue	Program:	TMSAMS	c h		Jtility	NA	NA	
	TPP No:		s	Re	ocation			
	Other Project No:	TMSAMS-108; UPC 104293	-	Con	struction	<u>Jan-18</u>	<u>    Jun-18  </u>	
						Mar-18	Aug-18	

VDOT permit received 11/20/17. No land rights required. No utility relocation is required. Bid advertisement authorization package sent to VDOT on 1/10/18. The schedule adjusted due to additional time required to obtain final VDOT approvals.

Dolley Madison Boulevard Sidewalk District(s): Dranesville	Route Number	Status Design	Curr Estim (Mi		Total Funding (Mil \$)	Funding Type	
	123		\$.4	5M	\$ .3M	2014	Bonds
	Project Type:	Bicycle/Pedestrian		Phase	hase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design		Oct-15	Feb-18
	Lead Agency:	Fairfax County Department of	e				Mar-18
Scope:	_	Transportation	n		Land	Jun-17	Jan-18
5-foot of concrete sidewalk on south	FC Project No:	5G25-060-015	e d	Acquisition Utility			Oct-17
side of Dolley Madison Boulevard	Program:	Program:	c h			NA	NA
from Chain Bridge Road to bus stop just north of Kurtz Road to fill in missing segments	TPP No:	347	S	Rei	ocation		
	Other Project No:		-	Con	struction	May-18	Feb-19

Land acquisition completed 10/6/17. Third final plans underway.

Project	Sta	itus and Details			Funding a	and Schedu	chedule	
Dolley Madison Boulevard Sidewalk from Old Dominion Drive to Beverly Avenue	Route Number	Status	Estin	Current Total stimate Funding (Mil \$) (Mil \$)		Funding Type		
	123	Land Acquisition	\$.6	65M	\$ .4M	2014 Bonds		
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date	
	Project Manager:	Zahirieh, Shahla		Design		Oct-15	Jun-18	
	Lead Agency:	Fairfax County Department of	e					
Scope:		Transportation	n		Land	Oct-17	May-18	
nstall sidewalk on south side of	FC Project No:	5G25-060-016	e d	Acc	uisition	Jan-18	Jun-18	
Oolley Madison Boulevard	Program:		c h		Itility	NA	NA	
	TPP No:	348	s	Re	ocation	TBD	Oct-18	
	Other Project No:		_	Con	struction	Aug-18	May-19	

Land acquisition notice to proceed issued 1/12/18. Land rights on 0 of 2 properties have been acquired. Second final plans were distributed to VDOT for review on 1/10/18.

Dolley Madison Boulevard Walkway District(s): Dranesville, Providence	Route Number Status Curr Estim (Mi				Funding Type		
	123	Utility Relocation	\$ 2.7	78M	\$ 2.317M	CMAQ	
	Project Type:	Bicycle/Pedestrian		Phase	hase	Start Date	End Date
	Project Manager:	Lauretti, Francesco	_	Design		Mar-13	Jun-17
	Lead Agency: Fairfax County Department Transportation	Fairfax County Department of	e				
Scope:		Transportation	n n			Jul-16	Apr-17
Approximately 2,400 LF of multi-use	FC Project No:	AA1400065-12	ed	Acq	uisition		
trail and sidewalk from Dolley	Program:	DCBPA	c h	Utility		Sep-16	<u>Nov-17</u>
Madison Boulevard/Great Falls	TPP No:		S	Rel	ocation		Jun-18
Street intersection to the McLean Metrorail Station	Other Project No:	DCBPA-065; UPC 103262		Con	struction		<u>    Jun-18  </u>
						Apr-18	Apr-19

Utility relocations are in progress. Schedule change due to ongoing utility coordination and relocation work, including a VDOT LUP revision to accommodate the relocation work. Additional test holes have been ordered to confirm depths of utilities. Utility relocation plans received and are under review.

Dolley Madison Boulevard Walkway from Buchanan Street to Georgetown Pike/Potomac School Road	Route Number	Status	Curre Estim (Mil	ate Funding	Funding Type		
	123	Project Initiation	\$ 3.5	5M \$4M	Т	TBD	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		Phase	Start Date	End Date	
	Project Manager:	Abifadel, Gibran		Design	TBD	TBD	
	Lead Agency:	Fairfax County Department of	Ð				
Scope:	-	Transportation	d u l	Land	TBD	TBD	
Construct walkway on southside	FC Project No:	DOT-000086	Ū	Acquisition			
from existing walkway east to	Program:		c h	Utility	TBD	TBD	
Buchanan Street	TPP No:	237	S	Relocation			
	Other Project No:	ther Project No:		Construction	TBD	TBD	

Project scoping and initial coordination in progress. Anticipate completing scoping and forwarding for design in winter 2019.

Project	Sta	itus and Details			Funding a	and Schedu	le
Route 123 and Great Falls Street/Lewinsville Road Intersection	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Fundi	ng Type
	123	Study	\$ 6	6.9M \$ 6.9M		2014 Bonds	
District(s): Dranesville	Project Type:	Primary Road		Phase Design		Start Date	End Date
	Project Manager:	Aguayo, Vanessa				TBD	TBD
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	q		Land	TBD	TBD
nterim intersection improvements	FC Project No:	5G25-059-008	e	Acc	luisition		
	Program:		Sch		Jtility	TBD	TBD
	TPP No:	38	0,	Rei	ocation		
	Other Project No:			Con	struction	TBD	TBD

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Phase II of the Tysons Neighborhood Study is analyzing intersections improvements on the 123 corridor, including a follow up corridor study which includes this intersection at Great Falls Street and Lewinsville Road. The analysis is nearing completion. Initial results have been presented to the district supervisor. Second meeting with district supervisor scheduled for summer 2018, with next steps determined thereafter.

Route 123 Walkway from Courthouse Road to Sutton Road	Route Number	Status	Curr Estim (Mi		Total Funding (Mil \$)	Funding Type	
	123	Design	\$ 1.0	.65M \$ 1.8M		2014 Bonds	
District(s): Providence	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Dresser, John		D	esign	TBD	TBD
	Lead Agency:	Fairfax County Department of	e			Dec-17	May-20
Scope:	_	Transportation	n		Land	TBD	TBD
Construct approximately 1,910 LF of	FC Project No:	5G25-060-023	e d	Acc	quisition	Jul-19	Mar-20
5-foot concrete sidewalk on south	Program:		c h	Utility		—	—
side of Route 123	TPP No:	102	S	Re	ocation	Apr-20	Sep-20
	Other Project No:		-	Con	struction	—	—TBD
	other roject No.					Aug-20	Aug-21

Pre-scoping document received 9/28/17. Survey letters sent out on 10/27/17. Survey received 1/17/18. Consultant task order NTP given on 12/15/17. Concept plan design is underway.

Route 123 Walkway from Horse Shoe Drive to Niblick Drive	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Funding Type	
	123	Land Acquisition	\$ 1.	3M \$1.3M		C & I	
District(s): Providence	Project Type:	Bicycle/Pedestrian	_	F	Phase	Start Date	End Date
	Project Manager:	Beall, James		D	esign	Mar-15	Jan-18
		Fairfax County Department of	e				May-18
Scope:		Transportation	n		Land	Dec-16	Nov-17
Approximately 2,660 LF of 5-foot	FC Project No:	2G40-088-014	ed	Acc	luisition		Apr-18
sidewalk, including pedestrian signal	Program:		c h		Itility	Nov-17	
and ramps	TPP No:	103	S	Rel	ocation		May-18
	Other Project No:			Con	struction	Apr-18	Feb-19

LAD completion memo received 11/29/17. VDOT comments on final submittal received December 2017, will require one additonal right-of-way taking. LAD given NTP on this parcel 1/31/18. Right-of-way completion and permit submission revised, due to additional VDOT comments. Utility relocations (telecom handholes and overhead utility line adjustments) are required.

Project	Sta	itus and Details			Funding a	and Schedu	le
Route 123/Jermantown Road	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type	
	123	Utility Relocation	\$ 1.	75M \$ 1.75M		C & I	
District(s): Providence	Project Type:	Primary Road		I	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design ග		Jun-10	Aug-17
	Lead Agency:	Fairfax County Department of	e				Nov-17
Scope:		Transportation	l u l		Land	Mar-16	Jan-17
Add right turn lanes on northbound	FC Project No:	2G40-028-012	ed	Acc	quisition		
and southbound Route 123,	Program:		c h	Utility Relocation		Feb-17	<u>Sep-17</u>
ncluding drainage improvements	TPP No:		S				May-18
	Other Project No:	RSPI01-01400		Con	struction	<u>Nov-17</u>	Jan-19
						Jun-18	Feb-19

Project is funded by Commercial and Industrial revenues and endorsed by the BOS on 3/23/10. VDOT permit received 12/19/17. Land acquistion completed 1/26/17. Draft construction package is in progress. Utility relocation is in progress. Overhead utility relocations completed in fall 2017. Schedule changed to allow additional time for underground utility relocations.

Georgetown Pike and Route 123	Route Number Status		Curi Estin (M		Total Funding (Mil \$)	Funding Type	
	193	Design	\$1	.2M	\$ 1.2M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design		Apr-17	Jul-19
	Lead Agency: Fairfax County Department of Transportation	e					
Scope:		Transportation	l u l		Land	Oct-18	Jun-19
700 LF of 10-foot SUP on east side of	FC Project No:	2G40-087-011	e d	Acc	uisition		
Georgetown Pike south of Colonial	Program:		c h		Itility	Jul-19	Mar-20
Farm Road and 350 LF of 5-foot	TPP No:	313	S	Rel	ocation		
sidewalk on east side of Route 123 and Potomac School Road	Other Project No:			Con	struction	Apr-20	Dec-20

Intermediate design submitted on 1/8/18. Public meeting was held on 12/6/17. UDCD comments received 1/26/18.

Georgetown Pike Walkway Phase III from Falls Bridge Lane East to Existing Trail	Route Number	Status	Curr Estin (M		Total Funding (Mil \$)	Funding Type Federal	
	193	Design	\$.3	5M	\$ .3M		
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Dresser, John	_	Design		TBD	TBD
	Lead Agency:	Fairfax County Department of	e			Dec-13	Sep-18
Scope:		Transportation	n		Land	TBD	TBD
Approximately 275 LF trail along the	FC Project No:	AA1400130-13	e d	Acq	uisition	Apr-18	Sep-18
north side of Georgetown Pike	Program:		сh	U	tility	TBD	TBD
	TPP No:		S	Rel	ocation	Apr-18	Jul-18
	Other Project No:	GTP-130, EN99-029-164	-	Con	struction	TBD	TBD
	other Project No.	GTF-130, LIV99-029-104				Jan-19	Dec-19

Design was on hold due to community concerns regarding project scope and aesthetics for this National Register of Historic places site. The project design received a "No Adverse Effect" determination from the Virginia Department of Historic Resources on 6/14/17. Pre-final plans distributed to VDOT for review on 12/14/17. Project plats submitted to LAD for review 1/9/18. Comments were received by 2/13/18.

Project	Sta	itus and Details			Funding	and Schedu	le
Georgetown Pike Walkway Phase IV from Falls Bridge Lane to Seneca Plaza	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type	
	193	Design		95M	\$ .8M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date
	Project Manager:	Dresser, John		Design ບ		Feb-16	Aug-19
	Lead Agency:	Fairfax County Department of	e				
Scope:	-	Transportation	n		Land	Sep-18	Jun-19
Approximately 1200 LF of 6-foot	FC Project No:	2G40-088-036	ed	Acc	quisition		
walkway along the north side of	Program:		Sch	Utility		Jul-19	Dec-19
Georgetown Pike	TPP No:	125	•,	ке	location		
	Other Project No:			Con	struction	<u>Sep-19</u>	Aug-20
						Jan-20	

NTP was issued to constultant on 12/28/16 for environmental documentation. First citizens' information meeting was held on 3/22/17. Second citizens information meeting held on 10/4/17. Test holes received 10/27/17. Pre-final design is in progress. Pre-final design advance plans received 1/31/18.

Little River Turnpike Walkway from Columbia Road to Mayhunt Court	Route Number	Status	Curr Estim (Mi		Total Funding (Mil \$)	2014 Bonds	
	236	Land Acquisition	\$ 1.5	55M	\$ 1.1M		
District(s): Mason	Project Type:	Bicycle/Pedestrian		Land		Start Date	End Date
	Project Manager:	Lauretti, Francesco				Jun-16	Apr-18
	Lead Agency:	Fairfax County Department of Transportation 5G25-060-045	υ				Dec-18
Scope:			n			Oct-17	May-18
Construct approximately 961 LF of	FC Project No:		e d	Acc	uisition	Feb-18	Nov-18
5-foot sidewalk, including curb and	Program:		c h	Utility Relocation		Jun-18	<u>Nov-18</u>
gutter	TPP No:	235	S			TBD	TBD
	Other Project No:			Con	struction		<u>Nov-19</u>
						Jan-19	Feb-20

Final design distributed to VDOT for review 1/12/18. Land acquisition NTP issued February 2018. Schedule changed, due to need for a zoning interpretation to determine the impact of the sidewalk project to the proffers on the property.

Little River Turnpike Walkway from Hillbrook Drive to Little River Run Drive	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	2014 Bonds	
	236	Project Initiation	\$ <b>2</b> .	65M	\$ 3M		
District(s): Mason	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		D	esign	TBD	TBD
	Lead Agency:	Fairfax County Department of	e			Aug-17	
Scope:		Transportation	d u l		Land	TBD	TBD
Construct 1,550 LF of 9-foot wide,	FC Project No:	5G25-060-044	Ð	Acc	uisition		
curb abutted sidewalk	Program:		Sch	Utility		TBD	TBD
	TPP No:	234	0,	ке	ocation		
	Other Project No:			Con	struction	TBD	TBD

Preliminary plans received on 10/23/17. Schedule to be determined after full scope of project is authorized. The full scope is under review and negotiations are underway. Full scope of project is expected to be authorized in spring 2018.

Project	Sta	itus and Details			Funding	and Schedu	le	
Route 236 Corridor Bicycle Improvements	Esti		Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type		
	236	Project Initiation		.5M	\$ 7.5M	C	C & I	
District(s): Mason	Project Type:	Bicycle/Pedestrian		1	Phase	Start Date	End Date	
	Project Manager:	Wynands, Nicole		D	esign	TBD	TBD	
	Lead Agency:	Fairfax County Department of	e	Ð				
Scope:		Transportation	d u l		Land	TBD	TBD	
Add bicycle lanes, wide curb lanes,	FC Project No:	2G40-088-033	Ð	Acc	quisition			
picycle shoulders to complete	Program:		c h		Jtility	TBD	TBD	
network gaps from City of Fairfax to City of Alexandria	TPP No:	229	S	Re	ocation			
	Other Project No:			Con	struction	TBD	TBD	

Study is complete and was endorsed by the Board on 7/25/17. Will be separated into multiple projects. Finalizing project scoping. Anticipated forwarding for design in spring 2018.

Route 236 from High Place to Old Columbia Pike			Current Estimate (Mil \$)		Total Funding (Mil \$)	Funding Type	
	236	Design	\$ 1.8M		\$ 1.3M	2014 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian		Phase	Phase	Start Date	End Date
	Project Manager:	Barksdale, Christopher		Des		TBD	TBD
	Lead Agency: Fairfax County Department of Transportation	U			Nov-17		
Scope:		Transportation	n		Land	TBD	TBD
Construct 1,500 LF of 8-foot wide	FC Project No:	5G25-060-043	ed	Acc	luisition		
walkway along north side of Little	Program:		c h		Jtility	TBD	TBD
River Turnpike to both west of and east of Roberts Avenue	TPP No:	205	s	Rel	ocation		
	Other Project No:		_	Con	struction	TBD	TBD

Preliminary design plans received 12/15/17. Schedule to be determined after preliminary design is reviewed and full scope of project is authorized, which is expected in spring 2018.

Route 236 Widening from I-495 to John Marr Drive	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Funding Type	
	236	Project Initiation	\$ (	M	\$ 2.5M		
District(s): Braddock, Mason	Project Type:	Other			Phase	Start Date	End Date
	Project Manager:	Luo, Caijun		Design		TBD	TBD
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	d u l	Land		TBD	TBD
Widen from 4 to 6 lanes, including	FC Project No:	DOT-000026	ē	Acc	quisition		
streetscape improvements	Program:		c h	Utility		TBD	TBD
	TPP No:	221	s	Re	location		
	Other Project No:		_	Con	struction	TBD	TBD

Cost estimate being developed. Partial funding for environmental analysis and preliminary engineering only. Improves access and facilitates economic redevelopment. Project scoping and initial coordination in progress. Developing scope for feasibility study. Anticipate finalizing scope in spring 2018.

Project	Sta	itus and Details			Funding	and Schedu	le
North Kings Highway Intersection Improvement Study	Route Number	Status	Estin	rent Total mate Funding lil \$) (Mil \$)		Funding Type	
	241	Study		\$.2M \$.2M		• • • • • • • • • • • • • • • • • • •	
District(s): Lee	Project Type:	Primary Road			Phase	Start Date	End Date
	Project Manager:	Qi, Maggie		Design ບ		Aug-17	Jun-18
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	qr		Land	TBD	TBD
Study operational improvement	FC Project No:	5G25-059-009	ē	Acc	quisition		
alternatives from Route 1 to Fort	Program:		Sch		Jtility	TBD	TBD
Drive	TPP No:	270	•,		location		
	Other Project No:			Con	struction	TBD	TBD

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. North Kings Highway Intersection Improvement Study identified a preferred design option. Updating traffic projections using latest travel demand model and land use assumptions, and refining the preferred alignment to not preclude future BRT operations. Expect to complete scoping and forward for design in summer 2018.

North Kings Highway/Fort Drive	Route Number Status		Curr Estim (Mi		Total Funding (Mil \$)	Funding Type	
	241	Complete	\$ .0:	15M	\$ .015M	C & I	
District(s): Lee	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Barksdale, Christopher		Design		Apr-16	Feb-17
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	d u l	Land Acquisition		TBD	TBD
Install concrete loading pad	FC Project No:	TS-000014-022	e				
	Program:		Sch		Itility	TBD	TBD
	TPP No:	310	•,		ocation		
	Other Project No:	4YP202		Con	struction	Mar-17	Sep-17

Construction substantially complete 9/8/17. Intersection improvements incorporated into VDOT signal rebuild project.

Gunston Road from Richmond Highway to the Potomac River	Route Number	Route Number Status Curro Estim		nate Funding			
	242	Project Initiation	\$ 5	5M	\$ 5M	C	& I
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian		Ph	nase	Start Date	End Date
	Project Manager:	Stevens, Daniel	_	Design		TBD	TBD
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	l u l	Land		TBD	TBD
Construct missing walkway links	FC Project No:	2G40-088-031	ed	Acqu	isition		
along Gunston Road from Joseph V.	Program:		c h		ility	TBD	TBD
Gartlan Great Marsh Trailhead parking lot to Julia Taft Way	TPP No:	206	S	Relo	cation		
parking for to Julia Talt Wdy	Other Project No:			Const	truction	TBD	TBD

Project	Sta	tus and Details		F	unding a	ind Schedu	le
Mason Neck Trail 2B	Route Number	Status	Curre Estim (Mil			g	
	242	Complete		29M \$1.84M		District Walkway	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian		P	hase	Start Date	End Date
	Project Manager:			Design		NA	NA
	Lead Agency:	Capital Facilities, DPWES	a				
Scope:			d u		Land	NA	Mar-14
Construct 9,900 LF of 8-foot asphalt	FC Project No:	ST-000028-002	e	Acq	uisition		
trail along Gunston Road between	Program:		Sch		tility	NA	NA
Pohick Bay Drive and the entrance To Pohick Bay golf course	TPP No:		0,		ocation		
or onick bay gon course	Other Project No:			Construction		May-15	Aug-17

Columbia Pike/Gallows Road	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	2014 Bonds	
	244	Land Acquisition	\$.3	5M	\$ .2M		
District(s): Mason	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design Design Land Accuricition		Aug-15	Sep-17
	Lead Agency:	Fairfax County Department of					
Scope:		Transportation	3			Dec-16	<u>Sep-17</u>
Pedestrian signal and improvements	FC Project No:	5G25-060-009	ē	Acc	uisition		Mar-18
to intersection	Program:		Sch	Utility		NA	NA
	TPP No:	335	<b>,</b>	ке	ocation		
	Other Project No:		_	Con	struction	<del>Jan-18</del>	<u>— May-18</u>
						May-18	Sep-18

Final plans to be submitted to VDOT signal rebuild in February 2018. NTP to LAD on 12/9/16. Land rights acquired. Final easement document has been signed by the property owner, and easements are being recorded. Gas valve to be adjusted to grade during construction. Project is to be constructed by VDOT Signal Rebuild Program. Schedule adjusted, due to ongoing land rights negotiations.

Dulles Toll Road Eastbound Off- Ramp/Fairfax County Parkway Trail	Route Number	Status	Curr Estim (Mi		Total Funding (Mil \$)	Funding Type 2014 Bonds	
	267	Design	\$ (	M	\$0M		
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Wells, Chris	_	Design		Feb-17	TBD
	Lead Agency: Fairfax County Department of Transportation	e	u				
Scope:		Transportation	d u l	Land		TBD	TBD
At grade crossing of trail at Dulles	FC Project No:	5G25-062-010	Ū	Acc	luisition		
Toll Road on ramp	Program:	RMAG	Sch		Jtility	TBD	TBD
	TPP No:	189.09	0,	ке	ocation		
	Other Project No:			Con	struction	TBD	TBD

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Full schedule to be determined at 30% design. Study completion delayed after survey revealed utilities that ruled out tunnel option. At-grade option added in place of tunnel. Public meeting was held on 9/14/17 and at-grade option was chosen. Final project scoping and 30% design anticipated in spring 2018.

Project	Sta	itus and Details			Funding	and Schedu	le
Dulles Toll Road/Centreville Road	Route Number	Status	Curi Estin (M		Total Funding (Mil \$)		
	267	Design		4M	\$ .4M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		I	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design		TBD	TBD
	Lead Agency:	Fairfax County Department of	e			Feb-17	Feb-18
Scope:	_	Transportation	n		Land	TBD	TBD
Install signalized pedestrian	FC Project No:	2G40-086-008	ed	Acc	quisition	NA	NA
crosswalk	Program:	HMSAMS	сh		Jtility	TBD	TBD
	TPP No:	190.07	S	Re	location	NA	NA
	Other Project No:			Con	struction	TBD	TBD

County is completing design, and VDOT will construct project. VDOT Signal Rebuild comments on pre-final design submission were received on 12/18/17 and are being addressed by consultant. Construction schedule to be determined once project forwarded to VDOT for construction.

Dulles Toll Road/Monroe Street	Route Number Status		Estin	rent nate il \$)	Total Funding (Mil \$)	Fundi	ng Type
	267	Study	\$.	1M	\$ .1M	С	C & I
District(s): Dranesville, Hunter Mill	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Delmare, Lauren		Design		Nov-16	Sep-17
	Lead Agency:	Fairfax County Department of Transportation	u le		Land	NA	NA
Scope: Pedestrian and bicycle bridge over	FC Project No:	2G40-086-006	еdч	Acquisition			
Dulles Toll Road	Program:	HMSAMS	Sch		Itility ocation	NA	NA
	TPP No:	190.03	•				
	Other Project No:			Con	struction	NA	NA

Funded for feasibility study and cost estimates. Study complete. FCDOT to seek Board approval in spring 2018 to use additional HMSAMS funding for design.

Fairfax County Parkway and Popes Head Road	Route Number	Status	Estim	rrent Total mate Funding 1il \$) (Mil \$)		g	
	286	Study	\$ 90.	15M	\$ 68M		
District(s): Springfield	Project Type:	Primary Road		P	hase	Start Date	End Date
	Project Manager:	CPTED, To Be Determined		Design Design Land Acquisition		NA	NA
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	_			NA	NA
Construct a grade-seprated	FC Project No:	DOT-000047	ē				
interchange, including shared-use	Program:		Sch		tility	NA	NA
path on both sides	TPP No:	1	•		ocation		
	Other Project No:			Con	struction	NA	NA

Project	Sta	tus and Details		F	unding a	nd Schedu	le
Fairfax County Parkway Bicycle Wayfinding Signage	Route Number	Es		nt ate \$)	Total Funding (Mil \$)	Fundi	ng Type
	286	Construction	\$ .08			C & I	
District(s): Braddock, Dranesville,	Project Type:	Bicycle/Pedestrian		Phase Design		Start Date	End Date
Hunter Mill, Springfield, Sully	Project Manager:	Wynands, Nicole				Nov-15	Sep-16
	Lead Agency:	Fairfax County Department of				NA	NA
Scope:		Transportation	n p	-	and uisition	NA	NA
nstall bicycle wayfinding signs along	FC Project No:	2G40-088-035	he	•			
he Fairfax County Parkway and	Program:		S c ł		tility	NA	NA
Franconia-Springfield Parkway	TPP No:	117	<b>,</b>	Relocation Construction			
	Other Project No:					Aug-17	— Dec-17 Mar-18

Fairfax County Parkway from Route 29 to Braddock Road	E		Curr Estin (Mi		Total Funding (Mil \$)	Funding Type		
	286	Complete	\$ 2.	2.4M \$ 2.4N		2007 Bonds		
District(s): Springfield	Project Type:	Primary Road		F	hase	Start Date	End Date	
	Project Manager:	Vanzandt, Mark		Design ບ		Feb-11	Aug-15	
	ead Agency: Fairfax County Departm	Fairfax County Department of	e					
Scope:	-	Transportation	d u l		Land	Jan-14	Mar-14	
Add SB continuous auxiliary lane	FC Project No:	5G25-049-000	Ð	Acc	uisition			
from Route 29 interchange to	Program:		Sch	Utility		NA	NA	
Braddock Road interchange	TPP No:		0,	Rel	ocation			
	Other Project No:	4YP209	-	Con	struction	Jan-16		
							Feb-18	

Project substantially completed 2/9/18. Schedule adjusted due to unanticipated delays with the overhead sign structure installation.

Fairfax County Parkway Widening from Route 29 to Route 123	Route Number	Status	Curr Estim (Mi		Total Funding (Mil \$)	Funding Type NVTA Local, Smart Scale Funding	
	286	Design	\$ 19	91M	\$ 75M		
District(s): Braddock, Springfield	Project Type:	Primary Road		F	Phase	Start Date	End Date
	Project Manager:	Qi, Maggie		Design		Aug-16	Dec-18
	Lead Agency:	Virginia Department of	<u>e</u>				
Scope:		Transportation	с q		Land	Dec-18	Dec-20
Widen from 4 to 6 lanes, including	FC Project No:	DOT-000045	Ū	Acc	luisition		
Popes Head Road interchange and	Program:		Sch	-		Dec-18	Dec-20
improvements to pedestrian and bicycle facilities	TPP No:	1, 51			ocation		
	Other Project No:	UPC 107939		Con	struction	Dec-20	Dec-23

Traffic counts completed in November 2016. Survey completed in spring 2017. VDOT awarded design contract on 5/1/17, and started working on traffic analysis and alternatives development. Public information meeting held on 12/7/17. Addressing public comments and working on Interchange Justification Report. Design public hearing expected in mid 2018. Meeting with individual homeowners associations underway.

Project	Sta	atus and Details		F	unding a	and Schedule		
Franconia-Springfield Metrorail Station/VRE Enhanced Bicycle Parking	Route Number	Status	Estim	rrent Total mate Funding hil \$) (Mil \$) 13M \$.13M		C & I		
	289	On-Hold	\$ .1					
District(s): Lee	Project Type:	Bicycle/Pedestrian		P	hase	Start Date	End Date	
	Project Manager:	Wells, Chris		Design		TBD	TBD	
	Lead Agency:	Fairfax County Department of	e					
Scope:		Transportation	q		Land	TBD	TBD	
Install covered bicycle parking	FC Project No:	ST-000037-006	Ð	Acq	uisition			
	Program:		Sch	-		TBD	TBD	
	TPP No:	123	•,		ocation			
	Other Project No:			Construction		TBD	TBD	

Met with VRE April 2016. Informed of upcoming third rail project which may close area during construction. Project on hold pending plans for Atlantic Gateway expansion of CSX three train tracks. Temporary bike parking constructed in July 2017 for 12 bikes.

I-495 Tysons Ped/Bike Bridge South of Route 123	Route Number	Status	Curr Estim (Mi	nate	Total Funding (Mil \$)	Funding Type		
	395	Design	\$ 6.1	15M	\$ 6.15M	Enhancement, CMAQ, Primary		
District(s): Providence	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date	
	Project Manager:	Wells, Chris		Design 		Apr-13	TBD	
	Lead Agency:	Virginia Department of Transportation	a				Jun-19	
Scope:			_			TBD	TBD	
From Old Meadow Road to Tysons	FC Project No:	DOT-000011	ed	Acc	uisition	Jun-19	Jun-20	
Corner Center	Program:		c h		Itility	—	— TBD	
	TPP No:		S	Rel	ocation	Oct-19	Dec-20	
	Other Project No:	UPC 104005		Con	struction			
	other roject No.	010104003				Jun-20	Dec-20	

Project will provide access across I-495 in the vicinity of Dolley Madison Boulevard/Chain Bridge Road (Route 123). The preferred design option was chosen in July 2017. The preferred option is along Old Meadow Road crossing I-495 at the top of Old Meadow Road to Tysons Corner Center. Pulic design workshops were held on 11/9/17 and 11/28/17. The design phase has begun with an anticipated Design Public Hearing in spring 2018, design approval anticipated in 2018, and construction anticipated to begin in 2020.

I-495 Express Lanes Ped/Bike at Idylwood Road (North)	Estin		Curr Estim (Mi			Funding Type	
	495	Project Initiation	\$ 1.2	28M	\$ 0M	Enhancement, CMAQ	
District(s): Providence	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date
	Project Manager:	Wells, Chris		Design		Apr-13	TBD
Scope:	Lead Agency:	Virginia Department of Transportation	u le			TBD	TBD
North side from I-495 to Shreve Hill	FC Project No:	DOT-000012	e	Acq	uisition		
Road	Program:		Sch		tility ocation	TBD	TBD
	TPP No:		•				
	Other Project No:	UPC 104005		Con	struction	TBD	TBD

Project will complete missing pedestrian facilities outside the limits and original scope of the I-495 Express Lanes Project. VDOT held public hearing in June 2014. Project was on hold pending resolution of final alignment of the I-495 Express Lanes Ped/Bike at Chain Bridge Road project. Determining next steps.

Project	Sta	tus and Details			Funding	and Schedule		
I-495 Express Lanes Ped/Bike at Idylwood Road (South)	Es		Curr Estin (M		Total Funding (Mil \$)	Funding Type		
	495	Project Initiation	\$1.	.28M \$0M				
District(s): Providence	Project Type:	Bicycle/Pedestrian		Phase Design		Start Date	End Date	
	Project Manager:	Wells, Chris				Apr-13	TBD	
	Lead Agency:	Virginia Department of	e					
Scope:		Transportation			Land	TBD	TBD	
South side from I-495 to Whitestone	FC Project No:	DOT-000013	ed	Acc	uisition			
Hill Court	Program:		Sch	Utility		TBD	TBD	
	TPP No:			Rel	ocation			
	Other Project No:	UPC 104005		Con	struction	TBD	TBD	

Project will complete missing pedestrian facilities outside the limits and original scope of the I-495 Express Lanes Project. VDOT held public hearing in June 2014. Project was on hold pending resolution of final alignment of the I-495 Express Lanes Ped/Bike at Chain Bridge Road project. Determining next steps.

Gunston Cove Road Walkway from Cranford Street to Amsterdam Street	Route Number Status		Curr Estim (Mi	ate	Total Funding (Mil \$)	Funding Type		
	600	Design	\$.9	9M	\$ .5M	2014 Bonds		
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date	
	Project Manager:	Madhusudhan, Galappa	Design		sign	Apr-16	Jun-18	
	Lead Agency: Fairfax County Depar Transportation	Fairfax County Department of	e					
Scope:		Transportation	n	-	.and	Jul-17	Jan-18	
Construct approximately 320 LF of	FC Project No:	5G25-060-029	ed	Acqu	uisition		Sep-17	
5-foot concrete sidewalk, including	Program:		сh	, Utility		—TBD	—TBD	
curb and gutter and drainage	TPP No:	131	S	Relo	ocation	NA	NA	
improvements along north side of Gunston Cove Road	Other Project No:			Cons	truction	Oct-18	Apr-19	

Consultant addressing comments received from VDOT 12/29/17 for final design plan submission. Test hole ordered on 1/17/18 to check for potential conflicts on a 6-inch waterline. Land acquisition completed 9/29/17.

Silverbrook Road from Oak Chase Circle to Retail Center	Route Number	Status	Estim	rentTotalmateFundinglil \$)(Mil \$).2M\$.2M		Funding Type		
	600	Complete	\$.2			Developer		
District(s): Springfield	Project Type:	Bicycle/Pedestrian		Pha	se	Start Date	End Date	
	Project Manager:	Stevens, Daniel		Design		TBD	TBD	
	Lead Agency:	Developer	e			NA	NA	
Scope:	_		- Land		d	TBD	TBD	
Construct walkway on south side of	FC Project No:	DOT-000035	ed	Acquis	ition	NA	NA	
Silverbrook Road	Program:		c h	Utili	ty	TBD	TBD	
	TPP No:	171	S	Reloca	tion	NA	NA	
	Other Project No:			Constru	uction	TBD	TBD	
	other Project No.					NA	NA	

Project	Sta	tus and Details			Funding	and Schedu	le	
Silverbrook Road Walkway from Hooes Road to South County High School	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type		
	600	Design		\$ .85M		2014	)14 Bonds	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian		Phase Design		Start Date	End Date	
	Project Manager:	El Kaissi, Mohamad				Nov-15	Apr-18	
	Lead Agency:	Fairfax County Department of	e				May-18	
Scope:	-	Transportation	n		Land	Aug-17	Apr-18	
460 LF sidewalk south of Monacan	FC Project No:	ST-000036-005	ed	Acc	quisition		Jan-18	
Road, including connections to	Program:		c h		Jtility	Nov-17	Apr-18	
existing trails, pedestrian crosswalk, signage, and pavement markings	TPP No:	354	S	Re	location			
Signage, and pavement markings	Other Project No:			Con	struction	<u>May-18</u> Jun-18	Dec-18	

Final design is complete. Land acquisition completed on 1/25/18. Permit package is being prepared to be submitted to VDOT. Verizon fiber optic and telephone cable relocations to be completed by April 2018.

Silverbrook Road/Lorton Road	Es		Estim	rrent Total mate Funding 1il \$) (Mil \$)		Funding Type	
	600	Study	\$ 3.	.6M \$.5M		NVTA	
District(s): Mount Vernon	Project Type:	Secondary Road		Phase Design		Start Date	End Date
	Project Manager:	Knight, Ryan				Sep-17	Aug-18
	Lead Agency:	Fairfax County Department of	Ð				
Scope:		Transportation	d u l		Land	TBD	TBD
Investigate and analyze mitigation	FC Project No:	2G40-087-015	Ð	Acq	uisition		
measures to improve the	Program:		c h	Utility		TBD	TBD
intersection, including additional	TPP No:		S	Rel	ocation		
turn lanes and pedestrian and bicycle improvements	Other Project No:		_	Con	struction	TBD	TBD

FCDOT is conducting a feasibility study to evaluate and improve the capacity of the signalized intersection of Lorton Road and Silverbrook Road. This study is antipated to be completed in spring 2018.

Silverbrook Road/Southrun Road	Route Number Status		Curr Estin (Mi		Total Funding (Mil \$)	2014 Bonds	
	600	Design	\$ 1.	.75M \$ 1.2M			
District(s): Mount Vernon	Project Type:	Secondary Road		F	Phase	Start Date	End Date
	Project Manager:	Conley, Tim	Design		esign	Mar-16	Jun-18
	Lead Agency:	Fairfax County Department of	e				Nov-18
Scope:	_	Transportation	d u l		Land	Oct-17	<u> </u>
Add eastbound left turn lane on	FC Project No:	5G25-059-005	Ū	Acc	luisition	Mar-18	Oct-18
Silverbrook Road at Southrun Road	Program:		c h		Jtility	Jan-18	<u>Mar-18</u>
	TPP No:	326	S	Rel	ocation	TBD	TBD
	Other Project No:			Con	struction	Aug-18	Aug-19
						Dec-18	Dec-19

Final design is in progress. Conflicts with 42-inch waterline have been eliminated, and it requires project plat reviews and a new plat. Schedule adjusted to incorporate project plat revisions in the design schedule.

Project	Sta	tus and Details		F	unding a	and Schedu	le
Reston Parkway/Dulles Toll Road Eastbound Off-Ramp and On-Ramp	Route Number	Est		rent Total nate Funding il \$) (Mil \$)		Funding Type	
	602	Design	\$ 1.3	3M \$ .5M		2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		Ph	nase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design Land		Jun-17	Feb-20
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	q			Aug-18	Mar-19
ntersection pedestrian	FC Project No:	5G25-062-008	ē	Acqu	uisition		
mprovements, including sidewalks,	Program:	RMAG	Sch		ility	TBD	TBD
rails, and bike facility upgrades	TPP No:	189.08	•,		cation		
	Other Project No:		Construction		Mar-20	May-21	

Reston Parkway/Dulles Toll Road Westbound On-Ramp	E		Curr Estin (Mi		Total Funding (Mil \$)	2014 Bonds	
	602	Design	\$.7	75M \$ .25M			
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date
	Project Manager:	Lauretti, Francesco	Design		esign	Jun-17	Feb-20
	Lead Agency: Fairfax County Department of Transportation	e					
Scope:		d u l	_	Land	Aug-18	Mar-19	
Intersection pedestrian	FC Project No:	5G25-062-007	e	Acc	quisition		
improvements, including sidewalks,	Program:	RMAG	Sch	Utility		TBD	TBD
trails, and bike facility upgrades	TPP No:	189.07	•,	ке	ocation		
	Other Project No:			Con	struction	Mar-20	May-21

Intermediate design distributed for review 12/15/17.

Baron Road Walkway from Dead Run Park Trailhead to Douglass Drive	Route Number	Status	Curi Estin (M		Total Funding (Mil \$)	Funding Type		
	606	Design	\$.	7M \$.7M		C & I		
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date	
	Project Manager:	Ruffner, Scott		Design		Jan-16	Oct-17	
	Lead Agency:	Fairfax County Department of	e				Feb-18	
Scope:	_	Transportation	n l		Land	Mar-17	<u>Sep-17</u>	
Construct approximately 430 LF of	FC Project No:	2G40-088-015	еd	Acc	uisition		Aug-17	
sidewalk, including curb and gutter	Program:		c h	Utility		NA	NA	
and curb ramps	TPP No:	94	S	Rel	ocation			
	Other Project No:		-	Con	struction	Dec-17	<u> </u>	
	other roject No.					Mar-18	Jul-18	

VDOT Hydraulics group requests the lining of an existing storm sewer pipe outside of project limits. Coordination in progress to resolve this issue and work towards final plan approval. Schedule adjusted in to allow time for this coordination.

Project	Sta	itus and Details			Funding a	ind Schedule		
Frying Pan Road Widening from Route 28 to Centreville Road	Est		Current Estimate (Mil \$)		Total Funding (Mil \$)	Funding Type		
	608	Project Initiation		1.3M	\$ 40.8M			
District(s): Dranesville, Hunter Mill	Project Type:	Secondary Road		I	Phase	Start Date	End Date	
	Project Manager:	Stevens, Daniel		Design ນ		TBD	TBD	
	Lead Agency: Fairfax County I	Fairfax County Department of	e					
Scope:		Transportation	q n		Land	TBD	TBD	
Viden Frying Pan Road to 6 lanes,	FC Project No:	DOT-000043	e	Acc	luisition			
ncluding intersection improvements	Program:		Sch		Jtility	TBD	TBD	
and pedestrian and bicycle facilities	TPP No:	54		Re	ocation			
	Other Project No:		_	Con	struction	TBD	TBD	

Developing scope for initial feasibility study. Schedule for study to be determined once consultant task order is authorized. This is anticipated in spring 2018.

West Ox Road Trail from Penderbrook Road to Route 50	Route Number Status Curre Estima (Mil		nate Funding		Funding Type		
	608	Design	\$ 1.	1M	\$ .995M	2014 Bonds	
District(s): Sully	Project Type:	Bicycle/Pedestrian		Phase	hase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design		Jun-17	Nov-19
	• •	Fairfax County Department of Transportation	e				
Scope:			d u l	Acquisition Utility		Dec-18	Aug-19
Install approximately 1,900 LF of 6	FC Project No:	5G25-063-005	Ð				
foot concrete walkway along	Program:		Sch			Aug-19	Jan-20
southbound West Ox Road from Ox Hill Road to Route 50	TPP No:	356	0,	Kei	ocation		
	Other Project No:			Con	struction	Jan-20	Dec-20

Intermediate plans distributed on 1/26/18. Comments due in early March.

Pleasant Valley Road Walkway from North of Elklick Run to DVP Power Lines	Es Es		Estin	rent nate il \$)	Total Funding (Mil \$)	2014 Bonds	
	609	Project Initiation	\$ 3	8M \$3.8M			
District(s): Sully	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date
	Project Manager:	Conley, Tim		Design		TBD	TBD
	Lead Agency:	Fairfax County Department of	e				
Scope:	-	Transportation	l u l		Land	TBD	TBD
Construct approximately 4,650 LF of	FC Project No:	ST-000036-013	ed	Acc	luisition		
10-foot wide asphalt shared-use	Program:		Sch	Utility		TBD	TBD
path along the east side of Pleasant Valley Road	TPP No:	162	•,	ке	ocation		
	Other Project No:			Con	struction	TBD	TBD

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Task order contract proposal for design services signed 1/31/18. Schedule being developed. Survey completed on 11/8/17.

Project	Sta	atus and Details			Funding a	and Schedu	le
Telegraph Road Walkway	Route Number	Status	Curr Estin (M			Funding Type	
	611	Land Acquisition	\$ 5.	25M	\$4M	2007 Bonds	
District(s): Lee	Project Type:	Bicycle/Pedestrian		Phase Design		Start Date	End Date
	Project Manager:	Ayers, Robert	_			Jun-11	TBD
	Lead Agency:	Fairfax County Department of	e				Jul-18
Scope:		Transportation	n		Land	TBD	TBD
Pedestrian improvements and	FC Project No:	ST-000021-023	ed	Acc	luisition	Sep-17	May-18
approximately 3,500 LF of 4-foot	Program:		сh		Jtility	TBD	TBD
bike lane along east side of	TPP No:		S	Relocation		Mar-18	Nov-18
Telegraph Road from South Kings	Other Project No:	4YP201-PB023	-	Con	struction	TBD	TBD
Highway to Lee District Park	other Project No.	417201-70023				Sep-18	Dec-19

Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final design is in progress. Partial NTP for land acquisition was issued on 9/6/17, land rights on 2 of 7 properties acquired. Utility relocation design (two pole relocations and fiber optic relocations) in progress. GSA to provide plat for easement on park property and comments on three party agreement. Follow-up meeting with GSA on 11/14/17. Advance fourth pre-final comments to consultant on 1/30/18. Preparing plans for fourth pre-final submission to VDOT.

Telegraph Road Walkway Phase I from Pike Road to Rose Hill Drive	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Fundi	ng Type
	611	Design	\$ 1.7	733M \$ 2.1M		2014 Bonds	
District(s): Lee	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad	-	D	esign	Oct-15	Nov-18
	Lead Agency:	Fairfax County Department of	e				Jan-19
Scope:	_	Transportation	n		Land	Feb-18	<u>Sep-18</u>
Install 1,235 LF of 5-foot sidewalk to	FC Project No:	ST-000036-014	ed	Acq	uisition	Apr-18	Nov-18
fill in missing links, including	Program:		c h		Itility		<u> </u>
crosswalks and curb ramps	TPP No:	180	S	Rel	ocation	Dec-18	Jun-19
	Other Project No:			Con	struction	<u>Mar-19</u>	<u>     Jan-20     </u>
						May-19	Mar-20

Second pre-final plans are in progress were submitted to VDOT on 12/20/17. Project plats are in progress. Utility relocation is required. Schedule was adjusted due to design revisions because of utility conflicts and plat preparation time.

Telegraph Road Walkway Phase II from Pike Road to Wilton Road	Route Number Status		Curr Estin (Mi		Total Funding (Mil \$)	Funding Type	
	611	On-Hold	\$ 3.6	25M	\$0M	2014	Bonds
District(s): Lee	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Bandy, Audra		Design		TBD	TBD
	Lead Agency: Fairfax County Department of	e					
Scope:		Transportation	d u l		Land	TBD	TBD
Construct 5-foot of concrete	FC Project No:	ST-000036-017	ē	Acq	uisition		
sidewalk to fill in missing links,	Program:		c h	Utility		TBD	TBD
including crosswalks and curb ramps	TPP No:	180	s	Rel	ocation		
	Other Project No:		_	Con	struction	TBD	TBD

FCDOT is coordinating with DPWES and VDOT on two creek restoration projects that will impact the sidewalk design. Also, DPWES is working with VDOT on a request to maintain a retaining wall along the creek. DPWES has completed a value engineering study for the creek restoration. Creek restoration and construction is tentatively scheduled to begin in spring 2019. Project is on hold as a result.

Project	Sta	itus and Details			Funding a	and Schedu	le
Telegraph Road Walkway Phase III from Wilton Road to Farmington Drive	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type 2014 Bonds	
	611	Design	\$ 1	1M	\$ 0M		
District(s): Lee	Project Type:	Bicycle/Pedestrian		Phase Design		Start Date	End Date
	Project Manager:	El Kaissi, Mohamad	_			Oct-15	Nov-18
	Lead Agency: Fairfax County Department of	Fairfax County Department of	e				Jan-19
Scope:	-	Transportation	l u l		Land	Feb-18	<u>Sep-18</u>
Install 960 LF of 5-foot sidewalk to	FC Project No:	ST-000036-018	e d	Acc	quisition	Apr-18	Nov-18
fill in missing links, including	Program:		c h		Jtility	Oct-18	Apr-19
crosswalks and curb ramps	TPP No:	180	s	Re	location	Jan-19	Jun-19
	Other Project No:		-	Con	struction	<u>Mar-19</u>	Jan-20
						May-19	Mar-20

Second pre-final plans were submitted to VDOT on 12/20/17. Project plats are in progress. Utility relocation is required. Schedule was adjusted due to design revisions because of utility conflicts and plat preparation time.

Mount Vernon Memorial Highway - Potomac Heritage National Scenic Trail	Route Number	Route Number Status Curren Estimat (Mil \$		nate	Total Funding (Mil \$)	C & I	
	613	Project Initiation	\$ 6.	5.5M \$ 6.5M			
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date
	Project Manager:	Wynands, Nicole		Design		TBD	TBD
	Lead Agency: Fairfax County Departm	Fairfax County Department of	o				
Scope:	_	Transportation	d u l		Land	TBD	TBD
Complete missing links of trail near	FC Project No:	2G40-088-026	ē	Acc	quisition		
Washington's Mill Historic State	Program:		ອີບັນ ອີບtility		•	TBD	TBD
Park to Grist Mill Park, including bridge over Dogue Creek	TPP No:	154	S	ке	location		
Bridge over Dogue Cleek	Other Project No:			Con	struction	TBD	TBD

Project scoping and preliminary design alternatives completed in December 2017. Preferred design alternative, public information meeting, and full design anticipated in spring 2018.

Sleepy Hollow Road Walkways from Columbia Pike to Route 7	Route Number Status		Curr Estim (Mi		Total Funding (Mil \$)	C & I	
	613	Design	\$ 5.9	.97M \$4.3M			
District(s): Mason	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date
	Project Manager:	Vanzandt, Mark		Design		TBD	TBD
	Lead Agency: Fairfax County Department of	e			Aug-16	Aug-20	
Scope:		Transportation	n		Land	TBD	TBD
Construct approximately 5,400 LF of	FC Project No:	2G40-088-028	e d	Acc	uisition	Jul-19	Mar-20
5-foot sidewalk and variable width	Program:		c h		Itility	TBD	TBD
asphalt trail along Sleepy Hollow	TPP No:	172	S	Re	ocation		
Road	Other Project No:			Con	struction	TBD	TBD
	other roject No.					Dec-20	Jun-22

Intermediate design underway. Design has been revised based on community input.

Project	Sta	itus and Details			Funding	and Schedule		
South Van Dorn Street/Franconia Road Walkway	Route Number	Status	Estin	rrent Tota mate Fundi 1il \$) (Mil 1		Funding Type		
	613	Land Acquisition	\$.3	85M	\$.4M	2014 Bonds		
District(s): Lee	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date	
	Project Manager:	Conley, Tim		Design		Dec-15	Jan-19	
	Lead Agency:	Fairfax County Department of	e					
Scope:	_	Transportation	d u l		Land	Jan-18	Aug-18	
Construct approximately 430 LF of	FC Project No:	5G25-060-018	Ð	Acc	quisition			
sidewalk along the west side of	Program:		Sch		Jtility	Sep-18	Apr-19	
South Van Dorn Street and south of Franconia Road, including new bus	TPP No:	353	0,	Relocation				
stop pad and curb ramps	Other Project No:			Con	struction	Jan-19	Jul-19	

Second final design plans are in progress. Programmatic design waiver to request curb-abutted sidewalk, per request from Supervisor's office, received from VDOT on 3/3/17. Coordination with utilities are underway. Land acquisition NTP issued on 1/31/18.

Van Dorn Street Pedestrian and Bicycle Access Improvements	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	ng S)	
	613	Project Initiation	\$ 2.9	95M	\$1M		
District(s): Lee	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design		TBD	TBD
	• •	Fairfax County Department of	e				
Scope:		Transportation	d u l		Land	TBD	TBD
Construct approximately 4,000 LF of	FC Project No:	2G40-088-029	Ð	Acc	uisition		
8 to 10-foot walkway along north	Program:		c h		tility	TBD	TBD
side of South Van Dorn Street from Oakwood Road to Alexandria City	TPP No:	182	S	Rel	ocation		
Line	Other Project No:			Con	struction	TBD	TBD

Survey is underway. Design task order proposal received on 11/2/17 and is under review. Schedule to be prepared upon execution of design task order and survey completion, anticipated in March 2018.

Backlick Road Walkway (east side)	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	2007 Bonds	
	617	On-Hold	\$ .2	5M	\$ .08M		
District(s): Mason	Project Type:	Bicycle/Pedestrian		l	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design ບ		Feb-08	Sep-10
	Lead Agency: Fairfax County	Fairfax County Department of	e				
Scope:		Transportation	d u l		Land	Jul-09	TBD
Approximately 360 LF of walkway	FC Project No:	ST-000021-025	Ū	Acc	quisition		
along east side of Backlick Rd	Program:		Sch		Jtility	TBD	TBD
opposite the Wilburdale community	TPP No:		0,	ке	ocation		
	Other Project No:	4YP201-PB025		Con	struction	TBD	TBD

Final design is complete. Land rights on 2 of 3 properties have been acquired. One homeowner is unwilling to sign. On hold per supervisor's request.

Project	Sta	itus and Details		Fundir	ng and Scheo	and Schedule		
Backlick Road Walkway from Kandel Court to Cindy Lane	Route Number	Status	Curre Estim (Mil	ate Fundi	ng	ding Type		
	617	Design	\$ 1.5	5M \$1.1	M 20	14 Bonds		
District(s): Mason	Project Type:	Bicycle/Pedestrian		Phase	Start Date	End Date		
	Project Manager:	Turner, Latesa		Design	Jul-16	May-19		
	Lead Agency:	Fairfax County Department of	e					
Scope:		Transportation	n p	Land	May-18	Dec-18		
Construct approximately 750 LF of	FC Project No:	5G25-060-020	e	Acquisition				
concrete sidewalk along the east	Program:		ch	Utility	Jan-19	Jun-19		
ide of Backlick Road	TPP No:	90	S	Relocation		Sep-19		
	Other Project No:			Construction		May-20		

Pre-final design is in progress. Advance pre-final submission received on 11/15/17. Awaiting utility test hole completion.

Braddock Road Multimodal Study	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)		
	620	Study	\$ 94.	63M	\$ 55.5M		
District(s): Braddock	Project Type:	Secondary Road		F	hase	Start Date	End Date
	Project Manager:	Project Manager: Borkowski, Tad		Design		Nov-14	Sep-17
	Lead Agency: Fairfax County Department of	Fairfax County Department of	e	e			Nov-17
Scope:		Transportation	l u l		Land	NA	NA
Intersection and corridor	FC Project No:	2G40-081-000	e d	Acc	uisition		
improvements from Guinea Road to	Program:		c h		Itility	NA	NA
Ravensworth Road, including bicycle and pedestrian facilities	TPP No:	45	S	Rel	ocation		
and pedestrian facilities	Other Project No:			Con	struction	NA	NA

Study complete. Intersection and corridor improvements, including bicycle and pedestrian facilities, selected as the preferred alternative which the Board endorsed on 11/21/17. Fall community workshops conducted to discuss access changes with roadway improvements. Finalizing report to be distributed to task force members. Schedule adjusted to allow additional time for community involvement and to revise final report.

Braddock Road Walkway from Calbern Drive to Clubside Lane	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	2014 Bonds	
	620	Land Acquisition	\$.7	'5M	\$ .35M		
District(s): Sully	Project Type:	Bicycle/Pedestrian		Р	hase	Start Date	End Date
	Project Manager:	Dresser, John	_	Design		Feb-16	Jul-18
		Fairfax County Department of	e				
Scope:		Transportation	q		Land	Oct-17	Jun-18
Construct approximately 1,150 LF of	FC Project No:	5G25-060-022	Ū	Acq	uisition		
5-foot concrete sidewalk along the	Program:		Sch	Utility		Apr-18	Oct-18
south side of Braddock Road	TPP No:	95	0,	Kel	ocation		
	Other Project No:			Cons	struction	Oct-18	May-19

150 LF of 12-inch Gas line relocation in existing right-of-way is required. Land acquisition NTP issued on 10/13/17. Land rights on 0 of 1 properties have been acquired. Final plans distributed to VDOT for review 1/18/18.

Project	Sta	itus and Details			Funding a	and Schedule		
Braddock Road/Roberts Road	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type		
	620	Design	\$ 1.	25M \$ .85M		2014 Bonds		
District(s): Braddock	Project Type:	Secondary Road		Phase Design Φ		Start Date	End Date	
	Project Manager:	Roberson, Jeanmarie	_			Jan-16	Feb-19	
	Lead Agency:	Fairfax County Department of	e					
Scope:		Transportation	d u l		Land	Mar-18	Oct-18	
Add a Northbound Right Turn lane	FC Project No:	5G25-059-002	ē	Acc	luisition			
on Roberts Road at Braddock Road,	Program:		Sch	Utility		Nov-18	May-19	
including a sidewalk connection	TPP No:	317	•,	Rei	ocation			
rom Tapestry Drive to Braddock Road	Other Project No:		Constru		struction	Jun-19	Mar-20	

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Second pre-final design in progress.

Old Mount Vernon Road Walkway from Mount Vernon Highway to Westgate Drive	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Funding Type	
	623	Design	\$ 1.	2M	\$ 2.1M	2014	Bonds
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design		Apr-16	Dec-18
	Lead Agency:	Fairfax County Department of	e				
Scope:	-	Transportation	n		Land	<u>     Nov-17                                    </u>	Jun-18
Construct 5-foot sidewalk along	FC Project No:	ST-000036-016	e d	Acc	quisition	Oct-17	
Construct 5-foot sidewalk along west side of Old Mount Vernon	Program:		c h		Jtility	<u>    Jun-18     </u>	<u>Nov-18</u>
Road	TPP No:	191	S	Re	location	NA	NA
	Other Project No:		-	Con	struction	<u>    Jan-18        </u>	Mar-20
						Feb-19	

Land acquisition notice to proceed issued 10/26/17. Land rights on 5 of 7 properties have been acquired. Responses to review comments on final design plan sent to VDOT 12/13/17. VDOT provided final checklist, stating no more comments note on the final plan submission, on 1/23/2018.

Quander Avenue Walkway from West Potomac High School to Quander Elementary School	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type	
,	630	Design	\$ 2	5M \$ 1.3M		2014 Bonds	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian			Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design		Jun-16	Jan-19
	Lead Agency:	Fairfax County Department of	e				
Scope:	_	Transportation	d u l		Land	May-18	Dec-18
Construct approximately 1,800 LF of	FC Project No:	5G25-060-034	ē	Acc	quisition		
concrete sidewalk along west side of	Program:		c h		Jtility	TBD	TBD
Quander Road from Stokes Lane to	TPP No:	165	S	Re	ocation		May-19
Emmett Drive	Other Project No:			Con	struction	Mar-19	Oct-19

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Pre-final plans submitted to VDOT and county agencies on 11/22/17. Consultant addressing partial comments received from VDOT on 12/22/17. Preliminary plats sent to LAD on 1/23/18. Concurrence from the Virginia Department of Historic Resources dated 1/12/17 - no historic properties affected. Preliminary plat preparation request sent to Land Survey Branch on 9/22/17.

Project	Sta	tus and Details			Funding a	and Schedu	le
Old Telegraph Road North of Piney Run Drive from Address 7685 to 7701	Route Number	Status	Curr Estim (Mi		Total Funding (Mil \$)	·	
	634	Cancelled		5M \$.5M		C & I	
District(s): Lee	Project Type:	Bicycle/Pedestrian		I	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design Land		NA	NA
Scope:	Lead Agency:	Fairfax County Department of Transportation	ule			NA	NA
Construct 5-foot sidewalk, including	FC Project No:	2G40-088-037	ed	Acc	uisition		
curb and gutter, to complete missing	Program:		Sch		Jtility	NA	NA
inks	TPP No:	311	•		ocation		
	Other Project No:			Con	struction	NA	NA

Fleet Drive Walkway from Yadkin Court to South of Franconia Road	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Funding Type	
	635	Design		2M	\$ 1.25M	2014 Bonds	
District(s): Lee	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Ruffner, Scott		Design		Jul-15	Aug-18
	Lead Agency:	Fairfax County Department of Transportation	e				Dec-18
Scope:			n		Land	<u>Sep-17</u>	<u> </u>
Approximately 1,300 LF of sidewalk	FC Project No:	5G25-060-027	e	Acc	luisition	Feb-18	Sep-18
and curb and gutter along the east	Program:		сh		Jtility	<u>Apr-18</u>	
side of Fleet Drive	TPP No:	119	S	Re	ocation	Oct-18	Apr-19
	Other Project No:		_	Con	struction		Jun-19
	other roject No.					Feb-19	Oct-19

Adjustment to final plat in progress. Utility plats not required, based on information received from utility coordinator on 1/9/18. Schedule changed to allow more time for utility design, revisions to the tree protection and removal plan, and plat changes.

Pohick Road Widening from Richmond Highway to I-95	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Fundi	ng Type
	635	Project Initiation	\$ 29.	25M	\$ 22M		
District(s): Mount Vernon	Project Type:	Secondary Road		F	hase	Start Date	End Date
	Project Manager:	Knight, Ryan		Design ບ		TBD	TBD
	Lead Agency: Fair	Fairfax County Department of	e				
Scope:	=	Transportation	d u l		Land	TBD	TBD
Widen Pohick Road to 4 lanes,	FC Project No:	DOT-000022	ē	Acc	uisition		
including intersection improvements	Program:		Sch		tility	TBD	TBD
and pedestrian and bicycle facilities	TPP No:	57	0	Rei	ocation		
	Other Project No:			Con	struction	TBD	TBD

Project scoping and initial coordination in progress. Scoping phase extended to review initial analysis, finalize recommendations, and determine next steps. Completion anticipated in spring 2018.

Project	Sta	tus and Details		F	unding a	and Schedule		
Hooes Road Walkway from Ox Road to Furnace Road	o Route Number	Status	Estim	rrent Total mate Funding hil \$) (Mil \$) .4M \$.4M		Fundi	ng Type	
	636	Project Initiation	\$.4			C & I		
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian		Phase Design		Start Date	End Date	
	Project Manager:	Stevens, Daniel				TBD	TBD	
	Lead Agency:	To be determined	a					
Scope:			d u l		Land	TBD	TBD	
Construct walkway on north side of	FC Project No:	2G40-088-023	ē	Acq	uisition			
Hooes Road from Route 123 to	Program:		Sch	Utility		TBD	TBD	
Lorton Road. Crosswalks to be provided to existing walkways on	TPP No:	132			ocation			
Lorton Road	Other Project No:			Construction		TBD	TBD	

Project scoping and initial coordination in progress. Anticipate completing scoping and forwarding for design in winter 2018.

Hooes Road/Newington Forest Avenue	Route Number	Status	Estin	rrent Total mate Funding fil \$) (Mil \$) .25M \$.2M		Funding Type 2014 Bonds	
	636	Design	\$ 1.2				
District(s): Mount Vernon, Springfield	Project Type:	Bicycle/Pedestrian		Phase	Phase	Start Date	End Date
	Project Manager:	Conley, Tim		Design		Jan-16	Sep-18
	Lead Agency: Fairfax County Department of Transportation	e				Oct-18	
Scope:		Transportation	n		Land	Oct-17	May-18
Construct 5-foot concrete sidewalk	FC Project No:	5G25-060-011	ed	Acc	uisition	Feb-18	Sep-18
along the south side of Newington	Program:		c h		Jtility	May-18	Dec-18
Forest Avenue from Treasure Tree Court to Hooes Road, including pedestrian signals and crosswalk	TPP No:	337	S	Re	ocation		
	Other Project No:		-	Con	struction		<u>Mar-19</u>
						Nov-18	Jun-19

Comments on the second final design plans are being addressed. A project plat is being revised to accommodate an existing traffic signal control box that is located outside of existing right-of-way. No test holes needed. Conflict with streetlight cable is being addressed. Schedule adjusted to incorporate revision to project plat.

Cinder Bed Road Bikeway	Route Number	Route Number Status Curro Estim (Mil		nate	Total Funding (Mil \$)	Funding Type	
	637	Project Initiation	\$ <i>4</i>	1M	\$ 1.5M	Federal, Local, LCM	
District(s): Lee	Project Type:	Bicycle/Pedestrian		Р	hase	Start Date	End Date
	Project Manager:	Beall, James		Design ບ		TBD	TBD
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	l u l		Land	TBD	TBD
Pedestrian and bicyclist access	FC Project No:	AA1400137-15	ed	Acq	uisition		
improvements along Cinder Bed	Program:		c h	Utility		TBD	TBD
Road from Barry Road to Newington Road	TPP No:	109	S	Relo	ocation		
Noau	Other Project No:	UPC 106143; EN 14-029-107, P101. R201. C501		Constructi		TBD	TBD

Consultant sent revised draft proposal 1/12/18. Survey task order issued 1/10/18. Survey completion scheduled mid June 2018. Schedule to be developed upon design task order authorization, which is expected in February 2018.

Project	Sta	itus and Details		I	unding a	nd Schedu	le	
Rolling Road from Old Keene Mill Road to Franconia-Springfield Parkway	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type		
	638	Design	\$ 51.	\$51.605M \$51.605		A Secondary, NVTA Regional		
District(s): Springfield	Project Type:	Secondary Road		F	hase	Start Date	End Date	
	Project Manager:	Chellappa, Smitha		Design			TBD	
	Lead Agency:	Virginia Department of	e				Nov-18	
Scope:	-	Transportation	n		Land	TBD	TBD	
Widen Rolling Road from 2 to 4	FC Project No:	DOT-000024	e d	Acq	uisition	Feb-19	Nov-20	
lanes, including pedestrian and	Program:		сh	U	Itility	TBD	TBD	
bicycle facilities	TPP No:	58	s	Rel	ocation	Nov-20	Jul-22	
	Other Project No:	UPC 5559		Con	struction	TBD	TBD	
	other Project No.	Urc 3333				Oct-22	Oct-24	

Phase 1 (interim improvements at Old Keene Mill Road and Rolling Road intersection) design is in progress. Phase 2 (the roadway widening) design is in progress. 30% plans submitted for review and comments in January 2018. Public Hearing scheduled on 2/27/18. Schedule shown for Phase 2. Phase 1 anticipated to start ROW in fall 2018 and begin construction in winter 2020.

Rolling Road VRE Parking Expansion	Route Number Status		Curr Estim (Mi	nate	Total Funding (Mil \$)	Funding Type	
	638	Project Initiation	\$.46	66M	\$ .466M	C & I	
District(s): Braddock, Springfield	Project Type:	Transit		F	hase	Start Date	End Date
	Project Manager:	Fasceski, Jeff		Design		TBD	TBD
	• •	Fairfax County Department of	e				
Scope:		Transportation	d u l		Land	TBD	TBD
Surface parking lot expansion	FC Project No:	2G40-055-000	e	Acc	uisition		
	Program:		c h		Itility	TBD	TBD
	TPP No:	358	S	Construction			
	Other Project No:					TBD	TBD

Survey is complete, negotiations are underway with design consultant. Contract expected to be executed in February 2018. Schedule to be developed once task order is signed.

Rolling Road Walkway from Roxbury Avenue to Tuttle Road	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Funding Type       2014 Bonds	
	638	Design	\$ 1.3	35M	\$ .8M		
District(s): Braddock	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date
	Project Manager:	Marsh, Dennis		Land Acquisition Utility		Feb-16	Sep-18
<b>6</b>	Lead Agency:	Fairfax County Department of Transportation	u le			Dec-17	Jul-18
Scope: Construct approximately 900 LF of	FC Project No:	5G25-060-036	e			Feb-18	Aug-18
8-foot concrete sidewalk along	Program:		c h			<u> </u>	NA
northbound side of Rolling Road	TPP No:	167	s	Rel	ocation	Jul-18	Dec-18
	Other Project No:			Constr		Nov-18	Jun-19

Pre-final plans distributed on 2/1/18. Comments due in mid March. Preliminary plats received on 1/26/18 and are under review. Two properties affected. Preparing land acquisition package. Utility relocation will be within existing right-of-way (water, gas, and fiber optics).

Project	Sta	itus and Details			Funding a	and Schedu	le
Pohick Road and Southrun Road	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type	
	641	Design		25M	\$.2M	2014 Bonds	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian		Phase Design		Start Date	End Date
	Project Manager:	Roberson, Jeanmarie				Nov-15	Oct-18
	Lead Agency:	ncy: Fairfax County Department of					
Scope:		Transportation	n		Land	<u>     Nov-17      </u>	Jun-18
Approximately 400 LF of sidewalk	FC Project No:	5G25-060-010	e d	Acc	quisition	Oct-17	Jan-18
along southeast side of Southrun	Program:		сh	Utility		Jul-18	Jan-19
Road from Rushing Creek Road to	TPP No:	336	S	Re	location	Jan-18	
Pohick Road and signalized pedestrian crossings at Pohick Road	Other Project No:			Con	struction	Feb-19	Feb-20

Land acquisition completed on 1/3/18. Utility relocations in progress. Final design pending, based on coordination with VDOT for construction of a detention facility in the right-of-way.

Lee Chapel Road Walkway from Britford Drive to Burke Lake Road	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type		
	643	Land Acquisition	\$ 2	2.5M \$ 1.2M		C & I		
District(s): Springfield	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date	
	Project Manager:	Conley, Tim		Land		Apr-15	Apr-18	
	• •	Fairfax County Department of	e					
Scope:		Transportation	l u l			<u>— Aug-17</u>	<u>Mar-18</u>	
Approximately 1,600 LF of sidewalk	FC Project No:	5G25-060-030	e d	Acq	luisition	Sep-17	Apr-18	
on west side of Lee Chapel Road	Program:		c h	Utility		Mar-18	<u> May-18</u>	
	TPP No:	144	s	Rel	ocation		Aug-18	
	Other Project No:			Con	struction	— Dec-17 —		
	-					May-18	Feb-19	

Final design plans submitted to VDOT for review on 12/15/17. Project schedule was adjusted to complete final project plats and to address stormwater management comments. Conflict with 12-inch waterline has been resolved. Land rights on 11 of 12 properties acquired.

Franconia Road/Westchester Street	Route Number	Status	Curr Estin (M		Total Funding (Mil \$)	Funding Type	
	644	Design	\$.	.3M \$.3M		C & I	
District(s): Lee	Project Type:	Bicycle/Pedestrian			Phase	Start Date	End Date
	Project Manager:	Conley, Tim		Design		Apr-16	Jun-18
	Lead Agency:	Fairfax County Department of					Oct-18
Scope:	_	Transportation	l u l		Land	NA	NA
Median extension and pedestrian	FC Project No:	2G40-088-022	ed	Acc	quisition	Feb-18	Sep-18
crossing with median refuge on	Program:		сh		Jtility	NA	NA
Franconia Road at Westchester	TPP No:	122	S	Re	location	TBD	TBD
Street and left turn lane on Franconia Road at Bush Hill Drive	Other Project No:		-	Con	struction	Jul-18	Dec-18
	other roject No.					Nov-18	Apr-19

Final design is in progress. Title report for affected property was reviewed and an erroneous easement was discovered on the plans. The surveyor updated the survey file and then it was determined that a project plat was required. Schedule adjusted to incorporate the project plat into the design schedule.

Project	Sta	itus and Details			Funding a	and Schedu	le
Old Keene Mill Road Bike Shoulders	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)		
	644	Project Initiation	\$ (	0M	\$ 9.1M		
District(s): Springfield	Project Type:	Bicycle/Pedestrian		6	Phase	Start Date	End Date
	Project Manager:	Wynands, Nicole		Design Design Land Design		TBD	TBD
	Lead Agency:	Fairfax County Department of	e				
Scope:	_	Transportation	_			TBD	TBD
Provide bicycle infrastructure	FC Project No:	2G40-088-046	e	Acc	quisition		
between Lee Chapel Road and	Program:		Sch	Utility		TBD	TBD
Spring Road	TPP No:	158	•,		location		
	Other Project No:			Con	struction	TBD	TBD

Estimate to be determined. Project scoping and initial coordination in progress. Anticipate completing scoping and forwarding for design in winter 2019.

Old Keene Mill Road Walkway District(s): Braddock	Route Number Status Cur Estir (M			Total Funding (Mil \$)	Funding Type		
	644	Bid Advertisement	\$.3	.35M \$.1		2014 Bonds	
	Project Type:	Bicycle/Pedestrian		ſ	Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa	C		esign	Sep-15	Dec-17
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	n		Land	Mar-17	
Construct 150 LF of 5-foot concrete	FC Project No:	5G25-060-014	e d	Acc	quisition		Sep-17
sidewalk and curb and gutter west	Program:		сh	Utility		NA	<u> </u>
of Carrleigh Parkway and extend the right turn lane	TPP No:	341	S	Re	location	Apr-17	Oct-17
	Other Project No:		-	Con	struction	<u>Jan-18</u>	Jul-18
	other Project No.					Feb-18	Aug-18

Land acquisition complete 9/29/17. VDOT permit received 1/3/18. Draft construction package submitted to UDCD 1/4/18, and comments received 2/7/18. Schedule adjusted due to additional review time for the draft construction package.

Edsall Road Walkway from Timber Forest Drive to Edsall Gardens Apartments	Route Number Status		Curr Estim (Mi	nate	Total Funding (Mil \$)	Funding Type	
	648	Land Acquisition	\$ .8	5M	\$ .7M	2014 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian		Ρ	hase	Start Date	End Date
	Project Manager:	Barksdale, Christopher		Design		Dec-15	Jun-18
	Lead Agency:	Fairfax County Department of	f o				
Scope:		Transportation	d u l	Land		Sep-17	Mar-18
Construct approximately 1,060 LF of	FC Project No:	5G25-060-024	ē	Acq	uisition		
sidewalk along westbound Edsall	Program:		сh	U	tility	TBD	TBD
Road and add signalized pedestrian crossing at Timber Forest Drive and Edsall Road	TPP No:	113	S	Rel	ocation	Feb-18	Sep-18
	Other Project No:		-	Construction		Jul-18	Apr-19

Land rights on 1 of 3 properties have been acquired. Final plans underway.

Project	Sta	itus and Details			Funding	and Schedu	le
Annandale Road/Graham Road	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type	
	650	Construction	\$ .1	15M \$ .15M		2014 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Harrell, William		Design ບ		Apr-16	Jul-16
	Lead Agency:	Virginia Department of	e				
Scope:		Transportation	d u l		Land	TBD	TBD
Pedestrian intersection	FC Project No:	5G25-060-006	e	Acc	luisition		
improvements	Program:		Sch		Jtility	TBD	TBD
	TPP No:	332		ке	ocation		
	Other Project No:			Con	struction	Mar-17	Oct-17 Apr-18

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. This project is part of a special compact/urban signal rebuild project. Construction is 80% complete. Schedule adjusted because of delays in scheduling work with contractor.

Gallows Road Walkway	Est		Current Estimate (Mil \$)		Total Funding (Mil \$)	Funding Type	
	650	Construction	\$ .6	668M \$ .673M		RSTP	
District(s): Providence	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis	_	D	esign	Aug-13	Mar-17
Scope:	Lead Agency:	Lead Agency: Fairfax County Department of Transportation			Land	Sep-15	Jan-17
Approximately 400 LF of 5-foot wide	FC Project No:	AA1400109-13	e d	Acc	uisition		
Approximately 400 LF of 5-foot wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road	Program:	TMSAMS	c h		Jtility	Jan-16	Mar-16
	TPP No:		S	Relocation			
Courtinouse rodu	Other Project No:	TMSAMS-109; UPC 104293		Con	struction	Aug-17	Apr-18 Jul-18

Contract awarded 2/9/17. Board notification of contract award in progress. Schedule adjusted, due to additional time required to process contract award and to match construction contract duration.

Gallows Road/Boone Blvd	Route Number	Status	Curre Estima (Mil	ate Fundin	g		
	650	Complete	\$ .118	3M \$.118	M R		
District(s): Providence	Project Type:	Bicycle/Pedestrian		Phase	Start Date	End Date	
	Project Manager:	Marsh, Dennis	_	Design	Aug-13	May-16	
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	qr	Land	Sep-15	Apr-16	
Install signalized pedestrian	FC Project No:	AA1400117-13	Ð	Acquisition			
crosswalks	Program:	TMSAMS	Sch	Utility	NA	NA	
	TPP No:			Relocation			
	Other Project No:	TMSAMS-117; UPC 106934		Constructior	Feb-17	<u>Aug-17</u> Jul-17	

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Project substantially completed July 2017.

Project	Sta	itus and Details		F	<sup>-</sup> unding a	and Schedu	le
Gallows Road/Prosperity Avenue	E		Estim	rent Total mate Funding iil \$) (Mil \$)		Funding Type	
	650	Design	\$ .1	14M \$ .14M		C & I	
District(s): Providence	Project Type:	Secondary Road		P	hase	Start Date	End Date
	Project Manager:	Ruffner, Scott		Design		Jan-18	Jun-18
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	q		Land	NA	NA
Extend 4-foot concrete median	FC Project No:	2G40-009-002	Ð	Acq	uisition		
along Gallows Road in the vicinity of	Program:		Sch		tility	NA	NA
he Courtyard Hotel to prevent llegal left turns	TPP No:	664	0,	Kel	ocation		
ווכצמו וכור נעודוס	Other Project No:			Con	struction	Aug-18	Nov-18

Intermediate design is in progress.

Magarity Road from Lusby Place to Peabody Drive	Route Number	Status	Estin	TrentTotalmateFunding1il \$)(Mil \$)2.3M\$ 1M		g		
	650	Project Initiation	\$ 2			C & I		
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date	
	Project Manager:	Dresser, John		Land		TBD	TBD	
	Lead Agency: Fairfax County D Transportation	Fairfax County Department of	e			Sep-17		
Scope:		Transportation	l u l			TBD	TBD	
Add dedicated left turn lane into	FC Project No:	2G40-088-025	e d	Acc	quisition			
school and provide 10-foot wide	Program:		c h		Jtility	TBD	TBD	
asphalt walkway on south side of Magarity Road	TPP No:	150	S	Re	ocation			
	Other Project No:		_	Con	struction	TBD	TBD	

Coordination meeting with Westgate School Principal held on 7/19/17 to discuss school circulation patterns. Consultant task order signed 9/29/17. Survey received on 1/24/18. Preliminary design is underway to be submitted in March 2018. The current task order is for the preliminary phase only to present to the public at a citizens information meeting in spring 2018. The final design scope and schedule through construction will be developed following the preliminary phase.

Burke Road from Aplomado Drive to Parakeet Drive	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Funding Type           NVTA Local	
	652	Design	\$ 7	7M	\$ .75M		
District(s): Springfield	Project Type:	Secondary Road		I	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie	_	Design Land Acquisition		Dec-16	Dec-18
	Lead Agency: Fairfax County Department of Transportation	Fairfax County Department of	e			Jun-18	
Scope:		Transportation	d u l				Feb-19
Realign Burke Road to eliminate	FC Project No:	2G40-087-003	Ū				
hazardous curve and upgrade storm	Program:		c h		Jtility	Mar-19	Sep-19
drainage facilities at stream crossing to minimize flooding	TPP No:	23	S	Relocation			
	Other Project No:			Con	struction	Sep-19	Aug-20

Project scope has been revised to include on-road bike lanes from Meadow Brook Drive to Liberty Bell trail connection, sidewalk and asphalt walkway. Citizens information meeting was held on 6/1/17. Community feedback indicates concern with speeding and safety along the corridor. Pre-final design is underway.

Project	Sta	itus and Details			Funding	and Schedu	le	
Shirley Gate Road from Braddock Road to Fairfax County Parkway	Es		Current Estimate (Mil \$)		Total Funding (Mil \$)	Fundi	ng Type	
	655	Project Initiation	\$ 4	15M	\$ 30M	Loca	Local Fund	
District(s): Braddock, Springfield	Project Type:	Secondary Road			Phase	Start Date	End Date	
	Project Manager:	Qi, Maggie		D	esign	TBD	TBD	
	Lead Agency:	Fairfax County Department of	e	U				
Scope:		Transportation	qr		Land	TBD	TBD	
Extend 4-lane divided Shirley Gate	FC Project No:	DOT-000034	ē	Acc	quisition			
Road, from Braddock Road to	Program:		c h		Jtility	TBD	TBD	
Fairfax County Parkway, including	TPP No:	18	s	Relocation				
pedestrian and bicycle facilities	Other Project No:			Con	struction	TBD	TBD	

Planning study completed. Project has been transitioned to the preliminary engineering and conceptual design phase. Updating traffic forecast and traffic analysis expected to occur at the same time. Schedule to be determine once survey is complete which is expected in winter 2018.

Compton Road from East of Pumping Station to Route 28	Route Number	Est		rrent Total mate Funding /iil \$) (Mil \$)		Funding Type		
	658	Project Initiation	\$ 1.	4M	\$ 1.4M	C	C & I	
District(s): Sully	Project Type:	Bicycle/Pedestrian		P	hase	Start Date	End Date	
	Project Manager:	Stevens, Daniel		Design		TBD	TBD	
	Lead Agency:	Capital Facilities, DPWES	e					
Scope:			dul		Land	TBD	TBD	
Construct walkway on north side of	FC Project No:	2G40-088-020	e	Acq	uisition			
Compton Road from existing	Program:		c h		tility	TBD	TBD	
walkway west of Hartwood Lane to	TPP No:	110	S	Rel	ocation			
existing walkway west of UOSA pumping station.	Other Project No:			Con	struction	TBD	TBD	

Project scoping and initial coordination in progress. Anticipate completing scoping and forwarding for design in winter 2018.

Compton Road from Mt. Olive Road to Cub Run Stream Valley Trail	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	C & I	
	658	Project Initiation	\$ 3	3M	\$ 3M		
District(s): Sully	Project Type:	Bicycle/Pedestrian		Phase Design ω		Start Date	End Date
	Project Manager:	Stevens, Daniel				TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation	e				
Scope:			n		Land	TBD	TBD
Construct walkway on north side of	FC Project No:	2G40-088-021	ed	Acc	uisition		
Compton Road. Crosswalk to Bull	Program:		c h		tility	TBD	TBD
Run Regional Park, connections to Blue Post Road and existing	TPP No:	111	S		ocation		
sidewalks on Mt. Olive Road	Other Project No:			Con	struction	TBD	TBD

Project scoping and coordination in progress. Coordination with I-66 Express Lanes Outside the Beltway project. Anticipate completing scoping and forwarding for design in winter 2018.

Project	Sta	itus and Details			Funding	and Schedule		
Fox Mill Road Walkway from Fairfax County Parkway to Reston Parkway	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	•		
	665	Design	\$ 3	3.8M \$ 2.4M		2014 Bonds		
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		6	Phase	Start Date	End Date	
	Project Manager:	Marsh, Dennis		Design		Mar-16	Jan-19	
	Lead Agency:	Fairfax County Department of	e					
Scope:		Transportation	d u l		Land	Mar-18	Oct-18	
Construct approximately 2,000 LF of	FC Project No:	ST-000036-009	ē	Acc	luisition			
3-foot wide asphalt walkway,	Program:		Sch	Utility Relocation		TBD	TBD	
ncluding curb and gutter, from Fairfax County Parkway to Fox View	TPP No:	121						
Nay on the north side	Other Project No:			Con	struction	Mar-19	Mar-20	

Pre-final design is in progress. The project scope and limits were adjusted due to the potential intersection improvement at Pinecrest Road. A meeting was held on 1/19/18 with the consultant to discuss the project scope revision and additional survey which is required. Schedule to be updated following the contract amendment for survey and scope revisions in spring 2018. Utility test holes have been requested.

Monroe Street Connector	Route Number Status		Curr Estim (Mi		Total Funding (Mil \$)	Funding Type	
	666	Study	\$.:	1M	\$ .1M	C & I	
District(s): Hunter Mill	Project Type:	Secondary Road		Phase	hase	Start Date	End Date
	Project Manager:	Abifadel, Gibran	_	Design		TBD	TBD
	• •	Fairfax County Department of	e				
Scope:		Transportation	d u l	Land		TBD	TBD
Study will determine feasibility and	FC Project No:	2G40-090-002	ē	Acq	uisition		
constructability of a new road	Program:		Sch	Utility		TBD	TBD
connection from Monroe Street to the Herndon-Monroe Park-and-Ride	TPP No:	312		Rel	ocation		
adjacent to Sunrise Valley Drive	Other Project No:			Con	struction	TBD	TBD

Reviewing draft report comments. Anticipate meeting with district supervisor's office in spring 2018.

Monroe Street Walkway from Dulles Toll Road to Monroe Manor Drive	Route Number	Status		ent nate il \$)	Total Funding (Mil \$)	Funding Type		
	666	Design	\$ 1.	6M	\$ 1.5M	C & I		
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date	
	Project Manager:	Roberson, Jeanmarie		Desig		TBD	TBD	
		Fairfax County Department of Transportation	e			Jun-17	Oct-20	
Scope:			n	Land		TBD	TBD	
Provide 2,500 LF of walkway on east	FC Project No:	2G40-086-014	e d	Acc	quisition	Nov-19	Jun-20	
side of Monroe Street to complete	Program:	HMSAMS	сh		Jtility	TBD	TBD	
missing links	TPP No:	190.13	s	Relocation		Jul-20	Jan-21	
	Other Project No:		-	Con	struction	TBD	TBD	
	other Project No.					Feb-21	Dec-21	

Advanced design plan review to develop typical section options underway. Additional surveying required along the project periphery for connection to existing facilities. Survey will be completed in March 2018.

Project	Sta	itus and Details			Funding a	and Schedu	le	
Van Buren Street from W&OD to Monroe Street Bridge	Route Number	Status	Estin	rent Total nate Funding il \$) (Mil \$)		Funding Type		
	666	Project Initiation	\$ .2	5M	\$ .25M	C & I		
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		I	Phase	Start Date	End Date	
	Project Manager:	CPTED, To Be Determined		Design		TBD	TBD	
	Lead Agency:	Town of Herndon	e			May-17	Jun-18	
Scope:			n		Land	TBD	TBD	
Reconstruct with on-road bike lanes,	FC Project No:	2G40-086-013	ed	Acc	quisition	Jul-18	Nov-19	
sidewalks, drainage, and urban	Program:	HMSAMS	c h	ι	Jtility	TBD	TBD	
standards. Funding for	TPP No:	190.12	S	Relocation Construction		Nov-19	Feb-20	
feasibility/cost estimate study	Other Project No:		_			TBD	TBD	
	other Project No.					Feb-20	Jul-20	

Project location within Town of Herndon, and being administered by Town of Herndon. Town has completed feasibility study and cost estimate for Phase 1 (Spring Street to Herndon Parkway). Project provides 5-foot sidewalks, ADA ramps, on-street and off-street bicycle lanes, street trees, street lighting, and high visibility crosswalks. The Town Council approved the concept design of the project on 2/28/17.

Van Buren Street/Worldgate Drive	Route Number Status		Curr Estim (Mi	nate	Total Funding (Mil \$)	Funding Type		
	666	Project Initiation	\$ .2	5M	\$ .25M	C & I		
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date	
	Project Manager:	CPTED, To Be Determined		Design		Mar-15	May-18	
	Lead Agency:	d Agency: Town of Herndon 🖉						
Scope:			q	Land		Oct-17	<u>Mar-18</u>	
Install signalized crosswalk	FC Project No:	2G40-086-004	Ð	Acc	uisition		May-18	
-	Program:	HMSAMS	c h		Itility	— TBD—	—TBD	
	TPP No:	190.02	s	Rel	ocation	NA	NA	
	Other Project No:			Con	struction	Sep-18	Dec-18	

Project location within the Town of Herndon. Funding agreement between the Town of Herndon and the County for construction of pedestrian improvements was approved by the Board on 4/4/17. Project to be administered by the Town of Herndon.

Flint Hill Elementary School			Curr Estim (Mi	ate	Total Funding (Mil \$)	Funding Type	
	672	Design	\$ .30	)5M	\$ .285M	Federal, C & I	
District(s): Hunter Mill	Project Type:	Secondary Road		Р	hase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design		Apr-15	Nov-17
	Lead Agency:	Fairfax County Department of	e				Sep-17
Scope:		Transportation	d u l	_		NA	NA
Provide a raised crosswalk, rapid	FC Project No:	AA1400133-14	U	Acq	quisition	NA	
flashing beacons, and upgrade	Program:	SRTS	Sch		tility		NA
curb ramps	TPP No:			Relocation			
	Other Project No:	SRTS-029-144; SRTS-133; UPC 105288		Construction		May-18	<u>Nov-18</u> Feb-19

VDOT permit application submitted 9/29/17. Permit received 10/10/17. Bid package submitted to VDOT for approval 12/14/17. Comments received. Revised bid package will be submitted to VDOT in early March 2018. Project to be constructed with project AA14000134-14. Completion date revised due to additional time needed to obtain construction authorization.

Project	Sta	itus and Details		Fur	nding a	and Schedule		
Hunter Mill Road and Lawyers Road	Route Number	Status	Curre Estima (Mil	nate Funding il \$) (Mil \$)				
	674	Study	\$ 15.					
District(s): Hunter Mill, Sully	Project Type:	Secondary Road		Phas	e	Start Date	End Date	
	Project Manager:	Knight, Ryan		Design		TBD	TBD	
	Lead Agency:	Fairfax County Department of	e					
Scope:		Transportation	qr	Lan	-	TBD	TBD	
Replace intersection with	FC Project No:	2G40-087-012	Ð	Acquisi	tion			
roundabout, including 10-foot	Program:		Sch	Utility		TBD	TBD	
shared-use path and pedestrian crossings	TPP No:	32		Reloca				
	Other Project No:			Constru	iction	TBD	TBD	

Scoping study in progress. Anticipate completion of traffic analysis and conceptual design in December 2018.

Hunter Mill Road Bridge over Difficult Run	Route Number	Status	Curr Estim (Mi		Total Funding (Mil \$)	Funding Type Bridge, RSTP	
	674	On-Hold	\$.!	5M	\$ .32M		
District(s): Dranesville, Hunter Mill	Project Type:	Secondary Road		Pha	hase	Start Date	End Date
	Project Manager:	Harrell, William		Design Land		Sep-13	Jan-18
	Lead Agency:	Virginia Department of	e				
Scope:	_	Transportation	n			Aug-16	Nov-17
Replace temporary bridge with	FC Project No:	DOT-000009	e d	Acq	uisition	TBD	TBD
permanent structure	Program:		сh		Itility	<u>Aug-16</u>	<u>Nov-17</u>
	TPP No:		s	Relocation		TBD	TBD
	Other Project No:	UPC 102691		Con	struction	<u>    Jan-18     </u>	Dec-18
	other roject No.	010102031				TBD	TBD

Public hearing held on 6/17/15. The design concepts of the project have been approved by VDOT and Fairfax County. The bridge is currently in good condition and is not eligible for State of Good Repair (SGR) funding. The project is currently on hold, since SGR funding is only for bridges in poor condition and classified as structually deficient.

			Curro Estim (Mil	ate Funding	Funding Type	
	674	Construction	\$ 3.2	5M \$3.25M	C	& I
	Project Type:	Secondary Road		Phase	Start Date	End Date
	Project Manager:	Dresser, John		Design	Aug-10	Nov-16
	Lead Agency:	Fairfax County Department of	Ð			
		Transportation	n	Land	May-14	Dec-15
Install roundabout, including bicycle	FC Project No:	2G40-028-006	ອ Acqu	Acquisition		
and pedestrian facilities	Program:		c h	Utility	Jun-14	Nov-16
	TPP No:		s	Relocation		
	Other Project No:	RSPI01-00700		Construction	Feb-17	Apr-18

Project	Sta	itus and Details			Funding a	and Schedule		
Hunter Mill Road/Sunrise Valley Drive	Route Number	Status Utility Relocation		rent nate il \$)	Total Funding (Mil \$)	C & I		
	674			.6M	\$ 1.4M			
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian			Phase	Start Date	End Date	
	Project Manager:	Lauretti, Francesco		D	esign	Feb-13	Sep-16	
	Lead Agency:	Fairfax County Department of	e					
Scope:		Transportation	d d		Land	Oct-14	Jul-15	
Install signalized pedestrian	FC Project No:	ST-000003-031	Ū	Acc	quisition			
crosswalks, 5-foot concrete	Program:		c h		Jtility	May-15	<u>Sep-17</u>	
sidewalk, refuge islands, curb gutter,	TPP No:		S	Relocation			Jun-18	
and 8-foot trail	Other Project No:	PPTF01-03100		Con	struction	<u>Sep-17</u>	Jun-18	
						Jul-18	Apr-19	

Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. VDOT LUP received 9/13/16. Draft construction package submitted on 10/4/16. The existing signals at this intersection are part of VDOT's signal rebuild list. Utility relocations are in progress. Schedule change due to additional time needed for utility coordination. Utility companies are awaiting on VDOT Permits to approve their permit to complete the relocation work.

Beulah Road Walkway Phase II	Route Number Status		Curi Estin (M		Total Funding (Mil \$)	Funding Type		
	675	On-Hold	\$ .7M		\$ .7M	2007	007 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date	
	Project Manager:	Vanzandt, Mark		Design		Aug-14	TBD	
	Lead Agency:	Lead Agency: Fairfax County Department of	e					
Scope:	Tran	Transportation	l u l		Land	TBD	TBD	
Approximately 500 LF of pedestrian	FC Project No:	FC Project No: ST-000021-009	ed					
improvements along Beulah Road from Abbotsford Drive to Antioch Church	Program:		c h		tility	NA	NA	
	TPP No:		S	Rel	ocation			
Church	Other Project No:	4ҮР201-РВ009-В		Con	struction	TBD	TBD	

Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. The property owner that was impacted by the proposed drainage improvements was unwilling to grant land rights for the project. In the event a project at this location is revisited in the future to complete the missing trail link, the project will be reconsidered for funding.

Plaza America Proffer Agreement (PA060J)	Route Number Status		Curr Estim (Mi	nate	Total Funding (Mil \$)	Funding Type	
	675	On-Hold	\$ .22	25M	\$ .225M	Proffer	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Chellappa, Smitha	Design		Feb-04	Oct-05	
		Fairfax County Department of	e				
Scope:		Transportation	d u l		Land	Oct-05	TBD
6 bus shelters, 2 benches, and 5	FC Project No:	ST-000022-004	Ð	Acc	uisition		
pads	Program:		c h		Itility	TBD	TBD
	TPP No:		S	Rel	ocation		
	Other Project No:	D00448-PA060J		Con	struction	TBD	TBD

Proffer contribution for public transportation improvements. Land acquisition unsuccessful at eastbound Sunset Hills Road at Target site. FCDOT staff is determining if funds are available to reinitiate project by spring 2018.

Project	Sta	tus and Details			Funding a	and Schedule		
Sunset Hills Road Eastbound Ramp/Fairfax County Parkway Trail	Route Number	Estim (Mi		Current Tota stimate Fundi (Mil \$) (Mil				
	675			5M	\$ .5M	2014 Bonds		
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date	
	Project Manager:	Lauretti, Francesco		D	esign	May-17	Dec-19	
	Lead Agency:	Fairfax County Department of	e					
Scope:		Transportation	qr		Land	Aug-18	Jan-19	
Provide a crosswalk at the on-ramp	FC Project No:	2G40-086-018	ē	Acc	luisition			
rom Sunset Hills Road to the Fairfax	Program:	RMAG	Sch	Utility		TBD	TBD	
County Parkway and extend the hared-use path 130 LF	TPP No:	189.10	•,		ocation			
	Other Project No:		Construction		Jan-20	Apr-21		

OI and County agencies on 12//(17). Utility designation received.

Sunset Hills Road from Town Center Parkway to Reston Town Center Station Entrance	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Funding Type 2014 Bonds	
	675	Land Acquisition	\$.4	4M	\$ .4M		
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		Phase	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design ບ		Oct-16	Nov-18
	Lead Agency:	Fairfax County Department of	e				Sep-18
Scope:	Trar	Transportation	n		Land	Jan-18	Aug-18
Construct 6-foot asphalt sidewalk	FC Project No:	5G25-062-012	e d	Acc	quisition	Oct-17	May-18
along the north side of Sunset Hills	Program:	RMAG	c h	Utility Relocation		Aug-18	Nov-18
Road	TPP No:	189.12	S			May-18	Aug-18
	Other Project No:		-	Con	struction		Jul-19
						Oct-18	Apr-19

Final design is in progress. Land acquisition NTP issued on 10/13/17. Land rights on 0 of 1 properties have been acquired. Utility relocation coordination is in progress.

Sunset Hills Road Walkway from Old Reston Avenue to Reston Parkway	Route Number	Status	Curr Estim (Mi	nate	Total Funding (Mil \$)	C & I	
	675	Land Acquisition	\$ 1.	6M	\$ .5M		
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design ບ		Nov-15	Jul-18
	Lead Agency:	Fairfax County Department of	e				
Scope:	Tra	Transportation	n		Land	<u>Sep-17</u>	Apr-18
Approximately 315 LF of sidewalk	FC Project No:	2G40-088-009	e d	Acc	luisition	Nov-17	Jun-18
along the north side of Sunset Hills	Program:		c h	Utility		TBD	TBD
Road	TPP No:	177	s	Re	ocation	Jun-18	Nov-18
	Other Project No:		-	Con	struction	Sep-18	May-19

Consultant addressing comments received from VDOT 1/2/18 for Final design plans submitted earlier for review. Utility plats not required, based on input received from utility coordinator on 11/2/17. Utility relocation design underway. NTP issued for Land acquisition on 11/14/17. Land rights on 2 of 3 properties have been acquired.

Project	Sta	itus and Details			Funding a	and Schedu	le
Sunset Hills Road/Discovery Street	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type 2014 Bonds	
	675	Land Acquisition	\$ .C	)5M	\$ .15M		
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		Phase Design		Start Date	End Date
	Project Manager:	Zahirieh, Shahla				TBD	TBD
	Lead Agency:	Virginia Department of	υ			Jul-16	
Scope:		Transportation	n l		Land	<u>Sep-17</u>	May-18
Provide crosswalk on the east leg	FC Project No:	5G25-062-006	e d	Acc	uisition	Oct-17	
of the intersection	Program:	RMAG	c h		Itility	TBD	TBD
	TPP No:	189.06	S	Re	ocation	NA	NA
	Other Project No:			Con	struction	TBD	TBD

This project will be designed and constructed by the VDOT Signal Rebuild team. County will acquire necessary land rights. Plat completed 10/18/17. Land acquisition notice to proceed issued on 10/23/17. Land rights on 0 of 2 properties have been acquired. Construction schedule to be determined once project forwarded to VDOT for construction.

Sunset Hills Road/Old Reston Avenue	Route Number	Status	Curr Estim (Mi	nate	Total Funding (Mil \$)	2014 Bonds	
	675	Project Initiation	\$ .8	5M	\$ .25M		
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Abifadel, Gibran		Design		NA	NA
	Lead Agency:	Fairfax County Department of	a				
Scope:	_	Transportation	d u l	Land		NA	NA
Add signalized crosswalks	FC Project No:	5G25-062-003	ē	Acq	uisition		
	Program:	RMAG	c h		tility	NA	NA
	TPP No:	189.02	S	Rel	ocation		
	Other Project No:			Con	struction	NA	NA

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Scoping completed and forwarded for design. Project has been incorporated into the Sunset Hills Road Walkway from Old Reston Avenue to Reston Parkway project, Project No. 2G40-088-009.

Sunset Hills Road/Town Center Parkway	Route Number	Status	Curre Estim (Mil	ate Fu	otal nding ⁄Iil \$)	Funding Type RSTP	
	675	Construction	\$.47	3M \$.	651M		
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design Land		Aug-13	Aug-16
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	l u l			Sep-15	Jun-16
Pedestrian intersection	FC Project No:	AA1400099-13	ed	Acquisit	on		
improvements	Program:	RMAG	c h	Utility		NA	NA
	TPP No:		S	Relocati	on		
	Other Project No:	RMAG-099; UPC 107437	_	Construc	tion	Jun-17	<u>May-18</u>
						Jun-18	Feb-19

VDOT authorization for bid advertisement requested 1/31/17. VDOT authorization for bid advertisement received 6/5/17. Advertisement delayed pending coordination with adjoining construction by developer. At a coordination meeting with VDOT and developer on 8/2/17, it was decided the county would begin work when the adjoining construction was completed. Schedule adjusted accordingly.

Project	Sta	itus and Details			Funding a	and Schedu	le
Old Courthouse Road and Besley Road	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Funding Type	
	677	Design	\$ 8.	\$ 8.5M \$		NVTA Local	, 2014 Bonds
District(s): Hunter Mill	Project Type:	Secondary Road			Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design			Jul-19
	Lead Agency:	Fairfax County Department of	e			TBD	TBD
Scope:	_	Transportation	n		Land	Oct-18	Jun-19
Realign Old Courthouse Road to	FC Project No:	5G25-059-007	ed	Acc	quisition	TBD	TBD
eliminate sharp curve and relocate	Program:		c h		Jtility	Jul-19	<u>Nov-19</u>
Besley Road intersection, including new bridge, bicycle lanes, and shared-use path	TPP No:	35	S	Re	ocation	TBD	TBD
	Other Project No:		-	Con	struction	<u>Sep-19</u>	<u> </u>
shared-use path	other roject No.					TBD	TBD

Intermediate design is in progress. Stage I bridge report was approved on 10/18/17. Public information meeting held on 2/1/18. Schedule will be determined after the public meeting and final project scope is determined.

Old Courthouse Road Trail District(s): Hunter Mill	Route Number	Status	Curr Estim (Mi	ate Fu	otal nding /Iil \$)	Funding Type		
	677	Design	\$ 1.	2M \$	1.2M	C & I		
	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date	
	Project Manager:	Aguayo, Vanessa		Design		Aug-15	Dec-17	
	Lead Agency:	Town of Vienna	Ð				Apr-18	
Scope:			<b>–</b>	Land		Dec-17	Aug-18	
Trail on one side from Westbriar	FC Project No:	DOT-000021	ed	Acquisit	on	Apr-18	Dec-18	
Drive/Fairway Drive northeast to Battery Park Street	Program:	TMSAMS	с С	Utility Relocation		<u>Jan-18</u>	Jul-18	
	TPP No:	232	S			May-19	Dec-19	
	Other Project No:			Construc	tion	Aug-18	<u> </u>	
						Jan-20	Sep-20	

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Town of Vienna managing design, which is in final design phase. Schedule adjusted due to additional coordination needed with Fairfax Water to finalize easements and ROW.

Old Courthouse Road Walkway from Creek Crossing Road to Country Club Drive	Route Number	Status	Curr Estim (Mi		Total Funding (Mil \$)	Fundi	ng Type
	677	Design	\$ 1.	.7M \$ .385M		Federal, C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian			Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design		May-16	Oct-18
	Lead Agency:	Fairfax County Department of	e				Jan-19
Scope:	_	Transportation	n		Land	Jan-18	Aug-18
Construct 5-foot concrete sidewalk	FC Project No:	AA1400138-15	e d	Ac	quisition	May-18	Dec-18
along Old Courthouse Road	Program:	SRTS	c h		Jtility	TBD	TBD
0	TPP No:	307	S	Re	location	Jan-18	May-18
	Other Project No:	SRTS-138	-	Cor	nstruction		Sep-19
	other roject No.	5115 150				Apr-19	Mar-20

Funding via Safe Routes to School Grant. Final design submitted to VDOT for review and comments on 12/20/17. Received authorization from VDOT to proceed with ROW. Utility relocation plans under review. Schedule adjusted to prepare right-of-way package for authorization.

Project	Sta	itus and Details		I	Funding a	and Schedule		
Old Courthouse Road/Woodford Road	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type		
	677	Utility Relocation	\$.2	.265M \$ .265M		RSTP		
District(s): Providence	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date	
	Project Manager:	Marsh, Dennis		Design		Aug-13	May-16	
	Lead Agency:	Fairfax County Department of	e					
Scope:		Transportation	d d		Land	Sep-15	Apr-16	
Pedestrian improvements and	FC Project No:	AA1400116-13	Ū	Acc	luisition			
ignalized crosswalk	Program:	TMSAMS	c h		Jtility	Jul-17	<u>Nov-17</u>	
	TPP No:		S	Re	ocation	Sep-17	Mar-18	
	Other Project No:	TMSAMS-116; UPC 106933		Con	struction	<u>Nov-17</u>	Dec-17	
						May-18	Oct-18	

Final design complete. Construction by VDOT Signal Rebuild with local funding. Utility pole has been reset. Dominion, Cox and Verizon are on the pole. NTP to Dominion on 9/28/17. DVP relocation completed on 1/25/18. Cox and Verizon relocation by end February/early March. Schedule adjusted, due to utility relocation schedule.

Walker Road Bridge District(s): Dranesville	Route Number	Status	Curro Estim (Mil	ate	Total Funding (Mil \$)			
	681	On-Hold		.85M \$ 1.1M		Secondary		
	Project Type:	Secondary Road		F	hase	Start Date	End Date	
	Project Manager:	Borkowski, Tad	Design		Nov-12	TBD		
Scope:	Lead Agency:	Virginia Department of Transportation	u le		Land	TBD	TBD	
Replace bridge over Piney Run (PE	FC Project No:	DOT-000040	e d	Acq	uisition			
and ROW only)	Program:		Sch		tility	TBD	TBD	
	TPP No:		<b>,</b>	Relocation				
	Other Project No:	0681-029-717,P101,B; UPC 84383		Con	struction	TBD	TBD	

Funded for design and ROW only. Project redesigned to incorporate pedestrian and bicycle facilities. Design public hearing held 2/3/16. Board of Supervisors endorsed design plans for the bridge replacement on 6/21/16. Targeting construction in summer 2018, if funding can be identified. On hold until funding can be identified.

Balls Hill Road and Old Dominion Drive	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Funding Type           NVTA Local	
	686	Study	\$ .:	2M	\$ .2M		
District(s): Dranesville	Project Type:	Secondary Road		F	hase	Start Date	End Date
	Project Manager:	Abifadel, Gibran	_	Desi		Mar-16	Nov-17
	Lead Agency:	Fairfax County Department of	e				Jun-18
Scope:	Trans	Transportation	n			NA	NA
Intersection improvements,	FC Project No:	2G40-087-002	ed	Acc	uisition		
Intersection improvements, including possible roundabout and pedestrian facilities	Program:		Sch		Itility	NA	NA
	TPP No:	22		Relocation			
	Other Project No:			Con	struction	NA	NA

Funding for study to determine alternatives for an intersection improvement. Advanced right-of-way is currently being reviewed. Meeting with Dranesville District is scheduled for 2/28/18. Schedule adjusted, because of additional information needed to accurately determine future property acquisition necessary of the Mehr Farms development which is currently being constructed.

Project	Sta	tus and Details		Fundi	ng ar	nd Schedule		
Chesterbrook Road Walkway from Chesterbrook Vale Court to North Albemarle Street	Route Number	Status	Curr Estim (Mi	ate Fund	ling	Funding Type		
	689	On-Hold	\$1.	.3M \$1.3M		C & I		
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date	
	Project Manager:	Chellappa, Smitha		Design		TBD	TBD	
	Lead Agency:	Fairfax County Department of	_			TBD	TBD	
Scope:		Transportation	q	Land Acquisitio		IBD	IBD	
Construct walkway on south side of	FC Project No:	2G40-088-005	e L	Acquisitio	•			
Chesterbrook Road	Program:		Sch	Utility Relocation		TBD	TBD	
	TPP No:	107	- /					
	Other Project No:			Construction		TBD	TBD	

Project scoping and initial coordination in progress. Project on-hold until fall 2019, based on community input to prioritize the Chesterbrook Road Walkway from Chesterford Way to Chesterbrook Vale Court project ahead of this project.

Chesterbrook Road Walkway from Chesterford Way to Maddux Lane	Route Number	Status	Curro Estim (Mil	ate	Total Funding (Mil \$)	Funding Type	
	689	Design	\$ 1.8	8M \$ 1.8M		C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		P	hase	Start Date	End Date
	Project Manager:	Turner, Latesa	Design		May-15	Jun-18	
	Lead Agency:	d Agency: Fairfax County Department of					
Scope:		Transportation	n	-	and	Aug-17	
Construct 5-foot concrete sidewalk	FC Project No:	2G40-088-016	e d	Acquisitio		Sep-17	Dec-17
on the south side of Chesterbrook	Program:		c h		tility	<u>Mar-18</u>	Dec-18
Road	TPP No:	305	s	Relo	ocation	Dec-17	Aug-18
	Other Project No:			Cons	truction	Jul-18	Apr-19

Final design is in progress. Land acquisition completed on 12/15/17. Utility relocations underway.

	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Fundi	ng Type
	693	Design	\$.4	5M	\$ .45M		
	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design		TBD	TBD
	Lead Agency:	Fairfax County Department of	υ			Oct-17	Sep-19
Scope:	-	Transportation	n		Land	TBD	TBD
Widen approximatley 400 LF of	FC Project No:	5G25-063-009	e d	Acq	uisition	Nov-18	Jun-19
Vestmoreland Street to add bike	Program:		сh	U	Itility	TBD	TBD
lanes, connecting to exsitng bike lanes north and south of Rosemont	TPP No:	187	s	Rel	ocation	Jun-19	Sep-19
	Other Project No:		-	Con	struction	TBD	TBD
Drive	other Project No.					Nov-19	Aug-20

Intermediate design is in progress. Intermediate design plan submission anticipated in early March.

Project	Sta	itus and Details		I	Funding	and Schedule		
Lewinsville Road and Spring Hill Road	Route Number	Status	Curr Estim (Mi		Total Funding (Mil \$)	Funding Type		
	694	Study		5.8M	\$ .1M	NVTA Local		
District(s): Dranesville	Project Type:	Secondary Road		F	hase	Start Date	End Date	
	Project Manager:	Qi, Maggie		Design		TBD	TBD	
	Lead Agency:	Fairfax County Department of	e			Jan-17	Sep-18	
Scope:		Transportation	2		Land	TBD	TBD	
Partial funding for alternatives	FC Project No:	2G40-087-014	ed	Acc	luisition			
nalysis to improve traffic flow and	Program:		Sch		Itility	TBD	TBD	
add pedestrian crosswalks	TPP No:	34	•,	ке	ocation			
	Other Project No:			Con	struction	TBD	TBD	

Alternatives analysis in progress. Four alternatives have been developed and narrowed down to two alternatives through a high-level screening process. A larger community meeting expected in March/April 2018.

Idylwood Road from Norwalk Street to Eastman Drive	Route Number	Status	Estin	Current Estimate (Mil \$)		Funding Type	
	695	Design	\$	3M	\$ .59M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design Land		May-17	Jul-19
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	d u l			Oct-18	Jun-19
Construct 200 LF of 5-foot wide	FC Project No:	2G40-088-024	ē	Acq	uisition		
sidewalk along Idylwood Road	Program:		Sch		Itility	Jul-19	Mar-20
	TPP No:	136	0,	Rei	ocation		
	Other Project No:			Con	struction	Apr-20	Oct-20

Intermediate design submitted to VDOT for review on 12/28/17.

Idylwood Road Trail	Route Number	Status	Curren Estimat (Mil \$	e Funding	Fundi	ng Type
	695	Project Initiation	\$ 1.05	M \$1.05M	RSTP	
District(s): Providence	Project Type:	Bicycle/Pedestrian		Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	TBD	TBD
	Lead Agency:	Capital Facilities, DPWES	o			
Scope:			<u> </u>	Land	TBD	TBD
Construct trail from Helena Drive to	FC Project No:	DOT-000020	e	Acquisition		
Idyl Lane on the south side of	Program:	TMSAMS	c h	Utility	TBD	TBD
Idylwood Road	TPP No:		S	Relocation		
	Other Project No:			Construction	TBD	TBD

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. The original scope called for bicycle lanes/bicycle shoulders. It was determined that on-road bicycle shoulders would not be feasible, due to major utility conflicts and ROW constraints. Determining next steps.

Project	Sta	itus and Details		F	unding a	and Schedu	le	
Kirby Road Sidewalk from Chesterbrook Pool to east of Chesterbrook Elementary School	Es		Estin	rrent Tota mate Fundi /iil \$) (Mil		Funding Type		
	695	Construction	\$ 1	IM	\$ .125M	2014	014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		P	hase	Start Date	End Date	
	Project Manager:	Hojatzadeh, Max		Design		Jul-13	Mar-17	
	Lead Agency:	Fairfax County Department of	e					
Scope:	-	Transportation	q		Land	Sep-15	Nov-16	
nstall 800 LF of sidewalk, including	FC Project No:	ST-000036-002	Ū	Acqu	uisition			
curb and gutter and curb ramp	Program:		Sch		tility	Jul-17	Jun-18	
upgrades	TPP No:			Reid	ocation		Apr-18	
	Other Project No:		_	Cons	struction	Jul-17	Jan-18 Apr-18	

Construction is 50% complete. Schedule adjusted to allow utility relocations. Level 3 utility relocation in conjuction with the project construction is underway.

Kirby Road Walkway from Chesterbrook Road to Mori Street	Route Number	Status	Current Estimate (Mil \$) \$ 1.25M		Total Funding (Mil \$)		
	695	Project Initiation			\$ 1.25M		
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Turner, Latesa		D	esign	TBD	TBD
Scope:	Lead Agency:	Fairfax County Department of Transportation	u le		Land	TBD	TBD
Construct approximately 1,300 LF of	FC Project No:	2G40-088-069	e d	Acc	uisition		
5-foot concrete sidewalk along the	Program:		Sch		Itility	TBD	TBD
ast side of Kirby Road	TPP No:	238			ocation		
	Other Project No:			Con	struction	TBD	TBD

Pre-scoping document received from CPTED 8/29/17. Draft design task order proposal received on 12/7/17 and is under review. Schedule to be prepared upon execution of design task order, anticipated March 2018.

Kirby Road Walkway from Birch Road to Ivy Hill Drive	Route Number	Status	Current Estimate (Mil \$)		Total Funding (Mil \$)		
	695	Design	\$ 1.	2M	\$ .95M	C	& I
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		D	esign	Mar-15	Nov-17
	Lead Agency:	Fairfax County Department of	e				Mar-18
Scope:	Т	Transportation	d u l		Land	Feb-17	Aug-17
Construct 6-foot concrete sidewalk	FC Project No:	2G40-088-017	Ū	Acc	luisition		Sep-17
on north side of Kirby Road	Program:		c h		Itility	<u>Sep-17</u>	Jun-18
	TPP No:	143	s	Rel	ocation	NA	NA
	Other Project No:			Con	struction	<u>Jan-18</u> Mar-18	Nov-18

Project	Sta	atus and Details		I	unding a	and Schedu	le
Kirby Road Walkway from Chesterbrook Elementary School to Halsey Road	Route Number	Status	Estim	rrent Total mate Funding 1il \$) (Mil \$)		Funding Type	
	695	Design	\$ .92	25M	\$.4M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design		Apr-16	Jan-19
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	с q		Land	<u>Mar-18</u>	<u>Sep-18</u>
Construct approximately 520 LF of	FC Project No:	ST-000036-010	Ō	Acq	uisition	May-18	Nov-18
concrete sidewalk, including curb	Program:		c h		Itility	Oct-18	<u>Mar-19</u>
and gutter, along the south side of	TPP No:	140	S	Rel	ocation	TBD	TBD
Kirby Road	Other Project No:			Con	struction	Mar-19	Dec-19

Pre-final design is in progress.

Kirby Road Walkway from Halsey Road to Franklin Avenue	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Funding Type	
	695	Design		75M	\$ 1.5M	2014	Bonds
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		I	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design		Apr-16	Jan-19
	Lead Agency:	Fairfax County Department of	e				
Scope:	Tr	Transportation	n l		Land	<u> </u>	<u>Sep-18</u>
Construct approximately 1,300 LF of	FC Project No:	ST-000036-011	e d	Acc	luisition	May-18	Nov-18
concrete sidewalk, including curb	Program:		c h		Jtility		<u>Mar-19</u>
and gutter, along the south side of	TPP No:	141	S	Re	ocation	TBD	TBD
Kirby Road	Other Project No:			Con	struction	Mar-19	Dec-19

Pre-final design is in progress.

Kirby Road Walkway from Ivy Hill Drive to Corliss Court	Route Number	Status	Current Estimate (Mil \$)		Total Funding (Mil \$)	ng	
	695	Design	\$ 1.	1M	\$1M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date
	Project Manager:	Turner, Latesa	_	D	esign	Mar-15	Nov-17
	Lead Agency:	Fairfax County Department of	e				Mar-18
Scope:		Transportation	d u l		Land	Feb-17	Jun-17
Construct 6-foot concrete sidewalk	FC Project No:	2G40-088-018	Ū	Acc	luisition		
on north side of Kirby Road	Program:		c h		Itility	<u>Sep-17</u>	Jun-18
	TPP No:	142	s	Rel	ocation	NA	NA
	Other Project No:		_	Con	struction	Jan-18	Nov-18
	-					Mar-18	

Project	Sta	itus and Details			Funding	and Schedule		
Great Falls Street Walkway from I-66 Bridge to North West Street	Route Number	Status	Estin	CurrentTotalEstimateFunding(Mil \$)(Mil \$)\$ 2.5M\$ 1.2M		Funding Type 2014 Bonds		
	697	Land Acquisition	\$ 2					
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date	
	Project Manager:	Beall, James		Design		Oct-15	Nov-18	
	Lead Agency:	Fairfax County Department of	e					
Scope:		Transportation	q		Land	Dec-17	Sep-18	
Construct approximatley 1,400 LF of	FC Project No:	5G25-060-042	Ū	Acc	luisition			
sidewalk and curb and gutter along	Program:		c h		Itility	NA	NA	
he east side of Great Falls Street	TPP No:	202	S	Re	ocation	Sep-18	Jan-19	
	Other Project No:			Con	struction	Jan-19	Sep-19	

Land acquisition notice to proceed was issued 12/4/17. Revision due to fence and stormwater improvements to resubdivided lot. Land acquisition notices to owners in February 2018. Coordinating utility relocations with Fairfax Water and other utilities. Utility relocations will be required, but no utility plats are required.

Electric Avenue and Cedar Lane Northbound Left Turn Lane	Esti		Curr Estin (Mi		Total Funding (Mil \$)	Funding Type	
	698	On-Hold	\$ 1.6M		\$ 1.6M	NVTA	Local
District(s): Providence	Project Type:	Secondary Road		F	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design		TBD	TBD
	Lead Agency:		e				
Scope:	Transportation	Transportation	r q		Land	TBD	TBD
Add left turn lane on Cedar Lane and	FC Project No:	2G40-087-004	ē	Acc	luisition		
Electric Avenue, including	Program:		c h		Itility	TBD	TBD
intersection improvements	TPP No:	26	S	Relocation			
	Other Project No:			Con	struction	TBD	TBD

Project on hold pending revision to the Tysons Neighborhood Traffic Study, which is being prepared by the Site Analysis and Transportation Planning Division. Schedule to be determined once this traffic analysis is completed and the project scope is updated.

Wakefield Chapel Road Bike Lanes from Pulley Court to NVCC Campus	Route Number	Status	Curre Estima (Mil	ate Funding	ng \$)	
	710	Design	\$ .45	5M \$ .13M		
District(s): Braddock	Project Type:	Bicycle/Pedestrian		Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Mar-17	Oct-19
	Lead Agency:	Fairfax County Department of	e			
Scope:	Transportation	d u l	Land	Dec-18	Jul-19	
Construct 5-foot bike lanes on	FC Project No:	5G25-063-002	e	Acquisition		
Wakefield Chapel Road from Pulley	Program:		Sch	Utility	TBD	TBD
Court to NVCC Campus, including minor widening and section of new	TPP No:	343	0,	Relocation		
5-foot sidewalk	Other Project No:			Construction	TBD	TBD
					Feb-20	Jan-21

Project	Sta	atus and Details			Funding a	and Schedu	edule	
Wakefield Chapel Road Walkway	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)			
	710	On-Hold	\$.	5M	\$ .5M			
District(s): Braddock	Project Type:	Bicycle/Pedestrian		Phase Design		Start Date	End Date	
	Project Manager:	Borkowski, Tad				TBD	TBD	
	Lead Agency:	Fairfax County Department of	e					
Scope:		Transportation	d u l		Land	TBD	TBD	
nstall walkway on east side from	FC Project No:	5G25-060-046	ē	Acc	quisition			
Braddock Road to Stahlway Lane	Program:		Sch	Utility		TBD	TBD	
	TPP No:	342	•		location			
	Other Project No:			Con	struction	TBD	TBD	

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. After initial scoping and coordination with the district supervisor, it was decided to include walkway as part of the Braddock Road Multimodal Improvements that are moving into design.

North Chambliss Street/Beauregard Street	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Funding Type		
	713	Design	\$1.	1.5M \$1M		2014 Bonds		
District(s): Mason	Project Type:	Secondary Road		F	Phase	Start Date	End Date	
	Project Manager:	Nabavi, Seyed		Design ω		Dec-16	Jun-19	
	Lead Agency:	Fairfax County Department of	e				TBD	
Scope:	_	Transportation	n		Land	Oct-18	<u>May-19</u>	
Realign North Chambliss Street to	FC Project No:	5G25-059-003	e d	Acc	uisition	TBD	TBD	
eliminate free flow right turn and	Program:		сh	Utility Relocation		Jun-19	Feb-20	
connect to Beauregard Street at existing signal opposite shopping center parking lot entrance	TPP No:	320	S			TBD	TBD	
	Other Project No:		_	Con	struction	<u>— Mar-20</u>	Mar-21	
						TBD	TBD	

Project scope is under review and is being coordinated with VDOT and District Supervisor. Public meeting held on 6/13/17. Additional traffic analysis report submitted to VDOT and CPTED on 11/30/17. Schedule will be determined after the scope has been reviewed, which is anticipated in spring 2018.

Seminary Road Walkway from north of Magnolia Lane to Colfax Avenue	Route Number	Status	Estim	urrentTotaltimateFundingMil \$)(Mil \$)\$ .9M\$ 1.6M			
	716	Design	\$.9				
District(s): Mason	Project Type:	Bicycle/Pedestrian		Pł	nase	Start Date	End Date
	Project Manager:	Dresser, John		Land		Sep-16	Jun-19
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	d u l			Aug-18	Apr-19
890 LF of sidewalk along Seminary	FC Project No:	5G25-060-038	e	Acqu	isition		
Road from north of Magnolia Lane	Program:		Sch	Utility		May-19	Sep-19
to City of Alexandria limits before Calhoune Avenue	TPP No:	169	0,	кею	cation		
	Other Project No:		Construction		truction	Aug-19	Jun-20

р

Project	Sta	tus and Details		I	le		
Creek Crossing Pedestrian Enhancements	Es		Curr Estin (Mi			Fundi	ng Type
	724	Project Initiation	\$ (	M	\$ 2M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Bandy, Audra		Design		TBD	TBD
	Lead Agency:	Town of Vienna	e				
Scope:			q		Land	TBD	TBD
Jpgrade existing pedestrian facility	FC Project No:	2G40-088-011	Ū	Acc	luisition		
on east side of Creek Crossing from	Program:		s c h		Itility	TBD	TBD
Fairway Drive to Old Courthouse Road	TPP No:	231	S		ocation		
	Other Project No:			Con	struction	TBD	TBD

Significant community coordination will be required. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Agreement was approved by the Board of Supervisors on 2/16/16, and approved by the Vienna Town Council on 2/1/16. Town of Vienna currently in negotiation process with consultant to finalize scope and fee.

Oak Street Walkway from Morgan Lane to I-495 Overpass	Route Number	Status	Curr Estin (Mi			Funding Type	
	769	Construction	\$ .3	4M	\$ .34M	2007 Bonds	
District(s): Providence	Project Type:	Bicycle/Pedestrian		1	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis	_	Design		May-13	Feb-17
	• •	Fairfax County Department of	e				
Scope:		Transportation	d u l			Jul-14	Dec-14
Approximately 230 LF of pedestrian	FC Project No:	ST-000021-038	Ð	Acc	quisition		
improvements along south side of	Program:		Sch	Utility		NA	NA
Oak Street	TPP No:		0,	ке	ocation		
	Other Project No:	4YP201-PB038B		Construction		Mar-17	— Oct-17 Mar-18

Construction 98% complete. Design modification in progress to address saftey concerns raised by property owner. Scheduled adjusted as a result.

Center Road Walkway from West Springfield High School to Garden Road	Route Number	Status	Curr Estim (Mi	nate	Total Funding (Mil \$)	Funding Type		
	777	Design	\$ 1.2	75M	\$ .8M	2014 Bonds		
District(s): Springfield	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date	
	Project Manager:	Madhusudhan, Galappa		D	esign	Dec-14	Feb-18	
	Lead Agency:	Fairfax County Department of	e	Land		Mar-17	Apr-18	
Scope:		Transportation	n				Jun-17	
667 LF of 5-foot sidewalk, including	FC Project No:	ST-000036-006	ed	Acq	uisition			
curb and gutter on south side of	Program:		c h		Itility	Oct-17	Feb-18	
Center Road, storm drainage	TPP No:	100	S	Relocation		Dec-17	Jul-18	
improvements, retaining wall, and potential road widening	Other Project No:		_	Con	struction	<u>     Mar-18       </u>	Oct-18	
	other roject No.					Jul-18	Apr-19	

Final design is in progress. Land acquisition completed 6/30/17. Utility relocation is in progress. Consultant revising plans based on geotechnical report sent on 11/13/17. Schedule adjusted to accommodate time required for getting VDOT permits and to relocate utilities.

Project	Sta	tus and Details		Funding and Schedule					
Wiehle Avenue Station Walkway/Bikeway	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type			
	828	On-Hold		5M \$ .5M		RSTP			
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		Phase Design		Start Date	End Date		
	Project Manager:	Wells, Chris				TBD	TBD		
	Lead Agency:	Fairfax County Department of	e						
Scope:		Transportation	l u l		Land	TBD	TBD		
itation entrance to Sunrise Valley	FC Project No:	DOT-000041	e d	Acc	quisition				
Drive	Program:	RMAG	Sch	Utility		TBD	TBD		
	TPP No:		•,	ке	ocation				
	Other Project No:			Con	struction	TBD	TBD		

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. FCDOT is coordinating on development applications for the improvements. Project to be constructed by developers. Project dependent upon completion of development. The Board approved the Commerce Metro Center development in December 2016.

Wiehle Avenue/Washington/Old Dominion (W&OD) Trail Phase II	Route Number	Status	Curr Estim (Mi		Total Funding (Mil \$)	Funding Type	
	828	Design	\$ 11.	1.38M \$8.185N		1 RSTP, CMAQ	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		Phase	hase	Start Date	End Date
	Project Manager:	Ruffner, Scott	-	Design		Nov-14	Sep-19
Scope:	Lead Agency:	Fairfax County Department of Transportation	ຼ <u>ຍ</u> ສ Land		Jul-18	Jul-19	
Construct pedestrian/bicycle grade	FC Project No:	AA1400102-13	e d	Aco	uisition		
separated crossing	Program:	RMAG	сh	Utility Relocation Construction		Jul-19	Nov-20
	TPP No:		S				Apr-21
	Other Project No:	RMAG-102; UPC 104294; 9999- 029-098				Jan-21	May-22

Alternative typical section developed for NOVA Parks to gain additional trail clearance width on the truss bridge. NOVA Parks agreed with 16-inch clearance width.

Innovation Avenue/Rock Hill Road to Innovation Center Metrorail Station	Route Number	Status	Curi Estin (M		Total Funding (Mil \$)	Funding Type		
	847	Design	\$.	.5M \$.5M		C & I		
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date	
	Project Manager:	Marsh, Dennis		Design		TBD	TBD	
	Lead Agency: Fairfax County Department of	e			Nov-17	Jul-19		
Scope:	_	Transportation	п		Land	TBD	TBD	
Construct approximately 310 LF of	FC Project No:	2G40-086-012	e d	Acc	luisition	Oct-18	Jun-19	
10-foot concrete sidewalk on east	Program:	HMSAMS	сh	ι	Itility	TBD	TBD	
side of Innovation Avenue from	TPP No:	190.11	s	Relocation		NA	NA	
Innovation Metrorail Station to Dulles Green Boulevard	Other Project No:		-	Con	struction	TBD	TBD	
Dulles Green Boulevard	other Project No.					Aug-19	Feb-20	

Prefinal design is in progress. Ongoing coordination with DPWES Streetlights Section to add streetlights along the project. The existing lighting was reviewed in February 2018.

Project	Sta	itus and Details			Funding a	and Schedu	edule	
Madrillon Road Walkway	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)			
	893	Construction	\$.3	79M	\$ .399M			
District(s): Providence	Project Type:	Bicycle/Pedestrian		Phase Design		Start Date	End Date	
	Project Manager:	Marsh, Dennis				Aug-13	Nov-16	
	Lead Agency:	Fairfax County Department of	Ð					
cope:		Transportation	d u l		Land	Oct-15	Jul-16	
Approximately 315 LF of 5-foot of	FC Project No:	AA1400111-13	ē	Acc	quisition			
oncrete sidewalk on east side of	Program:	TMSAMS	c h	Utility		Apr-16	Jan-17	
Madrillon Road from Boss Street to Gallows Road	TPP No:		s		location			
	Other Project No:	TMSAMS-111; UPC 106937		Construction		Aug-17	<u>Mar-18</u> Jul-18	

Bid opened on 10/11/17. VDOT approved construction award on 11/14/17. Board notification of contract award in progress. Schedule adjusted, due to additional time required to process contract award and to match construction contract duration.

Herndon Parkway from W&OD Trail to Fairbrook Drive	Route Number	Status	Curr Estim (Mi		Total Funding (Mil \$)	C & I		
	924	Project Initiation	\$.:	1M	\$ .1M			
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date	
	Project Manager:	Wells, Chris		Design		TBD	TBD	
	Lead Agency:	Town of Herndon	e			Jan-17	Jun-19	
Scope:	-		n	Land		TBD	TBD	
Improve access ramp at W&OD and	FC Project No:	DOT-000005	e d	Acc	uisition	Jun-19	Sep-19	
widen sidewalk to shared-use path	Program:	HMSAMS	c h		Itility	TBD	TBD	
	TPP No:	190.08	S	Rel	ocation			
	Other Project No:			Con	struction	—	TBD	
						Sep-20		

Project location within the Town of Herndon. Town of Herndon has completed conceptual study. Funding agreement between the Town of Herndon and the County for feasibility study and cost estimate only was approved by the Board on 4/4/17. Project to be incorporated into VDOT East Spring Street Widening project.

Herndon Parkway/Herndon Metro Entrance North	Route Number	Status	Curr Estim (Mi		Total Funding (Mil \$)			
	924	Design	\$ .2	25M \$ .25M		C & I		
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date	
	Project Manager:	Wells, Chris		Design		Apr-17	Mar-18	
	Lead Agency:	Town of Herndon	e					
Scope:	-		d u l	Land		<u>Sep-17</u>	<u>May-18</u>	
Install mid-block signalized	FC Project No:	2G40-086-005	Ō	Acc	uisition	Mar-18	Nov-18	
crosswalk	Program:	HMSAMS	c h		Itility	Jan-18		
	TPP No:	190.03	S	Rel	ocation	Dec-18	Nov-19	
	Other Project No:			Con	struction	Jun-19	Dec-19	
	other roject No.					Dec-19	Sep-20	

Project location within the Town of Herndon. Intersection project with pedestrian improvements and transit bus bays currently administrated by the Town of Herndon. Funding agreement between the Town of Herndon and the County of Fairfax for construction of pedestrian improvements was approved by the Board on 4/4/17.

Project	Sta	tus and Details		F	unding a	and Schedu	le
Peace Valley Lane Walkway	Route Number			rent Total nate Funding il \$) (Mil \$)		Funding Type	
	976	Project Initiation	\$.5	5M	\$ .5M	C & I	
District(s): Mason	Project Type:	Bicycle/Pedestrian		P	hase	Start Date	End Date
	Project Manager:	Harrell, William		Design ຍ		TBD	TBD
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	q		Land	TBD	TBD
Construct walkway on north side of	FC Project No:	DOT-000067	Ū	Acq	uisition		
Peace Valley Lane along Jeb Stuart	Program:		Sch		tility	TBD	TBD
High School	TPP No:	161	0,		ocation		
	Other Project No:			Con	struction	TBD	TBD

Jefferson Manor Improvements Phase IIIA	Route Number	Status	Curr Estim (Mi	nate	Total Funding (Mil \$)	Funding Type	
	1614	Land Acquisition	\$ 2.7	75M \$1M		2007 Bonds	
District(s): Lee	Project Type:	Secondary Road		F	hase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design ບ		Mar-15	Jul-18
	• •	Fairfax County Department of	e				
Scope:		Transportation	l u l		Land	<u>Sep-17</u>	May-18
Infrastructure reconstruction on	FC Project No:	2G25-097-000	e d	Acq	uisition	Nov-17	Jun-18
Albemarle Drive in Jefferson Manor	Program:		c h		Itility	<u>May-18</u>	Jul-18
	TPP No:	220	S	Rel	ocation	Jun-18	Nov-18
	Other Project No:			Con	struction	Jul-18	Apr-19

Final design is in progress. LAD NTP issued on 11/29/17. Land rights on 20 of 53 properties have been acquired. Utility relocation designs are in progress.

Graham Road Elementary School	Est		Curr Estim (Mi			Funding Type	
	1720	Bid Advertisement	\$ .20	)5M	\$ .23M	Federal	
District(s): Providence	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design		Apr-15	Sep-16
	Lead Agency:	Capital Facilities, DPWES	e				
Scope:			q n		Land	NA	NA
Provide a refuge island and upgrade	FC Project No:	AA1400134-14	Ū	Acq	uisition		
ramps	Program:	SRTS	Sch		tility	NA	NA
	TPP No:			Rel	ocation		
	Other Project No:	SRTS-029-145; UPC 105286		Con	struction	<del>Feb-18</del>	<u>Nov-18</u>
		51110 025 110, 01 0 105200				May-18	Feb-19

Project to be completed with Flint Hill Elementary School Project No. AA1400133-14. Draft construction package submitted 10/13/17. Schedule change due to project construction being built with SRTS-133 (project in review with VDOT). Completion date revised due to additional time needed to obtain construction authorization.

Project	Sta	itus and Details			Funding a	and Schedu	le
Birch Street Sidewalk	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	C & I	
	1744	Utility Relocation	\$ 1.	25M	\$1M		
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		Phase Design		Start Date	End Date
	Project Manager:	Hojatzadeh, Max				Dec-11	Aug-17
	Lead Agency:	Fairfax County Department of	e				Oct-17
Scope:		Transportation	l u l		Land	Nov-15	Nov-16
Approximately 700 LF of concrete	FC Project No:	ST-000003-048	еd	Acc	quisition		
sidewalk on west side of Birch Street	Program:		c h	Utility		Aug-17	Dec-17
from Grove Avenue to existing Falls	TPP No:		s	Re	location		Apr-18
Church City sidewalk	Other Project No:	PPTF01-04800	-	Con	struction	Jan-18	Aug-18
						Apr-18	Nov-18

Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Final design and land acquisition completed. Utilities relocation in progress. Draft construction package submit to UDCD on 11/15/17, and comments received, requesting geotech report and redesign due to depth of excavation. Schedule adjusted to complete utility relocations.

North West Street Sidewalk from Great Falls Street to Brilyn Place	Route Number	Status	Curi Estin (M		Total Funding (Mil \$)	Funding Type	
	1799	Design	\$.7	'5M	\$ .3M	2014	Bonds
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date
	Project Manager:	Beall, James		D	esign	Sep-15	May-18
	Lead Agency: Fairfax	Fairfax County Department of	ð				
Scope:		Transportation	qr		Land	Aug-17	Apr-18
260 LF of 5-foot sidewalk along	FC Project No:	ST-000036-003	Ū	Acc	luisition	Sep-17	
north side of North West Street	Program:		Sch		Itility	Apr-18	Sep-18
	TPP No:	350	•	Rei	ocation		
	Other Project No:		_	Con	struction	Aug-18	Feb-19

NTP for County parcels issued to LAD 9/1/17. Acquisition could not proceed until December due to delays by City of Falls Church in providing City easments deeds. Land rights on 3 of 6 properties have been acquired. Kickoff meeting with City of Falls Church for acquisition on City parcels held 9/6/17. Coordination underway with Fairfax Water and Washington Gas for utility relocation; no utility plats will be required.

Frontier Drive from Franconia- Springfield Parkway to Loisdale Road	Route Number	Status	Curr Estim (Mi	nate	Total Funding (Mil \$)	g )	
	2677	Design	\$ 89	.5M	\$ 63M		
District(s): Lee	Project Type:	Secondary Road		F	hase	Start Date	End Date
	Project Manager:	Shin, Sung		Design		Mar-16	Sep-18
	Lead Agency: Virginia Department	Virginia Department of	a				
Scope:	_	Transportation	d u		Land	TBD	TBD
Extend Frontier Drive, including	FC Project No:	DOT-000008	Ū	Acq	uisition		
improvements to circulatory system	Program:		Sch		Itility	TBD	TBD
around the Franconia-Springfield Metrorail Station and Franconia-	TPP No:	16			ocation		
Springfield Parkway ramps	Other Project No:	UPC 106742		Con	struction	TBD	TBD

Revised PFI plans developed and submitted for review in November 2017, based on stakeholder coordination. Public Information Meeting held in December 2017 with a public hearing anticipated in Fall 2018. Current design contract for design approval only with design approval anticipated in late 2018/early 2019. Schedule shown for design approval only. After design approval, phase two of project will require a separate contract when the project delivery method will be determined. Construction is anticipated to start in FY2022.

Project	Sta	itus and Details			Funding	and Schedu	le
Glen Forest Drive Walkway from Route 7 to Glen Forest Elemetary School	Route Number	Status	Curi Estin (M		Total Funding (Mil \$)	C & I	
	2773	Land Acquisition	\$ .9	95M	\$ 1.2M		
District(s): Mason	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date
	Project Manager:	Ruffner, Scott		Design		Mar-15	Aug-18
	Lead Agency:	Fairfax County Department of	e				Nov-18
Scope:	_	Transportation	n		Land	Oct-17	Apr-18
Construct approximately 1,150 LF of	FC Project No:	5G25-060-028	ed	Acc	quisition	Jan-18	Aug-18
sidewalk along the south side of	Program:		сh	Utility Relocation		Jun-18	Aug-18
Glen Forest Drive from Leesburg	TPP No:	128	S			TBD	TBD
Pike to Moray Lane	Other Project No:			Con	struction	<u>Sep-18</u>	<u>Mar-19</u>
						Jan-19	Jul-19

Land acquisition notice to proceed issued on 1/8/18. Schedule adjusted to allow more time for utility design and plats. Land rights on 0 of 14 properties have been acquired.

Chichester Lane Walkway from Cherry Drive to Day Lilly Court			Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type 2014 Bonds	
	2862	Design	\$.	3M \$ .3M			
District(s): Providence	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Tsybin, Alexander		Design		Mar-16	Jul-18
	Lead Agency: Fairfax County De Transportation	Fairfax County Department of	e				
Scope:		Transportation	n		Land	Oct-17	May-18
Construct approximately 270 LF of	FC Project No:	ST-000036-007	e d	Acc	luisition	Nov-17	
5-foot concrete sidewalk along	Program:		Sch	Utility		NA	NA
Chichester Lane	TPP No:	108	•,	Rei	ocation		
	Other Project No:			Con	struction	Aug-18	Mar-19

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Land acquisition notice to proceed issued 11/15/17. Land rights on 2 of 3 properties (private owner and letter of permission for FCPS property) have been acquired. Final design plans were submitted to VDOT and County agencies for review on 1/29/18.

Chichester Lane Walkway from Lismore Lane to Fairhill Elementary School	Route Number	Status	Curr Estin (Mi		Total Funding (Mil \$)	Funding Type		
	2862	Design	\$.!	5M	\$ .3M	2014 Bonds		
District(s): Providence	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date	
	Project Manager:	Roberson, Jeanmarie		Design		TBD	TBD	
	Lead Agency:	Fairfax County Department of	e			May-17	Mar-18	
Scope:		Transportation	n		Land	TBD	TBD	
Construct approximately 90 LF of	FC Project No:	ST-000036-019	e d	Acq	uisition	May-18	Jan-19	
sidewalk from north terminus of	Program:		сh	U	Itility	TBD	TBD	
Chichester Lane to Lismore Lane	TPP No:	180.01	s	Rel	ocation	NA	NA	
	Other Project No:		-	Con	struction	TBD	TBD	
	other Project No.					Mar-19	Jun-19	

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Final design underway.

Project	Sta	tus and Details		1	Funding a	and Schedu	le
Lanier Street Bicycle/Pedestrian Connection from Exeter Street to Carrico Drive	Route Number	Status	Curr Estim (Mi		Total Funding (Mil \$)	Funding Type	
	3205	Complete	\$ .1	\$ .15M \$		C	& I
District(s): Mason	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design		Mar-16	Jun-17
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	q		Land	NA	NA
Construct approximately 115 LF of	FC Project No:	2G40-088-034	he	ACC	luisition		
10-foot wide shared-use path	Program:		Sch		Itility	NA	NA
	TPP No:	236	•,	Rei	ocation		
	Other Project No:		-	Con	struction	Aug-17	Feb-18
						Oct-17	Jan-18

Giles Run Connector Road from Lorton Road to Laurel Hill Adaptive Reuse Site	Route Number Status		Curr Estin (Mi		Total Funding (Mil \$)	Funding Type		
	3362	Design	\$ 2.	2.8M \$.6N		C & I		
District(s): Mount Vernon	Project Type:	Secondary Road		F	hase	Start Date	End Date	
	Project Manager:	Turner, Latesa		Design		Dec-17	Apr-20	
	Lead Agency: Fairfax County Department of Transportation	e						
Scope:		Transportation	d u l	Land		Nov-19	Jan-20	
Improve existing park access road	FC Project No:	2G40-067-000	Ð	Acq	uisition			
and construct 1500 LF of 8-foot	Program:		c h		Itility	Feb-20	May-20	
asphalt trail between Lorton Road	TPP No:		S	Rel	ocation			
and the Laurel Hill Adaptive Re-use Development	Other Project No:		_	Con	struction	Oct-20	Oct-21	

Intermediate design is underway. Design task order approved on 12/14/17, and NTP issued to the consultant on 12/18/17.

Aline Avenue Walkway	Route Number Status		Curr Estim (Mi	ate	Total Funding (Mil \$)	Funding Type	
	3402	Construction	\$ .53	85M	\$ .587M	A RSTP	
District(s): Providence	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Project Manager: Marsh, Dennis		Design		Aug-13	Apr-17
	Lead Agency: Fairfax County Departme	Fairfax County Department of	Ð				
Scope:		Transportation	n		Land	Sep-15	Jan-17
Approximately 300 LF of 5-foot wide	FC Project No:	AA1400110-13	ed	Acq	uisition		
concrete sidewalk on south side of	Program:	TMSAMS	c h			Jan-16	Apr-16
Aline Avenue and east side of Gallows Road	TPP No:		S				
	Other Project No:	TMSAMS-110; UPC 106929		Con	struction	Aug-17	Apr-18 Jul-18

Contract awarded 2/9/17. Board notification of contract award in progress. Schedule adjusted, due to additional time required to process contract award and to match construction contract duration.

Project	Sta	itus and Details			Funding a	and Schedu	le	
McLean Streetscapes Phase III	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Fundi	ng Type	
	3547	Construction	\$ 2.	\$ 2.75M \$ 2.306N		1 Enhancement		
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		I	Phase	Start Date	End Date	
	Project Manager:	Beall, James		Design		Nov-11	Dec-16	
	Lead Agency:	ad Agency: Fairfax County Department of						
Scope:		Transportation	d u l		Land	Sep-15	Aug-16	
Chain Bridge Road from Laughlin	FC Project No:	CR-000004-001	ē	Acc	quisition			
Street to Corner Lane; Shell Drive to	Program:		Sch		Jtility	NA	NA	
Center Street	TPP No:		•,	ке	location			
	Other Project No:	EN98-029-144; UPC 106945		Con	struction	Aug-17	<u>May-18</u> Oct-18	

VDOT Transportation Enhancement Grant project approved on 11/8/11. VDOT authorization to award project received 12/11/17. Contract awarded in January 2018. Schedule revised due to time required for VDOT approval to award, completion of award documents, constuction time in contract.

Fairfax County Parkway/Terminal Road	Route Number	Status	Curi Estin (M		Total Funding (Mil \$)	Funding Type	
	3726	Project Initiation		.3M \$0M		TBD	
District(s): Mount Vernon	Project Type:	Secondary Road		Phase		Start Date	End Date
	Project Manager:	Knight, Ryan		Design		TBD	TBD
	Lead Agency:	Fairfax County Department of	e				
Scope:	-	Transportation	d u l	Acquisition Utility		TBD	TBD
Add left turn lane on Terminal Road	FC Project No:	DOT-000089	Ð				
	Program:		Sch			TBD	TBD
	TPP No:	27.03	•,	Kei	ocation		
	Other Project No:			Con	struction	TBD	TBD

Project scoping and initial coordination in progress. Anticipate completing scoping and forwarding for design in spring 2018.

Medford Drive Walkway from Annandale High School to Davian Drive	Route Number Status		Estin	rrent Total mate Fundin 1il \$) (Mil \$		•	
	4054	Design	\$.9	9M	\$ .4M	2014 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date
	Project Manager:	Conley, Tim		Design		Jan-15	Oct-17
	Lead Agency:	Fairfax County Department of	e				Mar-18
Scope:		Transportation	n		Land	May-16	Mar-17
Approximately 475 LF of sidewalk,	FC Project No:	5G25-060-031	ed	Acc	uisition		
including curb and gutter on east	Program:		c h		Itility	Jan-17	Mar-17
side of Medford Drive from Davian	TPP No:	151	S	Rel	ocation		
Drive to Four Year Run	Other Project No:		-	Con	struction	<u>Nov-17</u>	Sep-18
						Apr-18	Jan-19

Comments from VDOT Hydraulics on second final design plans are being addressed. LAD completion memo received 3/13/17. Utility relocation is complete. Project schedule adjusted to address remaining VDOT Hydraulics comments, concerning additional pipe replacement, adding details to the plans, and providing additional information on outfalls.

Project	Sta	itus and Details		F	<sup>-</sup> unding a	and Schedu	le
Soapstone Drive Overpass	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type	
	4720	Project Initiation		).24M	\$ 13.15M	NVTA Local, RSTP	
District(s): Hunter Mill	Project Type:	Secondary Road		Phase Design		Start Date	End Date
	Project Manager:	Bandy, Audra				TBD	TBD
	Lead Agency:	ad Agency: Fairfax County Department of					
Scope:		Transportation	n p		Land	TBD	TBD
Construct a 4-lane roadway over the	FC Project No:	2G40-078-000	e	Acq	uisition		
Dulles Toll Road from Sunrise Valley	Program:		Sch	Utility Relocation		TBD	TBD
Drive to Sunset Hills Road, including Dedestrian, bicycle, and transit	TPP No:	15	,				
facilities	Other Project No:			Con	struction	TBD	TBD

The recommended (hybrid) alternative was approved by the Board of Supervisors on 5/13/14. FCDOT is beginning additional architectural analysis for the environmental assessment, as directed by the Virginia Department of Historic Resources. Project to be transferred to VDOT after submittal to FHWA which is scheduled for fall 2018. VDOT anticipates starting design in March 2018 after FHWA approval of environmental document, and advertising for construction bids in March 2024.

Glade Drive Walkway from Colts Neck Road to Freetown Drive	Route Number	Status	Estin	rent Total nate Funding il \$) (Mil \$)		Funding Type		
	4721	Design	\$.6	5M	\$ .65M	C & I		
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date	
	Project Manager:	Conley, Tim		Design		May-15	<u> </u>	
	Lead Agency:	Fairfax County Department of	e				Oct-18	
Scope:	_	Transportation	l u l		Land	<u>Sep-17</u>	<u> </u>	
Approximately 1,200 LF of sidewalk	FC Project No:	2G40-088-007	ed	Acc	luisition	Feb-18	Sep-18	
on north side of Glade Drive	Program:		c h		Itility		<u> May-18</u>	
	TPP No:	127	S	Re	ocation	Jul-17	Aug-17	
	Other Project No:		-	Con	struction	Jun-18	<u>— Mar-19</u>	
						Nov-18	Aug-19	

Final design plans distributed to VDOT for review 1/18/18. Per meeting held with VDOT Location and Design on 9/12/17, the design on a portion of the project is being revised to be a curb abutted sidewalk. Preliminary plats have been revised. Schedule adjusted to accommodate the required VDOT design revisions.

Glade Drive Walkway from Middle Creek Lane to Glade Bank Way			Estin	rent Total mate Fundin iil \$) (Mil \$			
	4721	Design	\$.4	4M	\$ .4M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		I	Phase	Start Date	End Date
	Project Manager:	Conley, Tim	_	Design		May-15	Dec-17
	Lead Agency: Fairfax County Department of Transportation	e			Dec-17	Apr-18	
Scope:		Transportation	n		Land	May-17	Dec-17
Approximately 600 LF of sidewalk on	FC Project No:	2G40-088-006	e d	Acc	quisition		Oct-17
north side of Glade Drive	Program:		c h		Jtility	Oct-17	Jan-18
	TPP No:	126	s	Re	ocation	Jul-17	Aug-17
	Other Project No:		-	Con	struction	Jan-18	Oct-18
	other Project No.					May-18	Feb-19

Second Final design plans distributed to VDOT for review 1/18/18. Per meeting held with VDOT Location and Design on 9/12/17 the design is being revised to be a curb abutted sidewalk. LAD completion memo received 10/20/17. Schedule adjusted to accommodate required VDOT design revisions and a second final plan submission.

Project	Sta	itus and Details		Funding	and Schedu	and Schedule		
North Shore Drive Walkway from east of North Shore Court to Sycamore Valley Court	Route Number	Es			Funding Type			
	4726	Design	\$ 1.85	M \$1.4M	C & I			
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		Phase	Start Date	End Date		
	Project Manager:	Nabavi, Seyed		Design	Feb-17	Nov-19		
	Lead Agency:	Fairfax County Department of	e					
Scope:		Transportation	d u	Land	Feb-19	Oct-19		
Construct 5-foot concrete sidewalk	FC Project No:	2G40-088-027	e	Acquisition				
along the south side of North	Program:		c h	Utility	Nov-19	Jul-20		
Shore Drive	TPP No:	155		So Relocation				
	Other Project No:			Construction	Aug-20	Mar-21		

Intermediate design underway.

Sunrise Valley Drive from Fairfax County Parkway to Innovation Station	Route Number	Status	Estin	CurrentTotalEstimateFunding(Mil \$)(Mil \$)\$ 6.1M\$ 5M		C & I	
	5320	Project Initiation	\$6				
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie	_	Design ບ		TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation	e				
Scope:			<u> </u>		Land	TBD	TBD
Reconstruct Sunrise Valley Drive	FC Project No:	2G40-086-015	e d	Acc	luisition		
from Innovation Station to Fairfax	Program:	HMSAMS	c h		Jtility	TBD	TBD
County Parkway to provide on-road bike lanes by narrowing median and	TPP No:	190.14	S	Rei	ocation		
travel lane widths	Other Project No:			Con	struction	TBD	TBD

Survey is in progress. Schedule to be determined once the survey is completed, which is anticipate by summer 2018.

Sunrise Valley Drive from Reston Parkway to Fairfax County Parkway	Route Number	Status	Estin	TrentTotalmateFundinglil \$)(Mil \$)L.6M\$ 1.6M		·	
	5320	Design	\$ 1.				
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Barksdale, Christopher	_	Design		TBD	TBD
	Lead Agency:	Lead Agency: Fairfax County Department of	e			Oct-17	
Scope:		Transportation	n l		Land	TBD	TBD
Narrow median between Reston	FC Project No:	5G25-062-016	еd	Acc	luisition		
Parkway and Fairfax County	Program:	RMAG	c h		Jtility	TBD	TBD
Parkway to provide buffered bike anes in each direction of Sunrise	TPP No:	189.16	S	Rel	ocation		
Valley Drive	Other Project No:			Con	struction	TBD	TBD

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Design proposal for preliminary design only. Survey complete 1/26/18. Preliminary design is underway. Schedule to be determined after preliminary design is reviewed and full scope of project is authorized, which is expected summer 2018.

Project	Sta	itus and Details			Funding a	and Schedu	le
Sunrise Valley Drive from Reston Parkway to Soapstone Drive	Route Number	Status	Estin	rrentTotalmateFunding/il \$)(Mil \$)9.1M\$ 1.5M		Funding Type	
	5320	Project Initiation	\$ 9				
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		6	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		D	esign	TBD	TBD
	Lead Agency:	Fairfax County Department of	Ð				
Scope:		Transportation	q n		Land	TBD	TBD
nstall separated bike lanes and a	FC Project No:	2G40-085-002	ē	Acc	quisition		
pedestrian facility on the north side	Program:	RMAG	Sch		Jtility	TBD	TBD
of Sunrise Valley Drive	TPP No:	189.04	•,	Re	location		
	Other Project No:		-	Con	struction	TBD	TBD

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Pre-scoping document received from CPTED 1/11/18. Survey received 7/20/17. Schedule to be determined after project scope is finalized and design proposal is approved, which is expected spring 2018. Project site review is scheduled on 2/13/18.

Sunrise Valley Drive Sidewalk	Esti		Estin	rrent Total mate Funding lil \$) (Mil \$) .3M \$ .3M		Funding Type 2014 Bonds	
			\$.				
District(s): Dranesville	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max	_	Design		Jan-16	Nov-17
	Lead Agency:	Fairfax County Department of	e				Sep-17
Scope:	Transportation	l u l		Land	Sep-16	Oct-17	
Construct approximately 370 LF of	FC Project No:	5G25-060-017	e d	Acc	luisition		Sep-17
Construct approximately 370 LF of 5-foot wide concrete sidewalk along the north side of Sunrise Valley Drive from River Birch Road to	Program:	RMAG	c h		Itility	NA	NA
	TPP No:	351	s	Rei	ocation		
Legacy Circle	Other Project No:		-	Con	struction	<u>    Jan-18     </u>	May-18
						Nov-17	

NTP for construction issued in February 2018.

Sunrise Valley Drive Sidewalk District(s): Hunter Mill	Es		Current Estimate (Mil \$)		Total Funding (Mil \$)	Funding Type	
	5320	Land Acquisition	\$ 2.145N		\$ 2.698M	RSTP	
	Project Type:	Bicycle/Pedestrian		P	hase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design		Aug-13	Jan-18
	Lead Agency:	Lead Agency: Fairfax County Department of Transportation	Ð				Jun-18
Scope:			l u l			Mar-16	Oct-17
Construct 5-foot concrete sidewalk	FC Project No:	AA1400100-13	ed	Acq	uisition		Mar-18
on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway	Program:	RMAG	c h		Itility	<u>Sep-17</u>	Sep-18
	TPP No:	189.05	S	Rel	ocation	Apr-18	
	Other Project No:	RMAG-100; UPC 107438		Con	struction	Jul-18	<u>Sep-19</u>
						Jan-19	Feb-20

Land rights on 8 of 12 properties have been acquired. Due to utilities relocation conflict, alignment of sidewalk at some locations has been revised. Utility meeting was held on 10/31/17. Utility relocation designs are underway. Second final design plan submitted for review on 1/29/18. Schedule adjusted to allow for redesign of utility relocation plans. Second final plan submitted for review 1/29/18.

Project	Sta	itus and Details		I	Funding	and Schedu	le
Sunrise Valley Drive Walkway from Hitchcock Drive to Colts Brook Drive	Route Number	Status	Estin	rrent Total mate Funding /iil \$) (Mil \$)		Funding Type	
	5320	Project Initiation	\$.7	25M	\$ .5M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		D	esign	TBD	TBD
	Lead Agency:	Fairfax County Department of	e				
cope:		Transportation	q		Land	TBD	TBD
Construct 6-foot asphalt walkway on	FC Project No:	5G25-060-040	Ū	Acc	luisition		
orth side of Sunrise Valley Drive	Program:		Sch		Jtility	TBD	TBD
	TPP No:	176	•,		ocation		
	Other Project No:			Con	struction	TBD	TBD

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Pre-scoping document received from CPTED on 1/17/18. Project initiation underway.

Sunrise Valley Drive Walkway North Side from Soapstone Drive to South Lakes Drive	Route Number	Status	Curr Estim (Mi	ate	Total Funding (Mil \$)	Fundi	ng Type
	5320	Utility Relocation	\$ 2.0	06M	\$ 2.212M	CMAQ, RSTP	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		Phase	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design		Sep-12	Oct-17
	Lead Agency:	Lead Agency: Fairfax County Department of	e				Jan-18
Scope:	_	Transportation	l u l		Land	Jul-16	Oct-17
Upgrade approximately 4,500 LF of	FC Project No:	AA1400074-12	ed	Acc	luisition		Aug-17
an existing asphalt sidewalk to a 10- oot shared-use path on north side	Program:	DCBPA	c h		Jtility	Jan-15	
	TPP No:		S	Rel	ocation		Jun-18
of Sunrise Valley Drive	Other Project No:	DCBPA-074; UPC 103285		Con	struction	— <del>Nov-17</del> Jul-18	<del>Jun-19</del> Jul-19

VDOT permit package submitted 1/26/18. Utility relocations are in progress. Schedule change, due to additional time needed for utility coordination. Additional test holes have been ordered to confirm depths of utilities. Awaiting receipt of relocation plans.

Sunrise Valley Drive Walkway South Side from Soapstone Drive to South Lakes Drive	Route Number	Status	Curi Estin (M		Total Funding (Mil \$)	Fundi	ng Type
	5320	Utility Relocation	\$ 1.	21M	\$ 1.374M	CMAQ, RSTP	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian			Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		D	esign	Sep-12	Aug-17
Scope:	Lead Agency:	Fairfax County Department of Transportation	ule		Land	Jun-16	Jan-17
Approximately 5,000 LF of 5 to 7-	FC Project No:	AA1400073-12	e d	Aco	quisition		
foot concrete sidewalk on south	Program:	DCBPA	Sch		Jtility	Jan-15	Jun-17
side of Sunrise Valley Drive	TPP No:		•,	ке	location		
	Other Project No:	DCBPA-073; UPC 103284		Con	struction	Nov-17	Sep-18

Draft construction package, VDOT LUP application, and SWPPP in progress. Utility relocations are in progress. Draft specifications received from UDCD 12/18/17.

Project	Sta	tus and Details			Funding a	and Schedu	le
Sunrise Valley Drive/Edmund Halley Drive	Route Number	Status	Curi Estin (M		Total Funding (Mil \$)	Funding Type	
	5320	On-Hold	\$ .2	25M	\$ .25M	2014	Bonds
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Abifadel, Gibran		Design		Dec-16	Feb-17
	Lead Agency:	Virginia Department of	<u>e</u>				
Scope:		Transportation	r q		Land	TBD	TBD
nstall signalized crosswalks	FC Project No:	5G25-062-005	ē	Acc	luisition		
	Program:	RMAG	Sch		Jtility	TBD	TBD
	TPP No:	189.05		ĸe	ocation		
	Other Project No:			Con	struction	TBD	TBD

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Scoping completed and forwarded to VDOT to be constructed by Signal Rebuild Program in March 2016. Coordinating with VDOT, Capital Rail Constructors (CRC), and project AA1400100-13, Sunrise Valley Drive Sidewalk, to develop a construction schedule and project designs so the multiple projects do not overlap. CRC will be completed with this project by the end of 2018. Project temporarily on hold as a result.

Sunrise Valley Drive/Monroe Street	Esti		Curr Estin (Mi		Total Funding (Mil \$)	Funding Type	
	5320	Design	\$.:	1M	\$ .1M	С	C & I
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		P	hase	Start Date	End Date
	Project Manager:	Delmare, Lauren		Design		NA	NA
	Lead Agency:	Fairfax County Department of	ð				
Scope:		Transportation	d u l		Land	NA	NA
Improve signalized crosswalks	FC Project No:	2G40-086-003	Ð	Acq	uisition		
	Program:	HMSAMS	Sch			NA	NA
	TPP No:	190.01	0,	ке	ocation		
	Other Project No:			Con	struction	NA	NA

Project scoping completed and forwarded for design. Project being incorporated into Monroe Street Walkway from Dulles Toll Road to Monroe Manor Drive project, Project No. 2G40-086-014, which is in design.

Sunrise Valley Drive/Reston Association Entrance	Route Number	Status	Curr Estim (Mi	ate	Total Funding (Mil \$)	Fundi	ng Type
	5320	Land Acquisition	\$ .1	lM	\$ .1M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		Р	hase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design		TBD	TBD
	Lead Agency:	Virginia Department of	e			Jun-17	
Scope:		Transportation	n			TBD	TBD
Provide pedestrian crosswalk on the	FC Project No:	5G25-062-014	e d	Acq	uisition	Nov-17	Jun-18
east leg of the intersection	Program:	RMAG	ch		tility	TBD	TBD
	TPP No:	189.17	s	Rel	ocation	NA	NA
	Other Project No:			Con	struction	TBD	TBD

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Pedestrian signals and crosswalk improvements to be designed and constructed by VDOT. County prepared survey, plats, and will acquire the land rights. Concept signal design plan was received from VDOT signal rebuild team on 9/7/17 for plats preparation. Land acquisition notice to proceed 11/7/17. Land rights on 0 of 2 properties have been acquired. Construction schedule TBD once project forwarded to VDOT for construction.

Project	Sta	tus and Details		F	unding a	and Schedu	le
South Lakes Drive Walkway from Greenkeepers Court to Sunrise Valley Drive	Route Number	Status	Curre Estima (Mil s	nate Funding		Funding Type	
	5329	Design	\$ 3.2	M	\$ 3.65M	2014	Bonds
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		P	nase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design ● → Land		May-17	Oct-19
Scope:	Lead Agency:	Fairfax County Department of Transportation	n			Nov-18	Aug-19
nstall walkway: Section 1-	FC Project No:	5G25-060-039	e d	Αϲϥι	uisition		
Greenskeepers Ct. to Soapstone Dr.,	Program:		Sch		ility cation	TBD	TBD
Section 3-Whisperwood Glen Rd. to Ridge Heights Rd., Section 4-Harbor	TPP No:	175				5 1 99	5 1 24
Ct. to Twin Branches Rd.	Other Project No:			Construction		Feb-20	Feb-21

Lakepointe Drive/Guinea Road	Route Number	Route Number Status Current Estimate (Mil \$)		nate	Total Funding (Mil \$)	Funding Type	
	5422	Design	\$ 1.	1M	\$ .3M	2014 Bonds	
District(s): Braddock	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		D	esign	Feb-16	Feb-18
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	n	Land		Apr-17	Nov-17
Construct approximately 825 LF of	FC Project No:	5G25-060-004	e d	Acc	uisition		Aug-17
sidewalk, including curb and gutter,	Program:		c h		Itility	Dec-17	<u> </u>
pedestrian crosswalks, and curb	TPP No:	330	S	Re	ocation		Apr-18
ramps on north and east legs of intersection	Other Project No:		_	Con	struction	Apr-18	Dec-18

Final design is in progress. Final comments received on 12/4/17. Land acquisition completed on 8/28/17. Utility relocations are in progress.

International Drive/Tysons Blvd	Route Number	Status	Curre Estim (Mil			Funding Type	
	6034	Construction	\$ .12	1M	\$ .11M	R	STP
District(s): Providence	Project Type:	Bicycle/Pedestrian		Pha	ase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design		Aug-13	May-16
	Lead Agency:	Fairfax County Department of	Ð				
Scope:		Transportation	n_		Ind	Oct-15	Aug-16
Pedestrian intersection	FC Project No:	AA1400119-13	ed	Acqui	isition		
improvements	Program:	TMSAMS	Sch	Utility		NA	NA
	TPP No:		<b>,</b>	Reloc	ation		
	Other Project No:	TMSAMS-119; UPC 106935	Const		ruction	Sep-16	<u>Sep-17</u> May-18

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Construction by VDOT Signal Rebuild with local funding. Northeast and northwest quandrants of the intersection finished in January. South quandrant to be finished in May. Schedule adjusted by VDOT based on their contractor's schedule.

Project	Sta	itus and Details			Funding a	and Schedu	le
New Dominion Parkway from Reston Parkway to Fairfax County Parkway	Route Number	Status	Estin	rent Total nate Funding il \$) (Mil \$)		Funding Type	
	6363	Design	\$ 2	2M	\$ 2M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian			Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design		TBD	TBD
	Lead Agency:	Fairfax County Department of	e				
Scope:	_	Transportation	l u l		Land	TBD	TBD
Reconstruct New Dominion Parkway	FC Project No:	2G40-085-003	e d	Acc	quisition		
vith on-road bike lanes, reduce	Program:	RMAG	Sch		Jtility	TBD	TBD
nedian width, and restripe with narrow lane widths from Fairfax	TPP No:	189.13	∽ Relocati		location		
County Parkway to Reston Parkway	Other Project No:			Con	struction	TBD	TBD

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Pre-scoping document received from CPTED 8/23/17. Survey notification letter sent on 11/15/17. Survey is underway and is due by 3/30/18. Schedule to be developed upon survey completion.

Hunter Village Drive Bicycle Parking	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Funding Type	
	6945	On-Hold	\$ 0M		\$0M	C	C & I
District(s): Springfield	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design Land		TBD	TBD
	Lead Agency:	Lead Agency: Fairfax County Department of	e				
Scope:	Transportation	Transportation	d u l			TBD	TBD
Covered bicycle parking on the	FC Project No:	DOT-000046	e	Acc	luisition		
north end of Hunter Village Drive in	Program:		c h	Utility Relocation		TBD	TBD
he vinicity of old Keene Mill Road	TPP No:	133	s				
	Other Project No:			Con	struction	TBD	TBD

Project in on hold pending construction of Hunter Village Drive Shoulder Improvements, because the shoulder improvements have to be completed before the bicycle parking can be installed. Currently 65% complete. Bicycle parking scoping to be finalized summer 2018.

	Route Number	Status	Curre Estima (Mil	te Funding	Funding Type	
	6945	Construction	\$ 1.35	5M \$ 1.3M	C	& I
	Project Type:	Bicycle/Pedestrian		Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco	_	Design	Feb-10	Sep-16
	Lead Agency:	Fairfax County Department of	e			
Scope:		Transportation	l u l	Land	Nov-13	Aug-14
Approximately 4,600 LF of shoulder	FC Project No:	ST-000003-032	ed	Acquisition		
and pedestrian improvements on	Program:		Sch	Utility	Oct-14	Dec-14
Hunter Village Drive	TPP No:		0)	Relocation		
	Other Project No:	PPTF01-03200	_	Construction	Feb-17	Apr-18

Project	Sta	tus and Details			Funding	and Schedu	le
Bluemont Way and Discovery Street/Explorer Street	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Fundi	ng Type
	7199	Project Initiation	\$.4	45M \$ .25M		2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		F	Phase	Start Date	End Date
	Project Manager:	Wynands, Nicole		Design		TBD	TBD
	Lead Agency:	Virginia Department of	e				
Scope:		Transportation	d u l		Land	TBD	TBD
Road diet project to reduce travel	FC Project No:	5G25-062-002	Ū	Acc	luisition		
anes and introduce bike lanes,	Program:	RMAG	Sch	-		TBD	TBD
including pedestrian improvements	TPP No:	189.01	N	Re	ocation		
	Other Project No:			Con	struction	TBD	TBD

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Continuing to coordinate with VDOT to implement project with future repaving. The road is included in the 2018 VDOT list for potential roads to be repaved. Public meeting anticipated in March 2018.

Bluemont Way Sidewalk from Discovery Street Pedestrian Bridge Walkway to Reston Parkway	Route Number	Status	Curr Estim (Mi		Total Funding (Mil \$)	Funding Type	
	7199	Design	\$ .7	75M \$ .354M		2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		I	Phase	Start Date	End Date
	Project Manager:	Conley, Tim	Design		Nov-16	Feb-19	
	Lead Agency: Fairfax County Department of Transportation	Ð					
Scope:		Transportation	qr	Land		Apr-18	Nov-18
Construct approximately 525 LF of	FC Project No:	5G25-062-011	Ð	Acc	quisition		
10-foot wide asphalt shared-use	Program:	RMAG	Sch		Jtility	Dec-18	Jan-19
path along the south side of Bluemont Way	TPP No:	189.11		ке	location		
Diachiont way	Other Project No:			Con	struction	May-19	Apr-20

Pre-final design is in progress. Project approved by Reston Town Center Association Design Review Board at meeting on 8/8/17. Test pits have been requested due to proposed grading.

Town Center Parkway	Route Number Status		Curr Estin (Mi		Total Funding (Mil \$)	Funding Type	
	7414	Construction	\$ 8.	7M	\$ 8.7M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		Phase		Start Date	End Date
	Project Manager:	Bandy, Audra		Design		NA	NA
		Fairfax County Department of	e				
Scope:		Transportation	d u l		Land	NA	NA
Underpinning of the Silver Line west	FC Project No:	AA1400103-13	Ū	Acc	luisition		
of Reston Town Center Station for	Program:	RMAG	Sch		Itility	NA	NA
future Town Center Parkway Underpass	TPP No:	14	•,	Rei	ocation		
Underpuss	Other Project No:	RMAG-103		Con	struction	Jan-16	Aug-19

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Conceptual design of the bridge structure that will carry the Metrorail over future Town Center Parkway complete. MWAA issued change order, and the project is being constructed with the Dulles Metrorail Phase 2 project. Coordinating with VDOT on alternative analysis of roadway alignment, and developing agreement. Setting up a UPC number to assist in facilitating an agreement for VDOT to complete an alternative analysis of the roadway alignment.

Project	Sta	itus and Details			Funding	and Schedule		
Town Center Parkway from Sunset Hills Road to Baron Cameron Avenue	Route Number	Status	Estin	rent Total mate Funding lil \$) (Mil \$)		Fundi	ng Type	
	7414	Design	\$1	.8M	\$ 1.8M	2014 Bonds		
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		F	hase	Start Date	End Date	
	Project Manager:	Barksdale, Christopher		Design		TBD	TBD	
	Lead Agency:	Fairfax County Department of	e					
Scope:	-	Transportation	qr		Land	TBD	TBD	
Construct on-road bike lanes by	FC Project No:	2G40-085-006	Ū	Acc	luisition			
educing median and lane widths	Program:	RMAG	Sch		Itility	TBD	TBD	
	TPP No:	189.15	•,	Rei	ocation			
	Other Project No:			Con	struction	TBD	TBD	

Design proposal for preliminary plans approved 1/12/18. Survey is underway. Schedule to be determined after survey is complete, which is expected spring 2018.

Town Center Parkway/W&OD Trail	Route Number	Status	Curr Estin (M		Total Funding (Mil \$)	Fundi	ng Type
	7414	On-Hold	\$.	5M	\$ .5M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian			Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design ຍ		Mar-17	
	Lead Agency: Fairfax Cour	Fairfax County Department of	e				TBD
Scope:		Transportation	n		Land	<u>Nov-18</u>	Jun-19
Construct 10-foot shared-use path	FC Project No:	5G25-062-013	ed	Acc	quisition	TBD	TBD
from the existing sidewalk along	Program:	RMAG	ch	Utility Relocation		TBD	TBD
Town Center Parkway to the existing	TPP No:	189.14	s				
Washington and Old Dominion Trail	Other Project No:		_	Con	struction	— Jan-20—	Dec-20
						TBD	TBD

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. NTP letter 3/8/17. Project is currently on hold to respond to neighboring HOA request concerning the trail location. FCDOT site analysis section met with the developer, JBG, on 1/25/18. According to this meeting, JBG will provide a pedestrian access located south of W&OD Trail through redevelopment of their site.

Post Forest Drive from Legato Road to Black Ironwood Drive	Route Number	Status	Curr Estim (Mi	nate	Total Funding (Mil \$)	Funding Type	
	7435	Design	\$.5	.5M \$.3M		C & I	
District(s): Springfield	Project Type:	Bicycle/Pedestrian		Р	hase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design		Sep-16	Mar-19
	Lead Agency:	Fairfax County Department of	t of 🛛 🖉				
Scope:	-	Transportation	d u l	Land		Mar-18	Oct-18
Construct approximately 500 LF of	FC Project No:	5G25-060-032	ē	Acq	uisition		
6-foot concrete sidewalk along the	Program:		c h		tility	Oct-18	Jan-19
south side of Post Forest Drive from Legato Road to 210 LF west of Cedar	TPP No:	163	S	Relocation Construction			
Forest Drive	Other Project No:					Apr-19	Jan-20

Pre-final design is in progress.

Project	Sta	itus and Details	Funding and Schedule							
Explorer Street/New Dominion Parkway	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Fundi	ng Type			
	7442	Project Initiation	\$.	.1M \$.1M		2014 Bonds				
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian		I	Phase	Start Date	End Date			
	Project Manager:	Knight, Ryan		Design		TBD	TBD			
	Lead Agency:	Fairfax County Department of	e							
icope:	-	Transportation	qr			TBD	TBD			
nstall signal at intersection with	FC Project No:	5G25-062-004	ē	Acc	luisition					
ignalized crosswalk	Program:	RMAG	Sch		Jtility	TBD	TBD			
	TPP No:	189.03	3,		ocation					
	Other Project No:			Con	struction	TBD	TBD			

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Project scoping and initial coordination in progress. Further discussion between Reston Town Center Association's management, Fairfax County Attorney staff, and FCDOT staff is required to determine the original rezoning proffers' interpretation and how this project should proceed.

	Route Number	Status       Design       Bicycle/Pedestrian	Curr Estin (Mi		Total Funding (Mil \$)	Funding Type           2014 Bonds	
	7453		\$ .3	5M	\$ .6M		
	Project Type:			Phase	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design		Jul-16	Sep-17
	Lead Agency:	Fairfax County Department of Transportation	e				Feb-18
Scope:			n		Land	Aug-17	Aug-17
Construct approximately 860 LF of	FC Project No:	5G25-060-033	e d	Acc	luisition	Nov-17	Dec-17
5-foot concrete sidewalk along	Program:		Sch	Utility		NA	NA
south side of Post Forest Drive	TPP No:	164	- 0,	Rei	ocation		
	Other Project No:		-	Con	struction		Jul-18
						Mar-18	Nov-18

Final plans distributed for review on 1/3/18. Land acquisition completed 12/18/17. Project schedule adjusted to include additional utility coordination and review to determine if there are conflicts.

Tysons Boulevard/Galleria Drive District(s): Providence	Route Number Status		Estim	rent Total nate Funding il \$) (Mil \$)		Funding Type	
	7648	Construction	\$ .8	5M	\$ .85M	CN	/IAQ
	Project Type:	Bicycle/Pedestrian		Р	hase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design Design Land Acquisition Utility Relocation Construction		Nov-14	Oct-16
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	_			Sep-15	Sep-16
Pedestrian intersection	FC Project No:	AA1400068-12	Ū				
improvements, including crosswalks	Program:	DCBPA	U			NA	NA
and pedestrian signalization	TPP No:		0,				
	Other Project No:	DCBPA-068; UPC 103276				Jun-17	<u>Apr-18</u> Jul-18

Project	Sta	atus and Details			Funding	and Schedu	le
Fair Lakes Boulevard Walkway from Stringfellow Road to Retail Center	Route Number	Status	Estin	rrent Total mate Funding 1il \$) (Mil \$)		Fundi	ng Type
	7735	Land Acquisition		7M	\$ .6M	2014	4 Bonds
District(s): Springfield	Project Type:	Bicycle/Pedestrian			Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design		Mar-15	Nov-17
	Lead Agency:	Fairfax County Department of	e				Mar-18
Scope:		Transportation	l u l	Land		Mar-17	Sep-17
Construct 1,250 LF of 5-foot	FC Project No:	5G25-060-026	еd	Ace	quisition		Feb-18
concrete sidewalk along the south	Program:		c h		Jtility	<u>Sep-17</u>	Apr-18
side of Fair Lakes Boulevard	TPP No:	116	s	Re	location	TBD	
	Other Project No:			Cor	struction	— Jan-18 Apr-18	Oct-18

Final Design is complete. LAD NTP was issued on 3/1/17. 2 of 5 properties have been acquired and three more are on the way. Relocation of four street lights during construction is being coordinated with Dominion Energy. Relocation work will start when land acquisition is complete.

Franconia-Springfield Parkway from Spring Village Drive to Ridgeway Drive	Route Number	Status	Estin	rent nate il \$)	Total Funding (Mil \$)	Fundi	ng Type
	7900	Design	\$.	.5M \$ .5M		C & I	
District(s): Lee	Project Type:	Bicycle/Pedestrian		I	Phase	Start Date	End Date
	Project Manager:	ct Manager: Madhusudhan, Galappa		Design		TBD	TBD
	Lead Agency:	Fairfax County Department of	e			Oct-17	Oct-20
Scope:	-	Transportation	n		Land	TBD	TBD
Construct approximately 625 LF of	FC Project No:	2G40-088-066	e d	Acc	quisition	Jan-20	Aug-20
10-foot wide shared-use path on	Program:		c h	, Utility		TBD	TBD
north side of Franconia-Springfield	TPP No:	228	s				
Parkway	Other Project No:			Con	struction	—	— TBD
						Dec-20	Sep-21

NTP issued to the design consultant on 10/16/17. Survey received on 11/7/17. Preliminary design is in progress.

Jones Branch Connector	Route Number	Route Number     Status       8102     Construction		rent nate il \$)	Total Funding (Mil \$)	Funding Type	
	8102			\$ 60M \$ 43.794		A C & I, Revenue Sharing, RSTP	
District(s): Providence	Project Type:	Secondary Road		P	hase	Start Date	End Date
	Project Manager:	Dresser, John	-	Design		Feb-14	May-16
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	d u l		Land	Dec-15	Jun-16
inal Design for Extension of Jones	FC Project No:	AA1400093-13	e	Acq	uisition		
Branch Connector from Jones	Program:		Sch		Itility	Jan-16	Jan-17
Branch Drive to Dolley Madison Boulevard over I-495 and the I-495	TPP No:		0,	Relocation			
Express Lanes	Other Project No:	JBC-093-093; UPC 103907; 8102- 029-065		Con	struction	May-16	Dec-18

Project	Sta		Funding and Schedule				
Stonecroft Boulevard Widening	Route Number	Status	Current Estimate (Mil \$)		Total Funding (Mil \$)	Funding Type	
	8460	Construction	\$ .692	2M	\$ .692M	Developer	
District(s): Sully	Project Type:	Secondary Road		Р	hase	Start Date	End Date
	Project Manager:	Vanzandt, Mark		Design		Aug-05	TBD
	Lead Agency:	Fairfax County Department of	e				
Scope:		Transportation	l u l		Land	Apr-07	Jan-08
Widen 800 LF of Stonecroft	FC Project No:	2G25-062-000	ed	Utility			
Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard	Program:		c h			TBD	TBD
	TPP No:		S				
	Other Project No:					TBD	TBD

package approved. The completion date was changed to TBD in June 2015, due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.