



County of Fairfax, Virginia

MEMORANDUM

DATE: December 17, 2019

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the December 2019 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Martha Coello, BRAC Coordinator
Anna Nissinen, Chief of Communications, Marketing and TDM Programs
Robin Geiger, Head of Communications, Transportation Marketing Section
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Rachad Davis, Transportation Marketing Section
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Section Chief, Capital Projects, CPTED
Lauren Delmare, Transportation Planner III, CPTED
Smitha Chellappa, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

December 17, 2019

Page 2 of 4

Ajmal Hamidi, Transportation Planner III, CPTED
Don Moyer, Engineer III, CPTED
Ricky Foley, Sr. Right-of-Way Agent, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Tina Curtis, Transportation Planner II, TSD
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD
Tim Kutz, Transportation Planner II, TPD
Mike Lake, Transportation Planner II, CFD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
John Dresser, Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Francesco Lauretti, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Alex Tsybin, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services
Ronald N. Kirkpatrick, Deputy Director, DPWES
Rona Courtney, Admin V, Directors Office, DPWES
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Carey F. Needham, Director, Building Design and Construction Division
Julie Cline, Director, Land Acquisition Division (LAD)
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)
Vickie McEntire Anglin, County Surveyor, UDCD
Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Transportation Design Division Monthly Projects Status Report

December 17, 2019

Page 3 of 4

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Alan Rashid, Sr. Engineer III, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Frank Roberts, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Dennis Cate, Project Coordinator, LAD

Rich Finnell, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

John Honnick, Sr. Property Analyst, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Lisa Glass, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Beth Shubert, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Right-of-Way Agent, LAD

Mohammed Najeeb, Right-of-Way Agent, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Hunter Mill District Supervisors Office

Lee District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering

Renee Hamilton, Deputy District Administrator

Amanda Honeyblue, LUP Plan Review Coordinator, Local Assistance

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Transportation Design Division Monthly Projects Status Report

December 17, 2019

Page 4 of 4

Claudia Llana, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

John Russell, Engineering Supervisor, Materials QA

Ronald Seale, Supervisor, Materials

Kari Fuhrman, Maintenance

Norman Whitaker, Director, Transportation Planning

Houda Ahmed Ali, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Michael Stablein, Washington Gas

Jeff Acierto, Cox Communication

Scott Sisk, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

December 2019

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 50000 – FEDERAL & STATE GRANTS	1 – 9
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	9 – 30
FUND 30010 – COUNTY CONSTRUCTION	30
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	31 – 44
FUND 30080 -- COMMERCIAL REVITALIZATION PROGRAM	44

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					
Intersection Design @ Lukens Lane (Phase II)			07/09	09/09	02/10	10/13	11/15	12/15	11/15	04/16	NA	02/14	04/16	05/17	NA	NA	NA	08/18	09/18	10/18	01/19	05/19	04/19
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian intersection				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04. Substantially complete 4/25/19. Signal accepted by VDOT. Re-inspection completed 9/16/19. VDOT punchlist received 10/3/19 is being addressed.												
26006G-06002			PM UTL: Shubert, Beth				improvements for express bus stop																
AA1400012-06		\$1,500,000	PM LAD: Engida, Samuel																				
		\$0	PM UDCCD: Luo, Caijun																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Intersection Design @ Mohawk and Belford			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	09/16	01/17	03/18
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian intersection				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction of both Belford and Mohawk substantially complete 3/26/18. VDOT re-inspections completed 9/16/19. VDOT punchlists received 9/23/19 are complete. Awaiting reinspection.												
26006G-06011	Lee		PM UTL: Yusufoglu, Eldar				improvements for express bus stop																
AA1400017-06		\$1,367,300	PM LAD: Shubert, Beth																				
		\$0	PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Intersection Design @ Ladson Ln (Phase 4C)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	NA	NA	NA	03/16	05/16	06/16	09/16	01/17	08/17
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian intersection				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Project substantially completed 8/31/17. VDOT punchlist received 9/10/19 is complete. Awaiting reinspection.												
AA1400012-06-A-0	Lee		PM UTL: Yusufoglu, Eldar				improvements for express bus stop																
AA1400012-06		\$267,500	PM LAD: Shubert, Beth																				
		\$267,500	PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Intersection Design @ Frye Rd. (Phase II)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	04/16	05/16	06/16	09/16	01/17	03/18
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian intersection				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction substantially complete 3/16/18. VDOT punchlist received 9/10/19 is complete. Awaiting reinspection.												
AA1400012-06-B-0	Lee		PM UTL: Yusufoglu, Eldar				improvements for express bus stop																
AA1400012-06		\$1,596,000	PM LAD: Shubert, Beth																				
		\$0	PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

		02/18	04/19	01/20	11/20	02/22	05/22	05/22	06/20	TBD	12/20	11/21	06/22	09/21	05/22	08/22	09/22	09/22	11/22	03/23	11/23	11/23
Cinderbed Bikeway - Cinderbed Rd. Bikeway	Lee	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff						<u>Project Description</u> Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road						<u>Monthly Remarks</u> TPP ID#122. Intermediate design is in progress. Environmental and geotechnical field work in progress.						On Hold <input type="checkbox"/>		
102/500-C50000		PM UTL: Pugh, Richard																				
AA1400137-15-137		PM LAD: Monahan, Clyde																				
AA1400137-15	\$14,710,000	PM UDCCD: Engida, Samuel																				
	\$13,210,000	PM CPTED: Lilley, Ronald																				

Design

		02/18	08/18	03/19	01/20	11/21	02/22	02/22	05/20	09/20	01/21	01/21	08/21	09/21	05/22	08/22	09/22	10/22	12/22	03/23	12/23	12/23
Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria	Lee	<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa						<u>Project Description</u> Construct approximately 2,000 LF of 8'-10' wide walkway along the north side of South Van Dorn Street from Oakwood Road to Alexandria City Line						<u>Monthly Remarks</u> TPP ID# 182. Pre-final design in progress.						On Hold <input type="checkbox"/>		
102/500-C50000		PM UTL: Pugh, Richard																				
AA1400141-16-0		PM LAD: Glass, Lisa																				
AA1400141-16	\$3,075,000	PM UDCCD:																				
	\$2,075,000	PM CPTED: Wells, Chris																				

Design

		03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/19	12/18	01/19	01/19	02/19	06/19	03/17	04/20
Tyson's East Station to Great Falls Sidewalk	Providence	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco						<u>Project Description</u> Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station						<u>Monthly Remarks</u> TMSAMS ID# 35. Contract Award 6/5/19. VPDES re-issuance received 8/23/19. VPDES transfer request submitted to LDS 8/23/19. Construction NTP 8/12/19, construction completion scheduled 4/8/20. Construction 35% complete.						On Hold <input type="checkbox"/>		
102/500-C50000	Dranesville	PM UTL: Yusufoglu, Eldar																				
DCBPA-065		PM LAD: Glass, Lisa																				
AA1400065-12	\$2,756,500	PM UDCCD: Lim, Vannak																				
	(\$266,338)	PM CPTED: Shin, Sung																				

Construction

Rt-7 sidewalk		04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18
Rt. 7 Sidewalk under Rt. 123 North Side	Providence	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max						<u>Project Description</u> Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange						<u>Monthly Remarks</u> TMSAM ID# 32. Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT re-inspection completed 10/31/19. Addressing punchlist items. LAP closeout is in progress.						On Hold <input type="checkbox"/>		
102/500-C50000	Hunter Mill	PM UTL: Yusufoglu, Eldar																				
DCBPA-069		PM LAD: Baker, Lisa																				
AA1400069-12	\$2,303,600	PM UDCCD: McCorkle, Lisa																				
	\$0	PM CPTED:																				

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt.7 Sidewalk under Rt.123 South Side
102/500-C50000 Providence
DCBPA-070 Hunter Mill
AA1400070-12 \$2,404,590
 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL: Yusufoglu, Eldar
 PM LAD: Shubert, Beth
 PM UDCCD: McCorkle, Lisa
 PM CPTED:

Project Description
 Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange

Monthly Remarks
TMSAM ID# 32. Construction substantially complete 8/24/18. Addressing punchlist items. LAP closeout is in progress.

On Hold

Post-Construction

SW South side Soapstone to South Lakes	09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	06/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr
102/500-C50000 Hunter Mill
DCBPA-073
AA1400073-12 \$1,428,941
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD: Lefcourt, Eric
 PM UDCCD: Engida, Samuel
 PM CPTED: Lind, Adam

Project Description
 Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive

Monthly Remarks
RMAG ID# 31 Construction NTP 10/16/19, construction completion scheduled 6/11/20. Project construction bid package is bundled with Project AA1400074-12 Sunrise Valley Drive Sidewalk - North Side. Construction is 25% complete.

On Hold

Construction

SW North side Soapstone to South Lakes	09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	07/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr
102/500-C50000 Hunter Mill
DCBPA-074
AA1400074-12 \$1,750,000
 (\$15,485)

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD: Glass, Lisa
 PM UDCCD: Engida, Samuel
 PM CPTED: Lind, Adam

Project Description
 Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive

Monthly Remarks
RMAG ID# 12 Construction NTP 10/16/19, construction completion scheduled 6/11/20. Project construction bid package is bundled with Project AA1400073-12 Sunrise Valley Drive Sidewalk - South Side. Construction is 10% complete.

On Hold

Construction

Georgetown Pike Trail Phase III	12/13	03/14	NA	12/17	06/18	12/18	08/18	02/18	NA	05/18	05/18	06/18	08/18	12/18	11/18	11/18	11/18	12/18	06/19	12/19	08/19
--	-------	-------	----	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Georgetown Pike Trail Phase III
102/500-C50000 Dranesville
GTP-130-130
AA1400130-13 \$300,000
 \$0

Project Manager/Assignments
 PM TDD: Dresser, John
 PM UTL: Pugh, Richard
 PM LAD: Baker, Lisa
 PM UDCCD: Samiyi, Bijan
 PM CPTED: Miller, Douglas

Project Description
 Approximately 275 LF trail along the north side of Georgetown Pike

Monthly Remarks
Enhancement Grant Project. Contract Award Authorization received from VDOT on 2/8/19. Construction Award date was 6/3/19. Pre-Construction meeting held on 6/18/19. Construction NTP was 6/27/19. Construction was substantially completed on 8/1/19. Trail opening ribbon cutting was held on 10/23/19. VDOT LAP closeout is in progress. Awaiting permit release.

On Hold

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	02/20
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Jones Branch Connector - Final Design 102/500-C50000 JBC-093-093 AA1400093-13	Providence \$60,000,000 \$0	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
		PM TDD: Dresser, John			Final Design for Extension of			Project is in Construction phase by VDOT - CN phase began with contract signing on 12/28/16. Construction is 95% complete. Milestone 1, the opening of one (1) traffic lane in each direction, was completed on 12/15/18. Milestone 2 - Opening of Two (2) lanes of traffic in each direction was completed on 11/25/19. Substantial Completion date to include opening of sidewalks and bike lanes has been established at 2/3/20.															
		PM UTL: Yusufoglu, Eldar			Jones Branch Connector from																		
		PM LAD: Baker, Lisa			Jones Branch Drive to Dolley																		
			PM UDCCD:			Madison Boulevard over I-495																	
			PM CPTED: Shin, Sung			and the I-495 Express Lanes																	

Construction

Rt. 1 Sacramento Dr. Intersection Improvements	03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
---	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

RHPTI 102/500-C50000 RHPTI-013 AA1400013-06	Mount Vernon Lee \$377,219 (\$22,781)	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
		PM TDD: Hojatzadeh, Max			Pedestrian intersection and bus			Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.															
		PM UTL: Yusufoglu, Eldar			stop improvement																		
		PM LAD:																					
			PM UDCCD: Frazier, Demond																				
			PM CPTED: Luo, Caijun																				

Post-Construction

Lockheed Blvd. Intersection Improvements	03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
---	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

RHPTI 102/500-C50000 RHPTI-015 AA1400015-06	Mount Vernon Lee \$545,406 (\$221,594)	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
		PM TDD: Hojatzadeh, Max			Pedestrian intersection and bus			Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.															
		PM UTL: Yusufoglu, Eldar			stop improvement																		
		PM LAD:																					
			PM UDCCD: Frazier, Demond																				
			PM CPTED: Luo, Caijun																				

Post-Construction

Arlington Dr. Intersection Improvements	03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

RHPTI 102/500-C50000 RHPTI-016 AA1400016-06	Mount Vernon Lee \$235,900 (\$198,100)	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
		PM TDD: Hojatzadeh, Max			Pedestrian intersection and bus			Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. VDOT permit released 5/10/17. Working on final FTA closeout.															
		PM UTL: Yusufoglu, Eldar			stop improvements																		
		PM LAD:																					
			PM UDCCD: Frazier, Demond																				
			PM CPTED: Luo, Caijun																				

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt. 1-PH5-Quander Rd. to Hotel Complex SW			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	10/16	11/16	02/17	09/16	04/18
RHPTI 102/500-C50000 RHPTI-079 AA1400079-12	Mount Vernon	\$900,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Rashid, Alan PM CPTED: Luo, Caijun				<u>Project Description</u> Construct a 5-foot concrete sidewalk along east side Richmond Highway from Fair Haven Avenue/Quander Road to Virginia Lodge				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete on 4/13/18. Punch list completed 5/25/18. Re-inspection completed. BMP accepted 12/2/19. Awaiting permit release.												
Post-Construction																							
Rt. 1-PH5-Virginia Lodge to Huntington Ave SW			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	12/18	02/19	03/19	06/19	09/16	02/20
RHPTI 102/500-C50000 RHPTI-080 AA1400080-12	Mount Vernon	\$1,500,000 \$201,505	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Cate, Dennis PM UDCCD: Engida, Samuel PM CPTED: Luo, Caijun				<u>Project Description</u> Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Contract award 6/10/19. Construction 55% complete.												
Construction																							
Sunset Hills/Town Center Pkwy			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	09/19	09/19	09/19	10/19	12/19	12/16	06/20
RMAG 102/500-C50000 RMAG-099 AA1400099-13	Hunter Mill	\$576,000 (\$115,000)	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: Lim, Vannak PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements				<u>Monthly Remarks</u> RMAG ID#6. VDOT Authorization for Ad received 9/9/19. Bid Advertised on 9/24/19. Bids opened 10/15/19. Construction Award package resubmitted to VDOT for authorization on 12/3/19.												
Construction																							
Sunrise V- S. Side Glade to Reston Pkwy			08/13	NA	12/13	07/14	08/15	01/17	11/18	08/15	NA	03/16	03/16	10/18	10/18	05/19	04/19	05/19	05/19	06/19	07/19	12/17	06/20
RMAG 102/500-C50000 RMAG-100 AA1400100-13	Hunter Mill	\$1,810,000 (\$868,000)	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Lim, Vannak PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway				<u>Monthly Remarks</u> RMAG ID# 7 & 8. Construction NTP 10/16/19, construction completion scheduled 6/12/20. Construction 5% complete. Signal timings resubmitted to VDOT for approval on 12/4/19.												
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	08/20	04/17	05/21	01/20	NA	03/20	03/20	04/21	08/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23		
RMAG 102/500-C50000 RMAG-102 AA1400102-13		Hunter Mill \$13,401,000 \$1,756,000	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCCD: Lim, Vannak PM CPTED: Aguayo, Vanessa					<u>Project Description</u> Construct pedestrian/bicycle grade separated crossing					<u>Monthly Remarks</u> RMAG ID# 5 Agreement finalized with the Isaac Newton Square developer on 5/17/19 to provide a pedestrian connection. 2nd pre-final plan review comments received on 5/30/19. Memo of understanding with the Reston Fire Station completed on 6/12/19. NTP for contract addendum for 3rd pre-final plans was issued on 7/3/19. Received updated plan from Fairfax Water on 12/6/19. 3rd pre-final design is in progress.												
Design																									
Allen St. Intersection			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	11/16	05/17	NA	NA	11/17	11/17	11/17	12/17	10/18	01/19	03/19		
Rt. 50 Intersection 102/500-C50000 RT50-052 AA1400052-12		Mason Providence \$250,000 (\$7,700)	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Stevens, Michael PM CPTED: Harrell, William					<u>Project Description</u> Pedestrian intersection and bus stop improvements					<u>Monthly Remarks</u> Construction substantially completed 3/27/19. LAP closeout is complete. Re-inspection completed. VDOT permit released 9/19/19. Final invoice is being prepared. Project Construction bundled with Project #1400057-2012, Rte. 50 Sidewalk from Woodlawn Ave to Church St.												
Post-Construction																									
Woodlawn Ave Intersection			10/13	03/14	08/15	02/16	12/16	09/17	01/17	02/16	06/16	09/16	09/16	11/16	NA	NA	08/17	09/17	09/17	10/17	02/18	01/19	10/18		
Rt. 50 Intersection 102/500-C50000 RT50-053 AA1400053-12		Providence Mason \$1,575,000 (\$61,000)	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Bajracharya, Sanjala PM CPTED: Harrell, William					<u>Project Description</u> Pedestrian intersection and 850' of sidewalk improvements					<u>Monthly Remarks</u> Construction was substantially completed on 10/17/18. LAP close-out complete. VDOT permit released 9/19/19. Final invoice is being prepared.												
Post-Construction																									
Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	01/17	04/18	08/18	08/18	09/18	10/18	02/19	12/19	12/19		
Rt. 50 Sidewalk 102/500-C50000 RT50-055 AA1400055-12		Providence Mason \$1,029,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Cutler, Tom PM CPTED: Harrell, William					<u>Project Description</u> Approximately 1,400 LF of sidewalk and trail on north side of Route 50					<u>Monthly Remarks</u> Construction 75% complete. Construction NTP 4/25/19, construction completion scheduled 12/21/19. Contract awarded 2/27/19. VPDES re-issuance received 8/23/19. Project Construction is bundled with Project #1400056-2012, Route 50 Sidewalk from Graham Road to Woodley Lane.												
Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Graham Rd. to Woodley Ln. @ S. Side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	08/18	08/18	09/18	10/18	02/19	10/19	12/19		
Rt. 50 Sidewalk 102/500-C50000 RT50-056 AA1400056-12		Mason																					On Hold <input type="checkbox"/>		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Nabavi, Seyed			Approximately 500 LF of sidewalk and trail on south side of Route 50						Construction 98% complete. Construction NTP 4/25/19, construction completion scheduled 12/21/19.. Contract awarded 2/27/19. VPDES re-issuance received 8/23/19. Project Construction bundled with Project #1400055-2012, Route 50 Sidewalk from Cedar Hill Road to Allen Street.																
PM UTL: Nguyen, Tan																									
PM LAD: Glass, Lisa																									
PM UDCCD: Cutler, Tom																									
PM CPTED: Harrell, William																									
Construction																									
Woodlawn Ave to Church North Side			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	10/16	05/17	NA	NA	11/17	11/17	11/17	12/17	10/18	01/19	03/19		
Rt. 50 Sidewalk 102/500-C50000 RT50-057 AA1400057-12		Providence																					On Hold <input type="checkbox"/>		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Roberson, Jeanmarie			Approximately 550 LF sidewalk on north side of Route 50						Construction was substantially completed on 3/27/19. LAP closeout in progress. Re-inspection completed. VDOT permit released 9/19/19. Project Construction bundled with Project #1400052-2012, Route 50 & Allen Street Intersection.																
PM UTL: Nguyen, Tan																									
PM LAD: Glass, Lisa																									
PM UDCCD: Stevens, Michael																									
PM CPTED:																									
Post-Construction																									
Wescott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	12/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	08/18	06/18	06/18	07/18	07/18	11/18	09/19	07/19		
Rt. 50 Sidewalk 102/500-C50000 RT50-058 AA1400058-12		Providence																					On Hold <input type="checkbox"/>		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Nabavi, Seyed			Approximately 2,800 LF of sidewalk and trail on north side of Route 50						Construction substantially complete 7/26/19. VDOT reinspection pending.																
PM UTL: Nguyen, Tan																									
PM LAD: TBD, To Be Determined																									
PM UDCCD: Lim, Vannak																									
PM CPTED: Harrell, William																									
Post-Construction																									
Annandale Rd. @ Cherry St. to North Side			10/13	03/14	08/15	02/16	06/17	09/17	05/17	02/16	04/16	09/16	09/16	04/17	07/17	04/18	07/18	07/18	07/18	08/18	02/19	01/20	06/19		
Rt. 50 Sidewalk 102/500-C50000 RT50-059 AA1400059-12		Providence																					On Hold <input type="checkbox"/>		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: El Kaissi, Mohamad			Approximately 1,310 LF of sidewalk and trail on north side of Route 50						Construction substantially complete 6/13/19. Planting is complete. VDOT reinspection completed 10/29/19. Addressing punchlist items. Project Construction is bundled with Project #1400060-2012, Route 50 Sidewalk from Meadow Ln to Linden Ln.																
PM UTL: Nguyen, Tan																									
PM LAD: Glass, Lisa																									
PM UDCCD: Metafria, Fasika																									
PM CPTED: Harrell, William																									
Post-Construction																									

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Meadow Ln to Linden Ln@N Side																															
		10/13	03/14	08/15	02/16	11/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	04/18	07/18	07/18	07/18	08/18	01/19	01/20	06/19									
																						On Hold <input type="checkbox"/>									
Rt. 50 Sidewalk		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
102/500-C50000	Providence	PM TDD: Nabavi, Seyed						Approximately 600 LF of sidewalk and trail on north side of Route 50						Construction substantially complete 6/13/19. VDOT permit released 9/19/19. LAP closeout is in progress. Project																	
RT50-060	Mason	PM UTL: Nguyen, Tan												Construction is bundled with Project #1400059-12, Route 50 North Side Sidewalk from Annandale Rd to Cherry St.																	
AA1400060-12	\$739,000	PM LAD: Shubert, Beth																													
	\$0	PM UDCCD: Metafria, Fasika																													
		PM CPTED: Harrell, William																													
Post-Construction																															
South St. @ Aspen Ln to South Side																															
		10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	11/16	03/17	04/17	04/18	06/18	07/18	07/18	08/18	12/18	01/19	05/19									
																						On Hold <input type="checkbox"/>									
Rt. 50 Sidewalk		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
102/500-C50000	Mason	PM TDD: El Kaissi, Mohamad						Approximately 1,300 LF of sidewalk and trail on south side of Route 50						Construction substantially completed 5/31/19. LAP close-out is complete. Awaiting permit release. Final invoice is being prepared.																	
RT50-061	Providence	PM UTL: Nguyen, Tan																													
AA1400061-12	\$1,284,200	PM LAD: Delli Carpini, Angelica																													
	\$0	PM UDCCD: Samiyi, Bijan																													
		PM CPTED: Harrell, William																													
Post-Construction																															
		05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	10/19	09/19	09/19	09/19	10/19	02/20	09/19	07/20									
																						On Hold <input type="checkbox"/>									
Old Crthouse Rd.SRTS		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
102/500-C50000	Hunter Mill	PM TDD: Hojatzadeh, Max						Construct 5-foot concrete sidewalk along Old Courthouse Road						TPP ID# 307. Funding via Safe Routes to School Grant. Utility relocation completed. VDOT permit received on 4/2/19. Bid Authorization approval received from VDOT on 9/17/19. Bid advertised 9/30/19. Bids opened 10/29/19. VDOT Construction Authorization package submitted to VDOT on 11/15/19. Authorization received 12/9/19. NIP in progress.																	
SRTS-138		PM UTL: Nguyen, Tan																													
AA1400138-15	\$1,300,000	PM LAD: Alcon, Kelly																													
	\$465,000	PM UDCCD: Teshome, Demelew																													
		PM CPTED:																													
Construction																															
		11/19	01/20	05/20	09/20	10/21	01/22	01/22	11/20	TBD	03/21	04/21	11/21	TBD	TBD	06/22	08/22	09/22	10/22	01/23	07/23	07/23									
																						On Hold <input type="checkbox"/>									
Wolftrap Elementary School SRTS		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
102/500-C50000	Hunter Mill	PM TDD: Lauretti, Francesco						Provide protected crosswalk at Beulah Rd and Talisman Dr and bike lanes along Beulah Rd for approx. 2,200 LF						Survey and preliminary design in progress. Design NTP 11/5/19.																	
SRTS-150		PM UTL:																													
AA1400150-19	\$250,000	PM LAD:																													
	\$14,000	PM UDCCD:																													
		PM CPTED:																													
Survey																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
Vienna Merrifield Bike Share																							
102/500-C50000	Providence		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
TF-000045-002-0																							
TF-000045-002		\$0																					
		\$0																					
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Zahirieh, Shahla						Installation of 6 bike share stations within the Vienna Merrifield area						6 bike share locations that will require different types of improvements to accommodate the new stations. Potential improvements may include concrete pads, curb and gutter, curb extensions, and street treatments (flexible delineators, wheelstops, and/or pavement markings).								
			PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
Pre-Design																							
Scotts Run Wlkwy																							
			07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	09/20
On Hold <input type="checkbox"/>																							
TMSAMS																							
102/500-C50000	Providence																						
TMSAMS-107																							
AA1400107-13		\$4,566,000																					
		\$0																					
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Dresser, John						Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park						TMSAMS ID# 11 CN Award Authorization received from VDOT on 4/15/19. Construction Award date was on 5/14/19. Construction NTP 7/8/19, construction completion scheduled 9/9/20. Construction 38% complete.								
			PM UTL: Nguyen, Tan																				
			PM LAD: Monahan, Clyde																				
			PM UDCD: Bhinge, Deepak																				
			PM CPTED: Aguayo, Vanessa																				
Construction																							
Vesper Ct Trail																							
			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	04/17	04/17	04/17	05/17	09/17	12/17	01/19
On Hold <input type="checkbox"/>																							
TMSAMS																							
102/500-C50000	Hunter Mill																						
TMSAMS-120																							
AA1400120-13		\$2,442,178																					
		(\$15,733)																					
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Dresser, John						Construct 2,018 LF of multi-purpose trail from Vesper Court to Leesburg Pike						TMSAMS ID# 24 Construction substantially completed on 1/24/19. Ribbon cutting ceremony held on 4/16/19. Project As-Builts approved on 9/5/19. LDS bond release is in progress. VDOT permit was released on 9/23/19. LAP close-out complete. Final invoice is being prepared.								
			PM UTL: Nguyen, Tan																				
			PM LAD: Finnell, Richard																				
			PM UDCD: Cutler, Tom																				
			PM CPTED: Aguayo, Vanessa																				
Post-Construction																							
VRE Rolling Road Station Parking Lot Expansion																							
			08/18	NA	03/19	01/20	01/21	06/21	06/21	03/20	NA	NA	04/20	02/21	TBD	TBD	NA	12/21	01/22	02/22	05/22	09/22	09/22
On Hold <input type="checkbox"/>																							
VRE Rolling Road Station Parking Lot Expansion																							
124/400-C40011	Springfield																						
2G40-055-000-A-0																							
2G40-055-000		\$2,000,000																					
		\$900,000																					
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Fasceski, Jeff						Surface parking lot expansion						Pre-Final design in progress. Discussions with Dominion continuing. Design consultant preparing exhibit for a new retaining wall design that should be completed mid-December.								
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Glass, Lisa																				
			PM UDCD:																				
			PM CPTED: Abifadel, Gibran																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
			12/17	NA	08/18	11/19	06/20	04/20	08/20	03/20	04/20	NA	04/20	07/20	02/20	05/20	NA	10/20	12/20	01/21	03/21	10/21	10/21	
Giles Run & Laurel Hill			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mount Vernon		PM TDD: Turner, Latesa						Improve existing park access						This project will be permitted through the Land Development Services (LDS) review process. 1st submission to LDS on 11/18/19.									
2G40-067-000-0			PM UTL: Pugh, Richard						road and construct 1500 LF of 8-foot asphalt trail between Lorton															
2G40-067-000	\$4,000,000		PM LAD: Baker, Lisa						Road and the Laurel Hill Adaptive															
	\$1,200,000		PM UDCCD:						Re-use Development															
			PM CPTED: Borkowski, Tad																					
Design																								
Sunrise Valley-Reston Parkway-Soapstone NS			03/18	06/18	04/19	11/19	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
RMAG Phase II			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Shahnaj, Sonia						Install separated bike lanes and a pedestrian facility on the north side of Sunrise Valley Drive						TPP ID# 189.04. RMAG ID# 4 Pre-final design distributed to VDOT for review 11/12/19. Project schedule developed up to pre-final design phase. Complete schedule to be developed pending the completion of pre-final design and the review of anticipated development application in the vicinity of the project.									
2G40-085-002-0			PM UTL: Maisel, Michael																					
2G40-085-002	\$9,100,000		PM LAD: Shubert, Beth																					
	\$7,600,000		PM UDCCD:																					
			PM CPTED: Wynands, Nicole																					
Design																								
New Dominion Parkway Bike-Reston Parkway-Fairfax County Parkway			07/18	09/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
RMAG Phase II			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa						Reconstruct New Dominion Parkway with on-road bike lanes, reduced median width, and reduced lane widths from Fairfax County Parkway to Reston Parkway						TPP ID #189.13. RMAG Phase II ID#13. NTP issued to consultant on 7/30/18. Conceptual design plans received from the consultant on 9/14/18. Utility designations survey request made on 9/5/18. Existing traffic signal plans received from VDOT on 8/30/18 were sent to the consultant. Synchro files for the signal timings received from VDOT on 9/12/18 were sent to the consultant. Project is on hold pending clarification of project scope from CPTED.									
2G40-085-003-0			PM UTL: Nguyen, Tan																					
2G40-085-003	\$2,000,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED: Wynands, Nicole																					
Design																								
Reston Bike Share Phase II - Silver			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
RMAG Phase II			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Shahnaj, Sonia						Installation of 21 bike share stations. 18 located within parking lanes. Curb ramps required for 2 stations. Concrete pads required for 3 stations. Road diet required for 1 station.						VDOT permit received 12/6/19 for 17 of the 21 bike share stations within parking lane. Draft task order proposal received on 11/27/19 for the stations involving installation of curb ramps, concrete pads and road diet. The proposal is under review.									
2G40-085-005-0			PM UTL:																					
2G40-085-005	\$0		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED:																					
Pre-Design																								

On Hold

On Hold

11/2018 On Hold

On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Town Center Parkway Bike Lanes			03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
RMAG Phase II 124/400-C40011 2G40-085-006-0 2G40-085-006	Hunter Mill	\$1,800,000 \$0	PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Wynands, Nicole	Construct on-road bike lanes by reducing median and lane widths						TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.						10/2018	On Hold	<input checked="" type="checkbox"/>						
Design																								
Innovation Center to Arrowbrook			06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	02/20	02/20	02/20	03/20	05/20	09/20	
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
HMSAMS 124/400-C40011 2G40-086-007-0 2G40-086-007	Dranesville	\$1,250,000 (\$750,000)	PM TDD: Dresser, John PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCCD: Bajracharya, Sanjala PM CPTED: Abifadel, Gibran	645 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK Signal installation across Sunrise Valley Drive.						TPP ID# 190.06 HMSAMS ID# 7. Land acquisition was completed on 11/7/19. Utility relocations are complete (Cox). Plans were approved by LDS and sent to Bonds & Agreements on 6/6/19. Draft construction package sent to UDCCD on 11/22/19. VDOT Land Use Permit application submitted on 12/4/19.								<input type="checkbox"/>						
Design																								
Innovation Avenue/Rock Hill Road			11/17	NA	NA	04/18	01/19	07/19	11/19	08/18	11/18	NA	11/18	11/19	NA	NA	NA	01/20	01/20	01/20	01/20	02/20	05/20	
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
HMSAMS 124/400-C40011 2G40-086-012-0 2G40-086-012	Dranesville	\$550,000 \$50,000	PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Strayhorne, Robert PM UDCCD: Bajracharya, Sanjala PM CPTED: Delmare, Lauren	Construct approximately 310 LF of 8-foot concrete sidewalk on east side of Innovation Avenue from Innovation Metrorail Station to Dulles Green Boulevard						TPP ID# 190.11. Countywide permit package submitted on 11/14/19. Final construction package submitted to UDCCD on 11/15/19. LAD NTP 11/30/18. LAD completed 11/4/19. No utility relocations required.								<input type="checkbox"/>						
Construction																								
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	08/19	11/19	12/19	12/19	NA	NA	NA	NA	NA	11/19	03/20	NA	12/19	01/20	NA	03/20	08/20	08/20	
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014	Hunter Mill	\$1,600,000 \$850,000	PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCCD: PM CPTED: Delmare, Lauren	Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links						TPP ID# 190.13 HMSAMS ID# 13. Project has been phased to advance the schedule of the northern segment from Fox Mill Road to Sunrise Valley Drive. Final design distributed for review 11/13/19.								<input type="checkbox"/>						
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						
Monroe Street (Southern Segment, Monroe Manor to Dwight)		06/17	NA	09/18	11/19	12/20	02/21	02/21	01/20	03/20	NA	04/20	11/20	12/20	04/21	NA	03/21	04/21	NA	06/21	12/21	12/21
HMSAMS		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40010		PM TDD: Roberson, Jeanmarie						Provide 900 lf of 6' wide sidewalk on east side of Monroe Street to complete missing links						TPP ID#190.13 HMSAMS ID# 13. Project has been phased to advance the schedule of the northern segment from Fox Mill Road to Sunrise Valley Drive. Pre-final design distributed for review 11/15/19.								
2G40-086-014-B-0		PM UTL: Maisel, Michael																				
2G40-086-014	\$1,600,000	PM LAD:																				
	\$850,000	PM UDCCD:																				
		PM CPTED: Delmare, Lauren																				
Design																						
Sunrise Valley Drive (Route 286 to Innovation Street)		11/17	10/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
HMSAMS		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill	PM TDD: Roberson, Jeanmarie						Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide on-road bike lanes by narrowing median and travel lane widths						TPP ID# 190.14 - HMSAMS ID#14. Project is on hold pending clarification of project scope from CPTED.								
2G40-086-015-0		PM UTL: Nguyen, Tan																				
2G40-086-015	\$6,100,000	PM LAD:																				
	\$1,100,000	PM UDCCD:																				
		PM CPTED: Wynands, Nicole																				
Design																						
Sunset Hills/Fairfax County Parkway		05/17	07/17	12/17	05/18	09/19	12/19	01/20	NA	NA	NA	NA	NA	NA	NA	NA	03/20	04/20	05/20	06/20	04/21	02/21
HMSAMS		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill	PM TDD: Lauretti, Francesco						Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF						TPP ID#: 189.10 RMAG ID# 10. 2nd final design and design waiver submitted to VDOT for review 12/3/19.								
2G40-086-018-0		PM UTL:																				
2G40-086-018	\$500,000	PM LAD: Bailey, Stephen																				
	\$0	PM UDCCD:																				
		PM CPTED: Delmare, Lauren																				
Design																						
Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr		12/20	01/17	05/17	02/18	10/20	12/20	12/20	09/19	11/19	NA	12/19	09/20	10/20	04/22	NA	05/22	06/22	07/22	08/22	08/23	08/23
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Springfield	PM TDD: Roberson, Jeanmarie						Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding						TPP ID#23. In accordance with the 12/18/18 meeting with Supervisor and FCDOT, it was decided that an 8 foot walkway will be incorporated into the project along south side Burke Road from Parakeet Drive to Mill Cove Court. Project schedule developed based on the resolution of the walkway width along the south side of the project. 2nd pre-final design distributed for review 8/2/19.								
2G40-087-003-0		PM UTL: Nguyen, Tan																				
2G40-087-003	\$8,500,000	PM LAD: Shubert, Beth																				
	\$7,500,000	PM UDCCD: Lim, Vannak																				
		PM CPTED: Luo, Caijun																				
Design																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Electric Avenue/Cedar Ln. - NB Left Turn Lane			03/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie						<u>Project Description</u> Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements						<u>Monthly Remarks</u> TPP ID# 26. Project is on hold. Capital Projects and Traffic Engineering Division (CPTED) staff have the lead to complete an intersection traffic and scope analysis, which are expected to be completed in Fall 2019. Project schedule to be determined once the analysis is completed and project scope is updated.								
124/400-C40013	Providence		PM UTL:												07/2016 On Hold <input checked="" type="checkbox"/>								
2G40-087-004-0			PM LAD:																				
2G40-087-004		\$1,600,000	PM UDCCD:																				
		\$0	PM CPTED: Bandy, Audra																				

Study

Backlick Road and Industrial Road			04/19	12/19	04/20	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						<u>Monthly Remarks</u> TPP ID# 21 & 91 Preliminary design is in progress. Utility designation is complete. Project schedule developed up to intermediate design phase. Remaining scope and schedule to be determined after intermediate design completion. Second task order will be issued for final design.								
124/400-C40013	Mason		PM UTL:												On Hold <input type="checkbox"/>								
2G40-087-010-0	Lee		PM LAD:																				
2G40-087-010		\$5,500,000	PM UDCCD:																				
		\$1,500,000	PM CPTED: Harrell, William																				

Design

Georgetown Pike & Rt. 123 (Dolley Madison)			04/17	07/17	01/18	07/18	12/18	07/19	07/19	08/18	NA	NA	08/18	02/19	NA	NA	NA	09/19	NA	NA	10/19	12/20	04/20
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> 700 LF of 10-foot SUP on east side of Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on east side of Route 123 and Potomac School Road						<u>Monthly Remarks</u> TPP ID# 313. Construction 2% complete. Construction NTP 10/15/19, construction completion scheduled 2/12/20. Task order to be extended due to restrictions on pouring asphalt during winter. Signal timing approval received from VDOT 9/27/19. Construction authorized 9/18/19. Permit received 8/12/19. LAD completed on 2/4/19.								
124/400-C40013	Dranesville		PM UTL: Nguyen, Tan												On Hold <input type="checkbox"/>								
2G40-087-011-0			PM LAD: Maye, Kimberly																				
2G40-087-011		\$1,300,000	PM UDCCD: Bhinge, Deepak																				
		\$100,000	PM CPTED: Borkowski, Tad																				

Construction

Terminal Rd LTL at Rt 286			05/19	09/19	03/20	02/21	09/21	05/22	05/22	05/21	TBD	NA	07/21	03/22	04/22	10/22	NA	07/22	08/22	09/22	10/22	05/23	05/23
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max						<u>Project Description</u> Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway						<u>Monthly Remarks</u> Intermediate design is in progress. Utility survey received on 9/13/19. Additional survey requested.								
124/400-C40013	Mount Vernon		PM UTL:																				
2G40-087-020-0			PM LAD:																				
2G40-087-020		\$2,250,000	PM UDCCD:																				
		\$750,000	PM CPTED: Qi, Maggie																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Kirby Road Walkway N – Birch Road to Ivy Hill Dr			03/15	07/15	12/15	07/16	04/18	03/18	11/18	11/16	NA	NA	02/17	09/17	NA	NA	NA	02/19	03/19	04/19	06/19	02/19	04/20
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Dranesville	PM TDD: Turner, Latesa				Construct 6-foot concrete sidewalk on north side of Kirby Road				TPP ID #143. Construction 40% complete. Construction NTP 7/9/19, construction completion scheduled 4/3/20. Contract awarded 6/3/19. Project construction bundled with Project 2G40-088-018 Kirby Road Walkway - Ivy Hill Drive to Corliss Court.												
2G40-088-017-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-017	\$1,750,000		PM LAD: Shubert, Beth																				
	\$800,000		PM UDCD: Rashid, Alan																				
			PM CPTED: Chellappa, Smitha																				
Construction																							
Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct			03/15	07/15	12/15	07/16	04/18	03/18	11/18	11/16	NA	NA	02/17	06/17	NA	NA	NA	02/19	03/19	04/19	06/19	02/19	04/20
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Dranesville	PM TDD: Turner, Latesa				Construct 6-foot concrete sidewalk on north side of Kirby Road				TPP ID#142. Construction 60% complete. Construction NTP 7/9/19, construction completion scheduled 4/3/20. Contract awarded 6/3/19. Project construction bundled with Project 2G40-088-017 Kirby Road Walkway - Birch Road to Ivy Hill Drive.												
2G40-088-018-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-018	\$1,600,000		PM LAD: Shubert, Beth																				
	\$600,000		PM UDCD: Rashid, Alan																				
			PM CPTED: Chellappa, Smitha																				
Construction																							
Franconia Rd. @ Westchester St. Median Refuge			04/16	NA	03/17	09/17	03/18	07/17	11/18	03/18	NA	NA	04/18	06/18	NA	NA	NA	04/19	NA	NA	04/19	03/18	06/19
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Lee	PM TDD: Beall, James				Median extension and pedestrian crossing with median refuge on Franconia Road at Westchester Street and left turn lane on Franconia Road at Bush Hill Drive				TPP ID#122. Final construction authorization package sent to UDCD 4/12/19. Construction NTP 4/29/19. Substantially complete 6/27/19. VDOT punchlist is complete, waiting on permit release.												
2G40-088-022-0			PM UTL:																				
2G40-088-022	\$300,000		PM LAD: Glass, Lisa																				
	\$0		PM UDCD: Lim, Vannak																				
			PM CPTED: Knight, Ryan																				
Post-Construction																							
Magarity Road Walkway - Ware Rd to Peabody Dr.			09/17	04/18	03/20	08/20	09/21	11/20	11/21	11/20	02/21	NA	02/21	10/21	11/21	03/22	NA	04/22	05/22	06/22	07/22	03/22	04/23
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Providence	PM TDD: Dresser, John				Provide 2300' of 8-foot wide asphalt walkway on south side of Magarity Road, and 250' on north side at school.				TPP Project #150- HMSAMS - A 2nd Intermediate Design is underway following scoping changes resulting from 1st submission reviews. Scoping changes include the addition of new crosswalks and refuge islands, adding a buffer strip, and adding a walkway along the school frontage. A Citizens Meeting was held on 11/13/19.												
2G40-088-025-0		Dranesville	PM UTL: Yusufoglu, Eldar																				
2G40-088-025	\$3,500,000		PM LAD: Strayhorne, Robert																				
	\$2,500,000		PM UDCD: Syed-Muhammad, Abul																				
			PM CPTED: Wynands, Nicole																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr			01/19	04/19	10/19	07/20	07/21	10/21	10/21	09/20	12/20	NA	12/20	07/21	08/21	03/22	NA	12/21	01/22	02/22	03/22	12/22	12/22		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia					Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek					TPP ID# 154. Intermediate design distributed on 10/28/19. A Public Information Meeting was held on 12/9/19. Draft JPA received on 12/9/19 and is under review.												
2G40-088-026-0			PM UTL: Pugh, Richard																						
2G40-088-026	\$5,500,000 (\$1,000,000)		PM LAD: Alcon, Kelly																						
			PM UDCCD: Rashid, Alan																						
			PM CPTED: Hamidi, AJ																						
Design																									
North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.			02/17	05/17	05/18	09/18	03/19	01/20	01/20	02/19	NA	NA	02/19	11/19	12/19	07/20	NA	08/20	NA	NA	09/20	03/21	03/21		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed					Construct 5-foot concrete sidewalk along the south side of North Shore Drive					TPP ID#155. Final design is in progress. Utility relocation is in progress. Land acquisition completed on 11/22/19.												
2G40-088-027-0			PM UTL: Pugh, Richard																						
2G40-088-027	\$1,900,000 \$500,000		PM LAD: Strayhorne, Robert																						
			PM UDCCD: Stevens, Michael																						
			PM CPTED: Wells, Chris																						
Utility Relocation																									
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7			08/16	01/17	03/18	01/20	12/20	02/21	10/21	07/20	08/20	NA	09/20	05/21	TBD	TBD	NA	03/22	04/22	05/22	06/22	12/22	04/23		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011	Mason		PM TDD: Vanzandt, Mark					Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road					TPP ID#172. Pre-final design is in progress. Test hole request submitted in June 2019 and test hole data received on 10/7/19. Storm drain video pipe inspections and geotechnical soil borings were completed in July 2019. Advanced pre-final submission received on 12/2/19. Schedule was delayed due to the delay in receipt of utility test hole information.												
2G40-088-028-0			PM UTL: Yusufoglu, Eldar																						
2G40-088-028	\$6,250,000 \$1,950,000		PM LAD: Najeeb, Mohammed																						
			PM UDCCD:																						
			PM CPTED: Abifadel, Gibran																						
Design																									
Georgetown Pike Trail Phase IV			02/16	01/17	08/17	02/18	12/18	08/19	03/19	07/18	NA	NA	10/18	01/19	11/18	05/19	NA	04/19	05/19	05/19	06/19	08/20	10/19		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011	Dranesville		PM TDD: Dresser, John					Approximately 1200 LF of 6-foot walkway along the north side of Georgetown Pike					TPP ID# 125 Utility relocations completed 5/31/19 (Verizon, Dominion). Pre-construction meeting held on 7/2/19. Construction NTP 7/22/19. Construction was substantially completed on 10/4/19. A Trail opening ribbon cutting was held on 10/23/19. Awaiting VDOT permit release.												
2G40-088-036-0			PM UTL: Pugh, Richard																						
2G40-088-036	\$1,000,000 \$0		PM LAD: Honnick, John																						
			PM UDCCD: Samiyi, Bijan																						
			PM CPTED: Borkowski, Tad																						
Post-Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Hunter Village Dr Walkway (Wentworth to Flax)			12/17	01/18	06/18	11/18	07/19	11/19	04/20	07/19	NA	NA	07/19	05/20	04/20	07/20	NA	07/20	08/20	08/20	08/20	07/20	01/21		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Springfield		PM TDD: Madhusudhan, Galappa						Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive						TPP ID#134. 2nd final design distributed to VDOT for review 11/15/19. NTP issued to LAD on 7/29/19. Land rights on 1 of 4 properties have been acquired. Stormwater Management Approval received 6/29/19. Consultant revising design to avoid conflicts with utility pole. Approved Pavement Marking plans received from VDOT on 8/29/19. Consultant addressing comments received from LAD to avoid impacts to existing wooden fence. Meeting planned for early January with Wentworth HOA to discuss the potential impacts of our proposed improvements.										
2G40-088-038-0			PM UTL: Pugh, Richard																						
2G40-088-038	\$600,000 \$300,000		PM LAD: Glass, Lisa PM UDCCD: Engida, Samuel PM CPTED: Wynands, Nicole																						
Land Acquisition																									
Lisle Ave Walkway (Griffith to Sportsman)			08/18	11/18	04/19	11/19	08/20	04/21	04/21	04/20	TBD	NA	08/20	03/21	01/21	03/21	NA	05/21	06/21	07/21	08/21	02/22	02/22		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Zahirieh, Shahla						Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue						TPP ID#147. Pre-final design plans were distributed for review on 11/15/19.										
2G40-088-044-0			PM UTL: Maisel, Michael																						
2G40-088-044	\$700,000 \$100,000		PM LAD: Baker, Lisa PM UDCCD: PM CPTED: Harrell, William																						
Design																									
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	10/19	08/21	10/21	10/21	12/19	03/20	NA	07/20	01/21	03/21	07/21	NA	04/22	05/22	06/22	09/22	05/23	05/23		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Mason		PM TDD: Fasceski, Jeff						Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						TPP ID#161. This project will be permitted through the Land Development Services (LDS) review process. First submission to LDS on 10/16/19. Comments received 12/9/19.										
2G40-088-049-0			PM UTL: Yusufoglu, Eldar																						
2G40-088-049	\$1,300,000 \$800,000		PM LAD: Alcon, Kelly PM UDCCD: PM CPTED:																						
Design																									
Rock Hill Rd Walkway (Sterling to Astoria)			07/19	09/19	02/20	08/20	08/21	01/22	01/22	01/21	TBD	NA	03/21	11/21	TBD	TBD	NA	03/22	04/22	05/22	06/22	04/23	04/23		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Marsh, Dennis						Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including missing link to Innovation Station						TPP ID 211 - Intermediate design is in progress. Met with VDOT on 10/30/19 to discuss culvert design. Geotechnical work authorized on 12/3/19. Additional survey of outfall in progress.										
2G40-088-062-0			PM UTL: Nguyen, Tan																						
2G40-088-062	\$1,750,000 \$0		PM LAD: PM UDCCD: PM CPTED: Wells, Chris																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	12/19	08/20	05/20	NA	NA	NA	NA	NA	03/20	07/20	NA	07/20	08/20	09/20	10/20	09/21	04/21
---	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa			PM UTL: Pugh, Richard			PM LAD: PM UDCCD: PM CPTED: Lilley, Ronald			Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						TPP ID# 228. Final design is in progress. Design waiver submitted to VDOT on 12/4/19. Letter sent to VDOT on 11/4/19 regarding reimbursements related to Limited Acces Line. A meeting with VDOT was held on 8/22/19 to discuss the approval process for Limited Access Line by Commonwealth Transportation Board (CTB). As a follow up to our meeting with VDOT; comprehensive plan was shared with VDOT on 8/23/19 as per their request. Responses to additional requests made by VDOT for Limited Access Line were sent on 9/25/19.					
2G40-088-066-0			PM TDD: Madhusudhan, Galappa			PM UTL: Pugh, Richard			PM LAD: PM UDCCD: PM CPTED: Lilley, Ronald			Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						TPP ID# 228. Final design is in progress. Design waiver submitted to VDOT on 12/4/19. Letter sent to VDOT on 11/4/19 regarding reimbursements related to Limited Acces Line. A meeting with VDOT was held on 8/22/19 to discuss the approval process for Limited Access Line by Commonwealth Transportation Board (CTB). As a follow up to our meeting with VDOT; comprehensive plan was shared with VDOT on 8/23/19 as per their request. Responses to additional requests made by VDOT for Limited Access Line were sent on 9/25/19.					
2G40-088-066	\$800,000		PM TDD: Madhusudhan, Galappa			PM UTL: Pugh, Richard			PM LAD: PM UDCCD: PM CPTED: Lilley, Ronald			Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						TPP ID# 228. Final design is in progress. Design waiver submitted to VDOT on 12/4/19. Letter sent to VDOT on 11/4/19 regarding reimbursements related to Limited Acces Line. A meeting with VDOT was held on 8/22/19 to discuss the approval process for Limited Access Line by Commonwealth Transportation Board (CTB). As a follow up to our meeting with VDOT; comprehensive plan was shared with VDOT on 8/23/19 as per their request. Responses to additional requests made by VDOT for Limited Access Line were sent on 9/25/19.					
	\$300,000		PM TDD: Madhusudhan, Galappa			PM UTL: Pugh, Richard			PM LAD: PM UDCCD: PM CPTED: Lilley, Ronald			Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						TPP ID# 228. Final design is in progress. Design waiver submitted to VDOT on 12/4/19. Letter sent to VDOT on 11/4/19 regarding reimbursements related to Limited Acces Line. A meeting with VDOT was held on 8/22/19 to discuss the approval process for Limited Access Line by Commonwealth Transportation Board (CTB). As a follow up to our meeting with VDOT; comprehensive plan was shared with VDOT on 8/23/19 as per their request. Responses to additional requests made by VDOT for Limited Access Line were sent on 9/25/19.					

Design

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	01/20	02/21	04/21	04/21	02/20	03/20	NA	04/20	12/20	01/21	04/21	NA	07/21	08/21	09/21	10/21	06/22	06/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Turner, Latesa			PM UTL: Pugh, Richard			PM LAD: Strayhorne, Robert			Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						TPP ID# 238. Intermediate plans distributed for review on 9/17/19. VDOT comments received 11/15/19. Pre-final design is in progress.					
2G40-088-069-0			PM TDD: Turner, Latesa			PM UTL: Pugh, Richard			PM LAD: Strayhorne, Robert			Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						TPP ID# 238. Intermediate plans distributed for review on 9/17/19. VDOT comments received 11/15/19. Pre-final design is in progress.					
2G40-088-069	\$2,150,000		PM TDD: Turner, Latesa			PM UTL: Pugh, Richard			PM LAD: Strayhorne, Robert			Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						TPP ID# 238. Intermediate plans distributed for review on 9/17/19. VDOT comments received 11/15/19. Pre-final design is in progress.					
	\$900,000		PM TDD: Turner, Latesa			PM UTL: Pugh, Richard			PM LAD: Strayhorne, Robert			Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						TPP ID# 238. Intermediate plans distributed for review on 9/17/19. VDOT comments received 11/15/19. Pre-final design is in progress.					

Design

Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	03/20	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	----	----	-------	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Ayers, Robert			PM UTL:			PM LAD:			Approximately 660 LF of 10-foot wide asphalt trail with wayfinding signs						TPP ID# 87.1 Pre-final design in progress. NTP to proceed to pre-final design issued 10/9/19.					
2G40-088-072-0			PM TDD: Ayers, Robert			PM UTL:			PM LAD:			Approximately 660 LF of 10-foot wide asphalt trail with wayfinding signs						TPP ID# 87.1 Pre-final design in progress. NTP to proceed to pre-final design issued 10/9/19.					
2G40-088-072	\$850,000		PM TDD: Ayers, Robert			PM UTL:			PM LAD:			Approximately 660 LF of 10-foot wide asphalt trail with wayfinding signs						TPP ID# 87.1 Pre-final design in progress. NTP to proceed to pre-final design issued 10/9/19.					
	\$0		PM TDD: Ayers, Robert			PM UTL:			PM LAD:			Approximately 660 LF of 10-foot wide asphalt trail with wayfinding signs						TPP ID# 87.1 Pre-final design in progress. NTP to proceed to pre-final design issued 10/9/19.					

Design

Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Ayers, Robert			PM UTL:			PM LAD:			Approximately 360 LF of 8 to 10-foot of walkway along north side of Route 50 with signalized crosswalks and wayfinding signs						TPP ID# 87.2 Most of project is in a floodplain and ponding stream. Proposal to perform survey only for design and for floodplain considerations approved 2/12/19. Survey data received 5/6/19. Met with consultant on 10/28/19 to review scope which will include floodplain analysis. Design proposal received 11/18/19. Schedule to be developed after design task order NTP.					
2G40-088-073-0			PM TDD: Ayers, Robert			PM UTL:			PM LAD:			Approximately 360 LF of 8 to 10-foot of walkway along north side of Route 50 with signalized crosswalks and wayfinding signs						TPP ID# 87.2 Most of project is in a floodplain and ponding stream. Proposal to perform survey only for design and for floodplain considerations approved 2/12/19. Survey data received 5/6/19. Met with consultant on 10/28/19 to review scope which will include floodplain analysis. Design proposal received 11/18/19. Schedule to be developed after design task order NTP.					
2G40-088-073	\$750,000		PM TDD: Ayers, Robert			PM UTL:			PM LAD:			Approximately 360 LF of 8 to 10-foot of walkway along north side of Route 50 with signalized crosswalks and wayfinding signs						TPP ID# 87.2 Most of project is in a floodplain and ponding stream. Proposal to perform survey only for design and for floodplain considerations approved 2/12/19. Survey data received 5/6/19. Met with consultant on 10/28/19 to review scope which will include floodplain analysis. Design proposal received 11/18/19. Schedule to be developed after design task order NTP.					
	\$0		PM TDD: Ayers, Robert			PM UTL:			PM LAD:			Approximately 360 LF of 8 to 10-foot of walkway along north side of Route 50 with signalized crosswalks and wayfinding signs						TPP ID# 87.2 Most of project is in a floodplain and ponding stream. Proposal to perform survey only for design and for floodplain considerations approved 2/12/19. Survey data received 5/6/19. Met with consultant on 10/28/19 to review scope which will include floodplain analysis. Design proposal received 11/18/19. Schedule to be developed after design task order NTP.					

Survey

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie						Approximately 140 LF of walkway and a pedestrian bridge on the south side of Route 50						TPP ID# 87.3 Preliminary design completed. CPTED determining scope revisions.								
2G40-088-074-0			PM UTL:																				
2G40-088-074		\$850,000	PM LAD:																				
		\$200,000	PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie						Approximately 1190 LF of 10-foot wide walkway on the north side of Route 50 with bus stop accessibility improvements						TPP ID# 87.4 Preliminary design completed. Design proposal requested 11/1/19. Schedule to be developed after design task order is approved.								
2G40-088-075-0			PM UTL:																				
2G40-088-075		\$1,700,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie						Approximately 755 LF of 5-foot wide concrete sidewalk on the south side of Route 50 frontage road						TPP ID# 87.5 Preliminary design completed. Design proposal requested 11/1/19. Schedule to be developed after design task order is approved.								
2G40-088-076-0			PM UTL:																				
2G40-088-076		\$900,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
Memorial St/Donora Dr Pedestrian Crossing			12/18	NA	07/19	03/20	03/21	03/21	05/21	03/20	TBD	NA	06/20	01/21	TBD	TBD	NA	08/21	09/21	10/21	11/21	12/21	02/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive						TPP ID#657. Pre-final design is in progress. Reviewing addendum received on 12/3/19 from consultant to perform redesign due to shift in crosswalk at Memorial/Donora Drive intersection. Concurrence received from Supervisor's office on 11/6/19 for the new design proposed by the consultant based on crosswalk study. Schedule had to be adjusted due to change in scope based on crosswalk study report.								
2G40-088-077-0			PM UTL: Pugh, Richard																				
2G40-088-077		\$250,000	PM LAD: Strayhorne, Robert																				
		\$0	PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Askarzadeh, Negin																				
Design																							

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Route 50 Walkway (Ellenwood Dr to Chichester Ln)		05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD					
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: PM LAD: PM UDCD: PM CPTED: Wynands, Nicole					<u>Project Description</u> Approximately 600 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades.					<u>Monthly Remarks</u> TPP ID# 87.4 Preliminary design completed. Design proposal requested 11/1/19. Schedule to be developed after design task order is approved.										On Hold <input type="checkbox"/>						
2G40-088-079-0 \$150,000																												
2G40-088-079 \$0																												
Design		01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	TBD	05/23	05/23						
Rt.28 Widening (PWC L to Rt.29) NVTA-70 124/400-C40017 Sully		<u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Maisel, Michael PM LAD: Cate, Dennis PM UDCD: PM CPTED: Chellappa, Smitha					<u>Project Description</u> Widen Route 28 from 4 lanes to 6 lanes					<u>Monthly Remarks</u> TPP ID# 062. RFP released 9/23/19. Design Public Hearing held 9/23/19. Geotechnical analysis and Traffic study approved by VDOT. NEPA Categorical Exclusion(CE) was approved by FHWA on 10/30/19. Comments on Design Public Hearing and CE closed on 10/7/19. Alternative Technical Concepts meeting #2 held with DB teams on 12/9/19 and 12/10/19. Design-Build award anticipated in Spring 2020. Nutrient credit purchase request was sent to VDOT 12/3/19.										On Hold <input type="checkbox"/>						
2G40-100-000-0 Springfield \$86,480,000																												
2G40-100-000 \$9,855,000																												
Design		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD					
Balls Hill Rd/Old Dominion Dr Int 124/400-C40013 Dranesville		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED: Guarino, Michael					<u>Project Description</u> Balls Hill Rd and Old Dominion Drive Spot/Intersection Improvement					<u>Monthly Remarks</u> Project improvements to be in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Design services for surveying, geotechnical and general civil design are being negotiated. Traffic engineering design services have been authorized. Schedule to be provided after task order has been authorized and survey is complete.										On Hold <input type="checkbox"/>						
2G40-152-000-0 \$20,500,000																												
2G40-152-000 \$0																												
Pre-Design		05/18	07/18	08/18	NA	11/18	10/19	04/19	01/19	NA	NA	01/19	03/19	NA	NA	NA	07/19	09/19	10/19	10/19	07/20	12/19						
00673 Lawrence Street EB @ Russell Road		<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: Glass, Lisa PM UDCD: Carlin, Craig PM CPTED:					<u>Project Description</u> Install concrete loading pad, bench, trash can, sidewalk connection to existing curb ramp and upgrade the ramp.					<u>Monthly Remarks</u> Construction authorized on 7/26/19. Part of UDCD Task Order #37. Construction NTP 10/21/19, construction completion scheduled 12/19/19.										On Hold <input type="checkbox"/>						
Bus Stop Improvements 124/400-C40011 Lee																												
4YP202-00673 \$50,000																												
TS-000014-038 \$0																												
Construction																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
00770 Telegraph Road SB @ Franconia Rd			08/18	02/19	03/19	NA	04/19	03/20	11/19	05/19	NA	NA	05/19	10/19	NA	NA	NA	03/20	04/20	05/20	06/20	11/20	09/20
Bus Stop Improvements 124/400-C40011 4YP202-00770 TS-000014-040	Lee	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: Strayhorne, Robert PM UDCC: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete loading pad and sidewalk connection from the new pad to the existing trail.				<u>Monthly Remarks</u> LAD completed on 10/28/19. Countywide permit package submitted on 11/4/19. Received draft construction authorization package from UDCC on 12/2/19.												
Design																							
01184-Fort Hunt Rd. NB @ Shendoah Rd. - (Fund 124/400-C40011)			11/13	NA	11/14	05/16	07/17	10/15	05/17	02/15	NA	NA	02/15	07/15	NA	NA	NA	08/17	09/17	09/17	09/17	06/17	02/19
Bus Stop Improvements 124/400-C40011 4YP202-01184 TS-000016-025	Mount Vernon	\$75,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Shubert, Beth PM UDCC: Carlin, Craig PM CPTED:				<u>Project Description</u> Loading pad, sidewalk, handicap ramps, curb and gutter, drainage improvements and associated grading.				<u>Monthly Remarks</u> Part of UDCC Task Order #21. Construction NTP 1/29/18. Substantially complete 2/27/19. VDOT permit released 11/20/19.												
Post-Construction																							
01433-Braddock Rd EB @ Dunleigh Dr			04/19	06/19	09/19	NA	10/19	09/20	02/20	NA	NA	NA	NA	NA	NA	NA	NA	03/20	05/20	05/20	05/20	06/21	09/20
Bus Stop Improvements 124/400-C40011 4YP202-01433 TS-000011-033	Braddock	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCC: Carlin, Craig PM CPTED:				<u>Project Description</u> Install shelter, bench, and trash can.				<u>Monthly Remarks</u> Final design submitted 10/15/19.												
Design																							
02092 Gallows Road NB @ Gatehouse Road			07/18	NA	NA	12/19	09/20	11/19	08/20	NA	NA	NA	NA	NA	NA	NA	NA	10/20	11/20	11/20	11/20	04/21	04/21
Bus Stop Improvements 124/400-C40011 4YP202-02092 TS-000017-029	Providence	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: PM UDCC: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.				<u>Monthly Remarks</u> Transit requested bus stop shift 300 feet to the North. Project will be redesigned.												
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
02093 Gallows Road SB @ Gatehouse Road		Gatehouse	07/18	NA	NA	01/19	06/19	11/19	02/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	03/20	04/20	04/20	04/20	09/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
124/400-C40011		Providence	PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design is in progress. LAD NTP 9/13/19. Land rights on 0 of 1 properties have been acquired.																
4YP202-02093			PM UTL:																						
TS-000017-030	\$50,000		PM LAD: Honnick, John																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									
02100 Gallows Road SB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	02/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	02/20	04/20	04/20	04/20	09/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
124/400-C40011		Providence	PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design is in progress. LAD NTP 9/13/19. Land rights on 0 of 1 properties have been acquired.																
4YP202-02100			PM UTL:																						
TS-000017-031	\$50,000		PM LAD: Honnick, John																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									
02101 Gallows Road NB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	02/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	02/20	04/20	04/20	04/20	09/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
124/400-C40011		Providence	PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design is in progress. LAD NTP 9/13/19. Land rights on 0 of 1 properties have been acquired.																
4YP202-02101			PM UTL:																						
TS-000017-032	\$50,000		PM LAD: Honnick, John																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									
02114 Gallows Road SB North of Gatehouse Road			07/18	NA	NA	01/19	06/19	11/19	02/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	02/20	04/20	04/20	04/20	09/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
124/400-C40011		Providence	PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design is in progress. LAD NTP 9/13/19. Land rights on 0 of 1 properties have been acquired.																
4YP202-02114			PM UTL:																						
TS-000017-028	\$50,000		PM LAD: Honnick, John																						
	\$50,000		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

02152 Glade Drive NB @ Freetown Drive 07/18 NA NA 01/19 06/19 11/19 06/20 09/19 NA NA 01/20 05/20 NA NA NA 07/20 08/20 08/20 08/20 09/20 02/21

Bus Stop Improvements
 124/400-C40011 Hunter Mill
 4YP202-02152
 TS-000013-039 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Final design is in progress. Final project plat received 9/13/19. DRB coordination is in progress.

On Hold

Design

02153 Glade Drive SB @ Freetown Drive 07/18 NA NA 01/19 06/19 11/19 06/20 09/19 NA NA 01/20 05/20 NA NA NA 07/20 08/20 08/20 08/20 09/20 02/21

Bus Stop Improvements
 124/400-C40011 Hunter Mill
 4YP202-02153
 TS-000013-040 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Final design is in progress. Final project plat received 9/13/19. DRB coordination is in progress.

On Hold

Design

02154 Glade Drive NB @ Green Range Drive 07/18 NA NA 01/19 06/19 11/19 06/20 09/19 NA NA 01/20 05/20 NA NA NA 07/20 08/20 08/20 08/20 09/20 02/21

Bus Stop Improvements
 124/400-C40011 Hunter Mill
 4YP202-02154
 TS-000013-041 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Final design is in progress. Final project plat received 9/13/19. DRB coordination is in progress.

On Hold

Design

02155 Glade Drive SB @ Green Range Drive 07/18 NA NA 01/19 06/19 11/19 06/20 09/19 NA NA 01/20 05/20 NA NA NA 07/20 08/20 08/20 08/20 09/20 02/21

Bus Stop Improvements
 124/400-C40011 Hunter Mill
 4YP202-02155
 TS-000013-042 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Final design is in progress. Final project plat received 9/13/19. DRB coordination is in progress.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
02637 Lake Newport Road EB @ Arbor Glen			01/18	NA	07/18	NA	08/19	05/19	07/19	11/18	NA	NA	05/19	06/19	NA	NA	NA	09/19	11/19	11/19	11/19	09/19	12/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max				Install concrete bus pad, sidewalk, and curb ramp				Final construction package submitted to UDCD on 9/11/19. Part of UDCD Task Order #38. Construction NTP 11/1/19, construction completion scheduled 12/30/19.												
4YP202-02637			PM UTL:																				
TS-000013-037	\$50,000		PM LAD: Bailey, Stephen																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
03132 Old Keene Mill Road EB @ Greeley Boulevard			11/16	NA	07/17	10/18	11/18	07/19	05/19	12/18	NA	NA	01/19	01/19	NA	NA	NA	06/19	07/19	07/19	08/19	03/20	12/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Springfield	PM TDD: Vanzandt, Mark				Install bus shelter, curb & gutter, and sidewalk connection to existing ramp.				Final construction package submitted to UDCD on 6/24/19. Building permit received 5/3/19. Part of UDCD Task Order #35. Construction NTP 8/23/19, construction completion scheduled 12/20/19.												
4YP202-03132			PM UTL:																				
TS-000018-022	\$50,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
03181 Franconia Road EB @ Westchester Street			01/18	NA	07/18	NA	12/18	05/19	07/19	11/18	NA	NA	12/18	04/19	NA	NA	NA	09/19	09/19	09/19	09/19	09/19	03/20
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Lee	PM TDD: Hojatzadeh, Max				Install new bus shelter				Countywide permit package submitted 7/29/19. Building permit for shelter received 5/6/19. Construction authorized 9/24/19. Part of UDCD Task Order #38. Construction NTP 11/1/19, construction completion scheduled 2/20/20.												
4YP202-03181			PM UTL:																				
TS-000014-036	\$50,000		PM LAD: Bailey, Stephen																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
03217-Rolling Rd SB @ Edinburgh Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	12/19	NA	NA	02/20	06/20	NA	NA	NA	10/20	12/20	12/20	12/20	06/21	06/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Mount Vernon	PM TDD: Vanzandt, Mark				Install shelter, bench, and trashcan.				Final plans submitted 10/8/17. Plats submitted to survey for review on 11/19/19.												
4YP202-03217			PM UTL:																				
TS-000016-051	\$50,000		PM LAD:																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
03230 - Kingstowne Blvd WB @ Kingstowne Center			NA	NA	NA	NA	NA	NA	NA	06/18	NA	NA	07/18	12/18	NA	NA	NA	NA	NA	NA	NA	08/19	01/20
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03230			PM TDD: Lauretti, Francesco				Install new bus shelter.				Project to be completed by Signal Outdoor.												
TS-000014-034		\$20,000	PM UTL:																				
		\$0	PM LAD: Najeeb, Mohammed																				
			PM UDCD:																				
			PM CPTED:																				
Post-Construction																							
03231 - Kingstowne Blvd WB @ Barclay Drive			NA	NA	NA	NA	NA	NA	NA	06/18	TBD	NA	07/18	12/18	NA	NA	NA	NA	NA	NA	NA	08/19	01/20
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03231			PM TDD: Lauretti, Francesco				Install new bus shelter.				Project to be completed by Signal Outdoor.												
TS-000014-035		\$20,000	PM UTL:																				
		\$0	PM LAD: Najeeb, Mohammed																				
			PM UDCD:																				
			PM CPTED:																				
Post-Construction																							
03237 South Van Dorn Street NB @ Kingstowne Boulevard			01/18	NA	07/18	NA	03/19	05/19	04/19	11/18	NA	NA	12/18	03/19	NA	NA	NA	07/19	08/19	08/19	08/19	09/19	12/19
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03237			PM TDD: Hojatzadeh, Max				Install bus shelter				Construction authorization package submitted 7/22/19. Part of UDCD Task Order #36. Construction NTP 8/21/19, construction completion scheduled 12/10/19.												
TS-000014-037		\$50,000	PM UTL:																				
		\$0	PM LAD: Strayhorne, Robert																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
03238 Reston Parkway SB @ Glade Drive			05/18	07/18	08/18	NA	01/19	12/19	09/19	04/19	NA	NA	06/19	09/19	NA	NA	NA	10/19	11/19	11/19	12/19	09/20	03/20
Bus Stop Improvements 124/400-C40011	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03238			PM TDD: Shahnaj, Sonia				Install concrete loading pad and bench.				Construction authorized on 10/29/19. Part of UDCD Task Order #39. Construction NTP 12/16/19, construction completion scheduled 3/14/20.												
TS-000013-038		\$50,000	PM UTL:																				
		\$0	PM LAD: Najeeb, Mohammed																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
03397 South Lakes Dr NB @ Tanbark Dr			01/19	03/19	05/19	NA	08/19	09/19	11/19	NA	NA	NA	09/19	10/19	NA	NA	NA	12/19	02/20	02/20	02/20	06/20	06/20
Bus Stop Improvements 124/400-C40011 4YP202-03397 TS-000013-043		Hunter Mill \$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Najeeb, Mohammed PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Relocate bus stop to farside of intersection. Install pad, curb ramps, and crosswalk.			<u>Monthly Remarks</u> Land acquisition notice to proceed for letter of permission on 9/5/19. 1 of 2 letters of permission have been signed. VDOT permit received 11/22/19.													
																							On Hold <input type="checkbox"/>
Land Acquisition																							
03817-Wiehle Ave NB @ North Shore Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	12/19	TBD	NA	02/20	06/20	TBD	TBD	NA	10/20	12/20	12/20	12/20	06/21	06/21
Bus Stop Improvements 124/400-C40011 4YP202-03817 TS-000013-044		Braddock \$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install shelter, bench, and trashcan.			<u>Monthly Remarks</u> Final design plans received 10/24/19. Utility designation requested on 10/15/19. Plat submitted for survey review on 11/19/19.													
																							On Hold <input type="checkbox"/>
Design																							
03859 Industrial Road EB @ Commercial Drive			05/18	07/18	08/18	NA	12/18	11/19	07/19	12/18	NA	NA	01/19	06/19	NA	NA	NA	09/19	10/19	11/19	11/19	09/20	02/20
Bus Stop Improvements 124/400-C40011 4YP202-03859 TS-000015-017		Mason \$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: Najeeb, Mohammed PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete loading pad, new bus shelter and trash can.			<u>Monthly Remarks</u> Construction authorized on 9/9/19. Part of UDCCD Task Order #38. Construction NTP 11/1/19, construction completion scheduled 2/20/20.													
																							On Hold <input type="checkbox"/>
Construction																							
04209 Lee Jackson Highway EB @ Airline Parkway			01/18	NA	07/18	NA	12/18	05/19	03/19	NA	NA	NA	NA	NA	NA	NA	NA	06/19	07/19	07/19	08/19	09/19	12/19
Bus Stop Improvements 124/400-C40011 4YP202-04209 TS-000019-005		Sully \$30,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Strayhorne, Robert PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install bus shelter			<u>Monthly Remarks</u> Final construction package submitted on 6/24/19 to UDCCD. Part of UDCCD Task Order #36. Construction NTP 8/21/19, construction completion scheduled 12/10/19.													
																							On Hold <input type="checkbox"/>
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
04213 Lee Jackson Memorial Hwy WB @ Alder Woods Dr			01/19	03/19	05/19	NA	07/19	10/19	07/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	09/19	09/19	06/20	01/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Sully		PM TDD: Vanzandt, Mark				Install bus pad, bench, sidewalk, and curb ramp.				Construction authorization package submitted to UDCD on 8/22/19. Part of UDCD Task Order #38. Construction NTP 11/1/19, construction completion scheduled 1/29/20.													
4YP202-04213			PM UTL:																					
TS-000019-006	\$50,000		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
04214 Lee Jackson Memorial Hwy EB @ Dorforth Dr			01/19	03/19	05/19	NA	07/19	10/19	07/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	09/19	09/19	06/20	01/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Springfield		PM TDD: Vanzandt, Mark				Install bus pad and bench.				Construction authorization package submitted to UDCD on 8/22/19. Part of UDCD Task Order #38. Construction NTP 11/1/19, construction completion scheduled 1/29/20.													
4YP202-04214			PM UTL:																					
TS-000018-023	\$50,000		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
04218 Lee Jackson Memorial Hwy EB @ Hidden Glade Dr			01/19	03/19	05/19	NA	07/19	10/19	07/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	09/19	09/19	06/20	01/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Springfield		PM TDD: Vanzandt, Mark				Install loading pad, bench, and curb ramp.				Construction authorization package submitted to UDCD on 8/22/19. Part of UDCD Task Order #38. Construction NTP 11/1/19, construction completion scheduled 1/29/20.													
4YP202-04218			PM UTL:																					
TS-000018-024	\$50,000		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
04594 - Blake Lane EB @ Platten Drive			NA	NA	NA	NA	NA	NA	NA	11/19	06/18	NA	09/18	04/19	NA	NA	NA	08/19	NA	NA	NA	08/19	09/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD: Lauretti, Francesco				Install new shelter.				Construction substantial complete. Building inspection pending. Project completed by Signal Outdoor.													
4YP202-04594			PM UTL:																					
TS-000017-026	\$30,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Post-Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
04811-Vaden Dr. WB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	04/19	08/15	NA	NA	01/16	06/16	NA	NA	NA	08/19	09/19	09/19	09/19	12/16	11/19
Bus Stop Improvements 124/400-C40011 4YP202-04811 TS-000017-009	Providence	\$15,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Shubert, Beth PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Loading Pad			<u>Monthly Remarks</u> Developer Street Acceptance completed 2/14/19. Final construction package submitted to UDCD 8/9/19. Part of UDCD Task Order #37. Construction NTP 10/21/19, construction completion scheduled 12/19/19. Substantially complete 11/4/19.													
On Hold <input type="checkbox"/>																							
Post-Construction																							
04812-Vaden Dr. EB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	04/19	08/15	NA	NA	10/15	12/15	NA	NA	NA	08/19	09/19	09/19	09/19	12/16	11/19
Bus Stop Improvements 124/400-C40011 4YP202-04812 TS-000017-010	Providence	\$15,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Shubert, Beth PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Loading pad			<u>Monthly Remarks</u> Developer Street Acceptance completed 2/14/19. Final construction package submitted to UDCD 8/9/19. Part of UDCD Task Order #37. Construction NTP 10/21/19, construction completion scheduled 12/19/19. Substantially complete 11/4/19.													
On Hold <input type="checkbox"/>																							
Post-Construction																							
04938 Arlington Boulevard EB @ Williams Drive			08/18	01/19	02/19	NA	03/19	06/19	04/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	10/19	10/19	03/20	02/20
Bus Stop Improvements 124/400-C40011 4YP202-04938 TS-000017-033	Providence	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete loading pad, bus shelter pad, bus shelter, trash can, and sidewalk connection to the new shelter.			<u>Monthly Remarks</u> Construction authorized on 8/9/19. Part of UDCD Task Order #37. Construction NTP 10/21/19, construction completion scheduled 2/9/20.													
On Hold <input type="checkbox"/>																							
Construction																							
05076 Sunset Hills Road EB near Fairfax County Parkway			11/16	NA	05/17	NA	12/17	08/18	07/19	09/17	NA	NA	09/17	06/19	12/18	01/19	NA	08/19	09/19	09/19	09/19	06/19	12/19
Bus Stop Improvements 124/400-C40011 4YP202-05076 TS-000013-033	Hunter Mill	\$30,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Nguyen, Tan PM LAD: Bailey, Stephen PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install ADA compliant loading pad and bench.			<u>Monthly Remarks</u> LAD complete 6/26/19. Project plans have been redesigned based on property owner request. DVP utility relocations have been completed. Construction authorization package submitted to UDCD on 8/22/19. Part of UDCD Task Order #38. Construction NTP 11/1/19, construction completion scheduled 12/30/19.													
On Hold <input type="checkbox"/>																							
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																													
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																					
Project Status		FUT (\$)																																										
06118-Rolling Rd NB @ Edinburgh Dr																							04/19	06/19	09/19	10/19	01/20	09/20	09/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	10/20	12/20	12/20	12/20	06/21	06/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>																							
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark						Install shelter, bench, and trashcan.						Pre-final design plans submitted to VDOT for review on 10/29/19.																													
4YP202-06118			PM UTL:																																									
TS-000016-052		\$50,000	PM LAD:																																									
		\$0	PM UDCCD: Carlin, Craig																																									
			PM CPTED:																																									
Design																																												
06262 Jones Branch Dr EB @ Lincoln Center Ct																							11/18	02/19	07/19	NA	08/19	06/20	06/20	10/19	NA	NA	10/19	04/20	NA	NA	NA	09/20	10/20	11/20	12/20	03/21	03/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>																							
124/400-C40011	Providence		PM TDD: Shahnaj, Sonia						Install concrete loading pad						Final Plat received on 10/7/19. LAD NTP issued on 10/8/19. Land rights on 0 of 1 properties have been acquired.																													
4YP202-06262			PM UTL:																																									
TS-000017-034		\$30,000	PM LAD: Najeeb, Mohammed																																									
		\$0	PM UDCCD: Carlin, Craig																																									
			PM CPTED:																																									
Land Acquisition																																												
06465 Lawrence Street WB @ Russell Road																							05/18	07/18	08/18	NA	11/18	10/19	04/19	01/19	NA	NA	01/19	02/19	NA	NA	NA	07/19	09/19	10/19	10/19	07/20	12/19	
Bus stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>																							
124/400-C40011	Lee		PM TDD: Shahnaj, Sonia						Install concrete loading pad, bench, trash can, sidewalk connection to existing curb ramp and upgrade the ramp.						Construction authorized on 7/26/19. Part of UDCCD Task Order #37. Construction NTP 10/21/19, construction completion scheduled 12/19/19.																													
4YP202-06465			PM UTL:																																									
TS-000014-039		\$50,000	PM LAD: Glass, Lisa																																									
		\$0	PM UDCCD: Carlin, Craig																																									
			PM CPTED:																																									
Construction																																												
09082 Town Center Parkway SB @ New Dominion Parkway																							06/17	NA	12/17	03/18	08/19	07/18	08/19	NA	NA	NA	NA	NA	NA	NA	NA	10/19	10/19	11/19	12/19	01/19	01/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>																							
124/400-C40011	Hunter Mill		PM TDD: Hojatzadeh, Max						Install concrete loading pad						Final construction package submitted to UDCCD on 10/2/19. Part of Task Order #38. Construction NTP 11/1/19, construction completion scheduled 1/29/20.																													
4YP202-09082			PM UTL:																																									
TS-000013-036		\$50,000	PM LAD: Bailey, Stephen																																									
		\$0	PM UDCCD: Carlin, Craig																																									
			PM CPTED:																																									
Construction																																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Hunter Mill Rd. @ Sunrise Valley Dr			02/13	05/13	12/13	08/14	11/15	03/15	09/16	09/14	NA	NA	10/14	07/15	05/15	03/19	NA	10/18	11/18	11/18	03/19	12/15	09/19	
Pedestrian Task Force Recommendations 124/400-C40011 Hunter Mill PPTF01-03100 ST-000003-031 \$1,600,000 \$200,000			<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCCD: Bhinge, Deepak PM CPTED:				<u>Project Description</u> Install signalized pedestrian crosswalks, 5-foot concrete sidewalk, refuge islands, curb gutter, and 8-foot trail				<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction substantially complete 9/6/19. VDOT inspection requested 10/15/19. Awaiting permit release.													
Post-Construction																								
Birch St. Sidewalk			12/11	05/13	06/14	11/14	08/16	01/14	10/17	10/15	NA	NA	11/15	11/16	08/17	04/18	NA	09/18	10/18	11/18	12/18	06/17	11/19	
Pedestrian Task Force Recommendations 124/400-C40011 Dranesville PPTF01-04800 ST-000003-048 \$1,700,000 \$700,000			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William				<u>Project Description</u> Approximately 700 LF of concrete sidewalk on west side of Birch Street from Grove Avenue to existing Falls Church City sidewalk				<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction substantially complete on 11/22/19.													
Post-Construction																								
Rt. 123 @ Jermantown Rd.			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	03/20	
Spot Improvements 124/400-C40011 Providence RSP101-01400 2G40-028-012 \$2,500,000 \$0			<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Add right turn lanes on northbound and southbound Route 123, including drainage improvements				<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. All utility relocations are complete. Construction NTP 6/17/19, construction completion scheduled 3/17/20. VDOT signal timing approval received 7/9/19. Signal foundation design submitted to VDOT 9/25/19 and comments received 11/15/19. Construction is 2% complete.													
Construction																								
Chain Bridge Road @ Wasp Lane RRFB			NA	NA	NA	03/19	06/19	08/19	08/19	NA	NA	NA	NA	NA	NA	NA	NA	10/19	10/19	10/19	11/19	03/20	03/20	
Capital Projects - Dranesville District 303/300-C30010 Dranesville ST-000005-002-0 ST-000005-002 \$100,000 \$60,000			<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: PM LAD: PM UDCCD: Stevens, Michael PM CPTED: Delmare, Lauren				<u>Project Description</u> Install Rapid Flash Rectangular Beacon (RRFB) and crosswalk on Chain Bridge Road at Wasp Lane				<u>Monthly Remarks</u> TPP ID#692. Construction NTP 12/9/19, construction completion scheduled 3/8/20.													
Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD		
Stonecroft Boulevard Widening Sully Police Station			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Sully		PM TDD: Vanzandt, Mark						Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard						Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.										
009217-0			PM UTL: Nguyen, Tan																						
5G25-064-000	\$800,678		PM LAD: Kresge, Carol																						
	\$0		PM UDCCD:																						
			PM CPTED: Guarino, Michael																						
Construction																									
			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	12/19	01/20	02/20	03/20	02/19	03/21		
Jefferson Manor Improvements Phase IIIA			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Lee		PM TDD: Turner, Latesa						Infrastructure reconstruction on Albemarle Drive in Jefferson Manor						Received VDOT comment clearance on 7/22/19. VDOT permit application submitted 9/10/19 and permit received 10/3/19. Utility relocations (WGL and FFX Water) are complete. VPDES Notice of Coverage received 8/30/19. SWPPP has been finalized. Draft construction package submitted to UDCCD 9/24/19.										
2G25-097-000-0			PM UTL: Nguyen, Tan																						
2G25-097-000	\$3,500,000		PM LAD: Shubert, Beth																						
	(\$500,000)		PM UDCCD: Rashid, Alan																						
			PM CPTED: Guarino, Michael																						
Design																									
			08/18	11/18	NA	08/19	04/20	12/20	12/20	03/20	NA	NA	05/20	12/20	NA	NA	NA	02/21	03/21	04/21	05/21	10/21	10/21		
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco						Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court						Task order approved 2/21/19. 2nd pre-final design is in progress. Additional survey required due to change in scope.										
4YP201-PB009-C			PM UTL: Yusufoglu, Eldar																						
ST-000021-009	\$500,000		PM LAD: Baker, Lisa																						
	\$0		PM UDCCD:																						
			PM CPTED: Hamidi, AJ																						
Design																									
			06/11	NA	04/09	08/12	12/18	07/18	02/20	09/17	12/17	NA	09/17	01/20	03/18	02/20	NA	04/20	05/20	06/20	07/20	12/19	10/21		
Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Lee		PM TDD: Ayers, Robert						Pedestrian improvements and approximately 3,500 LF of 4-foot bike lane along east side of Telegraph Road from South Kings Highway to Lee District Park						be/Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. LAD NTP issued 9/6/17. Land rights on 6 of 7 properties acquired. Received email okay for permit application 10/18/19. Awaiting completion of land rights for permit application.										
4YP201-PB023			PM UTL: Nguyen, Tan																						
ST-000021-023	\$6,750,000		PM LAD: Cate, Dennis																						
	\$750,000		PM UDCCD: Samiyi, Bijan																						
			PM CPTED:																						
Land Acquisition																									

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Rt. 29 Widening		12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17						
																						On Hold <input type="checkbox"/>						
Roadway Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
304/300-C30050	Braddock	PM TDD: Khorashadi, Brook					Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road and add a dedicated right turn lane from Stevenson Drive to Waples Mill Road					Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction was substantially completed on 11/14/17 and punchlist items have been addressed. LAP closeout is in progress. Awaiting permit release.																
4YP212-0		PM UTL: Nguyen, Tan																										
5G25-052-000	\$15,547,538 (\$1,131,245)	PM LAD: Finnell, Richard																										
		PM UDCCD: Samiyi, Bijan																										
		PM CPTED: Rosenbaum, Jane																										
Post-Construction																												
Cinder Bed Road		01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17						
																						On Hold <input type="checkbox"/>						
Cinder Bed Road Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
304/300-C30050	Mount Vernon	PM TDD: Ayers, Robert					Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road					Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final punchlist items for street acceptance and permit release have been completed. Post construction comment responses submitted to VDOT on 11/15/19. Awaiting VDOT's approval of the Street Acceptance comment resolution.																
4YP214-0		PM UTL: Nguyen, Tan																										
5G25-054-000	\$6,817,000 (\$80,209)	PM LAD: Shubert, Beth																										
		PM UDCCD: Samiyi, Bijan																										
		PM CPTED: Borkowski, Tad																										
Post-Construction																												
		NA	03/89	01/90	NA	10/98	NA	NA	03/98	03/98	NA	NA	10/98	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16						
																						On Hold <input type="checkbox"/>						
Wiehle Ave.Phase II		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
304/300-C30050	Hunter Mill	PM TDD: Vanzandt, Mark					Four lane road from Fairfax County Parkway to Reston Avenue.					Public Hearing for Acceptance into Secondary Street system held 10/15/19. All punchlist items are now complete. VDOT is processing final acceptance documents including landscape maintenance permit. Final street acceptance package submitted to VDOT 10/25/19. Roadway accepted into Secondary Street system on 11/29/19.																
5G25-028-000-A-0	Dranesville	PM UTL:																										
5G25-028-000	\$1,082,200 \$25,000	PM LAD:																										
		PM UDCCD: McCorkle, Lisa																										
		PM CPTED:																										
Post-Construction																												
		NA	03/89	07/90	NA	08/00	NA	NA	11/99	11/99	NA	NA	06/00	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16						
																						On Hold <input type="checkbox"/>						
Wiehle Ave.Phase III		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
304/300-C30050	Dranesville	PM TDD: Vanzandt, Mark					Four lane road from Dranesville Road to Fairfax County Parkway.					Public Hearing for Acceptance into Secondary Street system held 10/15/19. All punchlist items are now complete. VDOT is processing final acceptance documents including landscape maintenance permit. Final street acceptance package submitted to VDOT 10/25/19.																
5G25-028-000-B-0		PM UTL:																										
5G25-028-000	\$1,082,200 \$25,000	PM LAD:																										
		PM UDCCD: McCorkle, Lisa																										
		PM CPTED:																										
Post-Construction																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Braddock Rd./Roberts Road NB Right Turn Lane			01/16	09/16	05/17	10/17	04/19	09/19	10/19	03/19	03/19	NA	04/19	07/19	11/18	09/19	NA	12/19	01/20	02/20	03/20	09/20	09/20
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Roberson, Jeanmarie						Add a Northbound Right Turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road						TPP ID#B258. VDOT approved signal plans and signing & marking plans received on 10/8/19. VDOT permit received 11/14/19. Final construction package submitted to UDCD for signature on 12/13/19.								
5G25-059-002-0			PM UTL: Nguyen, Tan																				
5G25-059-002		\$1,600,000	PM LAD: Honnick, John																				
		\$750,000	PM UDCD: Cutler, Tom																				
			PM CPTED: Qi, Maggie																				
Design																							
North Chambliss St./Beauregard St.			08/19	NA	12/19	07/20	05/21	09/21	09/21	09/20	10/20	NA	11/20	07/21	08/21	11/21	NA	12/21	TBD	TBD	02/22	08/22	08/22
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Nabavi, Seyed						Extend island at slip lane and construct approximately 1000 LF of 5-ft sidewalk from Meeting House Way to Lincolnia Senior Center entrance						TPP Plan ID#B261. Intermediate design is in progress. Design NTP sent on 8/21/19. Survey completed on 7/18/19. Utility designation completed on 11/8/19.								
5G25-059-003-0			PM UTL: Nguyen, Tan																				
5G25-059-003		\$2,000,000	PM LAD: Alcon, Kelly																				
		\$1,000,000	PM UDCD:																				
			PM CPTED: Chellappa, Smitha																				
Design																							
Silverbrook Rd./Southrun Rd. EB Left Turn Lane			03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	02/20	NA	03/20	NA	NA	05/20	05/19	03/21
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed						Add eastbound left turn lane on Silverbrook Road at Southrun Road						TPP ID#B267. VDOT Land Use Permit application submitted 12/17/19. Draft construction package is in progress. Final plans approved on 5/6/19. LAD completed on 9/4/19.								
5G25-059-005-0			PM UTL: Maisel, Michael																				
5G25-059-005		\$1,750,000	PM LAD: Honnick, John																				
		\$550,000	PM UDCD: McCorkle, Lisa																				
			PM CPTED: Aguayo, Vanessa																				
Utility Relocation																							
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	04/19	01/20	11/20	12/20	12/20	02/20	03/20	NA	03/20	11/20	11/20	05/21	NA	04/21	05/21	06/21	07/21	07/23	07/23
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection, including new bridge, bicycle lanes, and shared-use path						TPP ID # 35. Pre-final design is in progress. Utility relocation coordination is ongoing.								
5G25-059-007-0			PM UTL: Maisel, Michael																				
5G25-059-007		\$13,000,000	PM LAD: Strayhorne, Robert																				
		\$9,700,000	PM UDCD: Lim, Vannak																				
			PM CPTED: Aguayo, Vanessa																				
Design																							

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Pohick Rd./Southrun Rd. Ped Intersection Imp		11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	05/19	NA	02/19	03/19	04/19	05/19	02/20	01/20									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mount Vernon	PM TDD:	Roberson, Jeanmarie					Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road						TPP ID#B278. Construction 40% complete. Construction NTP 6/26/19, construction completion scheduled 1/26/20.																	
5G25-060-010-0		PM UTL:	Nguyen, Tan																												
5G25-060-010	\$1,300,000	PM LAD:	Glass, Lisa																												
	\$1,100,000	PM UDCCD:	Metafria, Fasika																												
		PM CPTED:	Chellappa, Smitha																												
Construction																						On Hold <input type="checkbox"/>									
Hooes Rd./Newington Forest Ave Ped Intersection Imp		01/16	03/16	07/16	01/17	05/17	09/18	01/19	08/17	NA	NA	02/18	04/18	05/18	09/18	NA	02/19	03/19	04/19	05/19	03/19	07/19									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mount Vernon	PM TDD:	Nabavi, Seyed					Construct 5-foot concrete sidewalk along the south side of Newington Forest Avenue from Treasure Tree Court to Hooes Road, including pedestrian signals and crosswalk						TPP ID#B279. Signal timing approved on 9/30/19. Construction substantially complete on 7/19/19. Awaiting reinspection.																	
5G25-060-011-0	Springfield	PM UTL:	Yusufoglu, Eldar																												
5G25-060-011	\$750,000	PM LAD:	Najeeb, Mohammed																												
	\$550,000	PM UDCCD:	Bajracharya, Sanjala																												
		PM CPTED:	Aguayo, Vanessa																												
Post-Construction																						On Hold <input type="checkbox"/>									
SouthVanDorn-Franconia Rd. Walkway - SW quadrant		12/15	04/16	09/16	04/17	10/17	01/19	03/19	12/17	NA	NA	01/18	07/18	NA	NA	NA	05/19	NA	NA	07/19	07/19	10/19									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Lee	PM TDD:	Beall, James					Construct approximately 430 LF of sidewalk along the west side of South Van Dorn Street and south of Franconia Road, including new bus stop pad and curb ramps						TPP ID#B297. Construction substantially complete 10/11/19. VDOT punchlist completed 10/31/19, waiting on permit release.																	
5G25-060-018-0		PM UTL:	Yusufoglu, Eldar																												
5G25-060-018	\$375,000	PM LAD:	Strayhorne, Robert																												
	(\$25,000)	PM UDCCD:	Samiyi, Bijan																												
		PM CPTED:	Abifadel, Gibran																												
Post-Construction																						On Hold <input type="checkbox"/>									
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.		07/16	10/16	05/17	03/18	11/19	05/19	12/19	01/19	NA	NA	01/19	07/19	02/19	12/19	NA	01/20	02/20	02/20	03/20	05/20	08/20									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mason	PM TDD:	Turner, Latesa					Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						TPP ID#090. Final plans distributed for review on 11/14/19. Land acquisition completed 7/24/19. Utility relocations are in progress.																	
5G25-060-020-0		PM UTL:	Maisel, Michael																												
5G25-060-020	\$1,550,000	PM LAD:	Najeeb, Mohammed																												
	\$450,000	PM UDCCD:	Stevens, Michael																												
		PM CPTED:	Askarzadeh, Negin																												
Utility Relocation																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Braddock Rd. Walkway - Carlbern Dr.- Clubside Ln			02/16	09/16	02/17	06/17	01/18	08/18	01/19	09/17	NA	NA	10/17	10/18	04/18	08/19	NA	02/19	02/19	03/19	03/19	05/19	10/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Sully		PM TDD: Dresser, John	Construct approximately 1,150				TPP ID#095. CN phase 1 (fence relocation) was completed 3/28/19 to allow access for the gas line relocation to resume.															
5G25-060-022-0			PM UTL: Nguyen, Tan	LF of 5-foot concrete sidewalk				The gas line relocation was completed 8/9/19. CN phase 2 (sidewalk installation) NTP given to the contractor on 8/12/19.															
5G25-060-022	\$850,000		PM LAD: Glass, Lisa	along the south side of Braddock				Construction was substantially completed on 10/21/19.															
	\$850,000		PM UDCCD: Lim, Vannak	Road																			
			PM CPTED:																				
Post-Construction																							
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.			12/17	02/18	08/18	09/19	11/20	02/21	02/21	02/20	03/20	NA	04/20	12/20	01/21	05/21	NA	03/21	04/21	05/21	06/21	11/21	11/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad	Construct approximately 1,910				TPP ID#102. Final Design is in progress. Pre-final design plans were distributed for review on 9/16/19. All review															
5G25-060-023-0			PM UTL: Maisel, Michael	LF of 5-foot concrete sidewalk on				comments received on 12/6/19 and forwarded to consultant. Utility relocation design in progress (DVP, Verizon, Zayo Vault															
5G25-060-023	\$1,750,000		PM LAD:	south side of Route 123				relo, Cox, FFX Water). One utility easement may be required.															
	(\$50,000)		PM UDCCD: Najeeb, Mohammed																				
			PM CPTED: Askarzadeh, Negin																				
Design																							
Edsall Road Walkway			12/15	01/16	04/16	09/16	02/18	09/18	11/18	06/17	NA	NA	08/17	04/18	03/18	07/18	NA	02/19	03/19	04/19	05/19	07/19	09/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD: Hojatzadeh, Max	Construct approximately 1,060				TPP ID#113. Construction substantially complete 9/5/19. Signal timings approved by VDOT on 8/26/19. Nutrient Credits															
5G25-060-024-0			PM UTL: Yusufoglu, Eldar	LF of sidewalk along westbound				Transfer Assignment Agreement document submitted to VDOT 10/17/19. Punchlist completed. Reinspection requested															
5G25-060-024	\$725,000		PM LAD: Delli Carpini, Angelica	Edsall Road and add signalized				10/31/19.															
	\$25,000		PM UDCCD: Metafria, Fasika	pedestrian crossing at Timber																			
			PM CPTED: Chellappa, Smitha	Forest Drive and Edsall Road																			
Post-Construction																							
Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center			03/15	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	03/20	04/20	04/20	05/20	09/20	03/21	03/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Springfield		PM TDD: El Kaissi, Mohamad	Construct 1,250 LF of 5-foot				TPP ID#116. PCE package submitted to VDOT on 7/25/19. Awaiting PCE approval. Draft construction package submitted															
5G25-060-026-0			PM UTL: Nguyen, Tan	concrete sidewalk along the				to UDCCD 9/6/19. Bid Documents submitted to VDOT in October. UDCCD is addressing VDOT Comments on the Bid															
5G25-060-026	\$750,000		PM LAD: Shubert, Beth	south side of Fair Lakes				Documents.															
	\$150,000		PM UDCCD: Engida, Samuel	Boulevard																			
			PM CPTED: Harrell, William																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.			07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	07/19	08/19	09/19	11/19	07/18	09/20	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Hojatzadeh, Max						Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive						TPP ID#119 Final construction package sent to UDCD on 3/29/19. Executed CSX Right-of-Entry agreement received on 7/23/19 and submitted to UDCD. Bid advertisement 8/27/19. Pre-bid meeting held 9/10/19. Bids opened 9/24/19. NIP item signed 11/6/19. Contract awarded 11/8/19.									
5G25-060-027-0			PM UTL: Nguyen, Tan																					
5G25-060-027	\$2,100,000		PM LAD: Najeeb, Mohammed																					
	\$850,000		PM UDCD: Metafria, Fasika																					
			PM CPTED: Harrell, William																					
Construction																								
Glen Forest Drive Walkway			03/15	05/15	10/15	09/16	10/18	01/17	01/19	08/17	12/17	NA	03/18	10/18	11/18	07/19	NA	03/19	04/19	04/19	05/19	11/17	08/19	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Hojatzadeh, Max						Construct approximately 1,150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane						TPP ID#128. Final construction package sent to UDCD on 3/8/19. Construction NTP 5/20/19. Construction substantially complete 8/22/19. Nutrient Credits Transfer Assignment Agreement document submitted to VDOT 10/17/19.									
5G25-060-028-0			PM UTL: Nguyen, Tan																					
5G25-060-028	\$950,000		PM LAD: Baker, Lisa																					
	(\$250,000)		PM UDCD: Carlin, Craig																					
			PM CPTED: CPTED, To Be Determined																					
Post-Construction																								
Gunston Cove Road Walkway			04/16	06/16	11/16	03/17	08/17	06/18	04/18	06/17	NA	NA	07/17	09/17	NA	NA	NA	09/18	10/18	10/18	12/18	04/19	05/19	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approximately 320 LF of 5-foot concrete sidewalk, including curb and gutter and drainage improvements along north side of Gunston Cove Road						TPP ID#131. Construction NTP 1/7/19. Substantially complete 5/31/19. VDOT re-inspection completed 10/30/19 and punch list completed. Awaiting permit release.									
5G25-060-029-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-029	\$750,000		PM LAD: Baker, Lisa																					
	\$250,000		PM UDCD: Stevens, Michael																					
			PM CPTED: Miller, Douglas																					
Post-Construction																								
Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.			04/15	NA	10/15	12/16	01/19	03/19	03/19	07/17	NA	NA	09/17	02/18	03/18	08/18	NA	05/19	06/19	07/19	09/19	04/20	06/20	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Springfield		PM TDD: Nabavi, Seyed						Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road						TPP ID#144. Construction 2% complete. Schedule adjusted due to construction contract duration. Construction NTP 10/28/19, construction completion scheduled 6/23/20.									
5G25-060-030-0			PM UTL: Nguyen, Tan																					
5G25-060-030	\$3,375,000		PM LAD: Shubert, Beth																					
	\$0		PM UDCD: Bajracharya, Sanjala																					
			PM CPTED: Harrell, William																					
Construction																								

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates																		
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates																											
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																				
Focus #	FUT (\$)																																									
Project Status																																										
Medford Dr. Walkway - Annandale HS - Davian Dr																						01/15	NA	08/15	01/16	03/17	01/17	09/18	03/16	NA	NA	05/16	03/17	01/17	03/17	NA	12/18	12/18	12/18	01/19	12/17	05/19
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>																						
304/300-C30050	Mason	PM TDD: Nabavi, Seyed						Approximately 475 LF of sidewalk, including curb and gutter on east side of Medford Drive from Davian Drive to Four Year Run						TPP ID#151. Construction substantially complete 5/24/19. VDOT permit released on 11/20/19.																												
5G25-060-031-0		PM UTL: Nguyen, Tan																																								
5G25-060-031	\$750,000	PM LAD: Delli Carpini, Angelica																																								
	\$350,000	PM UDCD: Syed-Muhammad, Abul																																								
		PM CPTED: Harrell, William																																								
Post-Construction																																										
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES																						06/16	07/16	12/16	11/17	09/18	01/19	01/20	10/18	12/18	NA	11/18	01/20	01/20	05/20	NA	02/20	03/20	04/20	05/20	10/19	12/20
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>																						
304/300-C30050	Mount Vernon	PM TDD: Madhusudhan, Galappa						Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive						TPP ID# 165. Final design is in progress. Based on meeting held with FCPS on 10/29/19; consultant addressing additional comments received from the FCPS. Public Hearing held on 7/30/19 for condemnation of 2 outlet roads was approved. LAD NTP issued on 11/30/18. Land rights on 8 of 11 properties have been acquired. Dominion, Verizon, and WGL working on relocation designs. Advanced plans of the revised design and Calvary Baptist church were sent to LAD on 9/24/19. Schedule adjusted due to comments from FCPS and Calvary Baptist Church.																												
5G25-060-034-0		PM UTL: Yusufoglu, Eldar																																								
5G25-060-034	\$2,750,000	PM LAD: Monahan, Clyde																																								
	\$1,450,000	PM UDCD:																																								
		PM CPTED: Luo, Caijun																																								
Land Acquisition																																										
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.																						02/16	09/16	04/17	02/18	12/19	09/18	08/20	01/18	NA	NA	01/20	06/20	06/20	10/20	NA	09/20	10/20	11/20	01/21	06/19	08/21
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>																						
304/300-C30050	Braddock	PM TDD: Marsh, Dennis						Construct approximately 950 LF of 8-foot concrete sidewalk along northbound side of Rolling Road						TPP ID#167. Final design submitted on 12/3/19. Project Data Sheet approved on 10/10/19. Land acquisition completed 7/29/19. Utility relocations (water, gas, and fiberoptics) within right of way are in progress. Plats for additional land rights received 10/28/19 and review complete. Utility plats due in December.																												
5G25-060-036-0		PM UTL: Maisel, Michael																																								
5G25-060-036	\$2,500,000	PM LAD: Alcon, Kelly																																								
	\$1,700,000	PM UDCD: Stevens, Michael																																								
		PM CPTED: Abifadel, Gibran																																								
Design																																										
Seminary Rd. Walkway - Magnolia Ln - Colfax Av																						09/16	01/17	08/17	03/18	04/19	06/19	09/19	06/18	NA	NA	08/18	09/19	02/19	04/19	NA	11/19	12/19	12/19	12/19	06/20	06/20
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>																						
304/300-C30050	Mason	PM TDD: Marsh, Dennis						900 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue						TPP ID#169. Plans approved on 7/2/19. Land acquisition completed on 9/4/19. VDOT permit received 10/3/19. Final construction package sent 10/17/19. Construction NTP 12/16/19, construction completion scheduled 6/15/19.																												
5G25-060-038-0		PM UTL: Maisel, Michael																																								
5G25-060-038	\$1,050,000	PM LAD: Monahan, Clyde																																								
	(\$550,000)	PM UDCD: Metafria, Fasika																																								
		PM CPTED: Qi, Maggie																																								
Construction																																										

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr			05/17	NA	01/18	10/18	04/19	02/19	08/20	10/19	NA	NA	11/19	06/20	12/19	12/20	NA	09/20	10/20	11/20	12/20	02/21	06/21		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill		PM TDD: Hojatzadeh, Max						Install walkway: Section 1- Greenskeepers Ct. to Soapstone Dr., Section 3-Whisperwood Glen Rd. to Ridge Heights Rd., Section 4-Harbor Ct. to Twin Branches Rd.						TPP ID#175. 2nd final design distributed for review 10/2/19 & received minor comments. DRB approved the design. Received utilities relocation design. LAD NTP 11/4/19. Land rights on 1 of 10 properties have been acquired.										
5G25-060-039-0			PM UTL: Maisel, Michael																						
5G25-060-039	\$2,300,000 (\$1,350,000)		PM LAD: Najeeb, Mohammed																						
			PM UDCCD: McCorkle, Lisa																						
			PM CPTED: Luo, Caijun																						
Land Acquisition																									
Sunrise Valley Dr. Walkway - Hitchcock Dr.- Colts Brook Dr			06/18	08/18	02/19	10/19	05/20	01/21	01/21	04/20	TBD	NA	05/20	12/20	01/21	06/21	NA	06/21	07/21	08/21	09/21	04/22	04/22		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill		PM TDD: Shahnaj, Sonia						Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive						TPP ID#176. Pre-final design distributed for review 10/18/19. Comments received on 12/5/19. Final design is underway. UFI is in progress.										
5G25-060-040-0			PM UTL: Pugh, Richard																						
5G25-060-040	\$900,000 \$400,000		PM LAD: Shubert, Beth																						
			PM UDCCD: Cutler, Tom																						
			PM CPTED: Harrell, William																						
Design																									
Great Falls St. Walkway - I-66 - North West St			10/15	01/16	TBD	07/17	09/18	11/18	05/19	12/17	NA	NA	12/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	09/19	11/20		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Beall, James						Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street						TPP ID#202. Bids opened 9/25/19. Utility relocations are complete. Notice of Award sent to Contractor 10/28/19. Construction bundled with Project ST-000036-003 North West Street Sidewalk.										
5G25-060-042-0			PM UTL: Yusufoglu, Eldar																						
5G25-060-042	\$3,250,000 \$2,050,000		PM LAD: Cate, Dennis																						
			PM UDCCD: Engida, Samuel																						
			PM CPTED: Qi, Maggie																						
Construction																									
Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave			11/17	12/17	11/18	06/19	08/20	05/21	05/21	05/20	05/20	NA	09/20	04/21	05/21	07/21	NA	06/21	07/21	08/21	09/21	05/22	05/22		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Mason		PM TDD: Zahirieh, Shahla						Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue						TPP ID#205. 2nd pre-final distributed to VDOT for review 11/14/19.										
5G25-060-043-0			PM UTL: Pugh, Richard																						
5G25-060-043	\$4,250,000 \$2,950,000		PM LAD: Honnick, John																						
			PM UDCCD:																						
			PM CPTED: Lilley, Ronald																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-044-0 \$6,750,000</p> <p>5G25-060-044 \$3,750,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCC: Metafria, Fasika PM CPTED: Qi, Maggie</p> <p><u>Project Description</u> Construct 1,550 LF of 9-foot wide, curb abutted sidewalk</p> <p><u>Monthly Remarks</u> TPP ID#234. Pre-final design is in progress.</p> <p>On Hold <input type="checkbox"/></p>																							
Design																							
<p>Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-045-0 \$1,750,000</p> <p>5G25-060-045 \$650,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Bailey, Stephen PM UDCC: Stevens, Michael PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u> Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter</p> <p><u>Monthly Remarks</u> TPP ID#235. Final construction package submitted to UDCC 12/12/19. Revised VDOT permit received 11/8/19. Fairfax Water relocation plans received 9/17/19. SWPPP finalized on 8/26/19. VPDES Notice of Coverage received 8/20/19. Land acquisition completed 5/21/19. Utility relocation are complete.</p> <p>On Hold <input type="checkbox"/></p>																							
Construction																							
<p>Route 1 at Fairhaven-Quander</p> <p>Route 1-RHPTI Ped Improvements</p> <p>304/300-C30050 Mount Vernon</p> <p>5G25-061-028-0 \$125,000</p> <p>5G25-061-028 \$8,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCC: Stevens, Michael PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection</p> <p><u>Monthly Remarks</u> TPP ID #188.01. 2nd Pre-final design plans underway.</p> <p>On Hold <input type="checkbox"/></p>																							
Design																							
<p>Reston Pkwy - DTR WB On-Ramp</p> <p>RMAG Phase II 2014</p> <p>304/300-C30050 Hunter Mill</p> <p>5G25-062-007-0 \$600,000</p> <p>5G25-062-007 \$350,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCC: PM CPTED:</p> <p><u>Project Description</u> Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades</p> <p><u>Monthly Remarks</u> TPP ID# 189.07 RMAG ID# 7 3rd final plans distributed for review 10/10/19. Final plat received 8/2/19. LAD NTP 9/6/19. Land rights on 0 of 1 properties have been acquired.</p> <p>On Hold <input type="checkbox"/></p>																							
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Reston Pkwy - DTR EB Off/On Ramps 06/17 08/17 12/17 05/18 04/19 02/19 01/20 NA NA NA NA NA NA NA NA 02/20 02/20 02/20 03/20 05/21 08/20

RMAG Phase II 2014
304/300-C30050 Hunter Mill
5G25-062-008-0 \$750,000
5G25-062-008 \$250,000

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Nguyen, Tan
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades

Monthly Remarks
TPP ID# 189.08 RMAG ID# 8 3rd final design distributed for review 10/10/19. Crosswalk study resubmitted 10/10/19. On Hold

Design

Bluement Way - Disc St Ped Br - Reston Pkwy 11/16 NA 11/17 04/19 02/20 03/20 03/20 12/19 NA NA 12/19 07/20 09/20 12/20 NA 09/20 09/20 09/20 10/20 03/21 03/21

RMAG Phase II 2014
304/300-C30050 Hunter Mill
5G25-062-011-0 \$650,000
5G25-062-011 \$296,000

Project Manager/Assignments
 PM TDD: Fasceski, Jeff
 PM UTL: Pugh, Richard
 PM LAD: Monahan, Clyde
 PM UDCD:
 PM CPTED: Xiong, Yuqing

Project Description
 Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluement Way

Monthly Remarks
TPP ID#189.11 RMAG ID#38. Final design is in progress. On Hold

Design

Sunrise Valley Dr - Reston Assoc Entrance NA NA NA NA NA NA NA 11/17 NA NA 11/17 10/18 NA NA NA 03/19 NA NA NA 08/19 12/19

RMAG Phase II 2014
304/300-C30050 Hunter Mill
5G25-062-014-0 \$140,000
5G25-062-014 (\$10,000)

Project Manager/Assignments
 PM TDD: Zahirieh, Shahla
 PM UTL:
 PM LAD: Monahan, Clyde
 PM UDCD:
 PM CPTED:

Project Description
 Provide pedestrian crosswalk on the east leg of the intersection

Monthly Remarks
TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwok at the intersection of Sunrise Valley Drive and Reston Parkway. On Hold

Construction

Sunrise Valley Dr. Bike Lanes – Glade Dr to Edmund Halley Dr 08/18 05/18 TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD 11/2018 On Hold

RMAG Phase II 2014
304/300-C30050 Hunter Mill
5G25-062-016-0 \$1,600,000
5G25-062-016 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED: Wynands, Nicole

Project Description
 Narrow median between Reston Pkwy and Fairfax County Pkwy to provide buffered bike lanes in each direction from Glade Drive to Edmund Halley Drive

Monthly Remarks
TPP ID# 189.16 /RMAG II ID# 16. Project is on hold pending re-evaluation of project scope from CPTED. On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC			03/17	08/17	12/17	06/18	01/19	10/19	01/20	12/18	NA	NA	12/18	08/19	09/19	01/20	NA	02/20	04/20	04/20	04/20	01/21	11/20		
Bike/Trail Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Braddock		PM TDD: Zahirieh, Shahla						Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk						TPP ID#B285. Land acquisition NTP 12/20/18. LAD completed 8/23/19. Scope revised to avoid impacts to NVCC. Revised plans based on reduction in scope were sent to VDOT for approval on 11/15/19.										
5G25-063-002-0			PM UTL: Pugh, Richard																						
5G25-063-002	\$2,000,000		PM LAD: Strayhorne, Robert																						
	\$1,870,000		PM UDCCD: Bajracharya, Sanjala																						
			PM CPTED: Lind, Adam																						
Utility Relocation																									
West Ox Rd. Trail - Penderbrook Rd. - Route 50			06/17	NA	01/18	07/18	04/19	11/19	07/19	11/18	NA	NA	11/18	06/19	01/19	06/19	NA	09/19	10/19	10/19	11/19	12/20	03/20		
Bike/Trail Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Sully		PM TDD: Marsh, Dennis						Install approximately 1,900 LF of 6 foot concrete walkway along southbound West Ox Road from Ox Hill Road to Route 50						TPP ID#B300. Construction is 10% complete. Construction NTP 11/11/19, construction completion scheduled 3/5/20.										
5G25-063-005-0			PM UTL: Maisel, Michael																						
5G25-063-005	\$1,200,000		PM LAD: Najeeb, Mohammed																						
	\$205,000		PM UDCCD: Engida, Samuel																						
			PM CPTED: TBD, To Be Determined																						
Construction																									
Westmoreland St. Bike Lanes - N. of Rosemont Dr.			10/17	10/17	03/18	08/18	02/20	09/19	03/20	03/19	NA	NA	03/19	01/20	NA	NA	NA	04/20	04/20	05/20	05/20	08/20	10/20		
Bike/Trail Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive						TPP ID#187. Final design is in progress. LAD NTP 3/22/19. Land rights on 2 of 3 properties have been acquired.										
5G25-063-009-0			PM UTL: Maisel, Michael																						
5G25-063-009	\$550,000		PM LAD: Finnell, Richard																						
	\$100,000		PM UDCCD: Engida, Samuel																						
			PM CPTED:																						
Land Acquisition																									
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	11/20		
County-Maintained Pedestrian Imp 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Beall, James						260 LF of 5-foot sidewalk along north side of North West Street						TPP ID#B294. Bid advertisement 8/26/19. Bid opening 9/25/19. Utility relocations are complete. Notice of Award sent to Contractor 10/28/19. Construction to be bundled with Project 5G25-060-042 Great Falls Street Walkway.										
ST-000036-003-0			PM UTL: Maisel, Michael																						
ST-000036-003	\$1,100,000		PM LAD: Glass, Lisa																						
	\$600,000		PM UDCCD: Engida, Samuel																						
			PM CPTED: Qi, Maggie																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Center Road Walkway - W Springfield HS - Garden Rd.			12/14	04/15	07/15	11/15	02/18	02/17	01/19	08/16	11/16	NA	03/17	06/17	12/17	09/18	NA	04/19	04/19	04/19	05/19	12/17	11/19
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050	Springfield		PM TDD: Madhusudhan, Galappa					667 LF of 5-foot sidewalk, including curb and gutter on south side of Center Road, storm drainage improvements, retaining wall, and potential road widening					On Hold <input type="checkbox"/>						
ST-000036-006-0			PM UTL: Yusufoglu, Eldar																
ST-000036-006		\$1,250,000 \$450,000	PM LAD: Baker, Lisa																
			PM UDCCD: Engida, Samuel																
			PM CPTED: Harrell, William																

Post-Construction

Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	10/17	11/18	12/19	01/19	04/20	11/18	NA	NA	03/19	10/19	12/19	07/20	NA	05/20	06/20	06/20	06/20	03/20	04/21
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050	Hunter Mill		PM TDD: Marsh, Dennis					Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road					On Hold <input type="checkbox"/>						
ST-000036-009-0			PM UTL: Maisel, Michael																
ST-000036-009		\$2,500,000 \$100,000	PM LAD: Najeeb, Mohammed																
			PM UDCCD: McCorkle, Lisa																
			PM CPTED: Harrell, William																

Utility Relocation

Kirby Road Walkway - Chesterbrook ES - Halsey Rd.			04/16	10/16	09/17	07/18	12/19	01/19	01/20	12/18	NA	NA	12/18	04/19	08/19	05/20	NA	02/20	02/20	03/20	04/20	12/19	09/20
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050	Dranesville		PM TDD: Turner, Latesa					Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road					On Hold <input type="checkbox"/>						
ST-000036-010-0			PM UTL: Pugh, Richard																
ST-000036-010		\$1,100,000 \$700,000	PM LAD: Strayhorne, Robert																
			PM UDCCD: Stevens, Michael																
			PM CPTED: Chellappa, Smitha																

Utility Relocation

Kirby Road Walkway - Halsey Rd. - Franklin Ave			04/16	10/16	09/17	07/18	12/19	01/19	01/20	12/18	NA	NA	12/18	08/19	08/19	05/20	NA	02/20	02/20	03/20	04/20	12/19	12/20
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050	Dranesville		PM TDD: Turner, Latesa					Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road					On Hold <input type="checkbox"/>						
ST-000036-011-0			PM UTL: Pugh, Richard																
ST-000036-011		\$1,750,000 \$250,000	PM LAD: Strayhorne, Robert																
			PM UDCCD: Stevens, Michael																
			PM CPTED: Chellappa, Smitha																

Utility Relocation

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Pleasant Valley Rd. Walkway - Elklick Run - Dominion Power Lines			01/18	04/18	02/19	12/19	05/20	11/20	11/20	01/20	TBD	NA	02/20	10/20	TBD	TBD	NA	11/20	12/20	01/21	02/21	11/21	11/21
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050	Sully		PM TDD: Fasceski, Jeff					Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road					TPP ID#162. Pre-final design is in progress. Additional survey requested 12/10/19 for on-site BMP.						
ST-000036-013-0			PM UTL: Yusufoglu, Eldar																
ST-000036-013		\$3,250,000 (\$550,000)	PM LAD: Alcon, Kelly																
			PM UDCCD: Delmare, Lauren																

Design

Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	07/19	08/19	09/19	10/19	05/20	05/20
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050	Lee		PM TDD: El Kaissi, Mohamad					Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps					TPP ID#180A. Construction task order has been negotiated. Anticipated construction NTP mid-January.						
ST-000036-014-0			PM UTL: Maisel, Michael																
ST-000036-014		\$1,600,000 (\$500,000)	PM LAD: Strayhorne, Robert																
			PM UDCCD: Cutler, Tom																
			PM CPTED: Bandy, Audra																

Construction

Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.			04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla					Construct 5-foot sidewalk along west side of Old Mount Vernon Road					TPP ID#191. Final plans were approved on 1/23/18. LAD completed 5/2/18. VDOT permit received 9/7/18. Final construction package to UDCCD 3/7/19. Mylar signed 3/27/19. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Punchlist is complete.						
ST-000036-016-0			PM UTL: Yusufoglu, Eldar																
ST-000036-016		\$1,525,000 (\$575,000)	PM LAD: Shubert, Beth																
			PM UDCCD: McCorkle, Lisa																
			PM CPTED:																

Post-Construction

Telegraph Road Walkway Ph III - Wilton to Farmington			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	03/19	01/19	04/19	NA	07/19	08/19	09/19	10/19	05/20	01/20
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050	Lee		PM TDD: El Kaissi, Mohamad					Install 960 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps					TPP ID#180A. Construction NTP 9/17/19, construction completion scheduled 1/14/20. Construction 50% complete.						
ST-000036-018-0			PM UTL: Maisel, Michael																
ST-000036-018		\$950,000 \$0	PM LAD: Bailey, Stephen																
			PM UDCCD: Cutler, Tom																
			PM CPTED: Bandy, Audra																

Construction

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status		FUT (\$)																						
Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	12/19	08/18	01/20	03/18	NA	NA	10/18	07/19	08/19	04/20	NA	02/20	03/20	04/20	05/20	11/19	02/21	
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
County-Maintained Bike/Trail Imp - 2014			PM TDD: Hojatzadeh, Max						Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows						TPP ID#B288. Project delivery will follow Fairfax County Public Improvement Plan requirements. LDS approved Public Improvement plan on 11/8/19. Retaining wall design approved by LDS on 12/16/19. Land acquisition completed on 7/10/19. SWPPP has been finalized. VDOT Land Use Permit is being prepared.									
304/300-C30050		Braddock	PM UTL: Pugh, Richard																					
ST-000037-003-0			PM LAD: Baker, Lisa																					
ST-000037-003		\$3,000,000	PM UDCCD: Syed-Muhammad, Abul																					
		\$1,800,000	PM CPTED: Wynands, Nicole																					
Design																								
Route 50 Trail			10/16	01/17	07/17	03/18	08/19	05/19	01/20	03/19	NA	NA	04/19	09/19	NA	NA	NA	01/20	02/20	02/20	03/20	04/20	07/20	
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
County-Maintained Bike/Trail Imp - 2014			PM TDD: Turner, Latesa						Construct 5-foot concrete sidewalk on south side of Route 50, up off ramp to West Ox Road, and terminating in Fairfax Town Center parking lot						TPP ID#B303. Final plans distributed for review on 8/21/19. LAD NTP 4/8/19. Land acquisition completed 9/17/19. Land rights on 2 of 2 properties have been acquired.									
304/300-C30050		Springfield	PM UTL: Maisel, Michael																					
ST-000037-005-0			PM LAD: Baker, Lisa																					
ST-000037-005		\$1,150,000	PM UDCCD: Cutler, Tom																					
		(\$250,000)	PM CPTED: Steinhilber, Will																					
Design																								
Lorton Arts Access Road			02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	10/18	11/18	11/18	12/18	10/19	10/19	
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050		Mount Vernon	PM TDD: Nabavi, Seyed						Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123						Construction substantially complete 10/30/19.									
TS-000020-001-0			PM UTL:																					
TS-000020-001		\$1,700,000	PM LAD: Monahan, Clyde																					
		\$500,000	PM UDCCD: Lim, Vannak																					
			PM CPTED: Guarino, Michael																					
Post-Construction																								
McLean Streetscape Phase III			11/11	NA	05/13	06/15	08/16	09/15	12/16	08/15	TBD	09/15	09/15	08/16	NA	NA	08/17	08/17	09/17	10/17	02/18	12/15	11/18	
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
315/300-C30080		Dranesville	PM TDD: Beall, James						Chain Bridge Road from Laughlin Street to Corner Lane; Shell Drive to Center Street						VDOT Transportation Enhancement Grant Project approved on 11/8/11. Construction substantially complete 11/27/18. VDOT permit released 4/19/19. LAP close-out iis complete. As builts have been sent to VDOT. Punch list is complete. Final invoice to VDOT pending.									
CR-000004-001-00003			PM UTL: Nguyen, Tan																					
CR-000004-001		\$2,750,000	PM LAD: Kresge, Carol																					
		\$444,371	PM UDCCD: Stevens, Michael																					
			PM CPTED: Lind, Adam																					
Post-Construction																								