



County of Fairfax, Virginia

MEMORANDUM

DATE: June 28, 2021

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the June 2021 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Martha Coello, BRAC Coordinator
Anna Nissinen, Chief of Communications, Marketing and TDM Programs
Robin Geiger, Head of Communications, Transportation Marketing Section
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Smitha Chellappa, Coordination and Funding Division (CFD)
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Section Chief, Capital Projects, CPTED
Lauren Delmare, Transportation Planner III, CPTED
Ajmal Hamidi, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

June 28, 2021

Page 2 of 4

David Loss, Transportation Planner III, CPTED
Don Moyer, Engineer III, CPTED
John Honnick, Transportation Planner IV, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Tina Curtis, Transportation Planner II, TSD
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD
Tim Kutz, Transportation Planner II, TPD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
John Dresser, Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Francesco Lauretti, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Alex Tsybin, Engineering Technician III, TDD
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services
Ronald N. Kirkpatrick, Contracting Officer, DPWES
Carey F. Needham, Deputy Director, DPWES – Capital Facilities
Rona Courtney, Admin V, Directors Office, DPWES
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Tiya Raju, Acting Director, Building Design and Construction Division (BDCD)
Dennis Cate, Director, Land Acquisition Division (LAD)
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)
Vickie McEntire Anglin, County Surveyor, UDCD

Transportation Design Division Monthly Projects Status Report

June 28, 2021

Page 3 of 4

Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD

Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Demelew Teshome, Engineer IV, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Timothy Butler, Appraisal Manager, LAD

Beth Shubert, Project Coordinator, LAD

Ricky Foley, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Lisa Glass, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Right-of-Way Agent, LAD

Mohammed Najeeb, Right-of-Way Agent, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Hunter Mill District Supervisors Office

Lee District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Claudia Llana, Transportation & Land Use Director, Fairfax & Arlington Counties

Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Transportation Design Division Monthly Projects Status Report

June 28, 2021

Page 4 of 4

Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

John Russell, Engineering Supervisor, Materials QA

Ronald Seale, Supervisor, Materials

Kari Fuhrman, Maintenance

Norman Whitaker, Director, Transportation Planning

Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Allan Melliza, Washington Gas

Mark Tajnai, Washington Gas

Jeff Acierto, Cox Communication

Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

June 2021

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 – 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	4 – 20
FUND 30010 – COUNTY CONSTRUCTION	21 - 22
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	22 – 31

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Cinderbed Bikeway - Cinderbed Rd. Bikeway	102/500-C50000	AA1400137-15-137	AA1400137-15	Lee	\$14,000,000	\$6,942,000	02/18	04/19	06/20	12/20	11/21	05/22	03/22	06/21	04/21	07/21	07/21	03/22	01/22	11/22	06/22	06/22	07/22	08/22	11/22	11/23	05/24	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Fasceski, Jeff				Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges				UPC #106143. TPP ID#122. Pre-final design distributed to various agencies for review 12/1/2020. All VDOT comments received and being evaluated. 1st submission to LDS completed 1/14/2021. Comments from LDS submission received and being evaluated. Citizens Meeting held 5/10/2021 with comments collected. No request for public hearing from Post Willingness advertisements. All utility easement instruments (Dominion Energy, COX and Verizon) received and under review. Waiting for revised plats and remaining plats for the project.																	
			PM UTL: Yusufoglu, Eldar																									
			PM LAD: Monahan, Clyde																									
			PM UDCCD: Engida, Samuel																									
			PM CPTED: Lilley, Ronald																									

Design

Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria	102/500-C50000	AA1400141-16-0	AA1400141-16	Lee	\$3,600,000	\$0	02/18	08/18	03/19	08/20	08/21	02/22	12/21	05/21	NA	06/21	07/21	11/21	04/21	10/21	03/22	03/22	04/22	05/22	10/22	12/23	06/23	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Turner, Latesa				Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line				UPC #109607. TPP ID# 182. Final design in progress. Utility relocation designs in progress.																	
			PM UTL: Pugh, Richard																									
			PM LAD: Baker, Lisa																									
			PM UDCCD:																									
			PM CPTED: Luo, Caijun																									

Design

Rt-7 sidewalk	102/500-C50000	DCBPA-069	AA1400069-12	Providence	\$2,175,000	(\$128,600)	04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Hojatzadeh, Max				Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange				UPC #103280. TMSAM ID# 32. Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT permit released 3/3/2020. EOR's BMP recommendation completed 11/18/2020. Asbuilts submitted 4/6/21. LAP closeout is in progress.																	
			PM UTL: Yusufoglu, Eldar																									
			PM LAD: Baker, Lisa																									
			PM UDCCD: McCorkle, Lisa																									
			PM CPTED:																									

Post-Construction

Rt.7 Sidewalk under Rt.123 South Side	102/500-C50000	DCBPA-070	AA1400070-12	Providence	\$2,150,000	(\$254,590)	04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Hojatzadeh, Max				Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange				UPC #103281. TMSAM ID# 32. Construction substantially complete 8/24/18. VDOT permit released 3/3/2020. EOR's BMP recommendation completed 11/18/2020. Asbuilts submitted 4/6/21. LAP closeout is in progress.																	
			PM UTL: Yusufoglu, Eldar																									
			PM LAD: Shubert, Beth																									
			PM UDCCD: McCorkle, Lisa																									
			PM CPTED:																									

Post-Construction

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																													
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																					
SW South side Soapstone to South Lakes																							09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	06/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20	On Hold <input type="checkbox"/>
Sunrise Valley Dr 102/500-C50000 DCBPA-073 AA1400073-12			Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Engida, Samuel PM CPTED: Lind, Adam				<u>Project Description</u> Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive				<u>Monthly Remarks</u> UPC #103284. RMAG ID# 31. Construction substantially complete 6/8/2020. VDOT permit released 9/15/2020. As-built approved by VDOT 2/17/2021. LAP close-out completed. Final invoice submitted 5/12/21.																																
Post-Construction																																												
SW North side Soapstone to South Lakes																							09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	07/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20	On Hold <input type="checkbox"/>
Sunrise Valley Dr 102/500-C50000 DCBPA-074 AA1400074-12			Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: Engida, Samuel PM CPTED: Lind, Adam				<u>Project Description</u> Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive				<u>Monthly Remarks</u> UPC #103285. RMAG ID# 12. Construction substantially complete 6/8/2020. VDOT permit released 9/15/2020. As-built approved by VDOT 2/17/2021. LAP close-out is complete. Final invoice submitted 5/12/21.																																
Post-Construction																																												
Sunset Hills/Town Center Pkwy																							NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	09/19	09/19	09/19	10/19	01/20	12/16	06/20	On Hold <input type="checkbox"/>
RMAG 102/500-C50000 RMAG-099 AA1400099-13			Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: Lim, Vannak PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements				<u>Monthly Remarks</u> UPC #107437. RMAG ID#6. Construction NTP 3/18/2020. Signal timing approved 4/30/2020. Substantially complete 6/8/2020. LAP closeout complete 8/19/2020. VDOT permit released 8/20/2020. As-built submitted to VDOT 4/6/2021. Final invoice submitted 5/4/21.																																
Post-Construction																																												
Sunrise V- S. Side Glade to Reston Pkwy																							08/13	NA	12/13	07/14	08/15	01/17	11/18	08/15	NA	03/16	03/16	10/18	10/18	05/19	04/19	05/19	05/19	06/19	07/19	12/17	06/20	On Hold <input type="checkbox"/>
RMAG 102/500-C50000 RMAG-100 AA1400100-13			Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Lim, Vannak PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway				<u>Monthly Remarks</u> UPC #107438. RMAG ID# 7 & 8. Substantially complete 6/8/2020. Punch list completed. VDOT permit released 2/9/2021. As-built approved by VDOT 2/17/2021. Final invoice submitted 5/4/21.																																
Post-Construction																																												

Jun 2021

Project Name		Jun 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<p>Wiehle Ave @ W&OD Trail 11/14 04/15 10/16 05/18 12/20 04/17 07/21 02/20 NA 06/20 07/20 07/21 07/20 04/22 12/21 01/22 03/22 04/22 05/22 11/20 06/23</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p>RMAG <u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>102/500-C50000 Hunter Mill PM TDD: Shahnaj, Sonia Construct bicycle and pedestrian grade separated crossing UPC #107439. RMAG ID# 5. 2nd Final design distributed for review on 5/3/2021. LAD NTP issued on 7/6/2020. Land rights on 3 of 7 properties have been acquired including donation of easements on 1 property. ROW authorization package submitted to VDOT on 2/28/2020 and approved on 6/9/2020. Utility relocation NTP for DEV transmission facilities issued on 7/1/2020 with relocation anticipated September 2021. Other utility relocation designs are on-going.</p> <p>RMAG-102 PM UTL: Pugh, Richard</p> <p>AA1400102-13 \$13,050,000 PM LAD: Alcon, Kelly</p> <p>(\$366,300) PM UDCCD: Lim, Vannak</p> <p>PM CPTED: Aguayo, Vanessa</p>																							
<p>Land Acquisition</p> <p>11/19 01/20 07/20 10/20 10/21 01/22 05/22 05/21 NA 09/21 10/21 04/22 TBD TBD 10/22 11/22 12/22 01/23 03/23 07/23 09/23</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p>Wolftrap Elementary School SRTS <u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>102/500-C50000 Hunter Mill PM TDD: Lauretti, Francesco Provide protected crosswalk at Beulah Road and Talisman Drive and bike lanes along Beulah Road for approximately 2,200 LF UPC #113637. 2nd Pre-final design distributed for review on 5/3/21. Draft plats received 11/16/2020 and review is complete. Due to drainage issues, meeting held with VDOT on 2/3/2021 to discuss and issue was resolved. Plans to be revised per agreement with VDOT. Cox Communications relocation coordination is underway.</p> <p>SRTS-150 PM UTL: Yusufoglu, Eldar</p> <p>AA1400150-19 \$500,000 PM LAD: Foley, Richard</p> <p>\$0 PM UDCCD:</p> <p>PM CPTED: Stevens, Daniel</p>																							
<p>Design</p> <p>03/20 NA 10/20 NA 02/21 06/21 06/21 NA NA NA NA NA NA NA NA 07/21 09/21 10/21 11/21 03/22 03/22</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p>Vienna Merrifield Bike Share <u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>102/500-C50000 Providence PM TDD: Zahirieh, Shahla Installation of 7 bike share stations within the Vienna Merrifield area UPC #110477. TMSAMS ID# 107. Construction substantial complete 12/24/2020. Construction NTP 7/8/19. CN Award Authorization received from VDOT on 4/15/19. Ribbon cutting was held on 2/4/2021. Contractor is working on punch list. As-built plans were approved by LDS on 4/22/2021. VDOT Land Use Permit released on 5/5/2021. Minor punch list (paving and tree work) to completed in two weeks.</p> <p>TF-000045-002-0 PM UTL: Nguyen, Tan</p> <p>TF-000045-002 \$0 PM LAD:</p> <p>\$0 PM UDCCD:</p> <p>PM CPTED:</p>																							
<p>Design</p> <p>07/15 01/16 05/16 08/17 04/18 08/17 08/18 06/17 NA 02/18 02/18 06/18 10/18 05/19 01/19 01/19 01/19 03/19 05/19 07/19 12/20</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p>Scotts Run Wilkwy <u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>TMSAMS PM TDD: Dresser, John Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park UPC #110477. TMSAMS ID# 107. Construction substantial complete 12/24/2020. Construction NTP 7/8/19. CN Award Authorization received from VDOT on 4/15/19. Ribbon cutting was held on 2/4/2021. Contractor is working on punch list. As-built plans were approved by LDS on 4/22/2021. VDOT Land Use Permit released on 5/5/2021. Minor punch list (paving and tree work) to completed in two weeks.</p> <p>102/500-C50000 Providence PM UTL: Nguyen, Tan</p> <p>TMSAMS-107 PM LAD: Monahan, Clyde</p> <p>AA1400107-13 \$4,240,000 PM UDCCD: Bhinge, Deepak</p> <p>(\$147,702) PM CPTED: Aguayo, Vanessa</p>																							
<p>Post-Construction</p>																							

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			09/20	NA	NA	12/20	02/21	06/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	06/21	07/21	07/21	08/21	12/21	12/21
--	--	--	-------	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Jeff Todd Way Infiltration Basin
 124/400-C40011 Mount Vernon
 2G40-021-001-0
 2G40-021-001 \$246,000
 \$0

Project Manager/Assignments
 PM TDD: Nabavi, Seyed
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Retrofit of existing Stormwater Management Pond on Jeff Todd Way to comply with SWM Performance and VDOT street acceptance requirements.

Monthly Remarks
 Final Construction Package submitted on 6/3/2021. VDOT permit received 4/13/2021. Final design submitted to VDOT on 2/26/2021. Nutrient credits reserved for the project on 11/25/2020.

On Hold

Construction

			08/18	NA	03/19	10/20	06/21	06/21	03/22	06/21	NA	NA	06/21	03/22	03/21	09/22	NA	03/22	04/22	05/22	07/22	09/22	01/23
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

VRE Rolling Road Station Parking Lot Expansion
 124/400-C40011 Springfield
 2G40-055-000-A-0
 2G40-055-000 \$2,300,000
 \$1,300,000

Project Manager/Assignments
 PM TDD: Fasceski, Jeff
 PM UTL: Yusufoglu, Eldar
 PM LAD: Foley, Richard
 PM UDCD: Bhinge, Deepak
 PM CPTED: Abifadel, Gibran

Project Description
 Surface parking lot expansion

Monthly Remarks
TPP ID#358. This project to be permitted through Land Development Services (LDS). 1st design submission accepted by LDS 10/6/2020. Comments from LDS received and being addressed. Community Information Meeting held 6/10/21. Feedback due 6/24/21. Plats are in progress. Coordinating with Norfolk Southern Railroad (NSR) for parcel data. LAD requires nine months due to extensive communication required with NSR. Dominion, Verizon Virginia, and Cox Communications authorized for guy adjustments.

On Hold

Design

			12/17	NA	08/18	11/19	07/21	04/20	01/22	06/21	NA	NA	06/21	01/22	NA	NA	NA	02/22	02/22	03/22	04/22	10/21	10/22
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Giles Run & Laurel Hill
 124/400-C40011 Mount Vernon
 2G40-067-000-0
 2G40-067-000 \$2,250,000
 (\$550,000)

Project Manager/Assignments
 PM TDD: Turner, Latesa
 PM UTL: Pugh, Richard
 PM LAD: Baker, Lisa
 PM UDCD:
 PM CPTED: Borkowski, Tad

Project Description
 Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development

Monthly Remarks
 This project will be permitted through the Land Development Services (LDS) review process. 1st submission to LDS on 11/18/19. Comments received and are being addressed. Project plats are being prepared. No utility issues. LAD NTP delayed due to additional time required for the consultant to address 1st LDS submission review comments, complete geotechnical investigations and obtain review agency (FCPA, UFM and Streetlight) approvals. LAD NTP anticipated June 2021.

On Hold

Design

			03/18	06/18	04/21	11/21	04/22	03/23	03/23	01/22	04/22	NA	05/22	02/23	03/23	12/23	NA	12/23	01/24	02/24	03/24	10/24	10/24
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS
 RMAG Phase II
 124/400-C40011 Hunter Mill
 2G40-085-002-0
 2G40-085-002 \$5,500,000
 \$0

Project Manager/Assignments
 PM TDD: Shahnaj, Sonia
 PM UTL: Maisel, Michael
 PM LAD: Shubert, Beth
 PM UDCD:
 PM CPTED: Malik, Zuhra

Project Description
 Improve existing walkway and install missing link on the north side of Sunrise Valley Drive

Monthly Remarks
TPP ID# 189.04. RMAG ID# 4 Intermediate design distributed for agency review on 4/30/2021. Received VDOT comments on 6/14/2021. Comments are under review.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Town Center Parkway Bike Lanes			03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
10/2018 On Hold <input checked="" type="checkbox"/>																							
RMAG Phase II			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill		PM TDD: Zahirieh, Shahla					Construct cycle tracks by					TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.										
2G40-085-006-0			PM UTL: Nguyen, Tan					reducing median and lane widths															
2G40-085-006	\$1,800,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
Innovation Center to Arrowbrook			06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	02/20	02/20	04/20	05/20	05/20	03/21
On Hold <input type="checkbox"/>																							
HMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Dresser, John					600 LF of multi-purpose, lighted					TPP ID# 190.06 HMSAMS ID# 7. Construction substantially complete 3/1/2021. Waiting for COX broadband connection for HAWK signal. VDOT signal inspection in process. construction NTP was 5/4/2020. VDOT has agreed to accept maintenance responsibility for the HAWK signal. VDOT's approval of HAWK signal timings received 12/15/2020. Contractor's punchlist items have been completed. LDS site as-built review submission initiated 5/18/2021.										
2G40-086-007-0			PM UTL: Maisel, Michael					trail from the Arrowbrook															
2G40-086-007	\$1,250,000		PM LAD: Monahan, Clyde					Development to Sunrise Valley															
	\$0		PM UDCCD: Bajracharya, Sanjala					Drive. HAWK signal installation															
			PM CPTED: Abifadel, Gibran					across Sunrise Valley Drive.															
Post-Construction																							
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
On Hold <input type="checkbox"/>																							
HMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill		PM TDD: Roberson, Jeanmarie					Provide 1,100 LF of 8-foot wide					TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordinatination with citizens by Supervisor's office is pending.										
2G40-086-014-A-0			PM UTL: Maisel, Michael					walkway on east side of Monroe															
2G40-086-014	\$1,677,500		PM LAD:					Street to complete missing links															
	\$0		PM UDCCD: Stevens, Michael																				
			PM CPTED: Stevens, Daniel																				
Post-Construction																							
Monroe Street (Southern Segment, Monroe Manor to Dwight)			06/17	NA	09/18	11/19	11/20	05/21	03/21	07/20	10/20	NA	10/20	02/21	02/20	08/20	NA	04/21	05/21	06/21	07/21	04/22	04/22
On Hold <input type="checkbox"/>																							
HMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill		PM TDD: Roberson, Jeanmarie					Provide 900 LF of 6-foot wide					TPP ID#190.13 HMSAMS ID# 13. Final construction package authorized on 4/26/21. Construction task order in progress. CN NTP scheduled for 6/20/21. Nutrient Credit Agreement package submitted to VDOT on 4/20/21.										
2G40-086-014-B-0			PM UTL: Maisel, Michael					sidewalk on east side of Monroe															
2G40-086-014	\$1,372,500		PM LAD: Alcon, Kelly					Street to complete missing links															
	\$0		PM UDCCD: Stevens, Michael																				
			PM CPTED: Stevens, Daniel																				
Construction																							

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)			03/20	NA	NA	06/20	10/20	01/22	01/22	02/21	NA	NA	02/21	10/21	NA	NA	NA	02/22	02/22	03/22	04/22	09/22	09/22	
HMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Roberson, Jeanmarie						Upgrade curb ramps, crosswalks, and pedestrian push buttons on all four approaches						TPP ID# 190.13 HMSAMS ID# 13. Final design complete. VDOT clearance to LUP received on 2/24/21. Land rights are required for the traffic signal. LAD NTP issued 2/25/2021. Offer letters have been sent out. Land rights on 0 of 2 properties have been acquired.									
2G40-086-014-C-0			PM UTL: Nguyen, Tan																					
2G40-086-014	\$150,000		PM LAD: Shubert, Beth																					
	\$0		PM UDCCD: Lim, Vannak																					
			PM CPTED: Stevens, Daniel																					
Land Acquisition																								
Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr			12/16	01/17	05/17	02/18	04/21	07/21	07/21	09/19	11/19	NA	12/19	07/21	07/21	10/22	NA	11/22	12/22	01/23	02/23	02/24	02/24	
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40013	Springfield		PM TDD: Roberson, Jeanmarie						Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding						TPP ID#23. Final plans distributed on 3/8/21. NTP for land acquisition issued on 12/20/19. Land rights on 9 of 13 properties have been acquired. New appraisals for two properties received. Land Acquisition public hearing deferred again, rescheduled for 6/8/21. Project schedule adjusted accordingly. Utility relocation design for FFXWATER, DVP, COX, & VZ is in progress. Gas relocation is complete.									
2G40-087-003-0			PM UTL: Nguyen, Tan																					
2G40-087-003	\$8,500,000		PM LAD: Shubert, Beth																					
	\$0		PM UDCCD: Lim, Vannak																					
			PM CPTED: Luo, Caijun																					
Land Acquisition																								
Backlick Road and Industrial Road			04/19	12/19	08/20	07/21	10/21	03/23	03/23	11/21	02/22	NA	02/22	10/22	10/22	07/23	NA	05/23	07/23	08/23	09/23	12/24	12/24	
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40013	Mason Lee		PM TDD: Nabavi, Seyed						Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						TPP ID# 21 & 91 Pre-final design is in progress. Geotechnical investigation is in progress. Public Information meeting held 12/16/2020. Utility test holes complete. Utilities review and coordination under way.									
2G40-087-010-0			PM UTL: Maisel, Michael																					
2G40-087-010	\$7,000,000		PM LAD: Alcon, Kelly																					
	\$0		PM UDCCD: Alexandrow, Nikolai																					
			PM CPTED: Alexandrow, Nikolai																					
Design																								
Terminal Rd LTL at Rt 286			05/19	09/19	02/20	12/20	09/21	05/22	05/22	07/21	07/21	NA	09/21	04/22	05/22	11/22	NA	07/22	08/22	09/22	10/22	05/23	05/23	
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40013	Mount Vernon		PM TDD: Hojatzadeh, Max						Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway						TPP ID#027.03. Final design in process. Utility coordination is underway. Project plats receive and under review. Utility companies preparing plats due in July.									
2G40-087-020-0			PM UTL: Maisel, Michael																					
2G40-087-020	\$3,700,000		PM LAD: Strayhorne, Robert																					
	\$0		PM UDCCD: Alexandrow, Nikolai																					
			PM CPTED: Alexandrow, Nikolai																					
Design																								

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Chesterbrook Rd. Walkway S - Chesterbrook Vale Ct to N. Albemarle St</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Dranesville 2G40-088-005-0 2G40-088-005 \$1,000,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED: Steinhilber, Will</p> <p><u>Project Description</u> Construct walkway on southside of Chesterbrook Road</p> <p><u>Monthly Remarks</u> TPP ID#107. Survey received 10/2/2020. Utility designations received on 11/12/2020. NTP for Intermediate (30%) design issued on 4/26/21. Schedule to be developed upon receipt of 30% design.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Design</p> <p>Chesterbrook Rd. Walkway S - Chesterbrook Vale Ct to N. Albemarle St</p>																							
<p>Creek Crossing E - Fairway Drive to Old Courthouse Rd.</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Hunter Mill 2G40-088-011-0 2G40-088-011 \$650,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: PM UDCD: PM CPTED: Bandy, Audra</p> <p><u>Project Description</u> Replace existing substandard sidewalk and fill in missing segments of sidewalk along east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road</p> <p><u>Monthly Remarks</u> CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design. Schedule for project implementation to be developed after confirmation of available funding by Town. Public meeting documents will be posted for comment through mid-May 2021. Estimate verification will proceed when the public comment phase completes for the project.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Design</p> <p>Creek Crossing E - Fairway Drive to Old Courthouse Rd.</p>																							
<p>Chesterbrook Rd. Walkway S - Chesterford Way to Maddux Lane</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Dranesville 2G40-088-016-0 2G40-088-016 \$2,225,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCD: Metafria, Fasika PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u> Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road</p> <p><u>Monthly Remarks</u> TPP ID#305. Construction substantially complete 8/11/2020. VDOT re-inspection completed 11/13/2020. Awaiting 80% germination. Nutrient credit transfer agreement executed by VDOT 1/22/2021.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Post-Construction</p> <p>Chesterbrook Rd. Walkway S - Chesterford Way to Maddux Lane</p>																							
<p>Magarity Road Walkway - Ware Rd to Peabody Dr.</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence 2G40-088-025-0 Dranesville 2G40-088-025 \$4,200,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Yusufoglu, Eldar PM LAD: Strayhorne, Robert PM UDCD: Bhinge, Deepak PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.</p> <p><u>Monthly Remarks</u> TPP Project #150- HMSAMS - Final design plans are in progress. Received LDS SWM approval. LAD NTP given on 2/9/2021. Land rights on 12 of 27 properties have been acquired. Utility relocation coordination (DEV, WGL, FW and fiber optics) is in progress. Gas relocation NTP was issued on 3/4/2021. FW water relocation design at 75% complete, to be installed by FW after Gas line completion and prior to walkway construction. Coordination in progress with Colonies property HOA to replace the existing right turn lane to their gated community.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Land Acquisition</p> <p>Magarity Road Walkway - Ware Rd to Peabody Dr.</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr			01/19	04/19	10/19	04/20	12/20	10/21	06/21	07/20	NA	NA	07/20	06/21	04/21	09/21	NA	07/21	08/21	09/21	10/21	12/22	12/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia						Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek						On Hold <input type="checkbox"/>									
2G40-088-026-0			PM UTL: Pugh, Richard																					
2G40-088-026		\$9,500,000	PM LAD: Alcon, Kelly																					
		\$0	PM UDCCD: Lim, Vannak																					
			PM CPTED: Hamidi, AJ																					
Utility Relocation																								
North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.			02/17	05/17	05/18	09/18	03/19	02/20	02/20	02/19	NA	NA	02/19	11/19	12/19	04/20	NA	05/20	NA	NA	10/20	06/21	04/21	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed						Construct 5-foot concrete sidewalk along the south side of North Shore Drive						On Hold <input type="checkbox"/>									
2G40-088-027-0			PM UTL: Pugh, Richard																					
2G40-088-027		\$1,500,000	PM LAD: Strayhorne, Robert																					
		\$0	PM UDCCD: Stevens, Michael																					
			PM CPTED: Wells, Chris																					
Post-Construction																								
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7			08/16	01/17	03/18	12/19	01/21	02/21	11/21	10/20	NA	NA	10/20	10/21	04/21	08/21	NA	01/22	02/22	03/22	04/22	12/22	02/23	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mason		PM TDD: Vanzandt, Mark						Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road						On Hold <input type="checkbox"/>									
2G40-088-028-0			PM UTL: Nguyen, Tan																					
2G40-088-028		\$6,350,000	PM LAD: Najeeb, Mohammed																					
		\$0	PM UDCCD:																					
			PM CPTED: Askarzadeh, Negin																					
Land Acquisition																								
Mason Neck Trail - Gunston Rd. - Route 1 to Potomac River			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct 10' Shared Use Path along Gunston Rd from Pohick Bay golf course entrance to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage work and grading.						On Hold <input type="checkbox"/>									
2G40-088-031-0			PM UTL:																					
2G40-088-031		\$9,118,474	PM LAD:																					
		\$5,118,474	PM UDCCD:																					
			PM CPTED: Stevens, Daniel																					
Pre-Design																								

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Hunter Village Dr Walkway (Wentworth to Flax)																							
<div style="display: flex; justify-content: space-between;"> <div style="width: 20%;"> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-038-0 2G40-088-038</p> </div> <div style="width: 20%;"> <p>Springfield \$700,000 \$0</p> </div> <div style="width: 20%;"> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Pugh, Richard PM LAD: Glass, Lisa PM UDCD: Engida, Samuel PM CPTED: Stevens, Daniel</p> </div> <div style="width: 20%;"> <p><u>Project Description</u> Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive</p> </div> <div style="width: 20%;"> <p><u>Monthly Remarks</u> TPP ID#134. Construction was substantially completed on 5/28/21. Nutrient Credit Transfer Agreement submitted to VDOT on 5/6/21.</p> </div> </div>																							
On Hold <input type="checkbox"/>																							
Post-Construction																							
Lisle Ave Walkway (Griffith to Sportsman)																							
<div style="display: flex; justify-content: space-between;"> <div style="width: 20%;"> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-044-0 2G40-088-044</p> </div> <div style="width: 20%;"> <p>Dranesville \$900,000 \$0</p> </div> <div style="width: 20%;"> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Maisel, Michael PM LAD: Baker, Lisa PM UDCD: Abtey, Leykun PM CPTED: Stevens, Daniel</p> </div> <div style="width: 20%;"> <p><u>Project Description</u> Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue</p> </div> <div style="width: 20%;"> <p><u>Monthly Remarks</u> TPP ID#147. LAD completed 3/31/2021. VDOT permit received 5/12/21. Construction authorization package is in progress. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity.</p> </div> </div>																							
On Hold <input type="checkbox"/>																							
Utility Relocation																							
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)																							
<div style="display: flex; justify-content: space-between;"> <div style="width: 20%;"> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-049-0 2G40-088-049</p> </div> <div style="width: 20%;"> <p>Mason \$600,000 \$0</p> </div> <div style="width: 20%;"> <p><u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Alcon, Kelly PM UDCD: PM CPTED: Stevens, Daniel</p> </div> <div style="width: 20%;"> <p><u>Project Description</u> Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School</p> </div> <div style="width: 20%;"> <p><u>Monthly Remarks</u> TPP ID#161. This project to be permitted through LDS review process. Waiting for finalized plan from FCPS in order to revise project scope. Project on hold until project scope revised.</p> </div> </div>																							
03/2021 On Hold <input checked="" type="checkbox"/>																							
Land Acquisition																							
Great Falls St Walkway (Grande to Haycock)																							
<div style="display: flex; justify-content: space-between;"> <div style="width: 20%;"> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-057-0 2G40-088-057</p> </div> <div style="width: 20%;"> <p>Dranesville \$0 \$0</p> </div> <div style="width: 20%;"> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: PM LAD: PM UDCD: PM CPTED:</p> </div> <div style="width: 20%;"> <p><u>Project Description</u> Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane</p> </div> <div style="width: 20%;"> <p><u>Monthly Remarks</u> TPP ID# 201. Pre-scoping is underway.</p> </div> </div>																							
On Hold <input type="checkbox"/>																							
Pre-Design																							

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Ingleside Ave Walkway (McLean Cc to Church Hill)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--------------------------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD:	Marsh, Dennis	Construct approximately 950' of 6'-8' asphalt walkway from McLean Community Center to Churchill				TPP ID 204. Initial pre-scoping exercise was completed by TDD in May 2021. Project is in initiation phase for preliminary design. A task order was requested from consultant on 5/4/21. Survey notifications sent 5/25/21 and survey request sent on 5/27/21. Survey is anticipated to start in mid to late July.												
2G40-088-059-0			PM UTL:	Nguyen, Tan																	
2G40-088-059		\$950,000	PM LAD:																		
		\$0	PM UDCD:																		
			PM CPTED:																		

Pre-Design

Rock Hill Rd Walkway (Sterling to Astoria)			07/19	09/19	03/20	05/20	02/21	01/22	06/21	09/20	NA	NA	09/20	06/21	01/21	08/21	NA	07/21	08/21	09/21	10/21	04/23	08/22
--------------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD:	Marsh, Dennis	Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction				TPP ID 211. Final Plans approved by VDOT. Permit application in progress for June submission. LAD NTP issued 9/17/2020. Land rights on 1 of 3 properties have been acquired. Public hearing to file certificates on 2 properties held 5/18/21. Fiberlight & Zayo relocations 99% complete. Cox relocation to start in mid to late June. SWM plans approved by LDS on 4/21/2020. TMP approved 10/14/2020. Pavement Marking & Signage approved by VDOT 2/11/21. Freeboard waiver approved 5/11/2021. Draft CN package to UDCD ON 5/27/21.												
2G40-088-062-0			PM UTL:	Yusufoglu, Eldar																	
2G40-088-062		\$1,750,000	PM LAD:	Najeeb, Mohammed																	
		\$0	PM UDCD:																		
			PM CPTED:	Marfurt, Lindsay																	

Land Acquisition

Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	02/21	08/20	07/21	NA	NA	NA	NA	NA	05/20	02/21	NA	08/21	09/21	09/21	09/21	09/21	09/21	04/22
---------------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
124/400-C40011	Lee		PM TDD:	Madhusudhan, Galappa	Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway				TPP ID# 228. Final design resubmitted for review 6/22/21. WGL and Dominion relocations completed. Verizon to coordinate with the contractor during construction to lift & lay between drainage structures, if needed. Schedule adjusted due to additional time required by consultant to address comments received from L&D, VDOT. Contingency request by consultant was approved on 5/24/21.												
2G40-088-066-0			PM UTL:	Pugh, Richard																	
2G40-088-066		\$1,100,000	PM LAD:																		
		\$0	PM UDCD:																		
			PM CPTED:	Lilley, Ronald																	

Design

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	09/21	04/21	02/22	07/21	NA	NA	07/21	02/22	04/22	12/22	NA	11/22	12/22	01/23	02/23	06/22	11/23
-------------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD:	Turner, Latesa	Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road				TPP ID# 238. Final design is underway. Draft plats received 1/27/2021. Meeting held 12/10/2020 with LDS to resolve SWM comments. 2nd LDS submittal anticipated June 2021. Utility relocation design in progress (WGL, FW, CenturyLink, Cox, Verizon and DEV). LAD NTP anticipated June 2021.												
2G40-088-069-0			PM UTL:	Pugh, Richard																	
2G40-088-069		\$2,700,000	PM LAD:	Strayhorne, Robert																	
		\$0	PM UDCD:	Stevens, Michael																	
			PM CPTED:	Abifadel, Gibran																	

Design

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Chesterbrook Rd Walkway (Forest to N 41st St)			09/20	12/20	07/21	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Dranesville		PM TDD:	Hojatzadeh, Max				Construct walkway on southside of Chesterbrook Road				TPP ID#107. Survey received 10/2/2020. Utility designations received on 11/12/2020. NTP for Intermediate (30%) design issued on 4/26/21. Schedule to be developed upon receipt of 30% design.												
2G40-088-071-0			PM UTL:	Nguyen, Tan																				
2G40-088-071	\$1,500,000		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:	Steinhilber, Will																				

Design

Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	05/21	10/21	10/21	04/22	07/21	TBD	NA	08/21	03/22	04/21	06/22	NA	05/22	05/22	05/22	08/22	08/22	12/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD:	Ayers, Robert				Approximately 600 LF of 10-foot wide SUP with wayfinding signs				TPP ID# 87.01 2nd Pre-final design in progress. Advance plans received on 5/11/2021 and comments forwarded to AE on 5/18/2021. Plat request submitted 6/14/2021. Second Prefinal Plan distribution scheduled for end of June. Most utility relocations are within existing right of way. Additional test holes are in progress.											
2G40-088-072-0			PM UTL:	Maisel, Michael																			
2G40-088-072	\$550,000		PM LAD:	TBD, To Be Determined																			
	\$0		PM UDCD:	TBD, To Be Determined																			
			PM CPTED:	Wynands, Nicole																			

Design

Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	02/21	08/21	04/22	08/22	08/22	11/21	NA	NA	12/21	07/22	01/22	07/22	NA	09/22	10/22	11/22	01/23	12/23	12/23
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD:	Dresser, John				Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.				TPP ID# 87.02 Pre-Final design is in progress. H&HA study was submitted as the Intermediate submission to VDOT and SWPD on 2/9/2021. Comments have been received from VDOT and SWPD. An LDS submission for Drainage/SWM and Floodplain study reviews/approvals will be made prior to the Pre-Final submission to VDOT.											
2G40-088-073-0			PM UTL:	Maisel, Michael																			
2G40-088-073	\$1,600,000		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:	Wells, Chris																			

Design

Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	02/21	07/21	11/21	01/22	01/22	NA	NA	NA	NA	NA	TBD	TBD	NA	02/22	04/22	05/22	06/22	05/23	05/23
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD:	Dresser, John				Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.				TPP ID# 87.03 Pre-Final design is in progress. Geotechnical analysis is in progress. The Environmental JPA process has been initiated. An LDS submission is planned for mid June prior to the Pre-Final submission to VDOT.											
2G40-088-074-0			PM UTL:	Maisel, Michael																			
2G40-088-074	\$2,500,000		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:	Marfurt, Lindsay																			

Design

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	NA	08/20	10/21	04/22	04/22	06/21	NA	NA	TBD	TBD	04/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis			Approximately 775LF of 10-foot wide SUP with 150LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements						TPP ID# 87.04 3rd Prefinal design in progress. Utility relocations within ROW (fiberoptic and water). Plat schedule to be adjusted due to scope revision at the Prosperity Ave intersection the location of the only land rights on the project. Addendum authorized 4/19/21 for Prosperity intersection and corridor analysis due to 4th leg crosswalk. Water relocation plan in design.												
2G40-088-075-0			PM UTL: Maisel, Michael																					
2G40-088-075	\$950,000		PM LAD: Foley, Richard																					
	\$0		PM UDCCD: Lim, Vannak																					
			PM CPTED: Steinhilber, Will																					
Design																								
Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	NA	08/20	10/21	04/22	04/22	04/21	NA	NA	05/21	02/22	04/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis			Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50						TPP ID# 87.05 Final plans are being prepared. LAD NTP issued 5/6/2021. Land rights on 0 of 1 property have been aquired. Utility relocations within ROW (fiberoptic, Dominion and water). Dominion pole relocation authorized 3/18/21.												
2G40-088-076-0			PM UTL: Maisel, Michael																					
2G40-088-076	\$900,000		PM LAD: Foley, Richard																					
	\$0		PM UDCCD: Lim, Vannak																					
			PM CPTED: Steinhilber, Will																					
Land Acquisition																								
Memorial St/Donora Dr Pedestrian Crossing			12/18	NA	04/20	08/20	02/21	03/21	08/21	10/20	NA	NA	10/20	05/21	NA	NA	NA	09/21	10/21	10/21	10/21	12/21	02/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa			Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive						TPP ID#657. 2nd Final Design submitted to VDOTon 5/27/21. LAD NTP issued 10/29/2020. Land rights on 1 of 1 property have been acquired. Land acquisition completed 5/13/2021.												
2G40-088-077-0			PM UTL: Pugh, Richard																					
2G40-088-077	\$500,000		PM LAD: Alcon, Kelly																					
	\$0		PM UDCCD: Bhinge, Deepak																					
			PM CPTED: Askarzadeh, Negin																					
Design																								
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A			05/19	09/19	NA	08/20	06/21	12/21	12/21	12/20	NA	NA	01/21	08/21	04/21	02/22	NA	01/22	02/22	02/22	02/22	08/22	08/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis			Approximately 600 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades						TPP ID# 87.04A Project design and land rights halted to address scope revision proposed by CPTED. Revised scope design analysis completed. Design addendum has been requested. Project schedule will be revised after a task order amendment is negotiated/executed. Project Data Sheet approved by LDS on 1/13/2021. LAD NTP 1/7/2021. Land rights on 0 of 2 properties have been acquired.												
2G40-088-079-A-0			PM UTL: Nguyen, Tan																					
2G40-088-079	\$300,000		PM LAD: Foley, Richard																					
	\$0		PM UDCCD:																					
			PM CPTED: Stevens, Daniel																					
Land Acquisition																								

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B			08/20	09/20	NA	12/20	06/21	11/21	01/22	06/21	NA	NA	06/21	12/21	NA	NA	NA	01/22	02/22	02/22	02/22	05/22	05/22
----------------------------------------------------	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program
 124/400-C40011 Providence
 2G40-088-079-B-0
 2G40-088-079 \$150,000
 \$0

Project Manager/Assignments
 PM TDD: Marsh, Dennis
 PM UTL: Nguyen, Tan
 PM LAD: Najeeb, Mohammed
 PM UDCD: Abtew, Leykun
 PM CPTED:

Project Description
 Sixty LF sidewalk connection including curb ramp upgrades and crosswalks at the Arlington Boulevard and Stonehurst Drive intersection

Monthly Remarks
PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which was removed from project -072. Advance copy 2nd Pre-final plans and draft plats received 5/14/2021. Comments returned on 5/26/21. Temporary easement on 2 properties are required. Project to be completed under Countywide Permit.

On Hold

Design

Pole Road Crosswalk Improvements			04/21	NA	07/21	09/21	11/21	08/22	08/22	12/21	TBD	NA	01/22	06/22	TBD	TBD	NA	09/22	11/22	11/22	11/22	03/23	03/23
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program
 124/400-C40011 Mount Vernon
 2G40-088-083-0
 2G40-088-083 \$0
 \$0

Project Manager/Assignments
 PM TDD: Vanzandt, Mark
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Construct median refuge island. Project will also improve pedestrian crosswalks and curb ramps.

Monthly Remarks
 TPP ID# TBD: Intermediate design in progress.

On Hold

Design

Cedar Lane Crosswalk Improvements			04/21	05/21	07/21	09/21	11/21	01/22	01/22	NA	NA	NA	NA	NA	NA	NA	NA	03/22	05/22	05/22	05/22	09/22	09/22
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program
 124/400-C40011 Providence
 2G40-088-084-0
 2G40-088-084 \$0
 \$0

Project Manager/Assignments
 PM TDD: Vanzandt, Mark
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Construct median refuge island and upgrade crosswalks/curb ramps.

Monthly Remarks
 TPP ID# TBD: Intermediate design in progress.

On Hold

Design

Rt.28 Widening (PWC L to Rt.29) NVTA-70			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	03/23
-----------------------------------------	--	--	-------	-------	-----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-------	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program
 124/400-C40017 Sully
 2G40-100-000-0 Springfield
 2G40-100-000 \$80,782,000
 \$0

Project Manager/Assignments
 PM TDD: Beall, James
 PM UTL: Maisel, Michael
 PM LAD: Shubert, Beth
 PM UDCD:
 PM CPTED: Chellappa, Smitha

Project Description
 Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29

Monthly Remarks
UPC #108720. TPP ID# 062. Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP issued 6/15/2020. Substantial completion 3/31/2023, final completion 7/28/2023. VDOT and FHWA concurred with final noise impact analysis 6/3/21. Community meeting on noise barriers scheduled for 6/17/2021. VDOT approved geotechnical report in May 2021. 100% plans, revised buffer waiver, and initial phase of ROW plans are under review.

On Hold

Construction

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/20	06/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
Balls Hill Rd/Old Dominion Dr Int			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40013	Dranesville		PM TDD: Roberson, Jeanmarie				Intersection improvements, including pedestrian facilities				TPP ID#022. Concept design underway. Project improvements to be in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Design team currently implementing recommended design adjustments to lane width and buffer strip per the internal meeting held on 3/31/21. Preliminary plans to be submitted in June 2021. Final schedule will be provided upon completion of intermediate design.													
2G40-152-000-0			PM UTL: Nguyen, Tan																					
2G40-152-000	\$20,500,000	\$0	PM LAD:																					
			PM UDCCD:																					
			PM CPTED: Guarino, Michael																					

Design

01044 Little River Turnpike EB @ Oasis Drive			02/20	NA	NA	07/20	09/20	11/20	05/21	NA	NA	NA	NA	NA	NA	NA	NA	06/21	07/21	07/21	08/21	06/21	01/22	On Hold <input type="checkbox"/>
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Mason		PM TDD: Hojatzadeh, Max				Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.				Task Order #20 - Final design approved. VDOT permit received 6/3/21. County building permit for bus shelter in progress. Construction authorization package in progress.													
4YP202-01044			PM UTL:																					
TS-000015-026	\$250,000	\$250,000	PM LAD:																					
			PM UDCCD:																					
			PM CPTED:																					

Design

01433-Braddock Rd EB @ Dunleigh Dr			04/19	06/19	09/19	NA	10/19	09/20	03/20	NA	NA	NA	NA	NA	NA	NA	NA	09/20	10/20	10/20	10/20	06/21	03/21	On Hold <input type="checkbox"/>
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Braddock		PM TDD: Vanzandt, Mark				Install shelter, bench, and trash can.				VDOT LUP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Final construction package submitted on 9/1/2020. Part of UDCCD Task Order #1. Substantially complete 3/26/21. Individual permit pending punchlist closeout. Building inspection passed 5/4/21.													
4YP202-01433			PM UTL:																					
TS-000011-033	\$0	\$0	PM LAD:																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					

Post-Construction

01697 Old Keene Mill Road WB @ Commerce Street			02/20	NA	NA	05/20	09/20	10/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	06/21	07/21	07/21	07/21	04/22	11/21	On Hold <input type="checkbox"/>
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa				Install concrete bus shelter pad, bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work.				Final design received 9/23/2020. Signed Design waiver package submitted to VDOT on 3/5/21. Countywide permit package submitted 3/25/21, clearance received 3/31/21. Draft Construction package submitted to UDCCD on 5/11/21.													
4YP202-01697			PM UTL:																					
TS-000014-042	\$50,000	\$50,000	PM LAD:																					
			PM UDCCD:																					
			PM CPTED:																					

Design

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

02075 Gallows Rd @ Boone Blvd			09/20	NA	NA	10/20	12/20	07/21	04/21	11/20	NA	NA	12/20	03/21	NA	NA	NA	04/21	05/21	05/21	07/21	10/21	10/21
-------------------------------	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
124/400-C40011	Providence		PM TDD: Hojatzadeh, Max					Replace existing bus pad and bench with shelter, bench, trash can, and bike racks.					Final construction package submitted to UDCD on 5/3/21. Building permit for bus shelter issued 5/11/21. Part of UDCD Task Order #5.							
4YP202-02075			PM UTL:																	
TS-000017-042		\$0	PM LAD: Alcon, Kelly																	
		\$0	PM UDCD:																	
			PM CPTED:																	

Construction

02152 Glade Drive NB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	08/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	09/21	10/21	10/21	10/21	09/20	02/22
---------------------------------------	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco					Install concrete bus shelter pad, bus shelter, and loading pad.					Land acquisition completed 9/9/2020. Draft design waiver package submitted to VDOT 3/23/2021.							
4YP202-02152			PM UTL:																	
TS-000013-039		\$50,000	PM LAD: Glass, Lisa																	
		\$0	PM UDCD: Carlin, Craig																	
			PM CPTED:																	

Design

02153 Glade Drive SB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	07/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	08/21	09/21	09/21	09/21	09/20	01/22
---------------------------------------	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco					Install concrete bus shelter pad, bus shelter, and loading pad.					Land acquisition completed 8/12/2020. Design waiver submitted 4/28/21.							
4YP202-02153			PM UTL:																	
TS-000013-040		\$50,000	PM LAD: Glass, Lisa																	
		\$0	PM UDCD: Carlin, Craig																	
			PM CPTED:																	

Design

02154 Glade Drive NB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	07/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	08/21	09/21	09/21	09/21	09/20	01/22
------------------------------------------	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco					Install concrete bus shelter pad, bus shelter, and loading pad.					Land acquisition completed 9/9/2020. Design waiver submitted 4/28/21.							
4YP202-02154			PM UTL:																	
TS-000013-041		\$50,000	PM LAD: Glass, Lisa																	
		\$0	PM UDCD: Carlin, Craig																	
			PM CPTED:																	

Design

Project Name		Jun 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
02155 Glade Drive SB @ Green Range Drive		07/18	NA	NA	01/19	06/19	11/19	07/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	08/21	09/21	09/21	09/21	09/20	01/22	
Bus Stop Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>			
124/400-C40011	Hunter Mill	PM TDD: Lauretti, Francesco		Install concrete bus shelter pad, bus shelter, and loading pad.							Land acquisition completed 8/12/2020. Design waiver submitted 4/28/21.												
4YP202-02155		PM UTL:																					
TS-000013-042	\$50,000	PM LAD: Glass, Lisa																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
Design																							
02160 Glade Drive SB @ Green Range Drive		06/20	NA	NA	07/20	07/20	06/21	03/21	12/20	NA	NA	12/20	02/21	NA	NA	NA	04/21	06/21	06/21	07/21	10/21	10/21	
Bus Stop Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>			
124/400-C40011	Hunter Mill	PM TDD: Hojatzadeh, Max		Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.							Final construction package submitted to UDCD on 4/29/21. Part of UDCD Task Order #5												
4YP202-02160		PM UTL:																					
TS-000013-048	\$0	PM LAD: Najeeb, Mohammed																					
	\$0	PM UDCD:																					
		PM CPTED:																					
Construction																							
02161 Glade Drive NB @ Millrace Lane		06/20	NA	NA	07/20	07/20	06/21	03/21	12/20	NA	NA	12/20	02/21	NA	NA	NA	04/21	06/21	06/21	07/21	09/21	10/21	
Bus Stop Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>			
124/400-C40011	Hunter Mill	PM TDD: Hojatzadeh, Max		Install concrete loading pad, bench, and trash can.							Final construction package submitted to UDCD on 4/29/21. Part of UDCD Task Order #5												
4YP202-02161		PM UTL:																					
TS-000013-049	\$0	PM LAD: Najeeb, Mohammed																					
	\$0	PM UDCD:																					
		PM CPTED:																					
Construction																							
02633 Lee Jackson Memorial Highway WB @ Muirfield Lane		02/20	NA	NA	07/20	09/20	10/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	06/21	07/21	07/21	07/21	04/22	10/21	
Bus Stop Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>			
124/400-C40011	Sully	PM TDD: Madhusudhan, Galappa		Install concrete loading pad, sidewalk along with drainage improvements and associated grading work.							Final design received 9/30/2020. Signed Design waiver package submitted to VDOT on 3/5/21. Countywide permit package submitted 3/25/2021, clearance received 3/31/21. Draft Construction package submitted to UDCD on 5/11/21.												
4YP202-02633		PM UTL:																					
TS-000019-007	\$20,000	PM LAD:																					
	\$20,000	PM UDCD:																					
		PM CPTED:																					
Design																							

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road			02/20	NA	NA	07/20	10/20	10/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	08/21	08/21	08/21	04/22	11/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.						VDOT accepted final design 5/13/21. VDOT permit application submitted 6/14/21. Draft package being prepared . Schedule adjusted due to delay in receiving VDOT comments.									
4YP202-02817			PM UTL:																					
TS-000016-055		\$35,000	PM LAD:																					
		\$35,000	PM UDCD:																					
			PM CPTED:																					
Design																								
02902 North Shore Drive EB @ Northgate Square			02/20	NA	NA	06/20	09/20	12/20	11/20	09/20	NA	NA	09/20	10/20	NA	NA	NA	12/20	01/21	01/21	02/21	12/21	06/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Hojatzadeh, Max						Install 8'x8' concrete bus stop pad with bench						Final construction package submitted to UDCD on 12/29/2020. Part of UDCD Task Order #2.									
4YP202-02902			PM UTL:																					
TS-000013-045		\$0	PM LAD: Shubert, Beth																					
		\$0	PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
03160 Richmond Highway NB @ Holly Hill Road			02/20	NA	NA	07/20	11/20	10/21	08/21	02/21	NA	NA	03/21	07/21	NA	NA	NA	09/21	10/21	10/21	10/21	04/22	03/22	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Replace bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.						Final design is in progress. Signed Design Waiver package submitted to VDOT on 5/6/21. NTP issued to LAD on 3/10/21. Draft construction package is being prepared. LAD NTP resissued on 5/18/21.									
4YP202-03160			PM UTL:																					
TS-000016-054		\$50,000	PM LAD:																					
		\$50,000	PM UDCD:																					
			PM CPTED:																					
Land Acquisition																								
03217-Rolling Rd SB @ Edinburgh Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	05/20	NA	NA	NA	01/21	02/21	02/21	02/21	06/21	07/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark						Install shelter, bench, and trash can.						Final construction package submitted on 1/29/21. Part of UDCD Task Order #3									
4YP202-03217			PM UTL:																					
TS-000016-051		\$50,000	PM LAD: Alcon, Kelly																					
		\$0	PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
03807 Wiehle Avenue NB @ North Shore Drive			02/20	NA	NA	06/20	12/20	08/21	01/22	04/21	NA	NA	06/21	12/21	NA	NA	NA	02/22	03/22	03/22	05/22	12/21	09/22	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Hojatzadeh, Max						Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.						Task Order #20 - Final plan approved. Awaiting to receive approval for buffer width programmatic waiver. Plats received. DRB application submitted on 5/7/21.									
4YP202-03807			PM UTL:																					
TS-000013-046	\$0		PM LAD: Alcon, Kelly																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
03817-Wiehle Ave NB @ North Shore Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	07/20	NA	NA	NA	11/20	12/20	12/20	12/20	06/21	07/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Vanzandt, Mark						Install shelter, bench, and trashcan.						Final construction package submitted to UDCD 11/16/2020. Part of UDCD Task Order #3.									
4YP202-03817			PM UTL:																					
TS-000013-044	\$50,000		PM LAD: Alcon, Kelly																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
04000 Elden St SB @ Alabama Dr			09/20	NA	NA	10/20	12/20	12/20	02/21	NA	NA	NA	NA	NA	NA	NA	NA	04/21	05/21	05/21	05/21	05/21	08/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Hojatzadeh, Max						Install concrete bus pad, shelter, bench, and trash can						Final design complete. This project to be permitted through the Town of Herndon. Permit application submitted 2/2/21. Awaiting plan review and approval by Town of Herndon.									
4YP202-04000			PM UTL:																					
TS-000012-028	\$0		PM LAD: Alcon, Kelly																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
06118-Rolling Rd NB @ Edinburgh Dr			04/19	06/19	09/19	10/19	05/20	09/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	01/21	02/21	02/21	02/21	06/21	07/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Vanzandt, Mark						Install shelter, bench, and trash can.						VDOT permit received 1/15/2021. Building permit received 10/5/2020. Final construction package submitted on 1/29/21. Part of UDCD Task Order #3.									
4YP202-06118			PM UTL:																					
TS-000016-052	\$50,000		PM LAD: Alcon, Kelly																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
5000935 Columbia Pike SB @ Marshall Drive			02/20	NA	NA	07/20	10/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	03/21	03/21	03/21	04/22	06/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mason		PM TDD:	Madhusudhan, Galappa			Install concrete loading pad, retaining wall, concrete sidewalk, curb ramps, bench, along with drainage improvements and associated grading work.				Signed Design waiver package submitted to VDOT on 3/5/21. Countywide permit package submitted to VDOT on 1/25/21. Final construction package authorized 3/5/21. UDCC Task Order #4.												
4YP202-5000935			PM UTL:																				
TS-000015-022		\$50,000	PM LAD:	Carlin, Craig																			
		\$50,000	PM UDCC:																				
			PM CPTED:																				
Construction																							
5000999 Carlin Springs Road NB, North of 7-11			02/20	NA	NA	07/20	10/20	10/21	09/21	01/21	NA	NA	01/21	08/21	NA	NA	NA	10/21	11/21	11/21	11/21	04/22	03/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mason		PM TDD:	Madhusudhan, Galappa			Install loading pad, sidewalk along with drainage improvements and associated grading work.				LAD NTP 1/11/2021. Revised design waiver package submitted to VDOT on 6/9/21.												
4YP202-5000999			PM UTL:																				
TS-000015-025		\$20,000	PM LAD:	Strayhorne, Robert																			
		\$20,000	PM UDCC:																				
			PM CPTED:																				
Land Acquisition																							
5001008 Carlin Springs Road NB @ Columbia Pike			02/20	NA	NA	07/20	10/20	10/21	09/21	01/21	NA	NA	01/21	08/21	NA	NA	NA	10/21	11/21	11/21	11/21	04/22	03/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mason		PM TDD:	Madhusudhan, Galappa			Install loading pad, sidewalk along with drainage improvements and associated grading work.				Final Design waiver package resubmitted to VDOT 12/23/20. LAD NTP 1/11/2021. Signed design waiver package submitted to VDOT on 4/9/21.												
4YP202-5001008			PM UTL:																				
TS-000015-024		\$20,000	PM LAD:	Strayhorne, Robert																			
		\$20,000	PM UDCC:																				
			PM CPTED:																				
Land Acquisition																							
5001052 Leesburg Pike EB @ Glen Carlyn Road			02/20	NA	NA	07/20	11/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	04/22	07/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mason		PM TDD:	Madhusudhan, Galappa			Replace existing shelter, pad, bench, and curb ramps with new concrete pad, bus shelter, bike rack, bench, and curb ramps along with drainage improvements.				Construction authorization 3/31/21. Building permit for shelter issued 3/16/21. Part of UDCC Task Order #5.												
4YP202-5001052			PM UTL:																				
TS-000015-023		\$35,000	PM LAD:	Carlin, Craig																			
		\$35,000	PM UDCC:																				
			PM CPTED:																				
Construction																							

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
5001154 Arlington Blvd WB @ Prosperity Ave			09/20	NA	NA	10/20	12/20	12/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	02/21	05/21	07/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Hojatzadeh, Max				Replace existing bus pad and shelter.				Final construction package submitted to UDCC on 12/29/2020. Building permit for bus shelter issued 2/18/21. Part of UDCC Task Order #3.												
4YP202-5001154			PM UTL:																				
TS-000017-041		\$0	PM LAD:																				
		\$0	PM UDCC: Carlin, Craig																				
			PM CPTED:																				
Construction																							
Rt. 123 @ Jermantown Rd.			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	09/20
Spot Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Lauretti, Francesco				Add right turn lanes on northbound and southbound				Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction substantially complete 9/27/2020. Draft nutrient credit transfer agreement approved by VDOT pending submittal of final package. VDOT permit released 3/30/2021. VPDES Notice of Termination submitted to LDS 4/22/21.												
RSP101-01400			PM UTL: Yusufoglu, Eldar				Route 123, including drainage improvements																
2G40-028-012		\$2,500,000	PM LAD: Lefcourt, Eric																				
		\$0	PM UDCC: Samiyi, Bijan																				
			PM CPTED:																				
Post-Construction																							
			01/21	11/21	NA	10/22	06/23	07/24	12/23	02/23	TBD	NA	03/23	11/23	TBD	TBD	NA	03/24	04/24	05/24	06/24	02/26	08/25
Innovation Station North Neighborhood Access SUP			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Dranesville		PM TDD: Shahnaj, Sonia				Add shared-use path and lighting between Innovation Center				TPP ID# 190.15 HMSAMS ID#15 Design TO approved on 1/22/21 and NTP issued on 1/26/2021. Survey is underway and expected in June 2021. Wetland and RPA boundary delineation work is in progress. The project falls within the limits of the development plans for Rivana. The current scope of the project will not be changed for the development.												
ST-000048-001-0			PM UTL:				Metrorail Station Kiss-and-Ride lot, Farougi Court and Apgar Place																
ST-000048-001		\$8,810,000	PM LAD:																				
		\$0	PM UDCC: Marfurt, Lindsay																				
			PM CPTED:																				
Survey																							
			01/20	05/20	07/20	NA	09/20	03/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	04/21	05/21	11/21	04/21
Reston Bike Share Phase II			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Shahnaj, Sonia				Installation of 21 bike share stations. 17 in parking lane. 5 require improvements including curb ramps for 2 & concrete pads for 3. 1 station to be installed in turn lane & requires road diet.				VDOT LUP permit received for 19 of 21 bike share stations including 17 on 12/6/19 in parking lanes & 2 stations w/pad on 11/25/20. VDOT LUP extension received for the stations in parking lanes on 5/10/21. Station #19: Substantially completed 4/20/21, VDOT LUP for the station submitted 5/10/21. Station #12: Substantially completed 4/23/21, VDOT inspection requested 5/10/21, VDOT LUP for the station submitted 5/10/21. Stations #9 & 15 (curb ramp only): Construction completed 2/10/21. Stations #5 & 13: Construction completed 9/18/20.												
TS-000026-001-0			PM UTL:																				
TS-000026-001		\$325,000	PM LAD:																				
		\$325,000	PM UDCC: Carlin, Craig																				
			PM CPTED:																				
Post-Construction																							

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
00953 Richmond Hwy NB @ Woodlawn Trail			04/21	08/21	11/21	TBD	02/22	05/22	05/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	06/22	07/22	07/22	07/22	11/22	11/22	
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
303/300-C30010	Mount Vernon		PM TDD: Madhusudhan, Galappa						Concrete Shelter Pad with bench and trash can and associate grading.						Project initiation in progres.									
4YP202-00953			PM UTL:																					
CR-000007-001		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
Pre-Design																								
05991 Columbia Pike WB @ John Marr Dr			04/21	08/21	11/21	NA	02/22	12/22	12/22	04/22	TBD	NA	05/22	11/22	TBD	TBD	NA	02/23	03/23	03/23	04/23	10/23	10/23	
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
303/300-C30010	Mason		PM TDD: Madhusudhan, Galappa						Loading pad with Shelter, bench, detectable warning surface along with associated grading work.						TPP ID #21001. Survey is in progress. Survey notification letters sent 3/25/2021.									
4YP202-05991			PM UTL:																					
CR-000007-001		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
Survey																								
5001177 Patrick Henry Drive NB @ Brook Drive			04/21	08/21	11/21	TBD	02/22	12/22	12/22	04/22	TBD	NA	05/22	11/22	TBD	TBD	NA	02/23	03/23	03/23	08/23	TBD	TBD	
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
303/300-C30010	Mason		PM TDD: Madhusudhan, Galappa						Loading pad with Loading pad,bench, trash can, sidewalk, detectable warning surface along with associated grading work.						Survey is in progress. Survey notification letters sent 3/25/2021.									
4YP202-5001177			PM UTL:																					
CR-000007-001		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
Survey																								
5001687 Chain Bridge Rd NB @ Brawner St			04/21	08/21	11/21	TBD	02/22	12/22	12/22	04/22	TBD	NA	05/22	11/22	TBD	TBD	NA	02/23	03/23	03/23	03/23	08/23	08/23	
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
303/300-C30010	Dranesville		PM TDD: Madhusudhan, Galappa						Loading Pad with Shelte, trash can, bench, detectable warning surfacer & associated grading work.						Survey is in progress. Survey notification letters sent 3/25/2021.									
4YP202-5001687			PM UTL:																					
CR-000007-001		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
Survey																								

Project Name		Jun 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
5001914 Patrick Henry Dr NB @ Greenwood Dr		04/21	08/21	11/21	TBD	02/22	12/22	12/22	04/22	TBD	TBD	05/22	11/22	TBD	TBD	TBD	03/23	03/23	03/23	03/23	08/23	08/23	On Hold <input type="checkbox"/>
MSMD Bus Shelter Replacement 303/300-C30010 4YP202-5001914 CR-000007-001		Mason	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Loading Pad with shelter, bench, trash can, detectable warning surface along with associated grading work.				<u>Monthly Remarks</u> Survey is in progress. Survey notification letters sent 3/25/2021.												
Survey																							
Westmoreland Street and Hopewood Drive Intersection Improvements		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
Dranesville District 303/300-C30010 ST-000005-005-0 ST-000005-005		Dranesville	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: PM LAD: PM UDCCD: PM CPTED: Abifadel, Gibran				<u>Project Description</u> Install median refuge at Westmoreland Street and Hopewood Drive and relocate bus stop from south of Hopewood Drive to north of the new crosswalk				<u>Monthly Remarks</u> TPP ID #21001. Proposal is under review and negotiation is in progress.												
Pre-Design																							
Stonecroft Boulevard Widening Sully Police Station		TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD	On Hold <input type="checkbox"/>
304/300-C30050 009217-0 5G25-064-000		Sully	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: PM CPTED: Guarino, Michael				<u>Project Description</u> Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard				<u>Monthly Remarks</u> Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.												
Construction																							
Jefferson Manor Improvements Phase IIIA		03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21	On Hold <input type="checkbox"/>
304/300-C30050 2G25-097-000-0 2G25-097-000		Lee	<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Metafria, Fasika PM CPTED: Guarino, Michael				<u>Project Description</u> Infrastructure reconstruction on Albemarle Drive in Jefferson Manor				<u>Monthly Remarks</u> TPP ID#220. Construction 95% complete. Construction NTP 9/28/2020; construction completion scheduled 7/25/2021. Contract awarded on 7/27/2020. Pardon Our Dust meeting held on 9/10/2020. Draft nutrient credit transfer agreement submitted to VDOT 4/7/2021.												
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			08/18	11/18	NA	08/19	09/20	12/20	06/21	08/20	NA	NA	09/20	03/21	NA	NA	NA	07/21	08/21	08/21	08/21	10/21	01/22	
Pedestrian Improvements - Bond Fund			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco			Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court						VDOT accepted final design 5/13/21. VDOT permit application submitted 6/24/21. Draft CN package to UDCD 6/21/21. Land acquisition completed 3/31/21.												
4YP201-PB009-C			PM UTL: Yusufoglu, Eldar																					
ST-000021-009	\$500,000		PM LAD: Baker, Lisa																					
	\$0		PM UDCD: Stevens, Michael																					
			PM CPTED: Hamidi, AJ																					
Design																								
Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	09/21	
Pedestrian Improvements - Bond Funded			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Ayers, Robert			Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park						Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10./15/07. Project website created. Construction NTP 9/28/2020, completion scheduled 9/22/2021. Storm drainage system complete. Slope stability piers complete. Installing sidewalk, curb and bike lane. VDOT review of Draft Nutrient Credit Transfer Agreement completed 5/12/21. Final Nutrient Credit Transfer Agreement in progress. Construction 73% complete.												
4YP201-PB023			PM UTL: Nguyen, Tan																					
ST-000021-023	\$5,100,000		PM LAD: Cate, Dennis																					
	\$0		PM UDCD: Samiyi, Bijan																					
			PM CPTED:																					
Construction																								
Cinder Bed Road			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17	
Cinder Bed Road Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Khorashadi, Brook			Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road						Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Street acceptance is in progress. Meeting with VDOT Permit and Drainage on 2/23/21 to discuss Wing Scour Comments and reach a resolution. Feedback received on 2/25/2021 on final field remediation measures. Coordinating with UDCD on final field work. A task order is being negotiated to address the final punch list items. Underdrain issue is resolved.												
4YP214-0			PM UTL: Nguyen, Tan																					
5G25-054-000	\$6,892,088		PM LAD: Shubert, Beth																					
	\$0		PM UDCD: Samiyi, Bijan																					
			PM CPTED: Borkowski, Tad																					
Post-Construction																								
North Chambliss St./Beauregard St.			02/20	NA	12/19	06/20	11/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	05/21	05/21	05/21	06/21	08/21	08/21	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Nabavi, Seyed			Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.						TPP Plan ID#320. Final Construction package submitted on 6/2/2021. Pre-construction meeting is scheduled for 6/16/2021. VDOT permit received 3/25/21. The Landmark Plaza improvements added to the project.												
5G25-059-003-0			PM UTL: Nguyen, Tan																					
5G25-059-003	\$900,000		PM LAD: Alcon, Kelly																					
	\$0		PM UDCD: Metafria, Fasika																					
			PM CPTED: Stevens, Daniel																					
Bid Advertisement																								

Jun 2021

Project Name		Jun 2021																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Silverbrook Rd./Southrun Rd. EB Left Turn Lane		03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	06/20	NA	03/20	NA	NA	09/20	05/19	04/21
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon	PM TDD: Nabavi, Seyed					Add eastbound left turn lane on Silverbrook Road at Southrun Road					TPP ID#326. Construction substantially complete 4/12/21. VDOT inspection requested. Nutrient credit transfer agreement executed by VDOT on 2/21/2021.										
5G25-059-005-0		PM UTL: Maisel, Michael																				
5G25-059-005	\$1,400,000	PM LAD: Honnick, John																				
	\$0	PM UDCD: Stevens, Michael																				
		PM CPTED: Aguayo, Vanessa																				
Post-Construction																						
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	05/22	05/22	12/20	12/20	NA	12/20	09/21	04/20	10/22	NA	08/22	09/22	10/22	11/22	11/24	11/24
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill	PM TDD: Nabavi, Seyed					Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path					TPP ID # 35. LAD NTP 12/21/2020. Land rights on 4 of 19 properties have been acquired. Review comments from VDOT and other agencies on final design are being addressed. WGL relocation is complete. Century Link relocation to follow next. Dominion, Verizon, and Cox relocations will start after easements are recorded. Dominion final design received on 8/27/2020. Dominion easement plats received. Century Link relocation plan received and is under review. Cox and Verizon easement plats received on 11/9/2020 and is under review. Sanitary and water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress.										
5G25-059-007-0		PM UTL: Maisel, Michael																				
5G25-059-007	\$16,500,000	PM LAD: Strayhorne, Robert																				
	\$0	PM UDCD: Lim, Vannak																				
		PM CPTED: Aguayo, Vanessa																				
Land Acquisition																						
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.		07/16	10/16	05/17	03/18	07/21	05/19	01/22	01/19	NA	NA	07/21	01/22	02/19	12/19	NA	02/22	03/22	03/22	04/22	05/20	10/22
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mason	PM TDD: Turner, Latesa					Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road					TPP ID#090. 3rd final plans submitted 6/22/2021. Acquisition of additional land rights will be required due to final design revisions to address VDOT drainage comments. Revised plats and 2nd LAD NTP anticipated July 2021. Utility relocations complete. As a result of the design modifications, one additional Dominion guy anchor adjustment to be coordinated during construction.										
5G25-060-020-0		PM UTL: Maisel, Michael																				
5G25-060-020	\$1,400,000	PM LAD: Najeeb, Mohammed																				
	\$0	PM UDCD: Stevens, Michael																				
		PM CPTED: Askarzadeh, Negin																				
Design																						
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.		12/17	02/18	08/18	09/19	01/22	04/22	04/22	02/21	03/21	NA	06/21	02/22	03/22	07/22	NA	05/22	06/22	07/22	08/22	03/23	03/23
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Providence	PM TDD: El Kaissi, Mohamad					Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd					TPP ID#102. Final Plans completed. All VDOT comments have been addressed. Received VDOT clearance on 4/23/2021. Right of Way Data Sheet, MOT/TMP sheet, Traffic Signal sheet, and Signage & Marking Sheet have been approved. Utility relocation design in progress (DVP, Verizon, Cox, FFX Water). Final Right of Way package is being prepared. Final plats were signed and received on 2/17/2021. Verizon plat and additional documents were received on 3/24/2021.										
5G25-060-023-0		PM UTL: Maisel, Michael																				
5G25-060-023	\$1,750,000	PM LAD: Najeeb, Mohammed																				
	\$0	PM UDCD: Cutler, Tom																				
		PM CPTED: Askarzadeh, Negin																				
Design																						

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center			05/18	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	09/20	09/20	10/20	11/20	01/21	08/21	05/21	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Springfield		PM TDD: El Kaissi, Mohamad	Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard						TPP ID#116. Construction Award letter was sent to contractor on 1/21/2021. Construction NTP 3/22/2021, completion scheduled for 7/20/2021. Construction substantially complete 5/25/21.						On Hold <input type="checkbox"/>								
5G25-060-026-0			PM UTL: Nguyen, Tan																					
5G25-060-026	\$650,000		PM LAD: Shubert, Beth																					
	\$0		PM UDCCD: Abteu, Leykun																					
			PM CPTED: Harrell, William																					
Post-Construction																								
Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.			07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	07/19	08/19	09/19	11/19	07/18	08/20	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Hojatzadeh, Max	Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive						TPP ID#119 Construction substantially complete 8/27/2020. Proceed to submit final Nutrient Credit Transfer agreement to VDOT. Punch list completed. Reinspection requested 2/5/2021 and again on 3/11/2021. Addressing additional punch list received 5/13/21.						On Hold <input type="checkbox"/>								
5G25-060-027-0			PM UTL: Nguyen, Tan																					
5G25-060-027	\$2,200,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD: Metafria, Fasika																					
			PM CPTED: Harrell, William																					
Post-Construction																								
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES			06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	08/20	10/19	06/21	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa	Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive						TPP ID# 165. Construction 95% complete. Construction NTP 10/19/2020, scheduled completion 6/16/2021. Draft nutrient credit transfer agreement submitted to VDOT on 2/3/2021. VDOT review completed 5/3/21. Final agreement to be prepared for signature.						On Hold <input type="checkbox"/>								
5G25-060-034-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-034	\$2,750,000		PM LAD: Monahan, Clyde																					
	\$0		PM UDCCD: Cutler, Tom																					
			PM CPTED: Luo, Caijun																					
Construction																								
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.			02/16	09/16	04/17	02/18	04/20	09/18	07/20	01/18	02/20	NA	02/20	04/20	04/20	09/20	NA	09/20	10/20	11/20	01/21	06/19	01/22	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Marsh, Dennis	Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road						TPP ID#167. Construction 10% complete.						On Hold <input type="checkbox"/>								
5G25-060-036-0			PM UTL: Maisel, Michael																					
5G25-060-036	\$1,950,000		PM LAD: Alcon, Kelly																					
	\$0		PM UDCCD: Stevens, Michael																					
			PM CPTED: Abifadel, Gibran																					
Construction																								

Project Name		Jun 2021																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
South Lakes Dr.Walkway - Greenskeepers Ct - Sunrise Valley Dr		05/17	NA	01/18	10/18	04/19	02/19	07/20	10/19	NA	NA	11/19	05/20	12/19	12/20	NA	12/20	01/21	01/21	03/21	02/21	08/21
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050	Hunter Mill	PM TDD: Hojatzadeh, Max					Install walkway: Greenkeepers Court to Soapstone Drive,					TPP ID#175. Construction 20% complete. Nutrient Credit Transfer Agreement submitted for signature 5/25/21. Signal Timing submitted to VDOT for approval on 5/20/21.										
5G25-060-039-0		PM UTL: Maisel, Michael					Whisperwood Glen Lane to Ridge															
5G25-060-039	\$1,800,000	PM LAD: Najeeb, Mohammed					Heights Road, and Harbor Court															
	\$0	PM UDCD: Bajracharya, Sanjala					to Twin Branches Road															
		PM CPTED: Luo, Caijun																				
Construction																						
Sunrise Valley Dr.Walkway - Hitchcock Dr.- Colts Brook Dr		06/18	08/18	02/19	10/19	02/20	01/21	06/20	NA	NA	NA	NA	NA	05/20	12/20	NA	11/20	11/20	11/20	12/20	04/22	04/21
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050	Hunter Mill	PM TDD: Shahnaj, Sonia					Construct 6-foot asphalt					TPP ID#176. Construction substantially completed on 4/30/21. Punch list items completed. VDOT to releale the permit by 6/11/21. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.										
5G25-060-040-0		PM UTL: Pugh, Richard					walkway on north side of Sunrise															
5G25-060-040	\$475,000	PM LAD: Shubert, Beth					Valley Drive															
	\$0	PM UDCD: Bajracharya, Sanjala																				
		PM CPTED: Steinhilber, Will																				
Post-Construction																						
Great Falls St. Walkway - I-66 - North West St		10/15	01/16	TBD	07/17	09/18	11/18	05/19	12/17	NA	NA	12/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	09/19	11/20
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050	Dranesville	PM TDD: Beall, James					Construct approximately 1,400					TPP ID#202. Ribbon cutting ceremony held 6/17/21. Construction substantially complete 11/30/2020. VDOT reinspection requested 4/5/21. Nutrient transfer agreement executed by VDOT 2/21/2021. Construction bundled with Project ST-000036-003 North West Street Sidewalk.										
5G25-060-042-0		PM UTL: Yusufoglu, Eldar					LF of sidewalk and curb and															
5G25-060-042	\$3,000,000	PM LAD: Cate, Dennis					gutter along the east side of															
	\$0	PM UDCD: Engida, Samuel					Great Falls Street															
		PM CPTED: Qi, Maggie																				
Post-Construction																						
Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave		11/17	12/17	11/18	06/19	08/20	05/21	09/21	11/20	02/21	NA	02/21	09/21	09/21	03/22	NA	11/21	01/22	02/22	03/22	05/22	12/22
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050	Mason	PM TDD: Zahirieh, Shahla					Construct 1,500 LF of 8-foot wide					TPP ID#205. Final plans are in progress. LAD NTP 2/8/2021. Land rights on 1 of 8 properties was acquired. Public outreach held in September 2020.										
5G25-060-043-0		PM UTL: Pugh, Richard					walkway along north side of															
5G25-060-043	\$4,750,000	PM LAD: Monahan, Clyde					Little River Turnpike to both west															
	\$0	PM UDCD: McCorkle, Lisa					of and east of Roberts Avenue															
		PM CPTED: Lilley, Ronald																				
Land Acquisition																						

Jun 2021

Project Name		Jun 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission							Right-of-Way PHASE Dates							Construction PHASE Dates							
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr		08/17	11/17	07/18	09/20	10/21	07/20	06/22	04/21	07/21	NA	08/21	03/22	04/22	08/22	NA	09/22	10/22	11/22	12/22	04/22	12/23	On Hold <input type="checkbox"/>
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mason	PM TDD:	Lauretti, Francesco		Construct 1,550 LF of 9-foot wide, curb abutted sidewalk							TPP ID#234. Utility relocation designs are in progress. Public outreach was held in early November 2020. Consultant preparing 2nd pre-final design. Schedule was adjusted to allow additional time to modify design to avoid a retaining wall conflict with a Verizon Manhole and to allow additional time to modify the stormwater design due to a new pipe installation by a homeowner within our outfall analysis limits.											
5G25-060-044-0		PM UTL:	Pugh, Richard																				
5G25-060-044	\$5,750,000	PM LAD:	Alcon, Kelly																				
	\$0	PM UDCD:	Metafria, Fasika																				
		PM CPTED:	Lilley, Ronald																				
Design																							
Lincolnia Rd Sidewalk & Spot Improvements		02/20	NA	NA	06/20	03/21	08/21	08/21	10/20	NA	NA	11/20	07/21	01/21	06/21	NA	11/21	NA	NA	02/22	08/21	08/22	On Hold <input type="checkbox"/>
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mason	PM TDD:	Nabavi, Seyed		Construct 1,000 LF of sidewalk to connect pedestrian facilities along North Chambliss Street and Lincolnia Road from Lincolnia Senior Center to Linmar Court							TPP ID#320.1 Final design comments are being addressed. LAD NTP 11/19/2020. Land rights on 0 of 7 properties have been acquired. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Verizon guy wire relocation is complete.											
5G25-060-048-0		PM UTL:	Nguyen, Tan																				
5G25-060-048	\$1,200,000	PM LAD:	Shubert, Beth																				
	\$0	PM UDCD:																					
		PM CPTED:	Stevens, Daniel																				
Land Acquisition																							
Route 1 at Fairhaven-Quander		02/19	NA	NA	09/19	07/20	07/20	10/20	07/20	NA	NA	07/20	10/20	NA	NA	NA	01/21	02/21	02/21	02/21	03/21	05/21	On Hold <input type="checkbox"/>
Route 1-RHPTI Ped Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mount Vernon	PM TDD:	Zahirieh, Shahla		Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection							TPP ID #188.01. Substantially completed 5/20/21. Signal timings approved by VDOT on 3/6/21. No Nutrient Credit Transfer is required for this project.											
5G25-061-028-0		PM UTL:																					
5G25-061-028	\$350,000	PM LAD:	Monahan, Clyde																				
	\$0	PM UDCD:	Stevens, Michael																				
		PM CPTED:	Luo, Caijun																				
Post-Construction																							
Reston Pkwy - DTR WB On-Ramp		06/17	08/17	12/17	05/18	04/19	02/20	11/20	08/19	NA	NA	09/19	10/20	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	08/21	On Hold <input type="checkbox"/>
RMAG Phase II 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Hunter Mill	PM TDD:	Lauretti, Francesco		Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades							TPP ID# 189.07 RMAG ID# 7 Construction NTP 4/8/2021, completion scheduled for 8/5/2021. Final construction package submitted to UDCD 3/31/2021. Revised VDOT permit received 3/23/2021. This project to be constructed with 5G25-062-008. Construction is 25% complete.											
5G25-062-007-0		PM UTL:	Nguyen, Tan																				
5G25-062-007	\$725,000	PM LAD:	Monahan, Clyde																				
	\$0	PM UDCD:	Metafria, Fasika																				
		PM CPTED:																					
Construction																							

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	05/18	04/19	02/19	09/20	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	08/21
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

RMAG Phase II 2014 304/300-C30050 5G25-062-008-0 5G25-062-008	Hunter Mill	\$900,000 \$0	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
			PM TDD: Lauretti, Francesco	Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades				TPP ID# 189.08 RMAG ID# 8 Construction NTP 4/8/2021, completion scheduled for 8/6/2021. Final construction package submitted to UDCD 3/22/2021. This project to be constructed with 5G25-062-007, schedule adjusted accordingly. Construction is 35% complete.													
			PM UTL: Nguyen, Tan																		
			PM LAD: Metafria, Fasika																		

Construction

Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	02/21	03/20	01/22	11/20	NA	NA	12/20	01/22	NA	NA	NA	02/22	02/22	03/22	04/22	03/21	07/22
---------------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

RMAG Phase II 2014 304/300-C30050 5G25-062-011-0 5G25-062-011	Hunter Mill	\$1,350,000 \$0	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
			PM TDD: Fasceski, Jeff	Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				TPP ID#189.11 RMAG ID#38. Final design submitted 2/26/2021. Met with VDOT Signal Lights to address comments. Addressing all comments and preparing 2nd Final submission. LAD NTP 12/4/2020. Land rights on 0 of 4 properties have been acquired. 2 Verizon manhole top to be adjusted during construction. CenturyLink to coordinate with contractor to protect fiber conduits when retaining wall is to be removed. Informed by LAD of delay in receiving property appraisals. Schedule revised per estimate from LAD.													
			PM UTL: Pugh, Richard																		
			PM LAD: Najeeb, Mohammed																		

Land Acquisition

Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
-------------------------------------------	--	--	----	----	----	----	----	----	----	-------	----	----	-------	-------	----	----	----	-------	----	----	----	-------	-------

RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014	Hunter Mill	\$138,199 \$0	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
			PM TDD: Zahirieh, Shahla	Provide pedestrian crosswalk on the east leg of the intersection				TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.													
			PM UTL: Monahan, Clyde																		
			PM LAD: Engida, Samuel																		

Construction

Westmoreland St. Bike Lanes - N. of Rosemont Dr.			10/17	10/17	03/18	08/18	04/20	09/19	08/20	03/19	NA	NA	03/19	04/20	07/20	12/20	NA	12/20	01/21	01/21	01/21	08/20	04/21
--------------------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Bike/Trail Improvements 2014 304/300-C30050 5G25-063-009-0 5G25-063-009	Dranesville	\$600,000 \$0	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
			PM TDD: Turner, Latesa	Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive				TPP ID#187. Construction substantially complete 4/12/2021. Awaiting VDOT inspection. Final nutrient credit submitted to VDOT for execution on 5/18/21.													
			PM UTL: Maisel, Michael																		
			PM LAD: Finnell, Richard																		

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	02/21
County-Maintained Pedestrian Imp 2014 304/300-C30050	Dranesville		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
ST-000036-003-0			PM TDD: Beall, James				260 LF of 5-foot sidewalk along north side of North West Street				TPP ID#350. Ribbon cutting ceremony held 6/17/21. Construction substantially complete 2/10/2021. Punch list is being addressed. Construction NTP 1/13/2020. Nutrient credit transfer agreement executed by VDOT 2/21/2021. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.												
ST-000036-003	\$1,650,000	\$0	PM UTL: Maisel, Michael																				
			PM LAD: Glass, Lisa																				
			PM UDCCD: Engida, Samuel																				
			PM CPTED: Qi, Maggie																				
Post-Construction																							
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	10/17	11/18	03/20	09/20	07/21	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	08/21	08/21	08/21	08/21	03/20	04/22
County-Maintained Pedestrian Imp - 2014 304/300-C30050	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
ST-000036-009-0			PM TDD: Marsh, Dennis				Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road				TPP ID#121 Revised plans submitted to VDOT 4/30/2021. Comments received 5/28/21. TMP approved 5/28/21. SWM Maintenance Agreement signed by MSMD and forward to VDOT Permit 5/5/2021. Preparing Draft CN package.												
ST-000036-009	\$2,250,000	\$0	PM UTL: Maisel, Michael																				
			PM LAD: Najeeb, Mohammed																				
			PM UDCCD: McCorkle, Lisa																				
			PM CPTED: Harrell, William																				
Utility Relocation																							
Kirby Road Walkway - Chesterbrook ES - Halsey Rd.			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	03/22
County-Maintained Pedestrian Imp - 2014 304/300-C30050	Dranesville		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
ST-000036-010-0			PM TDD: Turner, Latesa				Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				TPP ID#140. Contract award 6/15/2021. Bid Opening 5/4/2021. Bid Advertisement 4/5/2021. CN Authorization 3/31/2021. VDOT permit received 8/2020. Land acquisition completed on 4/17/19. CenturyLink relocations complete, except for manhole to be adjusted to grade during construction. WGL relocations completed. Fairfax Water and CenturyLink should attend Pre-construction meeting for coordination purposes. Project construction bundled with Project ST-000036-011 Kirby Road Walkway - Halsey Road to Franklin Avenue.												
ST-000036-010	\$1,600,000	\$0	PM UTL: Pugh, Richard																				
			PM LAD: Strayhorne, Robert																				
			PM UDCCD: Lim, Vannak																				
			PM CPTED: Chellappa, Smitha																				
Construction																							
Kirby Road Walkway - Halsey Rd. - Franklin Ave			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	03/22
County-Maintained Pedestrian Imp - 2014 304/300-C30050	Dranesville		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
ST-000036-011-0			PM TDD: Turner, Latesa				Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				TPP ID#141. Contract award 6/15/2021. Bid Opening 5/4/2021. Bid Advertisement 4/5/2021. CN Authorization 3/31/2021. VPDES permit issued 8/25/2020. VDOT permit received 7/14/2020. Land acquisition completed on 8/16/19. WGL utility relocations are complete. Project construction bundled with Project ST-000036-010 Kirby Road Walkway - Chesterbrook Elementary School to Halsey Road.												
ST-000036-011	\$1,700,000	\$0	PM UTL: Pugh, Richard																				
			PM LAD: Strayhorne, Robert																				
			PM UDCCD: Lim, Vannak																				
			PM CPTED: Chellappa, Smitha																				
Construction																							

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Pleasant Valley Rd. Walkway - Elklick Run - Dominion Power Lines</p> <p>County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-013-0 ST-000036-013</p> <p>Sully \$5,000,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Alcon, Kelly PM UDCCD: PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u> Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road</p> <p><u>Monthly Remarks</u> TPP ID#162. Revision to BMP being finalized. Scheduling a meeting with LDS, Stormwater Planning, and MSMD to discuss BMP design. Plan will then be finalized for 2nd Pre-Final submission July, 2021. Utility coordination with NOVEC, Cox, and Verizon is in progress.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Design</p> <p>Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.</p> <p>County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-015-0 ST-000036-015</p> <p>Dranesville \$3,600,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCCD: PM CPTED: Askarzadeh, Negin</p> <p><u>Project Description</u> Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings</p> <p><u>Monthly Remarks</u> TPP ID#186. NTP with survey issue on 6/3/21. Draft design proposal under review. Schedule will be developed when survey has been received.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Survey</p> <p>Old Mount Vernon Rd. Walkway - Mt. Vernon Hwy. - Westgate Dr.</p> <p>County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-016-0 ST-000036-016</p> <p>Mount Vernon \$1,265,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: McCorkle, Lisa PM CPTED:</p> <p><u>Project Description</u> Construct 5-foot sidewalk along west side of Old Mount Vernon Road</p> <p><u>Monthly Remarks</u> TPP ID#191. VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. VDOT permit release requested on 4/30/21. Nutrient transfer agreement executed by VDOT 1/22/2021.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Post-Construction</p> <p>Telegraph Road Walkway Ph II - Pike to Wilton</p> <p>County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-017-0 ST-000036-017</p> <p>Lee \$3,625,000 \$3,625,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: PM LAD: PM UDCCD: PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u> Construct 5-foot of concrete sidewalk to fill in missing links, including crosswalks and curb ramps</p> <p><u>Monthly Remarks</u> TPP ID#180.02. TPP ID#180.02. Authorization of the task order proposal for preliminary design, feasibility/scope analysis, and cost estimate in progress. Schedule will be developed when survey has been received.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Pre-Design</p>																							

Jun 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	01/22
---------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

County-Maintained Bike/Trail Imp - 2014
 304/300-C30050
 ST-000037-003-0
 ST-000037-003

Braddock
 \$2,900,000
 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL: Pugh, Richard
 PM LAD: Baker, Lisa
 PM UDCD: Bhinge, Deepak
 PM CPTED: Wynands, Nicole

Project Description
 Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows

Monthly Remarks
TPP ID#346. Construction 20% complete. Nutrient credit transfer is not required for this project. Schedule adjusted due to contract duration.

Construction