

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
		10/21	10/22	NA	01/24	07/25	10/25	10/25	06/24	TBD	09/24	10/24	06/25	07/25	04/26	01/26	02/26	03/26	04/26	07/26	07/27	07/27	
Columbia Pike Streetscapes, Phase I		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
102/500-C50000	Mason	PM TDD: Turner, Latesa					Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive					UPC #118238. TPP ID# 21005. Pre-Final design in progress.											
AA1400159-21-0		PM UTL:																					
AA1400159-21	\$2,051,134	PM LAD: DeSana, Tajera																					
	\$655,000	PM UDCCD:																					
		PM CPTED: Malik, Zuhra																					
Design																							
Backlick Road and Industrial Road		04/19	12/19	08/20	06/22	11/23	03/23	06/24	04/23	NA	NA	04/23	04/24	11/23	06/24	NA	08/24	09/24	10/24	12/24	12/24	12/26	
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
124/400-C40013	Mason	PM TDD: Nabavi, Seyed					Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road					TPP ID# 21 & 91 Final design is in progress. All comments received 1/22/24 on 3rd Final submission. Land acquisition NTP issued 4/24/23. Land rights on 5 of 7 properties have been acquired. Fairfax Water relocation design has been received. FCDOT Authorization/Notice to Proceed for AT&T relocation design. A streetlight is to be relocated. No conflicts with WashGas. Additional utility coordination/relocation is required due to unknown conduits discovered during VDOT utility permit process. Coordination with Norfolk Southern Railway is in progress.											
2G40-087-010-0	Braddock	PM UTL: Yusufoglu, Eldar																					
2G40-087-010	\$7,000,000	PM LAD: Herider, Jay																					
	\$0	PM UDCCD: Metafria, Fasika																					
		PM CPTED: Alexandrow, Nikolai																					
Land Acquisition																							
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7		08/16	01/17	03/18	12/19	01/21	02/21	11/21	10/20	NA	NA	10/20	10/21	04/21	04/22	NA	06/22	06/22	07/22	09/22	12/22	02/24	
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
124/400-C40011	Mason	PM TDD: Shahnaj, Sonia					Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road					TPP ID#172. Construction is 95% complete. 2nd permit revision approved on 1/9/24 for sidewalk realignment and complete missing segment. Draft nutrient credit transfer agreement package submitted to VDOT 1/4/24. Schedule adjusted due to contractor change order request for time extension.											
2G40-088-028-0		PM UTL: Nguyen, Tan																					
2G40-088-028	\$7,050,000	PM LAD: DeSena, Tajera																					
	\$0	PM UDCCD: Cutler, Tom																					
		PM CPTED: Askarzadeh, Negin																					
Construction																							
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)		08/18	01/19	NA	10/19	TBD	10/21	TBD	TBD	NA	NA	TBD	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										01/2023 On Hold <input checked="" type="checkbox"/>	
124/400-C40011	Mason	PM TDD: Beall, James					Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School					TPP ID#161. This project to be permitted through LDS review process. Final plan submission pending easement acquisition from FCPS after they acquire vacant parcel. FCPS received approval from their Board 11/4/22. FCDOT, FCPA, and FCPS staff met 2/14/23 to discuss land rights on the vacant parcel; OCA will work with both agencies to draft mutually agreeable easement language. We will then revise plans and plats to add sidewalk. Schedule will be adjusted accordingly. Three parcels impacted.											
2G40-088-049-0		PM UTL: Yusufoglu, Eldar																					
2G40-088-049	\$800,000	PM LAD: Herider, Jay																					
	\$0	PM UDCCD:																					
		PM CPTED: Stevens, Daniel																					
Design																							

Transportation Design Division

Summary Status - District Report
Jan 2024

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
01044	Little River Turnpike EB @ Oasis Drive		08/22	NA	02/24	05/24	08/24	10/24	10/24	NA	NA	NA	NA	NA	NA	NA	12/24	01/25	01/25	02/25	06/25	06/25	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mason		PM TDD: Hojatzadeh, Max				Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.				Task Order #20 - Project design updated due to WMATA comments. Meeting was held with FCDOT, transit agency stakeholders and VDOT on 6/8/23 to discuss three concept designs. Comments received from all agency. Based on comments received, concept design #2 was selected. NTP with design issued on 11/2/23. Intermediate design is in progress.												
4YP202-01044			PM UTL:																				
TS-000015-026	\$250,000		PM LAD: Carlin, Craig																				
	\$250,000		PM UDCD:																				
			PM CPTED:																				
Design																							
02864	North Kings Hwy SB @ Fort Dr		11/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mason		PM TDD: El Kaissi, Mohamad				Loading pad with bench and trash can				Design work to start as soon as survey is completed. Survey is in progress. Survey completion is anticipated end of January 2024. NTP sent to consultant 11/21/23. Task order contract approved and signed on 11/16/23. Survey notification letter sent 10/12/23. Survey requested 10/26/23.												
4YP202-02864			PM UTL:																				
TS-000014-049	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Survey																							
5001177	Patrick Henry Drive NB @ Brook Drive		04/21	08/21	10/21	NA	12/21	07/22	04/23	07/22	NA	NA	07/22	01/23	NA	NA	NA	05/23	06/23	06/23	06/23	03/23	03/24
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
303/300-C30010	Mason		PM TDD: Madhusudhan, Galappa				Loading pad with shelter, bench, trash can, sidewalk, detectable warning surface along with associated grading.				UDCD Task Order #10. CN NTP 10/3/23, scheduled completion 3/11/24.												
CR-000007-003-0			PM UTL:																				
CR-000007-003	\$53,000		PM LAD: Campbell, Jocelyn																				
	\$53,000		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
02475	John Marr Dr NB @ Tom Davis Dr		05/22	11/22	02/23	NA	08/23	01/24	10/23	08/23	NA	NA	08/23	09/23	NA	NA	NA	01/24	02/24	02/24	03/24	10/24	09/24
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
303/300-C30010	Mason		PM TDD: Madhusudhan, Galappa				Loading pad with two shelters, benches, trash cans, and sidewalk along with associated grading.				Final construction package is being prepared. Comments received from UDCD on 1/3/24. Countywide permit package submitted to VDOT 10/10/23, concurrence received 10/18/23. Building permit application for bus shelter submitted to LDS on 10/10/23 and permit received 10/24/23. Land acquisition completed 9/19/23. Land rights on 1 of 1 property have been acquired. LAD NTP 8/23/23. Final design and project plat received 8/21/23. Utility designation received 6/13/23.												
CR-000007-012-0			PM UTL: Nguyen, Tan																				
CR-000007-012	\$100,000		PM LAD: Guy, Sarah																				
	\$100,000		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Braddock Rd/Witch Hazel Rd		04/23	NA	09/23	12/23	04/24	09/24	09/24	02/24	NA	NA	02/24	08/24	TBD	TBD	NA	10/24	11/24	11/24	12/24	04/25	04/25	
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-007-0 2G40-197-007		<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: Nguyen, Tan PM LAD: Strayhorne, Robert PM UDCC: Samiyi, Bijan PM CPTED: Wilkinson, Nathan					<u>Project Description</u> Install refuge island with truncated domes			<u>Monthly Remarks</u> TPP ID #23012 Pre-final design was distributed for review on 12/21/23. Comments are due on 1/31/2024. Land rights for FCPA are required. The preliminary plat is due at the end of January. No utility is required. A field visit with UDCC PM and the inspector was completed on 1/10/24.													On Hold <input type="checkbox"/>
Design																							
Woodburn Rd/Pine Ridge Park Entrance		04/23	NA	06/23	08/23	10/23	02/24	12/23	NA	NA	NA	NA	NA	NA	NA	NA	02/24	03/24	03/24	03/24	07/24	07/24	
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-011-0 2G40-197-011		<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: Nguyen, Tan PM LAD: PM UDCC: Fasceski, Jeff PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Install refuge island			<u>Monthly Remarks</u> TPP ID #23016. Draft CN package submitted to UDCC on 12/19/23. Countywide permit package submitted to VDOT on 12/19/23. No utility impact. No right-of-way impact. The project was designed based on GIS.													On Hold <input type="checkbox"/>
Design																							
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.		07/16	10/16	05/17	03/18	06/21	05/19	03/22	10/21	NA	NA	10/21	02/22	02/19	12/19	NA	07/22	04/23	05/23	06/23	05/20	03/24	
Pedestrian Improvements 2014 304/300-C30050 5G25-060-020-0 5G25-060-020		<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Maisel, Michael PM LAD: Najeeb, Mohammed PM UDCC: Stevens, Michael PM CPTED: Askarzadeh, Negin					<u>Project Description</u> Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road			<u>Monthly Remarks</u> TPP ID#090. Construction is 70% complete. Construction NTP 8/14/23.													On Hold <input type="checkbox"/>
Construction																							
Little River Tnpk Walkway WB - E of Roberts Ave - W of Roberts Ave		11/17	12/17	11/18	06/19	08/20	05/21	06/24	11/20	02/21	NA	02/21	05/24	TBD	08/24	NA	08/24	10/24	11/24	12/25	TBD	TBD	
Pedestrian Improvements 2014 304/300-C30050 5G25-060-043-0 5G25-060-043		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCC: McCorkle, Lisa PM CPTED: Lilley, Ronald					<u>Project Description</u> Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue			<u>Monthly Remarks</u> TPP ID#205. VDOT approved final plans 9/7/21. LAD NTP 2/8/21. Land rights on 7 of 8 properties have been acquired. Public hearing for land acquisition held 2/22/22. Dominion authorized, but encumbrance had to be increased to cover additional work. Cox authorized. Verizon authorized. Completion date was adjusted due to conveyance of a required dedication. Owner is not responsive. The condition requires a dedication. OCA is looking at how/who to enforce for the dedication. It was discussed with Supervisor Gross 6/23/23. She agreed to move forward with the standard acquisition process, or the eminent domain route, if needed. Additional Utility relocations may be added due to newly constructed home.													On Hold <input type="checkbox"/>
Land Acquisition																							

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr		08/17	11/17	07/18	09/20	06/22	07/20	02/24	09/22	NA	NA	09/22	07/23	05/23	02/24	NA	04/24	06/24	07/24	08/24	04/22	08/25	
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mason	PM TDD: Zahirieh, Shahla	Construct 1,550 LF of 9-foot wide, curb abutted sidewalk					TPP ID#234. Responses to VDOT open comments submitted 8/8/23. Review comments on Final plans #3 received 6/20/23. Land acquisition completed 7/28/23. Land rights on 10 of 10 properties have been acquired. Land acquisition public hearing held 6/27/23. Cox NTP 5/26/23. Verizon NTP 5/5/23. Dominion NTP 8/25/23. CN completion date has been changed due to the required land rights acquisition issue. Utility relocations underway.															
5G25-060-044-0		PM UTL: Pugh, Richard																					
5G25-060-044	\$8,250,000	PM LAD: Guy, Sarah																					
	\$2,779,044	PM UDCD: Metafria, Fasika																					
		PM CPTED: Askarzadeh, Negin																					
Utility Relocation																							

On Hold