



# County of Fairfax, Virginia

## MEMORANDUM

DATE: January 23, 2024

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the January 2024 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Gregg Steverson, Acting Director, Department of Transportation  
Martha Coello, Chief, Special Projects Division  
Robin Geiger, Chief, Marketing & Communications Section  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Lynn Krolowitz, Communications Specialist II, Transportation Marketing Section  
Mena Nakhla, Diversity, Equity, and Inclusion (DEI) Manager  
Smitha Chellappa, Transportation Planner IV, Coordination and Funding Division (CFD)  
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED  
Douglas Miller, Environmental Program Coordinator, CPTED  
Michael Guarino, Section Chief, Capital Projects, CPTED  
Lauren Delmare, Section Chief, Active Transportation, CPTED  
Ajmal Hamidi, Transportation Planner III, CPTED

## Transportation Design Division Monthly Projects Status Report

January 23, 2024

Page 2 of 4

Don Moyer, Engineer III, CPTED  
Rick Foley, Transportation Planner IV, CPTED  
Michael Felschow, Section Chief, TSD  
Edward Reid, Transportation Planner III, TSD  
Gissette Moore, Bus Stop Coordinator, TSD  
Jeffrey Hermann, Chief, Site Analysis and Transportation Planning Division, STP  
Tim Kutz, Transportation Planner III, Transportation Planning, STP  
Jim Beall, Section Chief, TDD  
Brook Khorashadi, Section Chief, TDD  
Seyed Nabavi, Section Chief, TDD  
Tan Nguyen, Section Chief, Utility Coordination, TDD  
Sonia Shahnaj, Engineer IV, TDD  
Latesa Turner, Engineer IV, TDD  
Ayad Bazlamit, Senior Engineer, TDD  
Mohamad El Kaissi, Senior Engineer, TDD  
Dennis Marsh, Senior Engineer, TDD  
Behnam Elahi, Project Manager, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD  
Christina Dodge, Technical Support Section Chief, TDD  
Alex Tsybin, Engineering Technician III, TDD  
Erving Olivas Alvarez, TDD

### PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Christopher S. Herrington, Director, Department of Public Works and Environmental Services  
Carey F. Needham, Deputy Director, DPWES – Capital Facilities  
Rona Courtney, Admin V, Directors Office, DPWES  
Catherine Torgersen, Planner IV, Stormwater Planning Division (SWPD)  
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)  
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)  
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)  
Tiya Raju, Director, Building Design and Construction Division (BDCD)  
Dennis Cate, Director, Land Acquisition Division (LAD)  
Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)  
Vickie McEntire Anglin, County Surveyor, UDCD  
Chris Jensen, Deputy County Surveyor, UDCD  
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD  
Janet Burns, Chief, Administrative Support Branch, Capital Facilities  
Wen Wang, Administrative Support Branch, Capital Facilities  
Scott Bishop, Chief, Transportation Construction Branch, UDCD

## Transportation Design Division Monthly Projects Status Report

January 23, 2024

Page 3 of 4

Lisa McCorkle, Engineer IV, UDCD  
Deepak Bhinge, Engineer IV, UDCD  
Samuel Engida, Engineer IV, UDCD  
Jeff Fasceski, Sr. Engineer III, UDCD  
Larry Popoola, Sr. Engineer III, UDCD  
Andy Royse, Engineer III, UDCD  
Jeremy Peyton, Engineering Technician III  
Timothy Butler, Appraisal Manager, LAD  
Kelly Alcon, Project Coordinator, LAD  
Clyde Monahan, Project Coordinator, LAD  
Mohammed Najeeb, Project Coordinator, LAD  
Lisa Baker, Sr. Right-of-Way Agent, LAD  
Tajera DeSena, Sr. Right-of-Way Agent, LAD  
Sarah Guy, Sr. Right-of-Way Agent, LAD  
Jay Herider, Sr. Right-of-Way Agent, LAD  
Jim Strayhorne, Sr. Right-of-Way Agent, LAD  
Jocelyn Campbell, Right-of-Way Agent, LAD  
Nazaneen Mohammed, Right-of-Way Agent, LAD  
Nicole Wilson, Right-of-Way Agent, LAD  
Nazaneen Mohammed, Right-of-Way Agent, LAD  
Dianne Love, Engineering Technician III, LAD  
Kim Maye, Engineering Technician III, LAD  
Robert Middleton, Engineering Technician III, LAD

### SUPERVISOR OFFICE

Braddock District Supervisors Office  
Dranesville District Supervisors Office  
Franconia District Supervisors Office  
Hunter Mill District Supervisors Office  
Mason District Supervisors Office  
Mount Vernon District Supervisors Office  
Providence District Supervisors Office  
Springfield District Supervisors Office  
Sully District Supervisors Office

### VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering  
Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties  
Amir Salahshoor, Assistant Manager, Local Assistance Program  
Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way  
Alex Faghri, Land Use Specialist, Land Development  
Bethany Mathis, Program Management Analyst, Programming and Investment Management  
Vladica Krstic, Area Engineer, Traffic Engineering  
Steven E. Welch, Transportation & Land Use Director, Fairfax & Arlington Counties  
Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Transportation Design Division Monthly Projects Status Report

January 23, 2024

Page 4 of 4

Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties  
Sofia Pinedo, L&D Quality Assurance  
Melissa Henderson, Local Assistance  
John Russell, Engineering Supervisor, Materials QA  
Afsaneh Mirpour, Maintenance

UTILITY COMPANIES

Christine Juliano, Dominion Energy  
Michael Moncrieffe, Dominion Energy  
Pasquale Arcese, Chief Utilities Engineer, Fairfax Water  
Robert Cotten, Fairfax Water  
Patrick Huynh, Fairfax Water  
Jerry Scott, Fairfax Water  
Richard Pelle, Fairfax Water  
Allan Melliza, Washington Gas  
Mark Tajnai, Washington Gas  
Rafael Garcia de Leon, Cox Communication  
Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Samantha Hudson, Assistant Division Director for Planning & Real Estate, Fairfax County  
Park Authority  
Zachary Larnard, HHS Planning & Capital Facilities Manager, Department of Neighborhood  
& Community Development  
Honorable Thomas P. Sotelo, Juvenile District Court  
Edythe Kelleher, Southeast Fairfax Development Corporation

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

January 2024

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 50000 – FEDERAL & STATE GRANTS	1 – 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 – 16
FUND 30010 – COUNTY CONSTRUCTION	16 – 17
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	17 – 24

Project Name		Jan 2024																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #									Permit Submission														
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
On Hold <input type="checkbox"/>																							
<b>Cinderbed Bikeway - Cinderbed Rd. Bikeway</b>		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed							<u>Project Description</u> Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges							<u>Monthly Remarks</u> <b>PE UPC #106143, RW UPC #118128 . TPP ID#122.</b> Final design is in progress. Land rights on 2 of 27 properties have been acquired. LAD NTP 4/5/23. VDOT RW Authorization received 1/18/23. Received approved design waivers on 1/3/23. FCDOT Authorization/Notice to Proceed on 10/30/23 for Washington Gas relocation design. Dominion Energy, Verizon VA, and Cox Communications relocation designs are in progress. Additional survey to locate trees and newly constructed features received 11/15/23 and forwarded to consultant. Schedule to be updated once CSX boundary issue is resolved and their access road bridge design is coordinated with our project.							
102/500-C50000	Franconia																						
AA1400137-15-0	Mount Vernon																						
AA1400137-15	\$16,229,055 \$5,644,919																						
<u>Land Acquisition</u>																							
On Hold <input type="checkbox"/>																							
<b>Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria</b>		<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa							<u>Project Description</u> Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line							<u>Monthly Remarks</u> <b>UPC #109607. TPP ID# 182.</b> Bid Opening scheduled 2/20/24. Bid Ad 1/18/24. VDOT Bid Ad Authorization received 1/2/24 (FHWA authorization 12/26/23). Cox relocation completed. Dominion streetlight relocation completion now delayed couple months due to supply-chain issue for poles.							
102/500-C50000	Franconia																						
AA1400141-16-0																							
AA1400141-16	\$4,247,000 \$0																						
<u>Bid Advertisement</u>																							
On Hold <input type="checkbox"/>																							
<b>Columbia Pike Streetscapes, Phase I</b>		<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: PM LAD: DeSana, Tajera PM UDCCD: PM CPTED: Malik, Zuhra							<u>Project Description</u> Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive							<u>Monthly Remarks</u> <b>UPC #118238. TPP ID# 21005.</b> Pre-Final design in progress.							
102/500-C50000	Mason																						
AA1400159-21-0																							
AA1400159-21	\$2,051,134 \$655,000																						
<u>Design</u>																							
On Hold <input type="checkbox"/>																							
<b>Lincoln Street Expansion</b>		<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCCD: PM CPTED: Luo, Caijun							<u>Project Description</u> New road connecting Old Meadow Road to Magarity Road in Tysons							<u>Monthly Remarks</u> <b>RS UPC 118307.</b> Preliminary design underway. Notification letter for additional survey for environmental work, floodplain study and utility designation were sent on 11/29/23. Onsite meeting with County (FCDOT, LAD) and consultants held 11/16/23. Project Early Notification form submitted to VDOT 11/14/23. Kick-off meeting with VDOT and consultants held 11/1/23. NTP for design Task Orders issued 10/23/23. VDOT PE Authorization 8/8/23. Project Administration Agreement executed 7/27/23. Survey completed 2/17/23.							
102/500-C50000	Providence																						
AA1400164-23-0	Dranesville																						
AA1400164-23	\$47,934,575 \$26,385,525																						
<u>Design</u>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	06/24	04/22	04/22	08/22	09/22	12/22	11/20	07/24
-------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

RMAG	Project Manager/Assignments	Project Description	Monthly Remarks
102/500-C50000 RMAG-102 AA1400102-13 \$14,590,985 \$250,000	Hunter Mill PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Engida, Samuel PM CPTED: Aguayo, Vanessa	Construct bicycle and pedestrian grade separated crossing	<b>UPC #107439. RMAG ID# 5.:</b> Construction is 45% complete. Groundbreaking ceremony held 3/9/23. Waterline relocation completed in August 2023. Verizon 98% complete. Cox relocation still on-going. Lumen and Comcast coordinating relocations during construction. Utility completion date pushed to June 2024 to cover all utility relocations including contractor coordinated relocations and relocation of unknown utilities.

**Construction**

			11/19	01/20	07/20	10/20	07/21	01/22	09/22	06/21	NA	12/21	12/21	03/22	05/22	08/22	04/23	05/23	05/23	06/23	12/23	07/23	04/24
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Wolftrap Elementary School SRTS	Project Manager/Assignments	Project Description	Monthly Remarks
102/500-C50000 SRTS-150 AA1400150-19 \$590,185 \$0	Hunter Mill PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Guy, Sarah PM UDCCD: Walelign, Mahlet PM CPTED: Stevens, Daniel	Provide protected crosswalk at Beulah Road and Talisman Drive	<b>UPC #113637.</b> Construction NTP 1/22/24, scheduled completion 4/21/24. NIP signed 9/26/23. Request to award construction contract submitted 7/25/23; VDOT authorization received 9/7/23. Bid opening 6/28/23. VDOT bid ad authorization received 4/28/23.

**Construction**

			09/21	09/22	05/23	02/24	01/25	08/25	08/25	03/24	06/24	09/24	09/24	06/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Shreveewood Elementary SRTS	Project Manager/Assignments	Project Description	Monthly Remarks
102/500-C50000 SRTS-157 AA1400157-21 \$2,587,888 \$1,440,418	Providence PM TDD: El Kaissi, Mohamad PM UTL: Pugh, Richard PM LAD: Guy, Sarah PM UDCCD: Stevens, Michael PM CPTED: Curtis, Tina	Addition of new marked crosswalks across Shreve Road and 10-foot wide walkway connections serving Shreveewood Elementary School and W&OD Trail	<b>UPC #118236.</b> Pre-final design in progress. Received approval from VDOT TE on 1/18/24. UFI meeting held on 9/19/23.

**Design**

			09/21	01/22	04/22	07/22	09/22	08/23	10/23	11/22	NA	05/23	05/23	09/23	NA	NA	01/24	01/24	02/24	03/24	05/24	11/24	10/24
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

Orange Hunt Elementary SRTS	Project Manager/Assignments	Project Description	Monthly Remarks
102/500-C50000 SRTS-158 AA1400158-21 \$348,500 \$44,991	Springfield PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCCD: Stevens, Michael PM CPTED: DesJardins, Zachary	Realign crosswalk, add curb extensions, and provide a pedestrian refuge island	<b>UPC #118237.</b> Final construction authorization package signed 1/23/24. VDOT Bid Ad Authorization received 1/12/24. VDOT permit received on 10/25/23. Final Design approved. RW completed on 9/29/23. No utilities required.

**Bid Advertisement**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			03/23	10/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bush Hill Elementary School SRTS</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
<b>102/500-C50000</b>	Franconia		PM TDD: Marsh, Dennis					900 LF of sidewalk from Ninian Avenue to Larno Drive					UPC #121567 Revised concept designs received on 11/14/23 and additional informaiton requested. Additional informaiton received on 12/18/23. Meeting to be scheduled with Supervisor's office to discuss property impacts. Schedule to be determined at scoping phase close out.											
<b>SRTS-163</b>			PM UTL:																					
<b>AA1400163-23</b>		\$3,600,000	PM LAD:																					
		\$1,438,000	PM UDCD:																					
			PM CPTED: Curtis, Tina																					

**Design**

			08/18	NA	03/19	10/20	03/23	06/21	04/24	08/22	NA	NA	10/22	02/24	03/21	08/22	NA	05/24	06/24	07/24	10/24	09/22	04/25
<b>VRE Rolling Road Station Parking Lot Expansion</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
<b>124/400-C40011</b>	Springfield		PM TDD: Hojatzadeh, Max					Surface parking lot expansion					TPP ID#358. Project to be permitted through LDS. LAD NTP package submitted 10/25/22. Land rights on 3 of 4 properties have been acquired. 2nd Final plans distributed to VDOT and County agencies for review 1/17/24. LDS will allow final plan submission before LAD completes recordation of ROW and easements. All sidewalk guy conversions have been completed. Dominion conduit plan has been received.										
<b>2G40-055-000-A-0</b>			PM UTL: Yusufoglu, Eldar																				
<b>2G40-055-000</b>		\$3,250,000	PM LAD: Strayhorne, Robert																				
		\$0	PM UDCD: Fasceski, Jeff																				
			PM CPTED: Abifadel, Gibran																				

**Land Acquisition**

			12/17	NA	08/18	11/19	09/22	04/20	02/24	08/21	NA	NA	08/21	02/22	NA	NA	NA	03/24	04/24	04/24	04/24	10/21	12/24
<b>Giles Run &amp; Laurel Hill</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
<b>124/400-C40011</b>	Mount Vernon		PM TDD: Turner, Latesa					Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development					3rd Final plans submitted to VDOT on 11/29/23. LDS re-submission anticipated February 2024. Nationwide Permit issued 6/27/23. LAD completion memo received 2/17/22. Land rights on 3 of 3 parcels have been acquired. Finalizing streetlight relocation and conduit design.										
<b>2G40-067-000-0</b>			PM UTL: Pugh, Richard																				
<b>2G40-067-000</b>		\$3,850,000	PM LAD: Baker, Lisa																				
		\$950,000	PM UDCD: Vega-Claudio, Yilia																				
			PM CPTED: Borkowski, Tad																				

**Design**

			12/22	04/22	02/24	09/24	06/25	08/25	08/26	09/24	10/24	NA	11/24	07/25	08/25	08/27	NA	12/26	01/27	02/27	04/27	12/28	12/28
<b>Shirley Gate Road</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
<b>124/400-C40013</b>	Braddock		PM TDD: Marsh, Dennis					Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including Active Transportation facilities and access to future Patriot Park East					Intermediate design in progress (NTP 12/8/22), Geotech work within existing right of way completed and work on Park Authority property in progress. Phase 1B Cultural Resource approved by DHR and Park Authority. Offer for the early acquisition parcel presented to owners on 1/17/23. Utility schedule is 2 years because of transmission tower relocation and Colonial pipeline impacts.										
<b>2G40-079-000-0</b>	Springfield		PM UTL: Nguyen, Tan																				
<b>2G40-079-000</b>		\$33,500,000	PM LAD: Alcon, Kelly																				
		\$17,000,000	PM UDCD:																				
			PM CPTED: Curtis, Tina																				

**Design**



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS			03/18	06/18	04/21	04/22	12/22	03/23	06/24	12/22	03/23	NA	12/22	04/24	06/23	12/24	NA	09/24	11/24	12/24	02/25	10/24	11/25
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>RMAG Phase II</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Shahnaj, Sonia						Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive.						<b>TPP ID# 189.04. RMAG ID# 4</b> LAD NTP issued on 12/16/22. Land rights on 8 of 12 properties have been acquired. BOS public hearing authorization for land acquisition 2/20/24 for 3/19/24 hearing. Plans being updated for design change requested by property owner and to address VDOT comments on 2nd final design. Informational presentation to Reston DRB 10/18/22. Dominion's conduit design for new streetlights completed 6/7/23. NTP issued for relocation of Lumen 6/13/23. Coordination with other utilities including Comcast, Cox, Dominion, Fiber Light, MCI, XO, Verizon and Zayo are ongoing.						
2G40-085-002-0			PM UTL: Maisel, Michael																		
2G40-085-002		\$5,000,000	PM LAD: Guy, Sarah																		
		\$0	PM UDCCD: Teshome, Demelew																		
			PM CPTED: Luo, Caijun																		

**Land Acquisition**

Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>HMSAMS</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Roberson, Jeanmarie						Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links						<b>TPP ID# 190.13 HMSAMS ID# 13.</b> Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is in progress. Feedback to FCDOT is pending.						
2G40-086-014-A-0			PM UTL: Maisel, Michael																		
2G40-086-014		\$549,908	PM LAD:																		
		\$0	PM UDCCD: Stevens, Michael																		
			PM CPTED: Stevens, Daniel																		

**Post-Construction**

Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr			12/16	01/17	05/17	02/18	TBD	08/22	TBD	09/19	11/19	NA	12/19	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	12/24	TBD
--	--	--	-------	-------	-------	-------	-----	-------	-----	-------	-------	----	-------	-----	-----	-----	----	-----	-----	-----	-----	-------	-----

<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40013	Springfield		PM TDD: Marsh, Dennis						Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding						<b>TPP ID#23.</b> VDOT clearance received 6/11/21. Plans to be updated and VDOT clearance to be requested again upon land acquisition completion. LAD NTP 12/20/19. Land rights on 10 of 13 properties have been acquired. Updated offer sent to the DeAngelis property on 8/22/23 and Nguyen/Doan property on 11/30/23. Scheduling a public hearing for condemnation. Utility relocation of DVP, Cox, and Verizon to commence once LAD is completed. Schedule to be updated upon resolution of land acquisition issues on remaining properties.						
2G40-087-003-0			PM UTL: Nguyen, Tan																		
2G40-087-003		\$9,000,000	PM LAD: Guy, Sarah																		
		\$0	PM UDCCD: Lim, Vannak																		
			PM CPTED: Luo, Caijun																		

**Land Acquisition**

Electric Avenue/Cedar Ln. - NB Left Turn Lane			03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40013	Providence		PM TDD: El Kaissi, Mohamad						Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements						<b>TPP ID#26.</b> Updated proposal for traffic analysis revision received on 1/18/24 and is under review. Meeting with consultant and FCDOT staff held on 9/6/23 to discuss CPTED comments on draft traffic analysis memo. Survey recertification received 8/30/23.						
2G40-087-004-0			PM UTL:																		
2G40-087-004		\$4,500,000	PM LAD:																		
		\$0	PM UDCCD:																		
			PM CPTED: Stevens, Daniel																		

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Backlick Road and Industrial Road			04/19	12/19	08/20	06/22	11/23	03/23	06/24	04/23	NA	NA	04/23	04/24	11/23	06/24	NA	08/24	09/24	10/24	12/24	12/24	12/26
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40013	Mason		PM TDD: Nabavi, Seyed						Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						<b>TPP ID# 21 &amp; 91</b> Final design is in progress. All comments received 1/22/24 on 3rd Final submission. Land acquisition NTP issued 4/24/23. Land rights on 5 of 7 properties have been acquired. Fairfax Water relocation design has been received. FCDOT Authorization/Notice to Proceed for AT&T relocation design. A streetlight is to be relocated. No conflicts with WashGas. Additional utility coordination/relocation is required due to unknown conduits discovered during VDOT utility permit process. Coordination with Norfolk Southern Railway is in progress.						
2G40-087-010-0	Braddock		PM UTL: Yusufoglu, Eldar																		
2G40-087-010		\$7,000,000 \$0	PM LAD: Herider, Jay																		
			PM UDCCD: Metafria, Fasika																		
			PM CPTED: Alexandrow, Nikolai																		

Land Acquisition

Terminal Rd LTL at Rt 286			05/19	09/19	02/20	12/20	07/21	05/22	02/23	07/21	07/21	NA	08/21	08/22	06/22	11/23	NA	08/23	09/23	10/23	12/23	08/24	10/24
---------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40013	Mount Vernon		PM TDD: Hojatzadeh, Max						Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway						<b>TPP ID#027.03.</b> Contract award 12/19/23, NTP anticipated February 2024. NIP signed 12/18/23. Bid opening 10/30/23. Pre-bid meeting 9/28/23. Bid ad 9/19/23. Construction authorization 8/23/23. VDOT permits received 3/20/23, VPDES CGP received 3/14/23. DEV and Cox relocations are complete. Verizon relocations in progress. Pre construction meeting schedule for 1/11/2024.						
2G40-087-020-0		\$4,250,000 (\$1,000,000)	PM UTL: Maisel, Michael																		
2G40-087-020			PM LAD: Alcon, Kelly																		
			PM UDCCD: Walegign, Mahlet																		
			PM CPTED: Alexandrow, Nikolai																		

Construction

			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>Shreve Road SUP Falls Church</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40013	Providence		PM TDD: Turner, Latesa						Construct a 10' SUP along the east side of Shreve Road between Route 7 and the W&OD Trail						Survey received 8/21/23. Initial Task Order proposal for design services received on 9/22/22; Revised proposal received on 11/17/22, which is currently under review. Project Administration Agreement with the City of Falls Church for Design, ROW, and Construction is in progress. Schedule will be provided upon completion of project agreement.						
2G40-087-025-0	Dranesville		PM UTL:																		
2G40-087-025		\$6,900,000 \$5,576,545	PM LAD:																		
			PM UDCCD:																		
			PM CPTED:																		

Pre-Design

Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St			09/20	12/20	05/22	09/22	07/23	03/24	10/24	11/23	11/23	NA	11/23	09/24	09/24	09/25	NA	10/25	11/25	12/25	01/26	05/25	07/26
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max						Construct walkway on southside of Chesterbrook Road						<b>TPP ID#107.</b> Final plan is in progress. Final design submitted for review and comments on 7/26/23. Comments received on 9/7/23. NTP with land acquisition issued on 11/8/23. Land rights on 0 of 24 properties have been acquired. Final utilities relocation design in progress. Utility field meeting held on 1/19/24 and utility coordination for both stormwater and transportation projects is ongoing.						
2G40-088-005-0			PM UTL: Maisel, Michael																		
2G40-088-005		\$5,600,000 \$1,005,000	PM LAD: Guy, Sarah																		
			PM UDCCD: Metafria, Fasika																		
			PM CPTED: Steinhilber, Will																		

Land Acquisition

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
<b>Creek Crossing E - Fairway Drive to Old Courthouse Rd.</b>		12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD								
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Hunter Mill	PM TDD:	Madhusudhan, Galappa					Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road						County reviewing revised TPEs received from consultant for Town and County portions along with additional sidewalk added to scope on 12/18/23. After reviewing the updated cost estimate, County will prepare addendum to agreement with Town for additional funding needed to complete Design. Pre-final design distributed for review 1/19/23, comments received 2/21/23. Town initiated design activities in December 2021. CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design.																	
2G40-088-011-0		PM UTL:																													
2G40-088-011	\$5,000,000	PM LAD:	Mohammed, Nazaneen																												
	\$2,000,000	PM UDCCD:																													
		PM CPTED:	Bandy, Audra																												
<b>Design</b>																															
<b>Magarity Road Walkway - Ware Rd to Peabody Dr.</b>		09/17	04/18	03/20	08/20	05/22	11/20	11/22	01/21	02/21	NA	02/21	05/22	03/21	05/23	NA	12/22	01/23	02/23	03/23	03/22	06/24									
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Providence	PM TDD:	Marsh, Dennis					Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school						TPP Project #150. Construction NTP 6/19/23. Construction 85% complete. Met with VDOT on 10/11/23 to discuss the RRFBs. VDOT does not support their installation.																	
2G40-088-025-0	Dranesville	PM UTL:	Yusufoglu, Eldar																												
2G40-088-025	\$5,650,000	PM LAD:	Strayhorne, Robert																												
	\$0	PM UDCCD:	Bhinge, Deepak																												
		PM CPTED:	Luo, Caijun																												
<b>Construction</b>																															
<b>Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr</b>		01/19	04/19	10/19	04/20	12/20	10/21	06/21	07/20	NA	NA	07/20	06/21	04/21	12/21	NA	07/21	09/21	10/21	12/21	12/22	03/23									
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Mount Vernon	PM TDD:	Shahnaj, Sonia					Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek						TPP ID# 154. Construction substantially completed 3/31/23. Ribbon cutting ceremony held 5/12/23. Executed Nutrient Credit Transfer Agreement received 6/27/23. VDOT punchlist received 5/23/23. Permit revision approval to address VDOT punchlist received 12/29/23. VMRC permit and JPA closed 11/8/23. VPDES Notice of Termination submitted to LDS 12/27/23.																	
2G40-088-026-0		PM UTL:	Pugh, Richard																												
2G40-088-026	\$9,975,000	PM LAD:	Alcon, Kelly																												
	\$0	PM UDCCD:	Fasceski, Jeff																												
		PM CPTED:	Hamidi, AJ																												
<b>Post-Construction</b>																															
<b>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</b>		08/16	01/17	03/18	12/19	01/21	02/21	11/21	10/20	NA	NA	10/20	10/21	04/21	04/22	NA	06/22	06/22	07/22	09/22	12/22	02/24									
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Mason	PM TDD:	Shahnaj, Sonia					Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road						TPP ID#172. Construction is 95% complete. 2nd permit revision approved on 1/9/24 for sidewalk realignment and complete missing segment. Draft nutrient credit transfer agreement package submitted to VDOT 1/4/24. Schedule adjusted due to contractor change order request for time extension.																	
2G40-088-028-0		PM UTL:	Nguyen, Tan																												
2G40-088-028	\$7,050,000	PM LAD:	DeSena, Tajera																												
	\$0	PM UDCCD:	Cutler, Tom																												
		PM CPTED:	Askarzadeh, Negin																												
<b>Construction</b>																															

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	Current TPE (\$)																											
Project Status	FUT (\$)																											
<b>Mason Neck Trail - Gunston Rd. - Route 1 to Potomac River</b>		03/22	07/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD					
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Mount Vernon	PM TDD:	Madhusudhan, Galappa					Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work					<b>UPC #122888. TPP ID #206.</b> Mason Neck Trail Agreement signed by VDOT on 12/18/23. PE Authorization is in progress by VDOT. Consultant finalizing cultural resources survey based on wetland boundary survey provided by LSB. WRA preparing draft coordination letters for requesting concurrence from NOVA Parks & Bureau of Land Mgmt under section 4(f) of USDOT Act for Pohick Bay Regional Park & Meadwood Special Mgmt Restoration Area. As part of NEPA document process; WRA is continuing to advance additional field work & documentation efforts for Cultural Resources & Threatened Endangered Species. HDR addressing property owners comments made at 7/7/23 meeting. TA preapplication verification is in process. USACE PJD received 3/3/23.															
2G40-088-031-0		PM UTL:	Nguyen, Tan																									
2G40-088-031	\$14,250,000	PM LAD:																										
	\$12,761,031	PM UDCD:																										
		PM CPTED:	Stevens, Daniel																									
<b>Design</b>																												
<b>Idylwood Road Walkway (Hillside to Idylwood Ct)</b>		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD					
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Dranesville	PM TDD:	Bazlamit, Ayad					To design and construct a shared use path along the west side of Idylwood Road from Idylwood Ct to Hillside Dr in the City of Falls Church					<b>TPP ID #137</b> Design fee proposal received from Consultant on 12/14/23 and is under review. On 10/20/23, a request was made for a scope change to include an improvement to pedestrian line of sight at the southwest corner of the Hillside Dr and Idylwood Rd intersection by providing a curb return bump-out. Another scope change involves removing the existing crosswalk marking and relocating it to the east side of the Idylwood Ct intersection and improving drainage in that area. Field survey completed on 12/5/23 and is under QA review.															
2G40-088-043-0		PM UTL:																										
2G40-088-043	\$1,200,000	PM LAD:																										
	\$1,000,000	PM UDCD:																										
		PM CPTED:																										
<b>Survey</b>																												
<b>Old Dominion Dr Walkway (Spring Hill to Duchess)</b>		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD					
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Dranesville	PM TDD:	Marsh, Dennis					Construct missing segment of sidewalk along the north side of Old Dominion Dr between Spring Hill Rd and Duchess Dr and installation of crosswalk with RRFBS					<b>TPP ID 157.</b> Project initiation.															
2G40-088-045-0		PM UTL:																										
2G40-088-045	\$3,375,000	PM LAD:																										
	\$2,875,000	PM UDCD:																										
		PM CPTED:	Curtis, Tina																									
<b>Pre-Design</b>																												
<b>Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)</b>		08/18	01/19	NA	10/19	TBD	10/21	TBD	TBD	NA	NA	TBD	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD					
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Mason	PM TDD:	Beall, James					Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School					<b>TPP ID#161.</b> This project to be permitted through LDS review process. Final plan submission pending easement acquisition from FCPS after they acquire vacant parcel. FCPS received approval from their Board 11/4/22. FCDOT, FCPA, and FCPS staff met 2/14/23 to discuss land rights on the vacant parcel; OCA will work with both agencies to draft mutually agreeable easement language. We will then revise plans and plats to add sidewalk. Schedule will be adjusted accordingly. Three parcels impacted.															
2G40-088-049-0		PM UTL:	Yusufoglu, Eldar																									
2G40-088-049	\$800,000	PM LAD:	Herider, Jay																									
	\$0	PM UDCD:																										
		PM CPTED:	Stevens, Daniel																									
<b>Design</b>																												

Jan 2024

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Permit Submission							Right-of-Way PHASE Dates							Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
<b>Great Falls St Walkway (Grande to Haycock)</b>		10/22	10/22	05/23	01/24	02/25	04/25	04/25	03/24	04/24	NA	04/24	12/24	01/25	05/25	NA	06/25	06/25	06/25	07/25	12/25	12/25	On Hold <input type="checkbox"/>					
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
124/400-C40011	Dranesville	PM TDD:	Turner, Latesa						Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane							<b>TPP ID# 201.</b> Pre-Final design in progress. Additional survey received 10/18/23.												
2G40-088-057-0		PM UTL:	Yusufoglu, Eldar																									
2G40-088-057	\$500,000	PM LAD:	Guy, Sarah																									
	\$0	PM UDCCD:																										
		PM CPTED:	Turner, Latesa																									
<b>Design</b>																												
<b>Kirby Road Walkway (Mori to Chesterbrook)</b>		03/18	08/18	09/19	07/20	04/22	04/21	10/23	08/21	NA	NA	08/21	03/22	04/22	08/23	NA	02/24	02/24	03/24	04/24	06/22	10/24	On Hold <input type="checkbox"/>					
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
124/400-C40011	Dranesville	PM TDD:	Turner, Latesa						Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road							<b>TPP ID# 238.</b> Final CN Authorization package in progress. Draft CN authorization package submitted to UDCCD on 11/15/23. VDOT LUP received 11/17/23. VPDES general permit received 11/2/23. Land acquisition completed 3/15/22. Land rights acquired on 13 of 13 parcels. FFW 100% relocation design received 6/10/22. DEV, WGL, Verizon, and Cox relocations completed. CenturyLink (Level 3) lift & lay completed; Handhole to be adjusted during project construction.												
2G40-088-069-0		PM UTL:	Pugh, Richard																									
2G40-088-069	\$3,800,000	PM LAD:	Strayhorne, Robert																									
	\$0	PM UDCCD:	Samiyi, Bijan																									
		PM CPTED:	Abifadel, Gibran																									
<b>Utility Relocation</b>																												
<b>Route 50 Walkway (Blake Ln to Stonehurst Dr)</b>		04/19	NA	NA	07/21	06/22	10/21	01/23	10/21	NA	NA	10/21	12/22	04/21	05/23	NA	03/23	03/23	03/23	05/23	08/22	05/24	On Hold <input type="checkbox"/>					
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
124/400-C40011	Providence	PM TDD:	Marsh, Dennis						Approximately 600 LF of 10-foot wide SUP							<b>TPP ID# 87.01</b> CN NTP issue 5/31/23. Construction 90% complete. Final Nutrient Credit Transfer Agreement sent to VDOT 1/5/24. Schedule adjusted based on construction contract length.												
2G40-088-072-0		PM UTL:	Maisel, Michael																									
2G40-088-072	\$1,700,000	PM LAD:	Alcon, Kelly																									
	\$0	PM UDCCD:	Vega-Claudio, Yilia																									
		PM CPTED:	Stevens, Daniel																									
<b>Construction</b>																												
<b>Route 50 Walkway (Lindenwood Ln to Nutley St)</b>		02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	06/24	NA	03/23	02/24	03/24	05/24	12/23	05/25	On Hold <input type="checkbox"/>					
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
124/400-C40011	Providence	PM TDD:	Marsh, Dennis						Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.							<b>TPP ID# 87.02</b> Cover sheet signed 10/25/23. Bid documents being prepared. VDOT permit received 12/21/22. Zayo relocation completed. Coordinating with Fiber light on relocation work. Schedule adjusted based on utility work and anticipated construction schedule.												
2G40-088-073-0		PM UTL:	Maisel, Michael																									
2G40-088-073	\$2,700,000	PM LAD:	Monahan, Clyde																									
	\$0	PM UDCCD:	Fasceski, Jeff																									
		PM CPTED:	Steinilber, Will																									
<b>Bid Advertisement</b>																												

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Route 50 Walkway - Bear Branch Pedestrian Bridge		05/19	10/19	02/21	07/21	11/22	01/23	01/23	NA	NA	NA	NA	NA	NA	NA	NA	03/23	05/23	06/23	08/23	06/24	09/24						
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
124/400-C40011	Providence	PM TDD:	El Kaissi, Mohamad					Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch						<b>TPP ID# 87.03</b> Construction 8% complete. CN NTP 10/2/23. Scheduled completion 9/26/24. Pre-construction meeting held 9/21/23. Bonds approved 8/29/23. Construction task order authorized 8/23/23. Bid opening 6/21/23. Pre-bid meeting 5/30/23. Bid advertisement 5/18/23. Schedule adjusted due to construction contract duration.														
2G40-088-074-0		PM UTL:	Maisel, Michael																									
2G40-088-074	\$3,800,000	PM LAD:																										
	\$0	PM UDCD:	Cutler, Tom																									
		PM CPTED:	Delmare, Lauren																									
Construction																												
Route 50 Walkway (Cedar Ln to Prosperity Ave)		05/19	09/19	NA	08/20	01/22	04/22	12/22	08/21	NA	NA	09/21	01/22	NA	NA	NA	03/23	03/23	04/23	05/23	12/22	04/24						
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
124/400-C40011	Providence	PM TDD:	Marsh, Dennis					Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements						<b>TPP ID# 87.04</b> Construction 90% complete. Signal timings approved 11/20/23. Final Nutrient Credit Transfer Agreement sent to VDOT on 1/5/24.														
2G40-088-075-0		PM UTL:	Maisel, Michael																									
2G40-088-075	\$1,850,000	PM LAD:	Wilson, Nicole																									
	\$0	PM UDCD:	Samiyi, Bijan																									
		PM CPTED:	Steinhilber, Will																									
Construction																												
Route 50 Walkway (Chichester Ln to Cedar Ln)		05/19	09/19	NA	08/20	10/21	04/22	03/22	04/21	NA	NA	05/21	02/22	03/21	09/22	NA	05/22	05/22	05/22	10/22	12/22	04/23						
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
124/400-C40011	Providence	PM TDD:	Marsh, Dennis					Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50						<b>TPP ID# 87.05</b> Construction substantially complete on 4/17/23. Punch list items have been completed, VDOT final inspection requested 12/15/23. Final Nutrient Credit Transfer Agreement sent to VDOT on 2/27/23 for execution. Executed 3/1/23.														
2G40-088-076-0		PM UTL:	Maisel, Michael																									
2G40-088-076	\$1,230,000	PM LAD:	Wilson, Nicole																									
	\$0	PM UDCD:	Engida, Samuel																									
		PM CPTED:	Steinhilber, Will																									
Post-Construction																												
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A		05/19	09/19	NA	08/20	01/22	12/21	02/23	12/20	NA	NA	01/21	03/22	NA	NA	NA	03/23	04/23	04/23	05/23	08/22	02/24						
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
124/400-C40011	Providence	PM TDD:	Marsh, Dennis					Approximately 110 LF of 10-foot SUP and 105 LF of 5-foot concrete sidewalk connections including new bus pad, curb ramps, crosswalks, and pedestrian signal upgrades						<b>TPP ID# 87.04A</b> Construction 90% complete. Permit revision approved 12/29/23. Signal timings approved on 7/7/23. Schedule adjusted based on anticipated completion.														
2G40-088-079-A-0		PM UTL:	Maisel, Michael																									
2G40-088-079	\$550,000	PM LAD:	Wilson, Nicole																									
	\$0	PM UDCD:	Walelign, Mahlet																									
		PM CPTED:	Stevens, Daniel																									
Construction																												

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>  <b>124/400-C40017</b> Sully  <b>2G40-100-000-0</b> Springfield  <b>2G40-100-000</b> \$78,782,000 (\$2,000,000)</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Beall, James                      PM UTL: Maisel, Michael                      PM LAD: Cate, Dennis                      PM UDCD:                      PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u>                      Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29</p> <p><u>Monthly Remarks</u>  <b>UPC #108720. TPP ID# 062.</b> Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. VDOT &amp; FHWA concurred with final noise analysis 6/3/21. Phase 1 ROW acquisition complete (certificates filed 4/8/22). Phase 2 ROW ongoing. Land rights on 45 of 47 parcels have been acquired (including quick takes.) Board Admin item for remaining two parcels is scheduled for 3/5/24; public hearing scheduled for 3/19/24. Final design (including fourth crosswalks and noise barriers) approved by VDOT and title sheet signed 9/19/22. SCC change order for Schedule Impact Analysis and time extension approved by VDOT 6/1/23. Substantial completion achieved on 10/9/23 and final completion anticipated 5/24/24. As of 12/31/23 construction is 79% complete.</p>																							
<p><b>Construction</b></p>																							
<p>01/16 12/18 TBD NA TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD 09/19 09/19 09/19 03/20 05/20 05/23 10/23</p>																							
<p><b>Balls Hill Rd/Old Dominion Dr Int</b>  <b>124/400-C40013</b> Dranesville  <b>2G40-152-000-0</b>  <b>2G40-152-000</b> \$22,500,000 \$2,051,549</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Shahnaj, Sonia                      PM UTL: Maisel, Michael                      PM LAD: Herider, Jay                      PM UDCD: Metafria, Fasika                      PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u>                      Intersection improvements, including pedestrian facilities</p> <p><u>Monthly Remarks</u>  <b>TPP ID#022.</b> Pre-final design is in progress. Meeting held 12/13/23 with Supervisor's office on design update.</p>																							
<p><b>Design</b></p>																							
<p>02/20 07/21 06/23 03/24 07/25 09/25 09/25 05/24 07/24 NA 07/24 04/25 05/25 05/27 NA 01/27 03/27 04/27 05/27 09/28 09/28</p>																							
<p><b>Commerce Street Crosswalk</b>  <b>124/400-C40011</b> Franconia  <b>2G40-181-000-0</b>  <b>2G40-181-000</b> \$275,000 \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Zahirieh, Shahla                      PM UTL:                      PM LAD: DeSena, Tajera                      PM UDCD:                      PM CPTED: Luo, Caijun</p> <p><u>Project Description</u>                      Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue</p> <p><u>Monthly Remarks</u>                      Final #2 plans distributed 5/12/23. VDOT comments received 6/15/23. LAD completed 8/29/23.</p>																							
<p><b>Design</b></p>																							
<p>TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD</p>																							
<p><b>Lee Chapel Road Improvements</b>  <b>124/400-C40011</b> Springfield  <b>2G40-206-000-0</b>  <b>2G40-206-000</b> \$9,000,000 \$4,000,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Shahnaj, Sonia                      PM UTL: Nguyen, Tan                      PM LAD:                      PM UDCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Lower Lee Chapel Rd by removing two hills</p> <p><u>Monthly Remarks</u>                      Project is in initiation phase. Survey completed 12/21/23. Task orders for Design and Geotechnical/Environmental work are being finalized. Townhall Meeting with residents and Springfield District Supervisor, BOS Chairman, FCDOT- VDOT representatives, and elected officials (Senator Barker &amp; local representatives) held on 9/13/23. A second townhall will be scheduled following preliminary plans. Schedule to be provided upon execution of design contracts.</p>																							
<p><b>Survey</b></p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

00575 Buckman Rd EB @ Russell Rd 11/23 TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD

**Bus Stop Improvements**  
 124/400-C40011 Mount Vernon  
 4YP202-00575  
 TS-000016-059 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: El Kaissi, Mohamad  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading pad with bench and trash can

Monthly Remarks  
 Conceptual design is in progress. Survey received 1/10/24. NTP sent to consultant 11/21/23. Task order contract approved and signed on 11/16/23. Schedule is being prepared.

On Hold

Design

01044 Little River Turnpike EB @ Oasis Drive 08/22 NA 02/24 05/24 08/24 10/24 10/24 NA NA NA NA NA NA NA NA 12/24 01/25 01/25 02/25 06/25 06/25

**Bus Stop Improvements**  
 124/400-C40011 Mason  
 4YP202-01044  
 TS-000015-026 \$250,000  
 \$250,000

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD:  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.

Monthly Remarks  
 Task Order #20 - Project design updated due to WMATA comments. Meeting was held with FCDOT, transit agency stakeholders and VDOT on 6/8/23 to discuss three concept designs. Comments received from all agency. Based on comments received, concept design #2 was selected. NTP with design issued on 11/2/23. Intermediate design is in progress.

On Hold

Design

01382-Burke Lake Road NB @ Lake Braddock 03/22 NA 10/22 NA 02/23 01/24 08/23 05/23 NA NA 05/23 NA NA NA NA 10/23 11/23 11/23 11/23 10/24 03/24

**Bus Stop Improvements**  
 124/400-C40011 Braddock  
 4YP202-01382  
 TS-000011-037 \$80,000  
 \$80,000

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL:  
 PM LAD: Baker, Lisa  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can

Monthly Remarks  
 UDCD Task Order #18. Construction NTP 11/30/23. Construction authorization 10/3/23. Building permit received 9/11/23. Site work completed 12/21/23.

On Hold

Construction

02151 Glade Dr SB @ Dosinia Ct 11/23 NA 04/24 NA 07/24 03/25 05/25 08/24 TBD NA 09/24 04/25 TBD TBD NA 06/25 07/25 07/25 07/25 09/25 11/25

**Bus Stop Improvements**  
 124/400-C40011 Hunter Mill  
 4YP202-02151  
 TS-000013-053 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading pad with bench and associated tree pruning

Monthly Remarks  
 NTP issued to design consultant on 11/22/23. Survey notification letter sent 10/11/23. Survey requested 10/27/23. Survey is in progress, anticipated completion in February 2024.

On Hold

Survey



Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	Current TPE (\$)																											
Project Status	FUT (\$)																											
<b>02777-Manchester Lakes Dr SB @ Schoonmaker Ct</b>		03/22	NA	10/22	NA	02/23	01/24	05/24	05/23	NA	NA	05/23	05/24	NA	NA	NA	06/24	07/24	07/24	07/24	10/24	12/24						
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
124/400-C40011	Franconia	PM TDD: Zahirieh, Shahla	Install concrete loading pad with bench and trash can							NTP letter to consultant 3/18/22. Final #2 plans received 4/26/23. Final plats received 5/4/23. LAD NTP 5/16/23. Land rights on 0 of 1 property have been acquired. The proposed bus shelter has been removed from the design to address Dominion Energy's comments related to the shelter within their easement. Updated final design received 10/5/23.																		
4YP202-02777		PM UTL:																										
TS-000014-046	\$75,000	PM LAD: Baker, Lisa																										
	\$75,000	PM UDCD: Carlin, Craig																										
		PM CPTED:																										
<b>Land Acquisition</b>																												
<b>02864 North Kings Hwy SB @ Fort Dr</b>		11/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD						
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
124/400-C40011	Mason	PM TDD: El Kaissi, Mohamad	Loading pad with bench and trash can							Design work to start as soon as survey is completed. Survey is in progress. Survey completion is anticipated end of January 2024. NTP sent to consultant 11/21/23. Task order contract approved and signed on 11/16/23. Survey notification letter sent 10/12/23. Survey requested 10/26/23.																		
4YP202-02864		PM UTL:																										
TS-000014-049	\$0	PM LAD:																										
	\$0	PM UDCD:																										
		PM CPTED:																										
<b>Survey</b>																												
<b>03069-Park Meadow Dr WB @ Meadow Wood Ln</b>		03/22	NA	10/22	NA	02/23	05/23	05/23	NA	NA	NA	NA	NA	NA	NA	NA	07/23	08/23	08/23	09/23	02/24	12/23						
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
124/400-C40011	Sully	PM TDD: Zahirieh, Shahla	Install concrete loading pad, bus shelter pad, bench, bike rack, and trash can.							UDCD Task Order #13. Construction Authorization 7/19/23. CN NTP 9/21/23. Substantially completed on 12/6/23.																		
4YP202-03069		PM UTL:																										
TS-000019-008	\$63,000	PM LAD:																										
	\$63,000	PM UDCD: Carlin, Craig																										
		PM CPTED:																										
<b>Post-Construction</b>																												
<b>03386 South Lakes Dr WB @ Seahawks Dr</b>		12/23	NA	08/24	NA	12/24	12/25	12/25	03/25	TBD	NA	04/25	11/25	TBD	TBD	NA	02/26	03/26	03/26	03/26	10/26	10/26						
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
124/400-C40011	Hunter Mill	PM TDD: Zahirieh, Shahla	Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can							Design NTP 12/18/23. Survey completed 12/15/23.																		
4YP202-03386		PM UTL:																										
TS-000013-052	\$0	PM LAD:																										
	\$0	PM UDCD:																										
		PM CPTED:																										
<b>Design</b>																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>03499 Sunrise Valley Dr WB @ Glen Echo Dr</b>			12/23	NA	08/24	NA	12/24	12/25	12/25	03/25	TBD	NA	04/25	11/25	TBD	TBD	NA	02/26	03/26	03/26	03/26	10/26	10/26
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
124/400-C40011			Dranesville						PM TDD: Zahirieh, Shahla						Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can								
4YP202-03499									PM UTL:														
TS-000012-030	\$0	\$0							PM LAD:														
									PM UDCD:														
									PM CPTED:														
<b>Design</b>																							
<b>04000 Elden St SB @ Alabama Dr</b>			09/20	NA	NA	10/20	12/20	02/22	TBD	02/23	NA	NA	03/23	04/23	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						10/2023 On Hold <input checked="" type="checkbox"/>		
124/400-C40011			Dranesville						PM TDD: Hojatzadeh, Max						Install concrete bus pad, shelter, bench, and trash can								
4YP202-04000									PM UTL:						Due to drafting error during design that showed location of existing right-of-way incorrectly, it was determined that land rights are required. LAD NTP issued on 3/1/23. Land rights on 1 of 1 property have been acquired. Land acquisition completed 4/7/23. UDCD TO #9. Construction on hold pending response from Town of Herndon.								
TS-000012-028	\$75,500	\$75,500							PM LAD: DeSena, Tajera														
									PM UDCD: Carlin, Craig														
									PM CPTED:														
<b>Construction</b>																							
<b>04732 Wiehle Ave NB @ Roger Bacon Dr</b>			11/23	NA	03/24	NA	06/24	03/25	04/25	07/24	TBD	NA	08/24	03/25	TBD	TBD	NA	05/25	06/25	06/25	06/25	09/25	10/25
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
124/400-C40011			Hunter Mill						PM TDD: Madhusudhan, Galappa						Install bench to existing pad								
4YP202-04732									PM UTL:						Intermediate design is in progress. Survey received 1/12/24. Survey notification letter sent 10/11/23. Survey requested 10/27/23. NTP issued to design consultant on 11/22/23.								
TS-000013-054	\$0	\$0							PM LAD:														
									PM UDCD:														
									PM CPTED:														
<b>Design</b>																							
<b>06408 Hunters Woods Plz</b>			12/23	NA	08/24	NA	12/24	12/25	12/25	03/25	TBD	NA	04/25	11/25	TBD	TBD	NA	02/26	03/26	03/26	03/26	10/26	10/26
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
124/400-C40011			Hunter Mill						PM TDD: Zahirieh, Shahla						Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can								
4YP202-06408									PM UTL:						Design NTP 12/18/23. Survey notification letters sent 10/10/23. Survey requested 10/26/23. Survey completion anticipated January 2024.								
TS-000013-050	\$0	\$0							PM LAD:														
									PM UDCD:														
									PM CPTED:														
<b>Survey</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

06416-Parkers Ln NB @ Sherwood Hall Ln			03/22	NA	10/22	NA	02/23	01/24	10/23	05/23	NA	NA	05/23	10/23	NA	NA	NA	11/23	12/23	12/23	01/24	10/24	07/24
--	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-06416 TS-000016-058	Mount Vernon	\$80,000 \$80,000	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Wilson, Nicole PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can.				<u>Monthly Remarks</u> Construction authorized 11/6/23. Countywide permit clearance received 11/6/23. Building permit received 10/27/23. Land acquisition completed 10/12/23. Land rights on 1 of 1 property have been acquired. UDCCD Task Order #20.										
---	--------------	----------------------	---	--	--	--	---	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Construction**

06849 Kingstream Dr SB @ Parkstream Ter			11/23	NA	02/24	NA	05/24	03/25	03/25	06/24	TBD	NA	07/24	02/25	TBD	TBD	NA	04/25	05/25	05/25	05/25	09/25	09/25
---	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-06849 TS-000012-032	Dranesville	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Loading pad with bench				<u>Monthly Remarks</u> Survey notification letters sent 10/11/23. Survey requested 10/27/23. NTP issued to design consultant on 11/22/23. Survey is in progress, anticipated completion in April 2024. This project is on hold pending Transit review of potential route changes.										
---	-------------	------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**Survey**

5000173 Old Keene Mill Rd EB @ Bland St			03/23	06/23	09/23	NA	01/24	09/24	09/24	12/23	NA	NA	01/24	08/24	NA	NA	NA	11/24	12/24	12/24	01/25	05/25	05/25
---	--	--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5000173 TS-000014-048	Franconia	\$160,000 \$160,000	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: PM CPTED:				<u>Project Description</u> Loading pad along with sidewalk, potential retaining wall along with associated grading.				<u>Monthly Remarks</u> Final design received 1/19/24. Final plat received 12/18/23 and LAD no further comments on 12/26/23. LAD NTP in progress.										
---	-----------	------------------------	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Design**

5000177 Old Keene Mill Rd WB @ Bland St			01/23	06/23	09/23	NA	02/24	09/24	01/25	04/24	TBD	NA	05/24	12/24	TBD	TBD	NA	02/25	03/25	03/25	04/25	05/25	09/25
---	--	--	-------	-------	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5000177 TS-000014-047	Franconia	\$300,000 \$300,000	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: PM CPTED:				<u>Project Description</u> Loading pad with shelter, bench, trash can and sidewalk along with associated retaining wall and grading work.				<u>Monthly Remarks</u> Final design is in progress. Geotechnical recommendations received 1/23/24. Project plats requested 10/11/23.										
---	-----------	------------------------	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Design**

Project Name		Jan 2024																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
5001355-Lee Hwy WB @ Bisvey Dr		03/22	NA	10/22	NA	02/23	05/23	05/23	NA	NA	NA	NA	NA	NA	NA	NA	07/23	08/23	08/23	11/23	02/24	02/24
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Providence	PM TDD: Zahirieh, Shahla					Install concrete loading pad, bench, and sidewalk.					UDCD Task Order #15. CN NTP 11/15/23, scheduled completion 2/13/24.										
4YP202-5001355		PM UTL:																				
TS-000017-044	\$55,000	PM LAD:																				
	\$55,000	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
<b>Construction</b>		01/21	11/21	NA	09/22	11/23	07/24	02/24	02/23	NA	NA	03/23	11/23	NA	NA	NA	03/24	04/24	05/24	06/24	02/26	08/25
<b>Innovation Station North Neighborhood Access SUP</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Dranesville	PM TDD: Shahnaj, Sonia					Add approximately 2,000 LF of 10' SUP, two pedestrian bridges, and lighting between Innovation North Metrorail Station Kiss-and-Ride lot, Farougi Court, and Appgar Place					<b>TPP ID# 190.15 HMSAMS ID#15</b> Bond package submitted 1/5/24. Draft CN package submitted 12/6/23. LAD completed 11/15/23. 2nd PI Plan submission 11/1/23. Code modificaton and 2nd building permit submission for bridges 11/29/23. Received quotes from 3 wetland mitigation banks and agreement underway. RPA plan approved on 10/13/23 and waivers approved 9/15/23. JPA approved 9/29/23. FP Study approved 11/30/22. Detention exception approved 11/2/22. FPUD approved 10/13/22. Zoning interpretation for reduction of future Dulles Green Dr pavement width completed by DPD 8/19/22. Virtual Public Info Meeting held 1/19/22. USACE approved PJD 11/23/21.										
ST-000048-001-0		PM UTL: Nguyen, Tan																				
ST-000048-001	\$8,800,000	PM LAD: Mohammed, Nazaneen																				
	\$189,036	PM UDCD: Stevens, Michael																				
		PM CPTED: TBD, To Be Determined																				
<b>Design</b>		NA	NA	NA	NA	12/22	12/22	12/22	NA	NA	NA	NA	NA	NA	NA	NA	07/23	07/23	07/23	10/23	01/24	11/23
<b>CUE #005 Blake Ln SB @ Lindenbrook</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Providence	PM TDD: Zahirieh, Shahla					Fairfax County assisting Fairfax City CUE to improve bus stop #005 facilities including installing concrete loading pad, shelter, bench, trash can, and sidewalk					The City of Fairfax seeks to improve access at CUE bus stops. Three CUE bus stops prioritized for improvement are in the County, including bus stop #005. The City's engineering consultant has developed construction plans. Under an agreement the County will construct the improvements as designed. Funds have been allocated by the City to contribute to the financing of the Project. Final design plans received 12/14/22. Building permit for shelter received 6/23/23. Construction Authorization 7/27/23. UDCD Task Order #16. CN NTP 10/3/23. Building inspection passed 11/29/23. Substantially completed 11/29/23.										
TS-000017-045-0		PM UTL:																				
TS-000017-045	\$0	PM LAD:																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
<b>Post-Construction</b>		NA	NA	NA	NA	12/22	12/22	12/22	NA	NA	NA	NA	NA	NA	NA	NA	07/23	07/23	07/23	10/23	01/24	12/23
<b>CUE #057 Blake Ln NB @ Lindenbrook</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Providence	PM TDD: Zahirieh, Shahla					Fairfax County assisting Fairfax City to improve CUE bus stop #057 facilities including installing concrete loading pad, bench, trash can, and sidewalk.					The City of Fairfax seeks to improve access at CUE bus stops. Three CUE bus stops prioritized for improvement are in the County, including bus stop #057. The City's engineering consultant has developed construction plans. Under an agreement the County will construct the improvements as designed. Funds have been allocated by the City to contribute to the financing of the Project. Construction Authorized 7/27/23. UDCD Task Order #17. CN NTP 10/3/23. Substantially completed 12/12/23.										
TS-000017-046-0		PM UTL:																				
TS-000017-046	\$0	PM LAD:																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
<b>Post-Construction</b>																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

CUE #181 Nutley St NB @ Barrick St			NA	NA	02/22	04/22	12/22	09/23	09/23	04/22	NA	NA	TBD	09/23	NA	NA	NA	10/23	10/23	10/23	11/23	12/23	12/23
------------------------------------	--	--	----	----	-------	-------	-------	-------	-------	-------	----	----	-----	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Providence  
**TS-000017-047-0**  
**TS-000017-047** \$0  
 \$0

**Project Manager/Assignments**  
 PM TDD: Zahirieh, Shahla  
 PM UTL:  
 PM LAD:  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

**Project Description**  
 Fairfax County assisting Fairfax City to improve CUE bus stop # 181 facilities including installing concrete loading pad, shelter, bench, trash can, curb, and sidewalk.

**Monthly Remarks**  
 The City of Fairfax seeks to improve access at CUE bus stops. Three CUE bus stops prioritized for improvement are in the County, including bus stop #181. The City's engineering consultant has developed construction plans. Under an agreement the County will construct the improvements as designed. Funds have been allocated by the City to contribute to the financing of the Project. Final plans received 12/14/22. Project plat has been finalized. Fairfax City LAD completion memo 9/12/23. VDOT clearance received 10/9/23. Building permit for shelter received 10/11/23. Construction authorization 10/12/23. UDCCD Task Order #19. Construction NTP 11/28/23. Substantially completed 12/29/23. Building inspection passed 1/5/24.

On Hold

**Post-Construction**

5001177 Patrick Henry Drive NB @ Brook Drive			04/21	08/21	10/21	NA	12/21	07/22	04/23	07/22	NA	NA	07/22	01/23	NA	NA	NA	05/23	06/23	06/23	06/23	03/23	03/24
--	--	--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**MSMD Bus Shelter Replacement**  
**303/300-C30010** Mason  
**CR-000007-003-0**  
**CR-000007-003** \$53,000  
 \$53,000

**Project Manager/Assignments**  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD: Campbell, Jocelyn  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

**Project Description**  
 Loading pad with shelter, bench, trash can, sidewalk, detectable warning surface along with associated grading.

**Monthly Remarks**  
 UDCCD Task Order #10. CN NTP 10/3/23, scheduled completion 3/11/24.

On Hold

**Construction**

01241 Arlington Dr EB @ Richmond Hwy			05/22	11/22	02/23	NA	08/23	01/24	04/24	08/23	NA	NA	08/23	05/24	NA	NA	NA	05/24	06/24	06/24	06/24	10/24	12/24
--------------------------------------	--	--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**MSMD Bus Shelter Replacement**  
**303/300-C30010** Mount Vernon  
**CR-000007-007-0**  
**CR-000007-007** \$50,000  
 \$50,000

**Project Manager/Assignments**  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD: Mohammed, Nazaneen  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

**Project Description**  
 Loading pad with bench and sidewalk along with associated grading.

**Monthly Remarks**  
 Final design and project plat received 8/21/23. LAD NTP 8/23/23. Land rights on 0 of 1 property have been acquired. Signing plan submitted to VDOT for review 8/24/23. VDOT TE responded 9/25/23 no comments on signing plan.

On Hold

**Land Acquisition**

01655 Commerce St WB @ Brandon Ave			05/22	11/22	02/23	NA	08/23	01/24	04/24	08/23	NA	NA	08/23	03/24	NA	NA	NA	05/24	06/24	06/24	06/24	10/24	12/24
------------------------------------	--	--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**MSMD Bus Shelter Replacement**  
**303/300-C30010** Franconia  
**CR-000007-008-0**  
**CR-000007-008** \$75,000  
 \$75,000

**Project Manager/Assignments**  
 PM TDD: Madhusudhan, Galappa  
 PM UTL: Nguyen, Tan  
 PM LAD: DeSena, Tajera  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

**Project Description**  
 Loading pad with shelter, bench, trash can, and sidewalk along with associated grading.

**Monthly Remarks**  
 Land acquisition admin item 1/23/24 for public hearing on 2/20/24. LAD NTP 8/23/23. Land rights on 0 of 1 property have been acquired. Final design and project plat received 8/21/23. Utility designation received 6/20/23.

On Hold

**Land Acquisition**

Jan 2024

Project Name		Jan 2024																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>02416 Huntington Ave EB @ Hunting Creek Rd</b>		05/22	11/22	02/23	NA	08/23	01/24	04/24	08/23	NA	NA	08/23	03/24	NA	NA	NA	05/24	06/24	06/24	06/24	10/24	12/24	
<b>MSMD Bus Shelter Replacement</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
303/300-C30010 Mount Vernon		PM TDD: Madhusudhan, Galappa							Loading pad, shelter, bench, trash can, sidewalk along with associated grading.							Final design and project plat received 8/21/23. LAD NTP 8/23/23. Land rights on 0 of 1 property have been acquired.							
CR-000007-011-0		PM UTL:																					
CR-000007-011 \$75,000		PM LAD: Wilson, Nicole																					
\$75,000		PM UDCD: Carlin, Craig																					
		PM CPTED:																					
<b>Land Acquisition</b>																							
<b>02475 John Marr Dr NB @ Tom Davis Dr</b>		05/22	11/22	02/23	NA	08/23	01/24	10/23	08/23	NA	NA	08/23	09/23	NA	NA	NA	01/24	02/24	02/24	03/24	10/24	09/24	
<b>MSMD Bus Shelter Replacement</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
303/300-C30010 Mason		PM TDD: Madhusudhan, Galappa							Loading pad with two shelters, benches, trash cans, and sidewalk along with associated grading.							Final construction package is being prepared. Comments received from UDCD on 1/3/24. Countywide permit package submitted to VDOT 10/10/23, concurrence received 10/18/23. Building permit application for bus shelter submitted to LDS on 10/10/23 and permit received 10/24/23. Land acquisition completed 9/19/23. Land rights on 1 of 1 property have been acquired. LAD NTP 8/23/23. Final design and project plat received 8/21/23. Utility designation received 6/13/23.							
CR-000007-012-0		PM UTL: Nguyen, Tan																					
CR-000007-012 \$100,000		PM LAD: Guy, Sarah																					
\$100,000		PM UDCD: Carlin, Craig																					
		PM CPTED:																					
<b>Design</b>																							
<b>03299 Sherwood Hall WB @ Richmond Hwy</b>		05/22	11/22	02/23	NA	08/23	01/24	01/24	08/23	NA	NA	08/23	11/23	NA	NA	NA	05/24	06/24	06/24	06/24	10/24	10/24	
<b>MSMD Bus Shelter Replacement</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
303/300-C30010 Mount Vernon		PM TDD: Madhusudhan, Galappa							Loading pad, bench, and sidewalk along with associated grading.							Countywide permit package submitted 1/9/24. Draft Construction submitted to UDCD on 12/22/23. Land Acquisition Completion Memo received on 11/30/23. Land rights on 1 of 1 property have been acquired. LAD NTP 8/23/23. Final design and project plat received 8/21/23.							
CR-000007-015-0		PM UTL:																					
CR-000007-015 \$50,000		PM LAD: DeSena, Tajera																					
\$50,000		PM UDCD: Carlin, Craig																					
		PM CPTED:																					
<b>Design</b>																							
		TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD	
<b>Stonecroft Boulevard Widening Sully Police Station</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050 Sully		PM TDD: Minnix, Wesley							Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard							Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.							
009217-0		PM UTL: Nguyen, Tan																					
5G25-064-000 \$800,678		PM LAD: Kresge, Carol																					
\$0		PM UDCD:																					
		PM CPTED: Guarino, Michael																					
<b>Construction</b>																							

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status		NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD					
<b>Oakwood Road Street Acceptance</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Franconia	PM TDD: Dodge, Christina		Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.					Initial street acceptance package submitted to VDOT 8/31/21. Comments received 10/18/21. UDCC punch list received 9/3/21. Utility as-built package submitted 1/27/22. Video pipe inspection report submitted to VDOT Permits 8/3/22. Coordination meetings between VDOT and County staff to resolve right-of-way, limited access limits, and maintenance issues began January 2023 and are ongoing. Site meeting held on 3/10/23 with VDOT Permits, LSB, & FCDOT for surveying proposed right-of-way and limited access limits. Survey completed and plats/exhibits are in progress. On 4/28/23 requested VDOT prepare NEPA documents for CTB LACC package. Draft EQ-429 and exhibit submitted to VDOT 8/18/23.																			
2G25-122-000-0		PM UTL:																										
2G25-122-000	\$700,000	PM LAD:																										
	\$500,000	PM UDCC: Popoola, Larry																										
		PM CPTED:																										
<b>Post-Construction</b>																												
<b>Guinea Rd/Bronte Dr</b>		06/23	12/23	03/24	06/24	09/24	10/24	10/24	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	12/24	01/25	01/25	02/25	06/25	06/25	On Hold <input type="checkbox"/>					
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Braddock	PM TDD: Madhusudhan, Galappa		Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop					TPP ID #23005. Crosswalk assessment submitted to VDOT for review 12/18/23. Intermediate design is in progress. Survey received 11/3/23 and forwarded to consultant. Field meeting held 7/10/23 with design consultant to review the project scope. NTP issued to consultant on 6/15/23.																			
2G40-197-002-0		PM UTL:																										
2G40-197-002	\$275,000	PM LAD:																										
	\$125,000	PM UDCC:																										
		PM CPTED: Askarzadeh, Negin																										
<b>Design</b>																												
<b>Georgetown Pike/Great Falls Library</b>		10/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>			
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Dranesville	PM TDD: El Kaissi, Mohamad		Install pedestrian refuge island					TPP ID# 23007: County response in progress. Great Falls Citizens Association provided the County with a list of scope questions/concerns. Onsite kickoff meeting held with consultant and representatives of Great Falls Citizens Association to discuss scope on 11/17/23. Notice to proceed sent to consultant 10/23/23. Contract executed 10/19/23. Survey received 10/11/23. Schedule is being developed.																			
2G40-197-003-0		PM UTL:																										
2G40-197-003	\$217,000	PM LAD:																										
	\$42,000	PM UDCC:																										
		PM CPTED: Stevens, Daniel																										
<b>Design</b>																												
<b>Kingstowne Village Pkwy/Park Village Dr</b>		06/23	NA	09/23	NA	03/24	02/25	02/25	05/24	TBD	NA	06/24	01/25	TBD	TBD	NA	03/25	04/25	05/25	06/25	12/25	12/25	On Hold <input type="checkbox"/>					
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Franconia	PM TDD: Zahirieh, Shahla		Install pedestrian refuge island, ADA ramp, and bus landing pads					TPP ID #23008. Final plans underway. Intermediate design distributed for review 9/19/23. Additional survey completed 8/11/23. Survey completed 6/8/23. Design contract 6/7/23. NTP to WSP 6/12/23.																			
2G40-197-004-0		PM UTL:																										
2G40-197-004	\$350,000	PM LAD: Campbell, Jocelyn																										
	\$200,000	PM UDCC:																										
		PM CPTED: Derleth, Gavin																										
<b>Design</b>																												

Jan 2024

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Kingstowne Village Pkwy/Cross Gate Ln			06/23	NA	11/23	NA	06/24	05/25	05/25	08/24	TBD	NA	09/24	04/25	TBD	TBD	NA	06/25	07/25	08/25	09/25	03/26	03/26
---------------------------------------	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-005-0 2G40-197-005	Franconia  \$700,000 \$500,000	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
		PM TDD: Zahirieh, Shahla					Install pedestrian refuge on eastbound approach of Kingstowne Village Parkway and Cross Gate Lane and relocate and improve bus stop					On Hold <input type="checkbox"/> <b>TPP ID #23009.</b> NTP to consultant 6/29/23. Survey received 9/8/23. Intermediate design distributed for review 11/2/23.						
		PM UTL:																
		PM LAD: Campbell, Jocelyn																

**Design**

Braddock Rd/Witch Hazel Rd			04/23	NA	09/23	12/23	04/24	09/24	09/24	02/24	NA	NA	02/24	08/24	TBD	TBD	NA	10/24	11/24	11/24	12/24	04/25	04/25
----------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-007-0 2G40-197-007	Mason  \$175,000 \$25,000	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
		PM TDD: Elahi, Seyedbehnam					Install refuge island with truncated domes					On Hold <input type="checkbox"/> <b>TPP ID #23012</b> Pre-final design was distributed for review on 12/21/23. Comments are due on 1/31/2024. Land rights for FCPA are required. The preliminary plat is due at the end of January. No utility is required. A field visit with UDCD PM and the inspector was completed on 1/10/24.						
		PM UTL: Nguyen, Tan																
		PM LAD: Strayhorne, Robert																

**Design**

Blake Lane at Bushman RRFB			03/23	NA	09/23	11/23	08/24	TBD	01/25	02/24	TBD	NA	04/24	11/24	TBD	TBD	NA	02/25	02/25	02/25	03/25	TBD	07/25
----------------------------	--	--	-------	----	-------	-------	-------	-----	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-----	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-010-0 2G40-197-010	Providence  \$900,000 \$200,000	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
		PM TDD: Elahi, Seyedbehnam					Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive					On Hold <input type="checkbox"/> <b>TPP ID #22003.</b> Following the meeting with VDOT TE on 11/27/23, the consultant is updating the crosswalk study and completing the signal warrant analysis. A new schedule will be provided upon completion of the scope reevaluation. The intermediate design, including the crosswalk study and RRFB justification, was submitted on 9/1/23. Survey received on 5/16/23.						
		PM UTL: Nguyen, Tan																
		PM LAD: Strayhorne, Robert																

**Design**

Woodburn Rd/Pine Ridge Park Entrance			04/23	NA	06/23	08/23	10/23	02/24	12/23	NA	NA	NA	NA	NA	NA	NA	NA	02/24	03/24	03/24	03/24	07/24	07/24
--------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-011-0 2G40-197-011	Providence Mason  \$175,000 \$25,000	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
		PM TDD: Elahi, Seyedbehnam					Install refuge island					On Hold <input type="checkbox"/> <b>TPP ID #23016.</b> Draft CN package submitted to UDCD on 12/19/23. Countywide permit package submitted to VDOT on 12/19/23. No utility impact. No right-of-way impact. The project was designed based on GIS.						
		PM UTL: Nguyen, Tan																
		PM LAD: Fasceski, Jeff																

**Design**



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Elm St/Old Dominion Dr Crosswalk			02/22	NA	01/24	03/24	05/24	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
----------------------------------	--	--	-------	----	-------	-------	-------	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
304/300-C30050	Dranesville		PM TDD:	Hojatzadeh, Max			Install 25 linear feet of sidewalk, curb ramps, and new crosswalk across Elm Street near Chain Bridge Road creating a continuous pedestrian facility on Elm Street						Intermediate design distributed for review 1/16/24. Possible conflicts with property utility connections/laterals. Additional funding provided in 2G40-088-086 and ST-00005-007.								
2G40-197-017-0			PM UTL:	Nguyen, Tan																	
2G40-197-017		\$400,000	PM LAD:	Guy, Sarah																	
		\$64,107	PM UDCCD:																		
			PM CPTED:	Alexandrow, Nikolai																	

Design

Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	09/25
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
304/300-C30050	Hunter Mill		PM TDD:	Nabavi, Seyed			Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.						TPP ID # 35. CN NTP pending. Pre-con meeting 1/25/24. Construction award 10/24/23. NIP signed 10/16/23. Bid opening 9/12/23. Pre-bid meeting held 8/9/23. Bid advertisement 7/27/23. Final construction package submitted on 6/2/23. Contractor pre-qualification completed. Verizon relocation in progress. The schedule is adjusted due to the changes in the environmental regulations and resubmitting of the environmental documentations for acquiring permit.								
5G25-059-007-0			PM UTL:	Maisel, Michael																	
5G25-059-007		\$19,500,000	PM LAD:	Strayhorne, Robert																	
		\$1,322,777	PM UDCCD:	McCorkle, Lisa																	
			PM CPTED:	Aguayo, Vanessa																	

Construction

Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	05/17	03/18	06/21	05/19	03/22	10/21	NA	NA	10/21	02/22	02/19	12/19	NA	07/22	04/23	05/23	06/23	05/20	03/24
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
304/300-C30050	Mason		PM TDD:	Turner, Latesa			Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						TPP ID#090. Construction is 70% complete. Construction NTP 8/14/23.								
5G25-060-020-0			PM UTL:	Maisel, Michael																	
5G25-060-020		\$1,950,000	PM LAD:	Najeeb, Mohammed																	
		\$0	PM UDCCD:	Stevens, Michael																	
			PM CPTED:	Askarzadeh, Negin																	

Construction

Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd)			12/17	02/18	08/18	09/19	02/24	02/24	02/24	03/23	03/21	NA	03/23	12/23	01/24	04/24	NA	04/24	05/24	06/24	07/24	03/25	03/25
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
304/300-C30050	Providence		PM TDD:	El Kaissi, Mohamad			Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd						TPP ID#102. Land acquisition completed on 12/18/23. Land rights on 7 of 7 properties have been acquired. Public hearing held 10/24/23. Land acquisition admin item approved by BOS 9/26/23. Notice to proceed with acquisition was submitted to LAD on 3/13/23. All utility plans received (DVP, Cox, Verizon).								
5G25-060-023-0			PM UTL:	Maisel, Michael																	
5G25-060-023		\$2,650,000	PM LAD:	Herider, Jay																	
		\$0	PM UDCCD:	Cutler, Tom																	
			PM CPTED:	Askarzadeh, Negin																	

Utility Relocation

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	Current TPE (\$)																											
Project Status	FUT (\$)																											
<b>Little River Tnpk Walkway WB - E of Roberts Ave - W of Roberts Ave</b>		11/17	12/17	11/18	06/19	08/20	05/21	06/24	11/20	02/21	NA	02/21	05/24	TBD	08/24	NA	08/24	10/24	11/24	12/25	TBD	TBD						
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Mason	PM TDD: Zahirieh, Shahla	Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue							<b>TPP ID#205.</b> VDOT approved final plans 9/7/21. LAD NTP 2/8/21. Land rights on 7 of 8 properties have been acquired. Public hearing for land acquisition held 2/22/22. Dominion authorized, but encumbrance had to be increased to cover additional work. Cox authorized. Verizon authorized. Completion date was adjusted due to conveyance of a required dedication. Owner is not responsive. The condition requires a dedication. OCA is looking at how/who to enforce for the dedication. It was discussed with Supervisor Gross 6/23/23. She agreed to move forward with the standard acquisition process, or the eminent domain route, if needed. Additional Utility relocations may be added due to newly constructed home.																		
5G25-060-043-0		PM UTL: Pugh, Richard																										
5G25-060-043	\$4,800,000	PM LAD: Monahan, Clyde																										
	\$700,000	PM UDCCD: McCorkle, Lisa																										
		PM CPTED: Lilley, Ronald																										
<b>Land Acquisition</b>																												
<b>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</b>		08/17	11/17	07/18	09/20	06/22	07/20	02/24	09/22	NA	NA	09/22	07/23	05/23	02/24	NA	04/24	06/24	07/24	08/24	04/22	08/25						
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Mason	PM TDD: Zahirieh, Shahla	Construct 1,550 LF of 9-foot wide, curb abutted sidewalk							<b>TPP ID#234.</b> Responses to VDOT open comments submitted 8/8/23. Review comments on Final plans #3 received 6/20/23. Land acquisition completed 7/28/23. Land rights on 10 of 10 properties have been acquired. Land acquisition public hearing held 6/27/23. Cox NTP 5/26/23. Verizon NTP 5/5/23. Dominion NTP 8/25/23. CN completion date has been changed due to the required land rights acquisition issue. Utility relocations underway.																		
5G25-060-044-0		PM UTL: Pugh, Richard																										
5G25-060-044	\$8,250,000	PM LAD: Guy, Sarah																										
	\$2,779,044	PM UDCCD: Metafria, Fasika																										
		PM CPTED: Askarzadeh, Negin																										
<b>Utility Relocation</b>																												
<b>Dulles Toll Road Eastbound Off-Ramp/Fairfax County Parkway Trail (RMAG)</b>		10/23	NA	04/24	09/24	04/25	05/26	05/26	TBD	TBD	TBD	TBD	TBD	TBD	TBD	06/26	07/26	09/26	10/26	01/27	01/28	01/28						
<b>RMAG Phase II 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Hunter Mill	PM TDD: Zahirieh, Shahla	At grade crossing of trail at Dulles Toll Road on-ramp							<b>TPP ID# 189.09 RMAG ID#.</b> Intermediate design is in progress. NTP to RK&K 10/17/23. Survey completed 8/11/23. VDOT review comments on the preliminary design were closed on 7/13/23. VDOT and County clarifications on preliminary design phase (phase I) will be used for programming of final design and construction (phase II).																		
5G25-062-010-0		PM UTL:																										
5G25-062-010	\$3,250,000	PM LAD:																										
	\$328,775	PM UDCCD:																										
		PM CPTED: Luo, Caijun																										
<b>Design</b>																												
<b>Bluemont Way - Disc St Ped Br - Reston Pkwy</b>		11/16	NA	11/17	04/19	12/22	03/20	02/24	11/20	NA	NA	12/20	06/22	NA	NA	NA	03/24	03/24	03/24	04/24	03/21	11/24						
<b>RMAG Phase II 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Hunter Mill	PM TDD: Turner, Latesa	Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way							<b>TPP ID#189.11 RMAG ID#38.</b> Preparing VDOT permit submission and CN Authorization package. Received Signal and PM&S plan approval on 11/28/23. Land acquisition completed 6/28/22. Land rights on 4 of 4 properties have been acquired. One Verizon manhole top to be adjusted during construction. Cogent to coordinate with contractor to protect fiber conduits when retaining wall is removed.																		
5G25-062-011-0		PM UTL: Pugh, Richard																										
5G25-062-011	\$1,200,000	PM LAD: Najeeb, Mohammed																										
	\$0	PM UDCCD: Carlin, Craig																										
		PM CPTED: Beall, James																										
<b>Design</b>																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	TBD
---	--	--	----	----	----	----	----	----	----	-------	----	----	-------	-------	----	----	----	-------	----	----	----	-------	-----

<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050	Hunter Mill		PM TDD: Zahirieh, Shahla	Provide pedestrian crosswalk on the east leg of the intersection					<b>TPP ID# 189.17. RMAG II ID# 17</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.										
5G25-062-014-0			PM UTL:																
5G25-062-014		\$138,199	PM LAD: Monahan, Clyde																
		\$0	PM UDCCD:																
			PM CPTED: Malik, Zuhra																

**Construction**

Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	10/17	11/18	03/20	09/20	01/22	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	02/22	02/22	02/22	04/22	03/20	06/23
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050	Hunter Mill		PM TDD: Marsh, Dennis	Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road					<b>TPP ID#121</b> Construction substantially completed on 6/16/23. VDOT punch list received 7/12/23. VDOT permit revision resubmitted 11/6/23 and approved 1/19/24. Contractor submitted VPDES CGP Notice of Termination to LDS on 11/2/23.										
ST-000036-009-0			PM UTL: Maisel, Michael																
ST-000036-009		\$2,250,000	PM LAD: Najeeb, Mohammed																
		\$0	PM UDCCD: Samiyi, Bijan																
			PM CPTED: Harrell, William																

**Post-Construction**

Pleasant Valley Rd. Shared Use Path - Elklick Run - Dominion Power Lines			01/18	04/18	02/19	08/21	09/23	11/20	02/24	09/22	10/22	NA	01/23	02/24	04/24	04/25	NA	08/24	10/24	12/24	04/25	11/21	04/26
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050	Sully		PM TDD: Beall, James	Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road					<b>TPP ID#162.</b> Second final plan distributed for review 9/13/23. Coordinating Corps of Engineers permit with Consultant. Board Admin date for eminent domain action on five parcels scheduled 12/5/23, Board hearing 1/23/24. LAD NTP issued 1/13/23. Land rights on 1 of 12 properties have been acquired. WashGas relocation has been authorized, NTP April 2024 due to steel plate restrictions. Encumbrances for NOVEC and Verizon plan and estimates pending but not yet authorized. Project schedule has been adjusted due to coordination with DCR on the FCPA parcels, and delay in completion of appraisals. A meeting with FCPA is being scheduling meeting with FCPA to develop limited landscape plan.										
ST-000036-013-0			PM UTL: Yusufoglu, Eldar																
ST-000036-013		\$9,500,000	PM LAD: Wilson, Nicole																
		\$5,032,933	PM UDCCD:																
			PM CPTED: Stevens, Daniel																

**Land Acquisition**

Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.			07/21	01/22	07/22	01/23	06/23	10/24	10/24	11/23	11/23	NA	11/23	09/24	10/24	05/25	NA	12/24	01/25	02/25	05/25	04/25	11/25
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max	Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings					<b>TPP ID#186.</b> NTP with land acquisition issued on 11/13/23. Land rights on 1 of 16 properties have been acquired. Final design distributed for review 6/14/23. Comments received and are being addressed. Utility coordination with Dominion Energy, Verizon, Cox Communications, and others are underway. Fairfax Water relocation plan has been finalized and is being incorporated into project plans. Verizon VA utility easement plats received. Existing pipes inspection survey completed. Community Information Meeting was held on 3/8/23.										
ST-000036-015-0			PM UTL: Yusufoglu, Eldar																
ST-000036-015		\$4,750,000	PM LAD: Baker, Lisa																
		\$0	PM UDCCD:																
			PM CPTED: Luo, Caijun																

**Land Acquisition**

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates														
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
<b>Telegraph Road Walkway Ph II - Pike to Wilton</b>		06/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD								
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>											
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-017-0 ST-000036-017		Franconia PM TDD: El Kaissi, Mohamad PM UTL: PM LAD: PM UDCCD: PM CPTED: Abifadel, Gibran						Construct approximately 2,200 LF of walkway to fill in missing links, including crosswalks, curb ramps, retaining walls and pedestrain bridge.						TPP ID#180.02. Awaiting Supervisor's response. Contacted Supervisor's office on 11/30/23 and requested authorization and direction on how to proceed with project. Awaiting decision from Supervisor's office to proceed with a community meeting preparations or begin preliminary design. Meeting with Supervisor Lusk to discuss two (2) design alternatives on 8/22/23. Preliminary design analysis completed. Project to include concrete sidewalk along the off-road alignment crossing Pike Branch.																	
<b>Design</b>																															
<b>Burke VRE Connector Ph IV</b>		02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	03/22									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>											
County-Maintained Bike/Trail Imp - 2014 304/300-C30050 ST-000037-003-0 ST-000037-003		Braddock PM TDD: Hojatzadeh, Max PM UTL: Pugh, Richard PM LAD: Baker, Lisa PM UDCCD: Bhinge, Deepak PM CPTED: Wynands, Nicole						Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows						TPP ID#346. LDS bond release completed. Letter 18 received 1/9/24. Signed Letter 18 and fees forwarded to LDS 12/4/23. Site as-built approved by LDS 8/29/23. Ribbon cutting ceremony held 3/20/22. Construction substantially complete 3/7/22. VDOT permit released 5/18/22. Nutrient credit transfer is not required for this project.																	
<b>Post-Construction</b>																															
<b>Guinea Rd/Rutherford Park</b>		03/23	NA	06/23	09/23	01/24	08/24	11/24	02/24	NA	NA	03/24	10/24	NA	NA	NA	11/24	12/24	12/24	01/25	02/25	03/25									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>											
Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-002-0 ST-000053-002		Braddock PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Mohammed, Nazaneen PM UDCCD: PM CPTED: Askarzadeh, Negin						Crosswalk improvements to include RRFBs, curb extension, and ADA curb ramps						TPP ID #23004. Final design submitted for review and comments on 1/2/24. Utility designations received 8/28/23. No utilities relocation require. Plats requested on 12/13/23.																	
<b>Design</b>																															
<b>Westmoreland St/Rosemonte Dr</b>		06/23	NA	08/23	11/23	03/24	08/24	11/24	02/24	TBD	NA	03/24	10/24	TBD	TBD	NA	12/24	02/25	02/25	03/25	07/25	07/25									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>											
Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-003-0 ST-000053-003		Dranesville PM TDD: Hojatzadeh, Max PM UTL: PM LAD: DeSena, Tajera PM UDCCD: Fasceski, Jeff PM CPTED: Luo, Caijun						Improvement of existing crosswalk to include ADA curb ramps, RRFB, and relocation of existing bus stop						TPP ID #23006. Pre-final design distributed for review 11/27/23. Plats received and under review. Land rights are needed on 3 properties.																	
<b>Design</b>																															

Jan 2024

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Bluemont Way/Explorer St			04/23	09/23	NA	10/23	12/23	03/24	03/24	NA	NA	NA	NA	NA	NA	NA	NA	04/24	NA	NA	05/24	08/24	08/24
--------------------------	--	--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	----	----	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
304/300-C30050	Hunter Mill		PM TDD: Bazlamit, Ayad						Pedestrian safety improvements on WB approach of Bluemont Way at Explorer Street to include refuge island						TPP ID #23010. Final design distributed for review 12/21/23 and all comments received 1/22/24. VDOT rejected the installation of RRFB on 8/30/23. Traffic analysis (for pedestrian refuge in median, RRFB, and elimination of left turn lane) submitted to VDOT on 7/26/23.						
ST-000053-004-0			PM UTL: Nguyen, Tan																		
ST-000053-004	\$175,000 (\$150,000)		PM LAD:																		
			PM UDCD:																		
			PM CPTED: Stevens, Daniel																		

**Design**

Hooes Rd/South Run Stream Valley Trail			07/23	12/23	NA	04/24	04/25	06/25	06/25	05/24	TBD	NA	08/24	02/25	TBD	TBD	NA	08/25	09/25	09/25	09/25	12/25	12/25
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
304/300-C30050	Mount Vernon		PM TDD: Turner, Latesa						Pedestrian safety improvements including two passive detection RRFB's and no parking signs						TPP ID #23014. Preliminary plans and pedestrian crossing evaluation submitted for review on 12/4/23. Addressing preliminary comments received 1/18/24. Survey received 8/7/23. Design NTP issued 7/17/23.						
ST-000053-005-0	Springfield		PM UTL: Nguyen, Tan																		
ST-000053-005	\$350,000 \$175,000		PM LAD:																		
			PM UDCD:																		
			PM CPTED: Derleth, Gavin																		

**Design**

Silverbrook Rd/Crosspointe Dr			06/23	07/23	12/23	04/24	07/24	03/25	03/25	06/24	TBD	NA	07/24	02/25	TBD	TBD	NA	04/25	05/25	05/25	05/25	09/25	09/25
-------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						01/2024 On Hold <input checked="" type="checkbox"/>
304/300-C30050	Springfield		PM TDD: Madhusudhan, Galappa						Pedestrian safety improvements at Silverbrook Road and Crosspointe Drive to include refuge island, RRFBs, and crosswalks						TPP ID #23017. Intermediate design is on hold pending resolution of RRFB issue. CPTED coordinating with VDOT regarding justification of RRFB. Survey received from LSB on 9/6/23. RRFB Crosswalk Memo submitted to VDOT for review on 7/25/23. NTP issued to consultant on 6/6/23. Schedule to be updated once RRFB issue has been resolved.						
ST-000053-006-0			PM UTL:																		
ST-000053-006	\$450,000 \$100,000		PM LAD:																		
			PM UDCD:																		
			PM CPTED: Curtis, Tina																		

**Design**

Stringfellow Rd/Foxfield Pool			05/23	NA	10/23	02/24	08/24	02/25	02/25	03/24	TBD	NA	04/24	01/25	TBD	TBD	NA	03/25	04/25	04/25	05/25	08/25	08/25
-------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
304/300-C30050	Sully		PM TDD: Marsh, Dennis						Pedestrian safety improvements along Stringfellow Road at Foxfield Pool to include refuge island.						TPP ID #23018. Prefinal Design is in progress.						
ST-000053-007-0			PM UTL:																		
ST-000053-007	\$250,000 (\$100,000)		PM LAD:																		
			PM UDCD:																		
			PM CPTED: Alexandrow, Nikolai																		

**Design**