

County of Fairfax, Virginia

MEMORANDUM

DATE: January 20, 2016

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the March 2016 Monthly Projects Status Report for Transportation Design Division. This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Planning and Design Division, Department of Public Works and Environmental Services.

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/njc/TDD Status Report Distribution Memo Attachment: As Stated

TRANSPORTATION DISTRIBUTION

Tom Biesiandny, Director, Department of Transportation **Bob Ayers, Project Manager, Transportation Design Division** Mark Canale, BRAC Coordinator Tim Conley, Project Manager, Transportation Design Division Mohamad N. El Kaissi, Project Manager, Transportation Design Division Michael Guarino, Senior Engineer, Transportation Design Division **Bill Harrell, Sr. Transportation Planner IV** Jeffrey Hermann, Transportation Planner III Masoud Hojatzadeh, Project Manager, Transportation Design Division Ajmal Hamidi, Transportation Planner, FCDOT Fereshteh Khorashadi, Sr. Project Manager, Transportation Design Division Andrew Kolaitis, Right-of-Way Project Coordinator, FCDOT Mike Lake, Transportation Planner II, FCDOT Francesco Lauretti, Project Manager, Transportation Design Division Galappa Madhusudhan, Project Manager, Transportation Design Division **Dennis Marsh, Project Manager, Transportation Design Division** Ken Moreland, Project Manager, Transportation Design Division

> Fairfax County Department of Transportation 4050 Legato Road, Suite 400 Fairfax, VA 22033-2895 Phone: (703) 577-5600 TTY: 771 Fax: (703) 877 5723 www.fairfaxcounty.gov/fcdot



Todd Minnix March 23, 2015 Page 2 of 3

Neil S. Freschman, P.E., Chief, Operation, CPOD Karyn Moreland, Chief, Capital Projects, CPOD Paul Mounier, Bus Stop Coordinator, Transit Services Division Tan Nguyen, Utility Coordinator, Transportation Design Division Erving Olivas Alvarez, Transportation Design Division Jeanmarie Roberson, Sr. Project Manager, Transportation Design Division Sung S. Shin, Transportation Planner, Capital Projects Charlie Strunk, Bicycle Program Coordinator Eric Teitelman, Chief, Capital Projects and Operations Division Chris Wells, Pedestrian Program Manager Douglas Miller, Transportation Planner, CPOD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION James W. Patteson, Director, Department of Public Works and Environmental Services Ronald N. Kirkpatrick, Deputy Director, Department of Public Works and Environment Services **Bill Schell, Maintenance and Stormwater Management Division** Seema Ajrawat, Chief, Administrative Support Branch, CAP Carey F. Needham, Director, Building Design and Construction, CAP Brad Melton, Director, Utilities Design and Construction, CAP Wayne Kotter, VI, Utilities Design and Construction, CAP Julie Cline, Director, Land Acquisition Division Vanessa K. Makely, Administrative Assistant IV, Directors Office Rona Courtney, Admin V, Directors **Rob Hockersmith, Administrative Support Branch, CAP** Mohamed Kadasi, Engineer IV, UDCD, CAP Lisa McCorkle, Engineer IV, UDCD, CAP Larry Popoola, Sr. Engineer III, Utilities Design and Construction Division, CAP Frank Roberts, Sr. Engineer III, Utilities Design and Construction Division, CAP Andy Royse, Engineer III, Utilities Design and Construction Division, CAP Natasha Schmidt, Engineer III, Utilities Design and Construction Division, CAP John Honnick, Senior Right-of-Way Agent, Land Acquisition Division Stephen Bailey, Right-of-Way Agent, Land Acquisition Division Rich Finnell, Senior Right-of-Way Agent, Land Acquisition Division Dennis Cate, Senior Right-of-Way Agent, Land Acquisition Division Kim Maye, Administrative Assistant, Land Acquisition Division Vicki Johnson, Engineering Technician III, Land Acquisition Division Carol Kresge, Right-of-Way Agent, Land Acquisition Division Lisa Baker, Right-of-Way Agent, Land Acquisition Division Beth Shubert, Right-of-Way Agent, Land Acquisition Division Lisa Mueller, Right-of-Way Agent, Land Acquisition Division Vickie McEntire, County Surveyor, CMD **Robin Henderson, Wastewater Planning and Monitoring**

Todd Minnix March 23, 2015 Page 3 of 3

COUNTY AGENCIES Honorable Thomas P. Sotelo, Juvenile District Court Braddock District Supervisors Office Dranesville District Supervisors Office Hunter Mill District Supervisors Office Lee District Supervisors Office Mason District Supervisors Office Mt. Vernon District Supervisors Office Providence District Supervisors Office Springfield District Supervisors Office Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District) S. Mitchell Ball, P.E., L.S., PSP, Assistant Director Transportation & Land Use **Richard Burke, Transportation Planning** Mark Comer, ROW and Utilities **Alex Faghri, Land Development** Peter K. Gerner, Permits, Manassas Residency **Renee Hamilton, NOVA District Rick A. Miller, Utility Coordinator, Culpeper District Donald Ostrander, Traffic Engineering Section Ronald Seal, Materials, NOVA District Bud Siegel, NOVA District** Sofia Pinedo, LAP NOVA District Plan Review Coordinator **Bethany Mathis, District TAP Coordinator** Andy Beacher, Director, Office of Transportation Services Terry Yates, Arlington & Fairfax Preliminary Engineering Manager, VDOT Anna Fortune, Arlington & Fairfax Preliminary Engineering, VDOT

UTILITY COMPANIES Juliano Christine, Dominion Virginia Power Robert Terry, Dominion Virginia Power Robert Cotten, Fairfax County Water Authority Jeannie Swim, Fairfax County Water Authority Allan Melliza, Washington Gas

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

March 2016

TABLE OF CONTENTS

<u>PAGE</u>

TRANSPORTATION DESIGN DIVISION

- 16
5 - 31
2 - 53
- 54
Ļ
Ļ

Project Name	1																	Tra	nsporta	tion D	esign D	ivision
Fund #	District			Desi	gn PHASE D	ates									Mar 2016					Sum	mary Statu	us Report
Project/Sub Project #	1						Permit Su	ubmission			Right-o	-Way PHAS	E Dates					Constr	uction PHASE	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Intersection Design@La 4C)	adson Ln (Phase	07/09 Proiect	09/09 Manager/	02/10 Assignmen	10/13 ts	08/14 Project Des	11/15	11/15	11/13 M	11/13 Ionthly Rem	02/14 arks	05/14	03/15	NA	NA	NA	02/16	03/16	04/16	05/16	11/16 On	11/16 Hold 🗌
RHPTI 102/500-C50000 26006G-06002 AA1400012-06 Bid Advertisement	Mount Vernon Lee \$3,207,959 \$0	PM TDD: PM UTL: PM LAD:	Hojatza Yusufog Shubert D: Bashir, (deh, Max glu, Eldar t, Beth	1	Engineerin of intersec for an exp stop at Lac	g and con tion impro ress bus se	ovements	Pi VI du	r oject is p DOT permit	art of th	12/8/201	5. Final co	onstruction	n package	submitte	d to UDCD	on 3/14/	n 2/9/04 16. Schedu Analysis 8	ule adjust	ed in Janu	iary
Intersection Design @ Lu II) and Frye Rd. (Phase II) RHPTI 102/500-C50000 26006G-06002 AA1400012-06 Bid Advertisement	•	PM TDD: PM UTL: PM LAD:	Hojatza Yusufog Shubert D: Bashir, (,		08/14 Project Des Engineerin of intersec for express at Lukens Road. (SB	g and con tion impro s bus servi Lane and I	ovements ice stops	P i VI	DOT permit	art of th	12/8/201	5. Final o	constructio	on package	e for Frye	Road sub	mitted to	04/16 n 2/9/04 UDCD on 3 ens Lane p	3/14/16.	sign comp	
Intersection Design@Mo	hawk and	07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	02/16	03/16	04/16	05/16	11/16	11/16
Belford RHPTI 102/500-C50000 26006G-06011 AA1400017-06 Bid Advertisement	Mount Vernon Lee \$1,268,846 \$0	PM TDD: PM UTL: PM LAD:	Hojatza Yusufog Shubert D: Bashir, G	· · · ·		Project Des Pedestrian improveme stops at Ro Lane and B	Intersection Ints for expoute 1 and	oress bus Mohawk	Pi VI du	DOT permit	art of th	12/8/201	5. Final co	onstruction	n package	submitte	d to UDCD) on 3/14/	n 2/9/04 16. Schedu Analysis 8	ule adjust	sign comp ed in Janu	iary
Soapstone Dr.Wlkwy		12/09	10/10	06/11	01/14	02/14	04/14	04/14	11/12	NA	11/12	11/12	10/13	10/13	09/14	12/14	02/15	04/15	05/15	08/15	02/16	04/16
Countywide Trails 102/100-C10500 26008G-07001 AA1400019-07 Construction	Hunter Mill \$1,965,000 \$0	Project PM TDD: PM UTL: PM LAD: PM UDC	Manager/ El Kaissi	' <u>Assignmen</u> i, Mohamad d, Lisa Ben	<u>ts</u>	Project Des	cription f walkway inage ents along	, curb and east side	M I Pi cc	lonthly Rem	arks art of th	e Four-Y	ear Tran	sportatio	n Progra	m endor	·	·	n 2/9/04		On	Hold

Project Name]																	Tra	nsporta	tion D	esign D	ivision
Fund #	District			Desi	gn PHASE D)ates									Mar 2016	5				Sum	mary Statı	us Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Tysons East Station to G	reat Falls	03/13 <u>Project</u>	NA Manager/	06/13 Assignmen		11/15 Project Des		07/16		NA 1onthly Rem		03/16	06/16	09/16	11/16	06/16	11/16	12/16	01/17	02/17		05/17 Hold 🗌
Sidewalk 102/500-C50000 DCBPA-065 AA1400065-12	Providence Dranesville \$2,125,000 (\$125,000)	PM TDD PM UTL: PM LAD: PM UDC PM CPTE	Yusufog Kresge, D: Kadasi,	i, Francesco glu, Eldar Carol Mohamed A	 	Dolley Mad	e trail/sidev lison/Great n to Tysons ion. Approx	Falls s East	co m	MSAMS II pordination naintenance nanges. Ch	is in prog agreeme	press. Sche ents, and d	edule char lue to the	nge due to stormwat	ongoing er manger	coordinati ment desi	on with M gn revisor	IWAA regans needed	arding the to the plai	ROW pha	se and	
Design																						
Greensboro Dr International Dr. 102/500-C50000 DCBPA-067 AA1400067-12 Construction Galleria Dr.Intersection Tysons Boulevard 102/500-C50000	Providence \$737,500 \$212,500 Providence	PM TDD PM UTL: PM LAD: PM UDC PM CPTE 11/14	Hojatza Nguyen Lefcour D: McCork D: NA <u>Manager/</u> Hojatza	t, Eric de, Lisa 11/14 (<u>Assignmen</u> deh, Max	03/15 ts	Improveme crosswalks signalizatio 05/15 <u>Project Des</u> Pedestrian	n n 06/16	ing strian 06/16 on	T 1, 05/15 ▼ T	NA MSAMS II /5/16. Sche NA Monthly Rem MSAMS II pproval on	08/15 08/15 08/29 Fi	09/15 nal design	05/16 is comple	NA Receiv	n receivin NA ved approv	g construct 08/16 /e Paveme	10/16 10/16	oval from 11/16 ng,TMP &	VDOT. 12/16 Signal. Rec	02/17 ceived VD	06/17 On OT R/W	06/17 Hold 🗌
DCBPA-068 AA1400068-12 Land Acquisition	\$900,000 \$300,000	PM LAD:	Baker, I D: Gharavi	isa			, and pede	5		lats revised					, 1 , 13. D		approise				ngnt, plai	
Rt-7 sidewalk		04/13	NA	06/13	08/14	10/15	04/16	04/16	NA	NA	NA	NA	NA	10/15	02/16	07/16	08/16	09/16	10/16	02/17	07/17	07/17
Rt. 7 Sidewalk under Rt.		Project				Project Des	scription	side of Rte	N	10nthly Rem MSAMS II	<u>narks</u>			- /	- /	- ,	/		-,	- /		Hold

Project Name]																	Tra	nsporta		0	
Fund #	District			Desi	gn PHASE D	Dates	-								Mar 2016					Sum	mary Stati	us Report
Project/Sub Project #							Permit Su	ubmission			Right-o	-Way PHASE	Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	1	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
		04/13 Project	NA	06/13 /Assignmen	08/14	10/15 Project De	04/16	04/16	NA	NA Ionthly Rem	NA	NA	NA	10/15	02/16	07/16	08/16	09/16	10/16	02/17	07/17 On	07/17 Hold 🗌
Rt.7 Sidewalk under Rt.1	23 South Side	PM TDD:		ideh, Max	_			side of Rte		MSAMS II		d final nla	n submitte	ed on 3/2	/16 Annro	wed nave	ment Mar	kina & sia	nal receive	d on 9/9		
102/500-C50000	Providence	PM UTL:		glu, Eldar		7 under Rt				etention Ex												
DCBPA-070	Hunter Mill	PM LAD:				Approx. 80		J - J -		le to respo	•					sponses s		511 1/25/1	o. Scheuu			ai y
AA1400070-12	\$1,555,000 \$105,000	PM UDC	D:	, beth					u	ie to respo	IISES VDC		Jininents.									
Design																						
Old Courthouse Rd. Inter	rsection	05/12	NA	NA	02/13	09/13	03/13	02/15	08/14	NA	03/14	06/14	12/14	NA	NA	08/15	08/15	10/15	11/15	03/16	10/16	10/16
Gosnell Rd. 102/500-C50000 DCBPA-071 AA1400071-12 Construction	Providence Hunter Mill \$612,000 (\$38,000)	PM TDD: PM UTL: PM LAD: PM UDC PM CPTE	Hojatza Nguyen Kresge, D: McCork	Carol	01/14	Project De Add signali crosswalks Old Courth 03/16 Project De	zed pedest at Gosnell ouse Rd 03/16		TI 1/ 06/14	NA	28 Ca edule adju 06/14									rd authori 08/16	ized by VD 12/16	12/16
Gosnell Rd Sidewalk Ea 102/500-C50000 DCBPA-072 AA1400072-12 Design	st Side Hunter Mill Providence \$299,500 (\$10,500)	PM TDD: PM UTL: PM LAD:	El Kaiss Nguyen Kresge, D: McCork	i, Mohamad n, Tan Carol	_ :	300 LF of s	sidewalk or	n east side If Rte. 123.	T	MSAMS II)# 34 Fi	-				•				rmit Pack		
		00/42		05/42	40/42	04/45	44/45	05/47	00/45		02/46	02/46	10/10	04/45	02/47	02/47	07/47	00/47	00/47	40/47	07/47	04/40
SW South side Soapston Sunrise Valley Dr 102/500-C50000 DCBPA-073 AA1400073-12 Design	Hunter Mill \$1,528,000 \$553,000	PM TDD: PM UTL: PM LAD:	: Lauretti Yusufog Lefcour D: Bashir,	-/ -		04/16 Project Des A 5' - 7' co south side from Soaps Lake Dr. A	ncrete side of Sunrise stone Dr. t	Valley Dr. o South	R	NA I <u>onthly Rem</u> MAG ID# angement	31 Final							^{08/17}	09/17 e changed	10/17 due to th		04/18 Hold 🗌 ater

Project Name]																	Trai	nsporta		0	
Fund #	District			Desi	gn PHASE D	Dates									Mar 2016					Sumi	mary Statu	us Report
Project/Sub Project #							Permit Su	Ibmission			Right-o	-Way PHAS	E Dates					Constru	uction PHASE	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const		Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
SW North side Soapstone	e to South Lakes	09/12	NA	05/13	11/13	04/16	11/16	05/17	06/14	NA	04/16	04/16	11/16	01/15	02/17	03/17	07/17	08/17	09/17	10/17	07/17	04/18
Sunrise Valley Dr		<u>Project</u>	Manager/	Assignmen/		Project Des				onthly Rem												Hold 🗌
102/500-C50000	Hunter Mill	PM TDD:	Laurett	i, Francesco		15	f an existin	5 1										s. Schedule	e changed	due to th	e stormwa	ater
DCBPA-074		PM UTL:	Yusufo	glu, Eldar			a 10' shar rth side of		m	angement	design re	visons nee	eded to the	e plans pe	er regulatio	on change	es.					
AA1400074-12	\$2,041,000	PM LAD:	Glass, L	isa			rom Soaps															
	\$991,000	PM UDC	D: Kadasi,	Mohamed A			ake Dr. App															
	<i>\$332,000</i>	PM CPTE	D:			LF																
Design																						
Isaac Newton Square Sou	uth Intersection		NA	NA	NA	NA	NA	NA	07/14	NA	07/14	07/14	03/15	NA	NA	NA	NA	NA	NA	NA	10/15	04/16
Wiehle Ave 102/500-C50000 DCBPA-076 AA1400076-12	Hunter Mill \$181,500 (\$18,500)	Project PM TDD: PM UTL: PM LAD: PM UDCI PM CPTE	Laurett Nguyer Kresge, D:	-		crossings a	scription zed pedest and median aac Newtor	at Wiehle	R	onthly Rem MAG ID# nstruction	19 VDO				per agree	ement dat	ed 1/7/13	8. Construc	ction is 609	% comple		Hold 🗌 n
Construction																						
GTP Trail Phase III (Note should be Phase III) 102/500-C50000 GTP-130-130 AA1400130-13 Design	error in FOCUS Dranesville \$350,000 \$50,000	12/13 Project PM TDD: PM UTL: PM LAD: PM UDCI PM CPTE	Ayers, F Nguyen Lefcour D:	n, Tan		along the Georgetow Bridge Lan	TBD a stone du north side vn Pike fro ne eastwar ng asphalt	of m Falls d 275' to	T		enhancer								TBD f curb and emain TBD		avoid exte	
		02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	09/16	NA	05/16	08/16	09/16	12/16	12/18	12/18
Jones Branch Connector 102/500-C50000 JBC-093-093 AA1400093-13 Land Acquisition	- Final Design Providence \$54,750,000 \$52,610,873	Project PM TDD: PM UTL: PM LAD: PM UDCI PM CPTE	Yusufog Kresge, D:	glu, Eldar		Jones Bran Jones Bran Madison Bl I-495 and t Lanes and	scription n for exten ch Connec ich Dr. to D vd.(Route the I-495 E along the e ssing Road.	tor from oolley 123) over express existing	Ri 1/		y Authoriz 10 prope	ty land rig	ghts have l	been acqu	uired. Offe	r package	es were m	ailed 2/26,	ons utility /16 to prop		s authoriz	

Project Name	1																	Tra	nsporta		0	
Fund #	District			Desi	gn PHASE D	Dates	•								Mar 2016	,				Sum	mary Statu	us Report
Project/Sub Project #								ubmission			-	-Way PHASE							uction PHAS	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	1	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const		Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
		04/14 Project	NA Manager/	06/15 Assignmen	12/15 ts	10/17 Project De	03/18	03/18	07/16	11/16 Ionthly Rem	12/16 arks	12/16	10/17	NA	NA	05/18	02/18	06/18	07/18	07/18	11/18 On	11/18 Hold 🗌
Lorton Cross Co Trl 102/500-C50000	Mount Vernon	PM TDD	·		_	Multi-Use t	trail connec	5	P	CE finalized	on 3/7/1											
LAF-131-131		PM UTL:	Nguyen	n, Tan			nty trail thr	ough the on property		n February				advanced	two mon	ths since	there are	no utility	impacts. Co	oordinatio	on with FC	PA
AA1400131-13	\$2,600,000 \$593,679	PM LAD: PM UDC PM CPTE	D: Samiyi,	-		LOITON AIG		on property	ar	nd Workho	use on an	ienities is o	ongoing.									
Design																						
		12/13	NA	NA	02/14	08/14	08/14	09/14	NA	NA	NA	NA	NA	NA	NA	TBD	03/15	04/15	05/15	08/15	10/15	11/15
McLean Gateway 102/500-C50000 MCL-093-0 AA1400092-13 Post-Construction Rt. 1 Sacramento Dr.Int Improvements RHPTI 102/500-C50000 RHPTI-013 AA1400013-06	Dranesville \$150,000 \$0 ersection Mount Vernon Lee \$667,000 \$267,000	PM TDD PM UTL: PM LAD: PM UDC PM CPTE 03/12 <u>Project</u> PM TDD PM UTL: PM LAD: PM UDC	 Ayers, F Nguyen N/A, No D: Stevens ED: 02/13 Manager/ Hojatza Yusufog 	n, Tan ot Applicable s, Michael NA <u>(Assignmen</u> ideh, Max glu, Eldar ot Applicable Qais	07/13 <u>ts</u>	gateway si Dominion I Drive 05/14 <u>Project De</u> Engineerin intersection	05/14 <u>scription</u> g and cons n improver is service s	Old of McLean 05/14 struction of nent for	NA MA A	NA NA Northly Rem NA NA NA NA NA NA NA NA NA NA NA NA NA	NA NA NA NA NA NA NA NA NA NA NA NA NA N	ndscaping Permit Re NA E Four-Ye	g pending vision for NA ear Trans	NA NA	with Supe ation to b NA n Progra	o7/15 m endors	08/15 office on 1, ed on 3/2	08/15 Board 2/	09/15 09/04. Cons	02/16 struction	11/19/201 ility proble 10/16 On contract a	10/16 Hold 🗌
Southgate Dr.Intersection	on Improvements	03/12	02/13	NA	07/14	10/13	11/14	12/14	04/14	NA	08/14	08/14	11/14	NA	NA	NA	12/14	03/15	03/15	03/15	08/15	08/15
RHPTI 102/500-C50000 RHPTI-014 AA1400014-06	Mount Vernon Lee \$360,000 \$0	<u>Project</u> PM TDD PM UTL: PM LAD: PM UDC	: Hojatza Yusufog : Lefcour			intersection	g and cons n improver is service s		P	<u>Ionthly Rem</u> r oject is p omplete. Pu	art of th			-	-			Board 2/	9/04. Cons	struction		Hold

Project Name	1																	Tra	nsporta	tion De	esign D	ivision
Fund #	District			Desi	gn PHASE D	Dates									Mar 2016					Sumi	mary Statu	is Report
Project/Sub Project #							Permit Su	ubmission			Right-o	-Way PHAS	E Dates					Constr	uction PHAS	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Lockheed Blvd. Intersect Improvements	ion	03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16 On	10/16 Hold 🗌
RHPTI		Project PM TDD		<u>/Assignmen</u> deh, Max		Project Des Engineering		truction of		lonthly Rem r oject is p				an a statio	n Drogra	me ondor	and by the	Board 2/	1/04 Con	truction		
102/500-C50000	Mount Vernon	PM UTL:		glu, Eldar		intersection	-							-	-			-	-			walu
RHPTI-015	Lee	PIVI UTL.		giu, Eluar		express bu			ap	oproval rec	eive on 10)/26/15.	NTP for co	onstruction	n issued or	1 2/8/16.	Schedule	e adjuste	d to matc	n constr	uction	
AA1400015-06	\$767,000 \$0		D: Bashir,	Qais		Lockheed E			CO	ontract du	iration											
Construction																						
Arlington Dr.Intersection	n Improvements	03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
RHPTI 102/500-C50000 RHPTI-016 AA1400016-06	Mount Vernon Lee \$434,000 \$0	PM TDD PM UTL: PM LAD:	: Hojatza Yusufog : D: Bashir,	/ <u>Assignmen</u> adeh, Max glu, Eldar Qais		Project Des Engineering intersectior express bu Arlington D	g and cons n improven s service s	nent for	Pi ap	<u>Ionthly Rem</u> r oject is p oproval rec ontract du	oart of th eive on 10			-	-			-	-		contract a	Hold 🗌 ward
Construction Rt. 1-PH5-Quander Rd. t	o Hotel Complex	06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	05/16	07/16	08/16	09/16	09/15	03/17
SW RHPTI 102/500-C50000 RHPTI-079 AA1400079-12	Mount Vernon \$700,000 \$250,000	<u>Project</u> PM TDD PM UTL: PM LAD PM UDC	Manager/ Zahiriel Yusufog	/ <u>Assignmen</u> h, Shahla glu, Eldar t, Beth Bijan	<u>ts</u>	Project Des Provide a 5 along east from Fair H Road to Vir	scription 5' concrete side Richm laven Ave/	sidewalk nond Hwy Quander	<u>№</u> P i 10	lonthly Rem r oject is p 0/26/2015. Ijusted in J	arks art of th 2nd final	e Four-Y design pla	ear Trans ans were c	sportatio	on Progra	m endors v on 1/4/	sed by the 2016. Utili	Board 2/9	9/04. LAD	completed	On d on I. Schedul	Hold
Utility Relocation																						
Rt. 1-PH5-Virginia Lodge Ave SW	to Huntington	07/12 Project	01/13 Manager/	06/13 /Assignmen	07/14 ts	12/14 Project Des	12/14	08/16	06/15 N	05/15 Ionthly Rem	NA arks	06/15	05/16	09/15	07/16	NA	09/16	11/16	12/16	01/17	09/15 On	07/17 Hold 🗌
RHPTI 102/500-C50000 RHPTI-080 AA1400080-12	Mount Vernon \$1,125,000 \$675,000	PM TDD PM UTL: PM LAD: PM UDC	: Zahiriel Yusufog : Kresge, D: Eisa, Ar	h, Shahla glu, Eldar . Carol mani		5' concrete extension of along the e Hwy from V Huntington	sidewalk, of a box cu east of Rich VA Lodge t	ulvert Imond 0	Pi pr ut	roject is p ogress. 2 d ility conflic quired add	of 5 land r ts clarifica	ights have ition, 2- U	e been acc	quired. Uti	lity relocat	ions und	erway. Scł	nedule adj	usted in Ja	nuary 20	16 due to:	1-
Land Acquisition		PMCPT	ED: Luo, Ca	ijun		LF																

Project Name	7																	Tra	nsporta		0	
Fund #	District			Des	ign PHASE [Dates									Mar 2016					Sum	mary Statı	is Report
Project/Sub Project #							Permit Su	ubmission			Right-o	-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan			Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Rt. 1-PH5-Mount Eagle	Dr.SW	07/12	NA	05/13	10/14	02/15	12/14	07/15	01/15	NA	NA	02/15	03/15	09/15	04/16	NA	11/15	02/16	03/16	05/16	12/15	11/16
RHPTI 102/500-C50000 RHPTI-081 AA1400081-12	Mount Vernon \$325,000 \$225,000	PM TDD PM UTL: PM LAD: PM UDC	Zahirieh Yusufog	glu, Eldar Carol Craig	_	Project Des Provide 5' of along west the interse Drive. Appl	concrete si of Richmo ction of Mt	ond Hwy at . Eagle	Pi ap cc	proved on	oart of th 9/21/201 Schedule a	5. Permit justed in	was receiv January 2	ved on 10	/29/2015.	Construc	tion autho	orization is	/04. Final sued 11/2 ertisement	4/15. Util	ans were ity relocati	Hold 🗌
Bid Advertisement																						
Rt. 1-PH5-Russell Rd. to	Roxbury Dr.SW	07/12	01/13	06/13	04/14	11/14	12/14	01/16	10/14	NA	NA	10/14	07/15	08/15	04/16	NA	02/16	04/16	05/16	06/16	09/15	12/16
RHPTI 102/500-C50000 RHPTI-082 AA1400082-12	Lee \$625,000 \$325,000	PM TDD PM UTL: PM LAD:	: Zahirieh Yusufog : Lefcour D: Carlin, C	glu, Eldar t, Eric		Project Des 520 LF of c 10 curb cur west side c Russel Roa Roxbury D	concrete signation tramps alor of Route 1 d to 200 L	from	Pi Fii co	nal design	part of th plans app package	roval was to UDCD c	received on 1/28/20	on 12/9/2)16. Sche	015. Perm	it receive ed in Jar	d on 2/10	/2016. Uti	9/04. LAD lity relocat t clarificati	ions unde	d on 7/30/ rway. Drat	ft
Utility Relocation																						
Rt 1-PH5-Gregory Dr.to	Russell Rd. SW	07/12	NA	05/13	12/13	05/14	12/14	09/15	09/14	NA	NA	10/14	07/15	NA	NA	NA	10/15	02/16	03/16	05/16	09/15	11/16
RHPTI 102/500-C50000 RHPTI-083 AA1400083-12	Lee \$500,000 \$0	PM TDD PM UTL: PM LAD: PM UDC	Zahirieh Yusufog	glu, Eldar Carol Craig		Project Des 270 LF of c 8 curb cut side of Rou Drive to Ru	concrete si ramps alor ite 1 from	Gregory	P I VI	DOT permi	bart of th t was rece	eived on 9	/15/2015.	Construc	tion packa	ge to UD	CD 10/5/2	015. Sche	9/04. LAD dule adjus 084, and l	ted in Jar	d on 7/8/2 Nuary 2016	to
Bid Advertisement																						
Rt. 1-PH5-Frye Rd. to Ra	adford Ave SW	07/12	NA	05/13	01/14	06/14	12/14	10/15	09/14	NA	NA	10/14	06/15	07/15	04/16	NA	11/15	02/16	03/16	05/16	04/16	11/16
RHPTI 102/500-C50000 RHPTI-084 AA1400084-12	Mount Vernon \$675,000 \$175,000	PM TDD PM UTL: PM LAD:	Zahirieh Yusufog Lefcour D: Carlin, C	glu, Eldar t, Eric		Project Des 940 LF of c 7 curb cut side of Rou to Radford	concrete si ramps alor ite 1 from	ng the east	Pi 2/ iss	9/04. Fina	bart of th I design p I/15. Utilit	lans were y relocatio	approved	on 9/21/2	2015. Pern	nit was re	eceived on	10/29/20	9/04. endo 15. Constr JDCD requi	uction au	ne Board thorization	
Bid Advertisement																						

Project Name]																	Tra	nsporta	tion D	esign Di	ivision
Fund #	District			Desi	gn PHASE D	Dates									Mar 2016	5				Sumi	mary Statu	is Report
Project/Sub Project #				-			Permit Su	ubmission			Right-o	f-Way PHAS	E Dates				-	Constr	uction PHAS	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	-
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Rt. 1-PH5-Engleside St. t	o Forest Pl SW	07/12	NA	05/13	02/14	07/14	12/14	11/15	02/15	NA	NA	02/15	09/15	09/15	01/16	NA	01/16	02/16	03/16	05/16	10/15	11/16
RHPTI 102/500-C50000 RHPTI-087 AA1400087-12 Bid Advertisement	Mount Vernon \$825,000 \$525,000	PM TDD: PM UTL: PM LAD:	Zahirieł Yusufog Anthon D: Bishop,	glu, Eldar y, Curtis		12 curb cur east side o	concrete si t ramps alo f Route 1 f	0	l Pi Vi au	DOT appro	val on fin issued o	al plans wa n 1/27/20	as received 16. Utility	d on 10/2 relocatior	0/2015. Vi ns underwa	DOT pern ay. Sched	nit was ree lule adjust	ceived on ced in Janu	9/04. LAD 12/23/201 Jary 2016:	5. Constru	d on 9/3/2 uction	
		4				4																
Wiehle Ave/DTR Ramps RMAG 102/500-C50000 RMAG-097 AA1400097-13 Bid Advertisement	(North Side) Hunter Mill \$207,000 (\$43,000)	PM TDD: PM UTL: PM LAD:	Ruffner Nguyen Kresge, D: Samiyi,	i, Tan Carol	 	01/15 Pedestrian intersection westbound Toll Road	Improvem n of Wiehle		e R	NA Ionthly Rem MAG ID# DCD on 12	4 VDOT								^{03/16} ackage wit rization.	^{04/16} h VDOT a		07/16 Hold 🗌
Sunset Hills/Town Cente	r Pkwy						03/16	03/16									07/16	08/16	09/16	10/16		
RMAG 102/500-C50000 RMAG-099 AA1400099-13	Hunter Mill \$641,000 \$41,000	PM TDD: PM UTL: PM LAD: PM UDCI	Zahirieł Nguyer	Carol Qais		east side o	improvem f Town Cen nd at the ir Hills Road a	ntersection	R de		6.VDOT								n was rece received c		/2/2015. F	
Design																						
Sunset Hills/Town Cente	r Pkwy	NA	NA	NA	NA	10/15	09/15	03/16	10/14	NA	09/15	09/15	12/15	NA	NA	06/16	05/16	06/16	07/16	08/16	04/16	01/17
RMAG 102/500-C50000 RMAG-099 AA1400099-13 Design	Hunter Mill \$641,000 \$41,000	PM TDD: PM UTL: PM LAD: PM UDCI	Zahirieł Nguyer	Carol Qais		east side o	improvem f Town Ce nd at the ir Hills Road a	ntersection	R de		6.VDOT								n was rece received c		/2/2015. F	

Project Name]																	Trai	nsporta	tion D	esign D	ivision
Fund #	District			Desi	gn PHASE [Dates									Mar 2016					Sumi	mary Statı	us Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHASI	E Dates					Constru	uction PHASE	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved		Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Sunrise V- S. Side Glade t	to Reston Pkwy	08/13	NA	12/13	07/14	08/15	01/17	01/17	08/15	NA	02/16	03/16	12/16	06/16	01/17	12/16	02/17	03/17	04/17	06/17	12/17	12/17
RAMG 102/500-C50000 RMAG-100 AA1400100-13 Design	Hunter Mill \$2,603,000 \$119,062	PM TDD: PM UTL: PM LAD:	: Hojatza Yusufog Delli Ca D: Bashir,	' <u>Assignmen</u> deh, Max glu, Eldar rpini, Angelio Qais	ca	<u>Project Des</u> 5' Concrete side of Sun from Glade Parkway	e Sidewalk Irise Valley	Drive		onthly Rem MAG ID# heet, PM, T esponse co 14/16. Sch W authoriz	7 & 8 3r MP & Sig mments s nedule ad	nal plan. I submitted	R/W autho on 12/2/1	orization p 5. Additio	ackage su nal comme	bmitted t ents recei	o VDOT o ived on 1/	n 9/17/15 5/16. 2nd	. Received comments	commen s response	n, Project ts on 11/2 e submitte	6/15. d on
Isaac Newton Sq West Si	dewalk	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
RMAG 102/500-C50000 RMAG-101 AA1400101-13	Hunter Mill \$375,000 \$75,000	PM TDD: PM UTL: PM LAD: PM UDC	: Vanzan			<u>Project Des</u> 5' concrete Newton Sq Center Driv Sq South.	sidewalk of West from	n Metro	R	onthly Rem MAG ID#9 orked out v	9 Project			Property.	Capital Pro	ojects and	l Operation	ns Divisior	n has lead i	^{08/13} until agre		Hold 🗹
On-Hold	- 11	11/11	04/15	00/10	02/17	10/10	04/17	10/10	05/17	TOD	01/10	02/10	00/10	07/10	01/20	00/117	01/20	02/20	05/20	06/20	11/20	06/21
Wiehle Ave @ W&OD Tra RMAG 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill \$5,248,000 \$2,048,000	11/14 PM TDD: PM UTL: PM LAD: PM UDC PM CPTE	: Ruffner Yusufog D:	06/16 ' <u>Assignmen</u> ; Scott glu, Eldar		10/18 <u>Project Des</u> Provide gra crossing or Avenue	de separat		R	TBD onthly Rem MAG ID# nvironment	5 Restor				01/20	06/17 for 3/15/	01/20 16. Public	03/20 : hearing s	05/20	06/20 for 3/17/2	On	06/21 Hold 🗌
Design																						
Allen St. Intersection Rt. 50 Intersection 102/500-C50000 RT50-052 AA1400052-12	Mason Providence \$375,000 \$75,000	PM TDD: PM UTL: PM LAD:	El Kaiss Nguyen Delli Ca D: Bashir,	rpini, Angelio		04/17 <u>Project Des</u> Pedestrian Stop impro @ Allen Str	Intersection vements o		Pr	NA onthly Rem efinal desig r right of w	gn plans v				NA /11/16. Fo	08/17 ur (4) pro	08/17 Dject plats	09/17 are comp	10/17 lete. Await	01/18		09/18 Hold 🗌 ation
Design																						

Project Name																		Irai	nsporta		0	
Fund #	District			Desi	gn PHASE D	Dates									Mar 2016	,				Sumi	nary Statı	us Report
Project/Sub Project #							Permit Su				Ū	-Way PHAS						Constr	uction PHAS	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date	-	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const		Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Woodlawn Ave Intersed	tion	10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	06/16	10/16	10/16	05/17	06/17	09/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
Rt. 50 Intersection 102/500-C50000 RT50-053 AA1400053-12 Design	Providence Mason \$1,425,000 \$700,000	PM TDD PM UTL: PM LAD:	Roberso Nguyen Glass, Li D: Bashir, G	isa	e	Project Des Pedestrian Sidewalk in Route 50 @ and Wayne	Intersection nprovemen Woodlaw	its on	Pr	<u>onthly Rem</u> e-final des Is, water, f	ign compl			-		•	ling. Final	project pla	ats comple	ted. Utility		Hold 🗌
Cedar Hill Rd. to Allen S	t. North side	10/13	03/14	08/15	02/16	04/17	07/17	07/17	NA	TBD	08/16	NA	NA	04/17	07/17	10/17	10/17	11/17	12/17	02/18	11/18	11/18
Rt. 50 Sidewalk 102/500-C50000 RT50-055 AA1400055-12	Providence Mason \$1,050,000 (\$200,000)	PM TDD: PM UTL: PM LAD:	: Nabavi, Nguyen : Kresge, :D: Bashir,	, Tan Carol	_	Project Des Approx 14(on north si Cedar Hill t	00' of sidev		2r	onthly Rem Id Prefinal Ipact for th	design pla										e is no RC	Hold 🗌
Design Graham Rd. to Wayne s	+@C Cida	10/13	03/14	08/15	02/16	04/17	07/17	07/17	NA	NA	08/16	NA	NA	04/17	07/17	10/17	10/17	11/18	12/18	02/18	11/18	11/18
Rt. 50 Sidewalk 102/500-C50000 RT50-056 AA1400056-12	Mason \$545,000 (\$255,000)	Project PM TDD PM UTL: PM LAD:	Manager/ Nabavi, Nguyen Glass, Li D: Bashir,	Assignmen Seyed I, Tan isa		Project Des Approx. 17 on south si Graham Rd	<u>scription</u> 00' of side de of Rout	walk/trail e 50 from	<u>M</u> 2r	onthly Rem nd Prefinal quired.	arks			·	-	-	·	·	·	·	On	Hold
Design																						
Woodlawn Ave to Chur	ch North Side	10/13	03/14	08/15	02/16	03/17	06/17	06/17	01/16	NA	05/16	06/16	02/17	NA	NA	08/17	08/17	09/17	10/17	01/18	09/18	09/18
Rt. 50 Sidewalk 102/500-C50000 RT50-057 AA1400057-12 Design	Providence Mason \$550,000 (\$125,000)	PM TDD: PM UTL: PM LAD:	: Roberso Nguyen : Glass, Li D: Bashir, G	isa	e i	<u>Project Des</u> Approx. 55 side of Rou Woodlawn Baptist Chu	0' sidewalk Ite 50 from Ave to Bou	1		onthly Rem e-final plar		eview. SV	/M approv	al by LDS	pending.	Final proj	ect plats c	ompleted	. No utility	relocatio		Hold 🗌

Project Name]																	Trai	nsporta		0	
Fund #	District			Desi	gn PHASE [Dates									Mar 2016	5				Sum	mary Statı	is Report
Project/Sub Project #							Permit Su	ubmission			Right-o	-Way PHAS	E Dates				-	Constr	uction PHASE	E Dates	-	
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const		Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Wescott St. @ Annandal	e Rd. North Side	10/13	03/14	08/15	02/16	04/17	07/17	07/17	NA	NA	08/16	NA	NA	04/17	07/17	10/17	10/17	11/17	12/17	02/18	11/18	11/18
Rt. 50 Sidewalk 102/500-C50000 RT50-058 AA1400058-12	Providence Mason \$2,070,000 \$654,709	PM TDD PM UTL: PM LAD:	Nabavi, Nguyen TBD, To D: Bashir,	, Tan Be Determi		north side	scription 600' sidewa of Route 5 t to Annan	0 from	2r	onthly Rem nd Pre final ater, fiber o	design p											Hold 🗌
Design Annandale Rd. @ Cherry	st. to North Side	10/13	03/14	08/15	02/16	04/17	07/17	07/17	02/16	04/16	08/16	08/16	03/17	04/17	07/17	10/17	10/17	11/17	12/17	02/18	11/18	11/18
Rt. 50 Sidewalk 102/500-C50000 RT50-059 AA1400059-12	Providence Mason \$750,000 (\$150,000)	PM TDD PM UTL: PM LAD:	El Kaissi Nguyen Glass, L D: Bashir,	isa		north side	scription 00' sidewa of Route 5 Rd to Chei	0 from	Pr	onthly Rem e final des r right of v	ign plans				2/25/16. T	wo (2) pr	oject plats	are comp	olete. Await	ting VDO		Hold 🗌
Design Meadow Ln to Linden Ln		10/13	02/14	08/15	02/16	04/17	07/17	07/17	NA	NA	08/16	NA	NA	04/17	07/17	10/17	10/17	11/17	12/17	02/18	11/18	11/18
Rt. 50 Sidewalk 102/500-C50000 RT50-060 AA1400060-12	Providence Mason \$650,000 (\$50,000)	Project PM TDD PM UTL: PM LAD:	: Nabavi, Nguyen : Shubert :D: Bashir,	Assignmen Seyed I, Tan t, Beth	<u>ts</u>	<u>Project De</u> Approx. 60 north side	scription		<u>№</u> 2r	ionthly Rem nd Pre final otic, and gu	i <u>arks</u> design p	ans were	submitted	on 2/25/	16. There	is no ROV	N impact f	for the pro	ject. Utility		On	Hold
Design																						
South St. @ Aspen Ln to Rt. 50 Sidewalk 102/500-C50000 RT50-061 AA1400061-12	South Side Mason Providence \$1,075,000	PM TDD PM UTL: PM LAD:	El Kaissi Nguyen Delli Ca	rpini, Angeli			00' of side ide of Rout	,	Pr	04/16 Ionthly Rem e final des Ithorization	ign plans					10/17 Ine (1) pr	10/17 oject proje	11/17 ect plat is	12/17 complete. /	02/18 Awaiting		11/18 Hold 🗌
Design	\$100,000	PM UDC PM CPTE	:D: Bashir, ED:	Qais																		

Project Name	1																	Tra	nsporta		esign D	
Fund #	District			Desi	ign PHASE [Dates									Mar 2016	5				Sum	mary Statu	us Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)		Prelim	Intermed	Pre-Final	Final Plan	1	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Patrick Henry Dr.to Olin	Dr@S Side	10/13	03/14	08/15	02/16	04/17	07/17	07/17	01/16	04/16	08/16	08/16	03/17	04/17	07/17	10/17	10/17	11/17	12/17	02/18	11/18	11/18
Rt. 50 Sidewalk 102/500-C50000 RT50-062 AA1400062-12	Mason Providence \$600,000 \$225,000	PM TDD PM UTL: PM LAD	: Nabavi, Nguyer : Glass, L :D: Bashir,	n, Tan .isa		south side	scription 10' of sidew of Route 5 nry Dr to O	50 from	21	<u>Ionthly Rem</u> nd Pre final terals and v	design p										stment to	Hold 🗌 water
Design																						·
Burke Center Pkwy @ N Safe Routes to School 102/500-C50000 SRTS-089 AA1400089-12 Bid Advertisement	farshall Pond Rd. Braddock \$300,000 \$160,000	PM TDD PM UTL: PM LAD PM UDC PM CPTI	: Laurett : Nguyer : Finnell, :D: ED: Lind, Ad	Richard	03/16		efuge islan pavement 11/16	08/15 nd, upgrade striping. 10/16	e Vi re	NA <u>Ionthly Rem</u> DOT permit eview of con NA NA	NA							04/16 11/05/15. 01/17	05/16 Schedule 02/17	06/16 change d 03/17	lue to ongo 05/17	10/16 Hold Ding 05/17 Hold
SRTS Flint Hill ES 102/500-C50000 SRTS-133-133 AA1400133-14 Design	Hunter Mill \$235,000 \$0	PM TDD PM UTL: PM LAD	: Laurett : :D: Kadasi,	Mohamed A		Provide a r	aised cross mps and ra	,		itermediate		stributed to	o VDOT fo	or review c	on 10/13/2	2015. Cor	nments we	ere receivo	ed 11/17/1	5.		
SRTS Graham Rd.ES 102/500-C50000 SRTS-134-134	Providence	04/15 <u>Project</u> PM TDD PM UTL:	: Laurett	10/15 /Assignmen :i, Francesco	_	06/16 <u>Project De</u> Provide a r upgrade ra	efuge islan	08/16 nd and		NA Ionthly Rem Itermediate		TBD	TBD o VDOT fo	NA or review c	NA 0n 10/13/2	11/16 2015. Cor	10/16 nments we	11/16 ere receive	12/16 ed 11/17/1	01/17 5.	05/17 On	03/17 Hold

Project Name																		Trai	nsporta		0	
Fund #	District			Desi	gn PHASE D	Dates									Mar 2016					Sumi	mary Statı	is Report
Project/Sub Project #							Permit Su	ubmission			Right-o	-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	1	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Old Crthouse Rd.SRTS		Project	Manager	/Assignmen	<u>ts</u>	Project De	scription		M	onthly Rem	arks										On	Hold
102/500-C50000	Hunter Mill	PM TDD	: Hojatza	adeh, Max		Construct !						1 0					0		o School G		,	ation
SRTS-138-138	nunter wim	PM UTL:	:			along Old (let	ter issue c	on 1/7/16.	Request	for survey	issue on	12/16/15.	Proposal	for design	n under re	view. Sche	edule to	be	
AA1400138-15	\$1,194,510	PM LAD	:			Creek Cros	ising Ra. to	Country	de	etermined	d once ta	sk order	executed	d and su	vey is co	mplete,	which is	expected	l in spring	g 2016.		
AA1400150-15	\$1,194,510 \$709,510	PM UDC	D:			Club Dr.									,			•				
	\$109,510	PM CPT	ED:																			
Pre-Design																						
Scotts Run Wlkwy		09/13	04/14	12/15	08/16	12/16	06/17	06/17	04/16	NA	06/16	07/16	02/17	NA	NA	04/18	05/18	05/18	06/18	10/18	10/19	10/19
		Project	Manager	/Assignmen	ts	Project De	scription		М	onthly Rem	arks										On	Hold 🗌
TMSAMS		PM TDD		-		Walkway/T		lagarity	Т	ISAMS II)# 11 . (onsultant	NTP date	was 8/19	/15. Site	visit was	held on 9/	9/15 and	an environ	mental st	artup mee	ting
102/500-C50000	Providence	PM UTL:	: Yusufo	glu, Eldar		Road to Co													5 for revie			
TMSAMS-107	40 FF0 000	PM LAD	: Lefcou	rt, Eric		Scotts Run	Stream Va	alley Park							omittal hel	d on 2/3/	16. Revis	ed alignm	ent study i	s underw	ay, due 3/	4/16.
AA1400107-13	\$2,550,000	PM UDC	D:						Sc	hedule rev	vision is a	nticipated	for next m	nonth.								
	\$1,800,000	PM CPT	ED: Aguayo	, Vanessa																		
Design																						
Chain Bridge Rd. Wlkwy		08/13	NA	02/14	09/14	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
		Project	Manager	/Assignmen	ts	Project De	scription		М	onthly Rem	arks										On	Hold 🗌
TMSAMS		PM TDD	: Marsh,	Dennis	_	Provide no	n-signalize	d	T	ISAMS II	D# 12 R	e-scoping	rec'd from	CPTED 1	2/30/15. 1	Need for a	additional	survey to	be determ	ined once	revised	
102/500-C50000	Providence	PM UTL:	: Nguyer	n, Tan		pedestrian								cope) are	received	by end of	f March. Se	chedule to	be develo	ped in Ap	ril, 2016 u	pon
TMSAMS-108	****	PM LAD	: Kresge	, Carol				ge Road at	CO	mpleiton c	of plan/su	vey review	w.									
AA1400108-13	\$150,000	PM UDC	D:			Seneca Ave	· ·	e revision														
	(\$925,000)	PM CPT	ED:			12/30/15).																
Design																						
Gallows Rd. Wlkwy		08/13	NA	04/14	10/15	02/16	01/16	05/16	02/15	NA	09/15	09/15	04/16	04/16	05/16	05/16	06/16	06/16	08/16	10/16	12/16	03/17
		Project	Manager	/Assignmen	ts	Project De	scription		м	onthlv Rem	arks										On	Hold
TMSAMS		PM TDD		Dennis	_	5' wide cor		walk on				al plans s	ubmitted o	on 2/1/16	. ROW NT	P issued	on 9/15/20	015. 0 of 2	2 propertie	s have be	en acquire	ed.
102/500-C50000	Providence	PM UTL:				the west si													d. TMP app			
TMSAMS-109		PM LAD:	0.7-	-		to north of							nent marki			P		- 1 0	PP		, .,	-
AA1400109-13	\$658,000		: Snuber :D: Samiyi,			Road inters	section. Ap	prox. 400				•		5. 5 . 5								
	\$45,000	PM CPT		213011		LF																
Land Acquisition																						

Project Name]																	Tra	nsporta	tion D	esign D	ivision
Fund #	District			Desi	ign PHASE D	Dates									Mar 2016	5				Sum	mary Stati	us Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved		Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const		Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Aline Ave. Wlkwy		08/13	NA	04/14	10/15	02/16	05/16	05/16	03/15	NA	09/15	09/15	04/16	04/16	07/16	07/16	07/16	08/16	09/16	10/16	02/17	02/17
TMSAMS 102/500-C50000 TMSAMS-110 AA1400110-13	Providence \$578,000 (\$85,000)	PM TDD: PM UTL: PM LAD:	Marsh, Nguyen Shuber D: Samiyi,	, Tan t, Beth		<u>Project Des</u> 5' wide cor south side Gallows Ro Approx. 30	of Aline Av	venue from	T	<u>Monthly Rem</u> MSAMS II iberoptic ha	D# 14 Fir										en acquire	Hold 🗌
Land Acquisition Madrillon Rd. Wlkwy		08/13	NA	02/14	08/14	02/16	05/16	05/16	12/14	NA	10/15	10/15	04/16	04/16	06/16	06/16	07/16	07/16	08/16	09/16	02/17	02/17
TMSAMS 102/500-C50000 TMSAMS-111 AA1400111-13	Providence \$374,000 \$55,000	PM TDD: PM UTL: PM LAD:	: Marsh, Nguyen Shuber D: Samiyi,	, Tan t, Beth		Project Des 5' wide cor east side o Boss St. to Approx. 31	ncrete side f Madrillon Gallows R	Road from	- T a	Monthly Rem MSAMS II pproved on avement m oordinating	D# 15 Fi 12/28/15 arking ap	5. ROW NT proved on	P issued of 10/14/20	on 10/07/	2015. 2 of	f 3 proper	ties have	been acqu	ired. TMP	and signa	tion excep age and	
Land Acquisition																						
Leesburg Pk/Gosnell/W	estpark	08/13	TBD	07/14	01/15	02/15	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	11/15	03/16 Hold
TMSAMS 102/500-C50000 TMSAMS-112 AA1400112-13	Providence \$65,000 \$0	PM TDD: PM UTL: PM LAD:	: Marsh, Nguyer D: Eisa, Ar	, Tan	i	<u>Project Des</u> Pedestrian improveme Leesburg P Rd/Westpa	intersectio ents at inte Pike/Gosnel	rsection of	T	Monthly Rem MSAMS II Construction	D# 16 P								106498 (N	on-Feder		
Post-Construction																						
Leesburg Pk/Spring Hill	Rd.	08/13	TBD	08/14	01/15	02/15	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	11/15	03/16
TMSAMS 102/500-C50000 TMSAMS-113 AA1400113-13	Providence \$65,000 \$0	PM TDD: PM UTL: PM LAD:	: Marsh, Nguyen D: Eisa, Ar	, Tan	 	<u>Project Des</u> Pedestrian improveme Leesburg P	intersectio ents at inte	rsection of	T	Monthly Rem MSAMS II ionstruction	D# 17 F								106498 (1	Non-Fede		Hold
Post-Construction																						

Project Name]																	Tra	nsporta		0	
Fund #	District			Desi	gn PHASE D	Dates									Mar 2016	5					mary Statu	us Report
Project/Sub Project #								ubmission			-	f-Way PHAS							uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const		Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Leesburg Pk/Tyco/West	wood Ctr	08/13	TBD	08/14	01/15	02/15	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	11/15	03/16
TMSAMS 102/500-C50000 TMSAMS-114 AA1400114-13 Post-Construction	Providence \$65,000 \$0	PM TDD: PM UTL: PM LAD:	Marsh, Nguyen D: Eisa, An	ı, Tan		Project Des Pedestrian improveme Pike/Tyco I Center	intersectio ents at Lees	sburg	Т	Monthly Rem MSAMS II onstruction	D# 18 Pi								106498 (N	lon-Feder		Hold
Old Gallows Road/Gallov	ws Branch Road	04/14	NA	07/14	11/14	09/15	NA	NA	02/15	NA	08/15	08/15	09/15	NA	NA	07/16	07/16	NA	NA	01/17	06/17	06/17
TMSAMS 102/500-C50000 TMSAMS-115 AA1400115-13	Providence \$152,000 (\$138,000)	PM TDD: PM UTL: PM LAD:	El Kaiss Nguyen Kresge, D: Carlin, (Carol		Project Des Pedestrian intersection Road/Gallo	improvem n of Gallow		Т	<u>Ionthly Rem</u> MSAMS II ddressed or	D#19 Fir										have beer	Hold 🗌
Design		/						/														
Old Courthouse Rd./Woo TMSAMS 102/500-C50000 TMSAMS-116 AA1400116-13	providence \$250,000 (\$39,000)	PM TDD: PM UTL: PM LAD:	Marsh, Nguyen Kresge, D: Horstm	i, Tan Carol		11/15 Project Des Pedestrian signalized o Courthouse	improvem crosswalk a	across Old	T re	NA <u>Monthly Rem</u> MSAMS II elocation ha , VDOT Sig	D# 20 Fi as been co	ompleted.	TMP was	approved	on 1/6/20	15. Upon	completic	on of land	acquisition	and upd	uired. Ver ate to App	
Land Acquisition																						
Gallows Rd./Boone Blvd	•	08/13	NA	12/13	08/14	08/15	11/15	05/16	02/15	NA	09/15	09/15	04/16	NA	NA	01/16	07/16	08/16	09/16	11/16	09/16	04/17
TMSAMS 102/500-C50000 TMSAMS-117 AA1400117-13 Land Acquisition	Providence \$88,000 (\$129,000)	PM TDD: PM UTL: PM LAD:	Marsh, Nguyen Shuberi D: Eisa, An	i, Tan t, Beth	_	- J	Pedestrian gs of the ir	crosswalks ntersection ne Blvd.	s T si M ar	Monthly Rem MSAMS II gnage and leeting on 1 nd update t pdated at t	D# 21 Fir pavemen 1/13/15 w to Append	t marking vith VDOT	approved to discuss	on 9/04/2 review co	2014. No ι omments l	utility relo by Signal	cation is re Rebuild Pr	equired. V ogram. L	PDES Pern	nit is not letion of l	quired. TM required. and acquis	

Project Name]																	Tra	nsporta		0	
Fund #	District			Desi	gn PHASE D	Dates	-								Mar 2016					Sumi	nary Statu	is Report
Project/Sub Project #							Permit Su	bmission			Right-of	-Way PHAS	-					Constr	uction PHAS	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	••	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
International Dr/Tysons	Blvd.	08/13	NA	04/14	11/14	07/15	02/16	05/16	01/15	NA	10/15	10/15	04/16	NA	NA	02/16	07/16	08/16	09/16	11/16	10/16	04/17
TMSAMS 102/500-C50000 TMSAMS-119 AA1400119-13 Land Acquisition	Providence \$92,000 (\$135,000)	Project PM TDD: PM UTL: PM LAD: PM UDCI PM CPTE	: Marsh, Nguyer Baker, I D:	i, Tan		Project Des Cross Walk improveme of Internat Blvd.	/Pedestria	intesection		<u>Ionthly Rem</u> MSAMS II OW NTP is: 2/1/14. VP rogram. Up nprovemen	D# 23 Fi sued on 1 DES Perm on compl	0/15/2015 hit is not re etion of la	5. 0 of 2 p equired. N nd acquisi	roperties Meeting of tion and u	have been n 1/13/15 update to /	acquired. with VDO	No utility T to discu A, VDOT S	v relocation Iss review	n is require comments	ed. TMP a by Signa	n 8/10/15 pproved I Rebuild	Hold 🗌
Vesper Ct Trail		08/13	12/13	12/14	12/15	04/16	07/16	07/16	02/16	NA	04/16	04/16	07/16	NA	NA	09/16	10/16	10/16	11/16	12/16	08/17	08/17
TMSAMS 102/500-C50000 TMSAMS-120 AA1400120-13 Design	Hunter Mill \$1,763,000 \$335,500	PM TDD: PM UTL: PM LAD: PM UDCI	Dresser Nguyen Finnell,	n, Tan Richard	_	<u>Project Des</u> 2018' of Mi Vesper Cou	ulti-purpos		TI Po co	<u>Ionthly Rem</u> MSAMS II ower (DVP) omments h ubmission ()# 24 LI) for revie ave been	w and app received b	oroval by t by 2/26/16	heir Trans 5. Field rev	mission R	ght of Wa	ay staff ar	nd comme	nts receive	d 1/29/10	minion Vir 5. All revie	
Lorton Rd.Roadway Imp 124/400-C40011 2G40-022-000-0 2G40-022-000	rovements Mount Vernon \$35,000,000 (\$4,999,986)	PM TDD: PM UTL: PM LAD:	Roberso Nguyen Kresge, D: Lim, Va	Carol	e	01/13 Project Des Widen Lor from Rte. Silverbrool 123/Lortor	ton Rd. to 123/Furna k Rd. and	ce Rd. to from Rte.	P	01/12 <u>Ionthly Rem</u> roject is p omplete.		01/12 e Second	09/12 I Four-Ye	02/12 ear Trans	12/14	NA I Plan en	12/13 dorsed by	01/14	02/14 on 10/15/(04/14)7. Const		12/16 Hold 🗌 57%
Construction Burke Rd. Realignment - Parakeet Dr Six Year Plan HB2313 Loo Improvements 124/400-C40013 2G40-087-003-0 2G40-087-003		PM TDD: PM UTL: PM LAD: PM UDCI	Roberso	-	e	TBD Project Des Realign Bui Aplomado eliminate h Upgrade st minimize fl crossing.	rke Road fr Dr to Paral azardous c orm draina	eet Dr to urve. ge to	TI in	TBD <u>10nthly Rem</u> PP ID#23 Iclude a tra te Summer	Pre-des										/estigated	

Project Name																		Trai	nsporta		•	
Fund #	District			Desi	gn PHASE [Dates									Mar 2016					Sum	mary Stati	us Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHASE	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Electric Avenue/Cedar Ln	NB Left Turn	06/15	12/15	07/16	04/17	06/18	09/18	09/18	05/17	08/17	NA	09/17	04/18	05/18	11/18	NA	11/18	12/18	01/19	02/19	09/19	09/19
Lane																					On	Hold
Six Year Plan HB2313 Loc	al Spot			Assignmen		Project Des				lonthly Rem			ated bears				a d 4 a 3 a alu					
Improvements		PM TDD:	: Roberse	on, Jeanmari		Intersectio													design year, with Superv			
124/400-C40013	Providence	PM UTL:	Nguyen	Tan		include the					anaiysis a		geometry.	Tremmina		ommento		- meeting	with Super		ing schedu	icu.
2G40-087-004-0		PM LAD:	0 /	, 1011		turn lanes	along Ced	lar Lane at	Ľ													
2G40-087-004	\$1,600,000	PM UDC				Electric Av	enue.															
	\$0	PM CPTE																				
Design		T IVI CI TL	_D.																			
Glade Dr.Walkway N - Mi to Glade Bank Wy	iddle Creek Ln	05/15	NA	01/16	05/16	02/17	05/17	05/17	07/16	08/16	NA	08/16	02/17	02/17	05/17	NA	05/17	06/17	07/17	08/17	02/18	02/18
	_	Project	Manager/	/Assignmen	ts	Project Des	scription		Μ	lonthly Rem	narks										On	Hold
CSYP C&I Bike & Pedestri	0	PM TDD	: Conley,	Tim	_	Approx. 60	0 LF of sid	ewalk on				was prese	ented to Re	eston Asso	ciation Des	ign Reviev	w Board in	a formal p	presentation	n on 10/20	0/15. Utilit	у
124/400-C40011	Hunter Mill	PM UTL:	Nguyen	n, Tan		north side			de	esignation r	eceived 12	2/8/15. In	termediate	e design pl	an submitte	ed to VDO	T for revie	w on 1/28	/16.			-
2G40-088-006-0		PM LAD:	: Delli Ca	rpini, Angeli	ca	Middle Cree	ek Lane to	Glade														
2G40-088-006	\$750,000	PM UDC	D:			Bank Way.																
	\$550,000	PM CPTE	ED:																			
Design																						
Glade Dr.Walkway – Colt Freetown Drive	s Neck Rd. to	05/15	NA	01/16	05/16	02/17	05/17	05/17	07/16	08/16	NA	08/16	02/17	02/17	05/17	NA	05/17	06/17	07/17	08/17	02/18	02/18 Hold 🗌
CSYP C&I Bike & Pedestri	an Program			Assignmen/	_	Project Des				lonthly Rem												
124/400-C40011	Hunter Mill	PM TDD:				Approx. 1,2													presentation	n on 10/2	0/15. Utilit	y
2G40-088-007-0		PM UTL:	0,	·		north side Colts Neck			de	esignation r	eceived 1	2/8/15. 10	termediate	e design pl	an submitte		T for revie	w on 1/28	/16.			
2G40-088-007	\$1,500,000	PM LAD:		t, Eric		Parkway ar																
	\$1,100,000	PM UDC				of Glade D																
		PM CPTE	ED:			Parkway to	Freetown	Drive.														
Design																						
Sunset Hills Road Walkwa Reston Ave to Reston Pk	•	11/15	12/15	06/16	03/17	02/18	TBD	05/18	07/17	TBD	NA	07/17	02/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	TBD	03/19 Hold
CSYP C&I Bike & Pedestri	an Program		·····	Assignmen		Project Des		f		lonthly Rem		ha h					11/2/17 0					
124/400-C40011	Hunter Mill		: Frazier,	Demond		Approximat sidewalk al													eived 11/4/			n for
2G40-088-009-0		PM UTL:				Sunset Hills			P	'eliminary o '2/2016.	lesign sui	inillai rec	eiveu 12/4	+/15. AQQ	ressing pre	minary	uesign cor	nments. t	Jtility desig	nation re	ceiveu	
2G40-088-009	\$500,000	PM LAD:				Reston Par				2/2010.												
	\$0	PM UDC				Avenue	.,															
		PM CPTE	ED:																			
Design																						

Project Name	<u> </u>																	Tra	nsporta		0	
Fund #	District			Desi	gn PHASE D	Dates	•								Mar 2016						mary Statu	us Report
Project/Sub Project #				-			Permit Su				•	f-Way PHAS					-		uction PHAS		1	
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
McWhorter Place - Missi between cul-de-sacs	ng segments	10/15	NA	03/16	10/16	06/17	07/17	07/17	06/16	10/16	NA	10/16	05/17	06/17	08/17	NA	09/17	10/17	11/17	12/17	05/18 On	05/18 Hold 🗌
CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-010-0 2G40-088-010	ian Program Mason \$125,000 \$85,000	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	Nabavi,	' <u>Assignmen</u> Seyed		<u>Project Des</u> Provide Tra connection sca on McV Markham S	ail/sidewalk from west Whorter Pla	of cul-de-		onthly Rem P ID#225		diate Desig	gn is in pro	ogress.							U	
Design																						
Chain Bridge Rd. Walkwa Shoe Dr.to Niblick Dr CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-014-0 2G40-088-014 Design Baron Rd. Walkway N - D Trailhead to Douglas Dr CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-015-0 2G40-088-015	ian Program Providence \$1,925,000 \$0 Dead Run Park	PM TDD: PM UTL: PM LAD: PM UDC PM CPTE 01/16 <u>Project</u>	Beall, Ja Glass, L D: D: NA <u>Manager/</u> Ruffner	isa 03/16 'Assignmen	07/16	09/17 <u>Project Des</u> Approximal sidewalk al Chain Bridg Niblick Roa Drive (nort pedestrian ramps 05/17 <u>Project Des</u> Construct a sidewalk, c curb ramps Baron Road to Douglas	tely 2660 L ong north ge Road be d and Hors h intersect signal and 07/17 <u>scription</u> approx. 43(urb & gutta s on north d from Ingl	tween seshoe ion); I 6 curb 07/17 O of er, and side of	10/16	01/17 onthly Rem P ID#10 thedule adj TBD onthly Rem P ID#09	3. Intermusted due NA	10/16	for additio 04/17	04/17	9 and subs 06/17	NA	08/17	09/17	09/17	10/17	01/18	10/18 Hold 🗌 01/18 Hold 🔲
Chesterbrook Rd. Walkw Chesterfield Way to Che CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-016-0 2G40-088-016 Design	sterbrook Vale Ct	PM TDD PM UTL: PM LAD: PM UDC	: Munz, I Yusufog	glu, Eldar isa Craig		04/18 <u>Project Des</u> New 5' con south side Road from Chesterbro	of Chesterl Chesterfor	d Way to	т і ро	07/17 onthly Rem P ID#30 otential wai dewalk to N	5. Interr	sts. Citize	ns informa	ation mee	ting held 1	1/10/15.	Contract	addendur			to discuss	

Project Name]																	Tra	nsporta		0	
Fund #	District			Desi	gn PHASE D	Dates									Mar 2016					Sum	mary Statu	is Report
Project/Sub Project #							Permit Su	ubmission			Right-o	-Way PHASE	E Dates					Constr	uction PHASE	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	-
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Kirby Road Walkway N – Ivy Hill Dr	Birch Road to	03/15 Desired	07/15	12/15	06/16	10/17	03/18	11/17	10/16	01/17	NA	01/17	08/17	09/17	06/18	NA	01/18	02/18	03/18	04/18	02/19 On	11/18 Hold 🗌
CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-017-0 2G40-088-017 Design	ian Program Dranesville \$1,000,000 \$50,000	PM TDD PM UTL: PM LAD: PM UDC	: Munz, I Yusufog	glu, Eldar y, Curtis Qais		Project Des Construct S on north si from Birch Drive.	5' concrete de of Kirby	Road	T a	Ionthly Rem PP ID #14 oproval rece aintenance	3. Inter eived 1/2	3/16. VDO	T progran	nmatic wa	iver submi	itted. Me	eting with	VDOT he	ld 12/4/15	to discus	sewer. LD s drainage	S
Kirby Road Walkway N - Corliss Ct	Ivy Hill Dr.to	03/15	07/15	12/15	06/16	10/17	03/18	11/17	10/16	01/17	NA	01/17	08/17	09/17	06/18	NA	01/18	02/18	03/18	04/18	02/19	11/18
CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-018-0 2G40-088-018	ian Program Dranesville \$925,000 \$75,000	PM TDD PM UTL: PM LAD: PM UDC	: Munz, I Yusufog	glu, Eldar y, Curtis Qais		Project Des Construct S on north si from Ivy H Court.	5' concrete de of Kirby	Road	Т	Ionthly Rem PP ID#14. Iated to sai	2. Task									'16. Awa		Hold 🛄
Design																						
Franconia Rd. @ Westch	ester St. Median	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Refuge CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-022-0 2G40-088-022 Pre-Design	ian Program Lee \$150,000 \$0	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	Conley,	' <u>Assignmen</u> Tim		refuge on l	dian and p crossing w Franconia f er St. Restr nia Rd at B	rith median Rd at ipe TWLTL ush Hill Dr	Т	lonthly Rem PP ID#122 Inder negotia	Pre-Sco								y. Task orc	ler design		Hold 🗌
Sleepy Hollow Rd. Walky	vay - Columbia	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Pike to Route 7 CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-028-0 2G40-088-028	ian Program Mason \$5,970,000 \$1,670,000	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Vanzan D:	' <u>Assignmen</u> dt, Mark		Project Des Construct a 5' sidewalk asphalt trai Road from Route 7	approx. 5,4 and variat	ole width epy Hollow	T	lonthly Rem PP ID#172		view sched	uled for 3/	9/16.							On	Hold 🗌

Project Name	1																	Tra	nsporta	tion D	esign D	ivision
Fund #	District			Desi	gn PHASE D	Dates									Mar 2016					Sum	mary Statı	is Report
Project/Sub Project #							Permit Su	ubmission			Right-o	-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	-	Prelim	Intermed	Pre-Final	Final Plan	1	Estimated	Project	Utility	VDOT	NTP Date	-	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	•
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Lanier Street Walkway - Carrico Drive	Exeter Street to	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD Hold
CSYP C&I Bike & Pedestr	ian Program		·	Assignmen		Project Des		1 - 6 1 0		onthly Rem									<u> </u>			
124/400-C40011	Mason	PM TDD		i, Francesco		Construct a shared use				PP ID# 23 nce survey				c'a from (PIED II/	16/15. Pr	oject initia	ation unde	erway. Sche	edule to t	be determi	nea
2G40-088-034-0		PM UTL:				Lanier Stre			0I	ice sui vey	is receive	u in spring	J 2010.									
2G40-088-034	\$86,500	PM LAD			,			co brive.														
	(\$63,500)	PM UDC PM CPT																				
Pre-Design																						
Georgetown Pike Phase	IV Survey	02/16	TBD		TBD	TBD	TBD	TBD								TBD	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestr	ian Program	<u>Project</u>	Manager,	Assignmen	<u>ts</u>	Project Des	scription			onthly Rem												Hold
124/400-C40011	Dranesville	PM TDD	: Marsh,	Dennis		Approxima				isk order co												
2G40-088-036-0	Dranesville	PM UTL:	Nguyer	n, Tan				orth side of		eveloped up	on survey	completion	n. Task Or	der Ameno	dment for [Design is ı	under nego	otiation and	d to be app	roved by	end of Mar	ch,
2G40-088-036	\$70,000	PM LAD	:			Georgetow Bridge Lan			20)16.												
2040-088-030	\$70,000	PM UDC	D:			bliuge Lali	e lo seriec	d Pidza.														
	\$70,000	PM CPT	ED: Harrell,	William																		
Survey																						
		01/16	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
	_	Proiect	Manager	Assignmen [®]	ts	Project Des	scription		M	onthly Rem	arks										On	Hold
Rt.28 Widening (PWC L t	-	PM TDD	·					4 lanes to		DD ID# 06		or survey 1	1/10/15.1	interim su	vey files co	ompleted.	Utility Des	ignation N	TP 3/10/16	5. Design	Consultant	NTP
124/400-C40017	Sully	PM UTL:	Nguyer	n, Tan		6 lanes fro				sued 1/07/1												
2G40-100-000-0	Springfield	PM LAD	• •					ounty Line	2/	26/16.												
2G40-100-000	\$47,500,000	PM UDC	D:		1	to Route 2	9 in Centre	eville.														
	\$42,500,000	PM CPT	ED: Chellap	pa. Smitha																		
Survey																						
01008-Richmond Hwy. S Dr.	B @ Southgate	12/15	NA	06/16	07/16	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD		11/17	12/17	12/17	12/17	05/18	05/18
		Project	Manager	Assignmen [®]	ts	Project Des	scription		M	onthly Rem	arks										On	Hold
Bus Stop Improvements		PM TDD				Loading Pa		amp		irvey is und		d notificatio	on letters s	ent 12/14	/2015.							
124/400-C40011	Lee	PM UTL:		.,			,	г	50	- /	.,				,							
4YP202-01008		PM LAD																				
TS-000014-019	\$15,000	PM UDC																				
	\$0	PM CPT																				
Survey																						

Project Name]								I						Mar 2016			Tra	nsporta		esign D mary Statu	
Fund # Project/Sub Project #	District			Desi	gn PHASE D	Dates	Permit Su	hmission			Right-o	f-Way PHASE	Dates		IVIAI 2010			Constr	uction PHAS		illary Statt	us Report
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT		Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
01009-Richmond Hwy. S	B @ Schooley Dr.	12/15	NA	06/16	07/16	09/17	10/17	10/17	11/16	TBD		01/17	08/17	TBD	TBD		11/17	12/17	12/17	12/17	05/18	05/18
Bus Stop Improvements 124/400-C40011 4YP202-01009 TS-000014-020	Lee \$15,000 \$0	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Morela D:	' <u>Assignmen</u> nd, Ken		<u>Project De</u> Loading Pa	<u>scription</u> Id, Curb Ra	mp.		onthly Rem rvey is und		d notificatio	on letters s	sent 12/14	ł/2015.						On	Hold
Survey																						
01013-Richmond Hwy. S Dr. Bus Stop Improvements 124/400-C40011 4YP202-01013 TS-000014-021 Survey	B @ Arlington Lee \$15,000 \$0		: Morela D:	06/16 ' <u>Assignmen</u> nd, Ken		09/17 <u>Project De</u> loading Pa	10/17 <u>scription</u> d, Curb Rar	10/17 mp.		onthly Rem rvey is unc		01/17 d notificatic	08/17 on letters s	твD sent 12/14	твD /2015.		11/17	12/17	12/17	12/17	05/18 On	05/18 Hold
01164-Mt. Vernon Mem Old Mill - (Fund 124/400		01/14	NA	09/14	NA	NA	10/15	02/16	02/15	NA	NA	02/15	10/15	NA	NA	NA	03/16	03/16	03/16	03/16	TBD	05/16
Bus Stop Improvements 124/400-C40011 4YP202-01164 TS-000016-024	Mount Vernon \$0 \$0	PM TDD PM UTL: PM LAD:	: Madhus Shubert D: Carlin, G	,	рра		<u>scription</u> ad with Ac age Impro	,	Fir		is in prog	ress. LAD (sent to UD			5. Draft Co	onstructio	on Package	e submitte	ed to UDCD	12/22/1		Hold
Construction																						
01184-Fort Hunt Rd. NB Rd (Fund 124/400-C40 Bus Stop Improvements 124/400-C40011 4YP202-01184 TS-000016-025 Design	-	11/13 Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Madhus Shubert D:	11/14 ' <u>Assignmen</u> sudhan, Gala t, Beth	рра	drainage, i	10/15 scription id with maj ntersection y improven	and other	LA	NA onthly Rem D completi lity conflict	on memo	02/15 received or	07/15 n 7/24/15	NA . Consultai	NA nt addressir	NA ng comme	05/16 ents made	05/16 by UDCD;	05/16 Consultant	05/16 redesiign		07/16 Hold 🗌 ress

Project Name									_									Tra	nsporta		0	
Fund #	District			Desi	gn PHASE D	Dates									Mar 2016					Sum	mary Stati	us Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
01272-Fairfax Cty Pkwy. I	NB @ Modisto	12/15	NA	06/16	07/16	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD		11/17	12/17	12/17	12/17	05/18	05/18
Ln.		.																			On	Hold
Bus Stop Improvements			·	Assignmen		Project Des Loading Pa				onthly Rem Irvey is und		d natificati	on lottore e	ant 17/1/	/2015						011	
124/400-C40011	Springfield	PM TDD:		nd, Ken		Sidewalk.	iu, curd Ra	imp,	50	irvey is und	lerway ari		on letters s	sent 12/14	/2015.							
4YP202-01272		PM UTL:				Slucwark.																
TS-000018-018	\$15,000	PM LAD:																				
	\$0	PM UDC																				
		PM CPTE	ED:																			
Survey																						
01273-Fairfax Cty Pkwy. I Huntsman Blvd.	NB @	12/15	NA	06/16	07/16	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD		11/17	12/17	12/17	12/17	05/18	05/18 Hold 🗌
Bus Stop Improvements		Project	Manager	/Assignmen		Project Des				onthly Rem											On	Hold 🗀
124/400-C40011	Springfield	PM TDD:	: Morela	nd, Ken		Loading Pa	id, Curb Ra	amp,	Su	irvey is und	lerway an	d notification	on letters s	sent 12/14	/2015.							
4YP202-01273	opinigheid	PM UTL:				Sidewalk.																
TS-000018-019	\$15,000	PM LAD:	:																			
10 000010 015	\$13,000 \$0	PM UDC	D:																			
	ψŪ	PM CPTE	ED:																			
Survey																						
01578-Burke Ctr. Pkwy. V BurkeCommons - (Fund 1		01/14	NA	09/14	NA	NA	10/15	02/16	02/15	NA	NA	02/15	11/15	NA	NA	NA	03/16	03/16	03/16	04/16	06/16	06/16 Hold 🗌
Bus Stop Improvements		<u>Project</u>	Manager	/Assignmen	_	Project Des				onthly Rem												
124/400-C40011	Braddock	PM TDD:		sudhan, Gala		Loading Pa								on author	rized 2/19/	15. Revi	sed Plat se	ent to LAD	on 6/16/1	5 based	on comme	nts
4YP202-01578	Diddook	PM UTL:				and Draina	age Impro	vements.		ade by LAI				1000 12/						124/16		
TS-000011-014	\$0	PM LAD:	Shuber	t, Beth					Di	art Constr	uction Pa	ckage subi	mitted to l	JDCD 12/	22/15. Fin	al Constri	uction pac	kage sent	to UDCD 2	2/24/16.		
	\$0	PM UDC	D: Carlin,	Craig																		
	ΨŪ	PM CPTE	ED:																			
Construction																						
01613-Burke CtrOx Rd C40011)	- (Fund 124/400-	01/13	NA	09/13	NA	06/14	11/14	02/16	12/13	NA	NA	12/13	04/14	NA	NA	NA	02/16	02/16	12/15	02/16	11/14	05/16 Hold
Bus Stop Improvements		-	-	/Assignmen		Project Des				onthly Rem												
124/400-C40011	Braddock	PM TDD:	: Madhu	sudhan, Gala	••	Loading pa					g Permit	received 9	/3/15. Cou	unty Build	ling Permit	received	1/5/16. F	inal Const	ruction pa	ckage ser	nt to UDCD)
4YP202-01613	Diddock	PM UTL:				sidewalk co			2/	24/16.												
TS-000011-003	\$25,000	PM LAD:	Bailey,	Stephen		drainage in	nproverner	115														
13 000011-003	\$25,000 \$0	PM UDC	D:																			
	ζŪ	PM CPTE	ED:																			
Construction																						

Project Name]																	Trai	nsporta		0	
Fund #	District			Desi	gn PHASE [Dates									Mar 2016						mary Statu	us Report
Project/Sub Project #					-			ubmission		-		f-Way PHAS					-		uction PHAS	E Dates	T	
Focus #	Current TPE (\$)		Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	-
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
01739-Boston Blvd. WB (Fund 124/400-C40011)	-	01/14	NA	09/14	NA	NA	10/15	10/15	02/15	NA	NA	02/15	11/15	NA	NA	NA	12/15	12/15	12/15	12/15	06/16 On	06/16 Hold
Bus Stop Improvements 124/400-C40011 4YP202-01739 TS-000016-029 Construction	Mount Vernon \$0 \$0	PM TDD: PM UTL: PM LAD:	Kresge, D: Carlin, (рра	<u>Project Des</u> Loading Pa and Draina	ad with Ac			<u>Ionthly Rem</u> Final constr		omitted to	UDCD 12,	/14/2015.							UI	
01785-Hooes Rd. EB @ 1 Forest Ave (Fund 124/	-	01/13	NA	08/13	NA	10/14	12/13	04/16	NA	NA	NA	NA	NA	11/15	05/16	NA	06/16	07/16	07/16	07/16	04/15	09/16 Hold
Bus Stop Improvements 124/400-C40011 4YP202-01785 TS-000016-031	Mount Vernon \$30,000 \$0	Project PM TDD: PM UTL: PM LAD: PM UDCI PM CPTE	: Madhu: D:	' <u>Assignmen</u> sudhan, Gala	рра	<u>Project Des</u> Loading, ex connection improveme	tensive sid , and drair		At	<u>Ionthly Rem</u> fter further onsultant is	test hole				vas determ	ined that	a Washin	gton Gas	8" gas line	needs to		
Design																						
01794 Pohick-Southrun C40011) Bus Stop Improvements 124/400-C40011 4YP202-01794 TS-000016-015 Design		Project PM TDD: PM UTL: PM LAD: PM UDCI PM CPTE	TBD, To	10/13 (<u>Assignmen</u> sudhan, Gala) Be Determin	ppa ned	03/15 <u>Project Des</u> Loading pa sidewalk o wall, and o improveme	ad, extens onnection drainage	NA ive , retaining	Fi	NA <u>Ionthly Rem</u> nal design ransportatio	is in prog			TBD en tempo	TBD	NA n hold ba	TBD	05/15 e approva	05/15 I of the 20	05/15 03/16 14 approv		08/15 Hold 🔽
	line (Fried	12/15		06/16	07/16	00/17	10/17	10/17	11/10	TRD		01/17	00/17	TRD	TRD		11/17	12/17	10/17	12/17	05/10	05/18
01813-Newing F WB-Fal 124/400-C40011) Bus Stop Improvements	iing - (runa	12/15 Project	NA	06/16	07/16	09/17	10/17 scription	10/17	11/16 N	TBD Ionthly Rem	NA	01/17	08/17	TBD	TBD	NA	11/17	12/17	12/17	12/17	05/18 On	UD/18

Project Name]																	Tra	nsporta		•	
Fund #	District			Desi	gn PHASE D	Dates	-								Mar 2016					Sum	mary Statı	is Report
Project/Sub Project #							Permit Su	ubmission			-	f-Way PHAS						Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	-
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
02190-North Kings Hwy.	NB @ Jamica Dr.	12/15	NA	06/16	07/16	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD		11/17	12/17	12/17	12/17	05/18	05/18
Bus Stop Improvements 124/400-C40011 4YP202-02190 TS-000016-038	Mount Vernon \$15,000 \$0	Project PM TDD: PM UTL: PM LAD: PM UDCI PM CPTE	Morela	' <u>Assignmen</u> nd, Ken		<u>Project Des</u> Loading Pa				<u>onthly Rem</u> rvey is und		d notificatio	on letters s	sent 12/14	/2015.						On	Hold 🗌
Survey																						
02191-North Kings Hwy. Ave. Bus Stop Improvements 124/400-C40011 4YP202-02191 TS-000016-039	-	12/15 <u>Project</u> PM TDD: PM UTL: PM LAD: PM UDCI PM CPTE	Morela	06/16 ' <u>Assignmen</u> nd, Ken		09/17 <u>Project Des</u> Loading Pa		10/17		TBD onthly Rem rvey is und		01/17 d notificatio	08/17 on letters s	твр sent 12/14	твD /2015.		11/17	12/17	12/17	12/17	05/17 On	05/17 Hold 🗌
Survey																						
02192-North Kings Hwy.	NB @ Fort Dr.	12/15	NA	06/16	07/16	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD		11/17	12/17	12/17	12/17	05/18	05/18
Bus Stop Improvements 124/400-C40011 4YP202-02192 TS-000016-040	Mount Vernon \$15,000 \$0	Project PM TDD: PM UTL: PM LAD: PM UDCI PM CPTE	Morela	' <u>Assignmen</u> nd, Ken		<u>Project Des</u> Loading Pa				onthly Rem rvey is und		d notificatio	on letters s	ent 12/14	/2015.						On	Hold 🗌
Survey																						
02194-North Kings Hwy.	SB @ Fort Dr.	12/15	NA	06/16	07/16	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD		11/17	12/17	12/17	12/17	05/18	05/18
Bus Stop Improvements 124/400-C40011 4YP202-02194 TS-000014-022	Lee \$15,000 \$0	Project PM TDD: PM UTL: PM LAD: PM UDCI PM CPTE	Morela	' <u>Assignmen</u> nd, Ken		<u>Project Des</u> Loading Pa				onthly Rem rvey is und		d notificatio	on letters s	sent 12/14	/2015.						On	Hold
Survey																						

Project Name																		Tra	nsporta		0	
Fund #	District			Desi	gn PHASE D	Dates	-								Mar 2016					Sum	mary Statu	is Report
Project/Sub Project #								ubmission				-Way PHAS							uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
02195-North Kings Hwy. Fairhaven	SB Near	12/15 Decised	NA	06/16	07/16	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD		11/17	12/17	12/17	12/17	05/18 On	05/18 Hold 🗌
Bus Stop Improvements 124/400-C40011 4YP202-02195 TS-000014-023	Lee \$15,000 \$0	Project PM TDD: PM UTL: PM LAD: PM UDCI PM CPTE	: Morela D:	' <u>Assignmen</u> nd, Ken		<u>Project Des</u> loading Pac		g Wall.		onthly Rem rvey is und		d notificatio	on letters s	ent 12/14	/2015.						U.	
Survey																						
02196-North Kings Hwy. Ave.	SB @ Fairhaven	12/15	NA	06/16	07/16	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD		11/17	12/17	12/17	12/17	05/18	05/18
Bus Stop Improvements 124/400-C40011 4YP202-02196 TS-000014-024	Lee \$15,000 \$0	Project PM TDD: PM UTL: PM LAD: PM UDC PM CPTE	: Morela	' <u>Assignmen</u> nd, Ken	_	<u>Project Des</u> Loading Pa Bench, Tra	d, Curb Ra	imp,		onthly Rem rvey is und		d notificatio	on letters s	ent 12/14	/2015.						On	Hold
Survey		FIVICFIL	.0.																			
02197-North Kings Hwy.	SB @ School St.	12/15	NA	06/16	07/16	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD		11/17	12/17	12/17	12/17	05/18	05/18
Bus Stop Improvements 124/400-C40011 4YP202-02197 TS-000014-025	Lee \$15,000 \$0	Project PM TDD: PM UTL: PM LAD: PM UDCI PM CPTE	: Morela D:	' <u>Assignmen</u> nd, Ken		<u>Project Des</u> Loading Pa		Trash Can.		onthly Rem rvey is und		d notificatio	on letters s	ent 12/14	/2015.						On	Hold 🗌
Survey																						
02371-Lee Hwy. WB @ H (Fund 124/400-C40011)	ollywood Rd	09/13	NA	03/14	NA	NA	04/15	02/16	03/15	NA	NA	03/15	12/15	NA	NA	NA	02/16	03/16	03/16	03/16	06/15 On	05/16 Hold 🗌
Bus Stop Improvements 124/400-C40011 4YP202-02371 TS-000017-002	Providence \$15,000	Project PM TDD: PM UTL: PM LAD: PM UDC	Vanzan Shuber	' <u>Assignmen</u> dt, Mark t, Beth		<u>Project Des</u> Loading pa cut ramp		lk, and a		onthly Rem nal constru		kage subm	hitted 2/16	5/16.							011	
Construction	\$0	PM CPTE	D:																			

Project Name]																	Trai	nsporta		0	
Fund #	District			Desi	ign PHASE [Dates									Mar 2016					Sumi	nary Statu	us Report
Project/Sub Project #					-	_	Permit Su	ubmission			Right-o	-Way PHAS	E Dates				-	Constr	uction PHASE	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	1		Project	Utility	VDOT	NTP Date	•	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const		Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
03020-Leesburg Pike EB (Fund 124/400-C40011)	@ Nevius Rd	11/13	NA	09/14	NA	NA	10/15	11/15	02/15	NA	NA	02/15	08/15	NA	NA	NA	02/16	03/16	03/16	06/16	06/16 On	06/16 Hold 🗌
Bus Stop Improvements 124/400-C40011 4YP202-03020 TS-000015-004	Mason \$0 \$0	PM TDD: PM UTL: PM LAD:	E Madhu Lefcour D: Carlin, (-, -	ippa	Project Des Loading Pa other Acce Improveme	d with drai	inage and	Fi	<u>Ionthly Rem</u> nal design onstruction	is in prog				e 8/25/201	5. Permit	submission	n made to	VDOT on 1	1/19/15.		
Construction	WB @	01/13	NA	09/13	NA	11/14	01/15	05/15	NA	NA	NA	NA	NA	NA	NA	NA	05/15	09/15	09/15	10/15	05/14	03/16
	S Stop Improvements Project Wanger/Assignments Projec															On he project ble relocat	Hold 🗌					
Construction		02/14	NA	02/14	05/14	06/15	02/15	00/15	10/14	NA	NA	12/14	04/15	NA	NA	NA	12/15	12/15	12/15	12/15	07/15	04/16
03083-OldKeeneMill Rd. Pkwy (Fund 124/400-C Bus Stop Improvements 124/400-C40010 4YP202-03083 TS-000018-011	- •	PM TDD: PM UTL: PM LAD:	: Lauretti Shubert D: Carlin, (<i>.</i>		sidewalk,	02/15 scription ad, concre curb & gut and 2 peo	ter		i <u>onthly Rem</u> DOT permi	arks	12/14 9/24/201	04/15 5. Constru	NA uction pac	NA kage autho		12/15 /9/15.	12/15	12/15	12/15	-	Hold
Construction																						
03121-Old Keene Mill Rd Master Dr (Fund 124/4 Bus Stop Improvements 124/400-C40011 4YP202-03121 TS-000018-012 Post-Construction	-	PM TDD: PM UTL: PM LAD:	: Morela D: Carlin, (-		shelter, cu	n front of e rb and gutt warning si		s Si	NA Ionthly Rem Jostantially ontractor is	complete			NA roject wa:	NA s built utiliz	NA zing an ir	05/15 ndividual p	05/15 ermit. VD0	05/15 DT re-inspe	05/15 ected 12/3		08/15 Hold

Project Name	<u> </u>																	Tra	nsporta		•	
Fund #	District			Desi	gn PHASE [Dates									Mar 2016						mary Statu	us Report
Project/Sub Project #				-		-	Permit Su	Ibmission			Right-o	-Way PHAS	E Dates					Constr	uction PHASE	E Dates	-	
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const		Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
03437-Norton Road NB @ Road	@ Kings Cross	10/15 Droiget	NA	NA	NA	03/16	04/16	03/16	NA	NA	NA	NA	NA	NA	NA	NA	04/16	05/16	06/16	06/16	08/16 On	08/16 Hold 🗌
Bus Stop Improvements 124/400-C40011 4YP202-03437 TS-000014-026	Lee \$15,000 \$15,000	PM TDD PM UTL: PM LAD	: Morela D: Carlin, 0	·		Project Des Loading Pa				onthly Rem aft contruc		ige sent to	UDCD 2/2	22/2016. F	Returned 3,	/3/2016 v	vith comme	ents.			0	
Design 04122-Telegraph Rd. NB (Fund 124/400-C40011)	@ Wilton Rd	12/15	NA	06/16	NA	09/16	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD	TBD	11/17	12/17	12/17	12/17	05/18 On	05/18 Hold
Bus Stop Improvements 124/400-C40011 4YP202-04122 TS-000014-013	Lee \$15,000 \$0	Project PM TDD PM UTL: PM LAD PM UDC PM CPTI	: Morela D:	(<u>Assignmen</u> nd, Ken	_	Project Des Loading Pa Sidewalk.		amp,		onthly Rem rvey is und		d notificatio	on letters s	sent 12/14	/2015.							
Survey 04311-Chain Bridge Rd. M International Dr (Fund	-	02/16	NA	05/16	NA	07/16	08/16	03/16	NA	NA	NA	NA	NA	NA	NA	TBD	09/16	10/16	10/16	10/16	03/17 On	03/17 Hold
C40011) Bus Stop Improvements 124/400-C40011 4YP202-04311 TS-000017-005	Providence \$15,000 \$0	PM TDD PM UTL: PM LAD	: Morela : D: Carlin, (·	_	<u>Project Des</u> Loading pa				onthly Rem nal Design		ress. Draft	construc	tion packa	age sent to	UDCD 2	/29/2016.					
Survey																						
04811-Vaden Dr. WB @ I Dr. Bus Stop Improvements 124/400-C40011 4YP202-04811 TS-000017-009	Royal Victoria Providence \$15,000 \$0	04/15 Project PM TDD PM UTL: PM LAD PM UDC PM CPT	: Morela : Shuber D:	-		06/16 <u>Project Des</u> Loading Pa		NA	Sc	NA onthly Rem hedule wa DD and LAI	is adjuste	01/16 d to allow t en coordir	06/16 for Land A nating sub	NA Acquisitior missions (NA n. Plans ar of final pla	NA re being r ts. Awaiti	07/16 eviewed u ing LDS ap	08/16 Inder LDS oproval of	08/16 format. final plats	08/16 and plans		12/16 Hold
Land Acquisition																						

Project Name]					-									Mar 2010			Tra	nsporta		0	
Fund #	District			Desi	gn PHASE D	Dates	De muit Ce	.h.m.inein.m			Diaba a	Mar DUAC	- Datas		Mar 2016			Canada			mary Statu	is Report
Project/Sub Project # Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Permit Su	Estimated	Project	Utility	VDOT	-Way PHASE NTP Date	E Dates Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	uction PHASE Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Approved Date	Date	Plats	Plats	Auth	NIP Date	Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
				I		I																
04812-Vaden Dr. EB @ R	loyal Victoria Dr.	04/15	NA	NA	NA	06/16	NA	NA	08/15	NA	NA	10/15	12/15	NA	NA	NA	07/16	08/16	08/16	08/16	12/16	12/16
Bus Stop Improvements 124/400-C40011 4YP202-04812 TS-000017-010	Providence \$15,000 \$0		Shubert			<u>Project De</u> Loading pa			So	lonthly Rem chedule wa DD and LAI	s adjuste									and plans		Hold
Land Acquisition																						
05091-Lawyers Rd. WB (Ln (Fund 124/400-C400 Bus Stop Improvements 124/400-C40011 4YP202-05091 TS-000013-016 Design	-	01/14 Project PM TDD: PM UTL: PM LAD: PM UDC PM CPTE	Shubert	09/14 ' <u>Assignmen</u> sudhan, Gala t, Beth	ippa	NA <u>Project De</u> Loading Pa and major Improvem	ad with Ac Drainage		Fi	NA Ionthly Rem nal design etters sent	is in prog										ed on 1/4	02/17 Hold 🗌 /16.
05177-Sunrise Valley Dr.	-	09/13	NA	03/14	NA	NA	04/15	10/15	11/14	NA	NA	12/14	01/15	11/15	11/15	NA	11/15	02/16	02/16	02/16	06/15	03/16
Lakes Dr (Fund 124/40 Bus Stop Improvements 124/400-C40011 4YP202-05177 TS-000013-024	0-C40011) Hunter Mill \$25,000 \$0	PM TDD: PM UTL: PM LAD:	E Vanzan Lefcour D: Carlin, (t, Eric		Project Des Loading pa retaining v relocation	ad, sidewa		Pr	lonthly Rem roject scher us pad. VD	dule was									walk con		Hold 🗌 the
Construction																						
05629-Lewinsville Rd. EE McLean Dr (Fund 124/ Bus Stop Improvements 124/400-C40011 4YP202-05629 TS-000012-022	400-C40011)	11/13 Project PM TDD: PM UTL: PM LAD: PM UDC	Kresge,	09/14 / <u>Assignmen</u> sudhan, Gala Carol	рра	NA <u>Project Des</u> Loading Pa other Acce Improveme	d with drai ssibility	03/16 inage and	Fi	NA Ionthly Rem nal design void utilty c	is in prog							04/16 ator. Cons	04/16 ultant is rea	04/16 designing		06/16 Hold 🗌

Project Name	1																	Tra	nsporta	tion D	esign D	ivision
Fund #	District			Desi	gn PHASE D	Dates									Mar 2016	5				Sum	mary Statu	is Report
Project/Sub Project #							Permit Su	ubmission			Right-o	-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Braddock Rd./Wakefield Short term Roadway Imp	•	06/14	NA	09/14	12/14	07/15	07/15	09/15	NA	NA	NA	NA	NA	NA	NA	NA	10/15	10/15	10/15	11/15	11/15 On	05/16 Hold
Bonds Advanced Project 124/400-C40011 4YP303-0 2G40-053-001	Implementation Braddock \$400,000 \$350,000	Project PM TDD: PM UTL: PM LAD: PM UDC PM CPTE	Ruffner Nguyer D:	,		Project Des Relocate Ra median and to improve Braddock R Chapel Roa	aised conc d adjust lan left turns Rd to NB W	ne marking from EB	Fi	Ionthly Rem Inding encu Intil spring 2	umbered						ruction 2/	1/2016. (Constructio	on schedu	•	
Construction																						
Leesburg Pke @ Colvin R	tun Rd.	10/09	NA	10/10	04/13	10/14	10/14	04/15	02/14	02/14	NA	02/14	07/14	06/14	09/15	NA	10/15	12/15	01/16	02/16	10/16	10/16
Pedestrian Task Force Re 124/400-C40011 PPTF01-01800 ST-000003-018 Construction	ecommendations Dranesville \$2,250,000 \$100,000	PM TDD: PM UTL: PM LAD:	Hojatza Yusufog Kresge, D: Bashir,			<u>Project Des</u> Add signal crosswalk of Leesbur Run Road.	ized pedes at the inte g Pike and	ersection	P	lonthly Rem r oject is f ro pmplete. Co	unded by							-			. Final des	-
		02/42	05/42	42/42	00/44	44/45	02/45	02/46	00/44			40/44	07/45	05/45	02/46		04/45	05/46	05/05	07/46	42/45	04/47
Hunter Mill Rd. @ Sunris Pedestrian Task Force Re 124/400-C40011 PPTF01-03100 ST-000003-031 Utility Relocation	·	PM TDD: PM UTL: PM LAD:	: Laurett Yusufog Kresge, D: Kadasi,	12/13 (<u>Assignmen</u> i, Francesco glu, Eldar Carol Mohamed A	bdull	11/15 <u>Project Des</u> Signalized crosswalks sidewalk, r gutter and intersectio Road and	pedestrian s, 5' concre refuge isla 8' trail at n of Hunte	ete nds, curb the	P su de	NA Ionthly Rem r oject is f u Ibmitted 11 Play in rece	unded by /18/15. 1	he existin	g signals a								. Final des	
Hunter Village Dr		02/10	NA	12/10	02/12	12/15	08/14	04/16	11/13	NA	NA	11/13	08/14	10/14	12/14	NA	05/16	06/16	07/16	08/16	01/14	12/16
Pedestrian Task Force Re 124/400-C40011 PPTF01-03200 ST-000003-032 Design	commendations Springfield \$1,475,000 \$675,000	PM TDD: PM UTL: PM LAD:	E Laurett Nguyen Honnic D: Eisa, Ar	k, John		Project Des Shoulder a improveme Village Dr. Rd. to Pair Approxima feet.	and pedest ents on Hu from Old nted Daisy	unter Keene Mill Dr.	Pi in	lonthly Rem r oject is f i progress. (chedule cha	unded by Coordinat	ion with V	DOT on tr	raffic signa	al analysis	is ongoir	ng. Storm	water dete	ention wai		. Final des	

Project Name]																	Tra	nsporta	tion De	esign D	ivision
Fund #	District			Desi	gn PHASE D	Dates									Mar 2016					Sumr	mary Stati	us Report
Project/Sub Project #							Permit Su	ubmission			Right-o	-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const		Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Birch St. Sidewalk		12/11	05/13	06/14	11/14	05/16	01/14	06/16	10/15	NA	NA	11/15	06/16	11/15	08/16	NA	07/16	08/16	08/16	08/16	07/14	12/16
Pedestrian Task Force Re 124/400-C40011 PPTF01-04800 ST-000003-048	commendations Dranesville \$1,000,000 \$605,000	PM TDD PM UTL: PM LAD:	Frazier, Nguyen Shuber D: Samiyi,	t, Beth		on west sid	0 LF conc. le of Birch to existing	St. from	Pr au	thorized D	unded by	ower pole		n on 11/1	7/15. Dor				BOS on 1 in Februar		. FCDOT	Hold
Land Acquisition		PIVICPI																				
Old Dominion Linway Bir	rch		NA	06/14	05/15	02/16	03/16	03/16	08/15	NA	NA	08/15	03/16	01/15	04/16	NA	05/16	06/16	06/16	06/16	09/16	09/16
124/400-C40011 PPTF01-06200 ST-000003-062	destrian Task Force Recommendations Project Manager/Assignments Project Description Monthly Remarks 4/400-C40011 Dranesville PM TDD: Ruffner, Scott Pedestrian Intersection and bus Stop improvements at Old Pedestrian Intersection and bus Final plans submitted for VDOT approval on 2/8/15. Land acquisition completed on 2/22/16. Final Fairfax Water be Stop improvements at Old Dominion/Linway/Birch Monthly Remarks															ater bettei						
Idylwood Rd. Sidewalk		11/13	NA	05/14	12/14	11/15	12/15	12/15	02/15	02/15	NA	03/15	05/15	10/15	03/16	NA	03/16	01/16	02/16	04/16	08/16	08/16
Pedestrian Task Force Re 124/400-C40010 PPTF01-06300 ST-000003-063	commendations Dranesville \$600,000 \$88,000		<u>Manager/</u> Nabavi, Nguyen Lefcour	/ <u>Assignmen</u> , Seyed n, Tan	<u>ts</u>	<u>Project Des</u> Construct a Concrete s Idyllwood I		' of 5' ong prox. 600'	M	onthly Rem	arks	·	·	·	-		·		ation is in	·		Hold
Construction																						
Rt. 123 @ Braddock Rd. At-Grade Interim Improv 124/400-C40011 R12301A-0 2G40-015-000	vements Braddock Springfield \$4,500,000 (\$1,000,000)	PM TDD PM UTL: PM LAD:	Frazier, Yusufog Shuber D: Kadasi,	04/13 /Assignmen Demond glu, Eldar t, Beth Mohamed A		Braddock I include ad	09/14 scription on improve Road/123 ditional tu ane extens	which rn lanes		01/14 onthly Rem nstruction		11/13 omplete.	04/14	04/14	07/15	NA	02/15	03/15	04/15	07/15	09/14 On	07/16 Hold 🗌
Construction																						

Project Name	<u> </u>																	Tra	nsporta		0	
Fund #	District			Desi	gn PHASE [Dates									Mar 2016						mary Statu	is Report
Project/Sub Project #		A /5 NTD	D		D F ¹ I	I Stand Dia		ubmission	During		-	-Way PHASE				VDOT			uction PHAS			F-1 6
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)	Date	Dute	Dute	Dute	Dute	Dute	Dute	1 1013	11005	Auth		Date	Dutt	Dute	Auth	Auti	Dute	Dute	Awara	comp	Butc
Fox Mill Rd. @ Monroe s	t	07/10	03/11	10/11	02/13	06/14	10/13	07/14	06/12	NA	NA	06/12	05/14	05/13	04/14	NA	08/14	11/14	12/14	02/15	12/14	01/16
Spot Improvements 124/400-C40011 RSPI01-00500 2G40-028-004 Post-Construction	Hunter Mill \$1,750,000 \$900,000	PM TDD PM UTL: PM LAD:	: Ayers, R Nguyen : Bailey, S D: McCork	, Tan Stephen		<u>Project Des</u> Add right f pedestrian westbound	turn lane a i improven	nents on	Pr		unded by				rial Reven completion							Hold
Hunter Mill @ Mystic Me Roundabout Spot Improvements 124/400-C40011 RSPI01-00700 2G40-028-006 Utility Relocation	eadow Providence \$2,100,000 \$1,300,000	PM TDD PM UTL: PM LAD:	Dresser Nguyen Finnell, D: Kadasi,			02/16 <u>Project De</u> Reconfigu roundabou pedestrian	re intersed ut and new	V	Pr in		and acqu				09/16 rial Reven /15. 2nd (fi						. Final des	
Rt. 123 @ Jermantown R	d.	06/10	NA	10/13	05/14	11/15	01/14	11/16	09/14	02/16	NA	03/16	10/16	10/16	12/16	NA	12/16	01/17	02/17	03/17	09/15	02/18
Spot Improvements 124/400-C40011 RSPI01-01400 2G40-028-012	Providence \$1,950,000 \$1,000,000	<u>Project</u> PM TDD PM UTL: PM LAD:	Manager/ : Lauretti Yusufog : Lefcour D: Samiyi,	Assignmen i, Francesco glu, Eldar t, Eric	<u>ts</u>	Project Des Add right i drainage in northboun Route 123 Road.	scription turn lane a mproveme id and sou	and ents to thbound	M Pr pr bu wi	onthly Rem oject is fu ogress. Zor ildout cond	arks Inded b y hing inter dition of F	/ Comme pretation v Route 123	rcial and vas receiv which is n	Industr ed for the	rial Reven e proffer R sed with th to ongoing	ues and Z-2007-F iis projec	l endorse PR-02 (Flin t. Current	d by the t Hill Scho ly coordin	BOS on 3 ol). Proffe	/23/10 . er only ap	On Final plan plies to ful hts impact	Hold is in I
Design																						
Old Dominion Dr/ Bellvie	ew Rd. (Phase I)	09/13	NA	03/14	07/14	04/15	09/15	06/15	08/14	06/14	NA	08/14	01/15	08/14	10/14	NA	07/15	08/15	08/15	08/15	08/15	12/15
Spot Improvements 124/400-C40011 RSPI01-01500 2G40-028-014 Post-Construction	Dranesville \$825,000 \$425,000	PM TDD PM UTL: PM LAD:	: Munz, k Nguyen : Shubert D: Samiyi,	, Tan t, Beth		<u>Project De</u> Improve si intersection Drive and I	ght distand n of Old Do	ominion	Co		substant	, ,)T inspectic been rout				hlist receiv	ed require		Hold 🗌 on of

Project Name]																	Trai	nsporta		0	
Fund #	District			Desi	gn PHASE D	ates									Mar 2016					Sumi	mary Statu	s Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHASE	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const		Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
		Proiect	11/06 Manager/	04/07 Assignmen	NA ts	12/12 Project Des	12/12	12/12	05/12 M	NA Ionthly Rem	NA	05/12	11/12	01/12	02/13	NA	04/13	05/13	06/13	07/13	01/14 On	06/14 Hold 🗌
Rt 29 Widening Trail 301/300-C30040 2G40-033-000-0 2G40-033-000 Post-Construction	Braddock \$3,904,942 \$0	PM TDD: PM UTL: PM LAD:	Hojatza Nguyen Haley, E D: Samiyi,	ideh, Max I, Tan Erin		Phase II:	Trail impro		Co re	onstruction	is substa	s which wi	ll be comp	leted with	n Phase III	was app	roved 10/	13/14. Re	ounch list it rinspectior 6			
Jefferson Manor Improvo IIIA 304/300-C30050 2G25-097-000-0 2G25-097-000 Design	ements Phase Lee \$2,675,000 \$1,675,000	PM TDD: PM UTL: PM LAD:	Munz, H Nguyen Anthon D: Bashir,	ı, Tan y, Curtis	1			06/18 truction on fferson	Pa ad int im	lditional contersection of	alysis com mments re grades to r edule dela	eceived 11/ emain. Or yed due to	/12/15. Me ne-on-one design rev	eeting with meetings visions to r	VDOT 11/ scheduled maintain ex	6/15 held with citized isting inte	to discuss ns for Janu	s vertical ge uary/ Febru	10/18 bmitted to cometry - V Jary to revi /DOT direc	/DOT will ew specifi	15/15 - allow existi c property	-
Beulah Rd. Wlkwy Abbot Crossing Phase I Pedestrian Improvement 304/300-C30050 4YP201-PB009-A ST-000021-009 Construction		PM TDD: PM UTL: PM LAD:	: Lauretti Yusufog Kresge, D: Farsad,			along Beul Young Lan and along	08/14 improven lah Rd fror le to Coral Clarks Cro approx. 4,0	m Francis Crest Ln ossing Rd.	P	NA Ionthly Rem roject is p 1% comple	oart of th	10/13 e Second	08/14 1 Four-Ye	07/14 ear Trans	01/16	NA 9 Plan en	02/15 ndorsed b	06/15	06/15 PS on 10/	07/15 15/07 .		08/16 Hold 🗌 on is
Beulah Rd. Wikwy Abbot Crossing Phase II Pedestrian Improvement 304/300-C30050 4YP201-PB009-B ST-000021-009 Land Acquisition		PM TDD: PM UTL: PM LAD:	: Lauretti Yusufog Kresge, D: Kadasi,	NA (<u>Assignmen</u> i, Francesco glu, Eldar Carol Mohamed A	bdull	along Beul Abbotsford	improven ah Rd fror Dr to Ant	n	Pi LC ov		bart of th d 12/2/15	. Plans se							01/17 PS on 10/ sign alterna		leeting wit	

Project Name																		Tra	nsporta	tion D	esign D	ivision
Fund #	District			Desi	ign PHASE [Dates									Mar 2016					Sum	mary Statu	us Report
Project/Sub Project #							Permit Su	ubmission			Right-o	-Way PHAS	E Dates					Constr	uction PHASE	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Sunset Hills Rd. Wlkwy @	W&OD to	10/09	NA	02/09	NA	09/15	10/15	07/15	11/10	11/10	NA	11/10	10/13	10/13	12/15	NA	11/15			12/15	08/16	08/16
Michael Faraday		.							-												On	Hold
Pedestrian Improvement	s - Bond Funded		·	Assignmen		Project Des		to		lonthly Rem		- 6		T					C am 10/	1 - /07 /		
304/300-C30050	Hunter Mill	PM TDD:				Pedestrian along nort				progress a			a rour-re	ar Irans	sportation	i Plan er	laorsea	by the BC	5 ON 10/	15/07.0	Lonstructio	n is
4YP201-PB017		PM UTL:	0.7.	-		Hills Rd from				piogress		lompiete.										
ST-000021-017	\$1,050,000	PM LAD:		.,		Michael Fa																
	\$810,000		D: Bashir,	Qais		approx. 1,																
Construction		PIVI CPTE	:D:																			
Construction																						
Telegraph Rd. Wlkwy @	•	06/11	NA	04/09	08/12	TBD	TBD	NA	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Hwy. to Lee District Park		Proiect	Manager	/Assignmen	ts	Project Des	scription		N	Ionthly Rem	narks										On	Hold
Pedestrian Improvement		PM TDD:		-		Pedestrian		nents and				e Secono	d Four-Ye	ear Trans	sportation	n Plan er	ndorsed l	by the BC	S on 10/	15/07.	Proiect	
304/300-C30050	Lee	PM UTL:				a 4' bike la									GSA/USA A							d
4YP201-PB023		PM LAD:	Shuber	t, Beth		of Telegra									cate the div							
ST-000021-023	\$3,300,000	PM UDC	D: Samiy,	Ben		Kings Hwy									under revie							
	\$2,500,000	PM CPTE	D:			Park. Proj LF.	ect is appl	rox. 3500							ax Water n eotechnical				n line and o	design pla	an along P	ark
Land Acquisition						LF.			PI	operty. Co	Jorumaun	y slope si	LaDility ISSU	ue with G	eolecimica	Consulta		JPA.				
Oak St. Wlkwy from Wes	t of Morgan Ln	05/13	NA	08/13	07/14	11/15	02/15	04/16	07/14	NA	NA	07/14	12/14	NA	NA	NA	05/16	05/16	05/16	05/16	09/15	09/16
to I-495 Overpass		Proiect	Manager	Assignmen/	ts	Project Des	scription		N	Ionthly Rem	narks										On	Hold
Pedestrian Improvement		PM TDD:				Pedestrian		ents along				ived on 12	2/9/15 and	d LDS com	nments 1/1	5/16. No	utility rela	ocation is	required.	/PDES pe	ermit is not	t
304/300-C30050	Providence	PM UTL:	Nguyer	n, Tan		south side			re						Schedule cl							
4YP201-PB038B		PM LAD:	Kresge,	Carol		Morgan La		overpass.	ar	nalysis. Pre	eparing pe	ermit and	constructi	on packag	jes.							
ST-000021-038	\$330,000	PM UDC	D:			Approx 230) LF															
	\$0	PM CPTE	D:																			
Design																						
Rt. 7 Wlkwy @ Rio Dr.to	Glenmore Dr	03/10	NA	05/11	NA	06/15	09/14	09/15	06/13	NA	NA	06/13	07/14	NA	NA	NA	04/16	04/16	04/16	04/16	04/13	10/16
		Project	Manager	/Assignmen	ts	Project Des	crintion		N	Ionthly Rem	arks										On	Hold
Pedestrian Improvement	s - Bond Funded	PM TDD:	·			Pedestrian		nents on				n resolved	l. In plan	waterline	6" main re	location r	equired. F	Permit revi	sion submi	ssion sch	eduled for	3rd
304/300-C30050	Mason	PM UTL:	,			east side c									ed with DV							
4YP201-PB045		PM LAD:	0 /	-		to Waters									ainage syst							
ST-000021-044	\$1,250,000		D: Carlin,	,		on west si) st	orm draina	ige systen	n. Prepari	ing CN pac	ckage.				-		-		
	\$360,000	PM CPTE		0		Glenmore	Dr. Projec	t approx.														
Utility Relocation						1,800 LF.																

Project Name	<u> </u>																	Tra	nsporta		esign Di	
Fund #	District			Desi	gn PHASE [Dates									Mar 2016						mary Statu	is Report
Project/Sub Project #							Permit Su	ubmission			-	-Way PHAS							uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const		Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Rt 7 Wlkwy @ Entrance (Shopping Center to Chur		03/10	NA	11/10	NA	06/14	03/12	06/14	08/11	NA	NA	08/11	04/14	05/13	11/13	NA	07/14	07/14	07/14	07/14	02/13 On	05/15 Hold 🗌
Pedestrian Improvemen 304/300-C30050 4YP201-PB049 ST-000021-045	ts - Bond Funded Mason \$1,150,000 \$400,000	PM TDD PM UTL: PM LAD:	Marsh, Nguyen Bailey, S D: Samiyi,	, Tan Stephen		Project Des Pedestrian along both the entran Shopping (Project is a	improven sides of F ce of Culn Center to I	Route 7 at nore Payne St.	Co	onthly Rem Instruction		ally comp	leted on 5	/18/15. 2	nd punch I	ist receiv	ed from V	DOT. Sign	al inspecti	on reques		
Post-Construction																						
Rt. 7 Wlkwy @ Columbia	Pke Interchange	03/10	NA	03/11	NA	07/14	07/14	07/14	10/11	NA	NA	10/11	10/12	05/13	11/13	NA	03/15	03/15	03/15	03/15	08/15	12/15
Pedestrian Improvement 304/300-C30050 4YP201-PB050 ST-000021-046 Post-Construction	ts - Bond Funded Mason \$750,000 \$255,000	PM TDD PM UTL: PM LAD:	Marsh, Nguyen Honnick D: Bishop,	, Tan <, John		Project Des Pedestrian along ram Pike to Ro gutter to b service dri approx 200	improven ps from Co ute 7. Cu pe installec ve. Projec	olumbia rb and d along	Co		s substair	, ,			punchlist it onstruction		inspectior	n. Schedul	e adjusted	due to de		Hold 🗌
Rt. 7 Ped. Imp. @ Seven	Corners to	03/10	NA	10/10	NA	02/15	10/14	07/15	02/13	NA	NA	02/13	02/14	NA	NA	NA	10/15	10/15	10/15	10/15	06/14	04/16
Juniper Ln Pedestrian Improvemen 304/300-C30050 4YP201-PB052 ST-000021-048	ts - Bond Funded Mason \$900,000 \$100,000	PM TDD: PM UTL: PM LAD:	Marsh, Nguyen Maggar D: Bashir,	, Tan d, Lisa		<u>Project Des</u> Pedestrian three inter Corners, T Seven Cor	improven sections: horne Rd,	Seven and at		onthly Rem Instruction		ed 11/2/1	5. Constru	iction is 3	0% comple	ete.					On	Hold
Construction																						
Rt. 7 Wlkwy @ Seminary Streetscape Phase II	Ramp	03/10	NA	03/11	NA	07/14	07/14	07/14	02/13	NA	NA	02/13	04/14	05/13	11/13	02/14	03/15	03/15	04/15	06/15	07/15 On	10/15 Hold 🗌
Pedestrian Improvement 304/300-C30050 4YP201-PB054 ST-000021-050 Post-Construction	ts - Bond Funded Mason \$350,000 \$100,000	PM TDD PM UTL: PM LAD:	Marsh, Nguyen Shubert D: Farsad,	, Tan t, Beth		Project Des Streetscap south side Columbia I Road. Thi brick walky 450 LF. Pl 4VP201-PF	e project o of the rar Pike to Ser s project v way appro roject was	mp from minary will be 5'	Su	onthly Rem bstantially		ed 10/9/15	5. VDOT p	permit rele	eased 1/18	/16.						

Project Name																		Tra	nsporta		0	
Fund #	District			Desi	gn PHASE D	Dates	-								Mar 2016					Sumi	mary Statı	us Report
Project/Sub Project #				-			Permit Su	ubmission			Right-o	f-Way PHAS	E Dates		-		-	Constr	uction PHAS	Dates	-	-
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const		Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Rt. 7 @ Towlston Rd.		09/08	01/10	01/11	11/13	11/15	03/16	03/16	NA	NA	NA	NA	NA	NA	NA	NA	03/16	04/16	04/16	05/16	08/16	08/16
Spot Improvements 304/300-C30050 4YP206-0 5G25-047-000	Dranesville \$800,000 \$50,000	PM TDD PM UTL: PM LAD	Nabavi, Nguyer Shuber	n, Tan t, Beth		<u>Project Des</u> Add left tu bound Tov westbound	Irn lane or Viston Roa			<u>Ionthly Rem</u> nal Design		to VDOT	Traffic En	gineering	on 2/18/1	6.					On	Hold
Design																						
Fairfax County Pkwy Rt. Rd. Spot Improvements 304/300-C30050 4YP209-0 5G25-049-000	29 to Braddock Springfield \$2,100,000 \$0	PM TDD PM UTL: PM LAD	: Frazier, : Yusufog : Maggai :D: Farsad,			04/15 <u>Project Des</u> Add SB co lane from to Braddoo	ntinuous a Rte 29 int	erchange	Co		authoriza								01/16 vided on 1, ontractor's		Constructio	
Construction																						
Rt. 29 Widening Roadway Improvements 304/300-C30050 4YP212-0 5G25-052-000 Construction	Braddock \$20,207,489 \$15,499,969	PM TDD PM UTL: PM LAD	: Khorasl : Nguyer : Finnell, :D: Bishop,	Richard		Route 29 t Legato Ro Road. Add a ded	Widen no to 3 lanes ad to Shirl icated wes lane from	ley Gate stboudn Stevenson	Pi or	07/13 Ionthly Rem roject is p n 8/18/201	art of th				12/15	NA 1 Plan ei	02/15 ndorsed l	03/15	04/15 DS on 10/	06/15		11/17 Hold 🗌 ued
Cinder Bed Road		01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	03/17
Cinder Bed Road Improv 304/300-C30050 4YP214-0 5G25-054-000	ements Mount Vernon \$5,600,000 (\$100,000)	PM TDD PM UTL: PM LAD	: Ayers, I : Nguyer : Shuber :D: Samiyi,	n, Tan t, Beth		Project Des Improvem intersectio Road and Relocate e vehicle ma	ents to the n of Cinde Newingtor entrance to	er Bed n Road. o County	Pi av	varded 11/	oart of th 23/15. Pr	econstruct	tion meeti	ng held o		015. Notic	ce to proc)S on /10 016. Comp		Contract	Hold 🗌

Project Name]																	Tra	nsporta		0	
Fund #	District			Desi	ign PHASE D	Dates	-								Mar 2016					Sum	mary Statı	is Report
Project/Sub Project #					-		Permit Su	ubmission			Right-o	f-Way PHAS	E Dates				-	Constr	uction PHASE	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const		Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Wiehle Ave.Phase II 304/300-C30050 5G25-028-000-A-0 5G25-028-000 Post-Construction	Hunter Mill Dranesville \$1,082,200 \$25,000	PM TDD PM UTL: PM LAD PM UDC PM CPTI	Vanzanı D: McCork D: 03/89	ile, Lisa 07/90	NA	County Pa Avenue.	road from rkway to F		S 11/99	03/98 <u>Ionthly Rem</u> treet accept 11/99	NA	NA cess unde NA	10/98 rway. Fin 06/00	NA al constru NA	NA uction pack	NA age subn NA	11/15 hitted to U 11/15	02/16 IDCD on 1 02/16	02/16 1/4/15. 02/16	02/16	09/16	09/16 Hold 09/16 Hold
Wiehle Ave.Phase III 304/300-C30050 5G25-028-000-B-0 5G25-028-000 Post-Construction	Dranesville \$1,082,200 \$25,000	PM TDD PM UTL: PM LAD:	: Vanzan : D: Farsad,			<u>Project De</u> Four lane Dranesville County Pa	road from e Road to	Fairfax		<u>Ionthly Rem</u>		cess unde	rway. Fin	al constru	uction pack	age subn	nitted to U	IDCD on 1	1/4/15.		U	
Braddock Rd./Roberts R Turn Lane Advanced Design for 201 304/300-C30050 5G25-059-002-0 5G25-059-002 Pre-Design	-	01/16 Project PM TDD PM UTL: PM LAD PM UDC PM CPT	: Roberso : D:	TBD ' <u>Assignmen</u> on, Jeanmari	e	lane on Ro Braddock F sidewalk co	TBD scription hbound Rig berts Road Raod includ onnection f r. to Brado	l at ling a from	T	TBD <u>10nthly Rem</u> PP ID#B2 016.		TBD	TBD rway. Sch	TBD	TBD	NA ed once t	TBD	TBD	твр ted, which	TBD		TBD Hold 🗌 mmer
Lorton Rd./Lorton Marke Turn Lanes Advanced Design for 201 304/300-C30050 5G25-059-004-0 5G25-059-004 Design		PM TDD PM UTL: PM LAD: PM UDC	: Marsh, Nguyen	, Tan		turn lane o				NA <u>1onthly Rem</u> PP ID#B26		NA ept plan re	NA view comn	NA nents retu	NA rned on 2/1	NA 12/16. Pre	12/16 e-final desig	01/17 gn plans in	01/17 progress.	01/17	04/17 On	04/17 Hold

Project Name]																	Tra	nsporta	tion De	esign D	ivision
Fund #	District			Desi	gn PHASE D	Dates									Mar 2016	5				Sumi	mary Statu	us Report
Project/Sub Project #	1						Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHASE	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Silverbrook Rd./Southru Turn Lane	n Rd. EB Left	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD Hold
Advanced Design for 20: 304/300-C30050 5G25-059-005-0 5G25-059-005	4 Bond Projects Mount Vernon \$1,252,600	<u>Project</u> PM TDD PM UTL: PM LAD:	Conley,	/ <u>Assignmen</u> . Tim	_	<u>Project De</u> Add Eastbo on Silverbr Southrun F	ound Left T ook Road a		Т	onthly Rem PP ID#B26 gotiation.	57. Pre-s							ıy. Task o	rder design	proposal		
Pre-Design	\$52,600	PM UDC PM CPTI																				
Old Courthouse Rd./Bes Realignment	ley Rd.	07/15	04/16	11/16 /Assignmen	05/17	03/18 Droject Dec	08/18	08/18	07/17	10/17 onthly Rem	NA	11/17	07/18	08/18	12/18	NA	10/18	12/18	01/19	02/19	05/20 On	05/20 Hold 🗌
Spot Roadway Improver 304/300-C30050 5G25-059-007-0 5G25-059-007	nents 2014 Hunter Mill \$3,300,000 \$0	PM TDD PM TDD PM UTL: PM LAD PM UDC PM CPT	: Nabavi, : : :D:			eliminate s relocate int Rd includin crossing, b	d Courthou harp curve tersection g new Brid icycle lane	with Besley lge/Culvert	TI re	PP ID#035 vising conce	5. Concep	-	is in progr	ress. Publi	c informati	on meetin	ıg was held	l on 1/13/	16. Address	ing public		
Design		FIVICFI	LD.		:	shared use	path.															
Burke Lake Rd./Coffer W Intersection Improveme		08/13	NA	10/13	03/14	07/15	09/15	11/15	07/14	NA	NA	08/14	02/15	11/15	03/16	NA	02/16	03/16	03/16	03/16	07/16	07/16
Pedestrian Improvemen 304/300-C30050 5G25-060-003-0 5G25-060-003 Construction		Project PM TDD PM UTL: PM LAD PM UDC PM CPT	: Hojatza : Yusufo : Lefcour :D:	/ <u>Assignmen</u> Ideh, Max glu, Eldar t, Eric		<u>Project De</u> Install app sidewalk a ramps at i	rox. 600' ond update	e curb	TI co	onthly Rem PP ID # B Instruction ceive LDS a	271 L package	submitted	to UDCD	on 2/2/16	5. Utilities I						ved. Final	Hold
Lakepointe Dr/Guinea R Intersection Imp Pedestrian Improvemen 304/300-C30050 5G25-060-004-0 5G25-060-004		02/16 Project PM TDD PM UTL: PM LAD: PM UDC PM CPTI	: Nabavi, : : :D:	05/16 <u>/Assignmen</u> , Seyed		11/17 Project Des Construct a sidewalk, c pedestrian ramps on r intersection	approx. 82 urb & gutt crosswalks north and e	er, add	Т	TBD Onthly Rem PP ID#B27		04/17 / received 2	11/17 2/1/16. Int	12/17 termediate	03/18 e design is i	NA in progres	04/18 is.	NA	NA	05/18	12/18 On	12/18 Hold 🗌

Project Name]																	Tra	nsporta		esign D	
Fund #	District			Desi	ign PHASE I	Dates									Mar 2016					Sum	mary Statu	is Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)		Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	•	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Highland St/Backlick Rd	-	08/13	NA	04/14	09/14	02/16	07/15	03/16	01/15	NA	NA	03/15	10/15	NA	NA	NA	04/16	04/16	05/16	06/16	09/16	09/16
Ped Intersection Improv	ement	Project	Manager	/Assignmen	ts	Project De	scrintion		N	Ionthly Rem	arks										On	Hold
Pedestrian Improvemen	its 2014	PM TDD	·			Install side		sswalks.		PP ID#B2		ised final n	lans subm	nitted for V	VDOT appr	roval on 2	2/1/16. Fi	nal plan s	ıbmittal w	as postpo	ned to add	tress
304/300-C30050	Lee	PM UTL:		,		and updat				ecent chance							-, 1, 10. 11			us postpo		1000
5G25-060-005-0		PM LAD:	0.7.	-		at intersed	•						J									
5G25-060-005	\$330,000 \$0		D: Samiyi,	-																		
Design																						
Columbia Pike/Gallows Intersection Imp	Rd. Ped	08/15	11/15	03/16	07/16	12/16	05/17	05/17	08/16	TBD	NA	09/16	04/17	TBD	TBD	NA	07/17	07/17	07/17	07/17	12/17	12/17
Pedestrian Improvemer 304/300-C30050 5G25-060-009-0 5G25-060-009 Design Pohick Rd./Southrun Rd Intersection Imp Pedestrian Improvemer	Mason \$451,000 \$251,000	PM TDD PM UTL: PM LAD: PM UDC PM CPTE TBD Project	: Marsh, D: ED: 05/16 Manager,	09/16 /Assignmen	06/17 ts	Olumbia I 05/18 Project De	signal and ents to inte Pike at Gall 10/18 scription	ersection of ows Road 10/18	■ 08/17	Nonthly Rem PP ID#B22 rogress. 10/17 Nonthly Rem	NA arks	11/17	06/18	07/18	01/19	ept paln c	oomments i 02/19	returned o 03/19	n 12/21/15 04/19	5. Interme 05/19	ediate desig 02/20	Hold n is in 02/20 Hold
304/300-C30050 5G25-060-010-0 5G25-060-010 Pre-Design	Mount Vernon \$612,000 \$412,000	PM TDD PM UTL: PM LAD: PM UDC PM CPTE	Nguyer D:	on, Jeanmari n, Tan		Construct sidewalk a Southrun F Creek Rd t signalized at Pohick F	long south Road from o Pohick R pedestrian	east side of Rushing d. Add		PP ID#B2	78. Prel	iminary de	sign unde	rway.								
Hooes Rd./Newington F	orest Ave Ped	01/16	04/16	08/16	03/17	07/18	09/18	09/18	06/17	10/17	NA	10/17	05/18	05/18	12/18	NA	10/18	10/18	10/18	11/18	03/19	03/19
Intersection Imp Pedestrian Improvemer 304/300-C30050 5G25-060-011-0 5G25-060-011	t s 2014 Mount Vernon Springfield \$525,000	<u>Project</u> PM TDD PM UTL: PM LAD:	: Munz, I Nguyer			Project De Construct along west Forest Ave	5' Conc. side side of Ne from Trea	ewington	T	1onthly Rem PP ID#B2		ey received	3/8/16. Pr	reliminary	plan due b	y April.					On	Hold 🗌

Project Name																		Trai	nsporta	tion D	esign Di	ivision
Fund #	District			Desi	gn PHASE D	Dates									Mar 2016					Sum	mary Statu	is Report
Project/Sub Project #							Permit Su	ubmission			Right-of	-Way PHASE	E Dates					Constr	uction PHASE	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Rte 50/Sullyfield Cr/Cente Intersection Imp	erview Dr.Ped	01/15	NA	NA	NA	NA	NA	07/15	NA	NA	NA	NA	NA	NA	NA	NA	07/15	NA	NA	NA	09/15 On	04/16 Hold 🗌
Pedestrian Improvements	s 2014			/Assignmen		Project Des				onthly Rem		-					<u> </u>				On	
304/300-C30050	Sully	PM TDD				Pedestrian				PP ID#B2	80. VDO	I to desig	n/build pe	er agreem	ent (UPC 1	106498).	Constructi	on delaye	d due to w	eather.		
5G25-060-012-0	-	PM UTL:				improveme pedestrian		0														
5G25-060-012	\$200,000	PM LAD:				crosswalks	5,															
	\$0	PM UDC				replacemer	nt. North a	nd South														
		PM CPTE	D: Harrell,	William				Centerview														
Construction						Dr. and eas	st leg of Ro	oute 50.														
Centreville Rd./Machen R Intersection Imp	d. Ped	01/15	TBD	NA	NA	NA	NA	07/15	NA	NA	NA	NA	NA	NA	NA	NA	08/15	NA	NA	NA	11/15 On	04/16 Hold 🗌
Pedestrian Improvements	s 2014		-	/Assignmen		Project Des				onthly Rem											On	
304/300-C30050	Sully	PM TDD:				Pedestrian improveme				PP ID#B2	81. VDO	to design	n/build pe	r agreeme	ent (UPC 1	06498). (onstructio	on delayed	due to we	eather.		
5G25-060-013-0	-	PM UTL:				pedestrian		5														
5G25-060-013	\$150,000	PM LAD:				crosswalks	5,															
	\$0	PM UDC				asphalt wa																
		PM CPTE	D: Harrell,	William				west leg of	:													
Construction						Machen Ro	ad.															
Old Keene Mill Rd. Walkw Pkwy - west to existing	vay - Carrleigh	09/15	NA	08/16	12/16	09/17	12/17	11/17	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	01/18	02/18	03/18	04/18	07/18 On	07/18 Hold 🗌
Pedestrian Improvements	s 2014	-	-	/Assignmen		Project Des				onthly Rem									<u>.</u>			
304/300-C30050	Braddock	PM TDD		sudhan, Gala		Construct 1		oncrete gutter west		rP issued to												
5G25-060-014-0		PM UTL:				of Carrleigh			-	ceiving fro oposal has								the existi	ng storm a	rain pipe	00 1/13/1	0.
5G25-060-014	\$150,000	PM LAD:				also include			FI	oposai nas	Den requ	esteu II UII		yeuny re			9,9,10.					
	\$50,000	PM UDC				turn lane.		5														
Design		PM CPTE	ED:																			
Dolley Madison Sidewalk area	- Chain Br Rd.	10/15	NA	02/16	08/16	10/17	01/18	01/18	11/16	TBD	NA	11/16	06/17	TBD	TBD	NA	03/18	04/18	05/18	06/18	12/18	12/18
	- 2014	<u>Project</u>	Manager/	/Assignmen	<u>ts</u>	Project Des	scription		M	onthly Rem	<u>arks</u>										On	Hold 🗌
Pedestrian Improvements		PM TDD	: Zahiriel	h, Shahla		Provide 5'	concrete si	dewalk on		PP ID#B2					P was issue	ed for des	sign 10/20	/2015. Ut	ility design	ation rece	eived on	
304/300-C30050	Dranesville	PM UTL:				south side	,			16/2016. I	ntermedia	ate design	plans und	lerway.					-			
5G25-060-015-0	¢205 000	PM LAD:						ge Road to														
5G25-060-015	\$305,000	PM UDC	D:			bus stop ju Rood to fill		F Kurtz segments.														
	\$5,000	PM CPTE	D: Lind, A	dam		RUdu lu fili	mmssing	segments.														
Design																						

Project Name]																	Tra	nsporta		0	
Fund #	District			Desi	ign PHASE [Dates									Mar 2016	j				Sum	mary Statı	us Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Dolley Madison Sidewal Dominion - Beverly Ave	k - Old	10/15	NA	02/16	08/16	10/17	01/18	01/18	11/16	TBD	NA	11/16	06/17	TBD	TBD	NA	03/18	04/18	05/18	06/18	12/18 On	12/18 Hold 🗌
Pedestrian Improvemen 304/300-C30050 5G25-060-016-0 5G25-060-016	ts 2014 Dranesville \$300,000 (\$100,000)	Project PM TDD PM UTL: PM LAD PM UDC PM CPT	Zahiriel	' <u>Assignmen</u> n, Shahla		Project Des Provide con between O and Beverl	ntinuous si Id Dominio		Т	<u>1onthly Rem</u> PP ID#B2 (16/2016.]	90 Surv				Design NTF	P was issu	ued on 10,	/20/2015.	Utility des	ignation r		
Design																						
Sunrise Valley Dr.Sidewa Rd Legacy Ct Pedestrian Improvemen 304/300-C30050 5G25-060-017-0 5G25-060-017 Design SouthVanDorn-Franconi SW quadrant Pedestrian Improvemen 304/300-C30050 5G25-060-018-0 5G25-060-018	ts 2014 Dranesville \$300,000 \$0 a Rd. Walkway -	PM TDD PM UTL: PM LAD PM UDC PM CPTI 12/15	: Hojatza : D: ED: ED: Manager/ : Munz, I : Nguyer : D:	08/16 / <u>Assignmen</u> Kirsten	05/17 . <u>ts</u>	10/16 <u>Project Dec</u> Construct a wide conc. north side Drive from Legacy Circ 09/18 <u>Project Dec</u> Construct a concrete si west side o Street, jusi Road, inclu pad and Al	approx. 37/ sidewalk a of Sunrise River Birch cle <u>11/18</u> <u>scription</u> approx. 43/ dewalk alo of South Va t south of F iding new l	Valley h Road to 11/18 0 I.f. of ing the an Dorn Franconia	08/17	NA 10nthly Rem PP ID#B2 11/17 10nthly Rem PP ID#B2	NA NA	12/17	07/18	07/18	02/19	NA	12/18	12/18	01/19	01/19	ay. 05/19	06/17 Hold 05/19 Hold
Survey Backlick Rd. Sidewalk - H	andel Ct - Cindy	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Ln. Pedestrian Improvemen 304/300-C30050 5G25-060-020-0 5G25-060-020 Pre-Design	ts 2014 Mason \$625,000 (\$475,000)	PM TDD PM UTL: PM LAD: PM UDC	: Turner,			Project De: Construct a concrete si east side o Cindy Lane	approx. 75 dewalk alo f Backlick I	ng the Road from	TI m	Ionthly Rem PP ID#09(eeting held otification L	D. Pre-sco with Cons	sultant on	12/25/16 t	o discuss	project sco	pe. Desig	in proposa	i developn	nent curren	tly underv	2/16. Site vay. Surve	

Project Name]															_		Tra	nsporta		0	
Fund #	District			Des	gn PHASE [Dates	1								Mar 2016)					mary Statı	is Report
Project/Sub Project #			1			-	Permit Su					f-Way PHAS							uction PHAS		-	
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const		
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Braddock Rd. Walkway - Curbside Ln	Calbern Dr	02/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD Hold
Pedestrian Improvemen	ts 2014		·	Assignmen		Project De				onthly Rem				d an 2/10	116 6.000		aaa Cabad					
304/300-C30050	Sully	PM TDD	,				approx. 1,1 valk along			PP ID#09 oring, 2016.		der propos	ai approve	a on 2/16	/16. Surve	y in progr	ess. Sched	uie to be p	rovided up	on comple	etion of sur	vey in
5G25-060-022-0		PM UTL	0.1.	n, Tan			ddock Roa		Sh	ning, 2010.												
5G25-060-022	\$735,500	PM LAD					. to Clubsic															
	\$385,500	PM UDC																				
	, ,	PM CPT	ED:																			
Survey																						
Edsall Rd. Walkway - Tin Edsall Gardens Apts	nber Forest Dr	12/15	01/16	06/16	01/17	04/18	06/18	06/18	07/17	TBD	NA	09/17	03/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	04/19	04/19 Hold 🗌
Pedestrian Improvemen	ts 2014		·	/Assignmen		Project De				onthly Rem											UII	
304/300-C30050	Mason	PM TDD		nd, Ken			approx. 10			PP ID#11												C
5G25-060-024-0		PM UTL					ong westb d from Tim		C	omments w	lere retur	nea to cor	isultant 1/	15/16. 1	ntermedia	te design	is underw	ay. Utility	designatio	on reques	tea 1/15/1	.6.
5G25-060-024	\$964,000	PM LAD	:				all Gardens															
	\$264,000	PM UDC	CD:				Add signaliz															
	+	PM CPT	ED: Harrell,	William			crossing a															
Design						Forest Dr a	nd Edsall I	Rd.														
Fair Lakes Blvd. Walkwa Rd Retail Center	y - Stringfellow	03/15	NA	08/15	03/16	04/17	05/17	05/17	04/16	TBD	NA	06/16	01/17	02/17	09/17	NA	06/17	07/17	08/17	09/17	03/18	03/18 Hold 🗌
Pedestrian Improvemen	ts 2014			/Assignmen		Project De				onthly Rem											UII	
304/300-C30050	Springfield	PM TDD	El Kaiss	i, Mohamad			of five fee		TI	PP ID#11	6. Prefina	al plans an	d prelimin	ary plats	are in prog	gress.						
5G25-060-026-0	opiniBriera	PM UTL	0.7.	n, Tan			idewalk al															
5G25-060-026	\$600,000	PM LAD	: Lefcour	rt, Eric			of Fair La															
5625 000 020	\$000,000 \$0	PM UDC	D: Bashir,	Qais			tringfellov															
	ŲÇ	PM CPT	ED:			Center.	air Lakes S	nopping														
Design						Center.																
Fleet Dr.Walkway - Yadk Rd.	in Ct - Franconia	07/15	09/15	04/16	09/16	11/17	09/17	01/18	01/17	TBD	NA	01/17	07/17	TBD	TBD	NA	03/18	04/18	05/18	06/18	07/18	10/18
Pedestrian Improvemen	te 2014	<u>Project</u>	Manager/	/Assignmen	<u>ts</u>	Project De	<u>scription</u>			onthly Rem												Hold
-		PM TDD	: Ruffner	r, Scott		Approx. 13				PP ID#11												
304/300-C30050	Lee	PM UTL	:				urb and gu			cation. Alt	ernative	option sent	t to VDOT	for review	w and app	roval on 2	2/19/16 to	place sto	rm drain in	the road	lway.	
5G25-060-027-0	4	PM LAD	:					Drive from														
5G25-060-027	\$1,250,000	PM UDC	D:			Franconia	Road to Ya	kin Ct.														
	\$450,000	PM CPT																				
Design																						

Project Name]																	Tra	nsporta		0	
Fund #	District			Desi	ign PHASE D	Dates									Mar 2016					Sumi	mary Statı	us Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	1	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Glen Forest Dr.Walkway Glen Forest ES	- Rte7 Retail -	03/15	05/15	10/15	04/16	02/17	01/17	01/17	05/16	06/16	NA	07/16	02/17	TBD	TBD	NA	05/17	05/17	05/17	06/17	11/17 On	11/17 Hold 🗌
Pedestrian Improvement	ts 2014		·	Assignmen		Project Des Construct a				onthly Rem			unanta an	d initiatio	a nua final	daalan	Ducient int	formation	مانمهريام بعمط	to vooida		
304/300-C30050	Mason		: Frazier,	Demond				outh side of											distributed djusted to			
5G25-060-028-0		PM UTL:		•				m Leesburg		tions whic												csign
5G25-060-028	\$800,000	PM LAD	,			Pike to Mo			, of			innize utin	ty impacts	, and obta			npacteu p	noperty of	which 5.			
	(\$400,000)	PM UDC PM CPTI	D: Carlin, ED:	Craig			,															
Design																						
Gunston Cove Walkway Amsterdam St	- Cranford St	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Pedestrian Improvement	tc 2014	<u>Project</u>	Manager,	/Assignmen		Project De				onthly Rem												Hold
304/300-C30050	Mount Vernon	PM TDD	: Frazier,	Demond		Construct a													it. A consu			
5G25-060-029-0	Would verifor	PM UTL:						rth side of					chedule w	ill be esta	blished aft	er design	task orde	er negotiat	ions are co	mpleted	n Winter 2	2016.
5G25-060-029	\$628,500 \$128,500	PM LAD PM UDC PM CPTI		Douglas		Gunston Co Amsterdan connecting	n St. and C	ove Rd.	St	irvey recei	ved 11/6/	15.										
Pre-Design			-																			
Lee Chapel Rd. Walkway Burke Lake Rd.	- Britford Dr	04/15	NA	10/15	04/16	08/16	03/17	03/17	04/16	TBD	NA	07/16	01/17	02/17	07/17	NA	04/17	05/17	06/17	07/17	12/17	12/17 Hold 🗌
Pedestrian Improvement	ts 2014			/Assignmen		Project De				onthly Rem				. .								
304/300-C30050	Springfield	PM TDD		, Tim		Approx. 16						-		ss. Geote	chnical bor	ings for p	roposed re	etaining wa	III performe	d in Febru	ary 2016.	
5G25-060-030-0		PM UTL:	0.1.	,		west side d Burke Lake		oel Rd from	i Ge	eotechnical	report is i	being prepa	ared.									
5G25-060-030	\$900,000	PM LAD		irpini, Angeli	са																	
	(\$300,000)	PM UDC																				
Design	())	PM CPT	ED:																			
Medford Dr.Walkway - A	nnandale HS -	01/15	NA	08/15	01/16	07/16	01/17	01/17	03/16	TBD	NA	04/16	11/16	12/16	05/17	NA	02/17	03/17	04/17	05/17	12/17	12/17
, Davian Dr																						Hold
Pedestrian Improvement	ts 2014			/Assignmen		Project De				onthly Rem											011	
304/300-C30050	Mason	PM TDD				Approx. 47 and gutter		ewalk/curb) TI	יץ ID#15	1. Pre-Fi	nal review	comment	s distribu	ted on $3/1$	/16. Pre	liminary p	lats have l	peen prepa	red.		
5G25-060-031-0		PM UTL:	0.1.	,		Medford D																
5G25-060-031	\$650,000	PM LAD		iy, Curtis		to Four Ye																
	\$250,000		D: Carlin,	Craig																		
Design		PM CPT	ED:																			

Project Name]																	Tra	nsporta		0	
Fund #	District			Desi	ign PHASE [Dates									Mar 2016					Sum	mary Statu	us Report
Project/Sub Project #						-	Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Post Forest Dr.Walkway Govt Ctr Pkwy	- Legato Rd	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD Hold
Pedestrian Improvemen 304/300-C30050 5G25-060-033-0 5G25-060-033 Pre-Design	ts 2014 Braddock \$600,000 \$0	PM TDD PM UTL: PM LAD: PM UDC	: Turner, Nguyer	n, Tan		Project Des Construct a Conc. side of Post For Legato Roa Center Par	approx. 86 walk along est Drive f ad to Gove	south side	T	Monthly Rem PP ID#164 onsultant of	4. Pre-sco							n underwa	y. Design p	proposal r		
Quander Ave Walkway -	West Potomac	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
HS - Quandor ES Pedestrian Improvemen 304/300-C30050 5G25-060-034-0 5G25-060-034 Pre-Design Riverside Rd. Walkway -	ts 2014 Mount Vernon \$1,425,000 \$125,000		<u>Manager</u> : Madhu : D:	(<u>Assignmen</u> sudhan, Gala 03/16	<u>ts</u> ippa	Project De: Construct a conc. sidev of Quando Lane to En	<u>scription</u> approx. 1,8 valk along r Road fror	300 feet of west side	<u>N</u>	<u>Monthly Rem</u> Survey letter pring 2016,	<u>iarks</u> rs sent out	: on 12/3/1	.5. Draft p	roposal rec	ceived 12/4	l/15. Cont	ract negot	iations und	der way.Sur	vey unde	On way and d	Hold 🗌 lue in
Pennsylvannia Blvd. Pedestrian Improvemen 304/300-C30050 5G25-060-035-0 5G25-060-035 Design		Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	<u>Manager</u> , : Hojatza : D:	/Assignmen Ideh, Max	<u>ts</u>	<u>Project De</u> Install a 5' between a drainage fa	scription wide sidev nd modify	valk	<u>№</u> Т	Monthly Rem PP ID#16(eview on 3/3	5. Pre-sco	pping rec'd	from CPTI	ED 10/26/1		will be in		·	-		On	Hold
Rolling Rd. Walkway - Ro	oxbury Av -	02/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Tuttle Rd. Pedestrian Improvemen 304/300-C30050 5G25-060-036-0 5G25-060-036 Survey		Project PM TDD PM UTL: PM LAD: PM UDC	Manager, Marsh, Nguyer	/ <u>Assignmen</u> Dennis n, Tan	<u>ts</u>	<u>Project Des</u> Construct a conc. sidev	<u>scription</u> approx. 90 valk along d side of R	0' of 5' olling Road	<u>N</u> T	Monthly Rem PP ID#16 Completion o	7. Task or	der contra	ct approve	d on 2/5/1	6. Survey							Hold

Project Name																		Tra	nsporta		0	
Fund #	District			Des	ign PHASE [Dates	-								Mar 2016					Sum	mary State	us Report
Project/Sub Project #					-		Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates	-	
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan			Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	-
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Rugby Rd. Walkway - Mis Woods Dr	sty Cr Ln - Alder	03/15	06/15	07/15	12/15	12/16	10/16	01/17	03/16	04/16	NA	04/16	11/16	11/16	01/17	NA	02/17	03/17	04/17	05/17	08/17 On	12/17 Hold
Pedestrian Improvement	ts 2014			Assignmen		Project Des			M	onthly Rem	<u>arks</u>										01	
304/300-C30050	Sully		: Beall, Ja	ames		340 feet of along west		,	т	PP ID#16	O Dro fina		hmittad 1'	0/20/2010		mmonto	at interme	diata cub	mital over	ndad coor	and roo	wired
5G25-060-037-0		PM UTL:				between M				Iditional su												
5G25-060-037	\$550,000 \$250,000	PM LAD: PM UDC PM CPTE	D:	y, Curtis		Alden Woo			du		i vey anu	uelayeu pi				ijusteu as	a result.	Ounty der	Ineduonite	ceiveu 12	2/13/ 201.).
Design																						
Telegraph Rd Broadmo HS	oor St Hayfield	12/14	NA	02/15	04/15	09/15	12/15	11/15	06/15	NA	NA	07/15	09/15	NA	NA	NA	01/16	04/16	05/16	06/16	08/16	08/16
Pedestrian Improvement	ts 2014		Manager/	Assignmen Scott		Project Des Pedestrian		n		onthly Rem PP ID#17		I UP recei	ived on 12	/15/2015	. Final cor	nstruction	package	submitted	to UDCD	1/19/16.	On	Hold
304/300-C30050	Lee	PM UTL:		,		improveme	ents at inte	rsection of				201 1000		, _0, _0 _0			pasiage			_, _,,		
5G25-060-041-0 5G25-060-041	\$265,000	PM LAD	: Anthon	y, Curtis		Telegraph	Rd/Broadm	noor St.														
	\$65,000	PM CPT	ED:																			
Construction																						
Great Falls St. Walkway - West St	- I-66 - North	10/15	01/16	04/16	08/16	02/18	03/18	04/18	01/17	05/17	NA	05/17	01/18	01/18	04/18	NA	06/18		TBD	07/18	02/19	02/19
Pedestrian Improvement	ts 2014	<u>Project</u>	Manager/	Assignmen		Project Des				onthly Rem												Hold
304/300-C30050	Dranesville	PM TDD	: Beall, Ja	ames		Construct a	,			PP ID#202										n submissi	on receive	d
5G25-060-042-0	Diditestine	PM UTL:	:			sidewalk/cı the east sid			1/	29/2016. So	chedule re	evised to re	eflect initial		arch 2016	per reque	st from Su	pervisor's	staff.			
5G25-060-042	\$1,350,000	PM LAD	:			from North																
	\$150,000	PM UDC	D:			St.	11000 00.1	00000111														
Design	+,	PM CPT	ED:																			
Little River Tnpk Walkwa Rd Mayhunt Ct	y - Columbia	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Pedestrian Improvement	ts 2014	<u>Project</u>	Manager/	Assignmen		Project Des				onthly Rem												Hold
304/300-C30050	Mason	PM TDD	: Lauretti	i, Francesco				roject is to		PP ID#235				from CPTI	ED 12/21/1	5. Project	initiation (underway.	Schedule t	o be dete	rmined one	ce
5G25-060-045-0	14103011	PM UTL:	:			provide a p			SU	rvey is com	iplete in S	pring 2016).									
5G25-060-045	\$1,850,000	PM LAD	:			along this s Little River		Route 236,														
5525-000-045	\$1,850,000 \$750,000	PM UDC	D:			Constructio		wide														
	<i>ş130,</i> 000	PM CPT	ED: Harrell,	William		sidewalk w																
Pre-Design						approx. 96	1 ft. with c	curb and														

Fund # Project/Sub Project # Focus # C Project Status Backlick Rd. Hawk & SW - L Pedestrian Improvements 2 304/300-C30050 5G25-060-047-0 5G25-060-047 Construction 01011-Richmond Hwy. SB @ RHPTI Ped Improvements 2 304/300-C30050 5G25-061-003-0 5G25-061-003-0	s 2014 Lee \$0 \$0	Date NA <u>Project</u> PM TDD: PM UTL: PM LAD: PM UDCI		Intermed Date TBD Assignment		Final Plan Date 06/15 Project Des High Intens Crosswalk B 500' of side	Date TBD scription sity Activat	Estimated Date TBD	Project Plats TBD	Utility Plats TBD	Right-o VDOT Auth	F-Way PHASE NTP Date 06/15	Est Comp Date	Util NTP Date	Mar 2016 Util Comp Date	VDOT Auth	Const Auth	Constru Bid Adv Date	uction PHASE Bid Open Date		nary Statu Approved Comp	
Focus #CProject StatusBacklick Rd. Hawk & SW - LPedestrian Improvements 2304/300-C300505G25-060-047-05G25-060-047Construction01011-Richmond Hwy. SB (Rd.RHPTI Ped Improvements 2304/300-C30050	FUT (\$) • Lynnbrook ES s 2014 Lee \$0 \$0	Date NA <u>Project</u> PM TDD: PM UTL: PM LAD: PM UDCI	Date NA Manager/ D:	Date TBD	Date TBD	Date 06/15 Project Des High Intens Crosswalk I	Approved Date TBD scription sity Activat	Estimated Date TBD	Plats TBD	Plats	VDOT Auth	NTP Date	Est Comp Date		• • •	_		Bid Adv	Bid Open	Const		
Project Status Backlick Rd. Hawk & SW - L Pedestrian Improvements 2 304/300-C30050 5G25-060-047-0 5G25-060-047 Construction 01011-Richmond Hwy. SB (Rd. RHPTI Ped Improvements 2 304/300-C30050	FUT (\$) • Lynnbrook ES s 2014 Lee \$0 \$0	Date NA <u>Project</u> PM TDD: PM UTL: PM LAD: PM UDCI	Date NA Manager/ D:	Date TBD	Date TBD	Date 06/15 Project Des High Intens Crosswalk I	Date TBD scription sity Activat	Date TBD	Plats TBD	Plats	Auth		Date		• • •	_						
Backlick Rd. Hawk & SW - L Pedestrian Improvements 2 304/300-C30050 5G25-060-047-0 5G25-060-047 Construction 01011-Richmond Hwy. SB (Rd. RHPTI Ped Improvements 2 304/300-C30050	• Lynnbrook ES s 2014 Lee \$0 \$0	NA Project PM TDD: PM UTL: PM LAD: PM UDCI	NA <u>Manager/</u> D:	TBD /Assignment	TBD	06/15 <u>Project Des</u> High Intens Crosswalk I	TBD scription sity Activat	TBD	TBD			06/15		Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Pedestrian Improvements 2 304/300-C30050 5G25-060-047-0 5G25-060-047 Construction 01011-Richmond Hwy. SB (Rd. RHPTI Ped Improvements 2 304/300-C30050	s 2014 Lee \$0 \$0	Project PM TDD: PM UTL: PM LAD: PM UDCI	<u>Manager/</u> D:	Assignment	ts I	<u>Project Des</u> High Intens Crosswalk I	<u>scription</u> sity Activat			TBD	NA	06/15										
304/300-C30050 5G25-060-047-0 5G25-060-047 Construction 01011-Richmond Hwy. SB (Rd. RHPTI Ped Improvements 2 304/300-C30050	Lee \$0 \$0	PM TDD: PM UTL: PM LAD: PM UDCI	D:			High Intens Crosswalk I	sity Activat		M			00/15	01/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	11/15	04/16
304/300-C30050 5G25-060-047-0 5G25-060-047 Construction 01011-Richmond Hwy. SB (Rd. RHPTI Ped Improvements 2 304/300-C30050	Lee \$0 \$0	PM UTL: PM LAD: PM UDCI	D:		(Crosswalk I				onthly Rem												Hold
5G25-060-047-0 5G25-060-047 Construction 01011-Richmond Hwy. SB (Rd. RHPTI Ped Improvements 2 304/300-C30050	\$0 \$0	PM LAD: PM UDCI	D:		!					PP ID#30												
5G25-060-047 Construction 01011-Richmond Hwy. SB (Rd. RHPTI Ped Improvements 2 304/300-C30050	\$0	PM UDCI	D:							d crosswal												
Construction 01011-Richmond Hwy. SB @ Rd. RHPTI Ped Improvements 2 304/300-C30050	\$0					Lynbrook E				osswalk. P	rogress is	s delayed d	lue to diffi	culty obta	ining land	rights, bi	ut constru	iction com	pletion stil	I anticipat	ed in sprii	ıg
01011-Richmond Hwy. SB (Rd. RHPTI Ped Improvements 2 304/300-C30050		PM CPTE	D: Harrell,				lementary	JC11001.	20)16.												
01011-Richmond Hwy. SB (Rd. RHPTI Ped Improvements 2 304/300-C30050	3 @ Holley Hill			William																		
Rd. RHPTI Ped Improvements 2 304/300-C30050	3 @ Holley Hill																					
RHPTI Ped Improvements 2 304/300-C30050	C	10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
304/300-C30050																					On	Hold
•	5 2014		·	Assignment		Project Des				onthly Rem				للمبر أممره أمم			2/17/2010				OII	
5G25-061-003-0	Lee	PM TDD:		nd, Ken	1	Install bus	sneiter.			onceptual pl		a 2/12/201	LO. REVIEW	eu anu rei	umeu w/co	omments	2/1//2010).				
		PM UTL:																				
5G25-061-003	\$0	PM LAD:																				
	\$0	PM UDCI																				
Pre-Design		PM CPTE	.D.																			
01018-Richmond Hwy. SB @	3 @ Sherwood	10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	TBD	01/18	02/18	03/18	04/18	09/18	09/18
Hall Ln.		.																			On	Hold 🗌
RHPTI Ped Improvements 2	s 2014	Project PM TDD:		Assignment	_	Project Des Install bus				onthly Rem Irvey is und		1 notificatio	n lottors c	opt 10/20/	2015							
304/300-C30050	Lee	PM TDD: PM UTL:		na, ken	1		SHEILEI.		30	ii vey is ullu	iei way ani			ent 10/29/	2015.							
5G25-061-004-0		PM LAD:																				
5G25-061-004	\$0	PIVI LAD: PM UDCI																				
	\$0	PM ODCI																				
Pre-Design		PIVI CPTE	.D.																			
01027-Richmond Hwy. SB	3 @ Brevard Ct.	10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
RHPTI Ped Improvements 2 304/300-C30050 5G25-061-005-0 5G25-061-005 Pre-Design	5 2014 Lee	<u>Project</u> PM TDD: PM UTL: PM LAD:	Morela	Assignment	_ ·	Project Des Install bus				onthly Rem Inceptual pl		ed 2/12/201	16. Review	ed and ret	urned w/co	omments	2/17/2016				On	Hold 🗌

Product Dam Project Fill Permit Submitsion Permit Submitsion <th>Project Name</th> <th>]</th> <th></th> <th>Tra</th> <th>nsporta</th> <th></th> <th>•</th> <th></th>	Project Name]																	Tra	nsporta		•	
Image: Construction Opencing Transmitter Project Status With Project Status Vitro Project Status Project Status <th>Fund #</th> <th>District</th> <th></th> <th></th> <th>Desi</th> <th>gn PHASE D</th> <th>Dates</th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th>Mar 2016</th> <th></th> <th></th> <th></th> <th></th> <th>Sum</th> <th>mary Stati</th> <th>is Report</th>	Fund #	District			Desi	gn PHASE D	Dates									Mar 2016					Sum	mary Stati	is Report
Image: Name VUT (5) Out Oute Oute Oute Pairs Auth Oute Oute Auth Oute Oute Auth Oute Auth Oute Auth Oute Auth Oute Oute Auth Auth Auth Oute Oute Auth Auth Auth Auth Auth Oute Oute Auth Auth Auth Auth Oute Oute Auth Auth Auth Auth Auth Auth Oute	Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Processor Op/16 O/15 O/17 I2/17 I2/17 I2/17 <thi2 17<="" th=""> I2/17 I2/17</thi2>	Focus #	Current TPE (\$)								•			NTP Date										
Avenue Priorite Time Time Time Time Time Time Time Tim	Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Pit/P1 red top://organizational model in the control for the control fo		B @ Huntington					-	-	12/17	-			02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	-	09/18 Hold
Pre-Decisit	304/300-C30050 5G25-061-006-0	Mount Vernon \$0	PM TDD PM UTL: PM LAD: PM UDC	: Morela	-								d notificatio	on letters s	sent 10/29	/2015.						011	
Oldo2, Richmond Hwy, S8/Belle Haven Towers 10/15 0/16 07/15 0 /01 10/17 12/17 <th></th> <th></th> <th>PM CPTE</th> <th>D:</th> <th></th>			PM CPTE	D:																			
Towers Project Manager/Assignments PM TD0: Moreland, Ken PM UTC: So 20 Project Manager/Assignments PM UDC: So 20 Project Manager/Assignments PM UDC: PM UDC: So 20 Project Manager/Assignments PM UDC: PM UDC: So 20 Project Manager/Assignments PM UDC: PM UD	Pre-Design																						
RHPTI Ped Improvements 2014 304/300-C30050 Mount Vernon 9M UDC: 5025-061-008 Mount Vernon 90 Moreland, Ken PM UDC: 90 Project Description Install bus shelter. Monthly Remarks Survey is underway and notification letters sent 10/29/2015. Pre-Design Project Manager/Assignments 900 (PTE): Project Description PM UDC: 900 Na 10/15 10/15 11/15 NA	Towers RHPTI Ped Improvement 304/300-C30050 5G25-061-007-0 5G25-061-007 Pre-Design	ts 2014 Mount Vernon \$0 \$0	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	Manager/ Morela	Assignmen nd, Ken	<u>ts</u>	Project Des Install bus	scription shelter.		<u>M</u> Su	onthly Rem rvey is und	<u>arks</u> lerway an	d notificatio	on letters s	sent 10/29	/2015.						On	09/18 Hold
01043-Richmond Hwy. SB @ Armisted 01/14 NA 10/15 10/15 11/15 NA	RHPTI Ped Improvement 304/300-C30050 5G25-061-008-0 5G25-061-008	Mount Vernon \$0	PM TDD PM UTL: PM LAD: PM UDC	: Morela	-								d notificatio	on letters s	sent 10/29	/2015.						On	Hold 🗌
Rd. EB Project Manager/Assignments Project Description Monthly Remarks Monthly Remarks Monthly Remarks Draft construction package resubmitted to UDCD 10/22/2015. Project was redesigned using REX shelter. This project will need a BCOM permit. 304/300-C30050 Mount Vernon PM UTL: pad, bike rack and trash can. PM LAD: pM UDCD: PM UDCD: <th>-</th> <th></th>	-																						
Bid Advertisement	Rd. EB RHPTI Ped Improvement 304/300-C30050 5G25-061-009-0 5G25-061-009	ts 2014 Mount Vernon \$0	Project PM TDD PM UTL: PM LAD:	<u>Manager/</u> Morela D:	Assignmen	<u>ts</u>	Project Des Install REX	scription bus shelte	er, loading	<u>M</u> Di	onthly Rem aft constru	arks action pac						-	·	·	-	On	07/16 Hold □ /ill

Project Name	1																	Tra	nsporta		0	
Fund #	District			Desi	gn PHASE D	Dates									Mar 2016					Sum	mary Stati	us Report
Project/Sub Project #]						Permit Su	ubmission			Right-o	-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
01045-Richmond Hwy. S	B @ Dutchman	10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
Dr.		Ducient		/	**	Due is at Day				anthi Dan											On	Hold
RHPTI Ped Improvemen	ts 2014	Project PM TDD		Assignmen	_	Project Des Install bus				onthly Rem Irvey is und		l notificatio	on lottors a	ont 10/20	/2015							
304/300-C30050	Mount Vernon			na, ken			SHEILEI.		30	ii vey is und	iei way ali			EIIL 10/29	/2015.							
5G25-061-010-0		PM UTL:																				
5G25-061-010	\$0	PM LAD																				
	\$0	PM UDC																				
Bue Desire		PM CPT	ED:																			
Pre-Design																						
01046-Richmond Hwy. S	B @ Fern Edge	10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
Ln.		Project	Manager	Assignmen [®]	ts	Project Des	scription		м	onthly Rem	arks										On	Hold
RHPTI Ped Improvemen	Project Wanager/Assignments Project Description Monthly Remarks PM TDD: Moreland, Ken Install bus shelter. Conceptual plan received 1/29/2016. Reviewed and returned w/comments 2/4/2016. Mount Vernon PM UTL: PM UTL: PM UTL:																					
304/300-C30050	Mount Vernon			,						F F		, , ,			, , ,		,,					
5G25-061-011-0		PM LAD																				
5G25-061-011	\$0	PM UDC																				
	\$0	PM CPT																				
Design																						
01048-Richmond Hwy.	NB @ Fern Edge	10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
Ln.		Droject	Managor	Assignmen	+c	Project Des	crintion			onthly Rem	arke										On	Hold
RHPTI Ped Improvemen	ts 2014	PHOJECT PM TDD	-	-		Install bus				irvey is und		1 notificatio	on letters s	ent 10/29	/2015							
304/300-C30050	Mount Vernon	PM UTL:		nu, ken			Shercen				ici way an			Jene 10/25	/2013.							
5G25-061-012-0		PM LAD																				
5G25-061-012	\$0	PM UDC																				
	\$0	PM CPT																				
Pre-Design																						
01049-Richmond Hwy. I	NB @ Dutchman	10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
Dr.		Project	Managar	Assignmen	tc	Project Des	crintion			onthly Rem	arke										On	Hold
RHPTI Ped Improvemen	ts 2014	Project PM TDD	·			Install bus				irvey is und		1 notificatio	on letters s	ent 10/29	/2015							
304/300-C30050	Mount Vernon	PM UTL:		nu, kell					50		cittay an			20/20	, 2013.							
5G25-061-013-0		PM LAD																				
5G25-061-013	\$0	PM LAD																				
	\$0	PM ODC																				
Pre-Design		FIVI CP II	LU.																			
rie-Design																						

Project Name	1																	Trai	nsporta	tion D	esign D	ivision
Fund #	District			Desi	gn PHASE D	Dates									Mar 2016					Sum	mary Stati	us Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHASI	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
01079-Richmond Hwy. N	B near Highland	10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
Ln.		10/10	01/10	07/10	05/10	10/1/	12/1/	12,17	12/10	100	10,1	02/1/	03/17	100	100	10/1	01/10	02/10	03/10	01/10		Hold
RHPTI Ped Improvement	ts 2014	<u>Project</u>	Manager/	Assignmen		Project Des				onthly Rem											On	
304/300-C30050	Mount Vernon	PM TDD		nd, Ken		Install bus	shelter.		Co	nceptual p	an receive	ed 1/29/20	16. Review	ed and re	eturned w/c	omments	2/4/2016.					
5G25-061-015-0		PM UTL:																				
5G25-061-015	\$0	PM LAD:																				
	\$0	PM UDC																				
		PM CPTE	D:																			
Design																						
01085-Richmond Hwy. N	IB @ Russell Rd.	10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
		Project	Managor	Accignmon	tc	Project Dec	crintion		M	onthly Pom	arke										On	Hold
RHPTI Ped Improvement	Ped Improvements 2014 Project Manager/Assignments Project Description Monthly Remarks On Hold 0-C30050 Mount Vernon Moreland, Ken Install bus shelter. Monthly Remarks Conceptual plan received 2/12/2016. Reviewed and returned w/comments 2/17/2016. On Hold 61-016-0 PM UTL: PM or eland, Ken Install bus shelter. On Hold O																					
304/300-C30050	I Ped Improvements 2014 PM TDD: Moreland, Ken Install bus shelter. Conceptual plan received 2/12/2016. Reviewed and returned w/comments 2/17/2016. r00-C30050 Mount Vernon PM UTL: PM LAD: r001-016 S0																					
5G25-061-016-0																						
5G25-061-016		PM UDC																				
	\$0	PM CPTE																				
Pre-Design																						
01086-Richmond Hwy. N	IB near Martha	10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
St.		Draiaat	Managar	Assignmen	+-	Draiget Day	orintion			onthly Rem	o rluc										On	Hold
RHPTI Ped Improvement	ts 2014	PM TDD:		-		Project Des Install bus				rvey is und		d notificatio	n lattare e	ont 10/20	/2015							
304/300-C30050	Mount Vernon	PM UTL:		nu, ken			Shereer.		50		ci way an			ciic 10/25	72015.							
5G25-061-017-0		PM LAD:																				
5G25-061-017	\$0	PM UDC																				
	\$0	PM CPTE																				
Pre-Design																						
01087-Richmond Hwy. N Green W	IB @ Shannons	10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
RHPTI Ped Improvement	te 2014	<u>Project</u>	Manager/	Assignmen [®]	<u>ts</u>	Project Des	scription			onthly Rem											On	Hold 🗌
304/300-C30050	Mount Vernon	PM TDD:	: Morela	nd, Ken		Install bus	shelter.		Su	rvey is und	erway an	d notificatio	on letters s	ent 10/29	/2015.							
5G25-061-018-0		PM UTL:																				
5G25-061-018-0 5G25-061-018	\$0	PM LAD:																				
2972-001-019	\$0 \$0	PM UDC	D:																			
	ŞU	PM CPTE	D:																			
Pre-Design																						

Project Name]																	Tra	nsporta		0	
Fund #	District			Desi	gn PHASE D	ates									Mar 2016						mary Stati	us Report
Project/Sub Project #				_		•		ubmission			0	-Way PHAS					1		uction PHAS		1	-
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
01094-Richmond Hwy. N	IB @ Fordson Rd.	10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
RHPTI Ped Improvement 304/300-C30050 5G25-061-019-0 5G25-061-019 Pre-Design	ts 2014 Mount Vernon \$0 \$0		: Morelan D:	/ <u>Assignmen</u> nd, Ken		<u>Project Des</u> Install bus				onthly Rem Irvey is und		d notificati	on letters s	ent 10/29	/2015.						On	Hold
		10/15	0.110	07/16	00/10	40/47	12/17	10/17	10/10	TBD	NA	00/47	09/17	TBD	TBD	TBD	01/18	02/18	03/18	04/18	09/18	09/18
01099-Richmond Hwy. N RHPTI Ped Improvement 304/300-C30050 5G25-061-020-0 5G25-061-020	_		: Morelar D:	Assignmen	_	10/17 <u>Project Des</u> Install bus	scription	12/17		onthly Rem irvey is und	arks	02/17 d notificati	-				01/10	02,10	03/18	04/10	-	Hold
Pre-Design																						
01107-Richmond Hwy. N Dr. RHPTI Ped Improvement 304/300-C30050 5G25-061-021-0 5G25-061-021	-	10/15 Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Morelar D:	07/16 / <u>Assignmen</u> nd, Ken	_	10/17 <u>Project Des</u> Install bus		12/17		TBD onthly Rem irvey is und		02/17 d notificati	09/17 on letters s	твр ent 10/29	твD /2015.	TBD	01/18	02/18	03/18	04/18	09/18 On	09/18 Hold
Pre-Design																						
Elm St/Dolley Madison In Crossing Improvements Bike/Trail Improvements 304/300-C30050 5G25-063-006-0 5G25-063-006 Design		PM TDD PM UTL: PM LAD:	: Hojatza Yusufog D: Bashir,	07/15 / <u>Assignmen</u> Ideh, Max glu, Eldar Qais	i	nclude rep	Improvem lacing the ndicap ran	four	Т	NA <u>onthly Rem</u> P ID#11! oceed with	5 - Final p								06/16 TMP & PM p	06/16 Dlan appro		09/16 Hold 🗌 /15.

Project Name																		Tra	nsporta	tion D	esign D	ivision
Fund #	District			Desi	ign PHASE D	Dates									Mar 2016					Sum	mary Statu	us Report
Project/Sub Project #							Permit Su	Ibmission			Right-of	-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	••	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Kirby Rd. Sidewalk – Chese east of Chesterbrook ES	sterbrook to	07/13	11/13	05/14	05/15	04/16	06/15	06/16	09/15	NA	NA	09/15	05/16	TBD	08/16	NA	07/16	08/16	08/16	08/16	12/16 On	02/17 Hold 🗌
County-Maintained Pede 2014	strian Imp -	<u>Project</u> PM TDD		Assignmen Demond	_	Project Des Install 8001	F of sidew	-	T		293. Addi				Project n						05). LAD	NTP
304/300-C30050 ST-000036-002-0	Dranesville	PM UTL	0,			& gutter, a	nd update	ramps.							ed. 2nd pr land acquis		sign distri	buted for	review on	11/23/15	. Address	ing
ST-000036-002	\$415,000 \$290,000	PM LAD PM UDC	: Shuber D: Carlin, (,																		
	<i>\$250,000</i>	PM CPT	ED:																			
Land Acquisition	Creat Falls	00/15	12/15	04/16	07/16	01/10	12/17	02/10	12/10	04/17	NIA	04/17	11/17	44/47	02/10		04/18	TDD	TOD	05/10	00/10	10/10
North West St. Sidewalk St Brilyn Place	- Great Falls	09/15	12/15	04/16	07/16	01/18	12/17	02/18	12/16	04/17	NA	04/17	11/17	11/17	03/18	NA	04/18	TBD	TBD	05/18	08/18	10/18
County-Maintained Pede	strian Imn -	<u>Project</u>	Manager/	/Assignmen	<u>ts</u>	Project Des	cription			onthly Ren												Hold
2014	strian mp	PM TDD	: Beall, Ja	ames		Approx. 26									ubmitted 1							
304/300-C30050	Dranesville	PM UTL	:			sidewalk al North West									West Stre							
ST-000036-003-0		PM LAD	:			Falls St. to	Brilyn Plac	e	So	chedule rev	ised to re	flect delay	for CIM.									
ST-000036-003	\$630,000	PM UDC	D:																			
	\$330,000	PM CPT	ED:																			
Design																						
Franconia Rd. Sidewalk N Rd. to Governors Pond C		08/13	NA	11/13	07/14	10/15	09/15	03/16	12/14	02/15	NA	03/15	08/15	07/15	05/16	NA	04/16	05/16	06/16	07/16	08/16	01/17
County-Maintained Pede 2014	strian Imp -	<u>Project</u> PM TDD		/Assignmen i, Francesco		Project Des Approx. 70		/ walkway		onthly Ren		nce funde	d under 20	G40-053.	Final desig	n is in pro	ogress. Fii	nal plan sı	ubmitted to	o VDOT fo		Hold
304/300-C30050	Lee					along Franc			10)/13/2015	Schedule	change d	ue to the	stormwat	er managn	nent requ	irements a	and additi	onal reviev	vs needeo	1.	
ST-000036-004-0	200	PM UTL	: Nguyen	n, Tan		Restoration																
ST-000036-004	\$1,200,000	PM LAD	0,			embankme crossing.	ni al silea	111														
	\$725,000			Mohamed A	bdull	e. eeeen .g.																
Utility Relocation		PM CPT	ED:																			
Silverbrook Rd. @ Monad	an Rd. Walkway	11/15	NA	04/16	10/16	05/17	01/18	01/18	02/17	03/17	NA	04/17	12/17	TBD	TBD	NA	TBD	03/18	04/18	06/18	12/18	12/18
Silverbrook nd. @ Wona	an na. waikway	-			-	03/17	01/10	01/10	02/17	05/17	NA	04/1/	12/17	100	100	NA	TOD	03/10	04/18	00/10	-	Hold
County-Maintained Pede 2014	strian Imp -			/ <u>Assignmen</u> i, Mohamad		Project Des Trail and si	dewalk cor			PP ID#B2		mediate [Design is i	n progres	s.						UII	
304/300-C30050	Mount Vernon		N	Terr		along Silve Monacan R		ia at														
ST-000036-005-0			Nguyen	i, Tan			ouu.															
ST-000036-005	\$551,000	PM LAD PM UDC																				
	(\$1,749,000)	PM ODC																				
Pre-Design																						
0																						

Project Name																		Tra	nsporta	tion D	esign D	ivision
Fund #	District			Desi	gn PHASE D	Dates									Mar 2016	j				Sum	mary Statu	us Report
Project/Sub Project #							Permit Su	Ibmission			Right-o	-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Center Road Walkway - W HS - Garden Rd.	Springfield	12/14	04/15	07/15	11/15	11/16	02/17	02/17	03/16	NA	NA	04/16	10/16	TBD	TBD	NA	03/17	04/17	05/17	06/17	12/17 On	12/17 Hold 🗌
County-Maintained Pedes 2014	trian Imp -	Project PM TDD:		' <u>Assignmen</u> sudhan, Gala	рра	<u>Project Des</u> 667' of 5' S Gutter alon	idewalk w		T	Ionthly Rem PP ID#10	00. Pre-fi										ved from C	County
304/300-C30050 ST-000036-006-0	Springfield	PM UTL: PM LAD:		glu, Eldar		Center Roa	d, Storm	Drainage	he	gencies rec eld with Co ent over to	unty Arbo	rist and P	roperty O	wner on 2	/26/16. Ge	eotechnica	al Report i	received f	rom ECS o	n 2/15/16	5 and has l	
ST-000036-006 Design	\$1,275,000 \$475,000	PM UDC	D: Bashir, D: Harrell,	Qais		potential ro two sectior minimum r	badway wid ns to provid	lening for le						i leting ne			. 2, 20, 10				e projecti	
Chichester Ln Walkway - (Lilly Ct	Cherry Dr Day	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD Hold
County-Maintained Pedes 2014	trian Imp -	Project PM TDD:	-	' <u>Assignmen</u> i, Mohamad	_	Project Des Construct a conc. sidev	approx. 27		Т	lonthly Rem PP ID#10 etermined c	B. AE con			on March 1	.6. Survey	Notificatio	n Letters a	are being	prepared.	Schedule		
304/300-C30050	Providence	PM UTL:	Nguyen	Tan		Lane from			ue		nice suive	y is comple	eleu.									
ST-000036-007-0		PM LAD:	0,	, run		Lilly Court.	/															
ST-000036-007	\$300,000 \$0	PM UDC PM CPTE	D: D: Harrell,	William																		
Pre-Design			,																			
Fort Hunt Rd. Walkway - I Blvd Belle View ES	Selle View	02/15	03/15	06/15	09/15	12/15	08/16	08/16	12/15	NA	NA	01/16	07/16	NA	NA	NA	09/16	09/16	09/16	09/16	12/16	12/16
County-Maintained Pedes 2014	trian Imp -	Project PM TDD		' <u>Assignmen</u> deh, Max	_	<u>Project Des</u> Pedestrian	facility on			lonthly Rem PP ID#12		design sut	omitted fo	r review/c	comments	to VDOT a	& LDS on	1/13/16.	Received	comment		Hold 🗌 OT on
	Mount Vernon	PM UTL:	Yusufo	glu, Eldar		Fort Hunt F improveme	ents will pro	ovide a 10'	-	'18/16. Re neet. NTP						-	•					
ST-000036-008	\$420,000	PM LAD:	•	Carol		Shared Use ADA ramps		pad and	Ea	asement fo	r Fairfax (- County Scl	hool prope	erty.	-				·			
	\$20,000	PM UDC			·	, Dir rumpo																
Land Acquisition		PM CPTE	D:																			
·																						
Fox Mill Rd. Walkway - Ff Reston Pkwy	c Cnty Pkwy -	TBD Project	TBD Manager/	TBD Assignmen	TBD	TBD Project Des	TBD	TBD	TBD	TBD Ionthly Rem	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD On	TBD Hold
County-Maintained Pedes 2014			Marsh,		_	Construct 1 width sidev	LO' wide an		T	PP ID#12: egotiation to	1. Pre-Sco											
304/300-C30050 ST-000036-009-0	Hunter Mill	PM UTL: PM LAD:	Nguyen	, Tan		missing link Fox Mill Ro	ks along no	orth side of		survey.				,		-,			P			-
ST-000036-009	\$3,800,000	PINI LAD. PM UDC				County Par	kway to Re	eston														
	\$1,400,000		D: Harrell,	William		Parkway. A	pprox. len	gth 4,780														
Pre-Design			,			ft																

Project Name	1																	Tra	nsporta	ation D	esign D	ivision
Fund #	District			Desi	ign PHASE [Dates									Mar 2016					Sum	mary Stati	us Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)		Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Kirby Road Walkway - Cl Halsey Rd.	hesterbrook ES -	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD Hold
County-Maintained Pede 2014	estrian Imp -		Manager, : Turner,	/Assignmen Latesa		Project Des Construct a	pproximat	,	T	Nonthly Ren PP ID#14	0. Pre-Sco										/28/16 and	
304/300-C30050	Dranesville	PM UTL	Maunor	Tan		of concrete gutter along	,		C	urrently und	Jer review.	Survey N	NOULLICATION	Letters se		///10. 50	leaule to t	be provide	u upon app		ask order.	
ST-000036-010-0		PM UTL PM LAD	0,	1, 1d11		Kirby Road																
ST-000036-010	\$700,000	PM LAD				Elementary																
	\$300,000			ipa, Smitha		Road.																
Pre-Design		PIVI CP I	ED. Chellap	ipa, siiliula																		
Kirby Road Walkway - H	alsev Rd	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Franklin Ave																					On	Hold
County-Maintained Pede 2014	estrian Imp -		Manager, : Turner,	<u>/Assignmen</u> , Latesa		Project Des Construct a	pproximat		т	<u>Monthly Ren</u>	1. Pre-Sco										28/16 and	
304/300-C30050	Dranesville		News	Tere		LF of concr and gutter			Cl	urrently und	der review.	Survey N	otification	Letters se	int out on 3	///16. SCI	nedule to I	be provide	a upon app	proval of t	ask order.	
ST-000036-011-0		PM UTL	0,	1, Tan		of Kirby Ro																
ST-000036-011	\$1,350,000 (\$150,000)	PM LAD PM UDC PM CPT	D:	ipa, Smitha		to Franklin																
Pre-Design																						
Telegraph Road Walkwa to Pike	y Ph I - Rosehill	10/15	07/16	01/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20
County-Maintained Pede 2014	estrian Imp -	<u>Project</u> PM TDD		/Assignmen on, Jeanmari	e	Project Des Phase I - Ir	stall 1235		e T	Nonthly Ren		iminary de	esign unde	erway.							Un	Hold 🗌
304/300-C30050	Lee	PM UTL	:			concrete sid linkes betw																
ST-000036-014-0		PM LAD	:			and Pike Ro																
ST-000036-014	\$1,732,500	PM UDC	D:			crosswalks	& curb rar	nps.														
	(\$367,500)	PM CPT	ED:																			
Pre-Design																						
Old Mount Vernon Rd. V Mt.Vernon Hwy West		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD Hold
County-Maintained Ped	estrian Imp -		Manager, : Zahirie	/Assignmen h, Shahla		Project Des Construct 5	' sidewalk		_	/lonthly Ren PP ID#19		oping rep	ort receive	ed from Cl	PTED 10/2	7/15. Pro	ject desi	gn propo	osal unde	r develo		
304/300-C30050	Mount Vernon	PM UTL	:			west side o Rd from We	estgate Dr	. to Mt.	Ν	lotificatio	n letter r	nailed or	ut 1/21/2	016. Sur	vey reque	estd on 1	/28/201	6. Survey	y expecte		•	•
ST-000036-016-0		PM LAD	:			Vernon Mer	norial Hig	hway.	S	pring 201	6. A sch	edule wil	l be deve	eloped af	ter receiv	ing surv	ey data f	or the pr	oject.			
ST-000036-016	\$1,200,000	PM UDC																				
	(\$900,000)	PM CPT																				
Pre-Design																						

Project Name																		Tra	nsporta		•	
Fund #	District			Desi	gn PHASE D	ates									Mar 2016						mary Statı	is Report
Project/Sub Project #				-			Permit Su	Ibmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Telegraph Road Walkway to Farmington	/ Ph III - Wilton		07/16	01/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20 On	01/20 Hold 🗌
County-Maintained Pede 2014	strian Imp -	Project PM TDD	· ·	' <u>Assignmen</u> on, Jeanmari	e	Project Des Phase III -	Install 96			onthly Rem PP ID#180		ninary desig	gn underw	/ay.							U.I.	
304/300-C30050 ST-000036-018-0	Lee	PM UTL: PM LAD:	0 /	, Tan		concrete si missing linl Road and F	ks between Farmington	Wilton Drive														
ST-000036-018	\$0 \$0	PM UDC PM CPTE	:D: ED: Harrell,	William		including ci ramps	rosswalks &	& CUID														
Pre-Design			,																			
Burke VRE Connector Ph	IV	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
County-Maintained Bike/ 304/300-C30050 ST-000037-003-0 ST-000037-003 Survey	/Trail Imp - 2014 Braddock \$1,200,000 \$0	PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Ruffner : : Finnell, :D:	-		Project Des Connect Bu Station to s neighborho shared-use sidewalk, a bicyclists.	urke Center surrounding ods on the path, sect	g e west via ions of	T	onthly Rem PP ID#B2 completed	88. Desi		ct finalized	d and NTF	' issued on	2/23/16.	Survey n	otificatior	i letters sei	nt on 3/4,		Hold L
Lorton Arts Access Road 304/300-C30050 TS-000020-001-0 TS-000020-001	Mount Vernon \$1,200,000 \$0	02/16 Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Nabavi, : : :D:	NA ' <u>Assignmen</u> Seyed		01/18 Project Des Provide dire Lorton Arts south of ex Route 123.	ect access to Workho	ouse Road	Su	10/17 onthly Rem rvey is ong		10/17	01/18	02/18	04/18	NA	06/18	TBD	TBD	07/18	03/19 On	03/19 Hold 🗌
Design																						
Mason Neck Trail Segme	nt 2B	NA	NA	NA	NA	08/14	NA	NA	06/11	08/11	NA	NA	03/14	NA	NA	NA	05/15	06/15	07/15	11/15	11/13	09/16 Hold 🗌
Mount Vernon District W 307/300-C30060 ST-000028-002-B-W00 ST-000028-002 Bid Advertisement	'lkwys Mount Vernon \$2,290,000 \$450,000	PM TDD PM UTL: PM LAD:	: Kresge, D: Royse,			Project Des 9,900 LF o along Guns Pohick Bay entrance to course.	of 8' aspha ston Road / Drive and	between I the	Bie	onthly Rem d opening DOT apppro	held 9/10	/15. Lette	er sent to	VDOT on	9/28/15 re	questing	constructi	ion award	approval.	NTP is pr		

Project Name																		Trai	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE D	Dates									Mar 2016	5				Sum	mary Statu	us Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHASE	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Georgetown Pke Phase I	I		11/09	NA	NA	06/14	NA	NA	02/11	NA	NA	NA	03/14	NA	NA	09/14	09/14	09/14	10/14	12/14	08/12	08/15
Dranesville District Wlkw 307/300-C30060 W00200-W2020B ST-000024-006 Post-Construction	r ys Dranesville \$520,000 \$0	PM TDD PM UTL: PM LAD:	: Popoola Kresge, D: Farsad,	Carol		design of :	ment study 1,800 LF v back Store	, valkway		lonthly Rem roject Sub		completec	i on 8/12/1	15. Punch	n list has be	een genei	rated.				On	Hold 🗌
Stonecroft Boulevard Wi Police Station 312/300-C30070 009217-0 2G25-062-000	dening Sully Sully \$691,664 \$0	NA <u>Project</u> PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Vanzan Nguyen Kresge, D:	, Tan		a six-lane Conferenc	necroft Bo section fro e Ctr. Dr.		o Co fir ch	nalizing util nanged to 7	to be ma tizing bor FBD in Ju	nd money ne 2015 d	with the co ue to ongo	ounty. Co bing issue	NA finalizing ag punty Bond es the deve OT, final V	s and Agi loper is h	reements laving mov	package a /ing the pr	oproved. T	The composition	WBOA Dietion date n. Outsta	nding
Construction																						
McLean Streetscape Pha 315/300-C30080 CR-000004-001-00003 CR-000004-001 Land Acquisition	se III Dranesville \$2,750,000 \$444,371	PM TDD PM UTL: PM LAD:	: Munz, I Nguyen Kresge, D: Kotter,	, Tan Carol		Chain Bride	AcLean Stro ge Rd from er Ln; Shel	i Laughlin	U V L Ja	AD underwa	sportatio ay. 2 of 1 paration o	3 properti of Final Pla	es acquire an #2 unde	d. Additio erway. S	NA oject app onal survey ichedule ex id negotiati	complete	ed per UD lue to addi	CD reques itional time	t. DVP stre to obtain	eetlight e VDOT R	eceived 9/2 stimate du 'W	