



# County of Fairfax, Virginia

## MEMORANDUM

DATE: April 21, 2020

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the April 2020 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation  
Martha Coello, BRAC Coordinator  
Anna Nissinen, Chief of Communications, Marketing and TDM Programs  
Robin Geiger, Head of Communications, Transportation Marketing Section  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Rachad Davis, Transportation Marketing Section  
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED  
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED  
Douglas Miller, Environmental Program Coordinator, CPTED  
Michael Guarino, Section Chief, Capital Projects, CPTED  
Lauren Delmare, Transportation Planner III, CPTED  
Smitha Chellappa, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

April 21, 2020

Page 2 of 4

Ajmal Hamidi, Transportation Planner III, CPTED  
Don Moyer, Engineer III, CPTED  
Ricky Foley, Sr. Right-of-Way Agent, CPTED  
Guy Mullinax, Bus Stop Coordinator, TSD  
Tina Curtis, Transportation Planner II, TSD  
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD  
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD  
Tim Kutz, Transportation Planner II, TPD  
Mike Lake, Transportation Planner II, CFD  
Jim Beall, Section Chief, TDD  
Fereshteh Khorashadi, Section Chief, TDD  
Mark VanZandt, Section Chief, TDD  
Bob Ayers, Project Manager, TDD  
John Dresser, Project Manager, TDD  
Mohamad N. El Kaissi, Project Manager, TDD  
Jeff Fasceski, Project Manager, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Francesco Lauretti, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Dennis Marsh, Project Manager, TDD  
Seyed Nabavi, Sr. Project Manager, TDD  
Tan Nguyen, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Jeanmarie Roberson, Sr. Project Manager, TDD  
Sonia Shahnaj, Project Manager, TDD  
Alex Tsybin, Project Manager, TDD  
Latesa Turner, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD  
Christina Dodge, Technical Support Section Chief, TDD  
Erving Olivas Alvarez, TDD

**PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION**

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services  
Ronald N. Kirkpatrick, Deputy Director, DPWES  
Rona Courtney, Admin V, Directors Office, DPWES  
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)  
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)  
Carey F. Needham, Director, Building Design and Construction Division  
Julie Cline, Director, Land Acquisition Division (LAD)  
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)  
Vickie McEntire Anglin, County Surveyor, UDCD  
Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD  
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

## Transportation Design Division Monthly Projects Status Report

April 21, 2020

Page 3 of 4

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Alan Rashid, Sr. Engineer III, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Frank Roberts, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Dennis Cate, Project Coordinator, LAD

Rich Finnell, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

John Honnick, Sr. Property Analyst, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Lisa Glass, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Beth Shubert, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Right-of-Way Agent, LAD

Mohammed Najeeb, Right-of-Way Agent, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

### SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Hunter Mill District Supervisors Office

Lee District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

### VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering

Renee Hamilton, Deputy District Administrator

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Claudia Llana, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Transportation Design Division Monthly Projects Status Report

April 21, 2020

Page 4 of 4

John Russell, Engineering Supervisor, Materials QA  
Ronald Seale, Supervisor, Materials  
Kari Fuhrman, Maintenance  
Norman Whitaker, Director, Transportation Planning  
Houda Ahmed Ali, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy  
Michael Moncrieffe, Dominion Energy  
Robert Cotten, Fairfax Water  
Patrick Huynh, Fairfax Water  
Jerry Scott, Fairfax Water  
Richard Pelle, Fairfax Water  
Michael Stablein, Washington Gas  
Jeff Acierto, Cox Communication  
Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court  
Edythe Kelleher, Southeast Fairfax Development Corporation

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

April 2020

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 50000 – FEDERAL & STATE GRANTS	1 – 9
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	9 – 31
FUND 30010 – COUNTY CONSTRUCTION	31
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	32 – 44
FUND 30080 -- COMMERCIAL REVITALIZATION PROGRAM	44

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Intersection Design @ Lukens Lane (Phase II)			07/09	09/09	02/10	10/13	11/15	12/15	11/15	04/16	NA	02/14	04/16	05/17	NA	NA	NA	08/18	09/18	10/18	01/19	05/19	04/19
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian intersection				<b>UPC #99054. Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04.</b>												
26006G-06002			PM UTL: Shubert, Beth				improvements for express bus stop				Substantially complete 4/25/19. Signal accepted by VDOT. Re-inspection completed 9/16/19. VDOT punchlist received 10/3/19 is being addressed.												
AA1400012-06	\$1,500,000	\$0	PM LAD: Engida, Samuel																				
			PM UDCCD: Luo, Caijun																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Intersection Design@Mohawk and Belford			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	09/16	01/17	03/18
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian intersection				<b>UPC #99054. Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b>												
26006G-06011	Lee		PM UTL: Yusufoglu, Eldar				improvements for express bus stop				Construction of both Belford and Mohawk substantially complete 3/26/18. VDOT punchlists received 9/23/19 are complete. Re-inspection requested 11/18/19. Belford Drive permit released 3/12/2020.												
AA1400017-06	\$1,367,300	\$0	PM LAD: Shubert, Beth																				
			PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Intersection Design @ Frye Rd. (Phase II)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	04/16	05/16	06/16	09/16	01/17	03/18
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian intersection				<b>UPC #99054. Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b>												
AA1400012-06-B-0	Lee		PM UTL: Yusufoglu, Eldar				improvements for express bus stop				Construction substantially complete 3/16/18. VDOT punchlist received 9/10/19 is complete. Re-inspection requested 11/18/19.												
AA1400012-06	\$1,596,000	\$0	PM LAD: Shubert, Beth																				
			PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Cinderbed Bikeway - Cinderbed Rd. Bikeway			02/18	04/19	04/20	11/20	11/21	05/22	08/22	04/21	06/21	11/21	11/21	07/22	11/21	07/23	02/23	02/23	03/23	04/23	07/23	11/23	01/25
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Lee		PM TDD: Fasceski, Jeff				Pedestrian and bicyclist access				<b>UPC #106143. TPP ID#122.</b> Intermediate design is in progress. Received advanced copy of Intermediate Plan on 4/1/2020.												
AA1400137-15-137			PM UTL: Pugh, Richard				improvements along Cinder Bed																
AA1400137-15	\$14,710,000	\$0	PM LAD: Monahan, Clyde				Road from Barry Road to																
			PM UDCCD: Engida, Samuel				Newington Road to include 3																
			PM CPTED: Lilley, Ronald				pedestrian bridges																
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria	102/500-C50000	AA1400141-16-0	AA1400141-16	Lee	\$3,075,000	\$0	02/18	08/18	03/19	05/20	11/21	02/22	02/22	07/20	09/20	01/21	01/21	08/21	09/21	05/22	08/22	09/22	10/22	12/22	03/23	12/23	12/23	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Turner, Latesa				Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line				UPC #109607. TPP ID# 182. Pre-final design in progress.																	
			PM UTL: Pugh, Richard																									
			PM LAD: Glass, Lisa																									
			PM UDCCD: Wells, Chris																									

Design

Tyson's East Station to Great Falls Sidewalk	102/500-C50000	DCBPA-065	AA1400065-12	Providence	\$2,756,500	\$0	03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/19	12/18	01/19	01/19	02/19	06/19	03/17	04/20	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Lauretti, Francesco				Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station				UPC #103262. TMSAMS ID# 35. Contract Award 6/5/19. VPDES transfer request submitted to LDS 8/23/19. Construction NTP 8/12/19, construction completion scheduled 4/8/2020. Construction 85% complete.																	
			PM UTL: Yusufoglu, Eldar																									
			PM LAD: Glass, Lisa																									
			PM UDCCD: Lim, Vannak																									
			PM CPTED: Shin, Sung																									

Construction

Rt-7 sidewalk	102/500-C50000	DCBPA-069	AA1400069-12	Providence	\$2,303,600	\$0	04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Hojatzadeh, Max				Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange				UPC #103280. TMSAM ID# 32. Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT re-inspection completed 10/31/19. Addressing as-built comments. LAP closeout is in progress. Awaiting permit release.																	
			PM UTL: Yusufoglu, Eldar																									
			PM LAD: Baker, Lisa																									
			PM UDCCD: McCorkle, Lisa																									
			PM CPTED:																									

Post-Construction

Rt.7 Sidewalk under Rt.123 South Side	102/500-C50000	DCBPA-070	AA1400070-12	Providence	\$2,404,590	\$0	04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Hojatzadeh, Max				Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange				UPC #103281. TMSAM ID# 32. Construction substantially complete 8/24/18. Addressing as-built comments. LAP closeout is in progress. Awaiting permit release.																	
			PM UTL: Yusufoglu, Eldar																									
			PM LAD: Shubert, Beth																									
			PM UDCCD: McCorkle, Lisa																									
			PM CPTED:																									

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																													
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																					
SW South side Soapstone to South Lakes																							09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	06/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																																	
Sunrise Valley Dr 102/500-C50000 DCBPA-073 AA1400073-12			Hunter Mill		PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Engida, Samuel PM CPTED: Lind, Adam		Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive				UPC #103284. RMAG ID# 31. Construction is 90% complete. Construction NTP 10/16/19, construction completion scheduled 6/11/2020. Project construction bid package is bundled with Project AA1400074-12 Sunrise Valley Drive Sidewalk - North Side.																																	
Construction																																												
SW North side Soapstone to South Lakes																							09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	07/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																																	
Sunrise Valley Dr 102/500-C50000 DCBPA-074 AA1400074-12			Hunter Mill		PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: Engida, Samuel PM CPTED: Lind, Adam		Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive				UPC #103285. RMAG ID# 12. Construction is 40% complete. Construction NTP 10/16/19, construction completion scheduled 6/11/2020. Project construction bid package is bundled with Project AA1400073-12 Sunrise Valley Drive Sidewalk - South Side. AA140073-12 to be completed first before construction proceeds with this project.																																	
Construction																																												
Georgetown Pike Trail Phase III																							12/13	03/14	NA	12/17	06/18	12/18	08/18	02/18	NA	05/18	05/18	06/18	08/18	12/18	11/18	11/18	11/18	12/18	06/19	12/19	08/19	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																																	
102/500-C50000 GTP-130-130 AA1400130-13			Dranesville		PM TDD: Dresser, John PM UTL: Pugh, Richard PM LAD: Baker, Lisa PM UDCCD: Samiyi, Bijan PM CPTED: Miller, Douglas		Approximately 275 LF trail along the north side of Georgetown Pike				UPC #111913. Enhancement Grant Project. Awaiting VDOT Permit release. VDOT LAP closeout complete. All Punchlist items accepted by VDOT on 3/3/2020. Final invoice submitted 3/23/2020. Contract Award Authorization received from VDOT on 2/8/19. Construction Award date was 6/3/19. Construction NTP was 6/27/19. Construction was substantially completed on 8/1/19.																																	
Post-Construction																																												
Jones Branch Connector - Final Design																							02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	02/20	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																																	
102/500-C50000 JBC-093-093 AA1400093-13			Providence		PM TDD: Dresser, John PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCCD: PM CPTED: Shin, Sung		Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes				UPC #103907. Project Construction is substantially completed by VDOT. Miscellaneous items remaining. CN phase began with contract signing on 12/28/16. Substantial Completion date was 2/3/2020. Ribbon cutting was held on 3/5/2020.																																	
Post-Construction																																												



Apr 2020

Project Name		Apr 2020																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Rt. 1 Sacramento Dr. Intersection Improvements</b>		03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16	On Hold <input type="checkbox"/>
RHPTI		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
102/500-C50000	Mount Vernon	PM TDD: Hojatzadeh, Max					Pedestrian intersection and bus stop improvement					<b>UPC #98753. Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.											
RHPTI-013	Lee	PM UTL: Yusufoglu, Eldar																					
AA1400013-06	\$377,219 (\$22,781)	PM LAD: Frazier, Demond																					
		PM UDCCD: Luo, Caijun																					
<b>Post-Construction</b>																							
<b>Lockheed Blvd. Intersection Improvements</b>		03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16	On Hold <input type="checkbox"/>
RHPTI		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
102/500-C50000	Mount Vernon	PM TDD: Hojatzadeh, Max					Pedestrian intersection and bus stop improvement					<b>UPC #98753. Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.											
RHPTI-015	Lee	PM UTL: Yusufoglu, Eldar																					
AA1400015-06	\$545,406 (\$221,594)	PM LAD: Frazier, Demond																					
		PM UDCCD: Luo, Caijun																					
<b>Post-Construction</b>																							
<b>Arlington Dr. Intersection Improvements</b>		03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16	On Hold <input type="checkbox"/>
RHPTI		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
102/500-C50000	Mount Vernon	PM TDD: Hojatzadeh, Max					Pedestrian intersection and bus stop improvements					<b>UPC #98753. Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. VDOT permit released 5/10/17. Working on final FTA closeout.											
RHPTI-016	Lee	PM UTL: Yusufoglu, Eldar																					
AA1400016-06	\$235,900 (\$198,100)	PM LAD: Frazier, Demond																					
		PM UDCCD: Luo, Caijun																					
<b>Post-Construction</b>																							
<b>Rt. 1-PH5-Quander Rd. to Hotel Complex SW</b>		06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	10/16	11/16	02/17	09/16	04/18	On Hold <input type="checkbox"/>
RHPTI		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
102/500-C50000	Mount Vernon	PM TDD: Zahirieh, Shahla					Construct a 5-foot concrete sidewalk along east side					<b>UPC #71851. Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete on 4/13/18. Punch list completed 5/25/18. Re-inspection completed. BMP accepted 12/2/19. LAP closeout is complete. VDOT permit released 3/12/2020. Final invoice to be prepared.											
RHPTI-079		PM UTL: Yusufoglu, Eldar					Richmond Highway from Fair Haven Avenue/Quander Road to Virginia Lodge																
AA1400079-12	\$900,000 \$0	PM LAD: Shubert, Beth																					
		PM UDCCD: Rashid, Alan																					
		PM CPTED: Luo, Caijun																					
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>Rt. 1-PH5-Virginia Lodge to Huntington Ave SW</b>			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	12/18	02/19	03/19	06/19	09/16	03/20	
<b>RHPT1</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>102/500-C50000</b>		Mount Vernon	PM TDD: Zahirieh, Shahla				Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway				<b>UPC #71851. Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially completed 3/3/2020.													
<b>RHPT1-080</b>			PM UTL: Yusufoglu, Eldar																					
<b>AA1400080-12</b>	\$1,500,000		PM LAD: Cate, Dennis																					
	\$0		PM UDCCD: Engida, Samuel																					
			PM CPTED: Luo, Caijun																					
<b>Post-Construction</b>																								
<b>Sunset Hills/Town Center Pkwy</b>			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	09/19	09/19	09/19	10/19	01/20	12/16	06/20	
<b>RMAG</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>102/500-C50000</b>		Hunter Mill	PM TDD: Zahirieh, Shahla				Pedestrian intersection improvements				<b>UPC #107437. RMAG ID#6.</b> Construction NTP 3/18/2020, construction completion scheduled 6/15/2020. Construction started on 4/8/2020. Regarding a number of drainage complaints in the neighborhood of this project about inadequate capacity of the existing downstream receiving system, scope of the project was changed. The existing 27" inches pipe run at Peabody Dr. will be replaced with a 32" pipe for generating an adequate capacity.													
<b>RMAG-099</b>			PM UTL: Nguyen, Tan																					
<b>AA1400099-13</b>	\$576,000		PM LAD: Lefcourt, Eric																					
	\$0		PM UDCCD: Lim, Vannak																					
			PM CPTED: Luo, Caijun																					
<b>Construction</b>																								
<b>Sunrise V- S. Side Glade to Reston Pkwy</b>			08/13	NA	12/13	07/14	08/15	01/17	11/18	08/15	NA	03/16	03/16	10/18	10/18	05/19	04/19	05/19	05/19	06/19	07/19	12/17	06/20	
<b>RMAG</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>102/500-C50000</b>		Hunter Mill	PM TDD: Hojatzadeh, Max				Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway				<b>UPC #107438. RMAG ID# 7 &amp; 8.</b> Construction 70% complete. Signal timings approved 3/3/2020.													
<b>RMAG-100</b>			PM UTL: Yusufoglu, Eldar																					
<b>AA1400100-13</b>	\$1,810,000		PM LAD: Monahan, Clyde																					
	\$0		PM UDCCD: Lim, Vannak																					
			PM CPTED:																					
<b>Construction</b>																								
<b>Wiehle Ave @ W&amp;OD Trail</b>			11/14	04/15	10/16	05/18	08/20	04/17	05/21	02/20	NA	04/20	04/20	04/21	08/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23	
<b>RMAG</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>102/500-C50000</b>		Hunter Mill	PM TDD: Shahnaj, Sonia				Construct bicycle and pedestrian grade separated crossing				<b>UPC #107439. RMAG ID# 5.</b> Received comments on 3rd Pre-Final design on 3/4/2020 and are under review. Final Plats were completed on 2/27/2020. ROW authorization package submitted to VDOT on 2/28/2020. Donation of property is underway.													
<b>RMAG-102</b>			PM UTL: Pugh, Richard																					
<b>AA1400102-13</b>	\$13,401,000		PM LAD: Monahan, Clyde																					
	\$0		PM UDCCD: Lim, Vannak																					
			PM CPTED: Aguayo, Vanessa																					
<b>Design</b>																								

Apr 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Allen St. Intersection			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	11/16	05/17	NA	NA	11/17	11/17	11/17	12/17	10/18	01/19	03/19		
																							On Hold <input type="checkbox"/>		
<b>Rt. 50 Intersection</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
102/500-C50000	Mason		PM TDD:	El Kaissi, Mohamad					Pedestrian intersection and bus					<b>UPC #108494.</b> VDOT permit released 9/19/19. LAP closeout is complete. Final invoice submitted 3/26/2020. Project Construction bundled with Project #1400057-2012, Rte. 50 Sidewalk from Woodlawn Ave to Church St.											
RT50-052	Providence	PM UTL:	Nguyen, Tan					stop improvements																	
AA1400052-12	\$250,000	PM LAD:	Delli Carpini, Angelica																						
	(\$7,700)	PM UDCCD:	Stevens, Michael																						
			PM CPTED:	Harrell, William																					
<b>Post-Construction</b>																									
Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	01/17	04/18	08/18	08/18	09/18	10/18	02/19	12/19	12/19		
																							On Hold <input type="checkbox"/>		
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
102/500-C50000	Providence		PM TDD:	Nabavi, Seyed					Approximately 1,400 LF of					<b>UPC #108499.</b> Construction substantially completed on 12/18/19. VDOT reinspection pending. Project construction is bundled with Project #1400056-2012, Route 50 Sidewalk from Graham Road to Woodley Lane.											
RT50-055	Mason	PM UTL:	Nguyen, Tan					sidewalk and trail on north side																	
AA1400055-12	\$1,029,000	PM LAD:	Kresge, Carol					of Route 50																	
	\$0	PM UDCCD:	Cutler, Tom																						
			PM CPTED:	Harrell, William																					
<b>Post-Construction</b>																									
Graham Rd. to Woodley Ln. @ S. Side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	08/18	08/18	09/18	10/18	02/19	10/19	12/19		
																							On Hold <input type="checkbox"/>		
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
102/500-C50000	Mason		PM TDD:	Nabavi, Seyed					Approximately 500 LF of sidewalk					<b>UPC #108500.</b> Construction substantially completed on 12/18/19. VDOT reinspection pending. Project construction bundled with Project #1400055-2012, Route 50 Sidewalk from Cedar Hill Road to Allen Street.											
RT50-056		PM UTL:	Nguyen, Tan					and trail on south side of Route																	
AA1400056-12	\$483,500	PM LAD:	Glass, Lisa					50																	
	\$0	PM UDCCD:	Cutler, Tom																						
			PM CPTED:	Harrell, William																					
<b>Post-Construction</b>																									
Woodlawn Ave to Church North Side			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	10/16	05/17	NA	NA	11/17	11/17	11/17	12/17	10/18	01/19	03/19		
																							On Hold <input type="checkbox"/>		
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
102/500-C50000	Providence		PM TDD:	Roberson, Jeanmarie					Approximately 550 LF sidewalk					<b>UPC #108497.</b> Construction substantially complete 3/27/19. VDOT permit released 9/19/19. LAP closeout complete. Final invoice submitted 3/16/2020. Project Construction bundled with Project #1400052-2012, Route 50 & Allen Street Intersection.											
RT50-057	Mason	PM UTL:	Nguyen, Tan					on north side of Route 50																	
AA1400057-12	\$508,000	PM LAD:	Glass, Lisa																						
	\$0	PM UDCCD:	Stevens, Michael																						
			PM CPTED:																						
<b>Post-Construction</b>																									

Apr 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>Wescott St. @ Annandale Rd. North Side</b>			10/13	03/14	08/15	02/16	12/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	08/18	06/18	06/18	07/18	07/18	11/18	09/19	07/19	
																							On Hold <input type="checkbox"/>	
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
<b>102/500-C50000</b>	Providence		PM TDD: Nabavi, Seyed			Approximately 2,800 LF of			<b>UPC #108498.</b> Construction substantially complete 7/26/19. LAP closeout complete 12/11/19. VDOT permit released															
<b>RT50-058</b>	Mason		PM UTL: Nguyen, Tan			sidewalk and trail on north side			3/11/2020. Final invoice pending.															
<b>AA1400058-12</b>	\$2,095,000		PM LAD: TBD, To Be Determined			of Route 50																		
	\$0		PM UDCCD: Lim, Vannak																					
			PM CPTED: Harrell, William																					
<b>Post-Construction</b>																								
<b>Annandale Rd. @ Cherry St. to North Side</b>			10/13	03/14	08/15	02/16	06/17	09/17	05/17	02/16	04/16	09/16	09/16	04/17	07/17	04/18	07/18	07/18	07/18	08/18	02/19	01/20	06/19	
																							On Hold <input type="checkbox"/>	
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
<b>102/500-C50000</b>	Providence		PM TDD: El Kaissi, Mohamad			Approximately 1,310 LF of			<b>UPC #108501.</b> Construction substantially complete 6/13/19. LAP closeout complete. VDOT permit released 3/11/2020.															
<b>RT50-059</b>	Mason		PM UTL: Nguyen, Tan			sidewalk and trail on north side			Final invoice pending. Project Construction is bundled with Project #1400060-2012, Route 50 Sidewalk from Meadow Ln to															
<b>AA1400059-12</b>	\$659,000		PM LAD: Glass, Lisa			of Route 50			Linden Ln.															
	\$0		PM UDCCD: Metafria, Fasika																					
			PM CPTED: Harrell, William																					
<b>Post-Construction</b>																								
<b>Meadow Ln to Linden Ln@N Side</b>			10/13	03/14	08/15	02/16	11/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	04/18	07/18	07/18	07/18	08/18	01/19	01/20	06/19	
																							On Hold <input type="checkbox"/>	
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
<b>102/500-C50000</b>	Providence		PM TDD: Nabavi, Seyed			Approximately 600 LF of sidewalk			<b>UPC #108495.</b> Construction substantially complete 6/13/19. VDOT permit released 9/19/19. LAP closeout is complete.															
<b>RT50-060</b>	Mason		PM UTL: Nguyen, Tan			and trail on north side of Route			Final invoice submitted 3/26/2020. Project Construction is bundled with Project #1400059-12, Route 50 North Side Sidewalk															
<b>AA1400060-12</b>	\$739,000		PM LAD: Shubert, Beth			50			from Annandale Rd to Cherry St.															
	\$0		PM UDCCD: Metafria, Fasika																					
			PM CPTED: Harrell, William																					
<b>Post-Construction</b>																								
<b>South St. @ Aspen Ln to South Side</b>			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	11/16	03/17	04/17	04/18	06/18	07/18	07/18	08/18	12/18	01/19	05/19	
																							On Hold <input type="checkbox"/>	
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
<b>102/500-C50000</b>	Mason		PM TDD: El Kaissi, Mohamad			Approximately 1,300 LF of			<b>UPC #108493.</b> Construction substantially complete 5/31/19. LAP close-out is complete. VDOT permit released 3/11/2020.															
<b>RT50-061</b>	Providence		PM UTL: Nguyen, Tan			sidewalk and trail on south side			Final invoice is being prepared.															
<b>AA1400061-12</b>	\$1,284,200		PM LAD: Delli Carpini, Angelica			of Route 50																		
	\$0		PM UDCCD: Samiyi, Bijan																					
			PM CPTED: Harrell, William																					
<b>Post-Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Old Crthouse Rd.SRTS</b> 102/500-C50000 SRTS-138 AA1400138-15	Hunter Mill	\$1,300,000 \$0	05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	10/19	09/19	09/19	09/19	10/19	02/20	09/19	09/20
			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCCD: Teshome, Demelew PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk along Old Courthouse Road				<u>Monthly Remarks</u> <b>UPC #105990. TPP ID# 307.</b> Funding via Safe Routes to School Grant. Pre-construction meeting held 1/29/2020. Construction NTP 3/17/2020, construction completion scheduled 9/12/2020. Schedule adjusted due to contract duration. Construction is 5% complete.												
On Hold <input type="checkbox"/>																							
<b>Construction</b>																							
<b>Wolftrap Elementary School SRTS</b> 102/500-C50000 SRTS-150 AA1400150-19	Hunter Mill	\$250,000 \$0	11/19	01/20	05/20	09/20	10/21	01/22	01/22	11/20	TBD	03/21	04/21	11/21	TBD	TBD	06/22	08/22	09/22	10/22	01/23	07/23	07/23
			<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Provide protected crosswalk at Beulah Road and Talisman Drive and bike lanes along Beulah Road for approximately 2,200 LF				<u>Monthly Remarks</u> <b>UPC #113637.</b> Intermediate design is in progress.												
On Hold <input type="checkbox"/>																							
<b>Design</b>																							
<b>Vienna Merrifield Bike Share</b> 102/500-C50000 TF-000045-002-0 TF-000045-002	Providence	\$0 \$0	03/20	NA	08/20	NA	02/21	06/21	06/21	10/20	TBD	NA	01/21	05/21	TBD	TBD	NA	07/21	09/21	10/21	11/21	03/22	03/22
			<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Installation of 6 bike share stations within the Vienna Merrifield area				<u>Monthly Remarks</u> 7 bike share locations that will require different types of improvements to accommodate the new stations. Potential improvements may include concrete pads, curb and gutter, curb extensions, and street treatments (flexible delineators, wheelstops, and/or pavement markings). Survey notification letters were mailed out on 3/27/2020.												
On Hold <input type="checkbox"/>																							
<b>Survey</b>																							
<b>Scotts Run Wilkwy</b> TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13	Providence	\$4,566,000 \$0	07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	11/20
			<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCCD: Bhinge, Deepak PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park				<u>Monthly Remarks</u> <b>UPC #110477. TMSAMS ID# 107.</b> Construction is 52% complete. CN Award Authorization received from VDOT on 4/15/19. Construction Award date was on 5/14/19. Construction NTP was on 7/8/19. Construction completion date has been modified to 11/5/2020 caused by LDS building permit receipt issues.												
On Hold <input type="checkbox"/>																							
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Vesper Ct Trail			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	04/17	04/17	04/17	05/17	09/17	12/17	01/19
On Hold <input type="checkbox"/>																							
<b>TMSAMS</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000			PM TDD: Dresser, John					Construct 2,018 LF of multi-purpose trail from Vesper Court to Leesburg Pike					<b>UPC #106936. TMSAMS ID# 120.</b> Construction substantially completed on 1/24/19. Ribbon cutting ceremony held on 4/16/19. Project As-Builts approved on 9/5/19. LDS agreement release was received on 1/28/2020. VDOT permit was released on 9/23/19. LAP close-out is complete. Fnal invoice pending.										
TMSAMS-120			PM UTL: Nguyen, Tan																				
AA1400120-13	\$2,442,178		PM LAD: Finnell, Richard																				
	(\$15,733)		PM UDCCD: Cutler, Tom																				
			PM CPTED: Aguayo, Vanessa																				
<b>Post-Construction</b>																							
			08/18	NA	03/19	05/20	01/21	06/21	06/21	09/20	NA	NA	09/20	03/21	TBD	TBD	NA	12/21	01/22	02/22	05/22	09/22	09/22
On Hold <input type="checkbox"/>																							
<b>VRE Rolling Road Station Parking Lot Expansion</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011			PM TDD: Fasceski, Jeff					Surface parking lot expansion					Pre-final design in progress.										
2G40-055-000-A-0			PM UTL: Yusufoglu, Eldar																				
2G40-055-000	\$2,000,000		PM LAD: Glass, Lisa																				
	\$0		PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				
<b>Design</b>																							
			12/17	NA	08/18	11/19	07/20	04/20	11/20	06/20	NA	NA	07/20	10/20	NA	NA	NA	12/20	01/21	02/21	03/21	10/21	10/21
On Hold <input type="checkbox"/>																							
<b>Giles Run &amp; Laurel Hill</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011			PM TDD: Turner, Latesa					Improve existing park access					This project will be permitted through the Land Development Services (LDS) review process. 1st submission to LDS on 11/18/19. Comments received and are being addressed. Project plats are being prepared. No utility issues.										
2G40-067-000-0			PM UTL: Pugh, Richard					road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development															
2G40-067-000	\$4,000,000		PM LAD: Baker, Lisa																				
	\$0		PM UDCCD:																				
			PM CPTED: Borkowski, Tad																				
<b>Design</b>																							
<b>Sunrise Valley-Reston Parkway-Soapstone NS</b>			03/18	06/18	04/19	11/19	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
On Hold <input type="checkbox"/>																							
<b>RMAG Phase II</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011			PM TDD: Shahnaj, Sonia					Install separated bike lanes and a pedestrian facility on the north side of Sunrise Valley Drive					<b>TPP ID# 189.04. RMAG ID# 4</b> Project scope is up to pre-final design phase due to anticipated development application in the vicinity. Pre-final design was completed on 11/12/19. Received comments from VDOT on 1/6/2020. A meeting was held with CPTED on 2/10/2020 for further scope evaluation. A reduced scope of installing a shared use path was suggested as an interim solution for the project. Factors including anticipated development, time and cost for utility relocation and land rights were considered for the recommended reduced scope.										
2G40-085-002-0			PM UTL: Maisel, Michael																				
2G40-085-002	\$9,100,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
<b>Design</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>New Dominion Parkway Bike-Reston</b>  <b>Parkway-Fairfax County Parkway</b></p>																							
<p>07/18 09/18 TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD 11/2018 TBD TBD TBD <input checked="" type="checkbox"/></p>																							
<p><b>RMAG Phase II</b>  <b>124/400-C40011</b>  <b>2G40-085-003-0</b>  <b>2G40-085-003</b></p>																							
<p>Hunter Mill                  \$2,000,000                  \$0</p>																							
<p><u>Project Manager/Assignments</u>                  PM TDD: Madhusudhan, Galappa                  PM UTL: Nguyen, Tan                  PM LAD:                  PM UDCCD:                  PM CPTED: Wynands, Nicole</p>																							
<p><u>Project Description</u>                  Reconstruct New Dominion Parkway with off-road bike lanes, reduced median width, and reduced lane widths from Fairfax County Parkway to Reston Parkway</p>																							
<p><u>Monthly Remarks</u>  <b>TPP ID #189.13. RMAG Phase II ID#13.</b> NTP issued to consultant on 7/30/18. Conceptual design plans received from the consultant on 9/14/18. Utility designations survey request made on 9/5/18. Existing traffic signal plans received from VDOT on 8/30/18 were sent to the consultant. Synchro files for the signal timings received from VDOT on 9/12/18 were sent to the consultant. Project is on hold pending clarification of project scope from CPTED.</p>																							
<p><b>Design</b></p>																							
<p><b>Town Center Parkway Bike Lanes</b></p>																							
<p>03/18 07/18 TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD 10/2018 TBD TBD TBD <input checked="" type="checkbox"/></p>																							
<p><b>RMAG Phase II</b>  <b>124/400-C40011</b>  <b>2G40-085-006-0</b>  <b>2G40-085-006</b></p>																							
<p>Hunter Mill                  \$1,800,000                  \$1,800,000</p>																							
<p><u>Project Manager/Assignments</u>                  PM TDD: Zahirieh, Shahla                  PM UTL: Nguyen, Tan                  PM LAD:                  PM UDCCD:                  PM CPTED: Wynands, Nicole</p>																							
<p><u>Project Description</u>                  Construct off-road bike lanes by reducing median and lane widths</p>																							
<p><u>Monthly Remarks</u>  <b>TPP ID#189.15 RMAG Phase II ID#15.</b> Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.</p>																							
<p><b>Design</b></p>																							
<p><b>Innovation Center to Arrowbrook</b></p>																							
<p>06/17 NA NA 05/18 05/19 06/19 12/19 11/18 NA NA 11/18 11/19 12/18 04/19 NA 02/20 02/20 04/20 04/20 05/20 09/20 On Hold <input type="checkbox"/></p>																							
<p><b>HMSAMS</b>  <b>124/400-C40011</b>  <b>2G40-086-007-0</b>  <b>2G40-086-007</b></p>																							
<p>Dranesville                  \$1,250,000                  \$0</p>																							
<p><u>Project Manager/Assignments</u>                  PM TDD: Dresser, John                  PM UTL: Maisel, Michael                  PM LAD: Monahan, Clyde                  PM UDCCD: Bajracharya, Sanjala                  PM CPTED: Abifadel, Gibran</p>																							
<p><u>Project Description</u>                  600 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK Signal installation across Sunrise Valley Drive.</p>																							
<p><u>Monthly Remarks</u>  <b>TPP ID# 190.06 HMSAMS ID# 7.</b> Final Construction package was submitted to UDCCD on 2/10/2020. CN T.O. with Finley is in negotiation. Land acquisition was completed on 11/7/19. VDOT Land Use Permit was received on 1/9/2020. LDS Land Disturbance Permit was received on 1/21/2020.</p>																							
<p><b>Construction</b></p>																							
<p><b>Innovation Avenue/Rock Hill Road</b></p>																							
<p>11/17 NA NA 04/18 01/19 07/19 11/19 08/18 11/18 NA 11/18 11/19 NA NA NA 12/19 12/19 12/19 01/20 02/20 03/20 On Hold <input type="checkbox"/></p>																							
<p><b>HMSAMS</b>  <b>124/400-C40011</b>  <b>2G40-086-012-0</b>  <b>2G40-086-012</b></p>																							
<p>Dranesville                  \$400,000                  \$0</p>																							
<p><u>Project Manager/Assignments</u>                  PM TDD: Marsh, Dennis                  PM UTL: Maisel, Michael                  PM LAD: Strayhorne, Robert                  PM UDCCD: Bajracharya, Sanjala                  PM CPTED: Delmare, Lauren</p>																							
<p><u>Project Description</u>                  Construct approximately 310 LF of 8-foot concrete sidewalk on east side of Innovation Avenue from Innovation Metrorail Station to Dulles Green Boulevard</p>																							
<p><u>Monthly Remarks</u>  <b>TPP ID# 190.11.</b> Construction NTP 1/27/2020. Construction completion scheduled 4/29/2020. Construction substantially complete 3/19/2020. This project was constructed under Countywide permit.</p>																							
<p><b>Post-Construction</b></p>																							

Apr 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)</b>			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	10/20
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Roberson, Jeanmarie				Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links				<b>TPP ID# 190.13 HMSAMS ID# 13.</b> VDOT permit application submitted 4/10/2020. VDOT authorization to submit for permit received on 3/17/2020. Draft construction package submitted to UDCD on 2/20/2020. Utility Relocation is complete. Schedule adjusted due to delays in receiving VDOT final checklist.												
2G40-086-014-A-0			PM UTL: Maisel, Michael																				
2G40-086-014	\$1,600,000		PM LAD: PM UDCCD: Stevens, Michael																				
	\$0		PM CPTED: Stevens, Daniel																				
<b>Design</b>																							
<b>Monroe Street (Southern Segment, Monroe Manor to Dwight)</b>			06/17	NA	09/18	11/19	04/20	02/21	04/21	06/20	07/20	NA	07/20	03/21	03/21	06/21	NA	05/21	05/21	05/21	06/21	12/21	12/21
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Roberson, Jeanmarie				Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links				<b>TPP ID#190.13 HMSAMS ID# 13.</b> Final design distributed for review 4/15/2020. Utilities- FFXWATER service meter relocation and adjustment notes have been received and to be included in plans. Project plats requested on 4/13/2020.												
2G40-086-014-B-0			PM UTL: Maisel, Michael																				
2G40-086-014	\$1,600,000		PM LAD: Strayhorne, Robert																				
	\$0		PM UDCCD: PM CPTED: Stevens, Daniel																				
<b>Design</b>																							
<b>Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)</b>			NA	TBD	NA	TBD	TBD	01/21	01/21	NA	NA	NA	TBD	NA	NA	NA	NA	TBD	TBD	03/20	04/20	09/20	09/20
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Roberson, Jeanmarie				Upgrade two curb ramps along northbound and add APS to all 4 corners				<b>TPP ID# 190.13 HMSAMS ID# 13.</b> NTP for Task Order for Phase C was issued on 3/12/2020. Pre-final design underway.												
2G40-086-014-C-0			PM UTL: Nguyen, Tan																				
2G40-086-014	\$1,600,000		PM LAD: PM UDCCD:																				
	\$1,600,000		PM CPTED:																				
<b>Design</b>																							
<b>Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)</b>			03/20	NA	NA	07/20	11/20	01/21	01/21	TBD	TBD	NA	TBD	TBD	TBD	TBD		02/21	03/21	03/21	04/21	09/21	09/21
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Roberson, Jeanmarie				Upgrade two curb ramps along northbound and add APS to all 4 corners				<b>TPP ID# 190.13 HMSAMS ID# 13.</b> NTP for Task Order for Phase C was issued on 3/12/2020. Pre-final design underway.												
2G40-086-014-C-0			PM UTL: Nguyen, Tan																				
2G40-086-014	\$1,600,000		PM LAD: PM UDCCD:																				
	\$1,600,000		PM CPTED:																				
<b>Design</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Sunrise Valley Drive (Route 286 to Innovation Street)			11/17	10/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
HMSAMS 124/400-C40011 2G40-086-015-0 2G40-086-015		Hunter Mill  \$6,100,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED: Wynands, Nicole				<u>Project Description</u> Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide off-road bike lanes by narrowing median and travel lane widths				<u>Monthly Remarks</u> <b>TPP ID# 190.14 - HMSAMS ID#14.</b> Project is on hold pending clarification of project scope from CPTED.												
Design																							
Sunset Hills/Fairfax County Parkway			05/17	07/17	12/17	05/18	09/19	12/19	04/20	NA	NA	NA	NA	NA	NA	NA	NA	05/20	06/20	06/20	07/20	04/21	02/21
HMSAMS 124/400-C40011 2G40-086-018-0 2G40-086-018		Hunter Mill  \$500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Bailey, Stephen PM UDCD: PM CPTED: Delmare, Lauren				<u>Project Description</u> Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF				<u>Monthly Remarks</u> <b>TPP ID#: 189.10 RMAG ID# 10.</b> VDOT land use permit application submitted online 4/17/2020.												
Design																							
Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr			12/20	01/17	05/17	02/18	10/20	12/20	12/20	09/19	11/19	NA	12/19	09/20	10/20	04/22	NA	05/22	06/22	07/22	08/22	08/23	08/23
Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-003-0 2G40-087-003		Springfield  \$8,500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Lim, Vannak PM CPTED: Luo, Caijun				<u>Project Description</u> Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding				<u>Monthly Remarks</u> <b>TPP ID#23.</b> Final design underway. NTP for land acquisition issued on 12/20/19. Land rights on 3 of 13 properties have been acquired. Utility relocation design for FFXWATER, DVP, COX, & VZ is in progress. Gas relocation is complete.												
Land Acquisition																							
Backlick Road and Industrial Road			04/19	12/19	07/20	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-010-0 2G40-087-010		Mason Lee \$5,500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Maisel, Michael PM LAD: PM UDCD: PM CPTED: Harrell, William				<u>Project Description</u> Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road				<u>Monthly Remarks</u> <b>TPP ID# 21 &amp; 91</b> Intermediate design is in progress. Preliminary comments received on 2/22/2020. Project schedule developed up to intermediate design phase. Remaining scope and schedule to be determined after intermediate design completion. Second task order will be issued for final design.												
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Georgetown Pike &amp; Rt. 123 (Dolley Madison)</b>			04/17	07/17	01/18	07/18	12/18	07/19	07/19	08/18	NA	NA	08/18	02/19	NA	NA	NA	09/19	NA	NA	10/19	04/20	04/20
<b>Six Year Plan HB2313 Local Spot Improvements`</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40013	Dranesville		PM TDD: Nabavi, Seyed					700 LF of 10-foot SUP on east side of Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on east side of Route 123 and Potomac School Road					<b>TPP ID# 313.</b> Construction substantially completed on 4/10/2020. VDOT punchlist is in progress.										
2G40-087-011-0			PM UTL: Nguyen, Tan																				
2G40-087-011		\$900,000	PM LAD: Maye, Kimberly																				
		\$0	PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Borkowski, Tad																				
<b>Construction</b>																							
<b>Terminal Rd LTL at Rt 286</b>			05/19	09/19	02/20	02/21	09/21	05/22	05/22	05/21	TBD	NA	07/21	03/22	04/22	10/22	NA	07/22	08/22	09/22	10/22	05/23	05/23
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40013	Mount Vernon		PM TDD: Hojatzadeh, Max					Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway					Intermediate design distributed for review 2/10/2020. Utility survey received on 9/13/19. Comments received from all agency. proceed with pre-final plan. Pipes inspection, environmental study, pavement core and utilities test hole requested.										
2G40-087-020-0			PM UTL: Nguyen, Tan																				
2G40-087-020		\$2,250,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Alexandrow, Nikolai																				
<b>Design</b>																							
<b>Chesterbrook Rd. Walkway S - Chesterbrook Vale Ct to N. Albemarle St</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	TBD		PM TDD: Abifadel, Gibran					Construct walkway on southside of Chesterbrook Road					Second survey notification letter mail out on 3/18/20. Survey schedule to complete on June 2020. Schedule to be developed upon survey completion.										
2G40-088-005-0			PM UTL:																				
2G40-088-005		\$1,000,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Steinhilber, Will																				
<b>Survey</b>																							
<b>Glade Dr. Walkway - Colts Neck Rd. to Freetown Drive</b>			05/15	NA	01/16	06/16	01/18	05/17	11/19	09/18	NA	NA	09/18	10/19	07/17	08/17	NA	02/20	NA	NA	03/20	02/18	07/20
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed					Approximately 1,200 LF of sidewalk on north side of Glade Drive					<b>TPP ID#127.</b> Construction NTP 3/10/2020, construction completion scheduled for 7/7/2020. Signal timing approved on 4/9/20. VDOT permit received 12/4/19. Land acquisition completed on 10/25/19. Final plans approved on 2/6/19. Schedule adjusted due to contract duration.										
2G40-088-007-0			PM UTL: Nguyen, Tan																				
2G40-088-007		\$800,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCCD: Bajracharya, Sanjala																				
			PM CPTED: Harrell, William																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Chain Bridge Rd. Walkway S - Horse Shoe Dr. to Niblick Dr			03/15	10/15	12/15	05/16	06/18	06/17	08/18	11/16	NA	NA	12/16	06/18	09/18	04/19	NA	02/19	NA	NA	05/19	07/18	09/19
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	----	----	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Providence		PM TDD: Beall, James						Approximately 2,660 LF of 5-foot sidewalk, including pedestrian signal and ramps						<b>TPP ID#103.</b> Construction NTP issued 5/6/19, construction completion scheduled 10/2/19. Construction substantially complete 9/24/19. Punch list completed. Permit release requested 2/20/2020.					
2G40-088-014-0			PM UTL: Yusufoglu, Eldar																	
2G40-088-014		\$1,600,000	PM LAD: Glass, Lisa																	
		\$0	PM UDCCD: Syed-Muhammad, Abul																	
			PM CPTED: Harrell, William																	

Post-Construction

Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane			05/15	09/15	02/16	06/17	08/18	04/18	02/19	09/17	NA	NA	09/17	12/17	05/18	06/19	NA	05/19	05/19	06/19	08/19	03/19	08/20
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road						<b>TPP ID#305.</b> Construction 40% complete. Construction NTP 10/21/19, construction completion scheduled 8/15/2020. Contract awarded 8/30/19.					
2G40-088-016-0			PM UTL: Yusufoglu, Eldar																	
2G40-088-016		\$2,400,000	PM LAD: Monahan, Clyde																	
		\$0	PM UDCCD: Metafria, Fasika																	
			PM CPTED: Chellappa, Smitha																	

Construction

Kirby Road Walkway N – Birch Road to Ivy Hill Dr			03/15	07/15	12/15	07/16	04/18	03/18	11/18	11/16	NA	NA	02/17	09/17	NA	NA	NA	02/19	03/19	04/19	06/19	02/19	03/20
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 6-foot concrete sidewalk on north side of Kirby Road						<b>TPP ID #143.</b> Construction substantially complete 3/30/2020. Construction NTP 7/9/19, construction completion scheduled 4/3/2020. Contract awarded 6/3/19. Project construction bundled with Project 2G40-088-018 Kirby Road Walkway - Ivy Hill Drive to Corliss Court.					
2G40-088-017-0			PM UTL: Yusufoglu, Eldar																	
2G40-088-017		\$1,750,000	PM LAD: Shubert, Beth																	
		\$0	PM UDCCD: Engida, Samuel																	
			PM CPTED: Chellappa, Smitha																	

Post-Construction

Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct			03/15	07/15	12/15	07/16	04/18	03/18	11/18	11/16	NA	NA	02/17	06/17	NA	NA	NA	02/19	03/19	04/19	06/19	02/19	03/20
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 6-foot concrete sidewalk on north side of Kirby Road						<b>TPP ID#142.</b> Construction substantially complete 3/30/2020. Revised permit received 1/28/2020. Construction NTP 7/9/19, construction completion scheduled 4/3/2020. Contract awarded 6/3/19. Project construction bundled with Project 2G40-088-017 Kirby Road Walkway - Birch Road to Ivy Hill Drive.					
2G40-088-018-0			PM UTL: Yusufoglu, Eldar																	
2G40-088-018		\$1,600,000	PM LAD: Shubert, Beth																	
		\$0	PM UDCCD: Engida, Samuel																	
			PM CPTED: Chellappa, Smitha																	

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						

<b>Magarity Road Walkway - Ware Rd to Peabody Dr.</b>			09/17	04/18	03/20	08/20	09/21	11/20	11/21	11/20	02/21	NA	02/21	10/21	11/21	03/22	NA	04/22	05/22	06/22	07/22	03/22	04/23
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011	Providence		PM TDD: Dresser, John					Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.					<b>TPP Project #150- HMSAMS</b> - 2nd Intermediate plans distributed for review 3/6/2020. Scoping changes include the addition of new crosswalks and refuge islands, adding a buffer strip, and adding a walkway along the school frontage. A Citizens Meeting was held on 11/13/19.						
2G40-088-025-0	Dranesville		PM UTL: Yusufoglu, Eldar																
2G40-088-025	\$3,500,000		PM LAD: Strayhorne, Robert																
	\$0		PM UDCD: McCorkle, Lisa																
			PM CPTED: Wynands, Nicole																

Design

<b>Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr</b>			01/19	04/19	10/19	04/20	02/21	10/21	05/21	05/20	06/20	NA	07/20	02/21	10/20	07/21	NA	07/21	08/21	09/21	10/21	12/22	07/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia					Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek					<b>TPP ID# 154.</b> Joint Permit Application submitted to VMRC on 12/23/19. Requested additional survey on 1/23/2020. Plat is underway. Pre-final design is in progress.						
2G40-088-026-0			PM UTL: Pugh, Richard																
2G40-088-026	\$5,500,000		PM LAD: Alcon, Kelly																
	\$0		PM UDCD: Rashid, Alan																
			PM CPTED: Hamidi, AJ																

Design

<b>North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.</b>			02/17	05/17	05/18	09/18	03/19	02/20	02/20	02/19	NA	NA	02/19	11/19	12/19	04/20	NA	05/20	NA	NA	07/20	03/21	03/21
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	----	----	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed					Construct 5-foot concrete sidewalk along the south side of North Shore Drive					<b>TPP ID#155.</b> Utility relocations are complete. Final construction package is in progress. SWPPP is being prepared. VPDES permit application submitted 4/8/2020. VDOT permit received 2/18/2020. Land acquisition completed on 11/22/19.						
2G40-088-027-0			PM UTL: Pugh, Richard																
2G40-088-027	\$1,900,000		PM LAD: Strayhorne, Robert																
	\$0		PM UDCD: Stevens, Michael																
			PM CPTED: Wells, Chris																

Utility Relocation

<b>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</b>			08/16	01/17	03/18	12/19	12/20	02/21	06/21	07/20	NA	NA	09/20	05/21	04/21	11/21	NA	10/21	11/21	12/21	01/22	12/22	11/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011	Mason		PM TDD: Vanzandt, Mark					Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road					<b>TPP ID#172.</b> Pre-final design submitted 12/19/19. Awaiting response from VDOT Structures. Additional utility designation and test pits were received on 3/17/20. Draft plats ordered on 3/30/20.						
2G40-088-028-0			PM UTL: Nguyen, Tan																
2G40-088-028	\$6,250,000		PM LAD: Najeeb, Mohammed																
	\$0		PM UDCD:																
			PM CPTED: Askarzadeh, Negin																

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Georgetown Pike Trail Phase IV			02/16	01/17	08/17	02/18	12/18	08/19	03/19	07/18	NA	NA	10/18	01/19	11/18	05/19	NA	04/19	05/19	05/19	06/19	08/20	10/19
--------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville	PM TDD:	Dresser, John			Approximately 1,200 LF of 6-foot walkway along the north side of Georgetown Pike						<b>TPP ID# 125</b> Awaiting VDOT Permit release. Construction was substantially completed on 10/4/19. VDOT reinspection completed 2/7/2020 and all punchlist items were addressed and accepted by VDOT on 3/3/2020.							
2G40-088-036-0		PM UTL:	Pugh, Richard																
2G40-088-036	\$1,000,000 \$0	PM LAD:	Honnick, John																
		PM UDCCD:	Samiyi, Bijan																
		PM CPTED:	Borkowski, Tad																

**Post-Construction**

Hunter Village Dr Walkway (Wentworth to Flax)			12/17	01/18	06/18	11/18	07/19	11/19	09/20	07/19	NA	NA	07/19	05/20	04/20	08/20	NA	10/20	11/20	11/20	11/20	07/20	04/21
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Springfield	PM TDD:	Madhusudhan, Galappa			Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive						<b>TPP ID#134.</b> Third final design is in progress. Additional information shared with VDOT on 2/11/2020, based on comments from VDOT regarding maintenance of sidewalk. Land rights on 1 of 4 properties have been acquired. Public Hearing for land acquisition rescheduled for 7/14/2020. Meeting held on 1/10/2020 with Wentworth HOA to discuss the potential impacts of our proposed improvements. Verizon and Cox relocation design in progress. Schedule adjusted due to land acquisition public hearing postponement.							
2G40-088-038-0		PM UTL:	Pugh, Richard																
2G40-088-038	\$600,000 \$0	PM LAD:	Glass, Lisa																
		PM UDCCD:	Engida, Samuel																
		PM CPTED:	Stevens, Daniel																

**Land Acquisition**

Lisle Ave Walkway (Griffith to Sportsman)			08/18	11/18	04/19	11/19	08/20	04/21	04/21	04/20	TBD	NA	08/20	03/21	01/21	06/21	NA	05/21	06/21	07/21	08/21	02/22	02/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville	PM TDD:	Zahirieh, Shahla			Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue						<b>TPP ID#147.</b> 2nd pre-final design is in progress. Final plats in progress.							
2G40-088-044-0		PM UTL:	Maisel, Michael																
2G40-088-044	\$700,000 \$0	PM LAD:	Baker, Lisa																
		PM UDCCD:	Teshome, Demelew																
		PM CPTED:	Stevens, Daniel																

**Design**

Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	10/19	12/20	10/21	07/21	08/20	10/20	NA	10/20	06/21	06/21	12/21	NA	09/21	10/21	10/21	11/21	05/23	04/22
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Mason	PM TDD:	Fasceski, Jeff			Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						<b>TPP ID#161.</b> Final design is in progress. This project will be permitted through the Land Development Services (LDS) review process.							
2G40-088-049-0		PM UTL:	Yusufoglu, Eldar																
2G40-088-049	\$1,300,000 \$0	PM LAD:	Alcon, Kelly																
		PM UDCCD:																	
		PM CPTED:	Stevens, Daniel																

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							

Rock Hill Rd Walkway (Sterling to Astoria)			07/19	09/19	03/20	06/20	02/21	01/22	09/21	08/20	TBD	NA	12/20	08/21	TBD	TBD	NA	10/21	12/21	12/21	01/22	04/23	08/22
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Dranesville	PM TDD: Marsh, Dennis	Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road. Includes culvert installation and retaining wall					<b>TPP ID 211</b> - Intermediate design plans submitted to LDS on 3/5/2020. Met with VDOT on 10/30/19 to discuss culvert design. Geotechnical work authorized on 12/3/19. Test pits received on 3/10/2020. Project schedule revised to expedite due to proximity to Metro.														
2G40-088-062-0		PM UTL: Nguyen, Tan																				
2G40-088-062	\$1,750,000	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED: Wells, Chris																				

**Design**

Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	01/20	08/20	09/20	NA	NA	NA	NA	NA	04/20	08/20	NA	11/20	12/20	12/20	12/20	09/21	06/21
---	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Lee	PM TDD: Madhusudhan, Galappa	Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway					<b>TPP ID# 228.</b> 2nd final design plans is in progress. Conference call held 4/14/2020 to discuss Traffic Engineering comments. Task order for environmental assessment and traffic analysis NTP issued 3/30/2020 to address comments received at meeting held with VDOT on 2/24/2020 to discuss further CTB approval process regarding Limited Access Line Crossing. UFI held on 2/19/2020. Relocation design is in progress. Schedule adjusted to address issues related to limited access line crossing.														
2G40-088-066-0		PM UTL: Pugh, Richard																				
2G40-088-066	\$800,000	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED: Lilley, Ronald																				

**Design**

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	05/20	02/21	04/21	04/21	07/20	08/20	NA	09/20	03/21	04/21	07/21	NA	07/21	08/21	09/21	10/21	06/22	06/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Dranesville	PM TDD: Turner, Latesa	Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road					<b>TPP ID# 238.</b> Pre-final design is in progress. VDOT has initiated a signal project at the intersection of Kirby Road and Chesterbrook Road; coordination is on-going.														
2G40-088-069-0		PM UTL: Pugh, Richard																				
2G40-088-069	\$2,150,000	PM LAD: Strayhorne, Robert																				
	\$0	PM UDCCD: Stevens, Michael																				
		PM CPTED: Abifadel, Gibran																				

**Design**

Chesterbrook Rd Walkway (Forest to N 41st St)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	TBD	PM TDD: Hojatzadeh, Max	Construct walkway on southside of Chesterbrook Road					<b>Project initiation.</b>														
2G40-088-071-0		PM UTL:																				
2G40-088-071	\$1,500,000	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED: Steinhilber, Will																				

**Survey**



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	05/20	03/21	10/21	10/21	09/20	10/20	NA	11/20	08/21	TBD	TBD	NA	01/22	01/22	01/22	02/22	08/22	08/22
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Ayers, Robert						Approximately 660 LF of 10-foot wide SUP with wayfinding signs						<b>TPP ID# 87.1</b> Pre-final design in progress. NTP to proceed to pre-final design issued 10/9/19. Advance draft design received 1/28/2020. Comments returned 2/28/2020.								
2G40-088-072-0			PM UTL:																				
2G40-088-072		\$850,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	NA	07/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Ayers, Robert						Approximately 360 LF of 10' wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						<b>TPP ID# 87.2 Design NTP issued on 2/04/20.</b> H&HA analysis based on selected scope option is in progress and is due in July, 2020. Design schedule to be determined after review & submission of the floodplain analysis.								
2G40-088-073-0			PM UTL:																				
2G40-088-073		\$750,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Wells, Chris																				
Design																							
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Dresser, John						Approximately 425 LF of walkway and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.						<b>TPP ID# 87.3</b> Preliminary design completed. Revised scope received from CPTED 3/5/2020. Consultant is updating preliminary plans based on scope change. Consultant is preparing task order proposal for Final design.								
2G40-088-074-0			PM UTL:																				
2G40-088-074		\$850,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	07/20	01/21	10/21	04/22	04/22	03/21	TBD	NA	06/21	02/22	06/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 1,190 LF of 10-foot wide walkway on the north side of Route 50 with bus stop accessibility improvements						<b>TPP ID# 87.4</b> Intermediate design is in progress. Utility relocations within ROW are required (Cox, Fiberlight, & Zayo). In plan water relocation required. Due to overlapping utilities, 2G40-088-076 is on the same schedule.								
2G40-088-075-0			PM UTL:																				
2G40-088-075		\$1,700,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	07/20	01/21	10/21	04/22	04/22	05/21	TBD	NA	06/21	02/22	06/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50						<b>TPP ID# 87.5</b> Intermediate design is in progress. Utility relocations within ROW are required (1 Span guy, Fiberlight, & Zayo). In plan water relocation required. Due to overlapping utilities, 2G40-088-075 is on the same schedule.									
2G40-088-076-0			PM UTL:																					
2G40-088-076		\$900,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Wynands, Nicole																					
Design																								
Memorial St/Donora Dr Pedestrian Crossing			12/18	NA	04/20	07/20	11/20	03/21	09/21	07/20	TBD	NA	10/20	05/21	TBD	TBD	NA	12/21	01/22	02/22	03/22	12/21	06/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive						<b>TPP ID#657.</b> 2nd intermediate design is in progress. NTP for design addendum issued 2/14/2020. Concurrence received from Supervisor's office on 11/6/19 for the new design proposed by the consultant based on crosswalk study.									
2G40-088-077-0			PM UTL: Pugh, Richard																					
2G40-088-077		\$250,000	PM LAD: Strayhorne, Robert																					
		\$0	PM UDCCD: Bhinge, Deepak																					
			PM CPTED: Askarzadeh, Negin																					
Design																								
Route 50 Walkway (Ellenwood Dr to Chichester Ln)			05/19	09/19	NA	07/20	05/21	12/21	12/21	12/20	TBD	NA	03/21	10/21	TBD	TBD	NA	01/22	02/22	02/22	02/22	08/22	08/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 600 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades						<b>TPP ID# 87.4</b> Preliminary design is in progress. Additional utility designation is required. Guy wire relocations required.									
2G40-088-079-0			PM UTL:																					
2G40-088-079		\$150,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Wynands, Nicole																					
Design																								
Rt.28 Widening (PWC L to Rt.29) NVTA-70			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	TBD	05/23	08/23	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40017	Sully		PM TDD: Beall, James						Widen Route 28 from 4 lanes to 6 lanes						<b>UPC #108720. TPP ID# 062.</b> RFP released 9/23/19. Design Public Hearing held 9/23/19. FHWA approved NEPA Categorical Exclusion(CE) on 10/30/19. Board of Supervisor approved project support and endorsement of Limited Access Control Change on 2/11/2020. Technical Proposals received 3/6/2020, Price Proposals received 3/27/2020. Notice of Intent to Award estimated for 4/3/2020. Projected NTP date is 6/15/2020.									
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael																					
2G40-100-000		\$86,480,000	PM LAD: Cate, Dennis																					
		\$0	PM UDCCD:																					
			PM CPTED: Chellappa, Smitha																					
Design																								



Apr 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			02/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Balls Hill Rd/Old Dominion Dr Int</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40013	Dranesville		PM TDD: Roberson, Jeanmarie				Balls Hill Rd and Old Dominion Drive Spot/Intersection Improvement				Project improvements to be in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Design services for surveying, geotechnical, civil design and traffic signalization have been approved. Schedule to be provided after the survey is complete.												
2G40-152-000-0			PM UTL: Nguyen, Tan																				
2G40-152-000	\$20,500,000	\$0	PM LAD: PM UDCD: PM CPTED: Guarino, Michael																				
<b>Survey</b>																							
<b>00652 Richmond Highway NB @ Sherwood Hall Lane</b>			NA	TBD	TBD	NA	TBD	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011			PM TDD: Hojatzadeh, Max				Install 7'x22' concret bus pad, REX Shelter with Trashcan & Bench				Bus shelter location under investigation.												
4YP202-00652			PM UTL: PM LAD: PM UDCD: PM CPTED:																				
TS-000016-056	\$0	\$0																					
<b>Pre-Design</b>																							
<b>00770 Telegraph Road SB @ Franconia Rd</b>			08/18	02/19	03/19	NA	04/19	03/20	11/19	05/19	NA	NA	05/19	10/19	NA	NA	NA	01/20	02/20	03/20	02/20	11/20	04/20
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Shahnaj, Sonia				Install concrete loading pad and sidewalk connection from the new pad to the existing trail.				Construction authorized on 1/31/2020. UDCD Task Order #41. Construction NTP on 2/26/2020, construction completion scheduled for 4/10/2020. Schedule adjusted due to contract duration.												
4YP202-00770			PM UTL: PM LAD: Strayhorne, Robert																				
TS-000014-040	\$50,000	\$0	PM UDCD: Carlin, Craig																				
<b>Construction</b>																							
<b>01044 Little River Turnpike EB @ Oasis Drive</b>			02/20	NA	04/20	NA	06/20	08/20	08/20	TBD	NA	NA	NA	NA	TBD	TBD	NA	09/20	10/20	10/20	12/20	03/21	03/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mason		PM TDD: Hojatzadeh, Max				Install new sidewalk along Little River Turnpike, Replace existing bus pad, shelter and trash can, Replace existing curb ramps at intersection. Pavement marking and pedestrian signal modifications.				Task Order #20 - NTP with design issued on 2/5/2020.												
4YP202-01044			PM UTL: PM LAD: PM UDCD: PM CPTED:																				
TS-000015-026	\$0	\$0																					
<b>Pre-Design</b>																							

On Hold

On Hold

On Hold

On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
01433-Braddock Rd EB @ Dunleigh Dr			04/19	06/19	09/19	NA	10/19	09/20	03/20	NA	NA	NA	NA	NA	NA	NA	NA	04/20	05/20	05/20	05/20	06/21	09/20		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-01433 TS-000011-033		Braddock																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Vanzandt, Mark				Install shelter, bench, and trash can.				VDOT LUP received 3/24/2020. Building permit for bus shelter approved, awaiting final copy for construction authorization package.														
			PM UTL:																						
			PM LAD:																						
	\$0		PM UDCCD: Carlin, Craig																						
	\$0		PM CPTED:																						
<b>Design</b>																									
01697 Old Keene Mill Road WB @ Commerce Street			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-01697 TS-000014-042		Lee																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Madhusudhan, Galappa				Install concrete bus shelter pad, bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.														
			PM UTL:																						
			PM LAD:																						
	\$50,000		PM UDCCD:																						
	\$50,000		PM CPTED:																						
<b>Survey</b>																									
02078 Gallows Road NB @ Cottage Street			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02078 TS-000017-038		Providence																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Madhusudhan, Galappa				Install concrete shelter pad, trash can, bench, loading pad, and retaining wall along with drainage improvements, demolition of existing steps and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.														
			PM UTL:																						
			PM LAD:																						
	\$50,000		PM UDCCD:																						
	\$50,000		PM CPTED:																						
<b>Survey</b>																									
02092 Gallows Road NB @ Gatehouse Road			07/18	NA	NA	12/19	02/20	11/19	03/20	NA	NA	NA	NA	NA	NA	NA	NA	05/20	06/20	06/20	06/20	04/21	12/20		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02092 TS-000017-029		Providence																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Transit requested bus stop shift 300 feet to the North. Final design received 2/27/2020. VDOT Countywide permit package submitted on 3/3/2020. Clearance received 3/24/2020. Draft construction package is in progress. Building permit for shelter to be obtained.														
			PM UTL:																						
			PM LAD:																						
	\$50,000		PM UDCCD: Carlin, Craig																						
	\$0		PM CPTED:																						
<b>Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>02093 Gallows Road SB @ Gatehouse Road</b>		Gatehouse	07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	05/20	06/20	06/20	06/20	09/20	12/20
<b>Bus Stop Improvements 124/400-C40011</b>		Providence	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-02093</b>			PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				LAD NTP 9/13/19. VDOT Countywide permit package submitted on 3/3/2020. Clearance received 3/24/2020. Draft construction package is in progress. Building permit for shelter to be obtained.												
<b>TS-000017-030</b>	\$50,000		PM UTL:																				
	\$0		PM LAD: Honnick, John																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>02100 Gallows Road SB @ Lee Highway</b>		Providence	07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	05/20	06/20	06/20	06/20	09/20	12/20
<b>Bus Stop Improvements 124/400-C40011</b>		Providence	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-02100</b>			PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				VDOT Countywide permit package submitted on 3/3/2020. Clearance received 3/24/2020. Draft construction package is in progress. Building permit for shelter to be obtained.												
<b>TS-000017-031</b>	\$50,000		PM UTL:																				
	\$0		PM LAD: Honnick, John																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>02101 Gallows Road NB @ Lee Highway</b>		Providence	07/18	NA	NA	01/19	06/19	11/19	04/20	09/19	NA	NA	09/19	NA	NA	NA	NA	06/20	07/20	07/20	07/20	09/20	01/21
<b>Bus Stop Improvements 124/400-C40011</b>		Providence	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-02101</b>			PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Project redesigned to avoid need for land rights. Permit package is being prepared.												
<b>TS-000017-032</b>	\$50,000		PM UTL:																				
	\$0		PM LAD: Honnick, John																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>02152 Glade Drive NB @ Freetown Drive</b>		Hunter Mill	07/18	NA	NA	01/19	06/19	11/19	08/20	09/19	NA	NA	03/20	07/20	NA	NA	NA	09/20	09/20	09/20	10/20	09/20	03/21
<b>Bus Stop Improvements 124/400-C40011</b>		Hunter Mill	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-02152</b>			PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				LAD NTP 3/20/2020. Land rights on 0 of 1 properties have been acquired.												
<b>TS-000013-039</b>	\$50,000		PM UTL:																				
	\$0		PM LAD: Glass, Lisa																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							

Apr 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>02153 Glade Drive SB @ Freetown Drive</b>			07/18	NA	NA	01/19	06/19	11/19	08/20	09/19	NA	NA	03/20	07/20	NA	NA	NA	09/20	09/20	09/20	10/20	09/20	03/21	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011			PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						LAD NTP 3/9/2020. Land rights on 0 of 1 properties have been acquired.									
4YP202-02153			PM UTL:																					
TS-000013-040	\$50,000	\$0	PM LAD: Glass, Lisa																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>02154 Glade Drive NB @ Green Range Drive</b>			07/18	NA	NA	01/19	06/19	11/19	08/20	09/19	NA	NA	03/20	07/20	NA	NA	NA	09/20	09/20	09/20	10/20	09/20	03/21	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011			PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						LAD NTP 3/20/2020. Land rights on 0 of 1 properties have been acquired.									
4YP202-02154			PM UTL:																					
TS-000013-041	\$50,000	\$0	PM LAD: Glass, Lisa																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>02155 Glade Drive SB @ Green Range Drive</b>			07/18	NA	NA	01/19	06/19	11/19	08/20	09/19	NA	NA	03/20	07/20	NA	NA	NA	09/20	09/20	09/20	10/20	09/20	03/21	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011			PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						LAD NTP 3/9/2020. Land rights on 0 of 1 properties have been acquired.									
4YP202-02155			PM UTL:																					
TS-000013-042	\$50,000	\$0	PM LAD: Glass, Lisa																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>Glade Drive SB @ Green Range Drive</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011			PM TDD: Hojatzadeh, Max						Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.						Survey requested 4/1/2020.									
4YP202-02160			PM UTL:																					
TS-000013-048	\$0	\$0	PM LAD:																					
			PM UDCCD:																					
			PM CPTED:																					
<b>Survey</b>																								

Apr 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Glade Drive NB @ Millrace Lane</b></p> <p>TBD    TBD</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p><b>Bus Stop Improvements</b></p> <p>124/400-C40011    Hunter Mill</p> <p>4YP202-02161</p> <p>TS-000013-049    \$0</p> <p style="padding-left: 100px;">\$0</p> <p> <u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL:                      PM LAD:                      PM UDCD:                      PM CPTED:                 </p> <p> <u>Project Description</u>                      Install concrete loading pad, bench, and trash can.                 </p> <p> <u>Monthly Remarks</u>                      Survey requested 4/1/2020.                 </p>																							
<p><b>Survey</b></p>																							
<p><b>02239 Guinea Road EB @ Olley Lane</b></p> <p>NA    NA    NA    NA    03/20    04/20    04/20    NA    NA    NA    NA    NA    NA    NA    NA    NA    NA    04/20    04/20    04/20    04/20    06/20    06/20</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p><b>Bus Stop Improvements</b></p> <p>124/400-C40011    Braddock</p> <p>4YP202-02239</p> <p>TS-000011-035    \$0</p> <p style="padding-left: 100px;">\$0</p> <p> <u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL:                      PM LAD:                      PM UDCD: Carlin, Craig                      PM CPTED:                 </p> <p> <u>Project Description</u>                      Install loading bus pad 100' from intersection and relocate Fairfax connector &amp; metro signs and post to new loading pad                 </p> <p> <u>Monthly Remarks</u>                      In-house design. Final construction package submit to UDCD on 4/1/2020. Countywide permit package submitted 4/1/2020.                 </p>																							
<p><b>Construction</b></p>																							
<p><b>02633 Lee Jackson Memorial Highway WB @ Muirfield Lane</b></p> <p>02/20    NA    NA    09/20    11/20    10/21    10/21    01/21    TBD    NA    02/21    09/21    TBD    TBD    NA    11/21    12/21    12/21    12/21    12/21    04/22    04/22</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p><b>Bus Stop Improvements</b></p> <p>124/400-C40011    Sully</p> <p>4YP202-02633</p> <p>TS-000019-007    \$20,000</p> <p style="padding-left: 100px;">\$20,000</p> <p> <u>Project Manager/Assignments</u>                      PM TDD: Madhusudhan, Galappa                      PM UTL:                      PM LAD:                      PM UDCD:                      PM CPTED:                 </p> <p> <u>Project Description</u>                      Install concrete loading pad, sidewalk along with drainage improvements and associated grading work.                 </p> <p> <u>Monthly Remarks</u>                      NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.                 </p>																							
<p><b>Survey</b></p>																							
<p><b>02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road</b></p> <p>02/20    NA    NA    09/20    11/20    10/21    10/21    01/21    TBD    NA    02/21    09/21    TBD    TBD    NA    11/21    12/21    12/21    12/21    12/21    04/22    04/22</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p><b>Bus Stop Improvements</b></p> <p>124/400-C40011    Mount Vernon</p> <p>4YP202-02817</p> <p>TS-000016-055    \$35,000</p> <p style="padding-left: 100px;">\$35,000</p> <p> <u>Project Manager/Assignments</u>                      PM TDD: Madhusudhan, Galappa                      PM UTL:                      PM LAD:                      PM UDCD:                      PM CPTED:                 </p> <p> <u>Project Description</u>                      Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.                 </p> <p> <u>Monthly Remarks</u>                      NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.                 </p>																							
<p><b>Survey</b></p>																							

Apr 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>02901 North Shore Drive NB @ Maple Ridge Road</b>			NA	NA	NA	01/20	01/20	04/20	02/20	NA	NA	NA	NA	NA	NA	NA	NA	03/20	04/20	04/20	04/20	06/20	07/20	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max				Install 6'x8' concrete bus stop pad with bench				In house design. Final construction package submitted to UDCD on 3/5/2020. Part of UDCD Task Order #42.													
4YP202-02901			PM UTL:																					
TS-000013-047	\$0		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								
<b>02902 North Shore Drive EB @ Northgate Square</b>			02/20	NA	05/20	NA	08/20	04/21	04/21	07/20	TBD	NA	08/20	03/21	TBD	TBD	NA	04/21	05/21	05/21	06/21	09/21	09/21	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max				Install 8'x8' concrete bus stop pad with bench				Task Order #20 - NTP with design issued on 2/5/2020. Right of entry survey letter sent on 2/25/2020. Survey is in progress.													
4YP202-02902			PM UTL:																					
TS-000013-045	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Survey</b>																								
<b>03132 Old Keene Mill Road EB @ Greeley Boulevard</b>			11/16	NA	07/17	10/18	11/18	07/19	05/19	12/18	NA	NA	01/19	01/19	NA	NA	NA	06/19	07/19	07/19	08/19	03/20	12/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Springfield	PM TDD: Vanzandt, Mark				Install bus shelter, curb & gutter, and sidewalk connection to existing ramp.				Final construction package submitted to UDCD on 6/24/19. Building permit received 5/3/19. Part of UDCD Task Order #35. Construction NTP 8/23/19, construction completion scheduled 12/20/19. Substantially complete 12/9/19. VDOT permit release requested 12/13/19. Punch list being addressed. Building inspection of shelter passed 12/17/19.													
4YP202-03132			PM UTL:																					
TS-000018-022	\$50,000		PM LAD: Alcon, Kelly																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Post-Construction</b>																								
<b>03160 Richmond Highway NB @ Holly Hill Road</b>			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Mount Vernon	PM TDD: Madhusudhan, Galappa				Replace existing shelter, pad, bench, and trash can with new concrete bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.													
4YP202-03160			PM UTL:																					
TS-000016-054	\$50,000		PM LAD:																					
	\$50,000		PM UDCD:																					
			PM CPTED:																					
<b>Survey</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>03217-Rolling Rd SB @ Edinburgh Dr</b>			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	06/20	NA	NA	NA	10/20	12/20	12/20	12/20	06/21	06/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark				Install shelter, bench, and trashcan.				Final plans submitted 10/8/19. Land acquisition authorization 1/9/2020. Land rights on 0 of 1 properties have been acquired. Agreement has been reached with property owner. Property owner is awaiting COVID 19 issues to subside prior to executing agreement.												
4YP202-03217			PM UTL:																				
TS-000016-051	\$50,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>03397 South Lakes Dr NB @ Tanbark Dr</b>			01/19	03/19	05/19	NA	08/19	09/19	11/19	NA	NA	NA	09/19	12/19	NA	NA	NA	01/20	02/20	02/20	02/20	06/20	04/20
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Vanzandt, Mark				Relocate bus stop to farside of intersection. Install pad, curb ramps, and crosswalk.				VDOT permit received 11/22/19. Land acquisition completed 12/26/19. Final construction package submitted to UDCCD 1/10/2020. UDCCD Task Order #40. Construction NTP 3/2/2020, construction completion scheduled for 4/30/2020. Schedule adjusted due to contract duration.												
4YP202-03397			PM UTL:																				
TS-000013-043	\$50,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>03807 Wiehle Avenue NB @ North Shore Drive</b>			02/20	TBD	05/20	TBD	08/20	08/21	08/21	10/20	TBD	NA	12/20	07/21	TBD	TBD	NA	08/21	09/21	09/21	09/21	12/21	12/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Hojatzadeh, Max				Install bus pad with bench & trash can, add curb-abutted sidewalk to intersection of Wiehle Ave and North Shore Dr.				Task Order #20 - NTP with design issued on 2/5/2020. Right of entry survey letter sent 2/25/2020. Survey is in progress.												
4YP202-03807			PM UTL:																				
TS-000013-046	\$0		PM LAD:				Add CG-12 to both corners of intersection & 50' sidewalk tying into existing sidewalk																
	\$0		PM UDCCD:																				
			PM CPTED:																				
<b>Survey</b>																							
<b>03817-Wiehle Ave NB @ North Shore Dr</b>			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	06/20	TBD	TBD	NA	10/20	12/20	12/20	12/20	06/21	06/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Braddock		PM TDD: Vanzandt, Mark				Install shelter, bench, and trashcan.				Land acquisition notice to proceed 1/23/2020. Land rights on 0 of 1 properties have been acquired. Reston DRB application pending panel review. Review has been postponed due to COVID 19.												
4YP202-03817			PM UTL:																				
TS-000013-044	\$50,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							

Apr 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>04444 Chain Bridge Road NB @ Tysons One Place</b>			02/20	NA	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011			PM TDD: Hojatzadeh, Max				install 150' of 5' wide missing concrete sidewalk				NTP with design issued 2/28/2020. Survey notification letter mail out on 2/19/2020. Survey is in progress Schedule to be developed upon survey completion.												
4YP202-04444			PM UTL:																				
TS-000017-040	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Survey</b>																							
<b>06118-Rolling Rd NB @ Edinburgh Dr</b>			04/19	06/19	09/19	10/19	02/20	09/20	09/20	NA	NA	NA	NA	NA	NA	NA	NA	10/20	12/20	12/20	12/20	06/21	06/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark				Install shelter, bench, and trashcan.				Final design underway.												
4YP202-06118			PM UTL:																				
TS-000016-052	\$50,000		PM LAD:																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>06262 Jones Branch Dr EB @ Lincoln Center Ct</b>			11/18	02/19	07/19	NA	08/19	06/20	01/20	10/19	NA	NA	10/19	01/20	NA	NA	NA	03/20	04/20	05/20	06/20	03/21	09/20
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Shahnaj, Sonia				Install concrete loading pad				Construction authorized on 3/17/2020. Part of UDCD Task Order #42.												
4YP202-06262			PM UTL: Nguyen, Tan																				
TS-000017-034	\$30,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>5000824-Columbia Pike NB @ Rose Ln</b>			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mason		PM TDD: Hojatzadeh, Max				Bus Shelter Replacement				Project will be completed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020. Building permit to be obtained.												
4YP202-5000824			PM UTL:																				
TS-000015-019	\$0		PM LAD:																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
5000874-Columbia Pike NB @ Whispering Ln			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5000874 TS-000015-018	Mason \$0 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Bus Shelter Replacement				<u>Monthly Remarks</u> Project will be completed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020. Building permit to be obtained.						On Hold <input type="checkbox"/>							
<b>Construction</b>																								
5000935 Columbia Pike SB @ Marshall Drive			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	12/21	04/22	04/22
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5000935 TS-000015-022	Mason \$50,000 \$50,000		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Install concrete loading pad, retaining wall, concrete sidewalk, curb ramps, bench, along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.						On Hold <input type="checkbox"/>							
<b>Survey</b>																								
5000999 Carlin Springs Road NB, North of 7-11			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/20	12/21	12/21	12/21	12/21	04/22	04/22
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5000999 TS-000015-025	Mason \$20,000 \$20,000		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Install loading pad, sidewalk along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.						On Hold <input type="checkbox"/>							
<b>Survey</b>																								
5001008 Carlin Springs Road NB @ Columbia Pike			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	12/21	04/22	04/22
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5001008 TS-000015-024	Mason \$20,000 \$20,000		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Install loading pad, sidewalk along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.						On Hold <input type="checkbox"/>							
<b>Survey</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
5001052 Leesburg Pike EB @ Glen Carlyn Road			02/20	NA	NA	09/20	11/21	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5001052 TS-000015-023		Mason																					
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Madhusudhan, Galappa				Replace existing shelter, pad, bench, and curb ramps with new concrete bus shelter pad, bike rack, bench, loading pad, and curb ramps along with drainage improvements and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.												
			PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
Survey																							
5001309-Lee Hwy NB @ Windsor Dr			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5001309 TS-000017-036		Providence																					
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Hojatzadeh, Max				Bus Shelter Replacement				Project will be completed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020. Building permit to be obtained.												
			PM UTL:																				
			PM LAD:																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
5001318-Lee Hwy NB @ Meadow View Rd			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5001318 TS-000017-037		Providence																					
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Hojatzadeh, Max				Bus Shelter Replacement				Project will be completed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020. Building permit to be obtained.												
			PM UTL:																				
			PM LAD:																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
5001327-Lee Hwy NB @ Lawrence Dr			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5001327 TS-000017-035		Providence																					
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Hojatzadeh, Max				Bus Shelter Replacement				Project will be completed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020. Building permit to be obtained.												
			PM UTL:																				
			PM LAD:																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
<b>5001841-Mt Vernon Memorial Hwy EB @ Forest Haven Dr</b> Bus Stop Improvements 124/400-C40011 4YP202-5001841 TS-000016-053 Mount Vernon \$0 \$0 Project Manager/Assignments: PM TDD: Hojatzadeh, Max; PM UTL: ; PM LAD: ; PM UDCCD: Carlin, Craig; PM CPTED: ; Project Description: Bus Shelter Replacement Monthly Remarks: Project will be completed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020. Building permit to be obtained.																						On Hold	<input type="checkbox"/>					
<b>5002153 Columbia Pike WB near Leesburg Pike</b> Bus Stop Improvements 124/400-C40011 4YP202-5002153 TS-000015-020 Mason \$50,000 \$50,000 Project Manager/Assignments: PM TDD: Madhusudhan, Galappa; PM UTL: ; PM LAD: ; PM UDCCD: ; PM CPTED: ; Project Description: Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.																						On Hold	<input type="checkbox"/>					
<b>5002154 Columbia Pike EB near Leesburg Pike</b> Bus Stop Improvements 124/400-C40011 4YP202-5002154 TS-000015-021 Mason \$50,000 \$50,000 Project Manager/Assignments: PM TDD: Madhusudhan, Galappa; PM UTL: ; PM LAD: ; PM UDCCD: ; PM CPTED: ; Project Description: Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.																						On Hold	<input type="checkbox"/>					
<b>Birch St. Sidewalk</b> Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-04800 ST-000003-048 Dranesville \$1,700,000 \$0 Project Manager/Assignments: PM TDD: Hojatzadeh, Max; PM UTL: Nguyen, Tan; PM LAD: Shubert, Beth; PM UDCCD: Samiyi, Bijan; PM CPTED: Harrell, William Project Description: Approximately 700 LF of concrete sidewalk on west side of Birch Street from Grove Avenue to existing Falls Church City sidewalk Monthly Remarks: Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction substantially complete on 11/22/19. Nutrient Credits Assignment Agreement document submitted to VDOT on 1/13/2020. VDOT punch list addressed. Reinspection completed 3/4/2020																						On Hold	<input type="checkbox"/>					

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Rt. 123 @ Jermantown Rd.			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	07/20		
<b>Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Lauretti, Francesco						Add right turn lanes on northbound and southbound						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.</b> All utility relocations are complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. VDOT signal timing approval received 7/9/19. Traffic signal shop drawings approved by VDOT 1/30/2020. Construction is 50% complete. Schedule adjusted to allow for additional time needed to deliver and construct traffic signals.										
RSP101-01400		PM UTL: Yusufoglu, Eldar						Route 123, including drainage																	
2G40-028-012	\$2,500,000	PM LAD: Lefcourt, Eric						improvements																	
	\$0	PM UDCCD: Samiyi, Bijan																							
			PM CPTED:																						
<b>Construction</b>			01/20	05/20	08/20	NA	12/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	05/21	06/21	07/21	08/21	11/21	11/21		
<b>Reston Bike Share Phase II</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill		PM TDD: Shahnaj, Sonia						Installation of 21 bike share stations. 17 of the stations are in parking lane. Improvements are necessary for several stations including curb ramps for 2 stations and concrete pads for 3						VDOT LUP permit approved on 12/6/19 for 17 of the 21 bike share stations within parking lane. Draft construction package submitted for one of the stations, Station #5 which requires concrete pad. Countywide Permit was approved on 3/23/2020 for the station. Final design for Station#5 is being updated to address UDCCD comment received on 3/16/2020. Task Order proposal approved and NTP was issued on 1/31/2020 for 4 of the stations involving curb ramps, concrete pads and road diet. Survey notification letters were sent on 1/7/2020. Survey is expected to be completed in April 2020.										
TS-000026-001-0		PM UTL:																							
TS-000026-001	\$0	PM LAD:																							
	\$0	PM UDCCD: Carlin, Craig																							
			PM CPTED:																						
<b>Pre-Design</b>			NA	NA	NA	03/19	06/19	08/19	08/19	NA	NA	NA	NA	NA	NA	NA	NA	10/19	10/19	10/19	11/19	03/20	03/20		
<b>Chain Bridge Road @ Wasp Lane RRFB</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
<b>Capital Projects - Dranesville District</b>			PM TDD: Fasceski, Jeff						Install Rapid Flash Rectangular Beacon (RRFB) and crosswalk on Chain Bridge Road at Wasp Lane						<b>TPP ID#692.</b> Construction NTP 12/9/19, construction completion scheduled 3/8/2020. Substantially complete 3/3/2020. This project was constructed under the Countywide Permit.										
303/300-C30010	Dranesville	PM UTL:																							
ST-000005-002-0		PM LAD:																							
ST-000005-002	\$100,000	PM UDCCD: Stevens, Michael																							
	\$0	PM CPTED: Delmare, Lauren																							
<b>Post-Construction</b>			NA	NA	NA	NA	NA	12/19	12/19	NA	NA	NA	NA	NA	NA	NA	NA	12/19	12/19	12/19	12/19	01/20	01/20		
<b>Hutchinson Elementary School Crosswalk/Refuge Island</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
<b>Dranesville District</b>			PM TDD: Vanzandt, Mark						Construction median refuge island, crosswalk, and upgrade curb ramps.						CPTED completed the design of the project. Transferred to TDD for permit application and construction package development. VDOT land use permit submitted and approved on 12/4/19. Final construction package submitted to UDCCD on 12/4/19. Substantially complete 1/14/2020.										
303/300-C30010	Dranesville	PM UTL:																							
ST-000005-004-0		PM LAD:																							
ST-000005-004	\$0	PM UDCCD: Carlin, Craig																							
	\$0	PM CPTED:																							
<b>Post-Construction</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD		
<b>Stonecroft Boulevard Widening Sully Police Station</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Sully		PM TDD: Vanzandt, Mark						Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard						Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.										
009217-0			PM UTL: Nguyen, Tan																						
5G25-064-000	\$800,678		PM LAD: Kresge, Carol																						
	\$109,014		PM UDCCD:																						
			PM CPTED: Guarino, Michael																						
<b>Construction</b>																									
			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	04/20	04/20	05/20	06/20	02/19	06/21		
<b>Jefferson Manor Improvements Phase IIIA</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Lee		PM TDD: Turner, Latesa						Infrastructure reconstruction on Albemarle Drive in Jefferson Manor						Final construction package is in progress. Draft construction package submitted to UDCCD 9/24/19. VDOT permit received 10/3/19. VPDES Notice of Coverage received 8/30/19. SWPPP has been finalized. Final Plans approved 7/22/19. Utility relocations (WGL and FFX Water) are complete.										
2G25-097-000-0			PM UTL: Nguyen, Tan																						
2G25-097-000	\$3,500,000		PM LAD: Shubert, Beth																						
	\$0		PM UDCCD: Teshome, Demelew																						
			PM CPTED: Guarino, Michael																						
<b>Bid Advertisement</b>																									
			08/18	11/18	NA	08/19	08/20	12/20	04/21	07/20	NA	NA	09/20	04/21	NA	NA	NA	05/21	06/21	07/21	08/21	10/21	01/22		
<b>Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco						Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court						Task order approved 2/21/19. 2nd pre-final design is in progress.										
4YP201-PB009-C			PM UTL: Yusufoglu, Eldar																						
ST-000021-009	\$500,000		PM LAD: Baker, Lisa																						
	\$0		PM UDCCD:																						
			PM CPTED: Hamidi, AJ																						
<b>Design</b>																									
			06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	04/20	05/20	06/20	07/20	12/19	10/21		
<b>Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Lee		PM TDD: Ayers, Robert						Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park						<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> LAD NTP issued 9/6/17. Land acquisition complete 12/17/19. VDOT permit received 2/14/2020. SWPPP completed 3/27/2020. Final construction package to UDCCD on 4/3/2020 for signature. Utility relocations at GSA 45% complete. Dominion Energy construction is complete. Cox Comm relocation is underway.										
4YP201-PB023			PM UTL: Nguyen, Tan																						
ST-000021-023	\$5,500,000		PM LAD: Cate, Dennis																						
	\$0		PM UDCCD: Samiyi, Bijan																						
			PM CPTED:																						
<b>Utility Relocation</b>																									





Project Name		Apr 2020																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #		Permit Submission																				
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
<b>Silverbrook Rd./Southrun Rd. EB Left Turn Lane</b>		03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	04/20	NA	03/20	NA	NA	05/20	05/19	03/21
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Mount Vernon	PM TDD: Nabavi, Seyed							Add eastbound left turn lane on Silverbrook Road at Southrun Road							<b>TPP ID#B267.</b> Final construction package submitted to UDCD 3/5/2020. VDOT Land Use Permit received 1/13/2020. Final plans approved on 5/6/19. Land acquisition completed on 9/4/19.						
5G25-059-005-0		PM UTL: Maisel, Michael																				
5G25-059-005	\$1,750,000	PM LAD: Honnick, John																				
	\$0	PM UDCD: Stevens, Michael																				
		PM CPTED: Aguayo, Vanessa																				
<b>Utility Relocation</b>																						
<b>Old Courthouse Rd./Besley Rd. Realignment</b>		07/15	12/16	04/19	01/20	11/20	12/20	12/20	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	04/21	05/21	06/21	07/21	07/23	07/23
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Hunter Mill	PM TDD: Nabavi, Seyed							Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path							<b>TPP ID # 35.</b> Pre-final design distributed for review 1/29/2020. Utility relocation coordination is ongoing. The schedule for the project will be revised after utility coordination is complete.						
5G25-059-007-0		PM UTL: Maisel, Michael																				
5G25-059-007	\$13,000,000	PM LAD: Strayhorne, Robert																				
	\$0	PM UDCD: Lim, Vannak																				
		PM CPTED: Aguayo, Vanessa																				
<b>Design</b>																						
<b>Pohick Rd./Southrun Rd. Ped Intersection Imp</b>		11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	05/19	NA	02/19	03/19	04/19	05/19	02/20	03/20
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Mount Vernon	PM TDD: Roberson, Jeanmarie							Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road							<b>TPP ID#B278.</b> Construction NTP 6/26/19. Construction substantially complete 3/20/2020. Revised construction completion scheduled 3/26/2020. Construction duration extended 2 months due to weather delays.						
5G25-060-010-0		PM UTL: Nguyen, Tan																				
5G25-060-010	\$1,300,000	PM LAD: Glass, Lisa																				
	\$0	PM UDCD: Metafria, Fasika																				
		PM CPTED: Chellappa, Smitha																				
<b>Post-Construction</b>																						
<b>Hooes Rd./Newington Forest Ave Ped Intersection Imp</b>		01/16	03/16	07/16	01/17	05/17	09/18	01/19	08/17	NA	NA	02/18	04/18	05/18	09/18	NA	02/19	03/19	04/19	05/19	03/19	07/19
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Mount Vernon	PM TDD: Nabavi, Seyed							Construct 5-foot concrete sidewalk along the south side of Newington Forest Avenue from Treasure Tree Court to Hooes Road, including pedestrian signals and crosswalk							<b>TPP ID#B279.</b> Construction substantially complete on 7/19/19. Re-inspection completed, awaiting permit release.						
5G25-060-011-0	Springfield	PM UTL: Yusufoglu, Eldar																				
5G25-060-011	\$750,000	PM LAD: Najeeb, Mohammed																				
	\$550,000	PM UDCD: Bajracharya, Sanjala																				
		PM CPTED: Aguayo, Vanessa																				
<b>Post-Construction</b>																						

Apr 2020

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
<b>Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.</b>		07/16	10/16	05/17	03/18	11/19	05/19	05/20	01/19	NA	NA	01/19	07/19	02/19	12/19	NA	05/20	05/20	05/20	06/20	05/20	11/20
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Pedestrian Improvements 2014		PM TDD: Turner, Latesa					Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road					<b>TPP ID#090.</b> Final plans distributed for review on 11/14/19. Land acquisition completed 7/24/19. Utility relocations are complete.										
304/300-C30050		PM UTL: Maisel, Michael																				
5G25-060-020-0		PM LAD: Najeeb, Mohammed																				
5G25-060-020		PM UDCCD: Stevens, Michael																				
		PM CPTED: Askarzadeh, Negin																				
		On Hold <input type="checkbox"/>																				
<b>Design</b>																						
<b>Braddock Rd. Walkway - Carlbern Dr.- Clubside Ln</b>		02/16	09/16	02/17	06/17	01/18	08/18	01/19	09/17	NA	NA	10/17	10/18	04/18	08/19	NA	02/19	02/19	03/19	03/19	05/19	10/19
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Pedestrian Improvements 2014		PM TDD: Dresser, John					Construct approximately 1,150 LF of 5-foot concrete sidewalk along the south side of Braddock Road					<b>TPP ID#095.</b> CN phase 1 (fence relocation) was completed 3/28/19 to allow access for the gas line relocation to resume. The gas line relocation was completed 8/9/19. CN phase 2 (sidewalk installation) NTP given to the contractor on 8/12/19. Construction was substantially completed on 10/21/19. VDOT punchlist completed. Re-inspection requested.										
304/300-C30050		PM UTL: Nguyen, Tan																				
5G25-060-022-0		PM LAD: Glass, Lisa																				
5G25-060-022		PM UDCCD: Lim, Vannak																				
		PM CPTED:																				
		On Hold <input type="checkbox"/>																				
<b>Post-Construction</b>																						
<b>Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.</b>		12/17	02/18	08/18	09/19	03/21	06/21	06/21	05/20	07/20	NA	08/20	04/21	05/21	09/21	NA	07/21	08/21	09/21	10/21	06/22	06/22
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Pedestrian Improvements 2014		PM TDD: El Kaissi, Mohamad					Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123					<b>TPP ID#102.</b> 2nd Pre-final design plans submitted to VDOT on 2/25/2020. Utility relocation design in progress (DVP, Verizon, Zayo Vault relo, Cox, FFX Water). DVP and Verizon utility easements may be required. Schedule adjusted due to VDOT delay in submitting comments.										
304/300-C30050		PM UTL: Maisel, Michael																				
5G25-060-023-0		PM LAD: Najeeb, Mohammed																				
5G25-060-023		PM UDCCD:																				
		PM CPTED: Askarzadeh, Negin																				
		On Hold <input type="checkbox"/>																				
<b>Design</b>																						
<b>Edsall Road Walkway</b>		12/15	01/16	04/16	09/16	02/18	09/18	11/18	06/17	NA	NA	08/17	04/18	03/18	07/18	NA	02/19	03/19	04/19	05/19	07/19	09/19
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Pedestrian Improvements 2014		PM TDD: Hojatzadeh, Max					Construct approximately 1,060 LF of sidewalk along westbound Edsall Road and add signalized pedestrian crossing at Timber Forest Drive and Edsall Road					<b>TPP ID#113.</b> Construction substantially complete 9/5/19. Signal timings approved by VDOT on 8/26/19. Nutrient Credits Transfer Assignment Agreement document submitted to VDOT 10/17/19. Addressing VDOT punchlist received 2/12/2020.										
304/300-C30050		PM UTL: Yusufoglu, Eldar																				
5G25-060-024-0		PM LAD: Delli Carpini, Angelica																				
5G25-060-024		PM UDCCD: Metafria, Fasika																				
		PM CPTED: Chellappa, Smitha																				
		On Hold <input type="checkbox"/>																				
<b>Post-Construction</b>																						





Apr 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES</b>			06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	05/20	06/20	10/19	12/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive						<b>TPP ID# 165.</b> Mylar signed 4/1/2020, and electronic files of the final construction package submitted to UDCD on 4/9/2020. Bid advertisement 4/20/2020. Pre-bid meeting scheduled for 5/4/2020. Bid opening scheduled for 5/19/2020. VDOT permit received 3/4/2020. Land acquisition completed 1/30/2020. Utility relocations with gas and poles are underway.								
5G25-060-034-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-034		\$2,750,000	PM LAD: Monahan, Clyde																				
		\$0	PM UDCD: Cutler, Tom																				
			PM CPTED: Luo, Caijun																				
<b>Bid Advertisement</b>																							
<b>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</b>			02/16	09/16	04/17	02/18	12/19	09/18	08/20	01/18	02/20	NA	02/20	06/20	06/20	10/20	NA	09/20	10/20	11/20	01/21	06/19	08/21
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Marsh, Dennis						Construct approximately 950 LF of 8-foot concrete sidewalk along northbound side of Rolling Road						<b>TPP ID#167.</b> Final plan PDF submission expected 4/20/2020. Project Data Sheet approved on 10/10/19. First phase of land acquisition completed 7/29/19. Utility relocations (water, gas, and fiberoptics) in progress. Gas NTP issued on 8/28/19. Second LAD NTP issued on 2/5/2020. Land rights on 0 of 3 properties have been acquired.								
5G25-060-036-0			PM UTL: Maisel, Michael																				
5G25-060-036		\$2,500,000	PM LAD: Alcon, Kelly																				
		\$0	PM UDCD: Stevens, Michael																				
			PM CPTED: Abifadel, Gibran																				
<b>Land Acquisition</b>																							
<b>Seminary Rd. Walkway - Magnolia Ln - Colfax Av</b>			09/16	01/17	08/17	03/18	04/19	06/19	09/19	06/18	NA	NA	08/18	09/19	02/19	04/19	NA	11/19	12/19	12/19	12/19	06/20	06/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Marsh, Dennis						900 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue						<b>TPP ID#169.</b> Construction NTP 12/16/19. Construction completion scheduled 6/15/2020. Construction 20% complete.								
5G25-060-038-0			PM UTL: Maisel, Michael																				
5G25-060-038		\$1,050,000	PM LAD: Monahan, Clyde																				
		\$0	PM UDCD: Abtey, Leykun																				
			PM CPTED: Qi, Maggie																				
<b>Construction</b>																							
<b>South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr</b>			05/17	NA	01/18	10/18	04/19	02/19	08/20	10/19	NA	NA	11/19	06/20	12/19	12/20	NA	09/20	10/20	11/20	12/20	02/21	06/21
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Hojatzadeh, Max						Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road						<b>TPP ID#175.</b> Final design approved. DRB approved the design. Received utilities relocation design. LAD NTP 11/4/19. Land rights on 6 of 10 properties have been acquired.								
5G25-060-039-0			PM UTL: Maisel, Michael																				
5G25-060-039		\$2,300,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCD: McCorkle, Lisa																				
			PM CPTED: Luo, Caijun																				
<b>Land Acquisition</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Sunrise Valley Dr. Walkway - Hitchcock Dr.- Colts Brook Dr																									
			06/18	08/18	02/19	10/19	02/20	01/21	01/21	NA	TBD	NA	05/20	12/20	01/21	06/21	NA	06/21	07/21	08/21	09/21	04/22	04/22		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
Pedestrian Improvements 2014			PM TDD: Shahnaj, Sonia				Construct 6-foot asphalt				TPP ID#176. VDOT comments on Final design received on 3/27/2020 and resubmitted on 4/3/2020 for review. UFI was held on 3/17/2020. Utility relocation design is in progress.														
304/300-C30050 Hunter Mill			PM UTL: Pugh, Richard				walkway on north side of Sunrise																		
5G25-060-040-0			PM LAD: Shubert, Beth				Valley Drive																		
5G25-060-040 \$900,000			PM UDCCD: Cutler, Tom																						
\$0			PM CPTED: Steinhilber, Will																						
Design																									
Great Falls St. Walkway - I-66 - North West St																									
			10/15	01/16	TBD	07/17	09/18	11/18	05/19	12/17	NA	NA	12/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	09/19	01/21		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
Pedestrian Improvements 2014			PM TDD: Beall, James				Construct approximately 1,400				TPP ID#202. Bids opened 9/25/19. Utility relocations are complete. Notice of Award sent to Contractor 10/28/19. Pre-construction meeting held 1/6/2020. Construction NTP 1/13/2020, construction completion scheduled 1/11/2021.														
304/300-C30050 Dranesville			PM UTL: Yusufoglu, Eldar				LF of sidewalk and curb and				Construction 30% complete. Construction bundled with Project ST-000036-003 North West Street Sidewalk.														
5G25-060-042-0			PM LAD: Cate, Dennis				gutter along the east side of																		
5G25-060-042 \$3,250,000			PM UDCCD: Engida, Samuel				Great Falls Street																		
\$0			PM CPTED: Qi, Maggie																						
Construction																									
Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave																									
			11/17	12/17	11/18	06/19	08/20	05/21	05/21	05/20	05/20	NA	09/20	04/21	05/21	07/21	NA	06/21	07/21	08/21	09/21	05/22	05/22		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
Pedestrian Improvements 2014			PM TDD: Zahirieh, Shahla				Construct 1,500 LF of 8-foot wide				TPP ID#205. Final design is in progress. Final plats in progress.														
304/300-C30050 Mason			PM UTL: Pugh, Richard				walkway along north side of																		
5G25-060-043-0			PM LAD: Honnick, John				Little River Turnpike to both west																		
5G25-060-043 \$4,250,000			PM UDCCD:				of and east of Roberts Avenue																		
\$0			PM CPTED: Lilley, Ronald																						
Design																									
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr																									
			08/17	11/17	07/18	04/20	09/20	07/20	07/21	06/20	07/20	NA	08/20	05/21	06/21	10/21	NA	09/21	10/21	11/21	12/21	04/22	12/22		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
Pedestrian Improvements 2014			PM TDD: Lauretti, Francesco				Construct 1,550 LF of 9-foot				TPP ID#234. Pre-final design is in progress.														
304/300-C30050 Mason			PM UTL: Pugh, Richard				wide, curb abutted sidewalk																		
5G25-060-044-0			PM LAD: Honnick, John																						
5G25-060-044 \$6,750,000			PM UDCCD: Metafria, Fasika																						
\$0			PM CPTED: Qi, Maggie																						
Design																									

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct		06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	12/19	01/20	01/20	03/20	08/19	08/20									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mason	PM TDD:	Lauretti, Francesco				Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter						<b>TPP ID#235.</b> Construction NTP 3/23/2020, construction completion scheduled for 8/20/2020. Final construction package submitted to UDCD 12/12/19. Revised VDOT permit received 11/8/19. Fairfax Water relocation plans received 9/17/19. SWPPP finalized on 8/26/19. VPDES Notice of Coverage received 8/20/19. Land acquisition completed 5/21/19. Utility relocations are complete. Schedule adjusted due to contract duration. Construction is 10% complete.																		
5G25-060-045-0		PM UTL:	Nguyen, Tan																												
5G25-060-045	\$1,750,000	PM LAD:	Bailey, Stephen																												
	\$0	PM UDCD:	Stevens, Michael																												
		PM CPTED:	Abifadel, Gibran																												
Construction																															
Lincolnia Rd Sidewalk & Spot Improvements		02/20	NA	NA	07/20	05/21	08/21	08/21	10/20	NA		11/20	07/21	08/21	09/21		11/21			02/21	08/21	08/21									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050		PM TDD:	Nabavi, Seyed				Construct 1000 LF of new sidewalk to connect pedestrian facilities along North Chambliss St and Lincolnia Rd from the Lincolnia Senior Center to existing sidewalk at the Linmar Community						Pre-final design is in progress. Intermediate comments received on 3/3/2020. Task order was approved on 2/3/2020. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement.																		
5G25-060-048-0		PM UTL:																													
5G25-060-048	\$0	PM LAD:																													
	\$0	PM UDCD:																													
		PM CPTED:																													
Design																															
Route 1 at Fairhaven-Quander		02/19	NA	NA	09/19	06/20	07/20	10/20	06/20	NA	NA	06/20	10/20	NA	NA	NA	11/20	12/20	01/21	02/21	03/21	06/21									
Route 1-RHPTI Ped Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mount Vernon	PM TDD:	Zahirieh, Shahla				Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection						<b>TPP ID #188.01.</b> 2nd Pre-final design plans in progress.																		
5G25-061-028-0		PM UTL:																													
5G25-061-028	\$125,000	PM LAD:	Monahan, Clyde																												
	\$0	PM UDCD:	Stevens, Michael																												
		PM CPTED:	Luo, Caijun																												
Design																															
Reston Pkwy - DTR WB On-Ramp		06/17	08/17	12/17	05/18	04/19	02/20	06/20	08/19	NA	NA	09/19	05/20	NA	NA	NA	07/20	08/20	09/20	10/20	05/21	07/21									
RMAG Phase II 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Hunter Mill	PM TDD:	Lauretti, Francesco				Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades						<b>TPP ID# 189.07 RMAG ID# 7</b> 4th final plans distributed for review 3/24/2020. Revised final plat received 2/19/2020. LAD NTP 9/6/19. Land rights on 0 of 1 properties have been acquired.																		
5G25-062-007-0		PM UTL:	Nguyen, Tan																												
5G25-062-007	\$600,000	PM LAD:	Monahan, Clyde																												
	\$0	PM UDCD:																													
		PM CPTED:																													
Land Acquisition																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	05/18	04/19	02/19	05/20	NA	NA	NA	NA	NA	NA	NA	NA	05/20	06/20	06/20	06/20	05/21	11/20
<p><b>RMAG Phase II 2014</b>  <b>304/300-C30050</b> Hunter Mill  <b>5G25-062-008-0</b> \$750,000  <b>5G25-062-008</b> \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Lauretti, Francesco                      PM UTL: Nguyen, Tan                      PM LAD:                      PM UDCCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 189.08 RMAG ID# 8</b> 4th final design distributed for review 3/24/2020. Crosswalk study resubmitted 10/10/19.</p>																							
Design <input type="checkbox"/>																							
Bluement Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	04/20	03/20	01/21	04/20	NA	NA	04/20	12/20	TBD	TBD	NA	03/21	03/21	03/21	05/21	03/21	04/22
<p><b>RMAG Phase II 2014</b>  <b>304/300-C30050</b> Hunter Mill  <b>5G25-062-011-0</b> \$650,000  <b>5G25-062-011</b> \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Fasceski, Jeff                      PM UTL: Pugh, Richard                      PM LAD: Monahan, Clyde                      PM UDCCD:                      PM CPTED: Xiong, Yuqing</p> <p><u>Project Description</u>                      Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluement Way</p> <p><u>Monthly Remarks</u>  <b>TPP ID#189.11 RMAG ID#38.</b> Comments from second advanced copy being addressed. Waiting for revised plat to submit for review.</p>																							
Design <input type="checkbox"/>																							
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
<p><b>RMAG Phase II 2014</b>  <b>304/300-C30050</b> Hunter Mill  <b>5G25-062-014-0</b> \$140,000  <b>5G25-062-014</b> \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Zahirieh, Shahla                      PM UTL:                      PM LAD: Monahan, Clyde                      PM UDCCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Provide pedestrian crosswalk on the east leg of the intersection</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 189.17. RMAG II ID# 17</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwok at the intersection of Sunrise Valley Drive and Reston Parkway.</p>																							
Construction <input checked="" type="checkbox"/>																							
Sunrise Valley Dr. Bike Lanes – Glade Dr to Edmund Halley Dr			08/18	05/18	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<p><b>RMAG Phase II 2014</b>  <b>304/300-C30050</b> Hunter Mill  <b>5G25-062-016-0</b> \$1,600,000  <b>5G25-062-016</b> \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED: Wynands, Nicole</p> <p><u>Project Description</u>                      Narrow median between Reston Parkway and Fairfax County Parkway to provide off-road bike lanes in each direction from Glade Drive to Edmund Halley Drive</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 189.16 /RMAG II ID# 16.</b> Project is on hold pending re-evaluation of project scope from CPTED.</p>																							
Design <input checked="" type="checkbox"/>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC			03/17	08/17	12/17	06/18	01/19	10/19	01/20	12/18	NA	NA	12/18	08/19	09/19	04/20	NA	04/20	05/20	05/20	05/20	01/21	11/20		
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Braddock		PM TDD: Zahirieh, Shahla						Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk						TPP ID#B285. Draft construction package submitted to UDCD 3/5/2020. LAD completed 8/23/19. Final plans were approved on 1/2/2020. VDOT permit received 2/7/2020. Utility to be completed by 4/30/2020.										
5G25-063-002-0			PM UTL: Pugh, Richard																						
5G25-063-002	\$2,000,000		PM LAD: Strayhorne, Robert																						
	\$0		PM UDCD: Bajracharya, Sanjala																						
			PM CPTED: Lind, Adam																						
<b>Utility Relocation</b>																									
West Ox Rd. Trail - Penderbrook Rd. - Route 50			06/17	NA	01/18	07/18	04/19	11/19	07/19	11/18	NA	NA	11/18	06/19	01/19	06/19	NA	09/19	10/19	10/19	11/19	12/20	02/20		
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Sully		PM TDD: Marsh, Dennis						Install approximately 1,900 LF of 6 foot concrete walkway along southbound West Ox Road from Ox Hill Road to Route 50						TPP ID#B300. Construction NTP 11/11/19. Construction completion scheduled 3/5/2020. Substantially complete 2/28/2020. Punchlist being addressed.										
5G25-063-005-0			PM UTL: Maisel, Michael																						
5G25-063-005	\$1,200,000		PM LAD: Najeeb, Mohammed																						
	\$0		PM UDCD: Engida, Samuel																						
			PM CPTED: TBD, To Be Determined																						
<b>Post-Construction</b>																									
Westmoreland St. Bike Lanes - N. of Rosemont Dr.			10/17	10/17	03/18	08/18	04/20	09/19	06/20	03/19	NA	NA	03/19	06/20	NA	NA	NA	07/20	07/20	07/20	08/20	08/20	12/20		
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive						TPP ID#187. Final plans distributed for review on 4/2/2020. LAD NTP 3/22/19. Land rights on 2 of 3 properties have been acquired.										
5G25-063-009-0			PM UTL: Maisel, Michael																						
5G25-063-009	\$550,000		PM LAD: Finnell, Richard																						
	\$0		PM UDCD: Engida, Samuel																						
			PM CPTED:																						
<b>Land Acquisition</b>																									
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	01/21		
<b>County-Maintained Pedestrian Imp 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Beall, James						260 LF of 5-foot sidewalk along north side of North West Street						TPP ID#B294. Bid advertisement 8/26/19. Bid opening 9/25/19. Utility relocations are complete. Notice of Award sent to Contractor 10/28/19. Pre-construction meeting held 1/6/2020. Construction NTP 1/13/2020, construction completion scheduled 1/11/2021. Construction 20% complete. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.										
ST-000036-003-0			PM UTL: Maisel, Michael																						
ST-000036-003	\$1,100,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCD: Engida, Samuel																						
			PM CPTED: Qi, Maggie																						
<b>Construction</b>																									



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	10/17	11/18	03/20	01/19	05/20	11/18	NA	NA	03/19	10/19	12/19	07/20	NA	06/20	06/20	06/20	07/20	03/20	04/21		
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill		PM TDD: Marsh, Dennis						Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road						<b>TPP ID#121</b> 2nd pre-final plans pdfs sent 3/30/2020. LAD NTP issued on 3/29/19. Land acquisition (6 of 6 properties) complete 10/4/19. Utility relocations (DVP, Gas, & Fiberoptics) in progress. Utility NTP 12/9/19. TMP plans approved 1/31/19.										
ST-000036-009-0			PM UTL: Maisel, Michael																						
ST-000036-009	\$2,500,000		PM LAD: Najeeb, Mohammed																						
	\$0		PM UDCC: McCorkle, Lisa																						
			PM CPTED: Harrell, William																						
<b>Utility Relocation</b>																									
Kirby Road Walkway - Chesterbrook ES - Halsey Rd.			04/16	10/16	09/17	07/18	01/20	01/19	05/20	12/18	NA	NA	12/18	04/19	08/19	05/20	NA	06/20	06/20	06/20	07/20	12/19	12/20		
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						<b>TPP ID#140.</b> Final plans submitted 1/27/2020. FFX Water relocation final design received 9/10/19. WGL relocation plan approved and VDOT permit received 10/11/19. CenturyLink utility relocation authorized 11/25/19. Land acquisition completed on 4/17/19. WGL and CenturyLink utility relocations are in progress.										
ST-000036-010-0			PM UTL: Pugh, Richard																						
ST-000036-010	\$1,100,000		PM LAD: Strayhorne, Robert																						
	\$0		PM UDCC: Stevens, Michael																						
			PM CPTED: Chellappa, Smitha																						
<b>Utility Relocation</b>																									
Kirby Road Walkway - Halsey Rd. - Franklin Ave			04/16	10/16	09/17	07/18	01/20	01/19	05/20	12/18	NA	NA	12/18	08/19	08/19	05/20	NA	06/20	06/20	06/20	07/20	12/19	12/20		
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						<b>TPP ID#141.</b> Final plans submitted 1/27/2020. FFX Water relocation final design received 9/10/19. WGL relocation plan approved and VDOT permit received 10/11/19. Land acquisition completed on 8/16/19. WGL utility relocations are in progress.										
ST-000036-011-0			PM UTL: Pugh, Richard																						
ST-000036-011	\$1,750,000		PM LAD: Strayhorne, Robert																						
	\$0		PM UDCC: Stevens, Michael																						
			PM CPTED: Chellappa, Smitha																						
<b>Utility Relocation</b>																									
Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines			01/18	04/18	02/19	04/20	05/21	11/20	12/21	07/20	10/20	NA	11/20	07/21	08/21	08/22	NA	05/22	06/22	07/22	09/22	11/21	09/23		
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Sully		PM TDD: Fasceski, Jeff						Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road						<b>TPP ID#162.</b> Pre-Final design underway. Received utility designation and test hole information on 4/7/2020. Information being incorporated to design to be evaluated for potential conflicts.										
ST-000036-013-0			PM UTL: Yusufoglu, Eldar																						
ST-000036-013	\$3,250,000		PM LAD: Alcon, Kelly																						
	\$0		PM UDCC:																						
			PM CPTED: Delmare, Lauren																						

Design



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>Construction</b>																									
Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	07/19	08/19	09/19	01/20	05/20	07/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>									On Hold <input type="checkbox"/>					
County-Maintained Pedestrian Imp - 2014			PM TDD: El Kaissi, Mohamad				Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				<b>TPP ID#180A.</b> Constuction NTP 1/27/2020. Construction completion scheduled 7/25/2020. Construction 10% complete. Signal timing approval received 4/3/2020.														
304/300-C30050	Lee		PM UTL: Maisel, Michael																						
ST-000036-014-0			PM LAD: Strayhorne, Robert																						
ST-000036-014	\$1,600,000		PM UDCC: Cutler, Tom																						
	\$0		PM CPTED: Bandy, Audra																						
<b>Construction</b>																									
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.			04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>									On Hold <input type="checkbox"/>					
County-Maintained Pedestrian Imp - 2014			PM TDD: Zahirieh, Shahla				Construct 5-foot sidewalk along west side of Old Mount Vernon Road				<b>TPP ID#191.</b> Final plans were approved on 1/23/18. LAD completed 5/2/18. VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Punchlist is complete. Permit release requested 12/13/19.														
304/300-C30050	Mount Vernon		PM UTL: Yusufoglu, Eldar																						
ST-000036-016-0			PM LAD: Shubert, Beth																						
ST-000036-016	\$1,525,000		PM UDCC: McCorkle, Lisa																						
	\$0		PM CPTED:																						
<b>Post-Construction</b>																									
Telegraph Road Walkway Ph III - Wilton to Farmington			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	03/19	01/19	04/19	NA	07/19	08/19	09/19	10/19	05/20	01/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>									On Hold <input type="checkbox"/>					
County-Maintained Pedestrian Imp - 2014			PM TDD: El Kaissi, Mohamad				Install 960 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				<b>TPP ID#180A.</b> Construction substantially complete 1/13/2020. VDOT signal timing approval received 2/17/2020. VDOT inspection 4/7/2020. Punchlist received 4/14/2020. Signal inspection pending.														
304/300-C30050	Lee		PM UTL: Maisel, Michael																						
ST-000036-018-0			PM LAD: Bailey, Stephen																						
ST-000036-018	\$950,000		PM UDCC: Cutler, Tom																						
	\$0		PM CPTED: Bandy, Audra																						
<b>Post-Construction</b>																									
Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	06/20	NA	05/20	06/20	07/20	09/20	11/19	05/21		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>									On Hold <input type="checkbox"/>					
County-Maintained Bike/Trail Imp - 2014			PM TDD: Hojatzadeh, Max				Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows				<b>TPP ID#B288.</b> Project delivery will follow Fairfax County Public Improvement Plan requirements. LDS approved Public Improvement plan on 11/8/19. VDOT Land Use Permit application submitted 2/4/2020. Addressing comments received 2/13/2020. Draft construction package submitted to UDCC on 1/2/2020. Dominion and Verizon relocations underway with Cox to follow. Schedule adjusted in April due to address comments response from VDOT permit.														
304/300-C30050	Braddock		PM UTL: Pugh, Richard																						
ST-000037-003-0			PM LAD: Baker, Lisa																						
ST-000037-003	\$3,000,000		PM UDCC: McCorkle, Lisa																						
	\$0		PM CPTED: Wynands, Nicole																						
<b>Utility Relocation</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates														
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Route 50 Trail			10/16	01/17	07/17	03/18	08/19	05/19	03/20	03/19	NA	NA	04/19	09/19	NA	NA	NA	04/20	04/20	04/20	04/20	04/20	08/20						
<b>County-Maintained Bike/Trail Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Springfield		PM TDD: Turner, Latesa			PM UTL: Maisel, Michael			PM LAD: Baker, Lisa			PM UDCCD: Cutler, Tom			PM CPTED: Steinhilber, Will			Construct 5-foot concrete sidewalk on south side of Route 50, up off ramp to West Ox Road, and terminating in Fairfax Town Center parking lot						<b>TPP ID#B303.</b> VDOT permit received 4/9/2020. CN authorization in progress. Received final design approval checklist 3/3/2020. Land acquisition completed 9/17/19.					
ST-000037-005-0		\$1,150,000																											
ST-000037-005		\$0																											
<b>Bid Advertisement</b>																													
			02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	10/18	11/18	11/18	12/18	10/19	10/19						
<b>Lorton Arts Access Road</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed			PM UTL:			PM LAD: Monahan, Clyde			PM UDCCD: Lim, Vannak			PM CPTED: Guarino, Michael			Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123						Construction substantially complete 10/30/19. VDOT permit released 3/12/2020. Bond release pending.					
TS-000020-001-0		\$1,742,414																											
TS-000020-001		\$0																											
<b>Post-Construction</b>																													
			11/11	NA	05/13	06/15	08/16	09/15	12/16	08/15	TBD	09/15	09/15	08/16	NA	NA	08/17	08/17	09/17	10/17	02/18	12/15	11/18						
<b>McLean Streetscape Phase III</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
315/300-C30080	Dranesville		PM TDD: Beall, James			PM UTL: Nguyen, Tan			PM LAD: Kresge, Carol			PM UDCCD: Stevens, Michael			PM CPTED: Lind, Adam			Chain Bridge Road from Laughlin Street to Corner Lane; Shell Drive to Center Street						<b>UPC #106945. VDOT Transportation Enhancement Grant Project approved on 11/8/11.</b> Construction substantially complete 11/27/18. VDOT permit released 4/19/19. LAP close-out is complete. As- builts have been sent to VDOT. Punch list is complete. Final invoice to VDOT submitted 2/12/2020.					
CR-000004-001-00003		\$2,750,000																											
CR-000004-001		\$444,371																											
<b>Post-Construction</b>																													