



County of Fairfax, Virginia

MEMORANDUM

DATE: January 19, 2021

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the January 2021 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Martha Coello, BRAC Coordinator
Anna Nissinen, Chief of Communications, Marketing and TDM Programs
Robin Geiger, Head of Communications, Transportation Marketing Section
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Rachad Davis, Transportation Marketing Section
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Section Chief, Capital Projects, CPTED
Lauren Delmare, Transportation Planner III, CPTED
Ajmal Hamidi, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

January 19, 2021

Page 2 of 4

David Loss, Transportation Planner III, CPTED
Don Moyer, Engineer III, CPTED
Ricky Foley, Sr. Right-of-Way Agent, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Tina Curtis, Transportation Planner II, TSD
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD
Tim Kutz, Transportation Planner II, TPD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
John Dresser, Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Francesco Lauretti, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Alex Tsybin, Engineering Technician III, TDD
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services
Ronald N. Kirkpatrick, Deputy Director, DPWES
Rona Courtney, Admin V, Directors Office, DPWES
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)
Ashgar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Carey F. Needham, Director, Building Design and Construction Division
Dennis Cate, Director, Land Acquisition Division (LAD)
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)
Vickie McEntire Anglin, County Surveyor, UDCD
Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD

Transportation Design Division Monthly Projects Status Report

January 19, 2021

Page 3 of 4

Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD
Janet Burns, Chief, Administrative Support Branch, Capital Facilities
Rob Hockersmith, Administrative Support Branch, Capital Facilities
Lisa McCorkle, Engineer IV, UDCD
Demelew Teshome, Engineer IV, UDCD
Larry Popoola, Sr. Engineer III, UDCD
Andy Royse, Engineer III, UDCD
Timothy Butler, Appraisal Manager, LAD
Rich Finnell, Project Coordinator, LAD
John Zeigler, Project Coordinator, LAD
John Honnick, Sr. Right-of-Way Agent, LAD
Lisa Baker, Sr. Right-of-Way Agent, LAD
Lisa Glass, Sr. Right-of-Way Agent, LAD
Clyde Monahan, Sr. Right-of-Way Agent, LAD
Beth Shubert, Sr. Right-of-Way Agent, LAD
Kelly Alcon, Right-of-Way Agent, LAD
Mohammed Najeeb, Right-of-Way Agent, LAD
Jim Strayhorne, Right-of-Way Agent, LAD
Dianne Love, Engineering Technician III, LAD
Kim Maye, Engineering Technician III, LAD
Donald Zelonis, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office
Dranesville District Supervisors Office
Hunter Mill District Supervisors Office
Lee District Supervisors Office
Mason District Supervisors Office
Mount Vernon District Supervisors Office
Providence District Supervisors Office
Springfield District Supervisors Office
Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering
Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties
Amir Salahshoor, Assistant Manager, Local Assistance Program
Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way
Alex Faghri, Land Use Specialist, Land Development
Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering
Bethany Mathis, Program Management Analyst, Programming and Investment Management
Vladica Krstic, Area Engineer, Traffic Engineering
Sofia Pinedo, L&D Quality Assurance
Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties
Claudia Llana, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties
John Russell, Engineering Supervisor, Materials QA

Transportation Design Division Monthly Projects Status Report

January 19, 2021

Page 4 of 4

Ronald Seale, Supervisor, Materials

Kari Fuhrman, Maintenance

Norman Whitaker, Director, Transportation Planning

Houda Ahmed Ali, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Michael Stablein, Washington Gas

Jeff Acierto, Cox Communication

Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

January 2021

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 50000 – FEDERAL & STATE GRANTS	1 – 4
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	5 – 22
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	23 – 33

Jan 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					

Cinderbed Bikeway - Cinderbed Rd. Bikeway	102/500-C50000	Lee	02/18	04/19	06/20	01/21	11/21	05/22	02/22	02/21	03/21	04/21	04/21	12/21	03/21	05/22	06/22	06/22	07/22	08/22	11/22	11/23	05/24
Project Manager/Assignments PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Engida, Samuel PM CPTED: Lilley, Ronald			Project Description Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						Monthly Remarks UPC #106143. TPP ID#122. Pre-final design distributed to various agencies for review 12/1/2020. Partial VDOT comments received. UFI held 12/1/2020. 1st submission to LDS completed 1/14/2021. Schedule adjusted due to environmental impacts delaying Intermediate plan submission.														

Design

Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria	102/500-C50000	Lee	02/18	08/18	03/19	08/20	05/21	02/22	11/21	01/21	NA	02/21	02/21	09/21	04/21	10/21	03/22	03/22	04/22	05/22	10/22	12/23	06/23
Project Manager/Assignments PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Glass, Lisa PM UDCCD: PM CPTED: Luo, Caijun			Project Description Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						Monthly Remarks UPC #109607. TPP ID# 182. Pre-final design distributed for review 8/27/2020. Utility relocation designs in progress.														

Design

Tyson's East Station to Great Falls Sidewalk	102/500-C50000	Countywide	03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/19	12/18	01/19	01/19	02/19	06/19	03/17	04/20
Project Manager/Assignments PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: Lim, Vannak PM CPTED: Shin, Sung			Project Description Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station						Monthly Remarks UPC #103262. TMSAMS ID# 35. Contract Award 6/5/19. Construction NTP 8/12/19, construction substantially completed 4/8/2020. Ribbon cutting ceremony held 5/28/2020. LAP closeout complete 8/26/2020. VDOT permit released 9/11/2020. As-built is in progress, anticipated 12/18/2020. Final invoice to be prepared.														

Post-Construction

Rt-7 sidewalk	102/500-C50000	Providence	04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18
Project Manager/Assignments PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCCD: McCorkle, Lisa PM CPTED:			Project Description Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange						Monthly Remarks UPC #103280. TMSAM ID# 32. Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT permit released 3/3/2020. Response to as-built comments submitted to VDOT for review. LAP closeout is in progress.														

Post-Construction

Jan 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt.7 Sidewalk under Rt.123 South Side
102/500-C50000 Providence
DCBPA-070 Hunter Mill
AA1400070-12 \$2,404,590
 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL: Yusufoglu, Eldar
 PM LAD: Shubert, Beth
 PM UDCCD: McCorkle, Lisa
 PM CPTED:

Project Description
 Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange

Monthly Remarks
UPC #103281. TMSAM ID# 32. Construction substantially complete 8/24/18. VDOT permit released 3/3/2020. Response to as-built comments submitted to VDOT for review. LAP closeout is in progress.

On Hold

Post-Construction

SW South side Soapstone to South Lakes	09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	06/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr
102/500-C50000 Hunter Mill
DCBPA-073
AA1400073-12 \$1,428,941
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD: Lefcourt, Eric
 PM UDCCD: Engida, Samuel
 PM CPTED: Lind, Adam

Project Description
 Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive

Monthly Remarks
UPC #103284. RMAG ID# 31. Construction substantially complete 6/8/2020. VDOT permit released 9/15/2020. LAP close-out completed. Final invoice to be prepared.

On Hold

Post-Construction

SW North side Soapstone to South Lakes	09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	07/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr
102/500-C50000 Hunter Mill
DCBPA-074
AA1400074-12 \$1,750,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD: Glass, Lisa
 PM UDCCD: Engida, Samuel
 PM CPTED: Lind, Adam

Project Description
 Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive

Monthly Remarks
UPC #103285. RMAG ID# 12. Construction substantially complete 6/8/2020. VDOT permit released 9/15/2020. As-builts completed 12/3/2020. LAP close-out is complete. Final invoice to be prepared.

On Hold

Post-Construction

	02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	02/20
--	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Jones Branch Connector - Final Design
102/500-C50000 Providence
JBC-093-093
AA1400093-13 \$60,000,000
 \$0

Project Manager/Assignments
 PM TDD: Dresser, John
 PM UTL: Yusufoglu, Eldar
 PM LAD: Baker, Lisa
 PM UDCCD:
 PM CPTED: Shin, Sung

Project Description
 Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes

Monthly Remarks
UPC #103907. CN phase began with contract signing on 12/28/16. Substantial Complete 2/3/2020. Ribbon cutting was held on 3/5/2020. All punch list items are complete. Final invoice to be prepared.

On Hold

Post-Construction

Jan 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt. 1-PH5-Virginia Lodge to Huntington Ave SW			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	12/18	02/19	03/19	06/19	09/16	03/20
RHPTI 102/500-C50000 RHPTI-080 AA1400080-12	Mount Vernon	\$1,500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Cate, Dennis PM UDCD: Engida, Samuel PM CPTED: Luo, Caijun				<u>Project Description</u> Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway				<u>Monthly Remarks</u> UPC #71851. Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially completed 3/3/2020. VDOT permit released 8/20/2020. As-built completed 12/4/2020. Signed Nutrient Credit Transfer Agreement submitted to VDOT for execution on 1/5/2021.												
Post-Construction																							
Sunset Hills/Town Center Pkwy			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	09/19	09/19	09/19	10/19	01/20	12/16	06/20
RMAG 102/500-C50000 RMAG-099 AA1400099-13	Hunter Mill	\$576,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCD: Lim, Vannak PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements				<u>Monthly Remarks</u> UPC #107437. RMAG ID#6. Construction NTP 3/18/2020. Signal timing approved 4/30/2020. Substantially complete 6/8/2020. LAP closeout complete 8/19/2020. VDOT permit released 8/20/2020. As-built is in progress. Final invoice to be prepared.												
Post-Construction																							
Sunrise V- S. Side Glade to Reston Pkwy			08/13	NA	12/13	07/14	08/15	01/17	11/18	08/15	NA	03/16	03/16	10/18	10/18	05/19	04/19	05/19	05/19	06/19	07/19	12/17	06/20
RMAG 102/500-C50000 RMAG-100 AA1400100-13	Hunter Mill	\$1,810,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCD: Lim, Vannak PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway				<u>Monthly Remarks</u> UPC #107438. RMAG ID# 7 & 8. Substantially complete 6/8/2020. Punch list completed. Reinspection requested. As-built is in progress.												
Post-Construction																							
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	05/21	02/20	NA	06/20	07/20	04/21	07/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23
RMAG 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill	\$13,401,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCD: Lim, Vannak PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct bicycle and pedestrian grade separated crossing				<u>Monthly Remarks</u> UPC #107439. RMAG ID# 5. Final design distributed for review on 12/8/2020. LAD NTP issued on 7/6/2020. Land rights on 1 of 7 properties have been acquired including donation of easements on 1 property. ROW authorization package submitted to VDOT on 2/28/2020 and approved on 6/9/2020. Utility relocation NTP for DEV transmission facilities issued on 7/1/2020 with relocation anticipated Summer 2021. Other utility relocation designs are on-going.												
Land Acquisition																							

Project Name		Jan 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Old Crthouse Rd.SRTS 102/500-C50000 SRTS-138 AA1400138-15	Hunter Mill \$1,300,000 \$0	05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	10/19	09/19	09/19	09/19	10/19	02/20	09/19	07/20	On Hold <input type="checkbox"/>
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
		PM TDD: Hojatzadeh, Max					Construct 5-foot concrete sidewalk along Old Courthouse Road					UPC #105990. TPP ID# 307. Funding via Safe Routes to School Grant. Substantially complete 7/15/2020. VDOT punchlist complete. As-built submitted to VDOT 1/12/2021. LAP close-out is in progress.											
		PM UTL: Nguyen, Tan																					
		PM LAD: Alcon, Kelly																					
		PM UDCD: Teshome, Demelew																					
		PM CPTED:																					
Post-Construction																							
		11/19	01/20	07/20	10/20	10/21	01/22	01/22	01/21	NA	04/21	05/21	12/21	TBD	TBD	06/22	08/22	09/22	10/22	01/23	07/23	07/23	On Hold <input type="checkbox"/>
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19	Hunter Mill \$250,000 \$0	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
		PM TDD: Lauretti, Francesco					Provide protected crosswalk at Beulah Road and Talisman Drive and bike lanes along Beulah Road for approximately 2,200 LF					UPC #113637. Pre-final design distributed for review 10/30/2020. Draft plats received 11/16/2020 and are under review. No nutrient credits transfer is required for this project.											
		PM UTL: Nguyen, Tan																					
		PM LAD:																					
		PM UDCD:																					
		PM CPTED: Stevens, Daniel																					
Design																							
		03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	09/21	10/21	11/21	03/22	03/22	On Hold <input type="checkbox"/>
Vienna Merrifield Bike Share 102/500-C50000 TF-000045-002-0 TF-000045-002	Providence \$0 \$0	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
		PM TDD: Zahirieh, Shahla					Installation of 7 bike share stations within the Vienna Merrifield area					7 bike share locations require different types of improvements to accommodate the new stations. Final design plans of the stations with concrete pad (Stations A, E, and F) are underway. Final design plans of the stations in existing parking lanes (Stations B, C, D, G) are underway. Utility coordination has been initiated with Cox Communications, Dominion Energy, and Verizon Business (MCI).											
		PM UTL: Nguyen, Tan																					
		PM LAD:																					
		PM UDCD:																					
		PM CPTED:																					
Design																							
Scotts Run Wilkwy TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13	Providence \$4,566,000 \$0	07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	12/20	On Hold <input type="checkbox"/>
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
		PM TDD: Dresser, John					Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park					UPC #110477. TMSAMS ID# 107. Construction is 100% complete. CN Award Authorization received from VDOT on 4/15/19. Construction NTP 7/8/19, Construction Substantial Completion was on 12/24/2020. Ribbon cutting is being scheduled for early February, 2021.											
		PM UTL: Nguyen, Tan																					
		PM LAD: Monahan, Clyde																					
		PM UDCD: Bhinge, Deepak																					
		PM CPTED: Aguayo, Vanessa																					
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Jan 2021

Jeff Todd Way Infiltration Basin	124/400-C40011	Mount Vernon	09/20	NA	NA	12/20	04/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	07/21	07/21	09/21	12/21	12/21
	2G40-021-001-0																						
	2G40-021-001	\$246,000																					
		\$0																					
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Nabavi, Seyed				Retrofit of existing Stormwater Management Pond on Jeff Todd Way to comply with SWM Performance and VDOT street acceptance requirements.				Pre-final design submitted to VDOT on 12/24/2020. Nutrient Credits reserved for the project on 11/25/2020.												
			PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				

On Hold

Design

VRE Rolling Road Station Parking Lot Expansion	124/400-C40011	Springfield	08/18	NA	03/19	10/20	06/21	06/21	01/22	04/21	NA	NA	05/21	12/21	NA	NA	NA	03/22	04/22	05/22	07/22	09/22	01/23
	2G40-055-000-A-0																						
	2G40-055-000	\$2,000,000																					
		\$0																					
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Fasceski, Jeff				Surface parking lot expansion				This project to be permitted through Land Development Services (LDS). 1st design submission accepted by LDS 10/6/2020. Partial LDS comments received and provided to consultant.												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Glass, Lisa																				
			PM UDCD: Bhinge, Deepak																				
			PM CPTED: Abifadel, Gibran																				

On Hold

Design

Giles Run & Laurel Hill	124/400-C40011	Mount Vernon	12/17	NA	08/18	11/19	03/21	04/20	08/21	01/21	NA	NA	02/21	08/21	NA	NA	NA	09/21	10/21	10/21	11/21	10/21	06/22
	2G40-067-000-0																						
	2G40-067-000	\$4,000,000																					
		\$0																					
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Turner, Latesa				Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development				This project will be permitted through the Land Development Services (LDS) review process. 1st submission to LDS on 11/18/19. Comments received and are being addressed. Project plats are being prepared. No utility issues. LAD NTP delayed due to additional time required for the consultant to address 1st LDS submission review comments, complete geotechnical investigations and obtain review agency (FCPA, UFM and Streetlight) approvals. LAD NTP anticipated February 2021. Schedule has been adjusted based on the design delay.												
			PM UTL: Pugh, Richard																				
			PM LAD: Baker, Lisa																				
			PM UDCD:																				
			PM CPTED: Borkowski, Tad																				

On Hold

Design

Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS	RMAG Phase II	Hunter Mill	03/18	06/18	05/21	11/21	04/22	03/23	03/23	01/22	04/22	NA	05/22	02/23	03/23	12/23	NA	12/23	01/24	02/24	03/24	10/24	10/24
	124/400-C40011																						
	2G40-085-002-0																						
	2G40-085-002	\$5,750,000																					
		\$0																					
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Shahnaj, Sonia				Install walkway on the north side of Sunrise Valley Drive				TPP ID# 189.04. RMAG ID# 4 Design Task Order approved on 1/4/2021 and NTP issued on 1/8/2021. Intermediate design is in progress.												
			PM UTL: Maisel, Michael																				
			PM LAD: Shubert, Beth																				
			PM UDCD:																				
			PM CPTED: Wynands, Nicole																				

On Hold

Design

Project Name		Jan 2021																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Town Center Parkway Bike Lanes		03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
																10/2018					On Hold <input checked="" type="checkbox"/>	
RMAG Phase II		<u>Project Manager/Assignments</u>					<u>Project Description</u>							<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill	PM TDD: Zahirieh, Shahla					Construct off-road bike lanes by reducing median and lane widths							TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.								
2G40-085-006-0		PM UTL: Nguyen, Tan																				
2G40-085-006	\$1,800,000	PM LAD:																				
	\$1,800,000	PM UDCCD:																				
		PM CPTED: Wynands, Nicole																				
Design																						
Innovation Center to Arrowbrook		06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	02/20	02/20	04/20	05/20	05/20	04/21
																On Hold <input type="checkbox"/>						
HMSAMS		<u>Project Manager/Assignments</u>					<u>Project Description</u>							<u>Monthly Remarks</u>								
124/400-C40011	Dranesville	PM TDD: Dresser, John					600 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK signal installation across Sunrise Valley Drive.							TPP ID# 190.06 HMSAMS ID# 7. Construction is 75% complete. Construction NTP was 5/4/2020. VDOT has agreed to accept maintenance responsibility for the HAWK signal. VDOT's approval of HAWK signal timings received 12/15/2020.								
2G40-086-007-0		PM UTL: Maisel, Michael																				
2G40-086-007	\$1,250,000	PM LAD: Monahan, Clyde																				
	\$1,250,000	PM UDCCD: Bajracharya, Sanjala																				
		PM CPTED: Abifadel, Gibran																				
Construction																						
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)		06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
																On Hold <input type="checkbox"/>						
HMSAMS		<u>Project Manager/Assignments</u>					<u>Project Description</u>							<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill	PM TDD: Roberson, Jeanmarie					Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links							TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020.								
2G40-086-014-A-0		PM UTL: Maisel, Michael																				
2G40-086-014	\$1,677,500	PM LAD:																				
	\$0	PM UDCCD: Stevens, Michael																				
		PM CPTED: Stevens, Daniel																				
Post-Construction																						
Monroe Street (Southern Segment, Monroe Manor to Dwight)		06/17	NA	09/18	11/19	11/20	05/21	05/21	07/20	10/20	NA	10/20	05/21	05/21	08/21	NA	07/21	07/21	08/21	08/21	04/22	04/22
																On Hold <input type="checkbox"/>						
HMSAMS		<u>Project Manager/Assignments</u>					<u>Project Description</u>							<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill	PM TDD: Roberson, Jeanmarie					Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links							TPP ID#190.13 HMSAMS ID# 13. Final plans distributed for review on 11/5/2020. Land acquisition NTP issued on 10/30/2020. Land rights on 3 of 7 properties have been acquired. Utilities - Three FFXWATER service meter relocation plans are included in the plans. Coordination with COX and Dominion Energy underway.								
2G40-086-014-B-0		PM UTL: Maisel, Michael																				
2G40-086-014	\$1,372,500	PM LAD: Alcon, Kelly																				
	\$0	PM UDCCD:																				
		PM CPTED: Stevens, Daniel																				
Land Acquisition																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)			03/20	NA	NA	06/20	10/20	01/22	01/22	03/21	NA	NA	04/21	11/21	NA	NA	NA	02/22	02/22	03/22	04/22	09/22	09/22
HMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Roberson, Jeanmarie						Upgrade curb ramps, crosswalks and pedestrian pushbuttons to all 4 corners						TPP ID# 190.13 HMSAMS ID# 13. Final design plans distributed for review on 10/27/2020. Land rights are required for the traffic signal. Project plat preparation underway.								
2G40-086-014-C-0			PM UTL: Nguyen, Tan																				
2G40-086-014	\$150,000		PM LAD: PM UDCD: PM CPTED: Stevens, Daniel																				
	\$0																						
Design																							
Sunrise Valley Drive (Route 286 to Innovation Street)			11/17	10/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
HMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Khorashadi, Brook						Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide off-road bike lanes by narrowing median and travel lane widths						TPP ID# 190.14 - HMSAMS ID#14. Project is on hold pending clarification of project scope from CPTED.								
2G40-086-015-0			PM UTL: PM LAD: PM UDCD: PM CPTED: Wynands, Nicole																				
2G40-086-015	\$6,100,000																						
	\$0																						
Design																							
Sunset Hills/Fairfax County Parkway			05/17	07/17	12/17	05/18	09/19	12/19	04/20	NA	NA	NA	NA	NA	NA	NA	NA	09/20	09/20	09/20	09/20	04/21	01/21
HMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Lauretto, Francesco						Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF						TPP ID#: 189.10 RMAG ID# 10. Construction authorization package to UDCD 9/1/2020. Construction NTP 9/14/2020, scheduled completion 12/13/2020. Construction is 95% complete.								
2G40-086-018-0			PM UTL: PM LAD: Bailey, Stephen																				
2G40-086-018	\$600,000		PM UDCD: Abtew, Leykun																				
	\$0		PM CPTED: Delmare, Lauren																				
Construction																							
Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr			12/20	01/17	05/17	02/18	04/21	07/21	07/21	09/19	11/19	NA	12/19	05/21	06/21	10/22	NA	11/22	12/22	01/23	02/23	02/24	02/24
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Springfield		PM TDD: Roberson, Jeanmarie						Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding						TPP ID#23. Final design distributed for review 12/8/2020. NTP for land acquisition issued on 12/20/19. Land rights on 7 of 13 properties have been acquired. New appraisals for two properties underway. Project schedule adjusted accordingly. Utility relocation design for FFXWATER, DVP, COX, & VZ is in progress. Gas relocation is complete.								
2G40-087-003-0			PM UTL: Nguyen, Tan																				
2G40-087-003	\$8,500,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCD: Lim, Vannak																				
			PM CPTED: Luo, Caijun																				
Land Acquisition																							

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Backlick Road and Industrial Road		04/19	12/19	08/20	05/21	10/21	03/23	03/23	11/21	02/22	NA	02/22	10/22	10/22	07/23	NA	05/23	07/23	08/23	09/23	12/24	12/24	
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40013		Mason	PM TDD: Nabavi, Seyed					Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road					TPP ID# 21 & 91 Utility test holes and additional designation is in progress. Geotechnical investigation is in progress. Public Information meeting held 12/16/2020. Second task order authorization is expected in January 2021.										
2G40-087-010-0		Lee	PM UTL: Maisel, Michael																				
2G40-087-010		\$5,500,000	PM LAD: Alcon, Kelly																				
		\$0	PM UDCCD:																				
			PM CPTED: Alexandrow, Nikolai																				
Design																							
Georgetown Pike & Rt. 123 (Dolley Madison)		04/17	07/17	01/18	07/18	12/18	07/19	07/19	08/18	NA	NA	08/18	02/19	NA	NA	NA	09/19	NA	NA	10/19	04/20	04/20	
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40013		Dranesville	PM TDD: Nabavi, Seyed					700 LF of 10-foot SUP on eastside Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on eastside of Route 123 and Potomac School Road					TPP ID# 313. Construction substantially complete 4/10/2020. VDOT permit released 12/1/2020. Signed nutrient credit transfer agreement submitted to VDOT 1/4/2021 for execution.										
2G40-087-011-0			PM UTL: Nguyen, Tan																				
2G40-087-011		\$900,000	PM LAD: Maye, Kimberly																				
		\$0	PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Borkowski, Tad																				
Post-Construction																							
Terminal Rd LTL at Rt 286		05/19	09/19	02/20	12/20	09/21	05/22	05/22	05/21	06/21	NA	07/21	03/22	04/22	10/22	NA	07/22	08/22	09/22	10/22	05/23	05/23	
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40013		Mount Vernon	PM TDD: Hojatzadeh, Max					Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway					Pre-final design submitted for review and comments on 12/10/2020. Utility coordination is underway.										
2G40-087-020-0			PM UTL: Maisel, Michael																				
2G40-087-020		\$2,750,000	PM LAD: Strayhorne, Robert																				
		\$0	PM UDCCD:																				
			PM CPTED: Alexandrow, Nikolai																				
Design																							
Chesterbrook Rd. Walkway S - Chesterbrook Vale Ct to N. Albemarle St		09/20	12/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011		Dranesville	PM TDD: Hojatzadeh, Max					Construct walkway on southside of Chesterbrook Road					Survey received 10/2/2020. Utility designations received on 11/12/2020. Two concept designs received 10/15/2020. These options were discussed with Supervisor's office on 11/12/2020 and it was recommended a 3rd option be prepared. 3rd option received and is under review by team member. Schedule to be developed upon approval of typical section.										
2G40-088-005-0			PM UTL: Nguyen, Tan																				
2G40-088-005		\$1,000,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Steinhilber, Will																				
Design																							

Jan 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Glade Dr. Walkway – Colts Neck Rd. to Freetown Drive			05/15	NA	01/16	06/16	01/18	05/17	11/19	09/18	NA	NA	09/18	10/19	07/17	08/17	NA	02/20	NA	NA	03/20	02/18	06/20
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed						Approximately 1,200 LF of sidewalk on north side of Glade Drive						TPP ID#127. Construction substantially complete 6/24/2020. VDOT re-inspection completed. VDOT permit released 10/26/2020. Signed nutrient credit transfer agreement submitted to VDOT 1/4/2021 for execution.								
2G40-088-007-0			PM UTL: Nguyen, Tan																				
2G40-088-007		\$800,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCCD: Bajracharya, Sanjala																				
			PM CPTED: Harrell, William																				
Post-Construction																							
Creek Crossing E - Fairway Drive to Old Courthouse Rd.			08/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco						Replace existing substandard sidewalk and fill in missing segments of sidewalk along east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road						Significant community coordination required. CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Town of Vienna issued NTP 8/13/18. Survey complete and conceptual layout is underway. Consultant is updating layout based on FCDOT comments. Cost estimate to be determined. Current agreement with Town of Vienna only includes design. Schedule for project implementation to be developed.								
2G40-088-011-0		\$0	PM UTL:																				
2G40-088-011		(\$2,500,000)	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Bandy, Audra																				
Design																							
Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane			05/15	09/15	02/16	06/17	08/18	04/18	02/19	09/17	NA	NA	09/17	12/17	05/18	06/19	NA	05/19	05/19	06/19	08/19	03/19	08/20
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road						TPP ID#305. Construction substantially complete 8/11/2020. VDOT re-inspection completed 11/13/2020. Awaiting 80% germination. Signed nutrient credit transfer agreement submitted to VDOT 10/16/2020 for execution.								
2G40-088-016-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-016		\$2,500,000	PM LAD: Monahan, Clyde																				
		\$0	PM UDCCD: Metafria, Fasika																				
			PM CPTED: Chellappa, Smitha																				
Post-Construction																							
Magarity Road Walkway - Ware Rd to Peabody Dr.			09/17	04/18	03/20	08/20	09/21	11/20	11/21	01/21	02/21	NA	03/21	10/21	11/21	03/22	NA	04/22	05/22	06/22	07/22	03/22	04/23
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Dresser, John						Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.						TPP Project #150- HMSAMS - Final Design plans are in progress. Utility relocation coordination (DEV, WGL, FW and fiber optics) is in progress. Plat preparation has been completed and are under review by LSB.								
2G40-088-025-0	Dranesville		PM UTL: Yusufoglu, Eldar																				
2G40-088-025		\$4,000,000	PM LAD: Strayhorne, Robert																				
		\$0	PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Luo, Caijun																				
Design																							

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr		01/19	04/19	10/19	04/20	12/20	10/21	05/21	07/20	NA	NA	07/20	02/21	01/21	07/21	NA	07/21	08/21	09/21	10/21	12/22	07/22									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
CSYP C&I Bike & Pedestrian Program		PM TDD: Shahnaj, Sonia						Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek						TPP ID# 154. Final design distributed for review on 12/23/2020. VMRC Public Hearing held on 12/8/2020 and voted unanimously for the project approval. VMRC permit issued 12/8/2020. Fairfax County Wetlands Board completed their review on 9/2/2020 and concluded that authorization is not necessary. Received authorization from USACE for JPA on 4/29/2020. Utility relocation designs are in progress with relocations this Spring and Summer. LAD NTP issued on 7/31/2020. Land rights on 5 of 13 properties have been acquired.																	
124/400-C40011	Mount Vernon	PM UTL: Pugh, Richard																													
2G40-088-026-0		PM LAD: Alcon, Kelly																													
2G40-088-026	\$10,000,000	PM UDCCD: Abteaw, Leykun																													
	\$0	PM CPTED: Hamidi, AJ																													
Land Acquisition																															
North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.		02/17	05/17	05/18	09/18	03/19	02/20	02/20	02/19	NA	NA	02/19	11/19	12/19	04/20	NA	05/20	NA	NA	10/20	04/21	04/21									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
CSYP C&I Bike & Pedestrian Program		PM TDD: Nabavi, Seyed						Construct 5-foot concrete sidewalk along the south side of North Shore Drive						TPP ID#155. Construction 23% complete. The construction completion date has been revised to 4/30/2021 due to negotiations with on-call contractor. Signed nutrient credit transfer agreement submitted to VDOT 1/4/2021 for execution.																	
124/400-C40011	Hunter Mill	PM UTL: Pugh, Richard																													
2G40-088-027-0		PM LAD: Strayhorne, Robert																													
2G40-088-027	\$1,500,000	PM UDCCD: Stevens, Michael																													
	\$0	PM CPTED: Wells, Chris																													
Construction																															
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7		08/16	01/17	03/18	12/19	01/21	02/21	07/21	10/20	NA	NA	10/20	06/21	04/21	08/21	NA	09/21	10/21	11/21	12/21	12/22	10/22									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
CSYP C&I Bike & Pedestrian Program		PM TDD: Vanzandt, Mark						Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road						TPP ID#172. Final plans distributed for review 1/11/2021. Partial land acquisition notice to proceed provided on 10/23/2020. Full notice to proceed provided on 11/17/2020. Land rights on 3 of 48 properties have been acquired. Utility coordination with Washington Gas, Dominion Energy, Cox Comm and Fairfax Water is underway.																	
124/400-C40011	Mason	PM UTL: Nguyen, Tan																													
2G40-088-028-0		PM LAD: Najeeb, Mohammed																													
2G40-088-028	\$6,250,000	PM UDCCD:																													
	\$0	PM CPTED: Askarzadeh, Negin																													
Land Acquisition																															
Hunter Village Dr Walkway (Wentworth to Flax)		12/17	01/18	06/18	11/18	07/19	11/19	10/20	07/19	NA	NA	07/19	08/20	09/20	12/20	NA	01/21	02/21	02/21	02/21	07/20	07/21									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
CSYP C&I Bike & Pedestrian Program		PM TDD: Madhusudhan, Galappa						Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive						TPP ID#134. VDOT permit received 10/29/2020. Final construction package being prepared. Draft construction package submitted to UDCCD on 11/4/2020. Verizon and Cox completed utility adjustments. Schedule adjusted due to additional time required to prepare draft construction package.																	
124/400-C40011	Springfield	PM UTL: Pugh, Richard																													
2G40-088-038-0		PM LAD: Glass, Lisa																													
2G40-088-038	\$700,000	PM UDCCD: Engida, Samuel																													
	\$0	PM CPTED: Stevens, Daniel																													
Design																															

Jan 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Lisle Ave Walkway (Griffith to Sportsman)			08/18	11/18	04/19	11/19	12/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	06/21	NA	05/21	06/21	07/21	08/21	02/22	02/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Project Manager/Assignments		Project Description	Monthly Remarks
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-044-0 2G40-088-044 \$700,000 \$0	Dranesville PM TDD: Zahirieh, Shahla PM UTL: Maisel, Michael PM LAD: Baker, Lisa PM UDCCD: Teshome, Demelew PM CPTED: Stevens, Daniel	Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue	On Hold <input type="checkbox"/> TPP ID#147. Final design plans were distributed on 12/29/2020. LAD NTP 8/31/2020. Land rights on 4 of 9 properties have been acquired. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity.

Land Acquisition

Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	10/19	02/21	10/21	07/21	09/20	NA	NA	10/20	06/21	NA	NA	NA	09/21	10/21	10/21	11/21	05/23	04/22
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Project Manager/Assignments		Project Description	Monthly Remarks
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-049-0 2G40-088-049 \$650,000 \$0	Mason PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Alcon, Kelly PM UDCCD: PM CPTED: Stevens, Daniel	Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School	On Hold <input type="checkbox"/> TPP ID#161. Final design is in progress. This project will be permitted through the Land Development Services (LDS) review process. Meeting with Supervisor's office, FCPS, FCPA, and FCDOT scheduled for 1/22/2021 to discuss potential conflict with proposed FCPS project.

Land Acquisition

Rock Hill Rd Walkway (Sterling to Astoria)			07/19	09/19	03/20	05/20	02/21	01/22	06/21	09/20	NA	NA	09/20	05/21	01/21	08/21	NA	07/21	08/21	09/21	10/21	04/23	08/22
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Project Manager/Assignments		Project Description	Monthly Remarks
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-062-0 2G40-088-062 \$1,750,000 \$0	Dranesville PM TDD: Marsh, Dennis PM UTL: Yusufoglu, Eldar PM LAD: Najeeb, Mohammed PM UDCCD: PM CPTED: Marfurt, Lindsay	Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction	On Hold <input type="checkbox"/> TPP ID 211 - 2nd Pre-Final plans distributed 9/28/2020. Final outstanding comments received 12/9/2020 and all comments are being addressed. LAD NTP issued 9/17/2020. Land rights on 0 of 3 properties have been acquired. Utility coordination in progress (Fairfax Water in plan; Fiberlight, Zayo, Cox in ROW). SWM plans approved by LDS on 4/21/2020.

Land Acquisition

Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	01/20	08/20	02/21	NA	NA	NA	NA	NA	05/20	02/21	NA	04/21	05/21	05/21	05/21	09/21	12/21
---	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	-------	-------	-------	-------

Project Manager/Assignments		Project Description	Monthly Remarks
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-066-0 2G40-088-066 \$1,100,000 \$0	Lee PM TDD: Madhusudhan, Galappa PM UTL: Pugh, Richard PM LAD: PM UDCCD: PM CPTED: Lilley, Ronald	Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway	On Hold <input type="checkbox"/> TPP ID# 228. Received email confirmation from VDOT on 12/14/2020 that our LACC request has been approved by CTB . Notice of Willingness posted 9/24/2020. Final design is in progress. Consultant addressing VDOT comments. WGL and Dominion relocations completed. Verizon to coordinate with the contractor, during construction to lift & lay between drainage structures, if needed.

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	06/21	04/21	09/21	01/21	02/21	NA	02/21	09/21	04/21	11/21	NA	11/21	12/21	01/22	02/22	06/22	11/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						On Hold <input type="checkbox"/>								
2G40-088-069-0			PM UTL: Pugh, Richard												TPP ID# 238. Final design is underway. Preparing project plats. Utility relocation design in progress (WGL, FW, CenturyLink, Cox, Verizon and DEV). Schedule delay due to additional time required to address SWM comments. Meeting held with LDS to resolve 12/10/2020. 2nd LDS submittal anticipated January 2021. LAD NTP anticipated February 2021.								
2G40-088-069	\$2,500,000	\$0	PM LAD: Strayhorne, Robert																				
			PM UDCCD: Stevens, Michael																				
			PM CPTED: Abifadel, Gibran																				

Design

Chesterbrook Rd Walkway (Forest to N 41st St)			09/20	12/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max						Construct walkway on southside of Chesterbrook Road						On Hold <input type="checkbox"/>								
2G40-088-071-0			PM UTL: Nguyen, Tan												Survey received 10/2/2020. Utility designations received on 11/12/2020. Two concept designs received 10/15/2020. These options were discussed with Supervisor's office on 11/12/2020 and it was recommended a 3rd option be prepared. 3rd option received and is under review by team member. Schedule to be developed upon approval of typical section.								
2G40-088-071	\$1,500,000	\$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Steinhilber, Will																				

Design

Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	09/20	03/21	10/21	03/22	03/21	04/21	NA	04/21	12/21	04/21	06/22	NA	04/22	04/22	04/22	05/22	08/22	12/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Ayers, Robert						Approximately 600 LF of 10-foot wide SUP with wayfinding signs						On Hold <input type="checkbox"/>								
2G40-088-072-0			PM UTL: Nguyen, Anh												TPP ID# 87.1 Pre-final design (1st submission) distributed on 9/25/2020. Last VDOT review comments received 11/5/2020. Test hole data received on 9/30/2020. Additional test hole data received 11/15/2020. Project schedule adjusted due to delay in getting submittable pre-final plans from consultant. Negotiating design task order with new consultant to complete design. Plat request to be submitted following revisions to plans per review comments.								
2G40-088-072	\$850,000	\$0	PM LAD: TBD, To Be Determined																				
			PM UDCCD: TBD, To Be Determined																				
			PM CPTED: Wynands, Nicole																				

Design

Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Dresser, John						Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						On Hold <input type="checkbox"/>								
2G40-088-073-0			PM UTL: Nguyen, Tan												TPP ID# 87.2 Design NTP issued on 2/4/2020. Two options for alternate trail profiles with separate H&H analyses was submitted to VDOT and County Stormwater Planning Division on 12/9/2020 for review & concurrence. Final design schedule to be developed after VDOT and County reviews of the H&HA analyses are completed.								
2G40-088-073	\$1,350,000	\$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Wells, Chris																				

Design

Jan 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	02/21	07/21	11/21	01/22	01/22	NA	NA	NA	NA	NA	NA	NA	NA	02/22	04/22	05/22	06/22	05/23	05/23		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Dresser, John						Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.						TPP ID# 87.3 Intermediate design is in progress. NTP for final design was issued to consultant on 10/6/2020. Advance Intermediate Plans scheduled for submission by 1/15/2021.										
2G40-088-074-0			PM UTL: Nguyen, Tan																						
2G40-088-074	\$2,600,000		PM LAD:																						
	\$0		PM UDCCD:																						
			PM CPTED: Marfurt, Lindsay																						
Design																									
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	NA	08/20	10/21	04/22	04/22	03/21	NA	NA	06/21	02/22	04/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 775LF of 10-foot wide SUP with 150LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements						TPP ID# 87.4 2nd Pre-final design in progress. Test holes received on 10/1/2020. Utility relocations within ROW (fiberoptic and water). Draft plat received 1/5/2021 and is under review. Due to overlapping utilities, 2G40-088-076 is on the same schedule. Coordinating with MSMD on maintenance of the existing trail.										
2G40-088-075-0			PM UTL: Nguyen, Tan																						
2G40-088-075	\$1,700,000		PM LAD:																						
	\$0		PM UDCCD:																						
			PM CPTED: Steinhilber, Will																						
Design																									
Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	NA	08/20	10/21	04/22	04/22	03/21	NA	NA	06/21	02/22	04/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50						TPP ID# 87.5 2nd Pre-final design in progress. Test holes received on 10/1/2020. Utility relocations within ROW (fiberoptic, Dominion and water). Draft plat received on 1/5/2021 and is under review. Due to overlapping utilities, 2G40-088-075 is on the same schedule.										
2G40-088-076-0			PM UTL: Nguyen, Tan																						
2G40-088-076	\$1,250,000		PM LAD:																						
	\$0		PM UDCCD:																						
			PM CPTED: Steinhilber, Will																						
Design																									
Memorial St/Donora Dr Pedestrian Crossing			12/18	NA	04/20	08/20	01/21	03/21	06/21	10/20	NA	NA	10/20	05/21	NA	NA	NA	08/21	09/21	09/21	10/21	12/21	02/22		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive						TPP ID#657. Final design is in progress. LAD NTP issued 10/29/2020. Land rights on 0 of 1 property have been acquired.										
2G40-088-077-0			PM UTL: Pugh, Richard																						
2G40-088-077	\$500,000		PM LAD: Alcon, Kelly																						
	\$0		PM UDCCD: Bhinge, Deepak																						
			PM CPTED: Askarzadeh, Negin																						
Land Acquisition																									

Jan 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A			05/19	09/19	NA	08/20	05/21	12/21	12/21	12/20	NA	NA	01/21	08/21	04/21	02/22	NA	01/22	02/22	02/22	02/22	08/22	08/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 600 LF of 5-foot wide concrete sidewalk						TPP ID# 87.4 2nd pre-final plans distributed on 1/6/2021. Crosswalk study submitted with 2nd pre-final submission. Project Data Sheet approved on 1/13/2021. LAD NTP 1/7/2021. Land rights on 0 of 2 properties have been acquired. Test holes received on 10/1/2020.								
2G40-088-079-A-0			PM UTL: Nguyen, Tan						connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades														
2G40-088-079	\$300,000	\$0	PM LAD: PM UDCCD: PM CPTED: Stevens, Daniel																				

Land Acquisition																							
Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B			08/20	09/20	NA	12/20	06/21	11/21	11/21	03/21	NA	NA	04/21	10/21	NA	NA	NA	01/22	02/22	02/22	02/22	05/22	05/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						60-foot sidewalk connection including curb ramp upgrades and crosswalks at the Arlington Boulevard and Stonehurst Drive intersection						PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which is removed from project -072. Pre-final design plans distributed 12/9/2020. Project to be completed under Countywide Permit.								
2G40-088-079-B-0			PM UTL: Nguyen, Tan																				
2G40-088-079	\$0	\$0	PM LAD: PM UDCCD: Abtew, Leykun PM CPTED:																				

Design																								
Rt.28 Widening (PWC L to Rt.29) NVTA-70			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	03/23
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40017	Sully		PM TDD: Beall, James						Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29						UPC #108720. TPP ID# 062. Award issued 5/22/2020. NTP issued 6/15/2020. Substantial completion 3/31/2023, final completion 7/28/2023. Shirley's Advanced TTC plan (for NB temporary widening) has been approved by VDOT, FCDOT and LDS. VPDES permit approved. Virtual Pardon our dust meeting 10/27/2020. 60% design plans submitted 10/12/2020. Revised VDOT amended land use permit incorporating Advanced TTC plan was issued 1/12/21. Shirley expects to begin construction on Advanced TTC plan around 2/1/21. 90% plan submittal expected February 2021.									
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael																					
2G40-100-000	\$80,782,000	\$0	PM LAD: Shubert, Beth PM UDCCD: PM CPTED: Chellappa, Smitha																					

Construction																								
Balls Hill Rd/Old Dominion Dr Int			02/20	05/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40013	Dranesville		PM TDD: Roberson, Jeanmarie						Intersection improvements, including pedestrian facilities						Concept design underway. Project improvements to be in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Final schedule will be provided upon completion of intermediate design.									
2G40-152-000-0			PM UTL: Nguyen, Tan																					
2G40-152-000	\$20,500,000	\$0	PM LAD: PM UDCCD: Cretal, Susannah PM CPTED: Guarino, Michael																					

Design

Jan 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
01044 Little River Turnpike EB @ Oasis Drive			02/20	NA	NA	07/20	09/20	11/20	01/21	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	04/21	06/21	08/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD:	Hojatzadeh, Max						Install new sidewalk along Little River Tpke, replace ex. bus pad, shelter and trash can, replace ex. curb ramps at intersection.						Task Order #20 - 2nd final design submitted for review on 11/24/2020. Utilities designation received.							
4YP202-01044		\$0	PM UTL:																				
TS-000015-026		\$0	PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
Design																							
01433-Braddock Rd EB @ Dunleigh Dr			04/19	06/19	09/19	NA	10/19	09/20	03/20	NA	NA	NA	NA	NA	NA	NA	NA	09/20	10/20	10/20	10/20	06/21	04/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Braddock		PM TDD:	Vanzandt, Mark						Install shelter, bench, and trash can.						VDOT LUP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Final construction package submitted on 9/1/2020. Part of UDCD Task Order #1.							
4YP202-01433		\$0	PM UTL:																				
TS-000011-033		\$0	PM LAD:																				
			PM UDCD:	Carlin, Craig																			
			PM CPTED:																				
Construction																							
01697 Old Keene Mill Road WB @ Commerce Street			02/20	NA	NA	05/20	09/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	03/21	04/22	07/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD:	Madhusudhan, Galappa						Install concrete bus shelter pad, bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work.						Final design received 9/23/2020. Design waiver package resubmitted to VDOT on 12/23/2020.							
4YP202-01697		\$50,000	PM UTL:																				
TS-000014-042		\$50,000	PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
Design																							
02075 Gallows Rd @ Boone Blvd			09/20	NA	NA	10/20	12/20	07/21	07/21	11/20	NA	NA	12/20	06/21	NA	NA	NA	07/21	08/21	08/21	08/21	10/21	12/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD:	Hojatzadeh, Max						Replace existing bus pad and bench with shelter, bench, trash can, and bike racks.						Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired.							
4YP202-02075		\$0	PM UTL:																				
TS-000017-042		\$0	PM LAD:	Alcon, Kelly																			
			PM UDCD:																				
			PM CPTED:																				
Land Acquisition																							

Jan 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
02092 Gallows Road NB @ Gatehouse Road			07/18	NA	NA	12/19	02/20	11/19	03/20	NA	NA	NA	NA	NA	NA	NA	NA	08/20	09/20	09/20	09/20	04/21	04/21
Bus Stop Improvements 124/400-C40011	Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-02092			PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Transit requested bus stop shift 300 feet to the North. Final construction package submitted on 8/18/2020 to UDCD. Building permit for shelter issued 9/1/2020. Part of UDCD Task Order #1.												
TS-000017-029		\$50,000 \$0	PM UTL:																				
			PM LAD: Honnick, John																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
02093 Gallows Road SB @ Gatehouse Road			07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	04/21
Bus Stop Improvements 124/400-C40011	Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-02093			PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Final construction package submitted on 8/18/2020 to UDCD. Building permit for shelter issued 9/1/2020. Part of UDCD Task Order #1.												
TS-000017-030		\$50,000 \$0	PM UTL:																				
			PM LAD: Honnick, John																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
02100 Gallows Road SB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	04/21
Bus Stop Improvements 124/400-C40011	Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-02100			PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Final construction package submitted on 8/18/2020 to UDCD. Building permit application for shelter submitted for review 8/12/2020. Part of UDCD Task Order #1.												
TS-000017-031		\$50,000 \$0	PM UTL:																				
			PM LAD: Honnick, John																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
02101 Gallows Road NB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	04/20	09/19	NA	NA	09/19	NA	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	04/21
Bus Stop Improvements 124/400-C40011	Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-02101			PM TDD: Lauretti, Francesco				Install concrete loading pad, bench, and replace existing sidewalk.				Final construction package submitted on 8/18/2020 to UDCD. Part of UDCD Task Order #1.												
TS-000017-032		\$50,000 \$0	PM UTL:																				
			PM LAD: Honnick, John																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							

Jan 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

02152 Glade Drive NB @ Freetown Drive 07/18 NA NA 01/19 06/19 11/19 03/21 09/19 NA NA 03/20 09/20 NA NA NA 04/21 04/21 04/21 05/21 09/20 11/21

Bus Stop Improvements
 124/400-C40011 Hunter Mill
 4YP202-02152
 TS-000013-039 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Land acquisition completed 9/9/2020. Design waiver package is in progress.

On Hold

Design

02153 Glade Drive SB @ Freetown Drive 07/18 NA NA 01/19 06/19 11/19 03/21 09/19 NA NA 03/20 08/20 NA NA NA 04/21 04/21 04/21 05/21 09/20 11/21

Bus Stop Improvements
 124/400-C40011 Hunter Mill
 4YP202-02153
 TS-000013-040 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Land acquisition completed 8/12/2020. Design waiver package is in progress.

On Hold

Design

02154 Glade Drive NB @ Green Range Drive 07/18 NA NA 01/19 06/19 11/19 03/21 09/19 NA NA 03/20 09/20 NA NA NA 04/21 04/21 04/21 05/21 09/20 11/21

Bus Stop Improvements
 124/400-C40011 Hunter Mill
 4YP202-02154
 TS-000013-041 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Land acquisition completed 9/9/2020. Design waiver package is in progress.

On Hold

Design

02155 Glade Drive SB @ Green Range Drive 07/18 NA NA 01/19 06/19 11/19 03/21 09/19 NA NA 03/20 08/20 NA NA NA 04/21 04/21 04/21 05/21 09/20 11/21

Bus Stop Improvements
 124/400-C40011 Hunter Mill
 4YP202-02155
 TS-000013-042 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Land acquisition completed 8/12/2020. Design waiver package is in progress.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
02160 Glade Drive SB @ Green Range Drive			06/20	NA	NA	07/20	07/20	06/21	06/21	12/20	NA	NA	12/20	05/21	NA	NA	NA	06/21	07/21	07/21	07/21	10/21	10/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max				Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.				Final design complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired.														
4YP202-02160			PM UTL:																						
TS-000013-048	\$0		PM LAD: Najeeb, Mohammed																						
	\$0		PM UDCCD:																						
			PM CPTED:																						
Land Acquisition																									
02161 Glade Drive NB @ Millrace Lane			06/20	NA	NA	07/20	07/20	06/21	06/21	12/20	NA	NA	12/20	05/21	NA	NA	NA	06/21	07/21	07/21	07/21	09/21	09/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max				Install concrete loading pad, bench, and trash can.				Final design complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired.														
4YP202-02161			PM UTL:																						
TS-000013-049	\$0		PM LAD: Najeeb, Mohammed																						
	\$0		PM UDCCD:																						
			PM CPTED:																						
Land Acquisition																									
02633 Lee Jackson Memorial Highway WB @ Muirfield Lane			02/20	NA	NA	07/20	09/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	03/21	04/22	07/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Sully	PM TDD: Madhusudhan, Galappa				Install concrete loading pad, sidewalk along with drainage improvements and associated grading work.				Final design received 9/30/2020. Design waiver package resubmitted to VDOT for review 12/9/2020.														
4YP202-02633			PM UTL:																						
TS-000019-007	\$20,000		PM LAD:																						
	\$20,000		PM UDCCD:																						
			PM CPTED:																						
Design																									
02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road			02/20	NA	NA	07/20	10/20	10/21	02/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	04/22	08/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mount Vernon	PM TDD: Madhusudhan, Galappa				Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.				Design waiver package resubmitted to VDOT on 12/23/2020. Final plans submitted for VDOT review on 10/7/2020 due to extensive drainage improvements. Consultant addressing comments received from VDOT on 11/18/2020. Schedule adjusted by a month due to additional drainage comments made by VDOT.														
4YP202-02817			PM UTL:																						
TS-000016-055	\$35,000		PM LAD:																						
	\$35,000		PM UDCCD:																						
			PM CPTED:																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
02902 North Shore Drive EB @ Northgate Square			02/20	NA	NA	06/20	09/20	12/20	11/20	09/20	NA	NA	09/20	10/20	NA	NA	NA	12/20	01/21	01/21	02/21	12/21	04/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011			PM TDD: Hojatzadeh, Max						Install 8'x8' concrete bus stop pad with bench						Final construction package submitted to UDCD on 12/29/2020. Part of UDCD Task Order #2.									
4YP202-02902			PM UTL:																					
TS-000013-045	\$0		PM LAD: Shubert, Beth																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Construction																								
03160 Richmond Highway NB @ Holly Hill Road			02/20	NA	NA	07/20	11/20	10/21	08/21	02/21	NA	NA	03/21	07/21	NA	NA	NA	09/21	10/21	10/21	10/21	04/22	03/22	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011			PM TDD: Madhusudhan, Galappa						Replace bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.						Final design is in progress. Bus pad design waiver package submitted to VDOT 12/17/2020. Additional survey is in progress. Work Order issued to LAD and LSB on 12/29/2020. Consultant addressing plat comments provided by LSB ON 1/6/2021.									
4YP202-03160			PM UTL:																					
TS-000016-054	\$50,000		PM LAD:																					
	\$50,000		PM UDCD:																					
			PM CPTED:																					
Design																								
03217-Rolling Rd SB @ Edinburgh Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	05/20	NA	NA	NA	01/21	02/21	02/21	02/21	06/21	07/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011			PM TDD: Vanzandt, Mark						Install shelter, bench, and trash can.						Final construction package was completed on 11/5/2020 and will be submitted with stop 6118 for construction.									
4YP202-03217			PM UTL:																					
TS-000016-051	\$50,000		PM LAD: Alcon, Kelly																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
03807 Wiehle Avenue NB @ North Shore Drive			02/20	NA	NA	06/20	12/20	08/21	08/21	01/21	NA	NA	02/21	07/21	NA	NA	NA	08/21	09/21	09/21	09/21	12/21	12/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011			PM TDD: Hojatzadeh, Max						Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.						Task Order #20 - 3rd final plan, bus stop design waiver, and buffer width programmatic waiver submitted on 11/24/2020. Proceeding with DRB application.									
4YP202-03807			PM UTL:																					
TS-000013-046	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
03817-Wiehle Ave NB @ North Shore Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	07/20	NA	NA	NA	11/20	12/20	12/20	12/20	06/21	06/21	
Bus Stop Improvements 124/400-C40011 4YP202-03817 TS-000013-044		\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Alcon, Kelly PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install shelter, bench, and trashcan.				<u>Monthly Remarks</u> Final construction package submitted to UDCCD 11/16/2020. Part of UDCCD Task Order #2.											On Hold <input type="checkbox"/>		
Construction																								
04000 Elden St SB @ Alabama Dr			09/20	NA	NA	10/20	12/20	12/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	02/21	05/21	05/21	
Bus Stop Improvements 124/400-C40011 4YP202-04000 TS-000012-028		\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Install concrete bus pad, shelter, bench, and trash can				<u>Monthly Remarks</u> Final design complete. This project to be permitted through the Town of Herndon. Permit application is being prepared.											On Hold <input type="checkbox"/>		
Design																								
04444 Chain Bridge Road NB @ Tysons One Place			02/20	NA	NA	06/20	08/20	09/20	08/20	NA	NA	NA	NA	NA	NA	NA	NA	10/20	12/20	12/20	12/20	05/21	02/21	
Bus Stop Improvements 124/400-C40011 4YP202-04444 TS-000017-040		\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> install 150' of 5' wide missing concrete sidewalk				<u>Monthly Remarks</u> Task Order #20 - Final construction package submitted to UDCCD 10/26/2020. Part of UDCCD Task Order #1.											On Hold <input type="checkbox"/>		
Construction																								
06118-Rolling Rd NB @ Edinburgh Dr			04/19	06/19	09/19	10/19	05/20	09/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	01/21	02/21	02/21	02/21	06/21	07/21	
Bus Stop Improvements 124/400-C40011 4YP202-06118 TS-000016-052		\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install shelter, bench, and trash can.				<u>Monthly Remarks</u> VDOT permit received 1/15/2021. Building permit received 10/5/2020. Final construction package in progress.											On Hold <input type="checkbox"/>		
Design																								

Project Name		Jan 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
5000935 Columbia Pike SB @ Marshall Drive																						On Hold <input type="checkbox"/>	
Bus Stop Improvements 124/400-C40011		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
4YP202-5000935	Mason	PM TDD: Madhusudhan, Galappa	Install concrete loading pad, retaining wall, concrete sidewalk, curb ramps, bench, along with drainage improvements and associated grading work.							Final design received 10/27/2020. Design waiver package submitted to VDOT on 11/10/2020. Final construction package being prepared. Consultant addressing comments made by UDCD on draft construction package submitted earlier.													
TS-000015-022	\$50,000	PM UTL:																					
	\$50,000	PM LAD: Honnick, John																					
		PM UDCD:																					
		PM CPTED:																					
Design																							
5000999 Carlin Springs Road NB, North of 7-11																						On Hold <input type="checkbox"/>	
Bus Stop Improvements 124/400-C40011		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
4YP202-5000999	Mason	PM TDD: Madhusudhan, Galappa	Install loading pad, sidewalk along with drainage improvements and associated grading work.							Final design received 10/15/2020. Design waiver package submitted to VDOT on 10/30/2020. LAD NTP 1/11/2021. Construction schedule moved ahead by a month due to early submission of NTP than anticipated.													
TS-000015-025	\$20,000	PM UTL:																					
	\$20,000	PM LAD: Honnick, John																					
		PM UDCD:																					
		PM CPTED:																					
Land Acquisition																							
5001008 Carlin Springs Road NB @ Columbia Pike																						On Hold <input type="checkbox"/>	
Bus Stop Improvements 124/400-C40011		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
4YP202-5001008	Mason	PM TDD: Madhusudhan, Galappa	Install loading pad, sidewalk along with drainage improvements and associated grading work.							Final design received 10/15/2020. Design waiver package submitted to VDOT 11/12/2020. LAD NTP 1/11/2021. Construction schedule moved ahead by a month due to early submission of NTP than anticipated.													
TS-000015-024	\$20,000	PM UTL:																					
	\$20,000	PM LAD: Honnick, John																					
		PM UDCD:																					
		PM CPTED:																					
Design																							
5001052 Leesburg Pike EB @ Glen Carlyn Road																						On Hold <input type="checkbox"/>	
Bus Stop Improvements 124/400-C40011		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
4YP202-5001052	Mason	PM TDD: Madhusudhan, Galappa	Replace existing shelter, pad, bench, and curb ramps with new concrete pad, bus shelter, bike rack, bench, and curb ramps along with drainage improvements.							Final design is complete. Draft construction package submitted to UDCD on 1/8/2021.													
TS-000015-023	\$35,000	PM UTL:																					
	\$35,000	PM LAD: Honnick, John																					
		PM UDCD:																					
		PM CPTED:																					
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
5001154 Arlington Blvd WB @ Prosperity Ave			09/20	NA	NA	10/20	12/20	12/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	02/21	05/21	05/21	On Hold <input type="checkbox"/>
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Providence	PM TDD: Hojatzadeh, Max						Replace existing bus pad and shelter.						Final construction package submitted to UDCD on 12/29/2020. Part of UDCD Task Order #2.									
4YP202-5001154			PM UTL:																					
TS-000017-041	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Construction																								
Rt. 123 @ Jermantown Rd.			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	09/20	On Hold <input type="checkbox"/>
Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Providence	PM TDD: Lauretti, Francesco						Add right turn lanes on northbound and southbound Route 123, including drainage improvements						Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction substantially complete 9/27/2020. Punch list completed. Signal inspection scheduled for 12/18/2020. Draft nutrient transfer agreement is being prepared.									
RSP101-01400			PM UTL: Yusufoglu, Eldar																					
2G40-028-012	\$2,500,000		PM LAD: Lefcourt, Eric																					
	\$0		PM UDCD: Samiyi, Bijan																					
			PM CPTED:																					
Post-Construction																								
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
Innovation Station North Neighborhood Access SUP			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Dranesville	PM TDD: Shahnaj, Sonia						Add shared-use path and lighting between Innovation Center Metrorail Station Kiss-and-Ride lot, Farougi Court and Apgar Place						TPP ID# 190.15 HMSAMS ID#15 Project initiation is underway. A site review meeting was held on 9/25/2020. Design TO negotiation completed on 1/7/2021. TO approval package is being prepared. Schedule will be developed after the TO is approved and survey is complete.									
ST-000048-001-0			PM UTL:																					
ST-000048-001	\$8,810,000		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED: Marfurt, Lindsay																					
Pre-Design																								
			01/20	05/20	07/20	NA	09/20	03/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	04/21	05/21	11/21	08/21	On Hold <input type="checkbox"/>
Reston Bike Share Phase II			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Hunter Mill	PM TDD: Shahnaj, Sonia						Installation of 21 bike share stations. 17 in parking lane. 5 require improvements including curbs ramps for 2 & concrete pads for 3. 1 station to be installed in turn lane & requires road diet.						VDOT LUP permit received for 19 of 21 bike share stations including 17 on 12/6/19 in parking lane & 2 stations w/pad on 11/25/20. Station #12 (Involves curb extension): Construction authorized 1/6/2021. Station #9 (Curb ramp only): Construction authorized 11/16/20. Station #15 (Curb ramp only): Construction authorized 11/20/20. Station #19: Requires LOP and Reston DRB Review. Received signed application from property owner 12/1/20. DRB application process is underway. Stations #5 & 13: Construction completed 9/18/20. VDOT LUP for stations obtained 11/25/20.									
TS-000026-001-0			PM UTL:																					
TS-000026-001	\$0		PM LAD: Carlin, Craig																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Stonecroft Boulevard Widening Sully Police Station	304/300-C30050	Sully	TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Vanzandt, Mark				Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard				Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.												
			PM UTL: Nguyen, Tan																				
			PM LAD: Kresge, Carol																				
			PM UDCCD:																				
			PM CPTED: Guarino, Michael																				

Construction

Jefferson Manor Improvements Phase IIIA	304/300-C30050	Lee	03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Turner, Latesa				Infrastructure reconstruction on Albemarle Drive in Jefferson Manor				Construction 60% complete. Construction NTP 9/28/2020; construction completion scheduled 7/25/2021. Contract awarded on 7/27/2020. Pardon Our Dust meeting held on 9/10/2020.												
			PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCCD: Metafria, Fasika																				
			PM CPTED: Guarino, Michael																				

Construction

Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)	304/300-C30050	Hunter Mill	08/18	11/18	NA	08/19	09/20	12/20	04/21	08/20	NA	NA	09/20	04/21	NA	NA	NA	05/21	06/21	07/21	08/21	10/21	01/22
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Lauretti, Francesco				Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court				Final design resubmitted for review 9/29/2020. LAD NTP 9/28/2020. Land rights on 2 of 3 properties have been acquired.												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Baker, Lisa																				
			PM UDCCD: Stevens, Michael																				
			PM CPTED: Hamidi, AJ																				

Land Acquisition

Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park	304/300-C30050	Lee	06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	09/21
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Ayers, Robert				Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park				Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10./15/07. Project website created. Construction NTP 9/28/2020, completion scheduled 9/22/2021. Continuing installation of storm drainage elements. Installing slope stability piers. Construction 22% complete.												
			PM UTL: Nguyen, Tan																				
			PM LAD: Cate, Dennis																				
			PM UDCCD: Samiyi, Bijan																				
			PM CPTED:																				

Construction

Project Name		Jan 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Cinder Bed Road		01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Cinder Bed Road Improvements 304/300-C30050 Mount Vernon 4YP214-0 5G25-054-000 \$6,817,000 (\$80,209)		PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Borkowski, Tad					Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road					Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Street acceptance is in progress. Post Construction comment responses submitted 5/19/2020. Additional comments from VDOT Permit on underdrain received 7/2/2020. Second underdrain video inspection received 9/10/2020. 2nd meeting with VDOT Permits 10/7/2020 addressing VDOT Bridge & Structure punch list. Wingwall scour protection plan submitted to VDOT Bridge and Structure for review. Have requested VDOT final UD determination.											
Post-Construction																							
Braddock Rd./Roberts Road NB Right Turn Lane		01/16	09/16	05/17	10/17	04/19	09/19	10/19	03/19	03/19	NA	04/19	07/19	11/18	09/19	NA	01/20	01/20	02/20	03/20	09/20	10/20	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Spot Roadway Improvements 2014 304/300-C30050 Braddock 5G25-059-002-0 5G25-059-002 \$1,600,000 \$0		PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCCD: Cutler, Tom PM CPTED: Qi, Maggie					Add a northbound right turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road					TPP ID#B258. Construction substantially complete 10/12/2020. Punch list is complete. Final nutrient credit transfer agreement submitted to VDOT 12/9/2019.											
Post-Construction																							
North Chambliss St./Beauregard St.		02/20	NA	12/19	06/20	11/20	02/21	02/21	NA	NA	NA	NA	NA	NA	NA	NA	04/21	05/21	05/21	06/21	08/21	08/21	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Spot Roadway Improvements 2014 304/300-C30050 Mason 5G25-059-003-0 5G25-059-003 \$900,000 \$0		PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCCD: PM CPTED: Stevens, Daniel					Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.					TPP Plan ID#B261. Final design plans resubmitted on 12/31/2020. The Landmark Plaza improvements added to the project.											
Design																							
Silverbrook Rd./Southrun Rd. EB Left Turn Lane		03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	06/20	NA	03/20	NA	NA	09/20	05/19	06/21	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Spot Roadway Improvements 2014 304/300-C30050 Mount Vernon 5G25-059-005-0 5G25-059-005 \$1,400,000 \$0		PM TDD: Nabavi, Seyed PM UTL: Maisel, Michael PM LAD: Honnick, John PM UDCCD: Stevens, Michael PM CPTED: Aguayo, Vanessa					Add eastbound left turn lane on Silverbrook Road at Southrun Road					TPP ID#B267. Construction 20% complete. Construction start date moved to 9/14/2020, due to water line closure restrictions set by Fairfax Water. All utilities have been relocated as of 6/8/2020. Signed nutrient credit transfer agreement submitted to VDOT 1/4/2021 for execution.											
Construction																							

Jan 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	04/19	01/20	06/20	05/22	05/22	12/20	12/20	NA	12/20	09/21	04/20	10/22	NA	08/22	09/22	10/22	11/22	11/24	11/24	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path						TPP ID # 35. LAD NTP 12/21/2020. Land rights on 0 of 19 properties have been acquired. Review comments from VDOT and other agencies on final design are being addressed. WGL relocation is complete. Century Link relocation to follow next. Dominion, Verizon, and Cox relocations will start after easements are recorded. Dominion final design received on 8/27/2020. Dominion easement plats received. Century Link relocation plan received and is under review. Cox and Verizon easement plats received on 11/9/2020 and is under review. Sanitary and water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress.									
5G25-059-007-0			PM UTL: Maisel, Michael																					
5G25-059-007	\$16,000,000		PM LAD: Strayhorne, Robert																					
	\$0		PM UDCCD: Lim, Vannak																					
			PM CPTED: Aguayo, Vanessa																					
Land Acquisition																								
Pohick Rd./Southrun Rd. Ped Intersection Imp			11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	05/19	NA	02/19	03/19	04/19	05/19	02/20	03/20	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Roberson, Jeanmarie						Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road						TPP ID#B278. Construction substantially complete 3/20/2020. VDOT reinspection and review of underdrain video completed. VDOT guardrail inspection completed on 12/21/2020. Minor punchlist items being addressed. Final nutrient credit transfer agreement submitted to VDOT 12/9/2019.									
5G25-060-010-0			PM UTL: Nguyen, Tan																					
5G25-060-010	\$1,050,000		PM LAD: Glass, Lisa																					
	\$0		PM UDCCD: Metafria, Fasika																					
			PM CPTED: Chellappa, Smitha																					
Post-Construction																								
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	05/17	03/18	11/19	05/19	06/21	01/19	NA	NA	01/19	07/19	02/19	12/19	NA	07/21	08/21	08/21	08/21	05/20	12/21	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Turner, Latesa						Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						TPP ID#090. 2nd final design is in progress to address VDOT comments regarding retaining wall drainage. Acquisition of additional land rights will be required as a result of the drainage revisions. 2nd final submission anticipated January 2021. Revised plats and 2nd LAD NTP anticipated February 2021. Utility relocations complete. As a result of the design modifications, one additional Domnion guy anchor adjustment to be coordinated during construction.									
5G25-060-020-0			PM UTL: Maisel, Michael																					
5G25-060-020	\$1,550,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD: Stevens, Michael																					
			PM CPTED: Askarzadeh, Negin																					
Design																								
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.			12/17	02/18	08/18	09/19	01/22	04/22	04/22	03/21	05/21	NA	06/21	02/22	03/22	07/22	NA	05/22	06/22	07/22	08/22	03/23	03/23	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad						Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd						TPP ID#102. 3rd pre-final design plans in progress. Awaiting comments from VDOT L&D. Utility relocation design in progress (DVP, Verizon, Zayo Vault relo, Cox, FFX Water). Verizon utility easement required. Plat preparation request was submitted to Land Survey Branch on 12/9/2020.									
5G25-060-023-0			PM UTL: Maisel, Michael																					
5G25-060-023	\$1,750,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD: Cutler, Tom																					
			PM CPTED: Askarzadeh, Negin																					
Design																								

Jan 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center			05/18	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	09/20	09/20	10/20	11/20	02/21	08/21	08/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD:	El Kaissi, Mohamad						Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard						On Hold <input type="checkbox"/>							
5G25-060-026-0			PM UTL:	Nguyen, Tan																			
5G25-060-026	\$750,000		PM LAD:	Shubert, Beth																			
	\$0		PM UDCCD:	Abteew, Leykun																			
			PM CPTED:	Harrell, William																			
Construction																							
Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.			07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	07/19	08/19	09/19	11/19	07/18	08/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD:	Hojatzadeh, Max						Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive						On Hold <input type="checkbox"/>							
5G25-060-027-0			PM UTL:	Nguyen, Tan																			
5G25-060-027	\$2,200,000		PM LAD:	Najeeb, Mohammed																			
	\$0		PM UDCCD:	Metafria, Fasika																			
			PM CPTED:	Harrell, William																			
Post-Construction																							
Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.			04/15	NA	10/15	12/16	01/19	03/19	03/19	07/17	NA	NA	09/17	02/18	03/18	08/18	NA	05/19	06/19	07/19	09/19	04/20	06/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD:	Nabavi, Seyed						Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road						On Hold <input type="checkbox"/>							
5G25-060-030-0			PM UTL:	Nguyen, Tan																			
5G25-060-030	\$3,375,000		PM LAD:	Shubert, Beth																			
	\$0		PM UDCCD:	Bajracharya, Sanjala																			
			PM CPTED:	Harrell, William																			
Post-Construction																							
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES			06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	08/20	10/19	06/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD:	Madhusudhan, Galappa						Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive						On Hold <input type="checkbox"/>							
5G25-060-034-0			PM UTL:	Yusufoglu, Eldar																			
5G25-060-034	\$2,750,000		PM LAD:	Monahan, Clyde																			
	\$0		PM UDCCD:	Cutler, Tom																			
			PM CPTED:	Luo, Caijun																			
Construction																							

Jan 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.			02/16	09/16	04/17	02/18	04/20	09/18	07/20	01/18	02/20	NA	02/20	04/20	04/20	09/20	NA	09/20	10/20	11/20	01/21	06/19	08/21	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Marsh, Dennis						Construct approximately 125 LF of 8-foot concrete sidewalk along northbound side of Rolling Road						TPP ID#167. Construction authorized 9/30/2020. Bid Ad 10/7/2020, bids opening 11/4/2020. Utility relocations completed. NIP signed 1/5/2021. Draft Nutrient Credit Transfer Agreement is being prepared for VDOT review.									
5G25-060-036-0			PM UTL: Maisel, Michael																					
5G25-060-036	\$2,500,000	\$0	PM LAD: Alcon, Kelly																					
			PM UDCCD: Stevens, Michael																					
			PM CPTED: Abifadel, Gibran																					
Construction																								
Seminary Rd. Walkway - Magnolia Ln - Colfax Av			09/16	01/17	08/17	03/18	04/19	06/19	09/19	06/18	NA	NA	08/18	09/19	02/19	04/19	NA	11/19	12/19	12/19	12/19	06/20	06/20	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Marsh, Dennis						900 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue						TPP ID#169. Construction NTP 12/16/19. Substantially complete 6/12/2020. VDOT permit released 9/8/2020. Nutrient Credit Transfer Agreement is being routed for signatures.									
5G25-060-038-0			PM UTL: Maisel, Michael																					
5G25-060-038	\$1,000,000	\$0	PM LAD: Monahan, Clyde																					
			PM UDCCD: Abtew, Leykun																					
			PM CPTED: Qi, Maggie																					
Post-Construction																								
South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr			05/17	NA	01/18	10/18	04/19	02/19	07/20	10/19	NA	NA	11/19	05/20	12/19	12/20	NA	11/20	01/21	01/21	01/21	02/21	07/21	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Hojatzadeh, Max						Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road						TPP ID#175. Final construction package submitted to UDCCD 12/14/2020. Nutrient credit transfer agreement being prepared. Utility relocations (Comcast, WGL and Summiting) are in progress. Verizon relocation complete.									
5G25-060-039-0			PM UTL: Maisel, Michael																					
5G25-060-039	\$2,000,000	\$0	PM LAD: Najeeb, Mohammed																					
			PM UDCCD: McCorkle, Lisa																					
			PM CPTED: Luo, Caijun																					
Construction																								
Sunrise Valley Dr. Walkway - Hitchcock Dr.- Colts Brook Dr			06/18	08/18	02/19	10/19	02/20	01/21	06/20	NA	NA	NA	NA	NA	05/20	12/20	NA	11/20	11/20	11/20	12/20	04/22	04/21	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Shahnaj, Sonia						Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive						TPP ID#176. Construction NTP 12/7/2020, scheduled construction completion 4/30/2021 - TO #4. Utility relocations were completed on 12/29/2020. Final construction package signed on 11/18/2020 by UDCCD. Pre-construction meeting held on with UDCCD and the Contractor on 8/18/2020. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.									
5G25-060-040-0			PM UTL: Pugh, Richard																					
5G25-060-040	\$650,000	\$0	PM LAD: Shubert, Beth																					
			PM UDCCD: Bajracharya, Sanjala																					
			PM CPTED: Steinhilber, Will																					
Construction																								

Jan 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Great Falls St. Walkway - I-66 - North West St			10/15	01/16	TBD	07/17	09/18	11/18	05/19	12/17	NA	NA	12/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	09/19	11/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Beall, James	Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street						TPP ID#202. Construction substantially complete 11/30/2020. VDOT punch list received 12/1/2020. Construction bundled with Project ST-000036-003 North West Street Sidewalk. Draft nutrient credit transfer agreement submitted to VDOT 12/9/2020.													
5G25-060-042-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-042	\$3,000,000		PM LAD: Cate, Dennis																				
	\$0		PM UDCC: Engida, Samuel																				
			PM CPTED: Qi, Maggie																				
Post-Construction																							
Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave			11/17	12/17	11/18	06/19	08/20	05/21	08/21	11/20	01/21	NA	01/21	08/21	08/21	12/21	NA	10/21	12/21	01/22	02/22	05/22	09/22
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Zahirieh, Shahla	Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue						TPP ID#205. Final design plans distributed were on 1/12/2021. Projects plats completed in 11/19/2020. Utility plats underway. Public outreach held in September 2020.													
5G25-060-043-0			PM UTL: Pugh, Richard																				
5G25-060-043	\$5,000,000		PM LAD: Honnick, John																				
	\$0		PM UDCC: McCorkle, Lisa																				
			PM CPTED: Lilley, Ronald																				
Design																							
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr			08/17	11/17	07/18	09/20	03/21	07/20	04/22	03/21	04/21	NA	05/21	02/22	03/22	07/22	NA	06/22	07/22	08/22	09/22	04/22	09/23
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Lauretti, Francesco	Construct 1,550 LF of 9-foot wide, curb abutted sidewalk						TPP ID#234. Pre-final design distributed for review 9/2/2020. Utility relocation designs are in progress. Public outreach was held in early November 2020.													
5G25-060-044-0			PM UTL: Pugh, Richard																				
5G25-060-044	\$6,250,000		PM LAD: Honnick, John																				
	\$0		PM UDCC: Metafria, Fasika																				
			PM CPTED: Lilley, Ronald																				
Design																							
Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct			06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	12/19	01/20	01/20	03/20	08/19	06/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Lauretti, Francesco	Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter						TPP ID#235. Construction substantially complete 6/29/2020. Pedestrian pole adjusted per VDOT. VDOT reinspection completed 12/1/2020. Awaiting permit release. Nutrient credit transfer agreement being prepared.													
5G25-060-045-0			PM UTL: Nguyen, Tan																				
5G25-060-045	\$1,800,000		PM LAD: Bailey, Stephen																				
	\$0		PM UDCC: Stevens, Michael																				
			PM CPTED: Abifadel, Gibran																				
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Lincolnia Rd Sidewalk & Spot Improvements			02/20	NA	NA	06/20	05/21	08/21	08/21	10/20	NA	NA	11/20	07/21	01/21	06/21	NA	11/21	NA	NA	02/22	08/21	08/22	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD:	Nabavi, Seyed						Construct 1,000 LF of sidewalk to connect pedestrian facilities along North Chambliss Street and Lincolnia Road from Lincolnia Senior Center to Linmar Court						Final design is in progress. LAD NTP 11/19/2020. Land rights on 0 of 7 properties have been acquired. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Verizon guy wire relocation design is in progress.								
5G25-060-048-0			PM UTL:	Nguyen, Tan																				
5G25-060-048	\$1,250,000		PM LAD:	Honnick, John																				
	\$0		PM UDCD:																					
			PM CPTED:	Stevens, Daniel																				
Land Acquisition																								
Route 1 at Fairhaven-Quander			02/19	NA	NA	09/19	07/20	07/20	10/20	07/20	NA	NA	07/20	10/20	NA	NA	NA	01/21	02/21	02/21	02/21	03/21	06/21	
Route 1-RHPTI Ped Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD:	Zahirieh, Shahla						Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection						TPP ID #188.01. LAD completed on 10/9/2020. VDOT permit received 11/20/2020. Final construction package is in progress.								
5G25-061-028-0			PM UTL:																					
5G25-061-028	\$300,000		PM LAD:	Monahan, Clyde																				
	\$0		PM UDCD:	Stevens, Michael																				
			PM CPTED:	Luo, Caijun																				
Design																								
Reston Pkwy - DTR WB On-Ramp			06/17	08/17	12/17	05/18	04/19	02/20	11/20	08/19	NA	NA	09/19	10/20	NA	NA	NA	01/21	02/21	02/21	02/21	05/21	08/21	
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD:	Lauretti, Francesco						Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades						TPP ID# 189.07 RMAG ID# 7 VDOT permit received 1/14/2021. Draft construction package submitted to UDCD for review 12/28/2020. Land acquisition completed 10/30/2020. This project to be constructed with 5G25-062-008.								
5G25-062-007-0			PM UTL:	Nguyen, Tan																				
5G25-062-007	\$750,000		PM LAD:	Monahan, Clyde																				
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								
Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	05/18	04/19	02/19	09/20	NA	NA	NA	NA	NA	NA	NA	NA	01/21	02/21	02/21	02/21	05/21	08/21	
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD:	Lauretti, Francesco						Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades						TPP ID# 189.08 RMAG ID# 8 Draft construction package prepared 10/24/2020. VDOT permit received 10/6/2020. This project to be constructed with 5G25-062-007, scheduled adjusted accordingly.								
5G25-062-008-0			PM UTL:	Nguyen, Tan																				
5G25-062-008	\$900,000		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								

Jan 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	02/21	03/20	08/21	11/20	NA	NA	12/20	07/21	NA	NA	NA	09/21	10/21	11/21	12/21	03/21	08/22
RMAG Phase II 2014 304/300-C30050 5G25-062-011-0 5G25-062-011	Hunter Mill	\$1,100,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCD: PM CPTED: Xiong, Yuqing				<u>Project Description</u> Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				<u>Monthly Remarks</u> TPP ID#189.11 RMAG ID#38. Final design is in progress. LAD NTP 12/4/2020. Land rights on 0 of 4 properties have been acquired. 2 Verizon manhole top to be adjusted during construction. CenturyLink to coordinate with contractor to protect fiber conduits when retaining wall is to be removed.												
On Hold <input type="checkbox"/>																							
Land Acquisition																							
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014	Hunter Mill	\$138,199 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCD: PM CPTED:				<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection				<u>Monthly Remarks</u> TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.												
07/2019 On Hold <input checked="" type="checkbox"/>																							
Construction																							
Sunrise Valley Dr. Bike Lanes -- Glade Dr to Edmund Halley Dr			08/18	05/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II 2014 304/300-C30050 5G25-062-016-0 5G25-062-016	Hunter Mill	\$1,600,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED: Wynands, Nicole				<u>Project Description</u> Narrow median between Reston Parkway and Fairfax County Parkway to provide off-road bike lanes in each direction from Glade Drive to Edmund Halley Drive				<u>Monthly Remarks</u> TPP ID# 189.16 /RMAG II ID# 16. Project is on hold pending re-evaluation of project scope from CPTED.												
11/2018 On Hold <input checked="" type="checkbox"/>																							
Design																							
Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC			03/17	08/17	12/17	06/18	01/19	10/19	01/20	12/18	NA	NA	12/18	08/19	09/19	06/20	NA	05/20	06/20	06/20	07/20	01/21	11/20
Bike/Trail Improvements 2014 304/300-C30050 5G25-063-002-0 5G25-063-002	Braddock	\$1,600,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCD: Bajracharya, Sanjala PM CPTED: Lind, Adam				<u>Project Description</u> Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk				<u>Monthly Remarks</u> TPP ID#B285. Construction substantially complete 11/2/2020. VDOT permit released 12/10/2020. Signed Nutrient Credit Transfer Agreement was sent to VDOT on 1/5/2021 for execution.												
On Hold <input type="checkbox"/>																							
Post-Construction																							

Jan 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Westmoreland St. Bike Lanes - N. of Rosemont Dr.			10/17	10/17	03/18	08/18	04/20	09/19	08/20	03/19	NA	NA	03/19	04/20	07/20	12/20	NA	12/20	01/21	01/21	01/21	08/20	04/21	
Bike/Trail Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive						TPP ID#187. Construction authorized 12/18/2020. Final construction package submitted to UDCD for signature on 12/14/2020. Draft construction package submitted to UDCD 10/14/2020. VDOT permit received 9/18/2020. Land acquisition completed on 4/20/2020. Construction authorization delayed due to additional time required to complete WGL service adjustments. 3 of 3 WGL service lines relocated (December 2020).									
5G25-063-009-0			PM UTL: Maisel, Michael																					
5G25-063-009		\$600,000	PM LAD: Finnell, Richard																					
		\$0	PM UDCD: Engida, Samuel																					
			PM CPTED:																					
Construction																								
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	01/21	
County-Maintained Pedestrian Imp 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Beall, James						260 LF of 5-foot sidewalk along north side of North West Street						TPP ID#B294. Construction 85% complete. Construction NTP 1/13/2020, construction completion scheduled 1/11/2021. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway. Draft nutrient credit transfer agreement submitted to VDOT 12/9/2020.									
ST-000036-003-0			PM UTL: Maisel, Michael																					
ST-000036-003		\$1,650,000	PM LAD: Glass, Lisa																					
		\$0	PM UDCD: Engida, Samuel																					
			PM CPTED: Qi, Maggie																					
Construction																								
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	10/17	11/18	03/20	09/20	02/21	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	03/21	04/21	04/21	04/21	03/20	12/21	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Marsh, Dennis						Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road						TPP ID#121 SWM issue resolved. Plans being finalized for approvals. SWM maintenance agreement to MSMD at submission to LDS. Verizon relocation work completed. TMP plans approved 1/31/19. Schedule adjusted to address SWM issue and utility relocation.									
ST-000036-009-0			PM UTL: Maisel, Michael																					
ST-000036-009		\$2,500,000	PM LAD: Najeeb, Mohammed																					
		\$0	PM UDCD: McCorkle, Lisa																					
			PM CPTED: Harrell, William																					
Utility Relocation																								
Kirby Road Walkway - Chesterbrook ES - Halsey Rd.			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	01/21	01/21	02/21	03/21	12/19	12/21	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						TPP ID#140. CN authorization in progress. Draft CN package submitted 9/18/2020. VDOT permit received 8/7/2020. Land acquisition completed on 4/17/19. CenturyLink relocations complete, except for manhole to be adjusted to grade during construction. WGL relocations completed. Fairfax Water and CenturyLink should attend Pre-construction meeting for coordination purposes. Project construction bundled with Project ST-000036-011 Kirby Road Walkway - Halsey Road to Franklin Avenue. Construction authorization delayed due to additional time required to finalize bid documents. CN Auhorization expected January 2021. Project completion date also adjusted based on estimated 9 month construction duration.									
ST-000036-010-0			PM UTL: Pugh, Richard																					
ST-000036-010		\$1,200,000	PM LAD: Strayhorne, Robert																					
		\$0	PM UDCD: Lim, Vannak																					
			PM CPTED: Chellappa, Smitha																					
Design																								

Jan 2021

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Kirby Road Walkway - Halsey Rd. - Franklin Ave		04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	01/21	01/21	02/21	03/21	12/19	12/21	On Hold <input type="checkbox"/>					
County-Maintained Pedestrian Imp - 2014 304/300-C30050		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
ST-000036-011-0		PM TDD: Turner, Latesa						Construct approximately 1,300 LF of concrete sidewalk,						TPP ID#141. CN authorization in progress. Draft CN package submitted 9/19/2020. VPDES permit issued 8/25/2020.														
ST-000036-011		PM UTL: Pugh, Richard						including curb and gutter, along the south side of Kirby Road						VDOT permit received 7/14/2020. Land acquisition completed on 8/16/19. WGL utility relocations are complete. Project construction bundled with Project ST-000036-010 Kirby Road Walkway - Chesterbrook Elementary School to Halsey Road. Construction authorization delayed due to additional time required to finalize bid documents. CN Auhorization expected January 2021. Project completion date also adjusted based on estimated 9 month construction duration.														
		PM LAD: Strayhorne, Robert																										
		PM UDCCD: Lim, Vannak																										
		PM CPTED: Chellappa, Smitha																										
Design																												
Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines		01/18	04/18	02/19	03/21	07/21	11/20	03/22	07/21	TBD	NA	08/21	03/22	TBD	TBD	NA	07/22	08/22	09/22	11/22	11/21	11/23	On Hold <input type="checkbox"/>					
County-Maintained Pedestrian Imp - 2014 304/300-C30050		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
ST-000036-013-0		PM TDD: Fasceski, Jeff						Construct approximately 4,650 LF of 10-foot wide asphalt						TPP ID#162. Revision to BMP currently being designed. Once completed, a meeting with LDS will be scheduled. Schedule updated due to delay caused by addition of BMP.														
ST-000036-013		PM UTL: Yusufoglu, Eldar						shared-use path along the east side of Pleasant Valley Road																				
		PM LAD: Alcon, Kelly																										
		PM UDCCD:																										
		PM CPTED: Stevens, Daniel																										
Design																												
Telegraph Road Walkway Ph I - Rosehill to Pike		10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	07/19	08/19	09/19	01/20	05/20	07/20	On Hold <input type="checkbox"/>					
County-Maintained Pedestrian Imp - 2014 304/300-C30050		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
ST-000036-014-0		PM TDD: El Kaissi, Mohamad						Install 1,235 LF of 5-foot sidewalk to fill in missing links, including						TPP ID#180A. Constuction substantially complete 7/24/2020. VDOT punch list completed. Signed Nutrient Credit Transfer Agreement submitted to VDOT on 8/28/2020 for execution.														
ST-000036-014		PM UTL: Maisel, Michael						crosswalks and curb ramps																				
		PM LAD: Strayhorne, Robert																										
		PM UDCCD: Cutler, Tom																										
		PM CPTED: Bandy, Audra																										
Post-Construction																												
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.		04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19	On Hold <input type="checkbox"/>					
County-Maintained Pedestrian Imp - 2014 304/300-C30050		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
ST-000036-016-0		PM TDD: Zahirieh, Shahla						Construct 5-foot sidewalk along west side of Old Mount Vernon Road						TPP ID#191. VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. VDOT permit release requested on 9/14/2020. Signed nutrient credit transfer agreement submitted to VDOT on 12/9/2019 for execution.														
ST-000036-016		PM UTL: Yusufoglu, Eldar																										
		PM LAD: Shubert, Beth																										
		PM UDCCD: McCorkle, Lisa																										
		PM CPTED:																										
Post-Construction																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Jan 2021

Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	09/21
---------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Bike/Trail Imp - 2014 304/300-C30050 ST-000037-003-0 ST-000037-003	Braddock \$3,700,000 \$0	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
		PM TDD: Hojatzadeh, Max					Connect VRE station to					On Hold <input type="checkbox"/>										
		PM UTL: Pugh, Richard					surrounding neighborhoods to					TPP ID#B288. Project delivery will follow Fairfax County Public Improvement Plan requirements. Final construction package submitted to UDCD on 8/18/2020. All utility relocations completed. Bid Ad 11/10/2020. Pre-bid meeting 11/24/2020. Bid Opening 12/14/2020. NIP in progress.										
		PM LAD: Baker, Lisa					the west via shared-use path,															
PM UDCD: McCorkle, Lisa					sidewalk, and sharrows																	
PM CPTED: Wynands, Nicole																						

Construction

			02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	10/18	11/18	11/18	12/18	10/19	10/19
--	--	--	-------	----	----	-------	-------	-------	-------	-------	-------	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Lorton Arts Access Road 304/300-C30050 TS-000020-001-0 TS-000020-001	Mount Vernon \$1,742,414 \$0	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
		PM TDD: Nabavi, Seyed					Provide direct access from					On Hold <input type="checkbox"/>										
		PM UTL:					Lorton Arts to Workhouse Road					Construction substantially complete 10/30/19. VDOT permit released 3/12/2020. Bond release pending. Site as-built approved 1/8/2021; and Sanitary as-built approved 1/4/2021.										
		PM LAD: Monahan, Clyde					south of existing entrance near															
PM UDCD: Lim, Vannak					Route 123																	
PM CPTED: Guarino, Michael																						

Post-Construction