



# County of Fairfax, Virginia

## MEMORANDUM

DATE: May 16, 2017

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the May 2017 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design Division (UDCD), Department of Public Works and Environmental Services.

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated

### TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation  
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)  
Mark Canale, BRAC Coordinator  
Bob Ayers, Project Manager, TDD  
Tim Conley, Project Manager, TDD  
Mohamad N. El Kaissi, Project Manager, TDD  
Neil S. Freschman, P.E., Chief, Operation, CPTED  
Michael Guarino, Transportation Planner IV, CPTED  
Bill Harrell, Sr. Transportation Planner IV, CPTED  
Jeffrey Hermann, Transportation Planner III  
Masoud Hojatzadeh, Project Manager, TDD  
Ajmal Hamidi, Transportation Planner, FCDOT  
Fereshteh Khorashadi, Sr. Project Manager, TDD  
Andrew Kolaitis, Right-of-Way Project Coordinator, CPTED  
Mike Lake, Transportation Planner II, FCDOT  
Francesco Lauretti, Project Manager, TDD  
Adam Lind, Bicycle Program Coordinator, CPTED

Galappa Madhusudhan, Project Manager, TDD  
Dennis Marsh, Project Manager, TDD  
Karyn Moreland, Chief, Capital Projects, CPTED  
Guy Mullinax, Bus Stop Coordinator, TSD  
Tan Nguyen, Utility Coordinator, TDD  
Erving Olivas Alvarez, TDD  
Jeanmarie Roberson, Sr. Project Manager, TDD  
Sung S. Shin, Transportation Planner, CPTED  
Chris Wells, Pedestrian Program Manager  
Douglas Miller, Transportation Planner, CPTED  
Eldar Yusufoglu, Utility Coordinator, TDD  
Rick Foley, Sr. Right-of-Way Agent, CPTED  
Latesa Turner, Project Manager, TDD  
Alex Tsybin, Project Manager, TDD  
Chris Barksdale, Project Manager, TDD

#### PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

James W. Pateson, Director, Department of Public Works and Environmental Services  
Ronald N. Kirkpatrick, Deputy Director, Department of Public Works and Environment  
Services  
Julie Cline, Director, Land Acquisition Division  
Carey F. Needham, Director, BDCD, CAP  
Brad Melton, Director, WDCD, CAP  
Vickie McEntire Anglin, County Surveyor, UDCD  
Lisa Baker, Right-of-Way Agent, LAD  
Victoria Boyd, Administrative Assistant, LAD  
Dennis Cate, Project Coordinator, LAD  
Rona Courtney, Admin V, Directors Office, DPWES  
Chad Crawford, Maintenance and Stormwater Management Division  
Rich Finnell, Project Coordinator, LAD  
Demond Frazier, Engineer IV, UDCD, CAP  
Michael Gallo, Engineer III, UDCD, CAP  
Lisa Glass, Right-of-Way Agent, LAD  
Rob Hockersmith, Administrative Support Branch, CAP  
John Honnick, Senior Property Analyst, LAD  
Amy Konigsburg, Chief, Administrative Support Branch, CAP  
Wayne Kotter, Director, Utilities Design and Construction Division, CAP  
Carol Kresge, Right-of-Way Agent, LAD  
Eric Lefcourt, Sr. Right-of-Way Agent, LAD  
Vanessa K. Makely, Administrative Assistant IV, Directors Office  
Kim Maye, Engineering Technician III, LAD  
Lisa McCorkle, Engineer IV, UDCD, CAP  
Larry Popoola, Sr. Engineer III, UDCD, CAP  
Frank Roberts, Sr. Engineer III, UDCD, CAP

Todd Minnix  
May 5, 2017  
Page 3 of 3

Andy Royse, Engineer III, UDCD, CAP  
Bill Schell, Chief, Transportation Branch, MSMD  
Beth Shubert, Right-of-Way Agent, LAD

#### COUNTY AGENCIES

Honorable Thomas P. Sotelo, Juvenile District Court  
Braddock District Supervisors Office  
Dranesville District Supervisors Office  
Hunter Mill District Supervisors Office  
Lee District Supervisors Office  
Mason District Supervisors Office  
Mt. Vernon District Supervisors Office  
Providence District Supervisors Office  
Springfield District Supervisors Office  
Sully District Supervisors Office

#### VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Director, Office of Transportation Services  
Allison Richter, PMP, Assistant Director of Transportation and Land Use  
Richard Burke, Transportation Planning  
Mark Comer, Utilities, NOVA District  
Alex Faghri, Land Development  
Peter K. Gerner, Permits, Manassas Residency  
Anna Fortune, Arlington & Fairfax Preliminary Engineering  
Renee Hamilton, NOVA District  
Tiffanie Harrelson, LUP NOVA District Plan Review Coordinator  
Bethany Mathis, District TAP Coordinator  
Rick A. Miller, Utility Coordinator, Culpeper District  
Donald Ostrander, Traffic Engineering Section  
Sofia Pinedo, LUP NOVA District  
Ronald Seal, Materials, NOVA District  
Bud Siegel, NOVA District  
Amir Salahshoor, Assistant Director, LAP NOVA District  
Terry Yates, Arlington & Fairfax Preliminary Engineering Manager,

#### UTILITY COMPANIES

Juliano Christine, Dominion Virginia Power  
Robert Terry, Dominion Virginia Power  
Robert Cotten, Fairfax County Water Authority  
Jeannie Swim, Fairfax County Water Authority  
Allan Melliza, Washington Gas

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

May 2017

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 102 – FEDERAL & STATE GRANTS	1 - 15
FUND 124 – SIDEWALK CONSTRUCTION	15 - 37
FUND 304 – TRANSPORTATION IMPROVEMENTS	37 – 61
FUND 307 – SIDEWALK CONSTRUCTION	61
FUND 312 – PUBLIC SAFETY CONSTRUCTION	61
FUND 315 - COMMERCIAL REVITALIZATION PROGRAM	62

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
<b>Intersection Design @ Ladson Ln (Phase 4C)</b>																									
RHPTI			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	NA	NA	NA	03/16	05/16	06/16	09/16	01/17	06/17		
102/500-C50000	Mount Vernon		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold	<input type="checkbox"/>					
26006G-06002	Lee		PM TDD: Hojatzadeh, Max				Engineering and construction of intersection improvements for an express bus service stop at Ladson Ln.				<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Construction 90% complete.														
AA1400012-06	\$267,500		PM UTL: Yusufoglu, Eldar																						
	\$267,500		PM LAD: Shubert, Beth																						
			PM UDCCD: Frazier, Demond																						
			PM CPTED:																						
<b>Construction</b>																									
<b>Intersection Design @ Frye Rd. (Phase II)</b>																									
RHPTI			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	03/16	05/16	06/16	09/16	01/17	07/17		
102/500-C50000	Mount Vernon		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold	<input type="checkbox"/>					
26006G-06002	Lee		PM TDD: Hojatzadeh, Max				Engineering and construction of intersection improvements for express bus service stops at Frye Road.				<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Construction 50% complete.														
AA1400012-06	\$1,596,000		PM UTL: Yusufoglu, Eldar																						
	\$1,596,000		PM LAD: Shubert, Beth																						
			PM UDCCD: Frazier, Demond																						
			PM CPTED:																						
<b>Construction</b>																									
<b>Intersection Design @ Lukens Lane (Phase II)</b>																									
RHPTI			07/09	09/09	02/10	10/13	11/15	12/15	11/15	04/16	NA	02/14	04/16	06/17	NA	NA	NA	09/17	10/17	11/17	12/17	08/17	04/18		
102/500-C50000	Mount Vernon		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold	<input type="checkbox"/>					
26006G-06002	Lee		PM TDD: Hojatzadeh, Max				Engineering and construction of intersection improvements for express bus service stops at Lukens Lane.				<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04.</b> Additional easement required for street light and pedestrian signal pole. Final plat has been completed. Schedule adjusted due to process land right acquisition.														
AA1400012-06	\$570,000		PM UTL:																						
	\$570,000		PM LAD: Shubert, Beth																						
			PM UDCCD:																						
			PM CPTED:																						
<b>Land Acquisition</b>																									
<b>Intersection Design @ Mohawk and Belford</b>																									
RHPTI			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	09/16	01/17	06/17		
102/500-C50000	Mount Vernon		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold	<input type="checkbox"/>					
26006G-06011	Lee		PM TDD: Hojatzadeh, Max				Pedestrian Intersection improvements for express bus stops at Route 1 and Mohawk Lane and Belford Drive				<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Construction 70% complete.														
AA1400017-06	\$1,367,300		PM UTL: Yusufoglu, Eldar																						
	\$1,367,300		PM LAD: Shubert, Beth																						
			PM UDCCD: Frazier, Demond																						
			PM CPTED: Luo, Caijun																						
<b>Construction</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Soapstone Dr.Wlkwy			12/09	10/10	06/11	01/14	02/14	04/14	04/14	11/12	NA	11/12	11/12	10/13	10/13	09/14	12/14	02/15	04/15	05/15	07/15	06/17	06/17	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
Countywide Trails 102/500-C50000 26008G-07001 AA1400019-07	Hunter Mill  \$1,965,000 \$0		PM TDD: El Kaissi, Mohamad PM UTL: PM LAD: Maggard, Lisa PM UDCCD: Samiy, Ben PM CPTED: Harrell, William				3,300 LF of walkway, curb and gutter, drainage improvements along east side of Soapstone Drive, 4 bus pad sites.				<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> VDOT punch list completion is expected in June when the handrail is installed due to contractor's shedule.													
<b>Post-Construction</b>			03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	06/17	08/17	10/17	11/17	12/17	12/17	03/17	06/18	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
Tysons East Station to Great Falls Sidewalk 102/500-C50000 DCBPA-065 AA1400065-12	Providence Dranesville \$2,370,000 \$120,000		PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: Frazier, Demond PM CPTED:				A multi-use trail/sidewalk from Dolley Madison/Great Falls intersection to Tysons East Metro Station. Approx 2400 LF				<b>TMSAMS ID# 35</b> Draft package preparation is in progress. Coordination with MWAA on easements is in progress. 1 of 2 properties acquired. Utility relocations arre in progress.													
<b>Land Acquisition</b>			06/12	NA	NA	02/13	03/14	03/13	02/15	05/13	NA	03/14	05/14	12/14	NA	NA	08/15	08/15	10/15	11/15	07/16	03/17	03/17	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
International Dr. 102/500-C50000 DCBPA-067 AA1400067-12	Providence  \$750,000 \$48,367		PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: McCorkle, Lisa PM CPTED:				Pedestrian Intersection Improvements including crosswalks, and pedestrian signalization				<b>TMSAMS ID# 30</b> Construction substantially complete 3/30/17.													
<b>Post-Construction</b>			11/14	NA	11/14	03/15	05/15	08/16	10/16	05/15	NA	08/15	09/15	09/16	NA	NA	04/17	05/17	06/17	07/17	09/17	12/17	03/18	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
Tysons Boulevard 102/500-C50000 DCBPA-068 AA1400068-12	Providence  \$877,000 (\$23,000)		PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCCD: Fernandez Quinteros, Jua PM CPTED: Harrell, William				Pedestrian Intersection Improvements including crosswalks, and pedestrian signalization				<b>TMSAMS ID# 29</b> Final design is complete. Land acquisition complete 9/9/16. VDOT permit received on 1/3/17. Construction authorization package submitted to VDOT on 2/1/17 for approval. Comments received on 3/27/17. Final package resubmitted on 4/21/17.													
<b>Bid Advertisement</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Rt-7 sidewalk			04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	10/15	02/16	01/17	01/17	02/17	04/17	05/17	03/18	04/18	
<b>Rt. 7 Sidewalk under Rt. 123 North Side</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
102/500-C50000	Providence		PM TDD: Hojatzadeh, Max						A sidewalk on North side of Rte 123 under Rte 123 Interchange.						<b>TMSAM ID# 32.</b> Final design plans were approved. Received VDOT approval for construction authorization on 1/30/17.									
DCBPA-069	Hunter Mill		PM UTL: Yusufoglu, Eldar						Approx. 1100 LF						Final construction package submitted to UDCD on 1/31/17. Advertised for construction 2/8/17. Bids opened on 5/12/17.									
AA1400069-12	\$2,300,000 (\$110,000)		PM LAD: Baker, Lisa												Construction award package submit to VDOT on 5/9/17									
			PM UDCD: McCorkle, Lisa																					
			PM CPTED:																					
<b>Bid Advertisement</b>			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	10/15	02/16	01/17	01/17	02/17	04/17	05/17	03/18	04/18	
<b>Rt.7 Sidewalk under Rt.123 South Side</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
102/500-C50000	Providence		PM TDD: Hojatzadeh, Max						A sidewalk on south side of Rte 7 under Rte 123 Interchange.						<b>TMSAM ID# 32.</b> Final design plans were approved. Received VDOT approval for construction authorization on 1/30/17.									
DCBPA-070	Hunter Mill		PM UTL: Yusufoglu, Eldar						Approx. 800 LF						Final construction package submitted to UDCD on 1/31/17. Advertised for construction 2/8/17. Bids opened on 5/12/17.									
AA1400070-12	\$1,950,000 \$395,000		PM LAD: Shubert, Beth												Construction award package submit to VDOT on 5/9/17									
			PM UDCD: McCorkle, Lisa																					
			PM CPTED:																					
<b>Bid Advertisement</b>			05/12	NA	NA	02/13	09/13	03/13	02/15	08/14	NA	03/14	06/14	12/14	NA	NA	08/15	08/15	10/15	11/15	04/16	03/17	03/17	
<b>Old Courthouse Rd. Intersection</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
Gosnell Rd.	Providence		PM TDD: Hojatzadeh, Max						Add signalized pedestrian crosswalks at Gosnell Rd and Old Courthouse Rd						<b>TMSAMS ID# 30</b> Substantially complete 3/30/17.									
102/500-C50000	Hunter Mill		PM UTL: Nguyen, Tan																					
DCBPA-071	\$625,000 (\$25,000)		PM LAD: Kresge, Carol																					
AA1400071-12			PM UDCD: McCorkle, Lisa																					
			PM CPTED:																					
<b>Post-Construction</b>			NA	NA	05/13	01/14	03/16	03/16	03/16	06/14	NA	06/14	06/14	12/14	NA	NA	06/16	06/16	07/16	08/16	12/16	05/17	05/17	
<b>Gosnell Rd.- Sidewalk East Side</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
102/500-C50000	Hunter Mill		PM TDD: El Kaissi, Mohamad						300 LF of sidewalk on east side of Gosnell Rd north of Rte. 123.						<b>TMSAMS ID# 34</b> Construction was substantially completed on 4/28/17.									
DCBPA-072	Providence		PM UTL: Nguyen, Tan																					
AA1400072-12	\$333,000 \$23,000		PM LAD: Kresge, Carol																					
			PM UDCD: Stevens, Michael																					
			PM CPTED: Lind, Adam																					
<b>Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																														
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																						
Project Status	FUT (\$)																																												
SW South side Soapstone to South Lakes																							09/12	NA	05/13	10/13	04/16	11/16	05/17	06/15	NA	06/16	06/16	01/17	01/15	06/17	10/17	11/17	12/17	02/18	04/18	07/17	09/18	On Hold <input type="checkbox"/>	
<b>Sunrise Valley Dr</b> 102/500-C50000 DCBPA-073 AA1400073-12			Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Bashir, Qais PM CPTED: Lind, Adam				<u>Project Description</u> A 5' - 7' concrete sidewalk on south side of Sunrise Valley Dr. from Soapstone Dr. to South Lake Dr. Approx 5000 LF				<u>Monthly Remarks</u> <b>RMAG ID# 31</b> Draft construction package, VDOT LUP application and SWPPP in progress Final design submitted for review 10/24/16. Utility relocation design is in progress. 15 of 15 properties acquired. LAD completion memo received 1/27/17.																																	
Utility Relocation																																													
SW North side Soapstone to South Lakes																							09/12	NA	05/13	11/13	04/16	11/16	10/17	06/14	NA	07/16	07/16	09/17	01/15	10/17	11/17	03/18	04/18	05/18	07/18	07/17	06/19	On Hold <input type="checkbox"/>	
<b>Sunrise Valley Dr</b> 102/500-C50000 DCBPA-074 AA1400074-12			Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: Kadasi, Mohamed Abdull PM CPTED: Lind, Adam				<u>Project Description</u> Upgrade of an existing asphalt sidewalk to a 10' shared use path on north side of Sunrise Valley Dr. from Soapstone Dr. to South Lake Dr. Approx 4500 LF				<u>Monthly Remarks</u> <b>RMAG ID# 12</b> Final design is in progress. Utility relocation design is in progress. Land acquisition is in progress. 4 of 9 properties acquired.																																	
Land Acquisition																																													
Isaac Newton Square South Intersection																							NA	NA	NA	NA	NA	NA	NA	07/14	NA	07/14	07/14	03/15	NA	NA	NA	NA	NA	NA	NA	NA	10/15	06/17	On Hold <input type="checkbox"/>
<b>Wiehle Ave</b> 102/500-C50000 DCBPA-076 AA1400076-12			Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: PM CPTED: Harrell, William				<u>Project Description</u> Add signalized pedestrian crossings and median at Wiehle Ave and Isaac Newton Sq. South				<u>Monthly Remarks</u> <b>RMAG ID# 19</b> VDOT will build and design project per agreement dated 1/7/13. Construction is 60% complete. Schedule adjusted in April 2017 to allow additional time for construction of the signal and to resolve utility conflicts.																																	
Construction																																													
GTP Trail Phase III (Note error in FOCUS should be Phase III)																							12/13	03/14	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
<b>GTP Trail Phase III (Note error in FOCUS should be Phase III)</b> 102/500-C50000 GTP-130-130 AA1400130-13			Dranesville	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: TBD, To Be Determined PM CPTED: Miller, Douglas				<u>Project Description</u> Construct trail along the north side of Georgetown Pike from Falls Bridge Lane eastward 275' to Meet existing asphalt trail.				<u>Monthly Remarks</u> <b>Enhancement Grant Project.</b> Design is on hold since July, 2014 due to Community concerns regarding project scope and aesthetics for this National Register of Historic places site. Citizens Information Meeting was held on 3/22/17. A Summary Cultural Resources letter to Virginia DHR was sent out on 5/10/17 requesting "No Adverse Effects". When DHR request is approved, and overall NEPA document is approved by FHWA, final design will proceed and schedule will be established.																																	
Design																																													



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
<b>Jones Branch Connector - Final Design</b>			02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	12/18
<b>102/500-C50000</b>	Providence		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>JBC-093-093</b>			PM TDD: Dresser, John					Final Design for extension of Jones Branch Connector from Jones Branch Dr. to Dolley Madison Blvd.(Route 123) over I-495 and the I-495 Express Lanes and along the existing Scotts Crossing Road.					In Construction by VDOT- Contractor NTP was issued on 1/27/17. Phase I MOT and work to begin in May. Pardon Our Dust Meeting scheduled for 5/18/17.										
<b>AA1400093-13</b>	\$56,000,000	\$12,205,600	PM UTL: Yusufoglu, Eldar																				
			PM LAD: Kresge, Carol																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Construction</b>																							
On Hold <input type="checkbox"/>																							
<b>Lorton Cross Co Trl</b>			04/14	NA	06/15	12/15	12/16	02/17	02/17	11/16	11/16	NA	12/16	12/16	NA	NA	05/17	06/17	07/17	08/17	09/17	04/18	04/18
<b>102/500-C50000</b>	Mount Vernon		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>LAF-131-131</b>			PM TDD: Nabavi, Seyed					Multi-Use trail connecting the Cross County trail through the Lorton Arts Foundation property					Land acquisition completed 12/19/16. Construction package is being coordinated. PCE finalized on 3/7/16. Draft construction package submitted on 3/2/17. VDOT PSE reevaluation and environmental certification were distributed on 03/07/17.										
<b>AA1400131-13</b>	\$2,600,000	\$593,679	PM UTL: Nguyen, Tan																				
			PM LAD: Lefcourt, Eric																				
			PM UDCCD: Lim, Vannak																				
			PM CPTED: Guarino, Michael																				
<b>Design</b>																							
On Hold <input type="checkbox"/>																							
<b>McLean Gateway</b>			12/13	NA	NA	02/14	08/14	08/14	09/14	NA	NA	NA	NA	NA	NA	NA	03/15	03/15	04/15	05/15	08/15	10/15	11/15
<b>102/500-C50000</b>	Dranesville		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>MCL-093-0</b>			PM TDD: Ayers, Robert					Construct raised median for gateway signage on Old Dominion Drive east of McLean Drive					<b>VDOT Transportation Enhancement Grant approved and received 4/17/13.</b> VDOT Permit released 9/6/16. Project complete. Continuing to work on final closeout process with VDOT.										
<b>AA1400092-13</b>	\$150,000	\$0	PM UTL: Nguyen, Tan																				
			PM LAD: Vega-Claudio, Yilia																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Post-Construction</b>																							
On Hold <input type="checkbox"/>																							
<b>Rt. 1 Sacramento Dr. Intersection Improvements</b>			03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
<b>RHPTI</b>	Mount Vernon		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>102/500-C50000</b>	Lee		PM TDD: Hojatzadeh, Max					Engineering and construction of intersection improvement for express bus service stop at Sacramento Drive					<b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Substantially completed 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17.										
<b>RHPTI-013</b>			PM UTL: Yusufoglu, Eldar																				
<b>AA1400013-06</b>	\$667,000	\$267,000	PM LAD: Bashir, Qais																				
			PM UDCCD: Luo, Caijun																				
			PM CPTED:																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Lockheed Blvd. Intersection Improvements</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
<b>RHPTI</b> 102/500-C50000 RHPTI-015 AA1400015-06	Mount Vernon Lee \$767,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCD: Bashir, Qais PM CPTED: Luo, Caijun				<u>Project Description</u> Engineering and construction of intersection improvement for express bus service stop at Lockheed Blvd.				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Substantially completed 10/3/16. Shelter installation complete on 4/26/17. Permit released 5/10/17.												
<b>Construction</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
<b>Arlington Dr. Intersection Improvements</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
<b>RHPTI</b> 102/500-C50000 RHPTI-016 AA1400016-06	Mount Vernon Lee \$434,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCD: Bashir, Qais PM CPTED: Luo, Caijun				<u>Project Description</u> Engineering and construction of intersection improvement for express bus service stop at Arlington Drive.				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Substantially completed 10/3/16. Shelter installation complete on 4/26/17.												
<b>Construction</b>			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	10/16	11/16	02/17	09/16	03/18
<b>Rt. 1-PH5-Quander Rd. to Hotel Complex SW</b>			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	10/16	11/16	02/17	09/16	03/18
<b>RHPTI</b> 102/500-C50000 RHPTI-079 AA1400079-12	Mount Vernon \$900,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCD: Fernandez Quinteros, Jua PM CPTED: Luo, Caijun				<u>Project Description</u> Provide a 5' concrete sidewalk along east side Richmond Hwy from Fair Haven Ave/Quander Road to Virginia Lodge				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction award February 2017. Construction NTP issued 4/3/17. Schedule adjusted in January 2017 due to processing a fund transfer, and due to UDCD advice on construction duration.												
<b>Construction</b>			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	06/17	NA	07/17	08/17	09/17	10/17	09/15	06/18
<b>Rt. 1-PH5-Virginia Lodge to Huntington Ave SW</b>			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	06/17	NA	07/17	08/17	09/17	10/17	09/15	06/18
<b>RHPTI</b> 102/500-C50000 RHPTI-080 AA1400080-12	Mount Vernon \$1,350,000 \$51,505		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Eisa, Amani PM CPTED: Luo, Caijun				<u>Project Description</u> 5' concrete sidewalk, and extension of a box culvert along the east of Richmond Hwy from VA Lodge to Huntington Ave. Approx.1375 LF				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Permit 12/15/2016. Utility relocations to be completed in June 2017. Schedule adjusted in January 2017 due to utility relocations.												
<b>Utility Relocation</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Rt. 1-PH5-Mount Eagle Dr.SW 07/12 NA 05/13 10/14 02/15 12/14 07/15 01/15 NA NA 02/15 03/15 09/15 04/16 NA 11/15 02/16 03/16 07/16 12/15 04/17

RHPTI 102/500-C50000 Mount Vernon \$425,000 \$0  
Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Kresge, Carol  
 PM UDCCD: Frazier, Demond  
 PM CPTED: Luo, Caijun  
Project Description  
 Provide 5' concrete sidewalk along west of Richmond Hwy at the intersection of Mt. Eagle Drive. Approximately 110 LF.  
Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. Construction NTP issued 9/6/16. Substantially completed on 4/25/2017.  
 On Hold

**Construction**

Rt. 1-PH5-Russell Rd. to Roxbury Dr.SW 07/12 01/13 06/13 04/14 11/14 12/14 01/16 10/14 NA NA 10/14 07/15 08/15 09/16 NA 08/16 10/16 11/16 02/17 09/15 03/18

RHPTI 102/500-C50000 Lee \$600,000 (\$25,000)  
Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Lefcourt, Eric  
 PM UDCCD: Fernandez Quinteros, Jua  
 PM CPTED: Luo, Caijun  
Project Description  
 520 LF of concrete sidewalk and 10 curb cut ramps along the west side of Route 1 from Russel Road to 200 LF north of Roxbury Drive  
Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. Construction award February 2017. Construction NTP issued 4/3/17. Construction is 20% complete.  
 On Hold

**Construction**

Rt 1-PH5-Gregory Dr.to Russell Rd. SW 07/12 NA 05/13 12/13 05/14 12/14 09/15 09/14 NA NA 10/14 07/15 NA NA NA 10/15 02/16 03/16 07/16 05/16 04/17

RHPTI 102/500-C50000 Lee \$450,000 \$0  
Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Kresge, Carol  
 PM UDCCD: Frazier, Demond  
 PM CPTED: Luo, Caijun  
Project Description  
 270 LF of concrete sidewalk and 8 curb cut ramps along west side of Route 1 from Gregory Drive to Russell Road  
Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. Construction NTP issued 9/6/16. Substantially completed on 4/25/2017.  
 On Hold

**Construction**

Rt. 1-PH5-Frye Rd. to Radford Ave SW 07/12 NA 05/13 01/14 06/14 12/14 10/15 09/14 NA NA 10/14 06/15 07/15 04/16 NA 11/15 02/16 03/16 07/16 04/16 04/17

RHPTI 102/500-C50000 Mount Vernon \$675,000 \$0  
Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Lefcourt, Eric  
 PM UDCCD: Frazier, Demond  
 PM CPTED: Luo, Caijun  
Project Description  
 940 LF of concrete sidewalk and 7 curb cut ramps along the east side of Route 1 from Frye Road to Radford Avenue  
Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. Construction NTP issued 9/6/16. Substantially completed on 4/25/2017.  
 On Hold

**Construction**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Rt. 1-PH5-Engleside St. to Forest Pl SW</b>																							
			07/12	NA	05/13	02/14	07/14	12/14	11/15	02/15	NA	NA	02/15	09/15	09/15	01/16	NA	01/16	02/16	03/16	07/16	10/15	04/17
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
RHPTI			PM TDD: Zahirieh, Shahla					460 LF of concrete sidewalk and 12 curb cut ramps along the east side of Route 1 from Engleside Street to Forest Place.					Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction NTP issued 9/6/16. Substantially completed on 4/25/2017.										
102/500-C50000	Mount Vernon		PM UTL: Yusufoglu, Eldar																				
RHPTI-087			PM LAD: Anthony, Curtis																				
AA1400087-12		\$875,000	PM UDCCD: Frazier, Demond																				
		\$0	PM CPTED: Luo, Caijun																				
<b>Construction</b>																							
<b>Wiehle Ave/DTR Ramps (North Side)</b>																							
			04/14	NA	07/14	10/14	01/15	10/15	06/15	NA	NA	NA	NA	NA	NA	NA	11/15	12/15	02/16	03/16	06/16	10/16	11/16
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
RMAG			PM TDD: Ruffner, Scott					Pedestrian Improvements at the intersection of Wiehle Ave and westbound on-ramp to Dulles Toll Road					RMAG ID# 4 Construction substantially complete on 11/21/16. VDOT permit released on 3/6/17. As-built in progress.										
102/500-C50000	Hunter Mill		PM UTL: Nguyen, Tan																				
RMAG-097			PM LAD: Kresge, Carol																				
AA1400097-13		\$208,800 (\$41,200)	PM UDCCD: Fernandez Quinteros, Jua																				
			PM CPTED: Harrell, William																				
<b>Post-Construction</b>																							
<b>Sunset Hills/Town Center Pkwy</b>																							
			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	NA	06/17	07/17	08/17	09/17	10/17	12/16	05/18
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
RMAG			PM TDD: Zahirieh, Shahla					Pedestrian improvements along east side of Town Center Parkway and at the intersection of Sunset Hills Road and Town Center Parkway					RMAG ID# 6 . LDS approval was received on 2/23/16. VDOT Permit received 8/29/16. Construction package to UDCCD 10/12/2016. VDOT authorization for Ad requested 1/31/2017.										
102/500-C50000	Hunter Mill		PM UTL: Nguyen, Tan																				
RMAG-099			PM LAD: Lefcourt, Eric																				
AA1400099-13		\$500,000 (\$100,000)	PM UDCCD: Bashir, Qais																				
			PM CPTED: Luo, Caijun																				
<b>Bid Advertisement</b>																							
<b>Sunrise V- S. Side Glade to Reston Pkwy</b>																							
			08/13	NA	12/13	07/14	08/15	01/17	01/18	08/15	NA	03/16	03/16	10/17	03/17	09/17	05/18	07/18	08/18	09/18	12/18	12/17	09/19
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
RAMG			PM TDD: Hojatzadeh, Max					5' Concrete Sidewalk on south side of Sunrise Valley Drive from Glade Drive to Reston Parkway					RMAG ID# 7 & 8 Final design complete and received approval from all agencies. 6 of 12 easement have been acquired. Due to utilities relocation conflict realignment of sidewalk at some locations under review and revision this realignment require additional RW & easement.										
102/500-C50000	Hunter Mill		PM UTL: Yusufoglu, Eldar																				
RMAG-100			PM LAD: Delli Carpini, Angelica																				
AA1400100-13		\$2,300,000 (\$183,938)	PM UDCCD: Bashir, Qais																				
			PM CPTED:																				
<b>Land Acquisition</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date				
Isaac Newton Sq West Sidewalk																											
<table border="0"> <tr> <td style="vertical-align: top;"> <b>RMAG</b>                      102/500-C50000                      RMAG-101                      AA1400101-13                      \$375,000                      \$75,000                 </td> <td style="vertical-align: top;">                     Hunter Mill                 </td> <td style="vertical-align: top;"> <u>Project Manager/Assignments</u>                      PM TDD: Vanzandt, Mark                      PM UTL:                      PM LAD:                      PM UDCC:                      PM CPTED: Harrell, William                 </td> <td style="vertical-align: top;"> <u>Project Description</u>                      5' concrete sidewalk on Isaac Newton Sq West from Metro Center Drive to Isaac Newton Sq South.                 </td> <td style="vertical-align: top;"> <u>Monthly Remarks</u>  <b>RMAG ID#9</b> Project located on private property. CPTED has lead until agreements are worked out with property owners.                 </td> </tr> </table>																							<b>RMAG</b> 102/500-C50000 RMAG-101 AA1400101-13 \$375,000 \$75,000	Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCC: PM CPTED: Harrell, William	<u>Project Description</u> 5' concrete sidewalk on Isaac Newton Sq West from Metro Center Drive to Isaac Newton Sq South.	<u>Monthly Remarks</u> <b>RMAG ID#9</b> Project located on private property. CPTED has lead until agreements are worked out with property owners.
<b>RMAG</b> 102/500-C50000 RMAG-101 AA1400101-13 \$375,000 \$75,000	Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCC: PM CPTED: Harrell, William	<u>Project Description</u> 5' concrete sidewalk on Isaac Newton Sq West from Metro Center Drive to Isaac Newton Sq South.	<u>Monthly Remarks</u> <b>RMAG ID#9</b> Project located on private property. CPTED has lead until agreements are worked out with property owners.																							
On-Hold																											
Wiehle Ave @ W&OD Trail																											
<table border="0"> <tr> <td style="vertical-align: top;"> <b>RMAG</b>                      102/500-C50000                      RMAG-102                      AA1400102-13                      \$9,200,000                      \$6,000,000                 </td> <td style="vertical-align: top;">                     Hunter Mill                 </td> <td style="vertical-align: top;"> <u>Project Manager/Assignments</u>                      PM TDD: Ruffner, Scott                      PM UTL: Yusufoglu, Eldar                      PM LAD: Delli Carpini, Angelica                      PM UDCC: Lim, Vannak                      PM CPTED: Aguayo, Vanessa                 </td> <td style="vertical-align: top;"> <u>Project Description</u>                      Provide grade separated crossing on W&amp;OD at Wiehle Avenue                 </td> <td style="vertical-align: top;"> <u>Monthly Remarks</u>  <b>RMAG ID# 5</b> 2nd intermediate plans submitted for review and comment on 4/28/17.                 </td> </tr> </table>																							<b>RMAG</b> 102/500-C50000 RMAG-102 AA1400102-13 \$9,200,000 \$6,000,000	Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCC: Lim, Vannak PM CPTED: Aguayo, Vanessa	<u>Project Description</u> Provide grade separated crossing on W&OD at Wiehle Avenue	<u>Monthly Remarks</u> <b>RMAG ID# 5</b> 2nd intermediate plans submitted for review and comment on 4/28/17.
<b>RMAG</b> 102/500-C50000 RMAG-102 AA1400102-13 \$9,200,000 \$6,000,000	Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCC: Lim, Vannak PM CPTED: Aguayo, Vanessa	<u>Project Description</u> Provide grade separated crossing on W&OD at Wiehle Avenue	<u>Monthly Remarks</u> <b>RMAG ID# 5</b> 2nd intermediate plans submitted for review and comment on 4/28/17.																							
On-Hold <input type="checkbox"/>																											
Design																											
Allen St. Intersection																											
<table border="0"> <tr> <td style="vertical-align: top;"> <b>Rt. 50 Intersection</b>                      102/500-C50000                      RT50-052                      AA1400052-12                      \$369,900                      \$0                 </td> <td style="vertical-align: top;">                     Mason                      Providence                 </td> <td style="vertical-align: top;"> <u>Project Manager/Assignments</u>                      PM TDD: El Kaissi, Mohamad                      PM UTL: Nguyen, Tan                      PM LAD: Delli Carpini, Angelica                      PM UDCC: Bashir, Qais                      PM CPTED: Harrell, William                 </td> <td style="vertical-align: top;"> <u>Project Description</u>                      Pedestrian Intersection and Bus Stop improvements on Rte 50 @ Allen Street                 </td> <td style="vertical-align: top;"> <u>Monthly Remarks</u>                      Final design is complete. 3 of 4 properties have been acquired. No utility relocation is required.                 </td> </tr> </table>																							<b>Rt. 50 Intersection</b> 102/500-C50000 RT50-052 AA1400052-12 \$369,900 \$0	Mason Providence	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCC: Bashir, Qais PM CPTED: Harrell, William	<u>Project Description</u> Pedestrian Intersection and Bus Stop improvements on Rte 50 @ Allen Street	<u>Monthly Remarks</u> Final design is complete. 3 of 4 properties have been acquired. No utility relocation is required.
<b>Rt. 50 Intersection</b> 102/500-C50000 RT50-052 AA1400052-12 \$369,900 \$0	Mason Providence	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCC: Bashir, Qais PM CPTED: Harrell, William	<u>Project Description</u> Pedestrian Intersection and Bus Stop improvements on Rte 50 @ Allen Street	<u>Monthly Remarks</u> Final design is complete. 3 of 4 properties have been acquired. No utility relocation is required.																							
On-Hold <input type="checkbox"/>																											
Land Acquisition																											
Woodlawn Ave Intersection																											
<table border="0"> <tr> <td style="vertical-align: top;"> <b>Rt. 50 Intersection</b>                      102/500-C50000                      RT50-053                      AA1400053-12                      \$1,425,000                      \$24,700                 </td> <td style="vertical-align: top;">                     Providence                      Mason                 </td> <td style="vertical-align: top;"> <u>Project Manager/Assignments</u>                      PM TDD: Roberson, Jeanmarie                      PM UTL: Nguyen, Tan                      PM LAD: Glass, Lisa                      PM UDCC: Bashir, Qais                      PM CPTED: Harrell, William                 </td> <td style="vertical-align: top;"> <u>Project Description</u>                      Pedestrian Intersection and Sidewalk improvements on Route 50 @ Woodlawn Avenue and Wayne Rd                 </td> <td style="vertical-align: top;"> <u>Monthly Remarks</u>                      Construction Authorization sent to UDCC on 5/4/2017.                 </td> </tr> </table>																							<b>Rt. 50 Intersection</b> 102/500-C50000 RT50-053 AA1400053-12 \$1,425,000 \$24,700	Providence Mason	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCC: Bashir, Qais PM CPTED: Harrell, William	<u>Project Description</u> Pedestrian Intersection and Sidewalk improvements on Route 50 @ Woodlawn Avenue and Wayne Rd	<u>Monthly Remarks</u> Construction Authorization sent to UDCC on 5/4/2017.
<b>Rt. 50 Intersection</b> 102/500-C50000 RT50-053 AA1400053-12 \$1,425,000 \$24,700	Providence Mason	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCC: Bashir, Qais PM CPTED: Harrell, William	<u>Project Description</u> Pedestrian Intersection and Sidewalk improvements on Route 50 @ Woodlawn Avenue and Wayne Rd	<u>Monthly Remarks</u> Construction Authorization sent to UDCC on 5/4/2017.																							
On-Hold <input type="checkbox"/>																											
Design																											

May 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	10/16	09/17	09/17	NA	NA	NA	NA	NA	01/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
																							On Hold <input type="checkbox"/>
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Providence		PM TDD: Nabavi, Seyed				Approx 1400' of sidewalk/trail on north side of Route 50 from Cedar Hill to Allen St.				Final design is complete. There is no ROW impact for the project. Utility design is in progress. Utility relocations of water, fiber optic, utility poles are required.												
RT50-055	Mason		PM UTL: Nguyen, Tan																				
AA1400055-12	\$1,050,000		PM LAD: Kresge, Carol																				
	\$275,000		PM UDCCD: Bashir, Qais																				
			PM CPTED: Harrell, William																				
<b>Utility Relocation</b>																							
Graham Rd. to Woodley Ln. @ S. Side			10/13	03/14	08/15	02/16	10/16	09/17	09/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
																							On Hold <input type="checkbox"/>
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mason		PM TDD: Nabavi, Seyed				Approx. 500' of sidewalk/trail on south side of Route 50 from Graham Rd to Woodley Lane.				Final design is complete. There is no ROW impact for the project. Utility design is in progress. Utility relocations of gas and utility poles are required.												
RT50-056			PM UTL: Nguyen, Tan																				
AA1400056-12	\$539,300		PM LAD: Glass, Lisa																				
	\$0		PM UDCCD: Bashir, Qais																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							
Woodlawn Ave to Church North Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	NA	10/16	10/16	06/17	NA	NA	12/17	12/17	01/18	02/18	05/18	01/19	01/19
																							On Hold <input type="checkbox"/>
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Providence		PM TDD: Roberson, Jeanmarie				Approx. 550' sidewalk on north side of Route 50 from Woodlawn Ave to La Iglesia de Sanat Maria Episcopal Church				4 of 5 properties have been acquired. VDOT permit package being prepared.												
RT50-057	Mason		PM UTL: Nguyen, Tan																				
AA1400057-12	\$541,500		PM LAD: Glass, Lisa																				
	\$0		PM UDCCD: Bashir, Qais																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
Wescott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	12/16	09/17	09/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
																							On Hold <input type="checkbox"/>
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Providence		PM TDD: Nabavi, Seyed				Approx. 2800' sidewalk/trail on north side of Route 50 from Westcott St to Annandale Rd				Revising final design to eliminate conflict with the gas line. There is no ROW impact for the project. Utility relocations of gas, water, fiber optic, utility poles are required.												
RT50-058	Mason		PM UTL: Nguyen, Tan																				
AA1400058-12	\$2,070,000		PM LAD: TBD, To Be Determined																				
	\$557,409		PM UDCCD: Bashir, Qais																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>Annandale Rd. @ Cherry St. to North Side</b>																									
			10/13	03/14	08/15	02/16	06/17	09/17	05/17	02/16	04/16	09/16	09/16	04/17	07/17	10/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19		
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000	Providence		PM TDD: El Kaissi, Mohamad						Approx. 1100' sidewalk/trail on north side of Route 50 from Annandale Rd to Cherry St.						Land Acquisition was completed on 4/14/17. Permit Plans and application are being prepared. Fiber Optic relocation is in progress. One street light relocation during construction is required.										
RT50-059	Mason		PM UTL: Nguyen, Tan																						
AA1400059-12	\$737,900		PM LAD: Glass, Lisa																						
	\$0		PM UDCD: Bashir, Qais																						
			PM CPTED: Harrell, William																						
<b>Land Acquisition</b>																									
<b>Meadow Ln to Linden Ln@N Side</b>																									
			10/13	03/14	08/15	02/16	11/16	09/17	09/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19		
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000	Providence		PM TDD: Nabavi, Seyed						Approx. 600' of sidewalk/trail on north side of Route 50 from Meadow Ln to Linden Ln						Final design is complete. There is no ROW impact for the project. Utility design is in progress. Utility relocations of gas, fiber optic, and guy wires are required.										
RT50-060	Mason		PM UTL: Nguyen, Tan																						
AA1400060-12	\$640,500		PM LAD: Shubert, Beth																						
	\$0		PM UDCD: Bashir, Qais																						
			PM CPTED: Harrell, William																						
<b>Design</b>																									
<b>South St. @ Aspen Ln to South Side</b>																									
			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	11/16	03/17	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19		
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000	Mason		PM TDD: El Kaissi, Mohamad						Approx. 1300' of sidewalk/trail on south side of Route 50 from South St to Aspen Ln						Land acquisition completed 3/31/17. Fairfax Water design plans were completed in April 2017 and are included in the final design plans. MOT Plans are being revised due to water main relocation by Fairfax Water, before Permit plans are submitted to VDOT. ATT fiber optic relocation to be completed by the end of May. Two (2) Dominion street light relocations during construction are required.										
RT50-061	Providence		PM UTL: Nguyen, Tan																						
AA1400061-12	\$1,057,400		PM LAD: Delli Carpini, Angelica																						
	\$0		PM UDCD: Bashir, Qais																						
			PM CPTED: Harrell, William																						
<b>Utility Relocation</b>																									
<b>Patrick Henry Dr.to Olin Dr@S Side</b>																									
			10/13	03/14	08/15	02/16	11/16	09/17	09/17	02/16	04/16	10/16	11/16	06/17	NA	NA	12/17	12/17	01/18	02/18	05/18	01/19	01/19		
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000	Mason		PM TDD: Nabavi, Seyed						Approx. 500' of sidewalk on south side of Route 50 from Patrick Henry Dr to Olin Dr						Final design is complete. 3 of 6 properties have been acquired.										
RT50-062	Providence		PM UTL: Nguyen, Tan																						
AA1400062-12	\$590,900		PM LAD: Glass, Lisa																						
	\$0		PM UDCD: Bashir, Qais																						
			PM CPTED: Harrell, William																						
<b>Land Acquisition</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Burke Center Pkwy @ Marshall Pond Rd.			02/13	05/13	09/13	NA	06/15	03/15	08/15	06/14	NA	11/14	11/14	01/15	NA	NA	11/16	06/16	07/16	08/16	03/17	06/14	06/17
<b>Safe Routes to School</b> 102/500-C50000 SRTS-089 AA1400089-12	Braddock	\$300,000 \$160,000	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: McCorkle, Lisa PM CPTED: Lind, Adam				<u>Project Description</u> Provide a refuge island, upgrade ramps and pavement striping.				<u>Monthly Remarks</u> Construction contract awarded 3/16/17. NTP for construction 4/26/17.												
<b>Construction</b>																							
			04/15	NA	10/15	03/16	11/16	12/16	06/17	NA	NA	NA	NA	NA	NA	NA	08/17	12/17	12/17	01/18	03/18	05/17	06/18
<b>SRTS Flint Hill ES</b> 102/500-C50000 SRTS-133-133 AA1400133-14	Hunter Mill	\$305,000 \$20,000	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Delli Carpini, Angelica PM UDCCD: Fernandez Quinteros, Jua PM CPTED:				<u>Project Description</u> Provide a raised crosswalk, upgrade ramps and rapid flashing beacons.				<u>Monthly Remarks</u> Final plans distributed to VDOT for review 5/5/17. Project to be constructed with SRTS Graham Road AA1400134-14.												
<b>Design</b>																							
			04/15	NA	10/15	02/16	07/16	11/16	09/16	NA	NA	NA	NA	NA	NA	NA	08/17	12/17	12/17	01/18	03/18	05/17	06/18
<b>SRTS Graham Rd.ES</b> 102/500-C50000 SRTS-134-134 AA1400134-14	Providence	\$205,000 (\$25,000)	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Delli Carpini, Angelica PM UDCCD: Fernandez Quinteros, Jua PM CPTED:				<u>Project Description</u> Provide a refuge island and upgrade ramps.				<u>Monthly Remarks</u> Draft construction package is being prepared. Project to be constructed with SRTS Flint Hill ES AA1400133-14.												
<b>Design</b>																							
			05/16	NA	10/16	03/17	07/17	07/18	09/18	06/17	TBD	10/17	12/17	07/18	TBD	TBD	10/18	02/19	03/19	04/19	05/19	09/19	11/19
<b>Old Crthouse Rd.SRTS</b> 102/500-C50000 SRTS-138-138 AA1400138-15	Hunter Mill	\$1,700,000 \$1,315,000	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Kresge, Carol PM UDCCD: PM CPTED:				<u>Project Description</u> Construct 5' conc. sidewalk along Old Courthouse Rd from Creek Crossing Rd. to Country Club Dr.				<u>Monthly Remarks</u> <b>TPP ID# 307.</b> Funding via Safe Routes to School Grant. Proceed with final design. Project plats iare in progress.												
<b>Design</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Scotts Run Wlkwy</b>			07/15	01/16	05/16	06/17	04/18	08/17	09/18	06/17	NA	09/17	09/17	04/18	NA	NA	12/17	11/18	11/18	12/18	03/19	07/19	12/19
<b>TMSAMS</b> 102/500-C50000 TMSAMS-107 AA1400107-13	Providence	\$2,550,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: TBD, To Be Determined PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct approx 2500 lf of walkway through Scotts Run Stream Valley Park.				<u>Monthly Remarks</u> <b>TMSAMS ID# 11</b> . VDOT concept approval has been received. This project is being administered by FCPA and permitted through the LDS review process. Design Public Hearing held November 15, 2016. Posting of Willingness for 4(f) comment period has closed, and no comments were received. Updating of plans for LDS 1st submission is underway. Preliminary plats received 5/11/17 for review.												
Design																							
<b>Chain Bridge Rd. Wlkwy</b>			08/13	NA	NA	01/17	05/17	07/17	08/17	NA	NA	NA	NA	NA	NA	NA	09/17	11/17	12/18	01/18	03/18	06/18	06/18
<b>TMSAMS</b> 102/500-C50000 TMSAMS-108 AA1400108-13	Providence	\$285,000 (\$790,000)	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Cutler, Tom PM CPTED:				<u>Project Description</u> Provide non-signalized pedestrian crosswalk w/median refuge on Chain Bridge Road at Seneca Avenue (scope revision 12/30/15).				<u>Monthly Remarks</u> <b>TMSAMS ID# 12</b> Final Design is in progress. Crosswalk study submitted to VDOT on 5/12/17. No land rights Req'd. No utility relocation is required.												
Design																							
<b>Gallows Rd. Wlkwy</b>			08/13	NA	04/14	10/15	02/16	01/16	03/17	02/15	NA	09/15	09/15	01/17	01/16	03/16	05/17	06/17	07/17	08/17	10/17	12/16	04/18
<b>TMSAMS</b> 102/500-C50000 TMSAMS-109 AA1400109-13	Providence	\$780,000 \$167,000	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William				<u>Project Description</u> 5' wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road intersection. Approx. 400 LF				<u>Monthly Remarks</u> <b>TMSAMS ID# 13</b> Final plans are approved. LAD completed 1/4/17. VPDES permit is not required. Utility relocations (fiber) completed. VDOT permit received on 4/5/17. Bid Ad Authorization package sent to VDOT on 5/8/17.												
Bid Advertisement																							
<b>Aline Ave. Wlkwy</b>			08/13	NA	04/14	10/15	02/16	05/16	04/17	03/15	NA	09/15	09/15	01/17	01/16	04/16	05/17	06/17	07/17	08/17	10/17	02/17	04/18
<b>TMSAMS</b> 102/500-C50000 TMSAMS-110 AA1400110-13	Providence	\$670,000 \$7,000	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William				<u>Project Description</u> 5' wide concrete sidewalk on south side of Aline Avenue from Gallows Road traveling east. Approx. 300 LF				<u>Monthly Remarks</u> <b>TMSAMS ID# 14</b> Final plans are approved. Pavement Marking is approved. LAD completed on 1/9/17. VPDES permit is not required. Utility relocations (fiber) completed. VDOT permit received 4/12/2017. Bid Ad Authorization package sent to VDOT on 5/8/17.												
Bid Advertisement																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Madrillon Rd. Wilkwy</b>			08/13	NA	02/14	08/14	02/16	05/16	11/16	12/14	NA	10/15	10/15	07/16	04/16	01/17	06/17	07/17	08/17	09/17	10/17	02/17	03/18
<b>TMSAMS 102/500-C50000</b>	Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>TMSAMS-111</b>			PM TDD: Marsh, Dennis				5' wide concrete sidewalk on east side of Madrillon Road from Boss St. to Gallows Road.				<b>TMSAMS ID# 15</b> VDOT permit received 11/30/16. Utility relocation of F.O. line to be completed in place during construction. Request for Bid Ad authorization approval from VDOT submitted on 3/7/17. Per conversation with VDOT, Bid Ad Authorization has still not been sent to Central Office.												
<b>AA1400111-13</b>		\$375,000 \$56,000	PM UTL: Nguyen, Tan				Approx. 315 LF																
			PM LAD: Shubert, Beth																				
			PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Luo, Caijun																				
<b>Bid Advertisement</b>																							
<b>Old Gallows Road/Gallows Branch Road</b>			04/14	NA	07/14	11/14	09/15	NA	NA	02/15	NA	08/15	08/15	09/15	NA	NA	NA	07/16	NA	NA	NA	05/17	05/17
<b>TMSAMS 102/500-C50000</b>	Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>TMSAMS-115</b>			PM TDD: El Kaissi, Mohamad				Pedestrian improvements at the intersection of Gallows Road/Gallows Branch Road				<b>TMSAMS ID#19</b> Construction by VDOT Signal Rebuild with local funding. Construction was completed on 5/1/2017.												
<b>AA1400115-13</b>		\$155,000 (\$135,000)	PM UTL: Nguyen, Tan																				
			PM LAD: Kresge, Carol																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED: Chellappa, Smitha																				
<b>Construction</b>																							
<b>Old Courthouse Rd./Woodford Rd.</b>			08/13	NA	05/14	12/14	11/15	NA	NA	02/15	NA	09/15	09/15	04/16	10/15	01/15	NA	NA	NA	NA	NA	12/16	06/17
<b>TMSAMS 102/500-C50000</b>	Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>TMSAMS-116</b>			PM TDD: Marsh, Dennis				Pedestrian improvements & signalized crosswalk across Old Courthouse Rd/Woodford Road				<b>TMSAMS ID# 20</b> Final plans sent to Signal Rebuild Group on 3/3/17.												
<b>AA1400116-13</b>		\$230,000 (\$59,000)	PM UTL: Nguyen, Tan																				
			PM LAD: Kresge, Carol																				
			PM UDCCD: Horstman, James																				
			PM CPTED: Luo, Caijun																				
<b>Construction</b>																							
<b>Gallows Rd./Boone Blvd.</b>			08/13	NA	12/13	08/14	08/15	NA	NA	02/15	NA	09/15	09/15	04/16	NA	NA	NA	NA	NA	NA	NA	10/16	07/17
<b>TMSAMS 102/500-C50000</b>	Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>TMSAMS-117</b>			PM TDD: Marsh, Dennis				Signalized Pedestrian crosswalks across 4 legs of the intersection of Gallows Road/Boone Blvd.				<b>TMSAMS ID# 21</b> Plans submitted to VDOT Signal Rebuild for construction 12/13/16.												
<b>AA1400117-13</b>		\$110,000 (\$107,000)	PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCCD:																				
			PM CPTED: Luo, Caijun																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
International Dr/Tysons Blvd.			08/13	NA	04/14	11/14	07/15	NA	NA	01/15	NA	10/15	10/15	08/16	NA	NA	NA	NA	NA	NA	NA	10/16	06/17
<b>TMSAMS</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000		Providence	PM TDD:	Marsh, Dennis	Cross Walk/Pedestrian				<b>TMSAMS ID# 23</b> Construction by VDOT Signal Rebuild with local funding.														
TMSAMS-119			PM UTL:	Nguyen, Tan	improvements at the intesection																		
AA1400119-13	\$115,000 (\$112,000)		PM LAD:	Baker, Lisa	of International Drive/Tysons																		
			PM UDCCD:		Blvd.																		
			PM CPTED:																				
<b>Construction</b>																							
Vesper Ct Trail			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	03/17	04/17	04/17	05/17	07/17	12/17	04/18
<b>TMSAMS</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000		Hunter Mill	PM TDD:	Dresser, John	2018' of Multi-purpose trail from				<b>TMSAMS ID# 24</b> Right of Way phase completed 5/23/16. Bid Ad Authorization package submitted to VDOT on 1/5/17.														
TMSAMS-120			PM UTL:	Nguyen, Tan	Vesper Court to Leesburg Pike				VDOT Authorization for Ad received 4/5/17. Advertisement was on 4/19/17. Pre-Bid meeting held on 5/4/17. Bid opening														
AA1400120-13	\$2,360,000 \$932,500		PM LAD:	Finnell, Richard					scheduled for 5/18/17.														
			PM UDCCD:	Cutler, Tom																			
			PM CPTED:	Aguayo, Vanessa																			
<b>Bid Advertisement</b>																							
			01/08	09/08	10/09	08/12	01/13	06/13	06/13	01/12	01/12	NA	01/12	09/12	02/12	12/14	NA	12/13	01/14	02/14	04/14	12/16	03/17
<b>Lorton Rd.Roadway Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Mount Vernon	PM TDD:	Roberson, Jeanmarie	Widen Lorton Rd. to 4 lanes				<b>Project is part of the Second Four-Year Transportation Plan</b> Construction substantially complete on 3/31/2017.														
2G40-022-000-0			PM UTL:	Nguyen, Tan	from Rte. 123/Furnace Rd. to				Street Acceptance process underway. Land Surveys preparing abandonment, discontinuance and redline plats.														
2G40-022-000	\$35,000,000 (\$4,999,986)		PM LAD:	Kresge, Carol	Silverbrook Rd. and from Rte.																		
			PM UDCCD:	Lim, Vannak	123/Lorton Rd. to Furnace Rd.																		
			PM CPTED:	Harrell, William																			
<b>Construction</b>																							
Sunrise Valley-Reston Parkway-Soapstone NS			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>RMAG Phase II</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		TBD	PM TDD:	Barksdale, Christopher	Install seperated bike lanes and				<b>TPP ID# 189.04. RMAG ID#</b> ____ CPTED Managing project, Ryan Knight. Survey letters sent on 4/7/17. Survey is currently														
2G40-085-002-0			PM UTL:		a pedestrian facility on the				underway.														
2G40-085-002	\$0 \$0		PM LAD:		Northside of Sunrise Valley																		
			PM UDCCD:		Drive between Reston Parkway																		
			PM CPTED:		and Soapstone Drive.																		
<b>Survey</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Innovation Center tto Arrowbrook</b>      TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    On Hold <input type="checkbox"/></p>																							
<p><b>HMSAMS</b>  <b>124/400-C40011</b>      Dranesville  <b>2G40-086-007-0</b>  <b>2G40-086-007</b>      \$1,100,000 (\$900,000)</p>																							
			<p><u>Project Manager/Assignments</u>                      PM TDD: Dresser, John                      PM UTL: Nguyen, Tan                      PM LAD:                      PM UDCCD:                      PM CPTED:</p>				<p><u>Project Description</u>                      645' of Multi-purpose lighted trail from Arrowbrook Development to Sunrise Valley Drive proposed crosswalk.</p>				<p><u>Monthly Remarks</u>  <b>TPP ID# 190.06 HMSAMS ID# 7.</b> Mid-Block Crosswalk study- Consultant task order NTP on 1/19/17. RFP requested from the design consultant on 2/23/17 for the of the SUP design. Meeting with VDOT TE on 2/22/17 to discuss the preliminary cross walk study. Cross Walk Study submitted to VDOT on 5/4/17. Schedule will be developed upon completion of design task order negotiation and survey completion.</p>												
<p><b>Pre-Design</b></p>																							
<p><b>Dulles Toll Road/Centreville Road</b>      02/17    NA    05/17    08/17    01/18    NA    NA    NA    NA    NA    NA    NA    NA    NA    NA    NA    NA    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    On Hold <input type="checkbox"/></p>																							
<p><b>HMSAMS</b>  <b>124/400-C40011</b>      Dranesville  <b>2G40-086-008-0</b>  <b>2G40-086-008</b>      \$600,000 \$0</p>																							
			<p><u>Project Manager/Assignments</u>                      PM TDD: Tsybin, Alexander                      PM UTL: Nguyen, Tan                      PM LAD:                      PM UDCCD:                      PM CPTED:</p>				<p><u>Project Description</u>                      Provide new pedestrian signals and crosswalks across Centreville Road and exit ramp from Dulles Toll Road.</p>				<p><u>Monthly Remarks</u>  <b>TPP ID# 190.07 HMSAMS ID# 7</b> Intermediate design is in progress. Advance intermediate design plan received on 03/31/17 - comments forwarded to consultant 4/11/17. Utility designations are done by Ms. Utility. Construction schedule will be developed after meeting with VDOT Signal Rebuild Program representative.</p>												
<p><b>Design</b></p>																							
<p><b>Monroe Street (DTR to Mon. Man. Drive)</b>      TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    On Hold <input type="checkbox"/></p>																							
<p><b>HMSAMS</b>  <b>124/400-C40011</b>      Hunter Mill  <b>2G40-086-014-0</b>  <b>2G40-086-014</b>      \$1,600,000 \$100,000</p>																							
			<p><u>Project Manager/Assignments</u>                      PM TDD: Roberson, Jeanmarie                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED: Delmare, Lauren</p>				<p><u>Project Description</u>                      Providing a walkway facility along missing links on east side of Monroe Street. 2500 ft</p>				<p><u>Monthly Remarks</u>  <b>TPP ID# 190.13 HMSAMS ID# 13</b> Pre-Scoping document rec'd from CPTED 12/5/16. Project initiation is in progress.</p>												
<p><b>Pre-Design</b></p>																							
<p><b>Sunrise Valley Drive (Route 286 to Innovation Street)</b>      On Hold <input type="checkbox"/></p>																							
<p><b>HMSAMS</b>  <b>124/400-C40011</b>      Hunter Mill  <b>2G40-086-015-0</b>  <b>2G40-086-015</b>      \$6,100,000 \$1,100,000</p>																							
			<p><u>Project Manager/Assignments</u>                      PM TDD: Roberson, Jeanmarie                      PM UTL: Nguyen, Tan                      PM LAD:                      PM UDCCD:                      PM CPTED: Lind, Adam</p>				<p><u>Project Description</u>                      Road Diet- provide 2.8 miles of bike lanes along Sunrise Valley Drive from Fairfax County PKWY to Innovation Station</p>				<p><u>Monthly Remarks</u>  <b>TPP ID# 190.14 - HMSANS ID#14.</b> Final scope clarification was received from CPTED on 5/3/17. Project is in initiation phase.</p>												
<p><b>Pre-Design</b></p>																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates																														
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																							
Project Status	FUT (\$)																																													
Sunset Hills/Fairfax County Parkway																							TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
HMSAMS																							<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>					
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco	Provide a crosswalk at the on ramp from Sunset Hills Road to the Fairfax County Parkway and to extend the shared use path 130 LF						TPP ID#: 189.10 RMAG ID# 10 Schedule to be determined once NTP is given for task order proposal and survey is complete.																																				
2G40-086-018-0			PM UTL:																																											
2G40-086-018	\$500,000		PM LAD:																																											
	\$0		PM UDCCD:																																											
			PM CPTED:																																											
Survey																																														
Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr																							12/16	01/17	05/17	01/18	08/18	12/18	12/18	03/18	05/18	NA	06/18	02/19	03/19	09/19	NA	09/19	10/19	11/19	12/19	08/20	08/20	On Hold <input type="checkbox"/>		
Six Year Plan HB2313 Local Spot Improvements																							<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
124/400-C40013	Springfield		PM TDD: Roberson, Jeanmarie	Realign Burke Road from Aplomado Dr to Parakeet Dr to eliminate hazardous curve.						TPP ID#23. Project scope has been revised to include on-road bike lanes from Meadow Brook Dr. to Liberty Bell trail connection, sidewalk and asphalt walkway. Intermediate plans submitted for review on April 24, 2017. Citizens Information meeting scheduled for June 1, 2017																																				
2G40-087-003-0			PM UTL: Nguyen, Tan																																											
2G40-087-003	\$7,000,000		PM LAD: Lefcourt, Eric																																											
	\$6,250,000		PM UDCCD:																																											
			PM CPTED: Luo, Caijun																																											
Design																																														
Electric Avenue/Cedar Ln. - NB Left Turn Lane																							TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	07/16	On Hold <input checked="" type="checkbox"/>
Six Year Plan HB2313 Local Spot Improvements																							<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
124/400-C40013	Providence		PM TDD: Roberson, Jeanmarie	Intersection improvements to include the addition of left turn lanes along Cedar Lane at Electric Avenue.						TPP ID#26. Project on hold pending scope development, which is being coordinated by FCDOT Director and Supervisor Smyth. Schedule to be determined once scope has been finalized.																																				
2G40-087-004-0			PM UTL: Nguyen, Tan																																											
2G40-087-004	\$1,600,000		PM LAD:																																											
	\$0		PM UDCCD:																																											
			PM CPTED:																																											
Design																																														
Georgetown Pike & Rt. 123 (Dolley Madison)																							04/17	07/17	12/17	05/18	03/19	07/19	07/19	07/18	10/18	NA	10/18	06/19	07/19	03/20	NA	04/20	NA	NA	06/20	12/20	12/20	On Hold <input type="checkbox"/>		
Six Year Plan HB2313 Local Spot Improvements`																							<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
124/400-C40012	Dranesville		PM TDD: Nabavi, Seyed	Construct 700' of 10' SUP along east side of Georgetown Pike south of Colonial Farm Road and 350' of 5' sidewalk along east side of Dolley Madison Avenue and Potomac School Road to fill gaps of missing						TPP ID# 313. Preliminary design is in progress. Survey completed on 04/11/17.																																				
2G40-087-011-0			PM UTL: Nguyen, Tan																																											
2G40-087-011	\$1,165,000		PM LAD:																																											
	\$0		PM UDCCD:																																											
			PM CPTED:																																											

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>Glade Dr. Walkway N - Middle Creek Ln to Glade Bank Wy</b>			05/15	NA	01/16	06/16	05/17	05/17	12/17	07/16	07/17	NA	05/17	12/17	10/17	01/18	NA	01/18	02/18	03/18	04/18	02/18	10/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD:	Conley, Tim	Approx. 600 LF of sidewalk on north side of Glade Drive from Middle Creek Lane to Glade Bank Way.				<b>TPP ID#126.</b> Final design is in progress. Final project plats are being revised to address comments. Project presented to full Reston Association Design Review Board at meeting on 3/21/17 and design was approved. Schedule adjusted to accommodate project plat revisions.														
2G40-088-006-0			PM UTL:	Nguyen, Tan																			
2G40-088-006	\$800,000		PM LAD:	Delli Carpini, Angelica																			
	\$0		PM UDCCD:																				
			PM CPTED:	Harrell, William																			
<b>Design</b>																							
<b>Glade Dr. Walkway – Colts Neck Rd. to Freetown Drive</b>			05/15	NA	01/16	06/16	08/17	05/17	02/18	07/16	NA	NA	06/17	01/18	11/17	02/18	NA	03/18	04/18	05/18	06/18	02/18	12/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD:	Conley, Tim	Approx. 1,200 LF of sidewalk on north side of Glade Drive from Colts Neck Road to Reston Parkway and then on south side of Glade Drive from Reston Parkway to Freetown Drive.				<b>TPP ID#127.</b> Second pre-final design is in progress. Project presented to full Reston Association Design Review Board at meeting on 3/21/17 and design was approved pending revising the grass buffer strip from four feet to two feet. Project plans and plats are being revised. Schedule adjusted to accommodate the project design revisions.														
2G40-088-007-0			PM UTL:	Nguyen, Tan																			
2G40-088-007	\$1,500,000		PM LAD:	Alcon, Kelly																			
	\$540,000		PM UDCCD:																				
			PM CPTED:	Harrell, William																			
<b>Design</b>																							
<b>Sunset Hills Road Walkway N - Old Reston Ave to Reston Pkwy</b>			11/15	12/15	08/16	02/17	02/18	05/18	05/18	03/17	TBD	NA	07/17	02/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	03/19	03/19
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD:	Madhusudhan, Galappa	Approximately 315 LF of sidewalk along the north side of Sunset Hills Road between Reston Parkway and Old Reston Avenue				<b>TPP ID#177.</b> Final design is in progress. Test Holes data received on 2/14/17. Utility review is in progress. Utility easements needed for project.														
2G40-088-009-0			PM UTL:	Yusufoglu, Eldar																			
2G40-088-009	\$1,000,000		PM LAD:	Kresge, Carol																			
	\$500,000		PM UDCCD:																				
			PM CPTED:	Harrell, William																			
<b>Design</b>																							
<b>McWhorter Place Walkway - Missing segments between cul-de-sacs</b>			10/15	NA	03/16	07/16	01/17	07/17	07/17	10/16	11/16	NA	10/16	05/17	06/17	08/17	NA	09/17	10/17	11/17	12/17	05/18	05/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mason		PM TDD:	Nabavi, Seyed	Provide Trail/sidewalk connection from west of cul-de-sca on McWhorter Place to Markham Street				<b>TPP ID#225.</b> Final design completed on 03/31/17. Land acquisition completed 5/1/17.														
2G40-088-010-0			PM UTL:																				
2G40-088-010	\$350,000		PM LAD:	Alcon, Kelly																			
	\$225,000		PM UDCCD:																				
			PM CPTED:																				
<b>Land Acquisition</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Chain Bridge Rd. Walkway S - Horse Shoe Dr. to Niblick Dr			03/15	10/15	12/15	05/16	08/17	06/17	09/17	11/16	NA	NA	12/16	07/17	07/17	10/17	NA	02/18	02/18	03/18	03/18	07/18	10/18		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Beall, James						Approximately 2660 LF of 5 foot sidewalk along northbound Chain Bridge Road between Niblick Road and Horseshoe Drive (north intersection); pedestrian signal and 6 curb ramps						<b>TPP ID#103.</b> Land acquisition NTP issued 12-15-16. Utility conflicts are being reviewed. 8 of 26 properties have been acquired.										
2G40-088-014-0			PM UTL: Yusufoglu, Eldar																						
2G40-088-014		\$1,500,000	PM LAD: Glass, Lisa																						
		\$0	PM UDCCD: Harrell, William																						
<b>Land Acquisition</b>																									
Baron Rd. Walkway N - Dead Run Park Trailhead to Douglas Dr			01/16	NA	03/16	09/16	09/17	07/17	10/17	03/17	NA	NA	03/17	09/17	NA	NA	NA	12/17	01/18	01/18	02/18	01/18	05/18		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Ruffner, Scott						Construct approx. 430 ft. of sidewalk, curb & gutter, and curb ramps on north side of Baron Road from Ingleside Ave to Douglass Rd.						<b>TPP ID#094.</b> Land acquisition NTP issued on 3/22/17. 4 of 7 properties have been acquired.										
2G40-088-015-0			PM UTL: Nguyen, Tan																						
2G40-088-015		\$700,000	PM LAD: Alcon, Kelly																						
		\$0	PM UDCCD: Stevens, Michael																						
			PM CPTED: Harrell, William																						
<b>Land Acquisition</b>																									
Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane			05/15	09/15	08/16	05/17	04/18	04/18	06/18	05/17	07/17	NA	07/17	02/18	03/18	12/18	NA	07/18	08/18	09/18	10/18	03/19	04/19		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						New 5' concrete sidewalk on the south side of Chesterbrook Road from Chesterford Way to Maddux Lane.						<b>TPP ID#305.</b> Pre-final design is in progress. Draft plats received on 5/12/17 and are currently under review.										
2G40-088-016-0			PM UTL: Yusufoglu, Eldar																						
2G40-088-016		\$1,650,000	PM LAD: Glass, Lisa																						
		\$0	PM UDCCD: Carlin, Craig																						
			PM CPTED: Chellappa, Smitha																						
<b>Design</b>																									
Kirby Road Walkway N – Birch Road to Ivy Hill Dr			03/15	07/15	12/15	07/16	10/17	03/18	11/17	11/16	NA	NA	02/17	08/17	09/17	06/18	NA	01/18	02/18	03/18	04/18	02/19	11/18		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 6' curb abutted concrete sidewalk on north side of Kirby Road from Birch Road to Ivy Hill Drive.						<b>TPP ID #143.</b> Final design is in progress. NTP for right of way acquisition issued 2/1/17. 1 of 5 properties have been acquired.										
2G40-088-017-0			PM UTL: Yusufoglu, Eldar																						
2G40-088-017		\$1,100,000	PM LAD: Shubert, Beth																						
		\$150,000	PM UDCCD: Bashir, Qais																						
			PM CPTED: Chellappa, Smitha																						
<b>Land Acquisition</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct</b>			03/15	07/15	12/15	07/16	10/17	03/18	11/17	11/16	NA	NA	02/17	08/17	09/17	06/18	NA	01/18	02/18	03/18	04/18	02/19	11/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 6' curb abutted concrete sidewalk on north side of Kirby Road from Ivy Hill Drive to Corliss Court.						<b>TPP ID#142.</b> Final design is in progress. Addressing VDOT traffic engineering review comments on crosswalk study. NTP for right of way acquisition issued 2/1/17. 2 of 7 properties have been acquired.								
2G40-088-018-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-018		\$1,000,000	PM LAD: Shubert, Beth																				
		\$0	PM UDCCD: Bashir, Qais																				
			PM CPTED: Chellappa, Smitha																				
<b>Land Acquisition</b>																							
<b>Franconia Rd. @ Westchester St. Median Refuge</b>			04/16	NA	03/17	06/17	10/17	07/17	04/18	07/17	TBD	NA	08/17	03/18	TBD	TBD	NA	05/18	06/18	07/18	08/18	03/18	10/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Conley, Tim						Extend median and provide pedestrian crossing with median refuge on Franconia Rd at Westchester St. Restripe TWLTL on Franconia Rd at Bush Hill Dr to provide Left turn lane.						<b>TPP ID#122.</b> Pre-Final design is in progress. Intermediate design comments distributed on 5/8/17. Schedule adjusted in order to include land acquisition phase.								
2G40-088-022-0			PM UTL: Glass, Lisa																				
2G40-088-022		\$225,000	PM LAD: Glass, Lisa																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Idylwood Road Walkway - Norwalk St. southward</b>			05/17	07/17	12/17	05/18	03/19	07/19	07/19	07/18	10/18	NA	10/18	06/19	07/19	03/20	NA	04/20	TBD	TBD	06/20	10/20	10/20
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Nabavi, Seyed						Construct 200' of 5' sidewalk along eastern side of Idylwood Road south of Norwalk Street.						<b>TPP ID# 136.</b> Survey completed on 5/3/17. Preliminary design is in progress.								
2G40-088-024-0			PM UTL: Nguyen, Tan																				
2G40-088-024		\$250,000	PM LAD:																				
		(\$340,000)	PM UDCCD:																				
			PM CPTED:																				
<b>Survey</b>																							
<b>North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.</b>			02/17	05/17	03/18	08/18	05/19	11/19	11/19	10/18	01/19	NA	02/19	10/19	11/19	07/20	NA	08/20	NA	NA	09/20	03/21	03/21
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed						Construct 5' conc. sidewalk along the south side of North Shore Drive from Sycamore Valley Ct. to existing sidewalk east of North Shore Ct.						<b>TPP ID#155.</b> Survey is complete. Preliminary design is in progress. Met with Supervisor and the Fairway Cluster HOA on 3/3/2017 to discuss the design and its impact on trees. Meeting for the Reston street design improvements was held on 3/16/2017.								
2G40-088-027-0			PM UTL: Nguyen, Tan																				
2G40-088-027		\$1,850,000	PM LAD:																				
		\$450,000	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							



Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
<b>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</b>		08/16	01/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD					
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Mason	PM TDD: Vanzandt, Mark							Construct approx. 5,400 feet of 5' sidewalk and variable width asphalt trail along Sleepy Hollow Road from from Nichols St. to Route 7					<b>TPP ID#172.</b> Advanced copy of preliminary design received on 1/9/17. Public information meeting held on 3/29/17. Comment period ended on 4/14/17. Currently reviewing public feedback to determine if scope modifications are warranted. Full project schedule will be determined when the scope can be finalized.														
2G40-088-028-0		PM UTL:																										
2G40-088-028	\$5,970,000	PM LAD:																										
	\$1,670,000	PM UDCCD:																										
		PM CPTED: Harrell, William																										
<b>Design</b>																												
<b>Van Dorn St. Pedestrian &amp; Bike Improvement - Oakwood Rd. to Alexandria</b>		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD					
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Lee	PM TDD: Turner, Latesa							Construct approximately 4,000 LF of 8'-10' walkway along northbound South Van Dorn Street between Oakwood Road and the Capital Beltway.					<b>TPP ID# 182.</b> Pre-scoping document rec'd from CPTED 12/14/16. Project initiation underway.														
2G40-088-029-0		PM UTL:																										
2G40-088-029	\$2,950,000	PM LAD:																										
	\$2,450,000	PM UDCCD:																										
		PM CPTED: Lind, Adam																										
<b>Pre-Design</b>																												
<b>Lanier Street Walkway - Exeter Street to Carrico Drive</b>		03/16	NA	07/16	10/16	03/17	08/17	06/17	NA	NA	NA	NA	NA	NA	NA	NA	08/17	09/17	09/17	09/17	05/18	02/18						
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Mason	PM TDD: Lauretti, Francesco							Construct approx 115' of 10' shared use path connecting Lanier Street to Carrico Drive.					<b>TPP ID# 236.</b> Final plans in progress.														
2G40-088-034-0		PM UTL: Nguyen, Tan																										
2G40-088-034	\$150,000	PM LAD:																										
	\$0	PM UDCCD:																										
		PM CPTED:																										
<b>Design</b>																												
<b>Georgetown Pike Phase IV Survey</b>		02/16	01/17	06/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD					
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Dranesville	PM TDD: Dresser, John							Approximately 1200 LF of walkway along the north side of Georgetown Pike from Falls Bridge Lane to Seneca Plaza.					<b>TPP ID# 125 Intermediate Design in Progress.</b> NTP was issued to AE on 12/28/16 to proceed with environmental documentation. DHR survey letters sent 1/31/17. Citizens' Information Meeting was held on 3/22/17, with favorable support for the project. Schedule to be developed for next month's report.														
2G40-088-036-0		PM UTL: Nguyen, Tan																										
2G40-088-036	\$800,000	PM LAD:																										
	\$0	PM UDCCD:																										
		PM CPTED: Harrell, William																										
<b>Design</b>																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Old Telegraph Rd. Walkway			09/16	NA	12/16	03/17	09/17	12/17	01/18	05/17	NA	NA	05/17	11/17	TBD	TBD	NA	02/18	03/18	03/18	03/18	06/18	07/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Hojatzadeh, Max						Construct curb & gutter with 5' sidewalk to complete missing link on Old Telegraph Road.						TPP ID#311 - Final design is in progress. NTP with land question issue on 5/7/17.								
2G40-088-037-0			PM UTL:																				
2G40-088-037	\$500,000		PM LAD: Kresge, Carol																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
Franconia-Springfiled Pkwy Trail Connection			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct approx. 625 feet of 10' wide shared use path on north side of Franconia-Springfield Parkway from Spring Village Dr. to Ridgeway Dr.						TPP ID# 228. Pre-scoping document rec'd from CPTED 2/13/17. Project initiation underway.								
2G40-088-066-0			PM UTL:																				
2G40-088-066	\$500,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							
Rt.28 Widening (PWC L to Rt.29) NVTA-			01/16	06/17	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>124/400-C40017</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
2G40-100-000-0	Sully		PM TDD: Beall, James						Widen Route 28 from 4 lanes to 6 lanes from the bridge over Bull Run at the PW County Line to Route 29 in Centreville.						TPP ID# 062. FCDOT is reviewing concept designs. Follow up Traffic scopemeeting with VDOT being scheduled. Geotechnical investigations and NEPA support including cultural resources assessment are underway. Public Information meeting tentatively scheduled for fall 2017. Project is anticipated to be Design Build delivery. Design will go through preliminary phase only. Design build RFP anticipated for release in JAN- FEB 2018; Design Build contract anticipated to be executed in May 2018.								
2G40-100-000	Springfield		PM UTL: Nguyen, Tan																				
	\$60,625,000		PM LAD:																				
	\$47,549,000		PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				
<b>Design</b>																							
01008-Richmond Hwy. SB @ Southgate Dr.			12/15	NA	06/16	NA	NA	10/17	02/17	NA	NA	NA	NA	NA	NA	NA	NA	03/17	04/17	05/17	06/17	05/18	04/17
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Moreland, Ken						Loading Pad, Curb Ramp						Substantially complete 4/20/17.								
4YP202-01008			PM UTL:																				
TS-000014-019	\$15,000		PM LAD: Carlin, Craig																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																														
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																						
01009-Richmond Hwy. SB @ Schooley Dr.																							12/15	NA	06/16	NA	NA	10/17	03/17	NA	NA	NA	NA	NA	NA	NA	NA	NA	03/17	04/17	05/17	06/17	05/18	04/17	On Hold <input type="checkbox"/>
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																																		
124/400-C40011	Lee		PM TDD: Moreland, Ken				Loading Pad, Curb Ramp.				Substantially complete 4/20/17.																																		
4YP202-01009			PM UTL:																																										
TS-000014-020	\$15,000		PM LAD:																																										
	\$0		PM UDCD: Carlin, Craig																																										
			PM CPTED:																																										
<b>Post-Construction</b>																																													
01125 - Fort Hunt Road SB @ Gahant Road																							08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18	On Hold <input type="checkbox"/>	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																																		
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.				Final design is in progress.																																		
4YP202-01125			PM UTL:																																										
TS-000016-041	\$0		PM LAD:																																										
	\$0		PM UDCD:																																										
			PM CPTED:																																										
<b>Design</b>																																													
01184-Fort Hunt Rd. NB @ Shendoah Rd. - (Fund 124/400-C40011)																							11/13	NA	11/14	05/16	10/16	10/15	05/17	02/15	NA	NA	02/15	07/15	NA	NA	NA	06/17	07/17	07/17	07/17	06/17	10/17	On Hold <input type="checkbox"/>	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																																		
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa				Loading Pad, Sidewalk, Handicap Ramps, Curb and Gutter, Drainage Improvements and associated Grading.				Final design is in progress. Additional comments received from VDOT 10/12/16. Revised final design plans submitted to VDOT on 10/24/16. Meeting held with L&D, VDOT on 1/19/17 to discuss unresolved issues based on comments received from L&D earlier.																																		
4YP202-01184			PM UTL:																																										
TS-000016-025	\$0		PM LAD: Shubert, Beth																																										
	\$0		PM UDCD:																																										
			PM CPTED:																																										
<b>Design</b>																																													
01272-Fairfax Cty Pkwy. NB @ Modisto Ln.																							12/15	NA	06/16	NA	NA	10/17	03/17	NA	NA	NA	NA	NA	NA	NA	NA	03/17	04/17	05/17	06/17	05/18	04/17	On Hold <input type="checkbox"/>	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																																		
124/400-C40011	Springfield		PM TDD: Moreland, Ken				Loading Pad, Curb Ramp, Sidewalk.				Substantially complete 4/20/17.																																		
4YP202-01272			PM UTL:																																										
TS-000018-018	\$15,000		PM LAD:																																										
	\$0		PM UDCD: Carlin, Craig																																										
			PM CPTED:																																										
<b>Post-Construction</b>																																													

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01377 - Burke Road WB @ Old Burke Lake Road</b>			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	NA	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40014	Springfield		PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.					Final design is in progress.										
4YP202-01377			PM UTL:																				
TS-000018-020		\$0	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01613-Burke Ctr.-Ox Rd. - (Fund 124/400-C40011)</b>			01/13	NA	09/13	NA	06/14	11/14	02/16	12/13	NA	NA	12/13	04/14	NA	NA	NA	02/16	02/16	12/15	02/16	11/14	07/16
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Braddock		PM TDD: Madhusudhan, Galappa					Loading pad, Bus Shelter, sidewalk connection and drainage improvements					State Building Permit received 9/3/15. County Building Permit received 1/5/16. NTP 4/25/16. Substantial completion 7/8/16. VDOT permit released 8/30/16. Awaiting State Occupancy permit.										
4YP202-01613			PM UTL:																				
TS-000011-003		\$25,000	PM LAD: Bailey, Stephen																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Post-Construction</b>																							
<b>1733-ALBAN RD NB @ ALBAN STATION</b>			11/16	NA	03/17	NA	06/17	08/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	08/17	11/17	11/17	11/17	06/19	12/17
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark					Installation of 8'x12' pad and ramp with detectable warning surface					Draft construction package preparation underway.										
4YP202-01733			PM UTL:																				
TS-000016-044		\$0	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01962-Bluemont Way EB Near Library</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Hunter Mill		PM TDD: Zahirieh, Shahla					Concrete loading pad, additional pad and bus shelter near bike racks, and possible retaining wall.					Pre-final design is in progress.										
4YP202-01962			PM UTL:																				
TS-000013-029		\$0	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

02190-North Kings Hwy. NB @ Jamaica Dr. 12/15 NA 06/16 NA 09/17 10/17 04/17 01/17 NA NA 01/17 01/17 NA NA NA 11/17 12/17 12/17 12/17 05/18 05/18

**Bus Stop Improvements**  
**124/400-C40011** Mount Vernon  
**4YP202-02190**  
**TS-000016-038** \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Barksdale, Christopher  
 PM UTL:  
 PM LAD: Kresge, Carol  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Loading Pad

Monthly Remarks  
 LAD complete 1/26/2017. Draft construction package sent to UDCD 2/21/2017. UDCD returned with comments 4/14/2017. Addressing comments. Countywide Permit received 4/17/17. Final plans received 5/5/17.

On Hold

Design

02191-North Kings Hwy. NB @ Fairhaven Ave. 12/15 NA 08/16 NA 09/17 10/17 10/17 01/17 NA NA 01/17 04/17 NA NA NA 11/17 12/17 12/17 12/17 05/18 05/18

**Bus Stop Improvements**  
**124/400-C40011** Mount Vernon  
**4YP202-02191**  
**TS-000016-039** \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Barksdale, Christopher  
 PM UTL:  
 PM LAD: Kresge, Carol  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Loading Pad.

Monthly Remarks  
 At the request of the property owner and the District supervisor, revising scope to delete bench. LAD complete 4/28/17. Draft Construction Package sent to UDCD 5/1/17.

On Hold

Design

02192-North Kings Hwy. NB @ Fort Dr. 12/15 NA 06/16 NA 09/17 10/17 10/17 01/17 NA NA 01/17 05/17 NA NA NA 11/17 12/17 12/17 12/17 05/18 05/18

**Bus Stop Improvements**  
**124/400-C40011** Mount Vernon  
**4YP202-02192**  
**TS-000016-040** \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Barksdale, Christopher  
 PM UTL:  
 PM LAD: Kresge, Carol  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading Pad, Bench

Monthly Remarks  
 Land acquisition NTP issued 1/3/17. LAD complete 5/10/17. Plans being revised to remove bench.

On Hold

Design

02194-North Kings Hwy. SB @ Fort Dr. 12/15 NA 06/16 NA 09/17 10/17 04/17 01/17 NA NA 01/17 04/17 NA NA NA 11/17 12/17 12/17 12/17 05/18 05/18

**Bus Stop Improvements**  
**124/400-C40011** Lee  
**4YP202-02194**  
**TS-000014-022** \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Barksdale, Christopher  
 PM UTL:  
 PM LAD: Kresge, Carol  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Loading Pad, Bench

Monthly Remarks  
 Land acquisition complete 4/3/2017. Draft construction package sent to UDCD 4/5/2017. Addressing comments. Countywide Permit received 4/17/17.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>02196-North Kings Hwy. SB @ Fairhaven Ave.</b>			12/15	NA	07/16	NA	09/17	10/17	10/17	05/17	NA	NA	05/17	10/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02196 TS-000014-024	Lee	\$15,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: Delli Carpini, Angelica PM UDCCD: PM CPTED:				<u>Project Description</u> Loading Pad, Curb Ramp, Bench, Trash Can.			<u>Monthly Remarks</u> Land Acquisition NTP issued 5/11/17.													
<b>Land Acquisition</b>																							
<b>02197-North Kings Hwy. SB @ School St.</b>			12/15	NA	07/16	NA	09/17	10/17	04/17	01/17	NA	NA	01/17	01/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02197 TS-000014-025	Lee	\$15,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: Kresge, Carol PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Loading Pad, Bench, Trash Can.			<u>Monthly Remarks</u> LAD complete 1/26/2017. Draft Construction package sent to UDCCD 2/21/2017. UDCCD returned with comments 4/14/2017. Addressing comments. Countywide Permit received 4/17/17. Final Plans received 5/5/17.													
<b>Bid Advertisement</b>																							
<b>02358 - Lee Highway EB @ West Street</b>			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02358 TS-000017-018	Providence	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Concrete Loading Pad, sidewalk, drainage improvements, curb ramp, remove and reset shelter along with associated grading.			<u>Monthly Remarks</u> Final design is in progress.													
<b>Design</b>																							
<b>02389 - Arlington Blvd EB near Nutley Street</b>			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02389 TS-000017-019	Providence	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Concrete Loading Pad, drainage improvements, curb ramp, remove and reset shelter along with associated grading.			<u>Monthly Remarks</u> Final design is in progress.													
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>02428 - Arlington Blvd. WB @ Chichester Ln.</b>			08/16	NA	NA	03/17	03/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Madhusudhan, Galappa				Concrete Loading				Final design is in progress.														
4YP202-02428			PM UTL:				Pad,sidewalk,drainage																		
TS-000017-020	\$0		PM LAD:				improvements, detectable																		
	\$0		PM UDCD:				warning surface along with																		
			PM CPTED:				associated grading.																		
<b>Design</b>																									
<b>02434-Hummer Road NB Near Frontage Road</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mason	PM TDD: Zahirieh, Shahla				Concrete loading pad, possible				Final design is in progress.														
4YP202-02434			PM UTL:				curb modification, and adjust																		
TS-000015-007	\$0		PM LAD:				bus stop sign location.																		
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>03082 - Old Keene Mill Road WB @ Ainsworth Avenue</b>			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	TBD	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Springfield	PM TDD: Madhusudhan, Galappa				Concrete Loading				Final design is in progress.														
4YP202-03082			PM UTL:				Pad,sidewalk,drainage																		
TS-000018-021	\$0		PM LAD:				improvements, curb ramp along																		
	\$0		PM UDCD:				with associated grading.																		
			PM CPTED:																						
<b>Design</b>																									
<b>03132 Old Keene Mill Road EB @ Greeley Boulevard</b>			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Springfield	PM TDD: Vanzandt, Mark				Install bus shelter, curb &				Intermediate design is in progress.														
4YP202-03132			PM UTL:				gutter, and sidewalk connection																		
TS-000018-022	\$0		PM LAD:				to existing ramp.																		
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>03267 Edsall Road SB @ Sullivan Place</b>			11/16	NA	03/17	NA	06/17	08/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	08/17	11/17	11/17	11/17	06/19	06/18
<b>Bus Shelter Replacement</b> 124/400-C40011 4YP202-03267 TS-000021-004	TBD	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Replace shelter and upgrade loading pad to ADA standards.			<u>Monthly Remarks</u> Draft construction package preparation underway.													On Hold <input type="checkbox"/>
<b>Design</b>																							
<b>03270 - Edsall Road EB @ Indian Run Parkway</b>			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03270 TS-000015-011	Mason	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.			<u>Monthly Remarks</u> Final design is in progress.													On Hold <input type="checkbox"/>
<b>Design</b>																							
<b>3272 Indian Run NB @ Edsall</b>			11/16	NA	03/17	NA	08/17	08/18	08/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	11/17	11/17	11/17	06/19	06/18
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03272 TS-000015-013	Mason	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Install loading pad, curb ramp, and sidewalk connection.			<u>Monthly Remarks</u> Final plan preparation underway.													On Hold <input type="checkbox"/>
<b>Design</b>																							
<b>03277 Beryl Road SB @ Paula Road</b>			NA	03/17	NA	NA	03/17	04/17	05/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	07/17	07/17	07/17	06/17	08/17
<b>Bus Shelter Replacement</b> 124/400-C40011 4YP202-03277 TS-000021-003	TBD	\$20,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Replace shelter and upgrade loading pad to ADA standards.			<u>Monthly Remarks</u> Draft construction package sent to UDCD 3/9/2017. UDCD returned with comments 4/14/2017. Comments addressed. Countywide permit received 5/15/17.													On Hold <input type="checkbox"/>
<b>Bid Advertisement</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>03285 - Edsall Road EB @ Edsall Ridge Road</b>			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mason	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad,sidewalk,drainage improvements along with associated grading.				Final design is in progress.														
4YP202-03285			PM UTL:																						
TS-000015-012	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>03396-Commerce Street WB @ Bowie Drive</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Lee	PM TDD: Zahirieh, Shahla				Concrete loading pad, adjust bus stop sign location, and install curb ramp.				Pre-final design is in progress.														
4YP202-03396			PM UTL:																						
TS-000014-027	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>03465 Backlick Road SB - Rhoden Court</b>			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Braddock	PM TDD: Vanzandt, Mark				Install loading pad, shelter, trashcan, and retaining wall.				Intermediate design is in progress.														
4YP202-03465			PM UTL:																						
TS-000011-032	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>03479-Backlick Road NB @ Essex Avenue</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Lee	PM TDD: Zahirieh, Shahla				Concrete loading pad.				Pre-final design is in progress.														
4YP202-03479			PM UTL:																						
TS-000014-028	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>03673 - Little River Tpk EB @ Elizabeth Lane</b>			08/16	NA	NA	03/17	03/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Braddock	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.				Final design is in progress.														
4YP202-03673			PM UTL:																						
TS-000011-030	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>03684-Little River Turnpike EB @ Markham Street</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mason	PM TDD: Zahirieh, Shahla				Concrete loading pad, Possible retaining wall.				Final design is in progress.														
4YP202-03684			PM UTL:																						
TS-000015-008	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>04122-Telegraph Rd. NB @ Wilton Rd. - (Fund 124/400-C40011)</b>			12/15	NA	06/16	NA	09/16	10/17	04/17	01/17	NA	NA	01/17	02/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Lee	PM TDD: Barksdale, Christopher				Loading Pad, Curb Ramp, Sidewalk.				Land acquisition complete 2/9/17. Draft construction package sent to UDCD 2/21/2017. UDCD returned with comments 4/14/2017. Addressing comments. Countywide Permit received 4/17/17.														
4YP202-04122			PM UTL:																						
TS-000014-013	\$15,000		PM LAD: Alcon, Kelly																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
<b>Bid Advertisement</b>																									
<b>04167-International Drive SB @ Fletcher Street</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Zahirieh, Shahla				Concrete loading pad, and extensive sidewalk connection.				Final design is in progress.														
4YP202-04167			PM UTL:																						
TS-000017-014	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>04174-Tyco Road EB @ Leesburg Pike</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
124/400-C40011		Providence	PM TDD: Zahirieh, Shahla				Concrete loading pad.				Final design is in progress.													
4YP202-04174			PM UTL:																					
TS-000017-015	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>04251-Gallows Road @ Cottage Street</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
124/400-C40011		Providence	PM TDD: Zahirieh, Shahla				Concrete loading pad, and possible retaining wall and/or handrail.				Final design is in progress.													
4YP202-04251			PM UTL:																					
TS-000017-016	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>04308-Greensboro Drive SB @ International Drive</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	TBD	10/18	06/19	06/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
124/400-C40011		Providence	PM TDD: Zahirieh, Shahla				Concrete loading pad, and possible curb ramp upgrade.				Final design is in progress.													
4YP202-04308			PM UTL:																					
TS-000017-017	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>04328 - Magarity Road EB @ Ware Road</b>			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
124/400-C40011		Dranesville	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, asphalt shoulder extension, drainage improvements, along with associated grading.				Final design is in progress.													
4YP202-04328			PM UTL:																					
TS-000012-026	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

04468-Nutley Street NB @ Kingsley Road 06/16 NA 02/17 04/17 04/18 06/18 06/18 06/17 TBD NA 08/17 03/18 TBD TBD NA 08/18 10/18 10/18 10/18 06/19 06/19

**Bus Stop Improvements**  
 124/400-C40011 Hunter Mill  
 4YP202-04468  
 TS-000013-030 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Concrete loading pad, upgrade curb ramp, and possible retaining wall and/or handrail.

Monthly Remarks  
 Final design is in progress.

On Hold

Design

04811-Vaden Dr. WB @ Royal Victoria Dr. 04/15 NA NA NA 06/16 01/17 09/17 08/15 NA NA 01/16 06/16 NA NA NA 10/17 11/17 11/17 11/17 12/16 03/18

**Bus Stop Improvements**  
 124/400-C40011 Providence  
 4YP202-04811  
 TS-000017-009 \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Vanzandt, Mark  
 PM UTL:  
 PM LAD: Shubert, Beth  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading Pad

Monthly Remarks  
 Bus pads will not be installed until after developer has completed street acceptance. Street acceptance anticipated in Summer 2017.

On Hold

Utility Relocation

04812-Vaden Dr. EB @ Royal Victoria Dr. 04/15 NA NA NA 06/16 01/17 09/17 08/15 NA NA 10/15 12/15 NA NA NA 10/17 11/17 11/17 11/17 12/16 03/18

**Bus Stop Improvements**  
 124/400-C40011 Providence  
 4YP202-04812  
 TS-000017-010 \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Vanzandt, Mark  
 PM UTL:  
 PM LAD: Shubert, Beth  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading pad

Monthly Remarks  
 Bus pads will not be installed until after developer has completed street acceptance. Street acceptance anticipated in Summer 2017.

On Hold

Utility Relocation

05076 Sunset Hills Road EB near Fairfax County Parkway 11/16 NA 05/17 08/17 12/17 08/18 08/18 11/17 TBD NA 12/17 07/18 TBD TBD NA 10/18 11/18 11/18 11/18 06/19 06/19

**Bus Stop Improvements**  
 124/400-C40011 Hunter Mill  
 4YP202-05076  
 TS-000013-033 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Vanzandt, Mark  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install ADA compliant loading pad and bench.

Monthly Remarks  
 Intermediate design is in progress.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>05123 - Soapstone Drive NB @ Rolling Green Court</b>			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Hunter Mill	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements, curb ramp along with associated grading.				Final design is in progress.														
4YP202-05123			PM UTL:																						
TS-000013-031	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>5517-FULLERTON RD EB @ BOSTON RD</b>			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mount Vernon	PM TDD: Vanzandt, Mark				Install bus shelter and retaining wall.				Intermediate design is in progress.														
4YP202-05517			PM UTL:																						
TS-000016-045	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>05553-Elden Street SB Near Herndon Parkway</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Dranesville	PM TDD: Zahirieh, Shahla				Concrete loading pad, and adjust bus stop sign location.				Pre-final design is in progress.														
4YP202-05553			PM UTL:																						
TS-000012-025	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>07102 Telegraph Road NB @ Rose Hill Drive</b>			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Lee	PM TDD: Vanzandt, Mark				Install loading pad and sidewalk connection to existing trail.				Intermediate design is in progress.														
4YP202-07102			PM UTL:																						
TS-000014-032	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>09002 - Loisdale Road SB near Newington Road</b>			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa				Concrete Loading				Final design is in progress.													
4YP202-09002			PM UTL:				Pad,sidewalk,drainage																	
TS-000014-031	\$0		PM LAD:				improvements along with																	
	\$0		PM UDCD:				associated grading.																	
			PM CPTED:																					
<b>Design</b>																								
<b>9047-Willow Oaks Corporate Drive EB @ Williams Drive</b>			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
124/400-C40011	Providence		PM TDD: Vanzandt, Mark				Install bus shelter.				Intermediate design is in progress.													
4YP202-09047			PM UTL:																					
TS-000017-023	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>9048 Willow Oaks Corporate Drive WB @ Williams Drive</b>			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
124/400-C40011	Providence		PM TDD: Vanzandt, Mark				Install bus shelter, trashcan,				Intermediate design is in progress.													
4YP202-09048			PM UTL:				and sidewalk connection to																	
TS-000017-024	\$0		PM LAD:				existing ramp.																	
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>Braddock Rd./Wakefield Chapel Rd. Short term Roadway Improvements</b>			06/14	NA	09/14	12/14	07/15	07/15	09/15	NA	NA	NA	NA	NA	NA	NA	NA	10/15	10/15	10/15	11/15	11/15	10/16	
<b>Bonds Advanced Project Implementation</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
124/400-C40011	Braddock		PM TDD: Ruffner, Scott				Relocate Raised concrete				Construction substantially complete on 10/15/16. Awaiting VDOT permit inspection.													
4YP303-0			PM UTL: Nguyen, Tan				median and adjust lane marking																	
2G40-053-001	\$400,000		PM LAD:				to improve left turns from EB																	
	\$350,000		PM UDCD:				Braddock Rd to NB Wakefield																	
			PM CPTED: Chellappa, Smitha				Chapel Road																	
<b>Post-Construction</b>																								

Project Name		May 2017																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Spectrum Center ST13 RBS		01/16	04/16	NA	06/16	08/16	12/16	10/16	NA	NA	NA	NA	NA	NA	NA	NA	10/16	11/16	11/16	11/16	04/17	04/17	
Bicycle Facilities Program 124/400-C40011 PBFP01-00014 TS-000001-014		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:					<u>Project Description</u> Install Bike Share Station Pad					<u>Monthly Remarks</u> Substantially complete 4/28/17. Permit released 5/10/17.										On Hold <input type="checkbox"/>
Post-Construction																							
Leesburg Pke @ Colvin Run Rd.		10/09	NA	10/10	04/13	10/14	10/14	04/15	02/14	02/14	NA	02/14	07/14	06/14	09/15	NA	10/15	12/15	01/16	04/16	03/17	05/17	
Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-01800 ST-000003-018		Dranesville	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCCD: Bashir, Qais PM CPTED: Chellappa, Smitha					<u>Project Description</u> Add signalized pedestrian crosswalk at the intersection of Leesburg Pike and Colvin Run Road.					<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction 85% complete.										On Hold <input type="checkbox"/>
Construction																							
Hunter Mill Rd. @ Sunrise Valley Dr		02/13	05/13	12/13	08/14	11/15	03/15	09/16	09/14	NA	NA	10/14	07/15	05/15	05/17	NA	06/17	07/17	08/17	09/17	12/15	03/18	
Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-03100 ST-000003-031		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCCD: Frazier, Demond PM CPTED:					<u>Project Description</u> Signalized pedestrian crosswalks, 5' concrete sidewalk, refuge islands, curb gutter and 8' trail at the intersection of Hunter Mill Road and Sunrise Valley Drive.					<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> VDOT LUP received 9/13/16. Draft construction package submitted on 10/4/16. The existing signals at this intersection are part of VDOT's signal rebuild list.										On Hold <input type="checkbox"/>
Utility Relocation																							
Hunter Village Dr		02/10	NA	12/10	02/12	12/15	08/14	09/16	11/13	NA	NA	11/13	08/14	10/14	12/14	NA	02/17	02/17	02/17	06/17	01/14	10/17	
Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-03200 ST-000003-032		Springfield	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCCD: Carlin, Craig PM CPTED: Aguayo, Vanessa					<u>Project Description</u> Shoulder and pedestrian improvements on Hunter Village Dr. from Old Keene Mill Rd. to Painted Daisy Dr. Approximately 4,600 linear feet.					<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> VDOT LUP received 9/15/16. Final construction authorization February 2017.										On Hold <input type="checkbox"/>
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Birch St. Sidewalk			12/11	05/13	06/14	11/14	08/16	01/14	05/17	10/15	NA	NA	11/15	11/16	11/15	07/17	NA	08/17	09/17	10/17	10/17	06/17	04/18	
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max						Approx. 700 LF conc. sidewalk on west side of Birch St. from Grove Ave to existing Falls Church City sidewalk						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Final design submit for review and comments on 2/28/17. Land acquisition completed. Utilities relocation 50% complete. Schedule adjusted due to complete RW acquisition, relocation of existing utilities & Finalize final plan approval.									
PPTF01-04800			PM UTL: Nguyen, Tan																					
ST-000003-048	\$1,000,000		PM LAD: Shubert, Beth																					
	\$0		PM UDCD: Samiyi, Bijan																					
			PM CPTED: Harrell, William																					
<b>Utility Relocation</b>																								
Old Dominion Linway Birch			10/13	NA	06/14	05/15	02/16	03/16	04/16	08/15	NA	NA	08/15	03/16	01/15	07/16	NA	07/16	09/16	09/16	11/16	09/16	07/17	
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Ruffner, Scott						Pedestrian Intersection and bus stop improvements at Old Dominion/Linway/Birch Intersection						Construction NTP issued on 1/23/17. Construction is 35% complete.									
PPTF01-06200			PM UTL: Nguyen, Tan																					
ST-000003-062	\$1,100,000		PM LAD: Lefcourt, Eric																					
	\$0		PM UDCD: Stevens, Michael																					
			PM CPTED: Chellappa, Smitha																					
<b>Construction</b>																								
Idylwood Rd. Sidewalk			11/13	NA	05/14	12/14	11/15	12/15	12/15	02/15	02/15	NA	03/15	05/15	10/15	07/16	NA	03/16	04/16	05/16	07/16	08/16	11/16	
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Nabavi, Seyed						Construct approx 600' of 5' Concrete sidewalk along Idyllwood Rd from approx. 600' south of Redd Rd to Redd Road						Substantially complete on 11/14/16. Permit released on 12/27/2016.									
PPTF01-06300			PM UTL: Nguyen, Tan																					
ST-000003-063	\$489,750		PM LAD: Lefcourt, Eric																					
	\$0		PM UDCD: Fernandez Quinteros, Jua																					
			PM CPTED: Harrell, William																					
<b>Post-Construction</b>																								
Rt. 123 @ Braddock Rd.			06/10	04/11	04/13	08/13	09/14	09/14	01/15	11/13	01/14	NA	11/13	04/14	04/14	07/15	NA	02/15	03/15	04/15	07/15	09/14	12/16	
<b>At-Grade Interim Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Braddock		PM TDD: Vanzandt, Mark						Intersection improvements at Braddock Road/123 which include additional turn lanes and turn lane extensions.						Construction is substantially complete 12/9/16.									
R12301A-0	Springfield		PM UTL: Yusufoglu, Eldar																					
2G40-015-000	\$4,500,000		PM LAD: Shubert, Beth																					
	(\$1,000,000)		PM UDCD: Stevens, Michael																					
			PM CPTED: Harrell, William																					



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date								
Focus #	FUT (\$)																														
Project Status																															
<b>Hunter Mill @ Mystic Meadow Roundabout</b>																															
<table border="0" style="width:100%"> <tr> <td style="width:15%; vertical-align: top;"> <b>Spot Improvements</b>                      124/400-C40011                      RSP101-00700                      2G40-028-006                 </td> <td style="width:10%; vertical-align: top;">                     Providence                       \$2,600,000                      \$0                 </td> <td style="width:15%; vertical-align: top;"> <u>Project Manager/Assignments</u>                      PM TDD: Dresser, John                      PM UTL: Nguyen, Tan                      PM LAD: Finnell, Richard                      PM UDCCD: Bashir, Qais                      PM CPTED:                 </td> <td style="width:15%; vertical-align: top;"> <u>Project Description</u>                      Reconfigure intersection with roundabout and new pedestrian/bicycle facilities.                 </td> <td style="width:15%; vertical-align: top;"> <u>Monthly Remarks</u>  <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Draft construction package sent to UDCCD 10/24/16. LDS Plan Approval received 10/12/16. Utility relocations are complete. LDS Bonds &amp; Agreements checklist items and fee payments have been completed. VDOT Permit received on 11/15/16. UDCCD cover sheet mylar signature received 3/6/17. Project was advertised for construction on 3/27/17. Project Bid opening was held on 4/26/17.                 </td> <td style="width:10%; text-align: right; vertical-align: bottom;">                     On Hold <input type="checkbox"/> </td> </tr> </table>																										<b>Spot Improvements</b> 124/400-C40011 RSP101-00700 2G40-028-006	Providence  \$2,600,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: Bashir, Qais PM CPTED:	<u>Project Description</u> Reconfigure intersection with roundabout and new pedestrian/bicycle facilities.	<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Draft construction package sent to UDCCD 10/24/16. LDS Plan Approval received 10/12/16. Utility relocations are complete. LDS Bonds & Agreements checklist items and fee payments have been completed. VDOT Permit received on 11/15/16. UDCCD cover sheet mylar signature received 3/6/17. Project was advertised for construction on 3/27/17. Project Bid opening was held on 4/26/17.	On Hold <input type="checkbox"/>
<b>Spot Improvements</b> 124/400-C40011 RSP101-00700 2G40-028-006	Providence  \$2,600,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: Bashir, Qais PM CPTED:	<u>Project Description</u> Reconfigure intersection with roundabout and new pedestrian/bicycle facilities.	<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Draft construction package sent to UDCCD 10/24/16. LDS Plan Approval received 10/12/16. Utility relocations are complete. LDS Bonds & Agreements checklist items and fee payments have been completed. VDOT Permit received on 11/15/16. UDCCD cover sheet mylar signature received 3/6/17. Project was advertised for construction on 3/27/17. Project Bid opening was held on 4/26/17.	On Hold <input type="checkbox"/>																										
<b>Construction</b>																															
<b>Rt. 123 @ Jermantown Rd.</b>																															
<table border="0" style="width:100%"> <tr> <td style="width:15%; vertical-align: top;"> <b>Spot Improvements</b>                      124/400-C40011                      RSP101-01400                      2G40-028-012                 </td> <td style="width:10%; vertical-align: top;">                     Providence                       \$1,950,000                      \$0                 </td> <td style="width:15%; vertical-align: top;"> <u>Project Manager/Assignments</u>                      PM TDD: Lauretti, Francesco                      PM UTL: Yusufoglu, Eldar                      PM LAD: Lefcourt, Eric                      PM UDCCD: Samiyi, Bijan                      PM CPTED:                 </td> <td style="width:15%; vertical-align: top;"> <u>Project Description</u>                      Add right turn lane and drainage improvements to northbound and southbound Route 123 at Jermantown Road.                 </td> <td style="width:15%; vertical-align: top;"> <u>Monthly Remarks</u>  <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.</b> Final plans submitted 4/27/17. 4 of 4 properties acquired. LAD completion memo received 1/26/17. Utility relocation is in progress.                 </td> <td style="width:10%; text-align: right; vertical-align: bottom;">                     On Hold <input type="checkbox"/> </td> </tr> </table>																										<b>Spot Improvements</b> 124/400-C40011 RSP101-01400 2G40-028-012	Providence  \$1,950,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Samiyi, Bijan PM CPTED:	<u>Project Description</u> Add right turn lane and drainage improvements to northbound and southbound Route 123 at Jermantown Road.	<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.</b> Final plans submitted 4/27/17. 4 of 4 properties acquired. LAD completion memo received 1/26/17. Utility relocation is in progress.	On Hold <input type="checkbox"/>
<b>Spot Improvements</b> 124/400-C40011 RSP101-01400 2G40-028-012	Providence  \$1,950,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Samiyi, Bijan PM CPTED:	<u>Project Description</u> Add right turn lane and drainage improvements to northbound and southbound Route 123 at Jermantown Road.	<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.</b> Final plans submitted 4/27/17. 4 of 4 properties acquired. LAD completion memo received 1/26/17. Utility relocation is in progress.	On Hold <input type="checkbox"/>																										
<b>Utility Relocation</b>																															
<b>Old Dominion Dr/ Bellview Rd. (Phase I)</b>																															
<table border="0" style="width:100%"> <tr> <td style="width:15%; vertical-align: top;"> <b>Spot Improvements</b>                      124/400-C40011                      RSP101-01500                      2G40-028-014                 </td> <td style="width:10%; vertical-align: top;">                     Dranesville                       \$875,000                      \$0                 </td> <td style="width:15%; vertical-align: top;"> <u>Project Manager/Assignments</u>                      PM TDD: Beall, James                      PM UTL: Nguyen, Tan                      PM LAD: Shubert, Beth                      PM UDCCD: Samiyi, Bijan                      PM CPTED:                 </td> <td style="width:15%; vertical-align: top;"> <u>Project Description</u>                      Improve sight distance at intersection of Old Dominion Drive and Bellview Road                 </td> <td style="width:15%; vertical-align: top;"> <u>Monthly Remarks</u>                      Sight distance improvements complete. Utility pole relocations 80% complete.                 </td> <td style="width:10%; text-align: right; vertical-align: bottom;">                     On Hold <input type="checkbox"/> </td> </tr> </table>																										<b>Spot Improvements</b> 124/400-C40011 RSP101-01500 2G40-028-014	Dranesville  \$875,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:	<u>Project Description</u> Improve sight distance at intersection of Old Dominion Drive and Bellview Road	<u>Monthly Remarks</u> Sight distance improvements complete. Utility pole relocations 80% complete.	On Hold <input type="checkbox"/>
<b>Spot Improvements</b> 124/400-C40011 RSP101-01500 2G40-028-014	Dranesville  \$875,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:	<u>Project Description</u> Improve sight distance at intersection of Old Dominion Drive and Bellview Road	<u>Monthly Remarks</u> Sight distance improvements complete. Utility pole relocations 80% complete.	On Hold <input type="checkbox"/>																										
<b>Post-Construction</b>																															
<b>Jefferson Manor Improvements Phase IIIA</b>																															
<table border="0" style="width:100%"> <tr> <td style="width:15%; vertical-align: top;"> <b>Spot Improvements</b>                      304/300-C30050                      2G25-097-000-0                      2G25-097-000                 </td> <td style="width:10%; vertical-align: top;">                     Lee                       \$2,750,000                      \$1,750,000                 </td> <td style="width:15%; vertical-align: top;"> <u>Project Manager/Assignments</u>                      PM TDD: Turner, Latesa                       PM UTL: Nguyen, Tan                      PM LAD: Delli Carpini, Angelica                      PM UDCCD: Bashir, Qais                      PM CPTED: Guarino, Michael                 </td> <td style="width:15%; vertical-align: top;"> <u>Project Description</u>                      Infrastructure reconstruction on Albemarle Drive in Jefferson Manor                 </td> <td style="width:15%; vertical-align: top;"> <u>Monthly Remarks</u>                      Final design is in progress. 2nd Citizens Information Meeting scheduled for 6/15/17.                 </td> <td style="width:10%; text-align: right; vertical-align: bottom;">                     On Hold <input type="checkbox"/> </td> </tr> </table>																										<b>Spot Improvements</b> 304/300-C30050 2G25-097-000-0 2G25-097-000	Lee  \$2,750,000 \$1,750,000	<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa  PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Bashir, Qais PM CPTED: Guarino, Michael	<u>Project Description</u> Infrastructure reconstruction on Albemarle Drive in Jefferson Manor	<u>Monthly Remarks</u> Final design is in progress. 2nd Citizens Information Meeting scheduled for 6/15/17.	On Hold <input type="checkbox"/>
<b>Spot Improvements</b> 304/300-C30050 2G25-097-000-0 2G25-097-000	Lee  \$2,750,000 \$1,750,000	<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa  PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Bashir, Qais PM CPTED: Guarino, Michael	<u>Project Description</u> Infrastructure reconstruction on Albemarle Drive in Jefferson Manor	<u>Monthly Remarks</u> Final design is in progress. 2nd Citizens Information Meeting scheduled for 6/15/17.	On Hold <input type="checkbox"/>																										
<b>Design</b>																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Beulah Rd. Wlkwy Abbotsford to Clarks Crossing Phase I</b>			06/08	02/09	06/10	04/13	11/14	08/14	11/14	10/13	NA	NA	10/13	08/14	07/14	01/16	NA	02/15	06/15	06/15	07/15	09/11	10/16
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Hunter Mill		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: McCorkle, Lisa PM CPTED:						<u>Project Description</u> Pedestrian improvements along Beulah Rd from Francis Young Lane to Coral Crest Ln and along Clarks Crossing Rd. Project is approx. 4,000 LF.						<u>Monthly Remarks</u> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction is substantially complete 10/16/16. Ribbon cutting Ceremony held 5/12/17.								
4YP201-PB009-A		\$1,850,000																					
ST-000021-009		\$0																					On Hold <input type="checkbox"/>
<b>Post-Construction</b>																							
<b>Beulah Rd. Wlkwy Abbotsford to Clarks Crossing Phase II</b>			08/14	NA	NA	07/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Hunter Mill		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Kotter, Wayne PM CPTED:						<u>Project Description</u> Pedestrian improvements along Beulah Rd from Abbotsford Dr to Antioch Church Project is approx. 500 LF.						<u>Monthly Remarks</u> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Property owner that was impacted by the proposed drainage improvements was unwilling to grant land rights for the project. Project will be explored further in the future to complete the missing link of the trail in this area.								
4YP201-PB009-B		\$700,000																					
ST-000021-009		\$0																					On Hold <input checked="" type="checkbox"/>
<b>Land Acquisition</b>																							
<b>Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park</b>			06/11	NA	04/09	08/12	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Lee		<u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Cate, Dennis PM UDCD: Samiyi, Bijan PM CPTED:						<u>Project Description</u> Pedestrian improvements and a 4' bike lane along east side of Telegraph Road from South Kings Hwy. to Lee District Park. Project is approx. 3500 LF.						<u>Monthly Remarks</u> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final design is in progress. Third pre-final Plan distribution 11/17/16. Reviewing comments. GSA/Army plats received from Survey & forwarded to LAD and GSA 12/2/16. Utility relocation design underway. Conference call on 12/5/16 with GSA, Army, DOT, LAD, FCPA, Supervisor Office, Congressman Beyers office about easements for DOT and GSA encroachment on Lee District Park. No resolution. Status of CoE / GSA negotiations and delays to Congressman Beyer on 4/27/17.								
4YP201-PB023		\$4,600,000																					
ST-000021-023		\$600,000																					On Hold <input type="checkbox"/>
<b>Land Acquisition</b>																							
<b>Oak St. Wlkwy from West of Morgan Ln to I-495 Overpass</b>			05/13	NA	08/13	07/14	11/15	02/15	02/17	07/14	NA	NA	07/14	12/14	NA	NA	NA	03/17	05/17	05/17	05/17	09/15	07/17
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Providence		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCD: PM CPTED: Harrell, William						<u>Project Description</u> Pedestrian improvements along south side of Oak Street from Morgan Lane to I-495 Overpass. Approx 230 LF						<u>Monthly Remarks</u> Final construction package sent on 3/30/17. No utility relocation required.								
4YP201-PB038B		\$340,000																					
ST-000021-038		\$0																					On Hold <input type="checkbox"/>
<b>Bid Advertisement</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Rt. 7 Wlkwy @ Rio Dr.to Glenmore Dr</b>			03/10	NA	05/11	03/13	06/15	09/15	09/15	06/13	NA	NA	06/13	07/14	NA	NA	NA	01/17	01/17	01/17	05/17	12/16	10/17	
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Marsh, Dennis						Pedestrian improvements on east side of Rte 7 from Rio Dr to Waters Edge Condos and on west side from Nevius St to Glenmore Dr. Project approx. 1,800 LF.						Final construction package submitted to UDCD on 1/3/17. Construction task order under negotiations. Street Lights to be coordinated with DVP prior to construction so they can be removed 2 weeks in advance and reset after installation of the storm drainage system.									
4YP201-PB045			PM UTL: Nguyen, Tan																					
ST-000021-044	\$1,275,000	\$0	PM LAD: Honnick, John																					
			PM UDCD: Carlin, Craig																					
			PM CPTED: Harrell, William																					
<b>Construction</b>																								
<b>Rt. 7 Ped. Imp. @ Seven Corners to Juniper Ln</b>			03/10	NA	10/10	NA	02/15	10/14	07/15	02/13	NA	NA	02/13	02/14	NA	NA	NA	10/15	10/15	10/15	10/15	06/14	01/17	
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Marsh, Dennis						Pedestrian improvements at three intersections: Seven Corners, Thorne Rd, and at Seven Corners Center.						Construction substantially completed on 1/13/17. VDOT permit released 4/13/2017.									
4YP201-PB052			PM UTL: Nguyen, Tan																					
ST-000021-048	\$930,000	\$0	PM LAD: Maggard, Lisa																					
			PM UDCD: Bashir, Qais																					
			PM CPTED: Harrell, William																					
<b>Post-Construction</b>																								
<b>Rt. 7 Wlkwy @ Seminary Ramp Streetscape Phase II</b>			03/10	NA	03/11	NA	07/14	07/14	07/14	02/13	NA	NA	02/13	04/14	05/13	11/13	02/14	03/15	03/15	04/15	06/15	07/15	10/15	
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Marsh, Dennis						Streetscape project on the south side of the ramp from Columbia Pike to Seminary Road. This project will be 5' brick walkway approximately 450 LF. Project was split from 4YP201-PB050						Construction substantially completed 10/9/15. VDOT permit released 1/18/16. Awaiting LAP close out. As-Builts have been submitted.									
4YP201-PB054			PM UTL: Nguyen, Tan																					
ST-000021-050	\$321,804	\$0	PM LAD: Shubert, Beth																					
			PM UDCD: Farsad, Nahid																					
			PM CPTED:																					
<b>Post-Construction</b>																								
<b>Towlston Road Spot Improvement</b>			09/08	01/10	01/11	11/13	11/15	04/16	04/16	NA	NA	NA	NA	NA	NA	NA	NA	04/16	05/16	05/16	08/16	11/16	11/16	
<b>Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Nabavi, Seyed						Add left turn lane on north bound Towlston Road to westbound Route 7.						Construction substantially complete 11/8/16. Permit revision approved 1/23/2017. UDCD is coordinating additional work with the contractor.									
4YP206-0			PM UTL: Nguyen, Tan																					
5G25-047-000	\$700,000	\$0	PM LAD: Shubert, Beth																					
			PM UDCD: McCorkle, Lisa																					
			PM CPTED: Chellappa, Smitha																					
<b>Post-Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Fairfax County Pkwy Rt. 29 to Braddock Rd.			02/11	09/11	05/13	03/14	04/15	11/14	08/15	01/14	NA	NA	01/14	03/14	NA	NA	NA	01/16	01/16	01/16	02/16	01/14	08/17	
<b>Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Springfield		PM TDD: Vanzandt, Mark						Add SB continuous auxiliary lane from Rte 29 interchange to Braddock Rd interchange.						Construction authorization package signed 1/15/16. Construction task order approved and NTP issued 2/16/16 for the signage work. Permit revision to remove overhead sign lighting from the contract approved by VDOT on 6/13/16. Construction is 80% complete. Contract completion date extended due to unanticipated delays with the overhead sign structure shop drawing development and approval.									
4YP209-0			PM UTL: Yusufoglu, Eldar																					
5G25-049-000	\$2,400,000		PM LAD: Maggard, Lisa																					
	\$0		PM UDCD: Frazier, Demond																					
			PM CPTED:																					
<b>Construction</b>																								
Rt. 29 Widening			12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17	
<b>Roadway Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Khorashadi, Brook						Phase III: Widen NB Route 29 to 3 lanes from Legato Road to Shirley Gate Road.						<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction NTP issued on 8/18/15. Construction is 68% complete.									
4YP212-0			PM UTL: Nguyen, Tan						Add a dedicated right turn lane from Stevenson Drive to Waples Mill Road.															
5G25-052-000	\$20,207,489		PM LAD: Finnell, Richard																					
	\$1,000,000		PM UDCD: Samiyi, Bijan																					
			PM CPTED:																					
<b>Construction</b>																								
Cinder Bed Road			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	05/17	
<b>Cinder Bed Road Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Ayers, Robert						This project involves a redesign and improvement of the intersection of Cinder Bed Rd and Newington Rd. Additionally, a new trail will be provided along the east side of NB Newington Rd and existing						<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction 90% complete. Stream restoration in progress. Alternative parapet guardrail design tentative approval by VDOT on 5/3/17, preparing submittal for permit revision.									
4YP214-0			PM UTL: Nguyen, Tan																					
5G25-054-000	\$6,350,000		PM LAD: Shubert, Beth																					
	\$0		PM UDCD: Samiyi, Bijan																					
			PM CPTED:																					
<b>Construction</b>																								
Wiehle Ave.Phase II			NA	03/89	01/90	NA	10/98	NA	NA	03/98	03/98	NA	NA	10/98	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16	
<b>Post-Construction</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Vanzandt, Mark						Four lane road from Fairfax County Parkway to Reston Avenue.						Street acceptance process underway. Substantially complete 11/30/16.									
5G25-028-000-A-0	Dranesville		PM UTL:																					
5G25-028-000	\$1,082,200		PM LAD:																					
	\$25,000		PM UDCD: Guillen, Diana																					
			PM CPTED:																					

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Wiehle Ave.Phase III</b>  <b>304/300-C30050</b>  <b>5G25-028-000-B-0</b>  <b>5G25-028-000</b></p>																							
<p>Dranesville                      \$1,082,200                      \$25,000</p>																							
<p><u>Project Manager/Assignments</u>                      PM TDD: Vanzandt, Mark                      PM UTL:                      PM LAD:                      PM UDCD: Guillen, Diana                      PM CPTED:</p>																							
<p><u>Project Description</u>                      Four lane road from Dranesville Road to Fairfax County Parkway.</p>																							
<p><u>Monthly Remarks</u>                      Street acceptance process underway. Substantially complete 11/30/16.</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<b>Post-Construction</b>																							
<p><b>Braddock Rd./Roberts Road NB Right Turn Lane</b></p>																							
<p><b>Spot Roadway Improvements 2014</b>  <b>304/300-C30050</b>  <b>5G25-059-002-0</b>  <b>5G25-059-002</b></p>																							
<p>Braddock                      \$1,250,000                      \$400,000</p>																							
<p><u>Project Manager/Assignments</u>                      PM TDD: Roberson, Jeanmarie                      PM UTL: Nguyen, Tan                      PM LAD: Glass, Lisa                      PM UDCD:                      PM CPTED:</p>																							
<p><u>Project Description</u>                      Add a Northbound Right Turn lane on Roberts Road at Braddock Raod including a sidewalk connection from Tapestry Dr. to Braddock Road.</p>																							
<p><u>Monthly Remarks</u>  <b>TPP ID#B258.</b> Intermediate plans submitted for review on 5/1/17. Geotechnical investigation underway.</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<b>Design</b>																							
<p><b>North Chambliss St./Beaugard St.</b></p>																							
<p><b>Spot Roadway Improvements 2014</b>  <b>304/300-C30050</b>  <b>5G25-059-003-0</b>  <b>5G25-059-003</b></p>																							
<p>Mason                      \$1,100,000                      \$100,000</p>																							
<p><u>Project Manager/Assignments</u>                      PM TDD: Nabavi, Seyed                      PM UTL: Nguyen, Tan                      PM LAD: Delli Carpini, Angelica                      PM UDCD:                      PM CPTED: Chellappa, Smitha</p>																							
<p><u>Project Description</u>                      Realign North Chambliss Street to eliminate free flow "right" turn and tie to Beuregard Street at existing signal opposite Shopping Center Parking Lot Entrance.</p>																							
<p><u>Monthly Remarks</u>  <b>TPP Plan ID#B261.</b> Preliminary design and traffic analysis submitted on 4/27/17. Public meeting is scheduled for 6/13/17.</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<b>Design</b>																							
<p><b>Lorton Rd./Lorton Market St.. WB Left Turn Lanes</b></p>																							
<p><b>Spot Roadway Improvements 2014</b>  <b>304/300-C30050</b>  <b>5G25-059-004-0</b>  <b>5G25-059-004</b></p>																							
<p>Mount Vernon                      \$250,000                      (\$50,000)</p>																							
<p><u>Project Manager/Assignments</u>                      PM TDD: Marsh, Dennis                      PM UTL: Nguyen, Tan                      PM LAD:                      PM UDCD: Fernandez Quinteros, Jua                      PM CPTED: Aguayo, Vanessa</p>																							
<p><u>Project Description</u>                      Extension of the westbound left turn lane on Lorton Road to Lorton Market Lane by approx. 120 ft.</p>																							
<p><u>Monthly Remarks</u>  <b>TPP ID#B266.</b> Construction substantially completed on 4/6/17.</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Silverbrook Rd./Southrun Rd. EB Left Turn Lane			03/16	NA	10/16	03/17	04/18	06/18	06/18	04/17	TBD	NA	06/17	12/17	01/18	03/18	NA	08/18	08/18	08/18	08/18	05/19	05/19
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Conley, Tim						Add Eastbound Left Turn lane on Silverbrook Road at Southrun Road.						<b>TPP ID#B267.</b> Final design is in progress. Pre-Final design comments distributed on 5/2/17. Preliminary plats are being prepared.								
5G25-059-005-0			PM UTL: Nguyen, Tan																				
5G25-059-005		\$1,252,600	PM LAD: Kresge, Carol																				
		\$52,600	PM UDCCD:																				
			PM CPTED: Aguayo, Vanessa																				
<b>Design</b>																							
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	06/17	12/17	10/18	03/19	03/19	02/18	05/18	NA	06/18	02/19	03/19	07/19	NA	05/19	07/19	08/19	09/19	11/20	11/20
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate intersection with Besley Rd including new Bridge/Culvert crossing, bicycle lanes and shared use path.						<b>TPP ID # 35.</b> Preliminary design comments received on 3/3/17. Intermediate design is in progress.								
5G25-059-007-0			PM UTL: Nguyen, Tan																				
5G25-059-007		\$8,000,000	PM LAD: Baker, Lisa																				
		\$4,700,000	PM UDCCD:																				
			PM CPTED: Aguayo, Vanessa																				
<b>Design</b>																							
Burke Lake Rd./Coffer Woods Rd. Ped Intersection Improvement			08/13	NA	10/13	03/14	07/15	09/15	11/15	07/14	NA	NA	08/14	02/15	11/15	05/16	NA	02/16	06/16	07/16	06/16	03/17	03/17
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Hojatzadeh, Max						Install approx. 600' of sidewalk and update curb ramps at intersection.						<b>TPP ID # B271</b> - Construction substantially complete 3/7/17.								
5G25-060-003-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-003		\$600,000	PM LAD: Lefcourt, Eric																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED: Luo, Caijun																				
<b>Post-Construction</b>																							
Lakepointe Dr/Guinea Rd. Ped Intersection Imp			02/16	NA	06/16	01/17	11/17	02/18	02/18	04/17	TBD	NA	04/17	11/17	12/17	03/18	NA	04/18	NA	NA	05/18	12/18	12/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Nabavi, Seyed						Construct approx. 825' of sidewalk, curb & gutter, add pedestrian crosswalks and curb ramps on north and east legs of intersection.						<b>TPP ID#B272.</b> Final design is in progress. Land acquisition NTP sent on 4/19/17.								
5G25-060-004-0			PM UTL: Nguyen, Tan																				
5G25-060-004		\$900,000	PM LAD: Shubert, Beth																				
		\$600,000	PM UDCCD:																				
			PM CPTED: Miller, Douglas																				
<b>Design</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Highland St/Backlick Rd./Amherst Ave Ped Intersection Improvement</b>			08/13	NA	04/14	09/14	02/16	07/15	04/16	01/15	NA	NA	03/15	10/15	NA	NA	NA	05/16	06/16	06/16	06/16	09/16	11/16	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Ruffner, Scott						Install sidewalk, crosswalks, and update pedestrian ramps at intersection.						<b>TPP ID#B273.</b> Construction substantially complete on 11/30/16. VDOT permit released on 4/13/2017.									
5G25-060-005-0			PM UTL: Nguyen, Tan																					
5G25-060-005		\$325,000 (\$5,000)	PM LAD: Shubert, Beth																					
			PM UDCD: Stevens, Michael																					
			PM CPTED: Borkowski, Tad																					
<b>Post-Construction</b>																								
<b>Columbia Pike/Gallows Rd. Ped Intersection Imp</b>			08/15	11/15	03/16	12/16	04/17	05/17	09/17	11/16	NA	NA	12/16	07/17	NA	NA	NA	09/17	09/17	09/17	09/17	12/17	12/17	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Marsh, Dennis						Pedestrian signal and improvements to intersection of Columbia Pike at Gallows Road						<b>TPP ID#B277.</b> Final Plans submitted to VDOT on 4/20/17. NTP to LAD on 12/9/16. 2 of 3 properties have been acquired. Gas valve to be adjusted to grade during construction. Project is to be constructed by VDOT Signal Rebuild Program.									
5G25-060-009-0			PM UTL: Nguyen, Tan																					
5G25-060-009		\$350,000 (\$150,000)	PM LAD: Alcon, Kelly																					
			PM UDCD:																					
			PM CPTED: Aguayo, Vanessa																					
<b>Land Acquisition</b>																								
<b>Pohick Rd./Southrun Rd. Ped Intersection Imp</b>			11/15	05/16	09/16	06/17	05/18	10/18	10/18	08/17	10/17	NA	11/17	06/18	07/18	01/19	NA	02/19	03/19	04/19	05/19	02/20	02/20	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Roberson, Jeanmarie						Construct approx. 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Rd to Pohick Rd. Add signalized pedestrian crossings at Pohick Road.						<b>TPP ID#B278.</b> Pre-final plans submitted for review on 5/8/17. Project plats being prepared.									
5G25-060-010-0			PM UTL: Nguyen, Tan																					
5G25-060-010		\$1,250,000 (\$1,050,000)	PM LAD: Glass, Lisa																					
			PM UDCD:																					
			PM CPTED: Chellappa, Smitha																					
<b>Design</b>																								
<b>Hooes Rd./Newington Forest Ave Ped Intersection Imp</b>			01/16	03/16	07/16	01/17	07/18	09/18	09/18	06/17	10/17	NA	10/17	05/18	05/18	12/18	NA	10/18	10/18	10/18	11/18	03/19	03/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Conley, Tim						Construct 5' concrete sidewalk along the south side of Newington Forest Ave. from Treasure Tree Ct. to Hooes Road, including ped signals and crosswalk on Hooes Rd.						<b>TPP ID#B279.</b> Final design submitted for review 5/15/2015. Final project plats are being prepared. No test holes needed.									
5G25-060-011-0	Springfield		PM UTL: Yusufoglu, Eldar																					
5G25-060-011		\$1,250,000 (\$1,050,000)	PM LAD: Alcon, Kelly																					
			PM UDCD:																					
			PM CPTED: Aguayo, Vanessa																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>Old Keene Mill Rd. Walkway - Carrleigh Pkwy - west to existing</b>			09/15	01/16	08/16	12/16	03/17	12/17	11/17	03/17	NA	NA	03/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	07/18	07/18	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Braddock		PM TDD: Madhusudhan, Galappa				Construct 150' of 5' concrete sidewalk and curb & gutter west of Carrleigh Parkway. Project also includes extension of right turn lane.				<b>TPP ID# B283</b> Final Plans submitted to VDOT & other county agencies on 3/21/17. NTP issued to Land Acquisition Division on 3/21/17. Revised Design Waiver submitted to VDOT on 3/17/17.													
5G25-060-014-0			PM UTL: Nguyen, Tan																					
5G25-060-014	\$300,000		PM LAD: Alcon, Kelly																					
	\$200,000		PM UDCCD:																					
			PM CPTED: Borkowski, Tad																					
<b>Land Acquisition</b>																								
<b>Dolley Madison Sidewalk - Chain Br Rd. area</b>			10/15	NA	04/16	09/16	11/17	01/18	03/18	05/17	TBD	NA	06/17	12/17	TBD	TBD	NA	05/18	06/18	07/18	08/18	12/18	02/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Dranesville		PM TDD: Zahirieh, Shahla				Provide 5' concrete sidewalk on south side of Dolley Madison Blvd. from Chain Bridge Road to bus stop just north of Kurtz Road to fill in missing segments.				<b>TPP ID#B290</b> Schedule adjusted in January 2017 due to consultant delay on 2nd pre-final design plans submission. Revised Final design plans underway. Final Plats underway.													
5G25-060-015-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-015	\$400,000		PM LAD: Baker, Lisa																					
	\$100,000		PM UDCCD:																					
			PM CPTED: Lind, Adam																					
<b>Design</b>																								
<b>Dolley Madison Sidewalk - Old Dominion - Beverly Ave</b>			10/15	NA	04/16	09/16	11/17	01/18	03/18	05/17	TBD	NA	06/17	12/17	TBD	TBD	NA	05/18	06/18	07/18	08/18	12/18	02/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Dranesville		PM TDD: Zahirieh, Shahla				Provide continuous sidewalk between Old Dominion Drive and Beverly Avenue.				<b>TPP ID#B291</b> Schedule adjusted in January 2017 due to consultant delay on 2nd pre-final design plans submission. Revised Final design plans underway. Final Plats underway.													
5G25-060-016-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-016	\$600,000		PM LAD: Baker, Lisa																					
	\$200,000		PM UDCCD:																					
			PM CPTED: Lind, Adam																					
<b>Design</b>																								
<b>Sunrise Valley Dr.Sidewalk - River Birch Rd. - Legacy Circle</b>			01/16	NA	05/16	08/16	12/16	06/17	11/17	09/16	NA	NA	09/16	10/17	NA	NA	NA	01/18	02/18	02/18	02/18	12/17	05/18	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max				Construct approx. 370 feet of 5' wide conc. sidewalk along the north side of Sunrise Valley Drive from River Birch Road to Legacy Circle				<b>TPP ID#B295.</b> 2nd final plan submitted for review on 3/28/2017. TMP approved 4/7/2017. SWM has been approved. NTP with land acquisition issue on 9/8/16. 0 of 1 easement have been acquired. Schedule was adjusted in May 2017 to allow additional time for land acquisition due to a design revision to remove a sidewalk connection to adjacent property per their request.													
5G25-060-017-0			PM UTL:																					
5G25-060-017	\$300,000		PM LAD: Delli Carpini, Angelica																					
	\$0		PM UDCCD:																					
			PM CPTED: Abifadel, Gibran																					
<b>Land Acquisition</b>																								



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
SouthVanDorn-Franconia Rd. Walkway - SW quadrant			12/15	04/16	09/16	04/17	10/18	01/19	01/19	10/17	01/18	NA	01/18	08/18	09/18	04/19	NA	01/19	02/19	TBD	03/19	07/19	07/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD:	Conley, Tim			Construct approx. 430 l.f. of concrete sidewalk along the west side of South Van Dorn Street, just south of Franconia Road, including new bus stop pad and ADA ramps.				<b>TPP ID#B297.</b> Pre-Final design plans submitted to VDOT for review on 4/24/17. Programmatic design waiver to request curb-abutted sidewalk, per request from Supervisor's office, received from VDOT on 3/3/17.												
5G25-060-018-0			PM UTL:	Yusufoglu, Eldar																			
5G25-060-018	\$1,000,000		PM LAD:	Shubert, Beth																			
	\$600,000		PM UDCCD:																				
			PM CPTED:	Abifadel, Gibran																			
<b>Design</b>																							
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	05/17	10/17	03/19	05/19	05/19	01/18	04/18	NA	05/18	12/18	01/19	06/19	NA	07/19	08/19	09/19	10/19	05/20	05/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD:	Turner, Latesa			Construct approx. 750 LF of concrete sidewalk along the east side of Backlick Road from Cindy Lane to Kandel Court.				<b>TPP ID#090.</b> Intermediate plans distributed for review on 5/1/17.												
5G25-060-020-0			PM UTL:	Nguyen, Tan																			
5G25-060-020	\$1,000,000		PM LAD:	Delli Carpini, Angelica																			
	(\$100,000)		PM UDCCD:																				
			PM CPTED:	Abifadel, Gibran																			
<b>Design</b>																							
Braddock Rd. Walkway - Calbern Dr.- Clubside Ln			02/16	09/16	02/17	06/17	05/18	08/18	07/18	09/17	NA	NA	10/17	06/18	04/18	07/18	NA	10/18	11/18	11/18	11/18	05/19	05/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Sully		PM TDD:	Dresser, John			Construct approx. 1,150 ft of 5' conc. sidewalk along the south side of Braddock Road from Calbern Dr. to Clubside Lane.				<b>TPP ID#095.</b> Pre-Final design is in progress. Test Holes received on 4/13/17. 150' - 12" Gas line relocation in existing Right of way is required. Annual Contract project.												
5G25-060-022-0			PM UTL:	Nguyen, Tan																			
5G25-060-022	\$735,500		PM LAD:	Glass, Lisa																			
	\$385,500		PM UDCCD:																				
			PM CPTED:	Abifadel, Gibran																			
<b>Design</b>																							
Edsall Rd. Walkway - Timber Forest Dr.- Edsall Gardens Apts			12/15	01/16	04/16	09/16	04/18	06/18	06/18	04/17	TBD	NA	09/17	03/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	04/19	04/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD:	Barksdale, Christopher			Construct approx. 1060 lf of sidewalk along westbound Edsall Road from Timber Forest Dr. to Edsall Gardens Apts entrance. Add signalized pedestrian crossing at Timber Forest Dr and Edsall Rd.				<b>TPP ID#113.</b> Second Pre-Final plans are in progress. Test holes report received 10/26/16 and is being incorporated into plans. Coordinating utility relocations. Project Plats sent to LAD 3/8/2017. LAD comments being addressed.												
5G25-060-024-0			PM UTL:	Yusufoglu, Eldar																			
5G25-060-024	\$800,000		PM LAD:	Alcon, Kelly																			
	\$100,000		PM UDCCD:																				
			PM CPTED:	Chellappa, Smitha																			
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p><b>Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Springfield</p> <p><b>5G25-060-026-0</b></p> <p><b>5G25-060-026</b> \$525,000 (\$75,000)</p> <p><b>Land Acquisition</b></p>																									
			<p><u>Project Manager/Assignments</u></p> <p>PM TDD: El Kaissi, Mohamad</p> <p>PM UTL: Nguyen, Tan</p> <p>PM LAD: Alcon, Kelly</p> <p>PM UDCD: Bashir, Qais</p> <p>PM CPTED: Harrell, William</p>				<p><u>Project Description</u></p> <p>1250 ( ft) of five feet concrete sidewalk along the south side of Fair Lakes Blvd. between Stringfellow Road and the Fair Lakes Shopping Center.</p>				<p><u>Monthly Remarks</u></p> <p><b>TPP ID#116.</b> Final plans submitted to VDOT on 3/24/2017. LAD NTP was issued on 3/1/17. 4 of 6 properties have been acquired. Relocation of four (4) street lights during construction is being coordinated Dominion Virginia Power. Relocation work will start when land acquisition is complete.</p>				<p>On Hold <input type="checkbox"/></p>										
<p><b>Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Lee</p> <p><b>5G25-060-027-0</b></p> <p><b>5G25-060-027</b> \$2,200,000 \$1,400,000</p> <p><b>Design</b></p>																									
			<p><u>Project Manager/Assignments</u></p> <p>PM TDD: Ruffner, Scott</p> <p>PM UTL: Yusufoglu, Eldar</p> <p>PM LAD: Kresge, Carol</p> <p>PM UDCD:</p> <p>PM CPTED: Harrell, William</p>				<p><u>Project Description</u></p> <p>Approx. 1300 LF of sidewalk/curb and gutter along the east side of Fleet Drive from Franconia Road to Yakin Ct.</p>				<p><u>Monthly Remarks</u></p> <p><b>TPP ID#119 -</b> 2nd Pre-Final plans are in progress. Preliminary project plats are being prepared.</p>				<p>On Hold <input type="checkbox"/></p>										
<p><b>Glen Forest Dr. Walkway - Rte7 Retail - Glen Forest ES</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Mason</p> <p><b>5G25-060-028-0</b></p> <p><b>5G25-060-028</b> \$950,000 (\$250,000)</p> <p><b>Design</b></p>																									
			<p><u>Project Manager/Assignments</u></p> <p>PM TDD: Ruffner, Scott</p> <p>PM UTL: Yusufoglu, Eldar</p> <p>PM LAD: Glass, Lisa</p> <p>PM UDCD: Carlin, Craig</p> <p>PM CPTED: CPTED, To Be Determined</p>				<p><u>Project Description</u></p> <p>Construct approx. 1150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane.</p>				<p><u>Monthly Remarks</u></p> <p><b>TPP ID#128.</b> 2nd Pre-final plans submitted for review and comment on 3/28/17. Final project plats are being prepared.</p>				<p>On Hold <input type="checkbox"/></p>										
<p><b>Gunston Cove Walkway - Cranford St. - Amsterdam St</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Mount Vernon</p> <p><b>5G25-060-029-0</b></p> <p><b>5G25-060-029</b> \$628,500 \$128,500</p> <p><b>Design</b></p>																									
			<p><u>Project Manager/Assignments</u></p> <p>PM TDD: Madhusudhan, Galappa</p> <p>PM UTL: Yusufoglu, Eldar</p> <p>PM LAD: Lefcourt, Eric</p> <p>PM UDCD:</p> <p>PM CPTED: Miller, Douglas</p>				<p><u>Project Description</u></p> <p>Construct approx. 320' of 5' concrete sidewalk along with curb and gutter, drainage improvements along north side of Gunston Cove Rd between Amsterdam St. and Cove Rd. connecting two exsiting trails.</p>				<p><u>Monthly Remarks</u></p> <p><b>TPP ID#131.</b> Pre-final plans submitted to VDOT &amp; other county agencies on 3/31/17. Preliminary plat preparation request made to Land Survey Branch on 3/31/17. Tmp approved 4/7/2017.</p>				<p>On Hold <input type="checkbox"/></p>										

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.			04/15	NA	10/15	12/16	05/17	03/17	01/18	04/17	TBD	NA	05/17	12/17	12/17	03/18	NA	02/18	03/18	04/18	05/18	12/17	11/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: Conley, Tim						Approx. 1600 LF of sidewalk on west side of Lee Chapel Rd from Burke Lake Rd to Britford Dr.						<b>TPP ID#144.</b> Final design is in progress. Final project plats are being prepared. Project schedule has been adjusted to complete final project plats.								
5G25-060-030-0			PM UTL: Nguyen, Tan																				
5G25-060-030	\$1,500,000		PM LAD: Shubert, Beth																				
	\$300,000		PM UDCCD:																				
			PM CPTED: Harrell, William																				

**Design**

Medford Dr.Walkway - Annandale HS - Davian Dr			01/15	NA	08/15	01/16	03/17	01/17	05/17	03/16	NA	NA	05/16	03/17	01/17	03/17	NA	06/17	07/17	08/17	09/17	12/17	04/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Conley, Tim						Approx. 475 LF of sidewalk/curb and gutter on east side of Medford Drive from Davian Dr to Four Year Run.						<b>TPP ID#151.</b> Second Final design is in progress. LAD completion memo received 3/13/17. Utility relocation is complete.								
5G25-060-031-0			PM UTL: Nguyen, Tan																				
5G25-060-031	\$800,000		PM LAD: Delli Carpini, Angelica																				
	\$400,000		PM UDCCD: Carlin, Craig																				
			PM CPTED: Harrell, William																				

**Design**

Post Forest Dr.Walkway - Legato Rd. - west to existing			09/16	11/16	03/17	09/17	01/19	03/19	03/19	01/18	03/18	NA	03/18	10/18	10/18	01/19	NA	04/19	05/19	06/19	07/19	01/20	01/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: Turner, Latesa						Construct approx. 500 LF of 6' concrete sidewalk along the south side of Post Forest Drive from Legato Road to 210 LF west of Cedar Forest Drive.						<b>TPP ID#163.</b> Pre-Final design is in progress.								
5G25-060-032-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-032	\$850,000		PM LAD: Baker, Lisa																				
	\$550,000		PM UDCCD:																				
			PM CPTED: Harrell, William																				

**Design**

Post Forest Dr.Walkway - Legato Rd. - Govt Ctr Pkwy			07/16	NA	10/16	04/17	07/17	09/17	09/17	06/17	NA	NA	07/17	07/17	NA	NA	NA	10/17	12/17	01/18	01/18	07/18	07/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Turner, Latesa						Construct approx. 860 LF of 5' Conc. sidewalk along south side of Post Forest Drive from Legato Road to Government Center Parkway.						<b>TPP ID#164.</b> Final design is in progress. LDS SWM plan approved on 5/11/17. Work order request for draft plats submitted on 5/10/17.								
5G25-060-033-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-033	\$300,000		PM LAD: Baker, Lisa																				
	(\$300,000)		PM UDCCD:																				
			PM CPTED: Harrell, William																				

**Design**

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES</b>			06/16	07/16	12/16	11/17	10/18	01/19	01/19	04/18	TBD	NA	05/18	12/18	TBD	TBD	TBD	03/19	04/19	05/19	06/19	10/19	10/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approx. 1,800 feet of conc. sidewalk along west side of Quander Road from Stokes Lane to Emmett Dr.						<b>TPP ID# 165.</b> Prefinal design in progress. Concurrence from the Virginia Department of Historic Resources (VDHR) dated 1/12/17 - no historic properties affected. Meeting held with our utility coordinator on 3/31/17 to identify test hole locations.								
5G25-060-034-0			PM UTL:																				
5G25-060-034		\$1,425,000	PM LAD: Alcon, Kelly																				
		\$125,000	PM UDCCD:																				
			PM CPTED: Luo, Caijun																				
<b>Design</b>																							
<b>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</b>			02/16	09/16	04/17	10/17	04/18	09/18	09/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	11/18	12/18	12/18	12/18	06/19	06/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Marsh, Dennis						Construct approx. 900' of 8' curb abutted conc. sidewalk along northbound side of Rolling Road from Roxbury Avenue to Tuttle Road.						<b>TPP ID#167.</b> Intermediate design is in progress. Utility designation received 12/2/16. 2nd Advance Intermediate plans received on 3/10/17. Comments returned on 3/31/17.								
5G25-060-036-0			PM UTL: Nguyen, Tan																				
5G25-060-036		\$1,100,000	PM LAD:																				
		\$300,000	PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				
<b>Design</b>																							
<b>Rugby Rd. Walkway - Misty Cr Ln - Alder Woods Dr</b>			03/15	06/15	07/15	12/15	08/16	10/16	08/16	03/16	NA	NA	03/16	06/16	NA	NA	NA	10/16	10/16	10/16	10/16	08/17	01/17
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Sully		PM TDD: Beall, James						340 feet of 6- foot walkway along west side of Rugby Road between Misty Creek Lane and Alden Woods Drive						<b>TPP ID# 168.</b> VDOT LUP was released 5-10-17.								
5G25-060-037-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-037		\$550,000	PM LAD: Anthony, Curtis																				
		\$250,000	PM UDCCD: Fernandez Quinteros, Jua																				
			PM CPTED: Harrell, William																				
<b>Post-Construction</b>																							
<b>Seminary Rd. Walkway - Magnolia Ln - Colfax Av</b>			09/16	01/17	08/17	03/18	03/19	06/19	06/19	06/18	08/18	NA	08/18	04/19	05/19	09/19	NA	08/19	09/19	10/19	11/19	06/20	06/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Tsybin, Alexander						Design of 890 feet long, sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue.						<b>TPP ID#169.</b> Intermediate design is in progress. Utility designations completed.								
5G25-060-038-0			PM UTL: Nguyen, Tan																				
5G25-060-038		\$900,000	PM LAD:																				
		(\$700,000)	PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p>304/300-C30050 Hunter Mill</p> <p>5G25-060-039-0 \$3,200,000 (\$450,000)</p> <p>5G25-060-039 \$3,200,000 (\$450,000)</p> <p>Pre-Design</p>																							
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Hojatzadeh, Max					Construct conc. sidewalk and fill in missing links along South Lakes Drive from Greenskeepers Ct to Sunrise Valley Dr. Section 1 from Greenskeepers to Soapstone, Section 3 from Whisperwood Glen Rd to Ridge					<p><b>TPP ID#175.</b> Survey Letter mail out on 12/7/16. Survey request on 1/12/17. Consultant preparing proposal. Survey expected to be completed in April 2017. Schedule will be determined once survey is received. Receive draft proposal on 1/31/17.</p>										
			PM UTL:																				
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Knight, Ryan																				
<p><b>Great Falls St. Walkway - I-66 - North West St</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p>304/300-C30050 Dranesville</p> <p>5G25-060-042-0 \$2,000,000 \$800,000</p> <p>5G25-060-042 \$2,000,000 \$800,000</p> <p>Design</p>																							
			10/15	01/16	TBD	07/17	10/18	11/18	11/18	12/17	NA	NA	12/17	09/18	NA	NA	NA	01/19	TBD	01/19	02/19	09/19	09/19
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Beall, James					Construct approx. 1,400 LF of sidewalk/curb and gutter along the east side of Great Falls St. from North West St. to Osborn St.					<p><b>TPP ID#202.</b> Pre final design is in progress. Coordinating utility relocations with Fairfax Water and other utilities.</p>										
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Cate, Dennis																				
			PM UDCCD:																				
			PM CPTED: Qi, Maggie																				
<p><b>Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p>304/300-C30050 Mason</p> <p>5G25-060-043-0 \$1,300,000 \$0</p> <p>5G25-060-043 \$1,300,000 \$0</p> <p>Pre-Design</p>																							
			NA							NA	NA		NA	NA	NA	NA						NA	NA
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Minnix, Wesley					1500' of 8' wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue.					<p><b>TPP ID#205. Scope rec'd from CPTED on 5/8/17. project initiation is in progress.</b></p>										
			PM UTL:																				
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Qi, Maggie																				
<p><b>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p>304/300-C30050 Mason</p> <p>5G25-060-044-0 \$2,650,000 (\$350,000)</p> <p>5G25-060-044 \$2,650,000 (\$350,000)</p> <p>Survey</p>																							
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Lauretti, Francesco					Construct 1,550LF of 9' wide curb abutted sidewalk.					<p><b>TPP ID#234.</b> Schedule to be determined once survey is complete.</p>										
			PM UTL:																				
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Qi, Maggie																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct			06/16	08/16	12/16	05/17	05/18	03/18	03/18	06/17	TBD	NA	07/17	02/18	03/18	09/18	NA	07/18	08/18	09/18	10/18	08/19	08/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD: Lauretti, Francesco				Construction of a 5 ft wide sidewalk with a 4 ft buffer approx. 961 ft. with curb and gutter installed in some areas along the corridor.				TPP ID#235. Prelinal design plans in progress. Schedule adjusted because of overdue LDS comments. Project plats are in progress.												
5G25-060-045-0			PM UTL:																				
5G25-060-045	\$2,500,000		PM LAD: Delli Carpini, Angelica																				
	\$1,400,000		PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				
<b>Design</b>																							
01011-Richmond Hwy. SB @ Holley Hill Rd.			10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	05/17	06/17	07/17	08/17	09/18	12/17
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: Barksdale, Christopher				Install bus shelter.				Revised draft construction package sent to UDCCD 2/14/2017. UDCCD comments received 4/11/2017 and are being addressed. Countywide Permit received 4/17/17. Final plans received 5/5/17.												
5G25-061-003-0			PM UTL:																				
5G25-061-003	\$30,000		PM LAD:																				
	(\$30,000)		PM UDCCD:																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							
01018-Richmond Hwy. SB @ Sherwood Hall Ln.			10/15	04/16	07/16	08/16	10/17	12/17	12/17	05/17	NA	NA	06/17	11/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: Barksdale, Christopher				Install bus stop pad with Tolar bus shelter, 27 lf of 8' wide asphalt trail, bike racks, trash can, retaining wall with handrail				The new Tolar Bus Shelter details are being incorporated into plans. Plats ordered 12/14/16. Plats received 1/23/17 and are being reviewed.												
5G25-061-004-0			PM UTL:																				
5G25-061-004	\$30,000		PM LAD:																				
	(\$30,000)		PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
01027-Richmond Hwy. SB @ Brevard Ct.			10/15	04/16	07/16	08/16	10/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	05/17	06/17	07/17	08/17	09/18	12/17
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: Barksdale, Christopher				Install bus shelter.				Revised draft construction package sent to UDCCD 2/14/2017. UDCCD comments received 4/11/2017 and are being addressed. Countywide Permit received 4/17/17. Final Plans received 5/15/17.												
5G25-061-005-0			PM UTL:																				
5G25-061-005	\$30,000		PM LAD:																				
	(\$30,000)		PM UDCCD:																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>01001-Richmond Hwy. SB @ Huntington Avenue</b>			10/15	04/16	07/16	08/16	10/17	12/17	12/17	04/17	NA	NA	05/17	09/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
																							On Hold <input type="checkbox"/>
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050		Mount Vernon	PM TDD: Barksdale, Christopher				Install bus shelter.				The newTolar Bus Shelter details are being incorporated into plans. LAD comments received 1/30/2017 and are being addressed.												
5G25-061-006-0			PM UTL:																				
5G25-061-006	\$30,000		PM LAD:																				
	(\$30,000)		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01002-Richmond Hwy. SB/Belle Haven Towers</b>			10/15	04/16	07/16	09/16	03/17	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	05/17	06/17	07/17	08/17	09/18	12/17
																							On Hold <input type="checkbox"/>
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050		Mount Vernon	PM TDD: Barksdale, Christopher				Install bus shelter.				Draft construction package submitted to UDCD 3/27/2017. UDCD comments received 4/11/2017 and are being addressed. Final plans received 5/5/17. Countywide Permit received 5/15/17.												
5G25-061-007-0			PM UTL:																				
5G25-061-007	\$30,000		PM LAD:																				
	(\$30,000)		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01004-Richmond Hwy. SB @ North Kings Hwy.</b>			10/15	04/16	07/16	08/16	10/17	12/17	12/17	12/16	NA	NA	02/17	05/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
																							On Hold <input type="checkbox"/>
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050		Mount Vernon	PM TDD: Barksdale, Christopher				Install bus shelter.				The new Tolar Bus Shelter details are being incorporated into plans. NTP to LAD 2/14/17. LAD complete 5/16/17.												
5G25-061-008-0			PM UTL:																				
5G25-061-008	\$30,000		PM LAD: Kresge, Carol																				
	(\$30,000)		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01043-Richmond Hwy. SB @ Armisted Rd. EB</b>			01/14	NA	10/15	NA	08/16	10/15	03/17	NA	NA	NA	NA	NA	NA	NA	NA	05/17	06/17	07/17	08/17	06/16	12/17
																							On Hold <input type="checkbox"/>
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050		Mount Vernon	PM TDD: Barksdale, Christopher				Install REX bus shelter, loading pad, bike rack and trash can.				The new Tolar Bus Shelter details are being incorporated into plans. Draft construction package submitted to UDCD 8/30/16.												
5G25-061-009-0			PM UTL:																				
5G25-061-009	\$30,000		PM LAD:																				
	(\$30,000)		PM UDCD:																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01045-Richmond Hwy. SB @ Dutchman Dr.</b>			10/15	04/16	07/16	08/16	10/17	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	05/17	06/17	07/17	08/17	09/18	12/17
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher			Install bus shelter.			Draft construction package sent to UDCD 3/14/2017. UDCD comments received 4/11/2017 and are being addressed. Countywide Permit received 4/17/17. Final Plans received 5/15/17.														
5G25-061-010-0			PM UTL:																				
5G25-061-010		\$30,000	PM LAD:																				
		(\$30,000)	PM UDCD:																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							
<b>01046-Richmond Hwy. SB @ Fernedge Ln.</b>			10/15	04/16	NA	NA	06/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	05/17	06/17	07/17	08/17	09/18	12/17
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher			Install bus shelter.			Draft construction package sent to UDCD 2/16/2017. UDCD comments received 4/11/2017 and are being addressed. Countywide Permit received 4/17/17.														
5G25-061-011-0			PM UTL:																				
5G25-061-011		\$30,000	PM LAD:																				
		(\$30,000)	PM UDCD:																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							
<b>01048-Richmond Hwy. NB @ Fernedge Ln.</b>			10/15	04/16	07/16	08/16	10/17	12/17	12/17	05/17	NA	NA	05/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher			Install bus shelter.			The new Tolar Bus Shelter details are being incorporated into plans. Pre-final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Plats sent to LAD 3/8/2017. Comments being addressed 3/20/2017. Land Acquisition NTP issued 5/11/17.														
5G25-061-012-0			PM UTL:																				
5G25-061-012		\$30,000	PM LAD: Alcon, Kelly																				
		(\$30,000)	PM UDCD:																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>01049-Richmond Hwy. NB @ Dutchman Dr.</b>			10/15	04/16	07/16	08/16	10/17	12/17	12/17	05/17	NA	NA	06/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher			Install bus shelter.			The new Tolar Bus Shelter details are being incorporated into plans. Plans were reviewed and returned with comments 9/15/16. Plats ordered 12/14/2016. Plats received 3/21/2017 and are being reviewed.														
5G25-061-013-0			PM UTL:																				
5G25-061-013		\$30,000	PM LAD:																				
		(\$30,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>01079-Richmond Hwy. NB near Wyngate Manor Court</b>			10/15	02/16	03/16	08/16	10/17	12/17	12/17	03/17	NA	NA	01/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18		
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				The new Tolar Bus Shelter details are being incorporated into plans. NTP for LAD given 1/5/2017.														
<b>5G25-061-015-0</b>			PM UTL:																						
<b>5G25-061-015</b>	\$30,000		PM LAD: Kresge, Carol																						
	(\$30,000)		PM UDCCD:																						
			PM CPTED:																						
<b>Land Acquisition</b>																									
<b>01085-Richmond Hwy. NB @ Russell Rd.</b>			10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	05/17	06/17	07/17	08/17	09/18	12/17		
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Draft construction package sent to UDCCD 2/15/2017. UDCCD comments received 4/11/2017 and are being addressed. Countywide Permit received 4/17/17. Final Plans received 5/15/17.														
<b>5G25-061-016-0</b>			PM UTL:																						
<b>5G25-061-016</b>	\$30,000		PM LAD:																						
	(\$30,000)		PM UDCCD:																						
			PM CPTED:																						
<b>Bid Advertisement</b>																									
<b>01086-Richmond Hwy. NB near Martha St.</b>			10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	05/17	06/17	07/17	08/17	09/18	12/17		
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Draft construction package sent to UDCCD 2/15/2017. UDCCD comments received 4/11/2017 and are being addressed. Countywide Permit received 4/17/17. Final Plans received 5/15/17.														
<b>5G25-061-017-0</b>			PM UTL:																						
<b>5G25-061-017</b>	\$30,000		PM LAD:																						
	(\$30,000)		PM UDCCD:																						
			PM CPTED:																						
<b>Bid Advertisement</b>																									
<b>01087-Richmond Hwy. NB @ Shannons Green W</b>			10/15	04/16	07/16	08/16	10/17	12/17	03/17	04/17	NA	NA	05/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18		
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Land Acquisition NTP issued 5/11/17.														
<b>5G25-061-018-0</b>			PM UTL:																						
<b>5G25-061-018</b>	\$30,000		PM LAD: Delli Carpini, Angelica																						
	(\$30,000)		PM UDCCD:																						
			PM CPTED:																						
<b>Land Acquisition</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

01094-Richmond Hwy. NB @ Fordson Rd.		Mount Vernon	10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	05/17	06/17	07/17	08/17	09/18	12/17
--------------------------------------	--	--------------	-------	-------	----	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

**RHPTI Ped Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-061-019-0**  
**5G25-061-019** \$30,000  
 (\$30,000)

Project Manager/Assignments  
 PM TDD: Barksdale, Christopher  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install bus shelter.

Monthly Remarks  
 Draft construction package sent to UDCD 2/15/2017. UDCD comments received 4/11/2017 and are being addressed. Countywide Permit received 4/17/17. Final Plans received 5/15/17.

On Hold

**Bid Advertisement**

01099-Richmond Hwy. NB @ Collard St.		Mount Vernon	10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	05/17	06/17	07/17	08/17	09/18	12/17
--------------------------------------	--	--------------	-------	-------	----	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

**RHPTI Ped Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-061-020-0**  
**5G25-061-020** \$30,000  
 (\$30,000)

Project Manager/Assignments  
 PM TDD: Barksdale, Christopher  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install bus shelter.

Monthly Remarks  
 Draft construction package sent to UDCD 2/15/2017. UDCD comments received 4/11/2017 and are being addressed. Countywide Permit received 4/17/17.

On Hold

**Bid Advertisement**

01107-Richmond Hwy. NB near Mt.Eagle Dr.		Mount Vernon	10/15	04/16	07/16	08/16	12/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	05/17	06/17	07/17	08/17	09/18	12/17
--	--	--------------	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

**RHPTI Ped Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-061-021-0**  
**5G25-061-021** \$30,000  
 (\$30,000)

Project Manager/Assignments  
 PM TDD: Barksdale, Christopher  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install bus shelter.

Monthly Remarks  
 Draft construction package sent to UDCD 3/14/2017. UDCD comments received 4/11/2017 and are being addressed. Countywide Permit received 4/17/17. Final Plans received 5/15/17.

On Hold

**Bid Advertisement**

Sunset Hills Rd. - Discovery St. Ped Br. Extend		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
---	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

**RMAG Phase II 2014**  
**304/300-C30050** TBD  
**5G25-062-006-0**  
**5G25-062-006** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahlha  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Provide crosswalk on the east leg of the intersection.

Monthly Remarks  
**TPP ID 189.06.** This project will be designed and constructed by the VDOT signal rebuild team. County will acquire necessary landrights. County will move forward with plat development after updated VDOT design plan is received.

On Hold

**Pre-Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																											
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																			
Reston Pkwy - DTR WB On-Ramp																							On Hold	<input type="checkbox"/>																		
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-007-0 5G25-062-007																							Hunter Mill \$250,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: PM UDCD: PM CPTED:						<u>Project Description</u> Intersection pedestrian improvements, new sidewalks, new trails, and bike facility upgrades.						<u>Monthly Remarks</u> <b>TPP ID# 189.07 RMAG ID# 7</b> Survey letters request provided on 1/12/17. Schedule to be determined once NTP is given for task order proposal and survey is complete.					
Survey																																										
Reston Pkwy - DTR EB Off/On Ramps																							On Hold	<input type="checkbox"/>																		
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-008-0 5G25-062-008																							Hunter Mill \$1,300,000 \$800,000		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: PM UDCD: PM CPTED:						<u>Project Description</u> Intersection pedestrian improvements, new sidewalks, new trails, and bike facility upgrades.						<u>Monthly Remarks</u> <b>TPP ID# 189.08 RMAG ID# 8</b> Survey letters request provided on 1/12/17. Schedule to be determined once NTP is given for task order proposal and survey is complete.					
Survey																																										
Bluemont Way - Disc St Ped Br - Reston Pkwy																							On Hold	<input type="checkbox"/>																		
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-011-0 5G25-062-011																							Hunter Mill \$750,000 \$396,000		<u>Project Manager/Assignments</u> PM TDD: Conley, Tim PM UTL: PM LAD: PM UDCD: PM CPTED:						<u>Project Description</u> Construct approximately 525 LF of a 10' wide asphalt shared use path along the south side of Bluemont Way between Reston Parkway and Discovery Street.						<u>Monthly Remarks</u> <b>TPP ID#189.11 RMAG ID#38.</b> Conceptual design submitted for review on 5/5/17. Survey completed on 4/20/17. Schedule has been developed.					
Design																																										
Sunset Hills -Twn Ctr Pkwy-Rest Twn Ctr Station																							On Hold	<input type="checkbox"/>																		
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-012-0 5G25-062-012																							Hunter Mill \$400,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED:						<u>Project Description</u> Construct 6' asphalt sidewalk along the north side of Sunset Hills Road from Town Center Parkway to Metro Station Entrance.						<u>Monthly Remarks</u> <b>TPP ID#189.12 RMAG ID#40.</b> Intermediate design submitted 4/20/17.					
Design																																										

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Town Ctr Pkwy - W&OD Trail			03/17	06/17	10/17	07/18	08/19	09/19	09/19	11/18	09/18	NA	11/18	06/19	TBD	TBD	NA	01/20	03/20	04/20	05/20	12/20	12/20
On Hold <input type="checkbox"/>																							
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050		Hunter Mill	PM TDD: Zahirieh, Shahla					Construction of a 10 FT shared use path from the existing sidewalk along Town Center Parkway to the existing Washington & Old Dominion Trail.					<b>TPP ID#189.14 RMAG II ID#14</b> - Survey completed 2/16/2017. NTP letter 3/8/2017. Preliminary design underway. Utility designation completed.										
5G25-062-013-0			PM UTL:																				
5G25-062-013	\$500,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
Sunrise Valley Dr - Reston Assoc Entrance			NA	TBD	NA	NA	NA	NA	NA	07/17	TBD	09/17	10/17	04/18	NA	NA	NA	NA	NA	NA	TBD	TBD	
On Hold <input type="checkbox"/>																							
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050		Hunter Mill	PM TDD: Zahirieh, Shahla					Provide pedestrian crosswalk on the east leg of the intersection.					<b>TPP ID# 189.17. RMAG II ID# 17</b> Pre-scoping rec'd from CPTED on 3/7/17. Pedestrian signals and crosswalk improvements to be designed and constructed by VDOT. County will assist in RW acquisition only. Survey letters requested on 4/4/17.										
5G25-062-014-0			PM UTL:																				
5G25-062-014	\$100,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							
Sunrise Valley Dr. Bike Lanes – Fairfax County Parkway to Reston Parkway			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
On Hold <input type="checkbox"/>																							
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050		Hunter Mill	PM TDD: Barksdale, Christopher					Narrow median between Reston Parkway and Fairfax County Parkway to provide buffered bike lanes in each direction of Sunrise Valley Drive.					<b>TPP ID# 189.16 RMAG II ID# 16</b> Project is scope is under development. Initial draft received from CPTED on 12/14/16.										
5G25-062-016-0			PM UTL:																				
5G25-062-016	\$0		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							
Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC			03/17	07/17	11/17	08/18	09/19	10/19	10/19	12/19	TBD	NA	12/18	07/19	TBD	TBD	NA	02/20	04/20	05/20	06/20	01/21	01/21
On Hold <input type="checkbox"/>																							
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050		Braddock	PM TDD: Zahirieh, Shahla					Construct 5' bike lanes on Wakefield Chapel Road from Pulley Ct. to NVCC Campus. Includes minor widening and section of new 5' Sidewalk					<b>TPP ID#B285.</b> NTP letter to consultant 3/21/2017. Survey completed 4/17/2017.										
5G25-063-002-0			PM UTL:																				
5G25-063-002	\$450,000		PM LAD:																				
	\$320,000		PM UDCCD:																				
			PM CPTED: Lind, Adam																				
<b>Pre-Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
West Ox Rd. Trail - Penderbrook Rd. - Route 50			09/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Sully		PM TDD:	Tsybin, Alexander	6' asphalt walkway along southbound West Ox Road from Ox Hill Road to Route 50.				<b>TPP ID#B300.</b> Task Order # 10 for original project scope was closed out on 4/14/17. Draft proposal for Task Order # 20 for amended project scope received from RDA on 4/27/17 and is under review. Schedule to be developed after execution of new T.O.															
5G25-063-005-0			PM UTL:	Nguyen, Tan	Approx. 1400 LF																			
5G25-063-005	\$1,100,000		PM LAD:																					
	\$105,000		PM UDCCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
Westmoreland St. Bike Lanes - N. of Rosemont Dr.			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Dranesville		PM TDD:	Turner, Latesa	Widen approx. 400 feet of Westmoreland Street north of Rosemont Drive to provide 5' wide on road bike lanes connecting with existing bike lanes to the north and south of Rosemont Drive.				<b>TPP ID#187.</b> Pre-scoping document rec'd 3/27/17. Scope review meeting held with Consultant on 4/24/17. Draft design task order proposal was received on 5/10/17 and is currently under review.															
5G25-063-009-0			PM UTL:																					
5G25-063-009	\$450,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED:	Lind, Adam																				
<b>Pre-Design</b>																								
Kirby Rd. Sidewalk – Chesterbrook to east of Chesterbrook ES			07/13	11/13	05/14	05/15	12/16	06/15	03/17	09/15	NA	NA	09/15	11/16	NA	NA	NA	05/17	06/17	06/17	06/17	07/17	12/17	On Hold <input type="checkbox"/>
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Dranesville		PM TDD:	Hojatzadeh, Max	Install 800LF of sidewalk, curb & gutter, and update ramps.				<b>TPP ID# B293.</b> LAD complete 11/28/16. Final design plan submit for review and approval on 12/13/16. VDOT Permit received on 3/21/17. Draft construction package submitted to UDCCD on 4/3/17.															
ST-000036-002-0			PM UTL:	Nguyen, Tan																				
ST-000036-002	\$550,000		PM LAD:	Shubert, Beth																				
	\$425,000		PM UDCCD:	Carlin, Craig																				
			PM CPTED:	Chellappa, Smitha																				
<b>Design</b>																								
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	04/18	05/18	05/18	08/17	09/17	TBD	08/17	04/18	04/18	09/18	NA	08/18	09/18	09/18	10/18	TBD	02/19	On Hold <input type="checkbox"/>
<b>County-Maintained Pedestrian Imp 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Dranesville		PM TDD:	Beall, James	Approx. 260 feet of 5' conc. sidewalk along north side of North West Street from Great Falls St. to Brilyn Place				<b>TPP ID#B294.</b> Plats are being prepared. Coordinating with utilities including Fairfax Water on relocations.															
ST-000036-003-0			PM UTL:	Yusufoglu, Eldar					County LAD and FCDOT staff are working with City of Falls Church to develop an MOU for ROW services															
ST-000036-003	\$750,000		PM LAD:	Glass, Lisa																				
	\$450,000		PM UDCCD:																					
			PM CPTED:																					

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Franconia Rd. Sidewalk N. Side Norton Rd. to Governors Pond Cr			08/13	NA	11/13	07/14	10/15	09/15	06/16	12/14	02/15	NA	03/15	08/15	07/15	07/16	NA	09/16	10/16	10/16	10/16	08/16	04/17
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050			PM TDD: Lauretti, Francesco						Approx. 700LF of new walkway along Franconia Road.						On Hold <input type="checkbox"/>					
ST-000036-004-0			PM UTL: Nguyen, Tan						Restoration of roadway embankment at stream crossing.						TPP ID#B296. Substantial completion 4/15/17.					
ST-000036-004			PM LAD: Kresge, Carol																	
			PM UDCCD: Bashir, Qais																	
			PM CPTED: Harrell, William																	

Post-Construction

Silverbrook Rd. @ Monacan Rd. Walkway			11/15	NA	05/16	10/16	05/17	04/18	04/18	06/17	NA	NA	07/17	03/18	TBD	TBD	NA	05/18	05/18	05/18	06/18	12/18	12/18
---------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050			PM TDD: El Kaissi, Mohamad						460 LF sidewalk along Silverbrook Rd south of Monacan Rd to tie into existing sidewalk, 60 LF Trail to tie to existing trails, and pedestrian access to include 2 curb ramps, crosswalk, and signage &						On Hold <input type="checkbox"/>					
ST-000036-005-0			PM UTL: Nguyen, Tan												TPP ID#B298. 2nd Prefinal design plans were submitted to VDOT on 5/2/17. Base plats were submitted to Land Acquisition Division on 5/2/17.					
ST-000036-005			PM LAD: Delli Carpini, Angelica																	
			PM UDCCD:																	
			PM CPTED:																	

Design

Center Road Walkway - W Springfield HS - Garden Rd.			12/14	04/15	07/15	11/15	05/17	02/17	02/18	08/16	11/16	NA	03/17	10/17	10/17	02/18	NA	03/18	04/18	04/18	04/18	12/17	10/18
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050			PM TDD: Madhusudhan, Galappa						667' of 5' Sidewalk with Curb & Gutter along South Side of Center Road, Storm Drainage Improvements, Retaining Wall & potential roadway widening for two sections to provide minimum roadway width of 24'.						On Hold <input type="checkbox"/>					
ST-000036-006-0			PM UTL: Yusufoglu, Eldar												TPP ID#100. Programmatic Design Waiver request sent to VDOT on 3/21/17. NTP issued to Land Acquisition Division on 3/28/17. 3rd Pre-final design submission made to VDOT & other County Agencies on 2/24/17. Schedule adjusted to allow utility companies to review revised design. Land acquisition has 4 of 9 complete.					
ST-000036-006			PM LAD: Baker, Lisa																	
			PM UDCCD: Bashir, Qais																	
			PM CPTED: Harrell, William																	

Land Acquisition

Chichester Ln Walkway - Cherry Dr.- Day Lilly Ct			03/16	08/16	12/16	07/17	11/17	07/18	07/18	08/17	NA	NA	10/17	05/18	06/18	09/18	NA	08/18	09/18	10/18	11/18	03/19	03/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050			PM TDD: Tsybin, Alexander						Construct approx. 270' of 5' conc. sidewalk along Chichester Lane from Cherry Drive to Day Lilly Court.						On Hold <input type="checkbox"/>					
ST-000036-007-0			PM UTL: Nguyen, Tan												TPP ID#108. Pre-Final Design is in progress. Additional survey is in progress. Crosswalk Study is under VDOT review. No utility conflicts detected - test pits not required.					
ST-000036-007			PM LAD: Lefcourt, Eric																	
			PM UDCCD:																	
			PM CPTED: Harrell, William																	

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	08/17	03/18	08/18	01/19	01/19	02/18	TBD	NA	03/18	10/18	TBD	TBD	NA	03/19	04/19	05/19	06/19	03/20	03/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050			PM TDD: Marsh, Dennis				Construct 8' wide asphalt walkway with curb and gutter adn variable width buffer strip to complete missing links along north side of Fox Mill Road from Fairfax County Parkway to Reston Parkway. Approx. length				<b>TPP ID#121</b> Intermediate design is in progress. At a meeting on 4/10/17 with CPTED, TDD and the consultant, the scope was adjusted to curb and gutter with an 8' asphalt walkway and a variable buffer strip.												
ST-000036-009-0			PM UTL: Nguyen, Tan																				
ST-000036-009			PM LAD: \$3,800,000																				
			PM UDCCD: \$1,400,000																				
			PM CPTED: Harrell, William																				

Design

Kirby Road Walkway - Chesterbrook ES - Halsey Rd.			04/16	10/16	05/17	09/17	11/18	01/19	01/19	01/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050			PM TDD: Turner, Latesa				Construct approximately 520 LF of concrete sidewalk/curb and gutter along the south side of Kirby Road from Chesterbrook Elementary School to Halsey Road.				<b>TPP ID#140.</b> Intermediate design is in progress. Advance intermediate plans submitted on 2/21/17.												
ST-000036-010-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-010			PM LAD: \$925,000																				
			PM UDCCD: \$525,000																				
			PM CPTED: Chellappa, Smitha																				

Design

Kirby Road Walkway - Halsey Rd. - Franklin Ave			04/16	10/16	05/17	09/17	11/18	01/19	01/19	01/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050			PM TDD: Turner, Latesa				Construct approximately 1,300 LF of concrete sidewalk/curb and gutter along the south side of Kirby Road from Halsey Road to Franklin Avenue.				<b>TPP ID#141.</b> Intermediate design is in progress. Advance intermediate plans submitted on 2/21/17.												
ST-000036-011-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-011			PM LAD: \$1,750,000																				
			PM UDCCD: \$250,000																				
			PM CPTED: Chellappa, Smitha																				

Design

Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	03/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050			PM TDD: El Kaissi, Mohamad				Phase I - Install 1235' of 5' wide concrete sidewalk along missing links between Rise Hill Drive and Pike Road including crosswalks & curb ramps.				<b>TPP ID#180A.</b> Intermediate plans were submitted to VDOT on 4/7/2017. Partial comments have been received.												
ST-000036-014-0			PM UTL: Nguyen, Tan																				
ST-000036-014			PM LAD: \$1,732,500																				
			PM UDCCD: (\$367,500)																				
			PM CPTED:																				

Design



Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.		04/16	07/16	10/16	02/17	08/18	09/18	12/18	11/17	09/17	NA	11/17	06/18	06/18	11/18	NA	01/18	03/18	04/19	05/19	12/19	03/20						
		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla							<u>Project Description</u> Construct 5' sidewalk along west side of Old Mount Vernon Rd from Westgate Dr. to Mt. Vernon Memorial Highway.					<u>Monthly Remarks</u> <b>TPP ID#191.</b> Final plans underway.					On Hold <input type="checkbox"/>									
304/300-C30050	Mount Vernon																											
ST-000036-016-0																												
ST-000036-016	\$1,200,000 (\$900,000)																											
		PM UTL:																										
		PM LAD: Shubert, Beth																										
		PM UDCCD:																										
		PM CPTED:																										
<b>Design</b>																												
Telegraph Road Walkway Ph III - Wilton to Farmington		10/15	07/16	03/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20						
		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad							<u>Project Description</u> Phase III - Install 960' of 5' concrete sidewalk to fill in missing links between Wilton Road and Farmington Drive including crosswalks & curb ramps					<u>Monthly Remarks</u> <b>TPP ID#180C.</b> Intermediate plans were submitted to VDOT on 4/7/2017. Partial comments have been received.					On Hold <input type="checkbox"/>									
304/300-C30050	Lee																											
ST-000036-018-0																												
ST-000036-018	\$1,000,000 \$1,000,000																											
		PM UTL: Nguyen, Tan																										
		PM LAD:																										
		PM UDCCD:																										
		PM CPTED: Harrell, William																										
<b>Design</b>																												
Burke VRE Connector Ph IV		02/16	07/16	10/16	07/17	10/18	08/18	12/18	12/17	12/17	NA	01/18	07/18	07/18	12/18	NA	01/19	12/18	05/19	06/19	11/19	03/20						
		<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott							<u>Project Description</u> Connect Burke Center VRE Station to surrounding neighborhoods on the west via shared-use path, sections of sidewalk, and sharrows for bicyclists.					<u>Monthly Remarks</u> <b>TPP ID#B288.</b> Project delivery will follow Fairfax County Public Improvement Plan requirements. Pre-Final design is in progress.					On Hold <input type="checkbox"/>									
304/300-C30050	Braddock																											
ST-000037-003-0																												
ST-000037-003	\$1,200,000 \$0																											
		PM UTL: Nguyen, Tan																										
		PM LAD: Baker, Lisa																										
		PM UDCCD:																										
		PM CPTED: Lind, Adam																										
<b>Design</b>																												
Route 50 Trail		10/16	01/17	07/17	12/17	03/19	05/19	05/19	04/18	06/18	NA	06/18	01/19	01/19	04/19	NA	07/19	08/19	09/19	10/19	04/20	04/20						
		<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa							<u>Project Description</u> Construct 5' conc sidewalk along south side of Route 50 and up the off ramp to West Ox Road from Fair Ridge Drive to West Ox Road terminating in Fairfax Towne Center parking lot.					<u>Monthly Remarks</u> <b>TPP ID#B303.</b> Intermediate design is underway.					On Hold <input type="checkbox"/>									
304/300-C30050	Springfield																											
ST-000037-005-0																												
ST-000037-005	\$2,000,000 \$600,000																											
		PM UTL: Nguyen, Tan																										
		PM LAD:																										
		PM UDCCD:																										
		PM CPTED:																										
<b>Design</b>																												



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			02/16	NA	NA	11/16	01/18	05/18	05/18	09/17	10/17	NA	10/17	01/18	02/18	04/18	NA	06/18	TBD	TBD	07/18	03/19	03/19
<b>Lorton Arts Access Road</b> 304/300-C30050 TS-000020-001-0 TS-000020-001	Mount Vernon \$1,400,000 \$200,000		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: PM LAD: PM UDCCD: PM CPTED: Guarino, Michael				<u>Project Description</u> Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123.				<u>Monthly Remarks</u> Addressing Geotechnical report, LDS, other agencies comments. Architectural Review Board approved project on 9/8/16.												
Design																							
<b>Mason Neck Trail Segment 2B</b>			NA	NA	NA	NA	08/14	NA	NA	06/11	08/11	NA	NA	03/14	NA	NA	NA	05/15	06/15	07/15	03/16	11/13	08/17
<b>Mount Vernon District Wlkways</b> 307/300-C30060 ST-000028-002-B-W00 ST-000028-002	Mount Vernon \$2,290,000 \$450,000		<u>Project Manager/Assignments</u> PM TDD: PM UTL: PM LAD: Kresge, Carol PM UDCCD: Royse, Andy PM CPTED: Luo, Caijun				<u>Project Description</u> 9,900 LF of 8' asphalt trail along Gunston Road between Pohick Bay Drive and the entrance to Pohick Bay golf course.				<u>Monthly Remarks</u> Construction is underway. Construction is 25% complete. Storm Sewer Installation is complete. Water relocations and trail grading anticipated in this month (April). Construction entrances and silt fence installation are on going.												
Construction																							
<b>Georgetown Pke Phase II</b>			NA	11/09	NA	NA	06/14	NA	NA	02/11	NA	NA	NA	03/14	NA	NA	09/14	09/14	09/14	10/14	12/14	08/12	08/15
<b>Dranesville District Wlkways</b> 307/300-C30060 W00200-W2020B ST-000024-006	Dranesville \$520,000 \$0		<u>Project Manager/Assignments</u> PM TDD: PM UTL: PM LAD: Kresge, Carol PM UDCCD: Farsad, Nahid PM CPTED:				<u>Project Description</u> Trail alignment study and design of 1,800 LF walkway from Utterback Store Road to Falls Chase Court.				<u>Monthly Remarks</u> Substantially completed on 8/12/15. VDOT permit released 5/8/16. Trail resurfacing completed.												
Post-Construction																							
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
<b>Stonecroft Boulevard Widening Sully Police Station</b> 312/300-C30070 009217-0 2G25-062-000	Sully \$691,664 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: PM CPTED: Guarino, Michael				<u>Project Description</u> Widen Stonecroft Boulevard to a six-lane section from Conference Ctr. Dr. to Westfields Blvd. Project is 800 LF.				<u>Monthly Remarks</u> Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.												
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

11/11	NA	05/13	06/15	08/16	09/15	12/16	08/15	TBD	09/15	09/15	08/16	NA	NA	07/17	07/17	07/17	08/17	10/17	12/15	04/18
-------	----	-------	-------	-------	-------	-------	-------	-----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

On Hold

McLean Streetscape Phase III  
 315/300-C30080  
 CR-000004-001-00003  
 CR-000004-001

Dranesville  
 \$2,750,000  
 \$444,371

Project Manager/Assignments  
 PM TDD: Beall, James  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCD: Kotter, Wayne  
 PM CPTED: Lind, Adam

Project Description  
 Phase III McLean Streetscapes:  
 Chain Bridge Rd from Laughlin  
 St to Corner Ln; Shell Drive to  
 Center Street

Monthly Remarks  
**VDOT Transportation Enhancement Grant Project approved on 11/8/11.** Request for bid authorization sent to VDOT 5/9/17.

**Bid Advertisement**