

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	06/24	04/22	04/22	08/22	09/22	12/22	11/20	07/24	
RMAG 102/500-C50000 RMAG-102 AA1400102-13		Hunter Mill \$14,590,985 \$250,000	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCD: Engida, Samuel PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct bicycle and pedestrian grade separated crossing			<u>Monthly Remarks</u> UPC #107439. RMAG ID# 5.: Construction is 45% complete. Groundbreaking ceremony held 3/9/23. Waterline relocation completed in August 2023. Verizon 98% complete. Cox relocation still on-going. Lumen and Comcast coordinating relocations during construction. Utility completion date pushed to June 2024 to cover all utility relocations including contractor coordinated relocations and relocation of unknown utilities.														On Hold <input type="checkbox"/>
Construction			11/19	01/20	07/20	10/20	07/21	01/22	09/22	06/21	NA	12/21	12/21	03/22	05/22	08/22	04/23	05/23	05/23	06/23	12/23	07/23	04/24	
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19		Hunter Mill \$590,185 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Guy, Sarah PM UDCD: Walelign, Mahlet PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide protected crosswalk at Beulah Road and Talisman Drive			<u>Monthly Remarks</u> UPC #113637. Construction NTP 1/22/24, scheduled completion 4/21/24. NIP signed 9/26/23. Request to award construction contract submitted 7/25/23; VDOT authorization received 9/7/23. Bid opening 6/28/23. VDOT bid ad authorization received 4/28/23.														On Hold <input type="checkbox"/>
Construction			03/18	06/18	04/21	04/22	12/22	03/23	06/24	12/22	03/23	NA	12/22	04/24	06/23	12/24	NA	09/24	11/24	12/24	02/25	10/24	11/25	
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS RMAG Phase II 124/400-C40011 2G40-085-002-0 2G40-085-002		Hunter Mill \$5,000,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Guy, Sarah PM UDCD: Teshome, Demelew PM CPTED: Luo, Caijun				<u>Project Description</u> Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive.			<u>Monthly Remarks</u> TPP ID# 189.04. RMAG ID# 4 LAD NTP issued on 12/16/22. Land rights on 8 of 12 properties have been acquired. BOS public hearing authorization for land acquisition 2/20/24 for 3/19/24 hearing. Plans being updated for design change requested by property owner and to address VDOT comments on 2nd final design. Informational presentation to Reston DRB 10/18/22. Dominion's conduit design for new streetlights completed 6/7/23. NTP issued for relocation of Lumen 6/13/23. Coordination with other utilities including Comcast, Cox, Dominion, Fiber Light, MCI, XO, Verizon and Zayo are ongoing.														On Hold <input type="checkbox"/>
Land Acquisition			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20	
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley) HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014		Hunter Mill \$549,908 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCD: Stevens, Michael PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links			<u>Monthly Remarks</u> TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is in progress. Feedback to FCDOT is pending.														On Hold <input type="checkbox"/>
Post-Construction																								

Transportation Design Division

Summary Status - District Report
Jan 2024

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Creek Crossing E - Fairway Drive to Old Courthouse Rd.		12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Madhusudhan, Galappa					Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road					County reviewing revised TPEs received from consultant for Town and County portions along with additional sidewalk added to scope on 12/18/23. After reviewing the updated cost estimate, County will prepare addendum to agreement with Town for additional funding needed to complete Design. Pre-final design distributed for review 1/19/23, comments received 2/21/23. Town initiated design activities in December 2021. CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design.											
124/400-C40011	Hunter Mill	PM UTL:																					
2G40-088-011-0		PM LAD: Mohammed, Nazaneen																					
2G40-088-011	\$5,000,000	PM UDCD:																					
	\$2,000,000	PM CPTED: Bandy, Audra																					
Design																							
02151 Glade Dr SB @ Dosinia Ct		11/23	NA	04/24	NA	07/24	03/25	05/25	08/24	TBD	NA	09/24	04/25	TBD	TBD	NA	06/25	07/25	07/25	07/25	09/25	11/25	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Bus Stop Improvements		PM TDD: Madhusudhan, Galappa					Loading pad with bench and associated tree pruning					NTP issued to design consultant on 11/22/23. Survey notification letter sent 10/11/23. Survey requested 10/27/23. Survey is in progress, anticipated completion in February 2024.											
124/400-C40011	Hunter Mill	PM UTL:																					
4YP202-02151		PM LAD:																					
TS-000013-053	\$0	PM UDCD:																					
	\$0	PM CPTED:																					
Survey																							
03386 South Lakes Dr WB @ Seahawks Dr		12/23	NA	08/24	NA	12/24	12/25	12/25	03/25	TBD	NA	04/25	11/25	TBD	TBD	NA	02/26	03/26	03/26	03/26	10/26	10/26	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Bus Stop Improvements		PM TDD: Zahirieh, Shahla					Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					Design NTP 12/18/23. Survey completed 12/15/23.											
124/400-C40011	Hunter Mill	PM UTL:																					
4YP202-03386		PM LAD:																					
TS-000013-052	\$0	PM UDCD:																					
	\$0	PM CPTED:																					
Design																							
04732 Wiehle Ave NB @ Roger Bacon Dr		11/23	NA	03/24	NA	06/24	03/25	04/25	07/24	TBD	NA	08/24	03/25	TBD	TBD	NA	05/25	06/25	06/25	06/25	09/25	10/25	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Bus Stop Improvements		PM TDD: Madhusudhan, Galappa					Install bench to existing pad					Intermediate design is in progress. Survey received 1/12/24. Survey notification letter sent 10/11/23. Survey requested 10/27/23. NTP issued to design consultant on 11/22/23.											
124/400-C40011	Hunter Mill	PM UTL:																					
4YP202-04732		PM LAD:																					
TS-000013-054	\$0	PM UDCD:																					
	\$0	PM CPTED:																					
Design																							

On Hold

On Hold

On Hold

On Hold

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
06408 Hunters Woods Plz		12/23	NA	08/24	NA	12/24	12/25	12/25	03/25	TBD	NA	04/25	11/25	TBD	TBD	NA	02/26	03/26	03/26	03/26	10/26	10/26
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill	PM TDD: Zahirieh, Shahla					Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					Design NTP 12/18/23. Survey notification letters sent 10/10/23. Survey requested 10/26/23. Survey completion anticipated January 2024.										
4YP202-06408		PM UTL:																				
TS-000013-050	\$0	PM LAD:																				
	\$0	PM UDCD:																				
		PM CPTED:																				
Survey																						
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	09/25
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
304/300-C30050	Hunter Mill	PM TDD: Nabavi, Seyed					Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.					TPP ID # 35. CN NTP pending. Pre-con meeting 1/25/24. Construction award 10/24/23. NIP signed 10/16/23. Bid opening 9/12/23. Pre-bid meeting held 8/9/23. Bid advertisement 7/27/23. Final construction package submitted on 6/2/23. Contractor pre-qualification completed. Verizon relocation in progress. The schedule is adjusted due to the changes in the environmental regulations and resubmitting of the environmental documentations for acquiring permit.										
5G25-059-007-0		PM UTL: Maisel, Michael																				
5G25-059-007	\$19,500,000	PM LAD: Strayhorne, Robert																				
	\$1,322,777	PM UDCD: McCorkle, Lisa																				
		PM CPTED: Aguayo, Vanessa																				
Construction																						
Dulles Toll Road Eastbound Off-Ramp/Fairfax County Parkway Trail (RMAG)		10/23	NA	04/24	09/24	04/25	05/26	05/26	TBD	TBD	TBD	TBD	TBD	TBD	TBD	06/26	07/26	09/26	10/26	01/27	01/28	01/28
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
304/300-C30050	Hunter Mill	PM TDD: Zahirieh, Shahla					At grade crossing of trail at Dulles Toll Road on-ramp					TPP ID# 189.09 RMAG ID#. Intermediate design is in progress. NTP to RK&K 10/17/23. Survey completed 8/11/23. VDOT review comments on the preliminary design were closed on 7/13/23. VDOT and County clarifications on preliminary design phase (phase I) will be used for programming of final design and construction (phase II).										
5G25-062-010-0		PM UTL:																				
5G25-062-010	\$3,250,000	PM LAD:																				
	\$328,775	PM UDCD:																				
		PM CPTED: Luo, Caijun																				
Design																						
Bluemont Way - Disc St Ped Br - Reston Pkwy		11/16	NA	11/17	04/19	12/22	03/20	02/24	11/20	NA	NA	12/20	06/22	NA	NA	NA	03/24	03/24	03/24	04/24	03/21	11/24
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
304/300-C30050	Hunter Mill	PM TDD: Turner, Latesa					Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way					TPP ID#189.11 RMAG ID#38. Preparing VDOT permit submission and CN Authorization package. Received Signal and PM&S plan approval on 11/28/23. Land acquisition completed 6/28/22. Land rights on 4 of 4 properties have been acquired. One Verizon manhole top to be adjusted during construction. Cogent to coordinate with contractor to protect fiber conduits when retaining wall is removed.										
5G25-062-011-0		PM UTL: Pugh, Richard																				
5G25-062-011	\$1,200,000	PM LAD: Najeeb, Mohammed																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED: Beall, James																				
Design																						

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Sunrise Valley Dr - Reston Assoc Entrance		NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	TBD
																07/2019 <input type="checkbox"/> On Hold <input checked="" type="checkbox"/>						
RMAG Phase II 2014		<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>																
304/300-C30050	Hunter Mill	PM TDD: Zahirieh, Shahla		Provide pedestrian crosswalk on the east leg of the intersection		TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.																
5G25-062-014-0		PM UTL:																				
5G25-062-014	\$138,199	PM LAD: Monahan, Clyde																				
	\$0	PM UDCCD:																				
		PM CPTED: Malik, Zuhra																				
Construction																						
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy		03/16	NA	10/17	11/18	03/20	09/20	01/22	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	02/22	02/22	02/22	04/22	03/20	06/23
																On Hold <input type="checkbox"/>						
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>																
304/300-C30050	Hunter Mill	PM TDD: Marsh, Dennis		Construct approximately 2,000 LF of 8-foot wide asphalt		/TPP ID#121 Construction substantially completed on 6/16/23. VDOT punch list received 7/12/23. VDOT permit revision resubmitted 11/6/23 and approved 1/19/24. Contractor submitted VPDES CGP Notice of Termination to LDS on 11/2/23.																
ST-000036-009-0		PM UTL: Maisel, Michael		walkway, including curb and gutter, on the north side of Fox																		
ST-000036-009	\$2,250,000	PM LAD: Najeeb, Mohammed		Mill Road																		
	\$0	PM UDCCD: Samiyi, Bijan																				
		PM CPTED: Harrell, William																				
Post-Construction																						
Bluemont Way/Explorer St		04/23	09/23	NA	10/23	12/23	03/24	03/24	NA	NA	NA	NA	NA	NA	NA	NA	04/24	NA	NA	05/24	08/24	08/24
																On Hold <input type="checkbox"/>						
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>																
304/300-C30050	Hunter Mill	PM TDD: Bazlamit, Ayad		Pedestrian safety improvements on WB approach of Bluemont		TPP ID #23010. Final design distributed for review 12/21/23 and all comments received 1/22/24. VDOT rejected the installation of RRFB on 8/30/23. Traffic analysis (for pedestrian refuge in median, RRFB, and elimination of left turn lane) submitted to VDOT on 7/26/23.																
ST-000053-004-0		PM UTL: Nguyen, Tan		Way at Explorer Street to include																		
ST-000053-004	\$175,000	PM LAD:		refuge island																		
	(\$150,000)	PM UDCCD:																				
		PM CPTED: Stevens, Daniel																				
Design																						