



# County of Fairfax, Virginia

## MEMORANDUM

DATE: November 21, 2022

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the November 2022 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation  
Martha Coello, Chief, Special Projects Division  
Robin Geiger, Head of Communications, Transportation Marketing Section  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Smitha Chellappa, Transportation Planner IV, Coordination and Funding Division (CFD)  
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED  
Douglas Miller, Environmental Program Coordinator, CPTED  
Michael Guarino, Section Chief, Capital Projects, CPTED  
Lauren Delmare, Transportation Planner III, CPTED  
Ajmal Hamidi, Transportation Planner III, CPTED  
Don Moyer, Engineer III, CPTED  
Rick Foley, Transportation Planner IV, CPTED

## Transportation Design Division Monthly Projects Status Report

November 21, 2022

Page 2 of 4

Michael Felschow, Section Chief, TSD  
Edward Reid, Transportation Planner III, TSD  
Guy Mullinax, Bus Stop Coordinator, TSD  
Jeffrey Hermann, Chief, Site Analysis and Transportation Planning Division, STP  
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, STP  
Tim Kutz, Transportation Planner II, Transportation Planning, STP  
Jim Beall, Section Chief, TDD  
Fereshteh Khorashadi, Section Chief, TDD  
Seyed Nabavi, Section Chief, TDD  
Mohamad N. El Kaissi, Project Manager, TDD  
Jeff Fasceski, Project Manager, TDD  
Sergio Guizada, Project Manager, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Jared Kerr, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Dennis Marsh, Project Manager, TDD  
Tan Nguyen, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Jeanmarie Roberson, Sr. Project Manager, TDD  
Sonia Shahnaj, Project Manager, TDD  
Latesa Turner, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD  
Christina Dodge, Technical Support Section Chief, TDD  
Alex Tsybin, Engineering Technician III, TDD  
Erving Olivas Alvarez, TDD

### PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Christopher S. Herrington, Director, Department of Public Works and Environmental Services  
Carey F. Needham, Deputy Director, DPWES – Capital Facilities  
Rona Courtney, Admin V, Directors Office, DPWES  
Catherine Torgersen, Planner IV, Stormwater Planning Division (SWPD)  
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)  
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)  
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)  
Tiya Raju, Director, Building Design and Construction Division (BDCD)  
Dennis Cate, Director, Land Acquisition Division (LAD)  
Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)  
Vickie McEntire Anglin, County Surveyor, UDCD  
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Transportation Design Division Monthly Projects Status Report

November 21, 2022

Page 3 of 4

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Wen Wang, Administrative Support Branch, Capital Facilities

Scott Bishop, Chief, Transportation Branch, UDCD

Lisa McCorkle, Engineer IV, UDCD

Demelew Teshome, Engineer IV, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Jeremy Peyton, Engineering Technician II

Timothy Butler, Appraisal Manager, LAD

Kelly Alcon, Project Coordinator, LAD

Clyde Monahan, Project Coordinator, LAD

Mohammed Najeeb, Project Coordinator, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Tajera DeSena, Sr. Right-of-Way Agent, LAD

Sarah Guy, Sr. Right-of-Way Agent, LAD

Jim Strayhorne, Sr. Right-of-Way Agent, LAD

Jocelyn Campbell, Right-of-Way Agent, LAD

Nicole Wilson, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Robert Middleton, Engineering Technician III, LAD

**SUPERVISOR OFFICE**

Braddock District Supervisors Office

Dranesville District Supervisors Office

Lee District Supervisors Office

Hunter Mill District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

**VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)**

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Claudia Llana, Transportation & Land Use Director, Fairfax & Arlington Counties

Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Melissa Henderson, Local Assistance

Transportation Design Division Monthly Projects Status Report

November 21, 2022

Page 4 of 4

John Russell, Engineering Supervisor, Materials QA

Kari Mobley, Maintenance

Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties

**UTILITY COMPANIES**

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Pasquale Arcese, Chief Utilities Engineer, Fairfax Water

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Allan Melliza, Washington Gas

Mark Tajnai, Washington Gas

Jeff Acierto, Cox Communication

Adam Dubois, Verizon Virginia

**MISCELLANEOUS DISTRIBUTION**

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

November 2022

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 – 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 – 17
FUND 30010 – COUNTY CONSTRUCTION	17 – 20
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	20 – 26

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
On Hold <input type="checkbox"/>																									
<b>Cinderbed Bikeway - Cinderbed Rd. Bikeway</b>	102/500-C50000	Lee	02/18	04/19	06/20	12/20	09/22	05/22	06/23	04/22	12/21	08/22	09/22	05/23	05/23	04/24	01/24	02/24	03/24	04/24	06/24	11/23	06/25		
<b>AA1400137-15-137</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
AA1400137-15			PM TDD: Nabavi, Seyed						Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						<b>PE UPC #106143, RW UPC #118128 . TPP ID#122.</b> VDOT ROW authorization package resubmitted 9/2/22. Working with VDOT on design waivers for RW approval. LAD NTP package being prepared. Advanced notices mailed out for wetland and acidic seepage bog delineations. Results from the delineation will impact calculations for the Final design. Final Plan schedule will then be revised. Landscape plan currently being scheduled. Field study for wetland delineation currently being scheduled. Schedule delays due to design revisions from discussions with Environmental Groups and Supervisor Lusk's office and delays in receiving plats.										
Mount Vernon			PM UTL: Yusufoglu, Eldar																						
\$13,729,055			PM LAD: Guy, Sarah																						
\$4,886,758			PM UDCCD: Engida, Samuel																						
			PM CPTED: Lilley, Ronald																						
<b>Design</b>																									
On Hold <input type="checkbox"/>																									
<b>Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria</b>	102/500-C50000	Lee	02/18	08/18	03/19	08/20	07/22	02/22	12/22	05/21	NA	04/22	NA	NA	04/22	12/22	01/23	02/23	02/23	03/23	04/23	12/23	04/24		
<b>AA1400141-16-0</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
AA1400141-16			PM TDD: Turner, Latesa						Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						<b>UPC #109607. TPP ID# 182.</b> Final design submitted for review 7/8/22. VDOT ROW Authorization received 4/22/22. Land rights necessary for construction of the project have been dedicated by Fairfax County Redevelopment and Housing Authority. Cox relocation completed. Dominion Streetlights relocation has been authorized. Schedule adjusted due to additional design review for resolution of comments.										
\$3,447,000			PM UTL: Pugh, Richard																						
\$140,000			PM LAD: Guy, Sarah																						
			PM UDCCD: Engida, Samuel																						
			PM CPTED: Luo, Caijun																						
<b>Utility Relocation</b>																									
On Hold <input type="checkbox"/>																									
<b>Columbia Pike Streetscapes, Phase I</b>	102/500-C50000	Mason	10/21	10/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
<b>AA1400159-21-0</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
AA1400159-21			PM TDD: Turner, Latesa						Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive						<b>UPC #118238. TPP ID# 21005.</b> Preliminary plans received 9/23/22 and distributed 10/10/22. Scoping kickoff meeting with VDOT held on 6/8/22. Utility designations completed 4/13/22. Schedule to be provided upon completion of Scoping.										
\$3,621,134			PM UTL:																						
\$2,725,000			PM LAD: DeSana, Tajera																						
			PM UDCCD:																						
			PM CPTED: Malik, Zuhra																						
<b>Design</b>																									
On Hold <input type="checkbox"/>																									
<b>Wiehle Ave @ W&amp;OD Trail</b>	102/500-C50000	Hunter Mill	11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	01/23	04/22	04/22	08/22	09/22	11/22	11/20	04/24		
<b>AA1400102-13</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
RMAG			PM TDD: Shahnaj, Sonia						Construct bicycle and pedestrian grade separated crossing						<b>UPC #107439. RMAG ID# 5.:</b> CN award authorization package submitted to VDOT 10/17/22. Bid opening 9/20/22. Bid ad 8/11/22. POs completed 8/8/22 for advance watermain purchase. VDOT approval to preorder watermain materials received 7/26/22. VDOT authorized bid ad 4/4/22. ROW Certification 12/20/21. DEV transmission facilities relocation completed. Fiberlight manhole relocated. Lumen (Level 3 & Govt) underway with some work to be coordinated during construction with FCDOT contractor. DEV (Dist) completed. Cox, Comcast, and Zayo relocations underway. MCI and Verizon relocations authorized, starting soon. Schedule adjusted due to watermain materials delivery delay.										
\$14,605,000			PM UTL: Pugh, Richard																						
\$832,203			PM LAD: Alcon, Kelly																						
			PM UDCCD: Engida, Samuel																						
			PM CPTED: Aguayo, Vanessa																						
<b>Bid Advertisement</b>																									

Nov 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19	Hunter Mill \$442,500 \$11,500		11/19	01/20	07/20	10/20	07/21	01/22	09/22	06/21	NA	12/21	12/21	03/22	05/22	08/22	02/23	02/23	04/23	05/23	06/23	07/23	09/23
<u>Project Manager/Assignments</u>			<u>Project Description</u>					<u>Monthly Remarks</u>															
PM TDD: Hojatzadeh, Max			Provide protected crosswalk at Beulah Road and Talisman Drive					<b>UPC #113637.</b> VDOT permit application submitted 9/27/22. Cox relocation completed 8/8/22. Draft construction package submitted to UDCD on 8/3/22. Project schedule adjusted due to additional time needed to address comments received from VDOT L&D Drainage.															
PM UTL: Yusufoglu, Eldar																							
PM LAD: Guy, Sarah																							
PM UDCD: Carlin, Craig																							
PM CPTED: Stevens, Daniel																							
Design			09/21	09/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Shreveewood Elementary SRTS 102/500-C50000 SRTS-157 AA1400157-21	Providence \$2,097,470 \$1,450,000		09/21	09/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<u>Project Manager/Assignments</u>			<u>Project Description</u>					<u>Monthly Remarks</u>															
PM TDD: El Kaissi, Mohamad			Addition of new marked crosswalks across Shreve Road and 10-foot wide walkway connections serving Shreveewood Elementary School and W&OD Trail					<b>UPC #118236.</b> Awaiting VDOT & County comments. Received partial comments. Preliminary design distributed for review 9/7/22. In coordination with VDOT Project Coordinator, the completion of Scoping Phase is set for May 2023, after receiving feedback from VDOT, County agencies, Supervisor's Office, School, and the public. This schedule will be expedited as much as possible. Full schedule will be provided upon completion of Scoping Phase.															
PM UTL: Nguyen, Tan																							
PM LAD: Guy, Sarah																							
PM UDCD: Aguayo, Vanessa																							
Design			09/21	01/22	04/22	07/22	09/22	08/23	10/23	11/22	NA	02/23	03/33	09/23	NA	NA	12/23	01/24	02/24	03/24	04/24	07/24	07/24
Orange Hunt Elementary SRTS 102/500-C50000 SRTS-158 AA1400158-21	Springfield \$242,033 (\$103,000)		09/21	01/22	04/22	07/22	09/22	08/23	10/23	11/22	NA	02/23	03/33	09/23	NA	NA	12/23	01/24	02/24	03/24	04/24	07/24	07/24
<u>Project Manager/Assignments</u>			<u>Project Description</u>					<u>Monthly Remarks</u>															
PM TDD: Hojatzadeh, Max			Realign crosswalk, add curb extensions, and provide a pedestrian refuge island					<b>UPC #118237.</b> Final design submitted for review and comments on 9/26/22. Received comments. Final design is in progress. Final plats received on 11/15/22. Utility survey received. No utilities relocation required. Project scope with VDOT was closed on 7/8/22.															
PM UTL: Nguyen, Tan																							
PM LAD: Baker, Lisa																							
PM UDCD: Stevens, Michael																							
PM CPTED: DesJardins, Zachary																							
Design			03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
Vienna Merrifield Bike Share 102/500-C50000 TF-000045-002-0 TF-000045-002	Providence \$500,000 \$2,900		03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
<u>Project Manager/Assignments</u>			<u>Project Description</u>					<u>Monthly Remarks</u>															
PM TDD: Zahirieh, Shahla			Installation of 7 bike share stations within the Vienna Merrifield area					<b>UPC #118237.</b> 7 bike share locations require different types of improvements to accommodate the new stations. Received VDOT LUP permit on 7/6/21 for the stations in existing parking lanes (Stations B, C, D, G). Final Construction package of stations with concrete pad (Stations A, E, and F) will be submitted to UDCD as soon as the required license agreement for Station F is received from CPTED. Project on hold due to reevaluation of scope by CPTED.															
PM UTL: Yusufoglu, Eldar																							
PM LAD: Carlin, Craig																							
PM UDCD: Carlin, Craig																							
PM CPTED: DesJardins, Zachary																							
Design			09/2022																				On Hold <input checked="" type="checkbox"/>

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Scotts Run Wilkwy</b>			07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	12/20
<b>TMSAMS</b> 102/500-C50000 TMSAMS-107 AA1400107-13	Providence	\$4,132,945 (\$254,757)	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCCD: Bhinge, Deepak PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park				<u>Monthly Remarks</u> <b>UPC #110477. TMSAMS ID# 107.</b> Letter 18 submitted to LDS 5/19/22, bond released 5/26/22. VDOT Land Use Permit released on 5/5/21. As-built plans were approved by LDS on 4/22/21. Ribbon cutting was held on 2/4/21. Construction substantially completed 12/24/2020. Construction NTP 7/8/19. CN Award Authorization received from VDOT on 4/15/19. Project/Team was awarded the 2021 Transportation Advisory Committee (TAC) Transportation Achievement Award. Final invoice is in progress.												
<b>Post-Construction</b>			08/18	NA	03/19	10/20	10/22	06/21	08/23	08/22	NA	NA	10/22	07/23	03/21	08/22	NA	09/23	10/23	11/23	12/23	09/22	06/24
<b>VRE Rolling Road Station Parking Lot Expansion</b> 124/400-C40011 2G40-055-000-A-0 2G40-055-000	Springfield	\$2,750,000 \$450,000	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Strayhorne, Robert PM UDCCD: Bhinge, Deepak PM CPTED: Abifadel, Gibran				<u>Project Description</u> Surface parking lot expansion				<u>Monthly Remarks</u> <b>TPP ID#358.</b> Project to be permitted through LDS. LAD NTP package submitted 10/25/22. Land rights on 0 of 4 properties have been acquired. Advanced set of final plans reviewed 11/2/22 with minor comments. Final design is in progress. LDS will allow final plan submission before LAD completes recordation of ROW and easements. Dominion Energy, Cox Communications, and Verizon VA sidewalk guy conversions have been completed. Delay in schedule due to discovery of vacant parcel thought to belong to Norfolk Southern and research/coordination with LAD and OCA on how to proceed with acquiring it.												
<b>Land Acquisition</b>			12/17	NA	08/18	11/19	01/22	04/20	11/22	08/21	NA	NA	08/21	02/22	NA	NA	NA	12/22	01/23	02/23	02/23	10/21	12/23
<b>Giles Run &amp; Laurel Hill</b> 124/400-C40011 2G40-067-000-0 2G40-067-000	Mount Vernon	\$2,750,000 (\$50,000)	<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Baker, Lisa PM UDCCD: PM CPTED: Borkowski, Tad				<u>Project Description</u> Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development				<u>Monthly Remarks</u> Addressing comments received from 2nd LDS submission review. Submitted Final plans to VDOT on 9/19/22. LAD completion memo received 2/17/22. Land rights on 3 of 3 parcels have been acquired. No utility issues.												
<b>Design</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Shirley Gate Road</b> 124/400-C40013 2G40-079-000-0 2G40-079-000	Braddock	\$22,000,000 \$17,000,100	<u>Project Manager/Assignments</u> PM TDD: Kerr, Jared PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCCD: PM CPTED: Guarino, Michael				<u>Project Description</u> Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including Active Transportation facilities and access to future Patriot Park East				<u>Monthly Remarks</u> Task Order for final design is under negotiation. TDD, CPTED, and FCDOT Director met 9/26/22 to discuss final scope. Feedback on final Task Order including final scope forwarded to AE on 10/3/22. Early acquisition of one parcel is in progress. Project was transferred to TDD on 5/6/22. Final task order requested from consultant in late May, 2022 to develop final design. Draft task order received in late June and is in negotiation. Schedule will be developed upon execution of task order. Per feedback from CPTED, Board approval is not required to advance to final design. Comments on Preliminary traffic analysis report have been received.												
<b>Design</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS			03/18	06/18	04/21	04/22	12/22	03/23	12/23	12/22	12/22	NA	12/22	11/23	12/23	12/24	NA	09/24	11/24	12/24	02/25	10/24	11/25		
<b>RMAG Phase II</b> 124/400-C40011 2G40-085-002-0 2G40-085-002		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Guy, Sarah PM UDCCD: Teshome, Demelew PM CPTED:				<u>Project Description</u> Improve existing walkway and install missing link on the north side of Sunrise Valley Drive				<u>Monthly Remarks</u> <b>TPP ID# 189.04. RMAG ID# 4</b> Informational presentation to DRB 10/18/22. Final design is in progress. Plats are underway. Additional utility designation, test hole data received 6/21/22. Meetings held with stakeholders for scope reevaluation including FCDOT staff in July, Reston Core 8/26/21, Supervisor's office 8/31/21 and FABB & RA Transportation Comm. 9/10/21. Scope was updated to meet stakeholders request for a 10' wide SUP at Reston Parkway. The updated scope was concurred by district Supervisor 10/4/21. Scope is further revised to remove turn lane, add bike box and intersection lighting to improve safety as recommended by staff.														
Design																									
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20		
<b>HMSAMS</b> 124/400-C40011 2G40-086-014-A-0 2G40-086-014		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCCD: Stevens, Michael PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links				<u>Monthly Remarks</u> <b>TPP ID# 190.13 HMSAMS ID# 13.</b> Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is in progress. Feedback to FCDOT is expected in two weeks.														
Post-Construction																									
Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)			03/20	NA	NA	06/20	10/20	01/22	09/21	02/21	NA	NA	02/21	09/21	NA	NA	NA	12/21	02/22	03/22	06/22	09/22	09/22		
<b>HMSAMS</b> 124/400-C40011 2G40-086-014-C-0 2G40-086-014		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCCD: Stevens, Michael PM CPTED: Stevens, Daniel				<u>Project Description</u> Upgrade curb ramps, crosswalks, and pedestrian push buttons on all four approaches				<u>Monthly Remarks</u> <b>TPP ID# 190.13 HMSAMS ID# 13.</b> Construction substantially completed 9/27/22. VDOT punch list received 10/31/22. Contractor NTP on 8/8/22 for a 90-day construction contract. Schedule adjusted accordingly.														
Post-Construction																									
Burke Rd. Realignment - Aplomado Dr. to Parakeet Dr			12/16	01/17	05/17	02/18	03/21	08/22	01/23	09/19	11/19	NA	12/19	12/22	12/22	12/23	NA	12/23	01/24	02/24	03/24	12/24	03/25		
<b>Six Year Plan HB2313 Local Spot Improvements</b> 124/400-C40013 2G40-087-003-0 2G40-087-003		Springfield	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Cate, Dennis PM UDCCD: Lim, Vannak PM CPTED: Luo, Caijun				<u>Project Description</u> Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding				<u>Monthly Remarks</u> <b>TPP ID#23.</b> VDOT clearance for permit application received on 6/11/21. LAD NTP 12/20/19. Land rights on 10 of 13 properties have been acquired. Land acquisition public hearing held on 6/8/21. Public Hearing for 3 properties deferred indefinitely, pending trail removal across Marshall properties. Plan and plat revisions completed on 12/20/21. Updated appraisals for 3 outstanding properties completed. ROW Demand letter sent to DeAngelis property owner attorney on 5/6/22. Meeting with Mr. Marshall to review updated appraisal held on 5/4/22. Utility relocation of DVP, COX, & VZ to commence once LAD is completed. Schedule adjusted for additional time for coordination with property owners.														
Land Acquisition																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Electric Avenue/Cedar Ln. - NB Left Turn Lane			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40013	Providence		PM TDD: Roberson, Jeanmarie						Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements						<b>TPP ID#26.</b> Project is being reinitiated. TDD & CPTED meeting on 8/10/22 to discuss the project scope including bike and pedestrian facilities. Meeting with consultant to discuss project design improvements on 9/13/22. Design task order proposal being prepared. Eight properties may be impacted, which will be verified as the design progresses.									
2G40-087-004-0			PM UTL:																					
2G40-087-004		\$151,476 (\$401,615)	PM LAD:																					
			PM UDCCD:																					
			PM CPTED: Bandy, Audra																					

Project Initiation

Backlick Road and Industrial Road			04/19	12/19	08/20	06/22	11/22	03/23	08/23	12/22	NA	NA	12/22	08/23	06/23	02/24	NA	08/23	09/23	10/23	01/24	12/24	01/25
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Mason		PM TDD: Nabavi, Seyed						Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						<b>TPP ID# 21 &amp; 91</b> Final design distributed for review 11/18/22. Draft plats received 11/2/22 and are under review. Utilities review and coordination underway. AT&T relocation design in progress. No conflicts with WashGas. A streetlight is to be relocated. The schedule was adjusted due to coordination with VDOT, DPWES, and LDS on design of the retaining wall and the stormwater management.								
2G40-087-010-0	Braddock		PM UTL: Yusufoglu, Eldar																				
2G40-087-010		\$7,000,000 (\$3,935,709)	PM LAD: Herider, Jay																				
			PM UDCCD: Metafria, Fasika																				
			PM CPTED: Alexandrow, Nikolai																				

Design

Terminal Rd LTL at Rt 286			05/19	09/19	02/20	12/20	07/21	05/22	12/22	07/21	07/21	NA	08/21	08/22	06/22	07/23	NA	01/23	02/23	03/23	08/23	05/23	02/24
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Mount Vernon		PM TDD: Hojatzadeh, Max						Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway						<b>TPP ID#027.03.</b> 3rd final design submitted to VDOT for review on 3/1/22. Received comments. Responses to comments submitted on 6/13/22. Received additional comments from VDOT TE to provide traffic analysis for 2 nearby intersections. 3rd Final traffic analysis submitted for review on 11/8/22. Land acquisition completed on 8/9/22. All utility relocations have been authorized. Draft construction package submitted to UDCCD for review on 8/9/22. Schedule adjusted in August to respond to VDOT request to provide traffic analysis and time to complete utilities relocation.								
2G40-087-020-0		\$4,150,000	PM UTL: Maisel, Michael																				
2G40-087-020		\$0	PM LAD: Alcon, Kelly																				
			PM UDCCD: Metafria, Fasika																				
			PM CPTED: Alexandrow, Nikolai																				

Utility Relocation

Shreve Road SUP Falls Church			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Providence		PM TDD: Turner, Latesa						Construct a 10' SUP along the east side of Shreve Road between Route 7 and the W&OD Trail						Survey underway. Survey notification letters mailed on 8/31/22. Task Order proposal for design services received on 9/22/22, and is under review. Project Administration Agreement with the City of Falls Church for Design, ROW, and Construction is in progress. Schedule will be provided upon completion of survey.								
2G40-087-025-0	Dranesville		PM UTL:																				
2G40-087-025		\$0	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				

Survey

Nov 2022

Project Name		Nov 2022																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St</b>		09/20	12/20	05/22	09/22	03/23	03/24	03/24	05/23	TBD	NA	06/23	03/24	02/24	10/24	NA	03/24	04/24	05/24	11/24	05/25	05/25	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Hojatzadeh, Max					Construct walkway on southside of Chesterbrook Road					<b>TPP ID#107.</b> Virtual Community Information Meeting and Open House were held on November 17 and 30, 2021. Pre-final design submitted for review and comments on 9/28/22. Received comments on 11/8/22. Proceeding with final design. 2nd citizen information meeting scheduled for 12/13/22. Utility designations completed. Existing pipe inspection survey completed. Test hole request completed.											
124/400-C40011		PM UTL: Maisel, Michael																					
2G40-088-005-0		PM LAD:																					
2G40-088-005		PM UDCD: Metafria, Fasika																					
		PM CPTED: Steinhilber, Will																					
Design																							
<b>Creek Crossing E - Fairway Drive to Old Courthouse Rd.</b>		08/18	NA	08/22	02/23	TBD	TBD	TBD	02/23	02/23	NA	02/23	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Guizada Hinojosa, Sergio					Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road					<b>TPP ID#107.</b> CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design. Town initiated design activities in December 2021. Meeting held with the Town and consultant on 11/9/22. The Town to provide updated design plan set to the County for VDOT submission.											
124/400-C40011		PM UTL:																					
2G40-088-011-0		PM LAD:																					
2G40-088-011		PM UDCD:																					
		PM CPTED: Bandy, Audra																					
Design																							
<b>Magarity Road Walkway - Ware Rd to Peabody Dr.</b>		09/17	04/18	03/20	08/20	05/22	11/20	11/22	01/21	02/21	NA	02/21	05/22	03/21	05/23	NA	12/22	01/23	02/23	04/23	03/22	12/23	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Roberson, Jeanmarie					Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school					<b>TPP Project #150.</b> VDOT permit submitted on 11/2/22. Draft construction package submitted to UDCD on 10/5/22. Washington Gas, Verizon, Fairfax Water, and Lumen Technologies relocations complete. Dominion Energy relocation work (FCDOT authorization on 6/3/22) is in progress. Schedule adjusted for additional time to pre-qualify contractors.											
124/400-C40011		PM UTL: Yusufoglu, Eldar																					
2G40-088-025-0		PM LAD: Strayhorne, Robert																					
2G40-088-025		PM UDCD: Bhinge, Deepak																					
		PM CPTED: Luo, Caijun																					
Design																							
<b>Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr</b>		01/19	04/19	10/19	04/20	12/20	10/21	06/21	07/20	NA	NA	07/20	06/21	04/21	12/21	NA	07/21	09/21	10/21	12/21	12/22	02/23	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Shahnaj, Sonia					Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek					<b>TPP ID# 154.</b> Construction is 60% complete. VDOT revised Permit issued on 8/9/22. CN NTP 2/14/22, scheduled completion 2/13/23. Groundbreaking ceremony held on 1/26/22. Construction contract awarded on 12/9/21. Dominion Energy relocation work completed on 12/6/21. Construction authorized on 7/30/21. Schedule adjusted from July 2022 to December 2022 for construction completion due to VMRC permit time restriction for in-stream work. VPDES Transfer Agreement received from DEQ on 5/11/22.											
124/400-C40011		PM UTL: Pugh, Richard																					
2G40-088-026-0		PM LAD: Alcon, Kelly																					
2G40-088-026		PM UDCD: Lim, Vannak																					
		PM CPTED: Hamidi, AJ																					
Construction																							

Project Name		Nov 2022																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7		08/16	01/17	03/18	12/19	01/21	02/21	11/21	10/20	NA	NA	10/20	10/21	04/21	04/22	NA	06/22	06/22	07/22	09/22	12/22	01/24	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Mason	PM TDD:	Shahnaj, Sonia					Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road							<b>TPP ID#172.</b> Congressional School entrance design submitted to VDOT 11/1/22. Construction NTP 10/31/22. Pre-construction meeting 10/11/22. Construction awarded 9/13/22. Construction authorized 6/6/22. VDOT permit received 4/15/22. Signal permit received 6/30/22. Dominion Energy streetlight and Fairfax Water relocations will be completed during construction. Schedule delayed in January based on County Wastewater project which has a pump around impacting our work on the south end of project, near Dearborn Drive. Coordination with the County pump station project remains ongoing. Schedule adjusted from August 2023 to January 2024 due to materials shortage and supply chain disruptions.								
2G40-088-028-0		PM UTL:	Nguyen, Tan																				
2G40-088-028	\$7,300,000 \$547,822	PM LAD:	Najeeb, Mohammed					PM UDCCD:	Cutler, Tom					PM CPTED:						Askarzadeh, Negin			
Construction																							
Mason Neck Trail - Gunston Rd. - Route 1 to Potomac River		03/22	07/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Mount Vernon	PM TDD:	Madhusudhan, Galappa					Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work							<b>TPP ID #206.</b> Preliminary design in progress. Design consultant compiling design criteria related to roadway, trail, stormwater and also compiling hydrology related to culvert crossing. Environmental consultant addressing Form EQ-429 comments received from VDOT on 9/16/22. USACE reviewing Preliminary Jurisdictional Determination (PJD) submitted on 9/12/22. Environmental Survey is in progress. Survey completed August 2022. Utility Designation Survey received 10/28/22. Environmental consultant is progressing on hazardous materials site assessment & preparing threatened & endangered species habitat evaluation to support NEPA document. Wetland delineation is completed.								
2G40-088-031-0		PM UTL:	Nguyen, Tan																				
2G40-088-031	\$10,970,000 \$10,470,000	PM LAD:						PM UDCCD:						PM CPTED:						Stevens, Daniel			
Design																							
Lisle Ave Walkway (Griffith to Sportsman)		08/18	11/18	04/19	11/19	12/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	10/21	NA	06/21	07/21	07/21	10/21	02/22	11/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Dranesville	PM TDD:	Zahirieh, Shahla					Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue							<b>TPP ID#147.</b> Construction 85% complete. Shop drawings and calculations were completed 8/26/22 with no additional comments. Shop drawings submitted to VDOT 6/22/22. Construction NTP 10/12/21, scheduled completion 2/9/22. Construction authorization 6/30/21. VDOT permit received 5/12/21. LAD completed 3/31/21. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity. Executed Nutrient Credit Transfer agreement received from VDOT on 11/9/21. Construction completion date was adjusted due to the proposed drainage structures shop drawing review and approval by VDOT.								
2G40-088-044-0		PM UTL:	Maisel, Michael																				
2G40-088-044	\$900,000 \$0	PM LAD:	Baker, Lisa					PM UDCCD:	Metafria, Fasika					PM CPTED:						Stevens, Daniel			
Construction																							
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)		08/18	01/19	NA	10/19	12/22	10/21	04/23	09/22	NA	NA	11/22	07/23	NA	NA	NA	09/23	10/23	11/23	12/23	09/23	06/24	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Mason	PM TDD:	Fasceski, Jeff					Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School							<b>TPP ID#161.</b> This project to be permitted through LDS review process. Final plan submission pending easement acquisition from FCPS after they acquire vacant parcel. Recordation information from FCPS needed to update plans and plats. Informed on 11/7/22 that FCPS Board voted to move forward with parcel acquisition. FCPS to provide schedule for acquisition. Plat provided to FCPS for this acquisition on 11/4/22. Plans and plats being revised to add sidewalk and trail easements. Schedule will be adjusted accordingly. Construction schedule adjusted to allow for FCPS acquisition of vacant parcel prior to submission of final plans for approval. Three parcels impacted.								
2G40-088-049-0		PM UTL:	Yusufoglu, Eldar																				
2G40-088-049	\$650,000 \$275,000	PM LAD:	Herider, Jay					PM UDCCD:						PM CPTED:						Stevens, Daniel			
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Great Falls St Walkway (Grande to Haycock)</b>			10/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane						On Hold <input type="checkbox"/>									
2G40-088-057-0			PM UTL:												TPP ID# 201. Design task order approved and NTP issued 10/7/22. Survey completed July 2022. Schedule to be included upon completion of concept design.									
2G40-088-057		\$500,000	PM LAD:																					
		\$350,000	PM UDCD:																					
			PM CPTED: Turner, Latesa																					
<b>Design</b>																								
<b>Ingleside Ave Walkway (McLean Cc to Church Hill)</b>			08/21	01/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Kerr, Jared						Construct approximately 950' of 6'-8' asphalt walkway from McLean Community Center to Churchill Road						On Hold <input checked="" type="checkbox"/>									
2G40-088-059-0			PM UTL: Nguyen, Tan												TPP ID 204. Study of the walkway on the west side was completed and deemed not feasible. Supervisor's office requested to study a proposed walkway on the east side from McLean Community Center to Churchill. In-House Concept design has been prepared. FCDOTmet with VDOT, MCA, and Supervisor's office on 11/15/22 to review alternatives. Awaiting Supervisor's directions.									
2G40-088-059		\$3,500,000	PM LAD:																					
		\$3,275,000	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>Rock Hill Rd Walkway (Sterling to Astoria)</b>			07/19	09/19	03/20	05/20	02/21	01/22	06/21	09/20	NA	NA	09/20	06/21	01/21	08/21	NA	08/21	08/21	09/21	10/21	04/23	09/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Marsh, Dennis						Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction						On Hold <input type="checkbox"/>									
2G40-088-062-0			PM UTL: Yusufoglu, Eldar												TPP ID 211. Construction substantially completed on 9/23/22. VDOT inspection requested 10/25/22. Executed Nutrient Credit Transfer Agreement received 10/11/22.									
2G40-088-062		\$1,600,000	PM LAD: Najeeb, Mohammed																					
		\$0	PM UDCD: Abteu, Leykun																					
			PM CPTED: Marfurt, Lindsay																					
<b>Post-Construction</b>																								
<b>Franconia-Springfield Pkwy Trail Connection</b>			10/17	02/18	07/18	06/19	02/21	08/20	09/21	NA	NA	NA	NA	NA	05/20	02/21	NA	11/21	12/21	12/21	12/21	09/21	05/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						On Hold <input type="checkbox"/>									
2G40-088-066-0			PM UTL: Pugh, Richard												TPP ID# 228. Construction substantially complete 5/19/22. Signal Timing approval received 5/20/22. Final Nutrient Credit Transfer Agreement executed by VDOT on 6/2/22. Revised plans based on comments received from community representative sent to VDOT on 7/6/22 for review and concurrence prior to implementing field changes. Meeting held on 8/29/22 with FCDOT and VDOT staff to discuss and resolve comments made on revised plans. Consultant addressing comments received from VDOT on 9/26/22. Meeting being scheduled with VDOT based on additional comments received 10/25/22 from Traffic Engineering regarding existing guardrail.									
2G40-088-066		\$1,250,000	PM LAD: Metafria, Fasika																					
		\$0	PM UDCD: Lilley, Ronald																					
			PM CPTED: Lilley, Ronald																					
<b>Post-Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Kirby Road Walkway (Mori to Chesterbrook)</b>			03/18	08/18	09/19	07/20	04/22	04/21	12/22	08/21	NA	NA	08/21	03/22	04/22	12/22	NA	01/23	02/23	03/23	04/23	06/22	12/23	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Turner, Latesa			Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						<b>TPP ID# 238.</b> Addressing Final design comments. Final design distributed on 4/29/22. LAD completion memo received 3/15/22. Land rights on 13 of 13 parcels have been acquired. FFW 100% relocation design received 6/10/22. DEV (NTP 5/20/22) relocations complete. WGL (NTP 2/22/22) relocations in progress. CenturyLink (NTP 5/10/22) authorized and starting soon. Cox NTP 8/5/22. Verizon NTP 8/9/22.												
2G40-088-069-0		\$3,000,000	PM UTL: Pugh, Richard																					
2G40-088-069		\$1,550,000	PM LAD: Strayhorne, Robert																					
			PM UDCCD: Stevens, Michael																					
			PM CPTED: Abifadel, Gibran																					
<b>Utility Relocation</b>																								
<b>Route 50 Walkway (Blake Ln to Stonehurst Dr)</b>			04/19	NA	NA	07/21	06/22	10/21	12/22	10/21	NA	NA	10/21	12/22	04/21	12/22	NA	01/23	01/23	01/23	02/23	08/22	12/23	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis			Approximately 600 LF of 10-foot wide SUP						<b>TPP ID# 87.01</b> Final Plans distributed on 9/22/22. QA/QC comments resolved. Awaiting LDS Project Data Sheet approval. LAD NTP issued 10/15/21. Land rights on 1 of 2 properties have been acquired. Revised plat sent to LAD on 8/30/22. Zayo relocation completed. Fiberlight relocation in progress. Schedule adjusted due to anticipated material (waterline) delays during construction.												
2G40-088-072-0		\$1,150,000	PM UTL: Maisel, Michael																					
2G40-088-072		\$625,000	PM LAD: Alcon, Kelly																					
			PM UDCCD: Engida, Samuel																					
			PM CPTED: Stevens, Daniel																					
<b>Land Acquisition</b>																								
<b>Route 50 Walkway (Lindenwood Ln to Nutley St)</b>			02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	12/22	NA	12/22	01/23	01/23	01/23	12/23	12/23	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis			Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						<b>TPP ID# 87.02</b> VDOT clearance received on 11/1/22. Preparing permit package. MOT approved on 9/8/22. Land acquisition completed on 6/1/22. Flood Plain Use Determination letter (FPUD) approval received 2/4/22. Zayo and Fiber Light relocation authorized to proceed. A Pardon Our Dust meeting will be scheduled before CN starts.												
2G40-088-073-0		\$1,700,000	PM UTL: Maisel, Michael																					
2G40-088-073		\$1,050,000	PM LAD: Monahan, Clyde																					
			PM UDCCD: Cutler, Tom																					
			PM CPTED: Steinhilber, Will																					
<b>Utility Relocation</b>																								
<b>Route 50 Walkway - Bear Branch Pedestrian Bridge</b>			05/19	10/19	02/21	07/21	11/22	01/23	01/23	NA	NA	NA	NA	NA	NA	NA	NA	02/23	03/23	04/23	05/23	04/24	04/24	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: El Kaissi, Mohamad			Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.						<b>TPP ID# 87.03</b> Final Plans submitted to VDOT on 11/4/22. Project Data Sheet & Floodplain Study approved 5/2/22. TMP approved 3/10/22. Environmental Permitting (JPA) completed 4/21/22. Signage & Marking Plans are pending. Pardon Our Dust meeting will be scheduled before CN starts.												
2G40-088-074-0		\$2,800,000	PM UTL: Maisel, Michael																					
2G40-088-074		\$2,150,000	PM LAD:																					
			PM UDCCD: Cutler, Tom																					
			PM CPTED: Delmare, Lauren																					
<b>Design</b>																								

Project Name		Nov 2022																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Route 50 Walkway (Cedar Ln to Prosperity Ave)		05/19	09/19	NA	08/20	01/22	04/22	11/22	08/21	NA	NA	09/21	01/22	NA	NA	NA	12/22	01/23	01/23	01/23	12/22	12/23
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Wilson, Nicole PM UDCD: Engida, Samuel PM CPTED: Steinhilber, Will					<u>Project Description</u> Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements					<u>Monthly Remarks</u> <b>TPP ID# 87.04</b> VDOT approval received on 11/17/22. Preparing permit package. A revised draft construction package sent to UDCD on 11/1/22. TMP and Project Data Sheet approved. Land rights completed 1/11/22. Fairfax Water relocation plans completed. Schedule adjusted due to anticipated material (waterline) delays during construction.										
2G40-088-075-0		\$1,300,000																				
2G40-088-075		\$775,000																				
Design																						
Route 50 Walkway (Chichester Ln to Cedar Ln)		05/19	09/19	NA	08/20	10/21	04/22	03/22	04/21	NA	NA	05/21	02/22	03/21	09/22	NA	05/22	05/22	05/22	10/22	12/22	04/23
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Wilson, Nicole PM UDCD: Engida, Samuel PM CPTED: Steinhilber, Will					<u>Project Description</u> Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50					<u>Monthly Remarks</u> <b>TPP ID# 87.05</b> Construction task order signed 9/29/22. NTP 10/31/22, scheduled completion 4/28/23. Working to schedule a Pardon our Dust meeting for this project.										
2G40-088-076-0		\$1,000,000																				
2G40-088-076		\$600,000																				
Construction																						
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A		05/19	09/19	NA	08/20	01/22	12/21	01/23	12/20	NA	NA	01/21	03/22	NA	NA	NA	02/23	02/23	02/23	03/23	08/22	07/23
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Wilson, Nicole PM UDCD: Abtew, Leykun PM CPTED: Stevens, Daniel					<u>Project Description</u> Approximately 110 LF of 10-foot SUP and 105 LF of 5-foot concrete sidewalk connections including new bus pad, curb ramps, crosswalks, and pedestrian signal upgrades					<u>Monthly Remarks</u> <b>TPP ID# 87.04A</b> Final Design submitted 10/24/22. A meeting was held with VDOT on 9/8/22 to discuss the remaining comments. Land rights completed on 3/29/22. Project Data Sheet reapproved by LDS on 1/5/22. TMP approved on 1/10/22. Schedule adjusted due to additional VDOT comments and anticipated construction schedule.										
2G40-088-079-A-0		\$450,000																				
2G40-088-079		\$200,000																				
Design																						
Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B		08/20	09/20	NA	12/20	03/22	11/21	06/22	07/21	NA	NA	07/21	03/22	NA	NA	NA	07/22	08/22	08/22	08/22	05/22	12/22
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCD: Abtew, Leykun PM CPTED: Steinhilber, Will					<u>Project Description</u> Sixty LF sidewalk connection including curb ramp upgrades and crosswalks at the Arlington Boulevard and Stonehurst Drive intersection					<u>Monthly Remarks</u> <b>PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which was removed from project -072.</b> Construction NTP 10/31/22, scheduled completion 12/30/22. Project to be completed under the Countywide permit.										
2G40-088-079-B-0		\$175,000																				
2G40-088-079		\$75,000																				
Construction																						

Project Name		Nov 2022																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Pole Road Crosswalk Improvements</b>		04/21	NA	07/21	NA	03/22	08/22	08/22	01/22	NA	NA	01/22	08/22	NA	NA	NA	11/22	11/22	11/22	12/22	03/23	03/23	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Mount Vernon	PM TDD: Madhusudhan, Galappa					Construct median refuge island. Project will also improve pedestrian crosswalks and curb ramps.					<b>TPP ID#21006:</b> Final construction package submitted to UDCD for signature 11/16/22. Countywide permit package submitted to VDOT 8/24/22, clearance received 10/20/22. Land acquisition completed 8/23/22. Public Hearing was held and approved for condemnation by BOS on 7/19/22. Admin item approved by BOS on 6/28/22.											
2G40-088-083-0		PM UTL:																					
2G40-088-083	\$400,000	PM LAD: Guy, Sarah																					
	\$250,000	PM UDCD: Bhinge, Deepak																					
		PM CPTED: Lilley, Ronald																					
<b>Bid Advertisement</b>																							
<b>Cedar Lane Crosswalk Improvements</b>		04/21	05/21	09/21	NA	01/22	01/22	08/22	NA	NA	NA	NA	NA	NA	NA	NA	11/22	11/22	11/22	12/22	09/22	03/23	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Providence	PM TDD: Madhusudhan, Galappa					Construct median refuge island and upgrade crosswalks/curb ramps.					<b>TPP ID#21007:</b> Final construction package submitted to UDCD for signature 11/16/22. VDOT land use permit received 8/24/22. Received final checklist with no further comments from VDOT on 8/1/22.											
2G40-088-084-0		PM UTL:																					
2G40-088-084	\$175,000	PM LAD: Shubert, Beth																					
	\$50,000	PM UDCD: Metafria, Fasika																					
		PM CPTED: Alexandrow, Nikolai																					
<b>Bid Advertisement</b>																							
<b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>		01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/23
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40017	Sully	PM TDD: Beall, James					Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29					<b>UPC #108720. TPP ID# 062.</b> Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. VDOT & FHWA concurred with final noise analysis 6/3/21. Phase 1 ROW acquisition complete (certificates filed 4/8/22). Phase 2 ROW ongoing. Final design plan approval (including fourth crosswalks and noise barriers) approved by VDOT and title sheet signed 9/19/22. SCC submitted Schedule Impact Analysis 10/26/21, revising project completion dates to 10/9/23 for substantial and 2/20/24 for final completion. Construction is 34% complete. BOS approved Admin item on 11/1/22 to schedule public hearing 12/6/22 for quick take on 7 parcels where land rights are required.											
2G40-100-000-0	Springfield	PM UTL: Maisel, Michael																					
2G40-100-000	\$78,782,000	PM LAD: Cate, Dennis																					
	(\$2,000,000)	PM UDCD:																					
		PM CPTED: Stevens, Daniel																					
<b>Construction</b>																							
<b>Balls Hill Rd/Old Dominion Dr Int</b>		02/20	07/21	06/23	03/24	07/25	09/25	09/25	05/24	07/24	NA	07/24	04/25	05/25	05/27	NA	01/27	03/27	04/27	05/27	09/28	09/28	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40013	Dranesville	PM TDD: Kerr, Jared					Intersection improvements, including pedestrian facilities					<b>TPP ID#022.</b> Intermediate Design in progress. Final Task Order executed 9/30/22 and NTP for final design issued on 10/5/22.											
2G40-152-000-0		PM UTL: Maisel, Michael																					
2G40-152-000	\$20,480,651	PM LAD: Najeeb, Mohammed																					
	\$0	PM UDCD: Metafria, Fasika																					
		PM CPTED: Stevens, Daniel																					
<b>Design</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			08/22	NA	10/22	NA	06/23	01/24	01/24	04/23	TBD	NA	05/23	12/23	TBD	TBD	NA	02/24	03/24	04/24	05/24	12/24	12/24
--	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Commerce Street Crosswalk</b> 124/400-C40011 2G40-181-000-0 2G40-181-000	Lee	\$250,000 \$0	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
			PM TDD: Zahirieh, Shahla				Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue.				Kickoff meeting with Kimley-Horn 3/11/22. Scope of the project was changed. A new concept plan was prepared. NTP letter to KH 8/16/22. Intermediate design plans distributed for review 10/18/22.										
			PM UTL:																		
			PM LAD:																		
			PM UDCD:																		

Design On Hold

<b>01044 Little River Turnpike EB @ Oasis Drive</b>	08/22	NA	NA	09/22	02/23	04/23	04/23	NA	NA	NA	NA	NA	NA	NA	NA	NA	05/23	06/23	07/23	08/23	11/23	11/23
---	-------	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-01044 TS-000015-026	Mason	\$250,000 \$250,000	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
			PM TDD: Hojatzadeh, Max				Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.				Task Order #20 - Project design updated due to WMATA comments. Received Signal traffic analysis and updated plan on 9/7/22. A meeting with WMATA was held 9/14/22 to present pre-final plan prior to distribution to VDOT for review and comments. Pre-final design submitted to VDOT for review and comment 9/29/22. VDOT comments received 10/31/22.										
			PM UTL:																		
			PM LAD:																		
			PM UDCD: Carlin, Craig																		

Design On Hold

<b>01264-Backlick Rd NB @ Cabin John Rd</b>	NA	NA	NA	NA	07/22	01/23	11/22	NA	NA	NA	08/22	11/22	NA	NA	NA	03/23	05/23	05/23	05/23	09/23	09/23
---	----	----	----	----	-------	-------	-------	----	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-01264 TS-000014-043	Lee	\$50,188 \$50,188	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
			PM TDD: Guizada Hinojosa, Sergio				Install shelter, bench, and trash can.				Final design completed on 7/22/22. Draft construction authorization package submitted to UDCD 7/25/22; comments received 8/26/22. LOP received on 11/9/22. Countywide permit package submitted on 11/14/22.										
			PM UTL:																		
			PM LAD: Strayhorne, Robert																		
			PM UDCD: Carlin, Craig																		

Design On Hold

<b>01381-Burke Lake Rd SB @ Lake Braddock</b>	03/22	NA	10/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25
---	-------	----	-------	----	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-01381 TS-000011-036	Braddock	\$50,000 \$50,000	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
			PM TDD: Zahirieh, Shahla				Install concrete loading pad, bench, and trash can.				Survey notification letter 3/11/22. NTP letter 3/18/22. Survey complete. Concept plans received 8/5/22. Intermediate design plans received on 10/6/22 and distributed on 10/10/22.										
			PM UTL:																		
			PM LAD:																		
			PM UDCD: Carlin, Craig																		

Design On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>01382-Burke Lake Road NB @ Lake Braddock</b>			03/22	NA	10/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25
<b>Bus Stop Improvements 124/400-C40011</b>		Braddock	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-01382</b>			PM TDD: Zahirieh, Shahla				Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				Survey notification letter 3/11/22. NTP letter 3/18/22. Survey complete. Concept plans received 8/5/22. Intermediate design plans received on 10/6/22 and distributed on 10/10/22.												
<b>TS-000011-037</b>	\$80,000		PM UTL:																				
	\$80,000		PM LAD:																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							On Hold <input type="checkbox"/>
<b>02652-Loisdale Rd NB @ Loisdale Ct</b>			03/22	NA	10/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25
<b>Bus Stop Improvements 124/400-C40011</b>		Lee	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-02652</b>			PM TDD: Zahirieh, Shahla				Install concrete loading pad, bench, and trash can				Survey notification letter 3/11/22. NTP letter 3/18/22. Survey complete. Concept plans received 8/5/22. Intermediate design plans received on 10/6/22 and distributed on 10/10/22.												
<b>TS-000014-045</b>	\$55,000		PM UTL:																				
	\$55,000		PM LAD:																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							On Hold <input type="checkbox"/>
<b>02777-Manchester Lakes Dr SB @ Schoonmaker Ct</b>			03/22	NA	10/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25
<b>Bus Stop Improvements 124/400-C40011</b>		Lee	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-02777</b>			PM TDD: Zahirieh, Shahla				Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can.				Survey notification letter 3/11/22. NTP letter 3/18/22. Survey complete. Concept plans received 8/5/22. Intermediate design plans received on 10/6/22 and distributed on 10/10/22.												
<b>TS-000014-046</b>	\$75,000		PM UTL:																				
	\$75,000		PM LAD:																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							On Hold <input type="checkbox"/>
<b>02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road</b>			02/20	NA	NA	07/20	10/20	10/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	09/21	10/21	10/21	10/21	04/22	12/21
<b>Bus Stop Improvements 124/400-C40011</b>		Mount Vernon	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-02817</b>			PM TDD: Madhusudhan, Galappa				Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.				Final construction authorization package submitted to UDCD on 9/24/21. UDCD Task Order #8. Construction NTP 11/10/21, scheduled completion 12/24/21. Substantially complete 12/1/21. VDOT inspection requested 6/6/22. VDOT punch list received 8/30/22.												
<b>TS-000016-055</b>	\$35,000		PM UTL:																				
	\$35,000		PM LAD:																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>03069-Park Meadow Dr WB @ Meadow Wood Ln</b>			03/22	NA	10/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Sully		PM TDD: Zahirieh, Shahla						Install concrete loading pad, bus shelter pad, bench, bike rack, and trash can.						Survey notification letter 3/11/22. NTP letter 3/18/22. Survey complete. Concept plans received 8/5/22. Intermediate design plans received on 10/6/22 and distributed on 10/10/22.								
4YP202-03069			PM UTL:																				
TS-000019-008	\$63,000		PM LAD:																				
	\$63,000		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>			03/22	NA	10/22	NA	01/23	05/23	05/23	NA	NA	NA	NA	NA	NA	NA	NA	07/23	08/23	08/23	08/23	12/23	12/23
<b>03096-Pole Rd SB @ Orville St</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Zahirieh, Shahla						Install concrete loading pad and drainage improvements.						Survey notification letter 3/11/22. NTP letter 3/18/22. Survey complete. Concept plans received 8/5/22. Intermediate design plans received on 10/6/22 and distributed on 10/10/22.								
4YP202-03096			PM UTL:																				
TS-000016-057	\$36,000		PM LAD:																				
	\$36,000		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>			03/22	NA	10/22	NA	01/23	05/23	05/23	NA	NA	NA	NA	NA	NA	NA	NA	07/23	08/23	08/23	08/23	12/23	12/23
<b>03166-Rose Hill Dr NB @ Leewood Dr</b>			NA	NA	NA	NA	07/22	08/22	09/22	NA	NA	NA	NA	NA	NA	NA	NA	11/22	12/22	12/22	12/22	04/23	04/23
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Guizada Hinojosa, Sergio						Intall shelter, bench, and trash can.						Final design completed on 7/22/22. Countywide permit received 9/21/22. Final construction authorization routed to UDCD for signature 11/4/22.								
4YP202-03166			PM UTL:																				
TS-000014-044	\$55,402		PM LAD:																				
	\$55,402		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Bid Advertisement</b>			02/20	NA	NA	06/20	12/20	03/23	03/23	04/21	NA	NA	07/22	02/23	NA	NA	NA	03/23	04/23	05/23	06/23	10/23	10/23
<b>03807 Wiehle Avenue NB @ North Shore Drive</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Hojatzadeh, Max						Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.						Task Order #20 - Final plan approved. DRB approved plan. LAD NTP reissued 7/18/22. Land rights on 0 of 2 properties have been acquired.								
4YP202-03807			PM UTL:																				
TS-000013-046	\$105,500		PM LAD: Wilson, Nicole																				
	\$105,500		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>			02/20	NA	NA	06/20	12/20	03/23	03/23	04/21	NA	NA	07/22	02/23	NA	NA	NA	03/23	04/23	05/23	06/23	10/23	10/23

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>03874-Greensboro Dr @ Spring Hill Rd</b>			NA	NA	NA	NA	07/22	08/22	09/22	NA	NA	NA	NA	NA	NA	NA	NA	11/22	12/22	12/22	12/22	03/23	03/23
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03874 TS-000017-043	Providence	\$7,941 \$7,941	<u>Project Manager/Assignments</u> PM TDD: Guizada Hinojosa, Sergio PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install loading pad.				<u>Monthly Remarks</u> Final design completed on 7/22/22. Countywide permit received 9/21/22. Final construction authorization routed to UDCD for signature 11/4/22.												
On Hold <input type="checkbox"/>																							
<b>Bid Advertisement</b>																							
<b>04000 Elden St SB @ Alabama Dr</b>			09/20	NA	NA	10/20	12/20	02/22	05/22	NA	NA	NA	NA	NA	NA	NA	NA	06/22	07/22	07/22	07/22	05/21	12/22
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-04000 TS-000012-028	Dranesville	\$75,500 \$75,500	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete bus pad, shelter, bench, and trash can				<u>Monthly Remarks</u> Final construction package submitted to UDCD on 6/21/22. UDCD Task Order #13. Construction NTP 7/27/22, scheduled completion 12/2/22. Permit received 5/24/22 from Town of Herndon. Shop drawings for bus shelter resubmitted to Town of Herndon for approval on 8/29/22. Shop drawings approved & received on 9/19/22.												
On Hold <input type="checkbox"/>																							
<b>Construction</b>																							
<b>05447 Westmoreland St NB @ Hopewood Dr</b>			07/21	NA	11/21	12/21	06/22	02/23	02/23	06/22	NA	NA	07/22	01/23	NA	NA	NA	03/23	NA	NA	05/23	06/23	06/23
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-05447 TS-000012-029	Dranesville	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: PM LAD: Wilson, Nicole PM UDCD: PM CPTED:				<u>Project Description</u> Construct a bus pad at the NE corner of Westmoreland Street and Hopewood Drive.				<u>Monthly Remarks</u> Final Design is completed. LAD NTP sent on 7/6/22. Land rights on 0 of 1 property have been acquired. Project to utilize Countywide permit for the bus pad installation.												
On Hold <input type="checkbox"/>																							
<b>Land Acquisition</b>																							
<b>06118-Rolling Rd NB @ Edinburgh Dr</b>			04/19	06/19	09/19	10/19	05/20	09/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	01/21	02/21	02/21	02/21	06/21	06/21
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-06118 TS-000016-052	Mount Vernon	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install shelter, bench, and trash can.				<u>Monthly Remarks</u> VDOT permit received 1/15/2021. Building permit received 10/5/2020. Final construction package submitted on 1/29/21. Part of UDCD Task Order #3. Substantially complete 6/23/21. Building inspection passed 8/18/21. VDOT inspection requested 6/6/22. VDOT punch list received 8/30/22.												
On Hold <input type="checkbox"/>																							
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

06416-Parkers Ln NB @ Sherwood Hall Ln			03/22	NA	10/22	NA	01/23	05/24	05/24	04/23	TBD	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25
--	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements		Project Manager/Assignments	Project Description	Monthly Remarks
124/400-C40011	Mount Vernon	PM TDD: Zahirieh, Shahla	Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can.	Survey notification letter 3/11/22. NTP letter 3/18/22. Survey complete. Concept plans received 8/5/22. Intermediate design plans received on 10/6/22 and distributed on 10/10/22.
4YP202-06416		PM UTL:		
TS-000016-058	\$80,000	PM LAD:		
	\$80,000	PM UDCD: Carlin, Craig PM CPTED:		

**Design**

5000999 Carlin Springs Road NB, North of 7-11			02/20	NA	NA	07/20	10/20	10/21	08/22	01/21	NA	NA	01/21	08/22	NA	NA	NA	11/22	11/22	11/22	12/22	04/22	02/23
---	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements		Project Manager/Assignments	Project Description	Monthly Remarks
124/400-C40011	Mason	PM TDD: Madhusudhan, Galappa	Install loading pad, sidewalk along with drainage improvements and associated grading work.	Final construction package submitted to UDCD for signature on 11/2/22. Countywide permit package submitted 8/23/22, clearance received 9/19/22. Land acquisition completed 8/16/22. Land rights on 1 of 1 properties have been acquired. On 7/13/22, Supervisor's office directed staff to proceed with project as designed. Approved design waiver received 8/16/21. LAD NTP 1/11/21. Schedule adjusted due to delay in land acquisition completion. Consultant addressing comments received from UDCD on 9/26/22.
4YP202-5000999		PM UTL:		
TS-000015-025	\$20,000	PM LAD: Strayhorne, Robert		
	\$20,000	PM UDCD: Carlin, Craig PM CPTED:		

**Bid Advertisement**

5001008 Carlin Springs Road NB @ Columbia Pike			02/20	NA	NA	07/20	10/20	10/21	08/22	01/21	NA	NA	01/21	08/22	NA	NA	NA	11/22	11/22	11/22	12/22	04/22	02/23
--	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements		Project Manager/Assignments	Project Description	Monthly Remarks
124/400-C40011	Mason	PM TDD: Madhusudhan, Galappa	Install loading pad, sidewalk along with drainage improvements and associated grading work.	Final construction package submitted to UDCD for signature on 11/2/22. Countywide permit package submitted 8/23/22, clearance received 9/19/22. Land acquisition completed 8/16/22. Land rights on 1 of 1 properties have been acquired. On 7/13/22, Supervisor's office directed staff to proceed with project as designed. Signed design waiver package submitted to VDOT on 4/9/21. LAD NTP 1/11/21. Schedule adjusted due to delay in land acquisition completion. Consultant addressing comments received from UDCD on 9/26/22.
4YP202-5001008		PM UTL:		
TS-000015-024	\$20,000	PM LAD: Strayhorne, Robert		
	\$20,000	PM UDCD: Carlin, Craig PM CPTED:		

**Bid Advertisement**

5001355-Lee Hwy WB @ Bisvey Dr			03/22	NA	10/22	NA	01/23	05/23	05/23	NA	NA	NA	NA	NA	NA	NA	NA	07/23	08/23	08/23	08/23	12/23	12/23
--------------------------------	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements		Project Manager/Assignments	Project Description	Monthly Remarks
124/400-C40011	Providence	PM TDD: Zahirieh, Shahla	Install concrete loading pad, bench, and sidewalk.	Survey notification letter 3/11/22. NTP letter 3/18/22. Survey complete. Concept plans received 8/5/22. Intermediate design plans received on 10/6/22 and distributed on 10/10/22.
4YP202-5001355		PM UTL:		
TS-000017-044	\$55,000	PM LAD:		
	\$55,000	PM UDCD: Carlin, Craig PM CPTED:		

**Design**

Project Name		Nov 2022																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Innovation Station North Neighborhood Access SUP		01/21	11/21	NA	09/22	06/23	07/24	12/23	02/23	TBD	NA	03/23	11/23	TBD	TBD	NA	03/24	04/24	05/24	06/24	02/26	08/25	
124/400-C40011		On Hold <input type="checkbox"/>																					
ST-000048-001-0																							
ST-000048-001																							
Dranesville																							
\$8,810,000																							
\$199,036																							
<u>Project Manager/Assignments</u>		<u>Project Description</u>																					
PM TDD: Shahnaj, Sonia		Add shared-use path and lighting between Innovation Center																					
PM UTL: Nguyen, Tan		Metrorail Station Kiss-and-Ride lot, Farougi Court and Apgar Place																					
PM LAD: Monahan, Clyde																							
PM UDCD: Stevens, Michael																							
PM CPTED: TBD, To Be Determined																							
<u>Monthly Remarks</u>		<p><b>TPP ID# 190.15 HMSAMS ID#15</b> Revised PJD submitted to USACE 10/24/22. Plats underway. 1st LDS/Final plan submission for agency review 9/1/22. Zoning interpretation for reduction of future Dulles Green Drive pavement width were completed by DPD 8/19/22. Virtual Public Information Meeting held on 1/19/22. PJD approved by USACE on 11/23/21. The project falls within the limits of the development plans for Rivana. The current scope of the project will not be changed for the development.</p>																					
Design																							
5001914 Patrick Henry Dr NB @ Greenwood Dr		04/21	08/21	10/21	NA	03/22	07/22	07/22	02/22	NA	NA	04/22	07/22	NA	NA	NA	11/22	11/22	11/22	11/22	03/23	05/23	
MSMD Bus Shelter Replacement		On Hold <input type="checkbox"/>																					
303/300-C30010																							
CR-000007-002-0																							
CR-000007-002																							
Mason																							
\$73,000																							
\$73,000																							
<u>Project Manager/Assignments</u>		<u>Project Description</u>																					
PM TDD: Madhusudhan, Galappa		Loading pad with shelter, bench, trash can, detectable warning surface along with associated grading.																					
PM UTL:																							
PM LAD: Campbell, Jocelyn																							
PM UDCD: Carlin, Craig																							
PM CPTED:																							
<u>Monthly Remarks</u>		<p>Final construction authorization package in progress. Draft construction package submitted to UDCD 8/11/22, comments received 8/26/22. Countywide permit package submitted to VDOT on 7/22/22, clearance received 8/23/22. Land acquisition completed 7/1/22. LAD NTP 4/4/22. Land rights on 1 of 1 properties have been acquired. Building permit for bus shelter pending. Reviewing updated plans &amp; cost estimates received from consultant on 10/3/22.</p>																					
Design																							
5001177 Patrick Henry Drive NB @ Brook Drive		04/21	08/21	10/21	NA	12/21	07/22	04/23	07/22	NA	NA	07/22	04/23	NA	NA	NA	05/23	06/23	06/23	06/23	03/23	11/23	
MSMD Bus Shelter Replacement		On Hold <input type="checkbox"/>																					
303/300-C30010																							
CR-000007-003-0																							
CR-000007-003																							
Mason																							
\$53,000																							
\$53,000																							
<u>Project Manager/Assignments</u>		<u>Project Description</u>																					
PM TDD: Madhusudhan, Galappa		Loading pad with bench, trash can, sidewalk, detectable warning surface along with associated grading.																					
PM UTL:																							
PM LAD: Campbell, Jocelyn																							
PM UDCD:																							
PM CPTED:																							
<u>Monthly Remarks</u>		<p>Final Design in progress. Revised plans/plats received 7/1/22. LAD NTP re-issued 7/6/22. Scheduled adjusted due to new law affecting title reports.</p>																					
Land Acquisition																							
00953 Richmond Hwy NB @ Woodlawn Trail		04/21	08/21	10/21	NA	12/21	02/22	03/22	NA	NA	NA	NA	NA	NA	NA	NA	04/22	05/22	05/22	06/22	08/22	11/22	
MSMD Bus Shelter Replacement		On Hold <input type="checkbox"/>																					
303/300-C30010																							
CR-000007-004-0																							
CR-000007-004																							
Mount Vernon																							
\$48,000																							
\$48,000																							
<u>Project Manager/Assignments</u>		<u>Project Description</u>																					
PM TDD: Madhusudhan, Galappa		Concrete shelter pad with bench, trash can along with associated grading.																					
PM UTL:																							
PM LAD:																							
PM UDCD: Carlin, Craig																							
PM CPTED:																							
<u>Monthly Remarks</u>		<p>CN NTP 6/6/22, scheduled completion 11/13/22. Part of UDCD Task Order #12. Final Construction package submitted to UDCD 4/26/22. Building permit for shelter received 4/19/22. Countywide permit package submitted to VDOT on 3/31/22. Final design received 12/9/21.</p>																					
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
5001687 Chain Bridge Rd NB @ Brawner St			04/21	08/21	10/21	NA	12/21	02/22	03/22	NA	NA	NA	NA	NA	NA	NA	NA	04/22	05/22	05/22	06/22	08/22	10/22		
<b>MSMD Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
303/300-C30010		Dranesville	PM TDD: Madhusudhan, Galappa				Loading pad with shelter, bench, trash can, detectable warning surface along with associated grading.				Construction substantially complete 10/18/22. Building inspection pending. CN NTP 6/6/22, scheduled completion 11/13/22. Part of UDCD Task Order #12. Final Construction package submitted to UDCD 4/26/22. Building permit for bus shelter received 4/20/22. Countywide permit package submitted to VDOT on 3/31/22. Final design received 12/9/21.														
CR-000007-005-0			PM UTL:																						
CR-000007-005	\$68,000		PM LAD: Carlin, Craig																						
	\$68,000		PM UDCD:																						
			PM CPTED:																						
<b>Post-Construction</b>																									
05991 Columbia Pike WB @ John Marr Dr			04/21	08/21	10/21	NA	12/21	07/22	08/22	02/22	NA	NA	04/22	08/22	NA	NA	NA	11/22	11/22	11/22	01/23	03/23	05/23		
<b>MSMD Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
303/300-C30010		Mason	PM TDD: Madhusudhan, Galappa				Loading pad with shelter, bench, trash can, detectable warning surface along with associated grading.				Final construction authorization package in progress. Draft Construction package submitted to UDCD 8/11/22, comments received 8/26/22. Countywide permit package submitted 8/10/22, clearance received 8/23/22. Land acquisition completed on 8/2/22. Land rights on 2 of 2 properties have been acquired. LAD NTP re-issued 4/18/22. Building permit for shelter pending. Reviewing updated plans & cost estimates received from consultant on 10/3/22.														
CR-000007-006-0			PM UTL: Campbell, Jocelyn																						
CR-000007-006	\$73,000		PM UDCD: Carlin, Craig																						
	\$73,000		PM CPTED:																						
<b>Design</b>																									
01241 Arlington Dr EB @ Richmond Hwy			05/22	11/22	01/23	NA	03/23	01/24	01/24	05/23	TBD	NA	07/23	01/24	TBD	TBD	NA	03/24	04/24	04/24	06/24	10/24	12/24		
<b>MSMD Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
303/300-C30010		Mount Vernon	PM TDD: Madhusudhan, Galappa				Loading pad with bench and sidewalk along with associated grading.				Preliminary design is in progress. Survey complete. Survey notification letters sent 5/6/22. Design NTP 5/5/22.														
CR-000007-007-0			PM UTL:																						
CR-000007-007	\$50,000		PM LAD:																						
	\$50,000		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
01655 Commerce St WB @ Brandon Ave			05/22	11/22	01/23	NA	03/23	01/24	01/24	TBD	TBD	NA	07/23	01/24	TBD	TBD	NA	03/24	04/24	04/24	06/24	10/24	12/24		
<b>MSMD Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
303/300-C30010		Lee	PM TDD: Madhusudhan, Galappa				Loading pad with shelter, bench, trash can, and sidewalk along with associated grading.				Preliminary design is in progress. Survey complete. Survey notification letters sent 5/6/22. Design NTP 5/5/22.														
CR-000007-008-0			PM UTL:																						
CR-000007-008	\$75,000		PM LAD:																						
	\$75,000		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									

Project Name		Nov 2022																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
<b>02416 Huntington Ave EB @ Hunting Creek Rd</b>		05/22	11/22	01/23	NA	03/23	01/24	01/24	05/23	TBD	NA	07/23	01/24	TBD	TBD	NA	03/24	04/24	04/24	06/24	10/24	12/24
<b>MSMD Bus Shelter Replacement</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
<b>303/300-C30010</b>	Mount Vernon	PM TDD: Madhusudhan, Galappa					Loading pad, shelter, bench, trash can, sidewalk along with associated grading.					Preliminary design is in progress. Survey complete. Survey notification letters sent 5/6/22. Design NTP 5/5/22.										
<b>CR-000007-011-0</b>		PM UTL:																				
<b>CR-000007-011</b>	\$75,000	PM LAD:																				
	\$75,000	PM UDCD:																				
		PM CPTED:																				
<b>Design</b>																						
<b>02475 John Marr Dr NB @ Tom Davis Dr</b>		05/22	11/22	01/23	NA	03/23	01/24	01/24	05/23	TBD	NA	07/23	01/24	TBD	TBD	NA	03/24	04/24	04/24	04/24	10/24	12/24
<b>MSMD Bus Shelter Replacement</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
<b>303/300-C30010</b>	Mason	PM TDD: Madhusudhan, Galappa					Loading pad with two shelters, benches, trash cans, and sidewalk along with associated grading.					Preliminary design is in progress. Survey complete. Survey notification letters sent 5/6/22. Design NTP 5/5/22.										
<b>CR-000007-012-0</b>		PM UTL:																				
<b>CR-000007-012</b>	\$100,000	PM LAD:																				
	\$100,000	PM UDCD:																				
		PM CPTED:																				
<b>Design</b>																						
<b>03299 Sherwood Hall WB @ Richmond Hwy</b>		05/22	11/22	01/23	NA	03/23	01/24	01/24	05/23	TBD	NA	07/23	01/24	TBD	TBD	NA	03/24	04/24	04/24	06/24	10/24	10/24
<b>MSMD Bus Shelter Replacement</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
<b>303/300-C30010</b>	Mount Vernon	PM TDD: Madhusudhan, Galappa					Loading pad, bench, and sidewalk along with associated grading.					Preliminary design is in progress. Survey complete. Survey notification letters sent 5/6/22. Design NTP 5/5/22.										
<b>CR-000007-015-0</b>		PM UTL:																				
<b>CR-000007-015</b>	\$50,000	PM LAD:																				
	\$50,000	PM UDCD:																				
		PM CPTED:																				
<b>Design</b>																						
<b>Westmoreland Street and Hopewood Drive Intersection Improvements</b>		07/21	NA	11/21	12/21	05/22	09/23	08/22	NA	NA	NA	NA	NA	NA	NA	NA	08/22	08/22	08/22	08/22	06/24	09/22
<b>Dranesville District</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
<b>303/300-C30010</b>	Dranesville	PM TDD: Nabavi, Seyed					Install median refuge at Westmoreland Street and Hopewood Drive and new crosswalk					<b>TPP ID #21001.</b> Construction substantially complete 9/28/22. County punch list completed. Contractor started work on 8/29/22 and is to complete construction by 9/28/22. Scope revised to crosswalk and refuge island only. Bus stop relocation to become separate project. To be constructed under Countywide permit. Countywide permit package submitted 8/3/22, clearance received 8/23/22.										
<b>ST-000005-005-0</b>		PM UTL:																				
<b>ST-000005-005</b>	\$225,000	PM LAD:																				
	\$0	PM UDCD: Abteew, Leykun																				
		PM CPTED: Askarzadeh, Negin																				
<b>Post-Construction</b>																						



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/22	04/22	09/22	NA	11/22	04/23	04/23	11/22	NA	NA	11/22	03/23	TBD	TBD	NA	06/23	07/23	08/23	09/23	01/24	01/24
<b>Beverly Road Pedestrian Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>303/300-C30010</b>			PM TDD: Guizada Hinojosa, Sergio				Construct 50 linear feet of 10-foot trail along Beverly Road including a curb ramp at Old Dominion Drive				Intermediate design distributed for review on 9/2/22. Draft plat received 10/10/22 and reviewed. Final plat in progress. Comments for intermediate design received on 10/10/22. Final design in progress.												
<b>ST-000005-006-0</b>			PM UTL:																				
<b>ST-000005-006</b>	\$437,000		PM LAD: Guy, Sarah																				
	\$329,000		PM UDCD:																				
			PM CPTED:																				

**Design**

			02/22	03/22	09/22	12/22	03/23	06/23	06/23	12/22	TBD	NA	01/23	05/23	TBD	TBD	NA	08/23	09/23	10/23	11/23	03/24	03/24
<b>Elm Street Pedestrian Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>303/300-C30010</b>			PM TDD: Guizada Hinojosa, Sergio				Install 25 linear feet of sidewalk and curb ramps along Elm Street at Chain Bridge Drive				Intermediate design distributed for review 9/14/22. Draft plat received 10/21/22 and reviewed. Final plat in progress. Comments for intermediate design received on 10/25/22. Pre final design in progress.												
<b>ST-000005-007-0</b>			PM UTL:																				
<b>ST-000005-007</b>	\$279,000		PM LAD: Guy, Sarah																				
	\$218,000		PM UDCD:																				
			PM CPTED:																				

**Design**

			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
<b>Stonecroft Boulevard Widening</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>Police Station</b>			PM TDD: Minnix, Wesley				Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard				Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.												
<b>304/300-C30050</b>			PM UTL: Nguyen, Tan																				
<b>009217-0</b>			PM LAD: Kresge, Carol																				
<b>5G25-064-000</b>	\$800,678		PM UDCD:																				
	\$0		PM CPTED: Guarino, Michael																				

**Construction**

			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Oakwood Road Street Acceptance</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>			PM TDD: Dodge, Christina				Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.				Initial street acceptance package submitted to VDOT for review 8/31/21. Comments received 10/18/21. UDCD punch list received 9/3/21. Utility as-built package submitted 1/27/22. Public hearing for abandonment of portion of Oakwood Road held 1/25/22. Meeting with VDOT Permits held 2/9/22. Video pipe inspection report submitted to VDOT Permits for review 8/3/22.												
<b>2G25-122-000-0</b>			PM UTL:																				
<b>2G25-122-000</b>	\$700,000		PM LAD: Popoola, Larry																				
	\$500,000		PM UDCD:																				
			PM CPTED:																				

**Post-Construction**

Project Name		Nov 2022																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>North Chambliss St./Beauregard St.</b>		02/20	NA	12/19	06/20	11/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	05/21	05/21	05/21	06/21	08/21	10/21	On Hold <input type="checkbox"/>
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mason	PM TDD: Nabavi, Seyed					Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.					<b>TPP Plan ID#320.</b> Construction substantially complete on 10/4/21. Schedule adjusted due to longer construction contract duration to add the Landmark Plaza and the backorder on flashing beacon. VDOT punchlist completed. VDOT reinspection 9/27/22. Awaiting permit release.											
5G25-059-003-0		PM UTL: Nguyen, Tan																					
5G25-059-003	\$800,000	PM LAD: Alcon, Kelly																					
	\$0	PM UDCCD: Metafria, Fasika																					
		PM CPTED: Stevens, Daniel																					
<b>Post-Construction</b>																							
<b>Old Courthouse Rd./Besley Rd. Realignment</b>		07/15	12/16	04/19	01/20	06/20	05/22	11/22	12/20	12/20	NA	12/20	05/22	04/22	04/23	NA	02/23	03/23	04/23	05/23	11/24	05/25	On Hold <input type="checkbox"/>
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD: Nabavi, Seyed					Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.					<b>TPP ID # 35.</b> Joint permit application to Virginia Marine Resources Commission submitted on 9/1/22. Draft construction package submitted to UDCCD on 8/30/22. DEV relocations completed. WGL and Century Link relocations are complete. Cox relocation plan received. Verizon P&E approved. Land acquisition completed 5/3/22. Schedule was revised due to additional efforts in land acquisition which included a public hearing process.											
5G25-059-007-0		PM UTL: Maisel, Michael																					
5G25-059-007	\$18,000,000	PM LAD: Strayhorne, Robert																					
	\$4,907,925	PM UDCCD: Lim, Vannak																					
		PM CPTED: Aguayo, Vanessa																					
<b>Utility Relocation</b>																							
<b>Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.</b>		07/16	10/16	05/17	03/18	06/21	05/19	03/22	10/21	NA	NA	10/21	02/22	02/19	12/19	NA	07/22	07/22	07/22	12/22	05/20	03/23	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mason	PM TDD: Turner, Latesa					Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road					<b>TPP ID#090.</b> Final CN Authorization package submitted to UDCCD on 7/22/22. Title Sheet was signed on 7/27/22. CN Task Order initiation in progress. VDOT LUP permit received 4/20/22. Utility relocations complete. One Dominion guy anchor adjustment to be coordinated during construction. Schedule adjusted due to additional time to prepare CN authorization.											
5G25-060-020-0		PM UTL: Maisel, Michael																					
5G25-060-020	\$1,650,000	PM LAD: Najeeb, Mohammed																					
	\$0	PM UDCCD: Stevens, Michael																					
		PM CPTED: Askarzadeh, Negin																					
<b>Construction</b>																							
<b>Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.</b>		12/17	02/18	08/18	09/19	05/23	09/23	09/23	12/22	03/21	NA	01/23	09/23	10/23	02/24	NA	12/23	02/24	03/24	04/24	12/24	12/24	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Providence	PM TDD: El Kaissi, Mohamad					Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd					<b>TPP ID#102.</b> Revised plans submitted to VDOT L&D on 10/31/22. Met with VDOT L&D on 9/28/22 to resolve design issues and comments received on 8/30/22. Land rights on 3 of 7 properties have been acquired. All utility plans received (DVP, Cox, Verizon). Awaiting ROW completion prior to commencing relocation construction. Land Acquisition paused on 3 properties until design is approved by VDOT. Schedule adjusted due to design review and resolution of VDOT comments.											
5G25-060-023-0		PM UTL: Maisel, Michael																					
5G25-060-023	\$1,800,000	PM LAD: Najeeb, Mohammed																					
	\$489,143	PM UDCCD: Cutler, Tom																					
		PM CPTED: Askarzadeh, Negin																					
<b>Land Acquisition</b>																							

Project Name		Nov 2022																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.		02/16	09/16	04/17	02/18	04/20	09/18	07/20	01/18	02/20	NA	02/20	04/20	04/20	09/20	NA	09/20	10/20	11/20	01/21	06/19	04/22	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock	PM TDD: Marsh, Dennis						Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road						<b>TPP ID#167.</b> Construction substantially completed 4/22/22. VDOT inspection requested 5/9/22 and 7/9/22. VDOT inspection 8/24/22.									
5G25-060-036-0	Springfield	PM UTL: Maisel, Michael																					
5G25-060-036	\$2,000,000	PM LAD: Alcon, Kelly																					
	\$0	PM UDCCD: Stevens, Michael																					
		PM CPTED: Abifadel, Gibran																					
<b>Post-Construction</b>																							
Sunrise Valley Dr. Walkway - Hitchcock Dr.- Colts Brook Dr		06/18	08/18	02/19	10/19	02/20	01/21	06/20	NA	NA	NA	NA	NA	05/20	12/20	NA	11/20	11/20	11/20	12/20	04/22	04/21	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill	PM TDD: Shahnaj, Sonia						Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive						<b>TPP ID#176.</b> Construction substantially completed on 4/30/21. Punch list items completed. VDOT reinspection requested 5/23/22. Awaiting permit release. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.									
5G25-060-040-0		PM UTL: Pugh, Richard																					
5G25-060-040	\$359,486	PM LAD: Shubert, Beth																					
	\$0	PM UDCCD: Samiyi, Bijan																					
		PM CPTED: Steinhilber, Will																					
<b>Post-Construction</b>																							
Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave		11/17	12/17	11/18	06/19	08/20	05/21	TBD	11/20	02/21	NA	02/21	TBD	06/22	12/22	NA	TBD	TBD	TBD	TBD	05/22	TBD	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason	PM TDD: Zahirieh, Shahla						Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue						<b>TPP ID#205.</b> VDOT approved final plans on 9/7/21. LAD NTP 2/8/21. Land rights on 7 of 8 properties have been acquired. Public hearing for land acquisition was held on 2/22/22. Public outreach held in September 2020. Dominion authorized and starting soon. Cox authorized. Verizon to submit P&E shortly. Completion date was adjusted due to conveyance of a required dedication. Owner of the property is not responsive and the recordation is taking longer than expected. The condition requires a dedication. The OCA is looking at how/who to enforce for the dedication.									
5G25-060-043-0		PM UTL: Pugh, Richard																					
5G25-060-043	\$5,250,000	PM LAD: Monahan, Clyde																					
	\$251,934	PM UDCCD: McCorkle, Lisa																					
		PM CPTED: Lilley, Ronald																					
<b>Land Acquisition</b>																							
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr		08/17	11/17	07/18	09/20	06/22	07/20	06/23	09/22	NA	NA	09/22	05/23	12/22	06/23	NA	07/23	09/23	10/23	11/23	04/22	11/24	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason	PM TDD: Zahirieh, Shahla						Construct 1,550 LF of 9-foot wide, curb abutted sidewalk						<b>TPP ID#234.</b> Utility relocation designs are in progress. Public outreach was held in early November 2020. Project schedule was adjusted due to coordination with VDOT to resolve complicated ADA issue on a couple of proposed accessible paths crossing entrances. VDOT L&D review comments were closed on 7/15/22. Additional VDOT TE comments received. NTP to LAD 9/26/22. Land rights on 0 of 12 properties have been acquired. Final design plans #2 submitted 10/15/22.									
5G25-060-044-0		PM UTL: Pugh, Richard																					
5G25-060-044	\$7,750,000	PM LAD: Guy, Sarah																					
	\$6,269,982	PM UDCCD: Metafria, Fasika																					
		PM CPTED: Askarzadeh, Negin																					
<b>Land Acquisition</b>																							

Project Name		Nov 2022																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
<b>Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct</b>		06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	12/19	01/20	01/20	03/20	08/19	06/20
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mason	PM TDD:	Vanzandt, Mark					Construct approximately 2,580					<b>TPP ID#235.</b> Construction substantially complete 6/29/2020. Pedestrian pole adjusted per VDOT. Executed Nutrient Credit									
5G25-060-045-0		PM UTL:	Nguyen, Tan					LF of 5-foot sidewalk, including					Transfer agreement received from VDOT on 8/27/21. VDOT re-inspection completed 2/21/22. Punch list received 2/24/22.									
5G25-060-045	\$1,743,863	PM LAD:	Bailey, Stephen					curb and gutter														
	\$0	PM UDCD:	Stevens, Michael																			
		PM CPTED:	Abifadel, Gibran																			
<b>Post-Construction</b>																						On Hold <input type="checkbox"/>
<b>Lincolnia Rd Sidewalk &amp; Spot Improvements</b>		02/20	NA	NA	06/20	03/21	08/21	01/22	10/20	NA	NA	11/20	12/21	01/21	06/21	NA	02/22	NA	NA	03/22	08/21	10/22
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mason	PM TDD:	Nabavi, Seyed					Construct 1,000 LF of sidewalk to					<b>TPP ID#320.1</b> Construction substantially complete 10/13/22. VDOT inspection requested 10/25/22. NTP to contractor was									
5G25-060-048-0		PM UTL:	Nguyen, Tan					connect pedestrian facilities					issued on 3/21/22, scheduled completion 8/18/22. VDOT's concurrence on reimbursing cost for pipe repair received on									
5G25-060-048	\$1,100,000	PM LAD:	Shubert, Beth					along North Chambliss Street and					4/8/22. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Delay									
	\$0	PM UDCD:	Metafria, Fasika					Lincolnia Road from Lincolnia					in permit and construction start and construction completion is due to coordination with VDOT on payment for storm sewer									
		PM CPTED:	Stevens, Daniel					Senior Center to Linmar Court					pipe lining and VDOT's review and approval of the contractor's submittal for the lining calculations.									
<b>Post-Construction</b>																						On Hold <input type="checkbox"/>
<b>Dulles Toll Road Eastbound Off-Ramp/Fairfax County Parkway Trail (RMAG)</b>		04/22	06/22	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
<b>RMAG Phase II 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill	PM TDD:	Zahirieh, Shahla					At grade crossing of trail at					<b>TPP ID# 189.09 RMAG ID#.</b> NTP letter 4/5/22. Preliminary design distributed 6/30/22. VDOT review comments received									
5G25-062-010-0		PM UTL:						Dulles Toll Road on-ramp					8/4/22. Utility designation received 8/8/22. Responses to VDOT & County comments on the preliminary design plans received									
5G25-062-010	\$3,000,000	PM LAD:											10/3/22. VDOT & County clarifications will be used for programming of final design and construction.									
	\$1,477,514	PM UDCD:																				
		PM CPTED:	Luo, Caijun																			
<b>Design</b>																						On Hold <input type="checkbox"/>
<b>Bluemont Way - Disc St Ped Br - Reston Pkwy</b>		11/16	NA	11/17	04/19	02/21	03/20	12/22	11/20	NA	NA	12/20	06/22	NA	NA	NA	01/23	02/23	02/23	02/23	03/21	08/23
<b>RMAG Phase II 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill	PM TDD:	Fasceski, Jeff					Construct approximately 525 LF					<b>TPP ID#189.11 RMAG ID#38.</b> Land acquisition completed 6/28/22. Land rights on 4 of 4 properties have been acquired.									
5G25-062-011-0		PM UTL:	Pugh, Richard					of 10-foot wide asphalt shared-					Stormwater Detention Waiver submitted 8/26/22. Working on nutrient credit purchase and VDOT permit which will be									
5G25-062-011	\$1,350,000	PM LAD:	Najeeb, Mohammed					use path along the south side of					finalized after Stormwater Detention Waiver is approved. One Verizon manhole top to be adjusted during construction. Cogent									
	\$0	PM UDCD:	Carlin, Craig					Bluemont Way					to coordinate with contractor to protect fiber conduits when retaining wall is removed. Construction schedule changed due to									
		PM CPTED:	Guarino, Michael										extensive talks with LAD and Boston Properties in ROW and easement acquisition.									
<b>Design</b>																						On Hold <input type="checkbox"/>

Project Name		Nov 2022																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Sunrise Valley Dr - Reston Assoc Entrance		NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19	
																07/2019 On Hold <input checked="" type="checkbox"/>							
RMAG Phase II 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Hunter Mill	PM TDD: Zahirieh, Shahla		Provide pedestrian crosswalk on the east leg of the intersection					<b>TPP ID# 189.17. RMAG II ID# 17</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.														
5G25-062-014-0		PM UTL:																					
5G25-062-014	\$138,199	PM LAD: Monahan, Clyde																					
	\$0	PM UDCCD:																					
		PM CPTED: Malik, Zuhra																					
Construction																							
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy		03/16	NA	10/17	11/18	03/20	09/20	01/22	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	02/22	02/22	02/22	04/22	03/20	04/23	
																On Hold <input type="checkbox"/>							
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Hunter Mill	PM TDD: Marsh, Dennis		Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road					<b>TPP ID#121</b> Construction 10% complete. Completion schedule adjusted per feedback from contractor that more time is necessary due to material availability/supply issues.														
ST-000036-009-0		PM UTL: Maisel, Michael																					
ST-000036-009	\$2,250,000	PM LAD: Najeeb, Mohammed																					
	\$0	PM UDCCD: Samiyi, Bijan																					
		PM CPTED: Harrell, William																					
Construction																							
Kirby Road Walkway - Chesterbrook ES - Halsey Rd.		04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	09/22	
																On Hold <input type="checkbox"/>							
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Dranesville	PM TDD: Turner, Latesa		Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road					<b>TPP ID#140.</b> Construction substantial completion 9/22/22. VDOT punch list received 9/30/22. Re-inspection requested 10/20/22.														
ST-000036-010-0		PM UTL: Pugh, Richard																					
ST-000036-010	\$1,400,000	PM LAD: Strayhorne, Robert																					
	\$0	PM UDCCD: Lim, Vannak																					
		PM CPTED: Chellappa, Smitha																					
Post-Construction																							
Kirby Road Walkway - Halsey Rd. - Franklin Ave		04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	09/22	
																On Hold <input type="checkbox"/>							
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Dranesville	PM TDD: Turner, Latesa		Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road					<b>TPP ID#141.</b> Construction substantial completion 9/22/22. VDOT punch list received 9/30/22. Re-inspection requested 10/20/22.														
ST-000036-011-0		PM UTL: Pugh, Richard																					
ST-000036-011	\$1,700,000	PM LAD: Strayhorne, Robert																					
	\$0	PM UDCCD: Lim, Vannak																					
		PM CPTED: Chellappa, Smitha																					
Post-Construction																							

Project Name		Nov 2022																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Pleasant Valley Rd. Shared Use Path - Ellick Run - Dominion Power Lines		01/18	04/18	02/19	08/21	11/22	11/20	06/23	09/22	10/22	NA	11/22	05/23	05/23	06/24	NA	11/23	11/23	12/23	01/24	11/21	01/25	On Hold <input type="checkbox"/>
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-013-0 ST-000036-013		Sully	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Wilson, Nicole PM UDCCD: PM CPTED: Stevens, Daniel					<u>Project Description</u> Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road					<u>Monthly Remarks</u> <b>TPP ID#162.</b> Revised plats per latest design changes in progress. Proposed NOVEC easements accepted and will be incorporated into the plans. LAD NTP will be submitted after utility plats are finalized. Waiting for advanced plans to review. Schedule will be updated after Final Plan submission and LAD NTP. Archaeological study scheduled (does not impact final plan submission) for week of 12/5. Twelve parcels impacted.										
Design																							
Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.		07/21	01/22	07/22	12/22	04/23	02/24	01/24	04/23	TBD	NA	06/23	01/24	TBD	TBD	NA	04/24	05/24	06/24	07/24	04/25	04/25	On Hold <input type="checkbox"/>
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-015-0 ST-000036-015		Dranesville	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: PM CPTED: Luo, Caijun					<u>Project Description</u> Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings					<u>Monthly Remarks</u> <b>TPP ID#186.</b> Intermediate design distributed for review 7/18/22. Comments received on 11/8/22. Pre-final design is in progress. Utility designation received 4/20/22. Test holes on water and fiber optic lines received 9/20/22.										
Design																							
Old Mount Vernon Rd. Walkway - Mt. Vernon Hwy. - Westgate Dr.		04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19	On Hold <input type="checkbox"/>
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-016-0 ST-000036-016		Mount Vernon	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: McCorkle, Lisa PM CPTED:					<u>Project Description</u> Construct 5-foot sidewalk along west side of Old Mount Vernon Road					<u>Monthly Remarks</u> <b>TPP ID#191.</b> VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Awaiting permit release. Nutrient transfer agreement executed by VDOT 1/22/21.										
Post-Construction																							
Telegraph Road Walkway Ph II - Pike to Wilton		06/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-017-0 ST-000036-017		Lee	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: PM LAD: PM UDCCD: PM CPTED: Abifadel, Gibran					<u>Project Description</u> Construct approximately 2,200 LF of walkway to fill in missing links, including crosswalks and curb ramps					<u>Monthly Remarks</u> <b>TPP ID#180.02.</b> Meeting with CPTED to discuss advance preliminary design analysis recommendations and next steps held on 3/31/22. Preliminary design analysis completed. Project to include concrete sidewalk along the off-road alignment crossing Pike Branch. Project briefing with Supervisor Lusk held on 6/1/22. A field walk with Supervisor Lusk and staff held on 8/4/22. Additional materials provided to Supervisor Lusk staff on 9/20/22 for final scope decision.										
Design																							

Nov 2022

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						

Burke VRE Connector Ph IV		02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	03/22
---------------------------	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

County-Maintained Bike/Trail Imp - 2014  
 304/300-C30050  
 ST-000037-003-0  
 ST-000037-003

Braddock  
 \$2,522,841  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Pugh, Richard  
 PM LAD: Baker, Lisa  
 PM UDCCD: Bhinge, Deepak  
 PM CPTED: Wynands, Nicole

Project Description  
 Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows

Monthly Remarks  
**TPP ID#346.** Construction substantially complete 3/7/22. Ribbon cutting ceremony held 3/20/22. Nutrient credit transfer is not required for this project. Schedule adjusted due to delay in delivery and installation of handrail. VDOT permit released 5/18/22. LDS bond release in progress.

Post-Construction