





































































Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates					Land Acquisition Dates			Construction Dates			On Hold	
				Project Managers	FUT (\$)	Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open		Construction Award
Approved Completion	Current															
<b>Fund 304</b>	Mason	PM TDD: Marsh, Dennis PM PDD: NA, Not Applicabl PM LAD: Barnes, Dianne PM CMDE: Lim, Vannak PM CMDS: NA, Not Applicabl	\$230,000 \$0	NA	07/10	08/11	05/12	12/10	NA	04/12	06/12	06/12	06/12	06/12	09/12	<input type="checkbox"/>
<b>4YP201</b> <b>PB053</b> P&I - Bond Funded - Rt. 7 Walkway - First Christian Church of Falls Church Rt. 7 Walkway - First Christian Church of Falls Church		<b>Project Description</b> Pedestrian improvement on the west side of Leesburg Pike in front of the First Christian Church of Falls Church. Project is approx. 1600 LF														
<b>Fund 304</b>	Mason	PM TDD: Marsh, Dennis PM PDD: NA, Not Applicabl PM LAD: Buckley, Beth PM CMDE: TBD, To be Deter PM CMDS: McCorkle, Lisa	\$250,000 \$0		03/11	12/12	11/12	03/12	NA	10/12	02/13	03/13	04/13	07/13	07/13	<input type="checkbox"/>
<b>4YP201</b> <b>PB054</b> P&I - Bond Funded - RT. 7 Walkway - Seminary Ramp Streetscape Phase II RT. 7 Walkway - Seminary Ramp Streetscape Phase II		<b>Project Description</b> Streetscape project on the south side of the ramp from Columbia Pike to Seminary Road. This project will be 5' brick walkway approximately 450 LF. Project was														
<b>Fund 304</b>	Mason	PM TDD: Moreland, Ken PM PDD: NA, Not Applicabl PM LAD: NA, Not Applicabl PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$16,000 \$0	NA	04/12	06/12	05/12	NA	NA	NA	07/12	07/12	07/12	09/12	09/12	<input type="checkbox"/>
<b>4YP202</b> <b>0</b> Bus Stop Inventory S&I - 03285 Edsall Rd EB @ Edsall Ridge PI NB 03285 Edsall Rd EB @ Edsall Ridge PI NB		<b>Project Description</b> Loading Pad														

Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates					Land Acquisition Dates			Construction Dates				On Hold
				Project Managers	FUT (\$)	Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	
SubProject #	Project Name	Sub Project Name	Approved Completion					Current								
<b>Fund 304</b>	Mason	PM TDD: Marsh, Dennis PM PDD: NA, Not Applicabl PM LAD: NA, Not Applicabl PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$16,000 \$0	NA	04/12	06/12	06/12	NA	NA	NA	08/12	08/12	08/12	10/12	10/12	<input type="checkbox"/>
<b>4YP2020</b>		<b>Project Description</b>														
Bus Stop Inventory S&I - 03296 Edsall Rd WB @ Independence CI NB		Loading Pad														
03296 Edsall Rd WB @ Independence CI NB																
<b>Fund 304</b>	Sully	PM TDD: Moreland, Ken PM PDD: NA, Not Applicabl PM LAD: NA, Not Applicabl PM CMDE: NA, Not Applicabl PM CMDS: NA, Not Applicabl	\$16,000 \$0	NA	04/12	04/12	09/11	NA	NA	NA	10/11	10/11	10/11	06/12	03/12	<input type="checkbox"/>
<b>4YP2020</b>		<b>Project Description</b>														
Bus Stop Inventory S&I - 03471 Backlick Rd NB @ Backlick Ct EB		Loading Pad														
03471 Backlick Rd NB @ Backlick Ct EB																
<b>Fund 304</b>	Mason	PM TDD: Marsh, Dennis PM PDD: NA, Not Applicabl PM LAD: NA, Not Applicabl PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$16,000 \$0	NA	04/12	06/12	06/12	NA	NA	NA	08/12	08/12	08/12	09/12	10/12	<input type="checkbox"/>
<b>4YP2020</b>		<b>Project Description</b>														
Bus Stop Inventory S&I - 03283 Edsall Rd EB @ Independence CI SB		Loading Pad														
03283 Edsall Rd EB @ Independence CI SB																

Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Project Managers	FUT (\$)	Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open		Construction Award
SubProject #	Project Name	Sub Project Name	Approved Completion					Current								
<b>Fund 304</b>	Lee	PM TDD: Moreland, Ken PM PDD: NA, Not Applicabl PM LAD: NA, Not Applicabl PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$16,000 \$0	NA	05/12	07/12	07/12	NA	NA	NA	09/12	09/12	09/12	11/12	11/12	<input type="checkbox"/>
<b>4YP2020</b>																
Bus Stop Inventory S&I - 03243 South Van Dorn St NB @ Oakwood Rd EB		<b>Project Description</b>	Loading Pad													
03243 South Van Dorn St NB @ Oakwood Rd EB		<b>Monthly Remarks</b>	Intermediate design is in progress.													
<b>Fund 304</b>	Lee	PM TDD: Moreland, Ken PM PDD: NA, Not Applicabl PM LAD: NA, Not Applicabl PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$16,000 \$0	NA	05/12	07/12	07/12	NA	NA	NA	09/12	09/12	09/12	11/12	11/12	<input type="checkbox"/>
<b>4YP2020</b>																
Bus Stop Inventory S&I - 03256 South Van Dorn St SB @ Chrysanthemum		<b>Project Description</b>	Loading Pad													
03256 South Van Dorn St SB @ Chrysanthemum		<b>Monthly Remarks</b>	Intermediate design is in progress.													
<b>Fund 304</b>	Lee	PM TDD: Moreland, Ken PM PDD: NA, Not Applicabl PM LAD: NA, Not Applicabl PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$16,000 \$0	NA	05/12	07/12	07/12	NA	NA	NA	09/12	09/12	09/12	11/12	11/12	<input type="checkbox"/>
<b>4YP2020</b>																
Bus Stop Inventory S&I - 03224 Frontier Dr SB @ Spring Mall Rd WB		<b>Project Description</b>	Loading Pad													
03224 Frontier Dr SB @ Spring Mall Rd WB		<b>Monthly Remarks</b>	Intermediate design is in progress.													

Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates					Land Acquisition Dates			Construction Dates				On Hold
				Project Managers	FUT (\$)	Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	
SubProject #	Project Name	Sub Project Name	Approved Completion					Current								
<b>Fund 304</b>	Lee	PM TDD: Moreland, Ken PM PDD: NA, Not Applicabl PM LAD: NA, Not Applicabl PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$16,000 \$0	NA	06/12	08/12	08/12	NA	NA	NA	10/12	10/12	10/12	12/12	12/12	<input type="checkbox"/>
<b>4YP2020</b>																
Bus Stop Inventory S&I - 06041 FrontierDr NB@ Franc Springfld PW WB  06041 FrontierDr NB@ Franc Springfld PW WB		<b>Project Description</b> Loading Pad														<b>Monthly Remarks</b> Intermediate design is in progress.
<b>Fund 304</b>	Sully	PM TDD: Moreland, Ken PM PDD: NA, Not Applicabl PM LAD: NA, Not Applicabl PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$25,000 \$0	NA	06/12	08/12	08/12	NA	NA	NA	10/12	10/12	10/12	12/12	12/12	<input type="checkbox"/>
<b>4YP2020</b>																
Bus Stop Inventory S&I - 05530 Fairfax Co Prkwy NB @ Tuckaway Dr WB  05530 Fairfax Co Prkwy NB @ Tuckaway Dr WB		<b>Project Description</b> Loading pad with 75' of sidewalk														<b>Monthly Remarks</b> Intermediate design is in progress.
<b>Fund 304</b>	Sully	PM TDD: Moreland, Ken PM PDD: NA, Not Applicabl PM LAD: NA, Not Applicabl PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$25,000 \$0	NA	06/12	08/12	08/12	NA	NA	NA	10/12	10/12	10/12	12/12	12/12	<input type="checkbox"/>
<b>4YP2020</b>																
Bus Stop Inventory S&I - 05523 Fairfax Co PW SB @ Tuckaway Dr WB  05523 Fairfax Co PW SB @ Tuckaway Dr WB		<b>Project Description</b> Loading Pad with 65' of concrete sidewalk														<b>Monthly Remarks</b> Intermediate design is in progress.

Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #	Project Managers	FUT (\$)	Approved Completion			Current	Approved Completion								Estimated Completion	
Project Name	Sub Project Name	Project Managers	FUT (\$)	Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion	Estimated Completion	On Hold
<b>Fund 304</b>	Sully	PM TDD: Moreland, Ken PM PDD: NA, Not Applicabl PM LAD: NA, Not Applicabl PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$16,000 \$0	NA	07/12	09/12	09/12	NA	NA	NA	11/12	11/12	11/12	01/13	01/13	<input type="checkbox"/>
<b>4YP2020</b>																
Bus Stop Inventory S&I - 04630 Centreville Rd SB @ Armfld FM Dr WB  04630 Centreville Rd SB @ Armfld FM Dr WB		<b>Project Description</b>	Loading Pad	<b>Monthly Remarks</b> Intermediate design is in progress.												
<b>Fund 304</b>	Sully	PM TDD: Moreland, Ken PM PDD: NA, Not Applicabl PM LAD: NA, Not Applicabl PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$16,000 \$0	NA	07/12	09/12	09/12	NA	NA	NA	11/12	11/12	11/12	01/13	01/13	<input type="checkbox"/>
<b>4YP2020</b>																
Bus Stop Inventory S&I - 05565 Centreville Rd SB @ Cntrville Dr EB  05565 Centreville Rd SB @ Cntrville Dr EB		<b>Project Description</b>	Loading Pad	<b>Monthly Remarks</b> Intermediate design is in progress.												
<b>Fund 304</b>	Sully	PM TDD: Moreland, Ken PM PDD: NA, Not Applicabl PM LAD: NA, Not Applicabl PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$16,000 \$0	NA	07/12	09/12	09/12	NA	NA	NA	11/12	11/12	11/12	01/13	01/13	<input type="checkbox"/>
<b>4YP2020</b>																
Bus Stop Inventory S&I - 06116 Centreville Rd SB @ Metro Tech Dr WB  06116 Centreville Rd SB @ Metro Tech Dr WB		<b>Project Description</b>	Loading Pad	<b>Monthly Remarks</b> Intermediate design is in progress.												

Transportation Design Division  
Summary Status Report  
Feb 2012

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates					On Hold	
				Preliminary	Intermediate	Final Approved Completion Current		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion	Estimated Completion		
<b>Fund 304</b> <b>4YP202</b> <b>01044</b> Bus Stop Inventory S&I - Richmond Highway SB @ Cherwek Drive WB  Richmond Highway SB @ Cherwek Drive WB	Mount Vernon	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$50,000 \$0	NA	03/11	07/11	06/12	NA	NA	NA	07/12	08/12	09/12	02/12	11/12	<input type="checkbox"/>	
<b>Project Description</b>		Loading pad and walkway		<b>Monthly Remarks</b>													
													Group 15: Consultant is revising plans per comments from advanced final plans. This site is combined with site 4YP202/01050.				
<b>Fund 304</b> <b>4YP202</b> <b>01050</b> Bus Stop Inventory S&I - Richmond Highway NB @ Cherwek Drive EB  Richmond Highway NB @ Cherwek Drive EB	Mount Vernon	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$50,000 \$0	NA	03/11	07/11	06/12	11/11	NA	02/12	07/12	08/12	09/12	02/12	11/12	<input type="checkbox"/>	
<b>Project Description</b>		Loading pad and walkway		<b>Monthly Remarks</b>													
													Group 15: Consultant is revising plans per comments from advanced final plans. Land acquisition complete 2/28/12. This site is combined with site 4YP202/01044.				
<b>Fund 304</b> <b>4YP202</b> <b>01052</b> Bus Stop Inventory S&I - Richmond Highway NB @ Pohick Road EB  Richmond Highway NB @ Pohick Road EB	Mount Vernon	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: TBD, To be Deter PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$24,000 \$0	NA	02/12	08/12	08/12	04/12	NA	07/12	09/12	09/12	09/12	11/12	11/12	<input type="checkbox"/>	
<b>Project Description</b>		Bus Shelter and loading pad		<b>Monthly Remarks</b>													
													Group 15: Intermediate design plans received 2/22/12. Utility designations being requested.				

Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold				
				Preliminary	Intermediate	Final	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion			
SubProject #		Project Managers	FUT (\$)			Approved Completion													
<b>Fund 304</b>	Mount Vernon	PM TDD: Madhusudhan, G PM PDD: NA, Not Applicabl PM LAD: Lowe, Felicia PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$25,000 \$0		10/11	10/11	03/12	TBD	TBD		05/12	05/12	05/12	01/12	08/12	<input type="checkbox"/>			
<b>4YP202</b> <b>01184-A</b>																			
Bus Stop Inventory S&I - EB Fort Hunt Rd & Shenandoah Rd				<b>Project Description</b>	<b>Monthly Remarks</b>														
EB Fort Hunt Rd & Shenandoah Rd				Bus shelter, loading pad and sidewalk	Group 17: Pre-final design is in progress. Plans are being revised to make them ADA compliant. Draft construction package sent to CMD 2/3/12. Submitted to VDOT under the Countywide permit 2/13/12.														
<b>Fund 304</b>	Springfield	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: NA, Not Applicabl PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$20,400 \$0		04/10			TBD	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
<b>4YP202</b> <b>01376</b>																			06/11
Bus Stop Inventory S&I - BURKE RD WB @ OLD BURKE LAKE RD NB				<b>Project Description</b>	<b>Monthly Remarks</b>														
BURKE RD WB @ OLD BURKE LAKE RD NB				Loading pad, Sidewalk and culvert.	Group 11: Project is on hold due to VDOT requiring additional drainage computations.														
<b>Fund 304</b>	Springfield	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: Haley, Erin PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$18,000 \$0		06/10	03/10	09/11	04/11		NA	07/11	10/11	10/11	10/11	06/10	02/12		<input type="checkbox"/>	
<b>4YP202</b> <b>01468</b>																			
Bus Stop Inventory S&I - Field Master Dr SB @ Park Forest Dr EB				<b>Project Description</b>	<b>Monthly Remarks</b>														
Field Master Dr SB @ Park Forest Dr EB				Loading pad, update walkway and sidewalk.	Group 11: CMD authorized 9/29/11.														

Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates					Land Acquisition Dates			Construction Dates				On Hold
				Project Managers	FUT (\$)	Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	
Approved Completion	Current															
<b>Fund 304</b>	Braddock	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: TBD, To be Deter PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$16,600 \$0	NA	10/11	04/11	02/12	TBD	TBD	TBD	03/12	03/12	03/12	07/11	05/12	<input checked="" type="checkbox"/>
<b>4YP202</b> <b>01613</b> Bus Stop Inventory S&I - BURKE CENTER PARKWAY EB @ OX RD NB				<b>Project Description</b> Loading pad and walkway	<b>Monthly Remarks</b> Group 15: Intermediate design is in progress. Project on hold. Coordinating scope with Transit Services.											
BURKE CENTER PARKWAY EB @ OX RD NB																
<b>Fund 304</b>	Mount Vernon	PM TDD: Madhusudhan, G PM PDD: Madhusudhan, G PM LAD: Lowe, Felicia PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$16,600 \$0		08/11	08/11	09/11	TBD	TBD	TBD	09/11	09/11	09/11	12/11	02/12	<input type="checkbox"/>
<b>4YP202</b> <b>01731</b> Bus Stop Safety A&I - ALBAN RD EB @ ENTRANCE TO ALBAN BUSINESS				<b>Project Description</b> Loading pad and sidewalk	<b>Monthly Remarks</b> Group 17: CMD authorized 9/20/11. Construction is substantially complete 2/7/12.											
ALBAN RD EB @ ENTRANCE TO ALBAN BUSINESS																
<b>Fund 304</b>	Mount Vernon	PM TDD: Madhusudhan, G PM PDD: Madhusudhan, G PM LAD: NA, Not Applicabl PM CMDE: NA, Not Applicabl PM CMDS: NA, Not Applicabl	\$16,600 \$0		08/11	08/11	09/11	TBD	TBD	TBD	09/11	09/11	09/11	11/11	12/11	<input type="checkbox"/>
<b>4YP202</b> <b>01732</b> Bus Stop Safety A&I - ALBAN RD EB @ ALBAN STATION BLVD SB				<b>Project Description</b> Loading pad and sidewalk	<b>Monthly Remarks</b> Group 17: CMD authorized 9/20/11. Construction is substantially complete 2/7/12.											
ALBAN RD EB @ ALBAN STATION BLVD SB																

Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates					Land Acquisition Dates			Construction Dates				On Hold
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion	Estimated Completion	
SubProject #	Project Managers	FUT (\$)	Approved Completion			Current	Approved Completion									Current
<b>Fund 304</b>	Hunter Mill	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: Maggard, Lisa PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$16,600 \$0	NA	11/10	09/11	02/12	10/11	NA	01/12	03/12	03/12	03/12	12/11	05/12	<input type="checkbox"/>
<b>4YP202</b> <b>01862</b> Bus Stop Inventory S&I - Glade Drive NB @ Millreace Lane WB  Glade Drive NB @ Millreace Lane WB			<b>Project Description</b> Loading pad													
																<b>Monthly Remarks</b> Group 15: Pre-final design in progress. Letter of permission signed 12/5/11. Construction package is being prepared. Submitted to VDOT under the Countywide permit 2/16/12.
<b>Fund 304</b>	Hunter Mill	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS: McEntire, Vickie	\$29,000 \$0	NA	07/08	03/09	05/12	01/09	NA	05/09	07/12	07/12	07/12	06/09	09/12	<input type="checkbox"/>
<b>4YP202</b> <b>01904</b> Bus Stop Inventory S&I - SB Colts Neck Road & Hunter Square Court  SB Colts Neck Road & Hunter Square Court			<b>Project Description</b> Loading pad, sidewalk, and pedestrian ramp													
																<b>Monthly Remarks</b> Group 3: Final design is in progress. Coordination with Reston DRB is ongoing.
<b>Fund 304</b>	Hunter Mill	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$19,900 \$0	NA	07/08	06/09	04/12	06/09	NA	02/10	06/12	06/12	06/12	09/09	08/12	<input type="checkbox"/>
<b>4YP202</b> <b>01906</b> Bus Stop Inventory S&I - NB Reston Parkway & S Lakes Dr  NB Reston Parkway & S Lakes Dr			<b>Project Description</b> Loading pad and curb and gutter extension													
																<b>Monthly Remarks</b> Group 4: Final design is in progress. Coordination with Reston DRB is ongoing.



Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion	
SubProject #		Project Managers	FUT (\$)			Approved Completion	Current								
Project Name															
Sub Project Name															

<b>Fund 304</b>	Mason	PM TDD: Madhusudhan, G PM PDD: NA, Not Applicabl PM LAD: NA, Not Applicabl PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$16,600 \$0	NA	01/10	06/10	02/12	NA	NA	NA	04/12	04/12	04/12	09/10	07/12	<input type="checkbox"/>
<b>4YP202</b> <b>02227</b>																
Bus Stop Inventory S&I - Columbia Pike WB @ Lincolnia Rd NB				<b>Project Description</b>	<b>Monthly Remarks</b>											
				Loading pad	Group 12: Final design is in progress. Final construction package sent to CMD 12/5/11. Submitted to VDOT under the Countywide permit 2/29/12.											
Columbia Pike WB @ Lincolnia Rd NB																

<b>Fund 304</b>	Mason	PM TDD: NA, Not Applicabl PM PDD: Schmidt, Natasha PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$14,600 \$0			08/09	03/10	04/10		10/10	02/12	02/12	02/12	12/09	04/12	<input type="checkbox"/>
<b>4YP202</b> <b>02229</b>																
Bus Stop Inventory S&I - Columbia Pike WB @ Downing St SB				<b>Project Description</b>	<b>Monthly Remarks</b>											
				Loading pad & Crosswalk	Group 10A: Addressing additional comments received from VDOT on 12/16/11.											
Columbia Pike WB @ Downing St SB																

<b>Fund 304</b>	Mason	PM TDD: Madhusudhan, G PM PDD: NA, Not Applicabl PM LAD: TBD, To be Deter PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$16,600 \$0	NA	08/11	10/11	02/12	TBD	TBD	TBD	04/12	04/12	04/12	01/12	07/12	<input type="checkbox"/>
<b>4YP202</b> <b>02290</b>																
Bus Stop Safety A&I - ANNANDALE RD EB @ HOCKETT ST SB				<b>Project Description</b>	<b>Monthly Remarks</b>											
				Loading pad	Group 16: Final design is complete. Final construction package being prepared. Submitted to VDOT under the Countywide permit 2/13/12.											
ANNANDALE RD EB @ HOCKETT ST SB																

Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates					Land Acquisition Dates			Construction Dates				On Hold	
				Project Managers	FUT (\$)	Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award		Approved Completion
SubProject #	Project Name	Sub Project Name	Approved Completion					Current	Approved Completion							Estimated Completion	
<b>Fund 304</b>	Mason	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: Finnell, Richard PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$18,500 \$0	NA	03/09	09/10	TBD	03/10	NA	07/10	TBD	TBD	TBD	TBD	TBD	01/12	<input checked="" type="checkbox"/>
<b>4YP202</b> <b>02292</b>																	
Bus Stop Inventory S&I - ANNANDALE RD EB @ HOCKETT ST SB ANNANDALE RD EB @ HOCKETT ST SB		<b>Project Description</b> Concrete loading pad, curb cut ramp, and sidewalk connection	<b>Monthly Remarks</b> Group 7: VDOT comments received 3/9/11. Preparing construction package. Responding to VDOT comments from traffic engineering. This project is combined with site 4YP202/02329. Additional Transit Ridership studies requested by VDOT. On hold per Transit Services Division.														
<b>Fund 304</b>	Mason	PM TDD: Madhusudhan, G PM PDD: NA, Not Applicabl PM LAD: TBD, To be Deter PM CMDE: NA, Not Applicabl PM CMDS: Farsad, Nahid	\$25,000 \$0	NA	08/11	10/11	02/12	TBD	TBD	TBD	04/12	04/12	04/12	01/12	07/12		<input type="checkbox"/>
<b>4YP202</b> <b>02309</b>																	
Bus Stop Safety A&I - ARLINGTON BLVD EB AT ASPEN LANE NB ARLINGTON BLVD EB AT ASPEN LANE NB		<b>Project Description</b> Bus shelter and loading pad.	<b>Monthly Remarks</b> Group 16: Final design is complete. Final construction package being prepared. Submitted to VDOT under the Countywide permit 2/16/12.														
<b>Fund 304</b>	Providence	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: Finnell, Richard PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$18,700 \$0	NA	03/09	09/10	TBD	03/10	NA	07/10	TBD	TBD	TBD	TBD	TBD		<input checked="" type="checkbox"/>
<b>4YP202</b> <b>02329</b>																	
Bus Stop Inventory S&I - ANNANDALE RD WB @ HOCKETT ST SB ANNANDALE RD WB @ HOCKETT ST SB		<b>Project Description</b> Concrete loading pad, curb cut ramp, and painted crosswalk	<b>Monthly Remarks</b> Group 7: VDOT comments received 3/9/11. Preparing construction package. Responding to VDOT comments from Traffic Engineering. This project is combined with site 4YP202/02292. Additional Transit Ridership studies requested by VDOT. On hold per Transit Services Division.														

Transportation Design Division  
Summary Status Report  
Feb 2012

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold			
				Preliminary	Intermediate	Final Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion		
<b>Fund 304</b> <b>4YP202</b> <b>02330</b> Bus Stop Inventory S&I - ANNANDALE RD WB @ SHEFFIELD CT SB ANNANDALE RD WB @ SHEFFIELD CT SB	Providence	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: Haley, Erin PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$19,000 \$0	NA	04/09	09/09	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	08/10	<input checked="" type="checkbox"/>	
		<b>Project Description</b>					<b>Monthly Remarks</b>											
		Concrete loading pad, curb cut ramp, and sidewalk connection			Group 7: On hold pending location of bus stop with Transit Services.													
<b>Fund 304</b> <b>4YP202</b> <b>02331</b> Bus Stop Inventory S&I - ANNANDALE RD WB @ STATECREST DR SB ANNANDALE RD WB @ STATECREST DR SB	Providence	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: NA, Not Applicabl PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$23,600 \$0	NA	TBD	TBD	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	10/10	<input checked="" type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>													
		Concrete loading pad and sidewalk connection			Group 7: On hold pending location of bus stop with Transit Services.													
<b>Fund 304</b> <b>4YP202</b> <b>02390</b> Bus Stop Safety A&I - ARLINGTON BLVD EB AT COVINGTON ST SB ARLINGTON BLVD EB AT COVINGTON ST SB	Providence	PM TDD: Madhusudhan, G PM PDD: NA, Not Applicabl PM LAD: TBD, To be Deter PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$25,000 \$0	NA	08/11	10/11	12/11	TBD	TBD	TBD	01/12	01/12	01/12	01/12	05/12		<input type="checkbox"/>	
		<b>Project Description</b>			<b>Monthly Remarks</b>													
		Bus shelter and loading pad			Group 16: Pre-final design is in progress. Design plan is being revised to make it ADA compliant. Draft construction package submitted to CMD 12/30/11.													

Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)			Approved Completion	Current									
Project Name																
Sub Project Name																
<b>Fund 304</b>	Mason	PM TDD: Madhusudhan, G PM PDD: NA, Not Applicabl	\$25,000 \$0	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	12/11 <input checked="" type="checkbox"/>
<b>4YP202</b> <b>02402</b>		PM LAD: TBD, To be Deter PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	<b>Project Description</b> Loading pad													
Bus Stop Safety A&I - ARLINGTON BLVD EB AT GRAHAM ROAD NB						<b>Monthly Remarks</b> Group 16: Survey notification letters were mailed out to affected property owners on 3/22/11. Survey on hold till VDOT's work is completed.										
ARLINGTON BLVD EB AT GRAHAM ROAD NB																
<b>Fund 304</b>	Mason	PM TDD: Madhusudhan, G PM PDD: NA, Not Applicabl	\$16,600 \$0	NA	06/11	10/11	02/12	TBD	TBD	TBD	04/12	04/12	04/12	01/12	07/12	<input type="checkbox"/>
<b>4YP202</b> <b>02404</b>		PM LAD: TBD, To be Deter PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	<b>Project Description</b> Loading pad													
Bus Stop Safety A&I - ARLINGTON BLVD EB AT MARSHALL STREET SB						<b>Monthly Remarks</b> Group 16: Final design is complete. Final construction package being prepared. Submitted to VDOT under the Countywide permit 2/13/12.										
ARLINGTON BLVD EB AT MARSHALL STREET SB																
<b>Fund 304</b>	Mason	PM TDD: Madhusudhan, G PM PDD: NA, Not Applicabl	\$16,600 \$0	NA	08/11	10/11	09/11	TBD	TBD	TBD	10/11	10/11	10/11	01/12	02/12	<input type="checkbox"/>
<b>4YP202</b> <b>02405</b>		PM LAD: TBD, To be Deter PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	<b>Project Description</b> Loading Pad, Sidewalk, and Curb Ramp													
Bus Stop Inventory S&I - ARLINGTON BLVD EB AT GREENWAY BLVD SB						<b>Monthly Remarks</b> Group 16: Final design is complete. NTP issued 10/17/11 for construction.										
ARLINGTON BLVD EB AT GREENWAY BLVD SB																

Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates					On Hold
				Project Managers	FUT (\$)	Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	
SubProject #	Project Name	Sub Project Name	Approved Completion					Current	Approved Completion							Estimated Completion
<b>Fund 304</b>	Providence	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: NA, Not Applicabl PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$28,700 \$0	NA	01/09	07/10	02/12	NA	NA	NA	03/12	03/12	03/12	10/10	05/12	<input type="checkbox"/>
<b>4YP202</b> <b>02421</b>	Bus Stop Inventory S&I - ARLINGTON BLVD WB @ ALLEN ST NB ARLINGTON BLVD WB @ ALLEN ST NB	<b>Project Description</b> Loading pad, improved access, pedestrian ramp from frontage road, and drainage improvements														
																<b>Monthly Remarks</b> Group 4: Construction authorized 2/14/12.
<b>Fund 304</b>	Mason	PM TDD: Madhusudhan, G PM PDD: NA, Not Applicabl PM LAD: TBD, To be Deter PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$16,600 \$0	NA	08/11	10/11	02/12	TBD	TBD	TBD	03/12	03/12	03/12	01/12	05/12	<input type="checkbox"/>
<b>4YP202</b> <b>02464</b>	Bus Stop Safety A&I - Hummer Road SB at Marshall Drive WB Hummer Road SB at Marshall Drive WB	<b>Project Description</b> Loading Pad														
																<b>Monthly Remarks</b> Group 16: Final design is complete. Draft construction package sent to CMD 2/3/12. Submitted to VDOT under the Countywide permit 2/13/12.
<b>Fund 304</b>	Lee	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: Preston, Clinton PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$16,600 \$0	NA	08/10	03/11	TBD	07/11	NA	01/12	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
<b>4YP202</b> <b>03067</b>	Bus Stop Inventory S&I - Commerce Drive NB @ Monticello Boulevard WB Commerce Drive NB @ Monticello Boulevard WB	<b>Project Description</b> Loading pad with a bench.														
																<b>Monthly Remarks</b> Group 15: Pre-final design is in progress. Project on hold due to home owner unwilling to sign easement.

Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold			
				Project Managers	FUT (\$)	Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open		Construction Award	Approved Completion	Estimated Completion
Approved Completion	Current	Approved Completion	Estimated Completion					Approved Completion	Estimated Completion									
<b>Fund 304</b> <b>4YP202</b> <b>03083</b> Bus Stop Inventory S&I - WB Old Keene Mill Rd and Carrleigh Pkwy  WB Old Keene Mill Rd and Carrleigh Pkwy	Springfield	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$42,500 \$0	NA	06/08	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	06/11
<b>Fund 304</b> <b>4YP202</b> <b>03091</b> Bus Stop Inventory S&I - Old Keene Mill Rd WB @ Keene Dr NB  Old Keene Mill Rd WB @ Keene Dr NB	Springfield	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: Barnes, Dianne PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$20,400 \$0	NA	06/10	03/10	11/11	04/11	NA	10/11	12/11	12/11	12/11	06/10	02/12		<input type="checkbox"/>	
<b>Fund 304</b> <b>4YP202</b> <b>03128</b> Bus Stop Inventory S&I - EB Old Keene Mill Rd and Carrleigh Pkwy  EB Old Keene Mill Rd and Carrleigh Pkwy	Springfield	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: TBD, To be Deter PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$42,500 \$0	NA	06/08	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	06/11

Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)			Approved Completion										
<b>Fund 304</b>	Springfield	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: Johnson, Vicki PM CMDE: Farsad, Nahid PM CMDS: McEntire, Vickie	\$33,000 \$0	NA	07/08	07/09	03/12	12/10	NA	02/12	04/12	04/12	04/12	10/09	06/12	<input type="checkbox"/>
<b>4YP202</b> <b>03131</b> Bus Stop Inventory S&I - EB Old Keene Mill Road and Jansen Drive  EB Old Keene Mill Road and Jansen Drive				<b>Project Description</b> Loading pad, sidewalk, curb and gutter, and 2 pedestrian ramps.												<b>Monthly Remarks</b> Group 3: Final design is in progress. Land acquisition completion memo received 2/8/12. Submitted to VDOT under the Countywide permit 2/16/12.
<b>Fund 304</b>	Lee	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: Johnson, Vicki PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$25,000 \$0	NA	08/10	09/11	02/12	03/11	TBD	11/11	03/12	03/12	03/12	01/12	05/12	<input type="checkbox"/>
<b>4YP202</b> <b>03180</b> Bus Stop Inventory S&I - Franconia Road EB @ Gum Street NB  Franconia Road EB @ Gum Street NB				<b>Project Description</b> Bus shelter and loading pad												<b>Monthly Remarks</b> Group 15: Final design is in progress. County Building Permit received 2/22/12. Land acquisition completion memo received 11/4/11. Construction package is being prepared. Submitted to VDOT under the Countywide permit 2/16/12.
<b>Fund 304</b>	Lee	PM TDD: Moreland, Ken PM PDD: NA, Not Applicabl PM LAD: Johnson, Vicki PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$32,000 \$0	NA	03/12	03/12	04/12	12/11	NA	TBD	05/12	05/12	05/12	05/12	06/12	<input type="checkbox"/>
<b>4YP202</b> <b>03189</b> Bus Stop Inventory S&I - 03189 Franconia Rd EB @ Sable Dr  03189 Franconia Rd EB @ Sable Dr				<b>Project Description</b> Bus Shelter, Loading Pad, Sidewalk, Ramp												<b>Monthly Remarks</b> Intermediate design is in progress. Plans are being revised. Awaiting utility designations. Obtaining letter of permission from FCPS.

Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #	Project Managers	FUT (\$)	Approved Completion			Current	Project Plats								Utility Plats	
<b>Fund 304</b> <b>4YP202</b> <b>03265</b> Bus Stop Inventory S&I - Edsall Road EB @ Mitchell Street SB  Edsall Road EB @ Mitchell Street SB	Mason	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: Kresge, Carol PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$86,500	NA	04/09	12/09	06/12	09/11	NA	05/12	07/12	07/12	07/12	04/10	09/12	<input type="checkbox"/>
<b>Project Description</b>		Bus shelter, sidewalk, 4 pedestrian ramps, 2 crosswalks, pedestrian signals, and drainage culvert														
<b>Monthly Remarks</b>		Group 3: Final design is in progress. Land acquisition NTP issued 9/8/11.														
<b>Fund 304</b> <b>4YP202</b> <b>03447</b> Bus Stop Inventory S&I - BACKLICK RD SB @ JAYHAWK ST WB  BACKLICK RD SB @ JAYHAWK ST WB	Mason	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: Haley, Erin PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$25,000 \$0	NA	09/10	09/11	01/12	03/11	TBD	10/11	02/12	02/12	02/12	01/12	04/12	<input type="checkbox"/>
<b>Project Description</b>		Bus shelter and loading pad														
<b>Monthly Remarks</b>		Group 15: Final design is in progress. Construction package has been prepared. Submitted to VDOT under the Countywide permit 2/16/12.														
<b>Fund 304</b> <b>4YP202</b> <b>03558</b> Bus Stop Inventory S&I - Spring Mall Road WB @ Junction Boulevard SB  Spring Mall Road WB @ Junction Boulevard SB	Lee	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: Haley, Erin PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$25,000 \$0	NA	08/10	09/11	TBD	05/11	NA	04/12	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
<b>Project Description</b>		Bus shelter and loading pad														
<b>Monthly Remarks</b>		Group 15: Final design is in progress. Land acquisition NTP issued 5/20/11. Coordination with property owner regarding upgrade of bus shelter is ongoing. Owners are requesting maintenance on existing shelters on the property as part of land acquisition process. On hold per Transit Services Division. Pending certification on easement with owner.														







Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)			Approved Completion										
Project Name																
Sub Project Name																
<b>Fund 304</b>	Hunter Mill	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: Lowe, Felicia PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$16,600 \$0	NA	12/10	03/11	09/11	NA	NA	11/11	10/11	10/11	10/11	06/11	02/12	<input type="checkbox"/>
<b>4YP202</b> <b>05069</b>																
Bus Stop Inventory S&I - Glade Drive WB @ Laurel Glade Court NB			<b>Project Description</b> Loading pad					<b>Monthly Remarks</b> Group 9: Construction substantially complete 2/9/12.								
Glade Drive WB @ Laurel Glade Court NB																
<b>Fund 304</b>	Hunter Mill	PM TDD: Madhusudhan, G PM PDD: NA, Not Applicabl PM LAD: Lowe, Felicia PM CMDE: NA, Not Applicabl PM CMDS: NA, Not Applicabl	\$16,600 \$0	NA	08/10	11/10	02/12	09/11	NA	01/12	05/12	05/12	05/12	02/11	08/12	<input type="checkbox"/>
<b>4YP202</b> <b>05089</b>																
Bus Stop Inventory S&I - Soapstone Dr SB @ Catalpa Ct EB			<b>Project Description</b> Loading pad					<b>Monthly Remarks</b> Group 13: Final design complete. Land acquisition complete. Draft construction package sent to CMD 2/3/12. Submitted to VDOT under the Countywide permit 2/13/12.								
Soapstone Dr SB @ Catalpa Ct EB																
<b>Fund 304</b>	Hunter Mill	PM TDD: Madhusudhan, G PM PDD: NA, Not Applicabl PM LAD: Johnson, Vicki PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$16,600 \$0	NA	05/10	03/11	08/11	11/10	NA	05/11	07/11	07/11	07/11	06/11	12/11	<input type="checkbox"/>
<b>4YP202</b> <b>05100</b>																
Bus Stop Inventory S&I - Soapstone Dr NB @ Lawyers Rd WB			<b>Project Description</b> Loading pad					<b>Monthly Remarks</b> Group 13: Construction substantially complete 12/12/11.								
Soapstone Dr NB @ Lawyers Rd WB																



Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates					Land Acquisition Dates			Construction Dates			On Hold	
				Project Managers	FUT (\$)	Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open		Construction Award
Approved Completion	Current															
<b>Fund 304</b>	Hunter Mill	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl	\$16,900 \$0	NA	NA	06/09	04/12	08/08	NA	09/09	06/12	06/12	06/12	09/09	08/12	<input type="checkbox"/>
<b>4YP202</b> <b>05168</b>		PM LAD: Finnell, Richard PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	<b>Project Description</b> Loading pad and curb ramp													
						<b>Monthly Remarks</b> Group 2: Final design is in progress. Coordination with Reston DRB is ongoing.										
		EB South Lakes Dr & Chestnut Burr Ct														
<b>Fund 304</b>	Hunter Mill	PM TDD: Madhusudhan, G PM PDD: NA, Not Applicabl	\$16,600 \$0	NA	08/11	10/11	09/11	TBD	TBD	TBD	10/11	10/11	10/11	01/12	02/12	<input type="checkbox"/>
<b>4YP202</b> <b>05175</b>		PM LAD: TBD, To be Deter PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	<b>Project Description</b> Loading pad													
				<b>Monthly Remarks</b> Group 16: Final design complete. NTP issued 10/17/11 for construction.												
		South Lakes Drive NB at Twin Branches Road WB														
<b>Fund 304</b>	Hunter Mill	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl	\$25,000 \$0	NA	01/11	03/11	03/12	05/11	NA	02/12	04/12	04/12	04/12	07/11	06/12	<input type="checkbox"/>
<b>4YP202</b> <b>05267</b>		PM LAD: Haley, Erin PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	<b>Project Description</b> Bus shelter and loading pad													
				<b>Monthly Remarks</b> Group 15: Pre-final design is in progress. Land acquisition NTP issued 5/20/11. Coordination with property owner regarding extent of grading before any land rights will be granted is ongoing.												
		Sunrise Valley Drive WB @ Centreville Road NB														

Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Project Managers	FUT (\$)	Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open		Construction Award	Approved Completion
Approved Completion	Current																
<b>Fund 304</b> <b>4YP202</b> <b>05534</b> Bus Stop Inventory S&I - Lawyers Rd NB @ McLearn Rd EB  Lawyers Rd NB @ McLearn Rd EB	Hunter Mill	PM TDD: NA, Not Applicabl PM PDD: Schmidt, Natasha PM LAD: NA, Not Applicabl PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$20,300 \$0			08/09	11/10	NA	NA	NA	01/12	01/12	01/12	12/09	03/12	<input type="checkbox"/>	
		<b>Project Description</b>					<b>Monthly Remarks</b>										
		Loading pad, sidewalk and upgrade an existing handicap ramp		Group 10A: Approved by VDOT Traffic Engineering on 11/23/11. Plan will be submitted to VDOT for approval of maintenance under 2012 Countywide Permit.													
<b>Fund 304</b> <b>4YP202</b> <b>05536</b> Bus Stop Inventory S&I - NB Reston Parkway & Glade Drive  NB Reston Parkway & Glade Drive	Hunter Mill	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl PM LAD: Buckley, Beth PM CMDE: NA, Not Applicabl PM CMDS: McEntire, Vickie	\$30,000 \$0		NA	07/08	05/09	04/12	01/09	NA	06/09	06/12	06/12	06/12	08/09	08/12	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Loading pad, sidewalk, and curb and gutter		Group 3: Final design is in progress. Coordination with Reston DRB is on-going.													
<b>Fund 304</b> <b>4YP202</b> <b>05540</b> Bus Stop Inventory S&I - Town Center Pkwy NB @ Cameron Glen Dr WB  Town Center Pkwy NB @ Cameron Glen Dr WB	Hunter Mill	PM TDD: Madhusudhan, G PM PDD: NA, Not Applicabl PM LAD: Kresge, Carol PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$25,000 \$0		NA	04/10	02/11	02/12	02/11	NA	11/11	05/12	05/12	05/12	05/11	08/12	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Bus Shelter with a loading pad		Group 13: Final design complete. Draft construction package sent to CMD on 12/6/11. Submitted to VDOT under the Countywide permit 2/13/12.													

Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)			Approved Completion										
<b>Fund 304</b>	Mason	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl	\$25,000 \$0		05/11	10/11	04/12	06/11	NA	03/12	05/12	05/12	05/12	01/12	07/12	<input type="checkbox"/>
<b>4YP202</b> <b>06015</b>		PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl		<b>Project Description</b>												
Bus Stop Inventory S&I - Columbia Pike WB @ John Marr Dr SB				Bus shelter and loading pad				<b>Monthly Remarks</b> Group 15: Pre-final design is in progress. Land acquisition NTP issued 6/27/11.								
Columbia Pike WB @ John Marr Dr SB																
<b>Fund 304</b>	Mason	PM TDD: Madhusudhan, G PM PDD: NA, Not Applicabl	\$25,000 \$0		09/11	10/11	09/12	02/12	TBD	08/12	10/12	10/12	10/12	01/12	01/13	<input type="checkbox"/>
<b>4YP202</b> <b>06224</b>		PM LAD: Maggard, Lisa PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl		<b>Project Description</b>												
Bus Stop Inventory S&I - Edsall Rd EB @ Center for Lifelong Learning				Bus shelter and loading pad.				<b>Monthly Remarks</b> Group 17: Pre-final design is in progress. Preliminary plats are being prepared. Plats submitted to Land Acquisition for review 1/11/12.								
Edsall Rd EB @ Center for Lifelong Learning																
<b>Fund 304</b>	Dranesville	PM TDD: Lauretti, Francesc PM PDD: NA, Not Applicabl	\$31,500 \$0	NA	11/09	07/09	02/12	12/10	NA	03/11	03/12	03/12	03/12	10/09	05/12	<input checked="" type="checkbox"/>
<b>4YP202</b> <b>06237</b>		PM LAD: Preston, Clinton PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl		<b>Project Description</b>												
Bus Stop Inventory S&I - Old Dominion Dr EB @ Kirby Rd SB				Loading pad, sidewalk, drainage inlet and pipe				<b>Monthly Remarks</b> Group 8: VDOT permit received 12/19/12. Utility coordination is in progress. On hold due to lengthy utility coordination regarding water line.								
Old Dominion Dr EB @ Kirby Rd SB																

Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #	Project Managers	FUT (\$)	Approved Completion			Current	07/10								07/10	
Project Name																
Sub Project Name																
<b>Fund 304</b>	Mason	PM TDD: Marsh, Dennis PM PDD: NA, Not Applicabl	\$500,000 \$0	09/08	04/09	12/09	09/10	07/10	07/10	02/11	03/11	04/11	05/11	10/10	10/11	<input checked="" type="checkbox"/>
<b>4YP2030</b>		PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl														11/10
Spot Improvements - Braddock Road/Backlick Road				<b>Project Description</b>			<b>Monthly Remarks</b>									
Braddock Road/Backlick Road				Install an additional left-turn lane on westbound Braddock Road to southbound Backlick Road			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Per meeting held 9/29/10 project is being reviewed in CPOD and being placed on hold. This project is being analyzed as a roundabout.									
<b>Fund 304</b>	Braddock	PM TDD: Ayodeji, Olawale PM PDD: NA, Not Applicabl	\$1,985,000 \$0		11/08	11/09	02/11	07/10		03/11	04/11	05/11	06/11	12/11	12/11	<input type="checkbox"/>
<b>4YP2050</b>		PM LAD: Buckley, Beth PM CMDE: Gharavi, Mo PM CMDS: Harper, Greg			NA				NA							
Spot Improvements - Zion Drive				<b>Project Description</b>			<b>Monthly Remarks</b>									
Zion Drive				Reconstruct horizontal curve on Zion Drive east of Windsor Hill Drive.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction substantially complete 12/14/11.									
<b>Fund 304</b>	Dranesville	PM TDD: Conley, Tim PM PDD: NA, Not Applicabl	\$750,000 \$0	01/10	01/11	07/10	10/12	04/12		10/12	11/12	12/12	01/13	12/11	07/13	<input type="checkbox"/>
<b>4YP2060</b>		PM LAD: Buckley, Beth PM CMDE: McCorkle, Lisa PM CMDS: NA, Not Applicabl							TBD							
Spot Improvements - Rte 7/Towlston Road				<b>Project Description</b>			<b>Monthly Remarks</b>									
Rte 7/Towlston Road				Add left turn lane on north bound Towlston Road to westbound Route 7.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design is in progress. Preparing pavement core and boring request.									

Transportation Design Division  
Summary Status Report  
Feb 2012

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates					On Hold
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion	Estimated Completion	
						Approved Completion	Current									
<b>Fund 304</b> <b>4YP209</b> <b>0</b> Spot Improvements - FFX Co Pkwy Rte 29 to Braddock Rd  FFX Co Pkwy Rte 29 to Braddock Rd	Springfield	PM TDD: Salahuddin, Khali PM PDD: NA, Not Applicabl PM LAD: Maggard, Lisa PM CMDE: TBD, To be Deter PM CMDS: NA, Not Applicabl	\$1,000,000	09/11	04/12	02/13	02/13	TBD	TBD	TBD	04/13	05/13	06/13	01/14	01/14	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Add SB continuous auxiliary lane from Rte 29 interchange to Braddock Rd interchange.			Intermediate design is in progress. Cost proposal from Geotech consultant has been received and is being approved. Utility designation is underway. ECS was issued a NTP 1/30/12 for geotech services. Proposal for LERP approved. NTP expected to be issued on 3/7/12.											
<b>Fund 304</b> <b>4YP210</b> <b>0</b> ROADWAY IMPROVEMENTS - Poplar Tree Road  Poplar Tree Road Improvements	Sully	PM TDD: Khorashadi, Broo PM PDD: NA, Not Applicabl PM LAD: Finnell, Richard PM CMDE: Lim, Sam PM CMDS: McEntire, Vickie	\$5,000,000 \$0	10/07	02/09	08/10	11/10	03/10	03/10	10/10	02/11	03/11	04/11	11/11	04/12	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Widening Poplar Tree Road to four lane divided section from Sully Station Drive to Braddock Ridge Drive.			<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction is 87% complete. Retaining wall construction complete. Traffic pattern is scheduled to change to 2 lanes in each direction on 3/24/12.											
<b>Fund 304</b> <b>4YP212</b> <b>0</b> ROADWAY IMPROVEMENTS - Route 29 Widening  Route 29 Widening	Braddock	PM TDD: Khorashadi, Broo PM PDD: NA, Not Applicabl PM LAD: Preston, Clinton PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$4,000,000 \$0	09/09	11/10	03/11	02/14	04/12	05/12	11/12	04/14	05/14	06/14	07/12	07/15	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Phase III: Widen northbound Route 29 to 3 lanes on from Legato Road to Shirley Gate Road.			<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Pre-final design is in progress. Environmental documentation is in process. A citizen meeting is scheduled to be held on 3/8/12. Extensive utility relocation work is expected for 10/12 - 4/14. Additional core sampling is required to establish concrete pavement edge. Schedule revision is due to the delay in citizen meeting schedule.											

Transportation Design Division  
Summary Status Report  
Feb 2012

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments		TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
					Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion	Estimated Completion				
		Project Managers		FUT (\$)	Preliminary	Intermediate									Approved Completion		Current	
<b>Fund 304</b> <b>4YP213</b> <b>0</b> Lorton Road / Route 123	Mount Vernon	PM TDD: Roberson, Jeanm PM PDD: NA, Not Applicabl PM LAD: Kresge, Carol PM CMDE: Gharavi, Mo PM CMDS: TBD, To be Deter		\$50,000,000 \$10,000,000	09/08	10/09	06/12	06/12	01/12	01/12	07/12	09/12	10/12	11/12	06/14	06/14	<input type="checkbox"/>	
		<b>Project Description</b> Widen Lorton Rd. to 4 lanes from Rte. 123/Furnace Rd. to Silverbrook Rd. and from Rte. 123/Lorton Rd. to Furnace Rd.			<b>Monthly Remarks</b> <b>Project is part of the Second Four-Year Transportation Plan</b> endorsed by the BOS on 10/15/07. Pre-final design is in progress. Field meeting to document contributing features scheduled for 3/9/12.													
<b>Fund 304</b> <b>4YP214</b> <b>0</b> Cinder Bed Road Improvements	Mount Vernon	PM TDD: Ayodeji, Olawale PM PDD: NA, Not Applicabl PM LAD: Lowe, Felicia PM CMDE: TBD, To be Deter PM CMDS: NA, Not Applicabl		\$5,000,000 \$0	06/09	08/11	08/12	08/12	03/12		10/12	10/12	11/12	12/12	11/13	01/14	<input type="checkbox"/>	
		<b>Project Description</b> Improvements to the intersection of Cinder Bed Road and Newington Road. Relocate entrance to County vehicle maintenance facility.			<b>Monthly Remarks</b> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Intermediate design plan comments received 10/27/11 and are being addressed. Street light design is in progress. Plats are being prepared.													
<b>Fund 307</b> <b>D00448</b> <b>PA02B</b> Plaza America P&I - Sunset Hills Road: Reston Center to Town Center Parkway Sunset Hills Road: Reston Center to Town Center Parkway	Hunter Mill	PM TDD: Zahirieh, Shahla PM PDD: NA, Not Applicabl PM LAD: Barnes, Dianne PM CMDE: Gharavi, Mo PM CMDS: Harper, Greg		\$251,000 \$0		NA	NA	10/10	05/12	10/10		05/12	06/12	06/12	06/12	04/11	10/12	<input type="checkbox"/>
		<b>Project Description</b> Construction of 1000 LF 8' wide asphalt trail and 100 LF 6' wide concrete walkway.			<b>Monthly Remarks</b> Funding provided by Plaza America cash proffer contribution. Coordinating with Comcast to lower section of cable. Land acquisition authorized 10/20/10 (owner has agreed to donate easement). Project will be constructed under Countywide permit.													

Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates					Land Acquisition Dates			Construction Dates				On Hold	
				Project Managers	FUT (\$)	Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award		Approved Completion
SubProject #	Project Name	Sub Project Name	Approved Completion					Current	Approved Completion							Current	
<b>Fund 307</b>	Hunter Mill	PM TDD: Zahirieh, Shahla PM PDD: NA, Not Applicabl PM LAD: Buckley, Beth PM CMDE: TBD, To be Deter PM CMDS: Harper, Greg	\$245,000	NA	NA	04/06	04/06	04/08	NA	TBD	TBD	TBD	TBD	10/09	TBD	<input checked="" type="checkbox"/>	04/09
<b>D00448</b> <b>PA050</b>	Plaza America P&I - Sunset Hills Rd Trail: Rstn Pkwy-Wiehle																
Sunset Hills Rd Trail: Rstn Pkwy-Wiehle		<b>Project Description</b> 350 LF 8' asphalt trail from Sunset Hills Road to W&OD Trail	<b>Monthly Remarks</b> Partial funding provided by Plaza America proffer contribution and funds from the Old Reston Avenue roadway improvement project. Unable to resolve issues with Dominion Virginia Power (DVP). Cost estimate is being prepared. Coordinating with District Supervisor's office and DVP for possible solutions. DVP rejected all possible solutions and this project will be terminated.														
<b>Fund 307</b>	Hunter Mill	PM TDD: Zahirieh, Shahla PM PDD: NA, Not Applicabl PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$30,000 \$0	NA	NA	10/05	10/05	TBD	TBD	TBD	TBD	TBD	TBD	10/06	TBD	<input checked="" type="checkbox"/>	01/07
<b>D00448</b> <b>PA060J</b>	Plaza America P&I - Sunset Hills Road @ Target EB Bus Stop Improvements																
Sunset Hills Road @ Target EB Bus Stop Improvements		<b>Project Description</b> Installation of a bus shelter.	<b>Monthly Remarks</b> Funding provided by Plaza America proffer contribution. Unable to obtain land rights. Proposed development may provide bus stop improvements and relocation of stop. Project on hold pending resolution.														
<b>Fund 307</b>	Mount Vernon Lee	PM TDD: Salahuddin, Khali PM PDD: NA, Not Applicabl PM LAD: Preston, Clinton PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$357,000 \$0	NA	02/10	07/11	06/12	05/12	TBD	10/12	11/12	12/12	01/13	01/12	04/13	<input type="checkbox"/>	
<b>K00447</b> <b>RS102</b>	RHPTI - Phase 4A - Intersection Design - Belford Drive and Mohawk Lane																
Intersection Design - Belford Drive and Mohawk Lane		<b>Project Description</b> Intersection improvements at express bus service stops for Belford Drive and Mohawk Lane.	<b>Monthly Remarks</b> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the BOS on 2/9/04. Final design is in progress. Awaiting agreement to be finalized with VDOT for CMAQ funding. Plats have been reviewed and are being finalized. Final plans have been developed. Right-of-way authorization package submitted to VDOT 1/11/12. A meeting with VDOT staff was held on 2/23/12 to discuss easement type and recent changes in VDOT plan format. A revised right-way-package will need to be submitted. Utilities are being investigating to determine prior rights.														

Transportation Design Division  
Summary Status Report  
Feb 2012

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
<b>Fund 307</b> <b>K00447</b> <b>RS222</b> RHPTI - Walkways Phase 4E - Route 1 NB: South of Janna Lee Avenue to Buckman Road/Mt. Vernon Highway Route 1 NB: South of Janna Lee Avenue to Buckman Road/Mt. Vernon Highway	Mount Vernon	PM TDD: Zahirieh, Shahla PM PDD: NA, Not Applicabl PM LAD: Kresge, Carol PM CMDE: TBD, To be Deter PM CMDS: NA, Not Applicabl	\$303,000 \$0	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	02/09
<b>Project Description</b> 1210 LF of 5-foot wide concrete sidewalk				<b>Monthly Remarks</b> Project is part of Four-Year Transportation Program endorsed by the BOS on 2/9/04. Drainage issues on site impacting walkway design - coordinating with DOT, SWPD, and VDOT. Project on hold until final scope regarding drainage issues resolved. 500' LF of sidewalk included as part of Project K00447/RS223.													
<b>Fund 307</b> <b>W00200</b> <b>W2020B</b> Dranesville District Walkways - Georgetown Pike Phase II Georgetown Pike Phase II	Dranesville	PM TDD: NA, Not Applicabl PM PDD: Popoola, Larry PM LAD: Kresge, Carol PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$520,000 \$0	11/09	NA	05/11	08/11	02/11	NA	10/11	04/12	04/12	04/12	08/12	10/12	<input checked="" type="checkbox"/>	10/11
<b>Project Description</b> Trail align. study & design of 1,800 LF walkway. from Utterback Store Rd to Falls Manor Ct.				<b>Monthly Remarks</b> Informational meeting regarding the use of asphalt versus stone-dust pavement material on trail in the flood plain with the District Supervisor's office and with the Great Falls Trailblazers held 9/28/10; Citizen's meeting conducted 2/16/11; Easement plats finalized. Project is on hold due to citizen's opposition to the use of asphalt pavement vs. stonedust and the installation of handrails in the area with excessive grades >5%.													
<b>Fund 307</b> <b>W00300</b> <b>W3040</b> Hunter Mill District Walkways - Wiehle Avenue Walkway Wiehle Avenue Walkway	Hunter Mill	PM TDD: Moreland, Ken PM PDD: NA, Not Applicabl PM LAD: Honnick, John PM CMDE: Gharavi, Mo PM CMDS: NA, Not Applicabl	\$480,000	NA	NA	11/09	08/11	01/02	NA	09/08	10/11	10/11	10/11	08/10	04/12	<input type="checkbox"/>	
<b>Project Description</b> 1200 LF 6-foot wide asphalt walkway with retaining walls and drainage improvements				<b>Monthly Remarks</b> Construction is 90% complete.													

Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)			Approved Completion	Current									
<b>Fund 307</b>	Mason	PM TDD: Minnix, Wesley PM PDD: NA, Not Applicabl	\$290,000 \$0	NA	08/03	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	08/03 <input checked="" type="checkbox"/>
<b>W00500</b> <b>W5050</b>		PM LAD: TBD, To be Deter PM CMDE: TBD, To be Deter PM CMDS: NA, Not Applicabl	<b>Project Description</b> 700 LF of 6-foot wide walkway													
Mason District Walkways - Old Col Pike-Elmdale						<b>Monthly Remarks</b> Funding for design only. Additional funding required. Project on hold pending approval of additional funding.										
Old Col Pike-Elmdale																

<b>Fund 307</b>	Mount Vernon	PM TDD: NA, Not Applicabl PM PDD: Royse, Andy	\$307,000 \$0	NA	NA	04/06	08/09	02/09		08/09	08/10	08/10	11/10	02/11	06/11	<input type="checkbox"/>
<b>W00600</b> <b>W6130A</b>		PM LAD: Kresge, Carol PM CMDE: Gharavi, Mo PM CMDS: NA, Not Applicabl	<b>Project Description</b> Segment 2A, is 1,500 LF of 8-foot wide asphalt trail.													
Mount Vernon District Walkways - Mason Neck Trail Segment 2A						<b>Monthly Remarks</b> Construction substantially complete 6/8/11. Awaiting VDOT permit release.										
Mason Neck Trail Segment 2A																

<b>Fund 307</b>	Mount Vernon	PM TDD: NA, Not Applicabl PM PDD: Royse, Andy	\$2,290,000 \$450,000	NA	NA	03/12	03/12	06/11	08/11	07/12	07/13	08/13	09/13	11/13	10/14	<input type="checkbox"/>
<b>W00600</b> <b>W6130B</b>		PM LAD: Kresge, Carol PM CMDE: Gharavi, Mo PM CMDS: NA, Not Applicabl	<b>Project Description</b> 9,900 LF of 8' asphalt trail along Gunston Road between Pohick Bay Drive and the entrance to Pohick Bay golf course.													
Mount Vernon District Walkways - Mason Neck Trail Segment 2B						<b>Monthly Remarks</b> VDOT responded to County request to enter Right-of-way phase on 1/9/12 by requesting Land Acquisition Division contact affected property owners prior to entering right-of-way. Letters sent and phone calls made. Individual onsite meetings with property owners held 2/27/12.										
Mason Neck Trail Segment 2B																

Transportation Design Division  
Summary Status Report  
Feb 2012

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
<b>Fund 307</b>  <b>W00700</b> <b>W7050</b> Providence District Walkways - Woodford Rd @ Wolftrap  Woodford Rd @ Wolftrap	Providence	PM TDD: Minnix, Wesley PM PDD: Guarino, Michael PM LAD: Kresge, Carol PM CMDE: NA, Not Applicabl PM CMDS: NA, Not Applicabl	\$110,000 \$0	NA	NA	10/05	10/05			01/06	TBD	TBD	TBD	09/06	TBD	09/06	<input checked="" type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		270 LF of 6-foot wide walkway replacement including extensive site grading and drainage facilities			Funding approved for replacement of an existing walkway. On 9/29/06 HOA withdrew support for the project. Project on-hold pending resolution of HOA issues; coordinating with District Supervisor's office.												
<b>Fund 312</b>  <b>009217</b> <b>0</b> Stonecroft Boulevard Widening Sully Police Station	Sully	PM TDD: Salahuddin, Khali PM PDD: NA, Not Applicabl PM LAD: Kresge, Carol PM CMDE: TBD, To be Deter PM CMDS: NA, Not Applicabl	\$620,000 \$680,000	NA	08/05	03/06		04/07	10/07	01/08	NA	NA	NA	NA	NA		<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Widen Stonecroft Boulevard to a six-lane section from Conference Ctr. Dr. to Westfields Blvd. Project is 800 LF.			Construction to be managed by developer. WBOA is finalizing agreement and cash bonding option with Marriott. WBOA is finalizing utilizing bond money with the county. Construction agreement was approved by BOS on 10/19/10. WBOA has submitted bond package to County Bonds and Agreements and received comments. Additional funds that were needed have been identified and reallocated.												
<b>Fund 315</b>  <b>008909</b> <b>0</b> Annandale Streetscape Columbia Pike - Annandale Fire Station	Mason	PM TDD: Ayers, Robert PM PDD: NA, Not Applicabl PM LAD: Preston, Clinton PM CMDE: McCorkle, Lisa PM CMDS: NA, Not Applicabl	\$1,600,000 \$0	02/98	01/99	09/06	01/12	10/99	12/00	09/11	06/12	07/12	08/12	10/10	02/13		<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Streetscape improvements on north side of Columbia Pike from Backlick Road to Annandale Fire Station			VDOT Transportation Enhancement Grant approved and received 9/1/09. Final design complete. Right-of-way clearance memo sent to VDOT 11/4/11 and was approved 11/18/12. VDOT requested updated MOT plans and inserts. Insertable sheets being updated. Preparing VDOT permit application. Preparing draft bid package. VDOT review of bid documents and award are required. Delay is due to expired VDOT standard details.												

Transportation Design Division  
Summary Status Report  
Feb 2012

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)			Approved Completion	Current									
Project Name																
Sub Project Name																
<b>Fund 315</b>	Dranesville	PM TDD: Ayers, Robert	\$1,800,000	03/04	12/05	07/06	03/12				03/12	04/12	05/12	12/12	12/12	<input type="checkbox"/>
<b>008912</b>		PM PDD: NA, Not Applicabl	\$0						TBD							
<b>0</b>		PM LAD: Finnell, Richard														
McLean CRP - Phase II Utilities -		PM CMDE: Minnix, Todd														
McLean Utilities Phase II		PM CMDS: NA, Not Applicabl														
McLean Utilities Phase II																
		<b>Project Description</b>														
		Underground utilities along Chain Bridge Road from Corner Lane to Laughlin Avenue.														
		<b>Monthly Remarks</b>														
		A plan change has been requested by the Supervisors office and MRC 11/30/11. Plans, TMP, Signage/Marking and Signal plans approved 2/24/12. VDOT permit package is in its final stage of preparation. Open cut permit being prepared. Bid documents are being prepared.														