

Hunter Mill District Summary Report

Status Key: ☺=Complete; ⏰=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0007	DR, HM, PR	Leesburg Pike from Reston Avenue to Jarrett Valley Drive Widen to 6 lanes (PE Only)	VDOT	Design	30.000	30.000	D	Jun-11	May-14	🕒⚠️
							R	N/A	N/A	
							U	N/A	N/A	
							C	N/A	N/A	
VDOT SYP FY12-FY17 funding approved by CTB June 2011; Working Group of community, BOS staff, and State/local govt agency stakeholders meet to discuss the design challenges and provide input on the project scope; Topics discussed include alternate intersection design, environmental, cultural, historical and stormwater impacts, transit and bicycle/pedestrian improvements, etc. Design Public Hearing tentatively scheduled for May 2014										

0007	DR, HM	Leesburg Pike from Rolling Holly Drive to Reston Avenue Widen to 6 lanes	VDOT	Design	36.637	36.742	D	Jul-99	Feb-12	☺
							R	Nov-11	Oct-12	🕒⚠️
							U	Dec-11	Oct-12	🕒⚠️
							C	Dec-12	Sep-15	⚠️
Early utility work within the right-of-way underway; Project plans being prepared for Pre-Bid Ad meeting scheduled for June 7, 2012; Bid Ad date still set for December 2012										

0665	HM	Fox Mill Road/Monroe Street Install right turn lane on WB Fox Mill Road and add pedestrian improvements	COUNTY	Design	0.850	0.850	D	Nov-10	Feb-13	👍
							R	Apr-12	Dec-12	👍
							U	TBD	TBD	
							C	Apr-13	Dec-13	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Pre-final design underway; Design waiver for curb-abutted sidewalk approved in January 2012; Geotechnical investigation underway										

0675	HM	Beulah Road Bridge Widen, rehabilitate, and raise vertical clearance of Beulah Road Bridge over Dulles Toll Road (Route 267); Add pedestrian facility on west side	VDOT	Construction	4.772	4.772	D	Feb-11	Dec-11	☺
							R	N/A	N/A	
							U	TBD	TBD	
							C	Jan-12	May-13	👍
Construction NTP given April 20, 2012										

0676	DR, HM	Trap Road Pedestrian & Bicycle Bridge Construct pedestrian and bicycle bridge over Dulles Toll Road and connect to existing shared use paths to Beulah Road	VDOT/FH WA	Construction	3.500	3.500	D		Aug-09	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Nov-11	Jul-12	👍
Construction is 95% complete; The bridge structure is installed and trail connections expected by mid-May ; Substantial completion expected May 2012 and open for use for the beginning of the upcoming concert season										

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0684	PR, HM	Spring Hill Road from Route 7 to International Drive Widen to 4 lanes	COUNTY	Complete	10.900	10.900	D	Jul-02	Sept-03	☺
							R	Dec-03	Oct-05	☺
							U	Mar-06	Oct-07	☺
							C	Dec-08	Sep-10	☺
Construction substantially completed September 2010										

0702	DR, HM	Beulah Road Bridge Bridge scour repairs over Wolf Trap Run	VDOT	Bid Ad	1.0	0.582	D	Jan-08	Dec-11	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Apr-12	Nov-12	🕒⚠️
Briefing with Supv Foust held April 30, 2012; FCPS and F&R also attended and support project; Presentation also sent to HM District; Bid ad held in April 2012; Construction activity to begin July 2012; One 10' wide lane will be open to two way traffic during construction; Estimated completion late November 2012										

4701	HM	Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center Construct sidewalk on west side of Colts Neck Road	COUNTY	Complete	0.366	0.366	D	Jul-05	Jun-11	☺
							R	Mar-06	Sep-06	☺
							U	Jun-11	Sep-11	☺
							C	Aug-11	Nov-11	☺
Construction is complete										

4720	HM	Soapstone Drive Connector/Overpass Feasibility study for connector/overpass from Sunrise Valley Drive to Sunset Hills Road (Study only)	COUNTY	Study	0.300	0.300	D	Apr-12	Dec-12	🕒
							R	N/A	N/A	
							U	N/A	N/A	
							C	N/A	N/A	
Kickoff meeting held April 4, 2012; Consultant is gathering data; County is developing evaluation matrix; Estimated date of study completion is December 2012										

XXXX	PR, HM	Tysons Priority Access Improvement Projects: Sites 1-7 & 9 Construct missing links in the pedestrian circulation systems at four of eight locations in Tysons Corner	VDOT	Complete	0.575	1.300	D	Mar-04	Dec-08	☺
							R	Dec-08	Jul-11	☺
							U	TBD	TBD	
							C	Nov-11	Apr-12	☺⚠️
Project consisted of eight locations for pedestrian improvements but only four were constructed; Construction is substantially complete										

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
XXXX	DR, PR, HM	Dulles Rail (Phase 1) Improvements from West Falls Church Station to Wiehle Avenue	MWAA	Construction	2740.000	2740.000	D	Apr-05	Jun-10	☺
							R	Jan-08	Nov-08	☺
							U	Feb-08	Jan-10	☺
							C	Jan-09	Jul-13	👉
Overall construction is 75% complete; Utility relocation work is substantially complete; For further information, http://www.dullesmetro.com										

XXXX	HM	Wiehle Avenue Park & Ride Garage Construct 2300 space parking garage with 10 bus bays and 42 Kiss and Ride spaces at the (future) Wiehle Avenue Metrorail Station	MWAA	Construction	87.000	87.000	D	Mar-10	Nov-11	☺
							R	Oct-10	Mar-12	☺⚠
							U	Dec-10	Aug-12	👉⚠
							C	Apr-11	Aug-13	👉⚠
Ground breaking held on April 5, 2011										

0007	DR, HM	Leesburg Pike/Baron Cameron Avenue/Springvale Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	COUNTY	Design	0.200	0.200	D	Jun -12	Oct-12	⚠
							R	Nov-09	Aug-10	☺
							U	N/A	N/A	
							C	Dec-12	Mar-13	⚠
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; VDOT signal project at this location required re-scoping; Intermediate design in progress; Schedule revised due to scope revision										

0602	HM	Reston Avenue Walkway Install asphalt sidewalk along the west side of Reston Avenue from Southington Lane to Shaker Drive	COUNTY	Design	0.110	0.110	D	Dec-07	May-12	👉⚠
							R	Jun-09	Mar-11	☺
							U	Sep-11	Dec-11	
							C	May-12	Aug-12	⚠
Final design in progress; Schedule revised to address comments on draft construction package										

0665	HM	Fox Mill Road Walkway Install asphalt sidewalk along the south side of Fox Mill Road from Fairfax County Parkway to Mill Heights Drive	COUNTY	Construction	0.100	0.100	D	Aug-08	Jul-11	☺
							R	Jun-09	Mar-10	☺
							U	N/A	N/A	
							C	Nov-11	May -12	👉⚠
Conflict with Colonial Pipe line resolved in March 2012 which delayed start of construction; Geotechnical consultant has been requested to provide recommendation for wet field conditions; NTP given, but construction activities have not yet started										

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0672	HM	Vale Road/Flint Hill Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	COUNTY	Complete	0.113	0.113	D	Jan-10	Jun-11	☺
							R	Jul-10	Dec-10	☺
							U	N/A	N/A	
							C	Jul-11	Jan-12	☺⚠
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Construction is complete										

0674	HM	Hunter Mill Road/Sunrise Valley Drive Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	COUNTY	Project Initiation	0.150		D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Survey is complete; CPOD is investigating alternate design/scope; Task order to be requested when scope has been finalized										

0675	HM	Beulah Road Trail Install 10-foot wide trail (Section D)	DPWES	Complete	0.165	0.165	D	Sep-09	Jun-10	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Mar-11	Sep-11	☺⚠
Construction is complete										

0675	HM	Beulah Road Walkway Install asphalt sidewalk and crosswalks on alternate sides of Beulah Road from Abbotsford Drive to Coral Crest Lane and along Clarks Crossing Road	COUNTY	Design	1.000	1.000	D	Nov-08	Jun-13	🕒⚠
							R	Nov-12	Jun-13	⚠
							U	Jun-13	Dec-13	⚠
							C	Aug-13	Apr-14	⚠
Pre-final design in progress; Addressing concerns with affected property owners; Request for contract modification underway; Schedule revised to address citizen comments from March 28, 2012 meeting;										

0675	HM	Plaza America Proffer Agreement (PA02B) Proffer contribution for pedestrian enhancements: Sunset Hills Road from Reston Center to Town Center Parkway	COUNTY	ROW	0.230	0.230	D	Nov-03	May-12	🕒⚠
							R	Oct-10	May-12	🕒⚠
							U	N/A	N/A	⚠
							C	Jun-12	Oct-12	⚠
Scope revised to an 8-foot asphalt trail as requested by Supervisor Hudgins and property owner (Vornado); Revised alignment to avoid costly fiber-optic line relocation; Owner originally agreed to donate easement, but has not yet signed; Meeting scheduled for early May 2012 to try and resolve the ROW delay										

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0675	HM	Plaza America Proffer Agreement (PA060J) Proffer contribution for public transportation enhancements: EB Sunset Hills Road at Target	COUNTY	On Hold	0.030	0.030	D	Feb-04	Oct-05	☺
							R	Oct-05	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
Developer may provide bus stop improvement; Land acquisition unsuccessful										

0675	HM	Sunset Hills Road Walkway Install concrete sidewalk along the north side of Sunset Hills Road from the W&OD Trail to Michael Faraday Court	COUNTY	ROW	0.240	0.240	D	Dec-07	Jun-12	🕒⚠️
							R	Nov-10	Jun-12	🕒⚠️
							U	Apr-11	TBD	🕒
							C	Jul-12	Dec-12	⚠️
Revised final design in progress; Land acquisition in progress; Utility coordination in progress										

0828	HM	Wiehle Avenue Walkway Install 6-foot asphalt walkway with retaining walls and drainage improvements on the west side from North Shore Drive to Baron Cameron Avenue	DPWES	Complete	0.480	0.480	D		Aug-11	☺
							R	Jan-02	Sep-08	☺
							U	TBD	TBD	
							C	Oct-11	Mar-12	☺⚠️
Construction substantially complete March 14, 2012										

0828	HM	Wiehle Avenue Walkway Phase II Add sidewalk along east side from Chestnut Grove Square to North Shore Drive	COUNTY	ROW	0.350	0.350	D	Apr-10	Jul-12	👍
							R	Nov-11	Jul-12	👍
							U	TBD	TBD	
							C	Aug-12	Jan-13	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Final design in progress; Preparing VDOT permit package; On-site meeting was held in February 2012 to discuss tree removal and replanting scheme with Reston Association and County Urban Forester										

4720	HM	Bicycle Pavement Marking Plan - Soapstone Drive Prepare pavement marking and signage plan to include on-road bicycle facilities on Soapstone Drive from the deadend to Sunrise Valley Drive, approximately 2.65 miles	COUNTY	Complete	0.016	0.020	D	Feb-11	Jun-11	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Oct-11	Nov-11	☺
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Construction is complete										

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
4720	HM	Soapstone Drive Walkway Install walkway along east side from South Lakes Drive to Snakeden Stream Valley	COUNTY	Design	1.500	1.500	D	Jan-10	Dec-13	🕒⚠️
							R	Jul-12	Feb-13	⚠️
							U	Oct-12	Oct-13	
							C	Jan-14	Dec-14	⚠️

Pre-final design complete; Utility coordination in progress; Design waivers approved in February 2012; VDOT ROW authorization package is being prepared; Revised plans are under review

4720	HM	Soapstone Drive Walkway Add sidewalk along west side from Sunrise Valley Drive to Hunters Green Court	COUNTY	ROW	0.100	0.100	D	Jan-10	Feb-13	🕒⚠️
							R	Jun-11	Jan-13	⚠️
							U	Feb-12	Jun-12	⚠️
							C	Mar-13	Aug-13	⚠️

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Final design in progress; Design waivers and design revisions are being updated and prepared per citizens meeting; Schedule revision due to delay in ROW issue with HOA

4721	HM	Glade Drive Walkway Install concrete sidewalk along the north side of Glade Drive from Colts Neck Road to Shire Court	COUNTY	Design	0.110	0.110	D	Dec-07	May-12	🕒⚠️
							R	Oct-09	May-11	☺️
							U	N/A	N/A	
							C	Jul-12	Dec-12	⚠️

Final design in progress; Signal plans submitted for approval in February 2012; MOT plans are being updated for VDOT resubmission; Schedule revised to receive and address comments