



# County of Fairfax, Virginia

## MEMORANDUM

DATE: October 19, 2021

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the October 2021 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation  
Martha Coello, BRAC Coordinator  
Robin Geiger, Head of Communications, Transportation Marketing Section  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Smitha Chellappa, Coordination and Funding Division (CFD)  
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED  
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED  
Douglas Miller, Environmental Program Coordinator, CPTED  
Michael Guarino, Section Chief, Capital Projects, CPTED  
Lauren Delmare, Transportation Planner III, CPTED  
Ajmal Hamidi, Transportation Planner III, CPTED  
David Loss, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

October 19, 2021

Page 2 of 4

Don Moyer, Engineer III, CPTED  
John Honnick, Transportation Planner IV, CPTED  
Guy Mullinax, Bus Stop Coordinator, TSD  
Tina Curtis, Transportation Planner II, TSD  
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD  
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD  
Tim Kutz, Transportation Planner II, TPD  
Jim Beall, Section Chief, TDD  
Fereshteh Khorashadi, Section Chief, TDD  
Mark VanZandt, Section Chief, TDD  
Bob Ayers, Project Manager, TDD  
Mohamad N. El Kaissi, Project Manager, TDD  
Jeff Fasceski, Project Manager, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Dennis Marsh, Project Manager, TDD  
Seyed Nabavi, Sr. Project Manager, TDD  
Tan Nguyen, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Jeanmarie Roberson, Sr. Project Manager, TDD  
Sonia Shahnaj, Project Manager, TDD  
Latesa Turner, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD  
Christina Dodge, Technical Support Section Chief, TDD  
Alex Tsybin, Engineering Technician III, TDD  
Erving Olivas Alvarez, TDD

**PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION**

Christopher S. Herrington, Director, Department of Public Works and Environmental Services  
Carey F. Needham, Deputy Director, DPWES – Capital Facilities  
Rona Courtney, Admin V, Directors Office, DPWES  
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)  
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)  
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)  
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)  
Tiya Raju, Director, Building Design and Construction Division (BDCD)  
Dennis Cate, Director, Land Acquisition Division (LAD)  
Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)  
Vickie McEntire Anglin, County Surveyor, UDCD  
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD  
Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Transportation Design Division Monthly Projects Status Report

October 19, 2021

Page 3 of 4

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Demelew Teshome, Engineer IV, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Timothy Butler, Appraisal Manager, LAD

Beth Shubert, Project Coordinator, LAD

Ricky Foley, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Mohammed Najeeb, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Management Analyst III, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Hunter Mill District Supervisors Office

Lee District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Claudia Llana, Transportation & Land Use Director, Fairfax & Arlington Counties

Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Suzanne Watts, Local Assistance

John Russell, Engineering Supervisor, Materials QA

Ronald Seale, Supervisor, Materials

Transportation Design Division Monthly Projects Status Report

October 19, 2021

Page 4 of 4

Kari Mobley, Maintenance

Norman Whitaker, Director, Transportation Planning

Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties

**UTILITY COMPANIES**

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Allan Melliza, Washington Gas

Mark Tajnai, Washington Gas

Jeff Acierto, Cox Communication

Adam Dubois, Verizon Virginia

**MISCELLANEOUS DISTRIBUTION**

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

October 2021

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 50000 – FEDERAL & STATE GRANTS	1 – 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 – 17
FUND 30010 – COUNTY CONSTRUCTION	17 - 19
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	19 – 27

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
<b>Cinderbed Bikeway - Cinderbed Rd. Bikeway</b>	102/500-C50000	Lee	02/18	04/19	06/20	12/20	11/21	05/22	08/22	10/21	04/21	11/21	11/21	08/22	01/22	11/22	09/22	09/22	10/22	11/22	02/23	11/23	05/24
<b>AA1400137-15-137</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
AA1400137-15			PM TDD: Fasceski, Jeff						Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						<p><b>UPC #106143. TPP ID#122.</b> Final design is in progress. Community Information Meeting held 5/10/21 with comments collected. No request for public hearing from Post Willingness advertisements. Second meeting with Supervisor Lusk and environmental groups held 8/12/21 to discuss environmental concerns about project. All utility easement instruments (Dominion Energy, COX and Verizon) received and under review. Project plats are in progress (23 of 23 plats received). LSB currently addressing comments and revising four plats with changes due to recent design changes, but this will delay VDOT Right-of-Way Authorization package submission and LAD NTP. Final plan submission still scheduled for 11/2021.</p>								
AA1400137-15			PM UTL: Yusufoglu, Eldar																				
\$14,750,000			PM LAD: Monahan, Clyde																				
\$5,849,915			PM UDCCD: Engida, Samuel																				
			PM CPTED: Lilley, Ronald																				
<b>Design</b>																							
On Hold <input type="checkbox"/>																							
<b>Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria</b>	102/500-C50000	Lee	02/18	08/18	03/19	08/20	11/21	02/22	02/22	05/21	NA	11/21	11/21	02/22	09/21	12/21	03/22	03/22	04/22	05/22	10/22	12/23	06/23
<b>AA1400141-16-0</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
AA1400141-16			PM TDD: Turner, Latesa						Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						<p><b>UPC #109607. TPP ID# 182.</b> 2nd Pre-final design distributed for review on 10/7/2021. Utility relocation designs in progress.</p>								
\$3,441,000			PM UTL: Pugh, Richard																				
\$453,000			PM LAD: Baker, Lisa																				
			PM UDCCD:																				
			PM CPTED: Luo, Caijun																				
<b>Design</b>																							
On Hold <input type="checkbox"/>																							
<b>Columbia Pike Streetscapes, Phase I</b>	102/500-C50000	Mason	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>AA1400159-21-0</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
AA1400159-21			PM TDD: Turner, Latesa						Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive						<p>Design task order proposal is under review. Survey notification letters sent 9/17/21. Schedule to be developed upon receipt of survey.</p>								
\$3,190,000			PM UTL:																				
\$2,215,000			PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Malik, Zuhra																				
<b>Survey</b>																							
<b>Rt-7 sidewalk</b>			04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18
On Hold <input type="checkbox"/>																							
<b>Rt. 7 Sidewalk under Rt. 123 North Side</b>	102/500-C50000	Providence	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
DCBPA-069			PM TDD: Hojatzadeh, Max						Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange						<p><b>UPC #103280. TMSAM ID# 32.</b> Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT permit released 3/3/2020. EOR's BMP recommendation completed 11/18/2020. Asbuilts submitted 4/6/21. LAP closeout is in progress.</p>								
AA1400069-12			PM UTL: Yusufoglu, Eldar																				
(\$128,600)			PM LAD: Baker, Lisa																				
			PM UDCCD: McCorkle, Lisa																				
			PM CPTED:																				
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

**Rt.7 Sidewalk under Rt.123 South Side**  
**102/500-C50000** Providence  
**DCBPA-070** Hunter Mill  
**AA1400070-12** \$2,150,000 (\$254,590)

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Shubert, Beth  
 PM UDCC: McCorkle, Lisa  
 PM CPTED:

Project Description  
 Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange

Monthly Remarks  
**UPC #103281. TMSAM ID# 32.** Construction substantially complete 8/24/18. VDOT permit released 3/3/2020. EOR's BMP recommendation completed 11/18/2020. Asbuilts submitted 4/6/21. LAP closeout is in progress.

On Hold

**Post-Construction**

<b>Wiehle Ave @ W&amp;OD Trail</b>			11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	12/21	07/20	04/22	04/22	04/22	05/22	06/22	09/22	11/20	10/23
------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

**RMAG**  
**102/500-C50000** Hunter Mill  
**RMAG-102**  
**AA1400102-13** \$13,050,000 (\$366,300)

Project Manager/Assignments  
 PM TDD: Shahnaj, Sonia  
 PM UTL: Pugh, Richard  
 PM LAD: Alcon, Kelly  
 PM UDCC: Lim, Vannak  
 PM CPTED: Aguayo, Vanessa

Project Description  
 Construct bicycle and pedestrian grade separated crossing

Monthly Remarks  
**UPC #107439. RMAG ID# 5.** Final Design is complete and ready for VDOT LUP submission. Plat updated for VDOT utility easement 7/2/21. DEV consent agreement signed by CEX 7/28/21. NVRPA agreement negotiation is ongoing. Land rights on 4 of 7 properties have been acquired including donation of easements on 1 property. DEV transmission facilities relocation completed August 2021. Of 9 other utilities, 1 issued NTP, 2 being reviewed by NVRPA/Dominion, 2 revising their designs, and 4 completing their designs. LAD completion will be delayed due to property condemnation. Public Hearing scheduled for 11/9/21. Schedule adjusted from June 2023 to October 2023 for construction completion due to LAD delay.

On Hold

**Land Acquisition**

			11/19	01/20	07/20	10/20	07/21	01/22	07/22	06/21	NA	10/21	10/21	06/22	TBD	TBD	10/22	11/22	12/22	01/23	03/23	07/23	09/23
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-----	-----	-------	-------	-------	-------	-------	-------	-------

**Wolftrap Elementary School SRTS**  
**102/500-C50000** Hunter Mill  
**SRTS-150**  
**AA1400150-19** \$431,000 \$195,000

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Foley, Richard  
 PM UDCC:  
 PM CPTED: Stevens, Daniel

Project Description  
 Provide protected crosswalk at Beulah Road and Talisman Drive

Monthly Remarks  
**UPC #113637.** Final design distributed for review on 7/28/21. R/W Authorization package submitted to VDOT for approval on 7/28/21. Received comments. Response comments submitted on 10/4/21. Cox relocation authorization is pending approval of VDOT R/W authorization.

On Hold

**Design**

			09/21	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

**Shreewood Elementary SRTS**  
**102/500-C50000** Providence  
**SRTS-157**  
**AA1400157-21** \$1,725,000 \$1,025,000

Project Manager/Assignments  
 PM TDD: El Kaissi, Mohamad  
 PM UTL:  
 PM LAD:  
 PM UDCC:  
 PM CPTED: Malik, Zuhra

Project Description  
 Addition of new marked crosswalks across Shreve Road and 8-foot wide walkway connections serving Shreewood Elementary School and W&OD Trail

Monthly Remarks  
**PE UPC #118236.** Survey in progress. Task Order NTP for design and survey issued 9/13/21. Kickoff meeting with VDOT, TDD, & consultant on 10/13/21 to initiate the project. VDOT PE Authorization 5/25/21. Schedule will be provided upon completion of survey expected in late December 2021.

On Hold

**Survey**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Orange Hunt Elementary SRTS 102/500-C50000 SRTS-158 AA1400158-21	\$200,000 \$59,967		09/21	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED: Marfurt, Lindsay						<u>Project Description</u> Realign crosswalk, add curb extensions, and provide a pedestrian refuge island						<u>Monthly Remarks</u> <b>UPC #118237.</b> NTP with design & survey issue on 9/14/21. Survey notification letters for entry mailed on 7/20/21. Schedule will be completed when received preliminary design.									

Survey

Vienna Merrifield Bike Share 102/500-C50000 TF-000045-002-0 TF-000045-002	Providence \$0 \$0		03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	11/21	12/21	12/21	12/21	03/22	04/22	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: PM UDCD: PM CPTED:						<u>Project Description</u> Installation of 7 bike share stations within the Vienna Merrifield area						<u>Monthly Remarks</u> 7 bike share locations require different types of improvements to accommodate the new stations. Received VDOT LUP permit on 7/6/21 for the stations in existing parking lanes (Stations B, C, D, G). Final Construction package of stations with concrete pad (Stations A, E, and F) are in progress.									

Design

Scotts Run Wilkwy TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13	Providence \$4,240,000 (\$147,702)		07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	12/20	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCD: Bhinge, Deepak PM CPTED: Aguayo, Vanessa						<u>Project Description</u> Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park						<u>Monthly Remarks</u> <b>UPC #110477. TMSAMS ID# 107.</b> Construction substantial complete 12/24/2020. Construction NTP 7/8/19. CN Award Authorization received from VDOT on 4/15/19. Ribbon cutting was held on 2/4/21. Contractor is working on punch list. As-built plans were approved by LDS on 4/22/21. VDOT Land Use Permit released on 5/5/21. Minor punch list items remain.									

Post-Construction

Jeff Todd Way Infiltration Basin 124/400-C40011 2G40-021-001-0 2G40-021-001	Mount Vernon \$246,000 \$0		09/20	NA	NA	12/20	02/21	06/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	06/21	06/21	06/21	07/21	12/21	08/21	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: PM LAD: PM UDCD: Metafria, Fasika PM CPTED:						<u>Project Description</u> Retrofit of existing Stormwater Management Pond on Jeff Todd Way to comply with SWM Performance and VDOT street acceptance requirements.						<u>Monthly Remarks</u> Construction substantially complete 8/4/21. Nutrient credits transfer is complete. Awaiting permit release upon germination of grass.									

Post-Construction



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

VRE Rolling Road Station Parking Lot Expansion		08/18	NA	03/19	10/20	11/21	06/21	09/22	11/21	NA	NA	11/21	08/22	03/21	09/21	NA	10/22	11/22	12/22	01/23	09/22	08/23
<b>124/400-C40011</b>	Springfield	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>2G40-055-000-A-0</b>		PM TDD: Fasceski, Jeff						Surface parking lot expansion						On Hold <input type="checkbox"/>								
<b>2G40-055-000</b>	\$2,300,000	PM UTL: Yusufoglu, Eldar																				
	\$1,300,000	PM LAD: Foley, Richard																				
		PM UDCC: Bhinge, Deepak																				
		PM CPTED: Abifadel, Gibran																				

Design

Giles Run & Laurel Hill		12/17	NA	08/18	11/19	10/21	04/20	03/22	08/21	NA	NA	08/21	02/22	NA	NA	NA	03/22	04/22	04/22	05/22	10/21	12/22
<b>124/400-C40011</b>	Mount Vernon	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>2G40-067-000-0</b>		PM TDD: Turner, Latesa						Improve existing park access						On Hold <input type="checkbox"/>								
<b>2G40-067-000</b>	\$2,250,000	PM UTL: Pugh, Richard						road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development						LAD NTP 8/25/21. Land rights on 0 of 3 parcels have been acquired. Final plans in progress. No utility issues. LAD NTP delayed due to additional time required for the consultant to address 1 <sup>st</sup> LDS submission review comments and obtain review agency (FCPA, UFM and Streetlight) approvals.								
	(\$550,000)	PM LAD: Baker, Lisa																				
		PM UDCC:																				
		PM CPTED: Borkowski, Tad																				

Land Acquisition

Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS		03/18	06/18	04/21	01/22	07/22	03/23	11/23	08/22	10/22	NA	11/22	10/23	11/23	11/24	NA	08/24	10/24	11/24	01/25	10/24	10/25
<b>RMAG Phase II</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>124/400-C40011</b>	Hunter Mill	PM TDD: Shahnaj, Sonia						Improve existing walkway and install missing link on the north side of Sunrise Valley Drive						On Hold <input type="checkbox"/>								
<b>2G40-085-002-0</b>		PM UTL: Maisel, Michael																				
<b>2G40-085-002</b>	\$5,750,000	PM LAD: Shubert, Beth																				
	\$0	PM UDCC:																				
		PM CPTED: Malik, Zuhra																				

Design

Town Center Parkway Bike Lanes		03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>RMAG Phase II</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>124/400-C40011</b>	Hunter Mill	PM TDD: Zahirieh, Shahla						Construct cycle tracks by reducing median and lane widths						On Hold <input checked="" type="checkbox"/>								
<b>2G40-085-006-0</b>		PM UTL: Nguyen, Tan																				
<b>2G40-085-006</b>	\$1,800,000	PM LAD:																				
	\$0	PM UDCC:																				
		PM CPTED: Wynands, Nicole																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Innovation Center to Arrowbrook			06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	02/20	02/20	04/20	05/20	05/20	03/21
On Hold <input type="checkbox"/>																							
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Dranesville	PM TDD: Dresser, John				600 LF of multi-purpose, lighted trail from the Arrowbrook				<b>TPP ID# 190.06 HMSAMS ID# 7.</b> Construction substantially complete 3/1/21. HAWK signal is operational. Construction NTP was 5/4/2020. VDOT has agreed to accept maintenance responsibility for the HAWK signal. VDOT's approval of HAWK signal timings received 12/15/2020. Contractor has completed punch list items. LDS Site As-built submission approved on 6/16/21.												
2G40-086-007-0			PM UTL: Maisel, Michael				Development to Sunrise Valley Drive. HAWK signal installation																
2G40-086-007	\$1,250,000		PM LAD: Monahan, Clyde				across Sunrise Valley Drive.																
	\$0		PM UDCCD: Bajracharya, Sanjala																				
			PM CPTED: Abifadel, Gibran																				
<b>Post-Construction</b>																							
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
On Hold <input type="checkbox"/>																							
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Roberson, Jeanmarie				Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links				<b>TPP ID# 190.13 HMSAMS ID# 13.</b> Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordinatination with citizens by Supervisor's office is pending.												
2G40-086-014-A-0			PM UTL: Maisel, Michael																				
2G40-086-014	\$1,677,500		PM LAD:																				
	\$0		PM UDCCD: Stevens, Michael																				
			PM CPTED: Stevens, Daniel																				
<b>Post-Construction</b>																							
Monroe Street (Southern Segment, Monroe Manor to Dwight)			06/17	NA	09/18	11/19	11/20	05/21	03/21	07/20	10/20	NA	10/20	02/21	02/20	08/20	NA	04/21	05/21	06/21	07/21	04/22	11/21
On Hold <input type="checkbox"/>																							
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Roberson, Jeanmarie				Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links				<b>TPP ID#190.13 HMSAMS ID# 13.</b> Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. Construction 50% complete.												
2G40-086-014-B-0			PM UTL: Maisel, Michael																				
2G40-086-014	\$1,372,500		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Stevens, Michael																				
			PM CPTED: Stevens, Daniel																				
<b>Construction</b>																							
Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)			03/20	NA	NA	06/20	10/20	01/22	09/21	02/21	NA	NA	02/21	09/21	NA	NA	NA	02/22	02/22	03/22	04/22	09/22	09/22
On Hold <input type="checkbox"/>																							
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Roberson, Jeanmarie				Upgrade curb ramps, crosswalks, and pedestrian push buttons on all four approaches				<b>TPP ID# 190.13 HMSAMS ID# 13.</b> Land acquisition completed on 9/9/21. VDOT permit package submitted on 9/28/21 and permit received 10/14/21.												
2G40-086-014-C-0			PM UTL: Nguyen, Tan																				
2G40-086-014	\$150,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Stevens, Michael																				
			PM CPTED: Stevens, Daniel																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p><b>Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr</b></p> <p>12/16 01/17 05/17 02/18 03/21 05/22 05/22 09/19 11/19 NA 12/19 04/22 04/22 04/23 NA 04/23 05/23 06/23 07/23 07/24 07/24</p> <p>On Hold <input type="checkbox"/></p>																									
<p><b>Six Year Plan HB2313 Local Spot Improvements</b></p> <p>124/400-C40013 Springfield</p> <p>2G40-087-003-0 \$8,500,000</p> <p>2G40-087-003 \$0</p> <p>PM TDD: Roberson, Jeanmarie</p> <p>PM UTL: Nguyen, Tan</p> <p>PM LAD: Shubert, Beth</p> <p>PM UDCC: Lim, Vannak</p> <p>PM CPTED: Luo, Caijun</p> <p><u>Project Manager/Assignments</u></p> <p><u>Project Description</u></p> <p>Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding</p> <p><u>Monthly Remarks</u></p> <p><b>TPP ID#23.</b> Final plan approval and VDOT clearance for permit application received on 6/11/21. NTP for land acquisition issued on 12/20/19. Land rights on 10 of 13 properties have been acquired. Land Acquisition public hearing held on 6/8/21. Public Hearing for three properties deferred indefinitely, pending trail removal across Marshall properties. Project schedule adjusted due to additional time required to coordinate with the property owner, redesign of the project improvements, including relocation of the utility poles, and revise project plats and utility plats. Utility relocation of DVP, COX, &amp; VZ to commence once LAD is completed. Gas relocation is complete.</p>																									
<p><b>Land Acquisition</b></p>																									
<p><b>Backlick Road and Industrial Road</b></p> <p>04/19 12/19 08/20 10/21 04/22 03/23 05/23 05/22 08/22 NA 08/22 04/23 04/23 12/23 NA 07/23 08/23 09/23 12/23 12/24 12/24</p> <p>On Hold <input type="checkbox"/></p>																									
<p><b>Six Year Plan HB2313 Local Spot Improvements</b></p> <p>124/400-C40013 Mason</p> <p>2G40-087-010-0 Lee</p> <p>2G40-087-010 \$7,000,000</p> <p>\$0</p> <p>PM TDD: Nabavi, Seyed</p> <p>PM UTL: Yusufoglu, Eldar</p> <p>PM LAD: Alcon, Kelly</p> <p>PM UDCC:</p> <p>PM CPTED: Alexandrow, Nikolai</p> <p><u>Project Manager/Assignments</u></p> <p><u>Project Description</u></p> <p>Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road</p> <p><u>Monthly Remarks</u></p> <p><b>TPP ID# 21 &amp; 91</b> Pre-final design is in progress. Geotechnical investigation is in progress. Public Information meeting held 12/16/2020. Utility test holes complete. Utilities review and coordination under way. The schedule is adjusted due to coordination with VDOT and LDS on design of the retaining wall and the stormwater management.</p>																									
<p><b>Design</b></p>																									
<p><b>Terminal Rd LTL at Rt 286</b></p> <p>05/19 09/19 02/20 12/20 07/21 05/22 05/22 07/21 07/21 NA 08/21 04/22 05/22 11/22 NA 07/22 08/22 09/22 10/22 05/23 05/23</p> <p>On Hold <input type="checkbox"/></p>																									
<p><b>Six Year Plan HB2313 Local Spot Improvements</b></p> <p>124/400-C40013 Mount Vernon</p> <p>2G40-087-020-0</p> <p>2G40-087-020 \$3,700,000</p> <p>\$0</p> <p>PM TDD: Hojatzadeh, Max</p> <p>PM UTL: Maisel, Michael</p> <p>PM LAD: Alcon, Kelly</p> <p>PM UDCC:</p> <p>PM CPTED: Alexandrow, Nikolai</p> <p><u>Project Manager/Assignments</u></p> <p><u>Project Description</u></p> <p>Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway</p> <p><u>Monthly Remarks</u></p> <p><b>TPP ID#027.03.</b> Final design distributed for review on 7/6/21. Received comments on 8/17/21. Proceeding to address the comments. LAD NTP issued on 8/17/21. Land rights on 0 of 5 properties have been acquired. Dominion relocation design in process.</p>																									
<p><b>Land Acquisition</b></p>																									
<p><b>Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St</b></p> <p>09/20 12/20 07/21 05/22 03/23 05/24 05/24 07/22 TBD NA 08/23 04/24 TBD TBD NA 07/24 08/24 09/24 11/24 07/25 07/25</p> <p>On Hold <input type="checkbox"/></p>																									
<p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011 Dranesville</p> <p>2G40-088-005-0</p> <p>2G40-088-005 \$1,000,000</p> <p>\$0</p> <p>PM TDD: Hojatzadeh, Max</p> <p>PM UTL: Nguyen, Tan</p> <p>PM LAD:</p> <p>PM UDCC:</p> <p>PM CPTED: Steinhilber, Will</p> <p><u>Project Manager/Assignments</u></p> <p><u>Project Description</u></p> <p>Construct walkway on southside of Chesterbrook Road</p> <p><u>Monthly Remarks</u></p> <p><b>TPP ID#107.</b> Intermediate (30%) design submitted for review and comments on 7/20/21. Comments received on 8/20/21. Proceeding to address the comments. Virtual Community Information Meeting scheduled for 11/17/21. Utility designations received on 11/12/2020.</p>																									
<p><b>Design</b></p>																									

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Creek Crossing E - Fairway Drive to Old Courthouse Rd.																						On Hold	<input type="checkbox"/>					
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>					<u>Monthly Remarks</u>															
124/400-C40011	Hunter Mill	PM TDD:	Vanzandt, Mark					Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road					CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design. Schedule for project implementation is under development by the Town of Vienna.															
2G40-088-011-0		PM UTL:																										
2G40-088-011	\$2,500,000	PM LAD:																										
	\$2,500,000	PM UDCD:																										
		PM CPTED:	Bandy, Audra																									
<b>Design</b>																												
Magarity Road Walkway - Ware Rd to Peabody Dr.																						On Hold	<input type="checkbox"/>					
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>					<u>Monthly Remarks</u>															
124/400-C40011	Providence	PM TDD:	Roberson, Jeanmarie					Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.					TPP Project #150. 2nd pre-final design underway. Received LDS SWM approval. LAD NTP issued on 2/09/21. Land rights on 18 of 26 properties have been acquired. Coordination in progress with the Colonies HOA to replace the existing right turn lane to their gated community. Schedule adjusted for additional time to coordinate with the property owners. Utility relocation coordination (DEV, VZ, WGL, FW and Lumen fiber optics) is in progress. Gas relocations underway. FW "out of plan" water relocation design at 100% complete. Both FW and WGL scheduled to be complete prior to walkway construction.															
2G40-088-025-0	Dranesville	PM UTL:	Yusufoglu, Eldar																									
2G40-088-025	\$4,200,000	PM LAD:	Strayhorne, Robert																									
	\$0	PM UDCD:	Bhinge, Deepak																									
		PM CPTED:	Luo, Caijun																									
<b>Land Acquisition</b>																												
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr																						On Hold	<input type="checkbox"/>					
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>					<u>Monthly Remarks</u>															
124/400-C40011	Mount Vernon	PM TDD:	Shahnaj, Sonia					Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek					TPP ID# 154. Final construction authorized on 7/30/21. VDOT LUP issued 7/12/21. Courtesy presentation to ARB 7/8/21. LAD completion 6/14/21. Schedule adjusted from July 2022 to December 2022 for construction completion due to VMRC permit time restriction for in-stream work. Dominion Energy relocation work will start 10/19/21 and will be completed by 11/19/21. Pre-bid meeting held 10/5/21. Bid opening 10/26/21.															
2G40-088-026-0		PM UTL:	Pugh, Richard																									
2G40-088-026	\$9,500,000	PM LAD:	Alcon, Kelly																									
	\$0	PM UDCD:	Lim, Vannak																									
		PM CPTED:	Hamidi, AJ																									
<b>Bid Advertisement</b>																												
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7																						On Hold	<input type="checkbox"/>					
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>					<u>Monthly Remarks</u>															
124/400-C40011	Mason	PM TDD:	Vanzandt, Mark					Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road					TPP ID#172. VDOT has approved final plans. Land rights on 38 of 47 properties have been acquired. Public Hearing for the acquisition of land rights was held on 9/14/21. Washington Gas relocation construction is underway - 60% complete. Dominion Energy and Fairfax Water relocations will be completed during construction.															
2G40-088-028-0		PM UTL:	Nguyen, Tan																									
2G40-088-028	\$6,500,000	PM LAD:	Najeeb, Mohammed																									
	\$0	PM UDCD:																										
		PM CPTED:	Askarzadeh, Negin																									
<b>Land Acquisition</b>																												

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
<b>Mason Neck Trail - Gunston Rd. - Route 1 to Potomac River</b>		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD								
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Mount Vernon	PM TDD: Madhusudhan, Galappa						Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work						<b>TPP ID #206.</b> Pre-scoping is underway.																	
2G40-088-031-0		PM UTL:																													
2G40-088-031	\$9,118,474	PM LAD:																													
	\$5,118,474	PM UDCD:																													
		PM CPTED: Stevens, Daniel																													
<b>Pre-Design</b>																															
<b>Hunter Village Dr Walkway (Wentworth to Flax)</b>		12/17	01/18	06/18	11/18	07/19	11/19	10/20	07/19	NA	NA	07/19	08/20	09/20	12/20	NA	02/21	03/21	03/21	03/21	07/20	05/21									
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Springfield	PM TDD: Madhusudhan, Galappa						Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive						<b>TPP ID#134.</b> Construction was substantially completed on 5/28/21. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. VDOT punch list received 7/2/21. Coordinating with UDCD and VDOT to resolve some punch list items.																	
2G40-088-038-0		PM UTL: Pugh, Richard																													
2G40-088-038	\$550,000	PM LAD: Glass, Lisa																													
	\$0	PM UDCD: Engida, Samuel																													
		PM CPTED: Stevens, Daniel																													
<b>Post-Construction</b>																															
<b>Lisle Ave Walkway (Griffith to Sportsman)</b>		08/18	11/18	04/19	11/19	12/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	10/21	NA	06/21	07/21	07/21	10/21	02/22	02/22									
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Dranesville	PM TDD: Zahirieh, Shahla						Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue						<b>TPP ID#147.</b> Construction NTP 9/6/21, scheduled completion 1/4/22. Construction authorization 6/30/21. VDOT permit received 5/12/21. LAD completed 3/31/21. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity. Final nutrient credit transfer agreement will be submitted to VDOT in 10/21 for execution.																	
2G40-088-044-0		PM UTL: Maisel, Michael																													
2G40-088-044	\$900,000	PM LAD: Baker, Lisa																													
	\$0	PM UDCD: Abteu, Leykun																													
		PM CPTED: Stevens, Daniel																													
<b>Construction</b>																															
<b>Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)</b>		08/18	01/19	NA	10/19	TBD	10/21	TBD	09/20	NA	NA	11/20	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD									
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Mason	PM TDD: Fasceski, Jeff						Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						<b>TPP ID#161.</b> This project to be permitted through LDS review process. Contacted FCPS twice after meeting on 9/16/21 to verify if their future design will impact this project and if they intend to quit claim the abandoned parcel. Project on hold until project scope revised.																	
2G40-088-049-0		PM UTL: Yusufoglu, Eldar																													
2G40-088-049	\$600,000	PM LAD: Alcon, Kelly																													
	\$0	PM UDCD:																													
		PM CPTED: Stevens, Daniel																													
<b>Land Acquisition</b>																															

On Hold

On Hold

On Hold

03/2021 On Hold

Oct 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
<b>Pre-Design</b>																									
<b>Great Falls St Walkway (Grande to Haycock)</b>																									
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane						On Hold <input type="checkbox"/>										
2G40-088-057-0			PM UTL:																						
2G40-088-057	\$500,000		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED: Turner, Latesa																						
<b>Design</b>																									
<b>Ingleside Ave Walkway (McLean Cc to Church Hill)</b>																									
			08/21	01/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Marsh, Dennis						Construct approximately 950' of 6'-8' asphalt walkway from McLean Community Center to Churchill Road						On Hold <input type="checkbox"/>										
2G40-088-059-0			PM UTL: Nguyen, Tan																						
2G40-088-059	\$3,500,000		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>Rock Hill Rd Walkway (Sterling to Astoria)</b>																									
			07/19	09/19	03/20	05/20	02/21	01/22	06/21	09/20	NA	NA	09/20	06/21	01/21	08/21	NA	08/21	08/21	09/21	10/21	04/23	05/22		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Marsh, Dennis						Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction						On Hold <input type="checkbox"/>										
2G40-088-062-0			PM UTL: Yusufoglu, Eldar																						
2G40-088-062	\$1,550,000		PM LAD: Najeeb, Mohammed																						
	\$0		PM UDCD: Abteaw, Leykun																						
			PM CPTED: Marfurt, Lindsay																						
<b>Construction</b>																									
<b>Franconia-Springfield Pkwy Trail Connection</b>																									
			10/17	02/18	07/18	06/19	02/21	08/20	09/21	NA	NA	NA	NA	NA	05/20	02/21	NA	10/21	11/21	11/21	11/21	09/21	06/22		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						On Hold <input type="checkbox"/>										
2G40-088-066-0			PM UTL: Pugh, Richard																						
2G40-088-066	\$1,100,000		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED: Lilley, Ronald																						
<b>Design</b>																									



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>Kirby Road Walkway (Mori to Chesterbrook)</b>			03/18	08/18	09/19	07/20	12/21	04/21	04/22	08/21	NA	NA	08/21	03/22	04/22	12/22	NA	11/22	12/22	01/23	02/23	06/22	11/23		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Dranesville	PM TDD:	Turner, Latesa	Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road				<b>TPP ID# 238.</b> LAD NTP 8/25/21. Land rights on 0 of 13 parcels have been acquired. 2nd Pre-final design distributed for review on 9/22/21. Utility relocation design in progress (WGL, FW, CenturyLink, Cox, Verizon and DEV).																
2G40-088-069-0			PM UTL:	Pugh, Richard																					
2G40-088-069	\$2,700,000		PM LAD:	Strayhorne, Robert																					
	\$0		PM UDCCD:	Stevens, Michael																					
			PM CPTED:	Abifadel, Gibran																					
<b>Land Acquisition</b>																									
<b>Route 50 Walkway (Blake Ln to Stonehurst Dr)</b>			04/19	NA	NA	07/21	10/21	10/21	06/22	10/21	TBD	NA	10/21	06/22	04/21	06/22	NA	07/22	07/22	07/22	08/22	08/22	12/22		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD:	Ayers, Robert	Approximately 600 LF of 10-foot wide SUP with wayfinding signs				<b>TPP ID# 87.01</b> 3rd pre-final design is in progress. Submission by end of October. Final Plats received. LAD NTP issued 10/15/21. Land rights on 0 of 2 properties have been acquired. Utility Test holes complete. Utility design of fiber optic and water underway.																
2G40-088-072-0			PM UTL:	Maisel, Michael																					
2G40-088-072	\$600,000		PM LAD:	Alcon, Kelly																					
	\$0		PM UDCCD:	Engida, Samuel																					
			PM CPTED:	Stevens, Daniel																					
<b>Land Acquisition</b>																									
<b>Route 50 Walkway (Lindenwood Ln to Nutley St)</b>			02/19	12/20	02/21	07/21	04/22	08/22	08/22	11/21	NA	NA	12/21	07/22	01/22	07/22	NA	09/22	10/22	11/22	01/23	12/23	12/23		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD:	Marsh, Dennis	Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.				<b>TPP ID# 87.02</b> 2nd PreFinal design in progress. Kick-off Mtg. w AE 9/14/21. H&HA study and Flood Plain Impact Determination is being updated based on PreFinal comments.																
2G40-088-073-0			PM UTL:	Maisel, Michael																					
2G40-088-073	\$1,800,000		PM LAD:																						
	\$0		PM UDCCD:																						
			PM CPTED:	Steinhilber, Will																					
<b>Design</b>																									
<b>Route 50 Walkway - Bear Branch Pedestrian Bridge</b>			05/19	10/19	02/21	07/21	11/21	01/22	01/22	NA	NA	NA	NA	NA	TBD	TBD	NA	02/22	04/22	05/22	06/22	05/23	05/23		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD:	El Kaissi, Mohamad	Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.				<b>TPP ID# 87.03</b> 2nd pre-final design in progress.																
2G40-088-074-0			PM UTL:	Maisel, Michael																					
2G40-088-074	\$2,500,000		PM LAD:																						
	\$0		PM UDCCD:	Bajracharya, Sanjala																					
			PM CPTED:	Marfurt, Lindsay																					
<b>Design</b>																									

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Route 50 Walkway (Cedar Ln to Prosperity Ave)		05/19	09/19	NA	08/20	10/21	04/22	04/22	08/21	NA	NA	09/21	03/22	NA	NA	NA	05/22	05/22	05/22	06/22	12/22	12/22	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Marsh, Dennis					Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements					<b>TPP ID# 87.04</b> Final Design in progress. VDOT comments on 3rd Preliminary design received 10/4/21. Project Data Sheet approved by SDID on 10/7/21. Utility relocations design within Exist. ROW including F.O and FFXWater. LAD NTP on 9/7/21. Land rights on 0 of 1 properties have been acquired. Fairfax Water relocation plans in final design.											
124/400-C40011	Providence	PM UTL: Maisel, Michael																					
2G40-088-075-0		PM LAD: Foley, Richard																					
2G40-088-075	\$1,200,000	PM UDCCD: Lim, Vannak																					
	\$0	PM CPTED: Steinhilber, Will																					
Land Acquisition																							
Route 50 Walkway (Chichester Ln to Cedar Ln)		05/19	09/19	NA	08/20	10/21	04/22	04/22	04/21	NA	NA	05/21	02/22	03/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Marsh, Dennis					Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50					<b>TPP ID# 87.05</b> Final design in progress. LAD NTP issued 5/6/21. Land rights on 0 of 1 property have been acquired. Utility relocations within Exist. ROW (fiberoptic, Dominion and water). Dominion pole relocation within R/W authorized 3/18/21. Fairfax Water relocation plans in final design.											
124/400-C40011	Providence	PM UTL: Maisel, Michael																					
2G40-088-076-0		PM LAD: Foley, Richard																					
2G40-088-076	\$900,000	PM UDCCD: Lim, Vannak																					
	\$0	PM CPTED: Steinhilber, Will																					
Land Acquisition																							
Memorial St/Donora Dr Pedestrian Crossing		12/18	NA	04/20	08/20	02/21	03/21	09/21	10/20	NA	NA	10/20	05/21	NA	NA	NA	10/21	11/21	11/21	11/21	12/21	03/22	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Madhusudhan, Galappa					Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive					<b>TPP ID#657.</b> VDOT permit received 10/4/21. Land acquisition completed 5/13/21. Draft Construction Package submitted to UDCCD on 9/24/21.											
124/400-C40011	Lee	PM UTL: Pugh, Richard																					
2G40-088-077-0		PM LAD: Alcon, Kelly																					
2G40-088-077	\$500,000	PM UDCCD: Bhinge, Deepak																					
	\$0	PM CPTED: Askarzadeh, Negin																					
Design																							
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A		05/19	09/19	NA	08/20	11/21	12/21	01/22	12/20	NA	NA	01/21	10/21	NA	NA	NA	02/22	02/22	02/22	02/22	08/22	08/22	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Marsh, Dennis					Approximately 600 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades					<b>TPP ID# 87.04A</b> LAD NTP 1/7/21. Land rights on 0 of 1 properties have been acquired. Project Data Sheet approved by LDS on 1/13/21. Design addendum for scope change approved on 8/30/21.											
124/400-C40011	Providence	PM UTL: Nguyen, Tan																					
2G40-088-079-A-0		PM LAD: Foley, Richard																					
2G40-088-079	\$450,000	PM UDCCD:																					
	\$0	PM CPTED: Stevens, Daniel																					
Land Acquisition																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Providence                      2G40-088-079-B-0                      2G40-088-079 \$150,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Marsh, Dennis                      PM UTL: Nguyen, Tan                      PM LAD: Alcon, Kelly                      PM UDCCD: Abteu, Leykun                      PM CPTED: Steinhilber, Will</p> <p><u>Project Description</u>                      Sixty LF sidewalk connection including curb ramp upgrades and crosswalks at the Arlington Boulevard and Stonehurst Drive intersection</p> <p><u>Monthly Remarks</u>  <b>PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which was removed from project -072.</b> Final Design in progress. Comments returned to consultant on 9/20/21. LAD NTP 7/15/21. Land rights on 0 of 4 properties have been acquired. Temporary easement on 4 properties are required. Project to be completed under Countywide Permit. TMP approved 7/26/21. Project Data Sheet approved 9/15/21.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Land Acquisition</b></p> <p><b>Pole Road Crosswalk Improvements</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Mount Vernon                      2G40-088-083-0                      2G40-088-083 \$200,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Madhusudhan, Galappa                      PM UTL:                      PM LAD:                      PM UDCCD: Bhinge, Deepak                      PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u>                      Construct median refuge island. Project will also improve pedestrian crosswalks and curb ramps.</p> <p><u>Monthly Remarks</u>  <b>TPP ID#21006:</b> Pre-final design distributed to VDOT for review 10/8/21. Draft plat to LAD for review 10/14/21.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p> <p><b>Cedar Lane Crosswalk Improvements</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Providence                      2G40-088-084-0                      2G40-088-084 \$125,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Madhusudhan, Galappa                      PM UTL:                      PM LAD: Shubert, Beth                      PM UDCCD:                      PM CPTED: Alexandrow, Nikolai</p> <p><u>Project Description</u>                      Construct median refuge island and upgrade crosswalks/curb ramps.</p> <p><u>Monthly Remarks</u>  <b>TPP ID#21007:</b> Intermediate design distributed for review 9/16/21.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p> <p><b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>                      124/400-C40017 Sully                      2G40-100-000-0 Springfield                      2G40-100-000 \$78,782,000                      (\$2,000,000)</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Beall, James                      PM UTL: Maisel, Michael                      PM LAD: Shubert, Beth                      PM UDCCD:                      PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u>                      Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29</p> <p><u>Monthly Remarks</u>  <b>UPC #108720. TPP ID# 062.</b> Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP issued 6/15/2020. Substantial completion 3/31/23, final completion 7/28/23. VDOT and FHWA concurred with final noise impact analysis 6/3/21. Noise barrier voting completed 8/2/21, benefitted receptors approved all four barriers. VDOT approved NTP for Phase 1 ROW on 8/26/21. Formal groundbreaking held 9/17/21. 100% plans, revised buffer waiver, and second phase of ROW plans are under review. Meeting with VDOT and FCDOT 10/12/21 to discuss concept for 4th crosswalks.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Construction</b></p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/20	07/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-------	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

**Balls Hill Rd/Old Dominion Dr Int**  
**124/400-C40013** Dranesville  
**2G40-152-000-0**  
**2G40-152-000** \$20,500,000  
 \$0

Project Manager/Assignments  
 PM TDD: Roberson, Jeanmarie  
 PM UTL: Nguyen, Tan  
 PM LAD: Foley, Richard  
 PM UDCD:  
 PM CPTED: Abifadel, Gibran

Project Description  
 Intersection improvements, including pedestrian facilities

Monthly Remarks  
**TPP ID#022.** Project improvements are in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Preliminary plans distributed for review on 7/8/21. Supervisor Foust and staff were briefed on 7/15/21 to include potential tree loss, property impacts, and utility conflicts. Community outreach is being scheduled as initial utility impacts are determined. Final schedule will be provided upon completion of intermediate design.

On Hold

**Design**

<b>01044 Little River Turnpike EB @ Oasis Drive</b>	02/20	NA	NA	07/20	09/20	11/20	05/21	NA	NA	NA	NA	NA	NA	NA	NA	NA	07/21	07/21	10/21	11/21	06/21	03/22
---	-------	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Mason  
**4YP202-01044**  
**TS-000015-026** \$250,000  
 \$250,000

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD:  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.

Monthly Remarks  
 Task Order #20 - Final construction package submitted to UDCD on 7/2/21. County building permit received 10/7/21.

On Hold

**Construction**

<b>01697 Old Keene Mill Road WB @ Commerce Street</b>	02/20	NA	NA	05/20	09/20	10/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	NA	07/21	08/21	08/21	08/21	04/22	11/21
---	-------	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Lee  
**4YP202-01697**  
**TS-000014-042** \$50,000  
 \$50,000

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD:  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install concrete bus shelter pad, bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work.

Monthly Remarks  
 Final design received 9/23/2020. Signed design waiver package submitted to VDOT on 3/5/21. Countywide permit package submitted 3/25/21, clearance received 3/31/21. Construction authorized 7/13/21. Part of UDCD Task Order #7. CN NTP 9/3/21 - 11/11/21.

On Hold

**Construction**

<b>02075 Gallows Rd @ Boone Blvd</b>	09/20	NA	NA	10/20	12/20	07/21	04/21	11/20	NA	NA	12/20	03/21	NA	NA	NA	NA	04/21	05/21	05/21	07/21	10/21	11/21
--------------------------------------	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Providence  
**4YP202-02075**  
**TS-000017-042** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD: Alcon, Kelly  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Replace existing bus pad and bench with shelter, bench, trash can, and bike racks.

Monthly Remarks  
 Final construction package submitted to UDCD on 5/3/21. Building permit for bus shelter issued 5/11/21. Part of UDCD Task Order #5. CN NTP 7/19/21 - 11/15/21.

On Hold

**Construction**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>02152 Glade Drive NB @ Freetown Drive</b>			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	11/21	12/21	12/21	12/21	09/20	04/22
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark				Install concrete bus shelter pad and bench				Land acquisition completed 9/9/2020. Design waiver for pad size resubmitted to VDOT on 9/16/21.												
4YP202-02152			PM UTL:																				
TS-000013-039	\$50,000		PM LAD: Glass, Lisa																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							On Hold <input type="checkbox"/>
<b>02153 Glade Drive SB @ Freetown Drive</b>			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	11/21	12/21	12/21	12/21	09/20	04/22
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark				Install concrete bus shelter pad, bus shelter, and loading pad.				Land acquisition completed 8/12/2020. Design waiver for pad size resubmitted to VDOT on 9/16/21.												
4YP202-02153			PM UTL:																				
TS-000013-040	\$50,000		PM LAD: Glass, Lisa																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							On Hold <input type="checkbox"/>
<b>02154 Glade Drive NB @ Green Range Drive</b>			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	11/21	12/21	12/21	12/21	09/20	04/22
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark				Install concrete bus shelter pad, bus shelter, and loading pad.				Land acquisition completed 9/9/2020. Design waiver for pad size resubmitted to VDOT on 9/16/21.												
4YP202-02154			PM UTL:																				
TS-000013-041	\$50,000		PM LAD: Glass, Lisa																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							On Hold <input type="checkbox"/>
<b>02155 Glade Drive SB @ Green Range Drive</b>			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	11/21	12/21	12/21	12/21	09/20	04/22
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark				Install concrete bus shelter pad, bus shelter, and loading pad.				Land acquisition completed 8/12/2020. Design waiver for pad size resubmitted to VDOT on 9/16/21.												
4YP202-02155			PM UTL:																				
TS-000013-042	\$50,000		PM LAD: Glass, Lisa																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							On Hold <input type="checkbox"/>

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						
<b>02160 Glade Drive SB @ Green Range Drive</b>		06/20	NA	NA	07/20	07/20	06/21	03/21	12/20	NA	NA	12/20	02/21	NA	NA	NA	04/21	06/21	06/21	07/21	10/21	11/21
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill	PM TDD: Hojatzadeh, Max						Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.						Final construction package submitted to UDCD on 4/29/21. Part of UDCD Task Order #5. CN NTP 7/19/21 - 11/15/21.								
4YP202-02160		PM UTL:																				
TS-000013-048	\$0	PM LAD: Najeeb, Mohammed																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
<b>Construction</b>																						
<b>02161 Glade Drive NB @ Millrace Lane</b>		06/20	NA	NA	07/20	07/20	06/21	03/21	12/20	NA	NA	12/20	02/21	NA	NA	NA	04/21	06/21	06/21	07/21	09/21	09/21
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill	PM TDD: Hojatzadeh, Max						Install concrete loading pad, bench, and trash can.						Final construction package submitted to UDCD on 4/29/21. Part of UDCD Task Order #6. CN NTP 6/28/21 - 9/5/21.								
4YP202-02161		PM UTL:												Substantially complete 9/3/21								
TS-000013-049	\$0	PM LAD: Najeeb, Mohammed																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
<b>Post-Construction</b>																						
<b>02633 Lee Jackson Memorial Highway WB @ Muirfield Lane</b>		02/20	NA	NA	07/20	09/20	10/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	08/21	08/21	08/21	04/22	10/21
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Sully	PM TDD: Madhusudhan, Galappa						Install concrete loading pad, sidewalk along with drainage improvements and associated grading work.						Final design received 9/30/2020. Signed Design waiver package submitted to VDOT on 3/5/21. Countywide permit package submitted 3/25/21, clearance received 3/31/21. Construction authorized 7/13/21. Part of UDCD Task Order #7. CN NTP 9/3/21 - 10/17/21.								
4YP202-02633		PM UTL:																				
TS-000019-007	\$20,000	PM LAD:																				
	\$20,000	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
<b>Construction</b>																						
<b>02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road</b>		02/20	NA	NA	07/20	10/20	10/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	09/21	10/21	10/21	10/21	04/22	12/21
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon	PM TDD: Madhusudhan, Galappa						Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.						Final construction authorization package submitted to UDCD on 9/24/21. UDCD Task Order #8.								
4YP202-02817		PM UTL:																				
TS-000016-055	\$35,000	PM LAD:																				
	\$35,000	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
<b>Bid Advertisement</b>																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>03160 Richmond Highway NB @ Holly Hill Road</b>			02/20	NA	NA	07/20	11/20	10/21	08/21	02/21	NA	NA	03/21	06/21	NA	NA	NA	10/21	10/21	10/21	10/21	04/22	03/22
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Replace bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.						Final construction package submitted to UDCD on 10/12/21. Countywide permit package submitted to VDOT 8/5/21. Land aquisition completion 6/29/21. Building permit received on 10/5/21.								
4YP202-03160			PM UTL:																				
TS-000016-054		\$50,000	PM LAD: Shubert, Beth																				
		\$50,000	PM UDCD:																				
			PM CPTED:																				

**Design**

<b>03807 Wiehle Avenue NB @ North Shore Drive</b>			02/20	NA	NA	06/20	12/20	08/21	TBD	04/21	NA	NA	TBD	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	12/21	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Hojatzadeh, Max						Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.						Task Order #20 - Final plan approved. Awaiting to receive approval for buffer width programmatic waiver. DRB approved plan. LAD NTP on 8/11/21. The land required to construct the project located with footprint of USACE Stream Restoration Easement and approval is required. Project is on hold until Reston Association completes their wetland bank application with the Army Corps of Engineers.								
4YP202-03807			PM UTL:																				
TS-000013-046		\$0	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCD:																				
			PM CPTED:																				

**Land Acquisition**

<b>04000 Elden St SB @ Alabama Dr</b>			09/20	NA	NA	10/20	12/20	12/20	TBD	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	05/21	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max						Install concrete bus pad, shelter, bench, and trash can						Final design complete. This project to be permitted through the Town of Herndon. Permit application submitted 2/2/21. Awaiting plan review and approval by Town of Herndon.								
4YP202-04000			PM UTL:																				
TS-000012-028		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				

**Design**

<b>5000999 Carlin Springs Road NB, North of 7-11</b>			02/20	NA	NA	07/20	10/20	10/21	11/21	01/21	NA	NA	01/21	10/21	NA	NA	NA	12/21	01/22	01/22	01/22	04/22	04/22
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa						Install loading pad, sidewalk along with drainage improvements and associated grading work.						Approved design waiver received 8/16/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired. Schedule adjusted due to delay in land acquisition completion.								
4YP202-5000999			PM UTL:																				
TS-000015-025		\$20,000	PM LAD: Strayhorne, Robert																				
		\$20,000	PM UDCD:																				
			PM CPTED:																				

**Land Acquisition**

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
<b>5001008 Carlin Springs Road NB @ Columbia Pike</b>																															
		02/20	NA	NA	07/20	10/20	10/21	10/21	01/21	NA	NA	01/21	10/21	NA	NA	NA	11/21	12/21	12/21	12/21	04/22	03/22									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
Bus Stop Improvements		PM TDD: Madhusudhan, Galappa						Install loading pad, sidewalk along with drainage improvements and associated grading work.						Signed design waiver package submitted to VDOT on 4/9/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired.																	
124/400-C40011		PM UTL:																													
4YP202-5001008		PM LAD: Strayhorne, Robert																													
TS-000015-024		PM UDCCD:																													
		PM CPTED:																													
		\$20,000																				On Hold <input type="checkbox"/>									
		\$20,000																													
<b>Land Acquisition</b>																															
<b>5001052 Leesburg Pike EB @ Glen Carlyn Road</b>																															
		02/20	NA	NA	07/20	11/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	07/21	04/22	11/21									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
Bus Stop Improvements		PM TDD: Madhusudhan, Galappa						Replace existing shelter, pad, bench, and curb ramps with new concrete pad, bus shelter, bike rack, bench, and curb ramps along with drainage improvements.						Construction authorization 3/31/21. Building permit for shelter issued 3/16/21. Part of UDCCD Task Order #5. CN NTP 7/19/21 - 11/15/21.																	
124/400-C40011		PM UTL:																													
4YP202-5001052		PM LAD:																													
TS-000015-023		PM UDCCD: Carlin, Craig																													
		PM CPTED:																													
		\$35,000																				On Hold <input type="checkbox"/>									
		\$35,000																													
<b>Construction</b>																															
		01/21	11/21	NA	10/22	06/23	07/24	12/23	02/23	TBD	NA	03/23	11/23	TBD	TBD	NA	03/24	04/24	05/24	06/24	02/26	08/25									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
Innovation Station North Neighborhood Access SUP		PM TDD: Shahnaj, Sonia						Add shared-use path and lighting between Innovation Center Metrorail Station Kiss-and-Ride lot, Farougi Court and Apgar Place						TPP ID# 190.15 HMSAMS ID#15 Survey completed in June 2021. PJD completed 7/13/21 and submitted to USACE 7/21/21. Preliminary design is in progress. The project falls within the limits of the development plans for Rivana. The current scope of the project will not be changed for the development.																	
124/400-C40011		PM UTL:																													
ST-000048-001-0		PM LAD:																													
ST-000048-001		PM UDCCD:																													
		PM CPTED: Marfurt, Lindsay																													
		\$8,810,000																				On Hold <input type="checkbox"/>									
		\$0																													
<b>Design</b>																															
<b>5001914 Patrick Henry Dr NB @ Greenwood Dr</b>																															
		04/21	08/21	10/21	NA	12/21	07/22	07/23	12/21	TBD	NA	01/22	06/22	TBD	TBD	NA	09/22	10/22	10/22	10/22	03/23	03/23									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
MSMD Bus Shelter Replacement		PM TDD: Madhusudhan, Galappa						Loading Pad with shelter, bench, trash can, detectable warning surface along with associated grading work.						Intermediate Design is in progress.																	
303/300-C30010		PM UTL:																													
CR-000007-001-B-0		PM LAD:																													
CR-000007-001		PM UDCCD:																													
		PM CPTED:																													
		\$0																				On Hold <input type="checkbox"/>									
		\$0																													

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
00953 Richmond Hwy NB @ Woodlawn Trail			04/21	08/21	10/21	NA	12/21	02/22	02/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	03/22	04/22	04/22	04/22	08/22	08/22		
<b>MSMD Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
303/300-C30010	Mount Vernon		PM TDD: Madhusudhan, Galappa						Concrete Shelter Pad with bench and trash can and associate grading.						Intermediate Design is in progress.										
CR-000007-001-C-0			PM UTL:																						
CR-000007-001	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
5001177 Patrick Henry Drive NB @ Brook Drive			04/21	08/21	10/21	NA	12/21	07/22	07/22	12/21	TBD	NA	01/22	06/22	TBD	TBD	NA	09/22	10/22	10/22	10/22	03/22	03/22		
<b>MSMD Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
303/300-C30010	Mason		PM TDD: Madhusudhan, Galappa						Loading pad with Loading pad,bench, trash can, sidewalk, detectable warning surface along with associated grading work.						Intermediate Design is in progress.										
CR-000007-001-D-0			PM UTL:																						
CR-000007-001	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
5001687 Chain Bridge Rd NB @ Brawner St			04/21	08/21	10/21	NA	12/21	02/22	02/22	04/22	TBD	NA	05/22	11/22	TBD	TBD	NA	03/23	04/23	04/23	04/23	08/23	08/23		
<b>MSMD Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
303/300-C30010	Dranesville		PM TDD: Madhusudhan, Galappa						Loading Pad with Shelte, trash can, bench, detectable warning surfacer & associated grading work.						Intermediate Design is in progress.										
CR-000007-001-E-0			PM UTL:																						
CR-000007-001	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
05991 Columbia Pike WB @ John Marr Dr			04/21	08/21	10/21	NA	12/21	07/23	07/23	12/21	TBD	NA	01/22	06/22	TBD	TBD	NA	09/22	10/22	10/22	10/22	03/23	03/23		
<b>MSMD Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
303/300-C30010	Mason		PM TDD: Madhusudhan, Galappa						Loading pad with Shelter, bench, detectable warning surface along with associated grading work.						Intermediate Design is in progress.										
CR-000007-001-F-0			PM UTL:																						
CR-000007-001	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																														
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																						
Focus #	FUT (\$)																																												
Project Status																																													
<b>Westmoreland Street and Hopewood Drive Intersection Improvements</b>																																													
<table border="0" style="width:100%"> <tr> <td style="width:15%;"><b>Dransville District</b></td> <td style="width:15%;"></td> <td style="width:15%;"><u>Project Manager/Assignments</u></td> <td style="width:15%;"><u>Project Description</u></td> <td style="width:15%;"><u>Monthly Remarks</u></td> <td style="width:15%;"></td> </tr> <tr> <td>303/300-C30010</td> <td>Dransville</td> <td>PM TDD: Nabavi, Seyed</td> <td>Install median refuge at Westmoreland Street and Hopewood Drive and relocate bus stop from south of Hopewood Drive to north of the new crosswalk</td> <td rowspan="3"> <b>TPP ID #21001.</b> Intermediate design is in progress. Design NTP sent on 7/29/21.                 </td> <td></td> </tr> <tr> <td>ST-000005-005-0</td> <td></td> <td>PM UTL:</td> <td></td> </tr> <tr> <td>ST-000005-005</td> <td>\$230,000 \$0</td> <td>PM LAD: PM UDCCD: PM CPTED: Abifadel, Gibran</td> <td></td> </tr> </table>																										<b>Dransville District</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>		303/300-C30010	Dransville	PM TDD: Nabavi, Seyed	Install median refuge at Westmoreland Street and Hopewood Drive and relocate bus stop from south of Hopewood Drive to north of the new crosswalk	<b>TPP ID #21001.</b> Intermediate design is in progress. Design NTP sent on 7/29/21.		ST-000005-005-0		PM UTL:		ST-000005-005	\$230,000 \$0	PM LAD: PM UDCCD: PM CPTED: Abifadel, Gibran	
<b>Dransville District</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																																									
303/300-C30010	Dransville	PM TDD: Nabavi, Seyed	Install median refuge at Westmoreland Street and Hopewood Drive and relocate bus stop from south of Hopewood Drive to north of the new crosswalk	<b>TPP ID #21001.</b> Intermediate design is in progress. Design NTP sent on 7/29/21.																																									
ST-000005-005-0		PM UTL:																																											
ST-000005-005	\$230,000 \$0	PM LAD: PM UDCCD: PM CPTED: Abifadel, Gibran																																											
<b>Design</b>																																													
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD																					
<table border="0" style="width:100%"> <tr> <td style="width:15%;"><b>Beverly Road Pedestrian Improvements</b></td> <td style="width:15%;"></td> <td style="width:15%;"><u>Project Manager/Assignments</u></td> <td style="width:15%;"><u>Project Description</u></td> <td style="width:15%;"><u>Monthly Remarks</u></td> <td style="width:15%;"></td> </tr> <tr> <td>303/300-C30010</td> <td>Dransville</td> <td>PM TDD: Shahnaj, Sonia</td> <td>Construct 50 linear feet of 10-foot trail along Beverley Road including a curb ramp at Old Dominion Drive</td> <td rowspan="3">                     A site review meeting was held on 7/28/21. Draft Task Order proposal received 9/1/21 and negotiation ongoing. Survey notification letters sent on 9/9/21. Scheduled to be developed after TO is finalized and survey is complete.                 </td> <td></td> </tr> <tr> <td>ST-000005-006-0</td> <td></td> <td>PM UTL:</td> <td></td> </tr> <tr> <td>ST-000005-006</td> <td>\$437,000 \$0</td> <td>PM LAD: PM UDCCD: PM CPTED:</td> <td></td> </tr> </table>																										<b>Beverly Road Pedestrian Improvements</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>		303/300-C30010	Dransville	PM TDD: Shahnaj, Sonia	Construct 50 linear feet of 10-foot trail along Beverley Road including a curb ramp at Old Dominion Drive	A site review meeting was held on 7/28/21. Draft Task Order proposal received 9/1/21 and negotiation ongoing. Survey notification letters sent on 9/9/21. Scheduled to be developed after TO is finalized and survey is complete.		ST-000005-006-0		PM UTL:		ST-000005-006	\$437,000 \$0	PM LAD: PM UDCCD: PM CPTED:	
<b>Beverly Road Pedestrian Improvements</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																																									
303/300-C30010	Dransville	PM TDD: Shahnaj, Sonia	Construct 50 linear feet of 10-foot trail along Beverley Road including a curb ramp at Old Dominion Drive	A site review meeting was held on 7/28/21. Draft Task Order proposal received 9/1/21 and negotiation ongoing. Survey notification letters sent on 9/9/21. Scheduled to be developed after TO is finalized and survey is complete.																																									
ST-000005-006-0		PM UTL:																																											
ST-000005-006	\$437,000 \$0	PM LAD: PM UDCCD: PM CPTED:																																											
<b>Survey</b>																																													
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD																					
<table border="0" style="width:100%"> <tr> <td style="width:15%;"><b>Elm Street Pedestrian Improvements</b></td> <td style="width:15%;"></td> <td style="width:15%;"><u>Project Manager/Assignments</u></td> <td style="width:15%;"><u>Project Description</u></td> <td style="width:15%;"><u>Monthly Remarks</u></td> <td style="width:15%;"></td> </tr> <tr> <td>303/300-C30010</td> <td>Dransville</td> <td>PM TDD: Shahnaj, Sonia</td> <td>Install 25 linear feet of sidewalk and curb ramps along Elm Street at Chain Bridge Drive</td> <td rowspan="3">                     Project initiation is underway. A site review meeting was held on 7/28/21. Survey notification letters sent on 9/9/21. TO will be submitted after survey review. Scheduled to be developed after survey is complete and TO is finalized.                 </td> <td></td> </tr> <tr> <td>ST-000005-007-0</td> <td></td> <td>PM UTL:</td> <td></td> </tr> <tr> <td>ST-000005-007</td> <td>\$279,000 \$0</td> <td>PM LAD: PM UDCCD: PM CPTED:</td> <td></td> </tr> </table>																										<b>Elm Street Pedestrian Improvements</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>		303/300-C30010	Dransville	PM TDD: Shahnaj, Sonia	Install 25 linear feet of sidewalk and curb ramps along Elm Street at Chain Bridge Drive	Project initiation is underway. A site review meeting was held on 7/28/21. Survey notification letters sent on 9/9/21. TO will be submitted after survey review. Scheduled to be developed after survey is complete and TO is finalized.		ST-000005-007-0		PM UTL:		ST-000005-007	\$279,000 \$0	PM LAD: PM UDCCD: PM CPTED:	
<b>Elm Street Pedestrian Improvements</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																																									
303/300-C30010	Dransville	PM TDD: Shahnaj, Sonia	Install 25 linear feet of sidewalk and curb ramps along Elm Street at Chain Bridge Drive	Project initiation is underway. A site review meeting was held on 7/28/21. Survey notification letters sent on 9/9/21. TO will be submitted after survey review. Scheduled to be developed after survey is complete and TO is finalized.																																									
ST-000005-007-0		PM UTL:																																											
ST-000005-007	\$279,000 \$0	PM LAD: PM UDCCD: PM CPTED:																																											
<b>Survey</b>																																													
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD																					
<table border="0" style="width:100%"> <tr> <td style="width:15%;"><b>Stonecroft Boulevard Widening Sully Police Station</b></td> <td style="width:15%;"></td> <td style="width:15%;"><u>Project Manager/Assignments</u></td> <td style="width:15%;"><u>Project Description</u></td> <td style="width:15%;"><u>Monthly Remarks</u></td> <td style="width:15%;"></td> </tr> <tr> <td>304/300-C30050</td> <td>Sully</td> <td>PM TDD: Vanzandt, Mark</td> <td>Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard</td> <td rowspan="3">                     Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.                 </td> <td></td> </tr> <tr> <td>009217-0</td> <td></td> <td>PM UTL: Nguyen, Tan</td> <td></td> </tr> <tr> <td>5G25-064-000</td> <td>\$800,678 \$109,014</td> <td>PM LAD: Kresge, Carol PM UDCCD: PM CPTED: Guarino, Michael</td> <td></td> </tr> </table>																										<b>Stonecroft Boulevard Widening Sully Police Station</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>		304/300-C30050	Sully	PM TDD: Vanzandt, Mark	Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard	Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.		009217-0		PM UTL: Nguyen, Tan		5G25-064-000	\$800,678 \$109,014	PM LAD: Kresge, Carol PM UDCCD: PM CPTED: Guarino, Michael	
<b>Stonecroft Boulevard Widening Sully Police Station</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																																									
304/300-C30050	Sully	PM TDD: Vanzandt, Mark	Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard	Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.																																									
009217-0		PM UTL: Nguyen, Tan																																											
5G25-064-000	\$800,678 \$109,014	PM LAD: Kresge, Carol PM UDCCD: PM CPTED: Guarino, Michael																																											
<b>Construction</b>																																													



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Jefferson Manor Improvements Phase IIIA			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21
304/300-C30050	Lee																						On Hold <input type="checkbox"/>
2G25-097-000-0																							
2G25-097-000	\$3,075,000 (\$225,000)																						
Post-Construction			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
Oakwood Road Street Acceptance																							On Hold <input type="checkbox"/>
304/300-C30050	Lee																						
2G25-122-000-0																							
2G25-122-000	\$0 \$0																						
Post-Construction			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			08/18	11/18	NA	08/19	09/20	12/20	06/21	08/20	NA	NA	09/20	03/21	NA	NA	NA	07/21	08/21	08/21	10/21	10/21	03/22
304/300-C30050	Hunter Mill																						On Hold <input type="checkbox"/>
4YP201-PB009-C																							
ST-000021-009	\$500,000 \$0																						
Construction			06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	09/21
Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park																							On Hold <input type="checkbox"/>
304/300-C30050	Lee																						
4YP201-PB023																							
ST-000021-023	\$5,000,000 (\$100,000)																						
Post-Construction																							

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Cinder Bed Road		01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17									
On Hold <input type="checkbox"/>																															
<b>Cinder Bed Road Improvements</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mount Vernon	PM TDD: Khorashadi, Brook						Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road						<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final Street Acceptance Package including Maintenance check was submitted to VDOT on 10/11/21. BOS issued resolution for realignment and abandonment passed 5/7/2019. VDOT Permit released 7/9/21. Signed completed punchlist form to VDOT Permit 8/13/21.																	
4YP214-0		PM UTL: Nguyen, Tan																													
5G25-054-000	\$6,892,088	PM LAD: Shubert, Beth																													
	\$0	PM UDCCD: Samiyi, Bijan																													
		PM CPTED: Borkowski, Tad																													
<b>Post-Construction</b>																															
North Chambliss St./Beauregard St.		02/20	NA	12/19	06/20	11/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	05/21	05/21	05/21	06/21	08/21	10/21									
On Hold <input type="checkbox"/>																															
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mason	PM TDD: Nabavi, Seyed						Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.						<b>TPP Plan ID#320.</b> Construction substantially complete on 10/4/21. Schedule adjusted due to longer construction contract duration to add the Landmark Plaza and the backorder on flashing beacon.																	
5G25-059-003-0		PM UTL: Nguyen, Tan																													
5G25-059-003	\$800,000	PM LAD: Alcon, Kelly																													
	\$0	PM UDCCD: Metafria, Fasika																													
		PM CPTED: Stevens, Daniel																													
<b>Post-Construction</b>																															
Silverbrook Rd./Southrun Rd. EB Left Turn Lane		03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	06/20	NA	03/20	NA	NA	09/20	05/19	04/21									
On Hold <input type="checkbox"/>																															
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mount Vernon	PM TDD: Nabavi, Seyed						Add eastbound left turn lane on Silverbrook Road at Southrun Road						<b>TPP ID#326.</b> Construction substantially complete 4/12/21. VDOT inspection requested. Nutrient credit transfer agreement executed by VDOT on 2/21/21.																	
5G25-059-005-0		PM UTL: Maisel, Michael																													
5G25-059-005	\$1,400,000	PM LAD: Honnick, John																													
	\$0	PM UDCCD: Stevens, Michael																													
		PM CPTED: Aguayo, Vanessa																													
<b>Post-Construction</b>																															
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	05/22	05/22	12/20	12/20	NA	12/20	12/21	04/20	10/22	NA	08/22	09/22	10/22	11/22	11/24	11/24									
On Hold <input type="checkbox"/>																															
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Hunter Mill	PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.						<b>TPP ID # 35.</b> Third Final Design submitted on 9/23/21. LAD NTP 12/21/2020. Land rights on 9 of 19 properties have been acquired. LAD public hearing is scheduled for 11/9/21. WGL and Century Link relocations are complete. Dominion P&E under review due to excess costs associated with tree clearing. Cox relocation plan received. Verizon P&E is under review.																	
5G25-059-007-0		PM UTL: Maisel, Michael																													
5G25-059-007	\$16,500,000	PM LAD: Strayhorne, Robert																													
	\$0	PM UDCCD: Lim, Vannak																													
		PM CPTED: Aguayo, Vanessa																													
<b>Land Acquisition</b>																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.</b>			07/16	10/16	05/17	03/18	06/21	05/19	04/22	10/21	NA	NA	10/21	04/22	02/19	12/19	NA	05/22	06/22	06/22	06/22	05/20	12/22	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Turner, Latesa						Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						<b>TPP ID#090.</b> 3rd final plans submitted 6/22/21. VDOT design approval received 7/22/21. Acquisition of additional land rights will be required due to final design revisions to address VDOT drainage comments. Finalizing revised plats. 2nd LAD NTP anticipated October 2021. Utility relocations complete. As a result of the design modifications, one additional Dominion guy anchor adjustment to be coordinated during construction. Project schedule adjusted due to additional time required to obtain VDOT approval of revised design.									
5G25-060-020-0			PM UTL: Maisel, Michael																					
5G25-060-020	\$1,450,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD: Stevens, Michael																					
			PM CPTED: Askarzadeh, Negin																					
<b>Design</b>																								
<b>Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.</b>			12/17	02/18	08/18	09/19	01/22	04/22	04/22	02/21	03/21	NA	06/21	02/22	03/22	07/22	NA	05/22	06/22	07/22	08/22	03/23	03/23	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad						Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd						<b>TPP ID#102.</b> Final Plans completed. LAD NTP issued 6/30/21. Land rights on 2 of 7 properties have been acquired. Utility relocation design in progress (DVP, Verizon, Cox, FFX Water). Additional survey on 3 properties due to change in site condition received on 10/7/21. Land Acquisition paused on 3 properties until design is updated per additional survey.									
5G25-060-023-0			PM UTL: Maisel, Michael																					
5G25-060-023	\$1,750,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD: Cutler, Tom																					
			PM CPTED: Askarzadeh, Negin																					
<b>Land Acquisition</b>																								
<b>Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES</b>			06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	08/20	10/19	06/21	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive						<b>TPP ID# 165.</b> Construction substantially complete 6/15/21. Construction NTP 10/19/2020, scheduled completion 6/15/21. VDOT punchlist received 10/7/21. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21.									
5G25-060-034-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-034	\$2,400,000		PM LAD: Monahan, Clyde																					
	\$0		PM UDCCD: Cutler, Tom																					
			PM CPTED: Luo, Caijun																					
<b>Post-Construction</b>																								
<b>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</b>			02/16	09/16	04/17	02/18	04/20	09/18	07/20	01/18	02/20	NA	02/20	04/20	04/20	09/20	NA	09/20	10/20	11/20	01/21	06/19	01/22	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Marsh, Dennis						Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road						<b>TPP ID#167.</b> Construction NTP 4/19/2021. Construction 50% complete. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21.									
5G25-060-036-0			PM UTL: Maisel, Michael																					
5G25-060-036	\$2,000,000		PM LAD: Alcon, Kelly																					
	\$0		PM UDCCD: Stevens, Michael																					
			PM CPTED: Abifadel, Gibran																					
<b>Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>South Lakes Dr.Walkway - Greenskeepers Ct - Sunrise Valley Dr</b>																									
			05/17	NA	01/18	10/18	04/19	02/19	07/20	10/19	NA	NA	11/19	05/20	12/19	12/20	NA	12/20	01/21	01/21	03/21	02/21	09/21		
On Hold <input type="checkbox"/>																									
<b>Pedestrian Improvements 2014</b>																									
<b>304/300-C30050</b> Hunter Mill																									
<b>5G25-060-039-0</b>																									
<b>5G25-060-039</b> \$1,800,000																									
\$0																									
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
			PM TDD: Hojatzadeh, Max						Install walkway: Greenkeepers Court to Soapstone Drive,						<b>TPP ID#175.</b> Construction Substantially completed on 9/17/21. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. Signal timing approval received. Per UDCD construction manager schedule adjusted due to have more time to complete the construction.										
			PM UTL: Maisel, Michael						Whisperwood Glen Lane to Ridge																
			PM LAD: Najeeb, Mohammed						Heights Road, and Harbor Court																
			PM UDCD: Bajracharya, Sanjala						to Twin Branches Road																
			PM CPTED: Luo, Caijun																						
<b>Post-Construction</b>																									
<b>Sunrise Valley Dr.Walkway - Hitchcock Dr.- Colts Brook Dr</b>																									
			06/18	08/18	02/19	10/19	02/20	01/21	06/20	NA	NA	NA	NA	NA	05/20	12/20	NA	11/20	11/20	11/20	12/20	04/22	04/21		
On Hold <input type="checkbox"/>																									
<b>Pedestrian Improvements 2014</b>																									
<b>304/300-C30050</b> Hunter Mill																									
<b>5G25-060-040-0</b>																									
<b>5G25-060-040</b> \$400,000																									
\$0																									
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
			PM TDD: Shahnaj, Sonia						Construct 6-foot asphalt						<b>TPP ID#176.</b> Construction substantially completed on 4/30/21. Punch list items completed. Awaiting VDOT permit release. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.										
			PM UTL: Pugh, Richard						walkway on north side of Sunrise																
			PM LAD: Shubert, Beth						Valley Drive																
			PM UDCD: Bajracharya, Sanjala																						
			PM CPTED: Steinhilber, Will																						
<b>Post-Construction</b>																									
<b>Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave</b>																									
			11/17	12/17	11/18	06/19	08/20	05/21	03/22	11/20	02/21	NA	02/21	03/22	03/22	08/22	NA	04/22	06/22	07/22	08/22	05/22	05/23		
On Hold <input type="checkbox"/>																									
<b>Pedestrian Improvements 2014</b>																									
<b>304/300-C30050</b> Mason																									
<b>5G25-060-043-0</b>																									
<b>5G25-060-043</b> \$4,900,000																									
\$0																									
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
			PM TDD: Zahirieh, Shahla						Construct 1,500 LF of 8-foot wide						<b>TPP ID#205.</b> VDOT approved final plans on 9/7/21. LAD NTP 2/8/21. Land rights on 3 of 8 properties have been acquired. Public outreach held in September 2020.										
			PM UTL: Pugh, Richard						walkway along north side of																
			PM LAD: Monahan, Clyde						Little River Turnpike to both west																
			PM UDCD: McCorkle, Lisa						of and east of Roberts Avenue																
			PM CPTED: Lilley, Ronald																						
<b>Land Acquisition</b>																									
<b>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</b>																									
			08/17	11/17	07/18	09/20	01/22	07/20	01/23	02/22	03/22	NA	04/22	12/22	12/22	04/23	NA	02/23	03/23	04/23	05/23	04/22	05/24		
On Hold <input type="checkbox"/>																									
<b>Pedestrian Improvements 2014</b>																									
<b>304/300-C30050</b> Mason																									
<b>5G25-060-044-0</b>																									
<b>5G25-060-044</b> \$5,750,000																									
\$0																									
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
			PM TDD: Zahirieh, Shahla						Construct 1,550 LF of 9-foot						<b>TPP ID#234.</b> Final plans underway. Utility relocation designs are in progress. Public outreach was held in early November 2020.										
			PM UTL: Pugh, Richard						wide, curb abutted sidewalk																
			PM LAD: Alcon, Kelly																						
			PM UDCD: Metafria, Fasika																						
			PM CPTED: Lilley, Ronald																						
<b>Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct</b>			06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	12/19	01/20	01/20	03/20	08/19	06/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD: Vanzandt, Mark	Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter				<b>TPP ID#235.</b> Construction substantially complete 6/29/2020. Pedestrian pole adjusted per VDOT. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. VDOT reinspection 9/29/21 and VDOT punchlist received 10/7/21.															
5G25-060-045-0			PM UTL: Nguyen, Tan																				
5G25-060-045	\$1,713,757		PM LAD: Bailey, Stephen																				
	\$0		PM UDCCD: Stevens, Michael																				
			PM CPTED: Abifadel, Gibran																				
<b>Post-Construction</b>																							
<b>Lincolnia Rd Sidewalk &amp; Spot Improvements</b>			02/20	NA	NA	06/20	03/21	08/21	10/21	10/20	NA	NA	11/20	10/21	01/21	06/21	NA	11/21	NA	NA	02/22	08/21	08/22
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD: Nabavi, Seyed	Construct 1,000 LF of sidewalk to connect pedestrian facilities along North Chambliss Street and Lincolnia Road from Lincolnia Senior Center to Linmar Court				<b>TPP ID#320.1</b> Land rights on 6 of 7 properties have been acquired. Awaiting VDOT's concurrence on reimbursing cost for pipe repair and permit submission. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Verizon guy wire relocation is complete.															
5G25-060-048-0			PM UTL: Nguyen, Tan																				
5G25-060-048	\$1,300,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCCD: Stevens, Daniel																				
			PM CPTED: Luo, Caijun																				
<b>Land Acquisition</b>																							
<b>Route 1 at Fairhaven-Quander</b>			02/19	NA	NA	09/19	07/20	07/20	10/20	07/20	NA	NA	07/20	10/20	NA	NA	NA	01/21	02/21	02/21	02/21	03/21	05/21
<b>Route 1-RHPTI Ped Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla	Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection				<b>TPP ID #188.01.</b> Substantially completed 5/20/21. Signal timings approved by VDOT on 3/6/21. No Nutrient Credit Transfer is required for this project. VDOT inspection requested.															
5G25-061-028-0			PM UTL:																				
5G25-061-028	\$400,000		PM LAD: Monahan, Clyde																				
	\$0		PM UDCCD: Stevens, Michael																				
			PM CPTED: Luo, Caijun																				
<b>Post-Construction</b>																							
<b>Reston Pkwy - DTR WB On-Ramp</b>			06/17	08/17	12/17	05/18	04/19	02/20	11/20	08/19	NA	NA	09/19	10/20	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	10/21
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD: Vanzandt, Mark	Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades				<b>TPP ID# 189.07 RMAG ID# 7</b> Construction NTP 4/8/21, completion scheduled for 8/5/2021. Final construction package submitted to UDCCD 3/31/21. Revised VDOT permit received 3/23/21. This project to be constructed with 5G25-062-008. Nutrient credit transfer is not required for this project. Construction is 90% complete. Schedule was adjusted due to unexpected time required for contractor to receive flashing beacon material delivery.															
5G25-062-007-0			PM UTL: Nguyen, Tan																				
5G25-062-007	\$750,000		PM LAD: Monahan, Clyde																				
	\$0		PM UDCCD: Metafria, Fasika																				
			PM CPTED:																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	05/18	04/19	02/19	09/20	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	10/21		
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050		Hunter Mill	PM TDD: Vanzandt, Mark						Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades						<b>TPP ID# 189.08 RMAG ID# 8.</b> Construction is 90% complete. Construction NTP 4/8/21, completion scheduled for 8/6/21 Signal timing approved by VDOT on 8/13/21. Final construction package submitted to UDCD 3/22/21. Final signed Nutrient Credit Transfer Agreement executed on 9/24/21 by VDOT. Schedule was adjusted due to unexpected time required for contractor to receive flashing beacon material delivery.										
5G25-062-008-0			PM UTL: Nguyen, Tan																						
5G25-062-008	\$825,000 \$0		PM LAD: Metafria, Fasika PM UDCD: PM CPTED:																						
<b>Construction</b>																									
Bluement Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	02/21	03/20	02/22	11/20	NA	NA	12/20	01/22	NA	NA	NA	03/22	04/22	05/22	06/22	03/21	09/22		
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050		Hunter Mill	PM TDD: Fasceski, Jeff						Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluement Way						<b>TPP ID#189.11 RMAG ID#38.</b> Final design submitted 2/26/21. Met with VDOT Traffic Engineering to address comments. Final submission resubmitted to VDOT 9/10/21. VDOT comments received 10/7/21. Two Verizon manhole tops to be adjusted during construction. CenturyLink to coordinate with contractor to protect fiber conduits when retaining wall is to be removed. LAD NTP 12/4/2020. Land rights on 1 of 4 properties have been acquired. Property appraisals for land acquisition have been delayed. Schedule has been adjusted due to extensive time for plat preparation and delay in LAD receiving property appraisals.										
5G25-062-011-0			PM UTL: Pugh, Richard																						
5G25-062-011	\$1,350,000 \$0		PM LAD: Najeeb, Mohammed PM UDCD: PM CPTED: Guarino, Michael																						
<b>Land Acquisition</b>																									
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19		
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050		Hunter Mill	PM TDD: Zahirieh, Shahla						Provide pedestrian crosswalk on the east leg of the intersection						<b>TPP ID# 189.17. RMAG II ID# 17</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.										
5G25-062-014-0			PM UTL:																						
5G25-062-014	\$138,199 \$0		PM LAD: Monahan, Clyde PM UDCD: PM CPTED:																						
<b>Construction</b>																									
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	02/21		
<b>County-Maintained Pedestrian Imp 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050		Dranesville	PM TDD: Beall, James						260 LF of 5-foot sidewalk along north side of North West Street						<b>TPP ID#350.</b> Ribbon cutting ceremony held 6/17/21. Construction substantially complete 2/10/21. Punch list is complete. VDOT reinspection requested. Construction NTP 1/13/2020. Nutrient credit transfer agreement executed by VDOT 2/21/21. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.										
ST-000036-003-0			PM UTL: Maisel, Michael																						
ST-000036-003	\$1,250,000 \$1,250,000		PM LAD: Glass, Lisa PM UDCD: Engida, Samuel PM CPTED: Qi, Maggie																						
<b>Post-Construction</b>																									



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy</b>			03/16	NA	10/17	11/18	03/20	09/20	10/21	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	11/21	11/21	11/21	12/21	03/20	07/22	
<b>County-Maintained Pedestrian Imp - 2014 304/300-C30050</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
ST-000036-009-0	Hunter Mill		PM TDD: Marsh, Dennis	Construct approximately 2,000 LF of 8-foot wide asphalt						<b>TPP ID#121</b> Additional comments from QA/QC received on 10/12/21. Mtg. w AE on 10/13/21. Revised plans to VDOT 10/20/21. Materials approved plan on 10/14/21. TMP approved 5/28/21. Pavement marking approved 6/28/21. SWM Maintenance Agreement signed by MSMD and forward to VDOT Permit 5/5/21 and followed with Materials approval on 10/18/21. Draft CN package to UDCD 9/24/21.														
ST-000036-009	\$2,100,000		PM UTL: Maisel, Michael	walkway, including curb and gutter, on the north side of Fox Mill Road																				
	\$0		PM LAD: Najeeb, Mohammed																					
			PM UDCD: McCorkle, Lisa																					
			PM CPTED: Harrell, William																					
<b>Utility Relocation</b>																								
<b>Kirby Road Walkway - Chesterbrook ES - Halsey Rd.</b>			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	06/22	
<b>County-Maintained Pedestrian Imp - 2014 304/300-C30050</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
ST-000036-010-0	Dranesville		PM TDD: Turner, Latesa	Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						<b>TPP ID#140.</b> Construction is 5% complete. Construction NTP issued 9/13/2021. Pre-construction meeting held 8/24/2021. Construction substantial completion scheduled for 6/9/2022. Project construction bundled with Project ST-000036-011 Kirby Road Walkway - Halsey Road to Franklin Avenue.														
ST-000036-010	\$1,300,000		PM UTL: Pugh, Richard																					
	\$0		PM LAD: Strayhorne, Robert																					
			PM UDCD: Lim, Vannak																					
			PM CPTED: Chellappa, Smitha																					
<b>Construction</b>																								
<b>Kirby Road Walkway - Halsey Rd. - Franklin Ave</b>			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	06/22	
<b>County-Maintained Pedestrian Imp - 2014 304/300-C30050</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
ST-000036-011-0	Dranesville		PM TDD: Turner, Latesa	Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						<b>TPP ID#141.</b> Construction is 5% complete. Construction NTP issued 9/13/2021. Pre-construction meeting held 8/24/2021. Construction substantial completion scheduled for 6/9/2022. Project construction bundled with Project ST-000036-010 Kirby Road Walkway - Chesterbrook Elementary School to Halsey Road.														
ST-000036-011	\$1,700,000		PM UTL: Pugh, Richard																					
	\$0		PM LAD: Strayhorne, Robert																					
			PM UDCD: Lim, Vannak																					
			PM CPTED: Chellappa, Smitha																					
<b>Construction</b>																								
<b>Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines</b>			01/18	04/18	02/19	08/21	11/21	11/20	10/22	01/22	03/22	NA	03/22	10/22	09/22	09/23	NA	10/23	11/23	12/23	01/24	11/21	01/25	
<b>County-Maintained Pedestrian Imp - 2014 304/300-C30050</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
ST-000036-013-0	Sully		PM TDD: Fasceski, Jeff	Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road						<b>TPP ID#162.</b> Receiving comments from 2nd Pre-Final submission on 8/5/21. Received VDOT comments. Receiving County comments. Meeting with property owner with proposed BMP facility on their property scheduled for 10/25/21. Community Information Meeting to be scheduled with Supervisor's Office. Utility coordination with NOVEC, Cox, and Verizon is in progress. Project schedule delayed due to revised BMP design to minimize impacts to property owner that required a 2nd Pre-Final design submission.														
ST-000036-013	\$5,000,000		PM UTL: Yusufoglu, Eldar																					
	\$0		PM LAD: Alcon, Kelly																					
			PM UDCD:																					
			PM CPTED: Stevens, Daniel																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.			07/21	12/21	04/22	09/22	01/23	01/24	01/24	03/23	TBD	NA	04/23	11/23	TBD	TBD	NA	03/24	04/24	05/24	06/24	03/25	03/25
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						
304/300-C30050	Dranesville		PM TDD:	Hojatzadeh, Max						Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings						<b>TPP ID#186.</b> NTP with design issue on 7/27/21. NTP with survey issue on 6/30/21. Received Partial survey on 10/5/21.					
ST-000036-015-0			PM UTL:																		
ST-000036-015	\$3,000,000		PM LAD:																		
	\$0		PM UDCD:																		
			PM CPTED:	Askarzadeh, Negin																	

Survey

Old Mount Vernon Rd. Walkway - Mt. Vernon Hwy. - Westgate Dr.			04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						
304/300-C30050	Mount Vernon		PM TDD:	Zahirieh, Shahla						Construct 5-foot sidewalk along west side of Old Mount Vernon Road						<b>TPP ID#191.</b> VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Awaiting permit release. Nutrient transfer agreement executed by VDOT 1/22/21.					
ST-000036-016-0			PM UTL:	Yusufoglu, Eldar																	
ST-000036-016	\$1,265,000		PM LAD:	Shubert, Beth																	
	\$0		PM UDCD:	McCorkle, Lisa																	
			PM CPTED:																		

Post-Construction

Telegraph Road Walkway Ph II - Pike to Wilton			06/21	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						
304/300-C30050	Lee		PM TDD:	Roberson, Jeanmarie						Construct 5-foot of concrete sidewalk to fill in missing links, including crosswalks and curb ramps						<b>TPP ID#180.02. TPP ID#180.02.</b> Task order proposal for preliminary design, feasibility/scope analysis, and cost estimate executed on 6/22/21. Survey underway. Schedule will be developed when survey has been received.					
ST-000036-017-0			PM UTL:																		
ST-000036-017	\$3,625,000		PM LAD:																		
	\$0		PM UDCD:																		
			PM CPTED:	Abifadel, Gibran																	

Survey

Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	01/22
---------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>County-Maintained Bike/Trail Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						
304/300-C30050	Braddock		PM TDD:	Hojatzadeh, Max						Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows						<b>TPP ID#346.</b> Construction 78% complete. Nutrient credit transfer is not required for this project.					
ST-000037-003-0			PM UTL:	Pugh, Richard																	
ST-000037-003	\$2,750,000		PM LAD:	Baker, Lisa																	
	\$0		PM UDCD:	Bhinge, Deepak																	
			PM CPTED:	Wynands, Nicole																	

Construction