



# County of Fairfax, Virginia

## MEMORANDUM

DATE: January 18, 2017

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the January 2017 Monthly Projects Status Report for Transportation Design Division. This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Planning and Design Division, Department of Public Works and Environmental Services.

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/njc/TDD Status Report Distribution Memo  
Attachment: As Stated

### TRANSPORTATION DISTRIBUTION

Tom Biesiandny, Director, Department of Transportation  
Bob Ayers, Project Manager, Transportation Design Division  
Mark Canale, BRAC Coordinator  
Tim Conley, Project Manager, Transportation Design Division  
Mohamad N. El Kaissi, Project Manager, Transportation Design Division  
Michael Guarino, Senior Engineer, Transportation Design Division  
Bill Harrell, Sr. Transportation Planner IV  
Jeffrey Hermann, Transportation Planner III  
Masoud Hojatzadeh, Project Manager, Transportation Design Division  
Ajmal Hamidi, Transportation Planner, FCDOT  
Fereshteh Khorashadi, Sr. Project Manager, Transportation Design Division  
Andrew Kolaitis, Right-of-Way Project Coordinator, FCDOT  
Mike Lake, Transportation Planner II, FCDOT  
Francesco Lauretti, Project Manager, Transportation Design Division  
Galappa Madhusudhan, Project Manager, Transportation Design Division  
Dennis Marsh, Project Manager, Transportation Design Division

Todd Minnix

January 18, 2017

Page 2 of 3

Ken Moreland, Project Manager, Transportation Design Division

Neil S. Freschman, P.E., Chief, Operation, CPOD

Karyn Moreland, Chief, Capital Projects, CPOD

Paul Mounier, Bus Stop Coordinator, Transit Services Division

Tan Nguyen, Utility Coordinator, Transportation Design Division

Erving Olivas Alvarez, Transportation Design Division

Jeanmarie Roberson, Sr. Project Manager, Transportation Design Division

Sung S. Shin, Transportation Planner, Capital Projects

Eric Teitelman, Chief, Capital Projects and Operations Division

Chris Wells, Pedestrian Program Manager

Douglas Miller, Transportation Planner, CPOD

#### PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

James W. Patteson, Director, Department of Public Works and Environmental Services

Ronald N. Kirkpatrick, Deputy Director, Department of Public Works and Environment Services

Bill Schell, Maintenance and Stormwater Management Division

Seema Ajrawat, Chief, Administrative Support Branch, CAP

Carey F. Needham, Director, Building Design and Construction, CAP

Brad Melton, Director, Utilities Design and Construction, CAP

Wayne Kotter, VI, Utilities Design and Construction, CAP

Julie Cline, Director, Land Acquisition Division

Vanessa K. Makely, Administrative Assistant IV, Directors Office

Rona Courtney, Admin V, Directors

Rob Hockersmith, Administrative Support Branch, CAP

Mohamed Kadasi, Engineer IV, UDCD, CAP

Lisa McCorkle, Engineer IV, UDCD, CAP

Larry Popoola, Sr. Engineer III, Utilities Design and Construction Division, CAP

Frank Roberts, Sr. Engineer III, Utilities Design and Construction Division, CAP

Andy Royse, Engineer III, Utilities Design and Construction Division, CAP

Natasha Schmidt, Engineer III, Utilities Design and Construction Division, CAP

John Honnick, Senior Property Analyst, Land Acquisition Division

Eric Lefcourt, Sr. Right-of-Way Agent, Land Acquisition Division

Rich Finnell, Project Coordinator, Land Acquisition Division

Dennis Cate, Project Coordinator, Land Acquisition Division

Kim Maye, Administrative Assistant, Land Acquisition Division

Vicki Johnson, Engineering Technician III, Land Acquisition Division

Carol Kresge, Right-of-Way Agent, Land Acquisition Division

Lisa Baker, Right-of-Way Agent, Land Acquisition Division

Beth Shubert, Right-of-Way Agent, Land Acquisition Division

Lisa Mueller, Right-of-Way Agent, Land Acquisition Division

Vickie McEntire, County Surveyor, CMD

Robin Henderson, Wastewater Planning and Monitoring

#### COUNTY AGENCIES

Todd Minnix

January 18, 2017

Page 3 of 3

Honorable Thomas P. Sotelo, Juvenile District Court  
Braddock District Supervisors Office  
Dranesville District Supervisors Office  
Hunter Mill District Supervisors Office  
Lee District Supervisors Office  
Mason District Supervisors Office  
Mt. Vernon District Supervisors Office  
Providence District Supervisors Office  
Springfield District Supervisors Office  
Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Allison Richter, PMP, Assistant Director of Transportation and Land Use

Richard Burke, Transportation Planning

Mark Comer, ROW and Utilities

Alex Faghri, Land Development

Peter K. Gerner, Permits, Manassas Residency

Renee Hamilton, NOVA District

Rick A. Miller, Utility Coordinator, Culpeper District

Donald Ostrander, Traffic Engineering Section

Ronald Seal, Materials, NOVA District

Bud Siegel, NOVA District

Sofia Pinedo, LAP NOVA District Plan Review Coordinator

Bethany Mathis, District TAP Coordinator

Andy Beacher, Director, Office of Transportation Services

Terry Yates, Arlington & Fairfax Preliminary Engineering Manager, VDOT

Anna Fortune, Arlington & Fairfax Preliminary Engineering, VDOT

UTILITY COMPANIES

Juliano Christine, Dominion Virginia Power

Robert Terry, Dominion Virginia Power

Robert Cotten, Fairfax County Water Authority

Jeannie Swim, Fairfax County Water Authority

Allan Melliza, Washington Gas

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

January 2017

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 102 – FEDERAL & STATE GRANTS	1 - 15
FUND 124 – SIDEWALK CONSTRUCTION	15 - 37
FUND 304 – TRANSPORTATION IMPROVEMENTS	37 – 59
FUND 307 – SIDEWALK CONSTRUCTION	60
FUND 312 – PUBLIC SAFETY CONSTRUCTION	60
FUND 315 - COMMERCIAL REVITALIZATION PROGRAM	60

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Intersection Design @ Ladson Ln (Phase 4C)</b></p> <p>RHPTI 102/500-C50000 26006G-06002 AA1400012-06</p> <p>Mount Vernon Lee \$267,500 \$267,500</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Frazier, Demond PM CPTED:</p> <p><u>Project Description</u> Engineering and construction of intersection improvements for an express bus service stop at Ladson Ln.</p> <p><u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Construction 85% complete.</p> <p>On Hold <input type="checkbox"/></p>																							
<b>Construction</b>																							
<p><b>Intersection Design @ Frye Rd. (Phase II)</b></p> <p>RHPTI 102/500-C50000 26006G-06002 AA1400012-06</p> <p>Mount Vernon Lee \$1,596,000 \$1,596,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Frazier, Demond PM CPTED:</p> <p><u>Project Description</u> Engineering and construction of intersection improvements for express bus service stops at Frye Road.</p> <p><u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Construction 30% complete. Permit revision for signal plan submit to VDOT on 11/21/16. Comments response submit on 1/12/17.</p> <p>On Hold <input type="checkbox"/></p>																							
<b>Construction</b>																							
<p><b>Intersection Design @ Lukens Lane (Phase II)</b></p> <p>RHPTI 102/500-C50000 26006G-06002 AA1400012-06</p> <p>Mount Vernon Lee \$570,000 \$570,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Shubert, Beth PM UDCCD: PM CPTED:</p> <p><u>Project Description</u> Engineering and construction of intersection improvements for express bus service stops at Lukens Lane.</p> <p><u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04.</b> Additional easement required for street light and pedestrian signal pole. Final plat has been completed.</p> <p>On Hold <input type="checkbox"/></p>																							
<b>Land Acquisition</b>																							
<p><b>Intersection Design@Mohawk and Belford</b></p> <p>RHPTI 102/500-C50000 26006G-06011 AA1400017-06</p> <p>Mount Vernon Lee \$1,367,300 \$1,367,300</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Frazier, Demond PM CPTED:</p> <p><u>Project Description</u> Pedestrian Intersection improvements for express bus stops at Route 1 and Mohawk Lane and Belford Drive</p> <p><u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Construction 60% complete. Permit revision for Mohawk submit on 11/16/16. Recieve permit revision approval for Belford Dr. on 1/3/17 and submit to UDCCD on 1/6/17.</p> <p>On Hold <input type="checkbox"/></p>																							
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						
Soapstone Dr.Wlkwy			12/09	10/10	06/11	01/14	02/14	04/14	04/14	11/12	NA	11/12	11/12	10/13	10/13	09/14	12/14	02/15	04/15	05/15	07/15	02/16	03/16
On Hold <input type="checkbox"/>																							
Countywide Trails 102/500-CS0000 26008G-07001 AA1400019-07		Hunter Mill  \$1,965,000 \$0	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: PM LAD: Maggard, Lisa PM UDCCD: Samiy, Ben PM CPTED: Harrell, William					<u>Project Description</u> 3,300 LF of walkway, curb and gutter, drainage improvements along east side of Soapstone Drive, 4 bus pad sites.					<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> VDOT punch list is complete. Awaiting re-inspection.										
Post-Construction			03/13	NA	06/13	01/14	11/15	05/15	02/17	03/15	NA	04/16	07/16	01/17	09/16	05/17	06/17	08/17	09/17	10/17	10/17	03/17	04/18
On Hold <input type="checkbox"/>																							
Tyson's East Station to Great Falls Sidewalk 102/500-CS0000 DCBPA-065 AA1400065-12		Providence Dranesville \$2,125,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: Frazier, Demond PM CPTED:					<u>Project Description</u> A multi-use trail/sidewalk from Dolley Madison/Great Falls intersection to Tyson's East Metro Station. Approx 2400 LF					<u>Monthly Remarks</u> <b>TMSAMS ID# 35</b> Draft package preparation is in progress. Coordination with MWAA on easements is in progress. LAD completion memo received 05/13/16. 1 of 2 properties acquired (Pending acquisition of MWAA Property). Utility relocations have been authorized. Schedule adjusted due to delay in receiving the approval on the easements from MWAA.										
Land Acquisition			06/12	NA	NA	02/13	03/14	03/13	02/15	05/13	NA	03/14	05/14	12/14	NA	NA	08/15	08/15	10/15	11/15	07/16	03/17	03/17
On Hold <input type="checkbox"/>																							
International Dr. 102/500-CS0000 DCBPA-067 AA1400067-12		Providence  \$734,100 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: McCorkle, Lisa PM CPTED:					<u>Project Description</u> Pedestrian Intersection Improvements including crosswalks, and pedestrian signalization					<u>Monthly Remarks</u> <b>TMSAMS ID# 30</b> Construction 75% complete. Permit revision plans submitted to UDCCD on 10/27/16. Approve signal timing submitted to UDCCD on 12/19/16.										
Construction			11/14	NA	11/14	03/15	05/15	08/16	10/16	05/15	NA	08/15	09/15	09/16	NA	NA	04/17	05/17	06/17	07/17	09/17	12/17	12/17
On Hold <input type="checkbox"/>																							
Tyson's Boulevard 102/500-CS0000 DCBPA-068 AA1400068-12		Providence  \$900,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCCD: Gharavi, Mo PM CPTED:					<u>Project Description</u> Pedestrian Intersection Improvements including crosswalks, and pedestrian signalization					<u>Monthly Remarks</u> <b>TMSAMS ID# 29</b> Final design is complete. Land acquisition complete 9/9/16. Request for VDOT permit submitted on 10/4/16. Receive comments on 11/22/16. Submit responses comments on 11/28/16. Receive permit on 1/3/17. Proceed to submit construction package to VDOT for approval. Schedule adjusted due to receive permit & construction approval from VDOT.										
Bid Advertisement																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																								
Rt-7 sidewalk			04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	10/15	02/16	03/17	03/17	04/17	05/17	06/17	02/18	03/18		
<b>Rt. 7 Sidewalk under Rt. 123 North Side</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000	Providence		PM TDD: Hojatzadeh, Max						A sidewalk on North side of Rte 123 under Rte 123 Interchange. Approx. 1100 LF						TMSAM ID# 32. Final design plans were approved. Construction advertisement Authorization submit to VDOT on 9/22/16. Response comments submit on 9/30/16. VDOT permit revision approved 8/18/16. Schedule adjusted due to delay receive construction authorization approval.										
DCBPA-069	Hunter Mill		PM UTL: Yusufoglu, Eldar																						
AA1400069-12	\$2,410,000		PM LAD: Baker, Lisa																						
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Bid Advertisement</b>			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	10/15	02/16	03/17	03/17	04/17	05/17	06/17	02/18	03/18		
<b>Rt.7 Sidewalk under Rt.123 South Side</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000	Providence		PM TDD: Hojatzadeh, Max						A sidewalk on south side of Rte 7 under Rte 123 Interchange. Approx. 800 LF						TMSAMS ID# 32 Final design plans were approved. Construction advertisement Authorization submit to VDOT on 9/22/16. Response comments submit on 9/30/16. Schedule adjusted due to delay receive construction authorization approval.										
DCBPA-070	Hunter Mill		PM UTL: Yusufoglu, Eldar																						
AA1400070-12	\$1,555,000		PM LAD: Shubert, Beth																						
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Bid Advertisement</b>			05/12	NA	NA	02/13	09/13	03/13	02/15	08/14	NA	03/14	06/14	12/14	NA	NA	08/15	08/15	10/15	11/15	04/16	03/17	03/17		
<b>Old Courthouse Rd. Intersection</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Gosnell Rd.	Providence		PM TDD: Hojatzadeh, Max						Add signalized pedestrian crosswalks at Gosnell Rd and Old Courthouse Rd						TMSAMS ID# 30 Construction 85% completed. Approve signal timinig submitted to UDCD on 1/6/17										
102/500-C50000	Hunter Mill		PM UTL: Nguyen, Tan																						
DCBPA-071	\$608,200		PM LAD: Kresge, Carol																						
AA1400071-12	\$0		PM UDCD: McCorkle, Lisa																						
			PM CPTED:																						
<b>Construction</b>			NA	NA	05/13	01/14	03/16	03/16	03/16	06/14	NA	06/14	06/14	12/14	NA	NA	06/16	06/16	07/16	08/16	12/16	01/17	04/17		
<b>Gosnell Rd.- Sidewalk East Side</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000	Hunter Mill		PM TDD: El Kaissi, Mohamad						300 LF of sidewalk on east side of Gosnell Rd north of Rte. 123.						TMSAMS ID# 34 UDCC received VDOT Construction Award Approval on 10/31/16.										
DCBPA-072	Providence		PM UTL: Nguyen, Tan																						
AA1400072-12	\$319,500		PM LAD: Kresge, Carol																						
	\$0		PM UDCD: Frazier, Demond																						
			PM CPTED:																						
<b>Construction</b>																									

Jan 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																														
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																						
Project Status	FUT (\$)																																												
SW South side Soapstone to South Lakes																							09/12	NA	05/13	10/13	04/16	11/16	05/17	06/15	NA	06/16	06/16	01/17	01/15	06/17	10/17	11/17	12/17	02/18	04/18	07/17	09/18	On Hold <input type="checkbox"/>	
Sunrise Valley Dr 102/500-C50000 DCBPA-073 AA1400073-12																							Hunter Mill	\$1,528,000 \$189,000	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCD: Bashir, Qais PM CPTED:				<u>Project Description</u> A 5' - 7' concrete sidewalk on south side of Sunrise Valley Dr. from Soapstone Dr. to South Lake Dr. Approx 5000 LF				<u>Monthly Remarks</u> <b>RMAG ID# 31</b> Final design submitted for review 10/24/16. Utility relocation design is in progress. 13 of 15 properties acquired. Schedule adjusted due to delay in receiving the land rights approval from VDOT.												
Land Acquisition																																													
SW North side Soapstone to South Lakes																							09/12	NA	05/13	11/13	04/16	11/16	06/17	06/14	NA	07/16	07/16	05/17	01/15	06/17	10/17	11/17	12/17	01/18	03/18	07/17	02/19	On Hold <input type="checkbox"/>	
Sunrise Valley Dr 102/500-C50000 DCBPA-074 AA1400074-12																							Hunter Mill	\$2,041,000 \$249,228	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCD: Kadasi, Mohamed Abdull PM CPTED:				<u>Project Description</u> Upgrade of an existing asphalt sidewalk to a 10' shared use path on north side of Sunrise Valley Dr. from Soapstone Dr. to South Lake Dr. Approx 4500 LF				<u>Monthly Remarks</u> <b>RMAG ID# 12</b> Final design is in progress. Utility relocation design is in progress. Land acquisition is in progress. 1 of 9 properties acquired. Schedule adjusted due to delay in receiving the land rights approval from VDOT.												
Land Acquisition																																													
Isaac Newton Square South Intersection																							NA	NA	NA	NA	NA	NA	NA	07/14	NA	07/14	07/14	03/15	NA	NA	NA	NA	NA	NA	NA	NA	10/15	04/17	On Hold <input type="checkbox"/>
Wiehle Ave 102/500-C50000 DCBPA-076 AA1400076-12																							Hunter Mill	\$181,500 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCD: PM CPTED:				<u>Project Description</u> Add signalized pedestrian crossings and median at Wiehle Ave and Isaac Newton Sq. South				<u>Monthly Remarks</u> <b>RMAG ID# 19</b> VDOT will build and design project per agreement dated 1/7/13. Construction is 60% complete. Schedule was updated in November 2016 to allow additional time for VDOT's Verizon relocation which is expected to occur in December.												
Construction																							12/13	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
GTP Trail Phase III (Note error in FOCUS should be Phase III) 102/500-C50000 GTP-130-130 AA1400130-13																							Dranesville	\$350,000 \$50,000	<u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCD: TBD, To Be Determined PM CPTED:				<u>Project Description</u> Construct trail along the north side of Georgetown Pike from Falls Bridge Lane eastward 275' to Meet existing asphalt trail. Trail surface TBD				<u>Monthly Remarks</u> <b>Enhancement Grant Project.</b> Design delayed since July of 2014 due to objections by the community to the use of curb and gutter to avoid extensive loss of trees. Met with citizens' groups and Supervisor's staff on 10/3/16 where DOT was requested to proceed to request DHR to issue "no adverse effect" to the use of asphalt trail surface to eliminate trail erosion, curb and gutter to correct drainage problem/s and to move trail to alongside roadway to reduce excessive tree loss. RFP received from consultant on 11/28/16 for DHR work and comments returned 12/8/2016. If DHR request is approved, design will begin and schedule will b set.												
Design																																													



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
<b>Jones Branch Connector - Final Design</b>			02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	12/18
<b>102/500-C50000</b>	Providence		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>JBC-093-093</b>			PM TDD: Dresser, John					Final Design for extension of Jones Branch Connector from Jones Branch Dr. to Dolley Madison Blvd.(Route 123) over I-495 and the I-495 Express Lanes and along the existing Scotts Crossing Road.					Right of Way phase completed 6/29/16. Project has been advertised for Construction by VDOT on 8/23/16. Contract awarded on 12/28/16. Utility Relocations are continuing. Pre-Construction meeting scheduled for 1/19/17. Groundbreaking ceremony scheduled for 1/26/17.										
<b>AA1400093-13</b>	\$56,000,000	\$12,205,600	PM UTL: Yusufoglu, Eldar																				
			PM LAD: Kresge, Carol																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Construction</b>																							
			04/14	NA	06/15	12/15	12/16	02/17	02/17	11/16	11/16	NA	12/16	12/16	NA	NA	05/17	03/17	06/17	07/17	09/17	04/18	04/18
On Hold <input type="checkbox"/>																							
<b>Lorton Cross Co Trl</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>102/500-C50000</b>	Mount Vernon		PM TDD: Nabavi, Seyed					Multi-Use trail connecting the Cross County trail through the Lorton Arts Foundation property					Final Plans sent to bonds and agreement on 12/12/16. Land acquisition completed 12/19/16. Construction package is being coordinated. PCE finalized on 3/7/16.										
<b>LAF-131-131</b>			PM UTL: Nguyen, Tan																				
<b>AA1400131-13</b>	\$2,600,000	\$593,679	PM LAD: Lefcourt, Eric																				
			PM UDCCD: Samiyi, Bijan																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
								03/17	03/17														
On Hold <input type="checkbox"/>																							
<b>Lorton Cross Co Trl</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>102/500-C50000</b>	Mount Vernon		PM TDD: Nabavi, Seyed					Multi-Use trail connecting the Cross County trail through the Lorton Arts Foundation property					Final Plans sent to bonds and agreement on 12/12/16. Land acquisition completed 12/19/16. Construction package is being coordinated. PCE finalized on 3/7/16.										
<b>LAF-131-131</b>			PM UTL: Nguyen, Tan																				
<b>AA1400131-13</b>	\$2,600,000	\$593,679	PM LAD: Lefcourt, Eric																				
			PM UDCCD: Samiyi, Bijan																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
			12/13	NA	NA	02/14	08/14	08/14	09/14	NA	NA	NA	NA	NA	NA	NA	03/15	03/15	04/15	05/15	08/15	10/15	11/15
On Hold <input type="checkbox"/>																							
<b>McLean Gateway</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>102/500-C50000</b>	Dranesville		PM TDD: Ayers, Robert					Construct raised median for gateway signage on Old Dominion Drive east of McLean Drive					<b>VDOT Transportation Enhancement Grant approved and received 4/17/13.</b> VDOT Permit released 9/6/16. Project complete. Continuing to work on final closeout process with VDOT.										
<b>MCL-093-0</b>			PM UTL: Nguyen, Tan																				
<b>AA1400092-13</b>	\$150,000	\$0	PM LAD: Vega-Claudio, Yilia																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Rt. 1 Sacramento Dr. Intersection Improvements</b>			03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
RHPTI 102/500-C50000 RHPTI-013 AA1400013-06	Mount Vernon Lee \$667,000 \$267,000		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: N/A, Not Applicable PM UDCCD: Bashir, Qais PM CPTED: Luo, Caijun				<u>Project Description</u> Engineering and construction of intersection improvement for express bus service stop at Sacramento Drive				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Substantially completed 10/3/16. Shelter installation by separate contract. Temp. shelter installed												
Construction																							
<b>Lockheed Blvd. Intersection Improvements</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
RHPTI 102/500-C50000 RHPTI-015 AA1400015-06	Mount Vernon Lee \$767,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Engineering and construction of intersection improvement for express bus service stop at Lockheed Blvd.				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Substantially completed 10/3/16. Shelter installation by separate contract.												
Construction																							
<b>Arlington Dr. Intersection Improvements</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
RHPTI 102/500-C50000 RHPTI-016 AA1400016-06	Mount Vernon Lee \$434,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Engineering and construction of intersection improvement for express bus service stop at Arlington Drive.				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Substantially completed 10/3/16. Shelter installation by separate contract. Temp. shelter installed.												
Construction																							
<b>Rt. 1-PH5-Quander Rd. to Hotel Complex SW</b>			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	09/16	11/16	01/17	09/16	12/17
RHPTI 102/500-C50000 RHPTI-079 AA1400079-12	Mount Vernon \$900,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Fernandez Quinteros, Jua PM CPTED: Luo, Caijun				<u>Project Description</u> Provide a 5' concrete sidewalk along east side Richmond Hwy from Fair Haven Ave/Quander Road to Virginia Lodge				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Bid Opening 11/29/16. Construction award January 2017.												
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Rt. 1-PH5-Virginia Lodge to Huntington Ave SW</b>			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	12/16	NA	01/17	02/17	03/17	04/17	09/15	11/17
<b>RHPTI</b> 102/500-C50000 RHPTI-080 AA1400080-12	Mount Vernon	\$1,600,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Eisa, Amani PM CPTED: Luo, Caijun				<u>Project Description</u> 5' concrete sidewalk, and extension of a box culvert along the east of Richmond Hwy from VA Lodge to Huntington Ave. Approx.1375 LF				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Permit 12/15/2016. Construction authorization by 1/30/2017. Utility relocations to be completed by end of March 2017.												
Utility Relocation																							
<b>Rt. 1-PH5-Mount Eagle Dr.SW</b>			07/12	NA	05/13	10/14	02/15	12/14	07/15	01/15	NA	NA	02/15	03/15	09/15	04/16	NA	11/15	02/16	03/16	07/16	12/15	04/17
<b>RHPTI</b> 102/500-C50000 RHPTI-081 AA1400081-12	Mount Vernon	\$425,000 \$22,913	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> Provide 5' concrete sidewalk along west of Richmond Hwy at the intersection of Mt. Eagle Drive. Approximately 110 LF.				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction contract award 7/14/2016. Construction NTP issued 9/6/16. Construction is 5% complete.												
Construction																							
<b>Rt. 1-PH5-Russell Rd. to Roxbury Dr.SW</b>			07/12	01/13	06/13	04/14	11/14	12/14	01/16	10/14	NA	NA	10/14	07/15	08/15	09/16	NA	08/16	09/16	11/16	01/17	09/15	12/17
<b>RHPTI</b> 102/500-C50000 RHPTI-082 AA1400082-12	Lee	\$625,000 \$325,000	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCD: Fernandez Quinteros, Jua PM CPTED:				<u>Project Description</u> 520 LF of concrete sidewalk and 10 curb cut ramps along the west side of Route 1 from Russel Road to 200 LF north of Roxbury Drive				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Bid Advertisement 10/25/16. Bid Opening 11/29/16. Construction award January 2017.												
Construction																							
<b>Rt 1-PH5-Gregory Dr.to Russell Rd. SW</b>			07/12	NA	05/13	12/13	05/14	12/14	09/15	09/14	NA	NA	10/14	07/15	NA	NA	NA	10/15	02/16	03/16	07/16	05/16	04/17
<b>RHPTI</b> 102/500-C50000 RHPTI-083 AA1400083-12	Lee	\$450,000 (\$50,000)	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> 270 LF of concrete sidewalk and 8 curb cut ramps along west side of Route 1 from Gregory Drive to Russell Road				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction NTP issued 9/6/16. Construction 75% complete.												
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Rt. 1-PH5-Frye Rd. to Radford Ave SW 07/12 NA 05/13 01/14 06/14 12/14 10/15 09/14 NA NA 10/14 06/15 07/15 04/16 NA 11/15 02/16 03/16 07/16 04/16 04/17

**RHPTI**  
**102/500-C50000** Mount Vernon  
**RHPTI-084**  
**AA1400084-12** \$700,000  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Lefcourt, Eric  
 PM UDCCD: Frazier, Demond  
 PM CPTED:

Project Description  
 940 LF of concrete sidewalk and 7 curb cut ramps along the east side of Route 1 from Frye Road to Radford Avenue

Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. endorsed by the Board 2/9/04. Construction contract award 7/14/15. Construction NTP issued 9/6/16. Construction is 40% complete.

On Hold

**Construction**

Rt. 1-PH5-Engleside St. to Forest Pl SW 07/12 NA 05/13 02/14 07/14 12/14 11/15 02/15 NA NA 02/15 09/15 09/15 01/16 NA 01/16 02/16 03/16 07/16 10/15 04/17

**RHPTI**  
**102/500-C50000** Mount Vernon  
**RHPTI-087**  
**AA1400087-12** \$900,000  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Anthony, Curtis  
 PM UDCCD: Bishop, Scott  
 PM CPTED:

Project Description  
 460 LF of concrete sidewalk and 12 curb cut ramps along the east side of Route 1 from Engleside Street to Forest Place.

Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. Construction contract award 7/14/2016. Construction NTP issued 9/6/16. Construction is 20% complete.

On Hold

**Construction**

Wiehle Ave/DTR Ramps (North Side) 04/14 NA 07/14 10/14 01/15 10/15 06/15 NA NA NA NA NA NA 11/15 12/15 02/16 03/16 06/16 10/16 11/16

**RMAG**  
**102/500-C50000** Hunter Mill  
**RMAG-097**  
**AA1400097-13** \$208,800  
 \$0

Project Manager/Assignments  
 PM TDD: Ruffner, Scott  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCCD: Fernandez Quinteros, Jua  
 PM CPTED:

Project Description  
 Pedestrian Improvements at the intersection of Wiehle Ave and westbound on-ramp to Dulles Toll Road

Monthly Remarks  
**RMAG ID# 4** Construction substantially complete on 11/21/16. Signal inspected and approved by VDOT on 12/27/16.

On Hold

**Construction**

Sunset Hills/Town Center Pkwy NA NA NA NA 10/15 09/15 08/16 10/14 NA 09/15 09/15 06/16 NA NA 03/17 04/17 05/17 06/17 07/17 12/16 02/18

**RMAG**  
**102/500-C50000** Hunter Mill  
**RMAG-099**  
**AA1400099-13** \$641,000  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Nguyen, Tan  
 PM LAD: Lefcourt, Eric  
 PM UDCCD: Bashir, Qais  
 PM CPTED: Luo, Caijun

Project Description  
 Pedestrian improvements along east side of Town Center Parkway and at the intersection of Sunset Hills Road and Town Center Parkway

Monthly Remarks  
**RMAG ID# 6** . LDS approval was received on 2/23/16. VDOT Permit received 8/29/16. Construction package to UDCCD 10/12/2016. VDOT authorization for Ad request by 1/31/2017.

On Hold

**Bid Advertisement**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						
Sunrise V- S. Side Glade to Reston Pkwy			08/13	NA	12/13	07/14	08/15	01/17	09/17	08/15	NA	03/16	03/16	06/17	03/17	09/17	01/18	03/18	04/18	05/18	08/18	12/17	03/19
<b>RAMG</b> 102/500-C50000 RMAG-100 AA1400100-13		Hunter Mill \$2,603,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCCD: Bashir, Qais PM CPTED:				<u>Project Description</u> 5' Concrete Sidewalk on south side of Sunrise Valley Drive from Glade Drive to Reston Parkway				<u>Monthly Remarks</u> <b>RMAG ID# 7 &amp; 8</b> Final design complete and received approval from all agencies. 6 of 12 easement have been acquired. Due to utilities relocation conflict realignment of sidewalk at some locations under review and revision this realignment require additional RW & easement. Schedule adjusted due to resolve utilities relocation conflict.												
Land Acquisition																							
Isaac Newton Sq West Sidewalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>RAMG</b> 102/500-C50000 RMAG-101 AA1400101-13		Hunter Mill \$375,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCCD: PM CPTED: Nguyen, Tan				<u>Project Description</u> 5' concrete sidewalk on Isaac Newton Sq West from Metro Center Drive to Isaac Newton Sq South.				<u>Monthly Remarks</u> <b>RMAG ID#9</b> Project located on private property. Capital Projects and Operations Division has lead until agreements are worked out with property owners.												
On-Hold																							
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	06/17	04/19	04/17	05/19	12/17	TBD	02/18	03/18	03/19	03/19	07/20	07/20	09/20	11/20	12/20	01/21	11/20	01/22
<b>RAMG</b> 102/500-C50000 RMAG-102 AA1400102-13		Hunter Mill \$5,235,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCCD: Lim, Vannak PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Provide grade separated crossing on W&OD at Wiehle Avenue				<u>Monthly Remarks</u> <b>RMAG ID# 5</b> 2nd intermediate design plans are in progress. Meeting held with Reston Fire Station on 1/3/17 to discuss their adjacent redevelopment plans.												
Design																							
Allen St. Intersection			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	NA	10/16	11/16	06/17	NA	NA	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>RAMG</b> 102/500-C50000 RT50-052 AA1400052-12		Mason Providence \$369,900 \$0	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Pedestrian Intersection and Bus Stop improvements on Rte 50 @ Allen Street				<u>Monthly Remarks</u> Final design is in progress. VDOT Right of Way Authorization received 10/28/16. NTP for Right of Way Authorization issued 11/3/16. 1 of 4 properties have been acquired.												
Land Acquisition																							

Jan 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Woodlawn Ave Intersection</b>			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	06/16	09/16	09/16	11/16	06/17	09/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>Rt. 50 Intersection</b> 102/500-C50000 RT50-053 AA1400053-12	Providence Mason \$1,400,300 \$0		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCD: Bashir, Qais PM CPTED:					<u>Project Description</u> Pedestrian Intersection and Sidewalk improvements on Route 50 @ Woodlawn Avenue and Wayne Rd					<u>Monthly Remarks</u> Final design is in progress. Land Acquisition completed on 11/23/16						On Hold <input type="checkbox"/>				
<b>Utility Relocation</b>			10/13	03/14	08/15	02/16	10/16	09/17	09/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>Rt. 50 Sidewalk</b> 102/500-C50000 RT50-055 AA1400055-12	Providence Mason \$1,050,000 \$275,000		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCD: Bashir, Qais PM CPTED:					<u>Project Description</u> Approx 1400' of sidewalk/trail on north side of Route 50 from Cedar Hill to Allen St.					<u>Monthly Remarks</u> Final design submitted 10/5/16. There is no ROW impact for the project. Utility design is in progress. Utility relocations of gas, water, fiber optic, utility poles are required.						On Hold <input type="checkbox"/>				
<b>Design</b>			10/13	03/14	08/15	02/16	10/16	09/17	09/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>Graham Rd. to Woodley Ln. @ S. Side</b>			10/13	03/14	08/15	02/16	10/16	09/17	09/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>Rt. 50 Sidewalk</b> 102/500-C50000 RT50-056 AA1400056-12	Mason \$539,300 \$0		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCD: Bashir, Qais PM CPTED:					<u>Project Description</u> Approx. 1700' of sidewalk/trail on south side of Route 50 from Graham Rd to Wayne Rd.					<u>Monthly Remarks</u> Final design submitted 10/5/16. There is no ROW impact for the project. Utility design is in progress. Utility relocations of gas, water, fiber optic, utility poles are required.						On Hold <input type="checkbox"/>				
<b>Design</b>			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	NA	10/16	10/16	06/17	NA	NA	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>Woodlawn Ave to Church North Side</b>			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	NA	10/16	10/16	06/17	NA	NA	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>Rt. 50 Sidewalk</b> 102/500-C50000 RT50-057 AA1400057-12	Providence Mason \$541,500 \$0		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCD: Bashir, Qais PM CPTED:					<u>Project Description</u> Approx. 550' sidewalk on north side of Route 50 from Woodlawn Ave to La Iglesia de Sanat Maria Episcopal Church					<u>Monthly Remarks</u> Final design is in progress. VDOT Right of Way Authorization received on 10/28/16. NTP for Right of Way Authorization issued 10/31/16. 0 of 5 properties have been acquired.						On Hold <input type="checkbox"/>				
<b>Land Acquisition</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Wescott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	12/16	09/17	09/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

**Rt. 50 Sidewalk 102/500-C50000**  
**RT50-058**  
**AA1400058-12**

Providence  
Mason  
\$2,032,427  
\$519,836

Project Manager/Assignments  
 PM TDD: Nabavi, Seyed  
 PM UTL: Nguyen, Tan  
 PM LAD: TBD, To Be Determined  
 PM UDCCD: Bashir, Qais  
 PM CPTED:

Project Description  
 Approx. 2800' sidewalk/trail on north side of Route 50 from Westcott St to Annandale Rd

Monthly Remarks  
 Final design is in progress. Addressing VDOT comments. There is no ROW impact for the project. Utility relocations of gas, water, fiber optic, utility poles are required.

On Hold

Design

Annandale Rd. @ Cherry St. to North Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	09/16	09/16	06/17	07/17	10/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

**Rt. 50 Sidewalk 102/500-C50000**  
**RT50-059**  
**AA1400059-12**

Providence  
Mason  
\$737,900  
\$0

Project Manager/Assignments  
 PM TDD: El Kaissi, Mohamad  
 PM UTL: Nguyen, Tan  
 PM LAD: Glass, Lisa  
 PM UDCCD: Bashir, Qais  
 PM CPTED:

Project Description  
 Approx. 1100' sidewalk/trail on north side of Route 50 from Annandale Rd to Cherry St.

Monthly Remarks  
 Final design is in progress. VDOT Right of Way Authorization received on 9/16/16. NTP for Right of Way Authorization issued 9/22/16. 1 of 2 properties have been acquired.

On Hold

Land Acquisition

Meadow Ln to Linden Ln@N Side			10/13	03/14	08/15	02/16	11/16	09/17	09/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
-------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

**Rt. 50 Sidewalk 102/500-C50000**  
**RT50-060**  
**AA1400060-12**

Providence  
Mason  
\$640,500  
\$0

Project Manager/Assignments  
 PM TDD: Nabavi, Seyed  
 PM UTL: Nguyen, Tan  
 PM LAD: Shubert, Beth  
 PM UDCCD: Bashir, Qais  
 PM CPTED:

Project Description  
 Approx. 600' of sidewalk/trail on north side of Route 50 from Meadow Ln to Linden Ln

Monthly Remarks  
 Final design submitted 11/10/16. There is no ROW impact for the project. Utility design is in progress. Utility relocations of gas, fiber optic, and guy wires are required.

On Hold

Design

South St. @ Aspen Ln to South Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	11/16	06/17	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

**Rt. 50 Sidewalk 102/500-C50000**  
**RT50-061**  
**AA1400061-12**

Mason  
Providence  
\$1,057,400  
\$0

Project Manager/Assignments  
 PM TDD: El Kaissi, Mohamad  
 PM UTL: Nguyen, Tan  
 PM LAD: Delli Carpini, Angelica  
 PM UDCCD: Bashir, Qais  
 PM CPTED:

Project Description  
 Approx. 1300' of sidewalk/trail on south side of Route 50 from South St to Aspen Ln

Monthly Remarks  
 Final design is in progress. VDOT Right of Way Authorization received on 10/28/16. NTP for Right of Way Authorization issued 11/3/16. 0 of 1 properties have been acquired.

On Hold

Land Acquisition

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Patrick Henry Dr.to Olin Dr@S Side			10/13	03/14	08/15	02/16	11/16	09/17	09/17	02/16	04/16	10/16	11/16	06/17	06/17	09/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Rt. 50 Sidewalk 102/500-C50000 RT50-062 AA1400062-12	Mason Providence \$590,900 \$0		PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Bashir, Qais PM CPTED:						Approx. 500' of sidewalk on south side of Route 50 from Patrick Henry Dr to Olin Dr						Final design submitted 11/10/16. VDOT Right of Way authorization received on 10/30/16. NTP for Right of Way Authorization issued 10/31/16. 0 of 6 properties have been acquired.										
Land Acquisition																									
Burke Center Pkwy @ Marshall Pond Rd.			02/13	05/13	09/13	NA	06/15	03/15	08/15	06/14	NA	11/14	11/14	01/15	NA	NA	11/16	06/16	07/16	08/16	02/17	06/14	06/17		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Safe Routes to School 102/500-C50000 SRTS-089 AA1400089-12	Braddock \$300,000 \$160,000		PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: McCorkle, Lisa PM CPTED: Lind, Adam						Provide a refuge island, upgrade ramps and pavement striping.						Bid opening was held 8/10/16. Awaiting construction contract award date from VDOT. Schedule adjusted due to delay in receiving VDOT authorization to award construction.										
Construction																									
			04/15	NA	10/15	03/16	11/16	12/16	02/17	NA	NA	NA	NA	NA	NA	NA	03/17	08/17	09/17	10/17	12/17	05/17	03/18		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
SRTS Flint Hill ES 102/500-C50000 SRTS-133-133 AA1400133-14	Hunter Mill \$235,000 \$0		PM TDD: Lauretti, Francesco PM UTL: PM LAD: Delli Carpini, Angelica PM UDCCD: Kadasi, Mohamed Abdull PM CPTED:						Provide a raised crosswalk, upgrade ramps and rapid flashing beacons.						Final plans in progress. Project to be constructed with SRTS Graham Road AA1400134-14. Schedule adjusted due to the delay in receiving the signatures for the ballot area for the warrant for designing a table ramp along Flint Hill Road.										
Design																									
			04/15	NA	10/15	02/16	07/16	11/16	10/16	NA	NA	NA	NA	NA	NA	NA	03/17	09/17	09/17	10/17	12/17	05/17	03/18		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
SRTS Graham Rd.ES 102/500-C50000 SRTS-134-134 AA1400134-14	Providence \$165,000 \$0		PM TDD: Lauretti, Francesco PM UTL: PM LAD: Delli Carpini, Angelica PM UDCCD: PM CPTED:						Provide a refuge island and upgrade ramps.						Permit plan submitted 10/31/16. Draft construction package is being prepared. Project to be constructed with SRTS Flint Hill ES AA1400133-14. Schedule adjusted due to the project being bundled to be constructed with SRTS Flint Hill ES.										
Design																									



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Old Crthouse Rd.SRTS 102/500-C50000 SRTS-138-138 AA1400138-15	Hunter Mill	\$1,194,510 \$709,510	05/16	NA	10/16	02/17	05/17	07/18	07/18	04/17	TBD	08/17	10/17	05/18	TBD	TBD	10/18	12/18	01/19	02/19	03/19	09/19	09/19
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Hojatzadeh, Max				Construct 5' conc. sidewalk along Old Courthouse Rd from Creek Crossing Rd. to Country Club Dr.				<b>TPP ID# 307.</b> Funding via Safe Routes to School Grant. Receive Intermediate design comments on 11/21/16. Pre Final design in progress. Utilities survey complete on 11/28/16.												
			PM UTL:																				
			PM LAD: Kresge, Carol																				
			PM UDCD:																				
			PM CPTED:																				

**Design**

Scotts Run Wlkwy			09/13	04/14	09/16	12/16	03/17	08/17	08/17	11/16	NA	01/17	02/17	09/17	NA	NA	12/17	01/18	02/18	04/18	06/18	07/19	07/19
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Aguayo, Vanessa				Walkway/Trail from Magarity Road to Colshire Drive through Scotts Run Stream Valley Park				<b>TMSAMS ID# 11 .</b> VDOT concept approval has been received. This project is being administered by FCPA and permitted through the LDS review process. Design Public Hearing held November 15, 2016. FCDOT is preparing 2 letters: NEPA 4(f) de minimus concurrence, and reforestation fee waiver request.												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Lefcourt, Eric																				
			PM UDCD: TBD, To Be Determined																				
			PM CPTED: Aguayo, Vanessa																				

**Design**

Chain Bridge Rd. Wlkwy			08/13	NA	NA	01/17	03/17	07/17	07/17	NA	NA	NA	NA	NA	NA	NA	09/17	11/17	12/18	01/18	03/18	06/18	06/18
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Marsh, Dennis				Provide non-signalized pedestrian crosswalk w/median refuge on Chain Bridge Road at Seneca Avenue (scope revision 12/30/15).				<b>TMSAMS ID# 12</b> Pre-final design is in progress. Survey was updated in December to show the two existing curb ramps at the intersection. prefinal plan submission to VDOT is re-scheduled to late January. No land rights Req'd. No utility relocation is requiried.												
			PM UTL: Nguyen, Tan																				
			PM LAD: Kresge, Carol																				
			PM UDCD:																				
			PM CPTED:																				

**Design**

Gallows Rd. Wlkwy			08/13	NA	04/14	10/15	02/16	01/16	03/17	02/15	NA	09/15	09/15	01/17	01/16	03/16	05/17	06/17	07/17	08/17	10/17	12/16	04/18
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Marsh, Dennis				5' wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road intersection. Approx. 400 LF				<b>TMSAMS ID# 13</b> Final plans are approved. LAD completed 1/4/17. VPDES permit is not required. Utility relocations (fiber) completed. Schedule adjusted due to delay in land rights.												
			PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCD: Samiyi, Bijan																				
			PM CPTED:																				

**Utility Relocation**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						
Aline Ave. Wlkwy			08/13	NA	04/14	10/15	02/16	05/16	03/17	03/15	NA	09/15	09/15	01/17	01/16	04/16	05/17	06/17	07/17	08/17	10/17	02/17	04/18
On Hold <input type="checkbox"/>																							
TMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Marsh, Dennis					5' wide concrete sidewalk on south side of Aline Avenue from Gallows Road traveling east. Approx. 300 LF					TMSAMS ID# 14 Final plans are approved. Pavement Marking is approved. LAD completed on 1/9/17. VPDES permit is not required. Utility relocations (fiber) completed. Schedule adjusted due to delay in land rights.										
TMSAMS-110			PM UTL: Nguyen, Tan																				
AA1400110-13		\$578,000	PM LAD: Shubert, Beth																				
		\$0	PM UDCCD: Samiyi, Bijan																				
			PM CPTED:																				
<b>Utility Relocation</b>																							
Madrillon Rd. Wlkwy			08/13	NA	02/14	08/14	02/16	05/16	11/16	12/14	NA	10/15	10/15	07/16	04/16	01/17	04/17	04/17	05/17	06/17	08/17	02/17	12/17
On Hold <input type="checkbox"/>																							
TMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Marsh, Dennis					5' wide concrete sidewalk on east side of Madrillon Road from Boss St. to Gallows Road. Approx. 315 LF					TMSAMS ID# 15 VDOT permit received 11/30/16. Utility relocation of F.O. line to be completed in place during construction. Request for preparation of Bid Ad documents was made to UDCCD on 12/2/16. Bid Ad has been prepared and is under review by UDCCD. Schedule adjusted due to delay in receiving VDOT Bid authorization.										
TMSAMS-111			PM UTL: Nguyen, Tan																				
AA1400111-13		\$374,000	PM LAD: Shubert, Beth																				
		\$0	PM UDCCD: Samiyi, Bijan																				
			PM CPTED:																				
<b>Utility Relocation</b>																							
Old Gallows Road/Gallows Branch Road			04/14	NA	07/14	11/14	09/15	NA	NA	02/15	NA	08/15	08/15	09/15	NA	NA	NA	07/16	NA	NA	NA	06/17	04/17
On Hold <input type="checkbox"/>																							
TMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: El Kaissi, Mohamad					Pedestrian improvements at the intersection of Gallows Road/Gallows Branch Road					TMSAMS ID#19 Construction by VDOT Signal Rebuild with local funding. Construction to start in February 2017. Estimated completion in April 2017.										
TMSAMS-115			PM UTL: Nguyen, Tan																				
AA1400115-13		\$152,000	PM LAD: Kresge, Carol																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
Old Courthouse Rd./Woodford Rd.			08/13	NA	05/14	12/14	11/15	NA	NA	02/15	NA	09/15	09/15	04/16	10/15	01/15	NA	NA	NA	NA	NA	12/16	04/17
On Hold <input type="checkbox"/>																							
TMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Marsh, Dennis					Pedestrian improvements & signalized crosswalk across Old Courthouse Rd/Woodford Road					TMSAMS ID# 20 Final design is complete. ROW completed 4/27/16. VDOT Signal Rebuild will construct the improvements. Plans submitted to VDOT Signal Rebuild on 12/1/16.										
TMSAMS-116			PM UTL: Nguyen, Tan																				
AA1400116-13		\$250,000	PM LAD: Kresge, Carol																				
		\$0	PM UDCCD: Horstman, James																				
			PM CPTED:																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Gallows Rd./Boone Blvd.			08/13	NA	12/13	08/14	08/15	NA	NA	02/15	NA	09/15	09/15	04/16	NA	NA	NA	NA	NA	NA	NA	10/16	04/17
-------------------------	--	--	-------	----	-------	-------	-------	----	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	-------	-------

<b>TMSAMS</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
102/500-C50000	Providence		PM TDD: Marsh, Dennis						Signalized Pedestrian crosswalks across 4 legs of the intersection of Gallows Road/Boone Blvd.						<b>TMSAMS ID# 21</b> Final design is complete. ROW completed 4/4/16. Plans submitted to VDOT Signal Rebuild for construction 12/13/16.						
TMSAMS-117			PM UTL: Nguyen, Tan																		
AA1400117-13		\$88,000	PM LAD: Shubert, Beth																		
		\$0	PM UDCCD:																		
			PM CPTED:																		

**Construction**

International Dr/Tysons Blvd.			08/13	NA	04/14	11/14	07/15	NA	NA	01/15	NA	10/15	10/15	08/16	NA	NA	NA	NA	NA	NA	NA	10/16	04/17
-------------------------------	--	--	-------	----	-------	-------	-------	----	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	-------	-------

<b>TMSAMS</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
102/500-C50000	Providence		PM TDD: Marsh, Dennis						Cross Walk/Pedestrian improvements at the intesection of International Drive/Tysons Blvd.						<b>TMSAMS ID# 23</b> Expected construction completion by VDOT is March 2017.						
TMSAMS-119			PM UTL: Nguyen, Tan																		
AA1400119-13		\$95,000	PM LAD: Baker, Lisa																		
		\$0	PM UDCCD:																		
			PM CPTED:																		

**Construction**

Vesper Ct Trail			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	01/17	04/17	04/17	05/17	07/17	12/17	04/18
-----------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

<b>TMSAMS</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
102/500-C50000	Hunter Mill		PM TDD: Dresser, John						2018' of Multi-purpose trail from Vesper Court to Leesburg Pike						<b>TMSAMS ID# 24</b> Right of Way phase completed 5/23/16. Project plan approval received from LDS on 9/6/16. VDOT Land Use Permit received 10/7/16. Draft Bid Documents completed by UDCCD 9/30/16. Dominion Virginia Power utility Consent Agreement executed 12/13/16. CN Authorization package submitted to VDOT 1/5/17.						
TMSAMS-120			PM UTL: Nguyen, Tan																		
AA1400120-13		\$1,763,000	PM LAD: Finnell, Richard																		
		\$0	PM UDCCD: Cutler, Tom																		
			PM CPTED: Aguayo, Vanessa																		

**Bid Advertisement**

			01/08	09/08	10/09	08/12	01/13	06/13	06/13	01/12	01/12	NA	01/12	09/12	02/12	12/14	NA	12/13	01/14	02/14	04/14	12/16	12/16
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Lorton Rd.Roadway Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Mount Vernon		PM TDD: Roberson, Jeanmarie						Widen Lorton Rd. to 4 lanes from Rte. 123/Furnace Rd. to Silverbrook Rd. and from Rte. 123/Lorton Rd. to Furnace Rd.						<b>Project is part of the Second Four-Year Transportation Plan</b> Endorsed by the BOS on 10/15/07. Construction is 91% complete.						
2G40-022-000-0			PM UTL: Nguyen, Tan																		
2G40-022-000		\$35,000,000	PM LAD: Kresge, Carol																		
		(\$4,999,986)	PM UDCCD: Lim, Vannak																		
			PM CPTED:																		

**Construction**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Innovation Center tto Arrowbrook</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011			PM TDD: Dresser, John				645' of Multi-purpose lighted trail from Arrowbrook				<b>TPP ID# 190.06 HMSAMS ID# 7.</b> Pre-Scoping document rec'd from CPTED 11/21/16. Project initiation underway. A Mid-Block													
2G40-086-007-0			PM UTL: Nguyen, Tan				Development to Sunrise Valley				Crosswalk study will be prepared prior to full survey and design of trail. Schedule to be developed upon consultant procurement.													
2G40-086-007	\$1,100,000		PM LAD:				Drive proposed crosswalk.																	
	(\$900,000)		PM UDCCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
<b>Dulles Toll Road/Centreville Road</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011			PM TDD: Dresser, John				Provide new pedestrian signals				<b>TPP ID#190.07 HMSAMS ID# 7</b> Pre-scoping document rec'd from CPTED 11/14/16. Original Scope was amended on 11/23/16													
2G40-086-008-0			PM UTL: Nguyen, Tan				and crosswalks across				to remove lighting. Project initiation underway. Survey requested to LSB on 12/13/16. Schedule to be developed after consultant													
2G40-086-008	\$600,000		PM LAD:				Centreville Road and exit ramp				agreement.													
	\$0		PM UDCCD:				from Dulles Toll Road.																	
			PM CPTED:																					
<b>Pre-Design</b>																								
<b>Sunset Hills/Fairfax County Parkway</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011			PM TDD: Lauretti, Francesco				Provide a crosswalk at the on				<b>TPP ID#: 189.1</b> - Pre-scoping document received from CPTED 8/22/16. Schedule to be determined once ntp is given for													
2G40-086-018-0			PM UTL:				ramp from Sunset Hills Road				task order proposal and survey is complete.													
2G40-086-018	\$0		PM LAD:				to the Fairfax County Parkway																	
	\$0		PM UDCCD:				and to extend the shared use																	
			PM CPTED:				path 130 LF																	
<b>Pre-Design</b>																								
<b>Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr</b>			12/16	01/17	05/17	01/18	08/18	12/18	12/18	03/18	05/18	NA	06/18	02/19	03/19	09/19	NA	09/19	10/19	11/19	12/19	08/20	08/20	
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40013			PM TDD: Roberson, Jeanmarie				Realign Burke Road from				<b>TPP ID#23.</b> Meeting with Supervisor Herrity held 7/14/16 to discuss the project scope, which includes on-road bike lanes.													
2G40-087-003-0			PM UTL: Nguyen, Tan				Aplomado Dr to Parakeet Dr to				Project scope has been revised to include on-road bike lanes from Meadow Brook Dr. to Liberty Bell trail connection, sidewalk													
2G40-087-003	\$7,000,000		PM LAD:				Upgrade storm drainage to				and asphalt walkway.													
	\$6,250,000		PM UDCCD:				minimize flooding at stream																	
			PM CPTED: Luo, Caijun				crossing.																	
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Electric Avenue/Cedar Ln. - NB Left Turn Lane</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie						<u>Project Description</u> Intersection improvements to include the addition of left turn lanes along Cedar Lane at Electric Avenue.						<u>Monthly Remarks</u> <b>TPP ID#26.</b> Project on hold pending scope development, which is being coordinated by FCDOT Director and Supervisor Smyth. Schedule to be determined once scope has been finalized.									
124/400-C40013	Providence		PM UTL: Nguyen, Tan																					
2G40-087-004-0			PM LAD:																					
2G40-087-004		\$1,600,000 \$0	PM UDCC:																					
			PM CPTED:																					
<b>Design</b>																								
<b>Georgetown Pike &amp; Rt. 123 (Dolley Madison)</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> Construct 700' of 10' SUP along east side of Georgetown Pike south of Colonial Farm Road and 350' of 5' sidewalk along east side of Dolley Madison Avenue and Potomac School Road to fill gaps of missing						<u>Monthly Remarks</u> <b>TPP ID# 313.</b> Pre-scoping document rec'd from CPTED 11/14/16. Survey notification letters sent on 12/21/16. Contract negotiation is ongoing.									
124/400-C40012	Dranesville		PM UTL:																					
2G40-087-011-0			PM LAD:																					
2G40-087-011		\$1,165,000 \$0	PM UDCC:																					
			PM CPTED:																					
<b>Survey</b>																								
<b>Glade Dr.Walkway N - Middle Creek Ln to Glade Bank Wy</b>			05/15	NA	01/16	06/16	04/17	05/17	11/17	07/16	NA	NA	03/17	10/17	10/17	01/18	NA	12/17	01/18	02/18	03/18	02/18	09/18	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u> PM TDD: Conley, Tim PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica						<u>Project Description</u> Approx. 600 LF of sidewalk on north side of Glade Drive from Middle Creek Lane to Glade Bank Way.						<u>Monthly Remarks</u> <b>TPP ID#126.</b> Final design is in progress. Final plats have been prepared. Reston Association Design Review application forms submitted to Reston Association for review on 1/12/17. Schedule adjusted in September to accommodate Reston Association Design Review Board processes.									
124/400-C40011	Hunter Mill		PM UDCC:																					
2G40-088-006-0			PM CPTED:																					
2G40-088-006		\$750,000 \$550,000																						
<b>Design</b>																								
<b>Glade Dr.Walkway – Colts Neck Rd. to Freetown Drive</b>			05/15	NA	01/16	06/16	04/17	05/17	11/17	07/16	NA	NA	03/17	10/17	10/17	01/18	NA	12/17	01/18	02/18	03/18	02/18	09/18	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u> PM TDD: Conley, Tim PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly						<u>Project Description</u> Approx. 1,200 LF of sidewalk on north side of Glade Drive from Colts Neck Road to Reston Parkway and then on south side of Glade Drive from Reston Parkway to Freetown Drive.						<u>Monthly Remarks</u> <b>TPP ID#127.</b> Final design is in progress. Final plats have been prepared. Reston Association Design Review application forms submitted to Reston Association for review on 1/12/17. Schedule adjusted in September to accommodate Reston Association Design Review Board processes.									
124/400-C40011	Hunter Mill		PM UDCC:																					
2G40-088-007-0			PM CPTED:																					
2G40-088-007		\$1,500,000 \$1,100,000																						
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Sunset Hills Road Walkway N - Old Reston Ave to Reston Pkwy</b>			11/15	12/15	08/16	03/17	02/18	05/18	05/18	07/17	TBD	NA	07/17	02/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	03/19	03/19
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD:	Madhusudhan, Galappa			Approximately 315 LF of sidewalk along the north side of Sunset Hills Road between Reston Parkway and Old Reston Avenue						<b>TPP ID#177.</b> Pre-final design is in progress. Design waiver approval received 8/29/16. Reviewing advance set of pre-final plans received 11/16/16. Notification letter for Geotechnical/subsurface investigation sent to property owner on 11/9/16. Plat preparation request sent to Land Survey Branch on 11/29/16. Utilities conflict review is in progress. Consultant finalizing Pre-final plans based on review comments made by County. Preliminary Plats received from Land Survey Branch on 12/29/16 is under review.										
2G40-088-009-0			PM UTL:	Yusufoglu, Eldar																			
2G40-088-009	\$500,000		PM LAD:	Kresge, Carol																			
	\$0		PM UDCCD:																				
			PM CPTED:																				

**Design**

<b>McWhorter Place Walkway - Missing segments between cul-de-sacs</b>			10/15	NA	03/16	07/16	01/17	07/17	07/17	10/16	11/16	NA	10/16	05/17	06/17	08/17	NA	09/17	10/17	11/17	12/17	05/18	05/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD:	Nabavi, Seyed			Provide Trail/sidewalk connection from west of cul-de-sca on McWhorter Place to Markham Street						<b>TPP ID#225.</b> Final design submitted on 1/10/2017. Land acquisition NTP issued 10/17/16. 0 of 4 properties have been acquired.										
2G40-088-010-0			PM UTL:																				
2G40-088-010	\$350,000		PM LAD:	Alcon, Kelly																			
	\$225,000		PM UDCCD:																				
			PM CPTED:																				

**Land Acquisition**

<b>Chain Bridge Rd. Walkway S - Horse Shoe Dr. to Niblick Dr</b>			03/15	10/15	12/15	05/16	08/17	06/17	09/17	11/16	NA	NA	12/16	07/17	07/17	10/17	NA	02/18	02/18	03/18	03/18	07/18	10/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD:	Beall, James			Approximately 2660 LF of 5 foot sidewalk along northbound Chain Bridge Road between Niblick Road and Horseshoe Drive (north intersection); pedestrian signal and 6 curb ramps						<b>TPP ID#103.</b> Sent to LAD 12-15-16. Utility conflicts are being reviewed.										
2G40-088-014-0			PM UTL:	Yusufoglu, Eldar																			
2G40-088-014	\$1,925,000		PM LAD:	Glass, Lisa																			
	\$0		PM UDCCD:																				
			PM CPTED:																				

**Land Acquisition**

<b>Baron Rd. Walkway N - Dead Run Park Trailhead to Douglas Dr</b>			01/16	NA	03/16	09/16	08/17	07/17	09/17	02/17	NA	NA	02/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	01/18	04/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD:	Ruffner, Scott			Construct approx. 430 ft. of sidewalk, curb & gutter, and curb ramps on north side of Baron Road from Ingleside Ave to Douglass Rd.						<b>TPP ID#094.</b> Final design in progress. Final plat development in progress.										
2G40-088-015-0			PM UTL:	Nguyen, Tan																			
2G40-088-015	\$450,000		PM LAD:	Alcon, Kelly																			
	\$200,000		PM UDCCD:	Stevens, Michael																			
			PM CPTED:	Harrell, William																			

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Dranesville                      2G40-088-016-0                      2G40-088-016 \$1,550,000                      \$300,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Turner, Latesa                      PM UTL: Yusufoglu, Eldar                      PM LAD: Glass, Lisa                      PM UDCD: Carlin, Craig                      PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u>                      New 5' concrete sidewalk on the south side of Chesterbrook Road from Chesterford Way to Maddux Lane.</p> <p><u>Monthly Remarks</u>  <b>TPP ID#305.</b> Pre-final design is in progress. Additional utility designation and test holes were received on 12/1/16 and coordinated with Fairfax water. Revised crosswalk studies were submitted to VDOT for review on 12/9/16. Pre-final plan distribution is pending FFX waterline relocation 50% design and VDOT approval of crosswalk studies.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p>																							
<p><b>Kirby Road Walkway N – Birch Road to Ivy Hill Dr</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Dranesville                      2G40-088-017-0                      2G40-088-017 \$1,000,000                      \$50,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Turner, Latesa                      PM UTL: Yusufoglu, Eldar                      PM LAD: Foley, Richard                      PM UDCD: Bashir, Qais                      PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u>                      Construct 6' curb abutted concrete sidewalk on north side of Kirby Road from Birch Road to Ivy Hill Drive.</p> <p><u>Monthly Remarks</u>  <b>TPP ID #143.</b> Final design is in progress. Final plat review has been completed and comments addressed. Land Acquisition NTP anticipated end of January 2017.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p>																							
<p><b>Kirby Road Walkway N - Ivy Hill Dr. to Corliss Ct</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Dranesville                      2G40-088-018-0                      2G40-088-018 \$975,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Turner, Latesa                      PM UTL: Yusufoglu, Eldar                      PM LAD: Foley, Richard                      PM UDCD: Bashir, Qais                      PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u>                      Construct 6' curb abutted concrete sidewalk on north side of Kirby Road from Ivy Hill Drive to Corliss Court.</p> <p><u>Monthly Remarks</u>  <b>TPP ID#142.</b> Final design is in progress. Addressing VDOT TE review comments on crosswalk study. Final plat review has been completed and comments addressed. Land Acquisition NTP anticipated end of January 2017.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p>																							
<p><b>Franconia Rd. @ Westchester St. Median Refuge</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Lee                      2G40-088-022-0                      2G40-088-022 \$150,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Conley, Tim                      PM UTL:                      PM LAD:                      PM UDCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Extend median and provide pedestrian crossing with median refuge on Franconia Rd at Westchester St. Restripe TWLTL on Franconia Rd at Bush Hill Dr to provide Left turn lane.</p> <p><u>Monthly Remarks</u>  <b>TPP ID#122.</b> Intermediate design is in progress. Design layout is being coordinated with VDOT traffic engineering. Schedule adjusted for additional coordination time.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Idylwood Road Walkway - Norwalk St. southward</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011 Dranesville</p> <p>2G40-088-024-0 \$250,000</p> <p>2G40-088-024 (\$340,000)</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: PM LAD: PM UDCD: PM CPTED:</p> <p><u>Project Description</u> Construct 200' of 5' sidewalk along eastern side of Idylwood Road south of Norwalk Street.</p> <p><u>Monthly Remarks</u> <b>TPP ID# 136.</b> Pre-Scoping document rec'd from CPTED 11/30/16. Project initiation underway.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Pre-Design</b></p> <p><b>North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011 Hunter Mill</p> <p>2G40-088-027-0 \$1,850,000</p> <p>2G40-088-027 \$450,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED:</p> <p><u>Project Description</u> Construct 5' conc. sidewalk along the south side of North Shore Drive from Sycamore Valley Ct. to existing sidewalk east of North Shore Ct.</p> <p><u>Monthly Remarks</u> <b>TPP ID#155.</b> Pre-Scoping document received from CPTED 9/13/16. Survey is ongoing. Contract negotiation is in progress.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011 Mason</p> <p>2G40-088-028-0 \$5,970,000</p> <p>2G40-088-028 \$1,670,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: PM CPTED: Harrell, William</p> <p><u>Project Description</u> Construct approx. 5,400 feet of 5' sidewalk and variable width asphalt trail along Sleepy Hollow Road from from Nichols St. to Route 7</p> <p><u>Monthly Remarks</u> <b>TPP ID#172.</b> Advanced copy of preliminary design received on 1/9/17. Public information meeting coordination is underway. Full project schedule will be determined following the public meeting phase of the project when the scope can be finalized.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p> <p><b>Lanier Street Walkway - Exeter Street to Carrico Drive</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011 Mason</p> <p>2G40-088-034-0 \$86,500</p> <p>2G40-088-034 (\$63,500)</p> <p><u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED:</p> <p><u>Project Description</u> Construct approx 115' of 10' shared use path connecting Lanier Street to Carrico Drive.</p> <p><u>Monthly Remarks</u> <b>TPP ID# 236.</b> Pre-final plans distributed 10/11/16.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Georgetown Pike Phase IV Survey			02/16	TBD	06/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
---------------------------------	--	--	-------	-----	-------	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

**CSYP C&I Bike & Pedestrian Program**  
**124/400-C40011** Dranesville  
**2G40-088-036-0**  
**2G40-088-036** \$70,000  
 \$70,000

Project Manager/Assignments  
 PM TDD: Ayers, Robert  
 PM UTL: Nguyen, Tan  
 PM LAD:  
 PM UDCD:  
 PM CPTED: Harrell, William

Project Description  
 Approximately 1200 LF of walkway along the north side of Georgetown Pike from Falls Bridge Lane to Seneca Plaza.

Monthly Remarks  
**TPP ID# 125 Intermediate Design in Progress.** NTP was issued to AE on 12/30/16 to p[roceed with environmental documentation for DHR to analyze "no adverse effect" to the use of asphalt trail surface. Schedule will be developed upon completion of DHR work.

On Hold

Design

Old Telegraph Rd. Walkway			09/16	NA	12/16	03/17	08/17	12/17	12/17	TBD	TBD	NA	03/17	10/17	TBD	TBD	NA	01/18	02/18	02/18	02/18	06/18	06/18
---------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-----	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

**CSYP C&I Bike & Pedestrian Program**  
**124/400-C40011** Lee  
**2G40-088-037-0**  
**2G40-088-037** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD: Kresge, Carol  
 PM UDCD:  
 PM CPTED:

Project Description  
 Construct curb & gutter with 5' sidewalk to complete missing link on Old Telegraph Road.

Monthly Remarks  
**TPP ID#311** - Intermediate design submitted for review & comments on12/28/16.

On Hold

Design

Rt.28 Widening (PWC L to Rt.29) NVTA-			01/16	06/17	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
---------------------------------------	--	--	-------	-------	-----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

**124/400-C40017** Sully  
**2G40-100-000-0** Springfield  
**2G40-100-000** \$47,500,000  
 \$42,500,000

Project Manager/Assignments  
 PM TDD: Beall, James  
 PM UTL: Nguyen, Tan  
 PM LAD:  
 PM UDCD:  
 PM CPTED: Chellappa, Smitha

Project Description  
 Widen Route 28 from 4 lanes to 6 lanes from the bridge over Bull Run at the PW County Line to Route 29 in Centreville.

Monthly Remarks  
**TPP ID# 062.** FCDOT is reviewing concept designs. Traffic Analysis is under review and comments due 12/19/16. Geotechnical task order has been approved. NEPA support including cultural resources assessment is underway. Survey needs to be updated for recent VDOT and pipeline repair work. Project is anticipated to be Design Build delivery. Design will go through preliminary phase only.

On Hold

Design

01008-Richmond Hwy. SB @ Southgate Dr.			12/15	NA	06/16	NA	NA	10/17	01/17	NA	NA	NA	NA	NA	NA	NA	NA	02/17	03/17	03/17	03/17	05/18	08/17
--	--	--	-------	----	-------	----	----	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Lee  
**4YP202-01008**  
**TS-000014-019** \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Loading Pad, Curb Ramp

Monthly Remarks  
 Draft construction package sent to UDCD 12/12/16. Awaiting approval of 2017 countywide land use permit.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

01009-Richmond Hwy. SB @ Schooley Dr. 12/15 NA 06/16 NA NA 10/17 02/17 NA NA NA NA NA NA NA 02/17 03/17 03/17 03/17 05/18 08/17

**Bus Stop Improvements**  
**124/400-C40011** Lee  
**4YP202-01009**  
**TS-000014-020** \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Loading Pad, Curb Ramp.

Monthly Remarks  
 Draft construction package sent to UDCD 12/12/16. Awaiting approval of 2017 countywide land use permit.

On Hold

Design

01125 - Fort Hunt Road SB @ Gahant Road 08/16 NA NA 03/17 06/17 06/18 06/18 09/17 TBD NA 10/17 05/18 TBD TBD NA 07/18 08/18 08/18 08/18 12/18 12/18

**Bus Stop Improvements**  
**124/400-C40011** Mount Vernon  
**4YP202-01125**  
**TS-000016-041** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.

Monthly Remarks  
 Pre-final design is in progress. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16.

On Hold

Design

01184-Fort Hunt Rd. NB @ Shendoah Rd. - (Fund 124/400-C40011) 11/13 NA 11/14 05/16 10/16 10/15 02/17 02/15 NA NA 02/15 07/15 NA NA NA 03/17 04/17 04/17 04/17 06/17 09/17

**Bus Stop Improvements**  
**124/400-C40011** Mount Vernon  
**4YP202-01184**  
**TS-000016-025** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD: Shubert, Beth  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading Pad, Sidewalk, Handicap Ramps, Curb and Gutter, Drainage Improvements and associated Grading.

Monthly Remarks  
 Final design is in progress. Additional comments received from VDOT 10/12/16. Revised final design plans submitted to VDOT on 10/24/16.

On Hold

Design

01272-Fairfax Cty Pkwy. NB @ Modisto Ln. 12/15 NA 06/16 NA NA 10/17 01/17 NA NA NA NA NA NA NA 02/17 03/17 03/17 03/17 05/18 08/17

**Bus Stop Improvements**  
**124/400-C40011** Springfield  
**4YP202-01272**  
**TS-000018-018** \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Loading Pad, Curb Ramp, Sidewalk.

Monthly Remarks  
 Draft construction package sent to UDCD 12/12/16. Awaiting approval of 2017 countywide land use permit.

On Hold

Design

Jan 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01377 - Burke Road WB @ Old Burke Lake Road</b>			08/16	TBD	TBD	03/17	06/17	06/18	06/18	09/17	NA	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40014	Springfield		PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.					Pre-final design is in progress.										
4YP202-01377			PM UTL:																				
TS-000018-020		\$0	PM LAD: Madhusudhan, Galappa																				
		\$0	PM UDCCD: Madhusudhan, Galappa																				
			PM CPTED: Madhusudhan, Galappa																				
<b>Design</b>																							
<b>01613-Burke Ctr.-Ox Rd. - (Fund 124/400-C40011)</b>			01/13	NA	09/13	NA	06/14	11/14	02/16	12/13	NA	NA	12/13	04/14	NA	NA	NA	02/16	02/16	12/15	02/16	11/14	07/16
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Braddock		PM TDD: Madhusudhan, Galappa					Loading pad, Bus Shelter, sidewalk connection and drainage improvements					State Building Permit received 9/3/15. County Building Permit received 1/5/16. NTP 4/25/16. Substantial completion 7/8/16. VDOT permit released 8/30/16. Awaiting State Occupancy permit.										
4YP202-01613			PM UTL: Madhusudhan, Galappa																				
TS-000011-003		\$25,000	PM LAD: Bailey, Stephen																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED: Carlin, Craig																				
<b>Post-Construction</b>																							
<b>1733-ALBAN RD NB @ ALBAN STATION</b>			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark					Installation of 8'x12' pad and ramp with detectable warning surface					Intermediate design is in progress.										
4YP202-01733			PM UTL: Vanzandt, Mark																				
TS-000016-044		\$0	PM LAD: Vanzandt, Mark																				
		\$0	PM UDCCD: Vanzandt, Mark																				
			PM CPTED: Vanzandt, Mark																				
<b>Design</b>																							
<b>01813-Newing F WB-Falling - (Fund 124/400-C40011)</b>			12/15	NA	07/16	NA	09/17	10/17	10/16	01/17	NA	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mount Vernon		PM TDD: Moreland, Ken					Loading Pad, Curb Ramp, Sidewalk.					Land acquisition NTP issued 1/3/17. 0 of 1 properties acquired.										
4YP202-01813			PM UTL: Moreland, Ken																				
TS-000016-013		\$15,000	PM LAD: Glass, Lisa																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED: Carlin, Craig																				
<b>Land Acquisition</b>																							

Jan 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

01962-Bluemont Way EB Near Library			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-01962 TS-000013-029	Hunter Mill	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCC: PM CPTED:					<u>Project Description</u> Concrete loading pad, additional pad and bus shelter near bike racks, and possible retaining wall.					<u>Monthly Remarks</u> Intermediate design is in progress.					On Hold <input type="checkbox"/>
---	-------------	------------	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	----------------------------------

Design

02190-North Kings Hwy. NB @ Jamica Dr.			12/15	NA	06/16	NA	09/17	10/17	10/17	01/17	NA	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
--	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02190 TS-000016-038	Mount Vernon	\$15,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Moreland, Ken PM UTL: PM LAD: Kresge, Carol PM UDCC: PM CPTED:					<u>Project Description</u> Loading Pad					<u>Monthly Remarks</u> Land acquisition NTP issued 1/3/17. 0 of 1 properties acquired.					On Hold <input type="checkbox"/>
---	--------------	-----------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	----------------------------------

Land Acquisition

02191-North Kings Hwy. NB @ Fairhaven Ave.			12/15	NA	08/16	NA	09/17	10/17	10/17	01/17	NA	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
--	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02191 TS-000016-039	Mount Vernon	\$15,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Moreland, Ken PM UTL: PM LAD: Kresge, Carol PM UDCC: PM CPTED:					<u>Project Description</u> Loading Pad.					<u>Monthly Remarks</u> Land acquisition NTP issued 1/3/17. 0 of 1 properties acquired.					On Hold <input type="checkbox"/>
---	--------------	-----------------	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	----------------------------------

Land Acquisition

02192-North Kings Hwy. NB @ Fort Dr.			12/15	NA	06/16	NA	09/17	10/17	10/17	01/17	NA	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
--------------------------------------	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02192 TS-000016-040	Mount Vernon	\$15,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Moreland, Ken PM UTL: PM LAD: Kresge, Carol PM UDCC: PM CPTED:					<u>Project Description</u> Loading Pad, Bench					<u>Monthly Remarks</u> Land acquisition NTP issued 1/3/17. 0 of 1 properties acquired.					On Hold <input type="checkbox"/>
---	--------------	-----------------	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	----------------------------------

Land Acquisition

Jan 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>02194-North Kings Hwy. SB @ Fort Dr.</b>			12/15	NA	06/16	NA	09/17	10/17	10/17	01/17	NA	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Moreland, Ken				Loading Pad, Bench				Land acquisition NTP issued 1/3/17. 0 of 1 properties acquired.												
4YP202-02194			PM UTL:																				
TS-000014-022	\$15,000		PM LAD: Kresge, Carol																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>02196-North Kings Hwy. SB @ Fairhaven Ave.</b>			12/15	NA	07/16	NA	09/17	10/17	10/17	03/17	NA	NA	03/17	10/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Moreland, Ken				Loading Pad, Curb Ramp, Bench, Trash Can.				Plats sent to LAD for review 12/29/16.												
4YP202-02196			PM UTL:																				
TS-000014-024	\$15,000		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>02197-North Kings Hwy. SB @ School St.</b>			12/15	NA	07/16	NA	09/17	10/17	10/17	01/17	NA	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Moreland, Ken				Loading Pad, Bench, Trash Can.				Land acquisition NTP issued 1/3/17. 0 of 1 properties acquired.												
4YP202-02197			PM UTL:																				
TS-000014-025	\$15,000		PM LAD: Kresge, Carol																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>02358 - Lee Highway EB @ West Street</b>			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements, curb ramp, remove and reset shelter along with associated grading.				Pre-final design is in progress.												
4YP202-02358			PM UTL:																				
TS-000017-018	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>02389 - Arlington Blvd EB near Nutley Street</b>			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, drainage improvements, curb ramp, remove and reset shelter along with associated grading.				Pre-final design is in progress.														
4YP202-02389			PM UTL:																						
TS-000017-019	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>02428 - Arlington Blvd. WB @ Chichester Ln.</b>			08/16	NA	NA	03/17	03/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements, detectable warning surface along with associated grading.				Pre-final design is in progress.														
4YP202-02428			PM UTL:																						
TS-000017-020	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>02434 - Hummer Road NB Near Frontage Road</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mason	PM TDD: Zahirieh, Shahla				Concrete loading pad, possible curb modification, and adjust bus stop sign location.				Intermediate design in progress.														
4YP202-02434			PM UTL:																						
TS-000015-007	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>03082 - Old Keene Mill Road WB @ Ainsworth Avenue</b>			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	TBD	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Springfield	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements, curb ramp along with associated grading.				Pre-final design is in progress.														
4YP202-03082			PM UTL:																						
TS-000018-021	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>03132 Old Keene Mill Road EB @ Greeley Boulevard</b>			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Springfield		PM TDD: Vanzandt, Mark					Install bus shelter, curb & gutter, and sidewalk connection to existing ramp.					Intermediate design is in progress.										
4YP202-03132			PM UTL:																				
TS-000018-022		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>03267 Edsall Road SB @ Sullivan Place</b>			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19
<b>Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011			PM TDD: Vanzandt, Mark					Replace shelter and upgrade loading pad to ADA standards.					Intermediate design is in progress.										
4YP202-03267			PM UTL:																				
TS-000021-004		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>03270 - Edsall Road EB @ Indian Run Parkway</b>			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.					Pre-final design is in progress.										
4YP202-03270			PM UTL:																				
TS-000015-011		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>3272 Indian Run NB @ Edsall</b>			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mason		PM TDD: Vanzandt, Mark					Install loading pad, curb ramp, and sidewalk connection.					Intermediate design is in progress.										
4YP202-03272			PM UTL:																				
TS-000015-013		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>03285 - Edsall Road EB @ Edsall Ridge Road</b>			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
124/400-C40011		Mason	PM TDD: Madhusudhan, Galappa				Concrete Loading				Pre-final design is in progress.													
4YP202-03285			PM UTL:				Pad,sidewalk,drainage																	
TS-000015-012	\$0		PM LAD:				improvements along with																	
	\$0		PM UDCD:				associated grading.																	
			PM CPTED:																					
<b>Design</b>																								
<b>03396-Commerce Street WB @ Bowie Drive</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
124/400-C40011		Lee	PM TDD: Zahirieh, Shahla				Concrete loading pad, adjust				Intermediate design is in progress.													
4YP202-03396			PM UTL:				bus stop sign location, and																	
TS-000014-027	\$0		PM LAD:				install curb ramp.																	
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>03465 Backlick Road SB - Rhoden Court</b>			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
124/400-C40011		Braddock	PM TDD: Vanzandt, Mark				Install loading pad, shelter,				Intermediate design is in progress.													
4YP202-03465			PM UTL:				trashcan, and retaining wall.																	
TS-000011-032	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>03479-Backlick Road NB @ Essex Avenue</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
124/400-C40011		Lee	PM TDD: Zahirieh, Shahla				Concrete loading pad.				Intermediate design is in progress.													
4YP202-03479			PM UTL:																					
TS-000014-028	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>03673 - Little River Tpk EB @ Elizabeth Lane</b>			08/16	NA	NA	03/17	03/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011			PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.					Pre-final design is in progress.										
4YP202-03673			PM UTL:																				
TS-000011-030	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>03684-Little River Turnpike EB @ Markham Street</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011			PM TDD: Zahirieh, Shahla					Concrete loading pad, Possible retaining wall.					Intermediate design is in progress.										
4YP202-03684			PM UTL:																				
TS-000015-008	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>04122-Telegraph Rd. NB @ Wilton Rd. - (Fund 124/400-C40011)</b>			12/15	NA	06/16	NA	09/16	10/17	10/17	01/17	NA	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011			PM TDD: Moreland, Ken					Loading Pad, Curb Ramp, Sidewalk.					Land acquisition NTP issued 1/3/17. 0 of 1 properties acquired.										
4YP202-04122			PM UTL:																				
TS-000014-013	\$15,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>04167-International Drive SB @ Fletcher Street</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011			PM TDD: Zahirieh, Shahla					Concrete loading pad, and extensive sidewalk connection.					Intermediate design is in progress.										
4YP202-04167			PM UTL:																				
TS-000017-014	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>04174-Tyco Road EB @ Leesburg Pike</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad.					Intermediate design is in progress.										
4YP202-04174			PM UTL:																				
TS-000017-015		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>04251-Gallows Road @ Cottage Street</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad, and possible retaining wall and/or handrail.					Intermediate design is in progress.										
4YP202-04251			PM UTL:																				
TS-000017-016		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>04308-Greensboro Drive SB @ International Drive</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	TBD	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad, and possible curb ramp upgrade.					Intermediate design is in progress.										
4YP202-04308			PM UTL:																				
TS-000017-017		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>04328 - Magarity Road EB @ Ware Road</b>			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Dranesville		PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, asphalt shoulder extension, drainage improvements, along with associated grading.					Pre-final design is in progress.										
4YP202-04328			PM UTL:																				
TS-000012-026		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Jan 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

04468-Nutley Street NB @ Kingsley Road 06/16 NA 02/17 04/17 04/18 06/18 06/18 06/17 TBD NA 08/17 03/18 TBD TBD NA 08/18 10/18 10/18 10/18 06/19 06/19

**Bus Stop Improvements**  
 124/400-C40011 Hunter Mill  
 4YP202-04468  
 TS-000013-030 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Concrete loading pad, upgrade curb ramp, and possible retaining wall and/or handrail.

Monthly Remarks  
 Intermediate design is in progress.

On Hold

Design

04811-Vaden Dr. WB @ Royal Victoria Dr. 04/15 NA NA NA 06/16 01/17 09/17 08/15 NA NA 01/16 06/16 NA NA NA 10/17 11/17 11/17 11/17 12/16 03/18

**Bus Stop Improvements**  
 124/400-C40011 Providence  
 4YP202-04811  
 TS-000017-009 \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD: Shubert, Beth  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading Pad

Monthly Remarks  
 Bus pads will not be installed until after developer has completed street acceptance. Street acceptance anticipated in Summer 2017.

On Hold

Utility Relocation

04812-Vaden Dr. EB @ Royal Victoria Dr. 04/15 NA NA NA 06/16 01/17 09/17 08/15 NA NA 10/15 12/15 NA NA NA 10/17 11/17 11/17 11/17 12/16 03/18

**Bus Stop Improvements**  
 124/400-C40011 Providence  
 4YP202-04812  
 TS-000017-010 \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD: Shubert, Beth  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading pad

Monthly Remarks  
 Bus pads will not be installed until after developer has completed street acceptance. Street acceptance anticipated in Summer 2017.

On Hold

Utility Relocation

05076 Sunset Hills Road EB near Fairfax County Parkway 11/16 NA 05/17 08/17 12/17 08/18 08/18 11/17 TBD NA 12/17 07/18 TBD TBD NA 10/18 11/18 11/18 11/18 06/19 06/19

**Bus Stop Improvements**  
 124/400-C40011 Hunter Mill  
 4YP202-05076  
 TS-000013-033 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Vanzandt, Mark  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install ADA compliant loading pad and bench.

Monthly Remarks  
 Intermediate design is in progress.

On Hold

Design

Jan 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>05091-Lawyers Rd. WB @ Charlestown Ln. - (Fund 124/400-C40011)</b>			01/14	NA	09/14	NA	NA	10/15	07/16	11/15	NA	NA	03/16	06/16	NA	NA	NA	08/16	11/16	11/16	11/16	06/16	12/16	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa						Loading Pad with Accessibility and major Drainage Improvements.						Substantially complete 12/14/16.									
4YP202-05091			PM UTL:																					
TS-000013-016		\$0	PM LAD: Shubert, Beth																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Post-Construction</b>																								
<b>05123 - Soapstone Drive NB @ Rolling Green Court</b>			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa						Concrete Loading Pad, sidewalk, drainage improvements, curb ramp along with associated grading.						Pre-final design is in progress.									
4YP202-05123			PM UTL:																					
TS-000013-031		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>5517-FULLERTON RD EB @ BOSTON RD</b>			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark						Install bus shelter and retaining wall.						Intermediate design is in progress.									
4YP202-05517			PM UTL:																					
TS-000016-045		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>05548-Elden Street NB @ Herndon Parkway</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Zahirieh, Shahla						Concrete loading pad, and adjust bus stop sign location.						County Project will be cancelled. VDOT has a widening project on Elden Street which will address the installation of a bus pad.									
4YP202-05548			PM UTL:																					
TS-000012-024		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>05553-Elden Street SB Near Herndon Parkway</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011			PM TDD: Zahirieh, Shahla					Concrete loading pad, and adjust bus stop sign location.					Intermediate design is in progress.										
4YP202-05553			PM UTL:																				
TS-000012-025	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>07102 Telegraph Road NB @ Rose Hill Drive</b>			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011			PM TDD: Vanzandt, Mark					Install loading pad and sidewalk connection to existing trail.					Intermediate design is in progress.										
4YP202-07102			PM UTL:																				
TS-000014-032	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>09002 - Loisdale Road SB near Newington Road</b>			08/16	NA	NA	TBD	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011			PM TDD: Madhusudhan, Galappa					Concrete Loading Pad,sidewalk,drainage improvements along with associated grading.					Pre-final design is in progress.										
4YP202-09002			PM UTL:																				
TS-000014-031	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>9047-Willow Oaks Corporate Drive EB @ Williams Drive</b>			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011			PM TDD: Vanzandt, Mark					Install bus shelter.					Intermediate design is in progress.										
4YP202-09047			PM UTL:																				
TS-000017-023	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>9048 Willow Oaks Corporate Drive WB @ Williams Drive</b>			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence		PM TDD: Vanzandt, Mark					Install bus shelter, trashcan, and sidewalk connection to existing ramp.					Intermediate design is in progress.										
4YP202-09048			PM UTL:																				
TS-000017-024		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Braddock Rd./Wakefield Chapel Rd. Short term Roadway Improvements</b>			06/14	NA	09/14	12/14	07/15	07/15	09/15	NA	NA	NA	NA	NA	NA	NA	NA	10/15	10/15	10/15	11/15	11/15	11/16
<b>Bonds Advanced Project Implementation</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Braddock		PM TDD: Ruffner, Scott					Relocate Raised concrete median and adjust lane marking to improve left turns from EB Braddock Rd to NB Wakefield Chapel Road					Construction substantially complete on 10/15/16.										
4YP303-0			PM UTL: Nguyen, Tan																				
2G40-053-001		\$400,000	PM LAD:																				
		\$350,000	PM UDCD:																				
			PM CPTED:																				
<b>Post-Construction</b>																							
<b>Spectrum Center ST13 RBS</b>			01/16	04/16	NA	06/16	08/16	12/16	10/16	NA	NA	NA	NA	NA	NA	NA	NA	10/16	11/16	11/16	11/16	04/17	04/17
<b>Bicycle Facilities Program</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Hunter Mill		PM TDD: Moreland, Ken					Install Bike Share Station Pad					Construction 60% complete.										
PBFP01-00014			PM UTL:																				
TS-000001-014		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Sunset Hills Road ST4 RBS</b>			01/16	04/16	NA	NA	05/16	08/16	08/16	NA	NA	NA	NA	NA	NA	NA	NA	10/16	10/16	10/16	10/16	12/16	04/17
<b>Bicycle Facilities Program</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Hunter Mill		PM TDD: Moreland, Ken					Installation of Bike Share Station Pad					Construction 85% complete.										
PBFP01-00800			PM UTL:																				
TS-000001-008		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Leesburg Pke @ Colvin Run Rd.			10/09	NA	10/10	04/13	10/14	10/14	04/15	02/14	02/14	NA	02/14	07/14	06/14	09/15	NA	10/15	12/15	01/16	04/16	03/17	04/17
-------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

**Pedestrian Task Force Recommendations**  
**124/400-C40011** Dranesville  
**PPTF01-01800**  
**ST-000003-018** \$3,250,000  
 \$0

**Project Manager/Assignments**  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Kresge, Carol  
 PM UDCCD: Bashir, Qais  
 PM CPTED:

**Project Description**  
 Add signalized pedestrian crosswalk at the intersection of Leesburg Pike and Colvin Run Road.

**Monthly Remarks**  
**Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.** Construction 65% complete

On Hold

**Construction**

Hunter Mill Rd. @ Sunrise Valley Dr			02/13	05/13	12/13	08/14	11/15	03/15	09/16	09/14	NA	NA	10/14	07/15	05/15	05/17	NA	06/17	07/17	08/17	09/17	12/15	03/18
-------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

**Pedestrian Task Force Recommendations**  
**124/400-C40011** Hunter Mill  
**PPTF01-03100**  
**ST-000003-031** \$1,250,000  
 \$0

**Project Manager/Assignments**  
 PM TDD: Lauretti, Francesco  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Delli Carpini, Angelica  
 PM UDCCD: Frazier, Demond  
 PM CPTED:

**Project Description**  
 Signalized pedestrian crosswalks, 5' concrete sidewalk, refuge islands, curb gutter and 8' trail at the intersection of Hunter Mill Road and Sunrise Valley Drive.

**Monthly Remarks**  
**Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.** VDOT LUP received 9/13/16. Draft construction package being prepared. The existing signals at this intersection are part of VDOT's signal rebuild list.

On Hold

**Utility Relocation**

Hunter Village Dr			02/10	NA	12/10	02/12	12/15	08/14	09/16	11/13	NA	NA	11/13	08/14	10/14	12/14	NA	02/17	02/17	02/17	02/17	01/14	09/17
-------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

**Pedestrian Task Force Recommendations**  
**124/400-C40011** Springfield  
**PPTF01-03200**  
**ST-000003-032** \$1,300,000  
 \$0

**Project Manager/Assignments**  
 PM TDD: Lauretti, Francesco  
 PM UTL: Nguyen, Tan  
 PM LAD: Honnick, John  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

**Project Description**  
 Shoulder and pedestrian improvements on Hunter Village Dr. from Old Keene Mill Rd. to Painted Daisy Dr. Approximately 4,600 linear feet.

**Monthly Remarks**  
**Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.** VDOT LUP received 9/15/16. Draft construction package submitted on 10/6/16. Permit revision submitted 1/10/17.

On Hold

**Bid Advertisement**

Birch St. Sidewalk			12/11	05/13	06/14	11/14	08/16	01/14	03/17	10/15	NA	NA	11/15	11/16	11/15	07/17	NA	08/17	09/17	10/17	10/17	06/17	04/18
--------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

**Pedestrian Task Force Recommendations**  
**124/400-C40011** Dranesville  
**PPTF01-04800**  
**ST-000003-048** \$950,000  
 \$0

**Project Manager/Assignments**  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Nguyen, Tan  
 PM LAD: Shubert, Beth  
 PM UDCCD: Samiyi, Bijan  
 PM CPTED:

**Project Description**  
 Approx. 700 LF conc. sidewalk on west side of Birch St. from Grove Ave to existing Falls Church City sidewalk

**Monthly Remarks**  
**Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.** Final design is in progress. Land acquisition completed. Utilities relocation underway. Schedule adjusted due to complete RW acquisition and relocation of existing utilities.

On Hold

**Utility Relocation**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Old Dominion Linway Birch</b>			10/13	NA	06/14	05/15	02/16	03/16	04/16	08/15	NA	NA	08/15	03/16	01/15	07/16	NA	07/16	09/16	09/16	11/16	09/16	04/17	
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Ruffner, Scott						Pedestrian Intersection and bus stop improvements at Old Dominion/Linway/Birch Intersection						Preconstruction meeting held on 12/2/16.									
PPTF01-06200			PM UTL: Nguyen, Tan																					
ST-000003-062	\$1,100,000		PM LAD: Lefcourt, Eric																					
	\$0		PM UDCD: Stevens, Michael																					
			PM CPTED:																					
<b>Construction</b>																								
<b>Idylwood Rd. Sidewalk</b>			11/13	NA	05/14	12/14	11/15	12/15	12/15	02/15	02/15	NA	03/15	05/15	10/15	07/16	NA	03/16	04/16	05/16	07/16	08/16	12/16	
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Nabavi, Seyed						Construct approx 600' of 5' Concrete sidewalk along Idylwood Rd from approx. 600' south of Redd Rd to Redd Road						Permit released on 12/27/2016.									
PPTF01-06300			PM UTL: Nguyen, Tan																					
ST-000003-063	\$600,000		PM LAD: Lefcourt, Eric																					
	\$88,000		PM UDCD: Fernandez Quinteros, Jua																					
			PM CPTED:																					
<b>Post-Construction</b>																								
<b>Rt. 123 @ Braddock Rd.</b>			06/10	04/11	04/13	08/13	09/14	09/14	01/15	11/13	01/14	NA	11/13	04/14	04/14	07/15	NA	02/15	03/15	04/15	07/15	09/14	12/16	
<b>At-Grade Interim Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Braddock		PM TDD: Vanzandt, Mark						Intersection improvements at Braddock Road/123 which include additional turn lanes and turn lane extensions.						Construction is substantially complete 12/9/16. The project completion date was adjusted due to work beyond the contract performance period by the contractor. Liquidated damages will be assessed for this contract.									
R12301A-0	Springfield		PM UTL: Yusufoglu, Eldar																					
2G40-015-000	\$4,500,000		PM LAD: Shubert, Beth																					
	(\$1,000,000)		PM UDCD: Samiyi, Bijan																					
			PM CPTED:																					
<b>Construction</b>																								
<b>Hunter Mill @ Mystic Meadow Roundabout</b>			08/10	NA	NA	04/15	08/16	11/12	11/16	09/15	08/14	NA	05/14	12/15	06/14	11/16	NA	01/17	02/17	03/17	04/17	04/18	04/18	
<b>Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Dresser, John						Reconfigure intersection with roundabout and new pedestrian/bicycle facilities.						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Draft construction package sent to UDCD 10/24/16. LDS Plan Approval received 10/12/16. Utility relocations are completed. Addressing of LDS Bonds & Agreements checklist items and fee payments have been addressed. VDOT Permit received on 11/15/2016.									
RSP101-00700			PM UTL: Nguyen, Tan																					
2G40-028-006	\$2,100,000		PM LAD: Finnell, Richard																					
	\$1,300,000		PM UDCD: Bashir, Qais																					
			PM CPTED:																					
<b>Bid Advertisement</b>																								



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Rt. 123 @ Jermantown Rd.</b></p> <p>06/10 NA 10/13 05/14 11/15 01/14 07/17 09/14 02/16 NA 03/16 02/17 02/17 07/17 NA 09/17 10/17 11/17 12/17 09/15 11/18</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Spot Improvements</b></p> <p>124/400-C40011 Providence</p> <p>RSP101-01400</p> <p>2G40-028-012 \$1,950,000</p> <p>\$1,000,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Lauretti, Francesco                      PM UTL: Yusufoglu, Eldar                      PM LAD: Lefcourt, Eric                      PM UDCD: Samiyi, Bijan                      PM CPTED:</p> <p><u>Project Description</u>                      Add right turn lane and drainage improvements to northbound and southbound Route 123 at Jermantown Road.</p> <p><u>Monthly Remarks</u>  <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.</b> Second Pre Final plans distributed 9/28/16. Zoning interpretation was received for the proffer RZ-2007-PR-02 (Flint Hill School). Proffer only applies to full buildout condition of Route 123 which is not proposed with this project. 3 of 4 properties acquired. Schedule changed due to ongoing negotiations with property owner regarding land rights.</p>																							
<p><b>Land Acquisition</b></p> <hr/> <p><b>Old Dominion Dr/ Bellview Rd. (Phase I)</b></p> <p>09/13 NA 03/14 07/14 04/15 09/15 06/15 08/14 06/14 NA 08/14 01/15 08/14 10/14 NA 07/15 08/15 08/15 08/15 08/15 08/15 12/15</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Spot Improvements</b></p> <p>124/400-C40011 Dranesville</p> <p>RSP101-01500</p> <p>2G40-028-014 \$825,000</p> <p>\$425,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Beall, James                      PM UTL: Nguyen, Tan                      PM LAD: Shubert, Beth                      PM UDCD: Samiyi, Bijan                      PM CPTED:</p> <p><u>Project Description</u>                      Improve sight distance at intersection of Old Dominion Drive and Bellview Road</p> <p><u>Monthly Remarks</u>                      Sight distance improvements complete. Utility pole relocations 45% complete.</p>																							
<p><b>Post-Construction</b></p> <hr/> <p><b>Jefferson Manor Improvements Phase IIIA</b></p> <p>304/300-C30050 Lee</p> <p>2G25-097-000-0 \$2,750,000</p> <p>2G25-097-000 \$1,750,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Turner, Latesa                      PM UTL: Nguyen, Tan                      PM LAD: Delli Carpini, Angelica                      PM UDCD: Bashir, Qais                      PM CPTED:</p> <p><u>Project Description</u>                      Infrastructure reconstruction on Albemarle Drive in Jefferson Manor</p> <p><u>Monthly Remarks</u>                      Pre-final plans submitted 1/6/17.</p> <p>03/15 05/15 02/16 01/17 04/18 03/18 06/18 03/17 06/17 NA 06/17 03/18 03/18 07/18 NA 07/18 09/18 10/18 11/18 02/19 04/19</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p> <hr/> <p><b>Beulah Rd. Wilkwy Abbotsford to Clarks Crossing Phase I</b></p> <p>06/08 02/09 06/10 04/13 11/14 08/14 11/14 10/13 NA NA 10/13 08/14 07/14 01/16 NA 02/15 06/15 06/15 07/15 09/11 10/16</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Pedestrian Improvements - Bond Funded</b></p> <p>304/300-C30050 Hunter Mill</p> <p>4YP201-PB009-A</p> <p>ST-000021-009 \$1,850,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Lauretti, Francesco                      PM UTL: Yusufoglu, Eldar                      PM LAD: Kresge, Carol                      PM UDCD: Kotter, Wayne                      PM CPTED:</p> <p><u>Project Description</u>                      Pedestrian improvements along Beulah Rd from Francis Young Lane to Coral Crest Ln and along Clarks Crossing Rd. Project is approx. 4,000 LF.</p> <p><u>Monthly Remarks</u>  <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction is substantially complete 10/16/16. Ribbon cutting Ceremony to be determined.</p>																							
<p><b>Post-Construction</b></p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Beulah Rd. Wilkwy Abbotsford to Clarks Crossing Phase II</b>			08/14	NA	NA	07/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Hunter Mill		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>4YP201-PB009-B</b>			PM TDD: Lauretti, Francesco					Pedestrian improvements along Beulah Rd from Abbotsford Dr to Antioch Church Project is approx. 500 LF.					<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Property owner that was impacted by the proposed drainage improvements was unwilling to grant land rights for the project. Project will be explored further in the future to complete the missing link of the trail in this area.										
<b>ST-000021-009</b>	\$700,000	\$0	PM UTL: Yusufoglu, Eldar																				
			PM LAD: Kresge, Carol																				
			PM UDCCD: Kadasi, Mohamed Abdull																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park</b>			06/11	NA	04/09	08/12	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Lee		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>4YP201-PB023</b>			PM TDD: Ayers, Robert					Pedestrian improvements and a 4' bike lane along east side of Telegraph Road from South Kings Hwy. to Lee District Park. Project is approx. 3500 LF.					<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final design is in progress. Third pre-final Plan distribution was made on 11/17/2016. Comments are due on 1/25/17. GSA/Army plats received from Survey & forwarded to LAD and GSA 12/2/2016. Utility relocation design underway. Conference call on 12/5/2016 with GSA, Army, DOT, LAD, FCPA, Supervisor Office, Congressman Beyers office regarding easements for DOT and encroachment by GSA on Lee District Park. No resolution but situation was shared with all. Project schedule is still TBD and dependant on resolution of issues with GSA/Army.										
<b>ST-000021-023</b>	\$4,600,000	\$600,000	PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCCD: Samiy, Ben																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>Oak St. Wilkwy from West of Morgan Ln to I-495 Overpass</b>			05/13	NA	08/13	07/14	11/15	02/15	01/17	07/14	NA	NA	07/14	12/14	NA	NA	NA	02/17	02/17	02/17	02/17	09/15	07/17
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Providence		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>4YP201-PB038B</b>			PM TDD: Marsh, Dennis					Pedestrian improvements along south side of Oak Street from Morgan Lane to I-495 Overpass. Approx 230 LF					Final Plan is in progress. Pavement Marking approval received on 1/6/17. Preparing VDOT permit package and final construction package for submissions. Schedule is adjusted due to final VDOT comments.										
<b>ST-000021-038</b>	\$340,000	\$0	PM UTL: Nguyen, Tan																				
			PM LAD: Kresge, Carol																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Rt. 7 Wilkwy @ Rio Dr. to Glenmore Dr</b>			03/10	NA	05/11	03/13	06/15	09/15	09/15	06/13	NA	NA	06/13	07/14	NA	NA	NA	01/17	01/17	01/17	01/17	12/16	08/17
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Mason		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>4YP201-PB045</b>			PM TDD: Marsh, Dennis					Pedestrian improvements on east side of Rte 7 from Rio Dr to Waters Edge Condos and on west side from Nevius St to Glenmore Dr. Project approx. 1,800 LF.					VDOT Permit revision received 12/29/16. Final construction package submitted to UDCCD on 1/3/17. Street Lights to be coordinated with DVP prior to construction so they can be removed 2 weeks in advance and reset after installation of the storm drainage system. Schedule adjusted due to permit revision.										
<b>ST-000021-044</b>	\$1,275,000	\$0	PM UTL: Nguyen, Tan																				
			PM LAD: Honnick, John																				
			PM UDCCD: Frazier, Demond																				
			PM CPTED:																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Rt. 7 Ped. Imp. @ Seven Corners to Juniper Ln</b>			03/10	NA	10/10	NA	02/15	10/14	07/15	02/13	NA	NA	02/13	02/14	NA	NA	NA	10/15	10/15	10/15	10/15	06/14	01/17
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Marsh, Dennis	Pedestrian improvements at three intersections: Seven Corners, Thorne Rd, and at Seven Corners Center.						Construction NTP issued 11/2/15. Construction is 90% complete. The new ITS cabinet required for this intersection was approved by VDOT for pick up on 11/23/16. Installation of cabinet to start on 1/12/17 due to VDOT request to start after the holidays. Schedule adjusted due to delay in approval of ITS cabinet by VDOT.						On Hold <input type="checkbox"/>							
4YP201-PB052			PM UTL: Nguyen, Tan																				
ST-000021-048	\$930,000	\$0	PM LAD: Maggard, Lisa																				
			PM UDCCD: Bashir, Qais																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Rt. 7 Wlkwy @ Seminary Ramp Streetscape Phase II</b>			03/10	NA	03/11	NA	07/14	07/14	07/14	02/13	NA	NA	02/13	04/14	05/13	11/13	02/14	03/15	03/15	04/15	06/15	07/15	10/15
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Marsh, Dennis	Streetscape project on the south side of the ramp from Columbia Pike to Seminary Road. This project will be 5' brick walkway approximately 450 LF. Project was split from 4VP201-DR050						Construction substantially completed 10/9/15. VDOT permit released 1/18/16. Awaiting LAP close out. As-Builts have been submitted.						On Hold <input type="checkbox"/>							
4YP201-PB054			PM UTL: Nguyen, Tan																				
ST-000021-050	\$321,804	\$0	PM LAD: Shubert, Beth																				
			PM UDCCD: Farsad, Nahid																				
			PM CPTED:																				
<b>Post-Construction</b>																							
<b>Towlston Road Spot Improvement</b>			09/08	01/10	01/11	11/13	11/15	04/16	04/16	NA	NA	NA	NA	NA	NA	NA	NA	04/16	05/16	05/16	08/16	04/17	04/17
<b>Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Nabavi, Seyed	Add left turn lane on north bound Towlston Road to westbound Route 7.						Construction substantially complete 11/8/16. Revising southbound Towlston Road stripping and signage.						On Hold <input type="checkbox"/>							
4YP206-0			PM UTL: Nguyen, Tan																				
5G25-047-000	\$700,000	\$0	PM LAD: Shubert, Beth																				
			PM UDCCD: McCorkle, Lisa																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Fairfax County Pkwy Rt. 29 to Braddock Rd.</b>			02/11	09/11	05/13	03/14	04/15	11/14	08/15	01/14	NA	NA	01/14	03/14	NA	NA	NA	01/16	01/16	01/16	02/16	01/14	04/17
<b>Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: Vanzandt, Mark	Add SB continuous auxiliary lane from Rte 29 interchange to Braddock Rd interchange.						Construction authorization package signed 1/15/16. Construction task order approved and NTP issued 2/16/16 for the signage work. Permit revision to remove overhead sign lighting from the contract approved by VDOT on 6/13/16. Construction is 80% complete. Contract completion date extended due to unanticipated delays with the overhead sign structure shop drawing development and approval.						On Hold <input type="checkbox"/>							
4YP209-0			PM UTL: Yusufoglu, Eldar																				
5G25-049-000	\$2,400,000	\$0	PM LAD: Maggard, Lisa																				
			PM UDCCD: Farsad, Nahid																				
			PM CPTED:																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Rt. 29 Widening</b>			12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17
On Hold <input type="checkbox"/>																							
<b>Roadway Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>304/300-C30050</b>	Braddock		PM TDD: Khorashadi, Brook					Phase III: Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road. Add a dedicated westbound right turn lane from Stevenson Drive to Wanles Mill Road					<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction NTP issued on 8/18/15. Construction is 55% complete.										
<b>4YP212-0</b>			PM UTL: Nguyen, Tan																				
<b>5G25-052-000</b>	\$20,207,489		PM LAD: Finnell, Richard																				
	\$1,000,000		PM UDCD: Samiyi, Bijan																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Cinder Bed Road</b>			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	03/17
On Hold <input type="checkbox"/>																							
<b>Cinder Bed Road Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Ayers, Robert					This project involves a redesign and improvement of the intersection of Cinder Bed Rd and Newington Rd. Additionally, a new trail will be provided along the east of NB Newington Rd from existing sidewalk					<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction 70% complete. The new roadway and DVS access road are in service on base asphalt.										
<b>4YP214-0</b>			PM UTL: Nguyen, Tan																				
<b>5G25-054-000</b>	\$6,350,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCD: Samiyi, Bijan																				
			PM CPTED:																				
<b>Construction</b>																							
			NA	03/89	01/90	NA	10/98	NA	NA	03/98	03/98	NA	NA	10/98	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16
On Hold <input type="checkbox"/>																							
<b>Wiehle Ave.Phase II</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>304/300-C30050</b>	Hunter Mill		PM TDD: Vanzandt, Mark					Four lane road from Fairfax County Parkway to Reston Avenue.					Street acceptance process underway. Substantially complete 11/30/16. Project completion date adjusted in October 2016 to allow additional time to complete construction.										
<b>5G25-028-000-A-0</b>	Dranesville		PM UTL:																				
<b>5G25-028-000</b>	\$1,082,200		PM LAD:																				
	\$25,000		PM UDCD: McCorkle, Lisa																				
			PM CPTED:																				
<b>Post-Construction</b>																							
			NA	03/89	07/90	NA	08/00	NA	NA	11/99	11/99	NA	NA	06/00	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16
On Hold <input type="checkbox"/>																							
<b>Wiehle Ave.Phase III</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>304/300-C30050</b>	Dranesville		PM TDD: Vanzandt, Mark					Four lane road from Dranesville Road to Fairfax County Parkway.					Street acceptance process underway. Substantially complete 11/30/16. Contract completion date adjusted in October 2016 to allow additional time for the contractor to complete construction.										
<b>5G25-028-000-B-0</b>			PM UTL:																				
<b>5G25-028-000</b>	\$1,082,200		PM LAD:																				
	\$25,000		PM UDCD: Farsad, Nahid																				
			PM CPTED:																				
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Braddock Rd./Roberts Road NB Right Turn Lane</b>			01/16	09/16	03/17	10/17	07/18	02/19	02/19	11/17	02/18	NA	03/18	10/18	11/18	05/19	NA	06/19	07/19	08/19	09/19	03/20	03/20	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Roberson, Jeanmarie						Add a Northbound Right Turn lane on Roberts Road at Braddock Raod including a sidewalk connection from Tapestry Dr. to Braddock Road.						TPP ID#B258. Intermediate design underway.									
5G25-059-002-0			PM UTL: Nguyen, Tan																					
5G25-059-002		\$1,250,000	PM LAD:																					
		\$400,000	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>North Chambliss St./Beauregard St.</b>			12/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Nabavi, Seyed						Realign North Chambliss Street to eliminate free flow "right" turn and tie to Beuregard Street at existing signal opposite Shopping Center Parking Lot Entrance.						TPP Plan ID#B261. Design NTP was sent on 12/6/16. Traffic counts received on 12/13/16. Traffic analysis and preliminary design is in progress.									
5G25-059-003-0			PM UTL: Nguyen, Tan																					
5G25-059-003		\$1,100,000	PM LAD:																					
		\$100,000	PM UDCD:																					
			PM CPTED: Chellappa, Smitha																					
<b>Design</b>																								
<b>Lorton Rd./Lorton Market St.. WB Left Turn Lanes</b>			11/15	01/16	NA	04/16	11/16	11/16	01/17	NA	NA	NA	NA	NA	NA	NA	NA	02/17	02/17	02/17	02/17	04/17	04/17	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Marsh, Dennis						Extension of the westbound left turn lane on Lorton Road to Lorton Market Lane by approx. 120 ft.						TPP ID#B266. 2nd pre-final design plans were distributed on 10/13/16. One comment was received on 11/18/16 regarding TMP. TMP resubmitted on 11/22/16 for approval. No utility relocation is required.									
5G25-059-004-0			PM UTL: Nguyen, Tan																					
5G25-059-004		\$250,000	PM LAD:																					
		(\$50,000)	PM UDCD: Stevens, Michael																					
			PM CPTED: Aguayo, Vanessa																					
<b>Design</b>																								
<b>Silverbrook Rd./Southrun Rd. EB Left Turn Lane</b>			03/16	NA	10/16	01/17	04/18	06/18	06/18	03/17	05/17	NA	06/17	12/17	01/18	03/18	NA	08/18	08/18	08/18	08/18	05/19	05/19	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Conley, Tim						Add Eastbound Left Turn lane on Silverbrook Road at Southrun Road.						TPP ID#B267. Pre-Final design is in progress.									
5G25-059-005-0			PM UTL:																					
5G25-059-005		\$1,252,600	PM LAD:																					
		\$52,600	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
<b>Old Courthouse Rd./Besley Rd. Realignment</b>		07/15	12/16	06/17	12/17	10/18	03/19	03/19	02/18	05/18	NA	06/18	02/19	03/19	07/19	NA	05/19	07/19	08/19	09/19	11/20	11/20									
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
<b>304/300-C30050</b>	Hunter Mill	PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate intersection with Besley Rd including new Bridge/Culvert crossing, bicycle lanes and shared use path.						<b>TPP ID # 35.</b> Preliminary design submitted 12/22/2016.																	
<b>5G25-059-007-0</b>		PM UTL:																													
<b>5G25-059-007</b>	\$8,000,000	PM LAD:																													
	\$4,700,000	PM UDCD:																													
		PM CPTED:																													
<b>Design</b>																															
<b>Burke Lake Rd./Coffer Woods Rd. Ped Intersection Improvement</b>		08/13	NA	10/13	03/14	07/15	09/15	11/15	07/14	NA	NA	08/14	02/15	11/15	05/16	NA	02/16	06/16	07/16	06/16	03/17	04/17									
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
<b>304/300-C30050</b>	Braddock	PM TDD: Hojatzadeh, Max						Install approx. 600' of sidewalk and update curb ramps at intersection.						<b>TPP ID # B271</b> - Construction 90% complete.																	
<b>5G25-060-003-0</b>		PM UTL: Yusufoglu, Eldar																													
<b>5G25-060-003</b>	\$600,000	PM LAD: Lefcourt, Eric																													
	\$0	PM UDCD:																													
		PM CPTED:																													
<b>Construction</b>																															
<b>Lakepointe Dr/Guinea Rd. Ped Intersection Imp</b>		02/16	NA	06/16	01/17	11/17	02/18	02/18	02/17	TBD	NA	04/17	11/17	12/17	03/18	NA	04/18	NA	NA	05/18	12/18	12/18									
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
<b>304/300-C30050</b>	Braddock	PM TDD: Nabavi, Seyed						Construct approx. 825' of sidewalk, curb & gutter, add pedestrian crosswalks and curb ramps on north and east legs of intersection.						<b>TPP ID#B272.</b> Pre-final design is in progress. Comments from HOA meetings are being incorporated into design.																	
<b>5G25-060-004-0</b>		PM UTL: Nguyen, Tan																													
<b>5G25-060-004</b>	\$900,000	PM LAD: Shubert, Beth																													
	\$600,000	PM UDCD:																													
		PM CPTED:																													
<b>Design</b>																															
<b>Highland St/Backlick Rd./Amherst Ave Ped Intersection Improvement</b>		08/13	NA	04/14	09/14	02/16	07/15	04/16	01/15	NA	NA	03/15	10/15	NA	NA	NA	05/16	06/16	06/16	06/16	09/16	11/16									
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
<b>304/300-C30050</b>	Lee	PM TDD: Ruffner, Scott						Install sidewalk, crosswalks, and update pedestrian ramps at intersection.						<b>TPP ID#B273.</b> Construction substantially complete on 11/30/16. Signal inspected and approved by VDOT.																	
<b>5G25-060-005-0</b>		PM UTL: Nguyen, Tan																													
<b>5G25-060-005</b>	\$325,000	PM LAD: Shubert, Beth																													
	(\$5,000)	PM UDCD: Stevens, Michael																													
		PM CPTED:																													
<b>Construction</b>																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Columbia Pike/Gallows Rd. Ped Intersection Imp</b>			08/15	11/15	03/16	12/16	03/17	05/17	09/17	11/16	NA	NA	12/16	07/17	NA	NA	NA	09/17	09/17	09/17	09/17	12/17	12/17
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD:	Marsh, Dennis	Pedestrian signal and improvements to intersection of Columbia Pike at Gallows Road						<b>TPP ID#B277.</b> Pre-final design plans submitted to VDOT signal re-build 12/7/16. NTP to LAD on 12/9/1016. 0 of 3 properties have been acquired. Project is to be constructed by VDOT Signal Rebuild Program.												
5G25-060-009-0			PM UTL:	Nguyen, Tan																			
5G25-060-009		\$350,000	PM LAD:	Alcon, Kelly																			
		\$150,000	PM UDCC:																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>Pohick Rd./Southrun Rd. Ped Intersection Imp</b>			11/15	05/16	09/16	06/17	05/18	10/18	10/18	08/17	10/17	NA	11/17	06/18	07/18	01/19	NA	02/19	03/19	04/19	05/19	02/20	02/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD:	Roberson, Jeanmarie	Construct approx. 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Rd to Pohick Rd. Add signalized pedestrian crossings at Pohick Road.						<b>TPP ID#B278.</b> Pre-final design in progress.												
5G25-060-010-0		\$1,250,000	PM UTL:	Nguyen, Tan																			
5G25-060-010		\$1,050,000	PM LAD:	Glass, Lisa																			
			PM UDCC:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Hoes Rd./Newington Forest Ave Ped Intersection Imp</b>			01/16	03/16	07/16	01/17	07/18	09/18	09/18	06/17	10/17	NA	10/17	05/18	05/18	12/18	NA	10/18	10/18	10/18	11/18	03/19	03/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD:	Conley, Tim	Construct 5' concrete sidewalk along the south side of Newington Forest Ave. from Treasure Tree Ct. to Hoes Road, including ped signals and crosswalk on Hoes Rd.						<b>TPP ID#B279.</b> Pre-Final design submitted to VDOT for review on 1/10/17. No test holes needed.												
5G25-060-011-0	Springfield		PM UTL:	Yusufoglu, Eldar																			
5G25-060-011		\$1,250,000	PM LAD:	Alcon, Kelly																			
		\$1,050,000	PM UDCC:																				
			PM CPTED:	Aguayo, Vanessa																			
<b>Design</b>																							
<b>Old Keene Mill Rd. Walkway - Carrleigh Pkwy - west to existing</b>			09/15	01/16	08/16	12/16	09/17	12/17	11/17	03/17	TBD	NA	04/17	10/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	07/18	07/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD:	Madhusudhan, Galappa	Construct 150' of 5' concrete sidewalk and curb & gutter west of Carrleigh Parkway. Project also includes extension of right turn lane.						<b>TPP ID# B283</b> 2nd Pre-final design in progress. Stormdrain video inspection received 4/26/16. NTP issued for pavement cores on 4/29/16. Design Waiver submitted to VDOT 12/15/16. Plat preparation request sent to Land Survey Branch on 11/29/16. Preliminary Plats received from Land Survey Branch on 12/29/16 is under review. Consultant addressing Pre-final design comments received from VDOT on 1/3/17.												
5G25-060-014-0		\$300,000	PM UTL:	Nguyen, Tan																			
5G25-060-014		\$200,000	PM LAD:	Alcon, Kelly																			
			PM UDCC:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Dolley Madison Sidewalk - Chain Br Rd. area			10/15	NA	04/16	09/16	11/17	01/18	02/18	03/17	TBD	NA	03/17	11/17	TBD	TBD	NA	04/18	05/18	06/18	07/18	12/18	01/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Zahirieh, Shahla						Provide 5' concrete sidewalk on south side of Dolley Madison Blvd. from Chain Bridge Road to bus stop just north of Kurtz Road to fill in missing segments.						On Hold <input type="checkbox"/>								
5G25-060-015-0			PM UTL: Yusufoglu, Eldar												TPP ID#B291 Pre-final design plans were distributed on 9/26/2016. Review comments on 11/2/2016. Plats were requested on 9/26/2016. Plats received on 11/1/2016. Drainage report submitted to LDS on 10/4/2016. LDS review comments on 10/18/2016. 2nd pre-final design in progress.								
5G25-060-015		\$400,000	PM LAD: Foley, Richard																				
		\$100,000	PM UDCCD:																				
			PM CPTED: Lind, Adam																				
<b>Design</b>																							
Dolley Madison Sidewalk - Old Dominion - Beverly Ave			10/15	NA	04/16	09/16	11/17	01/18	02/18	03/17	TBD	NA	03/17	11/17	TBD	TBD	NA	04/18	05/18	06/18	07/18	12/18	01/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Zahirieh, Shahla						Provide continuous sidewalk between Old Dominion Drive and Beverly Avenue.						On Hold <input type="checkbox"/>								
5G25-060-016-0			PM UTL: Yusufoglu, Eldar												TPP ID#B291 Pre-final design plans were distributed on 9/26/2016. Review comments on 11/2/2016. Plats were requested on 9/26/2016. Plats received on 11/1/2016. Drainage report submitted to LDS on 10/4/2016. LDS review comments on 10/18/2016. 2nd pre-final design in progress.								
5G25-060-016		\$600,000	PM LAD: Foley, Richard																				
		\$200,000	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
Sunrise Valley Dr. Sidewalk - River Birch Rd. - Legacy Ct			01/16	NA	05/16	08/16	12/16	06/17	06/17	09/16	NA	NA	09/16	05/17	NA	NA	NA	08/17	09/17	09/17	09/17	12/17	12/17
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max						Construct approx. 370 feet of 5' wide conc. sidewalk along the north side of Sunrise Valley Drive from River Birch Road to Legacy Circle						On Hold <input type="checkbox"/>								
5G25-060-017-0			PM UTL:												TPP ID#B295. Final plan submitted for review on 12/7/16. SWM has been approved. NTP with land acquisition issue on 9/8/16. 0 of 1 easement have been acquired.								
5G25-060-017		\$300,000	PM LAD: Delli Carpini, Angelica																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
SouthVanDorn-Franconia Rd. Walkway - SW quadrant			12/15	04/16	09/16	06/17	10/18	01/19	01/19	10/17	01/18	NA	01/18	08/18	09/18	04/19	NA	01/19	02/19	TBD	03/19	07/19	07/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD: Conley, Tim						Construct approx. 430 l.f. of concrete sidewalk along the west side of South Van Dorn Street, just south of Franconia Road, including new bus stop pad and ADA ramps.						On Hold <input type="checkbox"/>								
5G25-060-018-0			PM UTL: Yusufoglu, Eldar												TPP ID#B297. Pre-Final design is in progress. Preparation of waiver underway to request curb-abutted sidewalk, per request from Supervisor's office.								
5G25-060-018		\$1,000,000	PM LAD: Foley, Richard																				
		\$600,000	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.</b>			07/16	10/16	02/17	10/17	03/19	05/19	05/19	01/18	04/18	NA	05/18	12/18	01/19	06/19	NA	07/19	08/19	09/19	10/19	05/20	05/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Turner, Latesa						Construct approx. 750 LF of concrete sidewalk along the east side of Backlick Road from Cindy Lane to Kandel Court.						<b>TPP ID#090.</b> Intermediate design is in progress.								
5G25-060-020-0			PM UTL:																				
5G25-060-020	\$1,000,000		PM LAD:																				
	(\$100,000)		PM UDCCD:																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							
<b>Braddock Rd. Walkway - Calbern Dr.- Clubside Ln</b>			02/16	09/16	02/17	06/17	04/18	07/18	07/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	10/18	TBD	TBD	TBD	05/19	05/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Sully		PM TDD: Dresser, John						Construct approx. 1,150 ft of 5' conc. sidewalk along the south side of Braddock Road from Calbern Dr. to Clubside Lane.						<b>TPP ID#095.</b> Intermediate design is in progress.								
5G25-060-022-0			PM UTL: Nguyen, Tan																				
5G25-060-022	\$735,500		PM LAD:																				
	\$385,500		PM UDCCD:																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							
<b>Edsall Rd. Walkway - Timber Forest Dr.- Edsall Gardens Apts</b>			12/15	01/16	04/16	09/16	04/18	06/18	06/18	03/17	TBD	NA	09/17	03/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	04/19	04/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Moreland, Ken						Construct approx. 1060 lf of sidewalk along westbound Edsall Road from Timber Forest Dr. to Edsall Gardens Apts entrance. Add signalized pedestrian crossing at Timber Forest Dr and Edsall Rd.						<b>TPP ID#113.</b> Second Pre-Final plans are in progress. Test holes report received 10/26/16 and is being incorporated into plans. Coordinating utility relocations. Requested Project Plats 1/10/17.								
5G25-060-024-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-024	\$800,000		PM LAD: Delli Carpini, Angelica																				
	\$800,000		PM UDCCD:																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							
<b>Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center</b>			03/15	NA	08/15	03/16	08/17	09/17	09/17	01/17	NA	NA	01/17	08/17	09/17	04/18	NA	01/18	02/18	03/18	04/18	10/18	10/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: El Kaissi, Mohamad						1250 ( ft) of five feet concrete sidewalk along the south side of Fair Lakes Blvd. between Stringfellow Road and the Fair Lakes Shopping Center.						<b>TPP ID#116.</b> 2nd Prefinal Plans were submitted to VDOT and County agencies on 12/16/16. Schedule was revised due to the addition of a BMP and due to LDS and VDOT Drainage review time.								
5G25-060-026-0			PM UTL: Nguyen, Tan																				
5G25-060-026	\$525,000		PM LAD: Alcon, Kelly																				
	(\$75,000)		PM UDCCD: Bashir, Qais																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Fleet Dr. Walkway - Yarkin Ct - Franconia Rd.</b>			07/15	09/15	05/16	01/17	05/18	09/17	06/18	04/17	TBD	NA	07/17	01/18	TBD	TBD	NA	08/18	08/18	08/18	08/18	07/18	03/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Lee		PM TDD: Ruffner, Scott						Approx. 1300 LF of sidewalk/curb and gutter along the east side of Fleet Drive from Franconia Road to Yakin Ct.						<b>TPP ID#119</b> - Pre-Final plans submitted for review and comment on 1/12/17.								
<b>5G25-060-027-0</b>			PM UTL: Yusufoglu, Eldar																				
<b>5G25-060-027</b>	\$2,200,000		PM LAD: Kresge, Carol																				
	\$1,400,000		PM UDCCD:																				
			PM CPTED: Harrell, William																				

**Design**

<b>Glen Forest Dr. Walkway - Rte7 Retail - Glen Forest ES</b>			03/15	05/15	10/15	09/16	12/17	01/17	01/18	03/17	05/17	NA	05/17	11/17	TBD	TBD	NA	03/18	04/18	04/18	04/18	11/17	09/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Mason		PM TDD: Ruffner, Scott						Construct approx. 1150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane.						<b>TPP ID#128.</b> 2nd Pre-final design is in progress. Base plats received on 11/17/16 and are under review.								
<b>5G25-060-028-0</b>			PM UTL: Yusufoglu, Eldar																				
<b>5G25-060-028</b>	\$950,000		PM LAD: Glass, Lisa																				
	(\$250,000)		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				

**Design**

<b>Gunston Cove Walkway - Cranford St. - Amsterdam St</b>			04/16	06/16	11/16	04/17	04/18	06/18	06/18	07/17	TBD	NA	07/17	01/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	04/19	04/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approx. 320' of 5' concrete sidewalk along with curb and gutter, drainage improvements along north side of Gunston Cove Rd between Amsterdam St. and Cove Rd. connecting two existing trails.						<b>TPP ID#131.</b> Pre-final Design in progress. Intermediate design submitted to VDOT & other County Agencies on 11/30/16. Consultant addressing partial comments received from VDOT on 1/3/17.								
<b>5G25-060-029-0</b>			PM UTL: Yusufoglu, Eldar																				
<b>5G25-060-029</b>	\$628,500		PM LAD: Foley, Richard																				
	\$128,500		PM UDCCD:																				
			PM CPTED: Miller, Douglas																				

**Design**

<b>Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.</b>			04/15	NA	10/15	12/16	05/17	03/17	11/17	02/17	TBD	NA	03/17	10/17	10/17	01/18	NA	12/17	01/18	02/18	02/18	12/17	08/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Springfield		PM TDD: Conley, Tim						Approx. 1600 LF of sidewalk on west side of Lee Chapel Rd from Burke Lake Rd to Britford Dr.						<b>TPP ID#144.</b> Pre-final design submitted 12/7/16. Project schedule has been adjusted to complete drainage report revisions and project plats.								
<b>5G25-060-030-0</b>			PM UTL: Nguyen, Tan																				
<b>5G25-060-030</b>	\$1,500,000		PM LAD: Foley, Richard																				
	\$300,000		PM UDCCD:																				
			PM CPTED:																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Medford Dr.Walkway - Annandale HS - Davian Dr</b>			01/15	NA	08/15	01/16	01/17	01/17	05/17	03/16	NA	NA	05/16	04/17	01/17	05/17	NA	06/17	07/17	08/17	09/17	12/17	04/18	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD:	Conley, Tim			Approx. 475 LF of sidewalk/curb and gutter on east side of Medford Drive from Davian Dr to Four Year Run.						<b>TPP ID#151.</b> Final design is in progress. Citizens Information Meeting held on 10/13/16. Land acquisition NTP issued on 5/31/16. 4 of 6 properties have been acquired. Coordinating with FCPS to include in design curb ramps between project tie-in and high school. Project schedule adjusted in December due to scheduled public hearing regarding land acquisition on 3/14/17.											
5G25-060-031-0			PM UTL:	Nguyen, Tan																				
5G25-060-031		\$800,000	PM LAD:	Delli Carpini, Angelica																				
		\$400,000	PM UDCCD:	Carlin, Craig																				
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>Post Forest Dr.Walkway - Legato Rd. - west to existing</b>			09/16	11/16	03/17	09/17	01/19	03/19	03/19	01/18	03/18	NA	03/18	10/18	10/18	01/19	NA	04/19	05/19	06/19	07/19	01/20	01/20	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Springfield		PM TDD:	Turner, Latesa			Construct approx. 500 LF of 6' concrete sidewalk along the south side of Post Forest Drive from Legato Road to 210 LF west of Cedar Forest Drive.						<b>TPP ID#163.</b> Intermediate design is underway.											
5G25-060-032-0			PM UTL:	Nguyen, Tan																				
5G25-060-032		\$850,000	PM LAD:																					
		\$550,000	PM UDCCD:																					
			PM CPTED:	Harrell, William																				
<b>Design</b>																								
<b>Post Forest Dr.Walkway - Legato Rd. - Govt Ctr Pkwy</b>			07/16	NA	10/16	02/17	07/17	09/17	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	12/17	01/18	01/18	07/18	07/18	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD:	Turner, Latesa			Construct approx. 860 LF of 5' Conc. sidewalk along south side of Post Forest Drive from Legato Road to Government Center Parkway.						<b>TPP ID#164.</b> Pre-final design is in progress.											
5G25-060-033-0			PM UTL:	Nguyen, Tan																				
5G25-060-033		\$300,000	PM LAD:	Foley, Richard																				
		(\$300,000)	PM UDCCD:																					
			PM CPTED:	Harrell, William																				
<b>Design</b>																								
<b>Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES</b>			06/16	07/16	12/16	11/17	10/18	01/19	01/19	04/18	TBD	NA	05/18	12/18	TBD	TBD	TBD	03/19	04/19	05/19	06/19	10/19	10/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD:	Madhusudhan, Galappa			Construct approx. 1,800 feet of conc. sidewalk along west side of Quander Road from Stokes Lane to Emmett Dr.						<b>/TDD ID# 165.</b> Additional survey was received from land survey branch on 10/5/16. Meeting held with the consultant to address drainage issues on 11/30/16. Intermediate Design plans submitted to VDOT & other County Agencies on 12/19/16.											
5G25-060-034-0			PM UTL:																					
5G25-060-034		\$1,425,000	PM LAD:	Alcon, Kelly																				
		\$125,000	PM UDCCD:																					
			PM CPTED:																					

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</b>			02/16	09/16	04/17	10/17	04/18	09/18	09/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	11/18	12/18	12/18	12/18	06/19	06/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Marsh, Dennis						Construct approx. 900' of 8' conc. sidewalk along northbound side of Rolling Road from Roxbury Avenue to Tuttle Road.						TPP ID#167. Intermediate design is in progress. Utility designation received 12/2/16. Scope changed to a 8' curb abutted sidewalk following concept plans review and a meeting with CPTED on 10/20/16. Advance Intermediate plans are due in January.									
5G25-060-036-0			PM UTL: Nguyen, Tan																					
5G25-060-036		\$1,100,000	PM LAD:																					
		\$300,000	PM UDCD:																					
			PM CPTED: Harrell, William																					
<b>Design</b>																								
<b>Rugby Rd. Walkway - Misty Cr Ln - Alder Woods Dr</b>			03/15	06/15	07/15	12/15	08/16	10/16	08/16	03/16	NA	NA	03/16	06/16	NA	NA	NA	10/16	10/16	10/16	10/16	08/17	05/17	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Sully		PM TDD: Beall, James						340 feet of 6- foot walkway along west side of Rugby Road between Misty Creek Lane and Alden Woods Drive						TPP ID# 168. Construction NTP issued 10/31/16. Construction is 75% complete.									
5G25-060-037-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-037		\$550,000	PM LAD: Anthony, Curtis																					
		\$250,000	PM UDCD: Fernandez Quinteros, Jua																					
			PM CPTED:																					
<b>Construction</b>																								
<b>Seminary Rd. Walkway - Magnolia Ln - Colfax Av</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: El Kaissi, Mohamad						Design of 890 feet long, sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue.						TPP ID#169. Survey expected to be completed in January, 2016. Schedule is being prepared.									
5G25-060-038-0			PM UTL: Nguyen, Tan																					
5G25-060-038		\$900,000	PM LAD:																					
		(\$700,000)	PM UDCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
<b>South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Hojatzadeh, Max						Construct conc. sidewalk and fill in missing links along South Lakes Drive from Greenskeepers Ct to Sunrise Valley Dr. Section 1 from Greenskeepers to Soapstone, Section 3 from Whisperwood Glen Rd to Ridge						TPP ID#175. Survey Letter mail out on 12/7/16. Survey request on 1/12/17. Consultant preparing proposal. Survey expected to be completed in June, 17. Schedule will be determined once survey is received.									
5G25-060-039-0			PM UTL:																					
5G25-060-039		\$3,200,000	PM LAD:																					
		(\$450,000)	PM UDCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								

Jan 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Great Falls St. Walkway - I-66 - North West St</b>			10/15	01/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	04/17	12/17	12/17	03/18	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Dranesville		PM TDD:	Beall, James					Construct approx. 1,400 LF of sidewalk/curb and gutter along the east side of Great Falls St. from North West St. to Osborn St.					<b>TPP ID#202.</b> Citizens meeting held 12/13/16 to obtain support from property owners for sidewalk on either side of street. Further individual meetings are being held with final decision by property owners due by end of January 2017.										
5G25-060-042-0			PM UTL:																					
5G25-060-042		\$2,000,000	PM LAD:	Cate, Dennis																				
		\$800,000	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mason		PM TDD:	Lauretti, Francesco					Construct 1,550LF of 9' wide curb abutted sidewalk.					<b>TPP ID#234.</b> Pre-scoping document rec'd from CPTED 11/21/16. Project initiation underway. Schedule to be determined once ntp is given for task order proposal and survey is complete.										
5G25-060-044-0			PM UTL:																					
5G25-060-044		\$2,650,000	PM LAD:																					
		(\$350,000)	PM UDCCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
<b>Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct</b>			06/16	08/16	12/16	04/17	05/18	03/18	03/18	06/17	TBD	NA	07/17	02/18	03/18	09/18	NA	07/18	08/18	09/18	10/18	08/19	08/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mason		PM TDD:	Lauretti, Francesco					Construction of a 5 ft wide sidewalk with a 4 ft buffer approx. 961 ft. with curb and gutter installed in some areas along the corridor.					<b>TPP ID#235.</b> Intermediate design plans distributed on 12/2/16.										
5G25-060-045-0			PM UTL:																					
5G25-060-045		\$2,500,000	PM LAD:																					
		\$1,400,000	PM UDCCD:																					
			PM CPTED:	Harrell, William																				
<b>Design</b>																								
<b>Backlick Rd. Hawk &amp; SW - Lynnbrook ES</b>			NA	NA	TBD	TBD	06/15	TBD	TBD	TBD	TBD	NA	06/15	01/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	11/15	08/16	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Lee		PM TDD:	High Intensity Activated Crosswalk Beacon and approx. 500' of sidewalk in front of Lynbrook Elementary School.					<b>TPP ID#308.</b> This project delays funding for project ID#89 Backlick Road Sidewalk - south of Barta. VDOT design/Build HAWK Signal and crosswalks under UPC 106498. County completed sidewalk construction 7/28/15. Construction for signal and crosswalk substantially complete 8/25/16. Dedication ceremony held 8/30/16. County conducted (video) data collection in mid-October, and is compiling results for draft report.															
5G25-060-047-0			PM UTL:																					
5G25-060-047		\$100,000	PM LAD:	Cutler, Tom																				
		(\$400,000)	PM UDCCD:	Harrell, William																				
			PM CPTED:																					
<b>Post-Construction</b>																								

Jan 2017

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status		FUT (\$)																							
<b>01011-Richmond Hwy. SB @ Holley Hill Rd.</b>			10/15	04/16	NA	NA	07/16	12/17	03/17	NA	NA	NA	NA	NA	NA	NA	NA	04/17	05/17	06/17	07/17	09/18	12/17		
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
<b>304/300-C30050</b>	Lee		PM TDD: Moreland, Ken						Install bus shelter.						Final design plan received 7/6/16. Plans were reviewed and returned with comments 7/7/16. Schedule was adjusted since no ROW is required. Draft construction package sent to UDCD 10/24/16. Awaiting project numbers for Federal funding.										
<b>5G25-061-003-0</b>			PM UTL:																						
<b>5G25-061-003</b>		\$30,000	PM LAD:																						
		(\$30,000)	PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>01018-Richmond Hwy. SB @ Sherwood Hall Ln.</b>			10/15	04/16	07/16	08/16	10/17	12/17	12/17	02/17	NA	NA	02/17	09/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18		
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
<b>304/300-C30050</b>	Lee		PM TDD: Moreland, Ken						Install bus shelter.						The new Tolar Bus Shelter details are being incorporated into plans. Pre-final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Plats ordered 12/14/16.										
<b>5G25-061-004-0</b>			PM UTL:												Awaiting project numbers for Federal funding.										
<b>5G25-061-004</b>		\$30,000	PM LAD:																						
		(\$30,000)	PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>01027-Richmond Hwy. SB @ Brevard Ct.</b>			10/15	04/16	07/16	08/16	10/16	12/17	03/17	NA	NA	NA	NA	NA	NA	NA	NA	04/17	05/17	06/17	07/17	09/18	12/17		
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
<b>304/300-C30050</b>	Lee		PM TDD: Moreland, Ken						Install bus shelter.						The new Tolar Bus Shelter details are being incorporated into plans. Pre-final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Draft construction package sent to UDCD 10/24/16. Awaiting project numbers for Federal funding. Schedule was adjusted since no ROW is required.										
<b>5G25-061-005-0</b>			PM UTL:																						
<b>5G25-061-005</b>		\$30,000	PM LAD:																						
		(\$30,000)	PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>01001-Richmond Hwy. SB @ Huntington Avenue</b>			10/15	04/16	07/16	08/16	10/17	12/17	12/17	02/17	NA	NA	02/17	09/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18		
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						The new Tolar Bus Shelter details are being incorporated into plans. Pre-final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Plats are being reviewed.										
<b>5G25-061-006-0</b>			PM UTL:												Awaiting project numbers for Federal funding.										
<b>5G25-061-006</b>		\$30,000	PM LAD:																						
		(\$30,000)	PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01002-Richmond Hwy. SB/Belle Haven Towers</b>			10/15	04/16	07/16	09/16	10/17	12/17	03/17	NA	NA	NA	NA	NA	NA	NA	NA	04/17	05/17	06/17	07/17	09/18	12/17
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken				Install bus shelter.				The new Tolar Bus Shelter details are being incorporated into plans. Pre-final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Awaiting project numbers for Federal funding. Schedule adjusted due to the elimination of a retaining wall, other comments Being addressed.												
<b>5G25-061-007-0</b>			PM UTL:																				
<b>5G25-061-007</b>		\$30,000	PM LAD:																				
		(\$30,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01004-Richmond Hwy. SB @ North Kings Hwy.</b>			10/15	04/16	07/16	08/16	10/17	12/17	12/17	12/16	TBD	NA	03/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken				Install bus shelter.				The new Tolar Bus Shelter details are being incorporated into plans. Pre-final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. LAD comments received 11/14/2016 and are being addressed. Awaiting project numbers for Federal funding. NTP to LAD 12/14/16.												
<b>5G25-061-008-0</b>			PM UTL:																				
<b>5G25-061-008</b>		\$30,000	PM LAD: Foley, Richard																				
		(\$30,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01043-Richmond Hwy. SB @ Armisted Rd. EB</b>			01/14	NA	10/15	NA	08/16	10/15	03/17	NA	NA	NA	NA	NA	NA	NA	NA	04/17	05/17	06/17	07/17	06/16	12/17
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken				Install REX bus shelter, loading pad, bike rack and trash can.				The new Tolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Draft construction package submitted to UDCD 8/30/16.												
<b>5G25-061-009-0</b>			PM UTL:																				
<b>5G25-061-009</b>		\$30,000	PM LAD:																				
		(\$30,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01045-Richmond Hwy. SB @ Dutchman Dr.</b>			10/15	04/16	07/16	08/16	10/17	12/17	03/18	NA	NA	NA	NA	NA	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken				Install bus shelter.				The new Tolar Bus Shelter details are being incorporated into plans. Pre-final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Plans are being revised to eliminate retaining wall. Final plans reviewed and returned 12/14/2016. Awaiting project numbers for Federal funding.												
<b>5G25-061-010-0</b>			PM UTL:																				
<b>5G25-061-010</b>		\$30,000	PM LAD:																				
		(\$30,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Jan 2017

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>01046-Richmond Hwy. SB @ Fern Edge Ln.</b>			10/15	04/16	NA	NA	06/16	12/17	03/17	NA	NA	NA	NA	NA	NA	NA	NA	04/17	05/17	06/17	07/17	09/18	12/17	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						Final design plan received 6/27/16. Plans were reviewed and returned with comments 6/30/16. Draft construction package being prepared. Awaiting project numbers for Federal funding.									
<b>5G25-061-011-0</b>			PM UTL:																					
<b>5G25-061-011</b>		\$30,000	PM LAD:																					
		(\$30,000)	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01048-Richmond Hwy. NB @ Fern Edge Ln.</b>			10/15	04/16	07/16	08/16	10/17	12/17	12/17	03/17	NA	NA	03/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						The new Tolar Bus Shelter details are being incorporated into plans. Pre-final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Plats are being prepared.									
<b>5G25-061-012-0</b>			PM UTL:												Awaiting project numbers for Federal funding.									
<b>5G25-061-012</b>		\$30,000	PM LAD:																					
		(\$30,000)	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01049-Richmond Hwy. NB @ Dutchman Dr.</b>			10/15	04/16	07/16	08/16	10/17	12/17	12/17	03/17	NA	NA	03/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						The new Tolar Bus Shelter details are being incorporated into plans. Pre-final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Plans were reviewed and returned with comments 9/15/16. Plats ordered 12/14/2016. Awaiting project numbers for Federal funding.									
<b>5G25-061-013-0</b>			PM UTL:																					
<b>5G25-061-013</b>		\$30,000	PM LAD:																					
		(\$30,000)	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01079-Richmond Hwy. NB near Wyngate Manor Court</b>			10/15	02/16	03/16	08/16	10/17	12/17	12/17	03/17	NA	NA	03/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						The new Tolar Bus Shelter details are being incorporated into plans. Pre-final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. LAD comments received 11/14/2016 and are being addressed. Awaiting project numbers for Federal funding.									
<b>5G25-061-015-0</b>			PM UTL:																					
<b>5G25-061-015</b>		\$30,000	PM LAD: Foley, Richard																					
		(\$30,000)	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

01085-Richmond Hwy. NB @ Russell Rd. 10/15 04/16 NA NA 07/16 12/17 03/17 NA NA NA NA NA NA NA 04/17 05/17 06/17 07/17 09/18 12/17

**RHPTI Ped Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-061-016-0**  
**5G25-061-016** \$30,000  
 (\$30,000)

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install bus shelter.

Monthly Remarks  
 Final design plan received 7/18/2016. Final plan reviewed and returned with comments 7/25/2016. Draft construction package being prepared. Awaiting project numbers for Federal funding.

On Hold

Design

01086-Richmond Hwy. NB near Martha St. 10/15 04/16 NA NA 07/16 12/17 03/17 NA NA NA NA NA NA NA 04/17 05/17 06/17 07/17 09/18 12/17

**RHPTI Ped Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-061-017-0**  
**5G25-061-017** \$30,000  
 (\$30,000)

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install bus shelter.

Monthly Remarks  
 Final design is in progress. Final design plan received 7/1/16. Final plan reviewed and returned with comments 7/6/16. Draft construction package being prepared. Awaiting project numbers for Federal funding.

On Hold

Design

01087-Richmond Hwy. NB @ Shannons Green W 10/15 04/16 07/16 08/16 10/17 12/17 03/18 03/17 NA NA 03/17 09/17 NA NA NA 01/18 02/18 03/18 04/18 09/18 09/18

**RHPTI Ped Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-061-018-0**  
**5G25-061-018** \$30,000  
 (\$30,000)

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install bus shelter.

Monthly Remarks  
 Pre-final plans reviewed and returned with comments 8/10/2016. Plats ordered 12/14/2016. Awaiting project numbers for Federal funding.

On Hold

Design

01094-Richmond Hwy. NB @ Fordson Rd. 10/15 04/16 NA NA 07/16 12/17 03/17 NA NA NA NA NA NA NA 04/17 05/17 06/17 07/17 09/18 12/17

**RHPTI Ped Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-061-019-0**  
**5G25-061-019** \$30,000  
 (\$30,000)

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install bus shelter.

Monthly Remarks  
 Final revised design plan received 7/25/16 and is being reviewed. Final design plan reviewed and returned with comments 7/27/2016. Draft construction package being prepared. Awaiting project numbers for Federal funding.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

01099-Richmond Hwy. NB @ Collard St. 10/15 04/16 NA NA 07/16 12/17 03/17 NA NA NA NA NA NA NA 04/17 05/17 06/17 07/17 09/18 12/17

**RHPTI Ped Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-061-020-0**  
**5G25-061-020** \$30,000  
 (\$30,000)  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:  
Project Manager/Assignments      Project Description      Monthly Remarks  
 Install bus shelter.      Schedule was adjusted since no ROW is required. Revised plan received 7/25/2016 and returned with comments 7/27/2016. Revised plans received 8/30/16 and are being reviewed. Draft construction package being prepared. Awaiting project numbers for Federal funding.  
 On Hold

Design

01107-Richmond Hwy. NB near Mt.Eagle Dr. 10/15 04/16 07/16 08/16 12/16 12/17 12/17 04/17 NA NA 04/17 11/17 NA NA NA 01/18 02/18 03/18 04/18 09/18 09/18

**RHPTI Ped Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-061-021-0**  
**5G25-061-021** \$30,000  
 (\$30,000)  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:  
Project Manager/Assignments      Project Description      Monthly Remarks  
 Install bus shelter.      Consultant is incorporating new Tolar Bus Shelter details into plans. Plan received 8/2/2016, reviewed and returned with comments 9/20/2016. Final plans reviewed and returned 12/14/2016. Awaiting project numbers for Federal funding.  
 On Hold

Design

Reston Pkwy - DTR WB On-Ramp TBD

**RMAG Phase II 2014**  
**304/300-C30050** Hunter Mill  
**5G25-062-007-0**  
**5G25-062-007** \$0  
 \$0  
 PM TDD: Lauretti, Francesco  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:  
Project Manager/Assignments      Project Description      Monthly Remarks  
 Intersection pedestrian improvements, new sidewalks, new trails, and bike facility upgrades.      **TPP ID 189.07.** Pre-scoping document received from CPTED 11/15/16. Project initiation is underway. Schedule to be determined once ntp is given for task order proposal and survey is complete.  
 On Hold

Pre-Design

Reston Pkwy - DTR EB Off/On Ramps TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD TBD

**RMAG Phase II 2014**  
**304/300-C30050** Hunter Mill  
**5G25-062-008-0**  
**5G25-062-008** \$1,300,000  
 \$800,000  
 PM TDD: Lauretti, Francesco  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:  
Project Manager/Assignments      Project Description      Monthly Remarks  
 Intersection pedestrian improvements, new sidewalks, new trails, and bike facility upgrades.      **TPP ID# 189.08 RMAG Phase II ID# 8** Pre-Scoping rec'd from CPTED 11/15/16. Project initiation underway. Schedule to be determined once ntp is given for task order proposal and survey is complete.  
 On Hold

Pre-Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Bluemont Way - Disc St Ped Br - Reston Pkwy</b>			11/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD:	Conley, Tim			Construct approximately 525 LF of a 10' wide asphalt shared use path along the south side of Bluemont Way between Reston Parkway and Discovery Street.				<b>TPP ID#189.11 RMAG ID#38.</b> Survey notification letters sent on 1/11/17. Schedule to be provided once survey is complete.												
5G25-062-011-0		\$750,000	PM UTL:																				
5G25-062-011		\$396,000	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							
<b>Sunset Hills -Twn Ctr Pkwy-Rest Twn Ctr Station</b>			10/16	12/16	04/17	08/17	08/18	11/18	11/18	11/17	01/18	NA	01/18	08/18	08/18	11/18	NA	02/19	NA	NA	03/19	07/19	07/19
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD:	Nabavi, Seyed			Construct 6' asphalt sidewalk along the north side of Sunset Hills Road from Town Center Parkway to Metro Station Entrance.				<b>TPP ID#189.12 RMAG ID#40.</b> Survey is complete. Preliminary concept has been developed. Utility designation requested on 12/8/16.												
5G25-062-012-0		\$400,000	PM UTL:	Nguyen, Tan																			
5G25-062-012		\$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Survey</b>																							
<b>Town Ctr Pkwy - W&amp;OD Trail</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD:	Zahirieh, Shahla			Construction of a 10 FT shared use path from the existing sidewalk along Town Center Parkway to the existing Washington & Old Dominion Trail.				<b>TPP ID#189.14</b> - Pre-scoping document received from CPTED 11/15/16. Survey notification letters 12/15/2016. Survey underway.												
5G25-062-013-0		\$0	PM UTL:																				
5G25-062-013		\$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							
<b>Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD:	Zahirieh, Shahla			Construct 5' bike lanes on Wakefield Chapel Road from Pulley Ct. to NVCC Campus. Includes minor widening and section of new 5' Sidewalk				<b>Six Year Plan ID#B285.</b> Pre-Scoping document rec'd from CPTED on 8/23/16. Survey notification letters by 1/31/2017.												
5G25-063-002-0		\$450,000	PM UTL:																				
5G25-063-002		\$320,000	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>West Ox Rd. Trail - Penderbrook Rd. - Route 50</b></p> <p><b>Bike/Trail Improvements 2014</b></p> <p>304/300-C30050 Sully</p> <p>5G25-063-005-0 \$1,100,000</p> <p>5G25-063-005 \$105,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Tsybin, Alexander                      PM UTL: Nguyen, Tan                      PM LAD:                      PM UDCC:                      PM CPTED:</p> <p><u>Project Description</u>                      6' asphalt walkway along southbound West Ox Road from Ox Hill Road to Route 50. Approx. 1400 LF</p> <p><u>Monthly Remarks</u>  <b>TPP ID#B300.</b> Task order signed 8/29/16. NTP issued 9/21/16. Survey completed 11/14/16. Per 12/8/16 meeting with CPTED, project scope is being re-evaluated.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Pre-Design</b></p> <p><b>Kirby Rd. Sidewalk – Chesterbrook to east of Chesterbrook ES</b></p> <p>County-Maintained Pedestrian Imp - 2014</p> <p>304/300-C30050 Dranesville</p> <p>ST-000036-002-0 \$550,000</p> <p>ST-000036-002 \$425,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL: Nguyen, Tan                      PM LAD: Shubert, Beth                      PM UDCC: Carlin, Craig                      PM CPTED:</p> <p><u>Project Description</u>                      Install 800LF of sidewalk, curb &amp; gutter, and update ramps.</p> <p><u>Monthly Remarks</u>  <b>TPP ID# B293.</b> Additional project funds provided. Project number changed from 4YP302-PB05 (2G40-053-005). LAD complete 11/28/16. Final design plan submit for review and approval on 12/13/16.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p> <p><b>North West St. Sidewalk - Great Falls St. - Brilyn Place</b></p> <p>County-Maintained Pedestrian Imp - 2014</p> <p>304/300-C30050 Dranesville</p> <p>ST-000036-003-0 \$750,000</p> <p>ST-000036-003 \$450,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Beall, James                      PM UTL:                      PM LAD: Glass, Lisa                      PM UDCC:                      PM CPTED:</p> <p><u>Project Description</u>                      Approx. 260 feet of 5' conc. sidewalk along north side of North West Street from Great Falls St. to Brilyn Place</p> <p><u>Monthly Remarks</u>  <b>TPP ID#B294.</b> Pre final plans, including signal and intersection work within the City, due 1/31/17.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p> <p><b>Franconia Rd. Sidewalk N. Side Norton Rd. to Governors Pond Cr</b></p> <p>County-Maintained Pedestrian Imp - 2014</p> <p>304/300-C30050 Lee</p> <p>ST-000036-004-0 \$1,150,000</p> <p>ST-000036-004 \$675,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Lauretti, Francesco                      PM UTL: Nguyen, Tan                      PM LAD: Kresge, Carol                      PM UDCC: Bashir, Qais                      PM CPTED:</p> <p><u>Project Description</u>                      Approx. 700LF of new walkway along Franconia Road. Restoration of roadway embankment at stream crossing.</p> <p><u>Monthly Remarks</u>  <b>TPP ID#B296.</b> Authorized for construction 9/9/16. 40% complete.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Construction</b></p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Silverbrook Rd. @ Monacan Rd. Walkway			11/15	NA	05/16	10/16	05/17	01/18	01/18	02/17	03/17	NA	04/17	12/17	TBD	TBD	NA	02/18	03/18	04/18	06/18	12/18	12/18
---------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

**County-Maintained Pedestrian Imp - 2014**  
**304/300-C30050** Mount Vernon  
**ST-000036-005-0**  
**ST-000036-005** \$800,000 (\$1,500,000)

Project Manager/Assignments  
 PM TDD: El Kaissi, Mohamad  
 PM UTL: Nguyen, Tan  
 PM LAD: Delli Carpini, Angelica  
 PM UDCCD:  
 PM CPTED:

Project Description  
 460 LF sidewalk along Silverbrook Rd south of Monacan Rd to tie into existing sidewalk, 60 LF Trail to tie to existing trails, and pedestrian access to include 2 curb ramps, crosswalk, and signage &

Monthly Remarks  
**TPP ID#B298.** 2nd Prefinal design plans are in progress. Base plats will be prepared once review is completed.

On Hold

Design

Center Road Walkway - W Springfield HS - Garden Rd.			12/14	04/15	07/15	11/15	04/17	02/17	12/17	08/16	11/16	NA	02/17	08/17	08/17	12/17	NA	01/18	02/18	03/18	04/18	12/17	10/18
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

**County-Maintained Pedestrian Imp - 2014**  
**304/300-C30050** Springfield  
**ST-000036-006-0**  
**ST-000036-006** \$1,275,000 \$475,000

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Baker, Lisa  
 PM UDCCD: Bashir, Qais  
 PM CPTED: Harrell, William

Project Description  
 667' of 5' Sidewalk with Curb & Gutter along South Side of Center Road, Storm Drainage Improvements, Retaining Wall & potential roadway widening for two sections to provide minimum roadway width of 24'.

Monthly Remarks  
**TPP ID#100.** Final design in progress. SWM approval received from LDS 9/20/16. Meeting held with the property owner to address septic issues on 11/18/16. N.T.P. issued to consultant on 12/12/16 for proposal received earlier to redesign portion of sidewalk to avoid impacts to septic field. Geotech report received from ECS on 11/29/16 was forwarded to consultant to finalize the design of the modified retaining wall. Schedule adjusted due to septic field issues, delay with utility plats, changes to Retaining Wall and Sidewalk Design.

On Hold

Design

Chichester Ln Walkway - Cherry Dr.- Day Lilly Ct			03/16	08/16	12/16	05/17	11/17	07/18	07/18	08/17	09/17	NA	10/17	05/18	TBD	TBD	NA	08/18	09/18	10/18	11/18	03/19	03/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

**County-Maintained Pedestrian Imp - 2014**  
**304/300-C30050** Providence  
**ST-000036-007-0**  
**ST-000036-007** \$300,000 \$0

Project Manager/Assignments  
 PM TDD: El Kaissi, Mohamad  
 PM UTL: Nguyen, Tan  
 PM LAD: Foley, Richard  
 PM UDCCD:  
 PM CPTED: Harrell, William

Project Description  
 Construct approx. 270' of 5' conc. sidewalk along Chichester Lane from Cherry Drive to Day Lilly Court.

Monthly Remarks  
**TPP ID#108.** Intermediate design plans were submitted to VDOT and County agencies on 12/13/16.

On Hold

Design

Fort Hunt Rd. Walkway - Belle View Blvd. - Belle View ES			02/15	03/15	06/15	09/15	12/15	08/16	06/16	12/15	NA	NA	01/16	05/16	NA	NA	NA	08/16	08/16	08/16	09/16	01/17	02/17
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**County-Maintained Pedestrian Imp - 2014**  
**304/300-C30050** Mount Vernon  
**ST-000036-008-0**  
**ST-000036-008** \$625,000 \$225,000

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Kresge, Carol  
 PM UDCCD: Bashir, Qais  
 PM CPTED:

Project Description  
 Pedestrian facility on the east of Fort Hunt Road. The improvements will provide a 10' Shared Use Path, bus pad and ADA ramps.

Monthly Remarks  
**TPP ID#120 -** Construction substantially completed 12/15/16.

On Hold

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy</b>			03/16	NA	08/17	03/18	08/18	01/19	01/19	02/18	TBD	NA	03/18	10/18	TBD	TBD	NA	03/19	04/19	05/19	06/19	03/20	03/20
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD:	Marsh, Dennis	Construct 10' wide and variable width sidewalk and complete missing links along north side of Fox Mill Road from Fairfax County Parkway to Reston Parkway. Approx. length 4,780 ft				<b>TPP ID#121</b> Concept design received on 12/30/16 and is under review.														
ST-000036-009-0			PM UTL:	Nguyen, Tan																			
ST-000036-009	\$3,800,000		PM LAD:																				
	\$1,400,000		PM UDCCD:																				
			PM CPTED:	Harrell, William																			
<b>Pre-Design</b>																							
<b>Kirby Road Walkway - Chesterbrook ES - Halsey Rd.</b>			04/16	10/16	02/17	09/17	11/18	01/19	01/19	01/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD:	Turner, Latesa	Construct approximately 520 LF of concrete sidewalk/curb and gutter along the south side of Kirby Road from Chesterbrook Elementary School to Halsey Road.				<b>TPP ID#140.</b> Intermediate design is in progress. Citizens Information Meeting was held on 11/9/16.														
ST-000036-010-0			PM UTL:	Yusufoglu, Eldar																			
ST-000036-010	\$925,000		PM LAD:																				
	\$525,000		PM UDCCD:																				
			PM CPTED:	Chellappa, Smitha																			
<b>Design</b>																							
<b>Kirby Road Walkway - Halsey Rd. - Franklin Ave</b>			04/16	10/16	02/17	09/17	11/18	01/19	01/19	01/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD:	Turner, Latesa	Construct approximately 1,300 LF of concrete sidewalk/curb and gutter along the south side of Kirby Road from Halsey Road to Franklin Avenue.				<b>TPP ID#141.</b> Intermediate design is in progress. Citizens Information Meeting was held on 11/9/16.														
ST-000036-011-0			PM UTL:	Yusufoglu, Eldar																			
ST-000036-011	\$1,750,000		PM LAD:																				
	\$250,000		PM UDCCD:																				
			PM CPTED:	Chellappa, Smitha																			
<b>Design</b>																							
<b>Telegraph Road Walkway Ph I - Rosehill to Pike</b>			10/15	07/16	01/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD:	Tsybin, Alexander	Phase I - Install 1235' of 5' wide concrete sidewalk along missing links between Rise Hill Drive and Pike Road including crosswalks & curb ramps.				<b>TPP ID#180A.</b> Comments on second advance copy of intermediate design was provided to consultant on 1/5/17. Meeting with consultant held on 1/5/17. Utility designation completed.														
ST-000036-014-0			PM UTL:	Nguyen, Tan																			
ST-000036-014	\$1,732,500		PM LAD:																				
	(\$367,500)		PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.			04/16	07/16	10/16	07/17	08/18	09/18	12/18	11/17	09/17	NA	11/17	06/18	06/18	11/18	NA	01/18	03/18	04/19	05/19	12/19	03/20	
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla					<u>Project Description</u> Construct 5' sidewalk along west side of Old Mount Vernon Rd from Westgate Dr. to Mt. Vernon Memorial Highway.					<u>Monthly Remarks</u> <b>TPP ID#191.</b> Design contract signed 3/22/16. Survey completed on 3/28/2012. NTP lissued 4/4/2016. Intermediate design plans distributed on 10/31/2016. Pre-final design plans underway.											
304/300-C30050	Mount Vernon																							
ST-000036-016-0																								
ST-000036-016		\$1,200,000 (\$900,000)																						
<b>Design</b>																								
Telegraph Road Walkway Ph III - Wilton to Farmington			10/15	07/16	02/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20	
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u> PM TDD: Dresser, John					<u>Project Description</u> Phase III - Install 960' of 5' concrete sidewalk to fill in missing links between Wilton Road and Farmington Drive including crosswalks & curb ramps					<u>Monthly Remarks</u> <b>TPP ID#180C.</b> The second advance copy of intermediate design package was received on 12/14/16 and is currently being reviewed by County. Utility designation is in progress.											
304/300-C30050	Lee																							
ST-000036-018-0																								
ST-000036-018		\$1,000,000 \$1,000,000																						
<b>Design</b>																								
Burke VRE Connector Ph IV			02/16	07/16	10/16	03/17	05/18	08/18	08/18	08/17	06/17	NA	08/17	03/18	03/18	08/18	NA	09/18	12/18	01/19	01/19	11/19	11/19	
<b>County-Maintained Bike/Trail Imp - 2014</b>			<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott					<u>Project Description</u> Connect Burke Center VRE Station to surrounding neighborhoods on the west via shared-use path, sections of sidewalk, and sharrows for bicyclists.					<u>Monthly Remarks</u> <b>TPP ID#B288.</b> Project delivery will follow Fairfax County Public Improvement Plan requirements. Coordinating with the Supervisors Office to schedule a Citizen's Information Meeting for the project.											
304/300-C30050	Braddock																							
ST-000037-003-0																								
ST-000037-003		\$1,200,000 \$0																						
<b>Design</b>																								
Route 50 Trail			10/16	01/17	07/17	12/17	03/19	05/19	05/19	04/18	06/18	NA	06/18	01/19	01/19	04/19	NA	07/19	08/19	09/19	10/19	04/20	04/20	
<b>County-Maintained Bike/Trail Imp - 2014</b>			<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa					<u>Project Description</u> Construct 5' conc sidewalk along south side of Route 50 and up the off ramp to West Ox Road from Fair Ridge Drive to West Ox Road terminating in Fairfax Towne Center parking lot.					<u>Monthly Remarks</u> <b>TPP ID#B303.</b> Preliminary design is in progress. Concept plans were received on 1/4/17 and are currently under review.											
304/300-C30050	Springfield																							
ST-000037-005-0																								
ST-000037-005		\$2,000,000 \$600,000																						
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/16	NA	NA	11/16	01/18	05/18	05/18	09/17	10/17	NA	10/17	01/18	02/18	04/18	NA	06/18	TBD	TBD	07/18	03/19	03/19
--	--	--	-------	----	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-----	-----	-------	-------	-------

<b>Lorton Arts Access Road</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed					Provide direct access from					Addressing LDS and other agency comments. Architectural Review Board approved project on 9/8/16.					
TS-000020-001-0			PM UTL:					Lorton Arts to Workhouse Road										
TS-000020-001		\$1,400,000	PM LAD: Kresge, Carol					south of existing entrance near										
		\$200,000	PM UDCCD:					Route 123.										
			PM CPTED:															

Design

<b>Georgetown Pke Phase II</b>			NA	11/09	NA	NA	06/14	NA	NA	02/11	NA	NA	NA	03/14	NA	NA	09/14	09/14	09/14	10/14	12/14	08/12	08/15
--------------------------------	--	--	----	-------	----	----	-------	----	----	-------	----	----	----	-------	----	----	-------	-------	-------	-------	-------	-------	-------

<b>Dranesville District Wlkwy</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
307/300-C30060	Dranesville		PM TDD:					Trail alignment study and					Substantially completed on 8/12/15. VDOT permit released 5/8/16. Trail resurfacing completed.					
W00200-W2020B			PM UTL:					design of 1,800 LF walkway										
ST-000024-006		\$520,000	PM LAD: Kresge, Carol					from Utterback Store Road to										
		\$0	PM UDCCD: Farsad, Nahid					Falls Chase Court.										
			PM CPTED:															

Post-Construction

			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD
--	--	--	-----	----	-------	----	----	----	----	-------	-------	----	----	-------	----	----	----	----	----	----	----	----	----	-----

<b>Stoncroft Boulevard Widening</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
Police Station			PM TDD: Vanzandt, Mark					Widen Stoncroft Boulevard to					Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds					
312/300-C30070	Sully		PM UTL: Nguyen, Tan					a six-lane section from					and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the					
009217-0			PM LAD: Kresge, Carol					Conference Ctr. Dr. to					developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT,					
2G25-062-000		\$691,664	PM UDCCD:					Westfields Blvd. Project is 800					final VDOT approval, and availability of contractor to perform the work.					
		\$0	PM CPTED:					LF.										

Construction

			11/11	NA	05/13	06/15	08/16	09/15	12/16	08/15	TBD	09/15	09/15	08/16	NA	NA	NA	04/17	05/17	06/17	07/17	12/15	04/18
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	-------	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>McLean Streetscape Phase III</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
315/300-C30080	Dranesville		PM TDD: Munz, Kirsten					Phase III McLean Streetscapes:					<b>VDOT Transportation Enhancement Grant Project approved on 11/8/11.</b> VDOT Permit received in December 2016.					
CR-000004-001-00003			PM UTL: Nguyen, Tan					Chain Bridge Rd from Laughlin					Construction package being revised by UDCCD 1-10-17 based on TDD comments. Bid ad date may slip based on VDOT review.					
CR-000004-001		\$2,750,000	PM LAD: Kresge, Carol					St to Corner Ln; Shell Drive to										
		\$444,371	PM UDCCD: Kotter, Wayne					Center Street										
			PM CPTED:															

Design