



County of Fairfax, Virginia

MEMORANDUM

DATE: July 16, 2020

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the July 2020 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Martha Coello, BRAC Coordinator
Anna Nissinen, Chief of Communications, Marketing and TDM Programs
Robin Geiger, Head of Communications, Transportation Marketing Section
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Rachad Davis, Transportation Marketing Section
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Section Chief, Capital Projects, CPTED
Lauren Delmare, Transportation Planner III, CPTED
Ajmal Hamidi, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

July 16, 2020

Page 2 of 4

Don Moyer, Engineer III, CPTED
Ricky Foley, Sr. Right-of-Way Agent, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Tina Curtis, Transportation Planner II, TSD
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD
Tim Kutz, Transportation Planner II, TPD
Mike Lake, Transportation Planner II, CFD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
John Dresser, Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Francesco Lauretti, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Alex Tsybin, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services
Ronald N. Kirkpatrick, Deputy Director, DPWES
Rona Courtney, Admin V, Directors Office, DPWES
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Carey F. Needham, Director, Building Design and Construction Division
Julie Cline, Director, Land Acquisition Division (LAD)
Dennis Cate, Director, Land Acquisition Division (LAD)
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)
Vickie McEntire Anglin, County Surveyor, UDCD
Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Transportation Design Division Monthly Projects Status Report

July 16, 2020

Page 3 of 4

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Rich Finnell, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

John Honnick, Sr. Property Analyst, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Lisa Glass, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Beth Shubert, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Right-of-Way Agent, LAD

Mohammed Najeeb, Right-of-Way Agent, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Hunter Mill District Supervisors Office

Lee District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering

Renee Hamilton, Deputy District Administrator

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Claudia Llana, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

John Russell, Engineering Supervisor, Materials QA

Ronald Seale, Supervisor, Materials

Transportation Design Division Monthly Projects Status Report

July 16, 2020

Page 4 of 4

Kari Fuhrman, Maintenance

Norman Whitaker, Director, Transportation Planning

Houda Ahmed Ali, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Michael Stablein, Washington Gas

Jeff Acierto, Cox Communication

Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

July 2020

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 50000 – FEDERAL & STATE GRANTS	1 – 7
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	7 – 27
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	27 – 39

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date				
Intersection Design @ Lukens Lane (Phase II)																							On Hold	<input type="checkbox"/>			
RHPTI	102/500-C50000	26006G-06002	AA1400012-06	Mount Vernon	\$1,500,000	\$0	07/09	09/09	02/10	10/13	11/15	12/15	11/15	04/16	NA	02/14	04/16	05/17	NA	NA	NA	08/18	09/18	10/18	01/19	05/19	04/19
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																
			PM TDD: Hojatzadeh, Max				Pedestrian intersection improvements for express bus stop				UPC #99054. Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04. Substantially complete 4/25/19. Signal accepted by VDOT. Re-inspection completed 9/16/19. VDOT permit released 5/21/2020.																
			PM UTL:																								
			PM LAD: Shubert, Beth																								
			PM UDCCD: Engida, Samuel																								
			PM CPTED: Luo, Caijun																								
Post-Construction																											
Intersection Design@Mohawk and Belford																							On Hold	<input type="checkbox"/>			
RHPTI	102/500-C50000	26006G-06011	AA1400017-06	Mount Vernon	\$1,367,300	\$0	07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	09/16	01/17	03/18
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																
			PM TDD: Hojatzadeh, Max				Pedestrian intersection improvements for express bus stop				UPC #99054. Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction of both Belford and Mohawk substantially complete 3/26/18. VDOT punchlists received 9/23/19 are complete. Re-inspection requested 11/18/19. Belford Drive permit released 3/12/2020.																
			PM UTL: Yusufoglu, Eldar																								
			PM LAD: Shubert, Beth																								
			PM UDCCD: Samiyi, Bijan																								
			PM CPTED: Luo, Caijun																								
Post-Construction																											
Intersection Design @ Frye Rd. (Phase II)																							On Hold	<input type="checkbox"/>			
RHPTI	102/500-C50000	AA1400012-06-B-0	AA1400012-06	Mount Vernon	\$1,596,000	\$0	07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	04/16	05/16	06/16	09/16	01/17	03/18
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																
			PM TDD: Hojatzadeh, Max				Pedestrian intersection improvements for express bus stop				UPC #99054. Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction substantially complete 3/16/18. VDOT permit released 5/1/2020.																
			PM UTL: Yusufoglu, Eldar																								
			PM LAD: Shubert, Beth																								
			PM UDCCD: Samiyi, Bijan																								
			PM CPTED: Luo, Caijun																								
Post-Construction																											
Cinderbed Bikeway - Cinderbed Rd. Bikeway																							On Hold	<input type="checkbox"/>			
RHPTI	102/500-C50000	AA1400137-15-137	AA1400137-15	Lee	\$14,750,000	\$13,392,000	02/18	04/19	06/20	11/20	11/21	05/22	08/22	04/21	06/21	11/21	11/21	07/22	11/21	07/23	02/23	02/23	03/23	04/23	07/23	11/23	01/25
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																
			PM TDD: Fasceski, Jeff				Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 3 pedestrian bridges				UPC #106143. TPP ID#122. Intermediate design distributed for review 6/3/2020. Partial comments received.																
			PM UTL: Pugh, Richard																								
			PM LAD: Monahan, Clyde																								
			PM UDCCD: Engida, Samuel																								
			PM CPTED: Lilley, Ronald																								
Design																											

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

			02/18	08/18	03/19	07/20	11/21	02/22	02/22	10/20	11/20	01/21	01/21	08/21	09/21	05/22	08/22	09/22	10/22	12/22	03/23	12/23	12/23
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria
 102/500-C50000 Lee
 AA1400141-16-0
 AA1400141-16 \$3,075,000
 \$0

Project Manager/Assignments
 PM TDD: Turner, Latesa
 PM UTL: Pugh, Richard
 PM LAD: Glass, Lisa
 PM UDCCD:
 PM CPTED: Wells, Chris

Project Description
 Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line

Monthly Remarks
UPC #109607. TPP ID# 182. Pre-final design in progress. Utility relocation designs in-progress.

On Hold

Design

			03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/19	12/18	01/19	01/19	02/19	06/19	03/17	04/20
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Tysons East Station to Great Falls Sidewalk
 102/500-C50000 Providence
 DCBPA-065 Dranesville
 AA1400065-12 \$2,756,500
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD: Glass, Lisa
 PM UDCCD: Lim, Vannak
 PM CPTED: Shin, Sung

Project Description
 Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station

Monthly Remarks
UPC #103262. TMSAMS ID# 35. Contract Award 6/5/19. VPDES transfer request submitted to LDS 8/23/19. Construction NTP 8/12/19, construction substantially completed 4/8/2020. Ribbon cutting ceremony held 5/28/2020. Punchlist is being addressed.

On Hold

Post-Construction

Rt-7 sidewalk			04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18
----------------------	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt. 7 Sidewalk under Rt. 123 North Side
 102/500-C50000 Providence
 DCBPA-069 Hunter Mill
 AA1400069-12 \$2,303,600
 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL: Yusufoglu, Eldar
 PM LAD: Baker, Lisa
 PM UDCCD: McCorkle, Lisa
 PM CPTED:

Project Description
 Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange

Monthly Remarks
UPC #103280. TMSAM ID# 32. Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT re-inspection completed 10/31/19. VDOT permit released 3/3/2020. Addressing as-built comments. LAP closeout is in progress.

On Hold

Post-Construction

			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt.7 Sidewalk under Rt.123 South Side
 102/500-C50000 Providence
 DCBPA-070 Hunter Mill
 AA1400070-12 \$2,404,590
 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL: Yusufoglu, Eldar
 PM LAD: Shubert, Beth
 PM UDCCD: McCorkle, Lisa
 PM CPTED:

Project Description
 Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange

Monthly Remarks
UPC #103281. TMSAM ID# 32. Construction substantially complete 8/24/18. VDOT permit released 3/3/2020. Addressing as-built comments. LAP closeout is in progress.

On Hold

Post-Construction

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates											
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date			
Focus #	FUT (\$)																									
Project Status																										
SW South side Soapstone to South Lakes																										
			09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	06/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20			
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
Sunrise Valley Dr 102/500-C50000 DCBPA-073 AA1400073-12			Hunter Mill			PM TDD: Lauretto, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Engida, Samuel PM CPTED: Lind, Adam						Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive						UPC #103284. RMAG ID# 31. Construction substantially complete 6/8/2020.								
			\$1,428,941																							
			\$0																							
Post-Construction																										
SW North side Soapstone to South Lakes																										
			09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	07/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20			
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
Sunrise Valley Dr 102/500-C50000 DCBPA-074 AA1400074-12			Hunter Mill			PM TDD: Lauretto, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: Engida, Samuel PM CPTED: Lind, Adam						Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive						UPC #103285. RMAG ID# 12. Construction substantially complete 6/8/2020.								
			\$1,750,000																							
			\$0																							
Post-Construction																										
Jones Branch Connector - Final Design																										
			02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	02/20			
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
Jones Branch Connector - Final Design 102/500-C50000 JBC-093-093 AA1400093-13			Providence			PM TDD: Dresser, John PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCCD: PM CPTED: Shin, Sung						Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes						UPC #103907. CN phase began with contract signing on 12/28/16. Substantial Completion date was 2/3/2020. Ribbon cutting was held on 3/5/2020. Contractor is working on remaining punch list items for acceptance by VDOT and other stakeholders.								
			\$60,000,000																							
			\$0																							
Post-Construction																										
Rt. 1 Sacramento Dr. Intersection Improvements																										
			03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16			
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
RHPTI 102/500-C50000 RHPTI-013 AA1400013-06			Mount Vernon Lee			PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: Frazier, Demond PM CPTED: Luo, Caijun						Pedestrian intersection and bus stop improvement						UPC #98753. Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.								
			\$377,219																							
			(\$22,781)																							
Post-Construction																										

On Hold

On Hold

On Hold

On Hold

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Lockheed Blvd. Intersection Improvements			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
RHPTI 102/500-C50000 RHPTI-015 AA1400015-06	Mount Vernon Lee \$545,406 (\$221,594)		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCC: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection and bus stop improvement				<u>Monthly Remarks</u> UPC #98753. Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.						On Hold <input type="checkbox"/>						
Post-Construction																							
Arlington Dr. Intersection Improvements			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
RHPTI 102/500-C50000 RHPTI-016 AA1400016-06	Mount Vernon Lee \$235,900 (\$198,100)		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCC: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection and bus stop improvements				<u>Monthly Remarks</u> UPC #98753. Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. VDOT permit released 5/10/17. Working on final FTA closeout.						On Hold <input type="checkbox"/>						
Post-Construction																							
Rt. 1-PH5-Quander Rd. to Hotel Complex SW			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	10/16	11/16	02/17	09/16	04/18
RHPTI 102/500-C50000 RHPTI-079 AA1400079-12	Mount Vernon \$900,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCC: Rashid, Alan PM CPTED: Luo, Caijun				<u>Project Description</u> Construct a 5-foot concrete sidewalk along east side Richmond Highway from Fair Haven Avenue/Quander Road to Virginia Lodge				<u>Monthly Remarks</u> UPC #71851. Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete on 4/13/18. Punch list completed 5/25/18. Re-inspection completed. BMP accepted 12/2/19. LAP closeout is complete. VDOT permit released 3/12/2020. Final invoice to be prepared.						On Hold <input type="checkbox"/>						
Post-Construction																							
Rt. 1-PH5-Virginia Lodge to Huntington Ave SW			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	12/18	02/19	03/19	06/19	09/16	03/20
RHPTI 102/500-C50000 RHPTI-080 AA1400080-12	Mount Vernon \$1,500,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Cate, Dennis PM UDCC: Engida, Samuel PM CPTED: Luo, Caijun				<u>Project Description</u> Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway				<u>Monthly Remarks</u> UPC #71851. Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially completed 3/3/2020. VDOT inspection 6/4/2020 and punch list received 6/10/2020. Punchlist is being addressed.						On Hold <input type="checkbox"/>						
Post-Construction																							

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Sunset Hills/Town Center Pkwy			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	09/19	09/19	09/19	10/19	01/20	12/16	06/20
RMAG 102/500-C50000 RMAG-099 AA1400099-13	Hunter Mill \$576,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: Lim, Vannak PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements				<u>Monthly Remarks</u> UPC #107437. RMAG ID#6. Construction NTP 3/18/2020, construction completion scheduled 6/15/2020. Construction started on 4/8/2020. Final Signal Timing approved 4/30/2020. Substantially complete 6/8/2020.												
Post-Construction																							
Sunrise V- S. Side Glade to Reston Pkwy			08/13	NA	12/13	07/14	08/15	01/17	11/18	08/15	NA	03/16	03/16	10/18	10/18	05/19	04/19	05/19	05/19	06/19	07/19	12/17	06/20
RMAG 102/500-C50000 RMAG-100 AA1400100-13	Hunter Mill \$1,810,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Lim, Vannak PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway				<u>Monthly Remarks</u> UPC #107438. RMAG ID# 7 & 8. Substantially complete 6/8/2020.												
Post-Construction																							
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	08/20	04/17	05/21	02/20	NA	06/20	07/20	04/21	07/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23
RMAG 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill \$13,401,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Lim, Vannak PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct bicycle and pedestrian grade separated crossing				<u>Monthly Remarks</u> UPC #107439. RMAG ID# 5. Final design is in progress. ROW authorization package submitted to VDOT on 2/28/2020 and approved on 6/9/2020. Utility relocation NTP for DEV transmission facilities issued on 7/1/2020. Other Utility relocation designs on-going. LAD NTP issued on 7/6/2020.												
Land Acquisition																							
Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	01/17	04/18	08/18	08/18	09/18	10/18	02/19	12/19	12/19
Rt. 50 Sidewalk 102/500-C50000 RT50-055 AA1400055-12	Providence Mason \$1,029,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Cutler, Tom PM CPTED: Harrell, William				<u>Project Description</u> Approximately 1,400 LF of sidewalk and trail on north side of Route 50				<u>Monthly Remarks</u> UPC #108499. Construction substantially completed on 12/18/19. LAP closeout completed 4/23/2020. VDOT permit released 6/23/2020. Final invoice to be prepared. Project construction is bundled with Project #1400056-2012, Route 50 Sidewalk from Graham Road to Woodley Lane.												
Post-Construction																							

On Hold

On Hold

On Hold

On Hold

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																								
Graham Rd. to Woodley Ln. @ S. Side																									
			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	08/18	08/18	09/18	10/18	02/19	10/19	12/19		
Rt. 50 Sidewalk			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Mason	PM TDD: Nabavi, Seyed						Approximately 500 LF of sidewalk and trail on south side of Route 50						UPC #108500. Construction substantially completed on 12/18/19. LAP closeout completed 4/23/2020. VDOT permit released 6/23/2020. Final invoice to be prepared. Project construction bundled with Project #1400055-2012, Route 50 Sidewalk from Cedar Hill Road to Allen Street.										
RT50-056			PM UTL: Nguyen, Tan																						
AA1400056-12	\$483,500		PM LAD: Glass, Lisa																						
	\$0		PM UDCD: Cutler, Tom																						
			PM CPTED: Harrell, William																						
Post-Construction																									
Wescott St. @ Annandale Rd. North Side																									
			10/13	03/14	08/15	02/16	12/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	08/18	06/18	06/18	07/18	07/18	11/18	09/19	07/19		
Rt. 50 Sidewalk			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Nabavi, Seyed						Approximately 2,800 LF of sidewalk and trail on north side of Route 50						UPC #108498. Construction substantially complete 7/26/19. LAP closeout complete 12/11/19. VDOT permit released 3/11/2020. Final invoice to be prepared.										
RT50-058		Mason	PM UTL: Nguyen, Tan																						
AA1400058-12	\$2,095,000		PM LAD: TBD, To Be Determined																						
	\$0		PM UDCD: Lim, Vannak																						
			PM CPTED: Harrell, William																						
Post-Construction																									
			05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	10/19	09/19	09/19	09/19	10/19	02/20	09/19	09/20		
Old Crthouse Rd.SRTS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Hunter Mill	PM TDD: Hojatzadeh, Max						Construct 5-foot concrete sidewalk along Old Courthouse Road						UPC #105990. TPP ID# 307. Funding via Safe Routes to School Grant. Construction is 90% complete.										
SRTS-138			PM UTL: Nguyen, Tan																						
AA1400138-15	\$1,300,000		PM LAD: Alcon, Kelly																						
	\$0		PM UDCD: Teshome, Demelew																						
			PM CPTED:																						
Construction																									
			11/19	01/20	07/20	09/20	10/21	01/22	01/22	11/20	NA	03/21	04/21	11/21	TBD	TBD	06/22	08/22	09/22	10/22	01/23	07/23	07/23		
Wolftrap Elementary School SRTS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Hunter Mill	PM TDD: Lauretti, Francesco						Provide protected crosswalk at Beulah Road and Talisman Drive and bike lanes along Beulah Road for approximately 2,200 LF						UPC #113637. Intermediate design distributed for review 7/1/2020.										
SRTS-150			PM UTL: Nguyen, Tan																						
AA1400150-19	\$250,000		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			03/20	NA	08/20	NA	02/21	06/21	06/21	10/20	TBD	NA	01/21	05/21	TBD	TBD	NA	07/21	09/21	10/21	11/21	03/22	03/22
--	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

Vienna Merrifield Bike Share			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
102/500-C50000	Providence		PM TDD: Zahirieh, Shahla					Installation of 6 bike share stations within the Vienna Merrifield area					7 bike share locations that will require different types of improvements to accommodate the new stations. Potential improvements may include concrete pads, curb and gutter, curb extensions, and street treatments (flexible delineators, wheelstops, and/or pavement markings). Survey notification letters were mailed out on 3/27/2020.					
TF-000045-002-0			PM UTL:															
TF-000045-002		\$0	PM LAD:															
		\$0	PM UDCD:															
			PM CPTED:															

Survey

Scotts Run Wlkwy			07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	10/20
-------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

TMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
102/500-C50000	Providence		PM TDD: Dresser, John					Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park					UPC #110477. TMSAMS ID# 107. Construction is 80% complete. CN Award Authorization received from VDOT on 4/15/19. Construction Award date was on 5/14/19. Construction NTP 7/8/19, construction completion scheduled for 10/26/2020. Completion date has been revised from 9/2020 to 10/2020 due to LDS bridge permitting issues that have been resolved.					
TMSAMS-107			PM UTL: Nguyen, Tan															
AA1400107-13		\$4,566,000	PM LAD: Monahan, Clyde															
		\$0	PM UDCD: Bhinge, Deepak															
			PM CPTED: Aguayo, Vanessa															

Construction

Vesper Ct Trail			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	04/17	04/17	04/17	05/17	09/17	12/17	01/19
------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

TMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
102/500-C50000	Hunter Mill		PM TDD: Dresser, John					Construct 2,018 LF of multi-purpose trail from Vesper Court to Leesburg Pike					UPC #106936. TMSAMS ID# 120. Construction substantially completed on 1/24/19. Ribbon cutting ceremony held on 4/16/19. Project As-Builts approved on 9/5/19. LDS agreement release was received on 1/28/2020. VDOT permit was released on 9/23/19. LAP close-out is complete. Final invoice to be prepared.					
TMSAMS-120			PM UTL: Nguyen, Tan															
AA1400120-13		\$2,442,178	PM LAD: Finnell, Richard															
		(\$15,733)	PM UDCD: Cutler, Tom															
			PM CPTED: Aguayo, Vanessa															

Post-Construction

			08/18	NA	03/19	07/20	01/21	06/21	06/21	12/20	TBD	NA	12/20	04/21	TBD	TBD	NA	12/21	01/22	02/22	05/22	09/22	09/22
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

VRE Rolling Road Station Parking Lot Expansion			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Springfield		PM TDD: Fascaeski, Jeff					Surface parking lot expansion					Pre-final design in progress. LDS submission is expected July, 2020. Streetlight issue beng resolved. Utility coordination in progress.					
2G40-055-000-A-0			PM UTL: Yusufoglu, Eldar															
2G40-055-000		\$2,000,000	PM LAD: Glass, Lisa															
		\$1,000,000	PM UDCD:															
			PM CPTED: Abifadel, Gibran															

Design

Jul 2020

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Giles Run & Laurel Hill		12/17	NA	08/18	11/19	10/20	04/20	11/20	08/20	NA	NA	09/20	11/20	NA	NA	NA	01/21	01/21	02/21	03/21	10/21	10/21	
124/400-C40011	Mount Vernon	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
2G40-067-000-0		PM TDD: Turner, Latesa					Improve existing park access					This project will be permitted through the Land Development Services (LDS) review process. 1st submission to LDS on 11/18/19. Comments received and are being addressed. Project plats are being prepared. No utility issues.											
2G40-067-000	\$4,000,000	PM UTL: Pugh, Richard					road and construct 1,500 LF of 8-foot asphalt trail between Lorton																
	\$0	PM LAD: Baker, Lisa					Road and the Laurel Hill Adaptive																
		PM UDCCD:					Reuse Development																
		PM CPTED: Borkowski, Tad																					
Design																							
Sunrise Valley-Reston Parkway-Soapstone NS		03/18	06/18	04/19	11/19	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
RMAG Phase II		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Hunter Mill	PM TDD: Shahnaj, Sonia					Install separated bike lanes and a pedestrian facility on the north side of Sunrise Valley Drive					TPP ID# 189.04. RMAG ID# 4 Project scope is up to pre-final design phase due to anticipated development application in vicinity. Pre-final design completed 11/12/19. Meeting held with CPTED on 2/10/2020 for further scope evaluation. A reduced scope of installing shared use path was suggested as interim solution. Factors including anticipated development, time and cost for utility relocation and land rights were considered for recommended reduced scope. Utility test holes and survey is underway for reduced scope. Survey letters sent 5/13/2020. Schedule to be developed once design task order is approved and utility test hole & survey completed which is expected in September 2020.											
2G40-085-002-0		PM UTL: Maisel, Michael																					
2G40-085-002	\$5,750,000	PM LAD: Shubert, Beth																					
	\$0	PM UDCCD:																					
		PM CPTED: Wynands, Nicole																					
Design																							
New Dominion Parkway Bike-Reston Parkway-Fairfax County Parkway		07/18	09/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
RMAG Phase II		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Hunter Mill	PM TDD: Madhusudhan, Galappa					Reconstruct New Dominion Parkway with off-road bike lanes, reduced median width, and reduced lane widths from Fairfax County Parkway to Reston Parkway					TPP ID #189.13. RMAG Phase II ID#13. NTP issued to consultant on 7/30/18. Conceptual design plans received from the consultant on 9/14/18. Utility designations survey request made on 9/5/18. Existing traffic signal plans received from VDOT on 8/30/18 were sent to the consultant. Synchro files for the signal timings received from VDOT on 9/12/18 were sent to the consultant. Project is on hold pending clarification of project scope from CPTED.											
2G40-085-003-0		PM UTL: Nguyen, Tan																					
2G40-085-003	\$2,000,000	PM LAD:																					
	\$0	PM UDCCD:																					
		PM CPTED: Wynands, Nicole																					
Design																							
Town Center Parkway Bike Lanes		03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
RMAG Phase II		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Hunter Mill	PM TDD: Zahirieh, Shahla					Construct off-road bike lanes by reducing median and lane widths					TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.											
2G40-085-006-0		PM UTL: Nguyen, Tan																					
2G40-085-006	\$1,800,000	PM LAD:																					
	\$1,800,000	PM UDCCD:																					
		PM CPTED: Wynands, Nicole																					
Design																							

On Hold

On Hold

11/2018 On Hold

10/2018 On Hold

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Innovation Center to Arrowbrook			06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	02/20	02/20	04/20	05/20	05/20	11/20
HMSAMS 124/400-C40011 2G40-086-007-0 2G40-086-007		\$1,250,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCCD: Bajracharya, Sanjala PM CPTED: Abifadel, Gibran			<u>Project Description</u> 600 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK Signal installation across Sunrise Valley Drive.			<u>Monthly Remarks</u> TPP ID# 190.06 HMSAMS ID# 7. Construction is 50% complete. Construction NTP 5/4/2020, construction completion scheduled for 11/2/2020. Completion date was revised from 9/2020 to 11/2020 due to contract bidding issues that have been resolved. VDOT has agreed to accept maintenance responsibility for the HAWK signal. Delays in signal and light pole equipment deliveries may potentially extend completion date to April, 2021.														
On Hold <input type="checkbox"/>																							
Construction																							
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	10/20
HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014		\$1,677,500 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCCD: Stevens, Michael PM CPTED: Stevens, Daniel			<u>Project Description</u> Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links			<u>Monthly Remarks</u> TPP ID# 190.13 HMSAMS ID# 13. Construction NTP 6/29/2020, construction completion scheduled for 10/27/2020. Schedule adjusted for the construction completion date to be in accordance with the authorized contract duration.														
On Hold <input type="checkbox"/>																							
Construction																							
Monroe Street (Southern Segment, Monroe Manor to Dwight)			06/17	NA	09/18	11/19	04/20	02/21	04/21	07/20	NA	NA	07/20	03/21	03/21	06/21	NA	05/21	05/21	05/21	06/21	12/21	12/21
HMSAMS 124/400-C40011 2G40-086-014-B-0 2G40-086-014		\$1,372,500 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: Alcon, Kelly PM UDCCD: PM CPTED: Stevens, Daniel			<u>Project Description</u> Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links			<u>Monthly Remarks</u> TPP ID#190.13 HMSAMS ID# 13. Minor review comments being addressed for plan resubmission. Utilities- FFXWATER service meter relocation and adjustment notes have been received and to be included in plans. Draft project plats received on 6/26/2020.														
On Hold <input type="checkbox"/>																							
Design																							
Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)			03/20	NA	NA	06/20	11/20	01/21	01/21	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	02/21	03/21	03/21	04/21	09/21	09/21
HMSAMS 124/400-C40011 2G40-086-014-C-0 2G40-086-014		\$150,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Stevens, Daniel			<u>Project Description</u> Upgrade two curb ramps along northbound and add APS to all 4 corners			<u>Monthly Remarks</u> TPP ID# 190.13 HMSAMS ID# 13. NTP for Task Order for Phase C was issued on 3/12/2020. Pre-final design plan distributed for review on 6/4/2020. Land rights are required and schedule will be determined after plan review is completed.														
On Hold <input type="checkbox"/>																							
Design																							

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Sunrise Valley Drive (Route 286 to Innovation Street)			11/17	10/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
HMSAMS 124/400-C40011 2G40-086-015-0 2G40-086-015		Hunter Mill \$6,100,000 \$0	<u>Project Manager/Assignments</u> PM TDD: PM UTL: PM LAD: PM UDCC: PM CPTED: Wynands, Nicole				<u>Project Description</u> Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide off-road bike lanes by narrowing median and travel lane widths				<u>Monthly Remarks</u> TPP ID# 190.14 - HMSAMS ID#14. Project is on hold pending clarification of project scope from CPTED.													
Design																							11/2018	On Hold <input checked="" type="checkbox"/>
Sunset Hills/Fairfax County Parkway			05/17	07/17	12/17	05/18	09/19	12/19	04/20	NA	NA	NA	NA	NA	NA	NA	NA	07/20	08/20	08/20	09/20	04/21	02/21	
HMSAMS 124/400-C40011 2G40-086-018-0 2G40-086-018		Hunter Mill \$600,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Bailey, Stephen PM UDCC: PM CPTED: Delmare, Lauren				<u>Project Description</u> Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF				<u>Monthly Remarks</u> TPP ID#: 189.10 RMAG ID# 10. VDOT land use permit received 5/7/2020. Draft construction package submitted to UDCC 5/29/2020 and returned 7/2/2020. Final construction package is in progress.													
Design																								On Hold <input type="checkbox"/>
Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr			12/20	01/17	05/17	02/18	04/21	06/21	06/21	09/19	11/19	NA	12/19	03/21	04/21	10/22	NA	11/22	12/22	01/23	02/23	02/24	02/24	
Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-003-0 2G40-087-003		Springfield \$8,500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCC: Lim, Vannak PM CPTED: Luo, Caijun				<u>Project Description</u> Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding				<u>Monthly Remarks</u> TPP ID#23. 3rd pre-final design submitted for review 5/20/2020. NTP for land acquisition issued on 12/20/19. Land rights on 3 of 13 properties have been acquired. Utility relocation design for FFXWATER, DVP, COX, & VZ is in progress. Gas relocation is complete. In coordination with Supervisor Herrity's office, the land acquisition completion schedule was adjusted by 6 months due to COVID 19 restrictions with HOA's not meeting at this time.													
Land Acquisition																								On Hold <input type="checkbox"/>
Backlick Road and Industrial Road			04/19	12/19	07/20	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-010-0 2G40-087-010		Mason Lee \$5,500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Maisel, Michael PM LAD: Alcon, Kelly PM UDCC: PM CPTED: Harrell, William				<u>Project Description</u> Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road				<u>Monthly Remarks</u> TPP ID# 21 & 91 Intermediate design is in progress. Shoulder width design waiver is required and will be submitted with intermediate design plans. Project schedule developed up to intermediate design phase. Remaining scope and schedule to be determined after intermediate design completion. Second task order will be issued for final design.													
Design																								On Hold <input type="checkbox"/>

Jul 2020

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates														
Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date							
Focus #	Current TPE (\$)																												
Project Status	FUT (\$)																												
Georgetown Pike & Rt. 123 (Dolley Madison)		04/17	07/17	01/18	07/18	12/18	07/19	07/19	08/18	NA	NA	08/18	02/19	NA	NA	NA	09/19	NA	NA	10/19	04/20	04/20							
Six Year Plan HB2313 Local Spot Improvements`		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> 700 LF of 10-foot SUP on east side of Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on east side of Route 123 and Potomac School Road						<u>Monthly Remarks</u> TPP ID# 313. Construction substantially complete 4/10/2020. VDOT punchlist complete. Signal punch list underway.						On Hold <input type="checkbox"/>									
124/400-C40013	Dranesville	PM UTL: Nguyen, Tan																											
2G40-087-011-0		PM LAD: Maye, Kimberly																											
2G40-087-011	\$900,000	PM UDCCD: Bhinge, Deepak																											
	\$0	PM CPTED: Borkowski, Tad																											
Post-Construction																													
Terminal Rd LTL at Rt 286		05/19	09/19	02/20	02/21	09/21	05/22	05/22	05/21	TBD	NA	07/21	03/22	04/22	10/22	NA	07/22	08/22	09/22	10/22	05/23	05/23							
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max						<u>Project Description</u> Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway						<u>Monthly Remarks</u> Pre-final design is in progress. Pipes inspection received on 6/2/2020. Utility test holesreceived on 5/11/2020. Environmental study and pavement core requested.						On Hold <input type="checkbox"/>									
124/400-C40013	Mount Vernon	PM UTL: Maisel, Michael																											
2G40-087-020-0		PM LAD: Strayhorne, Robert																											
2G40-087-020	\$2,750,000	PM UDCCD:																											
	\$0	PM CPTED: Alexandrow, Nikolai																											
Design																													
Chesterbrook Rd. Walkway S - Chesterbrook Vale Ct to N. Albemarle St		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD							
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max						<u>Project Description</u> Construct walkway on southside of Chesterbrook Road						<u>Monthly Remarks</u> Survey is in progress. Survey anticipated to be completed July 2020. Schedule to be developed upon survey completion.						On Hold <input type="checkbox"/>									
124/400-C40011	Dranesville	PM UTL:																											
2G40-088-005-0		PM LAD:																											
2G40-088-005	\$1,000,000	PM UDCCD:																											
	\$0	PM CPTED: Steinhilber, Will																											
Survey																													
Glade Dr. Walkway – Colts Neck Rd. to Freetown Drive		05/15	NA	01/16	06/16	01/18	05/17	11/19	09/18	NA	NA	09/18	10/19	07/17	08/17	NA	02/20	NA	NA	03/20	02/18	06/20							
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> Approximately 1,200 LF of sidewalk on north side of Glade Drive						<u>Monthly Remarks</u> TPP ID#127. Construction substantially complete 6/24/2020.						On Hold <input type="checkbox"/>									
124/400-C40011	Hunter Mill	PM UTL: Nguyen, Tan																											
2G40-088-007-0		PM LAD: Najeeb, Mohammed																											
2G40-088-007	\$800,000	PM UDCCD: Bajracharya, Sanjala																											
	\$0	PM CPTED: Harrell, William																											
Post-Construction																													

Jul 2020

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane		05/15	09/15	02/16	06/17	08/18	04/18	02/19	09/17	NA	NA	09/17	12/17	05/18	06/19	NA	05/19	05/19	06/19	08/19	03/19	08/20	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
CSYP C&I Bike & Pedestrian Program		PM TDD: Turner, Latesa					Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road					TPP ID#305. Construction 80% complete. Construction NTP 10/21/19, construction completion scheduled 8/15/2020. Contract awarded 8/30/19.											
124/400-C40011 Dranesville		PM UTL: Yusufoglu, Eldar																					
2G40-088-016-0		PM LAD: Monahan, Clyde																					
2G40-088-016 \$2,500,000		PM UDCCD: Metafria, Fasika																					
		PM CPTED: Chellappa, Smitha																					
Construction																							
Kirby Road Walkway N – Birch Road to Ivy Hill Dr		03/15	07/15	12/15	07/16	04/18	03/18	11/18	11/16	NA	NA	02/17	09/17	NA	NA	NA	02/19	03/19	04/19	06/19	02/19	03/20	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
CSYP C&I Bike & Pedestrian Program		PM TDD: Turner, Latesa					Construct 6-foot concrete sidewalk on north side of Kirby Road					TPP ID #143. Construction substantially complete 3/30/2020. VDOT permit released 5/21/2020.											
124/400-C40011 Dranesville		PM UTL: Yusufoglu, Eldar																					
2G40-088-017-0		PM LAD: Shubert, Beth																					
2G40-088-017 \$1,610,000		PM UDCCD: Engida, Samuel																					
		PM CPTED: Chellappa, Smitha																					
Post-Construction																							
Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct		03/15	07/15	12/15	07/16	04/18	03/18	11/18	11/16	NA	NA	02/17	06/17	NA	NA	NA	02/19	03/19	04/19	06/19	02/19	03/20	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
CSYP C&I Bike & Pedestrian Program		PM TDD: Turner, Latesa					Construct 6-foot concrete sidewalk on north side of Kirby Road					TPP ID#142. Construction substantially complete 3/30/2020. VDOT permit released 5/21/2020.											
124/400-C40011 Dranesville		PM UTL: Yusufoglu, Eldar																					
2G40-088-018-0		PM LAD: Shubert, Beth																					
2G40-088-018 \$1,565,000		PM UDCCD: Engida, Samuel																					
		PM CPTED: Chellappa, Smitha																					
Post-Construction																							
Magarity Road Walkway - Ware Rd to Peabody Dr.		09/17	04/18	03/20	08/20	09/21	11/20	11/21	11/20	01/21	NA	02/21	10/21	11/21	03/22	NA	04/22	05/22	06/22	07/22	03/22	04/23	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
CSYP C&I Bike & Pedestrian Program		PM TDD: Dresser, John					Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.					TPP Project #150- HMSAMS - Pre-final design is in progress. All VDOT 2nd Intermediate comments were received by 4/30/2020. Utility relocation coordination is in progress.											
124/400-C40011 Providence		PM UTL: Yusufoglu, Eldar																					
2G40-088-025-0 Dranesville		PM LAD: Strayhorne, Robert																					
2G40-088-025 \$4,000,000		PM UDCCD: Bhinge, Deepak																					
		PM CPTED: Wynands, Nicole																					
Design																							

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr			01/19	04/19	10/19	04/20	02/21	10/21	05/21	07/20	NA	NA	07/20	02/21	10/20	07/21	NA	07/21	08/21	09/21	10/21	12/22	07/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia						Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek						TPP ID# 154. Final plats are in progress. Preliminary plats review completed 6/5/2020. Pre-final design plans distributed for review on 4/30/2020. All comments received on 6/29/2020 and are under review. Received comments on JPA from VMRC on 7/7/20 and response submitted on 7/10/2020. Public Notice published in the Fairfax Times for the permit on 7/10/2020. Utility relocation designs in progress.								
2G40-088-026-0			PM UTL: Pugh, Richard																				
2G40-088-026		\$10,000,000	PM LAD: Alcon, Kelly																				
		\$0	PM UDCCD: Abtew, Leykun																				
			PM CPTED: Hamidi, AJ																				
Design																							
North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.			02/17	05/17	05/18	09/18	03/19	02/20	02/20	02/19	NA	NA	02/19	11/19	12/19	04/20	NA	05/20	NA	NA	07/20	03/21	03/21
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed						Construct 5-foot concrete sidewalk along the south side of North Shore Drive						TPP ID#155. Construction authorized 5/28/2020. Utility relocations are complete. VPDES permit received 5/5/2020. VDOT permit received 2/18/2020. Land acquisition completed on 11/22/19.								
2G40-088-027-0			PM UTL: Pugh, Richard																				
2G40-088-027		\$1,500,000	PM LAD: Strayhorne, Robert																				
		\$0	PM UDCCD: Stevens, Michael																				
			PM CPTED: Wells, Chris																				
Construction																							
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7			08/16	01/17	03/18	12/19	12/20	02/21	06/21	08/20	NA	NA	09/20	05/21	04/21	11/21	NA	10/21	11/21	12/21	01/22	12/22	11/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Vanzandt, Mark						Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road						TPP ID#172. 2nd pre-final design submitted for review on 7/7/2020. Draft plats received on 6/30/2020 and are under review. Utility coordination with Washington Gas, Dominion Energy, Cox Comm and Fairfax Water is underway.								
2G40-088-028-0			PM UTL: Nguyen, Tan																				
2G40-088-028		\$6,250,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCCD:																				
			PM CPTED: Askarzadeh, Negin																				
Design																							
Hunter Village Dr Walkway (Wentworth to Flax)			12/17	01/18	06/18	11/18	07/19	11/19	09/20	07/19	NA	NA	07/19	08/20	06/20	09/20	NA	10/20	11/20	11/20	11/20	07/20	04/21
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Springfield		PM TDD: Madhusudhan, Galappa						Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive						TPP ID#134. Consultant addressing comments received from VDOT on 6/23/2020. Concurrence reached with VDOT on 6/2/2020. Land rights on 1 of 4 properties have been acquired. Public Hearing for land acquisition rescheduled for 7/14/2020. Meeting held on 1/10/2020 with Wentworth HOA to discuss the potential impacts of our proposed improvements. Verizon and Cox P&Es received, but being corrected. Schedule adjusted due to land acquisition public hearing postponement.								
2G40-088-038-0			PM UTL: Pugh, Richard																				
2G40-088-038		\$700,000	PM LAD: Glass, Lisa																				
		\$0	PM UDCCD: Engida, Samuel																				
			PM CPTED: Stevens, Daniel																				
Land Acquisition																							

Jul 2020

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Lisle Ave Walkway (Griffith to Sportsman)		08/18	11/18	04/19	11/19	08/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	06/21	NA	05/21	06/21	07/21	08/21	02/22	02/22	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
CSYP C&I Bike & Pedestrian Program		PM TDD: Zahirieh, Shahla					Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue					TPP ID#147. 2nd pre-final design is in progress. Project plats completed. LAD NTP is on hold until 2nd pre-final plan submissoin. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity.											
124/400-C40011 Dranesville		PM UTL: Maisel, Michael																					
2G40-088-044-0		PM LAD: Baker, Lisa																					
2G40-088-044 \$700,000		PM UDCCD: Teshome, Demelew																					
		PM CPTED: Stevens, Daniel																					
Design																							
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)		08/18	01/19	NA	10/19	12/20	10/21	07/21	08/20	10/20	NA	10/20	06/21	NA	NA	NA	09/21	10/21	10/21	11/21	05/23	04/22	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
CSYP C&I Bike & Pedestrian Program		PM TDD: Fasceski, Jeff					Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School					TPP ID#161. Final design is in progress. This project will be permitted through the Land Development Services (LDS) review process. Advanced copy of final plans and comment responses are under review. Coordinating with outside review agencies for their approval. Preliminary plats are in progress.											
124/400-C40011 Mason		PM UTL: Yusufoglu, Eldar																					
2G40-088-049-0		PM LAD: Alcon, Kelly																					
2G40-088-049 \$650,000		PM UDCCD:																					
		PM CPTED: Stevens, Daniel																					
Design																							
Rock Hill Rd Walkway (Sterling to Astoria)		07/19	09/19	03/20	05/20	02/21	01/22	09/21	08/20	NA	NA	12/20	08/21	TBD	TBD	NA	10/21	12/21	12/21	01/22	04/23	08/22	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
CSYP C&I Bike & Pedestrian Program		PM TDD: Marsh, Dennis					Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road. Includes culvert installation and retaining wall					TPP ID 211 - Pre-final plan comments recieved and are being reviewed. Meeting scheduled for 7/20/2020 to discuss comments and project schedule. SWM plans approved by LDS on 4/21/2020. Utility coordination in progress (Fairfax Water, Fiberlight, Zayo, Cox). Project plats requested 6/3/2020. Draft plats received on 7/14/2020. Project schedule was revised to expedite by 8 months due to project proximity to Metro.											
124/400-C40011 Dranesville		PM UTL: Yusufoglu, Eldar																					
2G40-088-062-0		PM LAD: Najeeb, Mohammed																					
2G40-088-062 \$1,750,000		PM UDCCD:																					
		PM CPTED: Marfurt, Lindsay																					
Design																							
Franconia-Springfield Pkwy Trail Connection		10/17	02/18	07/18	06/19	01/20	08/20	09/20	NA	NA	NA	NA	NA	05/20	10/20	NA	11/20	12/20	12/20	12/20	09/21	08/21	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
CSYP C&I Bike & Pedestrian Program		PM TDD: Madhusudhan, Galappa					Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway					TPP ID# 228. Final design plans in progress. Additional utility desgnation requested 6/23/2020. Signal as-built plans sent to consultant on 6/22/2020. Proposal for traffic signal modification approved 6/3/2020. Environmental Assessment (LERP) and Traffic Analysis received 5/15/2020. Traffic Analysis comments returned to consultant. Draft Limited Access Line Crossing package is being prepared for CTB action. UFI held on 2/19/2020. Utility relocation design is in progress. WGL relocation authorized 5/29/2020. Dominion P&E being reviewed. Verizon to coordinate with contractor during construction lift & lay between drainage structures. Schedule adjusted to address issues related to limited access line crossing.											
124/400-C40011 Lee		PM UTL: Pugh, Richard																					
2G40-088-066-0		PM LAD:																					
2G40-088-066 \$1,100,000		PM UDCCD:																					
		PM CPTED: Lilley, Ronald																					
Design																							

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	02/21	04/21	06/21	09/20	10/20	NA	11/20	06/21	04/21	07/21	NA	07/21	08/21	09/21	10/21	06/22	06/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Turner, Latesa			Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						TPP ID# 238. Pre-final design is in progress. Advanced pre-final submission received 5/29/20. VDOT has initiated a signal project at the intersection of Kirby Road and Chesterbrook Road; coordination is on-going. Utility relocation design in-progress.												
2G40-088-069-0			PM UTL: Pugh, Richard																					
2G40-088-069		\$2,500,000	PM LAD: Strayhorne, Robert																					
		\$0	PM UDCCD: Stevens, Michael																					
			PM CPTED: Abifadel, Gibran																					
Design																								
Chesterbrook Rd Walkway (Forest to N 41st St)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max			Construct walkway on southside of Chesterbrook Road						Survey is in progress. Survey anticipated to be completed July 2020. Schedule to be developed upon survey completion.												
2G40-088-071-0			PM UTL:																					
2G40-088-071		\$1,500,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Steinhilber, Will																					
Survey																								
Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	07/20	03/21	10/21	10/21	09/20	10/20	NA	11/20	08/21	TBD	TBD	NA	01/22	01/22	01/22	02/22	08/22	08/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Ayers, Robert			Approximately 660 LF of 10-foot wide SUP with wayfinding signs						TPP ID# 87.1 Pre-final design in progress. NTP to proceed to pre-final design issued 10/9/19. Advance draft design received 1/28/2020. Comments returned 2/28/2020. Pre-final second revised plans received 4/28/2020. TDD met with A&E on 5/12/2020 to discuss comments. Schedule to be adjusted in July after revised plans are received.												
2G40-088-072-0			PM UTL:																					
2G40-088-072		\$850,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Wynands, Nicole																					
Design																								
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	NA	07/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Ayers, Robert			Approximately 360 LF of 10' wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						TPP ID# 87.2 Design NTP issued on 2/04/20. Revised H&HA analysis was received on 6/30/2020 and is under review. Design schedule to be determined after review & submission of the floodplain analysis in July.												
2G40-088-073-0			PM UTL:																					
2G40-088-073		\$1,350,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Wells, Chris																					
Design																								

Jul 2020

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	A/E NTP						Permit Submission		Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date								
Project/Sub Project #	Current TPE (\$)	Date	Date	Date	Date	Date	Date	Date	Date																						
Focus #	FUT (\$)																														
Project Status																															
Route 50 Walkway - Bear Branch Pedestrian Bridge		05/19	10/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD									
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																			
124/400-C40011	Providence	PM TDD: Dresser, John						Approximately 425 LF of walkway and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.				TPP ID# 87.3 Preliminary design completed. Revised scope received from CPTED 3/5/2020. Preliminary plans were distributed on 7/6/2020. Task order proposal for final design received 6/11/2020 is under review. Schedule to be developed upon final design task order approval.																			
2G40-088-074-0		PM UTL:																													
2G40-088-074	\$2,600,000	PM LAD:																													
	\$0	PM UDCCD:																													
		PM CPTED: Wynands, Nicole																													
Design																															
Route 50 Walkway (Cedar Ln to Prosperity Ave)		05/19	09/19	07/20	01/21	10/21	04/22	04/22	03/21	TBD	NA	06/21	02/22	06/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22									
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																			
124/400-C40011	Providence	PM TDD: Marsh, Dennis						Approximately 1,190 LF of 10-foot wide SUP on the north side of Route 50 with bus stop accessibility improvements				TPP ID# 87.4 Intermediate design is in progress. Potential utility relocations within ROW (fiberoptic and water). Due to overlapping utilities, 2G40-088-076 is on the same schedule.																			
2G40-088-075-0		PM UTL:																													
2G40-088-075	\$1,700,000	PM LAD:																													
	\$0	PM UDCCD:																													
		PM CPTED: Wynands, Nicole																													
Design																															
Route 50 Walkway (Chichester Ln to Cedar Ln)		05/19	09/19	07/20	01/21	10/21	04/22	04/22	05/21	TBD	NA	06/21	02/22	06/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22									
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																			
124/400-C40011	Providence	PM TDD: Marsh, Dennis						Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50				TPP ID# 87.5 Intermediate design is in progress. Potential utility relocations within ROW (fiberoptic and water). Due to overlapping utilities, 2G40-088-075 is on the same schedule.																			
2G40-088-076-0		PM UTL:																													
2G40-088-076	\$1,250,000	PM LAD:																													
	\$0	PM UDCCD:																													
		PM CPTED: Wynands, Nicole																													
Design																															
Memorial St/Donora Dr Pedestrian Crossing		12/18	NA	04/20	07/20	11/20	03/21	09/21	09/20	NA	NA	10/20	05/21	TBD	TBD	NA	12/21	01/22	02/22	03/22	12/21	06/22									
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																			
124/400-C40011	Lee	PM TDD: Madhusudhan, Galappa						Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive				TPP ID#657. Prefinal design in progress. Project plats requested from LSB on 5/7/2020. Preliminary plats received 7/2/2020. Plat review request made to LAD on 7/7/2020. Concurrence received from Supervisor's office on 11/6/19 for the new design proposed by the consultant based on crosswalk study. Utilities design in progress.																			
2G40-088-077-0		PM UTL: Pugh, Richard																													
2G40-088-077	\$500,000	PM LAD: Alcon, Kelly																													
	\$0	PM UDCCD: Bhinge, Deepak																													
		PM CPTED: Askarzadeh, Negin																													
Design																															

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A			05/19	09/19	NA	07/20	05/21	12/21	12/21	12/20	TBD	NA	03/21	10/21	TBD	TBD	NA	01/22	02/22	02/22	02/22	08/22	08/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 600 LF of 5-foot wide concrete sidewalk						TPP ID# 87.4 Advance copy of pre-final design reviewed and comments returned 7/2/2020. Guy wire relocations required.								
2G40-088-079-A-0			PM UTL:						connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades														
2G40-088-079	\$300,000	\$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	03/23
Rt.28 Widening (PWC L to Rt.29) NVTA-70			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40017	Sully		PM TDD: Beall, James						Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29.						UPC #108720. TPP ID# 062. Award issued 5/22/2020. NTP issued 6/15/2020. Commonwealth Transportation Board approved Limited Access Control Change on 6/17/2020. Completion date revised based on County contract with Shirley. Substantial completion 3/31/2023, final completion 7/28/2023. Shirley plans to submit initial TMP plan (for NB temporary widening) in late July or early August, to include overall concept SWM.								
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael																				
2G40-100-000	\$80,782,000	(\$5,698,000)	PM LAD: Cate, Dennis																				
			PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				
Construction																							
			02/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Balls Hill Rd/Old Dominion Dr Int			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Dranesville		PM TDD: Roberson, Jeanmarie						Balls Hill Rd and Old Dominion Drive Spot/Intersection Improvement						Project improvements to be in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Design services for surveying, geotechnical, civil design and traffic signalization have been approved. Schedule to be provided after the survey is complete. Survey start date is 5/11/2020. Anticipated completion of survey by late summer 2020.								
2G40-152-000-0			PM UTL: Nguyen, Tan																				
2G40-152-000	\$20,500,000	\$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Guarino, Michael																				
Post-Construction																							
00652 Richmond Highway NB @ Sherwood Hall Lane			NA	TBD	TBD	NA	TBD	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Hojatzadeh, Max						Install 7'x22' concret bus pad, REX Shelter with Trashcan & Bench						Bus shelter location under investigation. Survey notification letters sent 4/24/2020. Survey is in progress. Schedule to be developed upon survey completion.								
4YP202-00652			PM UTL:																				
TS-000016-056	\$0	\$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
Survey																							

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
01044 Little River Turnpike EB @ Oasis Drive			02/20	NA	NA	07/20	10/20	11/20	11/20	NA	NA	NA	NA	NA	TBD	TBD	NA	12/20	01/21	01/21	02/21	06/21	06/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Mason	PM TDD: Hojatzadeh, Max				Install new sidewalk along Little River Turnpike, Replace existing bus pad, shelter and trash can,				Task Order #20 - Pre-Final design submitted for review on 7/1/2020. Utilities designation requested on 7/2/2020.												
4YP202-01044			PM UTL:				Replace existing curb ramps at intersection. Pavement marking and pedestrian signal modifications.																
TS-000015-026	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Design																							On Hold <input type="checkbox"/>
01433-Braddock Rd EB @ Dunleigh Dr			04/19	06/19	09/19	NA	10/19	09/20	03/20	NA	NA	NA	NA	NA	NA	NA	NA	09/20	10/20	10/20	10/20	06/21	02/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Braddock	PM TDD: Vanzandt, Mark				Install shelter, bench, and trash can.				VDOT LUP received 3/24/2020. Building permit for bus shelter approved, awaiting final copy for construction authorization package. Due to funding issues, construction authorization will be delayed until September 2020.												
4YP202-01433			PM UTL:																				
TS-000011-033	\$0		PM LAD:																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							On Hold <input type="checkbox"/>
01697 Old Keene Mill Road WB @ Commerce Street			02/20	NA	NA	05/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Lee	PM TDD: Madhusudhan, Galappa				Install concrete bus shelter pad, bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work.				NTP issued to the design consultant on 2/14/2020. Pre-final design received 5/28/2020 and is under review.												
4YP202-01697			PM UTL:																				
TS-000014-042	\$50,000		PM LAD:																				
	\$50,000		PM UDCD:																				
			PM CPTED:																				
Design																							On Hold <input type="checkbox"/>
02078 Gallows Road NB @ Cottage Street			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Providence	PM TDD: Madhusudhan, Galappa				Install concrete shelter pad, trash can, bench, loading pad, and retaining wall along with drainage improvements, demolition of existing steps and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.												
4YP202-02078			PM UTL:																				
TS-000017-038	\$50,000		PM LAD:																				
	\$50,000		PM UDCD:																				
			PM CPTED:																				
Survey																							On Hold <input type="checkbox"/>

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
02092 Gallows Road NB @ Gatehouse Road			07/18	NA	NA	12/19	02/20	11/19	03/20	NA	NA	NA	NA	NA	NA	NA	NA	07/20	07/20	07/20	08/20	04/21	01/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Providence	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						Transit requested bus stop shift 300 feet to the North. Final construction package is in progress. Draft construction package submitted 6/5/2020 and returned 7/9/2020. Building permit for shelter to be obtained.									
4YP202-02092			PM UTL:																					
TS-000017-029	\$50,000		PM LAD: Honnick, John																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
02093 Gallows Road SB @ Gatehouse Road			07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	07/20	07/20	07/20	08/20	09/20	01/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Providence	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						Final construction package is in progress. Draft construction package submitted 6/5/2020 and returned 7/9/2020. Building permit for shelter to be obtained.									
4YP202-02093			PM UTL:																					
TS-000017-030	\$50,000		PM LAD: Honnick, John																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
02100 Gallows Road SB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	07/20	07/20	07/20	08/20	09/20	01/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Providence	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						Final construction package is in progress. Draft construction package submitted 6/5/2020 and returned 7/9/2020. Building permit for shelter to be obtained.									
4YP202-02100			PM UTL:																					
TS-000017-031	\$50,000		PM LAD: Honnick, John																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
02101 Gallows Road NB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	04/20	09/19	NA	NA	09/19	NA	NA	NA	NA	07/20	07/20	07/20	08/20	09/20	01/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Providence	PM TDD: Lauretti, Francesco						Install concrete loading pad, bench, and replace existing sidewalk.						Project redesigned to avoid need for land rights. Final construction package is in progress. Draft construction package submitted 6/5/2020 and returned 7/9/2020.									
4YP202-02101			PM UTL:																					
TS-000017-032	\$50,000		PM LAD: Honnick, John																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Design																								

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
02152 Glade Drive NB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	10/20	09/19	NA	NA	03/20	09/20	NA	NA	NA	11/20	11/20	11/20	12/20	09/20	05/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						LAD NTP 3/20/2020. Land rights on 0 of 1 properties have been acquired. Land rights are on hold due to COVID 19 (HOA not meeting at this time). Schedule adjusted due to delay in acquiring land rights.										
4YP202-02152			PM UTL:																						
TS-000013-039	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									
02153 Glade Drive SB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	10/20	09/19	NA	NA	03/20	09/20	NA	NA	NA	11/20	11/20	11/20	12/20	09/20	05/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						LAD NTP 3/20/2020. Land rights on 0 of 1 properties have been acquired. Land rights are on hold due to COVID 19 (HOA not meeting at this time). Schedule adjusted due to delay in acquiring land rights.										
4YP202-02153			PM UTL:																						
TS-000013-040	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									
02154 Glade Drive NB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	10/20	09/19	NA	NA	03/20	09/20	NA	NA	NA	11/20	11/20	11/20	12/20	09/20	05/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						LAD NTP 3/20/2020. Land rights on 0 of 1 properties have been acquired. Land rights are on hold due to COVID 19 (HOA not meeting at this time). Schedule adjusted due to delay in acquiring land rights.										
4YP202-02154			PM UTL:																						
TS-000013-041	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									
02155 Glade Drive SB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	10/20	09/19	NA	NA	03/20	09/20	NA	NA	NA	11/20	11/20	11/20	12/20	09/20	05/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						LAD NTP 3/9/2020. Land rights on 0 of 1 properties have been acquired. Land rights are on hold due to COVID 19 (HOA not meeting at this time). Schedule adjusted due to delay in acquiring land rights.										
4YP202-02155			PM UTL:																						
TS-000013-042	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
02160 Glade Drive SB @ Green Range Drive			06/20	NA	NA	07/20	08/20	06/21	06/21	09/20	NA	NA	11/20	05/21	NA	NA	TBD	06/21	07/21	07/21	07/21	10/21	10/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>			
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max				Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.				Draft final plan submitted to UDCD & LAD for review on 7/8/2020. Land rights required.														
4YP202-02160			PM UTL:																						
TS-000013-048	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
02161 Glade Drive NB @ Millrace Lane			06/20	NA	NA	07/20	08/20	06/21	06/21	09/20	NA	NA	11/20	05/21	NA	NA	NA	06/21	07/21	07/21	07/21	09/21	09/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>			
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max				Install concrete loading pad, bench, and trash can.				Draft final plan submitted to UDCD & LAD for review on 7/8/2020. Land rights required.														
4YP202-02161			PM UTL:																						
TS-000013-049	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
02633 Lee Jackson Memorial Highway WB @ Muirfield Lane			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>			
124/400-C40011		Sully	PM TDD: Madhusudhan, Galappa				Install concrete loading pad, sidewalk along with drainage improvements and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/20. Survey is in progress.														
4YP202-02633			PM UTL:																						
TS-000019-007	\$20,000		PM LAD:																						
	\$20,000		PM UDCD:																						
			PM CPTED:																						
Survey																									
02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>			
124/400-C40011		Mount Vernon	PM TDD: Madhusudhan, Galappa				Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.														
4YP202-02817			PM UTL:																						
TS-000016-055	\$35,000		PM LAD:																						
	\$35,000		PM UDCD:																						
			PM CPTED:																						
Survey																									

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
02902 North Shore Drive EB @ Northgate Square			02/20	NA	NA	06/20	09/20	06/21	06/21	10/20	TBD	NA	11/20	05/21	TBD	TBD	NA	07/21	08/21	08/21	09/21	12/21	12/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011			PM TDD: Hojatzadeh, Max						Install 8'x8' concrete bus stop pad with bench						Task Order #20 - Draft final design submitted to UDCD and LAD for review on 6/24/2020. Land rights required. Plat requested on 6/24/2020. LAD comments received on 6/29/2020.								
4YP202-02902			PM UTL:																				
TS-000013-045	\$0		PM LAD: Shubert, Beth																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Design																							
03160 Richmond Highway NB @ Holly Hill Road			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011			PM TDD: Madhusudhan, Galappa						Replace existing shelter, pad, bench, and trash can with new concrete bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.						NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.								
4YP202-03160			PM UTL:																				
TS-000016-054	\$50,000		PM LAD:																				
	\$50,000		PM UDCD:																				
			PM CPTED:																				
Survey																							
03217-Rolling Rd SB @ Edinburgh Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	05/20	NA	NA	NA	10/20	12/20	12/20	12/20	06/21	06/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011			PM TDD: Vanzandt, Mark						Install shelter, bench, and trashcan.						Final plans submitted 10/8/19. Land acquisition complete 5/26/2020. Draft construction package preparation underway.								
4YP202-03217			PM UTL:																				
TS-000016-051	\$50,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
03807 Wiehle Avenue NB @ North Shore Drive			02/20	NA	NA	06/20	11/20	08/21	08/21	10/20	NA	NA	12/20	07/21	NA	NA	NA	08/21	09/21	09/21	09/21	12/21	12/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011			PM TDD: Hojatzadeh, Max						Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.						Task Order #20 - Pre-Final design submitted to VDOT & County for review on 6/30/2020. Land rights required.								
4YP202-03807			PM UTL:																				
TS-000013-046	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Design																							

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
03817-Wiehle Ave NB @ North Shore Dr			04/19	06/19	09/19	NA	10/19	09/20	01/21	01/20	NA	NA	01/20	10/20	TBD	TBD	NA	02/21	03/21	03/21	03/21	06/21	10/21
Bus Stop Improvements 124/400-C40011 4YP202-03817 TS-000013-044	Braddock	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Alcon, Kelly PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install shelter, bench, and trashcan.			<u>Monthly Remarks</u> Land acquisition notice to proceed 1/23/2020. Land rights on 0 of 1 properties have been acquired. Reston DRB application approved June 2020.													
On Hold <input type="checkbox"/>																							
Land Acquisition																							
04444 Chain Bridge Road NB @ Tysons One Place			02/20	NA	TBD	06/20	08/20	09/20	09/20	NA	NA	NA	NA	NA	NA	NA	NA	10/20	12/20	02/21	03/21	05/21	05/21
Bus Stop Improvements 124/400-C40011 4YP202-04444 TS-000017-040		\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> install 150' of 5' wide missing concrete sidewalk			<u>Monthly Remarks</u> Task Order #20 - Draft final design submitted to UDCD for review on 6/24/2020.													
On Hold <input type="checkbox"/>																							
Design																							
06118-Rolling Rd NB @ Edinburgh Dr			04/19	06/19	09/19	10/19	05/20	09/20	09/20	NA	NA	NA	NA	NA	NA	NA	NA	10/20	12/20	12/20	12/20	06/21	06/21
Bus Stop Improvements 124/400-C40011 4YP202-06118 TS-000016-052	Mount Vernon	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install shelter, bench, and trashcan.			<u>Monthly Remarks</u> Final design underway.													
On Hold <input type="checkbox"/>																							
Design																							
5000824-Columbia Pike NB @ Rose Ln			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20
Bus Stop Improvements 124/400-C40011 4YP202-5000824 TS-000015-019	Mason	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Bus Shelter Replacement			<u>Monthly Remarks</u> Project design completed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit to be obtained. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020													
On Hold <input type="checkbox"/>																							
Construction																							

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>5000874-Columbia Pike NB @ Whispering Ln</p> <p>NA NA NA NA NA NA 04/20 04/20 NA NA NA NA NA NA NA NA NA NA NA NA 04/20 11/20 11/20</p> <p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>PM TDD: Hojatzadeh, Max Bus Shelter Replacement Project design completed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit to be obtained. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020</p> <p>PM UTL:</p> <p>PM LAD:</p> <p>PM UDCD: Carlin, Craig</p> <p>PM CPTED:</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Construction</p> <p>5000935 Columbia Pike SB @ Marshall Drive</p> <p>02/20 NA NA 06/20 08/20 10/21 09/20 NA NA NA NA NA NA TBD TBD NA 10/20 11/20 11/20 11/20 04/22 04/21</p> <p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>PM TDD: Madhusudhan, Galappa Install concrete loading pad, retaining wall, concrete sidewalk, curb ramps, bench, along with drainage improvements and associated grading work. NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design is in progress.</p> <p>PM UTL:</p> <p>PM LAD:</p> <p>PM UDCD:</p> <p>PM CPTED:</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Design</p> <p>5000999 Carlin Springs Road NB, North of 7-11</p> <p>02/20 NA NA 09/20 11/20 10/21 10/21 01/21 TBD NA 02/21 09/21 TBD TBD NA 11/20 12/21 12/21 12/21 04/22 04/22</p> <p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>PM TDD: Madhusudhan, Galappa Install loading pad, sidewalk along with drainage improvements and associated grading work. NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.</p> <p>PM UTL:</p> <p>PM LAD:</p> <p>PM UDCD:</p> <p>PM CPTED:</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Survey</p> <p>5001008 Carlin Springs Road NB @ Columbia Pike</p> <p>02/20 NA NA 09/20 11/20 10/21 10/21 01/21 TBD NA 02/21 09/21 TBD TBD NA 11/21 12/21 12/21 12/21 04/22 04/22</p> <p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>PM TDD: Madhusudhan, Galappa Install loading pad, sidewalk along with drainage improvements and associated grading work. NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.</p> <p>PM UTL:</p> <p>PM LAD:</p> <p>PM UDCD:</p> <p>PM CPTED:</p> <p>On Hold <input type="checkbox"/></p>																									

Jul 2020

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
5001052 Leesburg Pike EB @ Glen Carlyn Road		02/20	NA	NA	09/20	11/21	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Mason	PM TDD: Madhusudhan, Galappa					Replace existing shelter, pad, bench, and curb ramps with new concrete bus shelter pad, bike rack, bench, loading pad, and curb ramps along with drainage improvements and associated grading work.					NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.											
4YP202-5001052		PM UTL:																					
TS-000015-023	\$35,000	PM LAD:																					
	\$35,000	PM UDCD:																					
		PM CPTED:																					
Survey																							
5001309-Lee Hwy NB @ Windsor Dr		NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Providence	PM TDD: Hojatzadeh, Max					Bus Shelter Replacement					Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, clearance received 5/6/2020. Building permit to be obtained. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020											
4YP202-5001309		PM UTL:																					
TS-000017-036	\$0	PM LAD:																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
Construction																							
5001318-Lee Hwy NB @ Meadow View Rd		NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Providence	PM TDD: Hojatzadeh, Max					Bus Shelter Replacement					Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, clearance received 5/6/2020. Building permit to be obtained. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020											
4YP202-5001318		PM UTL:																					
TS-000017-037	\$0	PM LAD:																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
Construction																							
5001327-Lee Hwy NB @ Lawrence Dr		NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Providence	PM TDD: Hojatzadeh, Max					Bus Shelter Replacement					Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit to be obtained. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020											
4YP202-5001327		PM UTL:																					
TS-000017-035	\$0	PM LAD:																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
Construction																							

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																																																																																																																																																																																																																																																																																																																																																																																																																																																									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																																																																																																																																																																																																																																																																																																																																																																																																																																																	
5001841-Mt Vernon Memorial Hwy EB @ Forest Haven Dr																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
<table border="0"> <tr> <td style="width: 15%;">Bus Stop Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Mount Vernon</td> <td></td> <td colspan="5">PM TDD: Hojatzadeh, Max</td> <td colspan="5">Bus Shelter Replacement</td> <td colspan="8" rowspan="4">Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit to be obtained. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020</td> </tr> <tr> <td>4YP202-5001841</td> <td></td> <td></td> <td colspan="5">PM UTL:</td> </tr> <tr> <td>TS-000016-053</td> <td></td> <td>\$0</td> <td colspan="5">PM LAD:</td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="5">PM UDCD: Carlin, Craig</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table>																							Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>								124/400-C40011	Mount Vernon		PM TDD: Hojatzadeh, Max					Bus Shelter Replacement					Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit to be obtained. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020								4YP202-5001841			PM UTL:					TS-000016-053		\$0	PM LAD:							\$0	PM UDCD: Carlin, Craig								PM CPTED:																																																																																																																																																																																																																																																																																																																																																																												
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																																																																																																																																																																																																																																																																																																																																																																																																																																																											
124/400-C40011	Mount Vernon		PM TDD: Hojatzadeh, Max					Bus Shelter Replacement					Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit to be obtained. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020																																																																																																																																																																																																																																																																																																																																																																																																																																																											
4YP202-5001841			PM UTL:																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
TS-000016-053		\$0	PM LAD:																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
		\$0	PM UDCD: Carlin, Craig																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
			PM CPTED:																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
<p>Construction</p> <table border="0"> <tr> <td>5002153 Columbia Pike WB near Leesburg Pike</td> <td></td> <td></td> <td>02/20</td> <td>NA</td> <td>NA</td> <td>09/20</td> <td>11/20</td> <td>10/21</td> <td>10/21</td> <td>01/21</td> <td>TBD</td> <td>NA</td> <td>02/21</td> <td>09/21</td> <td>TBD</td> <td>TBD</td> <td>NA</td> <td>11/21</td> <td>12/21</td> <td>12/21</td> <td>12/21</td> <td>12/21</td> <td>04/22</td> <td>04/22</td> </tr> <tr> <td colspan="23"> <table border="0"> <tr> <td style="width: 15%;">Bus Stop Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Mason</td> <td></td> <td colspan="5">PM TDD: Madhusudhan, Galappa</td> <td colspan="5">Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.</td> <td colspan="8" rowspan="4">NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.</td> </tr> <tr> <td>4YP202-5002153</td> <td></td> <td></td> <td colspan="5">PM UTL:</td> </tr> <tr> <td>TS-000015-020</td> <td></td> <td>\$50,000</td> <td colspan="5">PM LAD:</td> </tr> <tr> <td></td> <td></td> <td>\$50,000</td> <td colspan="5">PM UDCD:</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table> </td> </tr> <tr> <td colspan="23"> <p>Survey</p> <table border="0"> <tr> <td>5002154 Columbia Pike EB near Leesburg Pike</td> <td></td> <td></td> <td>02/20</td> <td>NA</td> <td>NA</td> <td>09/20</td> <td>11/20</td> <td>10/21</td> <td>10/21</td> <td>01/21</td> <td>TBD</td> <td>NA</td> <td>02/21</td> <td>09/21</td> <td>TBD</td> <td>TBD</td> <td>NA</td> <td>11/21</td> <td>12/21</td> <td>12/21</td> <td>12/21</td> <td>12/21</td> <td>04/22</td> <td>04/22</td> </tr> <tr> <td colspan="23"> <table border="0"> <tr> <td style="width: 15%;">Bus Stop Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Mason</td> <td></td> <td colspan="5">PM TDD: Madhusudhan, Galappa</td> <td colspan="5">Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.</td> <td colspan="8" rowspan="4">NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design is in progress.</td> </tr> <tr> <td>4YP202-5002154</td> <td></td> <td></td> <td colspan="5">PM UTL:</td> </tr> <tr> <td>TS-000015-021</td> <td></td> <td>\$50,000</td> <td colspan="5">PM LAD:</td> </tr> <tr> <td></td> <td></td> <td>\$50,000</td> <td colspan="5">PM UDCD:</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table> </td> </tr> <tr> <td colspan="23"> <p>Survey</p> <table border="0"> <tr> <td>Rt. 123 @ Jermantown Rd.</td> <td></td> <td></td> <td>06/10</td> <td>NA</td> <td>10/13</td> <td>05/14</td> <td>11/15</td> <td>01/14</td> <td>11/17</td> <td>09/14</td> <td>02/16</td> <td>NA</td> <td>03/16</td> <td>01/17</td> <td>02/17</td> <td>02/19</td> <td>NA</td> <td>09/18</td> <td>02/19</td> <td>03/19</td> <td>06/19</td> <td>09/15</td> <td>07/20</td> </tr> <tr> <td colspan="23"> <table border="0"> <tr> <td style="width: 15%;">Spot Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Providence</td> <td></td> <td colspan="5">PM TDD: Lauretto, Francesco</td> <td colspan="5">Add right turn lanes on northbound and southbound Route 123, including drainage improvements</td> <td colspan="8" rowspan="4">Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction is 70% complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. VDOT signal timing approval received 7/9/19. Traffic signal shop drawings approved by VDOT 1/30/2020. Schedule adjusted to allow for additional time needed to deliver and construct traffic signals.</td> </tr> <tr> <td>RSPI01-01400</td> <td></td> <td></td> <td colspan="5">PM UTL: Yusufoglu, Eldar</td> </tr> <tr> <td>2G40-028-012</td> <td></td> <td>\$2,500,000</td> <td colspan="5">PM LAD: Lefcourt, Eric</td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="5">PM UDCD: Samiyi, Bijan</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table> </td> </tr> <tr> <td colspan="23"> <p>Construction</p> </td> </tr> </table></td></tr></table></td></tr></table>																							5002153 Columbia Pike WB near Leesburg Pike			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	12/21	04/22	04/22	<table border="0"> <tr> <td style="width: 15%;">Bus Stop Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Mason</td> <td></td> <td colspan="5">PM TDD: Madhusudhan, Galappa</td> <td colspan="5">Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.</td> <td colspan="8" rowspan="4">NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.</td> </tr> <tr> <td>4YP202-5002153</td> <td></td> <td></td> <td colspan="5">PM UTL:</td> </tr> <tr> <td>TS-000015-020</td> <td></td> <td>\$50,000</td> <td colspan="5">PM LAD:</td> </tr> <tr> <td></td> <td></td> <td>\$50,000</td> <td colspan="5">PM UDCD:</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table>																							Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>								124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa					Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.					NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.								4YP202-5002153			PM UTL:					TS-000015-020		\$50,000	PM LAD:							\$50,000	PM UDCD:								PM CPTED:					<p>Survey</p> <table border="0"> <tr> <td>5002154 Columbia Pike EB near Leesburg Pike</td> <td></td> <td></td> <td>02/20</td> <td>NA</td> <td>NA</td> <td>09/20</td> <td>11/20</td> <td>10/21</td> <td>10/21</td> <td>01/21</td> <td>TBD</td> <td>NA</td> <td>02/21</td> <td>09/21</td> <td>TBD</td> <td>TBD</td> <td>NA</td> <td>11/21</td> <td>12/21</td> <td>12/21</td> <td>12/21</td> <td>12/21</td> <td>04/22</td> <td>04/22</td> </tr> <tr> <td colspan="23"> <table border="0"> <tr> <td style="width: 15%;">Bus Stop Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Mason</td> <td></td> <td colspan="5">PM TDD: Madhusudhan, Galappa</td> <td colspan="5">Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.</td> <td colspan="8" rowspan="4">NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design is in progress.</td> </tr> <tr> <td>4YP202-5002154</td> <td></td> <td></td> <td colspan="5">PM UTL:</td> </tr> <tr> <td>TS-000015-021</td> <td></td> <td>\$50,000</td> <td colspan="5">PM LAD:</td> </tr> <tr> <td></td> <td></td> <td>\$50,000</td> <td colspan="5">PM UDCD:</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table> </td> </tr> <tr> <td colspan="23"> <p>Survey</p> <table border="0"> <tr> <td>Rt. 123 @ Jermantown Rd.</td> <td></td> <td></td> <td>06/10</td> <td>NA</td> <td>10/13</td> <td>05/14</td> <td>11/15</td> <td>01/14</td> <td>11/17</td> <td>09/14</td> <td>02/16</td> <td>NA</td> <td>03/16</td> <td>01/17</td> <td>02/17</td> <td>02/19</td> <td>NA</td> <td>09/18</td> <td>02/19</td> <td>03/19</td> <td>06/19</td> <td>09/15</td> <td>07/20</td> </tr> <tr> <td colspan="23"> <table border="0"> <tr> <td style="width: 15%;">Spot Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Providence</td> <td></td> <td colspan="5">PM TDD: Lauretto, Francesco</td> <td colspan="5">Add right turn lanes on northbound and southbound Route 123, including drainage improvements</td> <td colspan="8" rowspan="4">Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction is 70% complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. VDOT signal timing approval received 7/9/19. Traffic signal shop drawings approved by VDOT 1/30/2020. Schedule adjusted to allow for additional time needed to deliver and construct traffic signals.</td> </tr> <tr> <td>RSPI01-01400</td> <td></td> <td></td> <td colspan="5">PM UTL: Yusufoglu, Eldar</td> </tr> <tr> <td>2G40-028-012</td> <td></td> <td>\$2,500,000</td> <td colspan="5">PM LAD: Lefcourt, Eric</td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="5">PM UDCD: Samiyi, Bijan</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table> </td> </tr> <tr> <td colspan="23"> <p>Construction</p> </td> </tr> </table></td></tr></table>																							5002154 Columbia Pike EB near Leesburg Pike			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	12/21	04/22	04/22	<table border="0"> <tr> <td style="width: 15%;">Bus Stop Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Mason</td> <td></td> <td colspan="5">PM TDD: Madhusudhan, Galappa</td> <td colspan="5">Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.</td> <td colspan="8" rowspan="4">NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design is in progress.</td> </tr> <tr> <td>4YP202-5002154</td> <td></td> <td></td> <td colspan="5">PM UTL:</td> </tr> <tr> <td>TS-000015-021</td> <td></td> <td>\$50,000</td> <td colspan="5">PM LAD:</td> </tr> <tr> <td></td> <td></td> <td>\$50,000</td> <td colspan="5">PM UDCD:</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table>																							Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>								124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa					Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.					NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design is in progress.								4YP202-5002154			PM UTL:					TS-000015-021		\$50,000	PM LAD:							\$50,000	PM UDCD:								PM CPTED:					<p>Survey</p> <table border="0"> <tr> <td>Rt. 123 @ Jermantown Rd.</td> <td></td> <td></td> <td>06/10</td> <td>NA</td> <td>10/13</td> <td>05/14</td> <td>11/15</td> <td>01/14</td> <td>11/17</td> <td>09/14</td> <td>02/16</td> <td>NA</td> <td>03/16</td> <td>01/17</td> <td>02/17</td> <td>02/19</td> <td>NA</td> <td>09/18</td> <td>02/19</td> <td>03/19</td> <td>06/19</td> <td>09/15</td> <td>07/20</td> </tr> <tr> <td colspan="23"> <table border="0"> <tr> <td style="width: 15%;">Spot Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Providence</td> <td></td> <td colspan="5">PM TDD: Lauretto, Francesco</td> <td colspan="5">Add right turn lanes on northbound and southbound Route 123, including drainage improvements</td> <td colspan="8" rowspan="4">Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction is 70% complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. VDOT signal timing approval received 7/9/19. Traffic signal shop drawings approved by VDOT 1/30/2020. Schedule adjusted to allow for additional time needed to deliver and construct traffic signals.</td> </tr> <tr> <td>RSPI01-01400</td> <td></td> <td></td> <td colspan="5">PM UTL: Yusufoglu, Eldar</td> </tr> <tr> <td>2G40-028-012</td> <td></td> <td>\$2,500,000</td> <td colspan="5">PM LAD: Lefcourt, Eric</td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="5">PM UDCD: Samiyi, Bijan</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table> </td> </tr> <tr> <td colspan="23"> <p>Construction</p> </td> </tr> </table>																							Rt. 123 @ Jermantown Rd.			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	07/20	<table border="0"> <tr> <td style="width: 15%;">Spot Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Providence</td> <td></td> <td colspan="5">PM TDD: Lauretto, Francesco</td> <td colspan="5">Add right turn lanes on northbound and southbound Route 123, including drainage improvements</td> <td colspan="8" rowspan="4">Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction is 70% complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. VDOT signal timing approval received 7/9/19. Traffic signal shop drawings approved by VDOT 1/30/2020. Schedule adjusted to allow for additional time needed to deliver and construct traffic signals.</td> </tr> <tr> <td>RSPI01-01400</td> <td></td> <td></td> <td colspan="5">PM UTL: Yusufoglu, Eldar</td> </tr> <tr> <td>2G40-028-012</td> <td></td> <td>\$2,500,000</td> <td colspan="5">PM LAD: Lefcourt, Eric</td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="5">PM UDCD: Samiyi, Bijan</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table>																							Spot Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>								124/400-C40011	Providence		PM TDD: Lauretto, Francesco					Add right turn lanes on northbound and southbound Route 123, including drainage improvements					Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction is 70% complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. VDOT signal timing approval received 7/9/19. Traffic signal shop drawings approved by VDOT 1/30/2020. Schedule adjusted to allow for additional time needed to deliver and construct traffic signals.								RSPI01-01400			PM UTL: Yusufoglu, Eldar					2G40-028-012		\$2,500,000	PM LAD: Lefcourt, Eric							\$0	PM UDCD: Samiyi, Bijan								PM CPTED:					<p>Construction</p>																						
5002153 Columbia Pike WB near Leesburg Pike			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	12/21	04/22	04/22																																																																																																																																																																																																																																																																																																																																																																																																																																																
<table border="0"> <tr> <td style="width: 15%;">Bus Stop Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Mason</td> <td></td> <td colspan="5">PM TDD: Madhusudhan, Galappa</td> <td colspan="5">Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.</td> <td colspan="8" rowspan="4">NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.</td> </tr> <tr> <td>4YP202-5002153</td> <td></td> <td></td> <td colspan="5">PM UTL:</td> </tr> <tr> <td>TS-000015-020</td> <td></td> <td>\$50,000</td> <td colspan="5">PM LAD:</td> </tr> <tr> <td></td> <td></td> <td>\$50,000</td> <td colspan="5">PM UDCD:</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table>																							Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>								124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa					Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.					NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.								4YP202-5002153			PM UTL:					TS-000015-020		\$50,000	PM LAD:							\$50,000	PM UDCD:								PM CPTED:																																																																																																																																																																																																																																																																																																																																																																												
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																																																																																																																																																																																																																																																																																																																																																																																																																																																											
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa					Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.					NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.																																																																																																																																																																																																																																																																																																																																																																																																																																																											
4YP202-5002153			PM UTL:																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
TS-000015-020		\$50,000	PM LAD:																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
		\$50,000	PM UDCD:																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
			PM CPTED:																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
<p>Survey</p> <table border="0"> <tr> <td>5002154 Columbia Pike EB near Leesburg Pike</td> <td></td> <td></td> <td>02/20</td> <td>NA</td> <td>NA</td> <td>09/20</td> <td>11/20</td> <td>10/21</td> <td>10/21</td> <td>01/21</td> <td>TBD</td> <td>NA</td> <td>02/21</td> <td>09/21</td> <td>TBD</td> <td>TBD</td> <td>NA</td> <td>11/21</td> <td>12/21</td> <td>12/21</td> <td>12/21</td> <td>12/21</td> <td>04/22</td> <td>04/22</td> </tr> <tr> <td colspan="23"> <table border="0"> <tr> <td style="width: 15%;">Bus Stop Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Mason</td> <td></td> <td colspan="5">PM TDD: Madhusudhan, Galappa</td> <td colspan="5">Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.</td> <td colspan="8" rowspan="4">NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design is in progress.</td> </tr> <tr> <td>4YP202-5002154</td> <td></td> <td></td> <td colspan="5">PM UTL:</td> </tr> <tr> <td>TS-000015-021</td> <td></td> <td>\$50,000</td> <td colspan="5">PM LAD:</td> </tr> <tr> <td></td> <td></td> <td>\$50,000</td> <td colspan="5">PM UDCD:</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table> </td> </tr> <tr> <td colspan="23"> <p>Survey</p> <table border="0"> <tr> <td>Rt. 123 @ Jermantown Rd.</td> <td></td> <td></td> <td>06/10</td> <td>NA</td> <td>10/13</td> <td>05/14</td> <td>11/15</td> <td>01/14</td> <td>11/17</td> <td>09/14</td> <td>02/16</td> <td>NA</td> <td>03/16</td> <td>01/17</td> <td>02/17</td> <td>02/19</td> <td>NA</td> <td>09/18</td> <td>02/19</td> <td>03/19</td> <td>06/19</td> <td>09/15</td> <td>07/20</td> </tr> <tr> <td colspan="23"> <table border="0"> <tr> <td style="width: 15%;">Spot Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Providence</td> <td></td> <td colspan="5">PM TDD: Lauretto, Francesco</td> <td colspan="5">Add right turn lanes on northbound and southbound Route 123, including drainage improvements</td> <td colspan="8" rowspan="4">Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction is 70% complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. VDOT signal timing approval received 7/9/19. Traffic signal shop drawings approved by VDOT 1/30/2020. Schedule adjusted to allow for additional time needed to deliver and construct traffic signals.</td> </tr> <tr> <td>RSPI01-01400</td> <td></td> <td></td> <td colspan="5">PM UTL: Yusufoglu, Eldar</td> </tr> <tr> <td>2G40-028-012</td> <td></td> <td>\$2,500,000</td> <td colspan="5">PM LAD: Lefcourt, Eric</td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="5">PM UDCD: Samiyi, Bijan</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table> </td> </tr> <tr> <td colspan="23"> <p>Construction</p> </td> </tr> </table></td></tr></table>																							5002154 Columbia Pike EB near Leesburg Pike			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	12/21	04/22	04/22	<table border="0"> <tr> <td style="width: 15%;">Bus Stop Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Mason</td> <td></td> <td colspan="5">PM TDD: Madhusudhan, Galappa</td> <td colspan="5">Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.</td> <td colspan="8" rowspan="4">NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design is in progress.</td> </tr> <tr> <td>4YP202-5002154</td> <td></td> <td></td> <td colspan="5">PM UTL:</td> </tr> <tr> <td>TS-000015-021</td> <td></td> <td>\$50,000</td> <td colspan="5">PM LAD:</td> </tr> <tr> <td></td> <td></td> <td>\$50,000</td> <td colspan="5">PM UDCD:</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table>																							Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>								124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa					Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.					NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design is in progress.								4YP202-5002154			PM UTL:					TS-000015-021		\$50,000	PM LAD:							\$50,000	PM UDCD:								PM CPTED:					<p>Survey</p> <table border="0"> <tr> <td>Rt. 123 @ Jermantown Rd.</td> <td></td> <td></td> <td>06/10</td> <td>NA</td> <td>10/13</td> <td>05/14</td> <td>11/15</td> <td>01/14</td> <td>11/17</td> <td>09/14</td> <td>02/16</td> <td>NA</td> <td>03/16</td> <td>01/17</td> <td>02/17</td> <td>02/19</td> <td>NA</td> <td>09/18</td> <td>02/19</td> <td>03/19</td> <td>06/19</td> <td>09/15</td> <td>07/20</td> </tr> <tr> <td colspan="23"> <table border="0"> <tr> <td style="width: 15%;">Spot Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Providence</td> <td></td> <td colspan="5">PM TDD: Lauretto, Francesco</td> <td colspan="5">Add right turn lanes on northbound and southbound Route 123, including drainage improvements</td> <td colspan="8" rowspan="4">Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction is 70% complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. VDOT signal timing approval received 7/9/19. Traffic signal shop drawings approved by VDOT 1/30/2020. Schedule adjusted to allow for additional time needed to deliver and construct traffic signals.</td> </tr> <tr> <td>RSPI01-01400</td> <td></td> <td></td> <td colspan="5">PM UTL: Yusufoglu, Eldar</td> </tr> <tr> <td>2G40-028-012</td> <td></td> <td>\$2,500,000</td> <td colspan="5">PM LAD: Lefcourt, Eric</td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="5">PM UDCD: Samiyi, Bijan</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table> </td> </tr> <tr> <td colspan="23"> <p>Construction</p> </td> </tr> </table>																							Rt. 123 @ Jermantown Rd.			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	07/20	<table border="0"> <tr> <td style="width: 15%;">Spot Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Providence</td> <td></td> <td colspan="5">PM TDD: Lauretto, Francesco</td> <td colspan="5">Add right turn lanes on northbound and southbound Route 123, including drainage improvements</td> <td colspan="8" rowspan="4">Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction is 70% complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. VDOT signal timing approval received 7/9/19. Traffic signal shop drawings approved by VDOT 1/30/2020. Schedule adjusted to allow for additional time needed to deliver and construct traffic signals.</td> </tr> <tr> <td>RSPI01-01400</td> <td></td> <td></td> <td colspan="5">PM UTL: Yusufoglu, Eldar</td> </tr> <tr> <td>2G40-028-012</td> <td></td> <td>\$2,500,000</td> <td colspan="5">PM LAD: Lefcourt, Eric</td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="5">PM UDCD: Samiyi, Bijan</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table>																							Spot Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>								124/400-C40011	Providence		PM TDD: Lauretto, Francesco					Add right turn lanes on northbound and southbound Route 123, including drainage improvements					Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction is 70% complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. VDOT signal timing approval received 7/9/19. Traffic signal shop drawings approved by VDOT 1/30/2020. Schedule adjusted to allow for additional time needed to deliver and construct traffic signals.								RSPI01-01400			PM UTL: Yusufoglu, Eldar					2G40-028-012		\$2,500,000	PM LAD: Lefcourt, Eric							\$0	PM UDCD: Samiyi, Bijan								PM CPTED:					<p>Construction</p>																																																																																																																																																																							
5002154 Columbia Pike EB near Leesburg Pike			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	12/21	04/22	04/22																																																																																																																																																																																																																																																																																																																																																																																																																																																
<table border="0"> <tr> <td style="width: 15%;">Bus Stop Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Mason</td> <td></td> <td colspan="5">PM TDD: Madhusudhan, Galappa</td> <td colspan="5">Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.</td> <td colspan="8" rowspan="4">NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design is in progress.</td> </tr> <tr> <td>4YP202-5002154</td> <td></td> <td></td> <td colspan="5">PM UTL:</td> </tr> <tr> <td>TS-000015-021</td> <td></td> <td>\$50,000</td> <td colspan="5">PM LAD:</td> </tr> <tr> <td></td> <td></td> <td>\$50,000</td> <td colspan="5">PM UDCD:</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table>																							Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>								124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa					Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.					NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design is in progress.								4YP202-5002154			PM UTL:					TS-000015-021		\$50,000	PM LAD:							\$50,000	PM UDCD:								PM CPTED:																																																																																																																																																																																																																																																																																																																																																																												
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																																																																																																																																																																																																																																																																																																																																																																																																																																																											
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa					Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.					NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design is in progress.																																																																																																																																																																																																																																																																																																																																																																																																																																																											
4YP202-5002154			PM UTL:																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
TS-000015-021		\$50,000	PM LAD:																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
		\$50,000	PM UDCD:																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
			PM CPTED:																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
<p>Survey</p> <table border="0"> <tr> <td>Rt. 123 @ Jermantown Rd.</td> <td></td> <td></td> <td>06/10</td> <td>NA</td> <td>10/13</td> <td>05/14</td> <td>11/15</td> <td>01/14</td> <td>11/17</td> <td>09/14</td> <td>02/16</td> <td>NA</td> <td>03/16</td> <td>01/17</td> <td>02/17</td> <td>02/19</td> <td>NA</td> <td>09/18</td> <td>02/19</td> <td>03/19</td> <td>06/19</td> <td>09/15</td> <td>07/20</td> </tr> <tr> <td colspan="23"> <table border="0"> <tr> <td style="width: 15%;">Spot Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Providence</td> <td></td> <td colspan="5">PM TDD: Lauretto, Francesco</td> <td colspan="5">Add right turn lanes on northbound and southbound Route 123, including drainage improvements</td> <td colspan="8" rowspan="4">Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction is 70% complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. VDOT signal timing approval received 7/9/19. Traffic signal shop drawings approved by VDOT 1/30/2020. Schedule adjusted to allow for additional time needed to deliver and construct traffic signals.</td> </tr> <tr> <td>RSPI01-01400</td> <td></td> <td></td> <td colspan="5">PM UTL: Yusufoglu, Eldar</td> </tr> <tr> <td>2G40-028-012</td> <td></td> <td>\$2,500,000</td> <td colspan="5">PM LAD: Lefcourt, Eric</td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="5">PM UDCD: Samiyi, Bijan</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table> </td> </tr> <tr> <td colspan="23"> <p>Construction</p> </td> </tr> </table>																							Rt. 123 @ Jermantown Rd.			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	07/20	<table border="0"> <tr> <td style="width: 15%;">Spot Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Providence</td> <td></td> <td colspan="5">PM TDD: Lauretto, Francesco</td> <td colspan="5">Add right turn lanes on northbound and southbound Route 123, including drainage improvements</td> <td colspan="8" rowspan="4">Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction is 70% complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. VDOT signal timing approval received 7/9/19. Traffic signal shop drawings approved by VDOT 1/30/2020. Schedule adjusted to allow for additional time needed to deliver and construct traffic signals.</td> </tr> <tr> <td>RSPI01-01400</td> <td></td> <td></td> <td colspan="5">PM UTL: Yusufoglu, Eldar</td> </tr> <tr> <td>2G40-028-012</td> <td></td> <td>\$2,500,000</td> <td colspan="5">PM LAD: Lefcourt, Eric</td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="5">PM UDCD: Samiyi, Bijan</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table>																							Spot Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>								124/400-C40011	Providence		PM TDD: Lauretto, Francesco					Add right turn lanes on northbound and southbound Route 123, including drainage improvements					Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction is 70% complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. VDOT signal timing approval received 7/9/19. Traffic signal shop drawings approved by VDOT 1/30/2020. Schedule adjusted to allow for additional time needed to deliver and construct traffic signals.								RSPI01-01400			PM UTL: Yusufoglu, Eldar					2G40-028-012		\$2,500,000	PM LAD: Lefcourt, Eric							\$0	PM UDCD: Samiyi, Bijan								PM CPTED:					<p>Construction</p>																																																																																																																																																																																																																																																																																																																								
Rt. 123 @ Jermantown Rd.			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	07/20																																																																																																																																																																																																																																																																																																																																																																																																																																																	
<table border="0"> <tr> <td style="width: 15%;">Spot Improvements</td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td colspan="5"><u>Project Manager/Assignments</u></td> <td colspan="5"><u>Project Description</u></td> <td colspan="8"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Providence</td> <td></td> <td colspan="5">PM TDD: Lauretto, Francesco</td> <td colspan="5">Add right turn lanes on northbound and southbound Route 123, including drainage improvements</td> <td colspan="8" rowspan="4">Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction is 70% complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. VDOT signal timing approval received 7/9/19. Traffic signal shop drawings approved by VDOT 1/30/2020. Schedule adjusted to allow for additional time needed to deliver and construct traffic signals.</td> </tr> <tr> <td>RSPI01-01400</td> <td></td> <td></td> <td colspan="5">PM UTL: Yusufoglu, Eldar</td> </tr> <tr> <td>2G40-028-012</td> <td></td> <td>\$2,500,000</td> <td colspan="5">PM LAD: Lefcourt, Eric</td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="5">PM UDCD: Samiyi, Bijan</td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="5">PM CPTED:</td> </tr> </table>																							Spot Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>								124/400-C40011	Providence		PM TDD: Lauretto, Francesco					Add right turn lanes on northbound and southbound Route 123, including drainage improvements					Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction is 70% complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. VDOT signal timing approval received 7/9/19. Traffic signal shop drawings approved by VDOT 1/30/2020. Schedule adjusted to allow for additional time needed to deliver and construct traffic signals.								RSPI01-01400			PM UTL: Yusufoglu, Eldar					2G40-028-012		\$2,500,000	PM LAD: Lefcourt, Eric							\$0	PM UDCD: Samiyi, Bijan								PM CPTED:																																																																																																																																																																																																																																																																																																																																																																												
Spot Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																																																																																																																																																																																																																																																																																																																																																																																																																																																											
124/400-C40011	Providence		PM TDD: Lauretto, Francesco					Add right turn lanes on northbound and southbound Route 123, including drainage improvements					Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction is 70% complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. VDOT signal timing approval received 7/9/19. Traffic signal shop drawings approved by VDOT 1/30/2020. Schedule adjusted to allow for additional time needed to deliver and construct traffic signals.																																																																																																																																																																																																																																																																																																																																																																																																																																																											
RSPI01-01400			PM UTL: Yusufoglu, Eldar																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
2G40-028-012		\$2,500,000	PM LAD: Lefcourt, Eric																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
		\$0	PM UDCD: Samiyi, Bijan																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
			PM CPTED:																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
<p>Construction</p>																																																																																																																																																																																																																																																																																																																																																																																																																																																																								

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Reston Bike Share Phase II 124/400-C40011 TS-000026-001-0 TS-000026-001		Hunter Mill \$0 \$0	01/20	05/20	08/20	NA	12/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	05/21	06/21	07/21	08/21	11/21	11/21
Design			<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCC: Carlin, Craig PM CPTED:						<u>Project Description</u> Installation of 21 bike share stations. 17 in parking lane. 5 require improvements including curb ramps for 2 & concrete pads for 3. 1 station to be installed in turn lane & requires road diet.						<u>Monthly Remarks</u> VDOT LUP permit received 12/6/19 for 17 of the 21 bike share stations within parking lane. Design Task Order NTP issued on 1/31/2020 for 4 of the stations involving curb ramps, concrete pads and road diet. Survey completed in April and preliminary plans submitted on 5/1/2020. Intermediate design is in progress. Construction authorized for Station #5 on 6/3/2020 and for Station #13 on 6/9/2020.						On Hold <input type="checkbox"/>		
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
Stoncroft Boulevard Widening Sully Police Station 304/300-C30050 009217-0 5G25-064-000		Sully \$800,678 \$0																					
Construction			<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCC: PM CPTED: Guarino, Michael						<u>Project Description</u> Widen 800 LF of Stoncroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard						<u>Monthly Remarks</u> Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.						On Hold <input type="checkbox"/>		
			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21
Jefferson Manor Improvements Phase IIIA 304/300-C30050 2G25-097-000-0 2G25-097-000		Lee \$3,500,000 \$0																					
Construction			<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCC: Teshome, Demelew PM CPTED: Guarino, Michael						<u>Project Description</u> Infrastructure reconstruction on Albemarle Drive in Jefferson Manor						<u>Monthly Remarks</u> NIP in progress. Bid opening 6/23/2020. Pre-Bid meeting held 6/9/2020. Bid Advertisement 5/26/2020. Construction authorized 5/15/2020. Utility relocations (WGL and FFX Water) are complete. Construction award/NTP anticipated July/August 2020. Construction authorization and bid advertisement were delayed due to request for additional utility survey to locate existing private sanitary laterals within project limits and additional time required to finalize bid documents.						On Hold <input type="checkbox"/>		
			08/18	11/18	NA	08/19	08/20	12/20	04/21	07/20	NA	NA	09/20	04/21	NA	NA	NA	05/21	06/21	07/21	08/21	10/21	01/22
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III) Pedestrian Improvements - Bond Fund 304/300-C30050 4YP201-PB009-C ST-000021-009		Hunter Mill \$500,000 \$0																					
Design			<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCC: PM CPTED: Hamidi, AJ						<u>Project Description</u> Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court						<u>Monthly Remarks</u> 2nd pre-final design distributed for review 5/29/2020. Additional utility designation authorized and is in progress.						On Hold <input type="checkbox"/>		

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	11/21		
Pedestrian Improvements - Bond Funded 304/300-C30050	Lee		<u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Cate, Dennis PM UDCCD: Samiyi, Bijan PM CPTED:						<u>Project Description</u> Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park						<u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Bid opening 7/21/2020. Pre-bid meeting 7/9/2020. Bid advertisement 6/23/2020. Construction authorized 5/15/2020. Final construction package to UDCCD for signature on 4/3/2020. SWPPP completed 3/27/2020. VDOT permit received 2/14/2020. Land acquisition complete 12/17/19. LAD NTP issued 9/6/17. Utility relocation at GSA is complete.						On Hold <input type="checkbox"/>				
4YP201-PB023																									
ST-000021-023	\$5,500,000	\$0																							
Bid Advertisement																									
Rt. 29 Widening			12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17		
Roadway Improvements 304/300-C30050	Braddock		<u>Project Manager/Assignments</u> PM TDD: Khorashadi, Brook PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: Samiyi, Bijan PM CPTED: Rosenbaum, Jane						<u>Project Description</u> Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road and add a dedicated right turn lane from Stevenson Drive to Waples Mill Road						<u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. UPC # 105397. LAP close-out has been completed. VDOT permit released 2/26/2020. Final invoice to be prepared.						On Hold <input type="checkbox"/>				
4YP212-0																									
5G25-052-000	\$15,547,538	(\$1,131,245)																							
Post-Construction																									
Cinder Bed Road			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17		
Cinder Bed Road Improvements 304/300-C30050	Mount Vernon		<u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Borkowski, Tad						<u>Project Description</u> Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road						<u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final punch list items for street acceptance and permit release have been completed. Street acceptance is in progress. Post Construction comment responses submitted 5/19/2020.						On Hold <input type="checkbox"/>				
4YP214-0																									
5G25-054-000	\$6,817,000	(\$80,209)																							
Post-Construction																									
Braddock Rd./Roberts Road NB Right Turn Lane			01/16	09/16	05/17	10/17	04/19	09/19	10/19	03/19	03/19	NA	04/19	07/19	11/18	09/19	NA	01/20	01/20	02/20	03/20	09/20	10/20		
Spot Roadway Improvements 2014 304/300-C30050	Braddock		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCCD: Cutler, Tom PM CPTED: Qi, Maggie						<u>Project Description</u> Add a northbound right turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road						<u>Monthly Remarks</u> TPP ID#B258. Construction 45% complete. Construction NTP issued on 3/16/2020, construction completion scheduled for 10/12/2020. Schedule adjusted for the construction completion date to be in accordance with the authorized contract duration.						On Hold <input type="checkbox"/>				
5G25-059-002-0																									
5G25-059-002	\$1,600,000	\$0																							
Construction																									

Jul 2020

Project Name		Design PHASE Dates																			Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date								
Focus #	FUT (\$)																													
Project Status																														
North Chambliss St./Beauregard St.		02/20	NA	12/19	06/20	10/20	02/21	02/21	NA	NA	NA	NA	NA	NA	NA	NA	04/21	05/21	05/21	06/21	08/21	08/21								
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
304/300-C30050 Mason		PM TDD: Nabavi, Seyed						Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.						TPP Plan ID#B261. Pre-final design submitted for review on 6/22/2020. Design NTP sent on 8/21/19. Survey completed on 7/18/19. Utility designation completed on 11/8/19.																
5G25-059-003-0		PM UTL: Nguyen, Tan																												
5G25-059-003 \$900,000		PM LAD: Alcon, Kelly																												
\$0		PM UDCD:																												
		PM CPTED: Stevens, Daniel																												
Design																														
Silverbrook Rd./Southrun Rd. EB Left Turn Lane		03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	06/20	NA	03/20	NA	NA	09/20	05/19	06/21								
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
304/300-C30050 Mount Vernon		PM TDD: Nabavi, Seyed						Add eastbound left turn lane on Silverbrook Road at Southrun Road						TPP ID#B267. Construction start date moved to 9/14/2020 due to water line closure restrictions set by Fairfax Water. All utilities have been relocated as of 6/8/2020. The schedule is adjusted to reflect the waterline closure restrictions.																
5G25-059-005-0		PM UTL: Maisel, Michael																												
5G25-059-005 \$1,400,000		PM LAD: Honnick, John																												
\$0		PM UDCD: Stevens, Michael																												
		PM CPTED: Aguayo, Vanessa																												
Construction																														
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	12/20	12/20	TBD	TBD	NA	TBD	TBD	04/20	07/21	NA	04/21	05/21	06/21	07/21	07/23	07/23								
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
304/300-C30050 Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path						TPP ID # 35. Final design distributed for review 6/30/2020. Utility relocation coordination is ongoing. WGL relocation is complete. The schedule for the project will be revised after utility coordination is complete.																
5G25-059-007-0		PM UTL: Maisel, Michael																												
5G25-059-007 \$16,000,000		PM LAD: Strayhorne, Robert																												
\$0		PM UDCD: Lim, Vannak																												
		PM CPTED: Aguayo, Vanessa																												
Design																														
Pohick Rd./Southrun Rd. Ped Intersection Imp		11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	05/19	NA	02/19	03/19	04/19	05/19	02/20	03/20								
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
304/300-C30050 Mount Vernon		PM TDD: Roberson, Jeanmarie						Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road						TPP ID#B278. Construction substantially completed on 3/20/2020. Punchlist completed. VDOT reinspection requested.																
5G25-060-010-0		PM UTL: Nguyen, Tan																												
5G25-060-010 \$1,160,000		PM LAD: Glass, Lisa																												
\$0		PM UDCD: Metafria, Fasika																												
		PM CPTED: Chellappa, Smitha																												
Post-Construction																														

On Hold

On Hold

On Hold

On Hold

Jul 2020

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	Current TPE (\$)																														
Project Status	FUT (\$)																														
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.		07/16	10/16	05/17	03/18	11/19	05/19	10/20	01/19	NA	NA	01/19	07/19	02/19	12/19	NA	11/20	12/20	12/20	12/20	05/20	06/21									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mason	PM TDD:	Turner, Latesa				Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						TPP ID#090. 2nd final design is in progress. Addressing VDOT comments regarding retaining wall drainage. Additional land rights may be required. Land acquisition completed 7/24/19. Utility relocations are complete. Schedule delay due to additional design time required to address VDOT drainage comments and obtain final design approval.																		
5G25-060-020-0		PM UTL:	Maisel, Michael																												
5G25-060-020	\$1,550,000	PM LAD:	Najeeb, Mohammed																												
	\$0	PM UDCCD:	Stevens, Michael																												
		PM CPTED:	Askarzadeh, Negin																												
Design		On Hold <input type="checkbox"/>																													
Braddock Rd. Walkway - Carlbern Dr.- Clubside Ln		02/16	09/16	02/17	06/17	01/18	08/18	01/19	09/17	NA	NA	10/17	10/18	04/18	08/19	NA	02/19	02/19	03/19	03/19	05/19	10/19									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Sully	PM TDD:	Dresser, John				Construct approximately 1,150 LF of 5-foot concrete sidewalk along the south side of Braddock Road						TPP ID#095. CN phase 1 (fence relocation) was completed 3/28/19 to allow access for the gas line relocation to resume. The gas line relocation was completed 8/9/19. CN phase 2 (sidewalk installation) NTP given to the contractor on 8/12/19. Construction was substantially completed on 10/21/19. VDOT punchlist completed. Re-inspection completed. VDOT As-Built approval of Filterra system is pending.																		
5G25-060-022-0		PM UTL:	Nguyen, Tan																												
5G25-060-022	\$850,000	PM LAD:	Glass, Lisa																												
	\$0	PM UDCCD:	Lim, Vannak																												
		PM CPTED:																													
Post-Construction		On Hold <input type="checkbox"/>																													
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.		12/17	02/18	08/18	09/19	09/21	12/21	12/21	11/20	01/21	NA	02/21	10/21	11/21	03/22	NA	01/22	02/22	03/22	04/22	11/22	11/22									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Providence	PM TDD:	El Kaissi, Mohamad				Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123						TPP ID#102. 3rd Pre-final design plans are in progress. Request for additional survey was sent to Land Survey Branch on 6/25/2020. Utility relocation design in progress (DVP, Verizon, Zayo Vault relo, Cox, FFX Water). Verizon utility easement required. Schedule adjusted due to design revisions.																		
5G25-060-023-0		PM UTL:	Maisel, Michael																												
5G25-060-023	\$1,750,000	PM LAD:	Najeeb, Mohammed																												
	\$0	PM UDCCD:																													
		PM CPTED:	Askarzadeh, Negin																												
Design		On Hold <input type="checkbox"/>																													
Edsall Road Walkway		12/15	01/16	04/16	09/16	02/18	09/18	11/18	06/17	NA	NA	08/17	04/18	03/18	07/18	NA	02/19	03/19	04/19	05/19	07/19	09/19									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mason	PM TDD:	Hojatzadeh, Max				Construct approximately 1,060 LF of sidewalk along westbound Edsall Road and add signalized pedestrian crossing at Timber Forest Drive and Edsall Road						TPP ID#113. Construction substantially complete 9/5/19. Signal timings approved by VDOT on 8/26/19. Nutrient Credits Transfer Assignment Agreement document submitted to VDOT 10/17/19. VDOT punchlist completed. Reinspection completed 3/23/2020. Awaiting permit release.																		
5G25-060-024-0		PM UTL:	Yusufoglu, Eldar																												
5G25-060-024	\$629,735	PM LAD:	Delli Carpini, Angelica																												
	\$0	PM UDCCD:	Metafria, Fasika																												
		PM CPTED:	Chellappa, Smitha																												
Post-Construction		On Hold <input type="checkbox"/>																													

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Springfield</p> <p>5G25-060-026-0 \$750,000</p> <p>5G25-060-026 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Engida, Samuel PM CPTED: Harrell, William</p> <p><u>Project Description</u> Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard</p> <p><u>Monthly Remarks</u> TPP ID#116. Final construction package submitted to UDCD for signature on 7/9/2020. Upon receipt of signed title sheet, final documents will be submitted to VDOT on 7/20/2020, to request construction bid ad authorization.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Design</p> <p>Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Lee</p> <p>5G25-060-027-0 \$2,200,000</p> <p>5G25-060-027 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Najeeb, Mohammed PM UDCD: Metafria, Fasika PM CPTED: Harrell, William</p> <p><u>Project Description</u> Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive</p> <p><u>Monthly Remarks</u> TPP ID#119 Construction 90% complete.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Construction</p> <p>Gunston Cove Road Walkway</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mount Vernon</p> <p>5G25-060-029-0 \$665,000</p> <p>5G25-060-029 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCD: Stevens, Michael PM CPTED: Miller, Douglas</p> <p><u>Project Description</u> Construct approximately 320 LF of 5-foot concrete sidewalk, including curb and gutter and drainage improvements along north side of Gunston Cove Road</p> <p><u>Monthly Remarks</u> TPP ID#131. Construction NTP 1/7/19. Substantially complete 5/31/19. VDOT re-inspection completed 10/30/19 and punch list completed. Awaiting permit release.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Post-Construction</p> <p>Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Springfield</p> <p>5G25-060-030-0 \$3,375,000</p> <p>5G25-060-030 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Bajracharya, Sanjala PM CPTED: Harrell, William</p> <p><u>Project Description</u> Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road</p> <p><u>Monthly Remarks</u> TPP ID#144. Construction substantially complete 6/24/2020.</p> <p>On Hold <input type="checkbox"/></p>																									

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES			06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	07/20	10/19	12/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive						TPP ID# 165. NIP is in progress. Bid opening 6/2/2020. Bid advertisement 4/30/2020. Construction authorized 4/9/2020. VDOT permit received 3/4/2020. Land acquisition completed 1/30/2020. Utility relocations completed 6/30/2020.								
5G25-060-034-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-034		\$2,750,000	PM LAD: Monahan, Clyde																				
		\$0	PM UDCD: Cutler, Tom																				
			PM CPTED: Luo, Caijun																				
Bid Advertisement																							
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.			02/16	09/16	04/17	02/18	04/20	09/18	08/20	01/18	02/20	NA	02/20	04/20	04/20	10/20	NA	09/20	10/20	11/20	01/21	06/19	08/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Marsh, Dennis						Construct approximately 950 LF of 8-foot concrete sidewalk along northbound side of Rolling Road						TPP ID#167. Draft CN package to UDCD on 5/22/2020 to prepare bid book. Final VDOT approval received on 6/24/2020. Permit package being prepared. Cox relocations in progress. WGL relocation complete.								
5G25-060-036-0			PM UTL: Maisel, Michael																				
5G25-060-036		\$2,500,000	PM LAD: Alcon, Kelly																				
		\$0	PM UDCD: Stevens, Michael																				
			PM CPTED: Abifadel, Gibran																				
Utility Relocation																							
Seminary Rd. Walkway - Magnolia Ln - Colfax Av			09/16	01/17	08/17	03/18	04/19	06/19	09/19	06/18	NA	NA	08/18	09/19	02/19	04/19	NA	11/19	12/19	12/19	12/19	06/20	06/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Marsh, Dennis						900 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue						TPP ID#169. Construction NTP 12/16/19. Substantially complete 6/12/2020. VDOT punchlist received 7/14/2020.								
5G25-060-038-0			PM UTL: Maisel, Michael																				
5G25-060-038		\$1,000,000	PM LAD: Monahan, Clyde																				
		\$0	PM UDCD: Abtew, Leykun																				
			PM CPTED: Qi, Maggie																				
Post-Construction																							
South Lakes Dr.Walkway - Greenskeepers Ct - Sunrise Valley Dr			05/17	NA	01/18	10/18	04/19	02/19	07/20	10/19	NA	NA	11/19	05/20	12/19	12/20	NA	09/20	10/20	11/20	12/20	02/21	06/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Hojatzadeh, Max						Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road						TPP ID#175. VDOT land use permit application submitted 7/15/2020. Final design approved. DRB approved the design. Land acquisition completed 5/21/2020. Utility relocations (Comcast & SummitIG) are in progress. SWPPP is being prepared.								
5G25-060-039-0			PM UTL: Maisel, Michael																				
5G25-060-039		\$2,000,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCD: McCorkle, Lisa																				
			PM CPTED: Luo, Caijun																				
Utility Relocation																							

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Sunrise Valley Dr. Walkway - Hitchcock Dr.- Colts Brook Dr</p> <p>Pedestrian Improvements 2014 304/300-C30050 Hunter Mill 5G25-060-040-0 \$650,000 5G25-060-040 \$0</p> <p>Utility Relocation</p> <p>Great Falls St. Walkway - I-66 - North West St</p> <p>Pedestrian Improvements 2014 304/300-C30050 Dranesville 5G25-060-042-0 \$3,000,000 5G25-060-042 \$0</p> <p>Construction</p> <p>Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave</p> <p>Pedestrian Improvements 2014 304/300-C30050 Mason 5G25-060-043-0 \$5,000,000 5G25-060-043 \$0</p> <p>Design</p> <p>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</p> <p>Pedestrian Improvements 2014 304/300-C30050 Mason 5G25-060-044-0 \$6,250,000 5G25-060-044 \$0</p>																							
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Shubert, Beth PM UDCD: Cutler, Tom PM CPTED: Steinhilber, Will				Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive				<p>TPP ID#176. Draft construction package submitted to UDCD on 6/26/2020. VDOT land use permit application submitted 6/24/2020 and permit received 7/9/2020. Utility relocation authorized for MCI and CenturyLink on 5/29/2020 and expected to be completed in September 2020. Columbia Gas (Marker Posts) and Zayo (Handhole to coordinate adjustments with contractor during construction.</p>						On Hold <input type="checkbox"/>						
			PM TDD: Beall, James PM UTL: Yusufoglu, Eldar PM LAD: Cate, Dennis PM UDCD: Engida, Samuel PM CPTED: Qi, Maggie				Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street				<p>TPP ID#202. Construction 45% complete. Construction NTP 1/13/2020, construction completion scheduled 1/11/2021. Pre-construction meeting held 1/6/2020. Notice of Award sent to Contractor 10/28/19. Bids opened 9/25/19. Utility relocations are complete. Construction bundled with Project ST-000036-003 North West Street Sidewalk.</p>						On Hold <input type="checkbox"/>						
			PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCD: PM CPTED: Lilley, Ronald				Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue				<p>TPP ID#205. Final design is in progress. Final plats in progress. Utility relocation designs in progress.</p>						On Hold <input type="checkbox"/>						
			PM TDD: Lauretti, Francesco PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCD: Metafria, Fasika PM CPTED: Qi, Maggie				Construct 1,550 LF of 9-foot wide, curb abutted sidewalk				<p>TPP ID#234. Pre-final design is in progress. Schedule adjusted due to design revisions to address driveway grading and impacts to existing retaining walls. Utility relocation designs in-progress.</p>						On Hold <input type="checkbox"/>						

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct																									
			06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	12/19	01/20	01/20	03/20	08/19	06/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Lauretti, Francesco				Construct approximately 2,580				TPP ID#235. Construction substantially complete 6/29/2020.														
			PM UTL: Nguyen, Tan				LF of 5-foot sidewalk, including																		
			PM LAD: Bailey, Stephen				curb and gutter																		
			PM UDCCD: Stevens, Michael																						
			PM CPTED: Abifadel, Gibran																						
Post-Construction																									
Lincolnia Rd Sidewalk & Spot Improvements																									
			02/20	NA	NA	06/20	05/21	08/21	08/21	10/20	NA	NA	11/20	07/21	08/21	09/21	NA	11/21	NA	NA	02/22	08/21	08/22		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Nabavi, Seyed				Construct 1,000 LF of sidewalk to				Pre-final design submitted for review on 6/22/2020. Task order was approved on 2/3/2020. This project was originally part of														
			PM UTL: Nguyen, Tan				connect pedestrian facilities				Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement.														
			PM LAD: Honnick, John				along North Chambliss Street and																		
			PM UDCCD:				Lincolnia Road from Lincolnia																		
			PM CPTED: Stevens, Daniel				Senior Center to Linmar Court																		
Design																									
Route 1 at Fairhaven-Quander																									
			02/19	NA	NA	09/19	10/20	07/20	12/20	08/20	NA	NA	08/20	12/20	NA	NA	NA	01/21	02/21	03/21	04/21	03/21	06/21		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Zahirieh, Shahla				Install crosswalk, pedestrian				TPP ID #188.01. 2nd Pre-final design plans distributed for review 5/13/2020. Preliminary plats are under review.														
			PM UTL:				signals, and missing sidewalk																		
			PM LAD: Monahan, Clyde				segments to improve pedestrian																		
			PM UDCCD: Stevens, Michael				facilities at intersection																		
			PM CPTED: Luo, Caijun																						
Design																									
Reston Pkwy - DTR WB On-Ramp																									
			06/17	08/17	12/17	05/18	04/19	02/20	08/20	08/19	NA	NA	09/19	07/20	NA	NA	NA	09/20	10/20	11/20	12/20	05/21	08/21		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Lauretti, Francesco				Intersection pedestrian				TPP ID# 189.07 RMAG ID# 7 Final plans distributed for review 6/10/2020. Revised final plat received 2/19/2020. LAD														
			PM UTL: Nguyen, Tan				improvements including				NTP 9/6/19. Land rights on 0 of 1 properties have been acquired.														
			PM LAD: Monahan, Clyde				sidewalks, trails, and bike facility																		
			PM UDCCD:				upgrades																		
			PM CPTED:																						
Land Acquisition																									

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	05/18	04/19	02/19	07/20	NA	NA	NA	NA	NA	NA	NA	NA	08/20	08/20	08/20	09/20	05/21	01/21
RMAG Phase II 2014 304/300-C30050 5G25-062-008-0 5G25-062-008		\$900,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: PM UDCC: PM CPTED:				<u>Project Description</u> Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades				<u>Monthly Remarks</u> TPP ID# 189.08 RMAG ID# 8 Final design distributed for review 6/10/2020.						On Hold <input type="checkbox"/>						
Design			11/16	NA	11/17	04/19	08/20	03/20	03/21	07/20	NA	NA	08/20	02/21	NA	NA	NA	03/21	03/21	03/21	05/21	03/21	04/22
Bluemont Way - Disc St Ped Br - Reston Pkwy			<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCC: PM CPTED: Xiong, Yuqing				<u>Project Description</u> Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				<u>Monthly Remarks</u> TPP ID#189.11 RMAG ID#38. Final design is in progress. Final plats are in progress. VDOT waiver for non-standard bus pad and programmatic waiver submitted 7/10/2020. CenturyLink to coordinate lift & lay with contractor during construction, when existing retaining wall to be removed.						On Hold <input type="checkbox"/>						
Design			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
Sunrise Valley Dr - Reston Assoc Entrance			<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCC: PM CPTED:				<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection				<u>Monthly Remarks</u> TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwok at the intersection of Sunrise Valley Drive and Reston Parkway.						07/2019 On Hold <input checked="" type="checkbox"/>						
Design			08/18	05/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Sunrise Valley Dr. Bike Lanes – Glade Dr to Edmund Halley Dr			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCC: PM CPTED: Wynands, Nicole				<u>Project Description</u> Narrow median between Reston Parkway and Fairfax County Parkway to provide off-road bike lanes in each direction from Glade Drive to Edmund Halley Drive				<u>Monthly Remarks</u> TPP ID# 189.16 /RMAG II ID# 16. Project is on hold pending re-evaluation of project scope from CPTED.						11/2018 On Hold <input checked="" type="checkbox"/>						
Design																							

Jul 2020

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates					Construction PHASE Dates																	
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates																											
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																				
Focus #	FUT (\$)																																									
Project Status																																										
Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC																						03/17	08/17	12/17	06/18	01/19	10/19	01/20	12/18	NA	NA	12/18	08/19	09/19	06/20	NA	05/20	06/20	06/20	07/20	01/21	11/20
Bike/Trail Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																												
304/300-C30050	Braddock	PM TDD:	Zahirieh, Shahla				Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk						TPP ID#B285. Construction NTP 7/13/2020, completion scheduled for 11/9/2020. Construction authorized on 5/7/2020. VDOT permit received 2/7/2020. Final plans were approved on 1/2/2020. LAD completed 8/23/19. Utility relocations completed.																													
5G25-063-002-0		PM UTL:	Pugh, Richard																																							
5G25-063-002	\$1,600,000	PM LAD:	Strayhorne, Robert																																							
	\$0	PM UDCC:	Bajracharya, Sanjala																																							
		PM CPTED:	Lind, Adam																																							
Construction																																										
West Ox Rd. Trail - Penderbrook Rd. - Route 50		06/17	NA	01/18	07/18	04/19	11/19	07/19	11/18	NA	NA	11/18	06/19	01/19	06/19	NA	09/19	10/19	10/19	11/19	12/20	02/20																				
Bike/Trail Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																												
304/300-C30050	Sully	PM TDD:	Marsh, Dennis				Install approximately 1,900 LF of 6 foot concrete walkway along southbound West Ox Road from Ox Hill Road to Route 50						TPP ID#B300. Construction substantially complete 2/28/2020. Punchlist complete. Awaiting reinspection.																													
5G25-063-005-0		PM UTL:	Maisel, Michael																																							
5G25-063-005	\$820,000	PM LAD:	Najeeb, Mohammed																																							
	\$0	PM UDCC:	Engida, Samuel																																							
		PM CPTED:	TBD, To Be Determined																																							
Post-Construction																																										
Westmoreland St. Bike Lanes - N. of Rosemont Dr.		10/17	10/17	03/18	08/18	04/20	09/19	07/20	03/19	NA	NA	03/19	04/20	NA	NA	NA	08/20	08/20	09/20	09/20	08/20	12/20																				
Bike/Trail Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																												
304/300-C30050	Dranesville	PM TDD:	Turner, Latesa				Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive						TPP ID#187. 2nd Final plans distributed for review on 6/16/2020. Land acquisition completed on 4/20/2020. Land rights on 3 of 3 properties have been acquired. WGL service line relocations in progress. Schedule adjusted due to additional time required to acquire land rights and obtain final design approval.																													
5G25-063-009-0		PM UTL:	Maisel, Michael																																							
5G25-063-009	\$600,000	PM LAD:	Finnell, Richard																																							
	\$0	PM UDCC:	Engida, Samuel																																							
		PM CPTED:																																								
Design																																										
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)		09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	01/21																				
County-Maintained Pedestrian Imp 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																												
304/300-C30050	Dranesville	PM TDD:	Beall, James				260 LF of 5-foot sidewalk along north side of North West Street						TPP ID#B294. Construction 35% complete. Construction NTP 1/13/2020, construction completion scheduled 1/11/2021. Pre-construction meeting held 1/6/2020. Notice of Award sent to Contractor 10/28/19. Bid opening 9/25/19. Bid advertisement 8/26/19. Utility relocations are complete. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.																													
ST-000036-003-0		PM UTL:	Maisel, Michael																																							
ST-000036-003	\$1,650,000	PM LAD:	Glass, Lisa																																							
	\$0	PM UDCC:	Engida, Samuel																																							
		PM CPTED:	Qi, Maggie																																							
Construction																																										

Jul 2020

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates																		
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates																										
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																				
Focus #	FUT (\$)																																									
Project Status																																										
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy																						03/16	NA	10/17	11/18	03/20	01/19	08/20	11/18	NA	NA	03/19	10/19	12/19	10/20	NA	09/20	09/20	09/20	10/20	03/20	04/21
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																												
304/300-C30050	Hunter Mill	PM TDD:	Marsh, Dennis					Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road						TPP ID#121 Revised 2nd prefinal plans received 7/16/2020. LAD NTP issued on 3/29/19. Land acquisition (6 of 6 properties) complete 10/4/19. Utility relocations (DVP, Gas, & Fiberoptics) in progress. Utility NTP 12/9/19. TMP plans approved 1/31/19. Verizon relocation work in progress. Schedule adjusted based on preliminary schedule for Verizon relocation work.																												
ST-000036-009-0		PM UTL:	Maisel, Michael																																							
ST-000036-009	\$2,500,000	PM LAD:	Najeeb, Mohammed																																							
	\$0	PM UDCC:	McCorkle, Lisa																																							
		PM CPTED:	Harrell, William																																							
Utility Relocation																																										
Kirby Road Walkway - Chesterbrook ES - Halsey Rd.																						04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	08/20	09/20	10/20	11/20	12/19	06/21
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																												
304/300-C30050	Dranesville	PM TDD:	Turner, Latesa					Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						TPP ID#140. VDOT permit application submitted 7/8/2020. 2nd Final plans submitted for review 5/4/2020. FFX Water relocation final design received 9/10/19. WGL relocation plan approved and VDOT permit received 10/11/19. CenturyLink utility relocation authorized 11/25/19. Land acquisition completed on 4/17/19. CenturyLink completed relocations except for manhole to be adjusted to grade during walkway construction. WGL relocations started beginning of April and to be completed by 7/24/2020. Schedule adjusted due to additional time required to complete WGL relocations and to obtain final design approval. Project construction bundled with Project ST-000036-011 Kirby Road Walkway - Halsey Road to Franklin Avenue																												
ST-000036-010-0		PM UTL:	Pugh, Richard																																							
ST-000036-010	\$1,200,000	PM LAD:	Strayhorne, Robert																																							
	\$0	PM UDCC:	Stevens, Michael																																							
		PM CPTED:	Chellappa, Smitha																																							
Utility Relocation																																										
Kirby Road Walkway - Halsey Rd. - Franklin Ave																						04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	08/20	09/20	10/20	11/20	12/19	06/21
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																												
304/300-C30050	Dranesville	PM TDD:	Turner, Latesa					Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						TPP ID#141. VPDES permit application submitted to LDS on 7/8/2020. VDOT permit application submitted 7/1/2020 and permit received 7/14/2020. 2nd Final plans submitted for review 5/4/2020. FFX Water relocation final design received 9/10/19. WGL relocation plan approved and VDOT permit received 10/11/19. Land acquisition completed on 8/16/19. WGL utility relocations are in progress. Schedule adjusted due to additional time required to complete WGL relocations and to obtain final design approval. Project construction bundled with Project ST-000036-010 Kirby Road Walkway - Chesterbrook Elementary School to Halsey Road.																												
ST-000036-011-0		PM UTL:	Pugh, Richard																																							
ST-000036-011	\$1,650,000	PM LAD:	Strayhorne, Robert																																							
	\$0	PM UDCC:	Stevens, Michael																																							
		PM CPTED:	Chellappa, Smitha																																							
Utility Relocation																																										
Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines																						01/18	04/18	02/19	06/20	05/21	11/20	01/22	10/20	12/20	NA	01/21	08/21	09/21	09/22	NA	05/22	06/22	07/22	09/22	11/21	09/23
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																												
304/300-C30050	Sully	PM TDD:	Fasceski, Jeff					Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road						TPP ID#162. Pre-final plans submitted 6/18/2020. Utility coordination is in progress.																												
ST-000036-013-0		PM UTL:	Yusufoglu, Eldar																																							
ST-000036-013	\$3,250,000	PM LAD:	Alcon, Kelly																																							
	\$0	PM UDCC:																																								
		PM CPTED:	Stevens, Daniel																																							
Design																																										

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Construction																									
Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	07/19	08/19	09/19	01/20	05/20	07/20	On Hold <input type="checkbox"/>	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Lee		PM TDD: El Kaissi, Mohamad				Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				TPP ID#180A. Constuction NTP 1/27/2020. Construction 95% complete. Construction completion scheduled 7/25/2020. Nutrient Credit Transfer Agreement was submitted to VDOT on 6/30/2020.														
ST-000036-014-0			PM UTL: Maisel, Michael																						
ST-000036-014	\$1,600,000		PM LAD: Strayhorne, Robert																						
	\$0		PM UDCCD: Cutler, Tom																						
			PM CPTED: Bandy, Audra																						
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.			04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19	On Hold <input type="checkbox"/>	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla				Construct 5-foot sidewalk along west side of Old Mount Vernon Road				TPP ID#191. Final plans were approved on 1/23/18. LAD completed 5/2/18. VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Punchlist received 6/11/2020 and is being addressed.														
ST-000036-016-0			PM UTL: Yusufoglu, Eldar																						
ST-000036-016	\$1,330,000		PM LAD: Shubert, Beth																						
	\$0		PM UDCCD: McCorkle, Lisa																						
			PM CPTED:																						
Post-Construction																									
Telegraph Road Walkway Ph III - Wilton to Farmington			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	03/19	01/19	04/19	NA	07/19	08/19	09/19	10/19	05/20	01/20	On Hold <input type="checkbox"/>	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Lee		PM TDD: El Kaissi, Mohamad				Install 960 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				TPP ID#180A. Construction substantially complete 1/13/2020. VDOT signal timing approval received 2/17/2020. VDOT inspection 4/7/2020. Punchlist completed. Signal inspection pending.														
ST-000036-018-0			PM UTL: Maisel, Michael																						
ST-000036-018	\$725,000		PM LAD: Bailey, Stephen																						
	\$0		PM UDCCD: Cutler, Tom																						
			PM CPTED: Bandy, Audra																						
Post-Construction																									
Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	07/20	NA	07/20	09/20	10/20	12/20	11/19	07/21	On Hold <input type="checkbox"/>	
County-Maintained Bike/Trail Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Braddock		PM TDD: Hojatzadeh, Max				Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows				TPP ID#B288. Project delivery will follow Fairfax County Public Improvement Plan requirements. Final construction package submitted to UDCCD for signature on 7/14/2020. LDS approved Public Improvement plan on 11/8/19. Dominion and Cox relocations completed. Verizon UG completed and Aerial completed by late July. Proceed for final construction plan authorization. Schedule adjusted due to comments received on VDOT permit application.														
ST-000037-003-0			PM UTL: Pugh, Richard																						
ST-000037-003	\$3,700,000		PM LAD: Baker, Lisa																						
	\$0		PM UDCCD: McCorkle, Lisa																						
			PM CPTED: Wynands, Nicole																						
Utility Relocation																									

Jul 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Route 50 Trail			10/16	01/17	07/17	03/18	08/19	05/19	03/20	03/19	NA	NA	04/19	09/19	NA	NA	NA	05/20	05/20	05/20	06/20	04/20	08/20
----------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
County-Maintained Bike/Trail Imp - 2014	Springfield	PM TDD: Turner, Latesa	Construct 5-foot concrete sidewalk on south side of Route 50, up off ramp to West Ox Road, and terminating in Fairfax Town Center parking lot	TPP ID#B303. Construction NTP 6/22/2020. Substantial completion scheduled for 8/31/2020. CN authorization 5/7/2020. VDOT permit received 4/9/2020. Received final design approval checklist 3/3/2020. Land acquisition completed 9/17/19.
304/300-C30050		PM UTL: Maisel, Michael		
ST-000037-005-0		PM LAD: Baker, Lisa		
ST-000037-005	\$925,000	PM UDCCD: Bhinge, Deepak		
	\$0	PM CPTED: Steinhilber, Will		

On Hold

Construction

			02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	10/18	11/18	11/18	12/18	10/19	10/19
--	--	--	-------	----	----	-------	-------	-------	-------	-------	-------	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
Lorton Arts Access Road	Mount Vernon	PM TDD: Nabavi, Seyed	Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123	Construction substantially complete 10/30/19. VDOT permit released 3/12/2020. Bond release pending.
304/300-C30050		PM UTL:		
TS-000020-001-0		PM LAD: Monahan, Clyde		
TS-000020-001	\$1,742,414	PM UDCCD: Lim, Vannak		
	\$0	PM CPTED: Guarino, Michael		

On Hold

Post-Construction