



County of Fairfax, Virginia

MEMORANDUM

DATE: November 19, 2020

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the November 2020 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Martha Coello, BRAC Coordinator
Anna Nissinen, Chief of Communications, Marketing and TDM Programs
Robin Geiger, Head of Communications, Transportation Marketing Section
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Rachad Davis, Transportation Marketing Section
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Section Chief, Capital Projects, CPTED
Lauren Delmare, Transportation Planner III, CPTED
Ajmal Hamidi, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

November 19, 2020

Page 2 of 4

David Loss, Transportation Planner III, CPTED
Don Moyer, Engineer III, CPTED
Ricky Foley, Sr. Right-of-Way Agent, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Tina Curtis, Transportation Planner II, TSD
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD
Tim Kutz, Transportation Planner II, TPD
Mike Lake, Transportation Planner II, CFD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
John Dresser, Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Francesco Lauretti, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Alex Tsybin, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services
Ronald N. Kirkpatrick, Deputy Director, DPWES
Rona Courtney, Admin V, Directors Office, DPWES
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Carey F. Needham, Director, Building Design and Construction Division
Dennis Cate, Director, Land Acquisition Division (LAD)
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)
Vickie McEntire Anglin, County Surveyor, UDCD
Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Transportation Design Division Monthly Projects Status Report

November 19, 2020

Page 3 of 4

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Demelew Teshome, Engineer IV, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Rich Finnell, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

John Honnick, Sr. Property Analyst, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Lisa Glass, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Beth Shubert, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Right-of-Way Agent, LAD

Mohammed Najeeb, Right-of-Way Agent, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Hunter Mill District Supervisors Office

Lee District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Claudia Llana, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

John Russell, Engineering Supervisor, Materials QA

Ronald Seale, Supervisor, Materials

Kari Fuhrman, Maintenance

Transportation Design Division Monthly Projects Status Report

November 19, 2020

Page 4 of 4

Norman Whitaker, Director, Transportation Planning

Houda Ahmed Ali, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Michael Stablein, Washington Gas

Jeff Acierto, Cox Communication

Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

November 2020

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 50000 – FEDERAL & STATE GRANTS	1 – 4
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	5 – 24
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	25 – 35

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						

Cinderbed Bikeway - Cinderbed Rd. Bikeway	102/500-C50000	Lee	02/18	04/19	06/20	11/20	11/21	05/22	02/22	02/21	03/21	04/21	04/21	12/21	03/21	05/22	06/22	06/22	07/22	08/22	11/22	11/23	05/24
Project Manager/Assignments PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Engida, Samuel PM CPTED: Lilley, Ronald			Project Description Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 3 pedestrian bridges						Monthly Remarks UPC #106143. TPP ID#122. Pre-final design underway. Coordinating with VDOT Environmental regarding NEPA documentation. Design consultant addressing BMP requirements with upcoming pre-final submission. UFI meeting scheduled for 12/1/2020.														

Design			02/18	08/18	03/19	08/20	05/21	02/22	11/21	12/20	NA	01/21	01/21	04/21	04/21	10/21	03/22	03/22	04/22	05/22	10/22	12/23	06/23
Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria	102/500-C50000	Lee	02/18	08/18	03/19	08/20	05/21	02/22	11/21	12/20	NA	01/21	01/21	04/21	04/21	10/21	03/22	03/22	04/22	05/22	10/22	12/23	06/23
Project Manager/Assignments PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Glass, Lisa PM UDCCD: PM CPTED: Luo, Caijun			Project Description Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						Monthly Remarks UPC #109607. TPP ID# 182. Pre-final design distributed for review 8/27/2020. Utility relocation designs in progress.														

Design			03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/19	12/18	01/19	01/19	02/19	06/19	03/17	04/20
Tysons East Station to Great Falls Sidewalk	102/500-C50000	Countywide	03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/19	12/18	01/19	01/19	02/19	06/19	03/17	04/20
Project Manager/Assignments PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: Lim, Vannak PM CPTED: Shin, Sung			Project Description Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station						Monthly Remarks UPC #103262. TMSAMS ID# 35. Contract Award 6/5/19. Construction NTP 8/12/19, construction substantially completed 4/8/2020. Ribbon cutting ceremony held 5/28/2020. LAP closeout complete 8/26/2020. VDOT permit released 9/11/2020. Final invoice to be prepared.														

Post-Construction			04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18
Rt-7 sidewalk	102/500-C50000	Providence	04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18
Project Manager/Assignments PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCCD: McCorkle, Lisa PM CPTED:			Project Description Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange						Monthly Remarks UPC #103280. TMSAM ID# 32. Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT permit released 3/3/2020. Responses to as-built comments submit to VDOT for review. LAP closeout is in progress.														

Post-Construction		
-------------------	--	--

Nov 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt.7 Sidewalk under Rt.123 South Side 102/500-C50000 DCBPA-070 AA1400070-12	Providence Hunter Mill \$2,404,590 \$0		04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
Project Manager/Assignments			Project Description						Monthly Remarks														
PM TDD: Hojatzadeh, Max			Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange						UPC #103281. TMSAM ID# 32. Construction substantially complete 8/24/18. VDOT permit released 3/3/2020. Response to as-built comments submit to VDOT for review. LAP closeout is in progress.														
PM UTL: Yusufoglu, Eldar																							
PM LAD: Shubert, Beth																							
PM UDCD: McCorkle, Lisa																							
PM CPTED:																							
On Hold <input type="checkbox"/>																							
Post-Construction																							
SW South side Soapstone to South Lakes			09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	06/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
Project Manager/Assignments			Project Description						Monthly Remarks														
PM TDD: Lauretti, Francesco			Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive						UPC #103284. RMAG ID# 31. Construction substantially complete 6/8/2020. VDOT permit released 9/15/2020. LAP close-out is in progress.														
PM UTL: Yusufoglu, Eldar																							
PM LAD: Lefcourt, Eric																							
PM UDCD: Engida, Samuel																							
PM CPTED: Lind, Adam																							
On Hold <input type="checkbox"/>																							
Post-Construction																							
SW North side Soapstone to South Lakes			09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	07/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
Project Manager/Assignments			Project Description						Monthly Remarks														
PM TDD: Lauretti, Francesco			Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive						UPC #103285. RMAG ID# 12. Construction substantially complete 6/8/2020. VDOT permit released 9/15/2020. LAP close-out is in progress.														
PM UTL: Yusufoglu, Eldar																							
PM LAD: Glass, Lisa																							
PM UDCD: Engida, Samuel																							
PM CPTED: Lind, Adam																							
On Hold <input type="checkbox"/>																							
Post-Construction																							
Jones Branch Connector - Final Design 102/500-C50000 JBC-093-093 AA1400093-13	Providence \$60,000,000 \$0		02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	02/20
Project Manager/Assignments			Project Description						Monthly Remarks														
PM TDD: Dresser, John			Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes						UPC #103907. CN phase began with contract signing on 12/28/16. Substantial Completion date was 2/3/2020. Ribbon cutting was held on 3/5/2020. Contractor is working on remaining punch list items for acceptance by VDOT and other stakeholders.														
PM UTL: Yusufoglu, Eldar																							
PM LAD: Baker, Lisa																							
PM UDCD:																							
PM CPTED: Shin, Sung																							
On Hold <input type="checkbox"/>																							
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
			A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Permit Submission	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp
Rt. 1-PH5-Virginia Lodge to Huntington Ave SW			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	12/18	02/19	03/19	06/19	09/16	03/20
RHPTI			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000		Mount Vernon	PM TDD: Zahirieh, Shahla						Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway						UPC #71851. Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially completed 3/3/2020. VDOT permit released 8/20/2020. The draft nutrient credit transfer package submitted to VDOT on 7/10/2020 and is under review.								
RHPTI-080			PM UTL: Yusufoglu, Eldar																				
AA1400080-12		\$1,500,000	PM LAD: Cate, Dennis																				
		\$0	PM UDCD: Engida, Samuel																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Sunset Hills/Town Center Pkwy			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	09/19	09/19	09/19	10/19	01/20	12/16	06/20
RMAG			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000		Hunter Mill	PM TDD: Zahirieh, Shahla						Pedestrian intersection improvements						UPC #107437. RMAG ID#6. Construction NTP 3/18/2020, construction completion scheduled 6/15/2020. Construction started on 4/8/2020. Final Signal Timing approved 4/30/2020. Substantially complete 6/8/2020. LAP closeout complete 8/19/2020. VDOT permit released 8/20/2020. Final invoice to be prepared.								
RMAG-099			PM UTL: Nguyen, Tan																				
AA1400099-13		\$576,000	PM LAD: Lefcourt, Eric																				
		\$0	PM UDCD: Lim, Vannak																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Sunrise V- S. Side Glade to Reston Pkwy			08/13	NA	12/13	07/14	08/15	01/17	11/18	08/15	NA	03/16	03/16	10/18	10/18	05/19	04/19	05/19	05/19	06/19	07/19	12/17	06/20
RMAG			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000		Hunter Mill	PM TDD: Hojatzadeh, Max						Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway						UPC #107438. RMAG ID# 7 & 8. Substantially complete 6/8/2020. Punch list is in progress.								
RMAG-100			PM UTL: Yusufoglu, Eldar																				
AA1400100-13		\$1,810,000	PM LAD: Monahan, Clyde																				
		\$0	PM UDCD: Lim, Vannak																				
			PM CPTED:																				
Post-Construction																							
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	05/21	02/20	NA	06/20	07/20	04/21	07/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23
RMAG			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000		Hunter Mill	PM TDD: Shahnaj, Sonia						Construct bicycle and pedestrian grade separated crossing						UPC #107439. RMAG ID# 5. Final design is in progress. ROW authorization package submitted to VDOT on 2/28/2020 and approved on 6/9/2020. LAD NTP issued on 7/6/2020. Land rights on 0 of 7 properties have been acquired including donation of easements on 1 property. Utility relocation NTP for DEV transmission facilities issued on 7/1/2020. Other utility relocation designs are on-going.								
RMAG-102			PM UTL: Pugh, Richard																				
AA1400102-13		\$13,401,000	PM LAD: Alcon, Kelly																				
		\$0	PM UDCD: Lim, Vannak																				
			PM CPTED: Aguayo, Vanessa																				
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Old Crthouse Rd.SRTS 102/500-C50000 SRTS-138 AA1400138-15	Hunter Mill	\$1,300,000 \$0	05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	10/19	09/19	09/19	09/19	10/19	02/20	09/19	07/20
			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCCD: Teshome, Demelew PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk along Old Courthouse Road				<u>Monthly Remarks</u> UPC #105990. TPP ID# 307. Funding via Safe Routes to School Grant. Substantially complete 7/15/2020. VDOT punchlist being addressed.												
On Hold <input type="checkbox"/>																							
Post-Construction																							
			11/19	01/20	07/20	10/20	10/21	01/22	01/22	11/20	NA	03/21	04/21	11/21	TBD	TBD	06/22	08/22	09/22	10/22	01/23	07/23	07/23
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19	Hunter Mill	\$250,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide protected crosswalk at Beulah Road and Talisman Drive and bike lanes along Beulah Road for approximately 2,200 LF				<u>Monthly Remarks</u> UPC #113637. Pre-final design distributed for review 10/30/2020. Draft plats received 11/16/2020 and are under review.												
On Hold <input type="checkbox"/>																							
Design																							
			03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	09/21	10/21	11/21	03/22	03/22
Vienna Merrifield Bike Share 102/500-C50000 TF-000045-002-0 TF-000045-002	Providence	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Installation of 6 bike share stations within the Vienna Merrifield area				<u>Monthly Remarks</u> 7 bike share locations require different types of improvements to accommodate the new stations. Intermediate design plans of the stations with pad (Stations A and E) were submitted to UDCCD for review on 10/1/2020. Intermediate design plans of the stations in existing parking lanes (Stations B, C, D, G) were submitted to VDOT for review/ comments on 10/1/2020. Intermediate design plan of station with pad (Stations F) were submitted to UDCCD for review on 10/9/2020.												
On Hold <input type="checkbox"/>																							
Design																							
Scotts Run Wilkwy			07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	12/20
TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13	Providence	\$4,566,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCCD: Bhinge, Deepak PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park				<u>Monthly Remarks</u> UPC #110477. TMSAMS ID# 107. Construction is 95% complete. CN Award Authorization received from VDOT on 4/15/19. Construction Award date was on 5/14/19. Construction NTP 7/8/19, Construction Substantial Completion is scheduled for 12/18/2020.												
On Hold <input type="checkbox"/>																							
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Jeff Todd Way Infiltration Basin			09/20	NA	NA	01/21	04/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	07/21	07/21	09/21	12/21	12/21
124/400-C40011	Mount Vernon		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
2G40-021-001-0			PM TDD: Nabavi, Seyed					Retrofit of existing Stormwater Management Pond on Jeff Todd Way to comply with SWM					Pre-final design is in progress. Nutrient Credit analysis memo submitted to VDOT on 10/28/2020.										
2G40-021-001		\$246,000	PM UTL:					Performance and VDOT street acceptance requirements.															
		\$0	PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				

Design

			08/18	NA	03/19	10/20	01/21	06/21	06/21	12/20	TBD	NA	12/20	04/21	11/20	06/21	NA	12/21	01/22	02/22	05/22	09/22	09/22
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					

VRE Rolling Road Station Parking Lot Expansion			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Springfield		PM TDD: Fasceski, Jeff					Surface parking lot expansion					This project to be permitted through Land Development Services (LDS). 1st design submission to LDS for review 9/15/2020. Plan accepted by LDS 10/6/2020. Waiting for comments. Discussion initiated with VRE for possibly adding bike pad improvements to their platform expansion project. Plat schedule to be revised when comments are received and plans are revised accordingly.					
2G40-055-000-A-0		\$2,000,000	PM UTL: Yusufoglu, Eldar															
2G40-055-000		\$0	PM LAD: Glass, Lisa															
			PM UDCD: Bhinge, Deepak															
			PM CPTED: Abifadel, Gibran															

Design

			12/17	NA	08/18	11/19	11/20	04/20	06/21	12/20	NA	NA	12/20	06/21	NA	NA	NA	07/21	08/21	09/21	10/21	10/21	05/22
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					

Giles Run & Laurel Hill			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Mount Vernon		PM TDD: Turner, Latesa					Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development					This project will be permitted through the Land Development Services (LDS) review process. 1st submission to LDS on 11/18/19. Comments received and are being addressed. Project plats are being prepared. No utility issues. LAD NTP delayed due to additional time required for the consultant to address 1 st LDS submission review comments, complete geotechnical investigations and revise plans for review agency coordination. LAD NTP anticipated December 2020. Schedule has been adjusted based on the design delay.					
2G40-067-000-0		\$4,000,000	PM UTL: Pugh, Richard															
2G40-067-000		\$0	PM LAD: Baker, Lisa															
			PM UDCD:															
			PM CPTED: Borkowski, Tad															

Design

Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS			03/18	06/18	04/19	11/19	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					

RMAG Phase II			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Shahnaj, Sonia					Install walkway on the north side of Sunrise Valley Drive					TPP ID# 189.04. RMAG ID# 4 Pre-final design completed 11/12/19. Scope reduced due to site constraints including utility relocation, land rights and, anticipated developments in the area. Utility test hole data received 8/4/2020. Additional survey received 10/30/2020. Schedule to be developed once design task order is approved for the reduced scope which is expected in December 2020.					
2G40-085-002-0		\$5,750,000	PM UTL: Maisel, Michael															
2G40-085-002		\$0	PM LAD: Shubert, Beth															
			PM UDCD:															
			PM CPTED: Wynands, Nicole															

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates														
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Town Center Parkway Bike Lanes			03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD						
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
RMAG Phase II 124/400-C40011 2G40-085-006-0 2G40-085-006	Hunter Mill	\$1,800,000 \$1,800,000	PM TDD: Zahirieh, Shahla			PM UTL: Nguyen, Tan			PM LAD:			PM UDCC:			PM CPTED: Wynands, Nicole			Construct off-road bike lanes by reducing median and lane widths						<p>TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.</p>					
Design																													
Innovation Center to Arrowbrook			06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	02/20	02/20	04/20	05/20	05/20	04/21						
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
HMSAMS 124/400-C40011 2G40-086-007-0 2G40-086-007	Dranesville	\$1,250,000 \$0	PM TDD: Dresser, John			PM UTL: Maisel, Michael			PM LAD: Monahan, Clyde			PM UDCC: Bajracharya, Sanjala			PM CPTED: Abifadel, Gibran			600 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK Signal installation across Sunrise Valley Drive.						<p>TPP ID# 190.06 HMSAMS ID# 7. Construction is 75% complete. Construction NTP was 5/4/2020. VDOT has agreed to accept maintenance responsibility for the HAWK signal.</p>					
Construction																													
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20						
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014	Hunter Mill	\$1,677,500 \$0	PM TDD: Roberson, Jeanmarie			PM UTL: Maisel, Michael			PM LAD:			PM UDCC: Stevens, Michael			PM CPTED: Stevens, Daniel			Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links						<p>TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020.</p>					
Post-Construction																													
Monroe Street (Southern Segment, Monroe Manor to Dwight)			06/17	NA	09/18	11/19	11/20	05/21	05/21	07/20	10/20	NA	10/20	05/21	05/21	08/21	NA	07/21	07/21	08/21	08/21	04/22	04/22						
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
HMSAMS 124/400-C40011 2G40-086-014-B-0 2G40-086-014	Hunter Mill	\$1,372,500 \$0	PM TDD: Roberson, Jeanmarie			PM UTL: Maisel, Michael			PM LAD: Alcon, Kelly			PM UDCC:			PM CPTED: Stevens, Daniel			Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links						<p>TPP ID#190.13 HMSAMS ID# 13. Final plans distributed for review on 11/5/2020. Land acquisition NTP issued on 10/30/2020. Land rights on 0 of 7 properties have been acquired. Utilities - Two FFXWATER service meter relocation plans are included in the plans. Coordination with COX and Dominion Energy underway.</p>					
Land Acquisition																													

Nov 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
			A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)			03/20	NA	NA	06/20	10/20	01/22	01/22	03/21	NA	NA	04/21	11/21	NA	NA	NA	02/22	02/22	03/22	04/22	09/22	09/22
HMSAMS			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011		Hunter Mill	PM TDD: Roberson, Jeanmarie			Upgrade curb ramps, crosswalks and pedestrian pushbuttons to all 4 corners			TPP ID# 190.13 HMSAMS ID# 13. Final design plans distributed for review on 10/27/2020. Land rights are required for the traffic signal. Project plat preparation underway.														
2G40-086-014-C-0			PM UTL: Nguyen, Tan																				
2G40-086-014		\$150,000	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED: Stevens, Daniel																				
Design																							
Sunrise Valley Drive (Route 286 to Innovation Street)			11/17	10/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	
HMSAMS			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011		Hunter Mill	PM TDD: Khorashadi, Brook			Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide off-road bike lanes by narrowing median and travel lane widths			TPP ID# 190.14 - HMSAMS ID#14. Project is on hold pending clarification of project scope from CPTED.														
2G40-086-015-0			PM UTL:																				
2G40-086-015		\$6,100,000	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
Sunset Hills/Fairfax County Parkway			05/17	07/17	12/17	05/18	09/19	12/19	04/20	NA	NA	NA	NA	NA	NA	NA	NA	09/20	09/20	09/20	09/20	04/21	12/20
HMSAMS			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco			Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF			TPP ID#: 189.10 RMAG ID# 10. Construction authorization package to UDCD 9/1/2020. Construction NTP 9/14/2020, scheduled completion 12/13/2020. Construction is 70% complete.														
2G40-086-018-0			PM UTL:																				
2G40-086-018		\$600,000	PM LAD: Bailey, Stephen																				
		\$0	PM UDCD: Abtew, Leykun																				
			PM CPTED: Delmare, Lauren																				
Construction																							
Burke Rd. Realignment - Aplomado Dr. to Parakeet Dr			12/20	01/17	05/17	02/18	04/21	06/21	06/21	09/19	11/19	NA	12/19	03/21	04/21	10/22	NA	11/22	12/22	01/23	02/23	02/24	02/24
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40013		Springfield	PM TDD: Roberson, Jeanmarie			Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding			TPP ID#23. Final design in progress. NTP for land acquisition issued on 12/20/19. Land rights on 6 of 13 properties have been acquired. Utility relocation design for FFXWATER, DVP, COX, & VZ is in progress. Gas relocation is complete.														
2G40-087-003-0			PM UTL: Nguyen, Tan																				
2G40-087-003		\$8,500,000	PM LAD: Shubert, Beth																				
		\$0	PM UDCD: Lim, Vannak																				
			PM CPTED: Luo, Caijun																				
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Backlick Road and Industrial Road			04/19	12/19	08/20	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						<u>Monthly Remarks</u> TPP ID# 21 & 91 Utility test holes and additional designation is in progress. Geotechnical investigation is in progress. Second task order negotiation for final design is ongoing. Schedule will be provided after task order is approved.						On Hold <input type="checkbox"/>		
124/400-C40013	Mason		PM UTL: Maisel, Michael																				
2G40-087-010-0	Lee		PM LAD: Alcon, Kelly																				
2G40-087-010	\$5,500,000	\$0	PM UDCCD:																				
			PM CPTED: Alexandrow, Nikolai																				
Design																							
Georgetown Pike & Rt. 123 (Dolley Madison)			04/17	07/17	01/18	07/18	12/18	07/19	07/19	08/18	NA	NA	08/18	02/19	NA	NA	NA	09/19	NA	NA	10/19	04/20	04/20
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> 700 LF of 10-foot SUP on eastside Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on eastside of Route 123 and Potomac School Road						<u>Monthly Remarks</u> TPP ID# 313. Construction substantially complete 4/10/2020. Signal punch list completed 8/24/2020. VDOT reinspection completed 9/4/2020. Punchlist received. Draft nutrient credit transfer agreement submitted to VDOT 6/29/2020.						On Hold <input type="checkbox"/>		
124/400-C40013	Dranesville		PM UTL: Nguyen, Tan																				
2G40-087-011-0			PM LAD: Maye, Kimberly																				
2G40-087-011	\$900,000	\$0	PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Borkowski, Tad																				
Post-Construction																							
Terminal Rd LTL at Rt 286			05/19	09/19	02/20	11/20	09/21	05/22	05/22	05/21	06/21	NA	07/21	03/22	04/22	10/22	NA	07/22	08/22	09/22	10/22	05/23	05/23
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max						<u>Project Description</u> Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway						<u>Monthly Remarks</u> Pre-final design is in progress. Utility coordination is underway.						On Hold <input type="checkbox"/>		
124/400-C40013	Mount Vernon		PM UTL: Maisel, Michael																				
2G40-087-020-0			PM LAD: Strayhorne, Robert																				
2G40-087-020	\$2,750,000	\$0	PM UDCCD:																				
			PM CPTED: Alexandrow, Nikolai																				
Design																							
Chesterbrook Rd. Walkway S - Chesterbrook Vale Ct to N. Albemarle St			09/20	12/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max						<u>Project Description</u> Construct walkway on southside of Chesterbrook Road						<u>Monthly Remarks</u> Survey received 10/2/2020. Utility designations received on 11/12/2020. Concept designs received 10/15/2020. Schedule to be developed upon approval of typical section.						On Hold <input type="checkbox"/>		
124/400-C40011	Dranesville		PM UTL: Nguyen, Tan																				
2G40-088-005-0			PM LAD:																				
2G40-088-005	\$1,000,000	\$0	PM UDCCD:																				
			PM CPTED: Steinhilber, Will																				
Design																							

Nov 2020

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																								
Glade Dr. Walkway – Colts Neck Rd. to Freetown Drive			05/15	NA	01/16	06/16	01/18	05/17	11/19	09/18	NA	NA	09/18	10/19	07/17	08/17	NA	02/20	NA	NA	03/20	02/18	06/20		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed						Approximately 1,200 LF of sidewalk on north side of Glade Drive						TPP ID#127. Construction substantially complete 6/24/2020. VDOT re-inspection completed. VDOT permit released 10/26/2020. Draft nutrient credit transfer agreement submitted to VDOT 6/29/2020.										
2G40-088-007-0			PM UTL: Nguyen, Tan																						
2G40-088-007		\$800,000	PM LAD: Najeeb, Mohammed																						
		\$0	PM UDCCD: Bajracharya, Sanjala																						
			PM CPTED: Harrell, William																						
Post-Construction																									
Creek Crossing E - Fairway Drive to Old Courthouse Rd.			08/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco						Replace existing substandard sidewalk and fill in missing segments of sidewalk along east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road						Significant community coordination required. CIM scheduled for 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Town of Vienna issued NTP 8/13/18. Survey complete and conceptual layout is underway. Consultant is updating layout based on FCDOT comments. Cost estimate to be determined. Current agreement with Town of Vienna only includes design. Schedule for project implementation to be developed.										
2G40-088-011-0			PM UTL:																						
2G40-088-011		\$0	PM LAD:																						
		(\$2,500,000)	PM UDCCD:																						
			PM CPTED: Bandy, Audra																						
Design																									
Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane			05/15	09/15	02/16	06/17	08/18	04/18	02/19	09/17	NA	NA	09/17	12/17	05/18	06/19	NA	05/19	05/19	06/19	08/19	03/19	08/20		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road						TPP ID#305. Construction substantially complete 8/11/2020. VDOT re-inspection completed 11/13/2020. Awaiting 80% germination. Nutrient credit transfer agreement submitted to VDOT 10/16/2020 for signature.										
2G40-088-016-0			PM UTL: Yusufoglu, Eldar																						
2G40-088-016		\$2,500,000	PM LAD: Monahan, Clyde																						
		\$0	PM UDCCD: Metafria, Fasika																						
			PM CPTED: Chellappa, Smitha																						
Post-Construction																									
Magarity Road Walkway - Ware Rd to Peabody Dr.			09/17	04/18	03/20	08/20	09/21	11/20	11/21	12/20	02/21	NA	03/21	10/21	11/21	03/22	NA	04/22	05/22	06/22	07/22	03/22	04/23		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Dresser, John						Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.						TPP Project #150- HMSAMS - Pre-final plans were distributed for review on 8/25/2020. All comments received by 10/5/2020 and are under review. Utility relocation coordination (DEV, WGL, FW and fiber optics) is in progress. Plat preparation is in progress.										
2G40-088-025-0	Dranesville		PM UTL: Yusufoglu, Eldar																						
2G40-088-025		\$4,000,000	PM LAD: Strayhorne, Robert																						
		\$0	PM UDCCD: Bhinge, Deepak																						
			PM CPTED: Luo, Caijun																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
			A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Permit Submission	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr			01/19	04/19	10/19	04/20	02/21	10/21	05/21	07/20	NA	NA	07/20	02/21	11/20	07/21	NA	07/21	08/21	09/21	10/21	12/22	07/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Mount Vernon	PM TDD: Shahnaj, Sonia						Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek						TPP ID# 154. Final design is underway. Received authorization from USACE for the JPA pending approval from VMRC. VMRC general permit is in progress. Fairfax County Wetlands Board completed their review on 9/2/2020 and concluded that authorization is not necessary. Utility relocation designs are in progress. Final plats were completed on 7/31/2020. LAD NTP issued on 7/31/2020. Land rights on 0 of 13 properties have been acquired.								
2G40-088-026-0			PM UTL: Pugh, Richard																				
2G40-088-026		\$10,000,000	PM LAD: Alcon, Kelly																				
		\$0	PM UDCCD: Abtew, Leykun																				
			PM CPTED: Hamidi, AJ																				
Land Acquisition																							
North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.			02/17	05/17	05/18	09/18	03/19	02/20	02/20	02/19	NA	NA	02/19	11/19	12/19	04/20	NA	05/20	NA	NA	10/20	04/21	04/21
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Hunter Mill	PM TDD: Nabavi, Seyed						Construct 5-foot concrete sidewalk along the south side of North Shore Drive						TPP ID#155. Construction 15% complete. The construction completion date has been revised to 4/30/2021 due to negotiations with on-call contractor. Draft nutrient credit transfer agreement submitted to VDOT 6/29/2020.								
2G40-088-027-0			PM UTL: Pugh, Richard																				
2G40-088-027		\$1,500,000	PM LAD: Strayhorne, Robert																				
		\$0	PM UDCCD: Stevens, Michael																				
			PM CPTED: Wells, Chris																				
Construction																							
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7			08/16	01/17	03/18	12/19	12/20	02/21	07/21	10/20	NA	NA	10/20	06/21	04/21	08/21	NA	09/21	10/21	11/21	12/21	12/22	10/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Mason	PM TDD: Vanzandt, Mark						Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road						TPP ID#172. Land acquisition notice to proceed provided on 2 of 4 project segments on 10/23/2020. Land rights on 0 of 48 properties have been acquired. Final plans underway. Utility coordination with Washington Gas, Dominion Energy, Cox Comm and Fairfax Water is underway.								
2G40-088-028-0			PM UTL: Nguyen, Tan																				
2G40-088-028		\$6,250,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCCD:																				
			PM CPTED: Askarzadeh, Negin																				
Land Acquisition																							
Hunter Village Dr Walkway (Wentworth to Flax)			12/17	01/18	06/18	11/18	07/19	11/19	10/20	07/19	NA	NA	07/19	08/20	09/20	12/20	NA	11/20	12/20	12/20	12/20	07/20	05/21
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Springfield	PM TDD: Madhusudhan, Galappa						Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive						TPP ID#134. Land acquisition completed 8/27/2020. VDOT permit received 10/29/2020. Verizon completed utility adjustments. Cox to be completed by end of November. Draft construction package submitted to UDCCD on 11/4/2020. Schedule adjusted due to additional time required to prepare draft construction package.								
2G40-088-038-0			PM UTL: Pugh, Richard																				
2G40-088-038		\$700,000	PM LAD: Glass, Lisa																				
		\$0	PM UDCCD: Engida, Samuel																				
			PM CPTED: Stevens, Daniel																				
Design																							

Nov 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
			A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Lisle Ave Walkway (Griffith to Sportsman)			08/18	11/18	04/19	11/19	11/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	06/21	NA	05/21	06/21	07/21	08/21	02/22	02/22		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Dranesville	PM TDD: Zahirieh, Shahla						Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue						TPP ID#147. Final design plans underway. LAD NTP 8/31/2020. Land rights on 0 of 9 properties have been acquired. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity. Coordination with WGL and Fairfax Water is underway.										
2G40-088-044-0			PM UTL: Maisel, Michael																						
2G40-088-044		\$700,000	PM LAD: Baker, Lisa																						
		\$0	PM UDCCD: Teshome, Demelew																						
			PM CPTED: Stevens, Daniel																						
Land Acquisition			On Hold <input type="checkbox"/>																						
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	10/19	12/20	10/21	07/21	09/20	NA	NA	10/20	06/21	NA	NA	NA	09/21	10/21	10/21	11/21	05/23	04/22		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Mason	PM TDD: Fasceski, Jeff						Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						TPP ID#161. Final design is in progress. This project will be permitted through the Land Development Services (LDS) review process. Meeting with FCPS, FCPA, and FCDOT being coordinated for early December to discuss the high school project and its impact to this project. LAD NTP 10/2/2020.										
2G40-088-049-0			PM UTL: Yusufoglu, Eldar																						
2G40-088-049		\$650,000	PM LAD: Alcon, Kelly																						
		\$0	PM UDCCD:																						
			PM CPTED: Stevens, Daniel																						
Land Acquisition			On Hold <input type="checkbox"/>																						
Rock Hill Rd Walkway (Sterling to Astoria)			07/19	09/19	03/20	05/20	02/21	01/22	06/21	09/20	NA	NA	09/20	05/21	01/21	08/21	NA	07/21	08/21	09/21	10/21	04/23	08/22		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Dranesville	PM TDD: Marsh, Dennis						Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction						TPP ID 211 - 2nd Pre-Final plans distributed 9/28/2020. Partial comments received 10/30/2020. LAD NTP issued 9/17/2020. Land rights on 0 of 3 properties have been acquired. Utility coordination in progress (Fairfax Water in plan; Fiberlight, Zayo, Cox in ROW). Meeting held with HOA on 1/14/2020. SWM plans approved by LDS on 4/21/2020.										
2G40-088-062-0			PM UTL: Yusufoglu, Eldar																						
2G40-088-062		\$1,750,000	PM LAD: Najeeb, Mohammed																						
		\$0	PM UDCCD:																						
			PM CPTED: Marfurt, Lindsay																						
Land Acquisition			On Hold <input type="checkbox"/>																						
Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	01/20	08/20	02/21	NA	NA	NA	NA	NA	05/20	02/21	NA	04/21	05/21	05/21	05/21	09/21	12/21		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Lee	PM TDD: Madhusudhan, Galappa						Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						TPP ID# 228. Limited Access Control Change (LACC) request has been forwarded to VDOT Central Office in October. It is with VDOT's Government and Legislative Affairs (GALA) division. Notice of Willingness posted 9/24/2020. Final design is in progress. Responses to VDOT comments for signal modification plans submitted 10/26/2020. WGL and Dominion both authorized. Relocations underway. Verizon to coordinate with the contractor, during construction to lift & lay between drainage structures, if needed.										
2G40-088-066-0			PM UTL: Pugh, Richard																						
2G40-088-066		\$1,100,000	PM LAD:																						
		\$0	PM UDCCD:																						
			PM CPTED: Lilley, Ronald																						
Design																									

Nov 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	06/21	04/21	09/21	12/20	01/21	NA	02/21	09/21	04/21	11/21	NA	11/21	12/21	01/22	02/22	06/22	11/22		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Dranesville	PM TDD: Turner, Latesa						Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						TPP ID# 238. Pre-final design distributed for review 7/27/2020. VDOT comments received 9/3/2020. VDOT has initiated a signal project at the intersection of Kirby Road and Chesterbrook Road; coordination is on-going. Utility relocation design in progress (WGL, FW, CenturyLink, Cox, Verizon and DEV).										
2G40-088-069-0			PM UTL: Pugh, Richard																						
2G40-088-069	\$2,500,000		PM LAD: Strayhorne, Robert																						
	\$0		PM UDCD: Stevens, Michael																						
			PM CPTED: Abifadel, Gibran																						
Design																									
Chesterbrook Rd Walkway (Forest to N 41st St)			09/20	12/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Dranesville	PM TDD: Hojatzadeh, Max						Construct walkway on southside of Chesterbrook Road						Survey received 10/2/2020. Utility designations requested 10/7/2020. Concept designs received 10/15/2020. Schedule to be developed upon approval of typical section.										
2G40-088-071-0			PM UTL: Nguyen, Tan																						
2G40-088-071	\$1,500,000		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED: Steinhilber, Will																						
Design																									
Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	09/20	03/21	10/21	03/22	01/21	03/21	NA	04/21	12/21	04/21	06/22	NA	04/22	04/22	04/22	05/22	08/22	12/22		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Providence	PM TDD: Ayers, Robert						Approximately 600 LF of 10-foot wide SUP with wayfinding signs						TPP ID# 87.1 Pre-final design (1st submission) distributed on 9/25/2020. VDOT review comments received 11/5/2020. Test hole data received on 9/30/2020. Additional test hole data received 11/15/2020. Plat request to be submitted following revisions to plans per review comments. Project schedule adjusted due to delay in getting submittable pre-final plans from consultant.										
2G40-088-072-0			PM UTL: Nguyen, Anh																						
2G40-088-072	\$850,000		PM LAD: TBD, To Be Determined																						
	\$0		PM UDCD: TBD, To Be Determined																						
			PM CPTED: Wynands, Nicole																						
Design																									
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Providence	PM TDD: Dresser, John						Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						TPP ID# 87.2 Design NTP issued on 2/4/2020. 2nd revision of the H&HA analysis was received on 6/30/2020 and will require a 3rd revision to be submitted with Preliminary plans in December, 2020. Final design schedule to be developed after VDOT and County agency reviews of the H&HA analysis are completed.										
2G40-088-073-0			PM UTL:																						
2G40-088-073	\$1,350,000		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED: Wells, Chris																						
Design																									

Nov 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Permit Submission	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																							
Project Status																								

Route 50 Walkway - Bear Branch Pedestrian Bridge 05/19 10/19 02/21 07/21 11/21 01/22 01/22 NA NA NA NA NA NA NA NA 02/22 04/22 05/22 06/22 05/23 05/23 On Hold

CSYP C&I Bike & Pedestrian Program
124/400-C40011 Providence
2G40-088-074-0
2G40-088-074 \$2,600,000
 \$0
Project Manager/Assignments
 PM TDD: Dresser, John
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED: Marfurt, Lindsay
Project Description
 Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.
Monthly Remarks
TPP ID# 87.3 Intermediate design is in progress. NTP for final design was issued to consultant on 10/6/2020.

Design

Route 50 Walkway (Cedar Ln to Prosperity Ave) 05/19 09/19 NA 08/20 10/21 04/22 04/22 03/21 NA NA 06/21 02/22 04/21 06/22 NA 05/22 05/22 05/22 06/22 12/22 12/22 On Hold

CSYP C&I Bike & Pedestrian Program
124/400-C40011 Providence
2G40-088-075-0
2G40-088-075 \$1,700,000
 \$0
Project Manager/Assignments
 PM TDD: Marsh, Dennis
 PM UTL: Nguyen, Tan
 PM LAD:
 PM UDCD:
 PM CPTED: Steinhilber, Will
Project Description
 Approximately 775LF of 10-foot wide SUP with 150LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements
Monthly Remarks
TPP ID# 87.4 2nd Pre-final design in progress. Test holes received on 10/1/2020. Utility relocations within ROW (fiberoptic and water). Due to overlapping utilities, 2G40-088-076 is on the same schedule. Coordinating with MSMD on maintenance of the existing trail.

Design

Route 50 Walkway (Chichester Ln to Cedar Ln) 05/19 09/19 NA 08/20 10/21 04/22 04/22 03/21 NA NA 06/21 02/22 04/21 06/22 NA 05/22 05/22 05/22 06/22 12/22 12/22 On Hold

CSYP C&I Bike & Pedestrian Program
124/400-C40011 Providence
2G40-088-076-0
2G40-088-076 \$1,250,000
 \$0
Project Manager/Assignments
 PM TDD: Marsh, Dennis
 PM UTL: Nguyen, Tan
 PM LAD:
 PM UDCD:
 PM CPTED: Steinhilber, Will
Project Description
 Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50
Monthly Remarks
TPP ID# 87.5 2nd Pre-final design in progress. Test holes received on 10/1/2020. Utility relocations within ROW (fiberoptic, Dominion and water). Due to overlapping utilities, 2G40-088-075 is on the same schedule.

Design

Memorial St/Donora Dr Pedestrian Crossing 12/18 NA 04/20 08/20 11/20 03/21 06/21 10/20 NA NA 10/20 05/21 NA NA NA 08/21 09/21 09/21 10/21 12/21 02/22 On Hold

CSYP C&I Bike & Pedestrian Program
124/400-C40011 Lee
2G40-088-077-0
2G40-088-077 \$500,000
 \$0
Project Manager/Assignments
 PM TDD: Madhusudhan, Galappa
 PM UTL: Pugh, Richard
 PM LAD: Alcon, Kelly
 PM UDCD: Bhinge, Deepak
 PM CPTED: Askarzadeh, Negin
Project Description
 Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive
Monthly Remarks
TPP ID#657. Final design is in progress. LAD NTP issued 10/29/2020. Land rights on 0 of 1 property have been acquired.

Land Acquisition

Nov 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A			05/19	09/19	NA	08/20	05/21	12/21	12/21	12/20	NA	NA	01/21	08/21	04/21	02/22	NA	01/22	02/22	02/22	02/22	08/22	08/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Providence		PM TDD: Marsh, Dennis			Approximately 600 LF of 5-foot wide concrete sidewalk			TPP ID# 87.4 2nd pre-final NTP on 10/1/2020. Test holes received on 10/1/2020. Draft plats have been requested. Crosswalk study in progress.															
2G40-088-079-A-0			PM UTL: Nguyen, Tan			connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades																		
2G40-088-079		\$300,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Stevens, Daniel																					
Design																								
Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B			08/20	09/20	NA	12/20	06/21	11/21	11/21	03/21	NA	NA	04/21	10/21	NA	NA	NA	01/22	02/22	02/22	02/22	05/22	05/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Providence		PM TDD: Marsh, Dennis			60' sidewalk connection including curb ramp upgrades and crosswalks at Arlington Blvd - Stonehurst			PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which is removed from project -072. Pre-final design is in progress. Advance copy received on 11/11/2020 and is under review. Project to be completed under Countywide Permit.															
2G40-088-079-B-0			PM UTL: Nguyen, Tan																					
2G40-088-079		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
Design																								
			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	03/23	
Rt.28 Widening (PWC L to Rt.29) NVTA-70			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40017	Sully		PM TDD: Beall, James			Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29			UPC #108720. TPP ID# 062. Award issued 5/22/2020. NTP issued 6/15/2020. Substantial completion 3/31/2023, final completion 7/28/2023. Shirley's initial TMP plan (for NB temporary widening) is under review. 60% design plans submitted 10/12/2020. Virtual Pardon our dust meeting 10/27/2020.															
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael																					
2G40-100-000		\$80,782,000	PM LAD: Shubert, Beth																					
		\$0	PM UDCCD:																					
			PM CPTED: Chellappa, Smitha																					
Construction																								
			02/20	05/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Balls Hill Rd/Old Dominion Dr Int			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40013	Dranesville		PM TDD: Roberson, Jeanmarie			Intersection improvements, including pedestrian facilities			Concept design underway. Project improvements to be in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Final schedule will be provided upon completion of intermediate design.															
2G40-152-000-0			PM UTL: Nguyen, Tan																					
2G40-152-000		\$20,500,000	PM LAD:																					
		\$0	PM UDCCD: Cretal, Susannah																					
			PM CPTED: Guarino, Michael																					
Design																								

Nov 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates								Construction PHASE Dates					
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						
01044 Little River Turnpike EB @ Oasis Drive		02/20	NA	NA	07/20	09/20	11/20	01/21	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	04/21	06/21	08/21
Bus Stop Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>			
124/400-C40011	Mason	PM TDD: Hojatzadeh, Max						Install new sidewalk along Little River Tpke, replace ex. bus pad, shelter and trash can, replace ex. curb ramps at intersection.						Task Order #20 - Final design submitted for review on 9/1/2020. Received partial comments. Utilities designation received.								
4YP202-01044		PM UTL:																				
TS-000015-026	\$0	PM LAD:																				
	\$0	PM UDCD:																				
		PM CPTED:						Pavement marking and pedestrian signal modifications.														
Design																						
01433-Braddock Rd EB @ Dunleigh Dr		04/19	06/19	09/19	NA	10/19	09/20	03/20	NA	NA	NA	NA	NA	NA	NA	09/20	10/20	10/20	10/20	06/21	02/21	
Bus Stop Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>			
124/400-C40011	Braddock	PM TDD: Vanzandt, Mark						Install shelter, bench, and trash can.						VDOT LUP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Final construction package submitted on 9/1/2020. Part of UDCD Task Order #1.								
4YP202-01433		PM UTL:																				
TS-000011-033	\$0	PM LAD:																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
Construction																						
01697 Old Keene Mill Road WB @ Commerce Street		02/20	NA	NA	05/20	09/20	10/21	11/20	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	01/21	04/22	05/21	
Bus Stop Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>			
124/400-C40011	Lee	PM TDD: Madhusudhan, Galappa						Install concrete bus shelter pad, bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work.						Final design received 9/23/2020. Design waiver package submitted to VDOT on 10/13/2020.								
4YP202-01697		PM UTL:																				
TS-000014-042	\$50,000	PM LAD:																				
	\$50,000	PM UDCD:																				
		PM CPTED:																				
Design																						
02075 Gallows Rd @ Boone Blvd		09/20	NA	NA	10/20	12/20	07/21	07/21	11/20	NA	NA	12/20	06/21	NA	NA	07/21	08/21	08/21	08/21	10/21	12/21	
Bus Stop Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>			
124/400-C40011	Providence	PM TDD: Hojatzadeh, Max						Replace existing bus pad and bench with shelter, bench, trash can, and bike racks.						Final design is in progress. Plat received and finalized.								
4YP202-02075		PM UTL:																				
TS-000017-042	\$0	PM LAD: Alcon, Kelly																				
	\$0	PM UDCD:																				
		PM CPTED:																				
Design																						

Nov 2020

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						
02092 Gallows Road NB @ Gatehouse Road			07/18	NA	NA	12/19	02/20	11/19	03/20	NA	NA	NA	NA	NA	NA	NA	NA	08/20	09/20	09/20	09/20	04/21	04/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Transit requested bus stop shift 300 feet to the North. Final construction package submitted on 8/18/2020 to UDCD. Building permit for shelter issued 9/1/2020. Part of UDCD Task Order #1.														
4YP202-02092			PM UTL:																				
TS-000017-029		\$50,000	PM LAD: Honnick, John																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
02093 Gallows Road SB @ Gatehouse Road			07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	04/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final construction package submitted on 8/18/2020 to UDCD. Building permit for shelter issued 9/1/2020. Part of UDCD Task Order #1.														
4YP202-02093			PM UTL:																				
TS-000017-030		\$50,000	PM LAD: Honnick, John																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
02100 Gallows Road SB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	02/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final construction package submitted on 8/18/2020 to UDCD. Building permit application for shelter submitted for review 8/12/2020. Part of UDCD Task Order #1.														
4YP202-02100			PM UTL:																				
TS-000017-031		\$50,000	PM LAD: Honnick, John																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
02101 Gallows Road NB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	04/20	09/19	NA	NA	09/19	NA	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	02/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Lauretti, Francesco			Install concrete loading pad, bench, and replace existing sidewalk.			Final construction package submitted on 8/18/2020 to UDCD. Part of UDCD Task Order #1.														
4YP202-02101			PM UTL:																				
TS-000017-032		\$50,000	PM LAD: Honnick, John																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							

Nov 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
02152 Glade Drive NB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	01/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	02/21	02/21	02/21	03/21	09/20	10/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>				
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						Land acquisition completed 9/9/2020. Design waiver package is in progress.										
4YP202-02152			PM UTL:																						
TS-000013-039	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
02153 Glade Drive SB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	01/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	02/21	02/21	02/21	03/21	09/20	10/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>				
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						Land acquisition completed 8/12/2020. Design waiver package is in progress.										
4YP202-02153			PM UTL:																						
TS-000013-040	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
02154 Glade Drive NB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	01/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	02/21	02/21	02/21	03/21	09/20	10/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>				
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						Land acquisition completed 9/9/2020. Design waiver package is in progress.										
4YP202-02154			PM UTL:																						
TS-000013-041	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
02155 Glade Drive SB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	01/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	02/21	02/21	02/21	03/21	09/20	10/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>				
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						Land acquisition completed 8/12/2020. Design waiver package is in progress.										
4YP202-02155			PM UTL:																						
TS-000013-042	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					
02160 Glade Drive SB @ Green Range Drive			06/20	NA	NA	07/20	07/20	06/21	06/21	12/20	NA	NA	12/20	05/21	NA	NA	TBD	06/21	07/21	07/21	07/21	10/21	10/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011			PM TDD: Hojatzadeh, Max						Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.						Final design complete. Land rights required. Plat submitted to LAD for review on 11/9/2020.								
4YP202-02160	Hunter Mill		PM UTL:																				
TS-000013-048		\$0	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							
02161 Glade Drive NB @ Millrace Lane			06/20	NA	NA	07/20	07/20	06/21	06/21	12/20	NA	NA	12/20	05/21	NA	NA	NA	06/21	07/21	07/21	07/21	09/21	09/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011			PM TDD: Hojatzadeh, Max						Install concrete loading pad, bench, and trash can.						Final design complete. Land rights required. Plat submitted to LAD for review on 11/9/2020.								
4YP202-02161	Hunter Mill		PM UTL:																				
TS-000013-049		\$0	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							
02633 Lee Jackson Memorial Highway WB @ Muirfield Lane			02/20	NA	NA	07/20	09/20	10/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	01/21	04/22	05/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011			PM TDD: Madhusudhan, Galappa						Install concrete loading pad, sidewalk along with drainage improvements and associated grading work.						Final design received 9/30/2020. Design waiver package submitted to VDOT for review 10/20/2020.								
4YP202-02633	Sully		PM UTL:																				
TS-000019-007		\$20,000	PM LAD:																				
		\$20,000	PM UDCD:																				
			PM CPTED:																				
Design																							
02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road			02/20	NA	NA	07/20	10/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	03/21	04/22	07/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011			PM TDD: Madhusudhan, Galappa						Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.						Design waiver package submitted to VDOT on 11/12/2020. Final plans submitted for VDOT review on 10/7/2020 due to extensive drainage improvements.								
4YP202-02817	Mount Vernon		PM UTL:																				
TS-000016-055		\$35,000	PM LAD:																				
		\$35,000	PM UDCD:																				
			PM CPTED:																				
Design																							

On Hold

On Hold

On Hold

On Hold

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
02902 North Shore Drive EB @ Northgate Square			02/20	NA	NA	06/20	09/20	12/20	12/20	09/20	NA	NA	09/20	10/20	NA	NA	NA	12/20	01/21	01/21	02/21	12/21	04/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max						Install 8'x8' concrete bus stop pad with bench						Task Order #20 - Final design complete. Land acquisition completed 10/27/2020. DRB application submitted on 9/16/2020. Awaiting to receive DRB approval. Bus stop design waiver approved.									
4YP202-02902			PM UTL:																					
TS-000013-045	\$0		PM LAD: Shubert, Beth																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								
03160 Richmond Highway NB @ Holly Hill Road			02/20	NA	NA	07/20	11/20	10/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	01/21	04/22	05/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Mount Vernon	PM TDD: Madhusudhan, Galappa						Replace bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.						Final design is in progress. Design waiver package is being prepared. Additional survey is in progress.									
4YP202-03160			PM UTL:																					
TS-000016-054	\$50,000		PM LAD:																					
	\$50,000		PM UDCD:																					
			PM CPTED:																					
Design																								
03217-Rolling Rd SB @ Edinburgh Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	05/20	NA	NA	NA	11/20	12/20	12/20	12/20	06/21	06/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Mount Vernon	PM TDD: Vanzandt, Mark						Install shelter, bench, and trash can.						Final construction package submitted to UDCD for signature on 11/9/2020.									
4YP202-03217			PM UTL:																					
TS-000016-051	\$50,000		PM LAD: Alcon, Kelly																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
03807 Wiehle Avenue NB @ North Shore Drive			02/20	NA	NA	06/20	12/20	08/21	08/21	12/20	NA	NA	01/21	07/21	NA	NA	NA	08/21	09/21	09/21	09/21	12/21	12/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max						Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.						Task Order #20 - Final design & buffer sidewalk waiver submitted to VDOT & County for review on 9/23/2020. Received comments on 10/23/2020. Bus pad design waiver submitted on 9/16/2020. received comments 10/23/2020. Plats received and under review. Proceeding with DRB application.									
4YP202-03807			PM UTL:																					
TS-000013-046	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								

Nov 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
03817-Wiehle Ave NB @ North Shore Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	07/20	NA	NA	NA	11/20	12/20	12/20	12/20	06/21	06/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
124/400-C40011		Braddock	PM TDD: Vanzandt, Mark				Install shelter, bench, and trashcan.				Final construction package submitted to UDCD 11/16/2020.													
4YP202-03817			PM UTL:																					
TS-000013-044	\$50,000		PM LAD: Alcon, Kelly																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
04000 Elden St SB @ Alabama Dr			09/20	NA	NA	10/20	12/20	12/20	12/20	NA	NA	NA	NA	NA	NA	NA	TBD	12/20	01/21	01/21	02/21	05/21	05/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
124/400-C40011		Dranesville	PM TDD: Hojatzadeh, Max				Install concrete bus pad, shelter, bench, and trash can				Final design is in progress.													
4YP202-04000			PM UTL:																					
TS-000012-028	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								
04444 Chain Bridge Road NB @ Tysons One Place			02/20	NA	NA	06/20	08/20	09/20	08/20	NA	NA	NA	NA	NA	NA	NA	NA	10/20	12/20	12/20	12/20	05/21	02/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
124/400-C40011		Providence	PM TDD: Hojatzadeh, Max				install 150' of 5' wide missing concrete sidewalk				Task Order #20 - Final construction package submitted to UDCD 10/26/2020.													
4YP202-04444			PM UTL:																					
TS-000017-040	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Construction																								
06118-Rolling Rd NB @ Edinburgh Dr			04/19	06/19	09/19	10/19	05/20	09/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	01/21	06/21	06/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
124/400-C40011		Mount Vernon	PM TDD: Vanzandt, Mark				Install shelter, bench, and trash can.				Final design submitted to VDOT for review on 9/9/2020. Building permit received 10/5/2020.													
4YP202-06118			PM UTL:																					
TS-000016-052	\$50,000		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
5000824-Columbia Pike NB @ Rose Ln		NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	09/20
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mason	PM TDD: Hojatzadeh, Max					Bus shelter replacement					Project design completed by MSMD. TDD will assist with funding for construction. Part of UDCD Task Order #45.										
4YP202-5000824		PM UTL:										Construction NTP 4/20/2020, and completion scheduled 11/2/2020. Substantially complete 9/16/2020. Building inspection of										
TS-000015-019	\$0	PM LAD:										bus shelter requested 10/20/2020.										
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
Post-Construction																						
5000874-Columbia Pike NB @ Whispering Ln		NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mason	PM TDD: Hojatzadeh, Max					Bus shelter replacement					Project design completed by MSMD. TDD will assist with funding for construction. Part of UDCD Task Order #45.										
4YP202-5000874		PM UTL:										Construction NTP 4/20/2020, and completion scheduled 11/2/2020. Construction 90% complete. Building inspection for										
TS-000015-018	\$0	PM LAD:										shelter completed 10/28/2020.										
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
Construction																						
5000935 Columbia Pike SB @ Marshall Drive		02/20	NA	NA	07/20	10/20	10/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	01/21	04/22	05/21
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mason	PM TDD: Madhusudhan, Galappa					Install concrete loading pad, retaining wall, concrete sidewalk, curb ramps, bench, along with drainage improvements and associated grading work.					Final design received 10/27/2020. Design waiver package submitted to VDOT on 11/10/2020.										
4YP202-5000935		PM UTL:																				
TS-000015-022	\$50,000	PM LAD:																				
	\$50,000	PM UDCD:																				
		PM CPTED:																				
Design																						
5000999 Carlin Springs Road NB, North of 7-11		02/20	NA	NA	07/20	10/20	10/21	10/21	01/21	NA	NA	02/21	09/21	NA	NA	NA	11/21	12/21	12/21	12/21	04/22	04/22
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mason	PM TDD: Madhusudhan, Galappa					Install loading pad, sidewalk along with drainage improvements and associated grading work.					Final design received 10/15/2020. Design waiver package submitted to VDOT on 10/30/2020. Based on input received from LAD on 10/1/2020; consultant preparing preliminary plats.										
4YP202-5000999		PM UTL:																				
TS-000015-025	\$20,000	PM LAD:																				
	\$20,000	PM UDCD:																				
		PM CPTED:																				
Design																						

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						
5001008 Carlin Springs Road NB @ Columbia Pike			02/20	NA	NA	07/20	10/20	10/21	10/21	01/21	NA	NA	02/21	09/21	NA	NA	NA	11/21	12/21	12/21	12/21	04/22	04/22
Bus Stop Improvements 124/400-C40011	Mason		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-5001008			PM TDD: Madhusudhan, Galappa				Install loading pad, sidewalk along with drainage improvements and associated grading work.				Final design received 10/15/2020. Design waiver package submitted to VDOT 11/12/2020. Based on input received from LAD on 10/1/2020; consultant preparing preliminary plats.												
TS-000015-024		\$20,000	PM UTL:																				
		\$20,000	PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
Design																							
5001052 Leesburg Pike EB @ Glen Carlyn Road			02/20	NA	NA	07/20	11/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	03/21	04/22	07/21
Bus Stop Improvements 124/400-C40011	Mason		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-5001052			PM TDD: Madhusudhan, Galappa				Replace existing shelter, pad, bench, and curb ramps with new concrete pad, bus shelter, bike rack, bench, and curb ramps along with drainage improvements.				Final design is in progress. Design waiver package is being prepared. Coordinating with property owner regarding removal of parking spaces as per the current design.												
TS-000015-023		\$35,000	PM UTL:																				
		\$35,000	PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
Design																							
5001154 Arlington Blvd WB @ Prosperity Ave			09/20	NA	NA	10/20	12/20	12/20	12/20	NA	NA	NA	NA	NA	NA	NA	TBD	12/20	01/21	01/21	02/21	05/21	05/21
Bus Stop Improvements 124/400-C40011	Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-5001154			PM TDD: Hojatzadeh, Max				Replace existing bus pad and shelter.				Final design is in progress.												
TS-000017-041		\$0	PM UTL:																				
		\$0	PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
Design																							
5001309-Lee Hwy NB @ Windsor Dr			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20
Bus Stop Improvements 124/400-C40011	Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-5001309			PM TDD: Hojatzadeh, Max				Bus Shelter Replacement				Project has been designed by MSMD. TDD will assist with funding for construction. Building permit received 8/10/2020. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020. Construction 90% complete.												
TS-000017-036		\$0	PM UTL:																				
		\$0	PM LAD:																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							

Project Name		Nov 2020																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
5001318-Lee Hwy NB @ Meadow View Rd		NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	09/20	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Providence	PM TDD: Hojatzadeh, Max					Bus Shelter Replacement					Project has been designed by MSMD. TDD will assist with funding for construction. Part of UDCD Task Order #45.											
4YP202-5001318		PM UTL:										Construction NTP 4/20/2020, and completion scheduled 11/2/2020. Substantially complete 9/14/2020. Building inspection for shelter requested 10/20/2020.											
TS-000017-037	\$0	PM LAD:																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
Post-Construction																							
5001327-Lee Hwy NB @ Lawrence Dr		NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	09/20	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Providence	PM TDD: Hojatzadeh, Max					Bus Shelter Replacement					Project has been designed by MSMD. TDD will assist with funding for construction. Part of UDCD Task Order #45.											
4YP202-5001327		PM UTL:										Construction NTP 4/20/2020, and completion scheduled 11/2/2020. Substantially complete 9/15/2020. Building inspection for shelter requested 10/20/2020.											
TS-000017-035	\$0	PM LAD:																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
Post-Construction																							
5001841-Mt Vernon Memorial Hwy EB @ Forest Haven Dr		NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	10/20	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Mount Vernon	PM TDD: Hojatzadeh, Max					Bus Shelter Replacement					Project has been designed by MSMD. TDD will assist with funding for construction. Part of UDCD Task Order #45.											
4YP202-5001841		PM UTL:										Construction NTP 4/20/2020, and completion scheduled 11/2/2020. Construction substantially complete 10/1/2020. Building inspection for shelter requested 10/20/2020.											
TS-000016-053	\$0	PM LAD:																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
Post-Construction																							
5002153 Columbia Pike WB near Leesburg Pike		02/20	NA	NA	07/20	11/20	10/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	01/21	04/22	05/21	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Mason	PM TDD: Madhusudhan, Galappa					Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.					Project cancelled per Transit. MSMD completed maintenance work at this location which has extended the life of the existing shelter.											
4YP202-5002153		PM UTL:																					
TS-000015-020	\$50,000	PM LAD:																					
	\$50,000	PM UDCD:																					
		PM CPTED:																					
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
5002154 Columbia Pike EB near Leesburg Pike			02/20	NA	NA	07/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22	
Bus Stop Improvements 124/400-C40011	Mason		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCC: PM CPTED:				<u>Project Description</u> Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> Project cancelled per Transit. MSMD completed maintenance work at this location which has extended the life of the existing shelter.						On Hold <input type="checkbox"/>							
4YP202-5002154		\$50,000																						
TS-000015-021		\$50,000																						
Design																								
Rt. 123 @ Jermantown Rd.			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	09/20	
Spot Improvements 124/400-C40011	Providence		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCC: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Add right turn lanes on northbound and southbound Route 123, including drainage improvements				<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction substantially complete 9/27/2020. Nutrient transfer agreement is being prepared.						On Hold <input type="checkbox"/>							
RSPI01-01400		\$2,500,000																						
2G40-028-012		\$0																						
Post-Construction																								
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
Innovation Station North Neighborhood Access SUP	Dranesville		<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCC: PM CPTED: Marfurt, Lindsay				<u>Project Description</u> Add shared use path and lighting between Innovation Center Metrorail Station Kiss & Ride lot, Farougi Court and Apgar Place				<u>Monthly Remarks</u> TPP ID# 190.15 HMSAMS ID#15 Project initiation is underway. A site review meeting was held on 9/25/2020. Draft TO received on 11/10/20 and is under review. Schedule will be developed after the task order is approved.						On Hold <input type="checkbox"/>							
124/400-C40011		\$8,810,000																						
ST-000048-001-0		\$4,410,000																						
ST-000048-001																								
Pre-Design																								
			01/20	05/20	07/20	NA	09/20	03/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	04/21	05/21	11/21	08/21	
Reston Bike Share Phase II	Hunter Mill		<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCC: Carlin, Craig PM CPTED:				<u>Project Description</u> Installation of 21 bike share stations. 17 in parking lane. 5 require improvements including curb ramps for 2 & concrete pads for 3. 1 station to be installed in turn lane & requires road diet.				<u>Monthly Remarks</u> VDOT LUP permit received 12/6/19 for 17 of the 21 bike share stations within parking lane. Station #9: Curb ramp only. Final construction package submitted 11/12/20. Station #12: Involves curb extension. VDOT LUP for pad/improvements submitted 11/18/20. UDCC draft construction package submitted 11/10/20. Station #15: Curb ramp only. Final construction package submitted 11/12/20. Station #19: Requires LOP and Reston DRB Review. DRB application resent to property owner 10/28/20. Station #5: Construction completed 9/18/2020. VDOT LUP for station submitted 11/9/2020. Station #13: Construction completed 9/18/2020. VDOT LUP for station submitted 11/9/2020.						On Hold <input type="checkbox"/>							
124/400-C40011		\$0																						
TS-000026-001-0		\$0																						
TS-000026-001																								
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
	FUT (\$)		TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD		
Stonecroft Boulevard Widening Sully Police Station			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Sully		PM TDD: Vanzandt, Mark						Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard						Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.										
009217-0			PM UTL: Nguyen, Tan																						
5G25-064-000	\$800,678		PM LAD: Kresge, Carol																						
	\$0		PM UDCCD:																						
			PM CPTED: Guarino, Michael																						
Construction			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21		
Jefferson Manor Improvements Phase IIIA			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Lee		PM TDD: Turner, Latesa						Infrastructure reconstruction on Albemarle Drive in Jefferson Manor						Construction 10% complete. Construction NTP 9/28/2020; construction completion scheduled 7/25/2021. Contract awarded on 7/27/2020. Pardon Our Dust meeting held on 9/10/2020.										
2G25-097-000-0			PM UTL: Nguyen, Tan																						
2G25-097-000	\$3,500,000		PM LAD: Shubert, Beth																						
	\$0		PM UDCCD: Metafria, Fasika																						
			PM CPTED: Guarino, Michael																						
Construction			08/18	11/18	NA	08/19	09/20	12/20	04/21	08/20	NA	NA	09/20	04/21	NA	NA	NA	05/21	06/21	07/21	08/21	10/21	01/22		
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco						Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court						Final design resubmitted for review 9/29/2020. LAD NTP 9/28/2020. Land rights on 0 of 3 properties have been acquired.										
4YP201-PB009-C			PM UTL: Yusufoglu, Eldar																						
ST-000021-009	\$500,000		PM LAD: Baker, Lisa																						
	\$0		PM UDCCD: Stevens, Michael																						
			PM CPTED: Hamidi, AJ																						
Land Acquisition			06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	09/21		
Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Lee		PM TDD: Ayers, Robert						Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park						Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10./15/07. Project website created. Construction NTP 9/28/2020, completion scheduled 9/22/2021. Beginning installation of storm drainage elements. Construction 5% complete.										
4YP201-PB023			PM UTL: Nguyen, Tan																						
ST-000021-023	\$5,500,000		PM LAD: Cate, Dennis																						
	\$0		PM UDCCD: Samiyi, Bijan																						
			PM CPTED:																						
Construction																									

Project Name		Nov 2020																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Cinder Bed Road		01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17	
Cinder Bed Road Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mount Vernon	PM TDD:	Ayers, Robert					Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road					Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final punch list items for street acceptance and permit release have been completed. Street acceptance is in progress. Post Construction comment responses submitted 5/19/2020. Additional comments from VDOT Permit on underdrain received 7/2/2020. Second underdrain video inspection received 9/10/2020. Terry Yates followed up on street acceptance. 2nd meeting with VDOT Permits 10/7/2020 addressing VDOT Bridge & Structure punch list.										
4YP214-0		PM UTL:	Nguyen, Tan																				
5G25-054-000	\$6,817,000 (\$80,209)	PM LAD:	Shubert, Beth																				
		PM UDCCD:	Samiyi, Bijan																				
		PM CPTED:	Borkowski, Tad																				
Post-Construction																							On Hold <input type="checkbox"/>
Braddock Rd./Roberts Road NB Right Turn Lane		01/16	09/16	05/17	10/17	04/19	09/19	10/19	03/19	03/19	NA	04/19	07/19	11/18	09/19	NA	01/20	01/20	02/20	03/20	09/20	10/20	
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Braddock	PM TDD:	Roberson, Jeanmarie					Add a northbound right turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road					TPP ID#B258. Construction substantially complete 10/12/2020. Punch list is being addressed. Final nutrient credit transfer agreement submitted to VDOT 12/9/2019.										
5G25-059-002-0		PM UTL:	Nguyen, Tan																				
5G25-059-002	\$1,600,000 \$0	PM LAD:	Honnick, John																				
		PM UDCCD:	Cutler, Tom																				
		PM CPTED:	Qi, Maggie																				
Post-Construction																							On Hold <input type="checkbox"/>
North Chambliss St./Beauregard St.		02/20	NA	12/19	06/20	11/20	02/21	02/21	NA	NA	NA	NA	NA	NA	NA	NA	04/21	05/21	05/21	06/21	08/21	08/21	
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mason	PM TDD:	Nabavi, Seyed					Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.					TPP Plan ID#B261. Advance final design plans received on 11/2/2020. The Landmark Plaza improvements being coordinated with VDOT and is included in the final design.										
5G25-059-003-0		PM UTL:	Nguyen, Tan																				
5G25-059-003	\$900,000 \$0	PM LAD:	Alcon, Kelly																				
		PM UDCCD:																					
		PM CPTED:	Stevens, Daniel																				
Design																							On Hold <input type="checkbox"/>
Silverbrook Rd./Southrun Rd. EB Left Turn Lane		03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	06/20	NA	03/20	NA	NA	09/20	05/19	06/21	
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mount Vernon	PM TDD:	Nabavi, Seyed					Add eastbound left turn lane on Silverbrook Road at Southrun Road					TPP ID#B267. Construction 10% complete. Construction start date moved to 9/14/2020, due to water line closure restrictions set by Fairfax Water. All utilities have been relocated as of 6/8/2020. Draft nutrient credit transfer agreement submitted to VDOT 6/29/2020.										
5G25-059-005-0		PM UTL:	Maisel, Michael																				
5G25-059-005	\$1,400,000 \$0	PM LAD:	Honnick, John																				
		PM UDCCD:	Stevens, Michael																				
		PM CPTED:	Aguayo, Vanessa																				
Construction																							

Project Name		Nov 2020																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	05/22	05/22	12/20	12/20	NA	12/20	09/21	04/20	10/22	NA	08/22	09/22	10/22	11/22	11/24	11/24	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Spot Roadway Improvements 2014		PM TDD: Nabavi, Seyed					Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path					TPP ID # 35. Review comments from VDOT and other agencies on final design are being addressed. Project plats are in progress. WGL relocation is complete. Century Link relocation to follow next. Dominion, Verizon, and Cox relocations will start after easements are recorded. Dominion final design received on 8/27/2020. Dominion easement plats received. Century Link relocation plan received and is under review. Cox and Verizon easement plats received on 11/9/2020 and is under review. Sanitary and water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress.											
304/300-C30050	Hunter Mill	PM UTL: Maisel, Michael																					
5G25-059-007-0		PM LAD: Strayhorne, Robert																					
5G25-059-007	\$16,000,000	PM UDCCD: Lim, Vannak																					
	\$0	PM CPTED: Aguayo, Vanessa																					
Design																							
Pohick Rd./Southrun Rd. Ped Intersection Imp		11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	05/19	NA	02/19	03/19	04/19	05/19	02/20	03/20	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Pedestrian Improvements 2014		PM TDD: Roberson, Jeanmarie					Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road					TPP ID#B278. Construction substantially complete 3/20/2020. VDOT reinspection and review of underdrain video completed. Awaiting VDOT inspection of the guardrail. Final nutrient credit transfer agreement submitted to VDOT 12/9/2019.											
304/300-C30050	Mount Vernon	PM UTL: Nguyen, Tan																					
5G25-060-010-0		PM LAD: Glass, Lisa																					
5G25-060-010	\$1,160,000	PM UDCCD: Metafria, Fasika																					
	\$0	PM CPTED: Chellappa, Smitha																					
Post-Construction																							
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.		07/16	10/16	05/17	03/18	11/19	05/19	06/21	01/19	NA	NA	01/19	07/19	02/19	12/19	NA	07/21	08/21	08/21	08/21	05/20	12/21	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Pedestrian Improvements 2014		PM TDD: Turner, Latesa					Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road					TPP ID#090. 2nd final design is in progress to address VDOT comments regarding retaining wall drainage. Advance submission received 9/18/2020 and is currently under review. Acquisition of additional land rights will be required as a result of the drainage revisions. Revised plats and 2nd LAD NTP anticipated December 2020.											
304/300-C30050	Mason	PM UTL: Maisel, Michael																					
5G25-060-020-0		PM LAD: Najeeb, Mohammed																					
5G25-060-020	\$1,550,000	PM UDCCD: Stevens, Michael																					
	\$0	PM CPTED: Askarzadeh, Negin																					
Design																							
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.		12/17	02/18	08/18	09/19	01/22	04/22	04/22	03/21	05/21	NA	06/21	02/22	03/22	07/22	NA	05/22	06/22	07/22	08/22	03/23	03/23	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Pedestrian Improvements 2014		PM TDD: El Kaissi, Mohamad					Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123					TPP ID#102. 3rd pre-final design plans in progress. Awaiting comments from VDOT L&D. Awaiting additional survey from Land Survey Branch. Utility relocation design in progress (DVP, Verizon, Zayo Vault relo, Cox, FFX Water). Verizon utility easement required.											
304/300-C30050	Providence	PM UTL: Maisel, Michael																					
5G25-060-023-0		PM LAD: Najeeb, Mohammed																					
5G25-060-023	\$1,750,000	PM UDCCD:																					
	\$0	PM CPTED: Askarzadeh, Negin																					
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center			05/18	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	09/20	09/20	10/20	11/20	02/21	08/21	08/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Springfield		PM TDD: El Kaissi, Mohamad				Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard				TPP ID#116. VDOT Bid Ad authorization received 9/23/2020. Bid Ad 10/8/2020. Pre-bid meeting 10/20/2020. Bid Opening 11/9/2020.												
5G25-060-026-0			PM UTL: Nguyen, Tan																				
5G25-060-026	\$750,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCD: Abteaw, Leykun																				
			PM CPTED: Harrell, William																				
Bid Advertisement																							
Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.			07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	07/19	08/19	09/19	11/19	07/18	08/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: Hojatzadeh, Max				Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive				TPP ID#119 Construction substantially complete 8/27/2020. Nutrient credit transfer agreement is being prepared.												
5G25-060-027-0			PM UTL: Nguyen, Tan																				
5G25-060-027	\$2,200,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCD: Metafria, Fasika																				
			PM CPTED: Harrell, William																				
Post-Construction																							
Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.			04/15	NA	10/15	12/16	01/19	03/19	03/19	07/17	NA	NA	09/17	02/18	03/18	08/18	NA	05/19	06/19	07/19	09/19	04/20	06/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Springfield		PM TDD: Nabavi, Seyed				Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road				TPP ID#144. Construction substantially complete 6/24/2020. As-builts approved by VDOT. VDOT permit released 10/26/2020. Draft nutrient credit transfer agreement submitted to VDOT 6/29/2020.												
5G25-060-030-0			PM UTL: Nguyen, Tan																				
5G25-060-030	\$3,375,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCD: Bajracharya, Sanjala																				
			PM CPTED: Harrell, William																				
Post-Construction																							
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES			06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	08/20	10/19	06/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa				Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive				TPP ID# 165. Construction 5% complete. Construction NTP 10/19/2020, scheduled completion 6/16/2021. Schedule adjusted due to contract duration. Nutrient credit transfer agreement to be prepared.												
5G25-060-034-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-034	\$2,750,000		PM LAD: Monahan, Clyde																				
	\$0		PM UDCD: Cutler, Tom																				
			PM CPTED: Luo, Caijun																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Braddock</p> <p>5G25-060-036-0 \$2,500,000</p> <p>5G25-060-036 \$0</p> <p>Construction</p> <p>Seminary Rd. Walkway - Magnolia Ln - Colfax Av</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-038-0 \$1,000,000</p> <p>5G25-060-038 \$0</p> <p>Post-Construction</p> <p>South Lakes Dr.Walkway - Greenskeepers Ct - Sunrise Valley Dr</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Hunter Mill</p> <p>5G25-060-039-0 \$2,000,000</p> <p>5G25-060-039 \$0</p> <p>Design</p> <p>Sunrise Valley Dr.Walkway - Hitchcock Dr.- Colts Brook Dr</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Hunter Mill</p> <p>5G25-060-040-0 \$650,000</p> <p>5G25-060-040 \$0</p> <p>Utility Relocation</p>																							
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Marsh, Dennis						Construct approximately 125 LF of 8-foot concrete sidewalk along northbound side of Rolling Road						<p>TPP ID#167. Construction authorized 9/30/2020. Bid Ad 10/7/2020, bids opening 11/4/2020. Utility relocations completed.</p>								
			PM UTL: Maisel, Michael																				
			PM LAD: Alcon, Kelly																				
			PM UDCD: Stevens, Michael																				
			PM CPTED: Abifadel, Gibran																				
			PM TDD: Marsh, Dennis						900 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue						<p>TPP ID#169. Construction NTP 12/16/19. Substantially complete 6/12/2020. VDOT permit released 9/8/2020.</p>								
			PM UTL: Maisel, Michael																				
			PM LAD: Monahan, Clyde																				
			PM UDCD: Abtew, Leykun																				
			PM CPTED: Qi, Maggie																				
			PM TDD: Hojatzadeh, Max						Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road						<p>TPP ID#175. VDOT permit received 8/21/2020. VPDES permit received 9/3/2020. Utility relocations (Comcast, WGL and Summiting) are in progress. Verizon relocation complete. Final construction package submitted to UDCD 11/17/2020 for signature. Nutrient credit transfer agreement being prepared.</p>								
			PM UTL: Maisel, Michael																				
			PM LAD: Najeeb, Mohammed																				
			PM UDCD: McCorkle, Lisa																				
			PM CPTED: Luo, Caijun																				
			PM TDD: Shahnaj, Sonia						Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive						<p>TPP ID#176. Final construction package submitted to UDCD on 11/4/2020 for signature. VDOT land use permit received 7/9/2020. Pre-construction meeting held on with UDCD and the Contractor on 8/18/2020. MCI, Columbia Gas, Fiberlight, and CenturyLink relocations either completed or underway. Zayo had to revise design for VDOT and are awaiting Permit.</p>								
			PM UTL: Pugh, Richard																				
			PM LAD: Shubert, Beth																				
			PM UDCD: Bhinge, Deepak																				
			PM CPTED: Steinhilber, Will																				

Nov 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Great Falls St. Walkway - I-66 - North West St																									
			10/15	01/16	TBD	07/17	09/18	11/18	05/19	12/17	NA	NA	12/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	09/19	01/21		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Beall, James				Construct approximately 1,400				TPP ID#202. Construction 85% complete. Construction bundled with Project ST-000036-003 North West Street Sidewalk.														
			PM UTL: Yusufoglu, Eldar				LF of sidewalk and curb and																		
			PM LAD: Cate, Dennis				gutter along the east side of																		
			PM UDCCD: Engida, Samuel				Great Falls Street																		
			PM CPTED: Qi, Maggie																						
Construction																									
Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave																									
			11/17	12/17	11/18	06/19	08/20	05/21	06/21	11/20	11/20	NA	11/20	06/21	05/21	10/21	NA	07/21	09/21	10/21	11/21	05/22	06/22		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Zahirieh, Shahla				Construct 1,500 LF of 8-foot wide				TPP ID#205. Final design plans #2 underway. Public outreach held in September 2020. Project plats are being finalized.														
			PM UTL: Pugh, Richard				walkway along north side of																		
			PM LAD: Honnick, John				Little River Turnpike to both west																		
			PM UDCCD: McCorkle, Lisa				of and east of Roberts Avenue																		
			PM CPTED: Lilley, Ronald																						
Design																									
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr																									
			08/17	11/17	07/18	09/20	01/21	07/20	02/22	01/21	02/21	NA	03/21	12/21	01/22	05/22	NA	04/22	05/22	06/22	07/22	04/22	07/23		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Lauretti, Francesco				Construct 1,550 LF of 9-foot				TPP ID#234. Pre-final design distributed for review 9/2/2020. Utility relocation designs are in progress. Public outreach was held in early November 2020.														
			PM UTL: Pugh, Richard				wide, curb abutted sidewalk																		
			PM LAD: Honnick, John																						
			PM UDCCD: Metafria, Fasika																						
			PM CPTED: Lilley, Ronald																						
Design																									
Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct																									
			06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	12/19	01/20	01/20	03/20	08/19	06/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Lauretti, Francesco				Construct approximately 2,580				TPP ID#235. Construction substantially complete 6/29/2020. VDOT punch list received 7/28/2020. Pedestrian pole adjusted per VDOT. Awaiting permit release. Nutrient credit transfer agreement being prepared.														
			PM UTL: Nguyen, Tan				LF of 5-foot sidewalk, including																		
			PM LAD: Bailey, Stephen				curb and gutter																		
			PM UDCCD: Stevens, Michael																						
			PM CPTED: Abifadel, Gibran																						
Post-Construction																									

Nov 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
			A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Lincolnia Rd Sidewalk & Spot Improvements			02/20	NA	NA	06/20	05/21	08/21	08/21	10/20	NA	NA	11/20	07/21	01/21	06/21	NA	11/21	NA	NA	02/22	08/21	08/22
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050			PM TDD: Nabavi, Seyed			Construct 1,000 LF of sidewalk to connect pedestrian facilities			Final design is in progress. Pre-final comments received on 7/31/2020. Task order was approved on 2/3/2020. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Verizon guy wire relocation design is in progress.														
5G25-060-048-0			PM UTL: Nguyen, Tan			along North Chambliss Street and																	
5G25-060-048	\$1,250,000		PM LAD: Honnick, John			Lincolnia Road from Lincolnia																	
	\$0		PM UDCCD:			Senior Center to Linmar Court																	
			PM CPTED: Stevens, Daniel																				
Design																							
Route 1 at Fairhaven-Quander			02/19	NA	NA	09/19	07/20	07/20	10/20	07/20	NA	NA	07/20	10/20	NA	NA	NA	12/20	01/21	01/21	01/21	03/21	05/21
Route 1-RHPTI Ped Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla			Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection			TPP ID #188.01. LAD completed on 10/9/2020. VDOT permit application submitted 10/30/2020.														
5G25-061-028-0			PM UTL:																				
5G25-061-028	\$300,000		PM LAD: Monahan, Clyde																				
	\$0		PM UDCCD: Stevens, Michael																				
			PM CPTED: Luo, Caijun																				
Design																							
Reston Pkwy - DTR WB On-Ramp			06/17	08/17	12/17	05/18	04/19	02/20	11/20	08/19	NA	NA	09/19	10/20	NA	NA	NA	12/20	01/21	01/21	02/21	05/21	08/21
RMAG Phase II 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco			Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades			TPP ID# 189.07 RMAG ID# 7 VDOT permit application is being prepared. Draft construction package is being prepared. Land acquisition completed 10/30/2020. Land rights on 1 of 1 properties have been acquired. This project to be constructed with 5G25-062-008.														
5G25-062-007-0			PM UTL: Nguyen, Tan																				
5G25-062-007	\$750,000		PM LAD: Monahan, Clyde																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
Design																							
Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	05/18	04/19	02/19	09/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	02/21	05/21	08/21
RMAG Phase II 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco			Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades			TPP ID# 189.08 RMAG ID# 8 Draft construction package is being prepared. VDOT permit received 10/6/2020. This project to be constructed with 5G25-062-007, scheduled adjusted accordingly.														
5G25-062-008-0			PM UTL: Nguyen, Tan																				
5G25-062-008	\$900,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
			A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Permit Submission	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	02/21	03/20	03/21	11/20	NA	NA	11/20	07/21	NA	NA	NA	03/21	03/21	03/21	05/21	03/21	04/22
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050		Hunter Mill	PM TDD: Fasceski, Jeff						Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way						TPP ID#189.11 RMAG ID#38. Final design is in progress. Bus pad waiver and programmatic waiver comments have been addressed and added to the Final plan submission packet. Plat revision required and is currently being finalized. LAD NTP schedule to be updated when plat is received.								
5G25-062-011-0			PM UTL: Pugh, Richard																				
5G25-062-011		\$1,100,000	PM LAD: Honnick, John																				
		\$0	PM UDCD:																				
			PM CPTED: Xiong, Yuqing																				
Land Acquisition																							
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050		Hunter Mill	PM TDD: Zahirieh, Shahla						Provide pedestrian crosswalk on the east leg of the intersection						TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.								
5G25-062-014-0			PM UTL:																				
5G25-062-014		\$138,199	PM LAD: Monahan, Clyde																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Construction																							
Sunrise Valley Dr. Bike Lanes – Glade Dr to Edmund Halley Dr			08/18	05/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050		Hunter Mill	PM TDD: Hojatzadeh, Max						Narrow median between Reston Parkway and Fairfax County Parkway to provide off-road bike lanes in each direction from Glade Drive to Edmund Halley Drive						TPP ID# 189.16 /RMAG II ID# 16. Project is on hold pending re-evaluation of project scope from CPTED.								
5G25-062-016-0			PM UTL:																				
5G25-062-016		\$1,600,000	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC			03/17	08/17	12/17	06/18	01/19	10/19	01/20	12/18	NA	NA	12/18	08/19	09/19	06/20	NA	05/20	06/20	06/20	07/20	01/21	11/20
Bike/Trail Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050		Braddock	PM TDD: Zahirieh, Shahla						Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk						TPP ID#B285. Construction substantially complete 11/2/2020. Construction NTP 7/13/2020, completion scheduled for 11/9/2020. The draft nutrient credit transfer package submitted to VDOT on 11/6/2020.								
5G25-063-002-0			PM UTL: Pugh, Richard																				
5G25-063-002		\$1,600,000	PM LAD: Strayhorne, Robert																				
		\$0	PM UDCD: Bajracharya, Sanjala																				
			PM CPTED: Lind, Adam																				
Post-Construction																							

Nov 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Westmoreland St. Bike Lanes - N. of Rosemont Dr. 10/17 10/17 03/18 08/18 04/20 09/19 08/20 03/19 NA NA 03/19 04/20 07/20 09/20 NA 11/20 12/20 12/20 12/20 08/20 04/21 On Hold

Bike/Trail Improvements 2014
304/300-C30050 Dranesville
5G25-063-009-0 \$600,000
5G25-063-009 \$0

Project Manager/Assignments
 PM TDD: Turner, Latesa
 PM UTL: Maisel, Michael
 PM LAD: Finnell, Richard
 PM UDCC: Engida, Samuel
 PM CPTED:

Project Description
 Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive

Monthly Remarks
TPP ID#187. Final construction package is being prepared. Draft construction package submitted to UDCC 10/14/2020. VDOT permit received 9/18/2020. Land acquisition completed on 4/20/2020. 1 of 3 WGL service lines relocated.

Utility Relocation

North West St. Sidewalk - Great Falls St. - Brilyn Place (County) 09/15 12/15 04/16 02/17 08/18 05/18 04/19 08/17 NA NA 09/17 07/18 01/19 08/19 NA 08/19 08/19 09/19 10/19 06/19 01/21 On Hold

County-Maintained Pedestrian Imp 2014
304/300-C30050 Dranesville
ST-000036-003-0 \$1,650,000
ST-000036-003 \$0

Project Manager/Assignments
 PM TDD: Beall, James
 PM UTL: Maisel, Michael
 PM LAD: Glass, Lisa
 PM UDCC: Engida, Samuel
 PM CPTED: Qi, Maggie

Project Description
 260 LF of 5-foot sidewalk along north side of North West Street

Monthly Remarks
TPP ID#B294. Construction 75% complete. Construction NTP 1/13/2020, construction completion scheduled 1/11/2021. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.

Construction

Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy 03/16 NA 10/17 11/18 03/20 09/20 01/21 11/18 NA NA 03/19 10/19 12/19 01/21 NA 02/21 03/21 03/21 03/21 03/20 12/21 On Hold

County-Maintained Pedestrian Imp - 2014
304/300-C30050 Hunter Mill
ST-000036-009-0 \$2,500,000
ST-000036-009 \$0

Project Manager/Assignments
 PM TDD: Marsh, Dennis
 PM UTL: Maisel, Michael
 PM LAD: Najeeb, Mohammed
 PM UDCC: McCorkle, Lisa
 PM CPTED: Harrell, William

Project Description
 Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road

Monthly Remarks
TPP ID#121 Addressing SWM issues. Plans sent to LDS on 10/26/2020 for courtesy review. Verizon relocation work in progress. TMP plans approved 1/31/19. Schedule adjusted to address SWM issue and utility relocation.

Utility Relocation

Kirby Road Walkway - Chesterbrook ES - Halsey Rd. 04/16 10/16 09/17 07/18 01/20 01/19 07/20 12/18 NA NA 12/18 04/19 08/19 07/20 NA 11/20 12/20 12/20 01/21 12/19 08/21 On Hold

County-Maintained Pedestrian Imp - 2014
304/300-C30050 Dranesville
ST-000036-010-0 \$1,200,000
ST-000036-010 \$0

Project Manager/Assignments
 PM TDD: Turner, Latesa
 PM UTL: Pugh, Richard
 PM LAD: Strayhorne, Robert
 PM UDCC: Lim, Vannak
 PM CPTED: Chellappa, Smitha

Project Description
 Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road

Monthly Remarks
TPP ID#140. CN authorization in progress. Draft CN package submitted 9/18/2020. VDOT permit received 8/7/2020. Land acquisition completed on 4/17/19. CenturyLink relocations complete, except for manhole to be adjusted to grade during walkway construction. WGL relocations completed. Project construction bundled with Project ST-000036-011 Kirby Road Walkway - Halsey Road to Franklin Avenue.

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Kirby Road Walkway - Halsey Rd. - Franklin Ave																									
			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	11/20	12/20	12/20	01/21	12/19	08/21		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Turner, Latesa				Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				On Hold <input type="checkbox"/> TPP ID#141. CN authorization in progress. Draft CN package submitted 9/19/2020. VPDES permit application submitted to LDS on 7/8/2020. VDOT permit received 7/14/2020. Land acquisition completed on 8/16/19. WGL utility relocations are complete. Project construction bundled with Project ST-000036-010 Kirby Road Walkway - Chesterbrook Elementary School to Halsey Road.														
304/300-C30050		Dranesville	PM UTL: Pugh, Richard																						
ST-000036-011-0			PM LAD: Strayhorne, Robert																						
ST-000036-011	\$1,650,000		PM UDCD: Lim, Vannak																						
	\$0		PM CPTED: Chellappa, Smitha																						
Design																									
Pleasant Valley Rd. Walkway - Elklick Run - Dominion Power Lines																									
			01/18	04/18	02/19	06/20	05/21	11/20	01/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	05/22	06/22	07/22	09/22	11/21	09/23		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Fasceski, Jeff				Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road				On Hold <input type="checkbox"/> TPP ID#162. Pre-final design submitted 6/18/2020. Partial comments received. SWM Planning discussed project with MSMD, and they have agreed to maintain the BMP facility. MSMD provided guidelines for the BMP design which were passed along to the design consultant. Asked design consultant for time frame for the design and the overall schedule. Schedule will be revised once it is received and reviewed.														
304/300-C30050		Sully	PM UTL: Yusufoglu, Eldar																						
ST-000036-013-0			PM LAD: Alcon, Kelly																						
ST-000036-013	\$3,250,000		PM UDCD:																						
	\$0		PM CPTED: Stevens, Daniel																						
Design																									
Telegraph Road Walkway Ph I - Rosehill to Pike																									
			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	07/19	08/19	09/19	01/20	05/20	07/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: El Kaissi, Mohamad				Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				On Hold <input type="checkbox"/> TPP ID#180A. Constuction substantially complete 7/24/2020. Punch list complete. Awaiting final inspection.														
304/300-C30050		Lee	PM UTL: Maisel, Michael																						
ST-000036-014-0			PM LAD: Strayhorne, Robert																						
ST-000036-014	\$1,600,000		PM UDCD: Cutler, Tom																						
	\$0		PM CPTED: Bandy, Audra																						
Post-Construction																									
Old Mount Vernon Rd. Walkway - Mt. Vernon Hwy. - Westgate Dr.																									
			04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Zahirieh, Shahla				Construct 5-foot sidewalk along west side of Old Mount Vernon Road				On Hold <input type="checkbox"/> TPP ID#191. VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. VDOT permit release was requested on 9/14/2020. Nutrient credit transfer agreement submitted to VDOT for signature on 12/9/2019.														
304/300-C30050		Mount Vernon	PM UTL: Yusufoglu, Eldar																						
ST-000036-016-0			PM LAD: Shubert, Beth																						
ST-000036-016	\$1,330,000		PM UDCD: McCorkle, Lisa																						
	\$0		PM CPTED:																						
Post-Construction																									

Nov 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates														
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	09/21						
County-Maintained Bike/Trail Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Braddock		PM TDD: Hojatzadeh, Max			PM UTL: Pugh, Richard			PM LAD: Baker, Lisa			PM UDCD: McCorkle, Lisa			PM CPTED: Wynands, Nicole			Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows						TPP ID#B288. Project delivery will follow Fairfax County Public Improvement Plan requirements. Final construction package submitted to UDCD on 8/18/2020. All utility relocations completed. Bid Ad 11/10/2020. Pre-bid meeting 11/24/2020. Bid Opening 12/14/2020.					
ST-000037-003-0		\$3,700,000																											
ST-000037-003		\$0																											
Bid Advertisement																													
Route 50 Trail			10/16	01/17	07/17	03/18	08/19	05/19	03/20	03/19	NA	NA	04/19	09/19	NA	NA	NA	05/20	05/20	05/20	06/20	04/20	09/20						
County-Maintained Bike/Trail Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Springfield		PM TDD: Turner, Latesa			PM UTL: Maisel, Michael			PM LAD: Baker, Lisa			PM UDCD: Burdiuja, Petru			PM CPTED: Steinhilber, Will			Construct 5-foot concrete sidewalk on south side of Route 50, up off ramp to West Ox Road, and terminating in Fairfax Town Center parking lot						TPP ID#B303. Construction substantially complete 9/10/2020. Construction NTP 6/22/2020. VDOT permit released 10/26/2020.					
ST-000037-005-0		\$925,000																											
ST-000037-005		\$0																											
Post-Construction																													
Lorton Arts Access Road			02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	10/18	11/18	11/18	12/18	10/19	10/19						
County-Maintained Bike/Trail Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed			PM UTL:			PM LAD: Monahan, Clyde			PM UDCD: Lim, Vannak			PM CPTED: Guarino, Michael			Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123						TPP ID#B303. Construction substantially complete 10/30/19. VDOT permit released 3/12/2020. Bond release pending.					
TS-000020-001-0		\$1,742,414																											
TS-000020-001		\$0																											
Post-Construction																													