

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Rt-7 sidewalk			04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18	
Rt. 7 Sidewalk under Rt. 123 North Side			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
102/500-C50000	Providence		PM TDD: Hojatzadeh, Max						Approximately 1,100 LF of						UPC #103280. TMSAM ID# 32. Construction substantially complete 10/24/18. VDOT approved signal timings on									
DCBPA-069	Hunter Mill		PM UTL: Yusufoglu, Eldar						sidewalk on the north side of						10/18/19. VDOT permit released 3/3/2020. EOR's BMP recommendation completed 11/18/2020. Asbuilts submitted 4/6/21.									
AA1400069-12	\$2,175,000 (\$128,600)		PM LAD: Baker, Lisa						Route 123 under the Route 123						LAP closeout is in progress.									
			PM UDCCD: McCorkle, Lisa						interchange															
			PM CPTED:																					
Post-Construction			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18	
Rt.7 Sidewalk under Rt.123 South Side			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
102/500-C50000	Providence		PM TDD: Hojatzadeh, Max						Approximately 800 LF of						UPC #103281. TMSAM ID# 32. Construction substantially complete 8/24/18. VDOT permit released 3/3/2020. EOR's BMP									
DCBPA-070	Hunter Mill		PM UTL: Yusufoglu, Eldar						sidewalk on the south side of						recommendation completed 11/18/2020. Asbuilts submitted 4/6/21. LAP closeout is in progress.									
AA1400070-12	\$2,150,000 (\$254,590)		PM LAD: Shubert, Beth						Route 7 under the Route 123															
			PM UDCCD: McCorkle, Lisa						interchange															
			PM CPTED:																					
Post-Construction			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18	
SW South side Soapstone to South Lakes			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
Sunrise Valley Dr	Hunter Mill		PM TDD: Lauretti, Francesco						Approximately 5,000 LF of 5 to 7-						UPC #103284. RMAG ID# 31. Construction substantially complete 6/8/2020. VDOT permit released 9/15/2020. As-built									
102/500-C50000			PM UTL: Yusufoglu, Eldar						foot concrete sidewalk on south						approved by VDOT 2/17/2021. LAP close-out completed. Final invoice to be prepared.									
DCBPA-073			PM LAD: Lefcourt, Eric						side of Sunrise Valley Drive															
AA1400073-12	\$1,075,000 (\$337,299)		PM UDCCD: Engida, Samuel																					
			PM CPTED: Lind, Adam																					
Post-Construction			09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	06/19	04/19	05/19	05/19	05/19	05/19	08/19	07/17	06/20
SW North side Soapstone to South Lakes			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
Sunrise Valley Dr	Hunter Mill		PM TDD: Lauretti, Francesco						Upgrade approximately 4,500 LF						UPC #103285. RMAG ID# 12. Construction substantially complete 6/8/2020. VDOT permit released 9/15/2020. As-built									
102/500-C50000			PM UTL: Yusufoglu, Eldar						of an existing asphalt sidewalk to						approved by VDOT 2/17/2021. LAP close-out is complete. Final invoice to be prepared.									
DCBPA-074			PM LAD: Glass, Lisa						a 10-foot shared-use path on															
AA1400074-12	\$1,405,000 (\$379,875)		PM UDCCD: Engida, Samuel						north side of Sunrise Valley Drive															
			PM CPTED: Lind, Adam																					
Post-Construction			09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	07/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20	

Transportation Design Division

Summary Status - District Report
May 2021

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Sunset Hills/Town Center Pkwy			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	09/19	09/19	09/19	10/19	01/20	12/16	06/20
RMAG 102/500-C50000 RMAG-099 AA1400099-13	Hunter Mill	\$502,000 (\$174,459)	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCD: Lim, Vannak PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements			<u>Monthly Remarks</u> UPC #107437. RMAG ID#6. Construction NTP 3/18/2020. Signal timing approved 4/30/2020. Substantially complete 6/8/2020. LAP closeout complete 8/19/2020. VDOT permit released 8/20/2020. As-built submitted to VDOT 4/6/2021. Final invoice in progress.													
Post-Construction																							
Sunrise V- S. Side Glade to Reston Pkwy			08/13	NA	12/13	07/14	08/15	01/17	11/18	08/15	NA	03/16	03/16	10/18	10/18	05/19	04/19	05/19	05/19	06/19	07/19	12/17	06/20
RMAG 102/500-C50000 RMAG-100 AA1400100-13	Hunter Mill	\$1,800,000 (\$871,613)	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCD: Lim, Vannak PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway			<u>Monthly Remarks</u> UPC #107438. RMAG ID# 7 & 8. Substantially complete 6/8/2020. Punch list completed. VDOT permit released 2/9/2021. As-built approved by VDOT 2/17/2021. Final invoice in progress.													
Post-Construction																							
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	06/21	02/20	NA	06/20	07/20	06/21	07/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23
RMAG 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill	\$13,050,000 (\$366,300)	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCD: Lim, Vannak PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct bicycle and pedestrian grade separated crossing			<u>Monthly Remarks</u> UPC #107439. RMAG ID# 5. 2nd Final design distributed for review on 5/3/2021. LAD NTP issued on 7/6/2020. Land rights on 3 of 7 properties have been acquired including donation of easements on 1 property. ROW authorization package submitted to VDOT on 2/28/2020 and approved on 6/9/2020. Utility relocation NTP for DEV transmission facilities issued on 7/1/2020 with relocation anticipated September 2021. Other utility relocation designs are on-going.													
Land Acquisition																							
Old Crthouse Rd.SRTS			05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	10/19	09/19	09/19	09/19	10/19	02/20	09/19	07/20
RMAG 102/500-C50000 SRTS-138 AA1400138-15	Hunter Mill	\$1,300,000 (\$655,096)	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCD: Teshome, Demelew PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk along Old Courthouse Road			<u>Monthly Remarks</u> UPC #105990. TPP ID# 307. Funding via Safe Routes to School Grant. Substantially complete 7/15/2020. VDOT punchlist complete. As-built approved by VDOT 2/17/2021. VDOT permit released 3/11/2021. LAP close-out is complete. Final invoice submitted on 4/19/2021.													
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19	Hunter Mill	\$500,000 \$0	11/19	01/20	07/20	10/20	10/21	01/22	03/22	05/21	NA	07/21	08/21	02/22	TBD	TBD	08/22	10/22	11/22	12/22	03/23	07/23	09/23
			<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Foley, Richard PM UDCD: PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide protected crosswalk at Beulah Road and Talisman Drive and bike lanes along Beulah Road for approximately 2,200 LF				<u>Monthly Remarks</u> UPC #113637. 2nd Pre-final design distributed for review on 5/3/21. Draft plats received 11/16/2020 and review is complete. Due to drainage issues, meeting held with VDOT on 2/3/2021 to discuss and issue was resolved. Plans to be revised per agreement with VDOT. Cox Communications relocation coordination is underway.												
On Hold <input type="checkbox"/>																							
Design																							
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS RMAG Phase II 124/400-C40011 2G40-085-002-0 2G40-085-002	Hunter Mill	\$5,500,000 \$0	03/18	06/18	04/21	11/21	04/22	03/23	03/23	01/22	04/22	NA	05/22	02/23	03/23	12/23	NA	12/23	01/24	02/24	03/24	10/24	10/24
			<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Shubert, Beth PM UDCD: PM CPTED: Guarino, Michael				<u>Project Description</u> Improve existing walkway and install missing link on the north side of Sunrise Valley Drive				<u>Monthly Remarks</u> TPP ID# 189.04. RMAG ID# 4 Intermediate design distributed for agency review on 4/30/2021.												
On Hold <input type="checkbox"/>																							
Design																							
Town Center Parkway Bike Lanes RMAG Phase II 124/400-C40011 2G40-085-006-0 2G40-085-006	Hunter Mill	\$1,800,000 \$0	03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED: Wynands, Nicole				<u>Project Description</u> Construct cycle tracks by reducing median and lane widths				<u>Monthly Remarks</u> TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.												
																					10/2018	On Hold <input checked="" type="checkbox"/>	
Design																							
Monroe Street (Southern Segment, Monroe Manor to Dwight) HMSAMS 124/400-C40011 2G40-086-014-B-0 2G40-086-014	Hunter Mill	\$1,372,500 \$0	06/17	NA	09/18	11/19	11/20	05/21	03/21	07/20	10/20	NA	10/20	02/21	02/20	08/20	NA	04/21	05/21	06/21	07/21	04/22	04/22
			<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: Alcon, Kelly PM UDCD: Stevens, Michael PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links				<u>Monthly Remarks</u> TPP ID#190.13 HMSAMS ID# 13. Final construction package authorized on 4/26/21. Construction task order in progress. Nutrient Credit Agreement package submitted to VDOT on 4/20/21.												
On Hold <input type="checkbox"/>																							
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)			03/20	NA	NA	06/20	10/20	01/22	01/22	02/21	NA	NA	02/21	10/21	NA	NA	NA	02/22	02/22	03/22	04/22	09/22	09/22
HMSAMS			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD:	Roberson, Jeanmarie	Upgrade curb ramps, crosswalks, and pedestrian push buttons on all four approaches				TPP ID# 190.13 HMSAMS ID# 13. Final design complete. VDOT clearance to LUP received on 2/24/21. Land rights are required for the traffic signal. LAD NTP issued 2/25/2021. Offer letters have been sent out. Land rights on 0 of 2 properties have been acquired.														
2G40-086-014-C-0			PM UTL:	Nguyen, Tan																			
2G40-086-014	\$150,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:	Stevens, Daniel																			
Land Acquisition																							
Creek Crossing E - Fairway Drive to Old Courthouse Rd.			08/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD:	Lauretti, Francesco	Replace existing substandard sidewalk and fill in missing segments of sidewalk along east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road				CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design. Schedule for project implementation to be developed after confirmation of available funding by Town. Public meeting documents will be posted for comment through mid-May 2021. Estimate verification will proceed when the public comment phase completes for the project.														
2G40-088-011-0			PM UTL:																				
2G40-088-011	\$650,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:	Bandy, Audra																			
Design																							
North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.			02/17	05/17	05/18	09/18	03/19	02/20	02/20	02/19	NA	NA	02/19	11/19	12/19	04/20	NA	05/20	NA	NA	10/20	06/21	04/21
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD:	Nabavi, Seyed	Construct 5-foot concrete sidewalk along the south side of North Shore Drive				TPP ID#155. Construction substantially complete 4/23/21. VDOT inspection requested 4/30/21. Nutrient credit transfer agreement executed by VDOT on 2/21/2021.														
2G40-088-027-0			PM UTL:	Pugh, Richard																			
2G40-088-027	\$1,500,000		PM LAD:	Strayhorne, Robert																			
	\$0		PM UDCCD:	Stevens, Michael																			
			PM CPTED:	Wells, Chris																			
Post-Construction																							
02152 Glade Drive NB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	05/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	06/21	07/21	07/21	07/21	09/20	11/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD:	Lauretti, Francesco	Install concrete bus shelter pad, bus shelter, and loading pad.				Land acquisition completed 9/9/2020. Draft design waiver package submitted to VDOT 3/23/2021.														
4YP202-02152			PM UTL:																				
TS-000013-039	\$50,000		PM LAD:	Glass, Lisa																			
	\$0		PM UDCCD:	Carlin, Craig																			
			PM CPTED:																				
Design																							

Transportation Design Division

Summary Status - District Report
May 2021

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
02153 Glade Drive SB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	07/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	08/21	09/21	09/21	09/21	09/20	01/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco		Install concrete bus shelter pad, bus shelter, and loading pad.				Land acquisition completed 8/12/2020. Design waiver submitted 4/28/21.														
4YP202-02153			PM UTL:																				
TS-000013-040	\$50,000		PM LAD: Glass, Lisa																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
02154 Glade Drive NB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	07/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	08/21	09/21	09/21	09/21	09/20	01/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco		Install concrete bus shelter pad, bus shelter, and loading pad.				Land acquisition completed 9/9/2020. Design waiver submitted 4/28/21.														
4YP202-02154			PM UTL:																				
TS-000013-041	\$50,000		PM LAD: Glass, Lisa																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
02155 Glade Drive SB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	07/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	08/21	09/21	09/21	09/21	09/20	01/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco		Install concrete bus shelter pad, bus shelter, and loading pad.				Land acquisition completed 8/12/2020. Design waiver submitted 4/28/21.														
4YP202-02155			PM UTL:																				
TS-000013-042	\$50,000		PM LAD: Glass, Lisa																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
02160 Glade Drive SB @ Green Range Drive			06/20	NA	NA	07/20	07/20	06/21	03/21	12/20	NA	NA	12/20	02/21	NA	NA	NA	04/21	06/21	06/21	07/21	10/21	10/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Hojatzadeh, Max		Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.				Final construction package submitted to UDCD on 4/29/21. Building permit application for bus shelter submitted 4/12/21.														
4YP202-02160			PM UTL:																				
TS-000013-048	\$0		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
02161 Glade Drive NB @ Millrace Lane			06/20	NA	NA	07/20	07/20	06/21	03/21	12/20	NA	NA	12/20	02/21	NA	NA	NA	04/21	06/21	06/21	07/21	09/21	10/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011			PM TDD: Hojatzadeh, Max				Install concrete loading pad, bench, and trash can.				Final construction package submitted to UDCD on 4/29/21.												
4YP202-02161			PM UTL:																				
TS-000013-049	\$0		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Construction																							
02902 North Shore Drive EB @ Northgate Square			02/20	NA	NA	06/20	09/20	12/20	11/20	09/20	NA	NA	09/20	10/20	NA	NA	NA	12/20	01/21	01/21	02/21	12/21	05/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011			PM TDD: Hojatzadeh, Max				Install 8'x8' concrete bus stop pad with bench				Final construction package submitted to UDCD on 12/29/2020. Part of UDCD Task Order #2.												
4YP202-02902			PM UTL:																				
TS-000013-045	\$0		PM LAD: Shubert, Beth																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
03807 Wiehle Avenue NB @ North Shore Drive			02/20	NA	NA	06/20	12/20	08/21	01/22	04/21	NA	NA	06/21	12/21	NA	NA	NA	02/22	03/22	03/22	05/22	12/21	09/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011			PM TDD: Hojatzadeh, Max				Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.				Task Order #20 - Final plan approved. Awaiting to receive approval for buffer width programmatic waiver. Plats received. DRB application submitted on 5/7/21.												
4YP202-03807			PM UTL:																				
TS-000013-046	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Design																							
03817-Wiehle Ave NB @ North Shore Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	07/20	NA	NA	NA	11/20	12/20	12/20	12/20	06/21	07/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011			PM TDD: Vanzandt, Mark				Install shelter, bench, and trashcan.				Final construction package submitted to UDCD 11/16/2020. Part of UDCD Task Order #3.												
4YP202-03817			PM UTL:																				
TS-000013-044	\$50,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			01/20	05/20	07/20	NA	09/20	03/21	11/20	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	04/21	05/21	11/21	04/21	
Reston Bike Share Phase II			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
124/400-C40011		Hunter Mill	PM TDD: Shahnaj, Sonia				Installation of 21 bike share stations. 17 in parking lane. 5				VDOT LUP permit received for 19 of 21 bike share stations including 17 on 12/6/19 in parking lanes & 2 stations w/pad on 11/25/20. VDOT LUP extension received for the stations in parking lanes on 5/10/21. Station #19: Substantially completed												
TS-000026-001-0			PM UTL:				require improvements including				4/20/21, VDOT LUP for the station submitted 5/10/21. Station #12: Substantially completed 4/23/21, VDOT inspection												
TS-000026-001		\$325,000	PM LAD: Carlin, Craig				curb ramps for 2 & concrete pads				requested 5/10/21, and VDOT LUP for the station submitted 5/10/21. Stations #9 & 15 (curb ramp only): Construction												
		\$0	PM UDCCD:				for 3. 1 station to be installed in				completed 2/10/21. Stations #5 & 13: Construction completed 9/18/20.												
			PM CPTED:				turn lane & requires road diet.																
Construction																							
			08/18	11/18	NA	08/19	09/20	12/20	06/21	08/20	NA	NA	09/20	03/21	NA	NA	NA	07/21	08/21	08/21	08/21	10/21	01/22
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
Pedestrian Improvements - Bond Fund			PM TDD: Lauretti, Francesco				Approximately 475 LF of 6-foot				Final design resubmitted to VDOT for review 4/15/21. VDOT accepted final design 5/13/21. Permit plan being prepared. Land												
304/300-C30050		Hunter Mill	PM UTL: Yusufoglu, Eldar				asphalt sidewalk on the north				acquisition completed 3/31/21.												
4YP201-PB009-C			PM LAD: Baker, Lisa				side of Clarks Crossing Road																
ST-000021-009		\$500,000	PM UDCCD: Stevens, Michael				West of Hawthorn Ridge Court																
		\$0	PM CPTED: Hamidi, AJ																				
Design																							
			07/15	12/16	04/19	01/20	06/20	05/22	05/22	12/20	12/20	NA	12/20	09/21	04/20	10/22	NA	08/22	09/22	10/22	11/22	11/24	11/24
Old Courthouse Rd./Besley Rd. Realignment			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
Spot Roadway Improvements 2014			PM TDD: Nabavi, Seyed				Realign Old Courthouse Road to				TPP ID # 35. Second final plans submitted to VDOT on 1/27/2021. LAD NTP 12/21/2020. Land rights on 4 of 20 properties												
304/300-C30050		Hunter Mill	PM UTL: Maisel, Michael				eliminate sharp curve and				have been acquired. Review comments from VDOT and other agencies on final design are being addressed. WGL relocation is												
5G25-059-007-0			PM LAD: Strayhorne, Robert				relocate Besley Road intersection				complete. Century Link relocation to follow next. Dominion, Verizon, and Cox relocations will start after easements are												
5G25-059-007		\$16,500,000	PM UDCCD: Lim, Vannak				including new bridge, bicycle				recorded. Dominion final design received on 8/27/2020. Dominion easement plats received. Century Link relocation plan												
		\$0	PM CPTED: Aguayo, Vanessa				lanes, and shared-use path				received and is under review. Cox and Verizon easement plats received on 11/9/2020 and is under review. Sanitary and												
											water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress.												
Land Acquisition																							
			05/17	NA	01/18	10/18	04/19	02/19	07/20	10/19	NA	NA	11/19	05/20	12/19	12/20	NA	12/20	01/21	01/21	03/21	02/21	08/21
South Lakes Dr.Walkway - Greenskeepers Ct - Sunrise Valley Dr			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
Pedestrian Improvements 2014			PM TDD: Hojatzadeh, Max				Install walkway: Greenkeepers				TPP ID#175. Construction 2% complete. Draft nutrient credit transfer agreement submitted to VDOT 3/23/21. Signal												
304/300-C30050		Hunter Mill	PM UTL: Maisel, Michael				Court to Soapstone Drive,				Timing to be submitted to VDOT for approval.												
5G25-060-039-0			PM LAD: Najeeb, Mohammed				Whisperwood Glen Lane to Ridge																
5G25-060-039		\$1,800,000	PM UDCCD: Bajracharya, Sanjala				Heights Road, and Harbor Court																
		\$0	PM CPTED: Luo, Caijun				to Twin Branches Road																
Construction																							

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Sunrise Valley Dr.Walkway - Hitchcock Dr.- Colts Brook Dr		06/18	08/18	02/19	10/19	02/20	01/21	06/20	NA	NA	NA	NA	NA	05/20	12/20	NA	11/20	11/20	11/20	12/20	04/22	04/21	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Pedestrian Improvements 2014		PM TDD: Shahnaj, Sonia					Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive					On Hold <input type="checkbox"/>											
304/300-C30050		PM UTL: Pugh, Richard										TPP ID#176. Construction substantially completed on 4/30/21. Punch list items are being addressed. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.											
5G25-060-040-0		PM LAD: Shubert, Beth																					
5G25-060-040		PM UDCD: Bajracharya, Sanjala																					
		PM CPTED: Steinhilber, Will																					
		Construction																					
Reston Pkwy - DTR WB On-Ramp		06/17	08/17	12/17	05/18	04/19	02/20	11/20	08/19	NA	NA	09/19	10/20	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	08/21	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
RMAG Phase II 2014		PM TDD: Lauretti, Francesco					Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades					On Hold <input type="checkbox"/>											
304/300-C30050		PM UTL: Nguyen, Tan										TPP ID# 189.07 RMAG ID# 7 Construction NTP 4/8/2021, completion scheduled for 8/5/2021. Final construction package submitted to UDCCD 3/31/2021. Revised VDOT permit received 3/23/2021. This project to be constructed with 5G25-062-008. Construction is 2% complete.											
5G25-062-007-0		PM LAD: Monahan, Clyde																					
5G25-062-007		PM UDCCD: Metafria, Fasika																					
		PM CPTED:																					
		Construction																					
Reston Pkwy - DTR EB Off/On Ramps		06/17	08/17	12/17	05/18	04/19	02/19	09/20	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	08/21	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
RMAG Phase II 2014		PM TDD: Lauretti, Francesco					Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades					On Hold <input type="checkbox"/>											
304/300-C30050		PM UTL: Nguyen, Tan										TPP ID# 189.08 RMAG ID# 8 Construction NTP 4/8/2021, completion scheduled for 8/6/2021. Final construction package submitted to UDCCD 3/22/2021. This project to be constructed with 5G25-062-007, schedule adjusted accordingly. Construction is 2% complete.											
5G25-062-008-0		PM LAD:																					
5G25-062-008		PM UDCCD: Metafria, Fasika																					
		PM CPTED:																					
		Construction																					
Bluemont Way - Disc St Ped Br - Reston Pkwy		11/16	NA	11/17	04/19	02/21	03/20	08/21	11/20	NA	NA	12/20	07/21	NA	NA	NA	09/21	10/21	10/21	11/21	03/21	07/22	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
RMAG Phase II 2014		PM TDD: Fasceski, Jeff					Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way					On Hold <input type="checkbox"/>											
304/300-C30050		PM UTL: Pugh, Richard										TPP ID#189.11 RMAG ID#38. Final design submitted 2/26/2021. Received comments from VDOT, which are being addressed. LAD NTP 12/4/2020. Land rights on 0 of 4 properties have been acquired. 2 Verizon manhole top to be adjusted during construction. CenturyLink to coordinate with contractor to protect fiber conduits when retaining wall is to be removed. Informed by LAD of delay in receiving property appraisals. Will revise schedule when appraisals are received.											
5G25-062-011-0		PM LAD: Honnick, John																					
5G25-062-011		PM UDCCD:																					
		PM CPTED: Guarino, Michael																					
		Land Acquisition																					

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Sunrise Valley Dr - Reston Assoc Entrance		NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
RMAG Phase II 2014		PM TDD: Zahirieh, Shahla					Provide pedestrian crosswalk on the east leg of the intersection					TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.											
304/300-C30050		Hunter Mill																					
5G25-062-014-0																							
5G25-062-014		\$138,199																					
		\$0																					
		PM LAD: Monahan, Clyde																					
		PM UDCCD:																					
		PM CPTED:																					
Construction																							
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy		03/16	NA	10/17	11/18	03/20	09/20	05/21	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	06/21	06/21	06/21	06/21	03/20	12/21	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
County-Maintained Pedestrian Imp - 2014		PM TDD: Marsh, Dennis					Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road					TPP ID#121 Revised plans submitted to VDOT 4/30/2021. SWM Maintenance Agreement signed by MSMD and forward to VDOT Permit 5/5/2021. Preparing Draft CN package.											
304/300-C30050		Hunter Mill																					
ST-000036-009-0																							
ST-000036-009		\$2,250,000																					
		\$0																					
		PM LAD: Najeeb, Mohammed																					
		PM UDCCD: McCorkle, Lisa																					
		PM CPTED: Harrell, William																					
Utility Relocation																							