

Project Name		Design PHASE Dates																					
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	Current TPE (\$)																						
Project Status	FUT (\$)																						
Rt-7 sidewalk		04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18	
Rt. 7 Sidewalk under Rt. 123 North Side		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
102/500-C50000	Providence	PM TDD: Hojatzadeh, Max					Approximately 1,100 LF of					UPC #103280. TMSAM ID# 32. Construction substantially complete 10/24/18. VDOT approved signal timings on											
DCBPA-069	Hunter Mill	PM UTL: Yusufoglu, Eldar					sidewalk on the north side of					10/18/19. VDOT permit released 3/3/2020. EOR's BMP recommendation completed 11/18/2020. Asbuilts submitted 4/6/21.											
AA1400069-12	\$2,175,000 (\$128,600)	PM LAD: Baker, Lisa					Route 123 under the Route 123					LAP closeout is in progress.											
		PM UDCC: McCorkle, Lisa					interchange																
		PM CPTED:																					
Post-Construction		04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18	
Rt.7 Sidewalk under Rt.123 South Side		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
102/500-C50000	Providence	PM TDD: Hojatzadeh, Max					Approximately 800 LF of					UPC #103281. TMSAM ID# 32. Construction substantially complete 8/24/18. VDOT permit released 3/3/2020. EOR's BMP											
DCBPA-070	Hunter Mill	PM UTL: Yusufoglu, Eldar					sidewalk on the south side of					recommendation completed 11/18/2020. Asbuilts submitted 4/6/21. LAP closeout is in progress.											
AA1400070-12	\$2,150,000 (\$254,590)	PM LAD: Shubert, Beth					Route 7 under the Route 123																
		PM UDCC: McCorkle, Lisa					interchange																
		PM CPTED:																					
Post-Construction		11/14	04/15	10/16	05/18	12/20	04/17	09/21	02/20	NA	06/20	07/20	09/21	07/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23	
Wiehle Ave @ W&OD Trail		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
RMAG	Hunter Mill	PM TDD: Shahnaj, Sonia					Construct bicycle and pedestrian					UPC #107439. RMAG ID# 5. All comments on the Final Design are addressed 7/26/21 and ready for VDOT LUP											
102/500-C50000		PM UTL: Pugh, Richard					grade separated crossing					submission. Plat updated for VDOT utility easement 7/2/21. DEV consent agreement negotiation completed 7/7/21, signed by											
RMAG-102		PM LAD: Alcon, Kelly										County Ex. 7/28/21. NVRPA agreement negotiation is ongoing. LAD NTP issued on 7/6/2020. Land rights on 4 of 7 properties											
AA1400102-13	\$13,050,000 (\$366,300)	PM UDCC: Lim, Vannak										have been acquired including donation of easements on 1 property. ROW authorization package submitted to VDOT on											
		PM CPTED: Aguayo, Vanessa										2/28/2020 and approved on 6/9/2020. Utility relocation NTP for DEV transmission facilities issued on 7/1/2020 with relocation											
												anticipated August 2021. Other utility relocation designs are on-going.											
Land Acquisition		11/19	01/20	07/20	10/20	07/21	01/22	07/22	06/21	NA	09/21	10/21	06/22	TBD	TBD	10/22	11/22	12/22	01/23	03/23	07/23	09/23	
Wolftrap Elementary School SRTS		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
102/500-C50000	Hunter Mill	PM TDD: Hojatzadeh, Max					Provide protected crosswalk at					UPC #113637. Final design distributed for review on 7/28/21. R/W Authorization package submitted to VDOT for approval											
SRTS-150		PM UTL: Yusufoglu, Eldar					Beulah Road and Talisman Drive					on 7/28/21. Final plats received 6/3/21. Cox Communications relocation coordination is underway.											
AA1400150-19	\$431,000 \$195,000	PM LAD: Foley, Richard																					
		PM UDCC:																					
		PM CPTED: Stevens, Daniel																					
Design																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS			03/18	06/18	04/21	11/21	04/22	03/23	03/23	01/22	04/22	NA	05/22	02/23	03/23	12/23	NA	12/23	01/24	02/24	03/24	10/24	10/24
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
RMAG Phase II 124/400-C40011 2G40-085-002-0 2G40-085-002	Hunter Mill	\$5,750,000 \$0	PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Shubert, Beth PM UDCCD: PM CPTED: Malik, Zuhra				Improve existing walkway and install missing link on the north side of Sunrise Valley Drive				TPP ID# 189.04. RMAG ID# 4 Intermediate design distributed for agency review 4/30/21. Received VDOT comments 6/14/21. Scope is under reevaluation. Meeting was held with FCDOT staff 7/12/21 and a follow up meeting 7/23/21. Meetings scheduled with Reston Core on 8/26/21 and with Supervisor's office 8/31/21.												
Design																							
Town Center Parkway Bike Lanes			03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
RMAG Phase II 124/400-C40011 2G40-085-006-0 2G40-085-006	Hunter Mill	\$1,800,000 \$0	PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Wynands, Nicole				Construct cycle tracks by reducing median and lane widths				TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.												
Design																							
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014	Hunter Mill	\$1,677,500 \$0	PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCCD: Stevens, Michael PM CPTED: Stevens, Daniel				Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links				TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is pending.												
Post-Construction																							
Monroe Street (Southern Segment, Monroe Manor to Dwight)			06/17	NA	09/18	11/19	11/20	05/21	03/21	07/20	10/20	NA	10/20	02/21	02/20	08/20	NA	04/21	05/21	06/21	07/21	04/22	11/21
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
HMSAMS 124/400-C40011 2G40-086-014-B-0 2G40-086-014	Hunter Mill	\$1,372,500 \$0	PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: Alcon, Kelly PM UDCCD: Stevens, Michael PM CPTED: Stevens, Daniel				Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links				TPP ID#190.13 HMSAMS ID# 13. CN NTP 8/2/21, completion scheduled for 11/30/21. Final construction package authorized on 4/26/21. Nutrient Credit Agreement package submitted to VDOT on 4/20/21.												
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)			03/20	NA	NA	06/20	10/20	01/22	01/22	02/21	NA	NA	02/21	10/21	NA	NA	NA	02/22	02/22	03/22	04/22	09/22	09/22
HMSAMS			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD:	Roberson, Jeanmarie	Upgrade curb ramps, crosswalks, and pedestrian push buttons on all four approaches				TPP ID# 190.13 HMSAMS ID# 13. Final design complete. VDOT clearance to LUP received on 2/24/21. Land rights are required for the traffic signal. LAD NTP issued 2/25/21. Offer letters have been sent out. Land rights on 1 of 2 properties have been acquired.														
2G40-086-014-C-0			PM UTL:	Nguyen, Tan																			
2G40-086-014	\$150,000		PM LAD:	Alcon, Kelly																			
	\$0		PM UDCCD:																				
			PM CPTED:	Stevens, Daniel																			
Land Acquisition																							
Creek Crossing E - Fairway Drive to Old Courthouse Rd.			08/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD:	Vanzandt, Mark	Replace existing substandard sidewalk and fill in missing segments of sidewalk along east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road				CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design. Schedule for project implementation is under development by the Town of Vienna.														
2G40-088-011-0			PM UTL:																				
2G40-088-011	\$2,500,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:	Bandy, Audra																			
Design																							
North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.			02/17	05/17	05/18	09/18	03/19	02/20	02/20	02/19	NA	NA	02/19	11/19	12/19	04/20	NA	05/20	NA	NA	10/20	06/21	04/21
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD:	Nabavi, Seyed	Construct 5-foot concrete sidewalk along the south side of North Shore Drive				TPP ID#155. VDOT permit released 8/9/21. Construction substantially complete 4/23/21. Nutrient credit transfer agreement executed by VDOT on 2/21/2021.														
2G40-088-027-0			PM UTL:	Pugh, Richard																			
2G40-088-027	\$1,320,000		PM LAD:	Strayhorne, Robert																			
	\$0		PM UDCCD:	Stevens, Michael																			
			PM CPTED:	Wells, Chris																			
Post-Construction																							
02152 Glade Drive NB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	08/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	09/21	10/21	10/21	10/21	09/20	02/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD:	Vanzandt, Mark	Install concrete bus shelter pad and bench				Land acquisition completed 9/9/2020. Design waiver for pad size submitted to VDOT on 7/28/21.														
4YP202-02152			PM UTL:																				
TS-000013-039	\$50,000		PM LAD:	Glass, Lisa																			
	\$0		PM UDCCD:	Carlin, Craig																			
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
02153 Glade Drive SB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	08/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	09/21	10/21	10/21	10/21	09/20	02/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>
124/400-C40011			PM TDD: Vanzandt, Mark		Install concrete bus shelter pad, bus shelter, and loading pad.				Land acquisition completed 8/12/2020. Design waiver for pad size submitted to VDOT on 7/28/21.														
4YP202-02153			PM UTL:																				
TS-000013-040	\$50,000	\$0	PM LAD: Glass, Lisa																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
02154 Glade Drive NB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	08/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	09/21	10/21	10/21	10/21	09/20	02/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>
124/400-C40011			PM TDD: Vanzandt, Mark		Install concrete bus shelter pad, bus shelter, and loading pad.				Land acquisition completed 9/9/2020. Design waiver for pad size submitted to VDOT on 7/28/21.														
4YP202-02154			PM UTL:																				
TS-000013-041	\$50,000	\$0	PM LAD: Glass, Lisa																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
02155 Glade Drive SB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	08/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	09/21	10/21	10/21	10/21	09/20	02/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>
124/400-C40011			PM TDD: Vanzandt, Mark		Install concrete bus shelter pad, bus shelter, and loading pad.				Land acquisition completed 8/12/2020. Design waiver for pad size submitted to VDOT on 7/28/21.														
4YP202-02155			PM UTL:																				
TS-000013-042	\$50,000	\$0	PM LAD: Glass, Lisa																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
02160 Glade Drive SB @ Green Range Drive			06/20	NA	NA	07/20	07/20	06/21	03/21	12/20	NA	NA	12/20	02/21	NA	NA	NA	04/21	06/21	06/21	07/21	10/21	11/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>
124/400-C40011			PM TDD: Hojatzadeh, Max		Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.				Final construction package submitted to UDCCD on 4/29/21. Part of UDCCD Task Order #5. CN NTP 7/19/21 - 11/15/21.														
4YP202-02160			PM UTL:																				
TS-000013-048	\$0	\$0	PM LAD: Najeeb, Mohammed																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
02161 Glade Drive NB @ Millrace Lane		06/20	NA	NA	07/20	07/20	06/21	03/21	12/20	NA	NA	12/20	02/21	NA	NA	NA	04/21	06/21	06/21	07/21	09/21	09/21
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill	PM TDD: Hojatzadeh, Max					Install concrete loading pad, bench, and trash can.					Final construction package submitted to UDCD on 4/29/21. Part of UDCD Task Order #6. CN NTP 6/28/21 - 9/5/21.										
4YP202-02161		PM UTL:																				
TS-000013-049	\$0	PM LAD: Najeeb, Mohammed																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
Construction																						
03807 Wiehle Avenue NB @ North Shore Drive		02/20	NA	NA	06/20	12/20	08/21	01/22	04/21	NA	NA	08/21	12/21	NA	NA	NA	02/22	03/22	03/22	05/22	12/21	09/22
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill	PM TDD: Hojatzadeh, Max					Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.					Task Order #20 - Final plan approved. Awaiting to receive approval for buffer width programmatic waiver. Plats received. Final DRB application submitted on 5/7/21 for approval. DRB meeting schedule for 8/3/21.										
4YP202-03807		PM UTL:																				
TS-000013-046	\$0	PM LAD:																				
	\$0	PM UDCD:																				
		PM CPTED:																				
Design																						
03817-Wiehle Ave NB @ North Shore Dr		04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	07/20	NA	NA	NA	11/20	12/20	12/20	12/20	06/21	06/21
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill	PM TDD: Vanzandt, Mark					Install shelter, bench, and trashcan.					Final construction package submitted to UDCD 11/16/2020. Part of UDCD Task Order #3. Substantially complete 6/30/21. Building inspection of bus shelter pending.										
4YP202-03817		PM UTL:																				
TS-000013-044	\$50,000	PM LAD: Alcon, Kelly																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
Post-Construction																						
Reston Bike Share Phase II		01/20	05/20	07/20	NA	09/20	03/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	04/21	05/21	11/21	04/21
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill	PM TDD: Shahnaj, Sonia					Installation of 21 bike share stations. 17 in parking lane. 5 require improvements including curb ramps for 2 & concrete pads for 3. 1 station to be installed in turn lane & requires road diet.					VDOT LUP permit received for 21 of 21 bike share stations including 17 stations 12/6/19 in parking lanes, 2 stations w/pad 11/25/20 and remaining 2 stations w/pad 7/8/21. VDOT LUP extension received for the stations in parking lanes 5/10/21. Station #19: completed 4/20/21 Station #12: completed 4/23/21, VDOT permit released 7/9/21. Stations #9 & 15 (curb ramp only): construction completed 2/10/21. Stations #5 & 13: construction completed 9/18/20.										
TS-000026-001-0		PM UTL:																				
TS-000026-001	\$325,000	PM LAD:																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
Post-Construction																						

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			08/18	11/18	NA	08/19	09/20	12/20	06/21	08/20	NA	NA	09/20	03/21	NA	NA	NA	07/21	08/21	08/21	08/21	10/21	01/22	
Pedestrian Improvements - Bond Fund			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Hojatzadeh, Max						Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court						Final CN package submitted to UDCD on 7/23/21.									
4YP201-PB009-C			PM UTL: Yusufoglu, Eldar																					
ST-000021-009	\$500,000	\$0	PM LAD: Baker, Lisa																					
			PM UDCD: Stevens, Michael																					
			PM CPTED: Hamidi, AJ																					
Construction																								
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	04/19	01/20	06/20	05/22	05/22	12/20	12/20	NA	12/20	09/21	04/20	10/22	NA	08/22	09/22	10/22	11/22	11/24	11/24	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.						TPP ID # 35. Third Final Design submitted on 7/16/21. LAD NTP 12/21/2020. Land rights on 7 of 19 properties have been acquired. WGL and Century Link relocations are complete. Awaiting Dominion, Verizon, and Cox P&E. Sanitary and water relocation will be in plan relocation.									
5G25-059-007-0			PM UTL: Maisel, Michael																					
5G25-059-007	\$16,500,000	\$0	PM LAD: Strayhorne, Robert																					
			PM UDCD: Lim, Vannak																					
			PM CPTED: Aguayo, Vanessa																					
Land Acquisition																								
South Lakes Dr.Walkway - Greenskeepers Ct - Sunrise Valley Dr			05/17	NA	01/18	10/18	04/19	02/19	07/20	10/19	NA	NA	11/19	05/20	12/19	12/20	NA	12/20	01/21	01/21	03/21	02/21	08/21	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Hojatzadeh, Max						Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road						TPP ID#175. Construction 60% complete. Nutrient Credit Transfer Agreement submitted to VDOT for execution 7/28/21.Signal timing approval received.									
5G25-060-039-0			PM UTL: Maisel, Michael																					
5G25-060-039	\$1,800,000	\$0	PM LAD: Najeeb, Mohammed																					
			PM UDCD: Bajracharya, Sanjala																					
			PM CPTED: Luo, Caijun																					
Construction																								
Sunrise Valley Dr.Walkway - Hitchcock Dr.- Colts Brook Dr			06/18	08/18	02/19	10/19	02/20	01/21	06/20	NA	NA	NA	NA	NA	05/20	12/20	NA	11/20	11/20	11/20	12/20	04/22	04/21	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Shahnaj, Sonia						Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive						TPP ID#176. Construction substantially completed on 4/30/21. Punch list items completed. Awaiting VDOT permit release. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.									
5G25-060-040-0			PM UTL: Pugh, Richard																					
5G25-060-040	\$400,000	\$0	PM LAD: Shubert, Beth																					
			PM UDCD: Bajracharya, Sanjala																					
			PM CPTED: Steinhilber, Will																					
Post-Construction																								

Project Name		Design PHASE Dates																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Reston Pkwy - DTR WB On-Ramp		06/17	08/17	12/17	05/18	04/19	02/20	11/20	08/19	NA	NA	09/19	10/20	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	08/21	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
RMAG Phase II 2014 304/300-C30050 5G25-062-007-0 5G25-062-007		Hunter Mill	PM TDD: Vanzandt, Mark	PM UTL: Nguyen, Tan	PM LAD: Monahan, Clyde	PM UDCD: Metafria, Fasika	PM CPTED:	Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades	TPP ID# 189.07 RMAG ID# 7	Construction NTP 4/8/21, completion scheduled for 8/5/2021. Final construction package submitted to UDCD 3/31/21. Revised VDOT permit received 3/23/21. This project to be constructed with 5G25-062-008. Nutrient credit transfer is not required for this project. Construction is 80% complete.													
		\$750,000																					
		\$0																					
Construction																							
Reston Pkwy - DTR EB Off/On Ramps		06/17	08/17	12/17	05/18	04/19	02/19	09/20	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	08/21	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
RMAG Phase II 2014 304/300-C30050 5G25-062-008-0 5G25-062-008		Hunter Mill	PM TDD: Vanzandt, Mark	PM UTL: Nguyen, Tan	PM LAD: Monahan, Clyde	PM UDCD: Metafria, Fasika	PM CPTED:	Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades	TPP ID# 189.08 RMAG ID# 8.	Construction is 80% complete. Construction NTP 4/8/21, completion scheduled for 8/6/21. Signal timing submitted VDOT 6/21/21.. Final construction package submitted to UDCD 3/22/21. Draft Nutrient Credit Transfer Agreement submitted 7/15/21, VDOT review completed 8/5/21. Final agreement to be prepared for signature. This project to be constructed with 5G25-062-007.													
		\$825,000																					
		\$0																					
Construction																							
Bluemont Way - Disc St Ped Br - Reston Pkwy		11/16	NA	11/17	04/19	02/21	03/20	02/22	11/20	NA	NA	12/20	01/22	NA	NA	NA	03/22	04/22	05/22	06/22	03/21	09/22	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
RMAG Phase II 2014 304/300-C30050 5G25-062-011-0 5G25-062-011		Hunter Mill	PM TDD: Fasceski, Jeff	PM UTL: Pugh, Richard	PM LAD: Najeeb, Mohammed	PM UDCD: Guarino, Michael	PM CPTED:	Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way	TPP ID#189.11 RMAG ID#38.	Final design submitted 2/26/21. Met with VDOT Traffic Engineering to address comments. 2nd Final submission expected in August, 2021. Two Verizon manhole tops to be adjusted during construction. CenturyLink to coordinate with contractor to protect fiber conduits when retaining wall is to be removed. LAD NTP 12/4/2020. Land rights on 0 of 4 properties have been acquired. Property appraisals for land acquisition have been delayed. Schedule has been adjusted due to extensive time for plat preparation and delay in LAD receiving property appraisals.													
		\$1,350,000																					
		\$0																					
Land Acquisition																							
Sunrise Valley Dr - Reston Assoc Entrance		NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014		Hunter Mill	PM TDD: Zahirieh, Shahla	PM UTL:	PM LAD: Monahan, Clyde	PM UDCD:	PM CPTED:	Provide pedestrian crosswalk on the east leg of the intersection	TPP ID# 189.17. RMAG II ID# 17	This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.													
		\$138,199																					
		\$0																					
Construction																							

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy		03/16	NA	10/17	11/18	03/20	09/20	10/21	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	11/21	11/21	11/21	12/21	03/20	07/22	
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD: Marsh, Dennis	Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road					TPP ID#121 Revised plans submitted to VDOT QA/QC and Materials 6/28/21. Comments received on 8/2/21. TMP approved 5/28/21. Pavement marking approved 6/28/21. SWM Maintenance Agreement signed by MSMD and forward to VDOT Permit 5/5/21. Draft CN package to be sent in August. Schedule adjsuted due to additional comments from VDOT L&D.															
ST-000036-009-0		PM UTL: Maisel, Michael																					
ST-000036-009	\$2,100,000	PM LAD: Najeeb, Mohammed																					
	\$0	PM UDCD: McCorkle, Lisa																					
		PM CPTED: Harrell, William																					
Utility Relocation																							

On Hold