



County of Fairfax, Virginia

MEMORANDUM

DATE: January 18, 2022

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the January 2022 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Martha Coello, BRAC Coordinator
Anna Nissinen, Chief of Communications, Marketing and TDM Programs
Robin Geiger, Head of Communications, Transportation Marketing Section
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Smitha Chellappa, Coordination and Funding Division (CFD)
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Section Chief, Capital Projects, CPTED
Lauren Delmare, Transportation Planner III, CPTED
Ajmal Hamidi, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

January 18, 2022

Page 2 of 4

David Loss, Transportation Planner III, CPTED
Don Moyer, Engineer III, CPTED
John Honnick, Transportation Planner IV, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Tina Curtis, Transportation Planner II, TSD
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD
Tim Kutz, Transportation Planner II, TPD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Jared Kerr, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Alex Tsybin, Engineering Technician III, TDD
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Christopher S. Herrington, Director, Department of Public Works and Environmental Services
Carey F. Needham, Deputy Director, DPWES – Capital Facilities
Rona Courtney, Admin V, Directors Office, DPWES
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Tiya Raju, Director, Building Design and Construction Division (BDCD)
Dennis Cate, Director, Land Acquisition Division (LAD)
Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)

Transportation Design Division Monthly Projects Status Report

January 18, 2022

Page 3 of 4

Vickie McEntire Anglin, County Surveyor, UDCD
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD
Janet Burns, Chief, Administrative Support Branch, Capital Facilities
Rob Hockersmith, Administrative Support Branch, Capital Facilities
Lisa McCorkle, Engineer IV, UDCD
Demelew Teshome, Engineer IV, UDCD
Larry Popoola, Sr. Engineer III, UDCD
Andy Royse, Engineer III, UDCD
Timothy Butler, Appraisal Manager, LAD
Ricky Foley, Project Coordinator, LAD
Lisa Baker, Sr. Right-of-Way Agent, LAD
Clyde Monahan, Sr. Right-of-Way Agent, LAD
Mohammed Najeeb, Sr. Right-of-Way Agent, LAD
Kelly Alcon, Management Analyst III, LAD
Jim Strayhorne, Right-of-Way Agent, LAD
Dianne Love, Engineering Technician III, LAD
Kim Maye, Engineering Technician III, LAD
Donald Zelonis, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office
Dranesville District Supervisors Office
Hunter Mill District Supervisors Office
Lee District Supervisors Office
Mason District Supervisors Office
Mount Vernon District Supervisors Office
Providence District Supervisors Office
Springfield District Supervisors Office
Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering
Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties
Amir Salahshoor, Assistant Manager, Local Assistance Program
Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way
Alex Faghri, Land Use Specialist, Land Development
Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering
Bethany Mathis, Program Management Analyst, Programming and Investment Management
Vladica Krstic, Area Engineer, Traffic Engineering
Sofia Pinedo, L&D Quality Assurance
Claudia Llana, Transportation & Land Use Director, Fairfax & Arlington Counties
Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties
Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties
Suzanne Watts, Local Assistance
John Russell, Engineering Supervisor, Materials QA

Transportation Design Division Monthly Projects Status Report

January 18, 2022

Page 4 of 4

Ronald Seale, Supervisor, Materials

Kari Mobley, Maintenance

Norman Whitaker, Director, Transportation Planning

Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Allan Melliza, Washington Gas

Mark Tajnai, Washington Gas

Jeff Acierto, Cox Communication

Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

January 2022

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 – 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 – 16
FUND 30010 – COUNTY CONSTRUCTION	16 – 18
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	18 – 26

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Cinderbed Bikeway - Cinderbed Rd. Bikeway	102/500-C50000	AA1400137-15-137	AA1400137-15	Lee	\$14,750,000	\$5,849,915	02/18	04/19	06/20	12/20	01/22	05/22	10/22	11/21	12/21	02/22	02/22	10/22	03/22	02/23	11/22	09/22	12/22	01/23	04/23	11/23	07/24	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Fasceski, Jeff				Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges				<p>UPC #106143. TPP ID#122. Advanced copy of Final design received and under review. Community Information Meeting held 5/10/21 with comments collected. No request for public hearing from Post Willingness advertisements. Site visit with Supervisor Lusk scheduled for 1/31/2022. Utility easement instruments (Dominion Energy, COX and Verizon) under review. VDOT ROW submission package under review to be submitted 1/2022. Delay in additional topo for trail lighting power source will delay final plan submission to 1/2022.</p>																	
			PM UTL: Yusufoglu, Eldar																									
			PM LAD: Monahan, Clyde																									
			PM UDCCD: Engida, Samuel																									
			PM CPTED: Lilley, Ronald																									

Design

Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria	102/500-C50000	AA1400141-16-0	AA1400141-16	Lee	\$3,441,000	\$453,000	02/18	08/18	03/19	08/20	02/22	02/22	05/22	05/21	NA	02/22	02/22	05/22	02/22	08/22	06/22	07/22	07/22	08/22	10/22	12/23	06/23	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Turner, Latesa				Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line				<p>UPC #109607. TPP ID# 182. 2nd Pre-final design distributed for review on 10/7/21. Utility relocation designs in progress.</p>																	
			PM UTL: Pugh, Richard																									
			PM LAD: Baker, Lisa																									
			PM UDCCD: Engida, Samuel																									
			PM CPTED: Luo, Caijun																									

Design

Columbia Pike Streetscapes, Phase I	102/500-C50000	AA1400159-21-0	AA1400159-21	Mason	\$3,190,000	\$2,215,000	10/21	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																		
			PM TDD: Turner, Latesa				Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive				<p>Task order proposal for survey and concept design approved 8/25/21 and NTP issued 10/27/21. Survey is underway (anticipated completion 1/2022). Survey notification letters sent 9/17/21. Schedule to be developed upon receipt of survey.</p>																		
			PM UTL:																										
			PM LAD:																										
			PM UDCCD:																										
			PM CPTED: Malik, Zuhra																										

Survey

Rt-7 sidewalk	102/500-C50000	DCBPA-069	AA1400069-12	Providence	\$2,175,000	(\$128,600)	04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Hojatzadeh, Max				Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange				<p>UPC #103280. TMSAM ID# 32. Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. EOR's BMP recommendation completed 11/18/2020. Asbuilts submitted 4/6/21. LAP closeout complete 12/28/21. VDOT permit released 1/13/22. Final invoice to be prepared.</p>																	
			PM UTL: Yusufoglu, Eldar																									
			PM LAD: Baker, Lisa																									
			PM UDCCD: McCorkle, Lisa																									
			PM CPTED:																									

Post-Construction

Jan 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date					
Rt.7 Sidewalk under Rt.123 South Side 102/500-C50000 DCBPA-070 AA1400070-12	Providence Hunter Mill \$2,150,000 (\$254,590)		04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18					
Project Manager/Assignments			Project Description						Monthly Remarks																			
PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCC: McCorkle, Lisa PM CPTED:			Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange						UPC #103281. TMSAM ID# 32. Construction substantially complete 8/24/18. EOR's BMP recommendation completed 11/18/2020. Asbuilts submitted 4/6/21. LAP closeout completed 12/28/21. VDOT permit released 1/13/22. Final invoice to be prepared.																			
Post-Construction																												
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	05/22	04/22	04/22	05/22	06/22	09/22	11/20	10/23					
Project Manager/Assignments			Project Description						Monthly Remarks																			
RMAG 102/500-C50000 RMAG-102 AA1400102-13			Hunter Mill \$13,050,000 (\$366,300)						Shahnaj, Sonia Pugh, Richard Alcon, Kelly Engida, Samuel Aguayo, Vanessa						UPC #107439. RMAG ID# 5.: VDOT LUP issued on 1/11/22. ROW Certification received on 12/20/21. VDOT CN Authorization Ad request submittal package is underway. LAD completed on 11/30/21. Nutrient credit purchased by VDOT on 10/13/21. Draft CN package submitted to UDCC on 10/7/21. Bid package is in progress. NVRPA agreement executed on 12/10/21. DEV consent agreement signed by CEX on 7/28/21. DEV transmission facilities relocation completed in August 2021. Of 9 other utilities, 2 issued NTP, 3 being reviewed by Dominion & NVRPA, 1 revising their design, and 3 designing. Schedule adjusted from June 2023 to October 2023 for construction completion due to LAD delay.													
Utility Relocation																												
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19	Hunter Mill \$431,000 \$195,000		11/19	01/20	07/20	10/20	07/21	01/22	08/22	06/21	NA	12/21	12/21	07/22	05/22	09/22	10/22	11/22	12/22	01/23	03/23	07/23	09/23					
Project Manager/Assignments			Project Description						Monthly Remarks																			
PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Foley, Richard PM UDCC: Carlin, Craig PM CPTED: Stevens, Daniel			Provide protected crosswalk at Beulah Road and Talisman Drive						UPC #113637. Final design underway. Land acquisition authorized on 12/28/21. R/W Authorization approval received on 12/2/21. Lands rights on 0 of 2 properties have been acquired. Cox relocation authorization pending completion of VDOT drainage review.																			
Land Acquisition																												
Shreveewood Elementary SRTS 102/500-C50000 SRTS-157 AA1400157-21	Providence \$1,725,000 \$1,025,000		09/21	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD					
Project Manager/Assignments			Project Description						Monthly Remarks																			
PM TDD: El Kaissi, Mohamad PM UTL: PM LAD: PM UDCC: PM CPTED: Malik, Zuhra			Addition of new marked crosswalks across Shreve Road and 8-foot wide walkway connections serving Shreveewood Elementary School and W&OD Trail						UPC #118236. Survey in progress. Task Order NTP for design and survey issued 9/13/21. Kickoff meeting with VDOT, TDD, & consultant on 10/13/21 to initiate the project. VDOT PE Authorization 5/25/21. Schedule will be provided upon completion of survey expected in February 2022.																			
Survey																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Orange Hunt Elementary SRTS 102/500-C50000 SRTS-158 AA1400158-21	\$200,000 \$59,967		09/21	01/22	03/22	06/22	09/22	08/23	08/23	07/22	TBD	11/22	12/22	07/23	TBD	TBD	12/23	01/24	02/24	03/24	04/24	07/24	07/24
Design			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Marfurt, Lindsay PM LAD: PM UDCCD: PM CPTED: Marfurt, Lindsay						<u>Project Description</u> Realign crosswalk, add curb extensions, and provide a pedestrian refuge island						<u>Monthly Remarks</u> UPC #118237. Survey received on 11/5/21. Draft Concept Design received and under review .						On Hold <input type="checkbox"/>		

Vienna Merrifield Bike Share 102/500-C50000 TF-000045-002-0 TF-000045-002	\$0 \$0	Providence	03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	02/22	03/22	03/22	03/22	03/22	07/22
Design			<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: PM CPTED:						<u>Project Description</u> Installation of 7 bike share stations within the Vienna Merrifield area						<u>Monthly Remarks</u> 7 bike share locations require different types of improvements to accommodate the new stations. Received VDOT LUP permit on 7/6/21 for the stations in existing parking lanes (Stations B, C, D, G). Final Construction package of stations with concrete pad (Stations A, E, and F) will be submitted to UDCCD as soon as the required license agreement for Station F is received from CPTED.						On Hold <input type="checkbox"/>		

Scotts Run Wilkwy TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13	\$4,240,000 (\$147,702)	Providence	07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	12/20
Post-Construction			<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCCD: Bhinge, Deepak PM CPTED: Aguayo, Vanessa						<u>Project Description</u> Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park						<u>Monthly Remarks</u> UPC #110477. TMSAMS ID# 107. Contractor is addressing minor LDS & County Urban Forester's punch list items with anticipated completion by end of January 2022. VDOT Land Use Permit released on 5/5/21. As-built plans were approved by LDS on 4/22/21. Ribbon cutting was held on 2/4/21. Construction substantial completed 12/24/2020. Construction NTP 7/8/19. CN Award Authorization received from VDOT on 4/15/19. Project/Team was awarded the 2021 Transportation Advisory Committee (TAC) Transportation Achievement Award.						On Hold <input type="checkbox"/>		

VRE Rolling Road Station Parking Lot Expansion 124/400-C40011 2G40-055-000-A-0 2G40-055-000	\$2,300,000 \$1,300,000	Springfield	08/18	NA	03/19	10/20	02/22	06/21	10/22	01/22	NA	NA	01/22	09/22	03/21	09/21	NA	11/22	12/22	01/23	03/23	09/22	09/23
Design			<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Foley, Richard PM UDCCD: Bhinge, Deepak PM CPTED: Abifadel, Gibran						<u>Project Description</u> Surface parking lot expansion						<u>Monthly Remarks</u> TPP ID#358. Project to be permitted through Land Development Services (LDS). Design consultant finalizing plans with revised property lines and conduit design agreed upon with Dominion. Final Plan submission expected end of 1/22 or beginning of 2/22. Confirming with County Attorney's office about moving forward with claiming vacant parcel perceived to be Norfolk Southern property or eventually granting it to them. Once confirmed, NTP to LAD will be finalized and submitted, and schedule will be revised.						On Hold <input type="checkbox"/>		

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							

12/17 NA 08/18 11/19 01/22 04/20 03/22 08/21 NA NA 08/21 02/22 NA NA NA 03/22 04/22 04/22 05/22 10/21 12/22

On Hold

Giles Run & Laurel Hill
124/400-C40011 Mount Vernon
2G40-067-000-0
2G40-067-000 \$2,250,000 (\$550,000)
Project Manager/Assignments
 PM TDD: Turner, Latesa
 PM UTL: Pugh, Richard
 PM LAD: Baker, Lisa
 PM UDCD:
 PM CPTED: Borkowski, Tad
Project Description
 Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development
Monthly Remarks
 LAD NTP 8/25/21. Land rights on 2 of 3 parcels have been acquired. Final plans in progress. No utility issues. LAD NTP delayed due to additional time required for the consultant to address 1st LDS submission review comments and obtain review agency (FCPA, UFM and Streetlight) approvals.

Land Acquisition

Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS 03/18 06/18 04/21 05/22 11/22 03/23 03/24 12/22 02/23 NA 03/23 02/24 03/24 03/25 NA 12/24 02/25 03/25 05/25 10/24 02/26

On Hold

RMAG Phase II
124/400-C40011 Hunter Mill
2G40-085-002-0
2G40-085-002 \$5,750,000 \$0
Project Manager/Assignments
 PM TDD: Shahnaj, Sonia
 PM UTL: Maisel, Michael
 PM LAD: Shubert, Beth
 PM UDCD:
 PM CPTED: Malik, Zuhra
Project Description
 Improve existing walkway and install missing link on the north side of Sunrise Valley Drive
Monthly Remarks
TPP ID# 189.04. RMAG ID# 4 Intermediate design distributed for agency review 4/30/21. Received VDOT comments 6/14/21. Meetings were held with stakeholders for scope reevaluation including FCDOT staff in July, Reston Core 8/26/21, Supervisor's office 8/31/21 and FABB & RA Transportation Comm. 9/10/21. Scope was updated to meet stakeholders request for a 10' wide SUP at Reston Parkway. The updated scope was concurred by district Supervisor 10/4/21. Scope is further revised to remove turn lane recommended by staff. Schedule adjusted from October 2024 to February 2026 for construction completion for the revised scopes.

Design

Town Center Parkway Bike Lanes 03/18 07/18 TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD 10/2018 On Hold

RMAG Phase II
124/400-C40011 Hunter Mill
2G40-085-006-0
2G40-085-006 \$1,800,000 \$0
Project Manager/Assignments
 PM TDD: Zahirieh, Shahla
 PM UTL: Nguyen, Tan
 PM LAD:
 PM UDCD:
 PM CPTED: Wynands, Nicole
Project Description
 Construct cycle tracks by reducing median and lane widths
Monthly Remarks
TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.

Design

Innovation Center to Arrowbrook 06/17 NA NA 05/18 05/19 06/19 12/19 11/18 NA NA 11/18 11/19 12/18 04/19 NA 02/20 02/20 04/20 05/20 05/20 03/21

On Hold

HMSAMS
124/400-C40011 Dranesville
2G40-086-007-0
2G40-086-007 \$1,250,000 \$0
Project Manager/Assignments
 PM TDD: Dresser, John
 PM UTL: Maisel, Michael
 PM LAD: Monahan, Clyde
 PM UDCD: Bajracharya, Sanjala
 PM CPTED: Abifadel, Gibran
Project Description
 600 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK signal installation across Sunrise Valley Drive.
Monthly Remarks
TPP ID# 190.06 HMSAMS ID# 7. LDS bond release 11/10/21. Contractor has completed punch list. LDS Site As-built submission approved on 6/16/21. Construction substantially complete 3/1/21. HAWK signal is operational. VDOT has agreed to accept maintenance responsibility for the HAWK signal. VDOT's approval of HAWK signal timings received 12/15/2020. Construction NTP was 5/4/2020. VDOT permit release pending.

Post-Construction

Jan 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
HMSAMS			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Roberson, Jeanmarie				Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links				TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is pending.												
2G40-086-014-A-0			PM UTL: Maisel, Michael																				
2G40-086-014	\$1,677,500		PM LAD: Stevens, Michael																				
	\$0		PM UDCCD: Stevens, Michael																				
			PM CPTED: Stevens, Daniel																				
Post-Construction																							
Monroe Street (Southern Segment, Monroe Manor to Dwight)			06/17	NA	09/18	11/19	11/20	05/21	03/21	07/20	10/20	NA	10/20	02/21	02/20	08/20	NA	04/21	05/21	06/21	07/21	04/22	11/21
HMSAMS			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Roberson, Jeanmarie				Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links				TPP ID#190.13 HMSAMS ID# 13. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. Construction substantially completed on 11/30/21. VDOT permit released 12/22/21.												
2G40-086-014-B-0			PM UTL: Maisel, Michael																				
2G40-086-014	\$1,372,500		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Stevens, Michael																				
			PM CPTED: Stevens, Daniel																				
Post-Construction																							
Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)			03/20	NA	NA	06/20	10/20	01/22	09/21	02/21	NA	NA	02/21	09/21	NA	NA	NA	12/21	02/22	03/22	04/22	09/22	09/22
HMSAMS			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Roberson, Jeanmarie				Upgrade curb ramps, crosswalks, and pedestrian push buttons on all four approaches				TPP ID# 190.13 HMSAMS ID# 13. Final construction package submitted to UDCCD on 12/13/21. CN Title Sheet was signed by UDCCD on 12/15/21.												
2G40-086-014-C-0			PM UTL: Nguyen, Tan																				
2G40-086-014	\$150,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Stevens, Michael																				
			PM CPTED: Stevens, Daniel																				
Construction																							
Burke Rd. Realignment - Aplomado Dr. to Parakeet Dr			12/16	01/17	05/17	02/18	03/21	05/22	05/22	09/19	11/19	NA	12/19	04/22	04/22	04/23	NA	04/23	05/23	06/23	07/23	07/24	07/24
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40013		Springfield	PM TDD: Roberson, Jeanmarie				Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding				TPP ID#23. Final plan approval and VDOT clearance for permit application received on 6/11/21. NTP for land acquisition issued on 12/20/19. Land rights on 10 of 13 properties have been acquired. Land acquisition public hearing held on 6/8/21. Public Hearing for 3 properties deferred indefinitely, pending trail removal across Marshall properties. Plan and plat revisions completed on 12/20/21. Updated appraisals for the 3 outstanding properties underway. Utility relocation of DVP, COX, & VZ to commence once LAD is completed.												
2G40-087-003-0			PM UTL: Nguyen, Tan																				
2G40-087-003	\$8,500,000		PM LAD: Cate, Dennis																				
	\$0		PM UDCCD: Lim, Vannak																				
			PM CPTED: Luo, Caijun																				
Land Acquisition																							

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates														
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date								
Focus #	FUT (\$)																													
Project Status																														
Backlick Road and Industrial Road		04/19	12/19	08/20	02/22	04/22	03/23	05/23	05/22	08/22	NA	08/22	04/23	04/23	12/23	NA	07/23	08/23	09/23	12/23	12/24	12/24								
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
Six Year Plan HB2313 Local Spot Improvements		PM TDD: Nabavi, Seyed						Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						TPP ID# 21 & 91 Pre-final design is in progress. Geotechnical investigation is in progress. Public Information meeting held 12/16/2020. Utility test holes complete. Utilities review and coordination under way. The schedule is adjusted due to coordination with VDOT and LDS on design of the retaining wall and the stormwater management.																
124/400-C40013	Mason	PM UTL: Yusufoglu, Eldar																												
2G40-087-010-0	Lee	PM LAD: Alcon, Kelly																												
2G40-087-010	\$7,000,000	PM UDCCD:																												
	\$0	PM CPTED: Alexandrow, Nikolai																												
Design																														
Terminal Rd LTL at Rt 286		05/19	09/19	02/20	12/20	07/21	05/22	05/22	07/21	07/21	NA	08/21	04/22	05/22	11/22	NA	07/22	08/22	09/22	10/22	05/23	05/23								
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
Six Year Plan HB2313 Local Spot Improvements		PM TDD: Hojatzadeh, Max						Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway						TPP ID#027.03. Final design under way. Land rights on 0 of 5 properties have been acquired. Dominion relocation design in progress.																
124/400-C40013	Mount Vernon	PM UTL: Maisel, Michael																												
2G40-087-020-0		PM LAD: Alcon, Kelly																												
2G40-087-020	\$3,700,000	PM UDCCD:																												
	\$0	PM CPTED: Alexandrow, Nikolai																												
Land Acquisition																														
Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St		09/20	12/20	07/21	09/22	03/23	04/24	04/24	06/23	TBD	NA	08/23	03/24	09/23	09/24	NA	05/24	06/24	07/24	09/24	06/25	06/25								
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
CSYP C&I Bike & Pedestrian Program		PM TDD: Hojatzadeh, Max						Construct walkway on southside of Chesterbrook Road						TPP ID#107. Intermediate (30%) design submitted for review and comments on 7/20/21. Comments received on 8/20/21. Proceeding to address the comments. Virtual Community Information Meeting & Open House was held on November 17 and 30, 2021. Utility designations received on 11/12/2020. Proposal for remainder of design work is under review.																
124/400-C40011	Dranesville	PM UTL: Nguyen, Tan																												
2G40-088-005-0		PM LAD:																												
2G40-088-005	\$1,000,000	PM UDCCD:																												
	\$0	PM CPTED: Steinhilber, Will																												
Design																														
Creek Crossing E - Fairway Drive to Old Courthouse Rd.		08/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD								
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
CSYP C&I Bike & Pedestrian Program		PM TDD: Vanzandt, Mark						Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road						CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design. Schedule for project implementation is under development by the Town of Vienna.																
124/400-C40011	Hunter Mill	PM UTL:																												
2G40-088-011-0		PM LAD:																												
2G40-088-011	\$2,500,000	PM UDCCD:																												
	\$0	PM CPTED: Bandy, Audra																												
Design																														

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Magarity Road Walkway - Ware Rd to Peabody Dr.																									
			09/17	04/18	03/20	08/20	01/22	11/20	03/22	01/21	02/21	NA	02/21	03/22	03/21	05/22	NA	04/22	05/22	06/22	07/22	03/22	06/23		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
CSYP C&I Bike & Pedestrian Program			PM TDD: Roberson, Jeanmarie						Provide 2,300 LF of 8-foot wide asphalt walkway on south side of						TPP Project #150. 3rd pre-final plans distributed on 1/4/22. Land acquisition NTP issued on 2/9/21. Land rights on 24 of										
124/400-C40011 Providence			PM UTL: Yusufoglu, Eldar						Magarity Road, and 250 LF on						26 properties have been acquired. Washington Gas relocation completed. Lumen Technologies relocations currently										
2G40-088-025-0 Dranesville			PM LAD: Strayhorne, Robert						north side at school.						underway. DVP & VZN relocations pending. Fairfax Water "out of plan" relocation design complete and will be completed										
2G40-088-025 \$4,200,000			PM UDCD: Bhinge, Deepak												ahead of walkway construction.										
\$0			PM CPTED: Luo, Caijun																						
Land Acquisition																									
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr																									
			01/19	04/19	10/19	04/20	12/20	10/21	06/21	07/20	NA	NA	07/20	06/21	04/21	12/21	NA	07/21	09/21	10/21	12/21	12/22	12/22		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
CSYP C&I Bike & Pedestrian Program			PM TDD: Shahnaj, Sonia						Complete missing links of trail near Washington's Mill Historic						TPP ID# 154. Groundbreaking ceremony scheduled for 1/26/22. Pre-construction meeting held on 1/11/22. Construction										
124/400-C40011 Mount Vernon			PM UTL: Pugh, Richard						State Park to Grist Mill Park, including bridge over Dogue						contract awarded on 12/9/21. Dominion Energy relocation work completed on 12/6/21. Construction authorized on 7/30/21.										
2G40-088-026-0			PM LAD: Alcon, Kelly						Creek						Schedule adjusted from July 2022 to December 2022 for construction completion due to VMRC permit time restriction for in-										
2G40-088-026 \$9,500,000			PM UDCD: Lim, Vannak												stream work.										
\$0			PM CPTED: Hamidi, AJ																						
Construction																									
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7																									
			08/16	01/17	03/18	12/19	01/21	02/21	11/21	10/20	NA	NA	10/20	10/21	04/21	08/21	NA	02/22	04/22	05/22	06/22	12/22	04/23		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
CSYP C&I Bike & Pedestrian Program			PM TDD: Vanzandt, Mark						Construct approximately 4,789 LF of 6-foot sidewalk, drainage						TPP ID#172. Draft construction package submitted to UDCD on 11/17/21. LUP permit application submitted to VDOT on										
124/400-C40011 Mason			PM UTL: Nguyen, Tan						improvements, and retaining wall along Sleepy Hollow Road						11/18/21. Washington Gas relocation construction is underway - 60% complete. Dominion Energy and Fairfax Water										
2G40-088-028-0			PM LAD: Najeeb, Mohammed												relocations will be completed during construction. Contractor prequalification is underway. Project schedule was delayed in										
2G40-088-028 \$6,500,000			PM UDCD: Cutler, Tom												January to account for the expected schedule of the County Wastewater Contractor which has a pump around that will impact										
\$0			PM CPTED: Askarzadeh, Negin												our ability to work on the south end of the project, near Dearborn Drive. Coordination with the County pump station project										
Utility Relocation																									
Mason Neck Trail - Gunston Rd. - Route 1 to Potomac River																									
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
CSYP C&I Bike & Pedestrian Program			PM TDD: Madhusudhan, Galappa						Construct 10-foot SUP along Gunston Road from Pohick Bay						TPP ID #206. Pre-scoping is underway. Survey request made to LSB on 12/22/21. Reviewing Scope & Fee proposal										
124/400-C40011 Mount Vernon			PM UTL:						Golf Course to Julia Taft Way with ADA ramps, crosswalks,						submitted by the consultant. Notification letters sent out on 11/23/21.										
2G40-088-031-0			PM LAD:						retaining wall, major drainage and grading work																
2G40-088-031 \$9,118,474			PM UDCD:																						
\$5,118,474			PM CPTED: Stevens, Daniel																						
Survey																									

On Hold

On Hold

On Hold

On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Lisle Ave Walkway (Griffith to Sportsman)			08/18	11/18	04/19	11/19	12/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	10/21	NA	06/21	07/21	07/21	10/21	02/22	02/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD:	Zahirieh, Shahla	Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue						TPP ID#147. Construction 85% complete. Construction NTP 10/12/21, scheduled completion 2/9/22. Construction authorization 6/30/21. VDOT permit received 5/12/21. LAD completed 3/31/21. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity. Executed Nutrient Credit Transfer agreement received from VDOT on 11/9/21.									
2G40-088-044-0			PM UTL:	Maisel, Michael																
2G40-088-044		\$900,000	PM LAD:	Baker, Lisa																
		\$0	PM UDCCD:	Abtew, Leykun																
			PM CPTED:	Stevens, Daniel																

Construction

Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	10/19	03/22	10/21	TBD	09/20	NA	NA	11/20	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	----	-------	-------	-------	-----	-------	----	----	-------	-----	----	----	----	-----	-----	-----	-----	-----	-----

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Mason		PM TDD:	Fasceski, Jeff	Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						TPP ID#161. This project to be permitted through LDS review process. Received word that FCPS is undergoing acquisition of parcel. Discussing project with MSMD to verify who will maintain sidewalk on FCPS. Coordinating with consultant to finalize design for resubmission to LDS. Scheduling meeting with LDS to discuss changes to project with parcel that will be FCPS property and if it will affect the upcoming LDS submission.									
2G40-088-049-0			PM UTL:	Yusufoglu, Eldar																
2G40-088-049		\$600,000	PM LAD:	Alcon, Kelly																
		\$0	PM UDCCD:																	
			PM CPTED:	Stevens, Daniel																

Land Acquisition

Great Falls St Walkway (Grande to Haycock)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD:	Turner, Latesa	Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane						TPP ID# 201. Pre-scoping is in progress.									
2G40-088-057-0			PM UTL:																	
2G40-088-057		\$500,000	PM LAD:																	
		\$0	PM UDCCD:																	
			PM CPTED:	Turner, Latesa																

Pre-Design

Ingleside Ave Walkway (McLean Cc to Church Hill)			08/21	01/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD:	Kerr, Jared	Construct approximately 950' of 6'-8' asphalt walkway from McLean Community Center to Churchill Road						TPP ID 204. Initial concept design of 3 Typical Section Options received 12/3/21. Following staff review, revised concepts & Impact Analysis received 1/7/22 and are under review. Mtg. with AE scheduled on 1/12/22 to discuss impacts. Meeting with Supervisor's office TBD after internal review/coordination is completed in January. Survey completed on 9/30/21. Utility designation received 11/5/21.									
2G40-088-059-0			PM UTL:	Nguyen, Tan																
2G40-088-059		\$3,500,000	PM LAD:																	
		\$0	PM UDCCD:																	
			PM CPTED:																	

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

Rock Hill Rd Walkway (Sterling to Astoria)		07/19	09/19	03/20	05/20	02/21	01/22	06/21	09/20	NA	NA	09/20	06/21	01/21	08/21	NA	08/21	08/21	09/21	10/21	04/23	05/22
--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-062-0 2G40-088-062	Dranesville \$1,550,000 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>					
		PM TDD: Marsh, Dennis		Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction		TPP ID 211. Construction NTP issued on 10/4/21. Construction 2% complete. Due to stormdrain pipes and FFXWATER material supply availability issues, progress of construction activities is affected.					
		PM UTL: Yusufoglu, Eldar									
		PM LAD: Najeeb, Mohammed									
PM UDCCD: Abtew, Leykun				PM CPTED: Marfurt, Lindsay							

Construction

Franconia-Springfield Pkwy Trail Connection		10/17	02/18	07/18	06/19	02/21	08/20	09/21	NA	NA	NA	NA	NA	05/20	02/21	NA	11/21	12/21	12/21	12/21	09/21	05/22
---	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-066-0 2G40-088-066	Lee \$1,100,000 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>					
		PM TDD: Madhusudhan, Galappa		Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway		TPP ID# 228. Pre-Construction meeting held on 12/15/21. Received concurrence from VDOT on 1/6/22 to use HDPE pipe in-lieu of RCP pipe. Construction NTP 12/20/21, scheduled completion 5/19/22. Construction Authorization package to UDCCD 11/16/21. VDOT permit received 10/25/21. WGL and Dominion Energy relocations completed. Verizon to coordinate with contractor during construction to lift & lay between drainage structures, if needed.					
		PM UTL: Pugh, Richard									
		PM LAD:									
PM UDCCD: Metafria, Fasika				PM CPTED: Lilley, Ronald							

Construction

Kirby Road Walkway (Mori to Chesterbrook)		03/18	08/18	09/19	07/20	02/22	04/21	04/22	08/21	NA	NA	08/21	03/22	04/22	12/22	NA	11/22	12/22	01/23	02/23	06/22	11/23
---	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-069-0 2G40-088-069	Dranesville \$2,700,000 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>					
		PM TDD: Turner, Latesa		Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road		TPP ID# 238. LAD NTP 8/25/21. Land rights on 8 of 13 parcels have been acquired. 2nd Pre-final design distributed for review on 9/22/21; VDOT comments received 10/26/21. Utility relocation design in progress (WGL, FW, CenturyLink, Cox, Verizon and DEV).					
		PM UTL: Pugh, Richard									
		PM LAD: Strayhorne, Robert									
PM UDCCD: Stevens, Michael				PM CPTED: Abifadel, Gibran							

Land Acquisition

Route 50 Walkway (Blake Ln to Stonehurst Dr)		04/19	NA	NA	07/21	04/22	10/21	06/22	10/21	NA	NA	10/21	06/22	04/21	06/22	NA	07/22	07/22	07/22	08/22	08/22	12/22
--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-072-0 2G40-088-072	Providence \$600,000 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>					
		PM TDD: Ayers, Robert		Approximately 600 LF of 10-foot wide SUP		TPP ID# 87.01 3rd pre-final design distributed on 12/22/21. LAD NTP issued 10/15/21. Land rights on 1 of 2 properties have been acquired. Additional water test hole data received 12/29/21. Utility design of fiber optic and water relocations under way. Water main relocations will be in the right-of-way. Fiberlight relo in design. Zayo's plans are under review. Supervisor's briefing on all Rte. 50 Walkway projects scheduled for 1/19/22.					
		PM UTL: Maisel, Michael									
		PM LAD: Alcon, Kelly									
PM UDCCD: Engida, Samuel				PM CPTED: Stevens, Daniel							

Land Acquisition

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	02/21	07/21	04/22	08/22	08/22	01/22	NA	NA	01/22	08/22	01/22	07/22	NA	09/22	10/22	11/22	01/23	12/23	12/23	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						TPP ID# 87.02 2nd PreFinal design distributed on 1/4/22. Flood Plain Use Determination letter (FPUD) submitted to LDS on 11/22/21 and comments received on 12/7/21 and are being addressed. Plats received 1/5/22 and are under review. Fiberoptic relocation plans for Fiberlight and Zayo (w Exist. R/W) are in progress. Supervisor's briefing on all Rte. 50 Walkway projects scheduled for 1/19/22.									
2G40-088-073-0			PM UTL: Maisel, Michael																					
2G40-088-073		\$1,800,000	PM LAD: Monahan, Clyde																					
		\$0	PM UDCCD: Cutler, Tom																					
			PM CPTED: Steinhilber, Will																					
Design																								
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	02/21	07/21	07/22	10/22	10/22	02/22	NA	NA	02/22	09/22	NA	NA	NA	11/22	01/23	02/23	03/23	02/24	02/24	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: El Kaissi, Mohamad						Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.						TPP ID# 87.03 2nd Pre-Final design plans to be submitted to VDOT & Fairfax County LDS by the end of January 2022. Final Fairfax Water watermain abandonment design plans in progress. Environmental Joint Permit Application (JPA) was submitted for review and approval on 11/24/21. Project plats on schedule. Supervisor's briefing on all Rte. 50 Walkway projects scheduled for 1/19/22.									
2G40-088-074-0			PM UTL: Maisel, Michael																					
2G40-088-074		\$2,500,000	PM LAD: Alcon, Kelly																					
		\$0	PM UDCCD: Cutler, Tom																					
			PM CPTED: Marfurt, Lindsay																					
Design																								
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	NA	08/20	01/22	04/22	04/22	08/21	NA	NA	09/21	01/22	NA	NA	NA	05/22	05/22	05/22	06/22	12/22	12/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements						TPP ID# 87.04 Final Design in progress. VDOT comments on 3rd Prefinal design received 10/4/21. Project Data Sheet approved by SDID on 10/7/21. Utility relocations design within Exist. ROW including F.O and FFXWater. LAD NTP on 9/7/21. Land rights completed 1/11/22. Fairfax Water relocation plans in final design. Supervisor's briefing on all Rte. 50 Walkway projects scheduled for 1/19/22.									
2G40-088-075-0			PM UTL: Maisel, Michael																					
2G40-088-075		\$1,200,000	PM LAD: Foley, Richard																					
		\$0	PM UDCCD: Engida, Samuel																					
			PM CPTED: Steinhilber, Will																					
Design																								
Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	NA	08/20	10/21	04/22	04/22	04/21	NA	NA	05/21	02/22	03/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50						TPP ID# 87.05 Revised Final plans submitted to VDOT Materials on 1/4/22 to clear final comment. LAD NTP issued 5/6/21. Land rights on 0 of 1 property have been acquired. Utility relocations within Exist. ROW (fiberoptic ZAYO & Fiberlight, DVP and FFXWATER). Dominion pole relocation completed. Cox relo pending. FFXW in-plan relocation in final design. Supervisor's briefing on all Rte. 50 Walkway projects scheduled for 1/19/22.									
2G40-088-076-0			PM UTL: Maisel, Michael																					
2G40-088-076		\$900,000	PM LAD: Foley, Richard																					
		\$0	PM UDCCD: Engida, Samuel																					
			PM CPTED: Steinhilber, Will																					
Land Acquisition																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Memorial St/Donora Dr Pedestrian Crossing			12/18	NA	04/20	08/20	02/21	03/21	09/21	10/20	NA	NA	10/20	05/21	NA	NA	NA	11/21	12/21	12/21	01/22	12/21	05/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive						TPP ID#657. VDOT permit received 10/4/21. Land acquisition completed 5/13/21. Construction authorization 11/9/21. Schedule was adjusted for a finish date later in the spring to allow for better temperatures for final asphalt placement.								
2G40-088-077-0			PM UTL: Pugh, Richard																				
2G40-088-077	\$500,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Askarzadeh, Negin																				
Bid Advertisement																							
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A			05/19	09/19	NA	08/20	01/22	12/21	01/22	12/20	NA	NA	01/21	01/22	NA	NA	NA	02/22	02/22	02/22	02/22	08/22	08/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 110 LF of 10-foot wide SUP and 105 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades						TPP ID# 87.04A Final plans distributed on 1/3/22. LAD NTP 1/7/21. Land rights on 0 of 1 properties have been acquired. Meeting with HOA scheduled for 1/18/22 to discuss project impacts. Project Data Sheet reapproved by LDS on 1/5/22. Supervisor's briefing on all Rte. 50 Walkway projects scheduled for 1/19/22.								
2G40-088-079-A-0			PM UTL: Maisel, Michael																				
2G40-088-079	\$450,000		PM LAD: Foley, Richard																				
	\$0		PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				
Land Acquisition																							
Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B			08/20	09/20	NA	12/20	02/22	11/21	05/22	07/21	NA	NA	07/21	04/22	NA	NA	NA	06/22	07/22	07/22	07/22	05/22	10/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Sixty LF sidewalk connection including curb ramp upgrades and crosswalks at the Arlington Boulevard and Stonehurst Drive intersection						PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which was removed from project -072. Final Design and crosswalk studies in progress. LAD NTP 7/15/21. Land rights on 1 of 4 properties have been acquired. Temporary easement on 4 properties are required. Project to be completed under Countywide Permit. TMP approved 7/26/21. Project Data Sheet approved 9/15/21. Supervisor's briefing on all Rte. 50 Walkway projects scheduled for 1/19/22. Schedule adjusted due to continued negotiations for land rights.								
2G40-088-079-B-0			PM UTL: Nguyen, Tan																				
2G40-088-079	\$150,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Abtew, Leykun																				
			PM CPTED: Steinhilber, Will																				
Land Acquisition																							
Pole Road Crosswalk Improvements			04/21	NA	07/21	10/21	01/22	08/22	08/22	01/22	NA	NA	01/22	06/22	NA	NA	NA	09/22	11/22	11/22	11/22	03/23	03/23
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct median refuge island. Project will also improve pedestrian crosswalks and curb ramps.						TPP ID#21006: Final design is in progress. Final plats are being prepared. Consultant addressing comments received from VDOT on 11/18/21. Received signed TMP from VDOT on 12/7/21.								
2G40-088-083-0			PM UTL:																				
2G40-088-083	\$200,000		PM LAD: Baker, Lisa																				
	\$0		PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Lilley, Ronald																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Cedar Lane Crosswalk Improvements			04/21	05/21	09/21	NA	01/22	01/22	04/22	NA	NA	NA	NA	NA	NA	NA	NA	06/22	07/22	07/22	07/22	09/22	11/22		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Madhusudhan, Galappa				Construct median refuge island and upgrade crosswalks/curb ramps.						TPP ID#21007: Final Design submitted to VDOT on 1/6/22.												
2G40-088-084-0			PM UTL:																						
2G40-088-084		\$125,000	PM LAD: Shubert, Beth																						
		\$0	PM UDCD:																						
			PM CPTED: Alexandrow, Nikolai																						
Design			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/23		
Rt.28 Widening (PWC L to Rt.29) NVTA-70			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40017	Sully		PM TDD: Beall, James				Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29						UPC #108720. TPP ID# 062. Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. VDOT & FHWA concurred with final noise impact analysis 6/3/21. VDOT approved NTP for Phase 1 ROW 8/26/21. Phase 1 ROW acquisition ongoing. Board hearings scheduled for acquisition of 3 parcels on 2/8/22 & 3/8/22. 2nd submittal of noise barrier plan revision 12/27/21. Stakeholder meeting 12/2/21. Requested VDOT authorization for Phase 2 ROW acquisition 12/8/21. Permit revision for construction in all areas except noise barriers and 4th crosswalk received 12/9/21. On 10/26/21 SCC submitted Schedule Impact Analysis revising project completion dates to 10/9/23 for substantial and 2/20/24 for final.												
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael																						
2G40-100-000		\$78,782,000	PM LAD: Cate, Dennis																						
		(\$2,000,000)	PM UDCD:																						
			PM CPTED: Stevens, Daniel																						
Construction			02/20	07/21	06/22	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
Balls Hill Rd/Old Dominion Dr Int			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40013	Dranesville		PM TDD: Roberson, Jeanmarie				Intersection improvements, including pedestrian facilities						TPP ID#022. Project improvements are in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Preliminary plans distributed for review on 7/8/21. Supervisor Foust and staff were briefed on 7/15/21 and on 11/17/21 to include potential tree loss, property impacts, and utility conflicts. Community outreach meeting deferred as the designer completes an analysis of design options to minimize property impacts and tree loss. A contract addendum for this analysis is under negotiation. Final schedule will be provided upon completion of intermediate design.												
2G40-152-000-0			PM UTL: Maisel, Michael																						
2G40-152-000		\$20,500,000	PM LAD: Foley, Richard																						
		\$0	PM UDCD:																						
			PM CPTED: Abifadel, Gibran																						
Design			02/20	NA	NA	07/20	09/20	11/20	05/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	07/21	10/21	10/21	06/21	04/22		
01044 Little River Turnpike EB @ Oasis Drive			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Bus Stop Improvements			PM TDD: Hojatzadeh, Max				Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.						Task Order #20 - Final construction package submitted to UDCD on 7/2/21. County building permit received 10/7/21. Construction NTP 10/25/21, scheduled completion 4/30/22.												
124/400-C40011	Mason		PM UTL:																						
4YP202-01044			PM LAD:																						
TS-000015-026		\$250,000	PM UDCD: Carlin, Craig																						
		\$250,000	PM CPTED:																						
Construction																									

Jan 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
02075 Gallows Rd @ Boone Blvd			09/20	NA	NA	10/20	12/20	07/21	04/21	11/20	NA	NA	12/20	03/21	NA	NA	NA	04/21	05/21	05/21	07/21	10/21	12/21		
Bus Stop Improvements 124/400-C40011 4YP202-02075 TS-000017-042		Providence																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
			PM TDD: Hojatzadeh, Max			Replace existing bus pad and bench with shelter, bench, trash can, and bike racks.			Final construction package submitted to UDCD on 5/3/21. Building permit for bus shelter issued 5/11/21. Part of UDCD Task Order #5. CN NTP 7/19/21 - 11/15/21. Substantially complete 12/23/21.																
			PM UTL:																						
			PM LAD: Alcon, Kelly																						
	\$0		PM UDCD: Carlin, Craig																						
	\$0		PM CPTED:																						
Post-Construction																									
02152 Glade Drive NB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	06/22		
Bus Stop Improvements 124/400-C40011 4YP202-02152 TS-000013-039		Hunter Mill																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
			PM TDD: Vanzandt, Mark			Install concrete loading pad and bench			Final construction package submitted 1/12/22. Part of UDCD Task Trder #10.																
			PM UTL:																						
			PM LAD: Glass, Lisa																						
	\$50,000		PM UDCD: Carlin, Craig																						
	\$0		PM CPTED:																						
Construction																									
02153 Glade Drive SB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	06/22		
Bus Stop Improvements 124/400-C40011 4YP202-02153 TS-000013-040		Hunter Mill																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
			PM TDD: Vanzandt, Mark			Install concrete loading pad and bench			Final construction package submitted 1/12/22. Part of UDCD Task Order #10.																
			PM UTL:																						
			PM LAD: Glass, Lisa																						
	\$50,000		PM UDCD: Carlin, Craig																						
	\$0		PM CPTED:																						
Construction																									
02154 Glade Drive NB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	06/22		
Bus Stop Improvements 124/400-C40011 4YP202-02154 TS-000013-041		Hunter Mill																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
			PM TDD: Vanzandt, Mark			Install concrete bus shelter pad, bus shelter, and bench.			Building permit received 1/7/22. Final construction package submitted 1/12/22. Part of UDCD Task Order #10.																
			PM UTL:																						
			PM LAD: Glass, Lisa																						
	\$50,000		PM UDCD: Carlin, Craig																						
	\$0		PM CPTED:																						
Construction																									

Jan 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
02155 Glade Drive SB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	06/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011			PM TDD: Vanzandt, Mark						Install concrete loading pad and bench						Final construction package submitted 1/12/22. Part of UDCD Task Order #10.								
4YP202-02155			PM UTL:																				
TS-000013-042		\$50,000	PM LAD: Glass, Lisa																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
02160 Glade Drive SB @ Green Range Drive			06/20	NA	NA	07/20	07/20	06/21	03/21	12/20	NA	NA	12/20	02/21	NA	NA	NA	04/21	06/21	06/21	07/21	10/21	11/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011			PM TDD: Hojatzadeh, Max						Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.						Final construction package submitted to UDCD on 4/29/21. Part of UDCD Task Order #5. CN NTP 7/19/21 - 11/15/21. Substantially complete 11/19/21. Building inspection of shelter passed 12/17/21.								
4YP202-02160			PM UTL:																				
TS-000013-048		\$0	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Post-Construction																							
02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road			02/20	NA	NA	07/20	10/20	10/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	09/21	10/21	10/21	10/21	04/22	12/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011			PM TDD: Madhusudhan, Galappa						Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.						Final construction authorization package submitted to UDCD on 9/24/21. UDCD Task Order #8. Construction NTP 11/10/21, scheduled completion 12/24/21. Substantially complete 12/1/21.								
4YP202-02817			PM UTL:																				
TS-000016-055		\$35,000	PM LAD:																				
		\$35,000	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Post-Construction																							
03160 Richmond Highway NB @ Holly Hill Road			02/20	NA	NA	07/20	11/20	10/21	08/21	02/21	NA	NA	03/21	06/21	NA	NA	NA	10/21	11/21	11/21	11/21	04/22	05/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011			PM TDD: Madhusudhan, Galappa						Replace bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.						Final construction package submitted to UDCD on 10/12/21. UDCD Task Order #9. Countywide permit package submitted to VDOT 8/5/21. Land aquisition completion 6/29/21. Building permit received on 10/5/21. Construction NTP 12/6/21, scheduled completion 5/1/22.								
4YP202-03160			PM UTL:																				
TS-000016-054		\$50,000	PM LAD: Shubert, Beth																				
		\$50,000	PM UDCD:																				
			PM CPTED:																				
Construction																							

On Hold

On Hold

On Hold

On Hold

Jan 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						
03807 Wiehle Avenue NB @ North Shore Drive		02/20	NA	NA	06/20	12/20	08/21	TBD	04/21	NA	NA	TBD	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	12/21	TBD
Bus Stop Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill	PM TDD:	Hojatzadeh, Max						Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.						Task Order #20 - Final plan approved. DRB approved plan. LAD NTP on 8/11/21. The land required to construct the project located with footprint of USACE Stream Restoration Easement and approval is required. Project is on hold until Reston Association completes their wetland bank application with the Army Corps of Engineers.							
4YP202-03807		PM UTL:																				
TS-000013-046	\$0	PM LAD:	Najeeb, Mohammed																			
	\$0	PM UDCD:																				
		PM CPTED:																				
Land Acquisition																					10/2021	On Hold <input checked="" type="checkbox"/>
04000 Elden St SB @ Alabama Dr		09/20	NA	NA	10/20	12/20	12/20	TBD	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	05/21	TBD
Bus Stop Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville	PM TDD:	Hojatzadeh, Max						Install concrete bus pad, shelter, bench, and trash can						Final design complete. This project to be permitted through the Town of Herndon. Permit application submitted 2/2/21. Awaiting plan review and approval by Town of Herndon.							
4YP202-04000		PM UTL:																				
TS-000012-028	\$0	PM LAD:																				
	\$0	PM UDCD:																				
		PM CPTED:																				
Design																						
5000999 Carlin Springs Road NB, North of 7-11		02/20	NA	NA	07/20	10/20	10/21	02/22	01/21	NA	NA	01/21	02/22	NA	NA	NA	03/22	04/22	04/22	04/22	04/22	07/22
Bus Stop Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason	PM TDD:	Madhusudhan, Galappa						Install loading pad, sidewalk along with drainage improvements and associated grading work.						Approved design waiver received 8/16/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired. Schedule adjusted due to delay in land acquisition completion.							
4YP202-5000999		PM UTL:																				
TS-000015-025	\$20,000	PM LAD:	Strayhorne, Robert																			
	\$20,000	PM UDCD:																				
		PM CPTED:																				
Land Acquisition																						On Hold <input type="checkbox"/>
5001008 Carlin Springs Road NB @ Columbia Pike		02/20	NA	NA	07/20	10/20	10/21	02/22	01/21	NA	NA	01/21	02/22	NA	NA	NA	03/22	04/22	04/22	04/22	04/22	07/22
Bus Stop Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason	PM TDD:	Madhusudhan, Galappa						Install loading pad, sidewalk along with drainage improvements and associated grading work.						Signed design waiver package submitted to VDOT on 4/9/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired. Schedule adjusted due to delay in land acquisition completion.							
4YP202-5001008		PM UTL:																				
TS-000015-024	\$20,000	PM LAD:	Strayhorne, Robert																			
	\$20,000	PM UDCD:																				
		PM CPTED:																				
Land Acquisition																						On Hold <input type="checkbox"/>

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
5001052 Leesburg Pike EB @ Glen Carlyn Road			02/20	NA	NA	07/20	11/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	07/21	04/22	11/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa						Replace existing shelter, pad, and bench, with new concrete pad, bus shelter, bench, and trash can.						Construction authorization 3/31/21. Building permit for shelter issued 3/16/21, passed inspection 12/17/21. Part of UDCD Task Order #5. CN NTP 7/19/21 - 11/15/21. Substantially complete 11/22/21.								
4YP202-5001052			PM UTL:																				
TS-000015-023	\$35,000		PM LAD:																				
	\$35,000		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Post-Construction			01/21	11/21	NA	10/22	06/23	07/24	12/23	02/23	TBD	NA	03/23	11/23	TBD	TBD	NA	03/24	04/24	05/24	06/24	02/26	08/25
Innovation Station North Neighborhood Access SUP			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Shahnaj, Sonia						Add shared-use path and lighting between Innovation Center Metrorail Station Kiss-and-Ride lot, Farougi Court and Apgar Place						TPP ID# 190.15 HMSAMS ID#15 Virtual Public Information Meeting scheduled on 1/19/22. Preliminary design completed on 11/9/21 and distributed for County review. PJD approved by USACE on 11/23/21. Survey completed in June 2021. The project falls within the limits of the development plans for Rivana. The current scope of the project will not be changed for the development.								
ST-000048-001-0			PM UTL:																				
ST-000048-001	\$8,810,000		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED: Marfurt, Lindsay																				
Design			04/21	08/21	10/21	NA	12/21	07/22	09/22	02/22	NA	NA	03/22	08/22	NA	NA	NA	10/22	11/22	11/22	11/22	03/23	04/23
5001914 Patrick Henry Dr NB @ Greenwood Dr			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
MSMD Bus Shelter Replacement	Mason		PM TDD: Madhusudhan, Galappa						Loading Pad with shelter, bench, trash can, detectable warning surface along with associated grading work.						Final Design in progress. Preliminary plat review request made to LAD on 12/27/21.								
303/300-C30010			PM UTL:																				
CR-000007-001-B-0	\$0		PM LAD:																				
CR-000007-001	\$0		PM UDCD:																				
			PM CPTED:																				
Design			04/21	08/21	10/21	NA	12/21	02/22	02/22	NA	NA	NA	NA	NA	NA	NA	NA	03/22	04/22	04/22	04/22	08/22	08/22
00953 Richmond Hwy NB @ Woodlawn Trail			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
MSMD Bus Shelter Replacement	Mount Vernon		PM TDD: Madhusudhan, Galappa						Concrete Shelter Pad with bench and trash can and associate grading.						Final Design received 12/9/21. Draft Construction package submitted to UDCD 1/18/22.								
303/300-C30010			PM UTL:																				
CR-000007-001-C-0	\$0		PM LAD:																				
CR-000007-001	\$0		PM UDCD:																				
			PM CPTED:																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
5001177 Patrick Henry Drive NB @ Brook Drive			04/21	08/21	10/21	NA	12/21	07/22	09/22	02/22	NA	NA	03/22	08/22	NA	NA	NA	10/22	11/22	11/22	11/22	03/22	04/23		
MSMD Bus Shelter Replacement 303/300-C30010			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
CR-000007-001-D-0	Mason		PM TDD:	Madhusudhan, Galappa						Loading pad with Loading pad,bench, trash can, sidewalk, detectable warning surface along with associated grading work.						Final Design in progress. Preliminary plat review request made to LAD on 12/27/21.									
CR-000007-001	\$0		PM UTL:																						
	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
5001687 Chain Bridge Rd NB @ Brawner St			04/21	08/21	10/21	NA	12/21	02/22	01/22	NA	NA	NA	NA	NA	NA	NA	NA	03/22	04/22	04/22	04/22	08/22	08/22		
MSMD Bus Shelter Replacement 303/300-C30010			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
CR-000007-001-E-0	Dranesville		PM TDD:	Madhusudhan, Galappa						Loading Pad with Shelte, trash can, bench, detectable warning surfacer & associated grading work.						Final Design received 12/9/21. Draft Construction package submitted to UDCC 1/18/22.									
CR-000007-001	\$0		PM UTL:																						
	\$0		PM LAD:																						
			PM UDCC:																						
			PM CPTED:																						
Design																									
05991 Columbia Pike WB @ John Marr Dr			04/21	08/21	10/21	NA	12/21	07/22	09/22	03/22	NA	NA	03/22	08/22	NA	NA	NA	10/22	11/22	11/22	10/22	03/23	04/23		
MSMD Bus Shelter Replacement 303/300-C30010			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
CR-000007-001-F-0	Mason		PM TDD:	Madhusudhan, Galappa						Loading pad with Shelter, bench, detectable warning surface along with associated grading work.						Final Design in progress. Preliminary plat review request made to LAD on 12/27/21.									
CR-000007-001	\$0		PM UTL:																						
	\$0		PM LAD:																						
			PM UDCC:																						
			PM CPTED:																						
Design																									
Westmoreland Street and Hopewood Drive Intersection Improvements			07/21	NA	12/21	03/22	07/22	09/23	09/23	08/22	11/22	NA	12/22	08/23	08/23	12/23	NA	11/23	TBD	TBD	02/24	06/24	06/24		
Dranesville District 303/300-C30010			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
ST-000005-005-0	Dranesville		PM TDD:	Nabavi, Seyed						Install median refuge at Westmoreland Street and Hopewood Drive and relocate bus stop from south of Hopewood Drive to north of the new crosswalk						TPP ID #21001. Intermediate design submitted on 12/20/21. Supervisor briefing is scheduled for 1/19/22. Design NTP sent on 7/29/21.									
ST-000005-005	\$230,000		PM UTL:																						
	\$0		PM LAD:																						
			PM UDCC:																						
			PM CPTED:	Abifadel, Gibran																					
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Beverly Road Pedestrian Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
303/300-C30010		Dranesville	PM TDD: Shahnaj, Sonia					Construct 50 linear feet of 10-foot trail along Beverly Road including a curb ramp at Old Dominion Drive					Project scope clarification meeting held with CPTED on 12/8/21. Task Order proposal negotiation ongoing. Survey received on 12/22/2021. Scheduled to be developed after TO is finalized.											
ST-000005-006-0			PM UTL:																					
ST-000005-006	\$437,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED:																					

Survey

			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Elm Street Pedestrian Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
303/300-C30010		Dranesville	PM TDD: Shahnaj, Sonia					Install 25 linear feet of sidewalk and curb ramps along Elm Street at Chain Bridge Drive					Project scope clarification meeting held with CPTED on 12/8/21. Survey work underway and expected completion in January 2022. TO will be submitted after survey review. Scheduled to be developed after survey is complete and TO is finalized.											
ST-000005-007-0			PM UTL:																					
ST-000005-007	\$279,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED:																					

Survey

			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD
Stonecroft Boulevard Widening Sully Police Station			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
304/300-C30050		Sully	PM TDD: Vanzandt, Mark					Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard					Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.											
009217-0			PM UTL: Nguyen, Tan																					
5G25-064-000	\$800,678		PM LAD: Kresge, Carol																					
	\$109,014		PM UDCCD:																					
			PM CPTED: Guarino, Michael																					

Construction

			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21
Jefferson Manor Improvements Phase IIIA			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050		Lee	PM TDD: Turner, Latesa					Infrastructure reconstruction on Albemarle Drive in Jefferson Manor					TPP ID#220. Construction substantial completion 7/25/21. Executed nutrient credit transfer agreement received on 9/24/21. VDOT punch list received 10/13/21.										
2G25-097-000-0			PM UTL: Nguyen, Tan																				
2G25-097-000	\$3,075,000		PM LAD: Shubert, Beth																				
	\$3,075,000		PM UDCCD: Metafria, Fasika																				
			PM CPTED: Guarino, Michael																				

Post-Construction

Jan 2022

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
On Hold <input type="checkbox"/>																							
Oakwood Road Street Acceptance			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050		Lee	PM TDD: Dodge, Christina						Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.						Initial street acceptance package submitted to VDOT for review 8/31/21. Comments received 10/18/21. UDCD punch list received 9/3/21. Utility as-built package is in progress.								
2G25-122-000-0			PM UTL:																				
2G25-122-000		\$0	PM LAD:																				
		\$0	PM UDCD: Popoola, Larry																				
			PM CPTED:																				
Post-Construction																							
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			08/18	11/18	NA	08/19	09/20	12/20	06/21	08/20	NA	NA	09/20	03/21	NA	NA	NA	07/21	08/21	08/21	10/21	10/21	03/22
On Hold <input type="checkbox"/>																							
Pedestrian Improvements - Bond Fund			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050		Hunter Mill	PM TDD: Hojatzadeh, Max						Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court						Construction 95% complete. Nutrient credit transfer not required for this project.								
4YP201-PB009-C			PM UTL: Yusufoglu, Eldar																				
ST-000021-009		\$500,000	PM LAD: Baker, Lisa																				
		\$0	PM UDCD: Stevens, Michael																				
			PM CPTED: Hamidi, AJ																				
Construction																							
Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	09/21
On Hold <input type="checkbox"/>																							
Pedestrian Improvements - Bond Funded			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050		Lee	PM TDD: Ayers, Robert						Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park						Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10./15/07. Construction substantially complete 9/13/21. Addressing VDOT final minor punch list received 10/13/21 and FCPA sign electrical connection. Executed Nutrient Credit Transfer agreement received 8/27/21. Due to Board Members schedule conflicts, Ribbon Cutting is deferred to February 2022.								
4YP201-PB023			PM UTL: Nguyen, Tan																				
ST-000021-023		\$5,000,000 (\$100,000)	PM LAD: Cate, Dennis																				
			PM UDCD: Samiyi, Bijan																				
			PM CPTED:																				
Post-Construction																							
North Chambliss St./Beauregard St.			02/20	NA	12/19	06/20	11/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	05/21	05/21	05/21	06/21	08/21	10/21
On Hold <input type="checkbox"/>																							
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050		Mason	PM TDD: Nabavi, Seyed						Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.						TPP Plan ID#320. Construction substantially complete on 10/4/21. Schedule adjusted due to longer construction contract duration to add the Landmark Plaza and the backorder on flashing beacon.								
5G25-059-003-0			PM UTL: Nguyen, Tan																				
5G25-059-003		\$800,000	PM LAD: Alcon, Kelly																				
		\$0	PM UDCD: Metafria, Fasika																				
			PM CPTED: Stevens, Daniel																				
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Silverbrook Rd./Southrun Rd. EB Left Turn Lane			03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	06/20	NA	03/20	NA	NA	09/20	05/19	04/21	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed						Add eastbound left turn lane on Silverbrook Road at Southrun Road						TPP ID#326. Construction substantially complete 4/12/21. Nutrient credit transfer agreement executed by VDOT on 2/21/21. VDOT permit released 1/18/22.									
5G25-059-005-0			PM UTL: Maisel, Michael																					
5G25-059-005		\$1,400,000	PM LAD: Honnick, John																					
		\$0	PM UDCCD: Stevens, Michael																					
			PM CPTED: Aguayo, Vanessa																					
Post-Construction																								
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	04/19	01/20	06/20	05/22	05/22	12/20	12/20	NA	12/20	01/22	04/20	10/22	NA	08/22	09/22	10/22	11/22	11/24	11/24	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.						TPP ID # 35. LAD NTP 12/21/2020. Land rights on 19 of 20 properties have been acquired. LAD public hearing was held on 11/9/21. WGL and Century Link relocations are complete. Cox relocation plan received. Verizon P&E is under review.									
5G25-059-007-0			PM UTL: Maisel, Michael																					
5G25-059-007		\$16,500,000	PM LAD: Strayhorne, Robert																					
		\$0	PM UDCCD: Lim, Vannak																					
			PM CPTED: Aguayo, Vanessa																					
Land Acquisition																								
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	05/17	03/18	06/21	05/19	04/22	10/21	NA	NA	10/21	04/22	02/19	12/19	NA	05/22	06/22	06/22	06/22	05/20	12/22	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Turner, Latesa						Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						TPP ID#090. 3rd final plans submitted 6/22/21. VDOT design approval received 7/22/21. Acquisition of additional land rights will be required due to final design revisions to address VDOT drainage comments. 2nd LAD NTP 10/22/21. Land rights on 1 of 2 properties acquired. Utility relocations complete. As a result of the design modifications, one additional Dominion guy anchor adjustment to be coordinated during construction. Project schedule adjusted due to additional time required to obtain VDOT approval of revised design.									
5G25-060-020-0			PM UTL: Maisel, Michael																					
5G25-060-020		\$1,450,000	PM LAD: Najeeb, Mohammed																					
		\$0	PM UDCCD: Stevens, Michael																					
			PM CPTED: Askarzadeh, Negin																					
Land Acquisition																								
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.			12/17	02/18	08/18	09/19	09/22	01/23	01/23	03/22	03/21	NA	04/22	12/22	01/23	05/23	NA	02/23	03/23	04/23	05/23	01/24	01/24	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad						Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd						TPP ID#102. Land rights on 2 of 7 properties have been acquired. Utility relocation design in progress (DVP, Verizon, Cox, FFX Water). Additional survey on 3 properties received on 11/24/21 to address changed field conditions. Land Acquisition paused on 3 properties until design is updated per additional survey. Schedule was adjusted as a result of design revision along 3 properties due to changed site conditions and survey.									
5G25-060-023-0			PM UTL: Maisel, Michael																					
5G25-060-023		\$1,750,000	PM LAD: Najeeb, Mohammed																					
		\$0	PM UDCCD: Cutler, Tom																					
			PM CPTED: Askarzadeh, Negin																					
Land Acquisition																								

Jan 2022

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES		06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	08/20	10/19	06/21									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mount Vernon	PM TDD: Madhusudhan, Galappa						Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive						TPP ID# 165. Construction substantially complete 6/15/21. Construction NTP 10/19/2020, scheduled completion 6/15/21. VDOT punchlist received 10/7/21. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21.																	
5G25-060-034-0		PM UTL: Yusufoglu, Eldar																													
5G25-060-034	\$2,400,000	PM LAD: Monahan, Clyde																													
	\$0	PM UDCCD: Cutler, Tom																													
		PM CPTED: Luo, Caijun																													
Post-Construction		On Hold <input type="checkbox"/>																													
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.		02/16	09/16	04/17	02/18	04/20	09/18	07/20	01/18	02/20	NA	02/20	04/20	04/20	09/20	NA	09/20	10/20	11/20	01/21	06/19	03/22									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Braddock	PM TDD: Marsh, Dennis						Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road						TPP ID#167. Construction NTP 4/19/2021. Construction 85% complete. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. Revised signal timing submitted to VDOT early January 2022.																	
5G25-060-036-0		PM UTL: Maisel, Michael																													
5G25-060-036	\$2,000,000	PM LAD: Alcon, Kelly																													
	\$0	PM UDCCD: Stevens, Michael																													
		PM CPTED: Abifadel, Gibran																													
Construction		On Hold <input type="checkbox"/>																													
South Lakes Dr.Walkway - Greenskeepers Ct - Sunrise Valley Dr		05/17	NA	01/18	10/18	04/19	02/19	07/20	10/19	NA	NA	11/19	05/20	12/19	12/20	NA	12/20	01/21	01/21	03/21	02/21	09/21									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Hunter Mill	PM TDD: Hojatzadeh, Max						Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road						TPP ID#175. Construction Substantially completed on 9/17/21. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. Awaiting VDOT permit release.																	
5G25-060-039-0		PM UTL: Maisel, Michael																													
5G25-060-039	\$1,800,000	PM LAD: Najeeb, Mohammed																													
	\$0	PM UDCCD: Bajracharya, Sanjala																													
		PM CPTED: Luo, Caijun																													
Post-Construction		On Hold <input type="checkbox"/>																													
Sunrise Valley Dr.Walkway - Hitchcock Dr.- Colts Brook Dr		06/18	08/18	02/19	10/19	02/20	01/21	06/20	NA	NA	NA	NA	NA	05/20	12/20	NA	11/20	11/20	11/20	12/20	04/22	04/21									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Hunter Mill	PM TDD: Shahnaj, Sonia						Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive						TPP ID#176. Construction substantially completed on 4/30/21. Punch list items completed. Awaiting VDOT permit release. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.																	
5G25-060-040-0		PM UTL: Pugh, Richard																													
5G25-060-040	\$400,000	PM LAD: Shubert, Beth																													
	\$0	PM UDCCD: Bajracharya, Sanjala																													
		PM CPTED: Steinhilber, Will																													
Post-Construction		On Hold <input type="checkbox"/>																													

Jan 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave</p> <p>11/17 12/17 11/18 06/19 08/20 05/21 03/22 11/20 02/21 NA 02/21 03/22 03/22 08/22 NA 04/22 06/22 07/22 08/22 05/22 05/23</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-043-0</p> <p>5G25-060-043 \$4,900,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCCD: McCorkle, Lisa PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u> Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue</p> <p><u>Monthly Remarks</u> TPP ID#205. VDOT approved final plans on 9/7/21. LAD NTP 2/8/21. Land rights on 3 of 8 properties have been acquired. Public outreach held in September 2020.</p>																							
<p>Land Acquisition</p>																							
<p>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</p> <p>08/17 11/17 07/18 09/20 02/22 07/20 01/23 02/22 03/22 NA 04/22 12/22 12/22 04/23 NA 02/23 03/23 04/23 05/23 04/22 05/24</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-044-0</p> <p>5G25-060-044 \$5,750,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Metafria, Fasika PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u> Construct 1,550 LF of 9-foot wide, curb abutted sidewalk</p> <p><u>Monthly Remarks</u> TPP ID#234. Final plans underway. Utility relocation designs are in progress. Public outreach was held in early November 2020.</p>																							
<p>Design</p>																							
<p>Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct</p> <p>06/16 08/16 12/16 07/17 01/18 09/18 06/19 08/17 NA NA 04/18 05/19 05/19 10/19 NA 12/19 01/20 01/20 03/20 08/19 06/20</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-045-0</p> <p>5G25-060-045 \$1,713,757</p> <p>\$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Nguyen, Tan PM LAD: Bailey, Stephen PM UDCCD: Stevens, Michael PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u> Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter</p> <p><u>Monthly Remarks</u> TPP ID#235. Construction substantially complete 6/29/2020. Pedestrian pole adjusted per VDOT. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. VDOT punchlist completed, reinspection requested.</p>																							
<p>Post-Construction</p>																							
<p>Lincolnia Rd Sidewalk & Spot Improvements</p> <p>02/20 NA NA 06/20 03/21 08/21 01/22 10/20 NA NA 11/20 12/21 01/21 06/21 NA 01/22 NA NA 02/22 08/21 08/22</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-048-0</p> <p>5G25-060-048 \$1,300,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u> Construct 1,000 LF of sidewalk to connect pedestrian facilities along North Chambliss Street and Lincolnia Road from Lincolnia Senior Center to Linmar Court</p> <p><u>Monthly Remarks</u> TPP ID#320.1 Final construction package is in progress. VDOT permit submitted 1/5/22. LAD completed on 12/9/21. Awaiting VDOT's concurrence on reimbursing cost for pipe repair. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Verizon guy wire relocation is complete.</p>																							
<p>Design</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Reston Pkwy - DTR WB On-Ramp																									
			06/17	08/17	12/17	05/18	04/19	02/20	11/20	08/19	NA	NA	09/19	10/20	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	10/21		
On Hold <input type="checkbox"/>																									
RMAG Phase II 2014																									
304/300-C30050		Hunter Mill	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
5G25-062-007-0			PM TDD: Vanzandt, Mark					Intersection pedestrian improvements including					TPP ID# 189.07 RMAG ID# 7 Construction NTP 4/8/21, completion scheduled for 8/5/21. Final construction package submitted to UDCD 3/31/21. Revised VDOT permit received 3/23/21. This project to be constructed with 5G25-062-008. Nutrient credit transfer is not required for this project. Schedule was adjusted due to unexpected time required for contractor to receive flashing beacon material delivery. Substantially complete 10/17/21.												
5G25-062-007	\$750,000		PM UTL: Nguyen, Tan					sidewalks, trails, and bike facility																	
	\$0		PM LAD: Monahan, Clyde					upgrades																	
			PM UDCD: Metafria, Fasika																						
			PM CPTED:																						
Post-Construction																									
Reston Pkwy - DTR EB Off/On Ramps																									
			06/17	08/17	12/17	05/18	04/19	02/19	09/20	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	10/21		
On Hold <input type="checkbox"/>																									
RMAG Phase II 2014																									
304/300-C30050		Hunter Mill	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
5G25-062-008-0			PM TDD: Vanzandt, Mark					Intersection pedestrian improvements including					TPP ID# 189.08 RMAG ID# 8. Construction NTP 4/8/21, completion scheduled for 8/6/21 Signal timing approved by VDOT on 8/13/21. Final construction package submitted to UDCD 3/22/21. Final signed Nutrient Credit Transfer Agreement executed on 9/24/21 by VDOT. Schedule was adjusted due to unexpected time required for contractor to receive flashing beacon material delivery. Substantially complete 10/17/21.												
5G25-062-008	\$825,000		PM UTL: Nguyen, Tan					sidewalks, trails, and bike facility																	
	\$0		PM LAD:					upgrades																	
			PM UDCD: Metafria, Fasika																						
			PM CPTED:																						
Post-Construction																									
Bluemont Way - Disc St Ped Br - Reston Pkwy																									
			11/16	NA	11/17	04/19	02/21	03/20	05/22	11/20	NA	NA	12/20	04/22	NA	NA	NA	06/22	07/22	08/22	09/22	03/21	03/23		
On Hold <input type="checkbox"/>																									
RMAG Phase II 2014																									
304/300-C30050		Hunter Mill	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
5G25-062-011-0			PM TDD: Fasceski, Jeff					Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of					TPP ID#189.11 RMAG ID#38. VDOT comments received 10/7/21. Received VDOT checklist with no comments 10/12/21. Two Verizon manhole tops to be adjusted during construction. CenturyLink to coordinate with contractor to protect fiber conduits when retaining wall is removed. LAD NTP 12/4/2020. Land rights on 2 of 4 properties have been acquired. Property appraisals have been delayed. Schedule adjusted due to extensive time for plat preparation and delay in LAD receiving appraisals. Talks with Developer stalled after apparent agreement to proceed amicably with possibility of condemnation.												
5G25-062-011	\$1,350,000		PM UTL: Pugh, Richard					Bluemont Way																	
	\$0		PM LAD: Najeeb, Mohammed																						
			PM UDCD:																						
			PM CPTED: Guarino, Michael																						
Land Acquisition																									
Sunrise Valley Dr - Reston Assoc Entrance																									
			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19		
07/2019 On Hold <input checked="" type="checkbox"/>																									
RMAG Phase II 2014																									
304/300-C30050		Hunter Mill	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
5G25-062-014-0			PM TDD: Zahirieh, Shahla					Provide pedestrian crosswalk on the east leg of the intersection					TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.												
5G25-062-014	\$138,199		PM UTL:																						
	\$0		PM LAD: Monahan, Clyde																						
			PM UDCD:																						
			PM CPTED: Malik, Zuhra																						
Construction																									

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)																															
		09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	02/21									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
County-Maintained Pedestrian Imp 2014 304/300-C30050 ST-000036-003-0 ST-000036-003		Dranesville	PM TDD: Beall, James			260 LF of 5-foot sidewalk along north side of North West Street						TPP ID#350. Ribbon cutting ceremony held 6/17/21. Construction substantially complete 2/10/21. Punch list is complete. VDOT reinspection requested. Construction NTP 1/13/2020. Nutrient credit transfer agreement executed by VDOT 2/21/21. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.																			
			PM UTL: Maisel, Michael																												
			PM LAD: Glass, Lisa																												
		\$1,250,000	PM UDCCD: Engida, Samuel																												
		\$0	PM CPTED: Qi, Maggie																												
Post-Construction																															
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy																															
		03/16	NA	10/17	11/18	03/20	09/20	01/22	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	02/22	02/22	02/22	02/22	03/20	12/22									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-009-0 ST-000036-009		Hunter Mill	PM TDD: Marsh, Dennis			Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road						TPP ID#121 VDOT permit submitted on 1/4/22. SWM Maintenance Agreement signed by VDOT on 10/21/21. Draft CN package to UDCCD 9/24/21. Hard copy plans to UDCCD in January 2022. Completion schedule adjusted to account for minimum 6 months CN schedule and delays due to material availability.																			
			PM UTL: Maisel, Michael																												
			PM LAD: Najeeb, Mohammed																												
		\$2,100,000	PM UDCCD: McCorkle, Lisa																												
		\$0	PM CPTED: Harrell, William																												
Utility Relocation																															
Kirby Road Walkway - Chesterbrook ES - Halsey Rd.																															
		04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	06/22									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-010-0 ST-000036-010		Dranesville	PM TDD: Turner, Latesa			Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						TPP ID#140. Construction is 15% complete. Construction NTP issued 9/13/21. Pre-construction meeting held 8/24/21. Construction substantial completion scheduled for 6/9/22. Project construction bundled with Project ST-000036-011 Kirby Road Walkway - Halsey Road to Franklin Avenue.																			
			PM UTL: Pugh, Richard																												
			PM LAD: Strayhorne, Robert																												
		\$1,300,000	PM UDCCD: Lim, Vannak																												
		\$0	PM CPTED: Chellappa, Smitha																												
Construction																															
Kirby Road Walkway - Halsey Rd. - Franklin Ave																															
		04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	06/22									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-011-0 ST-000036-011		Dranesville	PM TDD: Turner, Latesa			Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						TPP ID#141. Construction is 15% complete. Construction NTP issued 9/13/21. Pre-construction meeting held 8/24/21. Construction substantial completion scheduled for 6/9/22. Project construction bundled with Project ST-000036-010 Kirby Road Walkway - Chesterbrook Elementary School to Halsey Road.																			
			PM UTL: Pugh, Richard																												
			PM LAD: Strayhorne, Robert																												
		\$1,700,000	PM UDCCD: Lim, Vannak																												
		\$0	PM CPTED: Chellappa, Smitha																												
Construction																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Pleasant Valley Rd. Walkway - Elklick Run - Dominion Power Lines			01/18	04/18	02/19	08/21	01/22	11/20	12/22	02/22	04/22	NA	04/22	11/22	09/22	09/23	NA	10/23	11/23	12/23	01/24	11/21	01/25	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Sully		PM TDD:	Fasceski, Jeff	Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road						TPP ID#162. Addressing comments for Final Plan submission. CIM scheduled for 1/20/22. Final Plan submission date will be determined after receiving feedback from CIM. Plats ordered 12/2021. LAD NTP will be submitted after plats are finalized.													
ST-000036-013-0			PM UTL:	Yusufoglu, Eldar																				
ST-000036-013	\$5,000,000		PM LAD:	Alcon, Kelly																				
	\$0		PM UDCCD:																					
			PM CPTED:	Stevens, Daniel																				
Design																								
Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.			07/21	01/22	05/22	10/22	02/23	02/24	01/24	03/23	TBD	NA	05/23	12/23	TBD	TBD	NA	04/24	05/24	06/24	07/24	04/25	04/25	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD:	Hojatzadeh, Max	Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings						TPP ID#186. Received survey on 11/15/21. Draft concept design received and under review. Utility designations in progress.													
ST-000036-015-0			PM UTL:																					
ST-000036-015	\$3,000,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED:	Askarzadeh, Negin																				
Survey																								
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.			04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD:	Zahirieh, Shahla	Construct 5-foot sidewalk along west side of Old Mount Vernon Road						TPP ID#191. VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Awaiting permit release. Nutrient transfer agreement executed by VDOT 1/22/21.													
ST-000036-016-0			PM UTL:	Yusufoglu, Eldar																				
ST-000036-016	\$1,265,000		PM LAD:	Shubert, Beth																				
	\$0		PM UDCCD:	McCorkle, Lisa																				
			PM CPTED:																					
Post-Construction																								
Telegraph Road Walkway Ph II - Pike to Wilton			06/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD:	Roberson, Jeanmarie	Construct approximately 2,200 LF of walkway to fill in missing links, including crosswalks and curb ramps						TPP ID#180.02. TPP ID#180.02. Task order proposal for preliminary design, feasibility/scope analysis, and cost estimate executed on 6/22/21. Advanced preliminary design distributed for internal review on 1/6/22.													
ST-000036-017-0			PM UTL:																					
ST-000036-017	\$3,625,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED:	Abifadel, Gibran																				
Design																								

Jan 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

Burke VRE Connector Ph IV		02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	02/22
---------------------------	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<p>County-Maintained Bike/Trail Imp - 2014 304/300-C30050 ST-000037-003-0 ST-000037-003</p>	<p>Braddock \$2,750,000 \$0</p>	<p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Pugh, Richard PM LAD: Baker, Lisa PM UDCCD: Bhinge, Deepak PM CPTED: Wynands, Nicole</p>	<p><u>Project Description</u> Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows</p>	<p><u>Monthly Remarks</u> TPP ID#346. Construction 90% complete. Nutrient credit transfer is not required for this project.</p>	<p>On Hold <input type="checkbox"/></p>
--	---	---	---	---	---

Construction