

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates					
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

		12/22	04/22	07/24	06/25	01/26	08/25	08/27	08/25	09/25	NA	10/25	05/26	06/26	06/27	NA	10/27	11/27	12/27	04/28	12/28	12/29
--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

**Shirley Gate Road**  
**124/400-C40013**  
**2G40-079-000-0**  
**2G40-079-000**

District: Braddock  
 Springfield  
 \$42,500,000  
 \$26,000,000

Project Manager/Assignments  
 PM TDD: Marsh, Dennis  
 PM UTL: Maisel, Michael  
 PM LAD: Monahan, Clyde  
 PM UDCCD: Fasceski, Jeff  
 PM CPTED: Curtis, Tina

Project Description  
 Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including active transportation facilities and access to future Patriot Park East

Monthly Remarks  
 Advance PreFinal Design received 4/23/25. Comments returned on 5/22/25. Utility coordination with NOVEC, Verizon, Cox, and Colonial Pipeline ongoing. WGL issued no-conflict letter. Appendix A for revenue sharing funding agreement received 2/25/25. PE Authorization 4/05/25. Revenue sharing project number AA1400170-25 UPC#125754.

On Hold

Design

<b>Backlick Road and Industrial Road</b>	04/19	12/19	08/20	06/22	11/23	03/23	07/25	04/23	NA	NA	04/23	06/25	NA	NA	NA	08/25	09/25	10/25	01/26	12/24	06/27
--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Six Year Plan HB2313 Local Spot Improvements**  
**124/400-C40013**  
**2G40-087-010-0**  
**2G40-087-010**

District: Mason  
 Braddock  
 \$7,000,000  
 \$0

Project Manager/Assignments  
 PM TDD: Nabavi, Seyed  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Herider, Jay  
 PM UDCCD: Fasceski, Jeff  
 PM CPTED: Alexandrow, Nikolai

Project Description  
 Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road

Monthly Remarks  
**TPP ID# 21 & 91** LAD NTP 4/24/23. Land rights on 6 of 7 properties have been acquired. Coordination with WMATA and Norfolk Southern Railway is in progress. The project schedule was revised due to the land acquisition Eminent Domain process and taking longer time to coordinate with WMATA.

On Hold

Land Acquisition

	NA	NA	TBD	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	12/25	03/26	03/26
--	----	----	-----	----	-------	-------	-------	----	----	----	----	----	----	----	----	-----	-------	----	----	-------	-------	-------

**7619 Route 29 WB at Waples Mills Rd**  
**124/400-C40011**  
**TS-000011-038-0**  
**TS-000011-038**

District: Braddock  
 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD:  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install Bus Stop Loading Pad

Monthly Remarks  
 Survey request on 3/26/25. Proceed with intermediate design.

On Hold

Design

	04/25	NA	06/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	12/25	03/26	03/26
--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-----	-------	----	----	-------	-------	-------

**7620 Route 29 EB at Shirley Gate Rd**  
**124/400-C40011**  
**TS-000011-039-0**  
**TS-000011-039**

District: Braddock  
 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD:  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install Bus Stop Loading Pad

Monthly Remarks  
 Survey request on 3/26/25. Proceed with Intermediate design

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																						
Project Status																							
Guinea Rd/Bronte Dr		06/23	12/23	01/24	06/24	09/24	10/24	03/25	NA	NA	NA	NA	NA	NA	NA	04/25	05/25	05/25	06/25	06/25	10/25	On Hold <input type="checkbox"/>	
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>															
304/300-C30050	Braddock	PM TDD: Madhusudhan, Galappa	Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop				<b>TPP ID #23005.</b> 2nd Final Design submitted to VDOT on 12/23/24. Received VDOT comments on 2/13/25; Meeting held with VDOT to discuss additional comments on 3/5/25. Consultant addressing comments made by VDOT on 2nd Final Design Final design plans was originally submitted to VDOT on 9/16/24. Consultant addressing additional comments received from VDOT on 10/16/24. Schedule adjusted in order to address additional VDOT comments. Schedule adjusted due to delay in receiving VDOT comments.																
2G40-197-002-0		PM UTL:																					
2G40-197-002	\$400,000	PM LAD:																					
	\$0	PM UDCCD:																					
		PM CPTED: Askarzadeh, Negin																					
<b>Design</b>																							
Heritage Dr/Rectory Ln Crosswalk		10/24	NA	05/25	08/25	02/26	08/26	08/26	10/25	TBD	NA	11/25	07/26	TBD	TBD	NA	09/26	10/26	10/26	11/26	04/27	04/27	On Hold <input type="checkbox"/>
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>															
304/300-C30050	Braddock	PM TDD: Pandey, Dipesh	Install pedestrian refuge island at existing marked crosswalk				<b>TPP ID #23031.</b> Intermediate plans are under review. Plans distributed on 4/23/25 to the agencies for their review and comments are due by 5/30/25. One property impacted.																
2G40-197-029-0	Mason	PM UTL: Nguyen, Tan																					
2G40-197-029	\$850,000	PM LAD:																					
	\$0	PM UDCCD:																					
		PM CPTED: Omar, Hedayat																					
<b>Design</b>																							
Heritage Dr/Commons Dr Crosswalk		10/24	NA	05/25	08/25	02/26	08/26	08/26	10/25	TBD	NA	11/25	07/26	TBD	TBD	NA	09/26	10/26	10/26	11/26	04/27	04/27	On Hold <input type="checkbox"/>
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>															
304/300-C30050	Braddock	PM TDD: Pandey, Dipesh	Add pedestrian refuge island at existing marked crosswalk				<b>TPP ID #23032.</b> Intermediate plans are under review. Plans distributed on 4/23/25 to the agencies for their review and comments are due by 5/30/25. Two properties impacted.																
2G40-197-030-0	Mason	PM UTL: Nguyen, Tan																					
2G40-197-030	\$525,000	PM LAD:																					
	\$0	PM UDCCD:																					
		PM CPTED: Omar, Hedayat																					
<b>Design</b>																							
Guinea Rd/Rutherford Park		03/23	NA	06/23	09/23	10/24	08/24	10/24	07/24	NA	NA	07/24	12/24	NA	NA	NA	12/24	01/25	01/25	03/25	07/25	07/25	On Hold <input type="checkbox"/>
<b>Bicycle/Pedestrian Access DOT</b>		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>															
304/300-C30050	Braddock	PM TDD: Hojatzadeh, Max	Crosswalk improvements to include curb extension and ADA curb ramps				<b>TPP ID #23004.</b> County Wide permit received. 90% construction completed.																
ST-000053-002-0		PM UTL:																					
ST-000053-002	\$250,000	PM LAD: Mohammed, Nazaneen																					
	\$0	PM UDCCD: Fasceski, Jeff																					
		PM CPTED: Askarzadeh, Negin																					
<b>Construction</b>																							

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Guinea Rd/Lakepointe Dr Crosswalk		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD

On Hold

<p><b>Bicycle/Pedestrian Access DOT</b>  <b>304/300-C30050</b>  <b>ST-000053-015-0</b>  <b>ST-000053-015</b></p>	<p>Braddock  \$324,000 \$0</p>	<p><u>Project Manager/Assignments</u>                  PM TDD: Madhusudhan, Galappa                  PM UTL:                  PM LAD:                  PM UDCD:                  PM CPTED: Luo, Caijun</p>	<p><u>Project Description</u>                  Install RRFB</p>	<p><u>Monthly Remarks</u>  <b>TPP ID #23049.</b> Received Final Proposal from consultant on 2/19/25. Task Order approved on 3/3/25. Consultant addressing comments made by County on revised proposal received on 2/4/25 . Task Order Approval is in progress. Survey completed 1/21/25.</p>
--	--	--	---	--

Pre-Design