



# County of Fairfax, Virginia

## MEMORANDUM

DATE: May 23, 2025

TO: DISTRIBUTION

FROM: Seyed Nabavi, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the May 2025 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed, please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report, please inform this office and you will be removed from distribution.

If you have any questions, please call 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Gregg Stevenson, Acting Director, Department of Transportation  
Martha Coello, Chief, Special Projects Division  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Lynn Krolowitz, Communications Specialist II, Transportation Marketing Section  
Mena Nakhla, Diversity, Equity, and Inclusion (DEI) Manager  
Smitha Chellappa, Transportation Planner IV, Coordination and Funding Division (CFD)  
Eric Teitelman, Chief, Active Transportation, Capital Projects, and Traffic Engineering Division (ACTD)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, ACTD  
Douglas Miller, Environmental Program Coordinator, ACTD  
Michael Guarino, Section Chief, Capital Projects, ACTD  
Nicole Wynands, Acting Section Chief, Active Transportation, ACTD  
Ajmal Hamidi, Transportation Planner III, ACTD

## Transportation Design Division Monthly Projects Status Report

May 23, 2025

Page 2 of 4

Don Moyer, Engineer III, ACTD  
Valerie Pini, Senior Right-of-Way Agent, ACTD  
Michael Felschow, Section Chief, Transportation Services Division (TSD)  
Edward Reid, Transportation Planner III, TSD  
Randall Keeys, Transportation Planner III, TSD  
Gisette Moore, Transportation Planner II, TSD  
Jeffrey Hermann, Chief, Site Analysis and Transportation Planning Division, STP  
Tim Kutz, Transportation Planner III, Transportation Planning, STP  
Jim Beall, Section Chief, TDD  
Brook Khorashadi, Section Chief, TDD  
Seyed Nabavi, Section Chief, TDD  
Tan Nguyen, Section Chief, Utility Coordination, TDD  
Ayad Bazlamit, Engineer IV, TDD  
Mohamad El Kaissi, Engineer IV, TDD  
Dennis Marsh, Engineer IV, TDD  
Sonia Shahnaj, Engineer IV, TDD  
Samira Ahangari, Project Manager, TDD  
Behnam Elahi, Project Manager, TDD  
Dipesh Pandey, Project Manager, TDD  
Marta Kebede, Engineer IV, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Roderick Radzikowski, Project Manager, TDD  
Jon Sorenson, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD  
Alex Tsybin, Engineering Technician III, TDD  
Erving Olivas Alvarez, TDD  
Lisa Witt, Management Analyst IV, Administrative Services  
Ally Ward, Financial Specialist III, Administrative Services  
Fonique Gladden, Management Analyst III, Administrative Services  
Jennifer Rosales, Financial Specialist III, CFD  
Negin Askarzadeh, Transportation Planner IV, CPOD  
Amir Farshchi, Transportation Planner III, CPOD

## PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Christopher S. Herrington, Director, Department of Public Works and Environmental Services  
Carey F. Needham, Deputy Director, DPWES – Capital Facilities  
Rona Courtney, Admin V, Directors Office, DPWES  
Catherine Torgersen, Planner IV, Stormwater Planning Division (SWPD)  
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)  
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)  
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)

## Transportation Design Division Monthly Projects Status Report

May 23, 2025

Page 3 of 4

Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)

Tiya Raju, Director, Building Design and Construction Division (BDCD)

Dennis Cate, Director, Land Acquisition Division (LAD)

Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)

Vickie McEntire Anglin, County Surveyor, UDCD

Chris Jensen, Deputy County Surveyor, UDCD

Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Wen Wang, Administrative Support Branch, Capital Facilities

Scott Bishop, Chief, Transportation Construction Branch, UDCD

Lisa McCorkle, Section Chief, Transportation Construction Branch, UDCD

Deepak Bhinge, Section Chief, Transportation Construction Branch, UDCD

Samuel Engida, Section Chief, Transportation Construction Branch, UDCD

Jeff Fasceski, Sr. Engineer III, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Timothy Butler, Appraisal Manager, LAD

Kelly Alcon, Project Coordinator, LAD

Clyde Monahan, Project Coordinator, LAD

Mohammed Najeeb, Project Coordinator, LAD

Tajera DeSena, Sr. Right-of-Way Agent, LAD

Jay Herider, Sr. Right-of-Way Agent, LAD

Jim Strayhorne, Sr. Right-of-Way Agent, LAD

Jocelyn Campbell, Right-of-Way Agent, LAD

Nazaneen Mohammed, Right-of-Way Agent, LAD

Nazaneen Mohammed, Right-of-Way Agent, LAD

Melyssa Owens, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Robert Middleton, Engineering Technician III, LAD

### SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Franconia District Supervisors Office

Hunter Mill District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

### PLANNING COMMISSION

Phillip Niedzielski-Eichner, Chairman, At-Large

Timothy John Sargeant, Vice Chairman, At-Large

Evelyn Spain, Secretary, Sully District

John Ulfelder, Parliamentarian, Dranesville District

## Transportation Design Division Monthly Projects Status Report

May 23, 2025

Page 4 of 4

Mary Cortina, Braddock District

Christopher Landgraf, Franconia District

John Carter, Hunter Mill District

Alis Wang, Mason District

Walter Clarke, Mount Vernon District

Jeremy Hancock, Providence District

Candice Bennett, At- Large

### VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Terry Yates, District Project Development Engineer

Andy Beacher, Assistant Director, Transportation and Land Use, Fairfax & Arlington Counties

Minwoo Ha, Manager, VDOT NOVA District, Preliminary Engineering

Angel Tao, Manager, NOVA Local Assistance

Amir Salahshoor, Assistant Manager, Local Assistance Program

Shane Lupo, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Carol Sinclair, Program Management Analyst, Programming and Investment Management

Steven E. Welch, Transportation & Land Use Director, Fairfax & Arlington Counties

Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties

Sofia Pinedo, Project Coordinator, NOVA Local Assistance Program

Melissa Henderson, LUP Plan Review Coordinator, NOVA Local Assistance Program

John Russell, Engineering Supervisor, Materials QA

Afsaneh Mirpour, Maintenance

### UTILITY COMPANIES

Pasquale Arcese, Chief Utilities Engineer, Fairfax Water

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Richard Pelle, Fairfax Water

Allan Melliza, Washington Gas

Mark Tajnai, Washington Gas

### MISCELLANEOUS DISTRIBUTION

Brendon Hanafin, Division Director, Development, FCPA

Randall Farren, Branch Manager, Planning, FCPA

Andy Royse, Branch Manager, Land Management, FCPA

Zachary Larnard, HHS Planning & Capital Facilities Manager, Department of Neighborhood & Community Development

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

Jennifer Miller (DCE)

**TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT  
STATUS REPORT**

**May 2025**

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 - 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 - 16
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	16 - 27

Transportation Design Division																								
Project Name		May 2025 Summary Status Report																						
Fund #	District	Design PHASE Dates																						
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates								
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
		02/18	04/19	06/20	06/26	06/27	10/27	10/27	03/23	03/23	01/23	04/23	08/27	08/25	08/26	11/27	12/27	01/28	02/28	03/28	03/30	03/30		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold	<input type="checkbox"/>
Cinderbed Bikeway - Cinderbed Rd.Bikeway		PM TDD: Kebede, Marta					Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges					PE UPC #106143, RW UPC #118128 . TPP ID#122. The northern section of the project, design revision is in progress. Cinder Bed Rod section of the project, Fairfax County Survey Branch is helping Dominion Energy, Verizon VA and Cox Communications by preparing metes and bounds of the WMATA Parcels to get approval of the easement permit application. The plan & estimates of the utility companies are under review. Fairfax County has received inquiries from residents and advocates, and provided responses as it applies and documented concerns.												
102/500-C50000	Franconia	PM UTL: Yusufoglu, Eldar																						
AA1400137-15-0	Mount Vernon	PM LAD: Monahan, Clyde																						
AA1400137-15	\$18,050,000	PM UDCD: Engida, Samuel																						
	\$7,465,864	PM CPTED: Lilley, Ronald																						
Land Acquisition		02/18	08/18	03/19	08/20	07/22	02/22	08/23	05/21	NA	04/22	NA	NA	04/22	03/24	01/24	12/23	01/24	02/24	04/24	12/23	06/25		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold	<input type="checkbox"/>
Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria		PM TDD: Bazlamit, Ayad O					Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line					UPC #109607. TPP ID# 182. Construction 70% complete. CN NTP 6/17/24, scheduled completion 6/16/25. Pre-construction meeting held on 5/13/24. CN contract awarded 4/29/24. VDOT Award Authorization received 3/20/24. Utility relocations completed. Schedule adjusted due to construction contract duration. Additional funding provided in 2G40-088-029.												
102/500-C50000	Franconia	PM UTL: Pugh, Richard																						
AA1400141-16-0		PM LAD: Guy, Sarah																						
AA1400141-16	\$3,852,500	PM UDCD: Engida, Samuel																						
	\$0	PM CPTED: Luo, Caijun																						
Construction		10/21	10/22	NA	02/24	08/24	10/25	11/25	12/24	NA	04/25	04/25	12/25	NA	NA	01/26	02/26	03/26	04/26	07/26	07/27	07/27		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold	<input type="checkbox"/>
Columbia Pike Streetscapes, Phase I		PM TDD: Sorensen, Jonathan					Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive					UPC #118238. TPP ID# 21005. RW authorization package approved by VDOT Central office and Federal office on 4/28/25. NTP package and work order was submitted to LAD on 4/29/25.												
102/500-C50000	Mason	PM UTL: Nguyen, Tan																						
AA1400159-21-0		PM LAD: Herider, Jay																						
AA1400159-21	\$2,651,134	PM UDCD:																						
	\$1,255,000	PM CPTED:																						
Land Acquisition		10/23	09/24	09/25	02/26	08/26	07/27	07/27	04/26	07/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold	<input type="checkbox"/>
Lincoln Street Expansion		PM TDD: Shahnaj, Sonia					New road connecting Old Meadow Road to Magarity Road in Tysons					RS UPC 118307. Intermediate design is in progress. Response to comments from the 11/13/24 community information meeting sent 3/24/25. PJD approved by COE 2/13/25.												
102/500-C50000	Providence	PM UTL: Yusufoglu, Eldar																						
AA1400164-23-0	Dranesville	PM LAD:																						
AA1400164-23	\$50,250,000	PM UDCD:																						
	\$28,700,950	PM CPTED: Luo, Caijun																						
Design																								

Transportation Design Division																						
Project Name		May 2025											Summary Status Report									
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
		03/22	07/24	10/25	04/26	12/26	12/27	12/27	08/26	10/26	12/26	01/27	10/27	10/27	10/28	05/28	07/28	08/28	09/28	11/28	05/30	05/30
Mason Neck Trail N		Project Manager/Assignments					Project Description					Monthly Remarks										
102/500-C50000	Mount Vernon	PM TDD:	Madhusudhan, Galappa			Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work					1. <b>UPC #122888. TPP ID #206.</b> Final Design Task Order proposal received on 3/4/25 from Design Consultant HDR & TO approval is in progress. Work Order issued to LSB on 2/11/25 for additional survey requested by design consultant. Coordinating with VDOT for scope closing meeting. For the environmental tasks, consultant is preparing section 106 consultation initial submittal to VDHR.NEPA document and support documentation to be completed concurrent with project design. VDOT PE Authorization 1/22/24. Citizens Information Meeting held on 10/23/24.											
AA1400165-23-0		PM UTL:	Maisel, Michael																			
AA1400165-23	\$9,250,000	PM LAD:																				
	\$7,974,200	PM UDCD:																				
		PM CPTED:	Stevens, Daniel																			
Design																						
Pedestrian Access Improvements		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Pohick Road Sidewalk (Rt 1 to I-95)		Project Manager/Assignments					Project Description					Monthly Remarks										
102/500-C50000	Mount Vernon	PM TDD:	Bazlamit, Ayad O			Pohick Road from Route 1 to I-95. Pedestrian Improvements. Install missing links, improve existing pedestrian facilities, and provide 8-10 foot SUP on both sides of Pohick Road from Accessory Road to Leesville					Onsite meeting with consultant 4/14/25. Awaiting for a fee proposal from the consultant. The NEPA process is currently in progress. Topographic Survey was requested on 4/28/25, with a completion date of 9/5/25. Received the first draft of the consultant's fee proposal 5/8/25 and is under review. The schedule will be established once the design contract is executed and the survey is completed.											
AA1400171-25-0		PM UTL:	Nguyen, Tan																			
AA1400171-25	\$13,541,768	PM LAD:	Najeeb, Mohammed																			
	\$12,614,368	PM UDCD:	Carlin, Craig																			
		PM CPTED:	Luo, Caijun																			
Pre-Design																						
		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Sunrise Valley Drive Cycle Track		Project Manager/Assignments					Project Description					Monthly Remarks										
102/500-C50000	Hunter Mill	PM TDD:	El Kaissi, Mohamad			Project scope includes providing new cycle tracks (protected bike lanes), protected intersections, and reconstructing Sunrise Valley Drive from Monroe Street to Fairfax County Parkway.					<b>UPC #122978:</b> Kickoff meeting with VDOT is scheduled for Tuesday 5/27/25. On-call design consultant has been selected for this project. Task order contract negotiation is in progress.											
AA1400173-25-0		PM UTL:	Nguyen, Tan																			
AA1400173-25	\$31,826,348	PM LAD:																				
	\$28,373,356	PM UDCD:																				
		PM CPTED:																				
Pre-Design																						
Wiehle Ave @ W&OD Trail		11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	04/25	04/22	04/22	08/22	09/22	12/22	11/20	07/25
RMAG		Project Manager/Assignments					Project Description					Monthly Remarks										
102/500-C50000	Hunter Mill	PM TDD:	Shahnaj, Sonia			Construct bicycle and pedestrian grade separated crossing					<b>UPC #107439. RMAG ID# 5.:</b> Construction is 96% complete. Pedestrian bridge opened 7/24/24. Cox has one handhole to adjust to grade. Dominion to install new streetlight pole. Construction schedule adjusted from 8/23/24 to 7/31/25 for delay in utility relocations of unknown cables, winter weather and new gas line conflict. LSB to re-monument new ROW line after construction completion.											
RMAG-102		PM UTL:	Pugh, Richard																			
AA1400102-13	\$14,653,240	PM LAD:	Alcon, Kelly																			
	\$0	PM UDCD:	Engida, Samuel																			
		PM CPTED:	Aguayo, Vanessa																			
Construction																						

Transportation Design Division																									
Project Name		May 2025 Summary Status Report																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates								Construction PHASE Dates								
Project/Sub Project #							Permit Submission																		
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date			
Project Status	FUT (\$)																								
		09/21	09/22	05/23	03/24	01/25	08/25	08/25	NA	NA	11/24	12/24	06/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27			
Shrevewood Elementary SRTS		<u>Project Manager/Assignments</u>					<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold		<input type="checkbox"/>
102/500-C50000	Providence	PM TDD:	El Kaissi, Mohamad			Addition of new marked crosswalks across Shreve Road and 10-foot wide walkway connections serving Shrevewood Elementary School and W&OD Trail				<b>UPC #118236:</b> Land rights on 4 of 5 have been acquired. NTP with Acquisition submitted to LAD 12/18/24. VDOT RW Authorization received 11/08/24. Utility relocation designs are being finalized for submittals by Cox, Verizon, Fairfax Water, and Dominion.															
SRTS-157		PM UTL:	Pugh, Richard																						
AA1400157-21	\$3,000,000	PM LAD:	Monahan, Clyde																						
	\$1,110,384	PM UDCD:	Bhinge, Deepak																						
Land Acquisition			PM CPTED: Curtis, Tina																						
		03/23	06/24	07/25	10/25	11/26	03/27	03/27	11/25	TBD	04/26	04/26	01/27	TBD	TBD	05/27	05/27	06/27	07/27	09/27	07/28	07/28			
Bush Hill Elementary School SRTS		<u>Project Manager/Assignments</u>					<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold		<input type="checkbox"/>
102/500-C50000	Franconia	PM TDD:	Elahi, Seyedbehnam			Nine hundred linear feet of sidewalk from Ninian Avenue to Larno Drive				<b>UPC #121567.</b> Intermediate design is in progress. NTP for final design issued on 5/9/25. Scope closing meeting was held on 1/31/25, and scope was closed. Revised Appendix A received on 2/4/25. PE Authorization received on 1/25/23.															
SRTS-163		PM UTL:																							
AA1400163-23	\$3,671,468	PM LAD:	Herider, Jay																						
	\$2,334,468	PM UDCD:																							
Design			PM CPTED: Curtis, Tina																						
		08/18	NA	03/19	10/20	03/23	06/21	07/25	08/22	NA	NA	10/22	06/25	03/21	08/22	NA	08/25	09/25	10/25	12/25	06/26	07/26			
VRE Rolling Road Station Parking Lot Expansion		<u>Project Manager/Assignments</u>					<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold		<input type="checkbox"/>
124/400-C40011	Springfield	PM TDD:	Hojatzadeh, Max			Surface parking lot expansion				<b>TPP ID#358.</b> VDOT approved the design 8/28/24. Land rights on 2 of 3 properties have been acquired. Received comments from LDS for plan design on 5/13/25. Structural plans for retaining wall approved pending on approve of plan design. Dominion Energy to finalize their plan and estimate pending approved parking lot lighting design. Update Rail Road agreement submit for review and comments on 4/30/25.															
2G40-055-000-A-0		PM UTL:	Yusufoglu, Eldar																						
2G40-055-000	\$4,950,000	PM LAD:	Strayhorne, Robert																						
	\$1,050,000	PM UDCD:	Fasceski, Jeff																						
Land Acquisition			PM CPTED: Abifadel, Gibran																						
Giles Run & Laurel Hill		12/17	NA	08/18	11/19	03/25	04/20	06/25	08/21	NA	NA	08/21	02/22	NA	NA	NA	06/25	07/25	08/25	08/25	10/21	04/27			
Giles Run & Laurel Hill		<u>Project Manager/Assignments</u>					<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold		<input type="checkbox"/>
124/400-C40011	Mount Vernon	PM TDD:	Kebede, Marta			Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development				Revised Final Design will be submitted before the end of May 2025, to receive approval from VDOT and LDS. FCDOT will make an in-place permit application in response to VDOT's maintenance comments. Laurel Hill Master Association submitted a letter to VDOT and FCDOT accepting maintenance responsibility for the guard tower.															
2G40-067-000-0		PM UTL:	Pugh, Richard																						
2G40-067-000	\$4,100,000	PM LAD:	Najeeb, Mohammed																						
	\$250,000	PM UDCD:	Ander, Haroon																						
Design			PM CPTED: Borkowski, Tad																						



Transportation Design Division																										
Project Name		District	Design PHASE Dates						May 2025														Summary Status Report			
Fund #	Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates									
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date				
Project Status	FUT (\$)																									
		12/22	04/22	07/24	06/25	01/26	08/25	08/27	08/25	09/25	NA	10/25	05/26	06/26	06/27	NA	10/27	11/27	12/27	04/28	12/28	12/29				
Shirley Gate Road		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												On Hold		<input type="checkbox"/>
124/400-C40013	Braddock	PM TDD:	Marsh, Dennis		Interim two-lane road					Advance PreFinal Design received 4/23/25. Comments returned on 5/22/25. Utility coordination with NOVEC, Verizon, Cox, and Colonial Pipeline ongoing. WGL issued no-conflict letter. Appendix A for revenue sharing funding agreement received 2/25/25. PE Authorization 4/05/25. Revenue sharing project number AA1400170-25 UPC#125754.																
2G40-079-000-0	Springfield	PM UTL:	Maisel, Michael		construction from Braddock																					
2G40-079-000	\$42,500,000	PM LAD:	Monahan, Clyde		Road to Fairfax County Parkway,																					
	\$26,000,000	PM UDCD:	Fasceski, Jeff		including active transportation																					
		PM CPTED:	Curtis, Tina		facilities and access to future																					
Design																										
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS		03/18	06/18	04/21	04/22	12/22	03/23	01/25	12/22	03/23	NA	12/22	06/24	06/23	06/25	NA	06/25	07/25	07/25	07/25	10/24	04/26				
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												On Hold		<input type="checkbox"/>
RMAG Phase II		PM TDD:	Shahnaj, Sonia		Improve existing walkway and					TPP ID# 189.04. RMAG ID# 4 VDOT LUP received 1/28/25. LUP-A for signals will be submitted once VDOT's concern on land acquisition addressed - as per VDOT OAG, COT not acceptable for traffic signal equipment easement. LAD/OCA working with the owner on final order/signed agreement. LAD completion 6/14/24. Lumen, Cox, MCI, XO, Verizon, & Fiber Light relocations completed. Zayo NTP 10/29/24. Coordination with Dominion is ongoing. Some utility hand holes from most companies previously listed will need to be adjusted to grade during construction. Scheduled adjusted from 11/29/25 to 4/30/26 for delay in obtaining VDOT signal permits and utility relocation.																
124/400-C40011	Hunter Mill	PM UTL:	Maisel, Michael		install missing link																					
2G40-085-002-0		PM LAD:	Monahan, Clyde		approximately 1,500 LF on the																					
2G40-085-002	\$4,500,000	PM UDCD:	Rueangvivatanakij, Prutha		north side of Sunrise Valley																					
	\$0	PM CPTED:	Luo, Caijun		Drive																					
Utility Relocation																										
Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr		12/16	01/17	05/17	02/18	08/24	08/22	12/24	09/19	11/19	NA	12/19	07/24	08/24	09/25	NA	04/25	06/25	07/25	09/25	12/24	09/26				
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												On Hold		<input type="checkbox"/>
Six Year Plan HB2313 Local Spot Improvements		PM TDD:	Marsh, Dennis		Realign Burke Road to eliminate					TPP ID#23. VDOT LUP permit received 3/3/25. Final construction package submitted to UDCD 4/15/25. Bid advertisement schedule for late June. 5 contractors prequalified. Dominion relocations 60% complete with Verizon and Cox to follow.																
124/400-C40013	Springfield	PM UTL:	Nguyen, Tan		hazardous curve and upgrade																					
2G40-087-003-0		PM LAD:	Najeeb, Mohammed		storm drainage facilities at																					
2G40-087-003	\$9,000,000	PM UDCD:	Cutler, Tom		stream crossing to minimize																					
	\$0	PM CPTED:	Luo, Caijun		flooding																					
Utility Relocation																										
Electric Avenue/Cedar Ln. - NB Left Turn Lane		03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD				
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												On Hold		<input type="checkbox"/>
Six Year Plan HB2313 Local Spot Improvements		PM TDD:	El Kaissi, Mohamad		Add left turn lane on Cedar Lane					TPP ID#26. Awaiting Concept Design/Traffic Analysis Package. Meeting with consultant held on 5/8/25 to discuss submission. NTP to consultant to finalize the selected design option along with the traffic analysis sent to consultant on 4/3/25. Preferred Concept Design option selected. Revised concept design options received 3/11/25 and are under review. Updated utility designation received and sent to consultant 11/6/24.																
124/400-C40013	Providence	PM UTL:			and Electric Avenue, including																					
2G40-087-004-0		PM LAD:			intersection improvements																					
2G40-087-004	\$4,500,000	PM UDCD:																								
	\$0	PM CPTED:	Stevens, Daniel																							
Design																										

Transportation Design Division																								
Project Name		May 2025 Summary Status Report																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates								
Project/Sub Project #							Permit Submission																	
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
Backlick Road and Industrial Road		04/19	12/19	08/20	06/22	11/23	03/23	07/25	04/23	NA	NA	04/23	06/25	NA	NA	NA	08/25	09/25	10/25	01/26	12/24	06/27		
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40013	Mason	PM TDD:	Nabavi, Seyed			Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road					On Hold <input type="checkbox"/>													
2G40-087-010-0	Braddock	PM UTL:	Yusufoglu, Eldar								TPP ID# 21 & 91 LAD NTP 4/24/23. Land rights on 6 of 7 properties have been acquired. Coordination with WMATA and Norfolk Southern Railway is in progress. The project schedule was revised due to the land acquisition Eminent Domain process and taking longer time to coordinate with WMATA.													
2G40-087-010	\$7,000,000	PM LAD:	Herider, Jay																					
	\$0	PM UDCD:	Fasceski, Jeff																					
		PM CPTED:	Alexandrow, Nikolai																					
Land Acquisition																								
Terminal Rd LTL at Rt 286		05/19	09/19	02/20	12/20	07/21	05/22	02/23	07/21	07/21	NA	08/21	08/22	06/22	02/24	NA	08/23	09/23	10/23	12/23	08/24	03/26		
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40013	Mount Vernon	PM TDD:	Hojatzadeh, Max			Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway					On Hold <input type="checkbox"/>													
2G40-087-020-0		PM UTL:	Maisel, Michael								TPP ID#027.03. Construction 80% complete.													
2G40-087-020	\$4,350,000	PM LAD:	Alcon, Kelly								Pole A and Pole I are still under review with VDOT. Assuming we receive VDOT approval by July, the mast arm has a six-month lead time. Including an additional two months for installation and miscellaneous work, Projecting March 2026 as the new substantial completion date.													
	\$0	PM UDCD:	Walelign, Mahlet																					
		PM CPTED:	Alexandrow, Nikolai																					
Construction																								
		11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	NA	03/28	04/28	05/28	08/28	02/30	02/30		
Shreve Road SUP Falls Church		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40013	Providence	PM TDD:	Kebede, Marta			Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&OD Trail					On Hold <input type="checkbox"/>													
2G40-087-025-0	Dranesville	PM UTL:	Nguyen, Tan								A Public Information Meeting (PIM) will be held on May 29, 2025, at Shrevewood Elementary School, between 6:00 pm and 9:00 pm, to present the Shreve Road shared use path project concept design to the public and receive feedback. The PIM of the project will be taking place in conjunction with the Haycock Road & Route 7 Intersection Improvements project.													
2G40-087-025	\$6,900,000	PM LAD:	Najeeb, Mohammed																					
	\$0	PM UDCD:																						
		PM CPTED:																						
Design																								
Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St		09/20	12/20	05/22	09/22	07/23	04/25	06/25	11/23	11/23	NA	11/23	03/25	09/24	09/25	NA	07/25	08/25	09/25	10/25	10/28	10/28		
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011	Dranesville	PM TDD:	Hojatzadeh, Max			Construct walkway on southside of Chesterbrook Road					On Hold <input type="checkbox"/>													
2G40-088-005-0		PM UTL:	Maisel, Michael								TPP ID#107. VDOT approved final design on 9/3/24. Land rights completed on 3/3/25. VDOT Permit recieved on 5/15/25. NTP for Cox issued on 10/1/24, Verizon & Washington Gas relocation underway, Dominion relocation construction update and schedules being developed. 100% water relocation received. Draft construction package submit to UDCD on 2/25/25.													
2G40-088-005	\$7,500,000	PM LAD:	Herider, Jay								Construction will be in two phases. Phase one construction of 1,090 feet sidewalk & relocation of water line and phase two remaining 2,150 feet sidewalk and Stormwater project piping design.													
	\$5,183,182	PM UDCD:	Bhinge, Deepak																					
		PM CPTED:	Steinhilber, Will																					
Utility Relocation																								

Transportation Design Division																										
Project Name	Fund #	District	Design PHASE Dates						May 2025														Summary Status Report			
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates										
Focus #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date			
Project Status	FUT (\$)																									
Creek Crossing E - Fairway Drive to Old Courthouse Rd.			12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD			
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold	<input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD:	Madhusudhan, Galappa			Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road				Funding Agreement is in process. Meeting held with Coordination & Funding Division on 11/15/24 with Hunter Mill District Supervisor & FCDOT Director in attendance to discuss the funding options. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. CIM held 12/2/20 by the Town of Vienna. Current agreement with Town of Vienna only includes design.															
2G40-088-011-0			PM UTL:																							
2G40-088-011	\$13,750,000		PM LAD:	Herider, Jay																						
	\$10,750,000		PM UDCD:																							
			PM CPTED:	Bandy, Audra																						
Design																										
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr			01/19	04/19	10/19	04/20	12/20	10/21	06/21	07/20	NA	NA	07/20	06/21	04/21	12/21	NA	07/21	09/21	10/21	12/21	12/22	03/23			
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold	<input type="checkbox"/>
124/400-C40011	Mount Vernon		PM TDD:	Shahnaj, Sonia			Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek				<b>TPP ID# 154.</b> Construction substantially completed 3/31/23. VDOT LUP completed 2/22/24. VPDES Notice of Termination 1/2/24. VMRC permit and JPA closed 11/8/23. VDOT approval for RRFB repair under Countywide Permit received 7/1/24. RRFB repair work completed 1/8/25 and all punch list items addressed 2/28/25.															
2G40-088-026-0			PM UTL:	Pugh, Richard																						
2G40-088-026	\$9,705,157		PM LAD:	Alcon, Kelly																						
	\$0		PM UDCD:	Fasceski, Jeff																						
			PM CPTED:	Hamidi, AJ																						
Post-Construction																										
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7			08/16	01/17	03/18	12/19	01/21	02/21	11/21	10/20	NA	NA	10/20	10/21	04/21	04/22	NA	06/22	06/22	07/22	09/22	12/22	02/24			
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold	<input type="checkbox"/>
124/400-C40011	Mason		PM TDD:	Shahnaj, Sonia			Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road				<b>TPP ID#172.</b> Construction substantially completed 2/16/24. Executed Transfer of Nutrient Credit agreement received from VDOT 4/3/24. VDOT punch list received 4/24/24 and being addressed. VDOT permit for signal work released 9/11/24. VPDES Notice of Termination 6/4/24.															
2G40-088-028-0			PM UTL:	Nguyen, Tan																						
2G40-088-028	\$7,150,000		PM LAD:	DeSena, Tajera																						
	\$0		PM UDCD:	Cutler, Tom																						
			PM CPTED:	Askarzadeh, Negin																						
Post-Construction																										
Idylwood Road Walkway (Hillside to Idylwood Ct)			03/24	04/24	05/25	10/25	04/26	05/26	11/26	01/26		NA	02/26	10/26	04/26	07/26	NA	04/27	05/27	05/27	06/27	04/28	04/28			
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold	<input type="checkbox"/>
124/400-C40011	Dranesville		PM TDD:	Bazlamit, Ayad O			Construct a shared use path along the west side of Idylwood Road from Idylwood Court to Hillside Drive in Falls Church				<b>TPP ID #137</b> The intermediate design phase is currently in progress. Utility Designation received on 8/26/24. Land acquisition title search requested on 4/1/25. VDOT's Crosswalk location and RRFB assessment comments received on 4/4/25. Intermediate design plans were submitted to VDOT and LDS for review on 4/24/25. LAD work order request was submitted for title search and on 4/1/25.															
2G40-088-043-0			PM UTL:	Nguyen, Tan																						
2G40-088-043	\$2,400,000		PM LAD:	Mohammed, Nazaneen																						
	\$1,250,000		PM UDCD:																							
			PM CPTED:	Rauof Hassanzadeh, Behn																						
Design																										

Transportation Design Division																								
Project Name		May 2025 Summary Status Report																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates								
Project/Sub Project #							Permit Submission																	
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
Old Dominion Dr Walkway (Spring Hill to Duchess)		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011	Dranesville	PM TDD:	Marsh, Dennis			Construct missing segment of sidewalk along the north side of Old Dominion Drive between Spring Hill Road and Duchess Drive with installation of crosswalk with RRFBs					<b>TPP ID 157.</b> Supervisor's office is looking for alternate options and ACTD is reviewing. A follow up meeting with the Supervisor's office was held on 7/26/24. This project is on hold pending scope revision by ACTD.													
2G40-088-045-0		PM UTL:																						
2G40-088-045	\$20,000	PM LAD:																						
	\$0	PM UDCD:																						
		PM CPTED:	Curtis, Tina																					
Pre-Design																								
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)		08/18	01/19	NA	08/24	02/25	05/25	04/25	11/24	NA	NA	11/24	03/25	NA	NA	NA	08/25	09/25	09/25	10/25	09/23	04/26		
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011	Mason	PM TDD:	Radzikowski, Roderick			Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School					<b>TPP ID#161.</b> The LDS Land Disturbance and Stormwater Permit received 3/31/25. Draft construction package sent to UDCD 3/12/25. Land acquisition completed 3/11/25. VDOT Land Use Permit received on 5/2/25. Final construction package to UDCD in progress.													
2G40-088-049-0		PM UTL:	Yusufoglu, Eldar																					
2G40-088-049	\$900,000	PM LAD:	Herider, Jay																					
	\$0	PM UDCD:	Ander, Haroon																					
		PM CPTED:	Stevens, Daniel																					
Design																								
Crestview Dr Walkway (Ferris to Builders)		06/24	09/24	02/25	09/25	01/26	08/26	09/26	11/25	TBD	NA	12/25	08/26	TBD	TBD	NA	12/26	01/27	02/27	03/27	02/27	10/27		
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011	Dranesville	PM TDD:	Radzikowski, Roderick			Construct new 6-foot sidewalk with curb and gutter along west side of Crestview Drive from Ferris Avenue to Builders Road					<b>TPP ID #195 &amp; #196.</b> In person public meeting held 5/7/25. Comments due 5/21/25. Agency comments on intermediate design received 4/14/25. Utility test pits underway. Schedule adjusted based on the design delivery date.													
2G40-088-054-0		PM UTL:	Nguyen, Tan																					
2G40-088-054	\$2,250,000	PM LAD:	Mohammed, Nazaneen																					
	\$1,500,000	PM UDCD:																						
		PM CPTED:	Curtis, Tina																					
Design																								
Great Falls St Walkway (Grande to Haycock)		10/22	10/22	05/23	02/24	02/25	08/25	08/25	10/24	NA	NA	11/24	07/25	02/25	05/25	NA	09/25	09/25	09/25	10/25	05/26	05/26		
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011	Dranesville	PM TDD:	Elahi, Seyedbehnam			Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane					<b>TPP ID# 201.</b> Final plan distributed to VDOT on 1/13/25 and comments received on 2/13/25. Land rights for 3 out of 4 properties have been acquired. based on the meeting with the supervisor's office, several alternative options sent to the property owner on 5/14/25. Schedule will be adjusted as soon as final design revision is selected. LDS approved the project data sheet on 10/2/24. FCDOT has provided NTP Authorization for AT&T Plan and Estimate to relocate their vault out of proposed sidewalk into toe of slope up to the existing right-of-way line.													
2G40-088-057-0		PM UTL:	Yusufoglu, Eldar																					
2G40-088-057	\$725,000	PM LAD:	Mohammed, Nazaneen																					
	\$0	PM UDCD:	Rueangvivatanakij, Prutha																					
		PM CPTED:	Rauof Hassanzadeh, Behn																					
Land Acquisition																								

Transportation Design Division																							
Project Name		District	Design PHASE Dates						May 2025														
Fund #	Project/Sub Project #								Right-of-Way PHASE Dates						Construction PHASE Dates								
Focus #			Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp
Project Status	FUT (\$)																						
Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	04/22	04/21	10/23	08/21	NA	NA	08/21	03/22	04/22	08/23	NA	02/24	02/24	03/24	03/24	06/22	11/24
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Dranesville	PM TDD:	Bazlamit, Ayad O				Construct approximately 1,300				<b>TPP ID# 238.</b> Construction was substantially completed on 11/22/24. VDOT Punch List received on 2/21/25 and have been addressed on 3/21/25, awaiting VDOT final inspection.												
2G40-088-069-0		PM UTL:	Pugh, Richard				LF of 5-foot concrete sidewalk																
2G40-088-069	\$3,900,000	PM LAD:	Strayhorne, Robert				along the east side of Kirby Road																
	\$0	PM UDCD:	Samiyi, Bijan																				
		PM CPTED:	Abifadel, Gibran																				
Construction																							
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	10/24	NA	10/23	05/24	06/24	11/24	12/23	10/26
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence	PM TDD:	Marsh, Dennis				Approximately 360 LF of 10-foot				<b>TPP ID# 87.02</b> Construction 26% complete.												
2G40-088-073-0		PM UTL:	Maisel, Michael				wide SUP along north side of																
2G40-088-073	\$2,900,000	PM LAD:	Monahan, Clyde				Route 50 with signalized																
	\$0	PM UDCD:	Fasceski, Jeff				crosswalks and wayfinding signs																
		PM CPTED:	Steinhilber, Will																				
Construction																							
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	02/21	07/21	11/22	01/23	01/23	NA	NA	NA	NA	NA	NA	NA	NA	03/23	05/23	06/23	08/23	06/24	01/25
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence	PM TDD:	El Kaissi, Mohamad				Approximately 425 LF of 10-foot				<b>TPP ID# 87.03</b> Permit released 5/1/25. Final VDOT inspection was performed on 5/1/25. Signed Certificate of Compliance with USACE Permit sent to USACE Norfolk District 4/9/2025. Construction substantially completed on 1/27/25.												
2G40-088-074-0		PM UTL:	Maisel, Michael				SUP and a pedestrian bridge on																
2G40-088-074	\$3,900,000	PM LAD:					the south side of Route 50																
	\$0	PM UDCD:	Cutler, Tom				crossing Bear Branch																
		PM CPTED:	Delmare, Lauren																				
Construction																							
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A			05/19	09/19	NA	08/20	01/22	12/21	02/23	12/20	NA	NA	01/21	03/22	NA	NA	NA	03/23	04/23	04/23	05/23	08/22	04/24
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence	PM TDD:	Marsh, Dennis				Approximately 110 LF of 10-foot				<b>TPP ID# 87.04A</b> Permit released 5/2/2025. No nutrient credit transfer agreement required.												
2G40-088-079-A-0		PM UTL:	Maisel, Michael				SUP and 105 LF of 5-foot																
2G40-088-079	\$575,000	PM LAD:	Wilson, Nicole				concrete sidewalk connections																
	\$0	PM UDCD:	Walelign, Mahlet				including new bus pad, curb																
		PM CPTED:	Stevens, Daniel				ramps, crosswalks, and pedestrian signal upgrades																
Post-Construction																							



Transportation Design Division																									
Project Name		District	Design PHASE Dates							May 2025															
Fund #	Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates								
Focus #			Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)		01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/24		
Rt.28 Widening (PWC L to Rt.29) NVTA-70 124/400-C40017 2G40-100-000-0 2G40-100-000 Sully Springfield \$77,400,000 (\$701,889)			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
			PM TDD: Bazlamit, Ayad O					Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29					UPC #108720. TPP ID# 062. Substantially Construction is 100% complete. Shirley is working on issues for permit release.												
			PM UTL: Maisel, Michael																						
			PM LAD: Cate, Dennis																						
			PM UDCD:																						
PM CPTED: Stevens, Daniel																									
Post-Construction			02/20	07/21	06/23	08/24	08/25	09/25	10/26	03/25	05/25	NA	06/25	01/26	01/26	08/27	NA	04/27	06/27	07/27	08/27	09/28	12/28		
Balls Hill Rd/Old Dominion Dr Int 124/400-C40013 2G40-152-000-0 2G40-152-000 Dranesville \$28,250,000 \$7,801,549			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
			PM TDD: Shahnaj, Sonia					Intersection improvements, including pedestrian facilities					TPP ID#022. Final design is in progress. Final Plats received 4/2/25. LAD work request for appraisals 10/14/24. Land rights anticipated on 33 properties. Meeting with Supervisor's office held 10/3/24. Utility coordination is in progress. Fairfax Water's 50% relocation plan received 2/13/25. Plat for Fairfax Water easement completed 4/18/25. Schedule adjusted for delay in other utility plats - Dominion plats expected in May 2025 followed by Verizon & Cox plats in June 2025.												
			PM UTL: Maisel, Michael																						
			PM LAD: Campbell, Jocelyn																						
			PM UDCD:																						
PM CPTED: Stevens, Daniel																									
Design			08/22	NA	TBD	TBD	TBD	TBD	TBD	06/23	NA	NA	06/23	08/23	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
Commerce Street Crosswalk 124/400-C40011 2G40-181-000-0 2G40-181-000 Franconia \$350,000 \$75,000			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
			PM TDD: Ahangari, Samira					Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue					The amendment to the design task order is in progress. The revised scope includes reducing the crossing distance and installing a Rectangular Rapid Flashing Beacon (RRFB) to accommodate the turning radius of large trucks.												
			PM UTL:																						
			PM LAD: DeSena, Tajera																						
			PM UDCD:																						
PM CPTED: Luo, Caijun																									
Design			02/24	11/24	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
Lee Chapel Road Improvements 124/400-C40011 2G40-206-000-0 2G40-206-000 Springfield \$9,000,000 \$4,000,000			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
			PM TDD: Pandey, Dipesh					Lower Lee Chapel Road by removing two hills					Intermediate design in progress and anticipated by the end of July. Geotechnical investigation scheduled to start on 5/19/25. HDR's allowance release for additional design scope services for Geotechnical and Environmental executed on 4/16/25. Received new Task Order #20 on 4/28/25 from HDR for a new environmental scope concerning section 6(f) and NEPA documentation, and it is under review. Site walk-through conducted on 5/12/25 with FCPA and consultants to discuss impacts to the parkland from this project. Coordination with VDOT is ongoing regarding the VDOT land swap with the FCPA land within the ROW. Potential impact on five properties, including FCPA. Schedule will be updated for July status report.												
			PM UTL: Nguyen, Tan																						
			PM LAD:																						
			PM UDCD:																						
PM CPTED:																									
Design																									

Project Name		Transportation Design Division																						
Fund #	District	Design PHASE Dates							May 2025							Summary Status Report								
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates									
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
00575 Buckman Rd EB @ Russell Rd		11/23	NA	07/24	12/24	05/25	04/26	04/26	06/25	NA	NA	07/25	03/26	NA	NA	NA	05/26	06/26	07/26	08/26	12/26	12/26		
Bus Stop Improvements		Project Manager/Assignments					Project Description			Monthly Remarks												On Hold		<input type="checkbox"/>
124/400-C40011	Mount Vernon	PM TDD:	El Kaissi, Mohamad			Loading pad with bench and			Plat preparation request is in progress. UDCD and LAD clearance has been received on 5/15/25. Final Plans submitted to															
4YP202-00575		PM UTL:				trash can			LAD and UDCD for final review on 5/8/25. VDOT L&D and VDOT TE clearance was received on 5/1/25. Final design sent to															
TS-000016-059	\$0	PM LAD:							VDOT Location & Design (L&D) and VDOT Traffic Engineering (TE) on 3/28/25.															
	\$0	PM UDCD:																						
		PM CPTED:																						
Design																								
01044 Little River Turnpike EB @ Oasis Drive		08/22	NA	02/24	07/24	12/24	04/25	07/25	NA	NA	NA	NA	NA	03/25	06/25	NA	08/25	NA	NA	10/25	07/25	01/26		
Bus Stop Improvements		Project Manager/Assignments					Project Description			Monthly Remarks												On Hold		<input type="checkbox"/>
124/400-C40011	Mason	PM TDD:	Hojatzadeh, Max			Install new bus pull-out, loading			Task Order #20 - 2nd final plan submit for review and comments on 5/14/25.															
4YP202-01044		PM UTL:	Nguyen, Tan			pad, shelter, and trashcan along																		
TS-000015-026	\$250,000	PM LAD:				Little River Turnpike.																		
	\$250,000	PM UDCD:	Carlin, Craig																					
		PM CPTED:																						
Design																								
02101 Gallows Rd NB @ Rt 29		12/24	03/25	07/25	NA	11/25	11/26	11/26	01/26	TBD	NA	02/26	10/26	TBD	TBD	NA	02/27	NA	NA	05/27	11/27	11/27		
Bus Stop Improvements		Project Manager/Assignments					Project Description			Monthly Remarks												On Hold		<input type="checkbox"/>
124/400-C40011	Providence	PM TDD:	Ahangari, Samira			Install concrete loading pad, bus			Intermediate design is in progress. Concept design received on 03/27/25 and comments sent to consultant on 04/10/25.															
4YP202-02101		PM UTL:				shelter pad, bus shelter, bench,			Survey completed on 03/05/25.Task Order executed on 12/04/24 and NTP issued on 12/10/24. Survey request was sent															
TS-000017-048	\$0	PM LAD:				and trash can			on 10/17/24.															
	\$0	PM UDCD:	Carlin, Craig																					
		PM CPTED:																						
Design																								
02125 Gallows Rd NB @ Willow Oaks Corporate Dr		12/24	03/25	07/25	NA	11/25	11/26	11/26	01/26	TBD	NA	02/26	10/26	TBD	TBD	NA	TBD	NA	NA	05/27	11/27	11/27		
Bus Stop Improvements		Project Manager/Assignments					Project Description			Monthly Remarks												On Hold		<input type="checkbox"/>
124/400-C40011	Providence	PM TDD:	Ahangari, Samira			Install concrete loading pad, bus			Intermediate design is in progress. Concept design received on 03/14/25 and comments sent to consultant on 04/10/25.															
4YP202-02125		PM UTL:				shelter pad, bus shelter, bench,			Survey completed on 02/21/25. Task Order executed on 12/04/24 and NTP issued on 12/10/24. Survey request was sent															
TS-000017-049	\$0	PM LAD:				and trash can			on 10/17/24.															
	\$0	PM UDCD:	Carlin, Craig																					
		PM CPTED:																						
Design																								

Project Name	Transportation Design Division																						
Fund #	District	Design PHASE Dates							May 2025													Summary Status Report	
Project/Sub Project #								Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						

02151 Glade Dr SB @ Dosinia Ct		11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	06/25	07/25	07/25	07/25	09/25	11/25	
Bus Stop Improvements		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	<input type="checkbox"/>
124/400-C40011		Hunter Mill	PM TDD: Madhusudhan, Galappa		Loading pad with bench and associated tree pruning				Responded on 3/3/25 for queries received from Reston HOA on 2/28/25.														
4YP202-02151			PM UTL:						LAD NTP issued on 9/12/24. Land rights on 1 of 1 property have been acquired. Final plat received 9/9/24. Final design														
TS-000013-053			PM LAD: Butler, Timothy						plans and cost estimates received from consultant on 7/2/24 and are under review.														
			\$0	PM UDCD:																			
			\$0	PM CPTED:																			

Land Acquisition																							
02864 North Kings Hwy SB @ Fort Dr		11/23	NA	05/24	NA	10/24	10/25	10/25	11/24	NA	NA	12/24	09/25	NA	NA	NA	12/25	NA	NA	03/26	11/26	11/26	
Bus Stop Improvements		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												<u>On Hold</u>	<input type="checkbox"/>
124/400-C40011		Franconia	PM TDD: Ahangari, Samira		Loading pad with bench and				LAD NTP issued on 12/04/24. Land rights on 0 of 1 property have been acquired. Final plat received on														
4YP202-02864			PM UTL:		trash can				11/27/24.Proceeding with the Letter of Permission.														
TS-000014-049			PM LAD: Campbell, Jocelyn																				
			\$0	PM UDCD: Carlin, Craig																			
			\$0	PM CPTED:																			

Land Acquisition																							
03386 South Lakes Dr WB @ Seahawks Dr		12/23	NA	06/24	NA	12/24	12/25	12/25	03/25	NA	NA	06/25	11/25	NA	NA	NA	02/26	NA	NA	05/26	11/26	11/26	
Bus Stop Improvements		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	<input type="checkbox"/>
124/400-C40011		Hunter Mill	PM TDD: Ahangari, Samira		Install concrete loading pad, bus				The request for the revised plat was sent on 05/08/25, and the draft plat was received on 05/19/25														
4YP202-03386			PM UTL:		shelter pad, bus shelter, bench,																		
TS-000013-052			PM LAD: Campbell, Jocelyn		and trash can																		
\$0			PM UDCD: Carlin, Craig																				
\$0			PM CPTED:																				

Design		12/23	NA	06/24	NA	12/24	12/25	12/25	02/25	TBD	NA	06/25	11/25	TBD	11/24	NA	02/26	NA	NA	05/26	11/26	11/26			
03499 Sunrise Valley Dr WB @ Glen Echo Rd																									
Bus Stop Improvements		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold		<input type="checkbox"/>	
124/400-C40011		Dranesville	PM TDD:	Ahangari, Samira			Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				Revised final plan sent to UDCD and MSMD for their review on 05/15/25. Test hole report received on 03/24/25 and revised plan based on test hole received on 03/26/25. Utility comments sent to consultant on 04/02/25 to revise the plan.														
4YP202-03499			PM UTL:	Nguyen, Tan			Utility designation completed on 07/30/24. Plat requested on 02/04/25 and final plat received on 02/19/25.																		
TS-000012-030			PM LAD:	Campbell, Jocelyn																					
			\$0	PM UDCD:	Carlin, Craig																				
			\$0	PM CPTED:																					



Transportation Design Division																						
Project Name	Summary Status Report																					
Fund #	District	Design PHASE Dates							May 2025													
Project/Sub Project #								Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

03800 Wiehle Ave SB @ Isaac Newton Sq		03/24	NA	09/24	NA	11/24	02/26	02/26	03/25	TBD	NA	03/25	01/26	TBD	11/24	NA	04/26	NA	NA	07/26	01/27	01/27
Bus Stop Improvements		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill	PM TDD:	Ahangari, Samira			Install concrete loading pad, bus				LAD NTP 03/12/25. Land rights on 0 to 1 property have been acquired. Revised final plat received on 03/11/25.Final plat												
4YP202-03800		PM UTL:	Nguyen, Tan			shelter pad, bus shelter, bench,				received on 02/11/25. Utility designation was completed on 11/14/24.												
TS-000013-055	\$0	PM LAD:	Herider, Jay																			
	\$0	PM UDCD:	Carlin, Craig																			
		PM CPTED:																				

Land Acquisition																						
04732 Wiehle Ave NB @ Roger Bacon Dr		11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	06/25	07/25	07/25	07/25	09/25	11/25
Bus Stop Improvements		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill	PM TDD:	Madhusudhan, Galappa			Install bench to existing pad				LAD NTP 9/5/24. Land rights on 0 of 1 property have been acquired. Final plan and plat received 9/5/24. Meeting held												
4YP202-04732		PM UTL:								with property owner representative on 10/25/24 to discuss property impacts.												
TS-000013-054	\$0	PM LAD:								Land Acquisition completion Memo received on 12/3/24. Draft Construction Package submitted to UDCD on 1/29/25. Final												
	\$0	PM UDCD:								Construction Package is being prepared.												
		PM CPTED:																				

Design																						
06408 Hunters Woods Plz		12/23	NA	06/24	NA	12/24	12/25	12/25	02/25	NA	NA	03/25	11/25	NA	NA	NA	02/26	NA	NA	05/26	11/26	11/26
Bus Stop Improvements		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill	PM TDD:	Ahangari, Samira			Install concrete loading pad, bus				LAD NTP sent on 03/05/25. Land right on 0 to 1 property have been acquired. Final plat received on 02/24/25.Final plan												
4YP202-06408		PM UTL:				shelter pad, bus shelter, bench,				received on 12/13/2024. Plat requested on 01/30/25. Draft plat received on 02/10/25.												
TS-000013-050	\$0	PM LAD:	Campbell, Jocelyn			and trash can																
	\$0	PM UDCD:	Carlin, Craig																			
		PM CPTED:																				

Land Acquisition																						
5000177 Old Keene Mill Rd WB @ Bland St		01/23	06/23	09/23	NA	03/24	09/24	03/25	06/24	NA	NA	06/24	02/25	NA	NA	NA	04/25	05/25	05/25	06/25	05/25	09/25
Bus Stop Improvements		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Franconia	PM TDD:	Madhusudhan, Galappa			Loading pad with shelter,				Final design received on 3/18/24. LAD NTP 6/24/24. Updated final plat received 6/24/24. Land rights on 0 of 2 property												
4YP202-5000177		PM UTL:				bench,trash can and sidewalk				have been acquired. LAD is coordinating with the property owner to get the offer package signed.												
TS-000014-047	\$300,000	PM LAD:	Campbell, Jocelyn			along with associated retaining																
	\$300,000	PM UDCD:				wall and grading work.																
		PM CPTED:																				

Land Acquisition																						
------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Transportation Design Division																								
Project Name		May 2025 Summary Status Report																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates								Construction PHASE Dates							
Project/Sub Project #							Permit Submission																	
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
		01/21	11/21	NA	09/22	11/23	07/24	02/24	02/23	NA	NA	03/23	11/23	NA	NA	NA	05/24	06/24	07/24	09/24	02/26	10/25		
Innovation Station North Neighborhood Access SUP 124/400-C40011 ST-000048-001-0 ST-000048-001		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
		PM TDD: Shahnaj, Sonia					Add approximately 2,000 LF of 10' SUP, two pedestrian bridges, and lighting between Innovation North Metrorail Station Kiss-and-Ride lot, Farougi Court, and Apgar Place					On Hold <input type="checkbox"/>												
		PM UTL: Nguyen, Tan										TPP ID# 190.15 HMSAMS ID#15 Construction is 33% complete. Construction schedule extended from 8/4/25 to 10/9/25 based on the construction NTP date.												
		PM LAD: Mohammed, Nazaneen																						
		PM UDCCD: Samiyi, Bijan																						
		PM CPTED: TBD, To Be Determined																						
Construction																								
		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
Redd Road Walkway (Idylwood to Pimmit) 124/400-C40013 ST-000056-001-0 ST-000056-001		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
		PM TDD: Bazlamit, Ayad O					Construct pedestrian bridge over Pimmit Run and new 10' sidewalk connection to Redd Road across Pimmit Run on north and south side.					On Hold <input type="checkbox"/>												
		PM UTL:																						
		PM LAD:																						
		PM UDCCD:																						
		PM CPTED: Curtis, Tina																						
Pre-Design																								
		NA	NA	TBD	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	12/25	03/26	03/26		
7619 Route 29 WB at Waples Mills Rd 124/400-C40011 TS-000011-038-0 TS-000011-038		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
		PM TDD: Hojatzadeh, Max					Install Bus Stop Loading Pad					On Hold <input type="checkbox"/>												
		PM UTL:										Survey request on 3/26/25. Proceed with intermediate design.												
		PM LAD:																						
		PM UDCCD: Carlin, Craig																						
		PM CPTED:																						
Design																								
		04/25	NA	06/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	12/25	03/26	03/26		
7620 Route 29 EB at Shirley Gate Rd 124/400-C40011 TS-000011-039-0 TS-000011-039		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
		PM TDD: Hojatzadeh, Max					Install Bus Stop Loading Pad					On Hold <input type="checkbox"/>												
		PM UTL:										Survey request on 3/26/25. Proceed with Intermediate design												
		PM LAD:																						
		PM UDCCD: Carlin, Craig																						
		PM CPTED:																						
Design																								

Transportation Design Division																										
Project Name		District	Design PHASE Dates							May 2025										Summary Status Report						
Fund #									Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates								
Project/Sub Project #																										
Focus #		Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date			
Project Status		FUT (\$)																								
1175 Harrison Lane SB at Bedrock Road			05/25	09/25	01/26		05/26	05/27	05/27	07/27	TBD	TBD	08/27	04/28	TBD	TBD	TBD	07/28				02/29	02/29			
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold		<input type="checkbox"/>	
124/400-C40011			Franconia	PM TDD:	Ahangari, Samira			Loading pad with bench and trash can				NTP sent to consultant on 05/08/25. Design task order executed on 04/28/25. Site-visit with consultant on 03/13/25. Survey requested on 04/08/25.														
TS-000014-050-0				PM UTL:																						
TS-000014-050				PM LAD:																						
				PM UDCD:																						
			\$0																							
			\$0																							
Survey																										
			04/25	NA	07/25	NA	10/25	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD			
Merillee Dr NB north of Home Depot Entrance			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold		<input type="checkbox"/>	
124/400-C40011			Providence	PM TDD:	Hojatzadeh, Max			Install Bus Stop Loading Pad				Survey received on 5/6/25. Proceed with concept design														
TS-000017-050-0				PM UTL:																						
TS-000017-050				PM LAD:																						
				PM UDCD:	Carlin, Craig																					
			\$0																							
			\$0																							
Design																										
			04/25	NA	07/25	NA	10/25	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD			
Merillee Dr SB north of Home Depot Entrance			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold		<input type="checkbox"/>	
124/400-C40011			Providence	PM TDD:	Hojatzadeh, Max			Install Bus Stop Loading Pad				Survey request on 3/20/25. Proceed with concept design														
TS-000017-051-0				PM UTL:																						
TS-000017-051				PM LAD:																						
				PM UDCD:	Carlin, Craig																					
			\$0																							
			\$0																							
Design																										
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD			
Eskridge Rd NB @ Strawberry Ln			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold		<input type="checkbox"/>	
124/400-C40011			Providence	PM TDD:	Hojatzadeh, Max			Install Bus Stop Loading Pad				Survey request on 3/20/25. Task Order for design approved.														
TS-000017-052-0				PM UTL:																						
TS-000017-052				PM LAD:																						
				PM UDCD:	Carlin, Craig																					
			\$0																							
			\$0																							
Pre-Design																										

Project Name	Transportation Design Division																						
Fund #	District	Design PHASE Dates							May 2025													Summary Status Report	
Project/Sub Project #								Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						

		04/25	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Eskridge Rd SB @ Strawberry Ln		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>								
124/400-C40011	Providence	PM TDD: Hojatzadeh, Max				Install Bus Stop Loading Pad				Survey request on 3/20/25. Task Order for design approved.												
TS-000017-053-0		PM UTL:																				
TS-000017-053	\$0	PM LAD:																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				

Pre-Design																								
		04/25	NA	06/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	12/25	02/26	02/26		
Eskridge Rd NB @ District Ave		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										<u>On Hold</u>		<input type="checkbox"/>		
124/400-C40011	Providence	PM TDD: Hojatzadeh, Max		Install Bus Stop Loading Pad				Survey request on 3/20/25. Proceed with Intermediate design.																
TS-000017-054-0		PM UTL:																						
TS-000017-054	\$0	PM LAD:																						
	\$0	PM UDCD: Carlin, Craig																						
		PM CPTED:																						

Design																								
		04/25	NA	06/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	12/25	02/25	02/25		
Eskridge Rd SB @ District Ave		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold		<input type="checkbox"/>	
124/400-C40011	Providence	PM TDD: Hojatzadeh, Max		Install Bus Stop Loading Pad				Survey request on 3/20/25. Proceed with intermediate design.																
TS-000017-055-0		PM UTL:																						
TS-000017-055	\$0	PM LAD:																						
	\$0	PM UDCD: Carlin, Craig																						
		PM CPTED:																						

Design																							
		04/25	NA	07/25	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
Williams Dr NB @ Gatehouse Rd		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold <input type="checkbox"/>	
124/400-C40011		PM TDD: Hojatzadeh, Max		Install Bus Stop Loading Pad				Survey request on 3/20/25. Proceed with concept design.															
TS-000017-056-0		PM UTL:																					
TS-000017-056		PM LAD:																					
		PM UDCD: Carlin, Craig																					
		PM CPTED:																					

Design																					
--------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Project Name	Transportation Design Division																						
Fund #	District	Design PHASE Dates							May 2025													Summary Status Report	
Project/Sub Project #								Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates						
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						

		04/25	NA	07/25	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	-------	----	-------	----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

Williams Dr SB @ Gatehouse Rd		<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>		On Hold <input type="checkbox"/>													
124/400-C40011	Providence	PM TDD:	Hojatzadeh, Max	Install Bus Stop Loading Pad		Survey request on 3/20/25. Proceed with concept design															
TS-000017-057-0		PM UTL:																			
TS-000017-057	\$0	PM LAD:																			
	\$0	PM UDCD:	Carlin, Craig																		
		PM CPTED:																			

Pre-Design																					
------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Stringfellow Rd NB @ Route 50		03/25	04/25	04/25	NA	05/25	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	07/25	NA	NA	08/25	08/25	08/25
-------------------------------	--	-------	-------	-------	----	-------	-----	-----	----	----	----	----	----	----	----	-----	-------	----	----	-------	-------	-------

Stringfellow Rd NB @ LJH (Rt 50) WB		<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>		On Hold <input type="checkbox"/>													
124/400-C40011	Sully	PM TDD:	Ahangari, Samira	Install concrete loading pad and sidewalk		Final design received on 04/18/25 and sent to UDCD, MSMD, and Utility for their comments. Intermediate design received on 04/18/25. Concept design received on 04/08/25. Site-visit with consultant on 03/07/25. Survey requested on 02/28/25. Survey completed on 03/11/25. The design task order was executed on 0312/25 and the NTP was issued to the consultant on 03/14/25.															
TS-000019-010-0		PM UTL:																			
TS-000019-010	\$0	PM LAD:																			
	\$0	PM UDCD:	Carlin, Craig																		
		PM CPTED:																			

Design																					
--------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

		TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
--	--	-----	----	-------	----	----	----	----	-------	-------	----	----	-------	----	----	----	----	----	----	----	----	-----

Stonecroft Boulevard Widening Sully Police Station		<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>		On Hold <input type="checkbox"/>													
304/300-C30050	Sully	PM TDD:	Nabavi, Seyed	Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard		Construction to be managed by developer. WBOA working to update survey, plans, utilities and permits. Revised preliminary plans due by end of March. WBOA setting up meeting with Sully Dist. Supr. and other stakeholders for briefing on proposed schedule and any design/construction issues.															
009217-0		PM UTL:	Nguyen, Tan																		
5G25-064-000	\$800,678	PM LAD:	Kresge, Carol																		
	\$0	PM UDCD:																			
		PM CPTED:	Guarino, Michael																		

Construction																					
--------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

		NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----	-----	-----	-----	-----	-----

Oakwood Road Street Acceptance		<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>		On Hold <input type="checkbox"/>													
304/300-C30050	Franconia	PM TDD:	Lee, Caleb	Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.		Posting of Willingness completed 9/6/24. VDOT completed PCE and EQ-112. Initial street acceptance package resubmitted to VDOT 3/15/24. Comments received 4/22/24. Utility as-built package submitted 1/27/22. Video pipe inspection report submitted to VDOT Permits 8/3/22. Coordination meetings between VDOT and County staff to resolve right-of-way, limited access limits, and maintenance issues began January 2023 and are ongoing. Site meeting held on 3/10/23 with VDOT Permits, LSB, & FCDOT for surveying proposed right-of-way and limited access limits. Survey completed and plats/exhibits are in progress.															
2G25-122-000-0		PM UTL:																			
2G25-122-000	\$700,000	PM LAD:																			
	\$500,000	PM UDCD:	Popoola, Larry																		
		PM CPTED:																			

Post-Construction																					
-------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Transportation Design Division																										
Project Name		District	Design PHASE Dates						May 2025														Summary Status Report			
Fund #	Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates									
Focus #			Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																									
Guinea Rd/Bronte Dr			06/23	12/23	01/24	06/24	09/24	10/24	03/25	NA	NA	NA	NA	NA	NA	NA	NA	04/25	05/25	05/25	06/25	06/25	10/25			
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold		<input type="checkbox"/>	
304/300-C30050	Braddock	PM TDD:	Madhusudhan, Galappa			Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop				TPP ID #23005. 2nd Final Design submitted to VDOT on 12/23/24. Received VDOT comments on 2/13/25; Meeting held with VDOT to discuss additional comments on 3/5/25. Consultant addressing comments made by VDOT on 2nd Final Design Final design plans was originally submitted to VDOT on 9/16/24. Consultant addressing additional comments received from VDOT on 10/16/24. Schedule adjusted in order to address additional VDOT comments. Schedule adjusted due to delay in receiving VDOT comments.																
2G40-197-002-0		PM UTL:																								
2G40-197-002	\$400,000	PM LAD:																								
	\$0	PM UDCD:																								
		PM CPTED:	Askarzadeh, Negin																							
Design																										
Georgetown Pike/Great Falls Library			10/23	08/24	05/25	09/25	01/26	09/26	09/26	11/25	TBD	NA	12/25	08/26	TBD	TBD	NA	10/26	11/26	12/26	01/27	07/27	07/27			
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold		<input type="checkbox"/>	
304/300-C30050	Dranesville	PM TDD:	El Kaissi, Mohamad			Install pedestrian refuge island, RRFBs, associated crosswalks and ADA curb ramps at the intersection of Georgetown Pike and Great Falls Library/Great Falls Shopping Center				TPP ID# 23007: Intermediate design was submitted to VDOT on 5/13/25.																
2G40-197-003-0		PM UTL:																								
2G40-197-003	\$895,000	PM LAD:	Herider, Jay																							
	\$0	PM UDCD:																								
		PM CPTED:	Stevens, Daniel																							
Design																										
Kingstowne Village Pkwy/Park Village Dr			06/23	NA	09/23	NA	05/25	03/25	03/26	06/24	NA	NA	06/24	11/24	NA	NA	NA	05/25	NA	NA	08/25	12/25	02/26			
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold		<input type="checkbox"/>	
304/300-C30050	Franconia	PM TDD:	Ahangari, Samira			Install pedestrian refuge island, ADA ramp, and bus landing pads				Revised Final plan along with only one TE comment response sent to VDOT on 05/05/25 for TE review.																
2G40-197-004-0		PM UTL:																								
2G40-197-004	\$300,000	PM LAD:	Campbell, Jocelyn																							
	\$0	PM UDCD:																								
		PM CPTED:	Derleth, Gavin																							
Design																										
Kingstowne Village Pkwy/Cross Gate Ln			06/23	NA	11/23	NA	07/24	05/25	02/25	07/24	NA	NA	07/24	01/25	NA	NA	NA	04/25	NA	NA	07/25	03/26	01/26			
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold		<input type="checkbox"/>	
304/300-C30050	Franconia	PM TDD:	Ahangari, Samira			Install pedestrian refuge on eastbound approach of Kingstowne Village Parkway and Cross Gate Lane and relocate and improve bus stop				Final construction package submitted on 04/02/25. The countywide permit submitted on 02/26/25. VDOT approved the lane reduction option. LAD was completed on 1/13/25, and VDOT comments were closed on 1/16/25.																
2G40-197-005-0		PM UTL:																								
2G40-197-005	\$475,000	PM LAD:	Campbell, Jocelyn																							
	\$0	PM UDCD:	Walelign, Mahlet																							
		PM CPTED:	Curtis, Tina																							
Construction																										

Transportation Design Division																								
Summary Status Report																								
Project Name																								
Fund #	District	Design PHASE Dates							May 2025															
Project/Sub Project #								Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates							
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
Blake Lane at Bushman RRFB		03/23	NA	09/23	09/24	06/25	10/25	01/26	03/25	NA	NA	04/25	12/25	NA	NA	NA	02/26	03/26	03/26	03/26	05/26	07/26		
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													On Hold	<input type="checkbox"/>
304/300-C30050	Providence	PM TDD:	Elahi, Seyedbehnam			Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive				<b>TPP ID #22003.</b> Final design is in progress. Land acquisition NTP issued on 4/15/25. Land rights are required for one property. Confirmation received from VDOT to proceed with the RRFB.														
2G40-197-010-0		PM UTL:	Nguyen, Tan																					
2G40-197-010	\$500,000	PM LAD:	Mohammed, Nazaneen																					
	\$0	PM UDCD:	Ander, Haroon																					
		PM CPTED:	Borkowski, Tad																					
Land Acquisition																								
Elm St/Old Dominion Dr Crosswalk		02/22	NA	01/24	07/24	02/25	10/25	04/26	05/25	NA	NA	07/25	03/26	NA	NA	NA	05/26	NA	NA	07/26	04/26	10/26		
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													On Hold	<input type="checkbox"/>
304/300-C30050	Dranesville	PM TDD:	Hojatzadeh, Max			Connecting missing sidewalk, curb ramps				Due to underground utilities conflict new option design proposed. 2nd final plan & response comments submit for review on 4/28/25. Plats received & under review. Additional funding provided in 2G40-088-086 and ST-00005-007.														
2G40-197-017-0		PM UTL:	Nguyen, Tan																					
2G40-197-017	\$550,000	PM LAD:	Mohammed, Nazaneen																					
	\$0	PM UDCD:																						
		PM CPTED:	Lanigan, John J																					
Design																								
Idylwood Road and Montview Court				TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
TCP		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													On Hold	<input type="checkbox"/>
304/300-C30050	Dranesville	PM TDD:	Radzikowski, Roderick			The proposed intersection improvements include to add pedestrian refuge island at the existing marked crosswalk, compliant ADA curb ramps and high visibility crosswalks across Idylwood Road and Montview				TPP ID # 23025. Survey notification letters sent on 3/03/25. Design task order was executed on 5/13/25. NTP was issued to consultant on 5/14/25. Schedule will be developed once survey is complete which is anticipated in July 2025.														
2G40-197-023-0		PM UTL:																						
2G40-197-023	\$0	PM LAD:																						
	\$0	PM UDCD:																						
		PM CPTED:																						
Survey																								
Redd Rd/Idylwood Rd Crosswalk		11/24	04/25				TBD	TBD	TBD	TBD	NA		TBD	TBD		NA	TBD			TBD	TBD			
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													On Hold	<input type="checkbox"/>
304/300-C30050	Dranesville	PM TDD:	Radzikowski, Roderick			Install crosswalk and improve visibility by re-grading embankment				<b>TPP ID #23026.</b> Received Conceptual design on 5/08/25 and being reviewed. Design TO is for conceptual design only.														
2G40-197-024-0		PM UTL:																						
2G40-197-024	\$734,000	PM LAD:																						
	\$0	PM UDCD:																						
		PM CPTED:	Alexandrow, Nikolai																					
Design																								



Transportation Design Division																																								
Summary Status Report																																								
Project Name	May 2025																																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates																								
Project/Sub Project #							Permit Submission																																	
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																		
Project Status	FUT (\$)																																							
Huntington Ave/Fenwick Dr Crosswalk		11/24	01/25	09/25	01/26	05/26	05/27	05/27	08/26	TBD	NA	09/26	06/27	TBD	TBD	NA	09/27	NA	NA	12/27	03/28	03/28																		
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																												
304/300-C30050	Mount Vernon	PM TDD:	Ahangari, Samira			Add signalized crosswalk on west leg with curb ramps, push buttons, and pedestrian signal head as per Huntington Metrorail Area Active Transportation Study					Waiting for utility designation to proceed with intermediate design. Concept design received on 01/24/25 and distributed on 01/28/25.Survey completed on 12/16/24.																													
2G40-197-025-0		PM UTL:	Nguyen, Tan																																					
2G40-197-025	\$700,000	PM LAD:																																						
	\$0	PM UDCD:																																						
		PM CPTED:	Hamidi, AJ																																					
Design																																								
Eskridge Rd/Merrifield Cinema Drive Crosswalk		11/24	04/25	09/25	01/26	05/26	05/27	05/27	08/26	TBD	NA	09/26	06/27	TBD	TBD	NA	09/27	NA	NA	12/27	03/28	03/28																		
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																												
304/300-C30050	Providence	PM TDD:	Ahangari, Samira			Shift existing marked crosswalk and add pedestrian refuge island					Meeting with VDOT on 06/11/25 to have their confirmation regarding the design. Waiting for utility designation to proceed with intermediate design. Concept design received on 04/10/2025. Survey completed on 02/13/25. The design task order was executed on 10/31/24, and the NTP was issued to the consultant on 11/04/24.																													
2G40-197-027-0		PM UTL:	Nguyen, Tan																																					
2G40-197-027	\$525,000	PM LAD:																																						
	\$0	PM UDCD:																																						
		PM CPTED:	Alexandrow, Nikolai																																					
Design																																								
Heritage Dr/Rectory Ln Crosswalk		10/24	NA	05/25	08/25	02/26	08/26	08/26	10/25	TBD	NA	11/25	07/26	TBD	TBD	NA	09/26	10/26	10/26	11/26	04/27	04/27																		
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																												
304/300-C30050	Braddock	PM TDD:	Pandey, Dipesh			Install pedestrian refuge island at existing marked crosswalk					TPP ID #23031. Intermediate plans are under review. Plans distributed on 4/23/25 to the agencies for their review and comments are due by 5/30/25. One property impacted.																													
2G40-197-029-0	Mason	PM UTL:	Nguyen, Tan																																					
2G40-197-029	\$850,000	PM LAD:																																						
	\$0	PM UDCD:																																						
		PM CPTED:	Omar, Hedayat																																					
Design																																								
Heritage Dr/Commons Dr Crosswalk		10/24	NA	05/25	08/25	02/26	08/26	08/26	10/25	TBD	NA	11/25	07/26	TBD	TBD	NA	09/26	10/26	10/26	11/26	04/27	04/27																		
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																												
304/300-C30050	Braddock	PM TDD:	Pandey, Dipesh			Add pedestrian refuge island at existing marked crosswalk					TPP ID #23032. Intermediate plans are under review. Plans distributed on 4/23/25 to the agencies for their review and comments are due by 5/30/25. Two properties impacted.																													
2G40-197-030-0	Mason	PM UTL:	Nguyen, Tan																																					
2G40-197-030	\$525,000	PM LAD:																																						
	\$0	PM UDCD:																																						
		PM CPTED:	Omar, Hedayat																																					
Design																																								



Transportation Design Division																								
Project Name		District	Design PHASE Dates						May 2025													Summary Status Report		
Fund #	Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
Magarity Rd/Kennedy Dr Crosswalk		10/24	NA	05/25	06/25	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD			
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville	PM TDD:	Sorensen, Jonathan			Install pedestrian refuge island and relocate bus stops at existing marked crosswalk				Intermediate design in progress. Design task order executed 9/27/24 and NTP issued to consultant 10/1/24. Survey completed by A/E in Feb/25. Concept designs submitted on 3/1/25. Second concept design submittal received on 3/28/25. Final concept selected on 4/15/25.														
2G40-197-031-0	Providence	PM UTL:																						
2G40-197-031	\$700,000	PM LAD:																						
	\$0	PM UDCD:																						
		PM CPTED:	Stevens, Daniel																					
Design																								
Beulah Rd/Abbotsford Dr Crosswalk		09/24	12/24	03/25	09/25	08/26	10/26	10/26	11/25	TBD	NA	11/25	07/26	TBD	TBD	NA	12/26	01/27	02/27	TBD	08/27	08/27		
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill	PM TDD:	Radzikowski, Roderick			Install pedestrian refuge island at existing marked crosswalk				All agencies comments received on intermediate submission on 4/30/25 and are under review.														
2G40-197-032-0		PM UTL:	Nguyen, Tan																					
2G40-197-032	\$500,000	PM LAD:	Butler, Timothy																					
	\$0	PM UDCD:	Carlin, Craig																					
		PM CPTED:	Curtis, Tina																					
Design																								
Bluemont Way/Library St Crosswalk		09/24	02/25	NA	05/25	10/25	01/26	05/26	07/25	NA	NA	08/25	04/26	NA	NA	NA	08/26	09/26	09/26	10/26	07/26	12/26		
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill	PM TDD:	Bazlamit, Ayad O			Relocate existing marked crosswalk to east leg, add pedestrian refuge island, and ADA curb ramps				<b>TPP ID #23036.</b> Pre-Final design phase is in progress. Construction schedule adjusted for land rights needed due to scope change. Plats were request for two properties, on 3/20/25. Advanced Pre-Final plan was received on 5/16/25 and is under review.														
2G40-197-034-0		PM UTL:																						
2G40-197-034	\$474,000	PM LAD:	Mohammed, Nazaneen																					
	\$0	PM UDCD:	Ander, Haroon																					
		PM CPTED:	Alexandrow, Nikolai																					
Design																								
Graham Rd/Rosemary Ln Crosswalk		10/24	NA	03/25	06/25	08/25	04/26	04/26	08/25	NA	NA	08/25	04/26	NA	NA	NA	05/26	06/25	06/26	06/26	12/26	12/26		
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Providence	PM TDD:	Sorensen, Jonathan			Add pedestrian refuge island at existing marked crosswalk				Pre-final design in progress. NTP for pre-final design on 4/11/25. The project is under 2,500 SF and will be constructed under the County-wide permit. Four properties.														
2G40-197-035-0		PM UTL:	Nguyen, Tan																					
2G40-197-035	\$700,000	PM LAD:	Butler, Timothy																					
	\$0	PM UDCD:																						
		PM CPTED:	Stevens, Daniel																					
Design																								

Transportation Design Division																										
Project Name		District	Design PHASE Dates						May 2025														Summary Status Report			
Fund #	Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates									
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date				
Project Status	FUT (\$)																									
Westfields Blvd/Walney Rd Crosswalk		04/25	08/25	01/26	06/26	11/26	TBD	TBD	04/27	TBD	NA	08/26	04/27	TBD	TBD	NA	TBD	09/27	09/27	10/27	03/28	03/28				
Bicycle/Pedestrian Imprv DOT 304/300-C30050		Sully	Project Manager/Assignments			Project Description			Monthly Remarks														On Hold			<input type="checkbox"/>
2G40-197-037-0			PM TDD:	Radzikowski, Roderick			Add signalized crosswalk, ADA curb ramps, pedestrian push buttons and signal heads on north and south leg. Add pedestrian connection to existing SUP			TPP ID #23039. Design Task Order executed on 4/24/25 and NTP issued 4/29/25. Survey received on 5/15//25. Preliminary Design in progress.																
2G40-197-037			PM UTL:																							
			PM LAD:																							
		\$783,000	PM UDCD:																							
		\$0	PM CPTED:	Alexandrow, Nikolai																						
Design																										
Centreville Farms Rd/Calamint Ct/Twilight Glow Dr Crosswalk		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD				
Bicycle/Pedestrian Imprv DOT 304/300-C30050		Sully	Project Manager/Assignments			Project Description			Monthly Remarks														On Hold			<input type="checkbox"/>
2G40-197-038-0			PM TDD:	Elahi, Seyedbehnem			Add pedestrian refuge island at existing marked crosswalk			TPP ID #23040. Draft task order received on 4/27/25 and under review. Survey requested from county land survey on 4/9/25 and Survey notification letters sent 4/3/25. Schedule will be completed upon survey completion.																
2G40-197-038			PM UTL:																							
			PM LAD:																							
		\$463,000	PM UDCD:																							
		\$163,000	PM CPTED:	Luo, Caijun																						
Survey																										
Leland Rd/Sammie Kay Ln		10/24	NA	03/25	06/25	11/25	05/26	05/26	08/25	09/25	NA	09/25	05/26	NA	NA	05/26	06/26	06/26	06/26	06/26	01/27	01/27				
Bicycle/Pedestrian Imprv DOT 304/300-C30050		Sully	Project Manager/Assignments			Project Description			Monthly Remarks														On Hold			<input type="checkbox"/>
2G40-197-039-0			PM TDD:	Sorensen, Jonathan			Add pedestrian refuge island at existing marked crosswalk			TPP ID# 23041. Pre-final design in progress. NTP for pre-final design 4/18/25. The project is under 2,500 SF and will be constructed under the County-wide permit. 2 Properties.																
2G40-197-039			PM UTL:	Nguyen, Tan																						
			PM LAD:	Butler, Timothy																						
		\$650,000	PM UDCD:																							
		\$0	PM CPTED:	Curtis, Tina																						
Design																										
Leesburg Pike/Shreve Rd/Haycock Rd		11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	TBD	03/28	04/28	05/28	08/28	02/30	02/30				
Bicycle/Pedestrian Imprv DOT 304/300-C30050		Dranesville Providence	Project Manager/Assignments			Project Description			Monthly Remarks														On Hold			<input type="checkbox"/>
2G40-197-051-0			PM TDD:	Kebede, Marta			Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance			TPP ID#24006. A Public Information Meeting (PIM) will be held on May 29,2025, at Shrevewood Elementary School, between 6:00 pm and 9:00 pm to present the Haycock Road and Route 7 Intersection Improvements concept design to the public and receive feedback. The PIM will be taking place in conjunction with the Shreve Road shared use path project.																
2G40-197-051			PM UTL:	Nguyen, Tan																						
			PM LAD:	Najeeb, Mohammed																						
		\$1,200,000	PM UDCD:																							
		\$500,000	PM CPTED:	TBD, To Be Determined																						
Design																										

Transportation Design Division																																									
Summary Status Report																																									
Project Name		Design PHASE Dates							May 2025																																
Fund #	District								Right-of-Way PHASE Dates							Construction PHASE Dates																									
Project/Sub Project #							Permit Submission																																		
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																			
Project Status	FUT (\$)																																								
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	12/25																			
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																													
304/300-C30050	Hunter Mill	PM TDD:	Nabavi, Seyed			Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path					<b>TPP ID # 35.</b> Construction 40% complete. Construction NTP 2/21/24, scheduled completion 12/21/25. The project schedule was revised due to additional time taken to acquire environmental permit due to environmental regulation changes and due to longer time taken for construction contractor pre-qualification and construction contract approval process.																														
5G25-059-007-0		PM UTL:	Maisel, Michael																																						
5G25-059-007	\$19,500,000	PM LAD:	Strayhorne, Robert																																						
	\$1,322,777	PM UDCD:	McCorkle, Lisa																																						
		PM CPTED:	Aguayo, Vanessa			intersection including new bridge, bicycle lanes, and shared-use path																																			
Construction																																									
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.		07/16	10/16	05/17	03/18	06/21	05/19	03/22	10/21	NA	NA	10/21	02/22	02/19	12/19	NA	07/22	04/23	05/23	06/23	05/20	03/24																			
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																													
304/300-C30050	Mason	PM TDD:	Bazlamit, Ayad O			Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road					<b>TPP ID#090.</b> Currently the project is in close out phase.																														
5G25-060-020-0		PM UTL:	Maisel, Michael																																						
5G25-060-020	\$1,950,000	PM LAD:	Najeeb, Mohammed																																						
	\$0	PM UDCD:	Rueangvivatanakij, Prutha																																						
		PM CPTED:	Askarzadeh, Negin																																						
Post-Construction																																									
Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd)		12/17	02/18	08/18	09/19	03/24	05/24	05/24	03/23	03/21	NA	03/23	12/23	06/24	04/25	NA	03/25	05/25	06/25	07/25	03/26	03/26																			
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																													
304/300-C30050	Providence	PM TDD:	El Kaissi, Mohamad			Construct approximately 1,900 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Road and Sutton Road					<b>TPP ID#102.</b> Awaiting Verizon utility relocation completion. Construction advertisement is in progress. Title Sheet signed by DPWES Deputy Director on 5/16/25. Construction package submitted to UDCD 3/26/25. VDOT Traffic Signal Permits received 2/4/25. VDOT Site Work Permit received 7/15/24. NTP to Verizon and Dominion utility companies submitted 6/28/24. VDOT permit applications submitted 5/13/24. Received VDOT Clearance 4/24/24.																														
5G25-060-023-0		PM UTL:	Maisel, Michael																																						
5G25-060-023	\$2,750,000	PM LAD:	Herider, Jay																																						
	\$0	PM UDCD:	Cutler, Tom																																						
		PM CPTED:	Askarzadeh, Negin																																						
Utility Relocation																																									
Little River Tnpk Walkway WB - E of Roberts Ave - W of Roberts Ave		11/17	12/17	11/18	06/19	08/20	05/21	03/25	11/20	02/21	NA	02/24	02/24	08/24	05/25	NA	04/25	08/25	09/25	11/25	11/26	11/26																			
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																													
304/300-C30050	Mason	PM TDD:	Hojatzadeh, Max			Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue					<b>TPP ID#205.</b> VDOT permit received. Dominion relocation completed. Cox to complete week of May 19th. Verizon to follow after Cox completion. Utility Completion Date pushed to May due to weather events and a delay receiving one pole. Land acquisition completed on 2/9/24. Additional funding in 2G40-088-089. The two little River Tnpk Walkway projects 5G25-060-043 and 5G25-060-044 will be advertised together for construction. Proceed with construction package for signature.																														
5G25-060-043-0		PM UTL:	Pugh, Richard																																						
5G25-060-043	\$5,750,000	PM LAD:	Monahan, Clyde																																						
	\$0	PM UDCD:	Rueangvivatanakij, Prutha																																						
		PM CPTED:	Aguayo, Vanessa																																						
Utility Relocation																																									

Transportation Design Division																											
Project Name		District	Design PHASE Dates						May 2025														Summary Status Report				
Fund #	Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates											
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date					
Project Status	FUT (\$)																										
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr		08/17	11/17	07/18	09/20	06/22	07/20	07/24	09/22	NA	NA	09/22	07/23	05/23	05/25	NA	05/25	08/25	09/25	11/25	11/26	11/26					
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>													On Hold	<input type="checkbox"/>	
304/300-C30050	Mason	PM TDD:	Hojatzadeh, Max			Construct 1,550 LF of 9-foot wide, curb abutted sidewalk					TPP ID#234. VDOT signal permit and LUP was received on 10/18/24. Verizon relocation is still underway. Utility Completion date pushed out due to late delivery of cable and conflict with Dominion line. Dominion to coordinate Streetlight relocation with project retaining wall construction. Final Construction package to UDCD 1/24/2025. Additional funding in 2G40-088-090. The two little River Tnpk Walkway projects 5G25-060-043 and 5G25-060-044 will be advertised together for construction.																
5G25-060-044-0		PM UTL:	Pugh, Richard																								
5G25-060-044	\$8,950,000	PM LAD:	Guy, Sarah																								
	\$0	PM UDCD:	Rueangvivatanakij, Prutha																								
		PM CPTED:	Askarzadeh, Negin																								
Utility Relocation																											
Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)		10/23	NA	04/24	12/24	08/25	05/26	05/26	06/25	TBD	NA	10/25	04/26	01/26	01/27	06/26	08/26	09/26	10/26	01/27	01/28	01/28					
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>													On Hold	<input type="checkbox"/>	
304/300-C30050	Hunter Mill	PM TDD:	Kebede, Marta			Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp					TPP ID# 189.09 RMAG ID#. Final design underway. Additional utility designations and test holes are being completed. Coordination with Street Light Section is on-going																
5G25-062-010-0		PM UTL:	Pugh, Richard																								
5G25-062-010	\$4,360,000	PM LAD:	Campbell, Jocelyn																								
	\$1,125,773	PM UDCD:	Rueangvivatanakij, Prutha																								
		PM CPTED:	Luo, Caijun																								
Design																											
Bluemont Way - Disc St Ped Br - Reston Pkwy		11/16	NA	11/17	04/19	11/24	02/25	08/26	10/24	NA	NA	12/20	08/25	NA	NA	NA	11/25	12/25	01/26	02/26	03/26	09/26					
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>													On Hold	<input type="checkbox"/>	
304/300-C30050	Hunter Mill	PM TDD:	Bazlamit, Ayad O			Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way					TPP ID#189.11 RMAG ID#38. All VDOT comments on the 5th Final submission have been addressed. Additional land acquisition for loop detectors is in progress. LDS comments received 4/8/25 and being addressed. Construction schedule has been updated for the additional land acquisition. Waiting on VDOT's approval of the updated traffic sheets. Received VDOT's comments on traffic sheets 5/13/25.																
5G25-062-011-0		PM UTL:	Pugh, Richard																								
5G25-062-011	\$1,350,000	PM LAD:	Najeeb, Mohammed																								
	\$0	PM UDCD:	Carlin, Craig																								
		PM CPTED:	Beall, James																								
Design																											
Sunrise Valley Dr - Reston Assoc Entrance		NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	TBD					
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>													07/2019	On Hold	<input checked="" type="checkbox"/>
304/300-C30050	Hunter Mill	PM TDD:	Nabavi, Seyed			Provide pedestrian crosswalk on the east leg of the intersection					TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.																
5G25-062-014-0		PM UTL:																									
5G25-062-014	\$138,199	PM LAD:	Monahan, Clyde																								
	\$0	PM UDCD:																									
		PM CPTED:	Luo, Caijun																								
Construction																											

Transportation Design Division																								
Project Name		District	Design PHASE Dates						May 2025															
Fund #	Project/Sub Project #								Right-of-Way PHASE Dates							Construction PHASE Dates								
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
Pleasant Valley Rd. Shared Use Path - Ellick Run - Dominion Power Lines		01/18	04/18	02/19	08/21	05/23	11/20	11/25	04/25	08/25	NA	01/23	10/25	10/25	03/26	NA	03/26	04/26	05/26	06/26	11/21	10/27		
County-Maintained Pedestrian Imp - 2014 304/300-C30050		Project Manager/Assignments						Project Description						Monthly Remarks										
ST-000036-013-0		PM TDD: Kebede, Marta						Construct approximately 4,650						TPP ID#162. Design revision for 4th Final Submittal. Plats revision is completed. Properties appraisal is being revised										
ST-000036-013		PM UTL: Yusufoglu, Eldar						LF of 10-foot wide asphalt																
		PM LAD: Wilson, Nicole						shared-use path along the east																
		PM UDCD: Cutler, Tom						side of Pleasant Valley Road																
		PM CPTED: Stevens, Daniel																						
Land Acquisition																								
Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.		07/21	01/22	07/22	01/23	06/23	10/24	04/25	11/23	11/23	NA	11/23	03/25	07/24	05/25	NA	06/25	07/25	08/25	10/25	02/26	04/26		
County-Maintained Pedestrian Imp - 2014 304/300-C30050		Project Manager/Assignments						Project Description						Monthly Remarks										
ST-000036-015-0		PM TDD: Hojatzadeh, Max						Construct walkway on west side						TPP ID#186. Final design plan approved on 9/23/24. LAD completed on 3/11/25. Dominion Energy authorized on										
ST-000036-015		PM UTL: Yusufoglu, Eldar						of Westmoreland Street,						7/18/24 for pole relocation coordination during construction. Verizon VA and Cox Communications relocations are in										
		PM LAD: Mohammed, Nazaneen						including shared-use path and						progress. Draft construction package submit to UDCD on 1/29/25. Additional funding in 2G40-088-092. Apply for VDOT										
		PM UDCD: Bhandari, Yagya						pedestrian crossings, ADA						construction permit on 4/4/25.										
		PM CPTED: Luo, Caijun						ramps, and revised pavement																
Design																								
Telegraph Road Walkway Ph II - Pike to Wilton		04/24	07/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
County-Maintained Pedestrian Imp - 2014 304/300-C30050		Project Manager/Assignments						Project Description						Monthly Remarks										
ST-000036-017-0		PM TDD: El Kaissi, Mohamad						Construct approximately 2,200						TPP ID#180.02. Virtual public information meeting scheduled on 6/5/25. Utilities provided with preliminary plans on										
ST-000036-017		PM UTL: Yusufoglu, Eldar						LF of concrete sidewalk to fill in						10/4/24 to address potential utility conflicts. Schedule to be developed after receiving input from public meeting.										
		PM LAD: Butler, Timothy						missing links, including																
		PM UDCD:						crosswalks, curb ramps,																
		PM CPTED: Alexandrow, Nikolai						retaining walls and pedestrian																
Design																								
Guinea Rd/Rutherford Park		03/23	NA	06/23	09/23	10/24	08/24	10/24	07/24	NA	NA	07/24	12/24	NA	NA	NA	12/24	01/25	01/25	03/25	07/25	07/25		
Bicycle/Pedestrian Access DOT 304/300-C30050		Project Manager/Assignments						Project Description						Monthly Remarks										
ST-000053-002-0		PM TDD: Hojatzadeh, Max						Crosswalk improvements to						TPP ID #23004. County Wide permit received. 90% construction completed.										
ST-000053-002		PM UTL:						include curb extension and ADA																
		PM LAD: Mohammed, Nazaneen						curb ramps																
		PM UDCD: Fasceski, Jeff																						
		PM CPTED: Askarzadeh, Negin																						
Construction																								

Transportation Design Division																								
Project Name		May 2025 Summary Status Report																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates								
Project/Sub Project #							Permit Submission																	
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
Westmoreland St/Rosemonte Dr		06/23	NA	08/23	11/23	02/24	08/24	01/25	01/24	NA	NA	02/24	06/24	NA	NA	NA	01/25	02/25	02/25	03/25	05/25	07/25		
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
304/300-C30050	Dranesville	PM TDD:	Hojatzadeh, Max			Improvement of existing					TPP ID #23006. VDOT permit Received 1/6/25. 5% construction completed													
ST-000053-003-0		PM UTL:				crosswalk to include ADA curb																		
ST-000053-003	\$575,000	PM LAD:	Guy, Sarah			ramps, RRFB, and relocation of																		
	\$0	PM UDCD:	Fasceski, Jeff			existing bus stop																		
		PM CPTED:	Luo, Caijun																					
Construction																								
Bluemont Way/Explorer St		04/23	09/23	09/23	10/23	12/23	12/24	12/24	03/24	NA	NA	04/24	09/24	NA	NA	NA	01/25	04/25		03/25	06/25	06/25		
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill	PM TDD:	Bazlamit, Ayad O			Pedestrian safety improvements					TPP ID #23010. Construction is substantially completed on 5/19/25.													
ST-000053-004-0		PM UTL:	Nguyen, Tan			on WB approach of Bluemont																		
ST-000053-004	\$275,000	PM LAD:	Mohammed, Nazaneen			Way at Explorer Street to																		
	\$0	PM UDCD:	Ander, Haroon			include refuge island																		
		PM CPTED:	Stevens, Daniel																					
Construction																								
Hooes Rd/South Run Stream Valley Trail		07/23	12/23	NA	10/24	03/25	10/25	10/25	05/25	TBD	NA	05/25	09/25	TBD	TBD	NA	11/25	NA	NA	02/26	06/26	06/26		
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon	PM TDD:	Ahangari, Samira			Pedestrian safety improvements					VDOT comments sent to consultant on 04/29/25. Final plan received on 03/04/25 and distributed to VDOT on 03/05/25. Final revised plat received on 05/01/25. Coordination with Dominion to provide electric service to RRFB during project construction is underway.													
ST-000053-005-0	Springfield	PM UTL:	Pugh, Richard			including two passive detection																		
ST-000053-005	\$375,000	PM LAD:	Herider, Jay			RRFB's and No-Parking signs																		
	\$0	PM UDCD:																						
		PM CPTED:	Rauof Hassanzadeh, Behn																					
Design																								
Silverbrook Rd/Crosspointe Dr		06/23	07/23	06/24	10/24	02/25	01/26	01/26	03/25	NA	NA	03/25	12/25	TBD	TBD	NA	03/26	03/26	04/26	05/26	09/26	09/26		
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
304/300-C30050	Springfield	PM TDD:	Madhusudhan, Galappa			Pedestrian safety improvements					TPP ID #23017. Final Design Plans submitted to VDOT & Other Agencies on 1/14/25. Received VDOT comments on 2/25/25. Consultant addressing comments made by VDOT. NTP issued for Land Acquisition on 1/9/25.Schedule adjusted due to addressing VDOT comments regarding justification of RRFB & additional comments received from VDOT.													
ST-000053-006-0		PM UTL:				at Silverbrook Road and																		
ST-000053-006	\$500,000	PM LAD:				Crosspointe Drive to include																		
	\$0	PM UDCD:				refuge island and crosswalks																		
		PM CPTED:	Curtis, Tina																					
Design																								



Transportation Design Division																								
Project Name		May 2025 Summary Status Report																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates								
Project/Sub Project #							Permit Submission																	
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
Stringfellow Rd/Foxfield Pool		05/23	NA	10/23	02/24	07/24	02/25	11/24	05/24	NA	NA	05/24	06/24	NA	NA	NA	12/24	12/24	12/24	02/25	08/25	05/25		
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							On Hold	<input type="checkbox"/>
304/300-C30050	Sully	PM TDD:	Elahi, Seyedbehnam			Pedestrian safety improvements along Stringfellow Road at Foxfield Pool to include refuge island.							<b>TPP ID #23018.</b> Construction substantially complete 04/28/25. No utility impacts. The project designed and constructed under the Countywide permit. No nutrient credit affidavit for this project.											
ST-000053-007-0		PM UTL:	Nguyen, Tan																					
ST-000053-007		\$300,000	PM LAD:	Campbell, Jocelyn																				
		\$0	PM UDCD:	Walelign, Mahlet																				
		PM CPTED:	Alexandrow, Nikolai																					
Post-Construction																								
Vale Rd/Flint Hill Rd Crosswalk		09/24	NA	12/24	05/25	07/25	09/25	09/25	NA	NA	NA	NA	NA	NA	NA	NA	10/25	11/25	11/25	12/25	03/26	03/26		
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							On Hold	<input type="checkbox"/>
304/300-C30050	Hunter Mill	PM TDD:	Hojatzadeh, Max			Shift existing marked crosswalk and add pedestrian refuge island. Study potential RRFB							<b>TPP ID# 23042.</b> Pre-final design submit for review & comments on 5/12/25.											
ST-000053-008-0		PM UTL:																						
ST-000053-008		\$400,000	PM LAD:																					
		\$0	PM UDCD:																					
		PM CPTED:	Alexandrow, Nikolai																					
Design																								
Lorton Station Blvd/Potomac Bend/Harrover PI Crosswalk		10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							On Hold	<input type="checkbox"/>
304/300-C30050	Mount Vernon	PM TDD:	Sorensen, Jonathan			Shift existing marked crosswalk, add pedestrian refuge island, and study possible RRFB							<b>TPP ID# 23044.</b> Intermediate design in progress. Design task order executed 10/7/24 and NTP issued 10/9/24. A/E survey completed 2/25. Concept design received 3/1/25. Second concept design submittal received on 3/28/25. Concept approved on 4/18/25.											
ST-000053-010-0		PM UTL:																						
ST-000053-010		\$900,000	PM LAD:																					
		\$0	PM UDCD:																					
		PM CPTED:	Luo, Caijun																					
Design																								
Huntington Ave/Robinson Way Crosswalk		10/24	02/25	NA	04/25	09/25	08/25	07/26	09/25	TBD	NA	10/25	06/26	TBD	TBD	NA	10/26	11/26	11/26	11/26	06/26	04/27		
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							On Hold	<input type="checkbox"/>
304/300-C30050	Mount Vernon	PM TDD:	Bazlamit, Ayad			Add crosswalk on Huntington Avenue and Robinson Way, pedestrian refuge island, RRFB, and connection to service road. Remove existing western crosswalk							Pre-Final plans distributed 4/18/25 to VDOT and the county. Additional Utility designation has been requested. LAD work order request for title search submitted on 5/9/25. Construction schedule adjusted to account for unanticipated drainage design changes.											
ST-000053-013-0		PM UTL:	Nguyen, Tan																					
ST-000053-013		\$493,000	PM LAD:	Najeeb, Mohammed																				
		\$0	PM UDCD:																					
		PM CPTED:	Hamidi, AJ																					
Design																								

Transportation Design Division																									
Project Name		May 2025 Summary Status Report																							
Fund #	District	Design PHASE Dates																							
Project/Sub Project #								Permit Submission		Right-of-Way PHASE Dates								Construction PHASE Dates							
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date			
Project Status	FUT (\$)																								
Eskridge Rd/District Ave Crosswalk		11/24	04/25	09/25	01/26	05/26	05/27	05/27	TBD	TBD	NA	09/26	06/27	TBD	TBD	NA	08/27	NA	NA	11/27	02/28	02/28			
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold	<input type="checkbox"/>	
304/300-C30050	Providence	PM TDD:	Ahangari, Samira			Relocate existing marked				Meeting with VDOT on 06/11/25 to have their confirmation regarding the design. Waiting for utility designation to proceed with															
ST-000053-014-0		PM UTL:	Nguyen, Tan			crosswalk to south side. Add				intermediate design. Concept design received on 04/10/25 and it is under review. Survey completed on 02/13/25. The															
ST-000053-014	\$575,000	PM LAD:				pedestrian refuge island or RRFB				design task order executed on 11/20/24 and NTP issued on 11/20/24. The survey was requested on 08/02/24.															
	\$0	PM UDCD:																							
		PM CPTED:	Alexandrow, Nikolai																						
Design																									
Guinea Rd/Lakepointe Dr Crosswalk		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD			
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold	<input type="checkbox"/>	
304/300-C30050	Braddock	PM TDD:	Madhusudhan, Galappa			Install RRFB				<b>TPP ID #23049.</b> Received Final Proposal from consultant on 2/19/25. Task Order approved on 3/3/25. Consultant															
ST-000053-015-0		PM UTL:								addressing comments made by County on revised proposal received on 2/4/25 . Task Order Approval is in progress.															
ST-000053-015	\$324,000	PM LAD:								Survey completed 1/21/25.															
	\$0	PM UDCD:																							
		PM CPTED:	Luo, Caijun																						
Pre-Design																									