

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			10/23	09/24	09/25	02/26	08/26	07/27	07/27	04/26	07/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Lincoln Street Expansion			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>
102/500-C50000	Providence		PM TDD: Shahnaj, Sonia					New road connecting Old Meadow Road to Magarity Road in Tysons					RS UPC 118307. Intermediate design is in progress. Response to comments from the 11/13/24 community information meeting sent 3/24/25. PJD approved by COE 2/13/25.											
AA1400164-23-0	Dranesville		PM UTL: Yusufoglu, Eldar																					
AA1400164-23	\$50,250,000		PM LAD:																					
	\$28,700,950		PM UDCCD:																					
			PM CPTED: Luo, Caijun																					

Design

			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	NA	03/28	04/28	05/28	08/28	02/30	02/30
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Shreve Road SUP Falls Church			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>
124/400-C40013	Providence		PM TDD: Kebede, Marta					Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&OD Trail					A Public Information Meeting (PIM) will be held on May 29, 2025, at Shreveview Elementary School, between 6:00 pm and 9:00 pm, to present the Shreve Road shared use path project concept design to the public and receive feedback. The PIM of the project will be taking place in conjunction with the Haycock Road & Route 7 Intersection Improvements project.											
2G40-087-025-0	Dranesville		PM UTL: Nguyen, Tan																					
2G40-087-025	\$6,900,000		PM LAD: Najeed, Mohammed																					
	\$0		PM UDCCD:																					
			PM CPTED:																					

Design

Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St			09/20	12/20	05/22	09/22	07/23	04/25	06/25	11/23	11/23	NA	11/23	03/25	09/24	09/25	NA	07/25	08/25	09/25	10/25	10/28	10/28
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max					Construct walkway on southside of Chesterbrook Road					TPP ID#107. VDOT approved final design on 9/3/24. Land rights completed on 3/3/25. VDOT Permit recieved on 5/15/25. NTP for Cox issued on 10/1/24, Verizon & Washington Gas relocation underway, Dominion relocation construction update and schedules being developed. 100% water relocation received. Draft construction package submit to UDCCD on 2/25/25.											
2G40-088-005-0			PM UTL: Maisel, Michael										Construction will be in two phases. Phase one construction of 1,090 feet sidewalk & relocation of water line and phase two remaining 2,150 feet sidewalk and Stormwater project piping disgn.											
2G40-088-005	\$7,500,000		PM LAD: Herider, Jay																					
	\$5,183,182		PM UDCCD: Bhinge, Deepak																					
			PM CPTED: Steinhilber, Will																					

Utility Relocation

Idylwood Road Walkway (Hillside to Idylwood Ct)			03/24	04/24	05/25	10/25	04/26	05/26	11/26	01/26		NA	02/26	10/26	04/26	07/26	NA	04/27	05/27	05/27	06/27	04/28	04/28
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	--	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>
124/400-C40011	Dranesville		PM TDD: Bazlamit, Ayad O					Construct a shared use path along the west side of Idylwood Road from Idylwood Court to Hillside Drive in Falls Church					TPP ID #137 The intermediate design phase is currently in progress. Utility Designation received on 8/26/24. Land acquisition title search requested on 4/1/25. VDOT's Crosswalk location and RRFB assessment comments received on 4/4/25. Intermediate design plans were submitted to VDOT and LDS for review on 4/24/25. LAD work order request was submitted for title search and on 4/1/25.											
2G40-088-043-0			PM UTL: Nguyen, Tan																					
2G40-088-043	\$2,400,000		PM LAD: Mohammed, Nazaneen																					
	\$1,250,000		PM UDCCD:																					
			PM CPTED: Rauof Hassanzadeh, Behn																					

Design

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Old Dominion Dr Walkway (Spring Hill to Duchess)		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Marsh, Dennis					Construct missing segment of sidewalk along the north side of Old Dominion Drive between Spring Hill Road and Duchess Drive with installation of crosswalk with RRFBs					TPP ID 157. Supervisor's office is looking for alternate options and ACTD is reviewing. A follow up meeting with the Supervisor's office was held on 7/26/24. This project is on hold pending scope revision by ACTD.											
124/400-C40011	Dranesville	PM UTL:																					
2G40-088-045-0		PM LAD:																					
2G40-088-045	\$20,000	PM UDCCD:																					
	\$0	PM CPTED: Curtis, Tina																					
Pre-Design																							
Crestview Dr Walkway (Ferris to Builders)		06/24	09/24	02/25	09/25	01/26	08/26	09/26	11/25	TBD	NA	12/25	08/26	TBD	TBD	NA	12/26	01/27	02/27	03/27	02/27	10/27	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Radzikowski, Roderick					Construct new 6-foot sidewalk with curb and gutter along west side of Crestview Drive from Ferris Avenue to Builders Road					TPP ID #195 & #196. In person public meeting held 5/7/25. Comments due 5/21/25. Agency comments on intermediate design received 4/14/25. Utility test pits underway. Schedule adjusted based on the design delivery date.											
124/400-C40011	Dranesville	PM UTL: Nguyen, Tan																					
2G40-088-054-0		PM LAD: Mohammed, Nazaneen																					
2G40-088-054	\$2,250,000	PM UDCCD:																					
	\$1,500,000	PM CPTED: Curtis, Tina																					
Design																							
Great Falls St Walkway (Grande to Haycock)		10/22	10/22	05/23	02/24	02/25	08/25	08/25	10/24	NA	NA	11/24	07/25	02/25	05/25	NA	09/25	09/25	09/25	10/25	05/26	05/26	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Elahi, Seyedbehnam					Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane					TPP ID# 201. Final plan distributed to VDOT on 1/13/25 and comments received on 2/13/25. Land rights for 3 out of 4 properties have been acquired. based on the meeting with the supervisor's office, several alternative options sent to the property owner on 5/14/25. Schedule will be adjusted as soon as final design revision is selected. LDS approved the project data sheet on 10/2/24. FCDOT has provided NTP Authorization for AT&T Plan and Estimate to relocate their vault out of proposed sidewalk into toe of slope up to the existing right-of-way line.											
124/400-C40011	Dranesville	PM UTL: Yusufoglu, Eldar																					
2G40-088-057-0		PM LAD: Mohammed, Nazaneen																					
2G40-088-057	\$725,000	PM UDCCD: Rueangvivatanakij, Prutha																					
	\$0	PM CPTED: Rauof Hassanzadeh, Behn																					
Land Acquisition																							
Kirby Road Walkway (Mori to Chesterbrook)		03/18	08/18	09/19	07/20	04/22	04/21	10/23	08/21	NA	NA	08/21	03/22	04/22	08/23	NA	02/24	02/24	03/24	03/24	06/22	11/24	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Bazlamit, Ayad O					Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road					TPP ID# 238. Construction was substantially completed on 11/22/24. VDOT Punch List received on 2/21/25 and have been addressed on 3/21/25, awaiting VDOT final inspection.											
124/400-C40011	Dranesville	PM UTL: Pugh, Richard																					
2G40-088-069-0		PM LAD: Strayhorne, Robert																					
2G40-088-069	\$3,900,000	PM UDCCD: Samiyi, Bijan																					
	\$0	PM CPTED: Abifadel, Gibran																					
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
			02/20	07/21	06/23	08/24	08/25	09/25	10/26	03/25	05/25	NA	06/25	01/26	01/26	08/27	NA	04/27	06/27	07/27	08/27	09/28	12/28	
Balls Hill Rd/Old Dominion Dr Int			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40013			PM TDD: Shahnaj, Sonia			Intersection improvements, including pedestrian facilities			TPP ID#022. Final design is in progress. Final Plats received 4/2/25. LAD work request for appraisals 10/14/24. Land rights anticipated on 33 properties. Meeting with Supervisor's office held 10/3/24. Utility coordination is in progress.															
2G40-152-000-0			PM UTL: Maisel, Michael						Fairfax Water's 50% relocation plan received 2/13/25. Plat for Fairfax Water easement completed 4/18/25. Schedule adjusted for delay in other utility plats - Dominion plats expected in May 2025 followed by Verizon & Cox plats in June 2025.															
2G40-152-000	\$28,250,000		PM LAD: Campbell, Jocelyn																					
	\$7,801,549		PM UDCD:																					
			PM CPTED: Stevens, Daniel																					
Design																								
03499 Sunrise Valley Dr WB @ Glen Echo Rd			12/23	NA	06/24	NA	12/24	12/25	12/25	02/25	TBD	NA	06/25	11/25	TBD	11/24	NA	02/26	NA	NA	05/26	11/26	11/26	
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011			PM TDD: Ahangari, Samira			Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			Revised final plan sent to UDCD and MSMD for their review on 05/15/25. Test hole report received on 03/24/25 and revised plan based on test hole received on 03/26/25. Utility comments sent to consultant on 04/02/25 to revise the plan.															
4YP202-03499			PM UTL: Nguyen, Tan						Utility designation completed on 07/30/24. Plat requested on 02/04/25 and final plat received on 02/19/25.															
TS-000012-030	\$0		PM LAD: Campbell, Jocelyn																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
			01/21	11/21	NA	09/22	11/23	07/24	02/24	02/23	NA	NA	03/23	11/23	NA	NA	NA	05/24	06/24	07/24	09/24	02/26	10/25	
Innovation Station North Neighborhood Access SUP			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011			PM TDD: Shahnaj, Sonia			Add approximately 2,000 LF of 10' SUP, two pedestrian bridges, and lighting between Innovation North Metrorail Station Kiss-and-Ride lot, Farougi Court, and Apgar Place			TPP ID# 190.15 HMSAMS ID#15 Construction is 33% complete. Construction schedule extended from 8/4/25 to 10/9/25 based on the construction NTP date.															
ST-000048-001-0			PM UTL: Nguyen, Tan																					
ST-000048-001	\$8,810,964		PM LAD: Mohammed, Nazaneen																					
	\$0		PM UDCD: Samiyi, Bijan																					
			PM CPTED: TBD, To Be Determined																					
Construction																								
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
Redd Road Walkway (Idylwood to Pimmit)			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40013			PM TDD: Bazlamit, Ayad O			Construct pedestrian bridge over Pimmit Run and new 10' sidewalk connection to Redd Road across Pimmit Run on north and south side.			TPP ID #208. Project initiated. Field visit made on 5/5/25.															
ST-000056-001-0			PM UTL:																					
ST-000056-001	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED: Curtis, Tina																					
Pre-Design																								

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates					
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						
Georgetown Pike/Great Falls Library		10/23	08/24	05/25	09/25	01/26	09/26	09/26	11/25	TBD	NA	12/25	08/26	TBD	TBD	NA	10/26	11/26	12/26	01/27	07/27	07/27
On Hold <input type="checkbox"/>																						
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Dranesville	PM TDD: El Kaissi, Mohamad	Install pedestrian refuge island, RRFBs, associated crosswalks and ADA curb ramps at the intersection of Georgetown Pike and Great Falls Library/Great Falls Shopping Center				TPP ID# 23007: Intermediate design was submitted to VDOT on 5/13/25.															
2G40-197-003-0		PM UTL:																				
2G40-197-003	\$895,000	PM LAD: Herider, Jay																				
	\$0	PM UDCCD:																				
		PM CPTED: Stevens, Daniel																				
Design																						
Elm St/Old Dominion Dr Crosswalk		02/22	NA	01/24	07/24	02/25	10/25	04/26	05/25	NA	NA	07/25	03/26	NA	NA	NA	05/26	NA	NA	07/26	04/26	10/26
On Hold <input type="checkbox"/>																						
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Dranesville	PM TDD: Hojatzadeh, Max	Connecting missing sidewalk, curb ramps				Due to underground utilities conflict new option design proposed. 2nd final plan & response comments submit for review on 4/28/25. Plats received & under review. Additional funding provided in 2G40-088-086 and ST-00005-007.															
2G40-197-017-0		PM UTL: Nguyen, Tan																				
2G40-197-017	\$550,000	PM LAD: Mohammed, Nazaneen																				
	\$0	PM UDCCD:																				
		PM CPTED: Lanigan, John J																				
Design																						
Idylwood Road and Montview Court			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
On Hold <input type="checkbox"/>																						
TCP		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Dranesville	PM TDD: Radzikowski, Roderick	The proposed intersection improvements include to add pedestrian refuge island at the existing marked crosswalk, compliant ADA curb ramps and high visibility crosswalks across Idylwood Road and Montview				TPP ID # 23025. Survey notification letters sent on 3/03/25. Design task order was executed on 5/13/25. NTP was issued to consultant on 5/14/25. Schedule will be developed once survey is complete which is anticipated in July 2025.															
2G40-197-023-0		PM UTL:																				
2G40-197-023	\$0	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED:																				
Survey																						
Redd Rd/Idylwood Rd Crosswalk		11/24	04/25				TBD	TBD	TBD	TBD	NA		TBD	TBD		NA	TBD			TBD	TBD	
On Hold <input type="checkbox"/>																						
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Dranesville	PM TDD: Radzikowski, Roderick	Install crosswalk and improve visibility by re-grading embankment				TPP ID #23026. Received Conceptual design on 5/08/25 and being reviewed. Design TO is for conceptual design only.															
2G40-197-024-0		PM UTL:																				
2G40-197-024	\$734,000	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED: Alexandrow, Nikolai																				
Design																						

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates					
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

Magarity Rd/Kennedy Dr Crosswalk 10/24 NA 05/25 06/25 TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD On Hold

Bicycle/Pedestrian Imprv DOT
304/300-C30050 Dranesville
2G40-197-031-0 Providence
2G40-197-031 \$700,000
 \$0

Project Manager/Assignments
 PM TDD: Sorensen, Jonathan
 PM UTL:
 PM LAD:
 PM UDCC:
 PM CPTED: Stevens, Daniel

Project Description
 Install pedestrian refuge island and relocate bus stops at existing marked crosswalk

Monthly Remarks
 Intermediate design in progress. Design task order executed 9/27/24 and NTP issued to consultant 10/1/24. Survey completed by A/E in Feb/25. Concept designs submitted on 3/1/25. Second concept design submittal received on 3/28/25. Final concept selected on 4/15/25.

Design

Leesburg Pike/Shreve Rd/Haycock Rd 11/24 NA 12/25 08/26 02/27 12/27 12/27 10/26 12/26 NA 02/27 11/27 11/27 05/28 TBD 03/28 04/28 05/28 08/28 02/30 02/30 On Hold

Bicycle/Pedestrian Imprv DOT
304/300-C30050 Dranesville
2G40-197-051-0 Providence
2G40-197-051 \$1,200,000
 \$500,000

Project Manager/Assignments
 PM TDD: Kebede, Marta
 PM UTL: Nguyen, Tan
 PM LAD: Najeed, Mohammed
 PM UDCC:
 PM CPTED: TBD, To Be Determined

Project Description
 Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance

Monthly Remarks
TPP ID#24006. A Public Information Meeting (PIM) will be held on May 29,2025, at Shrevewood Elementary School, between 6:00 pm and 9:00 pm to present the Haycock Road and Route 7 Intersection Improvements concept design to the public and receive feedback. The PIM will be taking place in conjunction with the Shreve Road shared use path project.

Design

Westmoreland St. Walkway - Kirby Rd. - Lemon Rd. 07/21 01/22 07/22 01/23 06/23 10/24 04/25 11/23 11/23 NA 11/23 03/25 07/24 05/25 NA 06/25 07/25 08/25 10/25 02/26 04/26 On Hold

County-Maintained Pedestrian Imp - 2014
304/300-C30050 Dranesville
ST-000036-015-0
ST-000036-015 \$5,460,000
 \$2,794,241

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL: Yusufoglu, Eldar
 PM LAD: Mohammed, Nazaneen
 PM UDCC: Bhandari, Yagya
 PM CPTED: Luo, Caijun

Project Description
 Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings

Monthly Remarks
TPP ID#186. Final design plan approved on 9/23/24. LAD completed on 3/11/25. Dominion Energy authorized on 7/18/24 for pole relocation coordination during construction. Verizon VA and Cox Communications relocations are in progress. Draft construction package submit to UDCC on 1/29/25. Additional funding in 2G40-088-092. Apply for VDOT construction permit on 4/4/25.

Design

Westmoreland St/Rosemonte Dr 06/23 NA 08/23 11/23 02/24 08/24 01/25 01/24 NA NA 02/24 06/24 NA NA NA 01/25 02/25 02/25 03/25 05/25 07/25 On Hold

Bicycle/Pedestrian Access DOT
304/300-C30050 Dranesville
ST-000053-003-0
ST-000053-003 \$575,000
 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL:
 PM LAD: Guy, Sarah
 PM UDCC: Fasceski, Jeff
 PM CPTED: Luo, Caijun

Project Description
 Improvement of existing crosswalk to include ADA curb ramps, RRFB, and relocation of existing bus stop

Monthly Remarks
TPP ID #23006. VDOT permit Received 1/6/25. 5% construction completed

Construction