

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
			02/18	04/19	06/20	06/26	06/27	10/27	10/27	03/23	03/23	01/23	04/23	08/27	08/25	08/26	11/27	12/27	01/28	02/28	03/28	03/30	03/30		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Cinderbed Bikeway - Cinderbed Rd. Bikeway			PM TDD: Kebede, Marta						Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						PE UPC #106143, RW UPC #118128 . TPP ID#122. The northern section of the project, design revision is in progress. Cinder Bed Rod section of the project, Fairfax County Survey Branch is helping Dominion Energy, Verizon VA and Cox Communications by preparing metes and bounds of the WMATA Parcels to get approval of the easement permit application. The plan & estimates of the utility companies are under review. Fairfax County has received inquiries from residents and advocates, and provided responses as it applies and documented concerns.										
102/500-C50000	Franconia		PM UTL: Yusufoglu, Eldar																						
AA1400137-15-0	Mount Vernon		PM LAD: Monahan, Clyde																						
AA1400137-15	\$18,050,000		PM UDCCD: Engida, Samuel																						
	\$7,465,864		PM CPTED: Lilley, Ronald																						
Land Acquisition			03/22	07/24	10/25	04/26	12/26	12/27	12/27	08/26	10/26	12/26	01/27	10/27	10/27	10/28	05/28	07/28	08/28	09/28	11/28	05/30	05/30		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Mason Neck Trail N			PM TDD: Madhusudhan, Galappa						Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work						1. UPC #122888. TPP ID #206. Final Design Task Order proposal received on 3/4/25 from Design Consultant HDR & TO approval is in progress. Work Order issued to LSB on 2/11/25 for additional survey requested by design consultant. Coordinating with VDOT for scope closing meeting. For the environmental tasks, consultant is preparing section 106 consultation initial submittal to VDHR.NEPA document and support documentation to be completed concurrent with project design. VDOT PE Authorization 1/22/24. Citizens Information Meeting held on 10/23/24.										
102/500-C50000	Mount Vernon		PM UTL: Maisel, Michael																						
AA1400165-23-0		\$9,250,000	PM LAD:																						
AA1400165-23		\$7,974,200	PM UDCCD:																						
			PM CPTED: Stevens, Daniel																						
Design			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
Pedestrian Access Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Pohick Road Sidewalk (Rt 1 to I-95)			PM TDD: Bazlamit, Ayad O						Pohick Road from Route 1 to I-95. Pedestrian Improvements. Install missing links, improve existing pedestrian facilities, and provide 8-10 foot SUP on both sides of Pohick Road from						Onsite meeting with consultant 4/14/25. Awaiting for a fee proposal from the consultant. The NEPA process is currently in progress. Topographic Survey was requested on 4/28/25, with a completion date of 9/5/25. Received the first draft of the consultant's fee proposal 5/8/25 and is under review. The schedule will be established once the design contract is executed and the survey is completed.										
102/500-C50000	Mount Vernon		PM UTL: Nguyen, Tan																						
AA1400171-25-0		\$13,541,768	PM LAD: Najeeb, Mohammed																						
AA1400171-25		\$12,614,368	PM UDCCD: Carlin, Craig																						
			PM CPTED: Luo, Caijun																						
Pre-Design			12/17	NA	08/18	11/19	03/25	04/20	06/25	08/21	NA	NA	08/21	02/22	NA	NA	NA	06/25	07/25	08/25	08/25	10/21	04/27		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Giles Run & Laurel Hill			PM TDD: Kebede, Marta						Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development						Revised Final Design will be submitted before the end of May 2025, to receive approval from VDOT and LDS. FCDOT will make an in-place permit application in response to VDOT's maintenance comments. Laurel Hill Master Association submitted a letter to VDOT and FCDOT accepting maintenance responsibility for the guard tower.										
124/400-C40011	Mount Vernon		PM UTL: Pugh, Richard																						
2G40-067-000-0		\$4,100,000	PM LAD: Najeeb, Mohammed																						
2G40-067-000		\$250,000	PM UDCCD: Ander, Haroon																						
			PM CPTED: Borkowski, Tad																						
Design																									

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Terminal Rd LTL at Rt 286			05/19	09/19	02/20	12/20	07/21	05/22	02/23	07/21	07/21	NA	08/21	08/22	06/22	02/24	NA	08/23	09/23	10/23	12/23	08/24	03/26
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40013	Mount Vernon		PM TDD: Hojatzadeh, Max				Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway				TPP ID#027.03. Construction 80% complete. Pole A and Pole I are still under review with VDOT. Assuming we receive VDOT approval by July, the mast arm has a six-month lead time. Including an additional two months for installation and miscellaneous work, Projecting March 2026 as the new substantial completion date.												
2G40-087-020-0			PM UTL: Maisel, Michael																				
2G40-087-020	\$4,350,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Walelign, Mahlet																				
			PM CPTED: Alexandrow, Nikolai																				
Construction																							
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr			01/19	04/19	10/19	04/20	12/20	10/21	06/21	07/20	NA	NA	07/20	06/21	04/21	12/21	NA	07/21	09/21	10/21	12/21	12/22	03/23
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia				Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek				TPP ID# 154. Construction substantially completed 3/31/23. VDOT LUP completed 2/22/24. VPDES Notice of Termination 1/2/24. VMRC permit and JPA closed 11/8/23. VDOT approval for RRFB repair under Countywide Permit received 7/1/24. RRFB repair work completed 1/8/25 and all punch list items addressed 2/28/25.												
2G40-088-026-0			PM UTL: Pugh, Richard																				
2G40-088-026	\$9,705,157		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Fasceski, Jeff																				
			PM CPTED: Hamidi, AJ																				
Post-Construction																							
00575 Buckman Rd EB @ Russell Rd			11/23	NA	07/24	12/24	05/25	04/26	04/26	06/25	NA	NA	07/25	03/26	NA	NA	NA	05/26	06/26	07/26	08/26	12/26	12/26
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mount Vernon		PM TDD: El Kaissi, Mohamad				Loading pad with bench and trash can				Plat preparation request is in progress. UDCD and LAD clearance has been received on 5/15/25. Final Plans submitted to LAD and UDCD for final review on 5/8/25. VDOT L&D and VDOT TE clearance was received on 5/1/25. Final design sent to VDOT Location & Design (L&D) and VDOT Traffic Engineering (TE) on 3/28/25.												
4YP202-00575			PM UTL:																				
TS-000016-059	\$0		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
Design																							
Huntington Ave/Fenwick Dr Crosswalk			11/24	01/25	09/25	01/26	05/26	05/27	05/27	08/26	TBD	NA	09/26	06/27	TBD	TBD	NA	09/27	NA	NA	12/27	03/28	03/28
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Ahangari, Samira				Add signalized crosswalk on west leg with curb ramps, push buttons, and pedestrian signal head as per Huntington Metrorail Area Active Transportation Study				Waiting for utility designation to proceed with intermediate design. Concept design received on 01/24/25 and distributed on 01/28/25. Survey completed on 12/16/24.												
2G40-197-025-0			PM UTL: Nguyen, Tan																				
2G40-197-025	\$700,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Hamidi, AJ																				

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates					
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Hooes Rd/South Run Stream Valley Trail		07/23	12/23	NA	10/24	03/25	10/25	10/25	05/25	TBD	NA	05/25	09/25	TBD	TBD	NA	11/25	NA	NA	02/26	06/26	06/26
--	--	-------	-------	----	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	----	----	-------	-------	-------

Bicycle/Pedestrian Access DOT		Project Manager/Assignments			Project Description			Monthly Remarks															
304/300-C30050	Mount Vernon	PM TDD:	Ahangari, Samira			Pedestrian safety improvements including two passive detection			VDOT comments sent to consultant on 04/29/25. Final plan received on 03/04/25 and distributed to VDOT on 03/05/25. Final revised plat received on 05/01/25. Coordination with Dominion to provide electric service to RRFB during project construction is underway.														
ST-000053-005-0	Springfield	PM UTL:	Pugh, Richard			RRFB's and No-Parking signs																	
ST-000053-005	\$375,000	PM LAD:	Herider, Jay																				
	\$0	PM UDCD:																					
		PM CPTED:	Rauof Hassanzadeh, Behn																				

Design

Lorton Station Blvd/Potomac Bend/Harrover PI Crosswalk		10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Bicycle/Pedestrian Access DOT		Project Manager/Assignments			Project Description			Monthly Remarks															
304/300-C30050	Mount Vernon	PM TDD:	Sorensen, Jonathan			Shift existing marked crosswalk, add pedestrian refuge island, and study possible RRFB			TPP ID# 23044. Intermediate design in progress. Design task order executed 10/7/24 and NTP issued 10/9/24. A/E survey completed 2/25. Concept design received 3/1/25. Second concept design submittal received on 3/28/25. Concept approved on 4/18/25.														
ST-000053-010-0	\$900,000	PM UTL:																					
ST-000053-010	\$0	PM LAD:																					
		PM UDCD:																					
		PM CPTED:	Luo, Caijun																				

Design

Huntington Ave/Robinson Way Crosswalk		10/24	02/25	NA	04/25	09/25	08/25	07/26	09/25	TBD	NA	10/25	06/26	TBD	TBD	NA	10/26	11/26	11/26	11/26	06/26	04/27
---------------------------------------	--	-------	-------	----	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Access DOT		Project Manager/Assignments			Project Description			Monthly Remarks															
304/300-C30050	Mount Vernon	PM TDD:	Bazlamit, Ayad			Add crosswalk on Huntington Avenue and Robinson Way, pedestrian refuge island, RRFB, and connection to service road.			Pre-Final plans distributed 4/18/25 to VDOT and the county. Additional Utility designation has been requested. LAD work order request for title search submitted on 5/9/25. Construction schedule adjusted to account for unanticipated drainage design changes.														
ST-000053-013-0	\$493,000	PM UTL:	Nguyen, Tan																				
ST-000053-013	\$0	PM LAD:	Najeeb, Mohammed			Remove existing western crosswalk																	
		PM UDCD:																					
		PM CPTED:	Hamidi, AJ																				

Design