



County of Fairfax, Virginia

MEMORANDUM

DATE: September 18, 2026

TO: DISTRIBUTION

FROM: Seyed Nabavi, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Project Status Report

Attached is the 2026 September Monthly Project Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed, please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report, please inform this office and you will be removed from distribution.

If you have any questions, please call 703-877-5600.



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Gregg Steverson, Director, Department of Transportation
Martha Coello, Deputy Director, Department of Transportation
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Lynn Krolowitz, Communications Specialist II, Transportation Marketing Section
Mena Nakhla, Diversity, Equity, and Inclusion (DEI) Manager
Smitha Chellappa, Transportation Planner IV, Coordination and Funding Division (CFD)
Eric Teitelman, Chief, Active Transportation, Capital Projects, and Traffic Engineering Division (ACTD)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, ACTD
Douglas Miller, Environmental Program Coordinator, ACTD
Vanessa Aguayo, Engineer V, ACTD
Ajmal Hamidi, Transportation Planner III, ACTD

Fairfax County Department of Transportation

4050 Legato Road, Suite 400
Fairfax, VA 22033-2895
Phone: (703) 577-5600 TTY: 771
Fax: (703) 877 5723
www.fairfaxcounty.gov/fcdot



Transportation Design Division Monthly Projects Status Report

September 18, 2026

Page 2 of 4

Don Moyer, Engineer III, ACTD
Valerie Pini, Senior Right-of-Way Agent, ACTD
Michael Felschow, Section Chief, Transportation Services Division (TSD)
Edward Reid, Transportation Planner III, TSD
Randall Keays, Transportation Planner III, TSD
Gisette Moore, Transportation Planner II, TSD
Jeffrey Hermann, Chief, Site Analysis and Transportation Planning Division, STP
Tim Kutz, Transportation Planner III, Transportation Planning, STP
Mohamad El Kaissi, Section Chief, TDD
Sonia Shahnaj, Section Chief, TDD
Tan Nguyen, Section Chief, Utility Coordination, TDD
Ayad Bazlamit, Engineer IV, TDD
Dennis Marsh, Section Chief, TDD
Samira Ahangari, Project Manager, TDD
Behnam Elahi, Project Manager, TDD
Dipesh Pandey, Project Manager, TDD
Marta Kebede, Engineer IV, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Roderick Radzikowski, Project Manager, TDD
Jon Sorenson, Project Manager, TDD
Tom Walsh, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Alex Tsybin, Engineering Technician III, TDD
Erving Olivas Alvarez, TDD
Lisa Witt, Management Analyst IV, Administrative Services
Ally Ward, Financial Specialist III, Administrative Services
Fonique Gladden, Management Analyst III, Administrative Services
Jennifer Rosales, Financial Specialist III, CFD
Negin Askarzadeh, Transportation Planner IV, CPOD
Amir Farshchi, Transportation Planner III, CPOD
Tracy Jenkins, Financial Specialist II, Administration Section
Ryn Thompson, Transportation Planner III, Transit Services Division
Jim Strayhorne, Transportation Planner IV
Adil Nmili, Transportation Planner IV
Brandon Christian, Financial Specialist I, CFD
Elizabeth McCulley, Administrative Assistant III, CPOD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Christopher S. Herrington, Director, Department of Public Works and Environmental Services
Tiya Raju, Deputy Director, DPWES – Capital Facilities
Rona Courtney, Admin V, Directors Office, DPWES
William Barrack, P.E., Director, Wastewater Planning and Monitoring Division (WPMD)
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)

Transportation Design Division Monthly Projects Status Report

September 18, 2026

Page 3 of 4

Dennis Cate, Director, Land Acquisition Division (LAD)

Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)

Vickie McEntire Anglin, County Surveyor, UDCD

Shegufta Sultana, Admin Supervisor, Capital Facilities, DPWES

Jay Horstman, UDCD Inspection Branch Chief

Chris Jensen, Deputy County Surveyor, UDCD

Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Wen Wang, Administrative Support Branch, Capital Facilities

Scott Bishop, Chief, Transportation Construction Branch, UDCD

Lisa McCorkle, Section Chief, Transportation Construction Branch, UDCD

Deepak Bhinge, Section Chief, Transportation Construction Branch, UDCD

Samuel Engida, Section Chief, Transportation Construction Branch, UDCD

Jeff Fasceski, Sr. Engineer III, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Timothy Butler, Appraisal Manager, LAD

Kelly Alcon, Project Coordinator, LAD

Clyde Monahan, Project Coordinator, LAD

Mohammed Najeeb, Project Coordinator, LAD

Tajera DeSena, Sr. Right-of-Way Agent, LAD

Jay Herider, Sr. Right-of-Way Agent, LAD

Jocelyn Campbell, Right-of-Way Agent, LAD

Nazaneen Mohammed, Right-of-Way Agent, LAD

Melyssa Owens, Engineering Technician III, LAD

Kim Junee, Engineering Technician III, LAD

Robert Middleton, Engineering Technician III, LAD

Dwayne Bowman, Engineering Technician III, UDCD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Franconia District Supervisors Office

Hunter Mill District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

PLANNING COMMISSION

Phillip Niedzielski-Eichner, Chairman, At-Large

Timothy John Sargeant, Vice Chairman, At-Large

Evelyn Spain, Secretary, Sully District

John Ulfelder, Parliamentarian, Dranesville District

Mary Cortina, Braddock District

Christopher Landgraf, Franconia District

Transportation Design Division Monthly Projects Status Report

September 18, 2026

Page 4 of 4

John Carter, Hunter Mill District
Alis Wang, Mason District
Walter Clarke, Mount Vernon District
Jeremy Hancock, Providence District
Candice Bennett, At- Large

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Minwoo Ha, Manager, VDOT NOVA District, Preliminary Engineering
Angel Tao, Manager, NOVA Local Assistance
Shane Lupo, Northeast Region Utilities Manager, NOVA Right of Way
Alex Faghri, Land Use Specialist, Land Development
Carol Sinclair, Program Management Analyst, Programming and Investment Management
Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties
Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties
Sofia Pinedo, Project Coordinator, NOVA Local Assistance Program
Melissa Henderson, LUP Plan Review Coordinator, NOVA Local Assistance Program
John Russell, Engineering Supervisor, Materials QA
Afsaneh Mirpour, Maintenance
William Dunn, NOVA District L&D Engineer
Michelle Brickner, Assistant LAP Program Manager for NOVA

UTILITY COMPANIES

Pasquale Arcese, Chief Utilities Engineer, Fairfax Water
Robert Cotten, Fairfax Water
Patrick Huynh, Fairfax Water
Richard Pelle, Fairfax Water
Allan Melliza, Washington Gas
Mark Tajnai, Washington Gas

MISCELLANEOUS DISTRIBUTION

Brendon Hanafin, Division Director, Development, FCPA
Randall Farren, Branch Manager, Planning, FCPA
Andy Royse, Branch Manager, Land Management, FCPA
FCPAPlanningMailbox@fairfaxcounty.gov, FCPA
Zachary Larnard, HHS Planning & Capital Facilities Manager, Department of Neighborhood
& Community Development
Honorable Thomas P. Sotelo, Juvenile District Court
Edythe Kelleher, Southeast Fairfax Development Corporation
Jennifer Miller (DCE)
Ebadullah Ebadi, Transportation, Trails & Environment Aide, Mount Vernon District

**TRANSPORTATION DESIGN DIVISION
MONTHLY PROJECT STATUS REPORT**

September 2026

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 - 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 - 13
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	13 - 24

Project Name	Transportation Design Division																					
Fund #	District	Design PHASE Dates							Sep 2026													
Project/Sub Project #									Permit Submission							Right-of-Way PHASE Dates						
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

		02/18	04/19	06/20	11/20	01/26	10/27	10/27	03/23	03/23	01/23	04/23	08/27	07/26	02/28	11/27	12/27	01/28	02/28	03/28	03/30	03/30
Cinderbed Bikeway - Cinderbed Rd.Bikeway		Project Manager/Assignments					Project Description					Monthly Remarks										
102/500-C50000	Franconia	PM TDD:	Kebede, Marta				Pedestrian and bicyclist access improvements along Cinder Bed Road connecting Phase 1-Cinder Bed Road from Newington Road to the Cinder Bed Road cul-de-sac					PE UPC #106143, RW UPC #118128 . TPP ID#122. Phase 1-Southern Segment: Final design 2nd submittal in progress. FCDOT issued relocation authorization to Dominion, COX and Verizon 07/26. VDOT issued permit for Dominion relocation 9/1/26. JPA submitted 1/5/26. Land acquisition coordination on the four WMATA parcels is in progress.										
AA1400137-15-0	Mount Vernon	PM UTL:	Yusufoglu, Eldar																			
AA1400137-15	\$12,800,000	PM LAD:	Monahan, Clyde																			
	\$2,215,864	PM UDCD:	Engida, Samuel																			
		PM CPTED:	Lilley, Ronald																			

Utility Relocation		02/18	08/18	03/19	08/20	07/22	02/22	08/23	05/21	NA	04/22	NA	NA	04/22	03/24	01/24	12/23	01/24	02/24	04/24	12/23	08/25
Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria		Project Manager/Assignments					Project Description					Monthly Remarks										
102/500-C50000	Franconia	PM TDD:	Bazlamit, Ayad O				Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line					UPC #109607. TPP ID# 182. Construction was substantially completed on 9/4/25. The contractor has completed all VDOT punch list items, and the final inspection was conducted on 6/26/2026. The nutrient credit transfer package was processed and approved by VDOT on 3/16/2026. The project has received a C-5 for construction completion. Awaiting VDOT Land Use Permit release.										
AA1400141-16-0		PM UTL:	Pugh, Richard																			
AA1400141-16	\$3,852,500	PM LAD:	Guy, Sarah																			
	\$0	PM UDCD:	Engida, Samuel																			
		PM CPTED:	Luo, Caijun																			

Construction		10/21	10/22	NA	02/24	08/24	10/25	06/26	12/24	NA	04/25	04/25	12/25	NA	NA	02/26	03/26	06/26	07/26	09/26	07/27	07/27
Columbia Pike Streetscapes, Phase I		Project Manager/Assignments					Project Description					Monthly Remarks										
102/500-C50000	Mason	PM TDD:	Sorensen, Jonathan				Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive					Final VDOT construction authorization package sent on 5/11/26. Permit submission in progress. Land rights completed on 12/19/25 with 6 of 6 properties acquired.										
AA1400159-21-0		PM UTL:	Nguyen, Tan																			
AA1400159-21	\$2,651,134	PM LAD:	Herider, Jay																			
	\$1,255,000	PM UDCD:	Bhinge, Deepak																			
		PM CPTED:	Malik, Zuhra																			

Construction		10/23	09/24	10/25	07/26	02/27	07/27	07/27	08/26	10/26	11/26	12/26	09/27	09/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30
Lincoln Street Expansion		Project Manager/Assignments					Project Description					Monthly Remarks										
102/500-C50000	Providence	PM TDD:	Shahnaj, Sonia				New road connecting Old Meadow Road to Magarity Road in Tysons					RS UPC 118307. Prefinal design distributed 7/31/26, received partial comments 9/8/26. Final Plats completed 8/21/26. Land rights anticipated on 21 properties. VDOT Scope Closing 4/29/26. Notice of Willingness for Public Hearing advertised 3/27/26,4/2/26, approval package submitted to VDOT NOVA 8/14/26, will need CTB approval. In person meeting held with residents, Supervisor Office 7/9/26, received letters from residents withdrawing previous requests to hold a PH. VE Study Report package approved VDOT NOVA 8/14/26. Additional utility designation received 5/29/26, test holes 7/24/26. JPA submitted 8/27/26. Nutrient credits will be purchased to satisfy water quality requirement.										
AA1400164-23-0	Dranesville	PM UTL:	Pugh, Richard																			
AA1400164-23	\$50,250,000	PM LAD:	Najeeb, Mohammed																			
	\$28,700,950	PM UDCD:	Bhinge, Deepak																			
		PM CPTED:	Luo, Caijun																			

Design																						
--------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Project Name		Transportation Design Division																								
Fund #	District	Design PHASE Dates							Sep 2026														Summary Status Report			
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates										
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date				
Project Status	FUT (\$)																									
		03/22	07/24	01/26	11/26	05/27	02/28	02/28	01/27	03/27	04/27	05/27	01/28	01/28	10/28	05/28	07/28	08/28	09/28	11/28	05/30	05/30				
		<u>Project Manager/Assignments</u>					<u>Project Description</u>				<u>Monthly Remarks</u>															
Mason Neck Trail N	Mount Vernon	PM TDD: Madhusudhan, Galappa					Construct 10-foot SUP along				On Hold ☐															
102/500-C50000		PM UTL: Maisel, Michael					Gunston Road from Pohick Bay				UPC #122888. TPP ID #206. Prefinal Design is in progress. Comment/Resolution meeting held with different agencies of															
AA1400165-23-0		PM LAD: Butler, Timothy					Golf Course to Julia Taft Way				VDOT on 9/2/26.Consultant addressing comments received from VDOT Hydraulics on 9/3/26. Utility test pit results received															
AA1400165-23		\$9,250,000	PM UDCD: Bhandari, Yagya					with ADA ramps, crosswalks,				on 8/7/26 for Intermediate Design Plans. DCR review requested on 7/30/26 to confirm trail would not convert LWCF lands to														
	\$7,974,200	PM CPTED: Stevens, Daniel					retaining wall, major drainage				and grading work															
Design																										
Pedestrian Access Improvements		10/25	02/26	10/26	04/27	08/28	11/29	11/29	10/27	01/28	TBD	06/28	04/29	02/29	06/29	NA	12/29	01/30	03/30	06/30	06/30	04/31				
		<u>Project Manager/Assignments</u>					<u>Project Description</u>				<u>Monthly Remarks</u>															
Pohick Road Sidewalk (Rt 1 to I-95)	Mount Vernon	PM TDD: Bazlamit, Ayad O					Pohick Road from Route 1 to				On Hold ☐															
102/500-C50000		PM UTL: Nguyen, Tan					I-95. Pedestrian Improvements.				UPC# 126327 TPP ID#57: The 30% preliminary design plans were submitted to VDOT and FCDOT for review. All review															
AA1400171-25-0		PM LAD: Butler, Timothy					Install missing links, improve				comments have been received, and the consultant is addressing them. A virtual Public Information Meeting was held on May 26,															
AA1400171-25		\$13,541,768	PM UDCD: Carlin, Craig					existing pedestrian facilities, and				2026. A new task order has been received from the consultant and is currently under review. Scope closure is in progress. The next														
	\$12,614,368	PM CPTED: Luo, Caijun					provide 8-10 foot SUP on both				project milestone is the intermediate design submission, anticipated in late October 2026.															
		Aspenpark Road to Lagrange																								
		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD				
		<u>Project Manager/Assignments</u>					<u>Project Description</u>				<u>Monthly Remarks</u>															
Sunrise Valley Drive Cycle Track	Hunter Mill	PM TDD: Walsh, Thomas					Construct cycle tracks (protected				On Hold ☐															
102/500-C50000		PM UTL: Nguyen, Tan					bike lanes), protected				UPC #122978: Land Survey Branch update on 9/14/26, survey crew is working through punch-list for the topo. Awaiting															
AA1400173-25-0		PM LAD:					intersections, and reconstruct				survey completion. A charrette to review the plans together with VDOT and the design consultant will be scheduled soon. A															
AA1400173-25		\$31,826,348	PM UDCD:					Sunrise Valley Drive from				charrette to review the plans within FCDOT was held on 1/17/26. A revised estimate with updated PE estimate submitted														
	\$28,373,356	PM CPTED:					Monroe Street to Fairfax County				12/12/25. Negotiation with on-call consultant is complete and proposal was signed on 10/13/25. Survey request submitted on															
		Parkway																								
Survey																										
		09/21	09/22	05/23	03/24	01/25	08/25	08/25	NA	NA	11/24	12/24	09/25	07/25	04/26	08/26	09/26	10/26	11/26	01/27	11/27	11/27				
		<u>Project Manager/Assignments</u>					<u>Project Description</u>				<u>Monthly Remarks</u>															
Shreveewood Elementary SRTS	Providence	PM TDD: Walsh, Thomas					Addition of new marked				On Hold ☐															
102/500-C50000		PM UTL: Yusufoglu, Eldar					crosswalks across Shreve Road				UPC #118236: Updated CN authorization package documents resubmitted to VDOT on 7/30/2026. Construction bid ad															
SRTS-157		PM LAD: Monahan, Clyde					and 10-foot wide walkway				authorization request submitted to VDOT on 7/24/26. VDOT LUP was received on 5/27/26. Utility relocations completed on															
AA1400157-21		\$3,000,000	PM UDCD: Bhandari, Yagya					connections serving Shreveewood				4/10/26. Electric feed to School Speed Sign to be coordinated with Dominion during Construction.														
	\$1,110,384	PM CPTED: Curtis, Tina					Elementary School and W&OD																			
		Trail																								
Utility Relocation																										

Project Name	Transportation Design Division																					
Fund #	District	Design PHASE Dates							Sep 2026												Summary Status Report	
Project/Sub Project #								Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

		03/23	06/24	07/25	11/25	11/26	03/27	03/27	02/26	NA	07/26	07/26	03/27	09/26	06/27	05/27	05/27	06/27	07/27	09/27	07/28	07/28		
		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													On Hold	☐
Bush Hill Elementary School SRTS		PM TDD: Elahi, Seyedbehnam				Nine hundred linear feet of sidewalk from Ninian Avenue to Larno Drive				UPC #121567. Final design plan is in progress. Appraisals are pending and are anticipated to be received by October. ROW Authorization package received on 7/1/26. NTP sent to Land Acquisition on 7/1/26. 0 out of 8 properties are required.														
102/500-C50000 Franconia		PM UTL: Pugh, Richard								Approved PCE received on 9/23/25. Revised Appendix A received on 2/04/25. PE authorization received on 1/25/23. Nutrient credit required for this project. Fairfax water submitted relocation plan on 6/17/26. Test holes have been completed on 6/25/26. Verizon, Washington Gas, and Dominion preparing their relocation designs.														
SRTS-163		PM LAD: Willard, Sheila																						
AA1400163-23		PM UDCD: Samiyi, Bijan																						
		PM CPTED: Curtis, Tina																						
Land Acquisition																								

		NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
--	--	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

Post-Construction		08/18	NA	03/19	10/20	03/23	06/21	10/25	08/22	NA	NA	10/22	06/25	03/21	08/22	NA	10/25	02/26	03/26	06/26	03/27	03/27	
		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold ☐	
VRE Rolling Road Station Parking Lot Expansion		PM TDD: Walsh, Thomas				Surface parking lot expansion				TPP ID#358. Contractor to mobilize on 8/17/26. Contract award was issued on 6/30/26. Bid ad authorization was issued on 6/18/26. Recently Norfolk Sothorn informed us the Norfolk Sothorn line sold to Virginia Passenger Rail Authority (VPRA). This means the agreements will need to be coordinate through VPRA. Application for VPRA submit on 11/5/25.													
124/400-C40011	Springfield	PM UTL: Yusufoglu, Eldar																					
2G40-055-000-A-0		PM LAD: Mohammed, Nazaneen																					
2G40-055-000	\$4,950,000	PM UDCD: Fasceski, Jeff																					
	\$1,050,000	PM CPTED: Abifadel, Gibran																					

Construction																									
Giles Run & Laurel Hill		12/17	NA	08/18	11/19	03/25	04/20	08/25	08/21	NA	NA	08/21	02/22	NA	NA	NA	09/25	10/25	11/25	11/25	10/21	04/27			
Giles Run & Laurel Hill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold	☐
124/400-C40011	Mount Vernon	PM TDD:	Kebede, Marta				Improve existing park access				Construction 100% completed. Substantial completion date 8/20/26. Nutrient credit transfer to VDOT is to be proceeded.														
		PM UTL:	Pugh, Richard				road and construct 1,500 LF of 8-																		
		PM LAD:	Najeeb, Mohammed				foot asphalt trail between Lorton																		
		PM UDCD:	Ander, Haroon				Road and the Laurel Hill Adaptive																		
		PM CPTED:	Borkowski, Tad				Reuse Development																		

Transportation Design Division																								
Project Name		Summary Status Report																						
Fund #	District	Design PHASE Dates							Sep 2026															
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates								
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
		12/22	04/22	07/24	07/25	01/27	08/25	07/27	02/26	10/26	12/26	01/27	09/27	07/27	04/28	01/28	02/28	04/28	05/28	06/28	12/28	12/29		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
Shirley Gate Road		PM TDD: Marsh, Dennis					Interim two-lane road					On Hold ☐												
124/400-C40013	Braddock	PM UTL: Maisel, Michael					construction from Braddock					Revenue sharing project number AA1400170-25 UPC#125754 effective 4/05/25. 2nd Prefinal plans in progress. 17												
2G40-079-000-0	Springfield	PM LAD: Monahan, Clyde					Road to Fairfax County Parkway,					properties affected. Public hearing to be held June 1, 2026. Utility coordination with NOVEC, Verizon, Washington Gas, Cox,												
2G40-079-000	\$42,500,000	PM UDCD: Fasceski, Jeff					including active transportation					Fairfax Water (42" and 24" relocations) and Colonial Pipeline (No Objections Letter) ongoing. Dominion Transmission												
	\$26,000,000	PM CPTED: Curtis, Tina					facilities and access to future					encroachment agreement sent 1/28/25.												
Design																								
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS		03/18	06/18	04/21	04/22	12/22	03/23	01/25	12/22	03/23	NA	12/22	06/24	06/23	03/26	NA	12/25	01/26	02/26	02/26	10/24	11/26		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
RMAG Phase II		PM TDD: Shahnaj, Sonia					Improve existing walkway and install					On Hold ☐												
124/400-C40011	Hunter Mill	PM UTL: Maisel, Michael					missing link approximately 1,500 LF					TPP ID# 189.04. RMAG ID# 4 Construction 60% complete. Utility hand holes being adjusted for grading during construction.												
2G40-085-002-0		PM LAD: Monahan, Clyde					on the north side of Sunrise Valley					Scheduled adjusted from 10/30/26 to 11/13/26 based on Construction NTP date. The facility will be maintained by the County.												
2G40-085-002	\$4,500,000	PM UDCD: Rueangvivatanakij, Prutha					Drive					Transfer of nutrient credits to VDOT is not needed.												
	\$0	PM CPTED: Luo, Caijun																						
Construction																								
Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr		12/16	01/17	05/17	02/18	08/24	08/22	12/24	09/19	11/19	NA	12/19	07/24	08/24	10/25	NA	04/25	06/25	08/25	10/25	12/24	09/27		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
Six Year Plan HB2313 Local Spot Improvements		PM TDD: Marsh, Dennis					Realign Burke Road to eliminate					On Hold ☐												
124/400-C40013	Springfield	PM UTL: Nguyen, Tan					hazardous curve and upgrade					TPP ID#23. Construction NTP 03/16/26. Contract Awarded on 10/21/25. Dominion, Cox and Verizon relocation complete.												
2G40-087-003-0		PM LAD: Najeeb, Mohammed					storm drainage facilities at																	
2G40-087-003	\$9,000,000	PM UDCD: Cutler, Tom					stream crossing to minimize																	
	\$0	PM CPTED: Luo, Caijun					flooding																	
Construction																								
Electric Avenue/Cedar Ln. - NB Left Turn Lane		03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
Six Year Plan HB2313 Local Spot Improvements		PM TDD: Walsh, Thomas					Add left turn lane on Cedar Lane and					On Hold ☐												
124/400-C40013	Providence	PM UTL:					Electric Avenue, including					TPP ID#26. Contract Amendment with design consultant to move project from the concept design to final design is in												
2G40-087-004-0		PM LAD:					intersection improvements					progress. Revised Concept comments received on 6/11/26 and are under review. Revised Concept submission package submitted												
2G40-087-004	\$4,500,000	PM UDCD:										to VDOT on 4/9/26. Call with VDOT held on 2/10/26 to discuss Concept comments.												
	\$0	PM CPTED: Stevens, Daniel																						
Design																								

Project Name	Transportation Design Division																					
Fund #	District	Design PHASE Dates							Sep 2026												Summary Status Report	
Project/Sub Project #								Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

Backlick Road and Industrial Road		04/19	12/19	08/20	06/22	11/23	03/23	07/25	04/23	NA	NA	04/23	06/25	NA	NA	NA	08/25	12/25	01/26	03/26	12/24	06/27
Six Year Plan HB2313 Local Spot Improvements		Project Manager/Assignments				Project Description				Monthly Remarks												On Hold ☐
124/400-C40013	Mason	PM TDD: Nabavi, Seyed				Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road				TPP ID# 21 & 91 Construction is 6% complete.												
2G40-087-010-0	Braddock	PM UTL: Yusufoglu, Eldar																				
2G40-087-010	\$7,000,000	PM LAD: Herider, Jay																				
	\$0	PM UDCD: Fasceski, Jeff																				
		PM CPTED: Alexandrow, Nikolai																				

Construction																						
Terminal Rd LTL at Rt 286		05/19	09/19	02/20	12/20	07/21	05/22	02/23	07/21	07/21	NA	08/21	08/22	06/22	02/24	NA	08/23	09/23	10/23	12/23	08/24	02/26
Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-020-0 2G40-087-020		Mount Vernon	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										On Hold ☐	
			PM TDD: Nabavi, Seyed				Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway				TPP ID#027.03. VDOT site permit released on 08/27/26, signal permit release pending. Construction substantially completed on 2/27/26.											
			PM UTL: Maisel, Michael																			
		\$4,350,000	PM LAD: Alcon, Kelly																			
		\$0	PM UDCD: Walelign, Mahlet																			
			PM CPTED: Alexandrow, Nikolai																			

Construction																							
		11/24	NA	12/25	10/26	04/27	12/27	12/27	12/26	02/27	NA	02/27	11/27	11/27	05/28	NA	03/28	04/28	05/28	08/28	02/30	02/30	
Shreve Road SUP Falls Church		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	☐
124/400-C40013	Providence	PM TDD: Kebede, Marta				Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&OD Trail				Pre-final design underway. FCDOT is coordinating with VDOT to resolve the Route 7 & Haycock Road Intersection proposed lane configuration. Coordination with City of Falls Church is underway. Additional utility designation to be completed.													
2G40-087-025-0	Dranesville	PM UTL: Pugh, Richard																					
2G40-087-025	\$6,900,000	PM LAD: Butler, Timothy																					
	\$0	PM UDCD: Cutler, Tom																					
		PM CPTED:																					

Design																							
Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St		09/20	12/20	05/22	09/22	07/23	04/25	06/25	11/23	11/23	NA	11/23	03/25	09/24	09/25	NA	06/25	08/25	10/25	10/25	10/28	10/29	
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	☐
124/400-C40011	Dranesville	PM TDD: Nabavi, Seyed				Construct walkway on southside of Chesterbrook Road				TPP ID#107. Construction will be completed in two phases. Construction of Second phase is waiting to be combined with the DPWES's Stormwater project at Little Pimmit Run Tributary at Woodland Terrace. The second phase is planned to be advertised in October 2026. Phase one construction substantially completed on 08/10/26.													
2G40-088-005-0		PM UTL: Maisel, Michael																					
2G40-088-005	\$7,500,000	PM LAD: Herider, Jay																					
	\$5,183,182	PM UDCD: Samiyi, Bijan																					
		PM CPTED: Steinhilber, Will																					

Construction																					
--------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Transportation Design Division																							
		Summary Status Report																					
Project Name		Design PHASE Dates							Sep 2026														
Fund #		District								Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission																
Focus #		Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					
Creek Crossing E - Fairway Drive to Old Courthouse Rd.			12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			Project Manager/Assignments				Project Description				Monthly Remarks												
124/400-C40011 Hunter Mill			PM TDD:	Madhusudhan, Galappa			Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road				Funding Agreement is in process. Meeting held with Coordination & Funding Division on 11/15/24 with Hunter Mill District Supervisor & FCDOT Director in attendance to discuss the funding options. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. CIM held 12/2/20 by the Town of Vienna. Current agreement with Town of Vienna only includes design.												
2G40-088-011-0			PM UTL:																				
2G40-088-011 \$13,750,000			PM LAD:	Herider, Jay																			
			PM UDCD:																				
			PM CPTED:	Bandy, Audra																			
Design																							
Idylwood Road Walkway (Hillside to Idylwood Ct)			03/24	04/24	01/26	07/26	11/26	05/26	06/27	11/26	NA	NA	11/26	07/27	07/27	11/27	NA	07/27	11/27	12/27	10/27	04/28	09/28
CSYP C&I Bike & Pedestrian Program			Project Manager/Assignments				Project Description				Monthly Remarks												
124/400-C40011 Dranesville			PM TDD:	Bazlamit, Ayad O			Construct a shared use path along the west side of Idylwood Road from Idylwood Court to Hillside Drive in Falls Church				TPP ID #137 TPP ID #137 Pre-final Plan submission is anticipated in late July 2026. The schedule was revised following authorization of the supplemental Task Order on 6/11/26, which provided for the additional redesign work required for the project.												
2G40-088-043-0			PM UTL:	Nguyen, Tan																			
2G40-088-043 \$2,400,000			PM LAD:	Mohammed, Nazaneen																			
			PM UDCD:																				
			PM CPTED:	Rauof Hassanzadeh, Behn																			
Design																							
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	08/24	02/25	05/25	04/25	11/24	NA	NA	11/24	03/25	NA	NA	NA	08/25	09/25	09/25	10/25	09/23	09/26
CSYP C&I Bike & Pedestrian Program			Project Manager/Assignments				Project Description				Monthly Remarks												
124/400-C40011 Mason			PM TDD:	Radzikowski, Roderick			Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School				TPP ID#161. Construction was substantially completed on 8/11/26, punch list completed and change order in progress. Awaiting VDOT Land Use and LDS Disturbance Permits release.												
2G40-088-049-0			PM UTL:	Yusufoglu, Eldar																			
2G40-088-049 \$900,000			PM LAD:	Herider, Jay																			
			PM UDCD:	Ander, Haroon																			
			PM CPTED:	Stevens, Daniel																			
Post-Construction																							
Crestview Dr Walkway (Ferris to Builders)			06/24	09/24	02/25	06/26	11/26	08/26	05/27	07/26	NA	NA	06/26	04/27	TBD	NA	NA	06/27	07/27	08/27	09/27	07/27	03/28
CSYP C&I Bike & Pedestrian Program			Project Manager/Assignments				Project Description				Monthly Remarks												
124/400-C40011 Dranesville			PM TDD:	Radzikowski, Roderick			Construct new 6-foot sidewalk with curb and gutter along west side of Crestview Drive from Ferris Avenue to Builders Road				TPP ID #196. Final design in progress. All Agency comments received on 8/19/26. LAD NTP issued on 6/10/26. Land rights on 2 of 10 properties have been acquired. Nutrient credit will be needed to satisfy water quality requirement. Additional test holes received 07/28/26. No utility easements anticipated. Schedule shifted due to scope change based on public meeting 5/8/25 and delay in survey.												
2G40-088-054-0			PM UTL:	Nguyen, Tan																			
2G40-088-054 \$2,250,000			PM LAD:	Mohammed, Nazaneen																			
			PM UDCD:	Ander, Haroon																			
			PM CPTED:	Curtis, Tina																			
Land Acquisition																							

Transportation Design Division																									
		Sep 2026											Summary Status Report												
Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates							Construction PHASE Dates									
Project/Sub Project #							Permit Submission																		
Focus #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																								
Great Falls St Walkway (Grande to Haycock)			10/22	10/22	05/23	02/24	02/25	09/25	01/26	10/24	NA	NA	11/24	07/25	02/25	07/25	NA	02/26	03/26	03/26	04/26	05/26	TBD		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011			PM TDD:	Elahi, Seyedbehnam			Construct approximately 540 LF of sidewalk along the west side of				On Hold ☐														
2G40-088-057-0			PM UTL:	Yusufoglu, Eldar			Great Falls Street from Haycock				TPP ID# 201. Offer sent to the property owner on 9/8/26. Plan and plat have been updated to include a 5-foot sidewalk with a 2-foot buffer. Construction for remaining section of the project has been completed. The project is being phased due to land acquisition issues. A site meeting held on 7/15/26 with the affected property owner and meeting with VDOT on 7/16/26 to discuss an alternative design option based on the property owner's request.														
2G40-088-057			PM LAD:	Mohammed, Nazaneen			Road to Grande Lane																		
			PM UDCD:	Carlin, Craig																					
			PM CPTED:	Rauof Hassanzadeh, Behn																					
Construction																									
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	10/24	NA	10/23	05/24	06/24	11/24	12/23	10/26		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011			PM TDD:	Marsh, Dennis			Approximately 360 LF of 10-foot wide SUP along north side of Route				TPP ID# 87.02 Substantially completed 10/9/25. VDOT permit released 3/3/26. Addressing MSMD punch list for pedestrian bridge. No nutrient credit transfer required.														
2G40-088-073-0			PM UTL:	Maisel, Michael			50 with signalized crosswalks and																		
2G40-088-073			PM LAD:	Monahan, Clyde			wayfinding signs																		
			PM UDCD:	Fasceski, Jeff																					
			PM CPTED:	Steinhilber, Will																					
Construction																									
			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/24		
Rt.28 Widening (PWC L to Rt.29) NVTA-70			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40017			PM TDD:	Bazlamit, Ayad O			Widen Route 28 from 4 lanes to 6				UPC #108720. TPP ID# 062. Substantial construction is complete. Received VDOT Permit release of the traffic signals. NOVEC has been installing the street lights. VDOT Environment section will inspect grass growth in Spring of 2026 as it does not yet meet the minimum stabilization standards.														
2G40-100-000-0			PM UTL:	Maisel, Michael			lanes from Prince William County																		
2G40-100-000			PM LAD:	Cate, Dennis			line to Route 29																		
			PM UDCD:																						
			PM CPTED:	Stevens, Daniel																					
Post-Construction																									
			02/20	07/21	06/23	08/24	10/25	09/25	05/27	03/25	04/26	NA	06/26	04/27	04/27	01/28	NA	07/27	08/27	09/27	11/27	09/28	05/29		
Balls Hill Rd/Old Dominion Dr Int			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40013			PM TDD:	Shahnaj, Sonia			Intersection improvements,				TPP ID#022. LAD NTP issued 6/4/26. Land rights of 4 of 36 properties have been acquired. 2nd Final Design is in progress. Received additional comments from VDOT TE 9/2/26 and being addressed. Utility coordination in progress. No nutrient credits required. Water quality provided with onsite treatment.														
2G40-152-000-0			PM UTL:	Maisel, Michael			including pedestrian facilities																		
2G40-152-000			PM LAD:	Herider, Jay																					
			PM UDCD:																						
			PM CPTED:	Stevens, Daniel																					
Land Acquisition																									

Project Name		Transportation Design Division																						
Fund #	District	Design PHASE Dates							Sep 2026													Summary Status Report		
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates								
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
		02/18	04/19	06/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>			<u>Monthly Remarks</u>													On Hold ☐	
Cinder Bed Rd Bikeway Phase 2 Local		PM TDD: Kebede, Marta					Pedestrian and bicyclist access			PE UPC #106143, RW UPC #128282, TPP ID#109. Phase 2-Northern Segment:Pre-final design underway. The WMATA properties near Barry Road are now transferred to VPRA. VPRA issued Temporary Right of Way Entry Agreemet to the consultant WRA 9/8/26 to complete Geotechnical boring for the pedestrian bridge design. Project schedule to be updated soon.														
124/400-C40011		PM UTL: Franconia					improvements along Cinder Bed																	
2G40-176-003-0		PM LAD: \$9,100,000					Road connecting Phase 1-Cinder																	
2G40-176-003		PM UDCD: \$9,100,000					Bed Road cul-de-sac to Berry																	
		PM CPTED:					Road including 2 pedestrian																	
Design																								
Commerce Street		08/22	NA	NA	08/25	09/26	12/26	12/26	05/23	NA	NA	06/23	08/23	NA	NA	NA	01/27	NA	NA	02/27	02/27	03/27		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>			<u>Monthly Remarks</u>													On Hold ☐	
Commerce Street Crosswalk		PM TDD: Ahangari, Samira					Pedestrian infrastructure			All comments recieved on 09/08/26 and sent to consultant on 09/10/26. Revised Final plan submitted to VDOT & County on 08/04/26. Final plan received on 02/03/26 and distributed to VDOT & County on 02/04/26. NTP issued on 06/18/25. The amendment to the design task order approved on 06/13/25. The revised scope includes reducing the crossing distance and installing a Rectangular Rapid Flashing Beacon (RRFB) to accommodate the turning radius of large trucks.														
124/400-C40011		PM UTL: Franconia					improvements along Commerce																	
2G40-181-000-0		PM LAD: \$350,000					Street between Old Keene Mill																	
2G40-181-000		PM UDCD: \$75,000					Road and Amherst Avenue																	
		PM CPTED: Luo, Caijun					including two RRFBs																	
Design																								
		02/24	11/24	11/25	09/26	07/27	01/28	01/28	10/26	11/26	NA	12/26	12/27	10/27	06/28	NA	02/28	03/28	04/28	06/28	05/29	05/29		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>			<u>Monthly Remarks</u>													On Hold ☐	
Lee Chapel Road Improvements		PM TDD: Pandey, Dipesh					Lower Lee Chapel Road by removing			Pre-final design in progress and planning to distribute for review in September. Environmental studies in progress. Completed Phase 1 ESA Site Visit/Interviews. Coordination with FCPA & VDOT ongoing regarding land swap. Coordination ongoing with impacted utility companies- Dominion, Verizon, Cox and Washington Gas. Potential impact on 6 properties, including FCPA.														
124/400-C40011		PM UTL: Springfield					two hills																	
2G40-206-000-0		PM LAD: \$9,000,000																						
2G40-206-000		PM UDCD: \$4,000,000																						
		PM CPTED:																						
Design																								
00575 Buckman Rd EB @ Russell Rd		11/23	NA	07/24	12/24	05/25	02/26	02/26	08/25	NA	NA	07/25	02/26	NA	NA	NA	04/26	NA	NA	05/26	09/26	09/26		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>			<u>Monthly Remarks</u>													On Hold ☐	
Bus Stop Improvements		PM TDD: Sirousi, Rojin					8'x25' concrete loading pad with			Awaiting installation of the bench and trash can, expected in September 2026. Substantial Completion Certificate was issued on 8/11/2026. Site work has been completed. On site pre-construction meeting was held on 5/28/2026. Final construction package was submitted to UDCD on 4/24/2026. VDOT clearance to proceed with construction received on 2/26/26. Land acquisition has been completed on 2/25/26. NTP to LAD submitted on 7/31/25.														
124/400-C40011		PM UTL: Mount Vernon					bench and trash can																	
4YP202-00575		PM LAD: \$0																						
TS-000016-059		PM UDCD: \$0																						
		PM CPTED:																						
Construction																								

Project Name		Transportation Design Division																							
Fund #	District	Design PHASE Dates							Sep 2026													Summary Status Report			
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates									
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date			
Project Status	FUT (\$)																								
01044 Little River Turnpike EB @ Oasis Drive		08/22	NA	02/24	07/24	12/24	09/25	11/25	NA	NA	NA	NA	NA	08/25	03/26	NA	12/25	NA	NA	02/26	07/25	07/26			
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold	☐		
124/400-C40011	Mason	PM TDD:	Nabavi, Seyed			Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.				Task Order #20 - Construction substantially completed on 07/24/26. Traffic signal timing pending.															
4YP202-01044		PM UTL:	Pugh, Richard																						
TS-000015-026	\$250,000	PM LAD:																							
	\$250,000	PM UDCD:	Ander, Haroon																						
		PM CPTED:																							
Construction																									
02101 Gallows Rd NB @ Rt 29		12/24	03/25	06/25	NA	10/25	10/26	10/26	01/26	NA	NA	02/26	09/26	NA	NA	NA	11/26	NA	NA	12/26	03/27	03/27			
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold	☐		
124/400-C40011	Providence	PM TDD:	Ahangari, Samira			Install 8'x25 concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				No Conflict permit requested on 09/15/26. LAD completed on 09/11/26. LAD NTP issued on 02/02/26. Land rights on 1 of 1 property have been acquired. Final plat received on 01/29/26.															
4YP202-02101		PM UTL:																							
TS-000017-048	\$0	PM LAD:	Campbell, Jocelyn																						
	\$0	PM UDCD:	Carlin, Craig																						
		PM CPTED:																							
Land Acquisition																									
03386 South Lakes Dr WB @ Seahawks Dr		12/23	NA	06/24	NA	12/24	07/26	10/26	05/25	NA	NA	06/25	06/26	NA	NA	NA	11/26	NA	NA	12/26	11/26	01/27			
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold	☐		
124/400-C40011	Hunter Mill	PM TDD:	Ahangari, Samira			Install 8'x25 concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				Follow up with VDOT permit on 09/10/26. Waiting for No Conflict permit. No conflict permit requested on 06/25/26 and recieved on 07/13/26. LAD completed on 06/23/26. LAD NTP issued on 06/05/25. Land rights on 0 of 1 property have been acquired. Final revised plat received on 05/28/25.															
4YP202-03386		PM UTL:																							
TS-000013-052	\$0	PM LAD:	Campbell, Jocelyn																						
	\$0	PM UDCD:	Carlin, Craig																						
		PM CPTED:																							
Design																									
03499 Sunrise Valley Dr WB @ Glen Echo Rd		12/23	NA	06/24	NA	12/24	08/26	08/26	02/25	NA	NA	06/25	07/26	NA	NA	NA	07/26	NA	NA	08/26	12/26	03/27			
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold	☐		
124/400-C40011	Dranesville	PM TDD:	Ahangari, Samira			Install 8'x25 concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				CN NTP submitted on 07/14/26. No Conflict permit recieved on 06/24/26. No conflict permit requested from VDOT on 06/17/26. LAD completed on 06/16/26. Signed MOU sent to LAD on 03/17/26. LAD NTP issued on 06/30/25. Land rights on 1 of 1 property have been acquired. The test hole report was received on 03/24/25. Utility designation was completed on 07/30/24, and the final plat was received on 02/19/25.															
4YP202-03499		PM UTL:	Nguyen, Tan																						
TS-000012-030	\$0	PM LAD:	Campbell, Jocelyn																						
	\$0	PM UDCD:	Carlin, Craig																						
		PM CPTED:																							
Construction																									

Project Name		Transportation Design Division																				
Fund #	District	Design PHASE Dates							Sep 2026							Summary Status Report						
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates						
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
03800 Wiehle Ave SB @ Isaac Newton Sq		03/24	NA	09/24	NA	11/24	TBD	TBD	03/25	NA	NA	03/25	TBD	NA	NA	NA	TBD	NA	NA	TBD	TBD	TBD
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill	PM TDD:	Ahangari, Samira			Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					Put it on hold per transit request on 03/17/26.											
4YP202-03800		PM UTL:	Nguyen, Tan																			
TS-000013-055	\$0	PM LAD:	Herider, Jay																			
	\$0	PM UDCD:	Carlin, Craig																			
		PM CPTED:																				
Land Acquisition																						
5000177 Old Keene Mill Rd WB @ Bland St		01/23	06/23	09/23	NA	01/26	07/26	09/26	06/24	NA	NA	08/26	08/26	NA	NA	NA	10/26	NA	NA	11/26	01/27	03/27
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Franconia	PM TDD:	Madhusudhan, Galappa			Loading pad with shelter, bench, trash can and sidewalk along with associated retaining wall and grading work.					LAD is coordinating with the property owner to get the offer package signed. VDOT clearance received on 4/7/26. Revised Final Plans, Geotech Report & Comment/Responses sent to VDOT on 1/29/26. Land Acquisition is in progress. Land rights on 0 of 2 property have been acquired. Schedule adjusted due to delay in getting land rights from property owner.											
4YP202-5000177		PM UTL:																				
TS-000014-047	\$300,000	PM LAD:	Campbell, Jocelyn																			
	\$300,000	PM UDCD:																				
		PM CPTED:																				
Land Acquisition																						
		01/21	11/21	NA	09/22	11/23	07/24	02/24	02/23	NA	NA	03/23	11/23	NA	NA	NA	05/24	06/24	07/24	09/24	02/26	02/26
Innovation Station North Neighborhood Access SUP		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Dranesville	PM TDD:	Shahnaj, Sonia			Add approximately 2,000 LF of 10' SUP, two pedestrian bridges, and lighting between Innovation North Metrorail Station Kiss-and-Ride lot, Farougi Court, and Apgar Place					TPP ID# 190.15 HMSAMS ID#15 Construction substantially completed 2/20/26. Ribbon cutting event held 2/27/26. The facility will be maintained by the County. The transfer of nutrient credits to VDOT is not needed.											
ST-000048-001-0		PM UTL:	Nguyen, Tan																			
ST-000048-001	\$8,810,964	PM LAD:	Mohammed, Nazaneen																			
	\$0	PM UDCD:	Samiyi, Bijan																			
		PM CPTED:	TBD, To Be Determined																			
Post-Construction																						
		10/25	04/26	NA	09/26	06/27	09/27	10/27	11/26	02/27	TBD	03/27	09/27	07/27	10/27	NA	02/28	TBD	TBD	11/27	09/28	09/28
Redd Road Walkway (Idylwood to Pimmit)		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40013	Dranesville	PM TDD:	Bazlamit, Ayad O			Construct pedestrian bridge over Pimmit Run and new 10 foot sidewalk connection to Redd Road across Pimmit Run on north and south side					TPP ID #208. Preliminary design plans were received on April 30, 2026. VDOT and FCDOT review comments have been received and forwarded to the design consultant for review and incorporation into the plans. The next project milestone is the pre-final plan submission, anticipated in late September 2026.											
ST-000056-001-0		PM UTL:	Pugh, Richard																			
ST-000056-001	\$700,000	PM LAD:																				
	\$0	PM UDCD:																				
		PM CPTED:	Curtis, Tina																			
Design																						

Project Name	Transportation Design Division																					
Fund #	District	Design PHASE Dates							Sep 2026												Summary Status Report	
Project/Sub Project #								Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

		04/25	NA	07/25	NA	09/25	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	NA	TBD	TBD	TBD			
		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													On Hold	☐	
7619 Route 29 WB at Waples Mills Rd		PM TDD: Ahangari, Samira				Installing 5' X 25' Concrete Loading Pad				Site visit on 07/07/26. Final plan approved. Construction will be on hold due to site developments to connect bus loading pad to the proposed walkway.															
124/400-C40011		PM UTL:																							
TS-000011-038-0		PM LAD:																							
TS-000011-038		\$0	PM UDCD: Carlin, Craig																						
		\$0	PM CPTED:																						
Design																									

1175 Harrison Lane SB at Bedrock Road		05/25	07/25	09/25	NA	01/26	10/26	10/26	12/25	NA	NA	02/26	05/26	NA	NA	TBD	07/26	NA	NA	08/26	03/27	09/26	
		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	☐
Bus Stop Improvements		PM TDD: Ahangari, Samira				8'x25' concrete loading pad with bench and trash can				CN substantially completed on 09/17/26. CN NTP submitted on 07/09/26. No conflict VDOT permit recieved on 06/18/26. No-conflict permit requested on 05/06/26. LAD NTP completion memo recieved on 05/05/26. LAD NTP issued on 02/09/26. Land right on 2 to 2 properties have been acquired. Final plat received on 12/31/25. Test hole completed on 12/09/25. Final design received on 10/7/25. Utility designation completed on 10/02/2025. The survey was completed on 06/11/25.													
124/400-C40011		PM UTL: Nguyen, Tan																					
TS-000014-050-0		PM LAD: Mohammed, Nazaneen																					
TS-000014-050		PM UDCD: Carlin, Craig																					
		PM CPTED:																					

		04/25	NA	07/25	NA	12/25	12/26	12/26	03/26	TBD	NA	04/26	11/26	NA	NA	TBD	12/26	NA	NA	01/27	03/27	03/27	
		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	☐
Merillee Dr NB north of Home Depot Entrance		PM TDD: Ahangari, Samira				Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. WMATA Bus Stop #5005025.				LAD NTP issued on 04/29/26. Land rights on 0 of 1 property have been acquired. Final Plat received on 3/4/26. Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.													
124/400-C40011		PM UTL:																					
TS-000017-050-0		PM LAD: Shaghati, Haider																					
TS-000017-050		PM UDCD: Carlin, Craig																					
		PM CPTED:																					

		04/25	NA	07/25	NA	12/25	12/26	12/26	03/26	TBD	NA	04/25	11/26	NA	NA	TBD	12/26	NA	NA	01/27	03/27	03/27	
		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	☐
Merillee Dr SB north of Home Depot Entrance		PM TDD: Ahangari, Samira				Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. WMATA Bus Stop #5005024.				LAD NTP issued on 04/29/26. Land rights on 0 of 1 property have been acquired. Final Plat received on 3/4/26. Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.													
124/400-C40011		PM UTL:																					
TS-000017-051-0		PM LAD: Shaghati, Haider																					
TS-000017-051		PM UDCD: Carlin, Craig																					
		PM CPTED:																					

On Hold ☐

Project Name	Transportation Design Division																							
Fund #	District	Design PHASE Dates							Sep 2026														Summary Status Report	
Project/Sub Project #								Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates							
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							

		10/25	01/26	05/26	NA	09/26	08/27	08/27	10/26	TBD	NA	11/26	07/27	TBD	TBD	TBD	09/27	NA	NA	10/27	01/28	01/28		
		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													On Hold	☐
Gallows Rd SB @ Strawberry Ln (ID 2114) 124/400-C40011 TS-000017-058-0 TS-000017-058	Providence	PM TDD: Sirousi, Rojin				Bus stop improvement project include concrete boarding pad, concrete amenity pad (bench and trash can), bust shelter and asphalt walkway transition.				Final design plans were received on 8/14/2026 and are under review. Utility test pit results and intermediate design plan comments were received and sent to consultant on 7/28/2026. Intermediate design plans were received on 5/20/26 and sent out for review. Utility designation survey was received on 5/5/26. Utility designation survey requested on 2/27/26. Concept design completed.														
		PM UTL:																						
	\$0	PM LAD:																						
	\$0	PM UDCD: Carlin, Craig																						
		PM CPTED:																						

Design		05/26	10/26	NA	02/27	06/27	06/28	06/28	08/27	TBD	NA	09/27	05/28	TBD	TBD	NA	07/28	NA	NA	08/28	12/28	12/28	
7633 Legato Rd at Fairlakes Pkwy 124/400-C40011 TS-000018-028-0 TS-000018-028		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	☐
		PM TDD: Sirousi, Rojin				Installing 9'x25' concrete loading				Awaiting conceptual design from consultant. The survey was received on 8/20/2026.													
		PM UTL:				pad.																	
		PM LAD:																					
	\$0	PM UDCD: Carlin, Craig																					
	\$0	PM CPTED:																					

Pre-Design																							
		TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	TBD		
Stonecroft Boulevard Widening Sully Police Station 304/300-C30050 009217-0 5G25-064-000		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	☐
	Sully	PM TDD: Nabavi, Seyed				Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard				VDOT approval received on 4/16/26. Second submission (signature submission) was submitted through PLUS on 8/22/25 and distributed 8/26/25. A meeting with the Supervisor office was held on August 7 to discuss the next steps of the project.													
		PM UTL: Nguyen, Tan																					
		PM LAD: Kresge, Carol																					
		PM UDCD:																					
		PM CPTED: Guarino, Michael																					

Construction																									
		NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD			
Oakwood Road Street Acceptance		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold	☐
304/300-C30050	Franconia	PM TDD: Lee, Caleb				Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.				Board item Posting of Willingness completed 9/6/24. VDOT completed PCE and EQ-112. Initial street acceptance package resubmitted to VDOT 3/15/24. Comments received 4/22/24. Utility as-built package submitted 1/27/22. Video pipe inspection report submitted to VDOT Permits 8/3/22. Coordination meetings between VDOT and County staff to resolve right-of-way, limited access limits, and maintenance issues began January 2023 and are ongoing. Site meeting held on 3/10/23 with VDOT Permits, LSB, & FCDOT for surveying proposed right-of-way and limited access limits. Survey completed and plats/exhibits are in progress.															
2G25-122-000-0		PM UTL:																							
2G25-122-000	\$700,000	PM LAD:																							
	\$500,000	PM UDCD: Popoola, Larry																							
		PM CPTED:																							
Post-Construction																									

Project Name	Transportation Design Division																					
Fund #	District	Design PHASE Dates							Sep 2026							Summary Status Report						
Project/Sub Project #								Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

Guinea Rd/Bronte Dr		06/23	12/23	01/24	06/24	01/26	05/26	06/26	NA	NA	NA	NA	NA	NA	NA	NA	07/26	NA	NA	08/26	12/26	12/26	
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold ☐	
304/300-C30050	Braddock	PM TDD:	Ahangari, Samira				Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop				Detour plan sent to UDCD on 09/02/26. CN NTP submitted on 07/09/26. VDOT clearance received on 4/14/26. Signed/sealed S&PM Plans submitted to VDOT on 4/7/26. VDOT TE comments to include signed/sealed signing & pavement marking (S&PM) plans received on 3/26/26. Revised final design plans & comment responses sent to VDOT on 1/2/26.												
2G40-197-002-0		PM UTL:																					
2G40-197-002	\$450,000	PM LAD:																					
	\$50,000	PM UDCD:	Carlin, Craig																				
		PM CPTED:	Askarzadeh, Negin																				

Construction																							
Georgetown Pike/Great Falls Library		10/23	08/24	05/25	07/26	09/26	02/27	02/27	06/26	TBD	NA	06/26	01/27	04/26	02/27	NA	03/27	04/27	05/27	06/27	12/27	12/27	
Bicycle/Pedestrian Imprpv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	☐
304/300-C30050	Dranesville	PM TDD:	Walsh, Thomas			Install pedestrian refuge island, RRFBs, associated crosswalks and ADA curb ramps at the intersection of Georgetown Pike and Great Falls Library/Great Falls Shopping Center				TPP ID# 23007: Updated TE plans were submitted to VDOT on 9/14/26. Land rights on 1 of 2 properties have been acquired. Updated MOT plans were submitted to VDOT on 8/7/26. Revised prefinal plans were submitted to VDOT and County on 7/21/26. LAD NTP issued on 6/11/26. Gas relocation plans are being finalized.													
2G40-197-003-0		PM UTL:	Nguyen, Tan																				
2G40-197-003	\$895,000	PM LAD:	Meadows, Michelle																				
	\$0	PM UDCD:	Carlin, Craig																				
		PM CPTED:	Stevens, Daniel																				

Land Acquisition					Falls Shopping Center																				
Elm St/Old Dominion Dr Crosswalk					08/23	NA	01/24	07/24	02/25	02/27	02/27	05/25	NA	NA	06/25	06/26	06/26	01/27	NA	03/27	NA	NA	04/27	04/26	07/27
Bicycle/Pedestrian Imprv DOT					<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														On Hold ☐
304/300-C30050		Dranesville			PM TDD: Ahangari, Samira			Connecting missing sidewalk, curb ramps			The Amendment to the TO approved on 09/09/26 and NTP issued on 09/10/26. Amendment recieved on 08/04/26. NTP issued on 06/25/26 to consultant for additional survey. LAD completed on 06/12/2026. LAD NTP issued on 6/16/25. Land right of 2 of 2 properties have been acquired. Additional funding provided in 2G40-088-086 and ST-00005-007.														
2G40-197-017-0					PM UTL: Yusufoglu, Eldar																				
2G40-197-017		\$550,000			PM LAD: Mohammed, Nazaneen																				
		\$0			PM UDCD: Samiyi, Bijan																				
					PM CPTED: Lanigan, John J																				

Design																							
Haycock Rd/Casemont Dr Crosswalk		09/25	11/25	04/26	08/26	03/27	08/27	08/27	10/26	NA	NA	11/26	07/27	NA	NA	NA	09/27	10/27	10/27	10/27	05/28	05/28	
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold ☐	
304/300-C30050	Dranesville	PM TDD:	Pandey, Dipesh			Add curb extension and curb ramps with new marked crosswalk				Prefinal plans distributed for review on August 24, and comments are due by September 25. Draft plats requested on August 24. Two properties will be impacted.													
2G40-197-022-0		PM UTL:																					
2G40-197-022	\$375,000	PM LAD:																					
	(\$175,000)	PM UDCD:																					
		PM CPTED:	Stevens, Daniel																				

Design																					
--------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Project Name		Transportation Design Division																					
Fund #	District	Design PHASE Dates							Sep 2026							Summary Status Report							
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates							
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Idylwood Road and Montview Court		05/25	NA	10/25	06/26	11/26	04/27	04/27	07/26	NA	NA	07/26	03/27	NA	NA	NA	06/27	07/27	08/27	08/27	12/27	12/27	
TCP		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold	☐
304/300-C30050	Dranesville	PM TDD:	Radzikowski, Roderick				Add new curb ramps, crosswalks, and a pedestrian refuge island at the existing marked crosswalk					TPP ID # 23025. Final Design in progress. All Agency comments received on 8/7/26. LAD NTP issued on 7/24/26. Land rights on 0 of 4 properties have been acquired. No utility impact. Nutrient credit will be needed to satisfy water quality requirement. This project will be constructed under VDOT County-wide permit.											
2G40-197-023-0		PM UTL:	Nguyen, Tan																				
2G40-197-023	\$375,000	PM LAD:	Mohammed, Nazaneen																				
	(\$75,000)	PM UDCD:	Walelign, Mahlet																				
		PM CPTED:	Stevens, Daniel																				
Land Acquisition																							
Redd Rd/Idylwood Rd Crosswalk		11/24	04/25	NA	06/26	10/26	03/27	03/27	07/26	NA	NA	07/26	01/27	TBD	TBD	NA	05/27	06/27	06/27	07/27	11/27	11/27	
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold	☐
304/300-C30050	Dranesville	PM TDD:	Radzikowski, Roderick				Install crosswalk and improve visibility by re-grading embankment					TPP ID #23026. Final Design in progress. All Agency comments received on 8/18/26. LAD NTP issued 7/31/26. Land rights 0 of 2 properties have been acquired. Utility test pit received on 8/28/26. Nutrient credit will be needed to satisfy water quality requirement. This project will be constructed under VDOT County-wide permit.											
2G40-197-024-0		PM UTL:	Nguyen, Tan																				
2G40-197-024	\$734,000	PM LAD:	Meadows, Michelle																				
	(\$66,000)	PM UDCD:																					
		PM CPTED:	Alexandrow, Nikolai																				
Land Acquisition																							
Huntington Ave/Fenwick Dr Crosswalk		11/24	01/25	06/25	10/25	09/26	11/26	11/26	NA	NA	NA	03/26	10/26	NA	NA	NA	12/26	NA	NA	01/27	08/27	08/27	
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold	☐
304/300-C30050	Mount Vernon	PM TDD:	Ahangari, Samira				Add signalized crosswalk on west leg with curb ramps, push buttons, and pedestrian signal head as per Huntington Metrorail Area Active Transportation Study					Revised final plan recieved on 09/15/26 and distributed to VDOT and County on 09/17/26. Stamped PDS sent to consultant on 09/10/26. Permit's comments sent to WMATA on 07/23/26. Final comments sent to consultant on 07/14/26. Final plan recieved on 04/22/26 and distribute to VDOTand WMATA on 04/23/26. LAD NTP submitted on 03/02/26. Land right 0 of 1 property have been acquired. Utility designation completed on 05/20/25. Meeting with WMATA on 05/23/25. Survey completed on 12/16/24.											
2G40-197-025-0		PM UTL:	Yusufoglu, Eldar																				
2G40-197-025	\$700,000	PM LAD:	Mohammed, Nazaneen																				
	\$0	PM UDCD:																					
		PM CPTED:	Hamidi, AJ																				
Design																							
St Germain Dr/Machen Rd Intersection Improvements		09/26	02/27	06/27	10/27	07/28	01/29	01/29	02/28	NA	NA	NA	12/28	NA	NA	NA	03/29	04/29	05/29	06/29	01/30	01/30	
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold	☐
304/300-C30050	Sully	PM TDD:	Pondy, Coryelle				Upgrade signalized crosswalk markings and curb ramps. Possible signal modifications and additional improvements					TPP ID 23028: Project initiation begun 6/9/26. On site meeting held with consultant, Capital Projects, Utilities, and LAD 7/08/26. Survey notification letter sent 6/29/26 and survey completion anticipated in October. Design task order negotiation in progress.anticipated in October. Design task order negotiation in progress.											
2G40-197-026-0		PM UTL:																					
2G40-197-026	\$750,000	PM LAD:																					
	\$0	PM UDCD:	Carlin, Craig																				
		PM CPTED:	Omar, Hedayat																				
Survey																							

Project Name	Transportation Design Division																						
Fund #	District	Design PHASE Dates							Sep 2026													Summary Status Report	
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates							
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						

Eskridge Rd/Merrifield Cinema Drive Crosswalk		11/24	04/25	06/26	08/26	11/26	06/27	06/27	09/26	TBD	NA	10/26	05/27	NA	NA	NA	08/27	NA	NA	09/27	12/27	12/27	
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	☐
304/300-C30050	Providence	PM TDD:	Ahangari, Samira			Add pedestrian refuge island, Cross walk, and Curb Ramp				Pre-Final plan recieved on 08/24/26 abd submitted to VDOT & County on 09/01/26. Intermediate comments sent to consultant on 06/25/26. Intermediate design recieved on 04/15/26 and submittted to VDOT and County on 04/16/26. Revised survey received on 03/05/26. Survey completed on 12/17/25. Amendment #1 to TO#16 executed on 09/23//25 and NTP sent to consultant on 09/30/25. Utility designation was completed on 06/10/25.The survey was completed on 02/13/25. The design task order was executed on 10/31/24, and the Notice to Proceed (NTP) was issued to the consultant on 11/04/24.													
2G40-197-027-0		PM UTL:	Nguyen, Tan																				
2G40-197-027	\$525,000	PM LAD:	Meadows, Michelle																				
	\$0	PM UDCD:																					
		PM CPTED:	Alexandrow, Nikolai																				

Design																							
Heritage Dr/Commons Dr Crosswalk		10/24	NA	05/25	07/26	01/27	07/27	07/27	09/26	NA	NA	10/26	06/27	NA	NA	NA	08/27	09/27	10/27	10/27	01/28	01/28	
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													On Hold ☐
304/300-C30050		Braddock		PM TDD: Pandey, Dipesh		Add new curb ramps and pedestrian crossing on Commons Drive				All VDOT comments on pre-final plans received on September 02. Final plans are in progress addressing VDOT comments. Draft plats received on September 14 and under Land Aquisition Division review. Two properties will be impacted. No utility impact.													
2G40-197-030-0				PM UTL: Nguyen, Tan						Constructed under the County-wide permit.													
2G40-197-030		\$525,000		PM LAD:																			
		\$0		PM UDCD:																			
				PM CPTED: Omar, Hedayat																			

Design																							
Magarity Rd/Kennedy Dr Crosswalk		10/24	NA	06/25	11/25	06/26	10/26	03/27	07/26	NA	NA	07/26	03/27	NA	NA	NA	04/27	04/27	04/27	05/27	06/27	08/27	
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	☐
304/300-C30050		Dranesville	PM TDD: Sorensen, Jonathan		Install pedestrian refuge island and relocate bus stops at existing marked crosswalk				Final design received and distribution being prepared. Final plats in progress. Final design plans distributed on 6/25/2026. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties.														
2G40-197-031-0		Providence	PM UTL: Nguyen, Tan																				
2G40-197-031		\$750,000	PM LAD: Herider, Jay																				
		\$50,000	PM UDCD: Ander, Haroon																				
			PM CPTED: Stevens, Daniel																				

Design																							
Beulah Rd/Abbotsford Dr Crosswalk		09/24	12/24	03/25	10/25	08/26	10/26	11/26	04/26	NA	NA	05/26	01/27	NA	NA	NA	01/27	02/27	03/27	04/27	08/27	08/27	
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	☐
304/300-C30050		Hunter Mill		PM TDD: Radzikowski, Roderick		Install pedestrian refuge island at existing marked crosswalk				Final design distributed for Agency on 8/5/26. Partial VDOT comments received on 9/08/26. LDS approval issued on 8/18/26. LAD NTP issued 5/8/26. Land rights on 3 of 4 properties have been acquired. No utility relocation anticipated. Nutrient credit will be needed to satisfy water quality requirement. This project will be constructed under VDOT County-wide permit.													
2G40-197-032-0				PM UTL: Nguyen, Tan																			
2G40-197-032		\$500,000		PM LAD: Butler, Timothy																			
		\$0		PM UDCD: Carlin, Craig																			
				PM CPTED: Curtis, Tina																			

Land Acquisition																					
------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Transportation Design Division																									
		Summary Status Report																							
Project Name				Sep 2026																					
Fund #	District	Design PHASE Dates																							
Project/Sub Project #								Permit Submission		Right-of-Way PHASE Dates								Construction PHASE Dates							
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date			
Project Status	FUT (\$)																								
Bluemont Way/Library St Crosswalk		09/24		NA	05/25	10/25	01/26	05/26	09/25	NA	NA	09/25	05/26	NA	NA	NA	08/26	09/26	09/26	10/26	07/26	12/26			
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD:	Bazlamit, Ayad O			Relocate existing marked crosswalk to east leg, add pedestrian refuge island, and ADA curb ramps						TPP ID #23036. The construction contract was awarded to the contractor 8/20/26.													
2G40-197-034-0		PM UTL:																							
2G40-197-034	\$474,000	PM LAD:	Campbell, Jocelyn																						
	\$0	PM UDCD:	Bhandari, Yagya																						
		PM CPTED:	Alexandrow, Nikolai																						
Construction																									
Graham Rd/Rosemary Ln Crosswalk		10/24	NA	03/25	07/25	04/26	07/26	10/26	01/26	NA	NA	10/25	01/26	NA	NA	NA	11/26	12/26	01/27	08/26	03/27	03/27			
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
304/300-C30050	Providence	PM TDD:	Sorensen, Jonathan			Add pedestrian refuge island at existing marked crosswalk						2nd Final design submitted 5/13/2026. Land rights acquisition memo received 1/30/2026. No utility impact. The project is under 2,500 SF and will be constructed under the County-wide permit.													
2G40-197-035-0		PM UTL:	Nguyen, Tan																						
2G40-197-035	\$700,000	PM LAD:	Butler, Timothy																						
	\$0	PM UDCD:	Walelign, Mahlet																						
		PM CPTED:	Stevens, Daniel																						
Design																									
Sydenstricker Rd/Arley Dr Crosswalk			NA	04/26	09/26	01/27	08/27	08/27	11/26	NA	NA	11/26	07/27	NA	NA	NA	11/27	12/27	01/28	01/28	05/28	05/28			
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
304/300-C30050	Springfield	PM TDD:	Pondy, Coryelle			Install pedestrian refuge island, update pedestrian curb ramps at all four quadrants, and mark high visibility crosswalks						TPP ID# 23038. Pre-final design in progress. Land rights anticipated on 4 properties. Water quality requirements will be satisfied by nutrient credit purchase. This project will be constructed under VDOT County-wide permit.													
2G40-197-036-0		PM UTL:	Nguyen, Tan																						
2G40-197-036	\$300,000	PM LAD:																							
	\$0	PM UDCD:																							
		PM CPTED:	Luo, Caijun																						
Design																									
Westfields Blvd/Walney Rd Crosswalk		04/25	08/25	03/26	01/27	11/27	05/27	12/27	03/27	TBD	NA	03/27	11/27	TBD	TBD	NA	02/28	03/28	04/28	06/28	03/28	01/29			
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
304/300-C30050	Sully	PM TDD:	Radzikowski, Roderick			Add signalized crosswalk, ADA curb ramps, pedestrian push buttons and signal heads on north and south leg. Add pedestrian connection to existing SUP						TPP ID #23039. Pre-Final design in progress. Additional survey in progress. Land rights anticipated on three properties. Nutrient credits will be needed to satisfy water quality requirement. This project will be constructed under VDOT County-wide permit. Schedule adjusted for SWM design to comply with latest VDOT Drainage guidance.													
2G40-197-037-0		PM UTL:																							
2G40-197-037	\$950,000	PM LAD:																							
	\$167,000	PM UDCD:																							
		PM CPTED:	Alexandrow, Nikolai																						
Design																									

Transportation Design Division																						
Project Name		Summary Status Report																				
Fund #	District	Design PHASE Dates							Sep 2026													
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Centreville Farms Rd/Calamint Ct/Twilight Glow Dr Crosswalk		07/25	10/25	06/26	10/26	02/27	05/27	08/27	12/26	NA	NA	12/26	08/27	NA	NA	NA	09/27	09/27	10/27	11/27	04/28	07/28
Bicycle/Pedestrian Imprv DOT 304/300-C30050		Project Manager/Assignments					Project Description					Monthly Remarks										
2G40-197-038-0	Sully	PM TDD:	Elahi, Seyedbehnam			Add pedestrian refuge island at existing marked crosswalk					TPP ID #23040. Pre-final plan is in progress. Meeting is set up with VDOT reviewer to discuss intermediate comments on 9/17/26. LDS approved project data sheet on 8/6/26. Stormwater management and outfall analysis are required for this project due to changes in the limits of disturbance. Additional survey requested on 3/25/26, and the schedule is adjusted according to additional survey to support the stormwater analysis. VDOT rejected RRFB on 12/4/25. No utility conflict for this project.											
2G40-197-038	\$463,000	PM UTL:																				
	\$163,000	PM LAD:																				
		PM UDCD:																				
		PM CPTED:	Luo, Caijun																			
Design																						
Leland Rd/Sammie Kay Ln		10/24	NA	03/25	07/25	05/26	06/26	02/27	05/26	NA	NA	06/26	01/27	NA	NA	NA	03/27	04/27	04/27	05/27	01/27	10/27
Bicycle/Pedestrian Imprv DOT 304/300-C30050		Project Manager/Assignments					Project Description					Monthly Remarks										
2G40-197-039-0	Sully	PM TDD:	Sorensen, Jonathan			Add pedestrian refuge island at existing marked crosswalk					2nd Final design submitted 5/13/2026.No utility impact. The project is under 2,500 SF and will be constructed under the County-wide permit. 0 of 2 properties acquired.											
2G40-197-039	\$650,000	PM UTL:	Nguyen, Tan																			
	\$0	PM LAD:	Butler, Timothy																			
		PM UDCD:	Bhandari, Yagya																			
		PM CPTED:	Curtis, Tina																			
Design																						
Georgetown Pike/Walker Rd Crosswalk		03/26	04/26	08/26	01/27	01/28	04/28	04/28	04/27	06/27	NA	06/27	03/28	04/28	09/28	NA	05/28	06/28	06/28	07/28	05/29	05/29
Bicycle/Pedestrian Imprv DOT 304/300-C30050		Project Manager/Assignments					Project Description					Monthly Remarks										
2G40-197-050-0	Dranesville	PM TDD:	Elahi, Seyedbehnam			Add signalized crosswalks on eastern leg of Georgetown Pike and northern legs of Walker Road intersection					TPP ID #24005. Intermediate plan distributed to VDOT and county on 8/31/26 and comments due is 9/2/26. Per VDOT comments, the consultant is updating the west-side curb ramps to address ADA requirements. Utility test pit work is underway.											
2G40-197-050	\$1,211,000	PM UTL:	Nguyen, Tan																			
	\$436,000	PM LAD:																				
		PM UDCD:																				
		PM CPTED:	Alexandrow, Nikolai																			
Design																						
Leesburg Pike/Shreve Rd/Haycock Rd		11/24	NA	12/25	10/26	04/27	12/27	12/27	12/26	02/27	NA	02/27	11/27	11/27	05/28	TBD	03/28	04/28	05/28	08/28	02/30	02/30
Bicycle/Pedestrian Imprv DOT 304/300-C30050		Project Manager/Assignments					Project Description					Monthly Remarks										
2G40-197-051-0	Dranesville	PM TDD:	Kebede, Marta			Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance					TPP ID#24006. Pre-final design underway. FCDOT is coordinating with VDOT to resolve the proposed Route 7 & Haycock Road Intersection lane configuration.											
2G40-197-051	Providence	PM UTL:	Pugh, Richard																			
	\$1,200,000	PM LAD:	Butler, Timothy																			
	\$500,000	PM UDCD:	Cutler, Tom																			
		PM CPTED:	TBD, To Be Determined																			
Design																						

Project Name		Transportation Design Division																							
Fund #	District	Design PHASE Dates							Sep 2026													Summary Status Report			
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates									
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date			
Project Status	FUT (\$)																								
Birch Rd (Birch Grove Ct - Kirby Rd)		04/26	11/26	04/27	08/27	04/29	10/28	01/29	11/27	TBD	NA	01/28	10/28	10/28	03/29	NA	02/29	03/29	04/29	04/29	09/29	12/29			
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>													
304/300-C30050	Dranesville	PM TDD:	Elahi, Seyedbehnam			Construct 470 feet of missing active transportation facilities.					TPP ID #24007. Preliminary plan is in progress. Survey received and sent to consultant on 9/14/26. Meeting is set up with consultant on 9/17/26. Design NTP sent to consultant on 4/8/26. Survey request from county on 2/4/26.														
2G40-197-052-0		PM UTL:				Funded for preliminary engineering with partial funding for ROW and utilities																			
2G40-197-052	\$1,296,000	PM LAD:																							
	\$496,000	PM UDCD:																							
		PM CPTED:	Lanigan, John J																						
Design																									
Cumberland Ave (Amherst Ave - Backlick Rd)		03/26	NA	06/26	10/26	03/27	10/27	10/27	01/27	NA	NA	01/27	09/27	NA	NA	NA	12/27	12/27	01/28	02/28	07/28	07/28			
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>													
304/300-C30050	Franconia	PM TDD:	Elahi, Seyedbehnam			Construct active transportation connection along north side of Cumberland Avenue between Amherst Avenue and Backlick Road including curb ramps at entrance					TPP ID #24009. Pre-final plan distributed on 9/14/26 and comments due on 10/16/26. All intermediate comments sent to the consultant on 7/29/26 and a meeting held with the consultant on 8/11/26 to discuss the comments. Intermediate plan distributed to VDOT on 6/12/26 and comments due to me on 7/17/26. No utility conflict for this project.														
2G40-197-054-0		PM UTL:																							
2G40-197-054	\$568,000	PM LAD:	Shaghati, Haider																						
	(\$132,000)	PM UDCD:																							
		PM CPTED:	Luo, Caijun																						
Design																									
Glade Dr/Charterhouse Cir Crosswalk		05/26	NA	11/26	03/27	05/27	10/27	11/27	02/27	NA	NA	03/27	10/27	NA	NA	NA	12/27	01/28	01/28	02/28	04/28	06/28			
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>													
304/300-C30050	Hunter Mill	PM TDD:	Pandey, Dipesh			Curb extensions at both marked crosswalks, relocate EB bus stop farther from intersection, and relocate bike lane next to travel lane from Ansdel Court to Alsop Court					Survey completed. Survey file received on 9/10/2026 and intermediate design in progress. Constructed under the County-wide permit. Schedule changed due to the delay in the survey.														
2G40-197-056-0		PM UTL:																							
2G40-197-056	\$375,000	PM LAD:																							
	(\$325,000)	PM UDCD:																							
		PM CPTED:	Rauof Hassanzadeh, Behn																						
Survey																									
Lawyers Rd/Blue Spruce Rd Crosswalk		09/26	11/26	02/27	07/27	04/28	10/28	10/28	11/27	TBD	NA	01/28	09/28	09/28	02/29	NA	12/28	TBD	TBD	03/29	07/29	07/29			
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>													
304/300-C30050	Hunter Mill	PM TDD:	Sirousi, Rojin			Add new marked crosswalk with pedestrian refuge island, curb ramps. Possible curb extension or channelized right-turn island					Survey is anticipated to be received on 10/1/2026. NTP was sent to the consultant on 9/15/2026. The fund reservation package was sent to finance on 9/14/2026. Final proposal was received on 8/31/26.Design contract proposal was received on 7/1/26. Survey requested from the county on 7/1/26. Survey notification letters were mailed on 7/1/26. Kick-off meeting with consultant was held on 5/19/26. Design consultant was selected on 5/12/2026. Pre-scoping document was received from ACTD on 5/5/2026.														
2G40-197-057-0		PM UTL:																							
2G40-197-057	\$650,000	PM LAD:																							
	\$0	PM UDCD:																							
		PM CPTED:	Kaboli Farshchi, Seyedami																						
Survey																									

Transportation Design Division																								
		Summary Status Report																						
Project Name									Sep 2026															
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates								
Project/Sub Project #							Permit Submission																	
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
Rt 29 (E of Nutley St		03/26	08/26	11/26	03/27	11/27	04/28	04/28	05/27	TBD	NA	07/27	02/28	03/28	07/28	NA	06/28	07/28	07/28	09/28	02/29	02/29		
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold	☐
304/300-C30050	Providence	PM TDD:	Sorensen, Jonathan Marti			150 LF asphalt walkway missing link on north side of Route 29, permanently close western gas station entrance, and install crosswalk at Old Nutley Street					Scope received 10/27/2025. Task order NTP on 3/20/2026. Survey in progress, due in May.													
2G40-197-067-0		PM UTL:																						
2G40-197-067	\$615,000	PM LAD:																						
	\$0	PM UDCD:																						
		PM CPTED: Luo, Caijun																						
Survey																								
Gambrill Rd (Gambrill Woods Way - Kings Ridge Ct)		09/26	NA	06/27	10/27	07/28	01/29	01/29	02/28	TBD	NA	04/28	12/28	TBD	TBD	NA	03/29	04/29	05/29	06/29	01/30	01/30		
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold	☐
304/300-C30050	Springfield	PM TDD:	Pondy, Coryelle			Construct approximately 200 LF of missing active transportation link on east side. Add marked crosswalk on Gambrill Road at Gambrill Woods Way					TPP ID 24025: Project initiation begun 6/9/26. On site meeting held with consultant, Capital Projects, and LAD 7/09/26. Survey notification letter sent 7/6/26 and survey completion anticipated October2026. Design task order received on 8/26/26 and negotiation in progress.													
2G40-197-068-0		PM UTL:																						
2G40-197-068	\$1,250,000	PM LAD:																						
	\$0	PM UDCD:																						
		PM CPTED: Kaboli Farshchi, Seyedami																						
Survey																								
Monument Dr/Monument Ct Crosswalk		07/26	10/26	01/27	06/27	03/28	09/28	09/28	10/27	TBD	NA	12/27	08/28	08/28	01/29	NA	11/28	TBD	TBD	02/29	06/29	06/29		
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold	☐
304/300-C30050	Springfield	PM TDD:	Sirousi, Rojin			Add new marked crosswalk with pedestrian refuge island and curb ramps					Awaiting survey completion. NTP was sent to consultant on 7/7/26. Fund reservation package and design task order was approved on 7/1/26. Final proposal was received on 6/30/26. Survey requested from county on 5/27/26. Survey notification letters were mailed out on 5/26/26. Design task order contract was received on 5/11/26. Design consultant has been selected on 4/20/26.													
2G40-197-069-0		PM UTL:																						
2G40-197-069	\$578,000	PM LAD:																						
	\$0	PM UDCD:																						
		PM CPTED: Luo, Caijun																						
Survey																								
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	05/27		
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold	☐
304/300-C30050	Hunter Mill	PM TDD:	Nabavi, Seyed			Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path					TPP ID # 35. Construction 59% complete. Construction NTP 2/21/24. The project substantial completion was revised to 05/21/27 due to unforeseen field conditions at the bridge foundations, along with multiple addenda for pre-augering.													
5G25-059-007-0		PM UTL:	Maisel, Michael																					
5G25-059-007	\$19,500,000	PM LAD:	Strayhorne, Robert																					
	\$1,322,777	PM UDCD:	McCorkle, Lisa																					
		PM CPTED: Aguayo, Vanessa																						
Construction																								

Transportation Design Division																							
Project Name		Summary Status Report																					
Fund #	District	Design PHASE Dates							Sep 2026														
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates							
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Little River Tnpk Walkway WB - E of Roberts Ave - W of Roberts Ave		11/17	12/17	11/18	06/19	08/20	05/21	03/25	11/20	02/21	NA	02/24	02/24	08/24	09/25	NA	04/25	08/25	10/25	11/25	11/26	11/26	
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mason	PM TDD:	Nabavi, Seyed			Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue					On Hold ☐												
5G25-060-043-0		PM UTL:	Pugh, Richard								TPP ID#205. Construction is 85% complete. Dominion finalizing feed to Hawk signal. The project construction is transferred to C&I funds under 2G40-088-089.												
5G25-060-043	\$5,750,000	PM LAD:	Monahan, Clyde																				
	\$0	PM UDCD:	Rueangvivatanakij, Prutha																				
		PM CPTED:	Aguayo, Vanessa																				
Construction																							
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr		08/17	11/17	07/18	09/20	06/22	07/20	07/24	09/22	NA	NA	09/22	07/23	05/23	07/25	NA	09/26	11/26	12/26	03/27	11/26	09/28	
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mason	PM TDD:	Nabavi, Seyed			Construct 1,550 LF of 9-foot wide, curb abutted sidewalk					TPP ID#234. The construction schedule has been revised due to the design revisions to the maintenance of traffic and Fairfax water relocation. The Dominion to coordinate Streetlight relocation with project retaining wall construction. The project construction is transferred to C&I funds under 2G40-088-090.												
5G25-060-044-0		PM UTL:	Pugh, Richard																				
5G25-060-044	\$8,950,000	PM LAD:	Guy, Sarah																				
	\$0	PM UDCD:	Rueangvivatanakij, Prutha																				
		PM CPTED:	Askarzadeh, Negin																				
Construction																							
Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)		10/23	NA	04/24	12/24	01/26	05/26	12/26	07/25	NA	NA	09/25	10/26	11/26	03/27	NA	01/27	02/27	03/27	04/27	01/28	01/28	
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD:	Kebede, Marta			Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp					TPP ID# 189.09 RMAG ID#. Final design underway. ROW NTP issued 9/16/25. Land acquisition for 0 of 2 properties acquired. Nutrient credit transfer to VDOT will be proceeded once the project moves to construction.												
5G25-062-010-0		PM UTL:	Pugh, Richard																				
5G25-062-010	\$4,360,000	PM LAD:	Campbell, Jocelyn																				
	\$1,125,773	PM UDCD:	Rueangvivatanakij, Prutha																				
		PM CPTED:	Luo, Caijun																				
Land Acquisition																							
Bluemont Way - Disc St Ped Br - Reston Pkwy		11/16	NA	11/17	04/19	11/24	02/25	12/25	10/24	NA	NA	12/20	08/25	NA	NA	NA	05/26	07/26	08/26	09/26	03/26	02/27	
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD:	Bazlamit, Ayad O			Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way					TPP ID#189.11 RMAG ID#38. The construction contract was awarded on 8/11/26. The preconstruction meeting was held 9/1/26. Construcion NTP is anticipated 9/14/26.												
5G25-062-011-0		PM UTL:	Pugh, Richard																				
5G25-062-011	\$1,350,000	PM LAD:	Najeeb, Mohammed																				
	\$0	PM UDCD:	Samiyi, Bijan																				
		PM CPTED:	Beall, James																				
Construction																							

Transportation Design Division																								
Project Name		Summary Status Report																						
Fund #	District	Design PHASE Dates							Sep 2026															
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates									
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
Pleasant Valley Rd. Shared Use Path - Elkllick Run - Dominion Power Lines		01/18	04/18	02/19	08/21	05/23	11/20	10/26	04/25	08/25	NA	01/23	10/26	10/26	04/27	NA	12/26	03/27	05/27	07/27	11/21	03/29		
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
304/300-C30050	Sully	PM TDD:	Kebede, Marta				Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road					TPP ID#162. Land rights on 1 of 12 properties have been acquired. Board of Supervisor authorized the County to proceed with condemnation to acquire land right on five properties 8/25/26. Six properties are on FCPA. FCDOT is continuing coordination with NOVEC, COX and Verizon for utilities relocation. Nutrient credit transfer to VDOT will be proceeded once the project moves to construction												
ST-000036-013-0		PM UTL:	Yusufoglu, Eldar																					
ST-000036-013	\$11,800,000	PM LAD:	Wilson, Nicole																					
	\$8,646,023	PM UDCD:	Cutler, Tom																					
		PM CPTED:	Stevens, Daniel																					
Land Acquisition																								
Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.		07/21	01/22	07/22	01/23	06/23	10/24	04/25	11/23	11/23	NA	11/23	03/25	07/24	07/25	NA	06/25	07/25	08/25	10/25	09/26	09/26		
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
304/300-C30050	Dranesville	PM TDD:	Nabavi, Seyed				Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings					TPP ID#186. Construction 85% completed. Dominion Energy authorized on 7/18/24 for pole relocation coordination during construction. The project construction is transferred to C&I funds under 2G40-088-092.												
ST-000036-015-0		PM UTL:	Yusufoglu, Eldar																					
ST-000036-015	\$5,460,000	PM LAD:	Mohammed, Nazaneen																					
	\$2,794,241	PM UDCD:	Bhandari, Yagya																					
		PM CPTED:	Luo, Caijun																					
Construction																								
Telegraph Road Walkway Ph II - Pike to Wilton		04/24	07/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
304/300-C30050	Franconia	PM TDD:	Walsh, Thomas				Construct approximately 2,200 LF of concrete sidewalk to fill in missing links, including crosswalks, curb ramps, retaining walls and pedestrian bridge					TPP ID#180.02. Survey notification letters were sent out to property owners on 9/9/26. On-call design consultant was selected. Task order request was sent on 7/28/26. Site visit scheduled for 8/11/26. Survey to hold off until grading and retaining wall work has progressed enough. Stream restoration project is expected to have substantial completion by September 2026, with grading and retaining wall work still yet to be completed.												
ST-000036-017-0		PM UTL:	Yusufoglu, Eldar																					
ST-000036-017	\$8,000,000	PM LAD:	Butler, Timothy																					
	\$7,000,000	PM UDCD:																						
		PM CPTED:	Alexandrow, Nikolai																					
Design																								
Hooes Rd/South Run Stream Valley Trail		07/23	12/23	NA	10/24	08/26	08/26	11/26	12/25	NA	NA	12/25	10/26	NA	NA	NA	12/26	NA	NA	01/27	01/27	03/27		
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon	PM TDD:	Ahangari, Samira				Pedestrian safety improvements					Revised final plan sent to VDOT on 08/04/26. TE comments sent to consultant on 07/01/26. Revised final plan recieved on 05/01/26 and distributed to VDOT on 05/04/26. LAD NTP submitted on 12/03/25. Land rights on 0 of 2 properties have been acquired. Revised plat received on 11/3/25. Coordination with Dominion to provide electric service to RRFB during project construction.												
ST-000053-005-0	Springfield	PM UTL:	Pugh, Richard				including two passive detection																	
ST-000053-005	\$375,000	PM LAD:	Herider, Jay				RRFB's and No-Parking signs																	
	\$0	PM UDCD:	Fasceski, Jeff																					
		PM CPTED:	Rauof Hassanzadeh, Behn																					
Land Acquisition																								

Project Name		Transportation Design Division																							
Fund #	District	Design PHASE Dates							Sep 2026													Summary Status Report			
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates									
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date			
Project Status	FUT (\$)																								
Silverbrook Rd/Crosspointe Dr		06/23	07/23	06/24	10/24	02/25	01/26	01/26	03/25	NA	NA	03/25	12/25	NA	NA	NA	03/26	03/26	04/26	05/26	09/26	07/26			
Bicycle/Pedestrian Access DOT		Project Manager/Assignments					Project Description				Monthly Remarks											On Hold	☐		
304/300-C30050	Springfield	PM TDD: Madhusudhan, Galappa					Pedestrian safety improvements at Silverbrook Road and				TPP ID #2301. Construction was completed on 8/4/26. Construction NTP issued for 4/6/26. Preconstruction meeting held on 5/7/26. Substantial Completion Date is July 20, 2026.														
ST-000053-006-0		PM UTL:					Crosspointe Drive to include																		
ST-000053-006	\$500,000	PM LAD: Butler, Timothy					refuge island and crosswalks																		
	\$0	PM UDCD:																							
		PM CPTED: Curtis, Tina																							
Construction																									
Vale Rd/Flint Hill Rd Crosswalk		09/24	NA	12/24	05/25	08/25	04/26	04/26	NA	NA	NA	NA	NA	NA	NA	NA	06/26	NA	NA	01/27	05/27	05/27			
Bicycle/Pedestrian Access DOT		Project Manager/Assignments					Project Description				Monthly Remarks											On Hold	☐		
304/300-C30050	Hunter Mill	PM TDD: Walsh, Thomas					Shift existing marked crosswalk and				TPP ID# 23042. Construction to start sometime in January 2027 depending on coordination and completion of the gravity sanitary sewer projects. Final construction package was submitted to UDCD on 6/29/26. LUP received on 6/4/26.														
ST-000053-008-0		PM UTL:					add pedestrian refuge island. Study																		
ST-000053-008	\$400,000	PM LAD:					potential RRFB																		
	\$0	PM UDCD: Rueangvivatanakij, Prutha																							
		PM CPTED: Alexandrow, Nikolai																							
Design																									
Lorton Station Blvd/Potomac Bend/Harrover PI Crosswalk		10/24	NA	05/25	11/25	06/26	09/26	06/27	08/26	09/26	NA	09/26	02/27	NA	05/27	NA	07/27	08/27	08/27	06/27	08/27	10/27			
Bicycle/Pedestrian Access DOT		Project Manager/Assignments					Project Description				Monthly Remarks											On Hold	☐		
304/300-C30050	Mount Vernon	PM TDD: Sorensen, Jonathan					Shift existing marked crosswalk and				Final design received and to be distributed in June. Final plats in progress. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties. Survey by Consultant.														
ST-000053-010-0		PM UTL: Nguyen, Tan					add pedestrian refuge island																		
ST-000053-010	\$1,150,000	PM LAD: Najeeb, Mohammed																							
	\$250,000	PM UDCD: Bhandari, Yagya																							
		PM CPTED: Luo, Caijun																							
Design																									
Tuttle Rd Trail Connection to Hillside Rd		05/26	01/27	08/27	01/28	08/28	03/29	03/29	03/28	05/28	NA	06/28	02/29	11/28	06/29	NA	04/29	05/29	06/29	08/29	06/30	06/30			
Bicycle/Pedestrian Access DOT		Project Manager/Assignments					Project Description				Monthly Remarks											On Hold	☐		
304/300-C30050	Springfield	PM TDD: Pandey, Dipesh					Install approximately 1,100 linear				Survey completed and received survey files on 09/11/2026. Preliminary design in progress. Consultant to produce up to three														
ST-000053-011-0		PM UTL: Nguyen, Tan					feet of trail connecting Tuttle																		
ST-000053-011	\$350,000	PM LAD:					Road sidewalk south of Garden																		
	(\$1,180,000)	PM UDCD:					Road to Hillside Road with																		
		PM CPTED: Alexandrow, Nikolai					marked crosswalk crossing																		
							Hillside Road																		
Survey																									

Project Name		Transportation Design Division																				
Fund #	District	Design PHASE Dates							Sep 2026							Summary Status Report						
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Fair Lakes Blvd/Sedgehurst Dr Crosswalk		TBD	NA	09/26	12/26	04/27	10/27	10/27	01/27	NA	NA	02/27	09/27	TBD	TBD	NA	11/27	01/28	01/28	02/28	06/28	06/28
Bicycle/Pedestrian Access DOT		Project Manager/Assignments					Project Description					Monthly Remarks										
304/300-C30050	Springfield	PM TDD:	Sorensen, Jonathan Marti			Relocate existing marked crosswalk from north leg to south leg of intersection, add pedestrian refuge island, and evaluate potential RRFB					Scope received on 3/23/26. Project initiation underway. Survey notification letters sent 4/14/26. Survey in progress, due in July.											
ST-000053-012-0		PM UTL:									Contract approval in progress.											
ST-000053-012	\$686,000	PM LAD:																				
	\$0	PM UDCD:																				
		PM CPTED:	Rauof Hassanzadeh, Behn																			
Pre-Design																						
Huntington Ave/Robinson Way Crosswalk		10/24	02/25	NA	04/25	11/25	08/25	02/27	11/25	NA	NA	05/26	01/27	TBD	TBD	NA	02/27	NA	NA	06/27	06/26	10/27
Bicycle/Pedestrian Access DOT		Project Manager/Assignments					Project Description					Monthly Remarks										
304/300-C30050	Mount Vernon	PM TDD:	Bazlamit, Ayad O			Add crosswalk on Huntington Avenue and Robinson Way, pedestrian refuge island, RRFB, and connection to service road.					Final plans were distributed to VDOT and FCDOT on 12/10/25, and comments were received on 1/29/26. VDOT comments regarding the future development of the intersection and the proposed crosswalk location required additional coordination and addressing. These comments were reviewed and addressed on 4/30/26, and the project is now ready to advance. The schedule has been updated accordingly to reflect the ROW NTP issuance date of 5/6/26 and the anticipated ROW acquisition completion date of 1/15/2027. As a result, the construction completion date shifted from April 2027 to October 2027 to accommodate the design revisions and ROW Acquisition.											
ST-000053-013-0		PM UTL:	Pugh, Richard																			
ST-000053-013	\$715,000	PM LAD:	Mohammed, Nazaneen																			
	\$222,000	PM UDCD:																				
		PM CPTED:	Hamidi, AJ																			
Land Acquisition																						
Eskridge Rd/District Ave Crosswalk		11/24	04/25	06/26	09/26	11/26	04/26	06/26	10/26	NA	NA	10/26	05/27	NA	NA	NA	08/27	NA	NA	09/27	12/27	12/27
Bicycle/Pedestrian Access DOT		Project Manager/Assignments					Project Description					Monthly Remarks										
304/300-C30050	Providence	PM TDD:	Ahangari, Samira			Add pedestrian refuge island, Cross walk, and Curb Ramp					Pre-Final plan is in progress. Intermediate comments sent to consultant on 06/25/26. Intermediate design recieved on 04/15/26 and submitted to VDOT and County on 04/16/26. Revised survey received on 03/05/26. Additional survey completed on 12/17/25.											
ST-000053-014-0		PM UTL:	Nguyen, Tan								Amendment #1 to TO#17 executed on 09/23//25 and NTP sent to consultant on 09/30/25. Utility designation was completed on 06/10/25. The survey was completed on 02/13/25. The design task order was executed on 11/20/24, and the NTP was issued to the consultant on 11/20/24.											
ST-000053-014	\$575,000	PM LAD:	Meadows, Michelle																			
	\$0	PM UDCD:																				
		PM CPTED:	Alexandrow, Nikolai																			
Design																						
Guinea Rd/Lakepointe Dr Crosswalk		10/25	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Access DOT		Project Manager/Assignments					Project Description					Monthly Remarks										
304/300-C30050	Braddock	PM TDD:	Sirousi, Rojin			Install RRFBs at existing high visibility crosswalk on Guinea Road at Lakepointe Drive.					TPP ID #23049. The project is on hold pending a decision from ACTD on the proposed scope. VDOT comments on crosswalk study has been received on 4/6/2026. Revised Crosswalk Determination Study was submitted to VDOT on 1/29/26. Schedule to be completed after approval of crosswalk study.											
ST-000053-015-0		PM UTL:																				
ST-000053-015	\$324,000	PM LAD:																				
	\$0	PM UDCD:																				
		PM CPTED:	Luo, Caijun																			
Survey																						