



# County of Fairfax, Virginia

## MEMORANDUM

DATE: April 17, 2026

TO: DISTRIBUTION

FROM: Seyed Nabavi, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Project Status Report

Attached is the 2026 April Monthly Project Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed, please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report, please inform this office and you will be removed from distribution.

If you have any questions, please call 703-877-5600.



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Gregg Steverson, Director, Department of Transportation  
Martha Coello, Deputy Director, Department of Transportation  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Lynn Krolowitz, Communications Specialist II, Transportation Marketing Section  
Mena Nakhla, Diversity, Equity, and Inclusion (DEI) Manager  
Smitha Chellappa, Transportation Planner IV, Coordination and Funding Division (CFD)  
Eric Teitelman, Chief, Active Transportation, Capital Projects, and Traffic Engineering Division (ACTD)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, ACTD  
Douglas Miller, Environmental Program Coordinator, ACTD  
Michael Guarino, Section Chief, Capital Projects, ACTD  
Nicole Wynands, Acting Section Chief, Active Transportation, ACTD  
Ajmal Hamidi, Transportation Planner III, ACTD

Transportation Design Division Monthly Projects Status Report

April 17, 2026

Page 2 of 4

Don Moyer, Engineer III, ACTD  
Valerie Pini, Senior Right-of-Way Agent, ACTD  
Michael Felschow, Section Chief, Transportation Services Division (TSD)  
Edward Reid, Transportation Planner III, TSD  
Randall Keays, Transportation Planner III, TSD  
Gisette Moore, Transportation Planner II, TSD  
Jeffrey Hermann, Chief, Site Analysis and Transportation Planning Division, STP  
Tim Kutz, Transportation Planner III, Transportation Planning, STP  
Brook Khorashadi, Section Chief, TDD  
Mohamad El Kaissi, Section Chief, TDD  
Sonia Shahnaj, Section Chief, TDD  
Tan Nguyen, Section Chief, Utility Coordination, TDD  
Ayad Bazlamit, Engineer IV, TDD  
Dennis Marsh, Engineer IV, TDD  
Samira Ahangari, Project Manager, TDD  
Behnam Elahi, Project Manager, TDD  
Dipesh Pandey, Project Manager, TDD  
Marta Kebede, Engineer IV, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Roderick Radzikowski, Project Manager, TDD  
Jon Sorenson, Project Manager, TDD  
Tom Walsh, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Caleb Lee, Technical Support Section Chief, TDD  
Alex Tsybin, Engineering Technician III, TDD  
Erving Olivas Alvarez, TDD  
Lisa Witt, Management Analyst IV, Administrative Services  
Ally Ward, Financial Specialist III, Administrative Services  
Fonique Gladden, Management Analyst III, Administrative Services  
Jennifer Rosales, Financial Specialist III, CFD  
Negin Askarzadeh, Transportation Planner IV, CPOD  
Amir Farshchi, Transportation Planner III, CPOD  
Tracy Jenkins, Financial Specialist II, Administration Section  
Ryn Thompson, Transportation Planner III, Transit Services Division  
Jim Strayhorne, Transportation Planner IV

**PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION**

Christopher S. Herrington, Director, Department of Public Works and Environmental Services  
Tiya Raju, Deputy Director, DPWES – Capital Facilities  
Rona Courtney, Admin V, Directors Office, DPWES  
William Barrack, P.E., Director, Wastewater Planning and Monitoring Division (WPMD)  
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)

Transportation Design Division Monthly Projects Status Report

April 17, 2026

Page 3 of 4

Dennis Cate, Director, Land Acquisition Division (LAD)

Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)

Vickie McEntire Anglin, County Surveyor, UDCD

Shegufta Sultana, Admin Supervisor, Capital Facilities, DPWES

Jay Horstman, UDCD Inspection Branch Chief

Chris Jensen, Deputy County Surveyor, UDCD

Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Wen Wang, Administrative Support Branch, Capital Facilities

Scott Bishop, Chief, Transportation Construction Branch, UDCD

Lisa McCorkle, Section Chief, Transportation Construction Branch, UDCD

Deepak Bhinge, Section Chief, Transportation Construction Branch, UDCD

Samuel Engida, Section Chief, Transportation Construction Branch, UDCD

Jeff Fasceski, Sr. Engineer III, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Timothy Butler, Appraisal Manager, LAD

Kelly Alcon, Project Coordinator, LAD

Clyde Monahan, Project Coordinator, LAD

Mohammed Najeeb, Project Coordinator, LAD

Tajera DeSena, Sr. Right-of-Way Agent, LAD

Jay Herider, Sr. Right-of-Way Agent, LAD

Jocelyn Campbell, Right-of-Way Agent, LAD

Nazaneen Mohammed, Right-of-Way Agent, LAD

Melyssa Owens, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Robert Middleton, Engineering Technician III, LAD

Dwayne Bowman, Engineering Technician III, UDCD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Franconia District Supervisors Office

Hunter Mill District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

PLANNING COMMISSION

Phillip Niedzielski-Eichner, Chairman, At-Large

Timothy John Sargeant, Vice Chairman, At-Large

Evelyn Spain, Secretary, Sully District

John Ulfelder, Parliamentarian, Dranesville District

Mary Cortina, Braddock District

Christopher Landgraf, Franconia District

## Transportation Design Division Monthly Projects Status Report

April 17, 2026

Page 4 of 4

John Carter, Hunter Mill District  
Alis Wang, Mason District  
Walter Clarke, Mount Vernon District  
Jeremy Hancock, Providence District  
Candice Bennett, At- Large

### VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Terry Yates, District Project Development Engineer  
Andy Beacher, Assistant Director, Transportation and Land Use, Fairfax & Arlington Counties  
Minwoo Ha, Manager, VDOT NOVA District, Preliminary Engineering  
Angel Tao, Manager, NOVA Local Assistance  
Amir Salahshoor, Assistant Manager, Local Assistance Program  
Shane Lupo, Northeast Region Utilities Manager, NOVA Right of Way  
Alex Faghri, Land Use Specialist, Land Development  
Carol Sinclair, Program Management Analyst, Programming and Investment Management  
Steven E. Welch, Transportation & Land Use Director, Fairfax & Arlington Counties  
Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties  
Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties  
Sofia Pinedo, Project Coordinator, NOVA Local Assistance Program  
Melissa Henderson, LUP Plan Review Coordinator, NOVA Local Assistance Program  
John Russell, Engineering Supervisor, Materials QA  
Afsaneh Mirpour, Maintenance  
William Dunn, NOVA District L&D Engineer

### UTILITY COMPANIES

Pasquale Arcese, Chief Utilities Engineer, Fairfax Water  
Robert Cotten, Fairfax Water  
Patrick Huynh, Fairfax Water  
Richard Pelle, Fairfax Water  
Allan Melliza, Washington Gas  
Mark Tajnai, Washington Gas

### MISCELLANEOUS DISTRIBUTION

Brendon Hanafin, Division Director, Development, FCPA  
Randall Farren, Branch Manager, Planning, FCPA  
Andy Royse, Branch Manager, Land Management, FCPA  
Zachary Larnard, HHS Planning & Capital Facilities Manager, Department of Neighborhood  
& Community Development  
Honorable Thomas P. Sotelo, Juvenile District Court  
Edythe Kelleher, Southeast Fairfax Development Corporation  
Jennifer Miller (DCE)  
Ebadullah Ebadi, Transportation, Trails & Environment Aide, Mount Vernon District

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

April 2026

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 - 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 - 14
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	15 - 25

Project Name		Apr 2026																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
		02/18	04/19	06/20	06/26	06/27	10/27	10/27	03/23	03/23	01/23	04/23	08/27	TBD	08/26	11/27	12/27	01/28	02/28	03/28	03/30	03/30	
<b>Cinderbed Bikeway - Cinderbed Rd. Bikeway</b>		<u>Project Manager/Assignments</u> PM TDD: Kebede, Marta						<u>Project Description</u> Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road including two pedestrian bridges						<u>Monthly Remarks</u> <b>PE UPC #106143, RW UPC #118128 . TPP ID#122.</b> Phase 1-Southern Segment: Final design comments received. Environmental JPA submitted 1/5/26. Review in progress. Utility relocation coordination in progress. Land acquisition for the four WMATA parcels to be completed.						On Hold <input type="checkbox"/>			
102/500-C50000	Franconia																						
AA1400137-15-0	Mount Vernon	PM UTL: Yusufoglu, Eldar																					
AA1400137-15	\$18,050,000	PM LAD: Monahan, Clyde																					
	\$7,465,864	PM UDCD: Engida, Samuel																					
		PM CPTED: Lilley, Ronald																					
<b>Land Acquisition</b>		02/18	08/18	03/19	08/20	07/22	02/22	08/23	05/21	NA	04/22	NA	NA	04/22	03/24	01/24	12/23	01/24	02/24	04/24	12/23	08/25	
<b>Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria</b>		<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad O						<u>Project Description</u> Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						<u>Monthly Remarks</u> <b>UPC #109607. TPP ID# 182.</b> Construction was substantially completed on 9/4/25. Contractor is working on VDOT's punch list items some of which required a Construction Change Order, which is in progress. Nutrient credits transfer package to VDOT is in progress.						On Hold <input type="checkbox"/>			
102/500-C50000	Franconia																						
AA1400141-16-0		PM UTL: Pugh, Richard																					
AA1400141-16	\$3,852,500	PM LAD: Guy, Sarah																					
	\$0	PM UDCD: Engida, Samuel																					
		PM CPTED: Luo, Caijun																					
<b>Construction</b>		10/21	10/22	NA	02/24	08/24	10/25	12/25	12/24	NA	04/25	04/25	12/25	NA	NA	02/26	03/26	06/26	07/26	09/26	07/27	07/27	
<b>Columbia Pike Streetscapes, Phase I</b>		<u>Project Manager/Assignments</u> PM TDD: Sorensen, Jonathan						<u>Project Description</u> Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive						<u>Monthly Remarks</u> Final construction authorization is in progress. Construction bid documents currently under second review. Land rights completed on 12/19/25 with 6 of 6 properties acquired.						On Hold <input type="checkbox"/>			
102/500-C50000	Mason																						
AA1400159-21-0		PM UTL: Nguyen, Tan																					
AA1400159-21	\$2,651,134	PM LAD: Herider, Jay																					
	\$1,255,000	PM UDCD: Bhinge, Deepak																					
		PM CPTED: Malik, Zuhra																					
<b>Design</b>		10/23	09/24	10/25	07/26	02/27	07/27	07/27	06/26	08/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30	
<b>Lincoln Street Expansion</b>		<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia						<u>Project Description</u> New road connecting Old Meadow Road to Magarity Road in Tysons						<u>Monthly Remarks</u> <b>RS UPC 118307.</b> Preliminary design is in progress. Notice of willingness for public hearing advertised 3/27/26 and 4/2/26, letters mailed out, website updated 3/30/26 - response due 4/10/26. VE Study Report resubmitted for VDOT review 3/10/26. Meeting held with VDOT L&D 4/14/26 on design waiver - waiver being revised. Coordination with utility companies, FCPA, FCPS, MITRE and SOMOS ongoing. Letter sent to FCPS responding their comments 3/26/26. Meeting held with MITRE 4/7/26, FCPA 4/10/17, DPD 4/15/26. Additional utility designation/test holes underway. VDOT Scope closing 4/29/26. Additional tree and invasive species inventory work on FCPA property will start 5/4/26.						On Hold <input type="checkbox"/>			
102/500-C50000	Providence																						
AA1400164-23-0	Dranesville	PM UTL: Yusufoglu, Eldar																					
AA1400164-23	\$50,250,000	PM LAD:																					
	\$28,700,950	PM UDCD:																					
		PM CPTED: Luo, Caijun																					
<b>Design</b>																							

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Mason Neck Trail N 102/500-C50000 AA1400165-23-0 AA1400165-23	Mount Vernon \$9,250,000 \$7,974,200	03/22	07/24	01/26	09/26	05/27	12/27	12/27	01/27	03/27	12/26	01/27	10/27	10/27	10/28	05/28	07/28	08/28	09/28	11/28	05/30	05/30	On Hold <input type="checkbox"/>					
<u>Project Manager/Assignments</u>		<u>Project Description</u>							<u>Monthly Remarks</u>																			
PM TDD: Madhusudhan, Galappa		Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work							UPC #122888. TPP ID #206. Awaiting Fairfax County LDS comments on Intermediate Plans and utility test pit results. Prefinal design is expected by end of September 2026. PED Extension letter submitted to VDOT on 3/1/26. Environmental consultant submitted responses to VDHR comments on 1/23/26. Revised Intermediate (60%) Plans submitted to Fairfax County LDS on 1/15/26.																			
PM UTL: Maisel, Michael																												
PM LAD: Butler, Timothy																												
PM UDCCD: PM CPTED: Stevens, Daniel																												
Design																												
Pedestrian Access Improvements		10/25	02/26	10/26	04/27	08/28	11/29	01/29	10/27	01/28	TBD	06/28	04/29	02/29	06/29	NA	12/29	01/30	03/30	06/30	06/30	04/31	On Hold <input type="checkbox"/>					
<u>Project Manager/Assignments</u>		<u>Project Description</u>							<u>Monthly Remarks</u>																			
PM TDD: Bazlamit, Ayad O		Pohick Road from Route 1 to I-95. Pedestrian Improvements. Install missing links, improve existing pedestrian facilities, and provide 8-10 foot SUP on both sides of Pohick Road from Aspenpark Road to Lagrange							UPC# 126327 TPP ID#57: Preliminary Design plans (30%) were submitted. All comments have been received, and the consultant is proceeding to address them. The scope closing meeting held on 4/2/26. Community Information Meeting was requested on 3/26/26 from BOS office. A new task order received from the consultant and is in progress.																			
PM UTL: Nguyen, Tan																												
PM LAD: Butler, Timothy																												
PM UDCCD: Carlin, Craig																												
PM CPTED: Luo, Caijun																												
Design																												
		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>					
<u>Project Manager/Assignments</u>		<u>Project Description</u>							<u>Monthly Remarks</u>																			
PM TDD: Walsh, Thomas		Construct cycle tracks (protected bike lanes), protected intersections, and reconstruct Sunrise Valley Drive from Monroe Street to Fairfax County Parkway							UPC #122978: VDOT to prepare NEPA document. Cost to be included in agreement. Ray Johnson sent email to VDOT (Carol) indicating county is committed to fully funding project. Revised estimate with updated VDOT Oversight estimate submitted 6/27/24. Negotiation with on-call consultant is complete and proposal was signed on 10/13/25. A charrette to review the plans within FCDOT was held on 1/17/26. A charrette to review the plans together with VDOT and the design consultant will be scheduled soon. Survey is in progress with the survey request submitted on 9/15/25. A revised estimate with updated PE estimate submitted 12/12/25.																			
PM UTL: Nguyen, Tan																												
PM LAD: PM UDCCD: PM CPTED:																												
Survey																												
		09/21	09/22	05/23	03/24	01/25	08/25	08/25	NA	NA	11/24	12/24	09/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27	On Hold <input type="checkbox"/>					
<u>Project Manager/Assignments</u>		<u>Project Description</u>							<u>Monthly Remarks</u>																			
PM TDD: Walsh, Thomas		Addition of new marked crosswalks across Shreve Road and 10-foot wide walkway connections serving Shrevewood Elementary School and W&OD Trail							UPC #118236: LUP was submitted to VDOT on 4/2/26. Draft construction package was submitted to UDCCD on 4/1/26. Land acquisition completed on 9/30/2025. Utility relocations completed on 4/10/26. Electric feed to School Speed Sign to be coordinated with Dominion during Construction. Nutrient credits were submitted for purchase on 2/26/26.																			
PM UTL: Pugh, Richard																												
PM LAD: Monahan, Clyde																												
PM UDCCD: Bhinge, Deepak																												
PM CPTED: Curtis, Tina																												
Utility Relocation																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			03/23	06/24	07/25	11/25	11/26	03/27	03/27	02/26	NA	05/26	06/26	02/27	06/26	06/27	05/27	05/27	06/27	07/27	09/27	07/28	07/28
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Project Manager/Assignments		Project Description	Monthly Remarks
<b>Bush Hill Elementary School SRTS</b> 102/500-CS0000 SRTS-163 AA1400163-23	Franconia \$3,671,468 \$2,334,468	PM TDD: Elahi, Seyedbehnam PM UTL: Pugh, Richard PM LAD: Herider, Jay PM UDCCD: Samiyi, Bijan PM CPTED: Curtis, Tina Nine hundred linear feet of sidewalk from Ninian Avenue to Larno Drive	<b>UPC #121567.</b> Final plan is in progress. Posting of Willingness Package submitted to VDOT on 4/16/26 for approval. Advance final plan received on 2/10/26 and under review. Final plats received on 2/12/26. Approved PCE received on 9/23/25. Revised Appendix A received on 2/04/25. PE authorization received on 1/25/23. 0 out of 8 properties are required. Nutrient credit required for this project. Washington Gas, Dominion and Cox preparing plan and estimates for relocations. Fairfax Water relocations will be In-plan.

**Design**

			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
--	--	--	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

Project Manager/Assignments		Project Description	Monthly Remarks
<b>Burke Rd - Burke Village II Street Acceptance</b> 124/400-C40011 2G40-010-001-0 2G40-010-001	Springfield Braddock \$10,000 \$10,000	PM TDD: Nabavi, Seyed PM UTL: PM LAD: PM UDCCD: PM CPTED: Street Acceptance and abandonment for old Burke Rd alignment.	Coordination work on going. Project initiation meeting held on 9/12/25.

**Post-Construction**

			08/18	NA	03/19	10/20	03/23	06/21	10/25	08/22	NA	NA	10/22	06/25	03/21	08/22	NA	10/25	02/26	03/26	03/26	06/26	09/26
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Project Manager/Assignments		Project Description	Monthly Remarks
<b>VRE Rolling Road Station Parking Lot Expansion</b> 124/400-C40011 2G40-055-000-A-0 2G40-055-000	Springfield \$4,950,000 \$1,050,000	PM TDD: Walsh, Thomas PM UTL: Yusufoglu, Eldar PM LAD: Mohammed, Nazaneen PM UDCCD: Fasceski, Jeff PM CPTED: Abifadel, Gibran Surface parking lot expansion	<b>TPP ID#358.</b> UDCCD to schedule pre-con meeting. Bids opening was held on 03/03/26. Bid advertised on 02/03/26 Dominion Energy to finalize their plan and estimate. Recently Norfolk Sothern informed us the Norfolk Sothern line sold to Virginia Passenger Rail Authority (VPRA). This means the agreements will need to be coordinate through VPRA. Application for VPRA submit on 11/5/25.

**Construction**

<b>Giles Run &amp; Laurel Hill</b>			12/17	NA	08/18	11/19	03/25	04/20	08/25	08/21	NA	NA	08/21	02/22	NA	NA	NA	09/25	10/25	11/25	11/25	10/21	04/27
------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Project Manager/Assignments		Project Description	Monthly Remarks
<b>Giles Run &amp; Laurel Hill</b> 124/400-C40011 2G40-067-000-0 2G40-067-000	Mount Vernon \$5,200,000 \$1,350,000	PM TDD: Kebede, Marta PM UTL: Pugh, Richard PM LAD: Najeeb, Mohammed PM UDCCD: Ander, Haroon PM CPTED: Borkowski, Tad Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development	Construction is 20% completed. Nutrient credit transfer to VDOT is to be proceeded. Street Light installation is being coordinated with Dominion Energy.

**Construction**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			12/22	04/22	07/24	07/25	01/27	08/25	07/27	02/26	04/26	08/26	09/26	06/27	07/27	04/28	01/28	02/28	04/28	05/28	06/28	12/28	12/29
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Shirley Gate Road</b> 124/400-C40013 2G40-079-000-0 2G40-079-000	Braddock Springfield \$42,500,000 \$26,000,000	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
		PM TDD: Marsh, Dennis						Interim two-lane road						<b>Revenue sharing project number AA1400170-25 UPC#125754 effective 4/05/25.</b> 2nd Prefinal plans in progress. 17 properties affected. Public hearing to be held June 1, 2026. Utility coordination with NOVEC, Verizon, Cox, Fairfax Water (42" and 24" relocations) and Colonial Pipeline (No Objections Letter) ongoing. WGL issued no-conflict letter. Dominion Transmission encroachment agreement sent 1/28/25.					
		PM UTL: Maisel, Michael						construction from Braddock											
		PM LAD: Monahan, Clyde						Road to Fairfax County Parkway,											
PM UDCCD: Fasceski, Jeff						including active transportation													
PM CPTED: Curtis, Tina						facilities and access to future													
PM CPTED: Curtis, Tina						Patriot Park East													

**Design**

<b>Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS</b>			03/18	06/18	04/21	04/22	12/22	03/23	01/25	12/22	03/23	NA	12/22	06/24	06/23	03/26	NA	12/25	01/26	02/26	02/26	10/24	11/26
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>RMAG Phase II</b> 124/400-C40011 2G40-085-002-0 2G40-085-002	Hunter Mill \$4,500,000 \$0	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
		PM TDD: Shahnaj, Sonia						Improve existing walkway and install						<b>TPP ID# 189.04. RMAG ID# 4</b> Construction NTP 4/13/26. Construction award 2/20/26. Bid opening 2/10/26. Construction Authorization 12/2/25. VDOT revised Pernit received 11/12/25. Some utility hand holes from most companies previously listed will need to be adjusted to grade during construction. Dominion PS&E executed 7/30/25. Anticipated Dominion relocation completion April 2026. Scheduled adjusted from 10/30/26 to 11/13/26 based on Construction NTP date. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.					
		PM UTL: Maisel, Michael						missing link approximately 1,500 LF											
		PM LAD: Monahan, Clyde						on the north side of Sunrise Valley											
PM UDCCD: Rueangvivatanakij, Prutha						Drive													
PM CPTED: Luo, Caijun																			

**Construction**

<b>Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr</b>			12/16	01/17	05/17	02/18	08/24	08/22	12/24	09/19	11/19	NA	12/19	07/24	08/24	10/25	NA	04/25	06/25	08/25	10/25	12/24	09/27
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Six Year Plan HB2313 Local Spot Improvements</b> 124/400-C40013 2G40-087-003-0 2G40-087-003	Springfield \$9,000,000 \$0	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
		PM TDD: Marsh, Dennis						Realign Burke Road to eliminate						<b>TPP ID#23.</b> Construction NTP 03/16/26. Contract Awarded on 10/21/25. Dominion, Cox and Verizon relocation complete.					
		PM UTL: Nguyen, Tan						hazardous curve and upgrade											
		PM LAD: Najeeb, Mohammed						storm drainage facilities at											
PM UDCCD: Cutler, Tom						stream crossing to minimize													
PM CPTED: Luo, Caijun						flooding													

**Construction**

<b>Electric Avenue/Cedar Ln. - NB Left Turn Lane</b>			03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>Six Year Plan HB2313 Local Spot Improvements</b> 124/400-C40013 2G40-087-004-0 2G40-087-004	Providence \$4,500,000 \$0	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
		PM TDD: Walsh, Thomas						Add left turn lane on Cedar Lane and						<b>TPP ID#26.</b> Final concept submission package submitted to VDOT on 4/9/26. Final concept submission package received on 3/9/26. Call with VDOT held on 2/10/26 to discuss preliminary comments.					
		PM UTL:						Electric Avenue, including											
		PM LAD:						intersection improvements											
PM UDCCD:																			
PM CPTED: Stevens, Daniel																			

**Design**

Project Name		Design PHASE Dates																			Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates														
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date								
Focus #	FUT (\$)																													
Project Status																														
<b>Backlick Road and Industrial Road</b>		04/19	12/19	08/20	06/22	11/23	03/23	07/25	04/23	NA	NA	04/23	06/25	NA	NA	NA	08/25	12/25	01/26	03/26	12/24	06/27								
<b>Six Year Plan HB2313 Local Spot Improvements</b>		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road				<u>Monthly Remarks</u> <b>TPP ID# 21 &amp; 91</b> Construction awarded on 3/10/26.										On Hold <input type="checkbox"/>								
<b>124/400-C40013</b>	Mason	PM UTL: Yusufoglu, Eldar																												
<b>2G40-087-010-0</b>	Braddock	PM LAD: Herider, Jay																												
<b>2G40-087-010</b>	\$7,000,000 \$0	PM UDCCD: Fasceski, Jeff																												
		PM CPTED: Alexandrow, Nikolai																												
<b>Construction</b>																														
<b>Terminal Rd LTL at Rt 286</b>		05/19	09/19	02/20	12/20	07/21	05/22	02/23	07/21	07/21	NA	08/21	08/22	06/22	02/24	NA	08/23	09/23	10/23	12/23	08/24	03/26								
<b>Six Year Plan HB2313 Local Spot Improvements</b>		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway				<u>Monthly Remarks</u> <b>TPP ID#027.03.</b> VDOT punch list received on 3/3/26 and is ongoing. Construction substantially completed on 2/27/26.										On Hold <input type="checkbox"/>								
<b>124/400-C40013</b>	Mount Vernon	PM UTL: Maisel, Michael																												
<b>2G40-087-020-0</b>		PM LAD: Alcon, Kelly																												
<b>2G40-087-020</b>	\$4,350,000 \$0	PM UDCCD: Walelign, Mahlet																												
		PM CPTED: Alexandrow, Nikolai																												
<b>Construction</b>																														
		11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	NA	03/28	04/28	05/28	08/28	02/30	02/30								
<b>Shreve Road SUP Falls Church</b>		<u>Project Manager/Assignments</u> PM TDD: Kebede, Marta						<u>Project Description</u> Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&OD Trail				<u>Monthly Remarks</u> Pre-final design underway. Supplemental topo survey received 3/31/26. Comments on the supplemental topo sent to LSB 4/6/26. VDOT resolution meeting held 3/25/26. Bike and community safety advocate group meeting scheduled for 4/17/26.										On Hold <input type="checkbox"/>								
<b>124/400-C40013</b>	Providence	PM UTL: Pugh, Richard																												
<b>2G40-087-025-0</b>	Dranesville	PM LAD: Butler, Timothy																												
<b>2G40-087-025</b>	\$6,900,000 \$0	PM UDCCD: Cutler, Tom																												
		PM CPTED:																												
<b>Design</b>																														
<b>Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St</b>		09/20	12/20	05/22	09/22	07/23	04/25	06/25	11/23	11/23	NA	11/23	03/25	09/24	09/25	NA	06/25	08/25	10/25	10/25	10/28	10/28								
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> Construct walkway on southside of Chesterbrook Road				<u>Monthly Remarks</u> <b>TPP ID#107.</b> Phase one construction 45% completed. Construction will be completed in two phases. Construction of Second phase is waiting to be combined with the DPWES's Stormwater project at Little Pimmit Run Tributary at Woodland Terrace.										On Hold <input type="checkbox"/>								
<b>124/400-C40011</b>	Dranesville	PM UTL: Maisel, Michael																												
<b>2G40-088-005-0</b>		PM LAD: Herider, Jay																												
<b>2G40-088-005</b>	\$7,500,000 \$5,183,182	PM UDCCD: Samiyi, Bijan																												
		PM CPTED: Steinhilber, Will																												
<b>Construction</b>																														

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Creek Crossing E - Fairway Drive to Old Courthouse Rd.			12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa						Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road						Funding Agreement is in process. Meeting held with Coordination & Funding Division on 11/15/24 with Hunter Mill District Supervisor & FCDOT Director in attendance to discuss the funding options. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. CIM held 12/2/20 by the Town of Vienna. Current agreement with Town of Vienna only includes design.									
2G40-088-011-0			PM UTL:																					
2G40-088-011	\$13,750,000		PM LAD: Herider, Jay																					
	\$10,750,000		PM UDCCD:																					
			PM CPTED: Bandy, Audra																					

Design

Idylwood Road Walkway (Hillside to Idylwood Ct)			03/24	04/24	01/26	05/26	09/26	05/26	06/27	08/26	NA	NA	09/26	05/27	05/27	09/27	NA	07/27	09/27	10/27	10/27	04/28	07/28	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Bazlamit, Ayad O						Construct a shared use path along the west side of Idylwood Road from Idylwood Court to Hillside Drive in Falls Church						TPP ID #137 TPP ID #137 A public meeting was held on 3/19/26. Next phase will be a pre-final plan submission in May 2026. TDD has requested a supplement to the current Task Order, which is currently under review.									
2G40-088-043-0			PM UTL: Nguyen, Tan																					
2G40-088-043	\$2,400,000		PM LAD: Mohammed, Nazaneen																					
	\$1,250,000		PM UDCCD:																					
			PM CPTED: Rauof Hassanzadeh, Behn																					

Design

Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	08/24	02/25	05/25	04/25	11/24	NA	NA	11/24	03/25	NA	NA	NA	08/25	09/25	09/25	10/25	09/23	09/26	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mason		PM TDD: Radzikowski, Roderick						Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						TPP ID#161. Final construction authorization package signed on 8/11/25. The facility will be maintained by the county. Transfer of nutrient credit to VDOT is not needed. Construction NTP executed on 10/15/25. Anticipated construction start date on 6/19/26. Construction date shifted after the school gets out of session as requested by Highschool. In field meeting held with residents on 3/05/26.									
2G40-088-049-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-049	\$900,000		PM LAD: Herider, Jay																					
	\$0		PM UDCCD: Ander, Haroon																					
			PM CPTED: Stevens, Daniel																					

Construction

Crestview Dr Walkway (Ferris to Builders)			06/24	09/24	02/25	05/26	11/26	08/26	05/27	07/26	TBD	NA	08/26	04/27	TBD	TBD	NA	06/27	07/27	08/27	09/27	07/27	03/28	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Radzikowski, Roderick						Construct new 6-foot sidewalk with curb and gutter along west side of Crestview Drive from Ferris Avenue to Builders Road						TPP ID #196. Advanced Pre-Final design submission package received on 04/15/26 and under review. Land Rights anticipated on 10 Properties. Requested additional survey received on 2/3/26. Nutrient credit will be needed to satisfy water quality requirement. Meeting held with Town of Herndon on 3/04/26. Additional utility designation requested on 3/03/26. Schedule changed and updated per the public meeting and additional design, surveyed topo correction, additional topo and utility designation needed.									
2G40-088-054-0			PM UTL: Nguyen, Tan																					
2G40-088-054	\$2,250,000		PM LAD: Mohammed, Nazaneen																					
	\$1,500,000		PM UDCCD: Ander, Haroon																					
			PM CPTED: Curtis, Tina																					

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Great Falls St Walkway (Grande to Haycock)</b>			10/22	10/22	05/23	02/24	02/25	09/25	01/26	10/24	NA	NA	11/24	07/25	02/25	07/25	NA	02/26	03/26	03/26	04/26	05/26	07/26
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Elahi, Seyedbehnam						Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane						<b>TPP ID# 201.</b> Construction NTP on 4/20/2026. Final Construction Package submitted to UDCCD on 2/24/26. Permit received on 2/11/26. VDOT approved pavement marking sheet on 1/5/2026. LAD completion memo received on 6/23/25. Land rights for 3 out of 3 properties have been acquired. TMP approved on 1/27/25. LDS approved the project data sheet on 10/02/24. Affidavit of purchase is received on 1/13/26, and transfer agreement submitted to VDOT upon construction completion. AT&T vault relocation completed on 8/01/25.								
2G40-088-057-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-057		\$725,000	PM LAD: Mohammed, Nazaneen																				
		\$0	PM UDCCD: Rueangvivatanakij, Prutha																				
			PM CPTED: Rauof Hassanzadeh, Behn																				

Construction

<b>Route 50 Walkway (Lindenwood Ln to Nutley St)</b>			02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	10/24	NA	10/23	05/24	06/24	11/24	12/23	10/26
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs						<b>TPP ID# 87.02</b> Substantially completed 10/9/25. No nutrient credit transfer required.								
2G40-088-073-0			PM UTL: Maisel, Michael																				
2G40-088-073		\$2,900,000	PM LAD: Monahan, Clyde																				
		\$0	PM UDCCD: Fasceski, Jeff																				
			PM CPTED: Steinhilber, Will																				

Construction

<b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/24
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40017	Sully		PM TDD: Bazlamit, Ayad O						Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29						<b>UPC #108720. TPP ID# 062.</b> Substantial construction is complete. Received VDOT Permit release of the traffic signals. NOVEC has been installing the street lights. VDOT Environment section will inspect grass growth in Spring of 2026 as it does not yet meet the minimum stabilization standards.								
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael																				
2G40-100-000		\$77,400,000	PM LAD: Cate, Dennis																				
		(\$701,889)	PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				

Post-Construction

<b>Balls Hill Rd/Old Dominion Dr Int</b>			02/20	07/21	06/23	08/24	10/25	09/25	05/27	03/25	04/26	NA	04/26	04/27	04/27	01/28	NA	07/27	08/27	09/27	11/27	09/28	05/29
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Dranesville		PM TDD: Shahnaj, Sonia						Intersection improvements, including pedestrian facilities						<b>TPP ID#022.</b> Final design distributed for Agency review 10/29/25. Comments being addressed. Meeting held with VDOT 3/23/26. Construction schedule being prepared. Final Plats received 3/19/25. LAD work request for appraisals 10/14/24. Land rights anticipated on 39 properties. Utility coordination in progress. Fairfax Water's 90% relocation plan received 1/29/26. Plat for Fairfax Water easement completed 4/18/25. Dominion plat sent to LAD 3/26/26. Verizon & Cox plats pending. No nutrient credits required. Water quality provided with onsite treatment.								
2G40-152-000-0			PM UTL: Maisel, Michael																				
2G40-152-000		\$28,250,000	PM LAD: Campbell, Jocelyn																				
		\$7,801,549	PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
<b>Cinder Bed Rd Bikeway Phase 2 Local</b>			02/18	04/19	06/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
124/400-C40011		Franconia	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
2G40-176-003-0			PM TDD: Kebede, Marta					Pedestrian and bicyclist access improvements along Cinder Bed Road connecting the end of Phase 1-Cinder Bed Road cul-de-sac to Berry Road including 2 pedestrian bridges.					PE UPC #106143, RW UPC #128282, TPP ID#109. Phase 2-Northern Segment: Pre-final design underway. Schedules to be updates										
2G40-176-003	\$0		PM UTL:																				
	\$0		PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Pre-Design</b>																							
<b>Commerce Street</b>			08/22	NA	NA	08/25	02/26	04/26	04/26	05/23	NA	NA	06/23	08/23	NA	NA	NA	05/26	NA	NA	06/26	09/26	09/26
On Hold <input type="checkbox"/>																							
<b>Commerce Street Crosswalk</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011		Franconia	PM TDD: Ahangari, Samira					Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue including two refuge islands.					Meeting with consultant on 04/06/26. Final plan received on 02/03/26 and distributed to VDOT & County on 02/04/26. NTP issued on 06/18/25. The amendment to the design task order approved on 06/13/25. The revised scope includes reducing the crossing distance and installing a Rectangular Rapid Flashing Beacon (RRFB) to accommodate the turning radius of large trucks.										
2G40-181-000-0	\$350,000		PM UTL:																				
2G40-181-000	\$75,000		PM LAD: DeSena, Tajera																				
			PM UDCCD: Rueangvivatanakij, Prutha																				
			PM CPTED: Luo, Caijun																				
<b>Design</b>																							
			02/24	11/24	11/25	06/26	07/27	01/28	01/28	09/26	11/26	NA	12/26	12/27	10/27	06/28	NA	02/28	03/28	04/28	06/28	05/29	05/29
On Hold <input type="checkbox"/>																							
<b>Lee Chapel Road Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011		Springfield	PM TDD: Pandey, Dipesh					Lower Lee Chapel Road by removing two hills					Project is in the pre-final design phase. Environmental study in progress including VDOT swap land and coordination with FCPA and DCR ongoing. Phase II Archaeological study, detail tree survey and tree assessment planned to be performed this summer. Utility test holes in progress. Potential impact on 5 properties, including FCPA. Impacted utilities- Dominion, Verizon, Cox and Gas.										
2G40-206-000-0	\$9,000,000		PM UTL: Maisel, Michael																				
2G40-206-000	\$4,000,000		PM LAD: Wilson, Nicole																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>00575 Buckman Rd EB @ Russell Rd</b>			11/23	NA	07/24	12/24	05/25	02/26	02/26	08/25	NA	NA	07/25	02/26	NA	NA	NA	04/26	NA	NA	05/26	09/26	09/26
On Hold <input type="checkbox"/>																							
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011		Mount Vernon	PM TDD: Sirousi, Rojin					8'x25' concrete loading pad with bench and trash can					Construction authorization package preparation is in progress and will be submitted to UDCCD sometime in April 2026. VDOT clearance to proceed with construction received on 2/26/26. Land acquisition has been completed on 2/25/26. NTP to LAD submitted on 7/31/25.										
4YP202-00575			PM UTL:																				
TS-000016-059	\$0		PM LAD: Mohammed, Nazaneen																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>01044 Little River Turnpike EB @ Oasis Drive</b>			08/22	NA	02/24	07/24	12/24	09/25	11/25	NA	NA	NA	NA	NA	08/25	03/26	NA	12/25	NA	NA	02/26	07/25	06/26
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mason		PM TDD: Nabavi, Seyed				Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.				Task Order #20 - Construction NTP issued for 5/18/26. Comcast completed relocation on 3/13/26.												
4YP202-01044			PM UTL: Pugh, Richard																				
TS-000015-026	\$250,000		PM LAD: PM UDCCD: Ander, Haroon																				
	\$250,000		PM CPTED:																				
<b>Construction</b>																							
<b>02101 Gallows Rd NB @ Rt 29</b>			12/24	03/25	06/25	NA	10/25	10/26	10/26	01/26	NA	NA	02/26	09/26	NA	NA	NA	11/26	NA	NA	12/26	03/27	03/27
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Ahangari, Samira				Install 8'x25 concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				LAD NTP issued on 02/02/26. Land rights on 0 of 1 property have been acquired. Final plat received on 01/29/26.												
4YP202-02101			PM UTL:																				
TS-000017-048	\$0		PM LAD: Campbell, Jocelyn																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>02125 Gallows Rd NB @ Willow Oaks Corporate Dr</b>			12/24	03/25	06/25	NA	10/25	11/25	11/25	NA	NA	NA	NA	NA	NA	NA	NA	12/25	NA	NA	01/26	08/26	08/26
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Ahangari, Samira				Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can. WMATA bus stop # 500116				Construction is waiting for shelter. Construction awarded on 02/24/26. Construction Package submitted to UDCCD on 12/15/25. Revised final plan received on 10/27/25. No Conflict permit requested on 10/27/25.												
4YP202-02125			PM UTL:																				
TS-000017-049	\$0		PM LAD: Campbell, Jocelyn																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>02864 North Kings Hwy SB @ Fort Dr</b>			11/23	NA	05/24	NA	10/24	10/25	10/25	NA	NA	NA	12/24	08/25	NA	NA	NA	09/25	NA	NA	12/25	03/26	03/26
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Franconia		PM TDD: Ahangari, Samira				9'x25' concrete loading pad with bench and trash can				Construction substantially completed on 03/07/26. Construction Awarded on 12/08/25. Final construction package submitted on 09/30/25. LAD completion memo received on 8/19/25. VDOT noted two adjacent conflict projects. LOP Signed by owner on 08/07/25. LAD NTP issued on 12/04/24. Land rights on 0 of 1 property have been acquired. Final plat received on 11/27/24.Proceeding with the Letter of Permission.												
4YP202-02864			PM UTL:																				
TS-000014-049	\$0		PM LAD: Campbell, Jocelyn																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
03386 South Lakes Dr WB @ Seahawks Dr			12/23	NA	06/24	NA	12/24	05/26	05/26	05/25	NA	NA	06/25	04/26	NA	NA	NA	06/26	NA	NA	07/26	10/26	10/26		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD: Ahangari, Samira						Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can						LAD NTP issued on 06/05/25. Land rights on 0 of 1 property have been acquired. Final revised plat received on 05/28/25.										
4YP202-03386			PM UTL:																						
TS-000013-052	\$0		PM LAD: Campbell, Jocelyn																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
<b>Land Acquisition</b>																									
03499 Sunrise Valley Dr WB @ Glen Echo Rd			12/23	NA	06/24	NA	12/24	06/26	06/26	02/25	NA	NA	06/25	05/26	NA	NA	NA	07/26	NA	NA	08/26	11/26	11/26		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Dranesville	PM TDD: Ahangari, Samira						Install 8'x25 concrete loading pad, bus shelter pad, bus shelter, bench, and trash can						Signed MOU sent to LAD on 03/17/26. LAD NTP issued on 06/30/25. Land rights on 0 of 1 property have been acquired. The test hole report was received on 03/24/25. Utility designation was completed on 07/30/24, and the final plat was received on 02/19/25.										
4YP202-03499			PM UTL: Nguyen, Tan																						
TS-000012-030	\$0		PM LAD: Campbell, Jocelyn																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
<b>Land Acquisition</b>																									
03800 Wiehle Ave SB @ Isaac Newton Sq			03/24	NA	09/24	NA	11/24	07/26	07/26	03/25	NA	NA	03/25	06/26	NA	NA	NA	08/26	NA	NA	09/26	12/26	12/26		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD: Ahangari, Samira						Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can						Put it on hold per transit request on 03/17/26.										
4YP202-03800			PM UTL: Nguyen, Tan																						
TS-000013-055	\$0		PM LAD: Herider, Jay																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
<b>Land Acquisition</b>																									
5000177 Old Keene Mill Rd WB @ Bland St			01/23	06/23	09/23	NA	01/26	07/26	07/26	06/24	NA	NA	06/24	06/26	NA	NA	NA	08/26	NA	NA	09/26	01/27	01/27		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Franconia	PM TDD: Madhusudhan, Galappa						Loading pad with shelter, bench, trash can and sidewalk along with associated retaining wall and grading work.						LAD is coordinating with the property owner to get the offer package signed. VDOT clearance received on 4/7/26. Revised Final Plans, Geotech Report & Comment/Responses sent to VDOT on 1/29/26. Land Acquisition is in progress. Land rights on 0 of 2 property have been acquired.										
4YP202-5000177			PM UTL:																						
TS-000014-047	\$300,000		PM LAD: Campbell, Jocelyn																						
	\$300,000		PM UDCCD:																						
			PM CPTED:																						
<b>Land Acquisition</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			01/21	11/21	NA	09/22	11/23	07/24	02/24	02/23	NA	NA	03/23	11/23	NA	NA	NA	05/24	06/24	07/24	09/24	02/26	02/26
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Innovation Station North Neighborhood Access SUP</b> 124/400-C40011 ST-000048-001-0 ST-000048-001	Dranesville \$8,810,964 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>									
		PM TDD: Shahnaj, Sonia		Add approximately 2,000 LF of 10' SUP, two pedestrian bridges, and lighting between Innovation North Metrorail Station Kiss-and-Ride lot, Farougi Court, and Apgar Place				<b>TPP ID# 190.15 HMSAMS ID#15</b> Construction substantially completed 2/20/26. Ribbon cutting event held 2/27/26. The facility will be maintained by the County. The transfer of nutrient credits to VDOT is not needed.									
		PM UTL: Nguyen, Tan															
		PM LAD: Mohammed, Nazaneen															

**Post-Construction**

			10/25	04/26	NA	01/27	06/27	09/27	06/27	05/27	12/26	TBD	06/27	02/28	TBD	TBD	NA	02/28	TBD	TBD	02/28	09/28	09/28
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	-------	-----	-------	-------	-----	-----	----	-------	-----	-----	-------	-------	-------

<b>Redd Road Walkway (Idylwood to Pimmit)</b> 124/400-C40013 ST-000056-001-0 ST-000056-001	Dranesville \$700,000 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>									
		PM TDD: Bazlamit, Ayad O		Construct pedestrian bridge over Pimmit Run and new 10 foot sidewalk connection to Redd Road across Pimmit Run on north and south side				<b>TPP ID #208.</b> Preliminary design is in progress and anticipated to be complete mid April 2026. Utility designation plans were received and forwarded to consultant to incorporate with the design master plan.									
		PM UTL:															
		PM LAD:															

**Design**

			04/25	NA	07/25	NA	09/25	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	NA	TBD	TBD	TBD
--	--	--	-------	----	-------	----	-------	-----	-----	----	----	----	----	----	----	----	-----	-----	----	----	-----	-----	-----

<b>7619 Route 29 WB at Waples Mills Rd</b> 124/400-C40011 TS-000011-038-0 TS-000011-038	Braddock \$0 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>									
		PM TDD: Ahangari, Samira		Installing 5' X 25' Concrete Loading Pad				Final plan approved. Construction will be on hold due to site developments. Construction anticipated completion date June 2026.									
		PM UTL:															
		PM LAD:															

**Design**

			04/25	NA	06/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	02/26	04/26	03/26
--	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	-----	-------	----	----	-------	-------	-------

<b>7620 Route 29 EB at Shirley Gate Rd</b> 124/400-C40011 TS-000011-039-0 TS-000011-039	Braddock \$0 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>									
		PM TDD: Ahangari, Samira		Install 9'x25' Bus Stop Loading Pad				Construction substantially completed on 03/18/26. Construction awarded on 02/02/26. Final Construction package submitted to UDCD on 11/24/25. Use County wide permit.									
		PM UTL:															
		PM LAD:															

**Construction**

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
<b>1175 Harrison Lane SB at Bedrock Road</b>		05/25	07/25	09/25	NA	01/26	10/26	10/26	12/25	NA	NA	02/26	09/26	NA	NA	TBD	11/26	NA	NA	12/26	03/27	03/27
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>			<u>Monthly Remarks</u>												
<b>124/400-C40011</b>	Franconia	PM TDD: Ahangari, Samira					8'x25' concrete loading pad with bench and trash can			LAD NTP issued on 02/09/26. Land right on 0 to 2 properties have been acquired. Final plat received on 12/31/25. Test hole completed on 12/09/25. Plat Requested on 11/20/25. Final design received on 10/7/25. Intermediate comments sent to consultant on 10/07/25. Utility designation completed on 10/02/2025. Intermediate design received on 9/5/25. The survey was completed on 06/11/25.												
<b>TS-000014-050-0</b>		PM UTL: Nguyen, Tan																				
<b>TS-000014-050</b>	\$0	PM LAD: Mohammed, Nazaneen																				
	\$0	PM UDCCD: Rueangvivatanakij, Prutha																				
		PM CPTED:																				
<b>Land Acquisition</b>		04/25	NA	07/25	NA	12/25	12/26	12/26	03/26	TBD	NA	04/26	11/26	NA	NA	TBD	12/26	NA	NA	01/27	03/27	03/27
<b>Merillee Dr NB north of Home Depot Entrance</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>			<u>Monthly Remarks</u>												
<b>124/400-C40011</b>	Providence	PM TDD: Ahangari, Samira					Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. WMATA Bus Stop #5005025.			LAD NTP under process. Final Plat received on 3/4/26. Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.												
<b>TS-000017-050-0</b>		PM UTL:																				
<b>TS-000017-050</b>	\$0	PM LAD: Campbell, Jocelyn																				
	\$0	PM UDCCD: Carlin, Craig																				
		PM CPTED:																				
<b>Design</b>		04/25	NA	07/25	NA	12/25	12/26	12/26	03/26	TBD	NA	04/25	11/26	NA	NA	TBD	12/26	NA	NA	01/27	03/27	03/27
<b>Merillee Dr SB north of Home Depot Entrance</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>			<u>Monthly Remarks</u>												
<b>124/400-C40011</b>	Providence	PM TDD: Ahangari, Samira					Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. WMATA Bus Stop #5005024.			LAD NTP under process. Final Plat received on 3/4/26. Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.												
<b>TS-000017-051-0</b>		PM UTL:																				
<b>TS-000017-051</b>	\$0	PM LAD: Campbell, Jocelyn																				
	\$0	PM UDCCD: Carlin, Craig																				
		PM CPTED:																				
<b>Design</b>		04/25	NA	08/25	NA	10/25	10/26	10/26	11/25	TBD	NA	09/25	09/26	TBD	TBD	TBD	11/26	NA	NA	12/26	03/27	03/27
<b>Eskridge Rd NB @ Strawberry Ln</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>			<u>Monthly Remarks</u>												
<b>124/400-C40011</b>	Providence	PM TDD: Ahangari, Samira					Installing 10'x25' Concrete Loading Pad. WMATA #5005027			LAD NTP issued on 9/24/25. Land rights on 0 of 1 property have been acquired.												
<b>TS-000017-052-0</b>		PM UTL:																				
<b>TS-000017-052</b>	\$0	PM LAD: Campbell, Jocelyn																				
	\$0	PM UDCCD: Carlin, Craig																				
		PM CPTED:																				
<b>Land Acquisition</b>																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/25	NA	06/25	NA	09/25	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	NA	TBD		TBD
--	--	--	-------	----	-------	----	-------	-----	-----	----	----	----	----	----	----	----	-----	-----	----	----	-----	--	-----

**Eskridge Rd NB @ District Ave**  
 124/400-C40011 Providence  
 TS-000017-054-0  
 TS-000017-054 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL:  
 PM LAD:  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Installing a 8'x25' Concrete Loading Pad, WMATA #5005029.

Monthly Remarks  
 Final design completed. Project on hold due to conflict with project ST-000053-014.

On Hold

Design

			04/25	NA	07/25	NA	12/25	12/26	12/26	03/26	TBD	NA	04/26	11/26	NA	NA	TBD	12/26	NA	NA	01/27	03/27	03/27
--	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	----	----	-----	-------	----	----	-------	-------	-------

**Williams Dr NB @ Gatehouse Rd**  
 124/400-C40011 Providence  
 TS-000017-056-0  
 TS-000017-056 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL:  
 PM LAD: Wilson, Nicole  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.

Monthly Remarks  
 LAD NTP is under process. Final Plat received on 3/2/26. Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.

On Hold

Land Acquisition

			04/25	NA	07/25	NA	12/25	11/26	11/26	03/26	TBD	NA	03/26	10/26	NA	NA	TBD	12/26	NA	NA	01/27	03/27	03/27
--	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	----	----	-----	-------	----	----	-------	-------	-------

**Williams Dr SB @ Gatehouse Rd**  
 124/400-C40011 Providence  
 TS-000017-057-0  
 TS-000017-057 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL:  
 PM LAD: Wilson, Nicole  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.

Monthly Remarks  
 Final Plat received on 3/2/26. Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/30/25.

On Hold

Land Acquisition

			10/25	01/26	05/26	NA	09/26	08/27	08/27	10/26	TBD	NA	11/26	07/27	TBD	TBD	TBD	09/27	NA	NA	10/27	01/28	01/28
--	--	--	-------	-------	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	-----	-------	----	----	-------	-------	-------

**Gallows Rd SB @ Strawberry Ln (ID 2114)**  
 124/400-C40011 Providence  
 TS-000017-058-0  
 TS-000017-058 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Sirousi, Rojin  
 PM UTL:  
 PM LAD:  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Bus stop improvement project include concrete boarding pad, concrete amenity pad (bench and trash can), bust shelter and asphalt walkway transition.

Monthly Remarks  
 Intermediate design is in progress. Awaiting utility designation. Utility designation survey NTP sent on 2/27/26. Concept design completed.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>7069 Penderbrook Dr SB @ Ridge Knoll Dr</b>			05/25	08/25	01/26	NA	05/26	03/27	03/27	06/26	NA	NA	07/26	02/27	NA	NA	NA	04/27	NA	NA	05/27	08/27	08/27	
<b>Bus Stop Improvements</b> 124/400-C40011 TS-000018-025-0 TS-000018-025	\$0 \$0		<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Installing 9'x25' concrete loading pad, crosswalk, concrete sidewalk, and pedestrian curb ramp				<u>Monthly Remarks</u> Project is on hold until a decision is made by the BOS on the elimination of the Bus Route 622.													
<b>Design</b>																							02/2026	On Hold <input type="checkbox"/>
<b>7070 Penderbrook Dr SB @ Inverness Rd</b>			05/25	08/25	01/26	NA	05/26	03/27	03/27	06/26	NA	NA	07/26	02/27	NA	NA	NA	04/27	NA	NA	05/27	08/27	08/27	
<b>Bus Stop Improvements</b> 124/400-C40011 TS-000018-026-0 TS-000018-026	\$0 \$0		<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Installing 9'x25' concrete loading pad, crosswalk, concrete sidewalk, and pedestrian curb ramp				<u>Monthly Remarks</u> Project is on hold until a decision is made by the BOS on the elimination of the Bus Route 622.													
<b>Design</b>																							02/2026	On Hold <input type="checkbox"/>
<b>7071 Penderbrook Dr SB @ Green Look Ct</b>			05/25	08/25	01/26	NA	05/26	11/26	11/26	06/26	NA	NA	07/26	10/26	NA	NA	NA	12/26	NA	NA	01/27	04/27	04/27	
<b>Bus Stop Improvements</b> 124/400-C40011 TS-000018-027-0 TS-000018-027	\$0 \$0		<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Installing 9'x25' concrete loading pad, crosswalk, concrete sidewalk, and pedestrian curb ramp				<u>Monthly Remarks</u> Project is on hold until a decision is made by the BOS on the elimination of the Bus Route 622.													
<b>Design</b>																							02/2026	On Hold <input type="checkbox"/>
<b>7633 Legato Rd at Fairlakes Pkwy</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bus Stop Improvements</b> 124/400-C40011 TS-000018-028-0 TS-000018-028	\$0 \$0		<u>Project Manager/Assignments</u> PM TDD: Sirousi, Rojin PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Installing 9'x25' concrete loading pad.				<u>Monthly Remarks</u> Awaiting survey completion. Contract execution and fund reservation package is in progress. Design task order proposal has been received on April 2, 2026. Task order request has been submitted to consultant on 2/24/26. Land Survey request sent to Land Survey Branch on 2/24/26. Schedule to be completed upon completion of survey.													
<b>Pre-Design</b>																								On Hold <input type="checkbox"/>

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

		TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
<b>Stonecroft Boulevard Widening Sully Police Station</b>		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>				
304/300-C30050	Sully	PM TDD:	Nabavi, Seyed		Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard				VDOT approval received on 4/16/26. Second submission (signature submission) was submitted through PLUS on 8/22/25 and distributed 8/26/25. A meeting with the Supervisor office was held on August 7 to discuss the next steps of the project.													
009217-0		PM UTL:	Nguyen, Tan																			
5G25-064-000	\$800,678	PM LAD:	Kresge, Carol																			
	\$0	PM UDCCD:																				
		PM CPTED:	Guarino, Michael																			

**Construction**

		NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Oakwood Road Street Acceptance</b>		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>				
304/300-C30050	Franconia	PM TDD:	Lee, Caleb		Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.				Posting of Willingness completed 9/6/24. VDOT completed PCE and EQ-112. Initial street acceptance package resubmitted to VDOT 3/15/24. Comments received 4/22/24. Utility as-built package submitted 1/27/22. Video pipe inspection report submitted to VDOT Permits 8/3/22. Coordination meetings between VDOT and County staff to resolve right-of-way, limited access limits, and maintenance issues began January 2023 and are ongoing. Site meeting held on 3/10/23 with VDOT Permits, LSB, & FCDOT for surveying proposed right-of-way and limited access limits. Survey completed and plats/exhibits are in progress.													
2G25-122-000-0		PM UTL:																				
2G25-122-000	\$700,000	PM LAD:																				
	\$500,000	PM UDCCD:	Popoola, Larry																			
		PM CPTED:																				

**Post-Construction**

<b>Guinea Rd/Bronte Dr</b>		06/23	12/23	01/24	06/24	01/26	05/26	05/26	NA	NA	NA	NA	NA	NA	NA	NA	06/26	06/26	06/26	08/26	12/26	12/26
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>				
304/300-C30050	Braddock	PM TDD:	Madhusudhan, Galappa		Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop				TPP ID #23005. VDOT Land Use Permit application is in progress. VDOT clearance received on 4/14/26. Signed/sealed S&PM Plans submitted to VDOT on 4/7/26. VDOT TE comments to include signed/sealed signing & pavement marking (S&PM) plans received on 3/26/26. Revised final design plans & comment responses sent to VDOT on 1/2/26.													
2G40-197-002-0		PM UTL:																				
2G40-197-002	\$450,000	PM LAD:																				
	\$50,000	PM UDCCD:																				
		PM CPTED:	Askarzadeh, Negin																			

**Design**

<b>Georgetown Pike/Great Falls Library</b>		10/23	08/24	05/25	12/25	09/26	02/27	02/27	05/26	TBD	NA	05/26	01/27	04/26	02/27	NA	03/27	04/27	05/27	06/27	12/27	12/27
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>				
304/300-C30050	Dranesville	PM TDD:	Walsh, Thomas		Install pedestrian refuge island, RRFBS, associated crosswalks and ADA curb ramps at the intersection of Georgetown Pike and Great Falls Library/Great Falls Shopping Center				TPP ID# 23007: 2nd prefinal design was submitted to VDOT on 3/26/26. Prefinal Design was submitted to VDOT on 12/18/25. A revised estimate with updated PE costs was submitted to VDOT on 12/12/25 and has been fully funded. Comments received 7/10/25. Intermediate design was submitted to VDOT on 5/13/25.													
2G40-197-003-0		PM UTL:																				
2G40-197-003	\$895,000	PM LAD:	Herider, Jay																			
	\$0	PM UDCCD:	Carlin, Craig																			
		PM CPTED:	Stevens, Daniel																			

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Blake Lane at Bushman RRFB			03/23	NA	09/23	09/24	05/25	10/25	10/25	03/25	NA	NA	04/25	08/25	NA	NA	NA	11/25	11/25	11/25	01/26	05/26	05/26
----------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT		Project Manager/Assignments			Project Description			Monthly Remarks														
304/300-C30050	Providence	PM TDD:	Elahi, Seyedbehnam		Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive			<b>TPP ID #22003.</b> Construction 95% completed. UDCD held pre-construction meeting on 2/25/26. Construction NTP 3/2/26 and estimated completion on 4/30/26. Construction Task order awarded on 12/31/25. LAD completion memo received on 8/12/25. 1 out of 1 property has been acquired. Project construct under the Countywide permit. No nutrient credit affidavit for this project. No utilities relocations are required.														
2G40-197-010-0		PM UTL:	Nguyen, Tan																			
2G40-197-010	\$500,000	PM LAD:	Mohammed, Nazaneen																			
	\$0	PM UDCD:	Ander, Haroon																			
		PM CPTED:	Borkowski, Tad																			

Construction

Elm St/Old Dominion Dr Crosswalk			02/22	NA	01/24	07/24	02/25	06/26	06/26	05/25	NA	NA	06/25	05/26	NA	NA	NA	07/26	NA	NA	08/26	04/26	11/26
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT		Project Manager/Assignments			Project Description			Monthly Remarks														
304/300-C30050	Dranesville	PM TDD:	Ahangari, Samira		Connecting missing sidewalk, curb ramps			LAD NTP issued on 6/16/25. Land right of 1 of 2 properties have been acquired. Additional funding provided in 2G40-088-086 and ST-00005-007.														
2G40-197-017-0		PM UTL:	Nguyen, Tan																			
2G40-197-017	\$550,000	PM LAD:	Mohammed, Nazaneen																			
	\$0	PM UDCD:	Samiyi, Bijan																			
		PM CPTED:	Lanigan, John J																			

Land Acquisition

Haycock Rd/Casemont Dr Crosswalk			09/25	11/25	04/26	08/26	03/27	08/27	08/27	10/26	NA	NA	11/26	07/27	NA	NA	NA	09/27	10/27	10/27	10/27	05/28	05/28
----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT		Project Manager/Assignments			Project Description			Monthly Remarks														
304/300-C30050	Dranesville	PM TDD:	Pandey, Dipesh		Add curb extension and curb ramps with new marked crosswalk			Intermediate plans submitted for VDOT and county review on 4/14/2026 and comments are due by 05/20/2026. Utility designation in progress. Potential impact on 4 properties.														
2G40-197-022-0		PM UTL:																				
2G40-197-022	\$375,000	PM LAD:																				
	(\$175,000)	PM UDCD:																				
		PM CPTED:	Stevens, Daniel																			

Design

Idylwood Road and Montview Court			05/25	NA	10/25	04/26	07/26	04/27	04/27	06/26	NA	NA	06/26	02/27	NA	NA	NA	06/27	07/27	08/27	08/27	12/27	12/27
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

TCP		Project Manager/Assignments			Project Description			Monthly Remarks														
304/300-C30050	Dranesville	PM TDD:	Radzikowski, Roderick		Add new curb ramps, crosswalks, and a pedestrian refuge island at the existing marked crosswalk			<b>TPP ID # 23025.</b> Agency comments on Intermediate design received on 12/22/25 and under review. Meeting with VDOT held on 2/10/26. No utility impact. Land Rights anticipated on 3 Properties. Meeting held with LDS on 2/18/26. This project will be constructed under VDOT County-wide permit.														
2G40-197-023-0		PM UTL:	Nguyen, Tan																			
2G40-197-023	\$375,000	PM LAD:																				
	(\$75,000)	PM UDCD:	Waleign, Mahlet																			
		PM CPTED:	Stevens, Daniel																			

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Redd Rd/Idylwood Rd Crosswalk			11/24	04/25	NA	06/26	10/26	03/27	03/27	07/26	TBD	NA	07/26	01/27	TBD	TBD	NA	05/27	06/27	06/27	07/27	11/27	11/27
-------------------------------	--	--	-------	-------	----	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-024-0 2G40-197-024	Dranesville \$734,000 (\$66,000)		<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: PM LAD: PM UDCC: PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Install crosswalk and improve visibility by re-grading embankment					<u>Monthly Remarks</u> <b>TPP ID #23026.</b> Preliminary design was completed in 2025. Survey notification sent on 3/13/26. Additional offsite survey is needed. TO NTP on 3/18/26. The schedule is updated. Utility designation received on 3/09/26. Nutrient credit will be needed to satisfy water quality requirement. This project will be constructed under VDOT County-wide permit.					
---	--	--	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--

Design On Hold

Huntington Ave/Fenwick Dr Crosswalk			11/24	01/25	06/25	10/25	04/26	11/26	11/26	NA	NA	NA	02/26	10/26	NA	NA	NA	12/27	NA	NA	01/27	08/27	08/27
-------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-025-0 2G40-197-025	Mount Vernon \$700,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: Yusufoglu, Eldar PM LAD: Mohammed, Nazaneen PM UDCC: PM CPTED: Hamidi, AJ					<u>Project Description</u> Add signalized crosswalk on west leg with curb ramps, push buttons, and pedestrian signal head as per Huntington Metrorail Area Active Transportation Study					<u>Monthly Remarks</u> Final plan recieved on 04/15/26. LAD NTP submitted on 03/02/26. Land right 0 of 1 property have been acquired. Pre-final plan received on 10/22/25 and distributed to VDOT and WMATA on 10/23/25. VDOT Intermediate comments received on 08/05/25 and distributed to consultant on 08/12/25. Utility designation completed on 05/20/25. Meeting with WMATA on 05/23/25. Concept design received on 01/24/25 and distributed on 01/28/25. Survey completed on 12/16/24.					
---	----------------------------------	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Design On Hold

Eskridge Rd/Merrifield Cinema Drive Crosswalk			11/24	04/25	04/26	06/26	09/26	07/27	07/27	07/26	TBD	NA	08/26	03/27	TBD	TBD	NA	05/27	NA	NA	06/27	12/27	12/27
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	----	----	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-027-0 2G40-197-027	Providence \$525,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: Nguyen, Tan PM LAD: PM UDCC: PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Add pedestrian refuge island, Cross walk, and Curb Ramp					<u>Monthly Remarks</u> Intermediate design recieved on 04/15/26 and submitted to VDOT and County on 04/16/26. Revised survey received on 03/05/26 and submitted to consultant. Survey completed on 12/17/25. Amendment #1 to TO#16 executed on 09/23/25 and NTP sent to consultant on 09/30/25. Additional survey requested on 9/5/25 and survey notification sent on 9/5/25. Utility designation was completed on 06/10/25. The concept design was received on 04/10/25, and the survey was completed on 02/13/25. The design task order was executed on 10/31/24, and the Notice to Proceed (NTP) was issued to the consultant on 11/04/24.					
---	--------------------------------	--	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Design On Hold

Heritage Dr/Commons Dr Crosswalk			10/24	NA	05/25	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
----------------------------------	--	--	-------	----	-------	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-030-0 2G40-197-030	Braddock Mason \$525,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Pandey, Dipesh PM UTL: Nguyen, Tan PM LAD: PM UDCC: PM CPTED: Omar, Hedayat					<u>Project Description</u> Add new curb ramps and pedestrian crossing on Commons Drive					<u>Monthly Remarks</u> We received revised scope from ACTD on 03/26/2026. This project was partially constructed through VDOT's VHSIP in 2025, including the crossing on Heritage Drive. Contacted consultant on 04/08/2026 for design of pedestrian crossing on commons Drive and additional survey to reflect as-built conditions on the plans. Schedule will be updated after coordination with the consultant.					
---	---------------------------------------	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--

Design On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Magarity Rd/Kennedy Dr Crosswalk			10/24	NA	06/25	11/25	05/26	10/26	03/27	01/26	NA	NA	06/26	03/27	NA	NA	NA	04/27	04/27	04/27	05/27	06/27	08/27
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT		Project Manager/Assignments	Project Description	Monthly Remarks
304/300-C30050	Dranesville	PM TDD: Sorensen, Jonathan	Install pedestrian refuge island and relocate bus stops at existing marked crosswalk	Final design in progress. Pre-final design review comments were delivered to the Consultant on 3/3/2026. Draft plats were submitted to the County on 3/9/2026. County review comments for plats were sent to Consultant on 3/18/2026. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties.
2G40-197-031-0	Providence	PM UTL: Nguyen, Tan		
2G40-197-031	\$750,000	PM LAD: Herider, Jay		
	\$50,000	PM UDCC: Ander, Haroon PM CPTED: Stevens, Daniel		

Design

Beulah Rd/Abbotsford Dr Crosswalk			09/24	12/24	03/25	10/25	08/26	10/26	11/26	04/26	NA	NA	04/26	11/26	NA	NA	NA	01/27	02/27	03/27	04/27	08/27	08/27
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT		Project Manager/Assignments	Project Description	Monthly Remarks
304/300-C30050	Hunter Mill	PM TDD: Radzikowski, Roderick	Install pedestrian refuge island at existing marked crosswalk	Final design in progress. Plats received from LSB on 2/17/26, reviewed and sent to LAD 3/06/26. Land rights anticipated on four properties. Meeting with LDS held on 4/14/26. No utility relocation anticipated. ROW NTP shifted due to delay getting plats. This project will be constructed under VDOT County-wide permit.
2G40-197-032-0		PM UTL: Nguyen, Tan		
2G40-197-032	\$500,000	PM LAD: Butler, Timothy		
	\$0	PM UDCC: Carlin, Craig PM CPTED: Curtis, Tina		

Design

Bluement Way/Library St Crosswalk			09/24	02/25	NA	05/25	10/25	01/26	05/26	09/25	NA	NA	09/25	05/26	NA	NA	NA	08/26	09/26	09/26	10/26	07/26	12/26
-----------------------------------	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT		Project Manager/Assignments	Project Description	Monthly Remarks
304/300-C30050	Hunter Mill	PM TDD: Bazlamit, Ayad O	Relocate existing marked crosswalk to east leg, add pedestrian refuge island, and ADA curb ramps	<b>TPP ID #23036.</b> All VDOT comments on the final plan submission have been addressed, and the plans and estimate have been updated accordingly. Final construction documents are currently in progress and will be submitted to UDCC for review.
2G40-197-034-0		PM UTL:		
2G40-197-034	\$474,000	PM LAD: Campbell, Jocelyn		
	\$0	PM UDCC: Bhandari, Yagya PM CPTED: Alexandrow, Nikolai		

Design

Graham Rd/Rosemary Ln Crosswalk			10/24	NA	03/25	07/25	04/26	07/26	07/26	01/26	NA	NA	10/25	01/26	NA	NA	NA	07/26	08/26	08/26	08/26	03/27	03/27
---------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT		Project Manager/Assignments	Project Description	Monthly Remarks
304/300-C30050	Providence	PM TDD: Sorensen, Jonathan	Add pedestrian refuge island at existing marked crosswalk	Final design in progress. The Consultant is currently addressing comments from first submittal sent on 2/11/2026 and will deliver updated design documents on 4/8/2026. Land rights acquisition memo received 1/30/2026. No utility impact. The project is under 2,500 SF and will be constructed under the County-wide permit.
2G40-197-035-0		PM UTL: Nguyen, Tan		
2G40-197-035	\$700,000	PM LAD: Butler, Timothy		
	\$0	PM UDCC: Walelign, Mahlet PM CPTED: Stevens, Daniel		

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Sydenstricker Rd/Arley Dr Crosswalk			NA	04/26	09/26	01/27	08/27	08/27	11/26	TBD	NA	11/26	07/27	TBD	TBD	TBD	11/27	12/27	01/28	01/28	05/28	05/28
-------------------------------------	--	--	----	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	-----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Springfield	PM TDD:	Radzikowski, Roderick	Install Pedestrian Refuge Island, update all Pedestrian Ramps at the 4 quadrants, and high visibility crosswalks			TPP ID # 23038. Intermediate design submission package distributed to VDOT and FCDOT on 4/22/26. Land Rights anticipated on four properties. Utility designation received on 3/12/2026. This project will be constructed under VDOT County-wide permit.															
2G40-197-036-0		PM UTL:	Nguyen, Tan																			
2G40-197-036	\$300,000	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED:	Luo, Caijun																			

**Design**

Westfields Blvd/Walney Rd Crosswalk	04/25	08/25	03/26	07/26	11/26	05/27	05/27	08/26	TBD	NA	08/26	04/27	TBD	TBD	NA	06/27	07/27	08/27	10/27	03/28	03/28
-------------------------------------	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Sully	PM TDD:	Radzikowski, Roderick	Add signalized crosswalk, ADA curb ramps, pedestrian push buttons and signal heads on north and south leg. Add pedestrian connection to existing SUP			TPP ID #23039. Intermediate design comments received from VDOT and FCDOT on 4/14/26. Utility designation received on 9/30/25. Plans from the developer received on 11/24/25. Land Rights anticipated on three properties. This project will be constructed under VDOT County-wide permit.															
2G40-197-037-0		PM UTL:																				
2G40-197-037	\$950,000	PM LAD:																				
	\$167,000	PM UDCCD:																				
		PM CPTED:	Alexandrow, Nikolai																			

**Design**

Centreville Farms Rd/Calamint Ct/Twilight Glow Dr Crosswalk	07/25	10/25	06/26	09/26	02/27	05/27	08/27	10/26	NA	NA	11/26	07/27	NA	NA	NA	09/27	09/27	10/27	11/27	04/28	07/28
---	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Sully	PM TDD:	Elahi, Seyedbehnam	Add pedestrian refuge island at existing marked crosswalk			TPP ID #23040. Intermediate plan is in progress. Stormwater management and outfall analysis are required for this project due to changes in the limits of disturbance. Additional survey requested on 3/25/26, and the schedule is adjusted according to additional survey to support the stormwater analysis. Advance intermediate received on 2/16/26 and under review. had meeting with consultant on 1/12/26. VDOT rejected RRFB on 12/4/25. Preliminary plan distributed on 10/30/2025 and comments received 12/08/2025.															
2G40-197-038-0		PM UTL:																				
2G40-197-038	\$463,000	PM LAD:																				
	\$163,000	PM UDCCD:																				
		PM CPTED:	Luo, Caijun																			

**Design**

Leland Rd/Sammie Kay Ln	10/24	NA	03/25	07/25	04/26	06/26	06/26	05/26	NA	NA	06/26	05/26	NA	NA	05/26	06/26	06/26	06/26	06/26	01/27	01/27
-------------------------	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Sully	PM TDD:	Sorensen, Jonathan	Add pedestrian refuge island at existing marked crosswalk			Final design in progress. The Consultant is currently addressing design submittal review comments from first final submittal sent on 2/11/2026 and will deliver 2nd Final design on 4/8/2026. No utility impact. The project is under 2,500 SF and will be constructed under the County-wide permit. 0 of 4 properties acquired.															
2G40-197-039-0		PM UTL:	Nguyen, Tan																			
2G40-197-039	\$650,000	PM LAD:	Butler, Timothy																			
	\$0	PM UDCCD:	Bhandari, Yagya																			
		PM CPTED:	Curtis, Tina																			

**Land Acquisition**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Georgetown Pike/Walker Rd Crosswalk			02/26	04/26	08/26	01/27	01/28	04/28	04/28	04/27	06/27	NA	06/27	03/28	04/28	09/28	NA	05/28	06/28	06/28	07/28	05/29	05/29
-------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Dranesville		PM TDD:	Elahi, Seyedbehnam					Add signalized crosswalks on eastern leg of Georgetown Pike and northern legs of Walker Road intersection						<b>TPP ID #24005.</b> Preliminary plan is in progress. Meeting with consultant to discuss concept design on 3/24/26. Utility designation received on 2/19/26. Design NTP issue to consultant on 3/2/26. Survey is completed on 12/7/2025. NTP for survey issued on 10/10/2025.					
2G40-197-050-0			PM UTL:																	
2G40-197-050	\$1,211,000		PM LAD:																	
	\$436,000		PM UDCCD:																	
			PM CPTED:	Alexandrow, Nikolai																

Design On Hold

Leesburg Pike/Shreve Rd/Haycock Rd			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	TBD	03/28	04/28	05/28	08/28	02/30	02/30
------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Dranesville		PM TDD:	Kebede, Marta					Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance						<b>TPP ID#24006.</b> Pre-final design begins based on the City developer's as-built design. Topo survey is required to advance the design. Topo survey put on hold waiting for the City's developer activity completion. Route 7 & Haycock Road Intersection Transportation Impact Study has not been approved by VDOT yet. FCDOT is coordinating with VDOT on next step activities and to get the study approved.					
2G40-197-051-0	Providence		PM UTL:	Pugh, Richard																
2G40-197-051	\$1,200,000		PM LAD:	Butler, Timothy																
	\$500,000		PM UDCCD:	Cutler, Tom																
			PM CPTED:	TBD, To Be Determined																

Design On Hold

Birch Rd (Birch Grove Ct - Kirby Rd)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--------------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Dranesville		PM TDD:	Elahi, Seyedbehnam					Construct 470 feet of missing active transportation facilities. Funded for preliminary engineering with partial funding for ROW and utilities						<b>TPP ID #24007.</b> Design NTP sent to consultant on 4/8/26. Survey request from county on 2/4/26. Survey completion is expected by end of the May. Schedule will be provided after survey completion.					
2G40-197-052-0			PM UTL:																	
2G40-197-052	\$1,296,000		PM LAD:																	
	\$496,000		PM UDCCD:																	
			PM CPTED:	Lanigan, John J																

Survey On Hold

Cumberland Ave (Amherst Ave - Backlick Rd)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Franconia		PM TDD:	Elahi, Seyedbehnam					Construct active transportation connection along north side of Cumberland Avenue between Amherst Avenue and Backlick Road including curb ramps at entrance						<b>TPP ID #24009.</b> Design NTP sent to consultant on 3/25/26. Survey Notification sent on 10/22/2025. Survey request from County on 10/27/25. Survey completion is expected by end of March. Schedule will be provided after survey completion.					
2G40-197-054-0			PM UTL:																	
2G40-197-054	\$568,000		PM LAD:																	
	(\$132,000)		PM UDCCD:																	
			PM CPTED:	Luo, Caijun																

Survey On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Glade Dr/Charterhouse Cir Crosswalk</b></p> <p>TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    TBD</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p><b>Bicycle/Pedestrian Imprv DOT</b></p> <p><b>304/300-C30050</b>    Hunter Mill</p> <p><b>2G40-197-056-0</b></p> <p><b>2G40-197-056</b>    \$375,000 (\$325,000)</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Pandey, Dipesh                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED: Rauof Hassanzadeh, Behn</p> <p><u>Project Description</u>                      Curb extensions at both marked crosswalks, relocate EB bus stop farther from intersection, and relocate bike lane next to travel lane from Ansdel Court to Alsop Court</p> <p><u>Monthly Remarks</u>                      Task Order contract is under negotiation. ROE letter to property owners sent out on 3/24/2026 and survey estimated to be completed by mid June. Survey to be done by County.</p>																							
<p><b>Pre-Design</b></p>																							
<p><b>Rt 29 (E of Nutley St)</b></p> <p>TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    TBD    NA    TBD          TBD    TBD    TBD    TBD</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p><b>Bicycle/Pedestrian Imprv DOT</b></p> <p><b>304/300-C30050</b></p> <p><b>2G40-197-067-0</b></p> <p><b>2G40-197-067</b>    \$615,000 \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Sorensen, Jonathan Marti                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED: Luo, Caijun</p> <p><u>Project Description</u>                      150 LF asphalt walkway missing link on north side of Route 29, permanently close western gas station entrance, and install crosswalk at Old Nutley Street</p> <p><u>Monthly Remarks</u>                      Scope received 10/27/2025. Task order NTP on 3/20/2026. Survey in progress, due in May.</p>																							
<p><b>Survey</b></p>																							
<p><b>Old Courthouse Rd./Besley Rd. Realignment</b></p> <p>07/15    12/16    04/19    01/20    06/20    05/22    03/23    12/20    12/20    NA    12/20    05/22    04/22    10/23    NA    06/23    07/23    09/23    10/23    11/24    05/27</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p><b>Spot Roadway Improvements 2014</b></p> <p><b>304/300-C30050</b>    Hunter Mill</p> <p><b>5G25-059-007-0</b></p> <p><b>5G25-059-007</b>    \$19,500,000 \$1,322,777</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Nabavi, Seyed                      PM UTL: Maisel, Michael                      PM LAD: Strayhorne, Robert                      PM UDCCD: McCorkle, Lisa                      PM CPTED: Aguayo, Vanessa</p> <p><u>Project Description</u>                      Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path</p> <p><u>Monthly Remarks</u>  <b>TPP ID # 35.</b> Construction 53% complete. Construction NTP 2/21/24. The project substantial completion was revised to 05/21/27 due to unforeseen field conditions at the bridge foundations, along with multiple addenda for pre-augering.</p>																							
<p><b>Construction</b></p>																							
<p><b>Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd)</b></p> <p>12/17    02/18    08/18    09/19    03/24    05/24    05/24    03/23    03/21    NA    03/23    12/23    06/24    04/25    NA    03/25    05/25    06/25    08/25    05/26    05/26</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b>    Providence</p> <p><b>5G25-060-023-0</b></p> <p><b>5G25-060-023</b>    \$2,750,000 \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: El Kaissi, Mohamad                      PM UTL: Maisel, Michael                      PM LAD: Herider, Jay                      PM UDCCD: Cutler, Tom                      PM CPTED: Askarzadeh, Negin</p> <p><u>Project Description</u>                      Construct approximately 1,900 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Road and Sutton Road</p> <p><u>Monthly Remarks</u>  <b>TPP ID#102.</b> Construction is 76% complete. Verizon and Cox utility relocation has been completed.</p>																							
<p><b>Construction</b></p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Little River Tnpk Walkway WB - E of Roberts Ave - W of Roberts Ave</b>			11/17	12/17	11/18	06/19	08/20	05/21	03/25	11/20	02/21	NA	02/24	02/24	08/24	09/25	NA	04/25	08/25	10/25	11/25	11/26	11/26
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Nabavi, Seyed						Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue						<b>TPP ID#205.</b> Construction is 17% complete. Dominion, Cox, and Verizon are scheduling Anchor relocation on Roberts. Dominion finalizing feed to Hawk signal. The project construction is transferred to C&I funds under 2G40-088-089.								
5G25-060-043-0			PM UTL: Pugh, Richard																				
5G25-060-043	\$5,750,000		PM LAD: Monahan, Clyde																				
	\$0		PM UDCD: Rueangvivatanakij, Prutha																				
			PM CPTED: Aguayo, Vanessa																				
<b>Construction</b>																							
<b>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</b>			08/17	11/17	07/18	09/20	06/22	07/20	07/24	09/22	NA	NA	09/22	07/23	05/23	07/25	NA	01/26	02/26	03/26	05/26	11/26	12/26
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Nabavi, Seyed						Construct 1,550 LF of 9-foot wide, curb abutted sidewalk						<b>TPP ID#234.</b> Revised TMP plan submitted on 4/3/26 to VDOT for approval. Dominion to coordinate Streetlight relocation with project retaining wall construction. The project construction is transferred to C&I funds under 2G40-088-090.								
5G25-060-044-0			PM UTL: Pugh, Richard																				
5G25-060-044	\$8,950,000		PM LAD: Guy, Sarah																				
	\$0		PM UDCD: Rueangvivatanakij, Prutha																				
			PM CPTED: Askarzadeh, Negin																				
<b>Construction</b>																							
<b>Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)</b>			10/23	NA	04/24	12/24	01/26	05/26	05/26	07/25	NA	NA	09/25	04/26	TBD	01/27	NA	09/26	09/26	10/26	01/27	01/28	01/28
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Kebede, Marta						Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp						<b>TPP ID# 189.09 RMAG ID#.</b> Final design comments received. ROW NTP issued 9/16/25. Land acquisition for 0 of 2 properties acquired. Nutrient credit transfer to VDOT will be proceeded once the project moves to construction. The project is transferred to C&I with new project number 2G40-085-010.								
5G25-062-010-0			PM UTL: Pugh, Richard																				
5G25-062-010	\$4,360,000		PM LAD: Campbell, Jocelyn																				
	\$1,125,773		PM UDCD: Rueangvivatanakij, Prutha																				
			PM CPTED: Luo, Caijun																				
<b>Land Acquisition</b>																							
<b>Bluemont Way - Disc St Ped Br - Reston Pkwy</b>			11/16	NA	11/17	04/19	11/24	02/25	12/25	10/24	NA	NA	12/20	08/25	NA	NA	NA	05/26	01/26	01/26	06/26	03/26	10/26
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Bazlamit, Ayad O						Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way						<b>TPP ID#189.11 RMAG ID#38.</b> All comments on the 5th Final submittal from VDOT have been addressed. The consultant is currently compiling the final plans and estimate. Draft construction documents will be prepared for UDCD review.								
5G25-062-011-0			PM UTL: Pugh, Richard																				
5G25-062-011	\$1,350,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCD: Bhandari, Yagya																				
			PM CPTED: Beall, James																				
<b>Design</b>																							

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Pleasant Valley Rd. Shared Use Path - Elklick Run - Dominion Power Lines		01/18	04/18	02/19	08/21	05/23	11/20	06/26	04/25	08/25	NA	01/23	05/26	05/26	10/26	NA	10/26	11/26	01/27	02/27	11/21	08/28									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
County-Maintained Pedestrian Imp - 2014		PM TDD: Kebede, Marta						Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road						<b>TPP ID#162.</b> All VDOT comments closed. Addressed County LDS comments & waiting for approval. Land rights on 1 of 12 properties have been acquired. LAD to coordinate with Board of Supervisor for Administrative hearing. Cox, Verizon, and NOVEC relocation P&E is being revised. Nutrient credit transfer to VDOT will be proceeded once the project moves to construction																	
304/300-C30050	Sully	PM UTL: Yusufoglu, Eldar																													
ST-000036-013-0		PM LAD: Wilson, Nicole																													
ST-000036-013	\$11,800,000 \$8,646,023	PM UDCCD: Cutler, Tom																													
		PM CPTED: Stevens, Daniel																													
Land Acquisition																															
Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.		07/21	01/22	07/22	01/23	06/23	10/24	04/25	11/23	11/23	NA	11/23	03/25	07/24	07/25	NA	06/25	07/25	08/25	10/25	09/26	09/26									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
County-Maintained Pedestrian Imp - 2014		PM TDD: Nabavi, Seyed						Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings						<b>TPP ID#186.</b> Construction 40% completed. Dominion Energy authorized on 7/18/24 for pole relocation coordination during construction. The project construction is transferred to C&I funds under 2G40-088-092.																	
304/300-C30050	Dranesville	PM UTL: Yusufoglu, Eldar																													
ST-000036-015-0		PM LAD: Mohammed, Nazaneen																													
ST-000036-015	\$5,460,000 \$2,794,241	PM UDCCD: Bhandari, Yagya																													
		PM CPTED: Luo, Caijun																													
Construction																															
Telegraph Road Walkway Ph II - Pike to Wilton		04/24	07/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
County-Maintained Pedestrian Imp - 2014		PM TDD: Walsh, Thomas						Construct approximately 2,200 LF of concrete sidewalk to fill in missing links, including crosswalks, curb ramps, retaining walls and pedestrian bridge						<b>TPP ID#180.02.</b> Coordination with Stormwater, stream restoration project is expected to have substantial completion by June 2026, with grading and retaining wall work still yet to be complete. Survey to hold off until grading and retaining wall work has progressed enough. Preliminary design closeout is in progress. Online survey results received 6/20/25 and are under review. Virtual public information meeting held on 6/5/25. Utilities provided with preliminary plans on 10/4/24 to address potential utility conflicts. Schedule to be developed after receiving input from public meeting.																	
304/300-C30050	Franconia	PM UTL: Yusufoglu, Eldar																													
ST-000036-017-0		PM LAD: Butler, Timothy																													
ST-000036-017	\$8,000,000 \$7,000,000	PM UDCCD: Alexandrow, Nikolai																													
		PM CPTED: Alexandrow, Nikolai																													
Design																															
Hooes Rd/South Run Stream Valley Trail		07/23	12/23	NA	10/24	09/25	08/26	08/26	12/25	NA	NA	12/25	07/26	NA	NA	NA	09/26	NA	NA	10/26	01/27	01/27									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
Bicycle/Pedestrian Access DOT		PM TDD: Ahangari, Samira						Pedestrian safety improvements including two passive detection RRFB's and No-Parking signs						<b>LAD NTP</b> submitted on 12/03/25. Land rights on 0 of 2 properties have been acquired. Revised plat received on 11/3/25. Final plan received on 09/25/25 and distributed to VDOT & County. Revised plat requested on 09/25/25. Final plan received on 06/02/25 and distributed to VDOT on 06/05/25. Final revised plat received on 05/01/25. Coordination with Dominion to provide electric service to RRFB during project construction.																	
304/300-C30050	Mount Vernon	PM UTL: Pugh, Richard																													
ST-000053-005-0	Springfield	PM LAD: Herider, Jay																													
ST-000053-005	\$375,000 \$0	PM UDCCD: Fasceski, Jeff																													
		PM CPTED: Rauof Hassanzadeh, Behn																													
Land Acquisition																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Silverbrook Rd/Crosspointe Dr			06/23	07/23	06/24	10/24	02/25	01/26	01/26	03/25	NA	NA	03/25	12/25	NA	NA	NA	03/26	03/26	04/26	05/26	09/26	09/26
-------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-006-0 ST-000053-006	Springfield	\$500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Butler, Timothy PM UDCCD: PM CPTED: Curtis, Tina					<u>Project Description</u> Pedestrian safety improvements at Silverbrook Road and Crosspointe Drive to include refuge island and crosswalks					<u>Monthly Remarks</u> <b>TPP ID #2301.</b> Construction NTP issued for 4/6/26. Awaiting VDOT Countywide permit renewal.										
--	-------------	------------------	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Construction

Vale Rd/Flint Hill Rd Crosswalk			09/24	NA	12/24	05/25	08/25	11/25	02/26	NA	NA	NA	NA	NA	NA	NA	NA	03/26	NA	NA	05/26	05/26	08/26
---------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	----	----	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-008-0 ST-000053-008	Hunter Mill	\$400,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Walsh, Thomas PM UTL: PM LAD: PM UDCCD: PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Shift existing marked crosswalk and add pedestrian refuge island. Study potential RRFB					<u>Monthly Remarks</u> <b>TPP ID# 23042.</b> LUP submitted to VDOT on 4/16/26. 3rd final design submitted to VDOT on 3/19/26.										
--	-------------	------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Design

Lorton Station Blvd/Potomac Bend/Harrover PI Crosswalk			10/24	NA	05/25	11/25	05/26	09/26	09/26	04/26	NA	NA	06/26	12/26	NA	NA	NA	01/27	01/27	01/27	01/27	08/27	08/27
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-010-0 ST-000053-010	Mount Vernon	\$1,150,000 \$250,000	<u>Project Manager/Assignments</u> PM TDD: Sorensen, Jonathan PM UTL: Nguyen, Tan PM LAD: Najeeb, Mohammed PM UDCCD: Bhandari, Yagya PM CPTED: Luo, Caijun					<u>Project Description</u> Shift existing marked crosswalk and add pedestrian refuge island					<u>Monthly Remarks</u> Final design is in progress. Pre-final design review comments were delivered to the Consultant on 3/2/2026. Draft plats were submitted to the County on 3/9/2026. County review comments were sent to the Consultant on 3/20/2026. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties. Survey by Consultant.										
--	--------------	--------------------------	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Design

Tuttle Rd Trail Connection to Hillside Rd			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-011-0 ST-000053-011	Springfield	\$350,000 (\$1,180,000)	<u>Project Manager/Assignments</u> PM TDD: Pandey, Dipesh PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Install approximately 1,100 linear feet of trail connecting Tuttle Road sidewalk south of Garden Road to Hillside Road with marked crosswalk crossing Hillside Road					<u>Monthly Remarks</u> ROE for survey notification sent out on February 27, 2026. Final scope and fee proposal TO received on 03/27/2026 and under the approval process. Consultant's Task Order includes survey and design services.										
--	-------------	----------------------------	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Pre-Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Fair Lakes Blvd/Sedghurst Dr Crosswalk	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
--	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

**Bicycle/Pedestrian Access DOT**  
**304/300-C30050** Springfield  
**ST-000053-012-0**  
**ST-000053-012** \$686,000  
 \$0

Project Manager/Assignments  
 PM TDD: Sorensen, Jonathan Marti  
 PM UTL:   
 PM LAD:   
 PM UDCCD:   
 PM CPTED: Rauof Hassanzadeh, Behn

Project Description  
 Relocate existing marked crosswalk from north leg to south leg of intersection, add pedestrian refuge island, and evaluate potential RRFB

Monthly Remarks  
 Scope received on 3/23/26. Project initiation underway. Survey notification letters sent 4/14/26.

On Hold

Pre-Design

Huntington Ave/Robinson Way Crosswalk	10/24	02/25	NA	04/25	11/25	08/25	07/26	12/25	NA	NA	12/25	08/26	TBD	TBD	NA	10/26	11/26	11/26	11/26	06/26	04/27	NA	NA
---------------------------------------	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------	----	----

**Bicycle/Pedestrian Access DOT**  
**304/300-C30050** Mount Vernon  
**ST-000053-013-0**  
**ST-000053-013** \$715,000  
 \$222,000

Project Manager/Assignments  
 PM TDD: Bazlamit, Ayad O  
 PM UTL: Pugh, Richard  
 PM LAD: Najeeb, Mohammed  
 PM UDCCD:   
 PM CPTED: Hamidi, AJ

Project Description  
 Add crosswalk on Huntington Avenue and Robinson Way, pedestrian refuge island, RRFB, and connection to service road. Remove existing western crosswalk

Monthly Remarks  
 Final plans were distributed to VDOT and FCDOT on 12/10/25. Comments are due on 1/29/26. Final Plats received on 12/31/25 for two properties. NTP ROW acquisition was submitted on 1/30/25.

On Hold

Land Acquisition

Eskridge Rd/District Ave Crosswalk	11/24	04/25	04/26	05/26	09/26	04/26	04/26	07/26	NA	NA	08/26	03/27	NA	NA	NA	05/27	NA	NA	06/27	12/27	12/27	NA	NA
------------------------------------	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------	----	----

**Bicycle/Pedestrian Access DOT**  
**304/300-C30050** Providence  
**ST-000053-014-0**  
**ST-000053-014** \$575,000  
 \$0

Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL: Nguyen, Tan  
 PM LAD:   
 PM UDCCD:   
 PM CPTED: Alexandrow, Nikolai

Project Description  
 Add pedestrian refuge island, Cross walk, and Curb Ramp

Monthly Remarks  
 Intermediate design recieved on 04/15/26 and submitted to VDOT and County on 04/16/26. Revised survey received on 03/05/26 and submitted to consultant. Additional survey completed on 12/17/25. Amendment #1 to TO#17 executed on 09/23//25 and NTP sent to consultant on 09/30/25. Additional survey requested on 9/5/25 and survey notification sent on 9/5/25. Utility designation was completed on 06/10/25. The concept design was received on 04/10/25, and the survey was completed on 02/13/25. The design task order was executed on 11/20/24, and the NTP was issued to the consultant on 11/20/24.

On Hold

Design

Guinea Rd/Lakepointe Dr Crosswalk	10/25	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
-----------------------------------	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----	-----

**Bicycle/Pedestrian Access DOT**  
**304/300-C30050** Braddock  
**ST-000053-015-0**  
**ST-000053-015** \$324,000  
 \$0

Project Manager/Assignments  
 PM TDD: Sirousi, Rojin  
 PM UTL:   
 PM LAD:   
 PM UDCCD:   
 PM CPTED: Luo, Caijun

Project Description  
 Install RRFBs at existing high visibility crosswalk on Guinea Road at Lakepointe Drive.

Monthly Remarks  
**TPP ID #23049.** VDOT comments on crosswalk study has been received on April 6, 2026. Scope revision is being discussed with ACTD and will be shared with VDOT for review and approval prior to design initiation. Revised Crosswalk Determination Study was submitted to VDOT on 1/29/26. Schedule to be completed after approval of crosswalk study.

On Hold

Survey