

Transportation Design Division

Summary Status - District Report
Apr 2026

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Lincoln Street Expansion 102/500-C50000 AA1400164-23-0 AA1400164-23	Providence Dranesville \$50,250,000 \$28,700,950		10/23	09/24	10/25	07/26	02/27	07/27	07/27	06/26	08/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
			PM TDD: Shahnaj, Sonia PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: PM CPTED: Luo, Caijun			New road connecting Old Meadow Road to Magarity Road in Tysons			RS UPC 118307. Prefinal design is in progress. Notice of willingness for public hearing advertised 3/27/26 and 4/2/26, letters mailed out, website updated 3/30/26 - response due 4/10/26. VE Study Report resubmitted for VDOT review 3/10/26. Meeting held with VDOT L&D 4/14/26 on design waiver - waiver being revised. Coordination with utility companies, FCPA, FCPS, MITRE and SOMOS ongoing. Letter sent to FCPS responding their comments 3/26/26. Meeting held with MITRE 4/7/26, FCPA 4/10/17, DPD 4/15/26. Additional utility designation/test holes underway. VDOT Scope closing 4/29/26. Additional tree and invasive species inventory work on FCPA property will start 5/4/26.														
Design			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	NA	03/28	04/28	05/28	08/28	02/30	02/30
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
			PM TDD: Kebede, Marta PM UTL: Pugh, Richard PM LAD: Butler, Timothy PM UDCCD: Cutler, Tom PM CPTED:			Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&OD Trail			Pre-final design underway. Supplemental topo survey received 3/31/26. Comments on the supplemental topo sent to LSB 4/6/26. VDOT resolution meeting held 3/25/26. Bike and community safety advocate group meeting scheduled for 4/17/26.														
Design			09/20	12/20	05/22	09/22	07/23	04/25	06/25	11/23	11/23	NA	11/23	03/25	09/24	09/25	NA	06/25	08/25	10/25	10/25	10/28	10/28
Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-005-0 2G40-088-005	Dranesville \$7,500,000 \$5,183,182		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
			PM TDD: Nabavi, Seyed PM UTL: Maisel, Michael PM LAD: Herider, Jay PM UDCCD: Samiyi, Bijan PM CPTED: Steinhilber, Will			Construct walkway on southside of Chesterbrook Road			TPP ID#107. Phase one construction 45% completed. Construction will be completed in two phases. Construction of Second phase is waiting to be combined with the DPWES's Stormwater project at Little Pimmit Run Tributary at Woodland Terrace.														
Construction			03/24	04/24	01/26	05/26	09/26	05/26	06/27	08/26	NA	NA	09/26	05/27	05/27	09/27	NA	07/27	09/27	10/27	10/27	04/28	07/28
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
			PM TDD: Bazlamit, Ayad O PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCCD: PM CPTED: Rauof Hassanzadeh, Behn			Construct a shared use path along the west side of Idylwood Road from Idylwood Court to Hillside Drive in Falls Church			TPP ID #137 TPP ID #137 A public meeting was held on 3/19/26. Next phase will be a pre-final plan submission in May 2026. TDD has requested a supplement to the current Task Order, which is currently under review.														
Design																							

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Crestview Dr Walkway (Ferris to Builders)		06/24	09/24	02/25	05/26	11/26	08/26	05/27	07/26	TBD	NA	08/26	04/27	TBD	TBD	NA	06/27	07/27	08/27	09/27	07/27	03/28
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
CSYP C&I Bike & Pedestrian Program		PM TDD: Radzikowski, Roderick					Construct new 6-foot sidewalk with					TPP ID #196. Advanced Pre-Final design submission package received on 04/15/26 and under review. Land Rights										
124/400-C40011		PM UTL: Nguyen, Tan					curb and gutter along west side of					anticipated on 10 Properties. Requested additional survey received on 2/3/26. Nutrient credit will be needed to satisfy water										
2G40-088-054-0		PM LAD: Mohammed, Nazaneen					Crestview Drive from Ferris Avenue					quality requirement. Meeting held with Town of Herndon on 3/04/26. Additional utility designation requested on 3/03/26.										
2G40-088-054		PM UDCD: Ander, Haroon					to Builders Road					Schedule changed and updated per the public meeting and additional design, surveyed topo correction, additional topo and										
		PM CPTED: Curtis, Tina										utility designation needed.										
		On Hold <input type="checkbox"/>																				
Design																						
Great Falls St Walkway (Grande to Haycock)		10/22	10/22	05/23	02/24	02/25	09/25	01/26	10/24	NA	NA	11/24	07/25	02/25	07/25	NA	02/26	03/26	03/26	04/26	05/26	07/26
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
CSYP C&I Bike & Pedestrian Program		PM TDD: Elahi, Seyedbehnam					Construct approximately 540 LF of					TPP ID# 201. Construction NTP on 4/20/2026. Final Construction Package submitted to UDCD on 2/24/26. Permit received on										
124/400-C40011		PM UTL: Yusufoglu, Eldar					sidewalk along the west side of					2/11/26. VDOT approved pavement marking sheet on 1/5/2026. LAD completion memo received on 6/23/25. Land rights for 3										
2G40-088-057-0		PM LAD: Mohammed, Nazaneen					Great Falls Street from Haycock					out of 3 properties have been acquired. TMP approved on 1/27/25. LDS approved the project data sheet on 10/02/24. Affidavit										
2G40-088-057		PM UDCD: Rueangvivatanakij, Prutha					Road to Grande Lane					of purchase is received on 1/13/26, and transfer agreement submitted to VDOT upon construction completion. AT&T vault										
		PM CPTED: Rauof Hassanzadeh, Behn										relocation completed on 8/01/25.										
		On Hold <input type="checkbox"/>																				
Construction																						
		02/20	07/21	06/23	08/24	10/25	09/25	05/27	03/25	04/26	NA	04/26	04/27	04/27	01/28	NA	07/27	08/27	09/27	11/27	09/28	05/29
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Balls Hill Rd/Old Dominion Dr Int		PM TDD: Shahnaj, Sonia					Intersection improvements,					TPP ID#022. Final design distributed for Agency review 10/29/25. Comments being addressed. Meeting held with VDOT										
124/400-C40013		PM UTL: Maisel, Michael					including pedestrian facilities					3/23/26. Constuction schedule being prepared. Final Plats received 3/19/25. LAD work request for appraisals 10/14/24. Land										
2G40-152-000-0		PM LAD: Campbell, Jocelyn										rights anticipated on 39 properties. Utility coordination in progress. Fairfax Water's 90% relocation plan received 1/29/26. Plat										
2G40-152-000		PM UDCD:										for Fairfax Water easement completed 4/18/25. Dominion plat sent to LAD 3/26/26. Verizon & Cox plats pending. No nutrient										
		PM CPTED: Stevens, Daniel										credits required. Water quality provided with onsite treatment.										
		On Hold <input type="checkbox"/>																				
Design																						
03499 Sunrise Valley Dr WB @ Glen Echo Rd		12/23	NA	06/24	NA	12/24	06/26	06/26	02/25	NA	NA	06/25	05/26	NA	NA	NA	07/26	NA	NA	08/26	11/26	11/26
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Bus Stop Improvements		PM TDD: Ahangari, Samira					Install 8'x25 concrete loading pad,					Signed MOU sent to LAD on 03/17/26. LAD NTP issued on 06/30/25. Land rights on 0 of 1 property have been acquired. The test										
124/400-C40011		PM UTL: Nguyen, Tan					bus shelter pad, bus shelter, bench,					hole report was received on 03/24/25. Utility designation was completed on 07/30/24, and the final plat was received on										
4YP202-03499		PM LAD: Campbell, Jocelyn					and trash can					02/19/25.										
TS-000012-030		PM UDCD: Carlin, Craig																				
		PM CPTED:																				
		On Hold <input type="checkbox"/>																				
Land Acquisition																						

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Innovation Station North Neighborhood Access SUP 124/400-C40011 ST-000048-001-0 ST-000048-001</p>																							
Dranesville		\$8,810,964	01/21	11/21	NA	09/22	11/23	07/24	02/24	02/23	NA	NA	03/23	11/23	NA	NA	NA	05/24	06/24	07/24	09/24	02/26	02/26
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Shahnaj, Sonia					Add approximately 2,000 LF of 10' SUP, two pedestrian bridges, and lighting between Innovation North Metrorail Station Kiss-and-Ride lot, Farougi Court, and Apgar Place					On Hold <input type="checkbox"/> TPP ID# 190.15 HMSAMS ID#15 Construction substantially completed 2/20/26. Ribbon cutting event held 2/27/26. The facility will be maintained by the County. The transfer of nutrient credits to VDOT is not needed.										
			PM UTL: Nguyen, Tan																				
			PM LAD: Mohammed, Nazaneen																				
			PM UDCD: Samiyi, Bijan																				
			PM CPTED: TBD, To Be Determined																				
Post-Construction																							
<p>Redd Road Walkway (Idylwood to Pimmit) 124/400-C40013 ST-000056-001-0 ST-000056-001</p>																							
Dranesville		\$700,000	10/25	04/26	NA	01/27	06/27	09/27	06/27	05/27	12/26	TBD	06/27	02/28	TBD	TBD	NA	02/28	TBD	TBD	02/28	09/28	09/28
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Bazlamit, Ayad O					Construct pedestrian bridge over Pimmit Run and new 10 foot sidewalk connection to Redd Road across Pimmit Run on north and south side					On Hold <input type="checkbox"/> TPP ID #208. Preliminary design is in progress and anticipated to be complete mid April 2026. Utility designation plans were received and forwarded to consultant to incorporate with the design master plan.										
			PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED: Curtis, Tina																				
Design																							
<p>Georgetown Pike/Great Falls Library 304/300-C30050 2G40-197-003-0 2G40-197-003</p>																							
Dranesville		\$895,000	10/23	08/24	05/25	12/25	09/26	02/27	02/27	05/26	TBD	NA	05/26	01/27	04/26	02/27	NA	03/27	04/27	05/27	06/27	12/27	12/27
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Walsh, Thomas					Install pedestrian refuge island, RRFBs, associated crosswalks and ADA curb ramps at the intersection of Georgetown Pike and Great Falls Library/Great Falls Shopping Center					On Hold <input type="checkbox"/> TPP ID# 23007: 2nd prefinal design was submitted to VDOT on 3/26/26. Prefinal Design was submitted to VDOT on 12/18/25. A revised estimate with updated PE costs was submitted to VDOT on 12/12/25 and has been fully funded. Comments received 7/10/25. Intermediate design was submitted to VDOT on 5/13/25.										
			PM UTL:																				
			PM LAD: Herider, Jay																				
			PM UDCD: Carlin, Craig																				
			PM CPTED: Stevens, Daniel																				
Design																							
<p>Elm St/Old Dominion Dr Crosswalk 304/300-C30050 2G40-197-017-0 2G40-197-017</p>																							
Dranesville		\$550,000	02/22	NA	01/24	07/24	02/25	06/26	06/26	05/25	NA	NA	06/25	05/26	NA	NA	NA	07/26	NA	NA	08/26	04/26	11/26
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Ahangari, Samira					Connecting missing sidewalk, curb ramps					On Hold <input type="checkbox"/> LAD NTP issued on 6/16/25. Land right of 1 of 2 properties have been acquired. Additional funding provided in 2G40-088-086 and ST-00005-007.										
			PM UTL: Nguyen, Tan																				
			PM LAD: Mohammed, Nazaneen																				
			PM UDCD: Samiyi, Bijan																				
			PM CPTED: Lanigan, John J																				
Land Acquisition																							

Project Name																								
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates								
Project/Sub Project #							Permit Submission																	
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
Haycock Rd/Casemont Dr Crosswalk		09/25	11/25	04/26	08/26	03/27	08/27	08/27	10/26	NA	NA	11/26	07/27	NA	NA	NA	09/27	10/27	10/27	10/27	05/28	05/28		
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>								
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-022-0 2G40-197-022		Dranesville		PM TDD: Pandey, Dipesh PM UTL: PM LAD: PM UDCD: PM CPTED: Stevens, Daniel		Add curb extension and curb ramps with new marked crosswalk							Intermediate plans submitted for VDOT and county review on 4/14/2026 and comments are due by 05/20/2026. Utility designation in progress. Potential impact on 4 properties.						On Hold <input type="checkbox"/>					
		\$375,000																						
		(\$175,000)																						
Design																								
Idylwood Road and Montview Court		05/25	NA	10/25	04/26	07/26	04/27	04/27	06/26	NA	NA	06/26	02/27	NA	NA	NA	06/27	07/27	08/27	08/27	12/27	12/27		
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>								
TCP 304/300-C30050 2G40-197-023-0 2G40-197-023		Dranesville		PM TDD: Radzikowski, Roderick PM UTL: Nguyen, Tan PM LAD: PM UDCD: Walelign, Mahlet PM CPTED: Stevens, Daniel		Add new curb ramps, crosswalks, and a pedestrian refuge island at the existing marked crosswalk							TPP ID # 23025. Agency comments on Intermediate design received on 12/22/25 and under review. Meeting with VDOT held on 2/10/26. No utility impact. Land Rights anticipated on 3 Properties. Meeting held with LDS on 2/18/26. This project will be constructed under VDOT County-wide permit.						On Hold <input type="checkbox"/>					
		\$375,000																						
		(\$75,000)																						
Design																								
Redd Rd/Idylwood Rd Crosswalk		11/24	04/25	NA	06/26	10/26	03/27	03/27	07/26	TBD	NA	07/26	01/27	TBD	TBD	NA	05/27	06/27	06/27	07/27	11/27	11/27		
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>								
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-024-0 2G40-197-024		Dranesville		PM TDD: Radzikowski, Roderick PM UTL: PM LAD: PM UDCD: PM CPTED: Alexandrow, Nikolai		Install crosswalk and improve visibility by re-grading embankment							TPP ID #23026. Preliminary design was completed in 2025. Survey notification sent on 3/13/26. Additional offsite survey is needed. TO NTP on 3/18/26. The schedule is updated. Utility designation received on 3/09/26. Nutrient credit will be needed to satisfy water quality requirement. This project will be constructed under VDOT County-wide permit.						On Hold <input type="checkbox"/>					
		\$734,000																						
		(\$66,000)																						
Design																								
Magarity Rd/Kennedy Dr Crosswalk		10/24	NA	06/25	11/25	05/26	10/26	03/27	01/26	NA	NA	06/26	03/27	NA	NA	NA	04/27	04/27	04/27	05/27	06/27	08/27		
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>								
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-031-0 2G40-197-031		Dranesville		PM TDD: Sorensen, Jonathan PM UTL: Nguyen, Tan PM LAD: Herider, Jay PM UDCD: Ander, Haroon PM CPTED: Stevens, Daniel		Install pedestrian refuge island and relocate bus stops at existing marked crosswalk							Final design in progress. Pre-final design review comments were delivered to the Consultant on 3/3/2026. Draft plats were submitted to the County on 3/9/2026. County review comments for plats were sent to Consultant on 3/18/2026. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties.						On Hold <input type="checkbox"/>					
		\$750,000																						
		\$50,000																						
Design																								

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Georgetown Pike/Walker Rd Crosswalk			02/26	04/26	08/26	01/27	01/28	04/28	04/28	04/27	06/27	NA	06/27	03/28	04/28	09/28	NA	05/28	06/28	06/28	07/28	05/29	05/29
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>
Bicycle/Pedestrian Imprv DOT			PM TDD: Elahi, Seyedbehnam			Add signalized crosswalks on eastern leg of Georgetown Pike and northern legs of Walker Road intersection			TPP ID #24005. Preliminary plan is in progress. Meeting with consultant to discuss concept design on 3/24/26. Utility designation received on 2/19/26. Design NTP issue to consultant on 3/2/26. Survey is completed on 12/7/2025. NTP for survey issued on 10/10/2025.														
304/300-C30050	Dranesville		PM UTL:																				
2G40-197-050-0			PM LAD:																				
2G40-197-050	\$1,211,000		PM UDCCD:																				
	\$436,000		PM CPTED: Alexandrow, Nikolai																				
Design																							
Leesburg Pike/Shreve Rd/Haycock Rd			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	TBD	03/28	04/28	05/28	08/28	02/30	02/30
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>
Bicycle/Pedestrian Imprv DOT			PM TDD: Kebede, Marta			Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance			TPP ID#24006. Pre-final design begins based on the City developer's as-built design. Topo survey is required to advance the design. Topo survey put on hold waiting for the City's developer activity completion. Route 7 & Haycock Road Intersection Transportation Impact Study has not been approved by VDOT yet. FCDOT is coordinating with VDOT on next step activities and to get the study approved.														
304/300-C30050	Dranesville		PM UTL: Pugh, Richard																				
2G40-197-051-0	Providence		PM LAD: Butler, Timothy																				
2G40-197-051	\$1,200,000		PM UDCCD: Cutler, Tom																				
	\$500,000		PM CPTED: TBD, To Be Determined																				
Design																							
Birch Rd (Birch Grove Ct - Kirby Rd)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>
Bicycle/Pedestrian Imprv DOT			PM TDD: Elahi, Seyedbehnam			Construct 470 feet of missing active transportation facilities. Funded for preliminary engineering with partial funding for ROW and utilities			TPP ID #24007. Design NTP sent to consultant on 4/8/26. Survey request from county on 2/4/26. Survey completion is expected by end of the May. Schedule will be provided after survey completion.														
304/300-C30050	Dranesville		PM UTL:																				
2G40-197-052-0			PM LAD:																				
2G40-197-052	\$1,296,000		PM UDCCD:																				
	\$496,000		PM CPTED: Lanigan, John J																				
Survey																							
Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.			07/21	01/22	07/22	01/23	06/23	10/24	04/25	11/23	11/23	NA	11/23	03/25	07/24	07/25	NA	06/25	07/25	08/25	10/25	09/26	09/26
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>
County-Maintained Pedestrian Imp - 2014			PM TDD: Nabavi, Seyed			Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings			TPP ID#186. Construction 40% completed. Dominion Energy authorized on 7/18/24 for pole relocation coordination during construction. The project construction is transferred to C&I funds under 2G40-088-092.														
304/300-C30050	Dranesville		PM UTL: Yusufoglu, Eldar																				
ST-000036-015-0			PM LAD: Mohammed, Nazaneen																				
ST-000036-015	\$5,460,000		PM UDCCD: Bhandari, Yagya																				
	\$2,794,241		PM CPTED: Luo, Caijun																				
Construction																							