

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Sunrise Valley Drive Cycle Track			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
102/500-C50000	Hunter Mill		PM TDD: Walsh, Thomas				Construct cycle tracks (protected bike lanes), protected intersections, and reconstruct Sunrise Valley Drive from Monroe Street to Fairfax County Parkway				UPC #122978: VDOT to prepare NEPA document. Cost to be included in agreement. Ray Johnson sent email to VDOT (Carol) indicating county is committed to fully funding project. Revised estimate with updated VDOT Oversight estimate submitted 6/27/24. Negotiation with on-call consultant is complete and proposal was signed on 10/13/25. A charrette to review the plans within FCDOT was held on 1/17/26. A charrette to review the plans together with VDOT and the design consultant will be scheduled soon. Survey is in progress with the survey request submitted on 9/15/25. A revised estimate with updated PE estimate submitted 12/12/25.												
AA1400173-25-0			PM UTL: Nguyen, Tan																				
AA1400173-25	\$31,826,348		PM LAD:																				
	\$28,373,356		PM UDCD:																				
			PM CPTED:																				
Survey																							
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS			03/18	06/18	04/21	04/22	12/22	03/23	01/25	12/22	03/23	NA	12/22	06/24	06/23	03/26	NA	12/25	01/26	02/26	02/26	10/24	11/26
RMAG Phase II			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
124/400-C40011	Hunter Mill		PM TDD: Shahnaj, Sonia				Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive				TPP ID# 189.04. RMAG ID# 4 Construction NTP 4/13/26. Construction award 2/20/26. Bid opening 2/10/26. Construction Authorization 12/2/25. VDOT revised Pernit received 11/12/25. Some utility hand holes from most companies previously listed will need to be adjusted to grade during construction. Dominion PS&E executed 7/30/25. Anticipated Dominion relocation completion April 2026. Scheduled adjusted from 10/30/26 to 11/13/26 based on Construction NTP date. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.												
2G40-085-002-0			PM UTL: Maisel, Michael																				
2G40-085-002	\$4,500,000		PM LAD: Monahan, Clyde																				
	\$0		PM UDCD: Rueangvivatanakij, Prutha																				
			PM CPTED: Luo, Caijun																				
Construction																							
Creek Crossing E - Fairway Drive to Old Courthouse Rd.			12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa				Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road				Funding Agreement is in process. Meeting held with Coordination & Funding Division on 11/15/24 with Hunter Mill District Supervisor & FCDOT Director in attendance to discuss the funding options. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. CIM held 12/2/20 by the Town of Vienna. Current agreement with Town of Vienna only includes design.												
2G40-088-011-0			PM UTL:																				
2G40-088-011	\$13,750,000		PM LAD: Herider, Jay																				
	\$10,750,000		PM UDCD:																				
			PM CPTED: Bandy, Audra																				
Design																							
03386 South Lakes Dr WB @ Seahawks Dr			12/23	NA	06/24	NA	12/24	05/26	05/26	05/25	NA	NA	06/25	04/26	NA	NA	NA	06/26	NA	NA	07/26	10/26	10/26
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
124/400-C40011	Hunter Mill		PM TDD: Ahangari, Samira				Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				LAD NTP issued on 06/05/25. Land rights on 0 of 1 property have been acquired. Final revised plat received on 05/28/25.												
4YP202-03386			PM UTL:																				
TS-000013-052	\$0		PM LAD: Campbell, Jocelyn																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Land Acquisition																							

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
03800	Wiehle Ave SB @ Isaac Newton Sq	03/24	NA	09/24	NA	11/24	07/26	07/26	03/25	NA	NA	03/25	06/26	NA	NA	NA	08/26	NA	NA	09/26	12/26	12/26
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill	PM TDD:	Ahangari, Samira		Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					Put it on hold per transit request on 03/17/26.												
4YP202-03800		PM UTL:	Nguyen, Tan																			
TS-000013-055	\$0	PM LAD:	Herider, Jay																			
	\$0	PM UDCD:	Carlin, Craig																			
		PM CPTED:																				
Land Acquisition																						
Beulah Rd/Abbotsford Dr Crosswalk		09/24	12/24	03/25	10/25	08/26	10/26	11/26	04/26	NA	NA	04/26	11/26	NA	NA	NA	01/27	02/27	03/27	04/27	08/27	08/27
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill	PM TDD:	Radzikowski, Roderick		Install pedestrian refuge island at existing marked crosswalk					Final design in progress. Plats received from LSB on 2/17/26, reviewed and sent to LAD 3/06/26. Land rights anticipated on four properties. Meeting with LDS held on 4/14/26. No utility relocation anticipated. ROW NTP shifted due to delay getting plats. This project will be constructed under VDOT County-wide permit.												
2G40-197-032-0		PM UTL:	Nguyen, Tan																			
2G40-197-032	\$500,000	PM LAD:	Butler, Timothy																			
	\$0	PM UDCD:	Carlin, Craig																			
		PM CPTED:	Curtis, Tina																			
Design																						
Bluemont Way/Library St Crosswalk		09/24	02/25	NA	05/25	10/25	01/26	05/26	09/25	NA	NA	09/25	05/26	NA	NA	NA	08/26	09/26	09/26	10/26	07/26	12/26
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill	PM TDD:	Bazlamit, Ayad O		Relocate existing marked crosswalk to east leg, add pedestrian refuge island, and ADA curb ramps					TPP ID #23036. All VDOT comments on the final plan submission have been addressed, and the plans and estimate have been updated accordingly. Final construction documents are currently in progress and will be submitted to UDCD for review.												
2G40-197-034-0		PM UTL:																				
2G40-197-034	\$474,000	PM LAD:	Campbell, Jocelyn																			
	\$0	PM UDCD:	Bhandari, Yagya																			
		PM CPTED:	Alexandrow, Nikolai																			
Design																						
Glade Dr/Charterhouse Cir Crosswalk		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill	PM TDD:	Pandey, Dipesh		Curb extensions at both marked crosswalks, relocate EB bus stop farther from intersection, and relocate bike lane next to travel lane from Ansdel Court to Alsop Court					Task Order contract is under negotiation. ROE letter to property owners sent out on 3/24/2026 and survey estimated to be completed by mid June. Survey to be done by County.												
2G40-197-056-0		PM UTL:																				
2G40-197-056	\$375,000	PM LAD:																				
	(\$325,000)	PM UDCD:																				
		PM CPTED:	Rauof Hassanzadeh, Behn																			
Pre-Design																						

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	05/27
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Spot Roadway Improvements 2014		PM TDD: Nabavi, Seyed					Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path					TPP ID # 35. Construction 53% complete. Construction NTP 2/21/24. The project substantial completion was revised to 05/21/27 due to unforeseen field conditions at the bridge foundations, along with multiple addenda for pre-augering.										
304/300-C30050	Hunter Mill	PM UTL: Maisel, Michael																				
5G25-059-007-0		PM LAD: Strayhorne, Robert																				
5G25-059-007	\$19,500,000	PM UDCCD: McCorkle, Lisa																				
	\$1,322,777	PM CPTED: Aguayo, Vanessa																				
Construction																						
Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)		10/23	NA	04/24	12/24	01/26	05/26	05/26	07/25	NA	NA	09/25	04/26	TBD	01/27	NA	09/26	09/26	10/26	01/27	01/28	01/28
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
RMAG Phase II 2014		PM TDD: Kebede, Marta					Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp					TPP ID# 189.09 RMAG ID#. Final design comments received. ROW NTP issued 9/16/25. Land acquisition for 0 of 2 properties acquired. Nutrient credit transfer to VDOT will be proceeded once the project moves to construction. The project is transferred to C&I with new project number 2G40-085-010.										
304/300-C30050	Hunter Mill	PM UTL: Pugh, Richard																				
5G25-062-010-0		PM LAD: Campbell, Jocelyn																				
5G25-062-010	\$4,360,000	PM UDCCD: Rueangvivatanakij, Prutha																				
	\$1,125,773	PM CPTED: Luo, Caijun																				
Land Acquisition																						
Bluemont Way - Disc St Ped Br - Reston Pkwy		11/16	NA	11/17	04/19	11/24	02/25	12/25	10/24	NA	NA	12/20	08/25	NA	NA	NA	05/26	01/26	01/26	06/26	03/26	10/26
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
RMAG Phase II 2014		PM TDD: Bazlamit, Ayad O					Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way					TPP ID#189.11 RMAG ID#38. All comments on the 5th Final submittal from VDOT have been addressed. The consultant is currently compiling the final plans and estimate. Draft construction documents will be prepared for UDCCD review.										
304/300-C30050	Hunter Mill	PM UTL: Pugh, Richard																				
5G25-062-011-0		PM LAD: Najeed, Mohammed																				
5G25-062-011	\$1,350,000	PM UDCCD: Bhandari, Yagya																				
	\$0	PM CPTED: Beall, James																				
Design																						
Vale Rd/Flint Hill Rd Crosswalk		09/24	NA	12/24	05/25	08/25	11/25	02/26	NA	NA	NA	NA	NA	NA	NA	NA	03/26	NA	NA	05/26	05/26	08/26
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Bicycle/Pedestrian Access DOT		PM TDD: Walsh, Thomas					Shift existing marked crosswalk and add pedestrian refuge island. Study potential RRFB					TPP ID# 23042. LUP submitted to VDOT on 4/16/26. 3rd final design submitted to VDOT on 3/19/26.										
304/300-C30050	Hunter Mill	PM UTL:																				
ST-000053-008-0		PM LAD:																				
ST-000053-008	\$400,000	PM UDCCD:																				
	\$0	PM CPTED: Alexandrow, Nikolai																				
Design																						