

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
			02/18	04/19	06/20	06/26	06/27	10/27	10/27	03/23	03/23	01/23	04/23	08/27	TBD	08/26	11/27	12/27	01/28	02/28	03/28	03/30	03/30		
<b>Cinderbed Bikeway - Cinderbed Rd. Bikeway</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000	Franconia		PM TDD: Kebede, Marta						Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road including two pedestrian bridges						PE UPC #106143, RW UPC #118128 . TPP ID#122. Phase 1-Southern Segment: Final design comments received. Environmental JPA submitted 1/5/26. Review in progress. Utility relocation coordination in progress. Land acquisition for the four WMATA parcels to be completed.										
AA1400137-15-0	Mount Vernon		PM UTL: Yusufoglu, Eldar																						
AA1400137-15		\$18,050,000	PM LAD: Monahan, Clyde																						
		\$7,465,864	PM UDCD: Engida, Samuel																						
			PM CPTED: Lilley, Ronald																						
<b>Land Acquisition</b>			03/22	07/24	01/26	09/26	05/27	12/27	12/27	01/27	03/27	12/26	01/27	10/27	10/27	10/28	05/28	07/28	08/28	09/28	11/28	05/30	05/30		
<b>Mason Neck Trail N</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work						UPC #122888. TPP ID #206. Awaiting Fairfax County LDS comments on Intermediate Plans and utility test pit results. Prefinal design is expected by end of September 2026. PED Extension letter submitted to VDOT on 3/1/26. Environmental consultant submitted responses to VDHR comments on 1/23/26. Revised Intermediate (60%) Plans submitted to Fairfax County LDS on 1/15/26.										
AA1400165-23-0		\$9,250,000	PM UTL: Maisel, Michael																						
AA1400165-23		\$7,974,200	PM LAD: Butler, Timothy																						
			PM UDCD: Stevens, Daniel																						
<b>Design</b>			10/25	02/26	10/26	04/27	08/28	11/29	01/29	10/27	01/28	TBD	06/28	04/29	02/29	06/29	NA	12/29	01/30	03/30	06/30	06/30	04/31		
<b>Pedestrian Access Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000	Mount Vernon		PM TDD: Bazlamit, Ayad O						Pohick Road from Route 1 to I-95. Pedestrian Improvements. Install missing links, improve existing pedestrian facilities, and provide 8-10 foot SUP on both sides of Pohick Road from Aspenpark Road to Lorraine						UPC# 126327 TPP ID#57: Preliminary Design plans (30%) were submitted. All comments have been received, and the consultant is proceeding to address them. The scope closing meeting held on 4/2/26. Community Information Meeting was requested on 3/26/26 from BOS office. A new task order received from the consultant and is in progress.										
AA1400171-25-0		\$13,541,768	PM UTL: Nguyen, Tan																						
AA1400171-25		\$12,614,368	PM LAD: Butler, Timothy																						
			PM UDCD: Carlin, Craig																						
			PM CPTED: Luo, Caijun																						
<b>Design</b>			12/17	NA	08/18	11/19	03/25	04/20	08/25	08/21	NA	NA	08/21	02/22	NA	NA	NA	09/25	10/25	11/25	11/25	10/21	04/27		
<b>Giles Run &amp; Laurel Hill</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Mount Vernon		PM TDD: Kebede, Marta						Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development						Construction is 20% completed. Nutrient credit transfer to VDOT is to be proceeded. Street Light installation is being coordinated with Dominion Energy.										
2G40-067-000-0		\$5,200,000	PM UTL: Pugh, Richard																						
2G40-067-000		\$1,350,000	PM LAD: Najeeb, Mohammed																						
			PM UDCD: Ander, Haroon																						
			PM CPTED: Borkowski, Tad																						
<b>Construction</b>																									

Project Name																										
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates										
Project/Sub Project #							Permit Submission																			
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date				
Project Status	FUT (\$)																									
Terminal Rd LTL at Rt 286		05/19	09/19	02/20	12/20	07/21	05/22	02/23	07/21	07/21	NA	08/21	08/22	06/22	02/24	NA	08/23	09/23	10/23	12/23	08/24	03/26	On Hold <input type="checkbox"/>			
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40013	Mount Vernon	PM TDD: Nabavi, Seyed					Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway					TPP ID#027.03. VDOT punch list received on 3/3/26 and is ongoing. Construction substantially completed on 2/27/26.														
2G40-087-020-0		PM UTL: Maisel, Michael																								
2G40-087-020	\$4,350,000	PM LAD: Alcon, Kelly																								
	\$0	PM UDCD: Walelign, Mahlet																								
		PM CPTED: Alexandrow, Nikolai																								
Construction																										
00575 Buckman Rd EB @ Russell Rd		11/23	NA	07/24	12/24	05/25	02/26	02/26	08/25	NA	NA	07/25	02/26	NA	NA	NA	04/26	NA	NA	05/26	09/26	09/26	On Hold <input type="checkbox"/>			
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Mount Vernon	PM TDD: Sirousi, Rojin					8'x25' concrete loading pad with bench and trash can					Construction authorization package preparation is in progress and will be submitted to UDCD sometime in April 2026. VDOT clearance to proceed with construction received on 2/26/26. Land acquisition has been completed on 2/25/26. NTP to LAD submitted on 7/31/25.														
4YP202-00575		PM UTL:																								
TS-000016-059	\$0	PM LAD: Mohammed, Nazaneen																								
	\$0	PM UDCD: Carlin, Craig																								
		PM CPTED:																								
Construction																										
Huntington Ave/Fenwick Dr Crosswalk		11/24	01/25	06/25	10/25	04/26	11/26	11/26	NA	NA	NA	02/26	10/26	NA	NA	NA	12/27	NA	NA	01/27	08/27	08/27	On Hold <input type="checkbox"/>			
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon	PM TDD: Ahangari, Samira					Add signalized crosswalk on west leg with curb ramps, push buttons, and pedestrian signal head as per Huntington Metrorail Area Active Transportation Study					Final plan recieved on 04/15/26. LAD NTP submitted on 03/02/26. Land right 0 of 1 property have been acquired. Pre-final plan received on 10/22/25 and distributed to VDOT and WMATA on 10/23/25. VDOT Intermediate comments received on 08/05/25 and distributed to consultant on 08/12/25. Utility designation completed on 05/20/25. Meeting with WMATA on 05/23/25. Concept design received on 01/24/25 and distributed on 01/28/25. Survey completed on 12/16/24.														
2G40-197-025-0		PM UTL: Yusufoglu, Eldar																								
2G40-197-025	\$700,000	PM LAD: Mohammed, Nazaneen																								
	\$0	PM UDCD:																								
		PM CPTED: Hamidi, AJ																								
Design																										
Hooes Rd/South Run Stream Valley Trail		07/23	12/23	NA	10/24	09/25	08/26	08/26	12/25	NA	NA	12/25	07/26	NA	NA	NA	09/26	NA	NA	10/26	01/27	01/27	On Hold <input type="checkbox"/>			
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon	PM TDD: Ahangari, Samira					Pedestrian safety improvements including two passive detection RRFB's and No-Parking signs					LAD NTP submitted on 12/03/25. Land rights on 0 of 2 properties have been acquired. Revised plat received on 11/3/25. Final plan received on 09/25/25 and distributed to VDOT & County. Revised plat requested on 09/25/25. Final plan received on 06/02/25 and distributed to VDOT on 06/05/25. Final revised plat received on 05/01/25. Coordination with Dominion to provide electric service to RRFB during project construction.														
ST-000053-005-0	Springfield	PM UTL: Pugh, Richard																								
ST-000053-005	\$375,000	PM LAD: Herider, Jay																								
	\$0	PM UDCD: Fasceski, Jeff																								
		PM CPTED: Rauof Hassanzadeh, Behn																								
Land Acquisition																										

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
<b>Lorton Station Blvd/Potomac Bend/Harrover PI Crosswalk</b>		10/24	NA	05/25	11/25	05/26	09/26	09/26	04/26	NA	NA	06/26	12/26	NA	NA	NA	01/27	01/27	01/27	01/27	08/27	08/27
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>Bicycle/Pedestrian Access DOT</b>		PM TDD: Sorensen, Jonathan					Shift existing marked crosswalk and add pedestrian refuge island					Final design is in progress. Pre-final design review comments were delivered to the Consultant on 3/2/2026. Draft plats were submitted to the County on 3/9/2026. County review comments were sent to the Consultant on 3/20/2026. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties. Survey by Consultant.										
<b>304/300-C30050</b>	Mount Vernon	PM UTL: Nguyen, Tan																				
<b>ST-000053-010-0</b>		PM LAD: Najeeb, Mohammed																				
<b>ST-000053-010</b>	\$1,150,000	PM UDCCD: Bhandari, Yagya																				
	\$250,000	PM CPTED: Luo, Caijun																				
<b>Design</b>																						
<b>Huntington Ave/Robinson Way Crosswalk</b>		10/24	02/25	NA	04/25	11/25	08/25	07/26	12/25	NA	NA	12/25	08/26	TBD	TBD	NA	10/26	11/26	11/26	11/26	06/26	04/27
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>Bicycle/Pedestrian Access DOT</b>		PM TDD: Bazlamit, Ayad O					Add crosswalk on Huntington Avenue and Robinson Way, pedestrian refuge island, RRFB, and connection to service road.					Final plans were distributed to VDOT and FCDOT on 12/10/25. Comments are due on 1/29/26. Final Plats received on 12/31/25 for two properties. NTP ROW acquisition was submitted on 1/30/25.										
<b>304/300-C30050</b>	Mount Vernon	PM UTL: Pugh, Richard																				
<b>ST-000053-013-0</b>		PM LAD: Najeeb, Mohammed																				
<b>ST-000053-013</b>	\$715,000	PM UDCCD:																				
	\$222,000	PM CPTED: Hamidi, AJ					Remove existing western crosswalk															
<b>Land Acquisition</b>																						

On Hold

On Hold