

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Lincoln Street Expansion 102/500-C50000 AA1400164-23-0 AA1400164-23	Providence Dranesville \$50,250,000 \$28,700,950		10/23	09/24	10/25	07/26	02/27	07/27	07/27	06/26	08/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30
Design			09/21	09/22	05/23	03/24	01/25	08/25	08/25	NA	NA	11/24	12/24	09/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27
Shrevewood Elementary SRTS 102/500-C50000 SRTS-157 AA1400157-21	Providence \$3,000,000 \$1,110,384																						
Design			03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Electric Avenue/Cedar Ln. - NB Left Turn Lane Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-004-0 2G40-087-004	Providence \$4,500,000 \$0																						
Design			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	NA	03/28	04/28	05/28	08/28	02/30	02/30
Shreve Road SUP Falls Church 124/400-C40013 2G40-087-025-0 2G40-087-025	Providence Dranesville \$6,900,000 \$0																						
Design																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	10/24	NA	10/23	05/24	06/24	11/24	12/23	10/26
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Marsh, Dennis			Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs			TPP ID# 87.02 Substantially completed 10/9/25. No nutrient credit transfer required.														
2G40-088-073-0			PM UTL: Maisel, Michael																				
2G40-088-073	\$2,900,000		PM LAD: Monahan, Clyde																				
	\$0		PM UDCCD: Fasceski, Jeff																				
			PM CPTED: Steinhilber, Will																				
Construction																							
02101 Gallows Rd NB @ Rt 29			12/24	03/25	06/25	NA	10/25	10/26	10/26	01/26	NA	NA	02/26	09/26	NA	NA	NA	11/26	NA	NA	12/26	03/27	03/27
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Ahangari, Samira			Install 8'x25 concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			LAD NTP issued on 02/02/26. Land rights on 0 of 1 property have been acquired. Final plat received on 01/29/26.														
4YP202-02101			PM UTL:																				
TS-000017-048	\$0		PM LAD: Campbell, Jocelyn																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Land Acquisition																							
02125 Gallows Rd NB @ Willow Oaks Corporate Dr			12/24	03/25	06/25	NA	10/25	11/25	11/25	NA	NA	NA	NA	NA	NA	NA	12/25	NA	NA	01/26	08/26	08/26	
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Ahangari, Samira			Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can. WMATA bus stop # 500116			Construction is waiting for shelter. Construction awarded on 02/24/26. Construction Package submitted to UDCCD on 12/15/25. Revised final plan received on 10/27/25. No Conflict permit requested on 10/27/25.														
4YP202-02125			PM UTL:																				
TS-000017-049	\$0		PM LAD: Carlin, Craig																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
			04/25	NA	07/25	NA	12/25	12/26	12/26	03/26	TBD	NA	04/26	11/26	NA	NA	TBD	12/26	NA	NA	01/27	03/27	03/27
Merillee Dr NB north of Home Depot Entrance			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Ahangari, Samira			Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. WMATA Bus Stop #5005025.			LAD NTP under process. Final Plat received on 3/4/26. Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.														
TS-000017-050-0			PM UTL:																				
TS-000017-050	\$0		PM LAD: Campbell, Jocelyn																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			04/25	NA	07/25	NA	12/25	12/26	12/26	03/26	TBD	NA	04/25	11/26	NA	NA	TBD	12/26	NA	NA	01/27	03/27	03/27
Merillee Dr SB north of Home Depot Entrance			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Ahangari, Samira				Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. WMATA Bus Stop #5005024.				LAD NTP under process. Final Plat received on 3/4/26. Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.												
TS-000017-051-0			PM UTL:																				
TS-000017-051	\$0		PM LAD: Campbell, Jocelyn																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design			04/25	NA	08/25	NA	10/25	10/26	10/26	11/25	TBD	NA	09/25	09/26	TBD	TBD	TBD	11/26	NA	NA	12/26	03/27	03/27
Eskridge Rd NB @ Strawberry Ln			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Ahangari, Samira				Installing 10'x25' Concrete Loading Pad. WMATA #5005027				LAD NTP issued on 9/24/25. Land rights on 0 of 1 property have been acquired.												
TS-000017-052-0			PM UTL:																				
TS-000017-052	\$0		PM LAD: Campbell, Jocelyn																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Land Acquisition			04/25	NA	06/25	NA	09/25	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	NA	TBD		TBD
Eskridge Rd NB @ District Ave			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Ahangari, Samira				Installing a 8'x25' Concrete Loading Pad, WMATA #5005029.				Final design completed. Project on hold due to conflict with project ST-000053-014.												
TS-000017-054-0			PM UTL:																				
TS-000017-054	\$0		PM LAD:																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design			04/25	NA	07/25	NA	12/25	12/26	12/26	03/26	TBD	NA	04/26	11/26	NA	NA	TBD	12/26	NA	NA	01/27	03/27	03/27
Williams Dr NB @ Gatehouse Rd			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Ahangari, Samira				Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.				LAD NTP is under process. Final Plat received on 3/2/26. Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.												
TS-000017-056-0			PM UTL:																				
TS-000017-056	\$0		PM LAD: Wilson, Nicole																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Land Acquisition																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Williams Dr SB @ Gatehouse Rd 124/400-C40011 TS-000017-057-0 TS-000017-057		Providence	04/25	NA	07/25	NA	12/25	11/26	11/26	03/26	TBD	NA	03/26	10/26	NA	NA	TBD	12/26	NA	NA	01/27	03/27	03/27	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: Ahangari, Samira				Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.				Final Plat received on 3/2/26. Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/30/25.													
			PM UTL:																					
			PM LAD: Wilson, Nicole																					
		\$0	PM UDCCD: Carlin, Craig																					
		\$0	PM CPTED:																					
Land Acquisition			10/25	01/26	05/26	NA	09/26	08/27	08/27	10/26	TBD	NA	11/26	07/27	TBD	TBD	TBD	09/27	NA	NA	10/27	01/28	01/28	
Gallows Rd SB @ Strawberry Ln (ID 2114) 124/400-C40011 TS-000017-058-0 TS-000017-058		Providence	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: Sirousi, Rojin				Bus stop improvement project include concrete boarding pad, concrete amenity pad (bench and trash can), bust shelter and asphalt walkway transition.				Intermediate design is in progress. Awaiting utility designation. Utility designation survey NTP sent on 2/27/26. Concept design completed.													
			PM UTL:																					
		\$0	PM LAD:																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Design			03/23	NA	09/23	09/24	05/25	10/25	10/25	03/25	NA	NA	04/25	08/25	NA	NA	NA	11/25	11/25	11/25	01/26	05/26	05/26	
Blake Lane at Bushman RRFB Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-010-0 2G40-197-010		Providence	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: Elahi, Seyedbehnam				Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive				TPP ID #22003. Construction 95% completed. UDCCD held pre-construction meeting on 2/25/26. Construction NTP 3/2/26 and estimated completion on 4/30/26. Construction Task order awarded on 12/31/25. LAD completion memo received on 8/12/25. 1 out of 1 property has been acquired. Project construct under the Countywide permit. No nutrient credit affidavit for this project. No utilities relocations are required.													
			PM UTL: Nguyen, Tan																					
		\$500,000	PM LAD: Mohammed, Nazaneen																					
		\$0	PM UDCCD: Ander, Haroon																					
			PM CPTED: Borkowski, Tad																					
Construction			11/24	04/25	04/26	06/26	09/26	07/27	07/27	07/26	TBD	NA	08/26	03/27	TBD	TBD	NA	05/27	NA	NA	06/27	12/27	12/27	
Eskridge Rd/Merrifield Cinema Drive Crosswalk Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-027-0 2G40-197-027		Providence	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: Ahangari, Samira				Add pedestrian refuge island, Cross walk, and Curb Ramp				Intermediate design recieved on 04/15/26 and submitted to VDOT and County on 04/16/26. Revised survey received on 03/05/26 and submitted to consultant. Survey completed on 12/17/25. Amendment #1 to TO#16 executed on 09/23/25 and NTP sent to consultant on 09/30/25. Additional survey requested on 9/5/25 and survey notification sent on 9/5/25. Utility designation was completed on 06/10/25. The concept design was received on 04/10/25, and the survey was completed on 02/13/25. The design task order was executed on 10/31/24, and the Notice to Proceed (NTP) was issued to the consultant on 11/04/24.													
			PM UTL: Nguyen, Tan																					
		\$525,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Alexandrow, Nikolai																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Magarity Rd/Kennedy Dr Crosswalk			10/24	NA	06/25	11/25	05/26	10/26	03/27	01/26	NA	NA	06/26	03/27	NA	NA	NA	04/27	04/27	04/27	05/27	06/27	08/27
On Hold <input type="checkbox"/>																							
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>															
304/300-C30050	Dranesville		PM TDD: Sorensen, Jonathan	Install pedestrian refuge island and relocate bus stops at existing marked crosswalk				Final design in progress. Pre-final design review comments were delivered to the Consultant on 3/3/2026. Draft plats were submitted to the County on 3/9/2026. County review comments for plats were sent to Consultant on 3/18/2026. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties.															
2G40-197-031-0	Providence		PM UTL: Nguyen, Tan																				
2G40-197-031	\$750,000		PM LAD: Herider, Jay																				
	\$50,000		PM UDCCD: Ander, Haroon																				
			PM CPTED: Stevens, Daniel																				
Design																							
Graham Rd/Rosemary Ln Crosswalk			10/24	NA	03/25	07/25	04/26	07/26	07/26	01/26	NA	NA	10/25	01/26	NA	NA	NA	07/26	08/26	08/26	08/26	03/27	03/27
On Hold <input type="checkbox"/>																							
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>															
304/300-C30050	Providence		PM TDD: Sorensen, Jonathan	Add pedestrian refuge island at existing marked crosswalk				Final design in progress. The Consultant is currently addressing comments from first submittal sent on 2/11/2026 and will deliver updated design documents on 4/8/2026. Land rights acquisition memo received 1/30/2026. No utility impact. The project is under 2,500 SF and will be constructed under the County-wide permit.															
2G40-197-035-0			PM UTL: Nguyen, Tan																				
2G40-197-035	\$700,000		PM LAD: Butler, Timothy																				
	\$0		PM UDCCD: Walelign, Mahlet																				
			PM CPTED: Stevens, Daniel																				
Design																							
Leesburg Pike/Shreve Rd/Haycock Rd			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	TBD	03/28	04/28	05/28	08/28	02/30	02/30
On Hold <input type="checkbox"/>																							
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>															
304/300-C30050	Dranesville		PM TDD: Kebede, Marta	Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance				TPP ID#24006. Pre-final design begins based on the City developer's as-built design. Topo survey is required to advance the design. Topo survey put on hold waiting for the City's developer activity completion. Route 7 & Haycock Road Intersection Transportation Impact Study has not been approved by VDOT yet. FCDOT is coordinating with VDOT on next step activities and to get the study approved.															
2G40-197-051-0	Providence		PM UTL: Pugh, Richard																				
2G40-197-051	\$1,200,000		PM LAD: Butler, Timothy																				
	\$500,000		PM UDCCD: Cutler, Tom																				
			PM CPTED: TBD, To Be Determined																				
Design																							
Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd)			12/17	02/18	08/18	09/19	03/24	05/24	05/24	03/23	03/21	NA	03/23	12/23	06/24	04/25	NA	03/25	05/25	06/25	08/25	05/26	05/26
On Hold <input type="checkbox"/>																							
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>															
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad	Construct approximately 1,900 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Road and Sutton Road				TPP ID#102. Construction is 76% complete. Verizon and Cox utility relocation has been completed.															
5G25-060-023-0			PM UTL: Maisel, Michael																				
5G25-060-023	\$2,750,000		PM LAD: Herider, Jay																				
	\$0		PM UDCCD: Cutler, Tom																				
			PM CPTED: Askarzadeh, Negin																				
Construction																							

Project Name	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates								
Fund #									Permit Submission															
Project/Sub Project #									Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Plats	Plats	Auth	Date	Date	Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date																

Eskridge Rd/District Ave Crosswalk		11/24	04/25	04/26	05/26	09/26	04/26	04/26	07/26	NA	NA	08/26	03/27	NA	NA	NA	05/27	NA	NA	06/27	12/27	12/27
------------------------------------	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

On Hold

Bicycle/Pedestrian Access DOT	Project Manager/Assignments	Project Description	Monthly Remarks
304/300-C30050	Providence	PM TDD: Ahangari, Samira	Intermediate design recieved on 04/15/26 and submitted to VDOT and County on 04/16/26. Revised survey received on 03/05/26 and submitted to consultant. Additional survey completed on 12/17/25. Amendment #1 to TO#17 executed on 09/23//25 and NTP sent to consultant on 09/30/25. Additional survey requested on 9/5/25 and survey notification sent on 9/5/25. Utility designation was completed on 06/10/25. The concept design was received on 04/10/25, and the survey was completed on 02/13/25. The design task order was executed on 11/20/24, and the NTP was issued to the consultant on 11/20/24.
ST-000053-014-0		PM UTL: Nguyen, Tan	
ST-000053-014	\$575,000	PM LAD:	
	\$0	PM UDCD:	
		PM CPTED: Alexandrow, Nikolai	

Design