

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Burke Rd - Burke Village II Street Acceptance</p> <p>124/400-C40011 Springfield 2G40-010-001-0 Braddock 2G40-010-001 \$10,000 \$10,000</p> <p>Post-Construction</p>																							
			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: PM LAD: PM UDCCD: PM CPTED:						<u>Project Description</u> Street Acceptance and abandonment for old Burke Rd alignment.						<u>Monthly Remarks</u> Coordination work on going. Project initiation meeting held on 9/12/25.						On Hold <input type="checkbox"/>		
			08/18	NA	03/19	10/20	03/23	06/21	10/25	08/22	NA	NA	10/22	06/25	03/21	08/22	NA	10/25	02/26	03/26	03/26	06/26	09/26
<p>VRE Rolling Road Station Parking Lot Expansion</p> <p>124/400-C40011 Springfield 2G40-055-000-A-0 \$4,950,000 2G40-055-000 \$1,050,000</p> <p>Construction</p>																							
			12/22	04/22	07/24	07/25	01/27	08/25	07/27	02/26	04/26	08/26	09/26	06/27	07/27	04/28	01/28	02/28	04/28	05/28	06/28	12/28	12/29
			<u>Project Manager/Assignments</u> PM TDD: Walsh, Thomas PM UTL: Yusufoglu, Eldar PM LAD: Mohammed, Nazaneen PM UDCCD: Fasceski, Jeff PM CPTED: Abifadel, Gibran						<u>Project Description</u> Surface parking lot expansion						<u>Monthly Remarks</u> TPP ID#358. UDCCD to schedule pre-con meeting. Bids opening was held on 03/03/26. Bid advertised on 02/03/26 Dominion Energy to finalize their plan and estimate. Recently Norfolk Sothern informed us the Norfolk Sothern line sold to Virginia Passenger Rail Authority (VPRA). This means the agreements will need to be coordinate through VPRA. Application for VPRA submit on 11/5/25.						On Hold <input type="checkbox"/>		
<p>Shirley Gate Road</p> <p>124/400-C40013 Braddock 2G40-079-000-0 Springfield 2G40-079-000 \$42,500,000 \$26,000,000</p> <p>Design</p>																							
			12/16	01/17	05/17	02/18	08/24	08/22	12/24	09/19	11/19	NA	12/19	07/24	08/24	10/25	NA	04/25	06/25	08/25	10/25	12/24	09/27
			<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCCD: Fasceski, Jeff PM CPTED: Curtis, Tina						<u>Project Description</u> Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including active transportation facilities and access to future Patriot Park East						<u>Monthly Remarks</u> Revenue sharing project number AA1400170-25 UPC#125754 effective 4/05/25. 2nd Prefinal plans in progress. 17 properties affected. Public hearing to be held June 1, 2026. Utility coordination with NOVEC, Verizon, Cox, Fairfax Water (42" and 24" relocations) and Colonial Pipeline (No Objections Letter) ongoing. WGL issued no-conflict letter. Dominion Transmission encroachment agreement sent 1/28/25.						On Hold <input type="checkbox"/>		
<p>Burke Rd. Realignment - Aplomado Dr. to Parakeet Dr</p> <p>124/400-C40013 Springfield 2G40-087-003-0 \$9,000,000 2G40-087-003 \$0</p> <p>Construction</p>																							
			12/16	01/17	05/17	02/18	08/24	08/22	12/24	09/19	11/19	NA	12/19	07/24	08/24	10/25	NA	04/25	06/25	08/25	10/25	12/24	09/27
			<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Najeed, Mohammed PM UDCCD: Cutler, Tom PM CPTED: Luo, Caijun						<u>Project Description</u> Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding						<u>Monthly Remarks</u> TPP ID#23. Construction NTP 03/16/26. Contract Awarded on 10/21/25. Dominion, Cox and Verizon relocation complete.						On Hold <input type="checkbox"/>		

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/24	On Hold <input type="checkbox"/>	
Rt.28 Widening (PWC L to Rt.29) NVTA-70			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40017	Sully		PM TDD: Bazlamit, Ayad O						Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29						UPC #108720. TPP ID# 062. Substantial construction is complete. Received VDOT Permit release of the traffic signals. NOVEC has been installing the street lights. VDOT Environment section will inspect grass growth in Spring of 2026 as it does not yet meet the minimum stabilization standards.									
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael																					
2G40-100-000	\$77,400,000		PM LAD: Cate, Dennis																					
	(\$701,889)		PM UDCCD:																					
			PM CPTED: Stevens, Daniel																					
Post-Construction			02/24	11/24	11/25	06/26	07/27	01/28	01/28	09/26	11/26	NA	12/26	12/27	10/27	06/28	NA	02/28	03/28	04/28	06/28	05/29	05/29	On Hold <input type="checkbox"/>
Lee Chapel Road Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Springfield		PM TDD: Pandey, Dipesh						Lower Lee Chapel Road by removing two hills						Project is in the pre-final design phase. Environmental study in progress including VDOT swap land and coordination with FCPA and DCR ongoing. Phase II Archaeological study, detail tree survey and tree assessment planned to be performed this summer. Utility test holes in progress. Potential impact on 5 properties, including FCPA. Impacted utilities- Dominion, Verizon, Cox and Gas.									
2G40-206-000-0			PM UTL: Maisel, Michael																					
2G40-206-000	\$9,000,000		PM LAD: Wilson, Nicole																					
	\$4,000,000		PM UDCCD:																					
			PM CPTED:																					
Design			NA	04/26	09/26	01/27	08/27	08/27	11/26	TBD	NA	11/26	07/27	TBD	TBD	TBD	11/27	12/27	01/28	01/28	05/28	05/28	On Hold <input type="checkbox"/>	
Sydenstricker Rd/Arley Dr Crosswalk			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Springfield		PM TDD: Radzikowski, Roderick						Install Pedestrian Refuge Island, update all Pedestrian Ramps at the 4 quadrants, and high visibility crosswalks						TPP ID # 23038. Intermediate design submission package distributed to VDOT and FCDOT on 4/22/26. Land Rights anticipated on four properties. Utility designation received on 3/12/2026. This project will be constructed under VDOT County-wide permit.									
2G40-197-036-0			PM UTL: Nguyen, Tan																					
2G40-197-036	\$300,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED: Luo, Caijun																					
Design			07/23	12/23	NA	10/24	09/25	08/26	08/26	12/25	NA	NA	12/25	07/26	NA	NA	NA	09/26	NA	NA	10/26	01/27	01/27	On Hold <input type="checkbox"/>
Hooes Rd/South Run Stream Valley Trail			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Ahangari, Samira						Pedestrian safety improvements including two passive detection RRFB's and No-Parking signs						LAD NTP submitted on 12/03/25. Land rights on 0 of 2 properties have been acquired. Revised plat received on 11/3/25. Final plan received on 09/25/25 and distributed to VDOT & County. Revised plat requested on 09/25/25. Final plan received on 06/02/25 and distributed to VDOT on 06/05/25. Final revised plat received on 05/01/25. Coordination with Dominion to provide electric service to RRFB during project construction.									
ST-000053-005-0	Springfield		PM UTL: Pugh, Richard																					
ST-000053-005	\$375,000		PM LAD: Herider, Jay																					
	\$0		PM UDCCD: Fasceski, Jeff																					
			PM CPTED: Rauof Hassanzadeh, Behn																					
Land Acquisition																								

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Silverbrook Rd/Crosspointe Dr			06/23	07/23	06/24	10/24	02/25	01/26	01/26	03/25	NA	NA	03/25	12/25	NA	NA	NA	03/26	03/26	04/26	05/26	09/26	09/26
-------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Springfield	PM TDD:	Madhusudhan, Galappa		Pedestrian safety improvements at Silverbrook Road and Crosspointe Drive to include refuge island and crosswalks			TPP ID #2301. Construction NTP issued for 4/6/26. Awaiting VDOT Coutywide permit renewal.														
ST-000053-006-0		PM UTL:																				
ST-000053-006	\$500,000	PM LAD:	Butler, Timothy																			
	\$0	PM UDCCD:																				
		PM CPTED:	Curtis, Tina																			

Construction

Tuttle Rd Trail Connection to Hillside Rd	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
---	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Springfield	PM TDD:	Pandey, Dipesh		Install approximately 1,100 linear feet of trail connecting Tuttle Road sidewalk south of Garden Road to Hillside Road with marked crosswalk crossing Hillside Road			ROE for survey notification sent out on February 27, 2026. Final scope and fee proposal TO received on 03/27/2026 and under the approval process. Consultant's Task Order includes survey and design services.														
ST-000053-011-0		PM UTL:	Nguyen, Tan																			
ST-000053-011	\$350,000	PM LAD:																				
	(\$1,180,000)	PM UDCCD:																				
		PM CPTED:	Alexandrow, Nikolai																			

Pre-Design

Fair Lakes Blvd/Sedghurst Dr Crosswalk	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
--	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Springfield	PM TDD:	Sorensen, Jonathan Marti		Relocate existing marked crosswalk from north leg to south leg of intersection, add pedestrian refuge island, and evaluate potential RRFB			Scope received on 3/23/26. Project initiation underway. Survey notification letters sent 4/14/26.														
ST-000053-012-0		PM UTL:																				
ST-000053-012	\$686,000	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED:	Rauof Hassanzadeh, Behn																			

Pre-Design