

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date							
<p>Shirley Gate Road 124/400-C40013 2G40-079-000-0 2G40-079-000</p>																							<p>Braddock Springfield \$33,500,000 \$17,000,000</p>	<p>12/22 04/22 07/24 12/24 06/25 08/25 08/27</p>	<p>02/25 03/25 NA 03/25 12/25 TBD TBD</p>	<p>NA 10/27 11/27 12/27 04/28 12/28 12/29</p>	<p><u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCD: PM CPTED: Curtis, Tina</p>	<p><u>Project Description</u> Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including active transportation facilities and access to future Patriot Park East</p>	<p><u>Monthly Remarks</u> Intermediate plans distributed on 7/10/24. Partial comments received. Coordination with Dominion on Transmission Lines in progress. Early acquisition of parcel completed 5/22/24. Utility schedule is 2 years because of transmission tower relocation and Colonial pipeline impacts. Schedule adjusted due to alignment redesign to minimize rock excavation.</p>	<p>On Hold <input type="checkbox"/></p>
Design																														
<p>Backlick Road and Industrial Road</p>																							<p>04/19 12/19 08/20 06/22 11/23 03/23 12/24</p>	<p>04/23 NA NA 04/23 11/24 11/23 06/25 NA 02/25 03/25 04/25 06/25 12/24 12/26</p>	<p>On Hold <input type="checkbox"/></p>					
<p>Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-010-0 2G40-087-010</p>																							<p>Mason Braddock \$7,000,000 \$0</p>	<p>04/19 12/19 08/20 06/22 11/23 03/23 12/24</p>	<p>04/23 NA NA 04/23 11/24 11/23 06/25 NA 02/25 03/25 04/25 06/25 12/24 12/26</p>	<p>On Hold <input type="checkbox"/></p>				
<p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Yusufoglu, Eldar PM LAD: Herider, Jay PM UDCD: Fasceski, Jeff PM CPTED: Alexandrow, Nikolai</p>																							<p><u>Project Description</u> Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road</p>	<p><u>Monthly Remarks</u> TPP ID# 21 & 91 Final design is in progress. 4th Final distributed for review 5/16/24. Minor comments received and are being addressed. Land acquisition NTP issued 4/24/23. Land rights on 5 of 7 properties have been acquired. Coordination with Norfolk Southern Railway is in progress. Fairfax Water relocation design has been incorporated into project plans. Removal and relocation of streetlight by Dominion to be coordinated with the contractor during construction phase. Any potential conflicts with existing VDOT conduit system that carries AT&T and other fiber companies will be coordinated as needed during construction phase as noted on the plans. The project schedule was revised due to the land acquisition taking longer time than expected</p>	<p>On Hold <input type="checkbox"/></p>					
Land Acquisition																														
<p>Guinea Rd/Bronte Dr</p>																							<p>06/23 12/23 01/24 06/24 08/24 10/24 09/24</p>	<p>NA NA NA NA NA NA NA NA 10/24 11/24 11/24 12/24 06/25 04/25</p>	<p>On Hold <input type="checkbox"/></p>					
<p>Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-002-0 2G40-197-002</p>																							<p>Braddock \$275,000 \$125,000</p>	<p>06/23 12/23 01/24 06/24 08/24 10/24 09/24</p>	<p>NA NA NA NA NA NA NA NA 10/24 11/24 11/24 12/24 06/25 04/25</p>	<p>On Hold <input type="checkbox"/></p>				
<p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED: Askarzadeh, Negin</p>																							<p><u>Project Description</u> Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop</p>	<p><u>Monthly Remarks</u> TPP ID #23005. Final design is in progress. VDOT comments received 7/29/24 on pre-final design and are being addressed.</p>	<p>On Hold <input type="checkbox"/></p>					
Design																														
<p>Heritage Dr/Rectory Ln Crosswalk</p>																							<p>TBD TBD TBD TBD TBD TBD TBD</p>	<p>TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD TBD</p>	<p>On Hold <input type="checkbox"/></p>					
<p>Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-029-0 2G40-197-029</p>																							<p>Braddock Mason \$250,000 \$0</p>	<p>TBD TBD TBD TBD TBD TBD TBD</p>	<p>TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD</p>	<p>On Hold <input type="checkbox"/></p>				
<p><u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnem PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED: Askarzadeh, Negin</p>																							<p><u>Project Description</u> Install pedestrian refuge island at existing marked crosswalk</p>	<p><u>Monthly Remarks</u> TPP ID #23031. Task order received on 7/14/24 and is being negotiated. Draft scope received on 6/10/24. Meeting with consultant held on 6/18/24.</p>	<p>On Hold <input type="checkbox"/></p>					
Pre-Design																														

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Heritage Dr/Commons Dr Crosswalk TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD TBD

Bicycle/Pedestrian Imprv DOT
304/300-C30050 Braddock
2G40-197-030-0 Mason
2G40-197-030 \$0
 (\$300,000)

Project Manager/Assignments
 PM TDD: Elahi, Seyedbehnam
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED: Luo, Caijun

Project Description
 Add pedestrian refuge island at existing marked crosswalk

Monthly Remarks
TPP ID #23032. Project initiation.

On Hold

Pre-Design

Guinea Rd/Rutherford Park 03/23 NA 06/23 09/23 10/24 08/24 01/25 07/24 NA NA 07/24 12/24 NA NA NA 02/25 03/25 03/25 04/25 02/25 07/25

Bicycle/Pedestrian Access DOT
304/300-C30050 Braddock
ST-000053-002-0
ST-000053-002 \$250,000
 \$50,000

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL:
 PM LAD: Mohammed, Nazaneen
 PM UDCD:
 PM CPTED: Askarzadeh, Negin

Project Description
 Crosswalk improvements to include curb extension and ADA curb ramps

Monthly Remarks
TPP ID #23004. 3rd Final design submitted for review and comments on 8/12/24. LAD NTP 7/23/24. Land rights on 0 of 1 property have been acquired. No utilities relocations required. Schedule updated due to comments received late from FCPA & VDOT.

On Hold

Land Acquisition

Guinea Rd/Lakepointe Dr Crosswalk TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD TBD

Bicycle/Pedestrian Access DOT
304/300-C30050 Braddock
ST-000053-015-0
ST-000053-015 \$350,000
 \$0

Project Manager/Assignments
 PM TDD: Madhusudhan, Galappa
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED: Luo, Caijun

Project Description
 Install RRFB

Monthly Remarks
TPP ID #23049. Project initiation.

On Hold

Pre-Design