

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	06/24	04/22	04/22	08/22	09/22	12/22	11/20	08/24
RMAG 102/500-C50000 RMAG-102 AA1400102-13		Hunter Mill \$14,590,985 \$250,000	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCD: Engida, Samuel PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct bicycle and pedestrian grade separated crossing			<u>Monthly Remarks</u> UPC #107439. RMAG ID# 5.: Construction is 87% complete. Pedestrian bridge opened 7/24/24. Awaiting utility completion along Wiehle Ave to finish remaining construction. Verizon relocations completed. Cox, Lumen and Comcast relocations ongoing. Schedule adjusted to extend construction duration from 7/31/24 to 8/23/24 for works associated with MSE wall extension.													
Construction			11/19	01/20	07/20	10/20	07/21	01/22	09/22	06/21	NA	12/21	12/21	03/22	05/22	08/22	04/23	05/23	05/23	06/23	12/23	07/23	08/24
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19		Hunter Mill \$590,185 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Guy, Sarah PM UDCD: Walelign, Mahlet PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide protected crosswalk at Beulah Road and Talisman Drive			<u>Monthly Remarks</u> UPC #113637. Construction 70% completed. Schedule adjusted due to construction issue. Additional funding in 2G40-168-000.													
Construction			03/18	06/18	04/21	04/22	12/22	03/23	10/24	12/22	03/23	NA	12/22	06/24	06/23	12/24	NA	11/24	12/24	12/24	02/25	10/24	11/25
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS RMAG Phase II 124/400-C40011 2G40-085-002-0 2G40-085-002		Hunter Mill \$5,000,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Guy, Sarah PM UDCD: Teshome, Demelew PM CPTED: Luo, Caijun				<u>Project Description</u> Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive.			<u>Monthly Remarks</u> TPP ID# 189.04. RMAG ID# 4 LAD completion 6/14/24. Received new comments from VDOT on 4th Final submission 7/3/24. Meeting held with VDOT 7/23/24 to discuss. Plans being revised to address VDOT comments. Lumen and Cox relocation completed. MCI (XO) relocation ongoing. Coordination with other utilities including Dominion, Fiber Light, Verizon and Zayo are ongoing. Some of the utility adjustments will be done during construction.													
Utility Relocation			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley) HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014		Hunter Mill \$549,908 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCD: Stevens, Michael PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links			<u>Monthly Remarks</u> TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordinatination with citizens by Supervisor's office is in progress. Feedback to FCDOT is pending.													
Post-Construction																							

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Creek Crossing E - Fairway Drive to Old Courthouse Rd.		12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Madhusudhan, Galappa					Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road					Funding Agreement is in process. Received final TPEs from consultant on 4/8/24 for Town and County portions along with additional sidewalk added to scope on 12/18/23. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. Pre-final design distributed for review 1/19/23, comments received 2/21/23. Town initiated design activities in December 2021. CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design.											
124/400-C40011	Hunter Mill	PM UTL:																					
2G40-088-011-0		PM LAD: Herider, Jay																					
2G40-088-011	\$5,000,000	PM UDCD:																					
	\$2,000,000	PM CPTED: Bandy, Audra																					
Design																							
02151 Glade Dr SB @ Dosinia Ct		11/23	NA	04/24	NA	07/24	03/25	05/25	08/24	TBD	NA	09/24	04/25	TBD	TBD	NA	06/25	07/25	07/25	07/25	09/25	11/25	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Bus Stop Improvements		PM TDD: Madhusudhan, Galappa					Loading pad with bench and associated tree pruning					Draft plat distributed for review 8/2/24. Advanced final design plans and cost estimates received from consultant on 7/2/24 and are under review. It is anticipated land rights are needed on 1 property.											
124/400-C40011	Hunter Mill	PM UTL:																					
4YP202-02151		PM LAD:																					
TS-000013-053	\$0	PM UDCD:																					
	\$0	PM CPTED:																					
Design																							
03386 South Lakes Dr WB @ Seahawks Dr		12/23	NA	06/24	NA	09/24	12/25	09/25	12/24	NA	NA	01/25	08/25	NA	NA	NA	11/25	12/25	12/25	12/25	10/26	07/26	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Bus Stop Improvements		PM TDD: Ahangari, Samira					Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					Final plan is in progress. Intermediate comments received 7/25/24 and forwarded to consultant.											
124/400-C40011	Hunter Mill	PM UTL:																					
4YP202-03386		PM LAD:																					
TS-000013-052	\$0	PM UDCD:																					
	\$0	PM CPTED:																					
Design																							
03800 Wiehle Ave @ Isaac Newton Sq		03/24	NA	10/24	NA	02/25	02/26	02/26	04/25	TBD	NA	05/25	01/26	TBD	TBD	NA	04/26	05/26	06/26	07/26	11/26	11/26	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Bus Stop Improvements		PM TDD: Ahangari, Samira					Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					Intermediate design is in progress.											
124/400-C40011	Hunter Mill	PM UTL:																					
4YP202-03800		PM LAD:																					
TS-000013-055	\$0	PM UDCD:																					
	\$0	PM CPTED:																					
Design																							

On Hold

On Hold

On Hold

On Hold

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates					
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						
04732 Wiehle Ave NB @ Roger Bacon Dr		11/23	NA	04/24	NA	07/24	03/25	05/25	08/24	TBD	NA	09/24	04/25	TBD	TBD	NA	06/25	07/25	07/25	07/25	09/25	11/25
Bus Stop Improvements		<u>Project Manager/Assignments</u>		<u>Project Description</u>			<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>										
124/400-C40011	Hunter Mill	PM TDD:	Madhusudhan, Galappa	Install bench to existing pad			Preliminary plat distributed for review on 8/8/24. Advanced final design plans and cost estimate received from consultant on 7/2/24 and are under review. It is anticipated that land rights are needed on 1 property.															
4YP202-04732		PM UTL:																				
TS-000013-054	\$0	PM LAD:																				
	\$0	PM UDCD:																				
		PM CPTED:																				
Design																						
06408 Hunters Woods Plz		12/23	NA	06/24	NA	09/24	12/25	09/25	12/24	NA	NA	01/25	08/25	TBD	TBD	NA	11/25	12/25	12/25	12/25	10/26	07/26
Bus Stop Improvements		<u>Project Manager/Assignments</u>		<u>Project Description</u>			<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>										
124/400-C40011	Hunter Mill	PM TDD:	Ahangari, Samira	Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			Final plan is in progress. Intermediate comments received 7/25/24 and forwarded to consultant.															
4YP202-06408		PM UTL:																				
TS-000013-050	\$0	PM LAD:																				
	\$0	PM UDCD:																				
		PM CPTED:																				
Design																						
Beulah Rd/Abbotsford Dr Crosswalk		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>		<u>Project Description</u>			<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>										
304/300-C30050	Hunter Mill	PM TDD:	Radzikowski, Roderick	Install pedestrian refuge island at existing marked crosswalk			Proposal received from consultant on 7/29/24 and is being negotiated; comments provided to consultant on 8/1/24 and 8/22/24. Survey requested 7/11/24 and is anticipated to be received end of October. Survey is in progress.															
2G40-197-032-0		PM UTL:																				
2G40-197-032	\$240,000	PM LAD:																				
	(\$60,000)	PM UDCD:																				
		PM CPTED:	Curtis, Tina																			
Survey																						
Bluement Way/Library St Crosswalk		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>		<u>Project Description</u>			<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>										
304/300-C30050	Hunter Mill	PM TDD:	Bazlamit, Ayad O	Relocate existing marked crosswalk to east leg, add pedestrian refuge island, and ADA curb ramps			TPP ID #23036. Project initiation.															
2G40-197-034-0		PM UTL:																				
2G40-197-034	\$425,000	PM LAD:																				
	\$0	PM UDCD:																				
		PM CPTED:	Alexandrow, Nikolai																			
Pre-Design																						

Project Name		Design PHASE Dates																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	12/25	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Spot Roadway Improvements 2014		PM TDD: Nabavi, Seyed					Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.					TPP ID # 35. Construction 15% complete. Construction NTP 2/21/24, scheduled completion 12/21/25. Verizon relocation completed except for 1 pole. Conflict with overhead lines being coordinated due to potential clearance issue. Overhead cable line is scheduled to be raised end of June. The project schedule was revised due to additional time taken to acquire environmental permit due to environmental regulation changes and due to longer time taken for construction contractor pre-qualification and construction contract approval process.											
304/300-C30050	Hunter Mill	PM UTL: Maisel, Michael																					
5G25-059-007-0		PM LAD: Strayhorne, Robert																					
5G25-059-007	\$19,500,000	PM UDCCD: McCorkle, Lisa																					
	\$1,322,777	PM CPTED: Aguayo, Vanessa																					
		On Hold <input type="checkbox"/>																					
Construction																							
Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)		10/23	NA	04/24	09/24	04/25	05/26	05/26	04/25	TBD	08/25	10/25	04/26	01/26	01/27	06/26	07/26	09/26	10/26	01/27	01/28	01/28	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
RMAG Phase II 2014		PM TDD: Zahirieh, Shahla					Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp					TPP ID# 189.09 RMAG ID#. VDOT and County clarifications on preliminary design phase (phase I) has been used for programming of final design and construction (phase II). Pre-final design plans underway.											
304/300-C30050	Hunter Mill	PM UTL: Pugh, Richard																					
5G25-062-010-0		PM LAD:																					
5G25-062-010	\$3,250,000	PM UDCCD:																					
	\$328,775	PM CPTED: Luo, Caijun																					
		On Hold <input type="checkbox"/>																					
Design																							
Bluemont Way - Disc St Ped Br - Reston Pkwy		11/16	NA	11/17	04/19	12/22	03/20	12/24	11/20	NA	NA	12/20	06/22	NA	NA	NA	01/25	02/25	02/25	03/25	03/21	07/25	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
RMAG Phase II 2014		PM TDD: Beall, James					Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way					TPP ID#189.11 RMAG ID#38. Amendment approved 8/28/24 for design updates to address VDOT comments received from permit submittal. VDOT permit applications submitted 4/22/24. Updated Project Data Sheet approved by LDS on 4/8/24. One Verizon manhole top to be adjusted during construction. Cogent to coordinate with contractor to protect fiber conduits when retaining wall is removed. Project delayed due to additional VDOT comments at permit submittal.											
304/300-C30050	Hunter Mill	PM UTL: Pugh, Richard																					
5G25-062-011-0		PM LAD: Najeeb, Mohammed																					
5G25-062-011	\$1,200,000	PM UDCCD: Carlin, Craig																					
	\$0	PM CPTED: Beall, James																					
		On Hold <input type="checkbox"/>																					
Design																							
Sunrise Valley Dr - Reston Assoc Entrance		NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	TBD	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
RMAG Phase II 2014		PM TDD: Zahirieh, Shahla					Provide pedestrian crosswalk on the east leg of the intersection					TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.											
304/300-C30050	Hunter Mill	PM UTL:																					
5G25-062-014-0		PM LAD: Monahan, Clyde																					
5G25-062-014	\$138,199	PM UDCCD:																					
	\$0	PM CPTED: Luo, Caijun																					
		On Hold <input checked="" type="checkbox"/>																					
Construction																							

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Bluemont Way/Explorer St		04/23	09/23	09/23	10/23	12/23	02/25	02/25	03/24	NA	NA	04/24	12/24	NA	NA	NA	04/25	05/25	05/25	06/25	02/25	12/25	
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
304/300-C30050	Hunter Mill	PM TDD:	Bazlamit, Ayad					Pedestrian safety improvements on WB approach of Bluemont					TPP ID #23010. VDOT design approval received 8/27/24. 3rd Final design distributed for review 7/17/24. LAD NTP 4/11/24. Land rights on 0 of 1 property have been acquired. The plan and plat were modified per the owner's request. Revised plan and plat provided to LAD on 7/24/24.										
ST-000053-004-0		PM UTL:	Nguyen, Tan					Way at Explorer Street to include refuge island															
ST-000053-004	\$175,000 (\$150,000)	PM LAD:	Mohammed, Nazaneen																				
		PM UDCD:	Vega-Claudio, Yilia																				
		PM CPTED:	Stevens, Daniel																				
Land Acquisition																							
Vale Rd/Flint Hill Rd Crosswalk		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
304/300-C30050	Hunter Mill	PM TDD:	Hojatzadeh, Max					Shift existing marked crosswalk and add pedestrian refuge island.					TPP ID# 23042. Task order for design reviewed and approved 8/5/24. Survey is in progress. Survey scheduled to be complete by 8/30/24. Schedule will provided when survey received.										
ST-000053-008-0		PM UTL:						Study potential RRFB.															
ST-000053-008	\$500,000 \$0	PM LAD:																					
		PM UDCD:																					
		PM CPTED:	Alexandrow, Nikolai																				
Survey																							