

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			12/22	04/22	07/24	01/25	06/25	08/25	08/27	04/25	05/25	NA	06/25	02/26	03/26	06/26	NA	10/27	11/27	12/27	04/28	12/28	12/29
Shirley Gate Road			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
124/400-C40013		Braddock	PM TDD: Marsh, Dennis				Interim two-lane road				PreFinal Design in progress. Utility coordination with NOVEC, Verizon, Cox, Washington Gas, Colonial Pipeline and Dominion												
2G40-079-000-0		Springfield	PM UTL: Pugh, Richard				construction from Braddock				Transmission ongoing. Meeting held with Dominion on Transmission Lines on 9/20/24. Early acquisition of parcel completed												
2G40-079-000		\$33,500,000	PM LAD: Monahan, Clyde				Road to Fairfax County Parkway,				5/22/24.												
		\$17,000,000	PM UDCD: Fasceski, Jeff				including active transportation																
			PM CPTED: Curtis, Tina				facilities and access to future																
			PM CPTED: Curtis, Tina				Patriot Park East																
Design																							
Backlick Road and Industrial Road			04/19	12/19	08/20	06/22	11/23	03/23	12/24	04/23	NA	NA	04/23	12/24	NA	NA	NA	02/25	03/25	04/25	06/25	12/24	12/26
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
124/400-C40013		Mason	PM TDD: Nabavi, Seyed				Construct a left turn lane on				TPP ID# 21 & 91 Minor drainage redesign is in progress to mitigate conflict with the proposed Gas Station entrance. Permit												
2G40-087-010-0		Braddock	PM UTL: Yusufoglu, Eldar				Backlick Road, including				plan preparation is in progress. LAD Admin 10/22/24 and PH 11/19/24. LAD NTP 4/24/23. Land rights on 5 of 7 properties												
2G40-087-010		\$7,000,000	PM LAD: Herider, Jay				pedestrian improvements along				have been acquired. Coordination with Norfolk Southern Railway is in progress. The project schedule was revised due to the												
		\$0	PM UDCD: Fasceski, Jeff				northbound side of Backlick Road				land acquisition taking longer time than expected.												
			PM CPTED: Alexandrow, Nikolai				between Hechinger Drive and																
			PM CPTED: Alexandrow, Nikolai				Industrial Road																
Land Acquisition																							
Guinea Rd/Bronte Dr			06/23	12/23	01/24	06/24	09/24	10/24	02/25	NA	NA	NA	NA	NA	NA	NA	NA	03/25	04/25	04/25	05/25	06/25	09/25
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
304/300-C30050		Braddock	PM TDD: Madhusudhan, Galappa				Pedestrian and bicycle safety				TPP ID #23005. 2nd Final Design is in progress. Final design plans was originally submitted to VDOT on 9/16/24.												
2G40-197-002-0			PM UTL:				improvements to include high				Consultant addressing additional comments received from VDOT on 10/16/24. Schedule adjusted in order to address												
2G40-197-002		\$275,000	PM LAD:				visibility crosswalks, refuge				additional VDOT comments.												
		\$125,000	PM UDCD:				island, ADA ramps, and																
			PM CPTED: Askarzadeh, Negin				relocation of existing bus stop																
Design																							
Heritage Dr/Rectory Ln Crosswalk			10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
304/300-C30050		Braddock	PM TDD: Elahi, Seyedbehnam				Install pedestrian refuge island at				TPP ID #23031. NTP for design issued on 10/3/24. Survey estimated completion 1/15/2025. Project schedule will be												
2G40-197-029-0		Mason	PM UTL: Nguyen, Tan				existing marked crosswalk				provided upon completion of survey.												
2G40-197-029		\$250,000	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED: Askarzadeh, Negin																				
Survey																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Heritage Dr/Commons Dr Crosswalk			10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
----------------------------------	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

On Hold

Bicycle/Pedestrian Imprv DOT		Project Manager/Assignments			Project Description			Monthly Remarks																
304/300-C30050	Braddock	PM TDD:	Elahi, Seyedbehnam			Add pedestrian refuge island at existing marked crosswalk			TPP ID #23032. NTP for design issued on 10/3/24. Survey estimated completion 1/15/2025. Schedule will be developed upon completion of survey.															
2G40-197-030-0	Mason	PM UTL:																						
2G40-197-030	\$0	PM LAD:																						
	(\$300,000)	PM UDCCD:																						
		PM CPTED:	Luo, Caijun																					

Survey

Guinea Rd/Rutherford Park			03/23	NA	06/23	09/23	10/24	08/24	10/24	07/24	NA	NA	07/24	12/24	NA	NA	NA	12/24	01/25	01/25	02/25	02/25	05/25
---------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Access DOT		Project Manager/Assignments			Project Description			Monthly Remarks																
304/300-C30050	Braddock	PM TDD:	Hojatzadeh, Max			Crosswalk improvements to include curb extension and ADA curb ramps			TPP ID #23004. County Wide permit received. Final construction package submit to UDCCD for signatur															
ST-000053-002-0		PM UTL:																						
ST-000053-002	\$250,000	PM LAD:	Mohammed, Nazaneen																					
	\$50,000	PM UDCCD:																						
		PM CPTED:	Askarzadeh, Negin																					

Design

Guinea Rd/Lakepointe Dr Crosswalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
-----------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

On Hold

Bicycle/Pedestrian Access DOT		Project Manager/Assignments			Project Description			Monthly Remarks																
304/300-C30050	Braddock	PM TDD:	Madhusudhan, Galappa			Install RRFB			TPP ID #23049. Project initiation. Based on VDOT Coordination Meeting held on 12/11/24; VDOT has accepted our responses sent on 9/23/24 and VDOT will not require any changes to the ADA ramps, if they meet PROWAG; but now based on new request from VDOT to provide them Crosswalk determination form & Crosswalk Study; have requested our consultant to provide a proposal to do the same.															
ST-000053-015-0		PM UTL:																						
ST-000053-015	\$350,000	PM LAD:																						
	\$0	PM UDCCD:																						
		PM CPTED:	Luo, Caijun																					

Pre-Design