



# County of Fairfax, Virginia

## MEMORANDUM

DATE: December 20, 2024

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the December 2024 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed, please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report, please inform this office and you will be removed from distribution.

If you have any questions, please call 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Gregg Steverson, Acting Director, Department of Transportation  
Martha Coello, Chief, Special Projects Division  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Lynn Krolowitz, Communications Specialist II, Transportation Marketing Section  
Mena Nakhla, Diversity, Equity, and Inclusion (DEI) Manager  
Smitha Chellappa, Transportation Planner IV, Coordination and Funding Division (CFD)  
Eric Teitelman, Chief, Active Transportation, Capital Projects, and Traffic Engineering Division (ACTD)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, ACTD  
Douglas Miller, Environmental Program Coordinator, ACTD  
Michael Guarino, Section Chief, Capital Projects, ACTD  
Nicole Wynands, Acting Section Chief, Active Transportation, ACTD  
Ajmal Hamidi, Transportation Planner III, ACTD

Transportation Design Division Monthly Projects Status Report

December 20, 2024

Page 2 of 4

Don Moyer, Engineer III, ACTD  
Valerie Pini, Senior Right-of-Way Agent, ACTD  
Michael Felschow, Section Chief, Transportation Services Division (TSD)  
Edward Reid, Transportation Planner III, TSD  
Randall Keeys, Transportation Planner III, TSD  
Gissette Moore, Transportation Planner II, TSD  
Jeffrey Hermann, Chief, Site Analysis and Transportation Planning Division, STP  
Tim Kutz, Transportation Planner III, Transportation Planning, STP  
Jim Beall, Section Chief, TDD  
Brook Khorashadi, Section Chief, TDD  
Seyed Nabavi, Section Chief, TDD  
Tan Nguyen, Section Chief, Utility Coordination, TDD  
Ayad Bazlamit, Engineer IV, TDD  
Mohamad El Kaissi, Engineer IV, TDD  
Dennis Marsh, Engineer IV, TDD  
Sonia Shahnaj, Engineer IV, TDD  
Samira Ahangari, Project Manager, TDD  
Behnam Elahi, Project Manager, TDD  
Dipesh Pandey, Project Manager, TDD  
Marta Kebede, Project Manager, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Roderick Radzikowski, Project Manager, TDD  
Jon Sorenson, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD  
Christina Dodge, Technical Support Section Chief, TDD  
Alex Tsybin, Engineering Technician III, TDD  
Erving Olivas Alvarez, TDD

**PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION**

Christopher S. Herrington, Director, Department of Public Works and Environmental Services  
Carey F. Needham, Deputy Director, DPWES – Capital Facilities  
Rona Courtney, Admin V, Directors Office, DPWES  
Catherine Torgersen, Planner IV, Stormwater Planning Division (SWPD)  
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)  
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)  
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)  
Tiya Raju, Director, Building Design and Construction Division (BDCD)  
Dennis Cate, Director, Land Acquisition Division (LAD)  
Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)  
Vickie McEntire Anglin, County Surveyor, UDCD

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

December 2024

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 50000 – FEDERAL & STATE GRANTS	1 – 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 – 14
FUND 30010 – COUNTY CONSTRUCTION	14 – 15
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	15 – 26

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Cinderbed Bikeway - Cinderbed Rd. Bikeway</b>	102/500-C50000	Franconia	02/18	04/19	06/20	12/20	12/25	05/22	04/26	03/23	03/23	01/23	04/23	12/25	10/23	12/25	07/26	08/26	09/26	10/26	02/27	08/28	08/28
<b>AA1400137-15-0</b>			Mount Vernon	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>							
<b>AA1400137-15</b>			\$16,229,055	PM TDD: Nabavi, Seyed						Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						On Hold <input type="checkbox"/>							
			\$5,644,919	PM UTL: Yusufoglu, Eldar																			
				PM LAD: Monahan, Clyde																			
				PM UDCCD: Engida, Samuel																			
				PM CPTED: Lilley, Ronald																			

**Land Acquisition**

<b>Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria</b>	102/500-C50000	Franconia	02/18	08/18	03/19	08/20	07/22	02/22	08/23	05/21	NA	04/22	NA	NA	04/22	03/24	01/24	12/23	01/24	02/24	04/24	12/23	06/25
<b>AA1400141-16-0</b>				<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>							
<b>AA1400141-16</b>			\$3,847,000	PM TDD: Beall, James						Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						On Hold <input type="checkbox"/>							
			\$0	PM UTL: Pugh, Richard																			
				PM LAD: Guy, Sarah																			
				PM UDCCD: Engida, Samuel																			
				PM CPTED: Luo, Caijun																			

**Construction**

<b>Columbia Pike Streetscapes, Phase I</b>	102/500-C50000	Mason	10/21	10/22	NA	02/24	08/24	10/25	11/25	12/24	NA	02/25	02/25	10/25	NA	NA	01/26	02/26	03/26	04/26	07/26	07/27	07/27
<b>AA1400159-21-0</b>				<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>							
<b>AA1400159-21</b>			\$2,051,134	PM TDD: Sorensen, Jonathan						Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive						On Hold <input type="checkbox"/>							
			\$655,000	PM UTL: Nguyen, Tan																			
				PM LAD: Herider, Jay																			
				PM UDCCD:																			
				PM CPTED:																			

**Design**

<b>Lincoln Street Expansion</b>	102/500-C50000	Providence	10/23	09/24	05/25	02/26	08/26	07/27	07/27	04/26	07/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30
<b>AA1400164-23-0</b>				<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>							
<b>AA1400164-23</b>			\$47,934,575	PM TDD: Shahnaj, Sonia						New road connecting Old Meadow Road to Magarity Road in Tysons						On Hold <input type="checkbox"/>							
			\$26,385,525	PM UTL: Yusufoglu, Eldar																			
				PM LAD:																			
				PM UDCCD:																			
				PM CPTED: Luo, Caijun																			

**Design**

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status		03/22	07/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD					
On Hold <input type="checkbox"/>																												
<b>Mason Neck Trail N</b>	Mount Vernon	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
102/500-C50000		PM TDD: Madhusudhan, Galappa						Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work						1. <b>UPC #122888. TPP ID #206.</b> Scope closing meeting held with VDOT on 11/19/24. Consultant preparing TO proposal to complete the remaining phases of design. Environmental Consultant finalizing Phase 1 Cultural Resources survey report. Environmental Consultant has completed field investigations (includes wetland & Stream Delieanation, Cultural Resources Survey) and is currently preparing PCE. Executed Agreement received 1/17/24. VDOT PE Authorization 1/22/24. Citizens Information Meeting held on 10/23/24.														
AA1400165-23-0		PM UTL: Maisel, Michael																										
AA1400165-23	\$14,250,000	PM LAD: PM UDCCD: PM CPTED: Stevens, Daniel																										
	\$13,296,571																											
<b>Design</b>																												
<b>Wiehle Ave @ W&amp;OD Trail</b>		11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	12/24	04/22	04/22	08/22	09/22	12/22	11/20	03/25						
On Hold <input type="checkbox"/>																												
<b>RMAG</b>	Hunter Mill	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
102/500-C50000		PM TDD: Shahnaj, Sonia						Construct bicycle and pedestrian grade separated crossing						UPC #107439. RMAG ID# 5.: Construction is 92% complete. Pedestrian bridge opened 7/24/24. Cox, Lumen, Fiberlight, and Comcast finalizing relocations now in conjunction with Myers on-going construction. Construction schedule adjusted from 8/23/24 to 3/31/25 for delay in uility relocations of unknown cables and upcoming winter weather.														
RMAG-102		PM UTL: Pugh, Richard																										
AA1400102-13	\$14,653,240	PM LAD: Alcon, Kelly																										
	\$0	PM UDCCD: Engida, Samuel																										
		PM CPTED: Aguayo, Vanessa																										
<b>Construction</b>																												
		11/19	01/20	07/20	10/20	07/21	01/22	09/22	06/21	NA	12/21	12/21	03/22	05/22	08/22	04/23	05/23	05/23	06/23	12/23	07/23	08/24						
On Hold <input type="checkbox"/>																												
<b>Wolfrap Elementary School SRTS</b>	Hunter Mill	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
102/500-C50000		PM TDD: Hojatzadeh, Max						Provide protected crosswalk at Beulah Road and Talisman Drive						UPC #113637. Construction substantially completed 8/27/24. Additional funding in 2G40-168-000.														
SRTS-150		PM UTL: Yusufoglu, Eldar																										
AA1400150-19	\$590,185	PM LAD: Guy, Sarah																										
	\$0	PM UDCCD: Walelign, Mahlet																										
		PM CPTED: Stevens, Daniel																										
<b>Post-Construction</b>																												
		09/21	09/22	05/23	03/24	01/25	08/25	08/25	NA	NA	11/24	12/24	06/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27						
On Hold <input type="checkbox"/>																												
<b>Shreewood Elementary SRTS</b>	Providence	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
102/500-C50000		PM TDD: El Kaissi, Mohamad						Addition of new marked crosswalks across Shreve Road and 10-foot wide walkway connections serving Shreewood Elementary School and W&OD Trail						UPC #118236: NTP with Acquisition submitted to LAD 12/18/24. VDOT RW Authorization received 11/08/24. Utility relocation designs underway for Cox, Verizon, Fairfax Water, and Dominion.														
SRTS-157		PM UTL: Pugh, Richard																										
AA1400157-21	\$2,587,888	PM LAD: Monahan, Clyde																										
	\$1,440,418	PM UDCCD: Bhinge, Deepak																										
		PM CPTED: Curtis, Tina																										
<b>Design</b>																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Orange Hunt Elementary SRTS 102/500-C50000 SRTS-158 AA1400158-21	Springfield	\$348,500 \$44,991	09/21	01/22	04/22	07/22	09/22	08/23	10/23	11/22	NA	05/23	05/23	09/23	NA	NA	01/24	01/24	01/24	03/24	05/24	11/24	08/24
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Hojatzadeh, Max				Realign crosswalk, add curb extensions, and provide a pedestrian refuge island				On Hold <input type="checkbox"/>												
			PM UTL: Nguyen, Tan								UPC #118237. Construction substantially completed 8/12/24. VDOT inspection 8/20/24.												
			PM LAD: Baker, Lisa																				
			PM UDCCD: Bhinge, Deepak																				
			PM CPTED: DesJardins, Zachary																				

Post-Construction

Bush Hill Elementary School SRTS 102/500-C50000 SRTS-163 AA1400163-23	Franconia	\$3,600,000 \$1,438,000	03/23	06/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Marsh, Dennis				900 LF of sidewalk from Ninian Avenue to Larno Drive				On Hold <input type="checkbox"/>												
			PM UTL:								UPC #121567. Preliminary design comments received 8/20/24 and have been addressed. Community information meeting held 11/14/24. Comments closed on 12/6/24 and moving towards scope closing. Schedule to be determined at scoping phase close out in January 2025.												
			PM LAD: Herider, Jay																				
			PM UDCCD:																				
			PM CPTED: Curtis, Tina																				

Design

VRE Rolling Road Station Parking Lot Expansion 124/400-C40011 2G40-055-000-A-0 2G40-055-000	Springfield	\$3,250,000 \$0	08/18	NA	03/19	10/20	03/23	06/21	01/25	08/22	NA	NA	10/22	12/24	03/21	08/22	NA	02/25	03/25	04/25	06/25	04/25	02/26
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Hojatzadeh, Max				Surface parking lot expansion				On Hold <input type="checkbox"/>												
			PM UTL: Yusufoglu, Eldar								TPP ID#358. VDOT approved the design 8/28/24. Final design for LDS is in progress. Submit plans and comments responses to LDS on 11/13/24. Plans and comment responses on structural plans for retaining wall submitted to LDS for review 9/11/24. Dominion Energy to finalize their plan and estimate pending approved parking lot lighting design. LAD NTP 10/25/22. Land rights on 2 of 3 properties have been acquired.												
			PM LAD: Strayhorne, Robert																				
			PM UDCCD: Fasceski, Jeff																				
			PM CPTED: Abifadel, Gibran																				

Land Acquisition

Giles Run & Laurel Hill 124/400-C40011 2G40-067-000-0 2G40-067-000	Mount Vernon	\$3,850,000 \$950,000	12/17	NA	08/18	11/19	09/24	04/20	11/24	08/21	NA	NA	08/21	02/22	NA	NA	NA	11/24	12/24	01/25	02/25	10/21	09/25
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Radzikowski, Roderick				Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development				On Hold <input type="checkbox"/>												
			PM UTL: Pugh, Richard								Re-submission to LDS on 09/30/24. LDS distributed plans on 11/5/24. Project still under review. Still waiting for VDOT comments. Nationwide Permit issued 6/27/23. Land rights on 3 of 3 parcels have been acquired.												
			PM LAD: Baker, Lisa																				
			PM UDCCD: Vega-Claudio, Yilia																				
			PM CPTED: Borkowski, Tad																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

12/22 04/22 07/24 01/25 06/25 08/25 08/27 04/25 05/25 NA 06/25 02/26 03/26 06/26 NA 10/27 11/27 12/27 04/28 12/28 12/29

On Hold

**Shirley Gate Road**  
**124/400-C40013**  
**2G40-079-000-0**  
**2G40-079-000**

Braddock  
 Springfield  
 \$33,500,000  
 \$17,000,000

Project Manager/Assignments  
 PM TDD: Marsh, Dennis  
 PM UTL: Pugh, Richard  
 PM LAD: Monahan, Clyde  
 PM UDCD: Fasceski, Jeff  
 PM CPTED: Curtis, Tina

Project Description  
 Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including active transportation facilities and access to future Patriot Park East

Monthly Remarks  
 PreFinal Design in progress. Utility coordination with NOVEC, Verizon, Cox, Washington Gas, Colonial Pipeline and Dominion Transmission ongoing. Meeting held with Dominion on Transmission Lines on 9/20/24. Early acquisition of parcel completed 5/22/24.

Design

**Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS**  
**RMAG Phase II**  
**124/400-C40011**  
**2G40-085-002-0**  
**2G40-085-002**

Hunter Mill  
 \$5,000,000  
 \$0

Project Manager/Assignments  
 PM TDD: Shahnaj, Sonia  
 PM UTL: Maisel, Michael  
 PM LAD: Guy, Sarah  
 PM UDCD: Teshome, Demelew  
 PM CPTED: Luo, Caijun

Project Description  
 Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive.

Monthly Remarks  
**TPP ID# 189.04. RMAG ID# 4** All VDOT comments are addressed except VDOT Permits - Signal. LUP being prepared. Signal Permit will be submitted once VDOT's concern on land acquisition is addressed. LAD completion 6/14/24. Lumen, Cox, MCI (XO) and Verizon relocations completed. Fiber Light NTP 9/16/24, Zayo NTP 10/29/24. Coordination with Dominion is ongoing. Some of the utility adjustments will be done during construction.

On Hold

Utility Relocation

**Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)**  
**HMSAMS**  
**124/400-C40011**  
**2G40-086-014-A-0**  
**2G40-086-014**

Hunter Mill  
 \$549,908  
 \$0

Project Manager/Assignments  
 PM TDD: Roberson, Jeanmarie  
 PM UTL: Maisel, Michael  
 PM LAD:  
 PM UDCD: Stevens, Michael  
 PM CPTED: Stevens, Daniel

Project Description  
 Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links

Monthly Remarks  
**TPP ID# 190.13 HMSAMS ID# 13.** Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is in progress. Feedback to FCDOT is pending.

On Hold

Post-Construction

**Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr**  
**Six Year Plan HB2313 Local Spot Improvements**  
**124/400-C40013**  
**2G40-087-003-0**  
**2G40-087-003**

Springfield  
 \$9,000,000  
 \$0

Project Manager/Assignments  
 PM TDD: Marsh, Dennis  
 PM UTL: Nguyen, Tan  
 PM LAD: Najeeb, Mohammed  
 PM UDCD: Cutler, Tom  
 PM CPTED: Luo, Caijun

Project Description  
 Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding

Monthly Remarks  
**TPP ID#23.** Permit submitted 12/16/24. Draft construction package sent to UDCD on 9/24/24 to prepare bid documents. TMP reapproved 9/6/24. New VDOT clearance received 9/22/24. Land acquisition completed 7/10/24. Utility relocation NTPs: Dominion Energy 8/7/24, Cox 9/11/24 and Verizon 11/14/24. Stakeout for Dominion relocation completed 10/30/24.

On Hold

Utility Relocation

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Electric Avenue/Cedar Ln. - NB Left Turn Lane			03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40013	Providence		PM TDD: El Kaissi, Mohamad						Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements						<b>TPP ID#26.</b> Concept design options are in progress. Updated utility designation received and sent to consultant 11/6/2024. Concept design options to be revised to include other possible options and updated utility designation.									
2G40-087-004-0			PM UTL:																					
2G40-087-004	\$4,500,000	\$0	PM LAD:																					
			PM UDCCD:																					
			PM CPTED: Stevens, Daniel																					

Design

Backlick Road and Industrial Road			04/19	12/19	08/20	06/22	11/23	03/23	12/24	04/23	NA	NA	04/23	12/24	NA	NA	NA	02/25	03/25	04/25	06/25	12/24	12/26	On Hold <input type="checkbox"/>
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40013	Mason		PM TDD: Nabavi, Seyed						Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						<b>TPP ID# 21 &amp; 91</b> Minor drainage redesign is in progress to mitigate conflict with the proposed Gas Station entrance. Permit plan preparation is in progress. LAD Admin 10/22/24 and PH 11/19/24. LAD NTP 4/24/23. Land rights on 5 of 7 properties have been acquired. Coordination with Norfolk Southern Railway is in progress. The project schedule was revised due to the land acquisition taking longer time than expected.									
2G40-087-010-0	Braddock		PM UTL: Yusufoglu, Eldar																					
2G40-087-010	\$7,000,000	\$0	PM LAD: Herider, Jay																					
			PM UDCCD: Fasceski, Jeff																					
			PM CPTED: Alexandrow, Nikolai																					

Land Acquisition

Terminal Rd LTL at Rt 286			05/19	09/19	02/20	12/20	07/21	05/22	02/23	07/21	07/21	NA	08/21	08/22	06/22	02/24	NA	08/23	09/23	10/23	12/23	08/24	04/25	On Hold <input type="checkbox"/>
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40013	Mount Vernon		PM TDD: Hojatzadeh, Max						Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway						<b>TPP ID#027.03.</b> Construction 80% complete.									
2G40-087-020-0			PM UTL: Maisel, Michael																					
2G40-087-020	\$4,350,000	\$0	PM LAD: Alcon, Kelly																					
			PM UDCCD: Walelign, Mahlet																					
			PM CPTED: Alexandrow, Nikolai																					

Construction

Shreve Road SUP Falls Church			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40013	Providence		PM TDD: Kebede, Marta						Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&OD Trail						Survey was completed on 8/21/23. Schedule will be developed upon Task Order approval. The City approved the Consultant's revised design proposal, dated 10/16/24, on 10/21/24. Waiting on the task order to be executed by FCDOT, sent on 10/29/2024.									
2G40-087-025-0	Dranesville		PM UTL: Nguyen, Tan												The task order was signed on 11/25/2024. A kickoff meeting was held on 12/2/2024 with the consultant and the City of Falls Church. 12-5-24: The task order was signed by FCDOT ON 11/25/24. NTP issued to the consultant on 11/26/24. Kickoff meeting between FCDOT, the City, and the consultant was held on 12/2/24. Anticipated Concept submittal is on 3/14/25									
2G40-087-025	\$6,900,000	\$0	PM LAD: Najeeb, Mohammed																					
			PM UDCCD:																					
			PM CPTED:																					

Design



Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
<b>Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St</b>		09/20	12/20	05/22	09/22	07/23	03/24	03/25	11/23	11/23	NA	11/23	01/25	09/24	09/25	NA	10/25	11/25	12/25	01/26	05/25	07/26									
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Dranesville	PM TDD: Hojatzadeh, Max						Construct walkway on southside of Chesterbrook Road						<b>TPP ID#107.</b> VDOT approved final design on 9/3/24. Land rights on 24 of 26 properties have been acquired. Utility NTP for Cox, Verizon has been issued on 10/1/24, Dominion relocation plans rec'd and under review. Washington Gas relocation plan to be received by EOY. Utility relocation coordination with stormwater project ongoing.																	
2G40-088-005-0		PM UTL: Maisel, Michael																													
2G40-088-005	\$5,600,000	PM LAD: Herider, Jay																													
	\$1,005,000	PM UDCCD: Metafria, Fasika																													
		PM CPTED: Steinhilber, Will																													
<b>Land Acquisition</b>																															
<b>Creek Crossing E - Fairway Drive to Old Courthouse Rd.</b>		12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD									
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Hunter Mill	PM TDD: Madhusudhan, Galappa						Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road						Funding Agreement is in process. Meeting held with Coordination & Funding Division on 11/15/24 with Hunter Mill District Supervisor & FCDOT Director in attendance to discuss the funding options. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. CIM held 12/2/2020 by the Town of Vienna. Current agreement with Town of Vienna only includes design.																	
2G40-088-011-0		PM UTL:																													
2G40-088-011	\$5,000,000	PM LAD: Herider, Jay																													
	\$2,000,000	PM UDCCD:																													
		PM CPTED: Bandy, Audra																													
<b>Design</b>																															
<b>Magarity Road Walkway - Ware Rd to Peabody Dr.</b>		09/17	04/18	03/20	08/20	05/22	11/20	11/22	01/21	02/21	NA	02/21	05/22	03/21	05/23	NA	12/22	01/23	02/23	03/23	03/22	04/24									
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Providence	PM TDD: Marsh, Dennis						Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school						<b>TPP Project #150.</b> Permit released on 11/1/24. VDOT rejected the RRFBs justification on 9/16/24. VDOT stated they are not warranted at these locations.																	
2G40-088-025-0	Dranesville	PM UTL: Yusufoglu, Eldar																													
2G40-088-025	\$5,650,000	PM LAD: Strayhorne, Robert																													
	\$0	PM UDCCD: Bhinge, Deepak																													
		PM CPTED: Luo, Caijun																													
<b>Post-Construction</b>																															
<b>Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr</b>		01/19	04/19	10/19	04/20	12/20	10/21	06/21	07/20	NA	NA	07/20	06/21	04/21	12/21	NA	07/21	09/21	10/21	12/21	12/22	03/23									
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Mount Vernon	PM TDD: Shahnaj, Sonia						Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek						<b>TPP ID# 154.</b> VDOT permit completed 2/22/24. Construction substantially completed 3/31/23. Ribbon cutting ceremony held 5/12/23. Executed Nutrient Credit Transfer Agreement received 6/27/23. VMRC permit and JPA closed 11/8/23. VPDES Notice of Termination submitted to LDS 12/27/23. VDOT approval for RRFB repair under Countywide Permit received 7/1/2024. The repair work started 8/29/24.																	
2G40-088-026-0		PM UTL: Pugh, Richard																													
2G40-088-026	\$9,975,000	PM LAD: Alcon, Kelly																													
	\$0	PM UDCCD: Fasceski, Jeff																													
		PM CPTED: Hamidi, AJ																													
<b>Post-Construction</b>																															



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Crestview Dr Walkway (Ferris to Builders)			06/24	09/24	01/25	05/25	07/26	08/26	08/26	08/25	TBD	NA	08/25	05/26	TBD	TBD	NA	09/26	TBD	TBD	10/26	02/27	02/27
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-----	-----	-------	-------	-------

Project Manager/Assignments		Project Description	Monthly Remarks
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-054-0 2G40-088-054	Dranesville \$1,354,000 \$1,054,000	PM TDD: Radzikowski, Roderick PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCCD: PM CPTED: Curtis, Tina	Construct new 6-foot sidewalk with curb and gutter along west side of Crestview Drive from Ferris Avenue to Builders Road <b>TPP ID #195 &amp; #196.</b> Intermediate design is in progress.

Design

Great Falls St Walkway (Grande to Haycock)			10/22	10/22	05/23	02/24	02/25	08/25	08/25	10/24	NA	NA	11/24	07/25	01/25	05/25	NA	09/25	09/25	09/25	10/25	05/26	05/26
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Project Manager/Assignments		Project Description	Monthly Remarks
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-057-0 2G40-088-057	Dranesville \$500,000 \$0	PM TDD: Elahi, Seyedbehnam PM UTL: Yusufoglu, Eldar PM LAD: Mohammed, Nazaneen PM UDCCD: PM CPTED: Turner, Latesa	Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane <b>JTPP ID# 201.</b> Final plan is in progress. Meeting with citizens whose land is affected held on 12/12/2024. Land rights for 0 out of 4 properties have been acquired. NTP for land acquisition issued on 11/1/2024. LDS approved the project data sheet on 10/2/2024. AT&T is finalizing the plan and estimate to relocate the vault within the grass buffer strip in the existing right-of-way.

Land Acquisition

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	04/22	04/21	10/23	08/21	NA	NA	08/21	03/22	04/22	08/23	NA	02/24	02/24	03/24	03/24	06/22	11/24
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Project Manager/Assignments		Project Description	Monthly Remarks
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-069-0 2G40-088-069	Dranesville \$3,900,000 \$0	PM TDD: Beall, James PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCCD: Samiyi, Bijan PM CPTED: Abifadel, Gibran	Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road <b>TPP ID# 238.</b> Construction 80% complete.

Construction

Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	07/21	06/22	10/21	01/23	10/21	NA	NA	10/21	12/22	04/21	05/23	NA	03/23	03/23	03/23	05/23	08/22	04/24
--	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Project Manager/Assignments		Project Description	Monthly Remarks
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-072-0 2G40-088-072	Providence \$1,700,000 \$0	PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Alcon, Kelly PM UDCCD: Engida, Samuel PM CPTED: Stevens, Daniel	Approximately 600 LF of 10-foot wide SUP <b>TPP ID# 87.01</b> VDOT punch list received 6/13/24 and was addressed. Reinspection requested 10/19/24. Construction substantially complete 4/22/24. Final Nutrient Credit Transfer Agreement sent to VDOT 1/5/24 and executed on 1/9/24.

Post-Construction

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Route 50 Walkway (Lindenwood Ln to Nutley St)		02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	10/24	NA	10/23	05/24	06/24	11/24	12/23	10/26						
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Providence	PM TDD:	Marsh, Dennis	Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.					<b>TPP ID# 87.02</b> Construction NTP 11/12/24. Preconstruction meeting held 9/13/24. Construction contract awarded 7/31/24. VDOT permit received 12/21/22. Zayo relocation completed. FiberLight/AT&T relocation work completed 10/25/24. Schedule adjusted based on construction contract duration.																			
2G40-088-073-0		PM UTL:	Maisel, Michael																									
2G40-088-073	\$2,700,000	PM LAD:	Monahan, Clyde																									
	\$0	PM UDCD:	Fasceski, Jeff																									
		PM CPTED:	Steinhilber, Will																									
Construction																												
Route 50 Walkway - Bear Branch Pedestrian Bridge		05/19	10/19	02/21	07/21	11/22	01/23	01/23	NA	NA	NA	NA	NA	NA	NA	NA	03/23	05/23	06/23	08/23	06/24	12/24						
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Providence	PM TDD:	El Kaissi, Mohamad	Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch					<b>TPP ID# 87.03</b> Construction 90% complete.																			
2G40-088-074-0		PM UTL:	Maisel, Michael																									
2G40-088-074	\$3,800,000	PM LAD:																										
	\$0	PM UDCD:	Cutler, Tom																									
		PM CPTED:	Delmare, Lauren																									
Construction																												
Route 50 Walkway (Cedar Ln to Prosperity Ave)		05/19	09/19	NA	08/20	01/22	04/22	12/22	08/21	NA	NA	09/21	01/22	NA	NA	NA	03/23	03/23	04/23	05/23	12/22	02/24						
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Providence	PM TDD:	Marsh, Dennis	Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements					<b>TPP ID# 87.04</b> Awaiting VDOT permit release. All punch lists have been addressed. Substantially complete 2/28/24. Final Nutrient Credit Transfer Agreement sent to VDOT on 1/5/24 and executed 1/9/24.																			
2G40-088-075-0		PM UTL:	Maisel, Michael																									
2G40-088-075	\$1,850,000	PM LAD:	Wilson, Nicole																									
	\$0	PM UDCD:	Samiyi, Bijan																									
		PM CPTED:	Steinhilber, Will																									
Post-Construction																												
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A		05/19	09/19	NA	08/20	01/22	12/21	02/23	12/20	NA	NA	01/21	03/22	NA	NA	NA	03/23	04/23	04/23	05/23	08/22	04/24						
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Providence	PM TDD:	Marsh, Dennis	Approximately 110 LF of 10-foot SUP and 105 LF of 5-foot concrete sidewalk connections including new bus pad, curb ramps, crosswalks, and pedestrian signal upgrades					<b>TPP ID# 87.04A</b> Reinspection requested 10/30/24. Revised VDOT permit received 9/16/24. Revision to Signage and Marking plans to address punch list item was approved 9/12/24. VDOT punch list received 7/19/24. Construction substantially complete 4/19/24.																			
2G40-088-079-A-0		PM UTL:	Maisel, Michael																									
2G40-088-079	\$550,000	PM LAD:	Wilson, Nicole																									
	\$0	PM UDCD:	Walelign, Mahlet																									
		PM CPTED:	Stevens, Daniel																									
Post-Construction																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	07/24
<b>124/400-C40017</b>	Sully		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>2G40-100-000-0</b>	Springfield		PM TDD: Beall, James						Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29						<b>UPC #108720. TPP ID# 062.</b> Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. Land rights on 47 of 47 parcels have been acquired. As of 10/31/24 construction is 100% complete. Construction schedule adjusted (final completion 10/31/24) due to amendment or additional work. VDOT issued C-5 on 10/31/24. Shirley is working on issues for permit release. Change order on credit for concrete crack repair approved. Due to weather, final vegetation establishment and permit release is expected in spring 2025.								
<b>2G40-100-000</b>	\$77,000,000		PM UTL: Maisel, Michael																				
	(\$1,043,643)		PM LAD: Cate, Dennis																				
			PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				

**Post-Construction**

<b>Balls Hill Rd/Old Dominion Dr Int</b>			02/20	07/21	06/23	08/24	07/25	09/25	11/25	12/24	01/25	NA	01/25	10/25	10/25	05/27	NA	01/27	03/27	04/27	05/27	09/28	09/28
<b>124/400-C40013</b>	Dranesville		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>2G40-152-000-0</b>			PM TDD: Shahnaj, Sonia						Intersection improvements, including pedestrian facilities						<b>TPP ID#022.</b> LAD work request for appraisals 10/14/24. Pre-final design distributed 8/20/24. Received all agency comments 10/3/24 and under review. Final Plats are in progress. Land rights anticipated on 35 properties. Meeting with Supervisor's office held 10/3/24. Utility coordination is in progress. Fairfax Water is working on the relocation plan.								
<b>2G40-152-000</b>	\$22,500,000		PM UTL: Maisel, Michael																				
	\$2,051,549		PM LAD: Campbell, Jocelyn																				
			PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				

**Design**

<b>Commerce Street Crosswalk</b>			08/22	NA	TBD	TBD	TBD	TBD	TBD	06/23	NA	NA	06/23	08/23	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>124/400-C40011</b>	Franconia		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>2G40-181-000-0</b>			PM TDD: Zahirieh, Shahla						Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue						New conceptual design is in progress. The new scope is to shorten the crossing distance and provide flashing beacons. The scope was changed due to not being able to accommodate large trucks making a right turn at the crossing. The revised conceptual design includes RRFB. CPTED & TDD reviewing the new conceptual design. Then meeting with VDOT TE reviewer on the conceptual design.								
<b>2G40-181-000</b>	\$275,000		PM UTL:																				
	\$0		PM LAD: DeSena, Tajera																				
			PM UDCCD:																				
			PM CPTED: Luo, Caijun																				

**Design**

<b>Lee Chapel Road Improvements</b>			02/24	11/24	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>124/400-C40011</b>	Springfield		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>2G40-206-000-0</b>			PM TDD: Marsh, Dennis						Lower Lee Chapel Rd by removing two hills						Virtual townhall meeting held 12/10/24. Comments due 1/10/24. Conceptual submission to VDOT for MOT plan review submitted 10/31/24. Schedule beyond preliminary to be provided following the second town hall meeting and upon additional funding source identification.								
<b>2G40-206-000</b>	\$9,000,000		PM UTL: Nguyen, Tan																				
	\$4,000,000		PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

00575 Buckman Rd EB @ Russell Rd 11/23 NA 07/24 12/24 02/25 12/25 02/25 12/25 02/25 NA NA NA 03/25 11/25 NA NA NA 02/26 03/26 04/26 05/26 09/26 09/26

**Bus Stop Improvements**  
**124/400-C40011** Mount Vernon  
**4YP202-00575**  
**TS-000016-059** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: El Kaissi, Mohamad  
 PM UTL:  
 PM LAD:  
 PM UDCCD:  
 PM CPTED:

Project Description  
 Loading pad with bench and trash can

Monthly Remarks  
 Prefinal design submitted to VDOT 12/6/2024.

On Hold

Design

01044 Little River Turnpike EB @ Oasis Drive 08/22 NA 02/24 07/24 12/24 04/25 04/25 NA NA NA NA NA NA TBD TBD NA 05/25 06/25 06/25 07/25 07/25 01/26

**Bus Stop Improvements**  
**124/400-C40011** Mason  
**4YP202-01044**  
**TS-000015-026** \$250,000  
 \$250,000

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Nguyen, Tan  
 PM LAD:  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.

Monthly Remarks  
 Task Order #20 - Final design is in progress, addressing comments received on 9/5/24.

On Hold

Design

02101 Gallows Rd NB @ Rt 29 12/24 05/25 07/25 NA 11/25 11/26 11/26 01/26 TBD NA 02/26 10/26 TBD TBD NA TBD 02/27 03/27 04/27 08/27 08/27

**Bus Stop Improvements**  
**124/400-C40011** Providence  
**4YP202-02101**  
**TS-000017-048** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL:  
 PM LAD:  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can

Monthly Remarks  
 Task Order executed on 12/04/24 and NTP issued on 12/10/24. Survey request was sent on 10/17/24.

On Hold

Survey

02125 Gallows Rd NB @ Willow Oaks Corporate Dr 12/24 05/25 07/25 NA 11/25 11/26 11/26 01/26 TBD NA 02/26 10/26 TBD TBD NA TBD 02/27 03/27 04/27 08/27 08/27

**Bus Stop Improvements**  
**124/400-C40011** Providence  
**4YP202-02125**  
**TS-000017-049** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL:  
 PM LAD:  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can

Monthly Remarks  
 Task Order executed on 12/04/24 and NTP issued on 12/10/24. Survey request was sent on 10/17/24.

On Hold

Survey

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>02151 Glade Dr SB @ Dosinia Ct</b>			11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	06/25	07/25	07/25	07/25	09/25	11/25
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02151 TS-000013-053	Hunter Mill	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Butler, Timothy PM UDCC: PM CPTED:				<u>Project Description</u> Loading pad with bench and associated tree pruning				<u>Monthly Remarks</u> LAD NTP issued on 9/12/24. Land rights on 0 of 1 property have been acquired. Final plat received 9/9/24. Final design plans and cost estimates received from consultant on 7/2/24 and are under review.												
Land Acquisition																							
<b>02864 North Kings Hwy SB @ Fort Dr</b>			11/23	NA	05/24	NA	10/24	10/25	10/25	11/24	NA	NA	12/24	09/25	NA	NA	NA	12/25	01/26	02/26	03/26	07/26	07/26
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02864 TS-000014-049	Franconia	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCC: Carlin, Craig PM CPTED:				<u>Project Description</u> Loading pad with bench and trash can				<u>Monthly Remarks</u> Final plat received on 11/27/24. LAD NTP issued on 12/04/24.												
Land Acquisition																							
<b>03386 South Lakes Dr WB @ Seahawks Dr</b>			12/23	NA	06/24	NA	12/24	12/25	12/25	03/25	NA	NA	04/25	11/25	NA	NA	NA	02/26	03/26	03/26	03/26	10/26	10/26
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03386 TS-000013-052	Hunter Mill	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCC: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				<u>Monthly Remarks</u> The final plan is in progress and is expected to be received by end of December.												
Design																							
<b>03499 Sunrise Valley Dr WB @ Glen Echo Dr</b>			12/23	NA	06/24	NA	12/24	12/25	12/25	03/25	TBD	NA	04/25	11/25	TBD	11/24	NA	02/26	03/26	03/26	08/26	10/26	10/26
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03499 TS-000012-030	Dranesville	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: Nguyen, Tan PM LAD: Campbell, Jocelyn PM UDCC: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				<u>Monthly Remarks</u> The final plan is in progress and is expected to be received by end of December. Utility designation completed on 07/30/24.												
Design																							

On Hold

On Hold

On Hold

On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

03800	Wiehle Ave SB @ Isaac Newton Sq		03/24	NA	09/24	NA	11/24	02/26	02/26	04/25	TBD	NA	05/25	01/26	TBD	11/24	NA	04/26	05/26	06/26	07/26	11/26	11/26
-------	---------------------------------	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-----	-------	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
 124/400-C40011  
 4YP202-03800  
 TS-000013-055

Hunter Mill

Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL: Nguyen, Tan  
 PM LAD: Herider, Jay  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can

Monthly Remarks  
 Plat requested on 11/19/24. Utility designation completed on 11/14/24.

On Hold

Design

04732	Wiehle Ave NB @ Roger Bacon Dr		11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	06/25	07/25	07/25	07/25	09/25	11/25
-------	--------------------------------	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
 124/400-C40011  
 4YP202-04732  
 TS-000013-054

Hunter Mill

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD:  
 PM UDCCD:  
 PM CPTED:

Project Description  
 Install bench to existing pad

Monthly Remarks  
 LAD NTP 9/5/24. Land rights on 0 of 1 property have been acquired. Final plan and plat received 9/5/24. Meeting held with property owner representative on 10/25/24 to discuss property impacts.

On Hold

Land Acquisition

06408	Hunters Woods Plz		12/23	NA	06/24	NA	12/24	12/25	12/25	03/25	NA	NA	04/25	11/25	NA	NA	NA	02/26	03/26	03/26	03/26	10/26	10/26
-------	-------------------	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
 124/400-C40011  
 4YP202-06408  
 TS-000013-050

Hunter Mill

Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL:  
 PM LAD: Campbell, Jocelyn  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can

Monthly Remarks  
 The final plan is in progress and is expected to be received by the end of December.

On Hold

Design

5000177	Old Keene Mill Rd WB @ Bland St		01/23	06/23	09/23	NA	03/24	09/24	03/25	06/24	NA	NA	06/24	02/25	NA	NA	NA	04/25	05/25	05/25	06/25	05/25	09/25
---------	---------------------------------	--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
 124/400-C40011  
 4YP202-5000177  
 TS-000014-047

Franconia

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD: Campbell, Jocelyn  
 PM UDCCD:  
 PM CPTED:

Project Description  
 Loading pad with shelter, bench, trash can and sidewalk along with associated retaining wall and grading work.

Monthly Remarks  
 Final design received on 3/18/24. LAD NTP 6/24/24. Updated final plat received 6/24/24. Land rights on 0 of 1 property have been acquired.

On Hold

Land Acquisition



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			01/21	11/21	NA	09/22	11/23	07/24	02/24	02/23	NA	NA	03/23	11/23	NA	NA	NA	05/24	06/24	07/24	09/24	02/26	10/25
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Innovation Station North Neighborhood Access SUP**  
**124/400-C40011** Dranesville  
**ST-000048-001-0**  
**ST-000048-001** \$8,810,964  
 \$0

Project Manager/Assignments  
 PM TDD: Shahnaj, Sonia  
 PM UTL: Nguyen, Tan  
 PM LAD: Mohammed, Nazaneen  
 PM UDCD: Samiyi, Bijan  
 PM CPTED: TBD, To Be Determined

Project Description  
 Add approximately 2,000 LF of 10' SUP, two pedestrian bridges, and lighting between Innovation North Metrorail Station Kiss-and-Ride lot, Farougi Court, and Apgar Place

Monthly Remarks  
**TPP ID# 190.15 HMSAMS ID#15** Construction is 2% complete. Groundbreaking event held 10/2/24. Schedule extended from 8/4/25 to 10/9/25 based on the construction NTP date.

On Hold

**Construction**

<b>01655 Commerce St WB @ Brandon Ave</b>	05/22	11/22	02/23	NA	08/23	01/24	03/24	08/23	08/23	NA	NA	08/23	02/24	NA	NA	NA	05/24	06/24	06/24	08/24	10/24	01/25
---	-------	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**MSMD Bus Shelter Replacement**  
**303/300-C30010** Franconia  
**CR-000007-008-0**  
**CR-000007-008** \$75,000  
 \$75,000

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL: Nguyen, Tan  
 PM LAD: DeSena, Tajera  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Loading pad with shelter, bench, trash can, and sidewalk along with associated grading.

Monthly Remarks  
 UDCD Task Order #23. CN NTP 8/2/24, scheduled completion 1/30/25. Construction authorized 5/15/24. Building permit received 4/23/24. Countywide permit clearance received 3/28/24. Land acquisition completed 2/15/24.

On Hold

**Construction**

<b>02416 Huntington Ave EB @ Hunting Creek Rd</b>	05/22	11/22	02/23	NA	08/23	01/24	04/24	08/23	08/23	NA	NA	08/23	04/24	NA	NA	NA	06/24	07/24	07/24	08/24	10/24	02/25
---	-------	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**MSMD Bus Shelter Replacement**  
**303/300-C30010** Mount Vernon  
**CR-000007-011-0**  
**CR-000007-011** \$75,000  
 \$75,000

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD: Wilson, Nicole  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Loading pad, shelter, bench, trash can, sidewalk along with associated grading.

Monthly Remarks  
 UDCD Task Order #24. CN NTP 8/15/24, scheduled completion 2/12/25. Construction authorization 6/3/24. Building permit received 5/15/24. VDOT Countywide permit package submitted 4/30/24 and clearance received. Land acquisition completed 4/15/24.

On Hold

**Construction**

<b>02475 John Marr Dr NB @ Tom Davis Dr</b>	05/22	11/22	02/23	NA	08/23	01/24	10/23	08/23	08/23	NA	NA	08/23	09/23	NA	NA	NA	03/24	04/24	04/24	08/24	10/24	09/25
---	-------	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**MSMD Bus Shelter Replacement**  
**303/300-C30010** Mason  
**CR-000007-012-0**  
**CR-000007-012** \$100,000  
 \$100,000

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL: Nguyen, Tan  
 PM LAD: Guy, Sarah  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Loading pad with two shelters, benches, trash cans, and sidewalk along with associated grading.

Monthly Remarks  
 UDCD Task Order #21. Construction substantially complete 9/26/24. Building inspection of shelters pending.

On Hold

**Post-Construction**

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
03299 Sherwood Hall WB @ Richmond Hwy		05/22	11/22	02/23	NA	08/23	01/24	01/24	08/23	NA	NA	08/23	11/23	NA	NA	NA	03/24	04/24	04/24	07/24	10/24	10/24									
<b>MSMD Bus Shelter Replacement</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
303/300-C30010	Mount Vernon	PM TDD: Madhusudhan, Galappa						Loading pad, bench, and sidewalk along with associated grading.						UDCD Task Order #22. CN NTP 7/1/24, scheduled completion 10/28/24. Construction authorization 3/27/24.																	
CR-000007-015-0		PM UTL:																													
CR-000007-015	\$50,000	PM LAD: DeSena, Tajera																													
	\$50,000	PM UDCD: Carlin, Craig																													
		PM CPTED:																													
<b>Construction</b>																															
		TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD									
On Hold <input type="checkbox"/>																															
<b>Stonecroft Boulevard Widening Sully Police Station</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Sully	PM TDD: Minnix, Wesley						Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard						Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.																	
009217-0		PM UTL: Nguyen, Tan																													
5G25-064-000	\$800,678	PM LAD: Kresge, Carol																													
	\$0	PM UDCD:																													
		PM CPTED: Guarino, Michael																													
<b>Construction</b>																															
		NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD									
On Hold <input type="checkbox"/>																															
<b>Oakwood Road Street Acceptance</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Franconia	PM TDD: Dodge, Christina						Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.						Posting of Willingness completed 9/6/24. VDOT completed PCE and EQ-112. Initial street acceptance package resubmitted to VDOT 3/15/24. Comments received 4/22/24. Utility as-built package submitted 1/27/22. Video pipe inspection report submitted to VDOT Permits 8/3/22. Coordination meetings between VDOT and County staff to resolve right-of-way, limited access limits, and maintenance issues began January 2023 and are ongoing. Site meeting held on 3/10/23 with VDOT Permits, LSB, & FCDOT for surveying proposed right-of-way and limited access limits. Survey completed and plats/exhibits are in progress.																	
2G25-122-000-0		PM UTL:																													
2G25-122-000	\$700,000	PM LAD:																													
	\$500,000	PM UDCD: Popoola, Larry																													
		PM CPTED:																													
<b>Post-Construction</b>																															
Guinea Rd/Bronte Dr		06/23	12/23	01/24	06/24	09/24	10/24	02/25	NA	NA	NA	NA	NA	NA	NA	03/25	04/25	04/25	05/25	06/25	09/25										
On Hold <input type="checkbox"/>																															
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Braddock	PM TDD: Madhusudhan, Galappa						Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop						TPP ID #23005. 2nd Final Design is in progress. Final design plans was originally submitted to VDOT on 9/16/24. Consultant addressing additional comments received from VDOT on 10/16/24. Schedule adjusted in order to address additional VDOT comments.																	
2G40-197-002-0		PM UTL:																													
2G40-197-002	\$275,000	PM LAD:																													
	\$125,000	PM UDCD:																													
		PM CPTED: Askarzadeh, Negin																													
<b>Design</b>																															

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
<b>Georgetown Pike/Great Falls Library</b>		10/23	08/24	03/25	07/25	11/25	07/26	07/26	09/25	TBD	NA	10/25	06/26	TBD	TBD	NA	08/26	09/26	10/26	11/26	05/27	05/27									
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Dranesville	PM TDD:	El Kaissi, Mohamad					Install pedestrian refuge island, RRFBs, and associated crosswalks and ADA curb ramps at the intersection of Georgetown Pike and Great Falls Library/Great Falls Shopping Center.						<b>TPP ID# 23007:</b> Community meeting to be scheduled for January 30, 2025. Advance Intermediate Plans along with response to comments on Preliminary Plans received 12/11/24 and are under review.																	
2G40-197-003-0		PM UTL:																													
2G40-197-003	\$217,000	PM LAD:																													
	\$42,000	PM UDCD:																													
		PM CPTED:	Stevens, Daniel																												
<b>Design</b>																						On Hold <input type="checkbox"/>									
<b>Kingstowne Village Pkwy/Park Village Dr</b>		06/23	NA	09/23	NA	02/24	02/25	02/25	06/24	NA	NA	06/24	11/24	NA	NA	NA	03/25	04/25	05/25	06/25	12/25	12/25									
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Franconia	PM TDD:	Zahirieh, Shahla					Install pedestrian refuge island, ADA ramp, and bus landing pads						<b>TPP ID #23008.</b> Final design #3 underway. LAD completed 11/12/2024. Working with VDOT and consultant on a couple of open comments on Final #2 submission.																	
2G40-197-004-0		PM UTL:																													
2G40-197-004	\$350,000	PM LAD:	Campbell, Jocelyn																												
	\$200,000	PM UDCD:																													
		PM CPTED:	Derleth, Gavin																												
<b>Design</b>																						On Hold <input type="checkbox"/>									
<b>Kingstowne Village Pkwy/Cross Gate Ln</b>		06/23	NA	11/23	NA	07/24	05/25	05/25	07/24	NA	NA	07/24	02/25	NA	NA	NA	06/25	07/25	08/25	09/25	03/26	03/26									
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Franconia	PM TDD:	Zahirieh, Shahla					Install pedestrian refuge on eastbound approach of Kingstowne Village Parkway and Cross Gate Lane and relocate and improve bus stop						<b>TPP ID #23009.</b> LAD NTP 7/22/24. Land rights on 0 of 1 property have been acquired. VDOT approved lane reduction option. Final #3 design plans distributed 12/16/24. The required land rights to be recorded very soon.																	
2G40-197-005-0		PM UTL:																													
2G40-197-005	\$700,000	PM LAD:	Campbell, Jocelyn																												
	\$500,000	PM UDCD:																													
		PM CPTED:	Curtis, Tina																												
<b>Land Acquisition</b>																						On Hold <input type="checkbox"/>									
<b>Braddock Rd/Witch Hazel Rd</b>		04/23	NA	09/23	12/23	04/24	09/24	06/24	02/24	NA	NA	02/24	04/24	NA	NA	NA	07/24	08/24	08/24	08/24	04/25	10/24									
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mason	PM TDD:	Elahi, Seyedbehnam					Install refuge island with truncated domes						<b>TPP ID #23012.</b> Construction substantially complete 10/14/2024. Countywide permit package submitted to VDOT on 6/4/24. Land acquisition completion 4/16/24. No utilities relocations are required.																	
2G40-197-007-0		PM UTL:	Nguyen, Tan																												
2G40-197-007	\$175,000	PM LAD:	Mohammed, Nazaneen																												
	\$25,000	PM UDCD:	Samiyi, Bijan																												
		PM CPTED:	Wilkinson, Nathan																												
<b>Post-Construction</b>																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Blake Lane at Bushman RRFB			03/23	NA	09/23	09/24	06/25	10/25	10/25	12/24	NA	NA	01/25	09/25	NA	NA	NA	11/25	12/25	12/25	12/25	05/26	05/26
----------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-010-0 2G40-197-010	Providence	\$900,000 \$200,000	<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: Nguyen, Tan PM LAD: Strayhorne, Robert PM UDCCD: Vega-Claudio, Yilia PM CPTED: Borkowski, Tad					<u>Project Description</u> Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive					<u>Monthly Remarks</u> <b>TPP ID #22003.</b> Final design is in progress. Draft plat received on 12/12/2024 and under review. Pre-final design submitted to VDOT on 9/26/2024. Land rights are required for one property. Confirmation received from VDOT to proceed with the RRFB.					
---	------------	------------------------	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Design On Hold

Elm St/Old Dominion Dr Crosswalk			02/22	NA	01/24	07/24	01/25	10/25	03/26	04/25	NA	NA	05/25	02/26	NA	NA	NA	04/26	NA	NA	05/26	04/26	08/26
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-017-0 2G40-197-017	Dranesville	\$400,000 \$64,107	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCCD: PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Connecting missing sidewalk, curb ramps.					<u>Monthly Remarks</u> Due to underground utilities conflict new option design proposed. consultant preparing the new option design plans. Additional funding provided in 2G40-088-086 and ST-00005-007.					
---	-------------	-----------------------	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--

Design On Hold

Redd Rd/Idylwood Rd Crosswalk			11/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
-------------------------------	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-024-0 2G40-197-024	Dranesville	\$800,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: PM LAD: PM UDCCD: PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Install crosswalk and improve visibility by re-grading embankment					<u>Monthly Remarks</u> <b>TPP ID #23026.</b> Task order for the Conceptual plan only from the consultant was executed on 11/1/24 and NTP issued on 11/22/24. Schedule would be provided when conceptual plan is submitted. Survey is in progress and expected by mid-December.					
---	-------------	------------------	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--

Survey On Hold

Huntington Ave/Fenwick Dr Crosswalk			11/24	05/25	09/25	01/26	05/26	05/27	05/27	08/26	TBD	NA	09/26	06/27	TBD	TBD	NA	TBD	09/27	10/27	11/27	12/27	12/27
-------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-----	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-025-0 2G40-197-025	Mount Vernon	\$420,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: PM UDCCD: PM CPTED: Hamidi, AJ					<u>Project Description</u> Add signalized crosswalk on west leg with curb ramps, push buttons, and pedestrian signal head as per Huntington Metrorail Area Active Transportation Study					<u>Monthly Remarks</u> Design Task Order executed on 11/15/24 and NTP issued on 11/20/24. Survey notification letters and the survey request were sent on 08/27/24.					
---	--------------	------------------	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Survey On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Eskridge Rd/Merrifield Cinema Drive Crosswalk			11/24	05/25	09/25	01/26	05/26	05/27	05/27	08/26	TBD	NA	09/26	06/27	TBD	TBD	NA	TBD	09/27	10/27	11/27	12/27	12/27		
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Providence		PM TDD: Ahangari, Samira						Shift existing marked crosswalk and add pedestrian refuge island						The design task order was executed on 10/31/24, and the NTP was issued to the consultant on 11/04/24. Survey requested on 8/2/24 and is in progress.										
2G40-197-027-0			PM UTL:																						
2G40-197-027	\$200,000		PM LAD:																						
	\$0		PM UDCCD:																						
			PM CPTED: Alexandrow, Nikolai																						
<b>Survey</b>																									
Heritage Dr/Rectory Ln Crosswalk			10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Braddock		PM TDD: Elahi, Seyedbehnam						Install pedestrian refuge island at existing marked crosswalk						<b>TPP ID #23031.</b> NTP for design issued on 10/3/24. Survey estimated completion 1/15/2025. Project schedule will be provided upon completion of survey.										
2G40-197-029-0	Mason		PM UTL: Nguyen, Tan																						
2G40-197-029	\$250,000		PM LAD:																						
	\$0		PM UDCCD:																						
			PM CPTED: Askarzadeh, Negin																						
<b>Survey</b>																									
Heritage Dr/Commons Dr Crosswalk			10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Braddock		PM TDD: Elahi, Seyedbehnam						Add pedestrian refuge island at existing marked crosswalk						<b>TPP ID #23032.</b> NTP for design issued on 10/3/24. Survey estimated completion 1/15/2025. Schedule will be developed upon completion of survey.										
2G40-197-030-0	Mason		PM UTL:																						
2G40-197-030	\$0		PM LAD:																						
	(\$300,000)		PM UDCCD:																						
			PM CPTED: Luo, Caijun																						
<b>Survey</b>																									
Magarity Rd/Kennedy Dr Crosswalk			10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Sorensen, Jonathan						Install pedestrian refuge island and relocate bus stops at existing marked crosswalk						Design task order executed 9/27/24 and NTP issued to consultant 10/1/24. Survey is in progress. Project schedule will be provided upon completion of survey, which is estimated to be completed in 12/24.										
2G40-197-031-0	Providence		PM UTL:																						
2G40-197-031	\$300,000		PM LAD:																						
	\$0		PM UDCCD:																						
			PM CPTED: Stevens, Daniel																						
<b>Survey</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Beulah Rd/Abbotsford Dr Crosswalk			09/24	12/24	04/25	09/25	08/26	10/26	10/26	11/25	TBD	NA	11/25	07/26	TBD	TBD	NA	12/26	01/27	02/27	TBD	08/27	08/27
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-----	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT		Project Manager/Assignments			Project Description			Monthly Remarks														
304/300-C30050	Hunter Mill	PM TDD:	Radzikowski, Roderick		Install pedestrian refuge island at existing marked crosswalk			NTP sent to consultant on 9/11/24. Survey received on 10/29/24. Preliminary design is in progress. Utility designation to be requested once utility marking and survey provided by the consultant. Very preliminary review of Concept Exhibit expected from VDOT. Additional offsite work order for survey requested.														
2G40-197-032-0		PM UTL:																				
2G40-197-032	\$240,000 (\$60,000)	PM LAD:																				
		PM UDCCD:																				
		PM CPTED:	Curtis, Tina																			

Design

Bluemont Way/Library St Crosswalk			10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
-----------------------------------	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

On Hold

Bicycle/Pedestrian Imprv DOT		Project Manager/Assignments			Project Description			Monthly Remarks														
304/300-C30050	Hunter Mill	PM TDD:	Bazlamit, Ayad O		Relocate existing marked crosswalk to east leg, add pedestrian refuge island, and ADA curb ramps			<b>TPP ID #23036.</b> Project initiation. Topo survey anticipated to be complete on 12/20/24. TDD signed Consultant task order proposal and issued NTP on 10/1/24. The survey is in progress and due on 12/20/2024, Schedule will be developed on survey completion.														
2G40-197-034-0		PM UTL:																				
2G40-197-034	\$425,000 \$0	PM LAD:																				
		PM UDCCD:																				
		PM CPTED:	Alexandrow, Nikolai																			

Survey

Graham Rd/Rosemary Ln Crosswalk			10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
---------------------------------	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

On Hold

Bicycle/Pedestrian Imprv DOT		Project Manager/Assignments			Project Description			Monthly Remarks														
304/300-C30050	Providence	PM TDD:	Sorensen, Jonathan		Add pedestrian refuge island at existing marked crosswalk			<b>TPP ID# 23037.</b> Design task order executed 10/7/24 and NTP issued 10/9/24. Survey notification letters sent 9/3/24. Survey in progress. Project schedule will be provided upon completion of survey, which is estimated to be completed in 12/24.														
2G40-197-035-0		PM UTL:																				
2G40-197-035	\$300,000 \$0	PM LAD:																				
		PM UDCCD:																				
		PM CPTED:	Stevens, Daniel																			

Survey

Westfields Blvd/Walney Rd Crosswalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
-------------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

On Hold

Bicycle/Pedestrian Imprv DOT		Project Manager/Assignments			Project Description			Monthly Remarks														
304/300-C30050	Sully	PM TDD:	Radzikowski, Roderick		Add signalized crosswalk, ADA curb ramps, pedestrian push buttons and signal heads on north and south leg. Add pedestrian connection to existing SUP			<b>TPP ID #23039.</b> Project initiation. Negotiating task order with consultant. Survey requested on 9/20/24 and expected late January.														
2G40-197-037-0		PM UTL:																				
2G40-197-037	\$600,000 \$0	PM LAD:																				
		PM UDCCD:																				
		PM CPTED:	Alexandrow, Nikolai																			

Survey

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Centreville Farms Rd/Calamint Ct/Twilight Glow Dr Crosswalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<p><u>Project Manager/Assignments</u>                      PM TDD: Elahi, Seyedbehnam                      PM UTL:                      PM LAD:                      PM UDCC:                      PM CPTED: Luo, Caijun</p> <p><u>Project Description</u>                      Add pedestrian refuge island at existing marked crosswalk</p> <p><u>Monthly Remarks</u>  <b>TPP ID #23040.</b> Scope is being re-evaluated. Meeting held with ACTD on 8/28/24 to discuss scope issues and funding. Site visit completed on 8/13/24. Scope received on 8/1/24.</p>																							
On Hold <input type="checkbox"/>																							
<b>Pre-Design</b>																							
Leland Rd/Sammie Kay Ln			10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<p><u>Project Manager/Assignments</u>                      PM TDD: Sorensen, Jonathan                      PM UTL:                      PM LAD:                      PM UDCC:                      PM CPTED: Curtis, Tina</p> <p><u>Project Description</u>                      Add pedestrian refuge island at existing marked crosswalk</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 23041.</b> Design task order executed 10/1/2024 and NTP issued 10/3/24. Survey in progress. Project schedule will be provided upon completion of survey, which is estimated to be completed in 12/24.</p>																							
On Hold <input type="checkbox"/>																							
<b>Survey</b>																							
Leesburg Pike/Shreve Rd/Haycock Rd			TBD		TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<p><u>Project Manager/Assignments</u>                      PM TDD: Kebede, Marta                      PM UTL: Nguyen, Tan                      PM LAD: Najeeb, Mohammed                      PM UDCC:                      PM CPTED: TBD, To Be Determined</p> <p><u>Project Description</u>                      Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance</p> <p><u>Monthly Remarks</u>  <b>TPP ID#24006.</b> Project initiation. Survey was completed on 8/21/23. Schedule will be developed upon Task Order approval. Waiting on the task order to be executed by FCDOT, sent on 10/29/2024. The task order was signed on 11/25/2024. A kickoff meeting was held on 12/2/2024 with the consultant and the City of Falls Church.</p>																							
On Hold <input type="checkbox"/>																							
<b>Design</b>																							
Fort Hunt Rd (Belle Haven Country Club - Woodmont Rd)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<p><u>Project Manager/Assignments</u>                      PM TDD: Ahangari, Samira                      PM UTL:                      PM LAD:                      PM UDCC:                      PM CPTED:</p> <p><u>Project Description</u>                      Widen pavement to add 850 linear feet of climbing (uphill) bike lane. Project will create a bicycle lane connection from Richmond Highway to Belle View Boulevard</p> <p><u>Monthly Remarks</u>                      Waiting for ACTED to revise the scope. A meeting with VDOT was held on 10/18/24, and the scope was returned to ACTED for reevaluation.</p>																							
On Hold <input type="checkbox"/>																							
<b>Pre-Design</b>																							

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
<b>Old Courthouse Rd./Besley Rd. Realignment</b>		07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	12/25									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
<b>Spot Roadway Improvements 2014</b>		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.						<b>TPP ID # 35.</b> Construction 20% complete. Construction NTP 2/21/24, scheduled completion 12/21/25. Verizon relocation completed except for 1 pole. Conflict with overhead lines being coordinated due to potential clearance issue. Overhead cable line has been raised to avoid conflict. The project schedule was revised due to additional time taken to acquire environmental permit due to environmental regulation changes and due to longer time taken for construction contractor pre-qualification and construction contract approval process.																	
304/300-C30050	Hunter Mill	PM UTL: Maisel, Michael																													
5G25-059-007-0		PM LAD: Strayhorne, Robert																													
5G25-059-007	\$19,500,000	PM UDCCD: McCorkle, Lisa																													
	\$1,322,777	PM CPTED: Aguayo, Vanessa																													
<b>Construction</b>																															
<b>Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.</b>		07/16	10/16	05/17	03/18	06/21	05/19	03/22	10/21	NA	NA	10/21	02/22	02/19	12/19	NA	07/22	04/23	05/23	06/23	05/20	03/24									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
<b>Pedestrian Improvements 2014</b>		PM TDD: Beall, James						Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						<b>TPP ID#090.</b> Construction substantially complete 3/8/24. VDOT punchlist received and is being addressed. Executed nutrient credit transfer agreement received 5/28/24.																	
304/300-C30050	Mason	PM UTL: Maisel, Michael																													
5G25-060-020-0		PM LAD: Najeeb, Mohammed																													
5G25-060-020	\$1,950,000	PM UDCCD: Stevens, Michael																													
	\$0	PM CPTED: Askarzadeh, Negin																													
<b>Post-Construction</b>																															
<b>Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd)</b>		12/17	02/18	08/18	09/19	03/24	05/24	05/24	03/23	03/21	NA	03/23	12/23	06/24	09/24	NA	02/25	03/25	04/25	05/25	01/26	01/26									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
<b>Pedestrian Improvements 2014</b>		PM TDD: El Kaissi, Mohamad						Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd						<b>TPP ID#102.</b> Awaiting VDOT Traffic response. Revised Traffic Signal Plans and Signing & Pavement Marking plans submitted to VDOT 10/23/24. Comments submitted to consultant 9/27/24. Draft Signal Plans and Signing & Marking Plans received 9/20/24. VDOT permit for site work received 7/15/24. VDOT Traffic requested traffic signal and signing & pavement marking plan revisions during meeting on 7/1/24. VDOT Permit/Traffic comments were received 6/26/24. VDOT permit applications submitted 5/13/24.																	
304/300-C30050	Providence	PM UTL: Maisel, Michael																													
5G25-060-023-0		PM LAD: Herider, Jay																													
5G25-060-023	\$2,650,000	PM UDCCD: Cutler, Tom																													
	\$0	PM CPTED: Askarzadeh, Negin																													
<b>Utility Relocation</b>																															
<b>Little River Tnpk Walkway WB - E of Roberts Ave - W of Roberts Ave</b>		11/17	12/17	11/18	06/19	08/20	05/21	12/24	11/20	02/21	NA	02/24	02/24	08/24	02/25	NA	02/25	04/25	05/25	06/25	06/26	06/26									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
<b>Pedestrian Improvements 2014</b>		PM TDD: Zahirieh, Shahla						Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue						<b>TPP ID#205.</b> 6th Final design submitted to VDOT for review on 10/10/2024. Dominion NTP issued 8/15/24 and construction started with tree trimming with line starting early December. Cox and Verizon relocations to follow Dominion. Land acquisition completed on 2/9/24. VDOT providing comments on issues which were already closed caused the completion date to be revised. Additional funding in 2G40-088-089. VDOT comments were closed 12/2/24. Permit application to be submitted by end of Dec 2024.																	
304/300-C30050	Mason	PM UTL: Pugh, Richard																													
5G25-060-043-0		PM LAD: Monahan, Clyde																													
5G25-060-043	\$4,850,000	PM UDCCD: McCorkle, Lisa																													
	\$0	PM CPTED: Aguayo, Vanessa																													
<b>Design</b>																															



Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr		08/17	11/17	07/18	09/20	06/22	07/20	07/24	09/22	NA	NA	09/22	07/23	05/23	12/24	NA	12/24	02/25	03/25	04/25	04/22	06/26									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>											
304/300-C30050	Mason	PM TDD: Zahirieh, Shahla						Construct 1,550 LF of 9-foot wide, curb abutted sidewalk						TPP ID#234. VDOT signal permit was received on 10/18/24. Surety estimat was submitted. COX relocation completed. Verizon relocation started, but was delayed due to late delivery of cable. Dominion relocations completed except for a streetlight relocation to be coordinated with retaining wall construction. DRAFT construction package to UDCD on 7/11/24. Additional funding in 2G40-088-090.																	
5G25-060-044-0		PM UTL: Pugh, Richard																													
5G25-060-044	\$8,250,000	PM LAD: Guy, Sarah																													
	\$2,779,044	PM UDCD: Fasceski, Jeff																													
		PM CPTED: Askarzadeh, Negin																													
Utility Relocation																															
Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)		10/23	NA	04/24	12/24	04/25	05/26	05/26	04/25	NA	08/25	10/25	04/26	01/26	01/27	06/26	07/26	09/26	10/26	01/27	01/28	01/28									
RMAG Phase II 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>											
304/300-C30050	Hunter Mill	PM TDD: Zahirieh, Shahla						Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp						TPP ID# 189.09 RMAG ID#. New utility comments were addressed. Geotechnical report completed on 9/20/24. Pre-final design plans distributed 12/17/2024.																	
5G25-062-010-0		PM UTL: Nguyen, Tan																													
5G25-062-010	\$3,250,000	PM LAD:																													
	\$328,775	PM UDCD:																													
		PM CPTED: Luo, Caijun																													
Design																															
Bluemont Way - Disc St Ped Br - Reston Pkwy		11/16	NA	11/17	04/19	11/24	02/25	02/25	10/24	NA	NA	10/24	TBD	NA	NA	NA	01/25	02/25	02/25	03/25	03/21	07/25									
RMAG Phase II 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>											
304/300-C30050	Hunter Mill	PM TDD: Bazlamit, Ayad O						Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way						TPP ID#189.11 RMAG ID#38. TDD issued a Plat Review work order to LAD on 10/8/2024 and submitted a Programmatic Waiver for a reduced buffer width to VDOT on 10/16/2024 for approval. LAD completed the plat review on 10/21/2024. TDD submitted NTP to LAD work order on 10/28/24. The consultant updated all necessary permit plans dated 2021 on 10/18/2024 to meet current standards. TDD has sent the updated plans and the programmatic waiver for the reduced buffer width to VDOT for review on 10/16/2024.																	
5G25-062-011-0		PM UTL: Pugh, Richard																													
5G25-062-011	\$1,200,000	PM LAD: Najeeb, Mohammed																													
	\$0	PM UDCD: Carlin, Craig																													
		PM CPTED: Beall, James																													
Design																															
Sunrise Valley Dr - Reston Assoc Entrance		NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	TBD									
RMAG Phase II 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input checked="" type="checkbox"/>											
304/300-C30050	Hunter Mill	PM TDD: Zahirieh, Shahla						Provide pedestrian crosswalk on the east leg of the intersection						TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.																	
5G25-062-014-0		PM UTL:																													
5G25-062-014	\$138,199	PM LAD: Monahan, Clyde																													
	\$0	PM UDCD:																													
		PM CPTED: Luo, Caijun																													
Construction																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p><b>Pleasant Valley Rd. Shared Use Path - Elklick Run - Dominion Power Lines</b></p> <p>01/18 04/18 02/19 08/21 12/24 11/20 10/25 08/24 08/24 NA 02/25 10/25 04/24 12/25 NA 09/25 01/25 02/25 04/25 11/21 07/26</p> <p><u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick</p> <p><u>Project Description</u> Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road</p> <p><u>Monthly Remarks</u> <b>TPP ID#162.</b> Consultant amendment proposal to update design to comply with new ESC/SWM regulations approved &amp; NTP sent on 10/22/2024. 4th final design is in progress and expected on 12/18/24. Schedule in progress to be adjusted. Coordinating Corps of Engineers permit with Consultant. LAD NTP issued 1/13/23. Land rights on 1 of 12 properties have been acquired. Washington Gas relocation complete and final bill paid. Verizon, NOVEC and Cox Communications relocation designs under review with revised final design plans. Additional funding in 2G40-088-091.</p> <p>On Hold <input type="checkbox"/></p>																									
<p><b>County-Maintained Pedestrian Imp - 2014</b></p> <p>304/300-C30050 Sully \$9,500,000 \$5,032,933</p> <p>ST-000036-013-0</p> <p>ST-000036-013</p> <p><u>Project Manager/Assignments</u> PM UTL: Yusufoglu, Eldar PM LAD: Wilson, Nicole PM UDCCD: PM CPTED: Stevens, Daniel</p>																									
<p><b>Utility Relocation</b></p>																									
<p><b>Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.</b></p> <p>07/21 01/22 07/22 01/23 06/23 10/24 03/25 11/23 11/23 NA 11/23 02/25 07/24 05/25 NA 04/25 05/25 06/25 08/25 02/26 02/26</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max</p> <p><u>Project Description</u> Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings</p> <p><u>Monthly Remarks</u> <b>TPP ID#186.</b> Final design plan approved on 9/23/24. LAD NTP 11/13/23. Land rights on 14 of 16 properties have been acquired. Comment responses submitted to FCPA on 12/12/24. Dominion Energy authorized on 7/18/24 for pole relocation coordination during construction. Additional funding in 2G40-088-092.</p> <p>On Hold <input type="checkbox"/></p>																									
<p><b>County-Maintained Pedestrian Imp - 2014</b></p> <p>304/300-C30050 Dranesville \$4,750,000 \$0</p> <p>ST-000036-015-0</p> <p>ST-000036-015</p> <p><u>Project Manager/Assignments</u> PM UTL: Yusufoglu, Eldar PM LAD: Mohammed, Nazaneen PM UDCCD: PM CPTED: Luo, Caijun</p>																									
<p><b>Land Acquisition</b></p>																									
<p><b>Telegraph Road Walkway Ph II - Pike to Wilton</b></p> <p>04/24 07/24 TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD</p> <p><u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad</p> <p><u>Project Description</u> Construct approximately 2,200 LF of concrete sidewalk to fill in missing links, including crosswalks, curb ramps, retaining walls and pedestrian bridge.</p> <p><u>Monthly Remarks</u> <b>TPP ID#180.02.</b> Virtual public information meeting to be scheduled in January/February 2025. Utilities provided with preliminary plans on 10/4/24 to address potential utility conflicts. Schedule to be developed after receiving input from public meeting.</p> <p>On Hold <input type="checkbox"/></p>																									
<p><b>County-Maintained Pedestrian Imp - 2014</b></p> <p>304/300-C30050 Franconia \$8,000,000 \$7,000,000</p> <p>ST-000036-017-0</p> <p>ST-000036-017</p> <p><u>Project Manager/Assignments</u> PM UTL: Yusufoglu, Eldar PM LAD: Butler, Timothy PM UDCCD: PM CPTED: Alexandrow, Nikolai</p>																									
<p><b>Design</b></p>																									
<p><b>Guinea Rd/Rutherford Park</b></p> <p>03/23 NA 06/23 09/23 10/24 08/24 10/24 07/24 NA NA 07/24 12/24 NA NA NA 12/24 01/25 01/25 02/25 02/25 05/25</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Mohammed, Nazaneen PM UDCCD: PM CPTED: Askarzadeh, Negin</p> <p><u>Project Description</u> Crosswalk improvements to include curb extension and ADA curb ramps</p> <p><u>Monthly Remarks</u> <b>TPP ID #23004.</b> County Wide permit received. Final construction package submit to UDCCD for signatur</p> <p>On Hold <input type="checkbox"/></p>																									
<p><b>Bicycle/Pedestrian Access DOT</b></p> <p>304/300-C30050 Braddock \$250,000 \$50,000</p> <p>ST-000053-002-0</p> <p>ST-000053-002</p>																									
<p><b>Design</b></p>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Westmoreland St/Rosemonte Dr			06/23	NA	08/23	11/23	02/24	08/24	07/24	01/24	NA	NA	02/24	06/24	NA	NA	NA	11/24	12/24	12/24	02/25	07/25	05/25
------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-003-0 ST-000053-003	Dranesville \$600,000 \$225,000		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Guy, Sarah PM UDCCD: Fasceski, Jeff PM CPTED: Luo, Caijun					<u>Project Description</u> Improvement of existing crosswalk to include ADA curb ramps, RRFB, and relocation of existing bus stop					<u>Monthly Remarks</u> <b>TPP ID #23006.</b> VDOT permit application submitted 7/31/24. VDOT approved plan 7/24/24. Land acquisition completed 6/14/24. Draft construction package submit to UDCCD on 7/24/24.						On Hold <input type="checkbox"/>
--	---------------------------------------	--	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

Design

Bluemont Way/Explorer St			04/23	09/23	09/23	10/23	12/23	12/24	12/24	03/24	NA	NA	04/24	09/24	NA	NA	NA	04/25	05/25	05/25	06/25	02/25	12/25
--------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-004-0 ST-000053-004	Hunter Mill \$175,000 (\$150,000)		<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCCD: Vega-Claudio, Yilia PM CPTED: Stevens, Daniel					<u>Project Description</u> Pedestrian safety improvements on WB approach of Bluemont Way at Explorer Street to include refuge island					<u>Monthly Remarks</u> County wide permit was submitted on 10/16. Draft CN Memo was submitted on 10/17/2024.						On Hold <input type="checkbox"/>
--	---	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	----------------------------------

Survey

Hooes Rd/South Run Stream Valley Trail			07/23	12/23	NA	10/24	09/25	10/25	10/25	02/25	TBD	NA	03/25	09/25	TBD	TBD	NA	11/25	12/25	01/26	02/26	06/26	06/26
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-005-0 ST-000053-005	Mount Vernon Springfield \$350,000 \$175,000		<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: Pugh, Richard PM LAD: Herider, Jay PM UDCCD: PM CPTED: Derleth, Gavin					<u>Project Description</u> Pedestrian safety improvements including two passive detection RRFB's and No-Parking signs					<u>Monthly Remarks</u> Comments received regarding pre-final plan. Additional survey received on 10/10/24. Pre-Final plan distributed on 10/8/24.						On Hold <input type="checkbox"/>
--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

Design

Silverbrook Rd/Crosspointe Dr			06/23	07/23	06/24	10/24	02/25	01/26	03/26	03/25	NA	NA	05/25	02/26	TBD	TBD	NA	05/26	05/26	06/26	07/26	09/26	11/26
-------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-006-0 ST-000053-006	Springfield \$450,000 \$100,000		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED: Curtis, Tina					<u>Project Description</u> Pedestrian safety improvements at Silverbrook Road and Crosspointe Drive to include refuge island and crosswalks					<u>Monthly Remarks</u> <b>TPP ID #23017.</b> Final Design is in progress. Partial comments received from VDOT on 11/25/24 for Pre final design submission made earlier on 10/17/24. Preliminary Plat review request made to LAD on 11/19/24. Comment /Resolution meeting held with VDOT on 9/4/24. VDOT response received 5/2/24 that RRFB is not justified. Schedule adjusted due to addressing VDOT comments regarding justification of RRFB & additional comments received from VDOT. Preliminary Plats preparation request sent to LSB on 11/7/24.						On Hold <input type="checkbox"/>
--	---------------------------------------	--	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

Design

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Stringfellow Rd/Foxfield Pool		05/23	NA	10/23	02/24	07/24	02/25	11/24	05/24	NA	NA	05/24	06/24	NA	NA	NA	12/24	12/24	12/24	01/25	08/25	04/25									
Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-007-0 ST-000053-007		Sully	<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: Nguyen, Tan PM LAD: Campbell, Jocelyn PM UDCCD: Walelign, Mahlet PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Pedestrian safety improvements along Stringfellow Road at Foxfield Pool to include refuge island.					<u>Monthly Remarks</u> <b>TPP ID #23018.</b> Final Construction Package submit to UDCCD on 12/5/24. Countywide permit package submit to VDOT on 10/22/24 and clearance received on 10/23/24. Land acquisition was completed on 6/14/24. No utility impacts. The project will be designed and constructed under the countywide permit.					On Hold <input type="checkbox"/>													
Design																															
Vale Rd/Flint Hill Rd Crosswalk		09/24	NA	12/24	03/25	06/25	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD									
Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-008-0 ST-000053-008		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCCD: PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Shift existing marked crosswalk and add pedestrian refuge island. Study potential RRFB.					<u>Monthly Remarks</u> <b>TPP ID# 23042.</b> Intermediate design submit for review and comments on 12/10/24.					On Hold <input type="checkbox"/>													
Design																															
Lorton Station Blvd/Potomac Bend/Harrover PI Crosswalk		10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD									
Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-010-0 ST-000053-010		Mount Vernon	<u>Project Manager/Assignments</u> PM TDD: Sorensen, Jonathan PM UTL: PM LAD: PM UDCCD: PM CPTED: Luo, Caijun					<u>Project Description</u> Shift existing marked crosswalk, add pedestrian refuge island, and study possible RRFB					<u>Monthly Remarks</u> <b>TPP ID# 23044.</b> Design task order executed 10/7/24 and NTP issued 10/9/24. Survey is in progress. Project schedule will be provided upon completion of survey, which is estimated to be completed in 12/24.					On Hold <input type="checkbox"/>													
Survey																															
Huntington Ave/Robinson Way Crosswalk		10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD									
Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-013-0 ST-000053-013		Mount Vernon	<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Hamidi, AJ					<u>Project Description</u> Add crosswalk on Huntington Avenue and Robinson Way, pedestrian refuge island, RRFB, and connection to service road. Remove existing western crosswalk					<u>Monthly Remarks</u> Survey is in progress. Survey requested on 6/24/24 and was anticipated to be complete mid November. Consultant Task Order was executed on 10/4/2024. NTP letter sent to consultant on 10/4/2024. Schedule will be developed once the survey is complete.					On Hold <input type="checkbox"/>													
Survey																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Eskridge Rd/District Ave Crosswalk			11/24	05/25	09/25	01/26	05/26	05/27	05/27	TBD	TBD	NA	09/26	06/27	TBD	TBD	NA	08/27	09/26	10/27	11/27	12/27	12/27
------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-----	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

**Bicycle/Pedestrian Access DOT**  
**304/300-C30050** Providence  
**ST-000053-014-0**  
**ST-000053-014** \$300,000  
 \$0

Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED: Alexandrow, Nikolai

Project Description  
 Relocate existing marked crosswalk to south side. Add pedestrian refuge island or RRFB

Monthly Remarks  
 The design task order executed on 11/20/24 and NTP issued on 11/20/24. The survey was requested on 08/02/24.

On Hold

Survey

Guinea Rd/Lakepointe Dr Crosswalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
-----------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

**Bicycle/Pedestrian Access DOT**  
**304/300-C30050** Braddock  
**ST-000053-015-0**  
**ST-000053-015** \$350,000  
 \$0

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED: Luo, Caijun

Project Description  
 Install RRFB

Monthly Remarks  
**TPP ID #23049.** Project initiation. Based on VDOT Coordination Meeting held on 12/11/24; VDOT has accepted our responses sent on 9/23/24 and VDOT will not require any changes to the ADA ramps, if they meet PROWAG; but now based on new request from VDOT to provide them Crosswalk determination form & Crosswalk Study; have requested our consultant to provide a proposal to do the same.

On Hold

Pre-Design

Transportation Design Division Monthly Projects Status Report

December 20, 2024

Page 3 of 4

Chris Jensen, Deputy County Surveyor, UDCD  
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD  
Janet Burns, Chief, Administrative Support Branch, Capital Facilities  
Wen Wang, Administrative Support Branch, Capital Facilities  
Scott Bishop, Chief, Transportation Construction Branch, UDCD  
Lisa McCorkle, Engineer IV, UDCD  
Deepak Bhinge, Engineer IV, UDCD  
Samuel Engida, Engineer IV, UDCD  
Jeff Fasceski, Sr. Engineer III, UDCD  
Larry Popoola, Sr. Engineer III, UDCD  
Timothy Butler, Appraisal Manager, LAD  
Kelly Alcon, Project Coordinator, LAD  
Clyde Monahan, Project Coordinator, LAD  
Mohammed Najeeb, Project Coordinator, LAD  
Tajera DeSena, Sr. Right-of-Way Agent, LAD  
Jay Herider, Sr. Right-of-Way Agent, LAD  
Jim Strayhorne, Sr. Right-of-Way Agent, LAD  
Jocelyn Campbell, Right-of-Way Agent, LAD  
Nazaneen Mohammed, Right-of-Way Agent, LAD  
Nazaneen Mohammed, Right-of-Way Agent, LAD  
Melyssa Owens, Engineering Technician III, LAD  
Kim Maye, Engineering Technician III, LAD  
Robert Middleton, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office  
Dranesville District Supervisors Office  
Franconia District Supervisors Office  
Hunter Mill District Supervisors Office  
Mason District Supervisors Office  
Mount Vernon District Supervisors Office  
Providence District Supervisors Office  
Springfield District Supervisors Office  
Sully District Supervisors Office

PLANNING COMMISSION

Phillip Niedzielski-Eichner, Chairman, At-Large  
Timothy John Sargeant, Vice Chairman, At-Large  
Evelyn Spain, Secretary, Sully District  
John Ulfelder, Parliamentarian, Dranesville District  
Mary Cortina, Braddock District  
Christopher Landgraf, Franconia District  
John Carter, Hunter Mill District

Transportation Design Division Monthly Projects Status Report

December 20, 2024

Page 4 of 4

Alis Wang, Mason District  
Walter Clarke, Mount Vernon District  
Jeremy Hancock, Providence District  
Candice Bennett, At- Large

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Terry Yates, District Project Development Engineer  
Andy Beacher, Assistant Director, Transportation and Land Use, Fairfax & Arlington Counties  
Minwoo Ha, Manager, VDOT NOVA District, Preliminary Engineering  
Angel Tao, Manager, NOVA Local Assistance  
Amir Salahshoor, Assistant Manager, Local Assistance Program  
Shane Lupo, Northeast Region Utilities Manager, NOVA Right of Way  
Alex Faghri, Land Use Specialist, Land Development  
Carol Sinclair, Program Management Analyst, Programming and Investment Management  
Steven E. Welch, Transportation & Land Use Director, Fairfax & Arlington Counties  
Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties  
Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties  
Sofia Pinedo, Project Coordinator, NOVA Local Assistance Program  
Melissa Henderson, LUP Plan Review Coordinator, NOVA Local Assistance Program  
John Russell, Engineering Supervisor, Materials QA  
Afsaneh Mirpour, Maintenance

UTILITY COMPANIES

Pasquale Arcese, Chief Utilities Engineer, Fairfax Water  
Robert Cotten, Fairfax Water  
Patrick Huynh, Fairfax Water  
Richard Pelle, Fairfax Water  
Allan Melliza, Washington Gas  
Mark Tajnai, Washington Gas

MISCELLANEOUS DISTRIBUTION

Brendon Hanafin, Division Director, Development, FCPA  
Randall Farren, Branch Manager, Planning, FCPA  
Andy Royse, Branch Manager, Land Management, FCPA  
Zachary Larnard, HHS Planning & Capital Facilities Manager, Department of Neighborhood  
& Community Development  
Honorable Thomas P. Sotelo, Juvenile District Court  
Edythe Kelleher, Southeast Fairfax Development Corporation