

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	12/24	04/22	04/22	08/22	09/22	12/22	11/20	03/25
RMAG 102/500-C50000 RMAG-102 AA1400102-13		Hunter Mill \$14,653,240 \$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCD: Engida, Samuel PM CPTED: Aguayo, Vanessa			<u>Project Description</u> Construct bicycle and pedestrian grade separated crossing			<u>Monthly Remarks</u> UPC #107439. RMAG ID# 5.: Construction is 92% complete. Pedestrian bridge opened 7/24/24. Cox, Lumen, Fiberlight, and Comcast finalizing relocations now in conjunction with Myers on-going construction. Construction schedule adjusted from 8/23/24 to 3/31/25 for delay in utility relocations of unknown cables and upcoming winter weather.														On Hold <input type="checkbox"/>
Construction			11/19	01/20	07/20	10/20	07/21	01/22	09/22	06/21	NA	12/21	12/21	03/22	05/22	08/22	04/23	05/23	05/23	06/23	12/23	07/23	08/24
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19		Hunter Mill \$590,185 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Guy, Sarah PM UDCD: Walelign, Mahlet PM CPTED: Stevens, Daniel			<u>Project Description</u> Provide protected crosswalk at Beulah Road and Talisman Drive			<u>Monthly Remarks</u> UPC #113637. Construction substantially completed 8/27/24. Additional funding in 2G40-168-000.														On Hold <input type="checkbox"/>
Post-Construction			03/18	06/18	04/21	04/22	12/22	03/23	12/24	12/22	03/23	NA	12/22	06/24	06/23	12/24	NA	01/25	02/25	03/25	04/25	10/24	11/25
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS RMAG Phase II 124/400-C40011 2G40-085-002-0 2G40-085-002		Hunter Mill \$5,000,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Guy, Sarah PM UDCD: Teshome, Demelew PM CPTED: Luo, Caijun			<u>Project Description</u> Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive.			<u>Monthly Remarks</u> TPP ID# 189.04. RMAG ID# 4 All VDOT comments are addressed except VDOT Permits - Signal. LUP being prepared. Signal Permit will be submitted once VDOT's concern on land acquisition is addressed. LAD completion 6/14/24. Lumen, Cox, MCI (XO) and Verizon relocations completed. Fiber Light NTP 9/16/24, Zayo NTP 10/29/24. Coordination with Dominion is ongoing. Some of the utility adjustments will be done during construction.														On Hold <input type="checkbox"/>
Utility Relocation			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley) HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014		Hunter Mill \$549,908 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCD: Stevens, Michael PM CPTED: Stevens, Daniel			<u>Project Description</u> Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links			<u>Monthly Remarks</u> TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is in progress. Feedback to FCDOT is pending.														On Hold <input type="checkbox"/>
Post-Construction																							

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Creek Crossing E - Fairway Drive to Old Courthouse Rd.		12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Hunter Mill	PM TDD: Madhusudhan, Galappa					Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road					Funding Agreement is in process. Meeting held with Coordination & Funding Division on 11/15/24 with Hunter Mill District Supervisor & FCDOT Director in attendance to discuss the funding options. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. CIM held 12/2/2020 by the Town of Vienna. Current agreement with Town of Vienna only includes design.											
2G40-088-011-0		PM UTL:																					
2G40-088-011	\$5,000,000	PM LAD: Herider, Jay																					
	\$2,000,000	PM UDCCD:																					
		PM CPTED: Bandy, Audra																					
Design																							
02151 Glade Dr SB @ Dosinia Ct		11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	06/25	07/25	07/25	07/25	09/25	11/25	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Hunter Mill	PM TDD: Madhusudhan, Galappa					Loading pad with bench and associated tree pruning					LAD NTP issued on 9/12/24. Land rights on 0 of 1 property have been acquired. Final plat received 9/9/24. Final design plans and cost estimates received from consultant on 7/2/24 and are under review.											
4YP202-02151		PM UTL:																					
TS-000013-053	\$0	PM LAD: Butler, Timothy																					
	\$0	PM UDCCD:																					
		PM CPTED:																					
Land Acquisition																							
03386 South Lakes Dr WB @ Seahawks Dr		12/23	NA	06/24	NA	12/24	12/25	12/25	03/25	NA	NA	04/25	11/25	NA	NA	NA	02/26	03/26	03/26	03/26	10/26	10/26	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Hunter Mill	PM TDD: Ahangari, Samira					Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					The final plan is in progress and is expected to be received by end of December.											
4YP202-03386		PM UTL:																					
TS-000013-052	\$0	PM LAD: Campbell, Jocelyn																					
	\$0	PM UDCCD: Carlin, Craig																					
		PM CPTED:																					
Design																							
03800 Wiehle Ave SB @ Isaac Newton Sq		03/24	NA	09/24	NA	11/24	02/26	02/26	04/25	TBD	NA	05/25	01/26	TBD	11/24	NA	04/26	05/26	06/26	07/26	11/26	11/26	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Hunter Mill	PM TDD: Ahangari, Samira					Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					Plat requested on 11/19/24. Utility designation completed on 11/14/24.											
4YP202-03800		PM UTL: Nguyen, Tan																					
TS-000013-055	\$0	PM LAD: Herider, Jay																					
	\$0	PM UDCCD: Carlin, Craig																					
		PM CPTED:																					
Design																							

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
04732 Wiehle Ave NB @ Roger Bacon Dr		11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	06/25	07/25	07/25	07/25	09/25	11/25
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill	PM TDD: Madhusudhan, Galappa					Install bench to existing pad					LAD NTP 9/5/24. Land rights on 0 of 1 property have been acquired. Final plan and plat received 9/5/24. Meeting held with property owner representative on 10/25/24 to discuss property impacts.										
4YP202-04732		PM UTL:																				
TS-000013-054	\$0	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED:																				
Land Acquisition																						
06408 Hunters Woods Plz		12/23	NA	06/24	NA	12/24	12/25	12/25	03/25	NA	NA	04/25	11/25	NA	NA	NA	02/26	03/26	03/26	03/26	10/26	10/26
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill	PM TDD: Ahangari, Samira					Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					The final plan is in progress and is expected to be received by the end of December.										
4YP202-06408		PM UTL:																				
TS-000013-050	\$0	PM LAD: Campbell, Jocelyn																				
	\$0	PM UDCCD: Carlin, Craig																				
		PM CPTED:																				
Design																						
Beulah Rd/Abbotsford Dr Crosswalk		09/24	12/24	04/25	09/25	08/26	10/26	10/26	11/25	TBD	NA	11/25	07/26	TBD	TBD	NA	12/26	01/27	02/27	TBD	08/27	08/27
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill	PM TDD: Radzikowski, Roderick					Install pedestrian refuge island at existing marked crosswalk					NTP sent to consultant on 9/11/24. Survey received on 10/29/24. Preliminary design is in progress. Utility designation to be requested once utility marking and survey provided by the consultant. Very preliminary review of Concept Exhibit expected from VDOT. Additional offsite work order for survey requested.										
2G40-197-032-0		PM UTL:																				
2G40-197-032	\$240,000 (\$60,000)	PM LAD:																				
		PM UDCCD:																				
		PM CPTED: Curtis, Tina																				
Design																						
Bluemont Way/Library St Crosswalk		10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill	PM TDD: Bazlamit, Ayad O					Relocate existing marked crosswalk to east leg, add pedestrian refuge island, and ADA curb ramps					TPP ID #23036. Project initiation. Topo survey anticipated to be complete on 12/20/24. TDD signed Consultant task order proposal and issued NTP on 10/1/24. The survey is in progress and due on 12/20/2024, Schedule will be developed on survey completion.										
2G40-197-034-0		PM UTL:																				
2G40-197-034	\$425,000	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED: Alexandrow, Nikolai																				
Survey																						

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	12/25	On Hold <input type="checkbox"/>
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD: Nabavi, Seyed					Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.					TPP ID # 35. Construction 20% complete. Construction NTP 2/21/24, scheduled completion 12/21/25. Verizon relocation completed except for 1 pole. Conflict with overhead lines being coordinated due to potential clearance issue. Overhead cable line has been raised to avoid conflict. The project schedule was revised due to additional time taken to acquire environmental permit due to environmental regulation changes and due to longer time taken for construction contractor pre-qualification and construction contract approval process.											
5G25-059-007-0		PM UTL: Maisel, Michael																					
5G25-059-007	\$19,500,000	PM LAD: Strayhorne, Robert																					
	\$1,322,777	PM UDCCD: McCorkle, Lisa																					
		PM CPTED: Aguayo, Vanessa																					
Construction																							
Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)		10/23	NA	04/24	12/24	04/25	05/26	05/26	04/25	NA	08/25	10/25	04/26	01/26	01/27	06/26	07/26	09/26	10/26	01/27	01/28	01/28	On Hold <input type="checkbox"/>
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD: Zahirieh, Shahla					Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp					TPP ID# 189.09 RMAG ID#. New utility comments were addressed. Geotechnical report completed on 9/20/24. Pre-final design plans distributed 12/17/2024.											
5G25-062-010-0		PM UTL: Nguyen, Tan																					
5G25-062-010	\$3,250,000	PM LAD:																					
	\$328,775	PM UDCCD:																					
		PM CPTED: Luo, Caijun																					
Design																							
Bluemont Way - Disc St Ped Br - Reston Pkwy		11/16	NA	11/17	04/19	11/24	02/25	02/25	10/24	NA	NA	10/24	TBD	NA	NA	NA	01/25	02/25	02/25	03/25	03/21	07/25	On Hold <input type="checkbox"/>
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD: Bazlamit, Ayad O					Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way					TPP ID#189.11 RMAG ID#38. TDD issued a Plat Review work order to LAD on 10/8/2024 and submitted a Programmatic Waiver for a reduced buffer width to VDOT on 10/16/2024 for approval. LAD completed the plat review on 10/21/2024. TDD submitted NTP to LAD work order on 10/28/24. The consultant updated all necessary permit plans dated 2021 on 10/18/2024 to meet current standards. TDD has sent the updated plans and the programmatic waiver for the reduced buffer width to VDOT for review on 10/16/2024.											
5G25-062-011-0		PM UTL: Pugh, Richard																					
5G25-062-011	\$1,200,000	PM LAD: Najeeb, Mohammed																					
	\$0	PM UDCCD: Carlin, Craig																					
		PM CPTED: Beall, James																					
Design																							
Sunrise Valley Dr - Reston Assoc Entrance		NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	TBD	##### On Hold <input checked="" type="checkbox"/>
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD: Zahirieh, Shahla					Provide pedestrian crosswalk on the east leg of the intersection					TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.											
5G25-062-014-0		PM UTL:																					
5G25-062-014	\$138,199	PM LAD: Monahan, Clyde																					
	\$0	PM UDCCD:																					
		PM CPTED: Luo, Caijun																					
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status		FUT (\$)																						
Bluemont Way/Explorer St			04/23	09/23	09/23	10/23	12/23	12/24	12/24	03/24	NA	NA	04/24	09/24	NA	NA	NA	04/25	05/25	05/25	06/25	02/25	12/25	
Bicycle/Pedestrian Access DOT 304/300-C30050 Hunter Mill ST-000053-004-0 ST-000053-004 \$175,000 (\$150,000)			<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCCD: Vega-Claudio, Yilia PM CPTED: Stevens, Daniel				<u>Project Description</u> Pedestrian safety improvements on WB approach of Bluemont Way at Explorer Street to include refuge island				<u>Monthly Remarks</u> County wide permit was submitted on 10/16. Draft CN Memo was submitted on 10/17/2024.											On Hold <input type="checkbox"/>		
Survey																								
Vale Rd/Flint Hill Rd Crosswalk			09/24	NA	12/24	03/25	06/25	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Bicycle/Pedestrian Access DOT 304/300-C30050 Hunter Mill ST-000053-008-0 ST-000053-008 \$500,000 \$0			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCCD: PM CPTED: Alexandrow, Nikolai				<u>Project Description</u> Shift existing marked crosswalk and add pedestrian refuge island. Study potential RRFB.				<u>Monthly Remarks</u> TPP ID# 23042. Intermediate design submit for review and comments on 12/10/24.											On Hold <input type="checkbox"/>		
Design																								