

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Orange Hunt Elementary SRTS</b>  <b>102/500-C50000</b> Springfield  <b>SRTS-158</b>  <b>AA1400158-21</b> \$348,500                      \$44,991</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL: Nguyen, Tan                      PM LAD: Baker, Lisa                      PM UDCCD: Bhinge, Deepak                      PM CPTED: DesJardins, Zachary</p> <p><u>Project Description</u>                      Realign crosswalk, add curb extensions, and provide a pedestrian refuge island</p> <p><u>Monthly Remarks</u>  <b>UPC #118237.</b> Construction substantially completed 8/12/24. VDOT inspection 8/20/24.</p>																							
<p><b>Post-Construction</b></p>																							
<p>09/21 01/22 04/22 07/22 09/22 08/23 10/23 11/22 NA 05/23 05/23 09/23 NA NA 01/24 01/24 01/24 03/24 05/24 11/24 08/24</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>VRE Rolling Road Station Parking Lot Expansion</b>  <b>124/400-C40011</b> Springfield  <b>2G40-055-000-A-0</b>  <b>2G40-055-000</b> \$3,250,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL: Yusufoglu, Eldar                      PM LAD: Strayhorne, Robert                      PM UDCCD: Fasceski, Jeff                      PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u>                      Surface parking lot expansion</p> <p><u>Monthly Remarks</u>  <b>TPP ID#358.</b> VDOT approved the design 8/28/24. Final design for LDS is in progress. Submit plans and comments responses to LDS on 11/13/24. Plans and comment responses on structural plans for retaining wall submitted to LDS for review 9/11/24. Dominion Energy to finalize their plan and estimate pending approved parking lot lighting design. LAD NTP 10/25/22. Land rights on 2 of 3 properties have been acquired.</p>																							
<p>08/18 NA 03/19 10/20 03/23 06/21 01/25 08/22 NA NA 10/22 12/24 03/21 08/22 NA 02/25 03/25 04/25 06/25 04/25 02/26</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Land Acquisition</b></p>																							
<p>12/22 04/22 07/24 01/25 06/25 08/25 08/27 04/25 05/25 NA 06/25 02/26 03/26 06/26 NA 10/27 11/27 12/27 04/28 12/28 12/29</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Shirley Gate Road</b>  <b>124/400-C40013</b> Braddock  <b>2G40-079-000-0</b> Springfield  <b>2G40-079-000</b> \$33,500,000                      \$17,000,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Marsh, Dennis                      PM UTL: Pugh, Richard                      PM LAD: Monahan, Clyde                      PM UDCCD: Fasceski, Jeff                      PM CPTED: Curtis, Tina</p> <p><u>Project Description</u>                      Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including active transportation facilities and access to future Patriot Park East</p> <p><u>Monthly Remarks</u>                      PreFinal Design in progress. Utility coordination with NOVEC, Verizon, Cox, Washington Gas, Colonial Pipeline and Dominion Transmission ongoing. Meeting held with Dominion on Transmission Lines on 9/20/24. Early acquisition of parcel completed 5/22/24.</p>																							
<p><b>Design</b></p>																							
<p>12/16 01/17 05/17 02/18 08/24 08/22 11/24 09/19 11/19 NA 12/19 07/24 08/24 04/25 NA 01/25 02/25 03/25 04/25 12/24 09/26</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr</b>  <b>Six Year Plan HB2313 Local Spot Improvements</b>  <b>124/400-C40013</b> Springfield  <b>2G40-087-003-0</b>  <b>2G40-087-003</b> \$9,000,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Marsh, Dennis                      PM UTL: Nguyen, Tan                      PM LAD: Najeeb, Mohammed                      PM UDCCD: Cutler, Tom                      PM CPTED: Luo, Caijun</p> <p><u>Project Description</u>                      Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding</p> <p><u>Monthly Remarks</u>  <b>TPP ID#23.</b> Permit submitted 12/16/24. Draft construction package sent to UDCCD on 9/24/24 to prepare bid documents. TMP reapproved 9/6/24. New VDOT clearance received 9/22/24. Land acquisition completed 7/10/24. Utility relocation NTPs: Dominion Energy 8/7/24, Cox 9/11/24 and Verizon 11/14/24. Stakeout for Dominion relocation completed 10/30/24.</p>																							
<p><b>Utility Relocation</b></p>																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>	124/400-C40017	Sully	01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	07/24
<b>2G40-100-000-0</b>	Springfield																						
<b>2G40-100-000</b>	\$77,000,000	(\$1,043,643)																					
<b>Post-Construction</b>			02/24	11/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Lee Chapel Road Improvements</b>	124/400-C40011	Springfield																					
<b>2G40-206-000-0</b>	Springfield																						
<b>2G40-206-000</b>	\$9,000,000	\$4,000,000																					
<b>Design</b>			07/23	12/23	NA	10/24	09/25	10/25	10/25	02/25	TBD	NA	03/25	09/25	TBD	TBD	NA	11/25	12/25	01/26	02/26	06/26	06/26
<b>Bicycle/Pedestrian Access DOT</b>	304/300-C30050	Mount Vernon																					
<b>ST-000053-005-0</b>	Springfield																						
<b>ST-000053-005</b>	\$350,000	\$175,000																					
<b>Design</b>			06/23	07/23	06/24	10/24	02/25	01/26	03/26	03/25	NA	NA	05/25	02/26	TBD	TBD	NA	05/26	05/26	06/26	07/26	09/26	11/26
<b>Bicycle/Pedestrian Access DOT</b>	304/300-C30050	Springfield																					
<b>ST-000053-006-0</b>	Springfield																						
<b>ST-000053-006</b>	\$450,000	\$100,000																					