

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
			10/23	09/24	10/25	05/26	02/27	07/27	07/27	06/26	07/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Lincoln Street Expansion 102/500-C50000 AA1400164-23-0 AA1400164-23	Providence Dranesville \$50,250,000 \$28,700,950		PM TDD: Shahnaj, Sonia PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: PM CPTED: Luo, Caijun			New road connecting Old Meadow Road to Magarity Road in Tysons						<b>RS UPC 118307.</b> Intermediate design distributed 10/30/25 for Agency review. Partial comments received from VDOT/County/Stakeholders 12/11/25. VE Study Report submitted for VDOT review 12/8/25. VE study conducted 9/15 & 9/17. VDOT Scope Closing meeting held 8/25/25. Coordination with utility companies, FCPA, MITRE and SOMOS ongoing.						On Hold <input type="checkbox"/>							
Design			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	NA	03/28	04/28	05/28	08/28	02/30	02/30		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Shreve Road SUP Falls Church 124/400-C40013 2G40-087-025-0 2G40-087-025	Providence Dranesville \$6,900,000 \$0		PM TDD: Kebede, Marta PM UTL: Nguyen, Tan PM LAD: Butler, Timothy PM UDCCD: PM CPTED:			Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&OD Trail						Intermediate design Advance submittal 12/8/25. On-site meeting with property owner is scheduled for 12/11/25.						On Hold <input type="checkbox"/>							
Design			09/20	12/20	05/22	09/22	07/23	04/25	06/25	11/23	11/23	NA	11/23	03/25	09/24	09/25	NA	06/25	08/25	10/25	10/25	10/28	10/28		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-005-0 2G40-088-005	Dranesville \$7,500,000 \$5,183,182		PM TDD: Nabavi, Seyed PM UTL: Maisel, Michael PM LAD: Herider, Jay PM UDCCD: Samiyi, Bijan PM CPTED: Steinhilber, Will			Construct walkway on southside of Chesterbrook Road						<b>TPP ID#107.</b> Construction will be in two phases. Phase one construction 1% completed						On Hold <input type="checkbox"/>							
Construction			03/24	04/24	05/25	10/25	04/26	05/26	11/26	01/26		NA	02/26	10/26	04/26	07/26	NA	04/27	05/27	05/27	06/27	04/28	04/28		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Idylwood Road Walkway (Hillside to Idylwood Ct) CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-043-0 2G40-088-043	Dranesville \$2,400,000 \$1,250,000		PM TDD: Bazlamit, Ayad O PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCCD: PM CPTED: Rauof Hassanzadeh, Behn			Construct a shared use path along the west side of Idylwood Road from Idylwood Court to Hillside Drive in Falls Church						<b>TPP ID #137 TPP ID #137</b> Pre-Final design phase is in progress.						On Hold <input type="checkbox"/>							
Design																									

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Crestview Dr Walkway (Ferris to Builders)			06/24	09/24	02/25	12/25	04/26	08/26	11/26	01/26	TBD	NA	02/26	10/26	TBD	TBD	NA	03/27	04/27	05/27	06/27	07/27	03/28
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-054-0 2G40-088-054		Dranesville	<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCCD: Ander, Haroon PM CPTED: Curtis, Tina				<u>Project Description</u> Construct new 6-foot sidewalk with curb and gutter along west side of Crestview Drive from Ferris Avenue to Builders Road				<u>Monthly Remarks</u> <b>TPP ID #196.</b> Prefinal design in progress. Second prefinal design advanced submission under review and received 12/01/2025. Land Rights anticipated on 9 Properties.												
		\$2,250,000 \$1,500,000																					On Hold <input type="checkbox"/>
Design																							
Great Falls St Walkway (Grande to Haycock)			10/22	10/22	05/23	02/24	02/25	09/25	01/26	10/24	NA	NA	11/24	07/25	02/25	07/25	NA	02/26	02/26	02/26	03/26	05/26	07/26
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-057-0 2G40-088-057		Dranesville	<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: Yusufoglu, Eldar PM LAD: Mohammed, Nazaneen PM UDCCD: Rueangvivatanakij, Prutha PM CPTED: Rauof Hassanzadeh, Behn				<u>Project Description</u> Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane				<u>Monthly Remarks</u> <b>TPP ID# 201.</b> 3rd Final design distributed on 10/23/25, VDOT TE comments received on 12/8/2025 and under review. LAD completion memo received on 6/23/25. Land rights for 3 out of 3 properties have been acquired. TMP approved on 1/27/25. LDS approved the project data sheet on 10/02/24. Nutrient credit is required, and transfer agreement submitted to VDOT upon construction completion. AT&T vault relocation completed on 8/01/25.												
		\$725,000 \$0																					On Hold <input type="checkbox"/>
Design																							
Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	04/22	04/21	10/23	08/21	NA	NA	08/21	03/22	04/22	08/23	NA	02/24	02/24	03/24	03/24	06/22	11/24
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-069-0 2G40-088-069		Dranesville	<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad O PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCCD: Samiyi, Bijan PM CPTED: Abifadel, Gibran				<u>Project Description</u> Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road				<u>Monthly Remarks</u> <b>TPP ID# 238.</b> VDOT permit was released on 7/3/25. The facility will be maintained by VDOT. Nutrient credit transfer package has been delivered to VDOT for review and approval.												
		\$3,900,000 \$0																					On Hold <input type="checkbox"/>
Construction																							
Balls Hill Rd/Old Dominion Dr Int			02/20	07/21	06/23	08/24	10/25	09/25	10/26	03/25	12/25	NA	12/25	08/26	08/26	01/28	NA	08/27	10/27	11/27	01/28	09/28	05/29
124/400-C40013 2G40-152-000-0 2G40-152-000		Dranesville	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Campbell, Jocelyn PM UDCCD: PM CPTED: Stevens, Daniel				<u>Project Description</u> Intersection improvements, including pedestrian facilities				<u>Monthly Remarks</u> <b>TPP ID#022.</b> Final design distributed for Agency review 10/29/25. Comments received from VDOT/County 12/9/25. Final Plats received 3/19/25. LAD work request for appraisals 10/14/24. Land rights anticipated on 33 properties. Utility coordination in progress. Fairfax Water's 50% relocation plan received 2/13/25. Plat for Fairfax Water easement completed 4/18/25. Schedule adjusted for delay in obtaining other utility plats. Dominion plat revision and Verizon & Cox plats pending. No nutrient credits are required. Water quality provided with onsite treatment.												
		\$28,250,000 \$7,801,549																					On Hold <input type="checkbox"/>
Design																							

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>03499 Sunrise Valley Dr WB @ Glen Echo Rd</b>		12/23	NA	06/24	NA	12/24	05/26	05/26	02/25	NA	NA	06/25	04/26	NA	NA	NA	06/26	NA	NA	07/26	09/26	09/26	
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
<b>124/400-C40011</b>	Dranesville	PM TDD:	Ahangari, Samira				Install 8'x25 concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					LAD NTP issued on 06/30/25. Land rights on 0 of 1 property have been acquired. The test hole report was received on 03/24/25. Utility designation was completed on 07/30/24, and the final plat was received on 02/19/25.											
<b>4YP202-03499</b>		PM UTL:	Nguyen, Tan																				
<b>TS-000012-030</b>	\$0	PM LAD:	Campbell, Jocelyn																				
	\$0	PM UDCCD:	Carlin, Craig																				
		PM CPTED:																					
<b>Land Acquisition</b>		01/21	11/21	NA	09/22	11/23	07/24	02/24	02/23	NA	NA	03/23	11/23	NA	NA	NA	05/24	06/24	07/24	09/24	02/26	12/25	
<b>Innovation Station North Neighborhood Access SUP</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
<b>124/400-C40011</b>	Dranesville	PM TDD:	Shahnaj, Sonia				Add approximately 2,000 LF of 10' SUP, two pedestrian bridges, and lighting between Innovation North Metrorail Station Kiss-and-Ride lot, Farougi Court, and Apgar Place					<b>TPP ID# 190.15 HMSAMS ID#15</b> Construction 90% complete. The facility will be maintained by the County. The transfer of nutrient credits to VDOT is not needed. Construction schedule adjusted for trail lighting delay.											
<b>ST-000048-001-0</b>		PM UTL:	Nguyen, Tan																				
<b>ST-000048-001</b>	\$8,810,964	PM LAD:	Mohammed, Nazaneen																				
	\$0	PM UDCCD:	Samiyi, Bijan																				
		PM CPTED:	TBD, To Be Determined																				
<b>Construction</b>		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Redd Road Walkway (Idylwood to Pimmit)</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
<b>124/400-C40013</b>	Dranesville	PM TDD:	Bazlamit, Ayad O				Construct pedestrian bridge over Pimmit Run and new 10 foot sidewalk connection to Redd Road across Pimmit Run on north and south side					<b>TPP ID #208.</b> Topo survey was requested on 5/20/25. The design task order negotiation underway. The schedule will be developed once the design contract is executed and the survey is completed.											
<b>ST-000056-001-0</b>		PM UTL:																					
<b>ST-000056-001</b>	\$700,000	PM LAD:																					
	\$0	PM UDCCD:																					
		PM CPTED:	Curtis, Tina																				
<b>Survey</b>		10/23	08/24	05/25	12/25	03/26	11/26	11/26	02/26	TBD	NA	02/26	10/26	TBD	TBD	NA	12/26	01/27	02/27	03/27	09/27	09/27	
<b>Georgetown Pike/Great Falls Library</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
<b>304/300-C30050</b>	Dranesville	PM TDD:	Walsh, Thomas				Install pedestrian refuge island, RRFBs, associated crosswalks and ADA curb ramps at the intersection of Georgetown Pike and Great Falls Library/Great Falls Shopping Center					<b>TPP ID# 23007:</b> Prefinal Design is in progress. Comments received 7/10/25 and are under review. Intermediate design was submitted to VDOT on 5/13/25.											
<b>2G40-197-003-0</b>		PM UTL:																					
<b>2G40-197-003</b>	\$895,000	PM LAD:	Herider, Jay																				
	\$0	PM UDCCD:	Carlin, Craig																				
		PM CPTED:	Stevens, Daniel																				
<b>Design</b>																							

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Elm St/Old Dominion Dr Crosswalk		02/22	NA	01/24	07/24	02/25	10/25	04/26	05/25	NA	NA	06/25	03/26	NA	NA	NA	05/26	NA	NA	07/26	04/26	10/26
On Hold <input type="checkbox"/>																						
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Dranesville	PM TDD:	Ahangari, Samira				Connecting missing sidewalk, curb ramps					Final plans approved. NTP with land Right issue on 6/16/25. Land right of 1 of 2 properties have been acquired. Additional funding provided in 2G40-088-086 and ST-00005-007.										
2G40-197-017-0		PM UTL:	Nguyen, Tan																			
2G40-197-017	\$550,000	PM LAD:	Mohammed, Nazaneen																			
	\$0	PM UDCCD:																				
		PM CPTED:	Lanigan, John J																			
Land Acquisition																						
Haycock Rd/Casemont Dr Crosswalk		09/25	11/25	04/26	08/26	03/27	08/27	08/27	10/26	TBD	NA	11/26	07/27	TBD	TBD	NA	09/27	10/27	10/27	10/27	05/28	05/28
On Hold <input type="checkbox"/>																						
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Dranesville	PM TDD:	Pandey, Dipesh				Add curb extension and curb ramps with new marked crosswalk					Preliminary plan (Concept Exhibit, Right Turn taper removal, and crosswalk study) submitted to VDOT on 11/25/2025 and comments are due by 01/09/2026. Survey received on 12/03/2025. Potential impact on 4 properties.										
2G40-197-022-0		PM UTL:																				
2G40-197-022	\$375,000	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED:	Stevens, Daniel																			
Survey																						
Idylwood Road and Montview Court		05/25	NA	10/25	03/26	07/26	04/27	04/27	05/26	NA	NA	06/26	02/27	TBD	TBD	NA	06/27	TBD	TBD	08/27	12/27	12/27
On Hold <input type="checkbox"/>																						
TCP		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Dranesville	PM TDD:	Radzikowski, Roderick				Add new curb ramps, crosswalks, and a pedestrian refuge island at the existing marked crosswalk					<b>TPP ID # 23025.</b> Intermediate partial comments received from VDOT and County on 11/24/25 and under review. No utility impact. Land Rights anticipated on 3 Properties.										
2G40-197-023-0		PM UTL:	Nguyen, Tan																			
2G40-197-023	\$375,000	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED:	Stevens, Daniel																			
Design																						
Redd Rd/Idylwood Rd Crosswalk		11/24	04/25	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
On Hold <input type="checkbox"/>																						
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Dranesville	PM TDD:	Radzikowski, Roderick				Install crosswalk and improve visibility by re-grading embankment					<b>TPP ID #23026.</b> Phase II design TO for the final design received on 10/24/25 and is under review. Once TO is executed the schedule will be updated. Survey is done.										
2G40-197-024-0		PM UTL:																				
2G40-197-024	\$734,000	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED:	Alexandrow, Nikolai																			
Design																						

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Magarity Rd/Kennedy Dr Crosswalk			10/24	NA	06/25	11/25	03/26	10/26	10/26	01/26	NA	NA	02/26	09/26	NA	NA	NA	12/26	12/26	12/26	12/26	06/27	06/27	
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Sorensen, Jonathan						Install pedestrian refuge island and relocate bus stops at existing marked crosswalk						Final design in progress. Pre-Final design package submitted to VDOT on 12/2/25. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties. Survey by Consultant.									
2G40-197-031-0	Providence		PM UTL: Nguyen, Tan																					
2G40-197-031	\$700,000		PM LAD: Herider, Jay																					
	\$0		PM UDCD: Ander, Haroon																					
			PM CPTED: Stevens, Daniel																					
<b>Design</b>																								
Georgetown Pike/Walker Rd Crosswalk			02/26	04/26	08/26	01/27	01/28	04/28	04/28	04/27	06/27	NA	06/27	03/28	04/28	09/28	NA	05/28	06/28	06/28	07/28	05/29	05/29	
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Elahi, Seyedbehnem						Add signalized crosswalks on eastern leg of Georgetown Pike and northern legs of Walker Road intersection						TPP ID #24005. Design task order received on 10/06/2025 and under review. Survey is completed on 12/7/2025. NTP for survey issued on 10/10/2025.									
2G40-197-050-0			PM UTL:																					
2G40-197-050	\$1,211,000		PM LAD:																					
	\$436,000		PM UDCD:																					
			PM CPTED: Alexandrow, Nikolai																					
<b>Pre-Design</b>																								
Leesburg Pike/Shreve Rd/Haycock Rd			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	TBD	03/28	04/28	05/28	08/28	02/30	02/30	
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Kebede, Marta						Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance						TPP ID#24006. Intermediate design Advance submittal 12/8/25.									
2G40-197-051-0	Providence		PM UTL: Nguyen, Tan																					
2G40-197-051	\$1,200,000		PM LAD: Butler, Timothy																					
	\$500,000		PM UDCD:																					
			PM CPTED: TBD, To Be Determined																					
<b>Design</b>																								
Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.			07/21	01/22	07/22	01/23	06/23	10/24	04/25	11/23	11/23	NA	11/23	03/25	07/24	07/25	NA	06/25	07/25	08/25	10/25	09/26	09/26	
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Nabavi, Seyed						Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings						TPP ID#186. Construction 10% completed. Dominion Energy authorized on 7/18/24 for pole relocation coordination during construction. Additional funding in 2G40-088-092.									
ST-000036-015-0			PM UTL: Yusufoglu, Eldar																					
ST-000036-015	\$5,460,000		PM LAD: Mohammed, Nazaneen																					
	\$2,794,241		PM UDCD: Bhandari, Yagya																					
			PM CPTED: Luo, Caijun																					
<b>Construction</b>																								