

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			10/21	10/22	NA	02/24	08/24	10/25	12/25	12/24	NA	04/25	04/25	12/25	NA	NA	02/26	03/26	04/26	05/26	07/26	07/27	07/27
Columbia Pike Streetscapes, Phase I			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
102/500-C50000	Mason		PM TDD: Sorensen, Jonathan			Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive			UPC #118238. TPP ID# 21005. RW authorization package approved by VDOT on 4/28/25. NTP package and work order submitted to LAD on 4/29/25. 5 of 6 properties acquired. Board passed resolution for quick take proceedings on 11/18/25. LAD on schedule to be completed by 12/31/25. Construction bid documents currently under second review.														
AA1400159-21-0			PM UTL: Nguyen, Tan																				
AA1400159-21	\$2,651,134		PM LAD: Herider, Jay																				
	\$1,255,000		PM UDCD: Bhinge, Deepak																				
			PM CPTED: Malik, Zuhra																				
Land Acquisition																							
Backlick Road and Industrial Road			04/19	12/19	08/20	06/22	11/23	03/23	07/25	04/23	NA	NA	04/23	06/25	NA	NA	NA	08/25	09/25	10/25	01/26	12/24	06/27
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40013	Mason		PM TDD: Nabavi, Seyed			Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road			TPP ID# 21 & 91 VDOT signal permit is pending. VDOT LUP received on 06/27/25. Draft construction Package sent to UDCD on 06/25/25. LAD completion memo received on 06/03/25.														
2G40-087-010-0	Braddock		PM UTL: Yusufoglu, Eldar																				
2G40-087-010	\$7,000,000		PM LAD: Herider, Jay																				
	\$0		PM UDCD: Fasceski, Jeff																				
			PM CPTED: Alexandrow, Nikolai																				
Land Acquisition																							
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	08/24	02/25	05/25	04/25	11/24	NA	NA	11/24	03/25	NA	NA	NA	08/25	09/25	09/25	10/25	09/23	04/26
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Mason		PM TDD: Radzikowski, Roderick			Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School			TPP ID#161. Final construction authorization package signed on 8/11/25. The facility will be maintained by the county. Transfer of nutrient credit to VDOT is not needed. BOA Task Order is signed and approved for testing and construction materials. Construction NTP executed on 10/15/25.														
2G40-088-049-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-049	\$900,000		PM LAD: Herider, Jay																				
	\$0		PM UDCD: Ander, Haroon																				
			PM CPTED: Stevens, Daniel																				
Construction																							
01044 Little River Turnpike EB @ Oasis Drive			08/22	NA	02/24	07/24	12/24	09/25	11/25	NA	NA	NA	NA	NA	08/25	11/25	NA	12/25	NA	NA	02/26	07/25	06/26
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Mason		PM TDD: Nabavi, Seyed			Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.			Task Order #20 - Final plan approved. Final construction package submit to UDCD for signature.														
4YP202-01044			PM UTL: Pugh, Richard																				
TS-000015-026	\$250,000		PM LAD:																				
	\$250,000		PM UDCD: Ander, Haroon																				
			PM CPTED:																				
Bid Advertisement																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Heritage Dr/Commons Dr Crosswalk			10/24	NA	05/25	08/25	02/26	08/26	08/26	10/25	TBD	NA	11/25	07/26	TBD	TBD	NA	09/26	10/26	10/26	11/26	04/27	04/27
On Hold <input checked="" type="checkbox"/>																							
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Braddock		PM TDD: Pandey, Dipesh					Add pedestrian refuge island at existing marked crosswalk					Project is currently on hold. Scope revision is needed from ACTD for crosswalk across Commons Drive. Scope revision to be received from ACTD.										
2G40-197-030-0	Mason		PM UTL: Nguyen, Tan																				
2G40-197-030	\$525,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Omar, Hedayat																				
Design																							
Little River Tnpk Walkway WB - E of Roberts Ave - W of Roberts Ave			11/17	12/17	11/18	06/19	08/20	05/21	03/25	11/20	02/21	NA	02/24	02/24	08/24	09/25	NA	04/25	08/25	10/25	11/25	11/26	11/26
On Hold <input type="checkbox"/>																							
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mason		PM TDD: Nabavi, Seyed					Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue					TPP ID#205. NTP with construction issue on 12/8/25. Cox relocation to be completed by December 16th. Dominion will be able to pull abandoned poles afterwards. Dominion preparing and finalizing plan and estimates for 3 other issues. Relocation of anchor at intersection of Roberts Ave, feed to Hawk signal, and providing monitor during construction of retaining wall. Additional funding in 2G40-088-089.										
5G25-060-043-0			PM UTL: Pugh, Richard																				
5G25-060-043	\$5,750,000		PM LAD: Monahan, Clyde																				
	\$0		PM UDCCD: Rueangvivatanakij, Prutha																				
			PM CPTED: Aguayo, Vanessa																				
Construction																							
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr			08/17	11/17	07/18	09/20	06/22	07/20	07/24	09/22	NA	NA	09/22	07/23	05/23	07/25	NA	01/26	02/26	03/26	05/26	11/26	12/26
On Hold <input type="checkbox"/>																							
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mason		PM TDD: Nabavi, Seyed					Construct 1,550 LF of 9-foot wide, curb abutted sidewalk					TPP ID#234. Update TMP plan submit to VDOT for review and comments on 11/20/25. Dominion to coordinate Streetlight relocation with project retaining wall construction. Additional funding in 2G40-088-090.										
5G25-060-044-0			PM UTL: Pugh, Richard																				
5G25-060-044	\$8,950,000		PM LAD: Guy, Sarah																				
	\$0		PM UDCCD: Rueangvivatanakij, Prutha																				
			PM CPTED: Askarzadeh, Negin																				
Utility Relocation																							