

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
Burke Rd - Burke Village II Street Acceptance			<u>Project Manager/Assignments</u> PM TDD: Lee, Caleb						<u>Project Description</u> Street Acceptance and abandonment for old Burke Rd alignment.						<u>Monthly Remarks</u> Coordination work on going. Project initiation meeting held on 9/12/25.						On Hold <input type="checkbox"/>			
124/400-C40011	Springfield																							
2G40-010-001-0	Braddock																							
2G40-010-001	\$10,000																							
	\$10,000																							
Post-Construction			12/22	04/22	07/24	07/25	10/26	08/25	06/27	02/26	03/26	05/26	05/26	03/27	04/27	02/28	10/27	11/27	12/27	01/28	04/28	12/28	12/29	
Shirley Gate Road			<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis						<u>Project Description</u> Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including active transportation facilities and access to future Patriot Park East						<u>Monthly Remarks</u> Revenue sharing project number AA1400170-25 UPC#125754 effective 4/05/25. 2nd Prefinal plans in progress. 17 properties affected. plats requested 8/4/25. Preparing for a public hearing in February. Utility coordination with NOVEC, Verizon, Cox, Fairfax Water (42" and 24" relocations) and Colonial Pipeline (No Objections Letter) ongoing. WGL issued no-conflict letter. Dominion Transmission encroachment agreement sent 1/28/25.						On Hold <input type="checkbox"/>			
124/400-C40013	Braddock																							
2G40-079-000-0	Springfield																							
2G40-079-000	\$42,500,000																							
	\$26,000,000																							
Design			04/19	12/19	08/20	06/22	11/23	03/23	07/25	04/23	NA	NA	04/23	06/25	NA	NA	NA	08/25	12/25	01/26	03/26	12/24	06/27	
Backlick Road and Industrial Road			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						<u>Monthly Remarks</u> TPP ID# 21 & 91 Construction award is in progress. Bids opened 01/21/26.						On Hold <input type="checkbox"/>			
124/400-C40013	Mason																							
2G40-087-010-0	Braddock																							
2G40-087-010	\$7,000,000																							
	\$0																							
Construction			04/25	NA	07/25	NA	09/25	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	NA	TBD	TBD	TBD	
7619 Route 29 WB at Waples Mills Rd			<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira						<u>Project Description</u> Installing 5' X 25' Concrete Loading Pad						<u>Monthly Remarks</u> Final plan approved. Construction will be on hold due to site developments, Construction anticipate completion date June 2026.						On Hold <input type="checkbox"/>			
124/400-C40011	Braddock																							
TS-000011-038-0																								
TS-000011-038	\$0																							
	\$0																							
Design																								

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/25	NA	06/25	NA	09/25	10/25	10/25	NA	TBD	11/25	NA	NA	02/26	04/26	04/26						
--	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	-----	-------	----	----	-------	-------	-------

7620 Route 29 EB at Shirley Gate Rd
124/400-C40011 Braddock
TS-000011-039-0
TS-000011-039 \$0
 \$0

Project Manager/Assignments
 PM TDD: Ahangari, Samira
 PM UTL:
 PM LAD:
 PM UDCD: Carlin, Craig
 PM CPTED:

Project Description
 Install Bus Stop Loading Pad

Monthly Remarks
 Final Construction package submit to UDCD on 11/24/25. Use County wide permit.

On Hold

Construction

Guinea Rd/Bronte Dr	06/23	12/23	01/24	06/24	09/24	10/24	03/26	NA	04/26	05/26	05/26	05/26	06/25	08/26								
----------------------------	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT
304/300-C30050 Braddock
2G40-197-002-0 \$450,000
2G40-197-002 \$50,000

Project Manager/Assignments
 PM TDD: Madhusudhan, Galappa
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED: Askarzadeh, Negin

Project Description
 Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop

Monthly Remarks
TPP ID #23005. Final Design is in progress. Revised final design plans & comment responses sent to VDOT on 1/2/26. Meeting held with VDOT on 10/2/25 to discuss new comments from Traffic Engineering. Consultant addressing new comments from VDOT. Responses to VDOT Traffic Engineering Comments sent on 8/15/25. 3rd Final Design submitted to VDOT on 5/27/25. Received concurrence from VDOT on 7/28/25; for all comments except for Traffic Engineering. Consultant addressing comments from VDOT Traffic Engineering. Schedule adjusted in order to address additional VDOT comments based on scope changes made by VDOT.

On Hold

Design

Heritage Dr/Commons Dr Crosswalk	10/24	NA	05/25	08/25	02/26	08/26	08/26	10/25	NA	NA	11/25	07/26	NA	NA	NA	09/26	10/26	10/26	11/26	04/27	04/27
---	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT
304/300-C30050 Braddock
2G40-197-030-0 Mason
2G40-197-030 \$525,000
 \$0

Project Manager/Assignments
 PM TDD: Pandey, Dipesh
 PM UTL: Nguyen, Tan
 PM LAD:
 PM UDCD:
 PM CPTED: Omar, Hedayat

Project Description
 Add pedestrian refuge island at existing marked crosswalk

Monthly Remarks
 Project is currently on hold. Scope revision is needed from ACTD for crosswalk across Commons Drive. Scope revision to be received from ACTD.

On Hold

Design

Guinea Rd/Lakepointe Dr Crosswalk	10/25	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD							
--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Bicycle/Pedestrian Access DOT
304/300-C30050 Braddock
ST-000053-015-0
ST-000053-015 \$324,000
 \$0

Project Manager/Assignments
 PM TDD: Madhusudhan, Galappa
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED: Luo, Caijun

Project Description
 Install RRFB

Monthly Remarks
TPP ID #23049. Revised Crosswalk Determination form and submitted to VDOT on 1/28/26. Reviewing Survey completed 1/21/25.

On Hold

Survey