



County of Fairfax, Virginia

MEMORANDUM

DATE: February 13, 2026

TO: DISTRIBUTION

FROM: Seyed Nabavi, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the 2026 February Monthly Project Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed, please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report, please inform this office and you will be removed from distribution.

If you have any questions, please call 703-877-5600.



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Gregg Steverson, Director, Department of Transportation
Martha Coello, Deputy Director, Department of Transportation
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Lynn Krolowitz, Communications Specialist II, Transportation Marketing Section
Mena Nakhla, Diversity, Equity, and Inclusion (DEI) Manager
Smitha Chellappa, Transportation Planner IV, Coordination and Funding Division (CFD)
Eric Teitelman, Chief, Active Transportation, Capital Projects, and Traffic Engineering Division (ACTD)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, ACTD
Douglas Miller, Environmental Program Coordinator, ACTD
Michael Guarino, Section Chief, Capital Projects, ACTD
Nicole Wynands, Acting Section Chief, Active Transportation, ACTD
Ajmal Hamidi, Transportation Planner III, ACTD

Transportation Design Division Monthly Projects Status Report

February 13, 2026

Page 2 of 4

Don Moyer, Engineer III, ACTD
Valerie Pini, Senior Right-of-Way Agent, ACTD
Michael Felschow, Section Chief, Transportation Services Division (TSD)
Edward Reid, Transportation Planner III, TSD
Randall Keays, Transportation Planner III, TSD
Gisette Moore, Transportation Planner II, TSD
Jeffrey Hermann, Chief, Site Analysis and Transportation Planning Division, STP
Tim Kutz, Transportation Planner III, Transportation Planning, STP
Brook Khorashadi, Section Chief, TDD
Mohamad El Kaissi, Section Chief, TDD
Sonia Shahnaj, Section Chief, TDD
Tan Nguyen, Section Chief, Utility Coordination, TDD
Ayad Bazlamit, Engineer IV, TDD
Dennis Marsh, Engineer IV, TDD
Samira Ahangari, Project Manager, TDD
Behnam Elahi, Project Manager, TDD
Dipesh Pandey, Project Manager, TDD
Marta Kebede, Engineer IV, TDD
Masoud Hojatzadeh, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Roderick Radzikowski, Project Manager, TDD
Jon Sorenson, Project Manager, TDD
Tom Walsh, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Caleb Lee, Technical Support Section Chief, TDD
Alex Tsybin, Engineering Technician III, TDD
Erving Olivas Alvarez, TDD
Lisa Witt, Management Analyst IV, Administrative Services
Ally Ward, Financial Specialist III, Administrative Services
Fonique Gladden, Management Analyst III, Administrative Services
Jennifer Rosales, Financial Specialist III, CFD
Negin Askarzadeh, Transportation Planner IV, CPOD
Amir Farshchi, Transportation Planner III, CPOD
Tracy Jenkins, Financial Specialist II, Administration Section

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Christopher S. Herrington, Director, Department of Public Works and Environmental Services
Carey F. Needham, Deputy Director, DPWES – Capital Facilities
Tiya Raju, Deputy Director, DPWES – Capital Facilities
Rona Courtney, Admin V, Directors Office, DPWES
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)

Transportation Design Division Monthly Projects Status Report

February 13, 2026

Page 3 of 4

Dennis Cate, Director, Land Acquisition Division (LAD)

Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)

Vickie McEntire Anglin, County Surveyor, UDCD

Shegufta Sultana, Admin Supervisor, Capital Facilities, DPWES

Jay Horstman, UDCD Inspection Branch Chief

Chris Jensen, Deputy County Surveyor, UDCD

Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Wen Wang, Administrative Support Branch, Capital Facilities

Scott Bishop, Chief, Transportation Construction Branch, UDCD

Lisa McCorkle, Section Chief, Transportation Construction Branch, UDCD

Deepak Bhinge, Section Chief, Transportation Construction Branch, UDCD

Samuel Engida, Section Chief, Transportation Construction Branch, UDCD

Jeff Fasceski, Sr. Engineer III, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Timothy Butler, Appraisal Manager, LAD

Kelly Alcon, Project Coordinator, LAD

Clyde Monahan, Project Coordinator, LAD

Mohammed Najeeb, Project Coordinator, LAD

Tajera DeSena, Sr. Right-of-Way Agent, LAD

Jay Herider, Sr. Right-of-Way Agent, LAD

Jim Strayhorne, Sr. Right-of-Way Agent, LAD

Jocelyn Campbell, Right-of-Way Agent, LAD

Nazaneen Mohammed, Right-of-Way Agent, LAD

Melyssa Owens, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Robert Middleton, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Franconia District Supervisors Office

Hunter Mill District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

PLANNING COMMISSION

Phillip Niedzielski-Eichner, Chairman, At-Large

Timothy John Sargeant, Vice Chairman, At-Large

Evelyn Spain, Secretary, Sully District

John Ulfelder, Parliamentarian, Dranesville District

Mary Cortina, Braddock District

Christopher Landgraf, Franconia District

Transportation Design Division Monthly Projects Status Report

February 13, 2026

Page 4 of 4

John Carter, Hunter Mill District
Alis Wang, Mason District
Walter Clarke, Mount Vernon District
Jeremy Hancock, Providence District
Candice Bennett, At- Large

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Terry Yates, District Project Development Engineer
Andy Beacher, Assistant Director, Transportation and Land Use, Fairfax & Arlington Counties
Minwoo Ha, Manager, VDOT NOVA District, Preliminary Engineering
Angel Tao, Manager, NOVA Local Assistance
Amir Salahshoor, Assistant Manager, Local Assistance Program
Shane Lupo, Northeast Region Utilities Manager, NOVA Right of Way
Alex Faghri, Land Use Specialist, Land Development
Carol Sinclair, Program Management Analyst, Programming and Investment Management
Steven E. Welch, Transportation & Land Use Director, Fairfax & Arlington Counties
Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties
Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties
Sofia Pinedo, Project Coordinator, NOVA Local Assistance Program
Melissa Henderson, LUP Plan Review Coordinator, NOVA Local Assistance Program
John Russell, Engineering Supervisor, Materials QA
Afsaneh Mirpour, Maintenance
William Dunn, NOVA District L&D Engineer

UTILITY COMPANIES

Pasquale Arcese, Chief Utilities Engineer, Fairfax Water
Robert Cotten, Fairfax Water
Patrick Huynh, Fairfax Water
Richard Pelle, Fairfax Water
Allan Melliza, Washington Gas
Mark Tajnai, Washington Gas

MISCELLANEOUS DISTRIBUTION

Brendon Hanafin, Division Director, Development, FCPA
Randall Farren, Branch Manager, Planning, FCPA
Andy Royse, Branch Manager, Land Management, FCPA
Zachary Larnard, HHS Planning & Capital Facilities Manager, Department of Neighborhood
& Community Development
Honorable Thomas P. Sotelo, Juvenile District Court
Edythe Kelleher, Southeast Fairfax Development Corporation
Jennifer Miller (DCE)

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

February 2026

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 - 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 - 15
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	15 - 26

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
		02/18	04/19	06/20	06/26	06/27	10/27	10/27	03/23	03/23	01/23	04/23	08/27	TBD	08/26	11/27	12/27	01/28	02/28	03/28	03/30	03/30						
Cinderbed Bikeway - Cinderbed Rd. Bikeway		<u>Project Manager/Assignments</u> PM TDD: Kebede, Marta							<u>Project Description</u> Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road including two pedestrian bridges					<u>Monthly Remarks</u> PE UPC #106143, RW UPC #118128 . TPP ID#122. Phase 1-Southern Segment: Final design distributed for VDOT and agencies review 1/14/26. Environmental JPA submittal made to USACE and DEQ 1/5/26. Utility coordination is in progress. Dominion Energy is revising the underground relocation plan within the four WMATA properties. Land acquisition for the four WMATA parcels is to be completed.					On Hold <input type="checkbox"/>									
102/500-C50000	Franconia																											
AA1400137-15-0	Mount Vernon																											
AA1400137-15	\$18,050,000																											
	\$7,465,864																											
Land Acquisition																												
		02/18	08/18	03/19	08/20	07/22	02/22	08/23	05/21	NA	04/22	NA	NA	04/22	03/24	01/24	12/23	01/24	02/24	04/24	12/23	08/25						
Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria		<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad O							<u>Project Description</u> Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line					<u>Monthly Remarks</u> UPC #109607. TPP ID# 182. Construction was substantially completed on 9/4/25. Contractor is working on VDOT's punch list items some of which required a Construction Change Order, which is in progress. Once all items are resolved, the facility will transition to VDOT for ongoing maintenance. Because this is a federally funded project and the County purchased nutrient credits, a nutrient credit transfer package was submitted to VDOT 2/11/2026.					On Hold <input type="checkbox"/>									
102/500-C50000	Franconia																											
AA1400141-16-0																												
AA1400141-16	\$3,852,500																											
	\$0																											
Construction																												
		10/21	10/22	NA	02/24	08/24	10/25	12/25	12/24	NA	04/25	04/25	12/25	NA	NA	02/26	03/26	04/26	05/26	07/26	07/27	07/27						
Columbia Pike Streetscapes, Phase I		<u>Project Manager/Assignments</u> PM TDD: Sorensen, Jonathan							<u>Project Description</u> Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive					<u>Monthly Remarks</u> UPC #118238. TPP ID# 21005. LFinal construction authorization is in progress. Construction bid documents currently under second review. Land rights completed on 12/19/25 with 6 of 6 properties acquired.					On Hold <input type="checkbox"/>									
102/500-C50000	Mason																											
AA1400159-21-0																												
AA1400159-21	\$2,651,134																											
	\$1,255,000																											
Design																												
		10/23	09/24	10/25	05/26	02/27	07/27	07/27	06/26	07/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30						
Lincoln Street Expansion		<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia							<u>Project Description</u> New road connecting Old Meadow Road to Magarity Road in Tysons					<u>Monthly Remarks</u> RS UPC 118307. Intermediate design distributed 10/30/25 for Agency review. VDOT comments received 2/4/26 and under review. Posting of Willingness notice being reviewed by VDOT. VE Study Report submitted for VDOT review 12/8/25. VDOT comments received 1/8/26 and being addressed. VE study conducted 9/15 & 9/17. VDOT Scope Closing meeting held 8/25/25. Coordination with utility companies, FCPA, FCPS, MITRE and SOMOS ongoing.					On Hold <input type="checkbox"/>									
102/500-C50000	Providence																											
AA1400164-23-0	Dranesville																											
AA1400164-23	\$50,250,000																											
	\$28,700,950																											
Design																												

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
		03/22	07/24	11/25	04/26	12/26	12/27	12/27	08/26	10/26	12/26	01/27	10/27	10/27	10/28	05/28	07/28	08/28	09/28	11/28	05/30	05/30						
Mason Neck Trail N		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
102/500-C50000	Mount Vernon	PM TDD: Madhusudhan, Galappa						Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work						UPC #122888. TPP ID #206. Prefinal Design is in progress. Environmental consultant submitted responses to VDHR comments on 1/23/26. PED Extension letter submitted to VDOT on 2/13/26.														
AA1400165-23-0		PM UTL: Maisel, Michael																										
AA1400165-23	\$9,250,000	PM LAD: PM UDCCD: PM CPTED: Stevens, Daniel																										
	\$7,974,200																											
Design																												
Pedestrian Access Improvements		10/25	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
Pohick Road Sidewalk (Rt 1 to I-95)	Mount Vernon	PM TDD: Bazlamit, Ayad O						Pohick Road from Route 1 to I-95. Pedestrian Improvements. Install missing links, improve existing pedestrian facilities, and provide 8-10 foot SUP on both sides of Pohick Road from Aspenpark Road to Larrance						UPC# 126327 TPP ID#57 Preliminary Design plans were submitted to FCDOT and VDOT 02/09/26. Comments are due 03/10/26.														
102/500-C50000		PM UTL: Nguyen, Tan																										
AA1400171-25-0	\$13,541,768	PM LAD: Butler, Timothy																										
AA1400171-25	\$12,614,368	PM UDCCD: Carlin, Craig																										
		PM CPTED: Luo, Caijun																										
Design																												
		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD						
Sunrise Valley Drive Cycle Track		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
102/500-C50000	Hunter Mill	PM TDD: Walsh, Thomas						Construct cycle tracks (protected bike lanes), protected intersections, and reconstruct Sunrise Valley Drive from Monroe Street to Fairfax County Parkway						UPC #122978: Awaiting updated contract from consultant. Task order contract negotiation is in progress. On-call design consultant has been selected for this project. Kickoff meeting with VDOT held on Tuesday 5/27/25.														
AA1400173-25-0		PM UTL: Nguyen, Tan																										
AA1400173-25	\$31,826,348	PM LAD: PM UDCCD: PM CPTED:																										
	\$28,373,356																											
Survey																												
		09/21	09/22	05/23	03/24	01/25	08/25	08/25	NA	NA	11/24	12/24	09/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27						
Shreewood Elementary SRTS		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
102/500-C50000	Providence	PM TDD: Walsh, Thomas						Addition of new marked crosswalks across Shreve Road and 10-foot wide walkway connections serving Shreewood Elementary School and W&OD Trail						UPC #118236: Land acquisition completed on 9/30/2025. Utility relocation is in progress. NTPs given to Dominion, Cox, and Verizon. Utility Relocations in progress. Dominion has already done a portion of their relocation work. Dominion's outstanding issue is working out details on the feed to the school speed sign.														
SRTS-157		PM UTL: Pugh, Richard																										
AA1400157-21	\$3,000,000	PM LAD: Monahan, Clyde																										
	\$1,110,384	PM UDCCD: Bhinge, Deepak																										
		PM CPTED: Curtis, Tina																										
Utility Relocation																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			03/23	06/24	07/25	11/25	11/26	03/27	03/27	01/26	NA	04/26	04/26	01/27	04/26	04/27	05/27	05/27	06/27	07/27	09/27	07/28	07/28
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Project Manager/Assignments		Project Description	Monthly Remarks
Bush Hill Elementary School SRTS 102/500-CS0000 SRTS-163 AA1400163-23	Franconia \$3,671,468 \$2,334,468	PM TDD: Elahi, Seyedbehnam PM UTL: Pugh, Richard PM LAD: Herider, Jay PM UDCCD: Samiyi, Bijan PM CPTED: Curtis, Tina Nine hundred linear feet of sidewalk from Ninian Avenue to Larno Drive	UPC #121567. Final plan is in progress. Working on the posting of willingness package. Advance final plan received on 2/10/26 and under review. Final plats received on 2/12/26. Approved PCE received on 9/23/25. Revised Appendix A received on 2/04/25. PE authorization received on 1/25/23. 0 out of 8 properties are required. Nutrient credit required for this project. Washington Gas to relocate about 900' 4" gas main and 14 services. Fairfax Water relocate 5 water meter boxes. A couple Dominion and Cox services to be relocated.

Design

			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
--	--	--	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

Project Manager/Assignments		Project Description	Monthly Remarks
Burke Rd - Burke Village II Street Acceptance 124/400-C40011 2G40-010-001-0 2G40-010-001	Springfield Braddock \$10,000 \$10,000	PM TDD: Lee, Caleb PM UTL: PM LAD: PM UDCCD: PM CPTED: Street Acceptance and abandonment for old Burke Rd alignment.	Coordination work on going. Project initiation meeting held on 9/12/25.

Post-Construction

			08/18	NA	03/19	10/20	03/23	06/21	10/25	08/22	NA	NA	10/22	06/25	03/21	08/22	NA	10/25	02/26	03/26	03/26	06/26	09/26
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Project Manager/Assignments		Project Description	Monthly Remarks
VRE Rolling Road Station Parking Lot Expansion 124/400-C40011 2G40-055-000-A-0 2G40-055-000	Springfield \$4,950,000 \$1,050,000	PM TDD: Walsh, Thomas PM UTL: Yusufoglu, Eldar PM LAD: Mohammed, Nazaneen PM UDCCD: Fasceski, Jeff PM CPTED: Abifadel, Gibran Surface parking lot expansion	TPP ID#358. Bid advertised on 02/03/26. Bids opening is schedule for 03/03/26. Dominion Energy to finalize their plan and estimate. Recently Norfolk Sothern informed us the Norfolk Sothern line sold to Virginia Passenger Rail Authority (VPRA). This means the agreements will need to be coordinate through VPRA. Application for VPRA submit on 11/5/25.

Construction

Giles Run & Laurel Hill			12/17	NA	08/18	11/19	03/25	04/20	08/25	08/21	NA	NA	08/21	02/22	NA	NA	NA	09/25	10/25	11/25	11/25	10/21	04/27
------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Project Manager/Assignments		Project Description	Monthly Remarks
Giles Run & Laurel Hill 124/400-C40011 2G40-067-000-0 2G40-067-000	Mount Vernon \$5,200,000 \$1,350,000	PM TDD: Kebede, Marta PM UTL: Pugh, Richard PM LAD: Najeeb, Mohammed PM UDCCD: Ander, Haroon PM CPTED: Borkowski, Tad Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development	Construction is 1% completed. Nutrient credit transfer to VDOT is to be proceeded. Street Light installation will be coordinated with Dominion Energy during the project construction.

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

12/22 04/22 07/24 07/25 10/26 08/25 06/27 02/26 03/26 05/26 05/26 03/27 04/27 02/28 10/27 11/27 12/27 01/28 04/28 12/28 12/29

Shirley Gate Road
124/400-C40013
2G40-079-000-0
2G40-079-000

District: Braddock
 Current TPE (\$): \$42,500,000
 FUT (\$): \$26,000,000

Project Manager/Assignments
 PM TDD: Marsh, Dennis
 PM UTL: Maisel, Michael
 PM LAD: Monahan, Clyde
 PM UDCD: Fasceski, Jeff
 PM CPTED: Curtis, Tina

Project Description
 Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including active transportation facilities and access to future Patriot Park East

Monthly Remarks
Revenue sharing project number AA1400170-25 UPC#125754 effective 4/05/25. 2nd Prefinal plans in progress. 17 properties affected. plats requested 8/4/25. Preparing for a public hearing in February. Utility coordination with NOVEC, Verizon, Cox, Fairfax Water (42" and 24" relocations) and Colonial Pipeline (No Objections Letter) ongoing. WGL issued no-conflict letter. Dominion Transmission encroachment agreement sent 1/28/25.

On Hold

Design

Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS
RMAG Phase II
124/400-C40011
2G40-085-002-0
2G40-085-002

District: Hunter Mill
 Current TPE (\$): \$4,500,000
 FUT (\$): \$0

Project Manager/Assignments
 PM TDD: Shahnaj, Sonia
 PM UTL: Maisel, Michael
 PM LAD: Monahan, Clyde
 PM UDCD: Rueangvivatanakij, Prutha
 PM CPTED: Luo, Caijun

Project Description
 Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive

Monthly Remarks
TPP ID# 189.04. RMAG ID# 4 Construction Authorization 12/2/25. Bid opening 2/10/26. VDOT LUP revision to include signal works received 11/12/25. Some utility hand holes from most companies previously listed will need to be adjusted to grade during construction. Dominion PS&E executed 7/30/25. Anticipated Dominion relocation completion February 2026. Scheduled adjusted to 10/30/26 for delay in obtaining VDOT permits and Dominion relocation. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.

On Hold

Utility Relocation

Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr
Six Year Plan HB2313 Local Spot Improvements
124/400-C40013
2G40-087-003-0
2G40-087-003

District: Springfield
 Current TPE (\$): \$9,000,000
 FUT (\$): \$0

Project Manager/Assignments
 PM TDD: Marsh, Dennis
 PM UTL: Nguyen, Tan
 PM LAD: Najeeb, Mohammed
 PM UDCD: Cutler, Tom
 PM CPTED: Luo, Caijun

Project Description
 Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding

Monthly Remarks
TPP ID#23. Construction NTP 03/16/26. Contract Awarded on 10/21/25. Dominion, Cox and Verizon relocation complete.

On Hold

Construction

Electric Avenue/Cedar Ln. - NB Left Turn Lane
Six Year Plan HB2313 Local Spot Improvements
124/400-C40013
2G40-087-004-0
2G40-087-004

District: Providence
 Current TPE (\$): \$4,500,000
 FUT (\$): \$0

Project Manager/Assignments
 PM TDD: Walsh, Thomas
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED: Stevens, Daniel

Project Description
 Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements

Monthly Remarks
TPP ID#26. Comments received 9/18/25 and are under review. Concept Design/Traffic Analysis Package submitted to VDOT on 7/30/25. Concept Design/Traffic Analysis Package received 5/30/25 and is under review. Meeting with consultant held on 5/8/25 to discuss submission.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Backlick Road and Industrial Road			04/19	12/19	08/20	06/22	11/23	03/23	07/25	04/23	NA	NA	04/23	06/25	NA	NA	NA	08/25	12/25	01/26	03/26	12/24	06/27
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40013	Mason		PM TDD: Nabavi, Seyed						Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						TPP ID# 21 & 91 Construction award is in progress. Bids opened 01/21/26. On Hold <input type="checkbox"/>					
2G40-087-010-0	Braddock		PM UTL: Yusufoglu, Eldar																	
2G40-087-010		\$7,000,000	PM LAD: Herider, Jay																	
		\$0	PM UDCCD: Fasceski, Jeff																	
			PM CPTED: Alexandrow, Nikolai																	

Construction

Terminal Rd LTL at Rt 286			05/19	09/19	02/20	12/20	07/21	05/22	02/23	07/21	07/21	NA	08/21	08/22	06/22	02/24	NA	08/23	09/23	10/23	12/23	08/24	03/26
---------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40013	Mount Vernon		PM TDD: Nabavi, Seyed						Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway						TPP ID#027.03. Construction 95% complete. Projecting March 2026 as the substantial completion date. On Hold <input type="checkbox"/>					
2G40-087-020-0			PM UTL: Maisel, Michael																	
2G40-087-020		\$4,350,000	PM LAD: Alcon, Kelly																	
		\$0	PM UDCCD: Walelign, Mahlet																	
			PM CPTED: Alexandrow, Nikolai																	

Construction

			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	NA	03/28	04/28	05/28	08/28	02/30	02/30
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Shreve Road SUP Falls Church			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40013	Providence		PM TDD: Kebede, Marta						Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&OD Trail						Intermediate design distributed for VDOT, City of Falls Church, and County agencies review 12/30/25. Partial comments are received. Supplemental survey requested September 2025 for November 2025 delivery, topo not received. On Hold <input type="checkbox"/>					
2G40-087-025-0	Dranesville		PM UTL: Nguyen, Tan																	
2G40-087-025		\$6,900,000	PM LAD: Butler, Timothy																	
		\$0	PM UDCCD:																	
			PM CPTED:																	

Design

Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St			09/20	12/20	05/22	09/22	07/23	04/25	06/25	11/23	11/23	NA	11/23	03/25	09/24	09/25	NA	06/25	08/25	10/25	10/25	10/28	10/28
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD: Nabavi, Seyed						Construct walkway on southside of Chesterbrook Road						TPP ID#107. Phase one construction 25% completed. Construction will be completed in two phases. Construction of Second phase is waiting to be combined with the DPWES's Stormwater project at Little Pimmit Ruu Tributary at Woodland Terrace. On Hold <input type="checkbox"/>					
2G40-088-005-0			PM UTL: Maisel, Michael																	
2G40-088-005		\$7,500,000	PM LAD: Herider, Jay																	
		\$5,183,182	PM UDCCD: Samiyi, Bijan																	
			PM CPTED: Steinhilber, Will																	

Construction

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Creek Crossing E - Fairway Drive to Old Courthouse Rd.		12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD						
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Hunter Mill 2G40-088-011-0 \$13,750,000 2G40-088-011 \$10,750,000		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Herider, Jay PM LAD: Herider, Jay PM UDCCD: PM CPTED: Bandy, Audra			<u>Project Description</u> Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road			<u>Monthly Remarks</u> Funding Agreement is in process. Meeting held with Coordination & Funding Division on 11/15/24 with Hunter Mill District Supervisor & FCDOT Director in attendance to discuss the funding options. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. CIM held 12/2/20 by the Town of Vienna. Current agreement with Town of Vienna only includes design.					On Hold <input type="checkbox"/>															
Design																												
Idylwood Road Walkway (Hillside to Idylwood Ct)		03/24	04/24	05/25	10/25	04/26	05/26	11/26	01/26		NA	02/26	10/26	04/26	07/26	NA	04/27	05/27	05/27	06/27	04/28	04/28						
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Dranesville 2G40-088-043-0 \$2,400,000 2G40-088-043 \$1,250,000		<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad O PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCCD: PM CPTED: Rauof Hassanzadeh, Behn			<u>Project Description</u> Construct a shared use path along the west side of Idylwood Road from Idylwood Court to Hillside Drive in Falls Church			<u>Monthly Remarks</u> TPP ID #137 TPP ID #137 The project schedule has shifted due to changes related to property impacts, drainage adjustments, and reconsideration of the proposed crosswalk location. As a result, the Pre-Final plan submittal has moved to mid-January 2026, and the construction award will be delayed accordingly. TDD has requested a supplement to the current Task Order, which is currently under review. Once approved, the project schedule will be updated to reflect the design modifications. A revised intermediate design submitted 1/30/26 and distributed to VDOT for review, comments are due 3/2/26.					On Hold <input type="checkbox"/>															
Design																												
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)		08/18	01/19	NA	08/24	02/25	05/25	04/25	11/24	NA	NA	11/24	03/25	NA	NA	NA	08/25	09/25	09/25	10/25	09/23	09/26						
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Mason 2G40-088-049-0 \$900,000 2G40-088-049 \$0		<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: Yusufoglu, Eldar PM LAD: Herider, Jay PM UDCCD: Ander, Haroon PM CPTED: Stevens, Daniel			<u>Project Description</u> Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School			<u>Monthly Remarks</u> TPP ID#161. Final construction authorization package signed on 8/11/25. The facility will be maintained by the county. Transfer of nutrient credit to VDOT is not needed. Construction NTP executed on 10/15/25. Anticipated construction start date on 6/19/26. Construction date shifted after the school gets out of session as requested by Highschool.					On Hold <input type="checkbox"/>															
Construction																												
Crestview Dr Walkway (Ferris to Builders)		06/24	09/24	02/25	03/26	04/26	08/26	11/26	03/26	TBD	NA	03/26	11/26	TBD	TBD	NA	03/27	04/27	05/27	06/27	07/27	03/28						
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Dranesville 2G40-088-054-0 \$2,250,000 2G40-088-054 \$1,500,000		<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCCD: Ander, Haroon PM CPTED: Curtis, Tina			<u>Project Description</u> Construct new 6-foot sidewalk with curb and gutter along west side of Crestview Drive from Ferris Avenue to Builders Road			<u>Monthly Remarks</u> TPP ID #196. Prefinal design in progress. Land Rights anticipated on 10 Properties. Requested additional survey received on 2/3/26. Nutrient credit will be needed to satisfy water quality requirement.					On Hold <input type="checkbox"/>															
Design																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Great Falls St Walkway (Grande to Haycock)			10/22	10/22	05/23	02/24	02/25	09/25	01/26	10/24	NA	NA	11/24	07/25	02/25	07/25	NA	02/26	03/26	03/26	04/26	05/26	07/26	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011		Dranesville	PM TDD:	Elahi, Seyedbehnam			Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane			TPP ID# 201. Permit received on 2/11/26. Draft construction package submit to UDCD on 1/15/26. VDOT approved pavement marking sheet on 1/5/2026. LAD completion memo received on 6/23/25. Land rights for 3 out of 3 properties have been acquired. TMP approved on 1/27/25. LDS approved the project data sheet on 10/02/24. Nutrient credit is required, and transfer agreement submitted to VDOT upon construction completion. AT&T vault relocation completed on 8/01/25.														
2G40-088-057-0			PM UTL:	Yusufoglu, Eldar																				
2G40-088-057	\$725,000		PM LAD:	Mohammed, Nazaneen																				
	\$0		PM UDCD:	Rueangvivatanakij, Prutha																				
			PM CPTED:	Rauof Hassanzadeh, Behn																				

Design

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	04/22	04/21	10/23	08/21	NA	NA	08/21	03/22	04/22	08/23	NA	02/24	02/24	03/24	03/24	06/22	11/24	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011		Dranesville	PM TDD:	Bazlamit, Ayad O			Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road			TPP ID# 238. VDOT permit was released on 7/3/25. The facility will be maintained by VDOT. VDOT has accepted the Nutrient credit transfer package, and the required hard-copy documentation has been submitted for official records.														
2G40-088-069-0			PM UTL:	Pugh, Richard																				
2G40-088-069	\$3,900,000		PM LAD:	Strayhorne, Robert																				
	\$0		PM UDCD:	Samiyi, Bijan																				
			PM CPTED:	Abifadel, Gibran																				

Construction

Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	10/24	NA	10/23	05/24	06/24	11/24	12/23	10/26	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011		Providence	PM TDD:	Marsh, Dennis			Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs			TPP ID# 87.02 Substantially completed 10/9/25. No nutrient credit transfer required.														
2G40-088-073-0			PM UTL:	Maisel, Michael																				
2G40-088-073	\$2,900,000		PM LAD:	Monahan, Clyde																				
	\$0		PM UDCD:	Fasceski, Jeff																				
			PM CPTED:	Steinhilber, Will																				

Construction

Rt.28 Widening (PWC L to Rt.29) NVTA-70			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/24	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40017		Sully	PM TDD:	Bazlamit, Ayad O			Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29			UPC #108720. TPP ID# 062. Substantial construction is complete. Received VDOT Permit release of the traffic signals. NOVEC has been installing the street lights. VDOT Environment section will inspect grass growth in Spring of 2026 as it does not yet meet the minimum stabilization standards.														
2G40-100-000-0		Springfield	PM UTL:	Maisel, Michael																				
2G40-100-000	\$77,400,000		PM LAD:	Cate, Dennis																				
	(\$701,889)		PM UDCD:																					
			PM CPTED:	Stevens, Daniel																				

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

02/20 07/21 06/23 08/24 10/25 09/25 10/26 03/25 12/25 NA 03/26 11/26 11/26 01/28 NA 08/27 10/27 11/27 01/28 09/28 05/29

On Hold

Balls Hill Rd/Old Dominion Dr Int
124/400-C40013
2G40-152-000-0
2G40-152-000

Dranesville
 \$28,250,000
 \$7,801,549

Project Manager/Assignments
 PM TDD: Shahnaj, Sonia
 PM UTL: Maisel, Michael
 PM LAD: Campbell, Jocelyn
 PM UDCCD:
 PM CPTED: Stevens, Daniel

Project Description
 Intersection improvements, including pedestrian facilities

Monthly Remarks
TPP ID#022. Final design distributed for Agency review 10/29/25. Comments received from VDOT/County 12/9/25 and being addressed. Final Plats received 3/19/25. LAD work request for appraisals 10/14/24. Land rights anticipated on 33 properties. Utility coordination in progress. Fairfax Water's 90% relocation plan received 1/29/26. Plat for Fairfax Water easement completed 4/18/25. Schedule adjusted for delay in obtaining other utility plats. Dominion plat revision and Verizon & Cox plats pending. No nutrient credits are required. Water quality provided with onsite treatment.

Design

NA NA TBD TBD TBD TBD TBD TBD TBD

On Hold

Cinder Bed Rd Bikeway Phase 2 Local
124/400-C40011
2G40-176-003-0
2G40-176-003

\$0
 \$0

Project Manager/Assignments
 PM TDD: Kebede, Marta
 PM UTL:
 PM LAD:
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description

Monthly Remarks
 Pre-final design in progress. As of September 26, 2025, the Cinder Bed Road Bikeway project has been split into 2 phases. Phase 1 Southern Segment-from Newington Road to Cinder Bed Road cul-de-sac, and Phase 2 Northern Segment-from Cinder Bed Road cul-de-sac to Barry Road (the two pedestrian bridges lie within Phase II). This report covers for the Phase 2 section of the project.

Pre-Design

Commerce Street 08/22 NA NA 08/25 02/26 04/26 04/26 05/23 NA NA 06/23 08/23 NA NA NA 05/26 NA NA 06/26 09/26 09/26

On Hold

Commerce Street Crosswalk
124/400-C40011
2G40-181-000-0
2G40-181-000

Franconia
 \$350,000
 \$75,000

Project Manager/Assignments
 PM TDD: Ahangari, Samira
 PM UTL:
 PM LAD: DeSena, Tajera
 PM UDCCD: Rueangvivatanakij, Prutha
 PM CPTED: Luo, Caijun

Project Description
 Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue including two refuge islands

Monthly Remarks
 Final plan received on 02/03/26 and distributed to VDOT & County on 02/04/26. NTP issued on 06/18/25. The amendment to the design task order approved on 06/13/25. The revised scope includes reducing the crossing distance and installing a Rectangular Rapid Flashing Beacon (RRFB) to accommodate the turning radius of large trucks.

Design

02/24 11/24 11/25 06/26 07/27 01/28 01/28 09/26 11/26 NA 12/26 12/27 10/27 06/28 NA 02/28 03/28 04/28 06/28 05/29 05/29

On Hold

Lee Chapel Road Improvements
124/400-C40011
2G40-206-000-0
2G40-206-000

Springfield
 \$9,000,000
 \$4,000,000

Project Manager/Assignments
 PM TDD: Pandey, Dipesh
 PM UTL: Maisel, Michael
 PM LAD: Wilson, Nicole
 PM UDCCD:
 PM CPTED:

Project Description
 Lower Lee Chapel Road by removing two hills

Monthly Remarks
 Intermediate plan distributed for VDOT and County Review on 11/18/2025. Comments were due by 01/13/2026. Yet to receive VDOT drainage comments. Environmental study in progress including VDOT swap land. Potential impact on 5 properties, including FCPA. Impacted utilities- Dominion, Verizon, Cox and Gas.

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

00575 Buckman Rd EB @ Russell Rd 11/23 NA 07/24 12/24 05/25 05/26 05/26 08/25 NA NA 07/25 04/26 NA NA NA 06/26 07/26 08/26 09/26 01/27 01/27

Bus Stop Improvements
 124/400-C40011 Mount Vernon
 4YP202-00575
 TS-000016-059 \$0
 \$0

Project Manager/Assignments
 PM TDD: Walsh, Thomas
 PM UTL:
 PM LAD: Mohammed, Nazaneen
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Loading pad with bench and trash can

Monthly Remarks
 Land rights on 0 of 1 property have been acquired. NTP to LAD submitted on 7/31/25. Signed plat received from LSB on 7/25/25. Draft plat received from LSB on 7/3/25 and is under review. Plat preparation request submitted to Land Survey Branch on 6/12/25. UDCCD and LAD clearance has been received on 5/15/25. Final Plans submitted to LAD and UDCCD for final review on 5/8/25.

On Hold

Land Acquisition

01044 Little River Turnpike EB @ Oasis Drive 08/22 NA 02/24 07/24 12/24 09/25 11/25 NA NA NA NA NA 08/25 11/25 NA 12/25 NA NA 02/26 07/25 06/26

Bus Stop Improvements
 124/400-C40011 Mason
 4YP202-01044
 TS-000015-026 \$250,000
 \$250,000

Project Manager/Assignments
 PM TDD: Nabavi, Seyed
 PM UTL: Pugh, Richard
 PM LAD:
 PM UDCCD: Ander, Haroon
 PM CPTED:

Project Description
 Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.

Monthly Remarks
 Task Order #20 - Construction award is in progress. Final signal timing coordination with VDOT is in progress.

On Hold

Construction

02101 Gallows Rd NB @ Rt 29 12/24 03/25 06/25 NA 10/25 10/26 10/26 01/26 NA NA 02/26 09/26 NA NA NA 11/26 NA NA 12/26 03/27 03/27

Bus Stop Improvements
 124/400-C40011 Providence
 4YP202-02101
 TS-000017-048 \$0
 \$0

Project Manager/Assignments
 PM TDD: Ahangari, Samira
 PM UTL:
 PM LAD: Campbell, Jocelyn
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install 8'x25 concrete loading pad, bus shelter pad, bus shelter, bench, and trash can

Monthly Remarks
 LAD NTP issued on 02/02/26. Land rights on 0 of 1 property have been acquired. Final plat received on 01/29/26.

On Hold

Land Acquisition

02125 Gallows Rd NB @ Willow Oaks Corporate Dr 12/24 03/25 06/25 NA 10/25 11/25 11/25 NA NA NA NA NA NA NA 12/25 NA NA 01/26 04/26 04/26

Bus Stop Improvements
 124/400-C40011 Providence
 4YP202-02125
 TS-000017-049 \$0
 \$0

Project Manager/Assignments
 PM TDD: Ahangari, Samira
 PM UTL:
 PM LAD:
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can. WMATA bus stop #500116

Monthly Remarks
 Construction package submitted to UDCCD on 12/15/25. Revised final plan received on 10/27/25. No Conflict permit requested on 10/27/25.

On Hold

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

02151 Glade Dr SB @ Dosinia Ct			11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	07/25	08/25	08/25	08/25	09/25	11/25
--------------------------------	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements 124/400-C40011 4YP202-02151 TS-000013-053	Hunter Mill	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Butler, Timothy PM UDCD: PM CPTED:					<u>Project Description</u> Loading pad with bench and associated tree pruning					<u>Monthly Remarks</u> Final Construction Package submitted to UDCD on 9/15/25. LAD NTP issued on 9/12/24. Land rights on 1 of 1 property have been acquired. Final plat received 9/9/24. Land Acquisition Completion Memo received on 5/7/25.					On Hold <input type="checkbox"/>
---	-------------	------------	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	----------------------------------

Construction

02864 North Kings Hwy SB @ Fort Dr			11/23	NA	05/24	NA	10/24	10/25	10/25	NA	NA	NA	12/24	08/25	NA	NA	NA	09/25	NA	NA	12/25	03/26	03/26
------------------------------------	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

Bus Stop Improvements 124/400-C40011 4YP202-02864 TS-000014-049	Franconia	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCD: Carlin, Craig PM CPTED:					<u>Project Description</u> 9'x25' concrete loading pad with bench and trash can					<u>Monthly Remarks</u> Final construction package submitted on 09/30/25. LAD completion memo received on 8/19/25. VDOT noted two adjacent conflict projects. LOP Signed by owner on 08/07/25. LAD NTP issued on 12/04/24. Land rights on 0 of 1 property have been acquired. Final plat received on 11/27/24. Proceeding with the Letter of Permission.					On Hold <input type="checkbox"/>
---	-----------	------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

Construction

03386 South Lakes Dr WB @ Seahawks Dr			12/23	NA	06/24	NA	12/24	05/26	05/26	05/25	NA	NA	06/25	04/26	NA	NA	NA	06/26	NA	NA	07/26	10/26	10/26
---------------------------------------	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

Bus Stop Improvements 124/400-C40011 4YP202-03386 TS-000013-052	Hunter Mill	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCD: Carlin, Craig PM CPTED:					<u>Project Description</u> Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					<u>Monthly Remarks</u> LAD NTP issued on 06/05/25. Land rights on 0 of 1 property have been acquired. Final revised plat received on 05/28/25.					On Hold <input type="checkbox"/>
---	-------------	------------	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	----------------------------------

Land Acquisition

03499 Sunrise Valley Dr WB @ Glen Echo Rd			12/23	NA	06/24	NA	12/24	05/26	05/26	02/25	NA	NA	06/25	04/26	NA	NA	NA	06/26	NA	NA	07/26	09/26	09/26
---	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

Bus Stop Improvements 124/400-C40011 4YP202-03499 TS-000012-030	Dranesville	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: Nguyen, Tan PM LAD: Campbell, Jocelyn PM UDCD: Carlin, Craig PM CPTED:					<u>Project Description</u> Install 8'x25 concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					<u>Monthly Remarks</u> LAD NTP issued on 06/30/25. Land rights on 0 of 1 property have been acquired. The test hole report was received on 03/24/25. Utility designation was completed on 07/30/24, and the final plat was received on 02/19/25.					On Hold <input type="checkbox"/>
---	-------------	------------	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	----------------------------------

Land Acquisition

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

03800	Wiehle Ave SB @ Isaac Newton Sq		03/24	NA	09/24	NA	11/24	06/26	07/26	03/25	NA	NA	03/25	05/26	NA	NA	NA	07/26	NA	NA	08/26	11/26	11/26
-------	---------------------------------	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

Bus Stop Improvements	Project Manager/Assignments	Project Description	Monthly Remarks
124/400-C40011 4YP202-03800 TS-000013-055	Hunter Mill PM TDD: Ahangari, Samira PM UTL: Nguyen, Tan PM LAD: Herider, Jay PM UDCCD: Carlin, Craig PM CPTED:	Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can	Meeting with owner regarding the easement on 08/12/25. LAD NTP 03/12/25. Land rights on 0 to 1 property have been acquired. Revised final plat received on 03/11/25. Final plat received on 02/11/25. Utility designation was completed on 11/14/24.

Land Acquisition

5000177	Old Keene Mill Rd WB @ Bland St		01/23	06/23	09/23	NA	03/24	09/24	04/26	06/24	NA	NA	06/24	03/26	NA	NA	NA	05/26	06/26	06/26	06/26	05/25	09/26
---------	---------------------------------	--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements	Project Manager/Assignments	Project Description	Monthly Remarks
124/400-C40011 4YP202-5000177 TS-000014-047	Franconia PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: PM CPTED:	Loading pad with shelter, bench, trash can and sidewalk along with associated retaining wall and grading work.	Final Design is in progress.. Revised Final Plans, Geotech Report & Comment/Responses sent to VDOT on 1/29/26.. Land Acquisition is in progress. Responses along with some design changes sent to VDOT based on property owners' concerns on 7/24/25. LAD NTP 6/24/24. Updated final plat received 6/24/24. Land rights on 0 of 2 property have been acquired. LAD is coordinating with the property owner to get the offer package signed. Schedule adjusted due to design changes made on plans in order to address concerns raised by property owner leading to additional time required to design from consultant & review time required by VDOT leading to subsequent delay in getting property rights from the owner.

Land Acquisition

			01/21	11/21	NA	09/22	11/23	07/24	02/24	02/23	NA	NA	03/23	11/23	NA	NA	NA	05/24	06/24	07/24	09/24	02/26	02/26
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Innovation Station North Neighborhood Access SUP	Project Manager/Assignments	Project Description	Monthly Remarks
124/400-C40011 ST-000048-001-0 ST-000048-001	Dranesville PM TDD: Shahnaj, Sonia PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCCD: Samiyi, Bijan PM CPTED: TBD, To Be Determined	Add approximately 2,000 LF of 10' SUP, two pedestrian bridges, and lighting between Innovation North Metrorail Station Kiss-and-Ride lot, Farougi Court, and Apgar Place	TPP ID# 190.15 HMSAMS ID#15 Construction 95% complete. Ribbon cutting scheduled 2/27/26. The facility will be maintained by the County. The transfer of nutrient credits to VDOT is not needed. Construction schedule adjusted for trail lighting delay.

Construction

			10/25	04/26	NA	01/27	06/27	09/27	06/27	05/27	12/26	TBD	06/27	02/28	TBD	TBD	NA	02/28	TBD	TBD	02/28	09/28	09/28
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	-------	-----	-------	-------	-----	-----	----	-------	-----	-----	-------	-------	-------

Redd Road Walkway (Idylwood to Pimmit)	Project Manager/Assignments	Project Description	Monthly Remarks
124/400-C40013 ST-000056-001-0 ST-000056-001	Dranesville PM TDD: Bazlamit, Ayad O PM UTL: PM LAD: PM UDCCD: PM CPTED: Curtis, Tina	Construct pedestrian bridge over Pimmit Run and new 10 foot sidewalk connection to Redd Road across Pimmit Run on north and south side	TPP ID #208. Preliminary design is in progress and anticipated to be complete mid April 2026. NTP was issued on 10/22/25.

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/25	NA	07/25	NA	09/25	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	NA	TBD	TBD	TBD
7619 Route 29 WB at Waples Mills Rd			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Braddock		PM TDD: Ahangari, Samira				Installing 5' X 25' Concrete Loading Pad				Final plan approved. Construction will be on hold due to site developments, Construction anticipate completion date June 2026.												
TS-000011-038-0			PM UTL:																				
TS-000011-038		\$0	PM LAD:																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				

On Hold

Design

			04/25	NA	06/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	02/26	04/26	04/26
7620 Route 29 EB at Shirley Gate Rd			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Braddock		PM TDD: Ahangari, Samira				Install Bus Stop Loading Pad				Final Construction package submit to UDCCD on 11/24/25. Use County wide permit.												
TS-000011-039-0			PM UTL:																				
TS-000011-039		\$0	PM LAD:																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				

On Hold

Construction

1175 Harrison Lane SB at Bedrock Road			05/25	07/25	09/25	NA	01/26	10/26	10/26	12/25	NA	NA	02/26	09/26	NA	NA	TBD	11/26	NA	NA	12/26	03/27	03/27
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Franconia		PM TDD: Ahangari, Samira				8'x25' concrete loading pad with bench and trash can				LAD NTP is under review. Final plat received on 12/31/25. Test hole completed on 12/09/25. Plat Requested on 11/20/25. Final design received on 10/7/25. Intermediate comments sent to consultant on 10/07/25. Utility designation completed on 10/02/2025. Intermediate design received on 9/5/25. The survey was completed on 06/11/25.												
TS-000014-050-0			PM UTL: Nguyen, Tan																				
TS-000014-050		\$0	PM LAD: Mohammed, Nazaneen																				
		\$0	PM UDCCD: Rueangvivatanakij, Prutha																				
			PM CPTED:																				

On Hold

Design

			04/25	NA	07/25	NA	10/25	06/26	06/26	10/25	TBD	NA	02/26	06/26	NA	NA	TBD	07/26	07/26	07/26	08/26	09/26	10/26
Merillee Dr NB north of Home Depot Entrance			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Walsh, Thomas				Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.				Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.												
TS-000017-050-0			PM UTL:																				
TS-000017-050		\$0	PM LAD:																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				

On Hold

Land Acquisition

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Merillee Dr SB north of Home Depot Entrance 124/400-C40011 Providence TS-000017-051-0 \$0 TS-000017-051 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Walsh, Thomas PM UTL: PM LAD: PM UDCC: Carlin, Craig PM CPTED:</p> <p><u>Project Description</u> Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.</p> <p><u>Monthly Remarks</u> Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Land Acquisition</p>																							
<p>04/25 NA 07/25 NA 10/25 06/26 06/26 10/25 TBD NA 02/26 06/26 NA NA TBD 07/26 NA NA 08/26 10/26 10/26</p>																							
<p>Eskridge Rd NB @ Strawberry Ln 124/400-C40011 Providence TS-000017-052-0 \$0 TS-000017-052 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCC: Carlin, Craig PM CPTED:</p> <p><u>Project Description</u> Installing 10'x25' Concrete Loading Pad. WMATA # 5005027</p> <p><u>Monthly Remarks</u> Final plan approved. LAD NTP issued on 9/24/25. Land rights on 0 of 1 property have been acquired.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Land Acquisition</p>																							
<p>04/25 NA 08/25 NA 10/25 07/26 07/26 11/25 TBD NA 09/25 06/26 TBD TBD TBD 08/26 NA NA 09/26 11/26 11/26</p>																							
<p>Eskridge Rd SB @ Strawberry Ln 124/400-C40011 Providence TS-000017-053-0 \$0 TS-000017-053 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: PM UDCC: Carlin, Craig PM CPTED:</p> <p><u>Project Description</u> Installing a 15'x25' Concrete Loading Pad, WMATA #5005026</p> <p><u>Monthly Remarks</u> Construction 95% completed. Final construction package submit to UDCC on 10/7/25.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Construction</p>																							
<p>04/25 NA 06/25 NA 09/25 TBD TBD NA NA NA NA NA NA NA NA TBD TBD NA NA TBD</p>																							
<p>Eskridge Rd NB @ District Ave 124/400-C40011 Providence TS-000017-054-0 \$0 TS-000017-054 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: PM UDCC: Carlin, Craig PM CPTED:</p> <p><u>Project Description</u> Installing a 8'x25' Concrete Loading Pad, WMATA # 5005029.</p> <p><u>Monthly Remarks</u> Final design completed. Project on hold due to conflict with project ST-000053-014.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Design</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/25	NA	06/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	12/25	03/26	03/26
--	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	-----	-------	----	----	-------	-------	-------

Eskridge Rd SB @ District Ave
 124/400-C40011 Providence
 TS-000017-055-0
 TS-000017-055 \$0
 \$0

Project Manager/Assignments
 PM TDD: Ahangari, Samira
 PM UTL:
 PM LAD:
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Installing a 9'x25' Bus Stop Loading Pad, WMATA #5005028

Monthly Remarks
 Construction 95% completed. Final construction package submit to UDCCD on 10/7/25.

On Hold

Construction

			04/25	NA	07/25	NA	12/25	03/27	03/27	11/25	TBD	NA	03/26	10/26	NA	NA	TBD	04/27	NA	NA	10/26	07/27	07/27
--	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	----	----	-----	-------	----	----	-------	-------	-------

Williams Dr NB @ Gatehouse Rd
 124/400-C40011 Providence
 TS-000017-056-0
 TS-000017-056 \$0
 \$0

Project Manager/Assignments
 PM TDD: Walsh, Thomas
 PM UTL:
 PM LAD: Wilson, Nicole
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.

Monthly Remarks
 Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.

On Hold

Land Acquisition

			04/25	NA	07/25	NA	10/25	03/27	03/27	11/25	TBD	NA	03/25	10/26	NA	NA	TBD	04/27	NA	NA	10/26	07/27	07/27
--	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	----	----	-----	-------	----	----	-------	-------	-------

Williams Dr SB @ Gatehouse Rd
 124/400-C40011 Providence
 TS-000017-057-0
 TS-000017-057 \$0
 \$0

Project Manager/Assignments
 PM TDD: Walsh, Thomas
 PM UTL:
 PM LAD: Wilson, Nicole
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.

Monthly Remarks
 Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/30/25.

On Hold

Land Acquisition

			10/25	01/26	04/26	NA	08/26	07/27	07/27	09/26	TBD	TBD	10/26	06/27	TBD	TBD	TBD	08/27	NA	NA	09/27	11/27	11/27
--	--	--	-------	-------	-------	----	-------	-------	-------	-------	-----	-----	-------	-------	-----	-----	-----	-------	----	----	-------	-------	-------

Gallows Rd SB @ Strawberry Ln (ID 2114)
 124/400-C40011 Providence
 TS-000017-058-0
 TS-000017-058 \$0
 \$0

Project Manager/Assignments
 PM TDD: Lee, Caleb
 PM UTL:
 PM LAD:
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Bus stop improvement project include concrete boarding pad, concrete amenity pad (bench and trash can), bust shelter and asphalt walkway transition.

Monthly Remarks
 Concept design in progress. Received survey 12/15/25.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
7069 Penderbrook Dr SB @ Ridge Knoll Dr			05/25	08/25	01/26	NA	05/26	03/27	03/27	06/26	NA	NA	07/26	02/27	NA	NA	NA	04/27	NA	NA	05/27	08/27	08/27
Bus Stop Improvements 124/400-C40011			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
TS-000018-025-0			PM TDD: Ahangari, Samira				Installing 9'x25' concrete loading pad, crosswalk, concrete sidewalk, and pedestrian curb ramp				Intermediate design received on 01/29/26 and submitted to VDOT & county on 01/30/26. Comments sent to consultant on 11/19/25. Concept design received on 8/22/25 and distributed to VDOT and County on 8/28/25. Survey completed on 07/02/25. NTP sent on 05/15/2025. Task order executed on 05/13/2025. Survey requested on 04/23/2025.												
TS-000018-025	\$0	\$0	PM UTL:																				
			PM LAD: Campbell, Jocelyn																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design																							On Hold <input type="checkbox"/>
7070 Penderbrook Dr SB @ Inverness Rd			05/25	08/25	01/26	NA	05/26	03/27	03/27	06/26	NA	NA	07/26	02/27	NA	NA	NA	04/27	NA	NA	05/27	08/27	08/27
Bus Stop Improvements 124/400-C40011			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
TS-000018-026-0			PM TDD: Ahangari, Samira				Installing 9'x25' concrete loading pad, crosswalk, concrete sidewalk, and pedestrian curb ramp				Intermediate design received on 01/29/26 and submitted to VDOT & county on 01/30/26. Comments sent to consultant on 11/21/25. Concept design received on 8/22/25 and distributed to VDOT and County on 8/28/25. Survey completed on 07/08/25. NTP sent on 05/15/2025. Task order executed on 05/13/2025. Survey requested on 04/23/2025.												
TS-000018-026	\$0	\$0	PM UTL:																				
			PM LAD: Campbell, Jocelyn																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design																							On Hold <input type="checkbox"/>
7071 Penderbrook Dr SB @ Green Look Ct			05/25	08/25	01/26	NA	05/26	11/26	11/26	06/26	NA	NA	07/26	10/26	NA	NA	NA	12/26	NA	NA	01/27	04/27	04/27
Bus Stop Improvements 124/400-C40011			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
TS-000018-027-0			PM TDD: Ahangari, Samira				Installing 9'x25' concrete loading pad, crosswalk, concrete sidewalk, and pedestrian curb ramp				Per transit email on 02/03/2026 we need to hold this project.												
TS-000018-027	\$0	\$0	PM UTL:																				
			PM LAD: Campbell, Jocelyn																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design																							On Hold <input checked="" type="checkbox"/>
Stonecroft Boulevard Widening Sully Police Station			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
304/300-C30050			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
009217-0			PM TDD: Nabavi, Seyed				Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard				Second submission (signature submission) was submitted through PLUS on 8/22/25 and distributed 8/26/25. A meeting with the Supervisor office was held on August 7 to discuss the next steps of the project.												
5G25-064-000	\$800,678	\$0	PM UTL: Nguyen, Tan																				
			PM LAD: Kresge, Carol																				
			PM UDCCD:																				
			PM CPTED: Guarino, Michael																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
Oakwood Road Street Acceptance			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050		Franconia	PM TDD: Lee, Caleb						Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.						Posting of Willingness completed 9/6/24. VDOT completed PCE and EQ-112. Initial street acceptance package resubmitted to VDOT 3/15/24. Comments received 4/22/24. Utility as-built package submitted 1/27/22. Video pipe inspection report submitted to VDOT Permits 8/3/22. Coordination meetings between VDOT and County staff to resolve right-of-way, limited access limits, and maintenance issues began January 2023 and are ongoing. Site meeting held on 3/10/23 with VDOT Permits, LSB, & FCDOT for surveying proposed right-of-way and limited access limits. Survey completed and plats/exhibits are in progress.									
2G25-122-000-0			PM UTL:																					
2G25-122-000	\$700,000		PM LAD:																					
	\$500,000		PM UDCCD: Popoola, Larry																					
			PM CPTED:																					
Post-Construction																								
Guinea Rd/Bronte Dr			06/23	12/23	01/24	06/24	09/24	10/24	03/26	NA	NA	NA	NA	NA	NA	NA	NA	04/26	05/26	05/26	05/26	06/25	08/26	On Hold <input type="checkbox"/>
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050		Braddock	PM TDD: Madhusudhan, Galappa						Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop						TPP ID #23005. Final Design is in progress. Revised final design plans & comment responses sent to VDOT on 1/2/26. Meeting held with VDOT on 10/2/25 to discuss new comments from Traffic Engineering. Consultant addressing new comments from VDOT. Responses to VDOT Traffic Engineering Comments sent on 8/15/25. 3rd Final Design submitted to VDOT on 5/27/25. Received concurrence from VDOT on 7/28/25; for all comments except for Traffic Engineering. Consultant addressing comments from VDOT Traffic Engineering. Schedule adjusted in order to address additional VDOT comments based on scope changes made by VDOT.									
2G40-197-002-0			PM UTL:																					
2G40-197-002	\$450,000		PM LAD:																					
	\$50,000		PM UDCCD:																					
			PM CPTED: Askarzadeh, Negin																					
Design																								
Georgetown Pike/Great Falls Library			10/23	08/24	05/25	12/25	03/26	11/26	11/26	02/26	TBD	NA	02/26	10/26	TBD	TBD	NA	12/26	01/27	02/27	03/27	09/27	09/27	On Hold <input type="checkbox"/>
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050		Dranesville	PM TDD: Walsh, Thomas						Install pedestrian refuge island, RRFBs, associated crosswalks and ADA curb ramps at the intersection of Georgetown Pike and Great Falls Library/Great Falls Shopping Center						TPP ID# 23007: Prefinal Design was submitted to VDOT on 12/18/25. A revised estimate with updated PE costs was submitted to VDOT on 12/12/25 and has been fully funded. Comments received 7/10/25. Intermediate design was submitted to VDOT on 5/13/25.									
2G40-197-003-0			PM UTL:																					
2G40-197-003	\$895,000		PM LAD: Herider, Jay																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED: Stevens, Daniel																					
Design																								
Blake Lane at Bushman RRFB			03/23	NA	09/23	09/24	05/25	10/25	10/25	03/25	NA	NA	04/25	08/25	NA	NA	NA	11/25	11/25	11/25	01/26	05/26	05/26	On Hold <input type="checkbox"/>
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050		Providence	PM TDD: Elahi, Seyedbehnem						Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive						TPP ID #22003. Construction NTP 3/2/26 and estimated completion on 4/30/26. Construction Task order awarded on 12/31/25. Final construction package sent to UDCCD on 11/07/2025. Pavement marking approved 10/09/25. MOT Approved 06/04/25. LAD completion memo received on 8/12/25. 1 out of 1 property has been acquired. Project construct under the Countywide permit. No nutrient credit affidavit for this project. No utilities relocations are required.									
2G40-197-010-0			PM UTL: Nguyen, Tan																					
2G40-197-010	\$500,000		PM LAD: Mohammed, Nazaneen																					
	\$0		PM UDCCD: Ander, Haroon																					
			PM CPTED: Borkowski, Tad																					
Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Elm St/Old Dominion Dr Crosswalk			02/22	NA	01/24	07/24	02/25	06/26	06/26	05/25	NA	NA	06/25	05/26	NA	NA	NA	07/26	NA	NA	08/26	04/26	11/26
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
304/300-C30050	Dranesville		PM TDD:	Ahangari, Samira	Connecting missing sidewalk, curb ramps					Final plans approved. NTP with land Right issue on 6/16/25. Land right of 1 of 2 properties have been acquired. Additional funding provided in 2G40-088-086 and ST-00005-007.							
2G40-197-017-0			PM UTL:	Nguyen, Tan													
2G40-197-017	\$550,000		PM LAD:	Mohammed, Nazaneen													
	\$0		PM UDCCD:	Samiyi, Bijan													
			PM CPTED:	Lanigan, John J													

Land Acquisition

Haycock Rd/Casemont Dr Crosswalk			09/25	11/25	04/26	08/26	03/27	08/27	08/27	10/26	NA	NA	11/26	07/27	NA	NA	NA	09/27	10/27	10/27	10/27	05/28	05/28
----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
304/300-C30050	Dranesville		PM TDD:	Pandey, Dipesh	Add curb extension and curb ramps with new marked crosswalk					Intermediate plans in progress and anticipate to receive by the end of April. Potential impact on 4 properties.							
2G40-197-022-0			PM UTL:														
2G40-197-022	\$375,000		PM LAD:														
	(\$175,000)		PM UDCCD:														
			PM CPTED:	Stevens, Daniel													

Design

Idylwood Road and Montview Court			05/25	NA	10/25	04/26	07/26	04/27	04/27	06/26	NA	NA	06/26	02/27	NA	NA	NA	06/27	TBD	TBD	08/27	12/27	12/27
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-----	-----	-------	-------	-------

TCP			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
304/300-C30050	Dranesville		PM TDD:	Radzikowski, Roderick	Add new curb ramps, crosswalks, and a pedestrian refuge island at the existing marked crosswalk					TPP ID # 23025. Agency comments on Intermediate design received on 12/22/25 and under review. Meeting with VDOT held on 2/10/26. No utility impact. Land Rights anticipated on 3 Properties. This project will be constructed under VDOT County-wide permit.							
2G40-197-023-0			PM UTL:	Nguyen, Tan													
2G40-197-023	\$375,000		PM LAD:														
	(\$75,000)		PM UDCCD:	Walelign, Mahlet													
			PM CPTED:	Stevens, Daniel													

Design

Redd Rd/Idylwood Rd Crosswalk			11/24	04/25	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
-------------------------------	--	--	-------	-------	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
304/300-C30050	Dranesville		PM TDD:	Radzikowski, Roderick	Install crosswalk and improve visibility by re-grading embankment					TPP ID #23026. Preliminary design was completed in 2025. Additional survey is not needed. TO for the final design under negotiations. Once TO is executed the schedule will be updated. Utility designation in progress. This project will be constructed under VDOT County-wide permit.							
2G40-197-024-0			PM UTL:														
2G40-197-024	\$734,000		PM LAD:														
	(\$66,000)		PM UDCCD:														
			PM CPTED:	Alexandrow, Nikolai													

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Huntington Ave/Fenwick Dr Crosswalk			11/24	01/25	06/25	10/25	05/26	01/27	01/27	NA	NA	NA	02/26	10/26	NA	NA	NA	09/27	NA	NA	02/27	08/27	08/27
-------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon	PM TDD:	Ahangari, Samira		Add signalized crosswalk on west leg with curb ramps, push buttons, and pedestrian signal head as per Huntington Metrorail Area Active Transportation Study			Waiting for WMATA comments. Pre-final plan received on 10/22/25 and distributed to VDOT and WMATA on 10/23/25. VDOT Intermediate comments received on 08/05/25 and distributed to consultant on 08/12/25. Utility designation completed on 05/20/25. Meeting with WMATA on 05/23/25. Concept design received on 01/24/25 and distributed on 01/28/25. Survey completed on 12/16/24.														
2G40-197-025-0		PM UTL:	Yusufoglu, Eldar																			
2G40-197-025	\$700,000	PM LAD:	Mohammed, Nazaneen																			
	\$0	PM UDCCD:																				
		PM CPTED:	Hamidi, AJ																			

Design

Esckridge Rd/Merrifield Cinema Drive Crosswalk			11/24	04/25	02/26	05/26	09/26	07/27	07/27	06/26	TBD	NA	07/26	02/27	TBD	TBD	NA	04/27	NA	NA	06/27	12/27	12/27
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	----	----	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Providence	PM TDD:	Ahangari, Samira		Shift existing marked crosswalk and add pedestrian refuge island			Intermediate design is in progress. Survey completed on 12/17/25. Amendment #1 to TO#16 executed on 09/23//25 and NTP sent to consultant on 09/30/25. Additional survey requested on 9/5/25 and survey notification sent on 9/5/25. Utility designation was completed on 06/10/25. The concept design was received on 04/10/25, and the survey was completed on 02/13/25. The design task order was executed on 10/31/24, and the Notice to Proceed (NTP) was issued to the consultant on 11/04/24.														
2G40-197-027-0		PM UTL:	Nguyen, Tan																			
2G40-197-027	\$525,000	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED:	Alexandrow, Nikolai																			

Design

Heritage Dr/Commons Dr Crosswalk			10/24	NA	05/25	08/25	02/26	08/26	08/26	10/25	NA	NA	11/25	07/26	NA	NA	NA	09/26	10/26	10/26	11/26	04/27	04/27
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Braddock	PM TDD:	Pandey, Dipesh		Add pedestrian refuge island at existing marked crosswalk			Project is currently on hold. Scope revision is needed from ACTD for crosswalk across Commons Drive. Scope revision to be received from ACTD.														
2G40-197-030-0	Mason	PM UTL:	Nguyen, Tan																			
2G40-197-030	\$525,000	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED:	Omar, Hedayat																			

Design

Magarity Rd/Kennedy Dr Crosswalk			10/24	NA	06/25	11/25	03/26	10/26	10/26	01/26	NA	NA	02/26	09/26	NA	NA	NA	12/26	12/26	12/26	12/26	06/27	06/27
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Dranesville	PM TDD:	Sorensen, Jonathan		Install pedestrian refuge island and relocate bus stops at existing marked crosswalk			Pre-final design in progress. Pre-Final design package submitted to VDOT on 12/2/25. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties. Survey by Consultant.														
2G40-197-031-0	Providence	PM UTL:	Nguyen, Tan																			
2G40-197-031	\$750,000	PM LAD:	Herider, Jay																			
	\$50,000	PM UDCCD:	Ander, Haroon																			
		PM CPTED:	Stevens, Daniel																			

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Beulah Rd/Abbotsford Dr Crosswalk			09/24	12/24	03/25	10/25	08/26	10/26	11/26	03/26	NA	NA	03/26	11/26	NA	NA	NA	01/27	02/27	03/27	04/27	08/27	08/27
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-032-0 2G40-197-032	Hunter Mill	\$500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: Nguyen, Tan PM LAD: Butler, Timothy PM UDCCD: Carlin, Craig PM CPTED: Curtis, Tina					<u>Project Description</u> Install pedestrian refuge island at existing marked crosswalk					<u>Monthly Remarks</u> All agencies comments on pre-final design received on 12/22/25 and are under review. Plats requested from LSB on 11/05/25. Land rights anticipated on four properties. No utility relocation anticipated. ROW NTP shifted due to delay getting plats. This project will be constructed under VDOT County-wide permit.						On Hold <input type="checkbox"/>
---	-------------	------------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	----------------------------------

Design

Bluement Way/Library St Crosswalk			09/24	02/25	NA	05/25	10/25	01/26	05/26	09/25	NA	NA	09/25	05/26	NA	NA	NA	08/26	09/26	09/26	10/26	07/26	12/26
-----------------------------------	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-034-0 2G40-197-034	Hunter Mill	\$474,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad O PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: Bhandari, Yagya PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Relocate existing marked crosswalk to east leg, add pedestrian refuge island, and ADA curb ramps					<u>Monthly Remarks</u> TPP ID #23036. Final design plans were distributed to VDOT and FCDOT on 12/10/25. Land right acquisition has been completed 12/31/25. Received most of the comments from VDOT's disciplines except TE comments. Once the comments						On Hold <input type="checkbox"/>
---	-------------	------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

Design

Graham Rd/Rosemary Ln Crosswalk			10/24	NA	03/25	07/25	11/25	05/26	05/26	09/25	NA	NA	10/25	04/26	NA	NA	NA	05/26	06/26	06/26	06/26	12/26	12/26
---------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-035-0 2G40-197-035	Providence	\$700,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Sorensen, Jonathan PM UTL: Nguyen, Tan PM LAD: Butler, Timothy PM UDCCD: Walelign, Mahlet PM CPTED: Stevens, Daniel					<u>Project Description</u> Add pedestrian refuge island at existing marked crosswalk					<u>Monthly Remarks</u> Final design in progress. Final design package submitted to VDOT on 12/10/25. Survey by County. NTP for LAD on 10/1/2025. No utility impact. The project is under 2,500 SF and will be constructed under the County-wide permit. 0 of 2 properties acquired.						On Hold <input type="checkbox"/>
---	------------	------------------	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	----------------------------------

Land Acquisition

Sydenstricker Rd/Arley Dr Crosswalk			NA	04/26	09/26	01/27	08/27	08/27	11/26	TBD	TBD	11/26	07/27	TBD	TBD	TBD	TBD	11/27	12/27	01/28	01/28	05/28	05/28
-------------------------------------	--	--	----	-------	-------	-------	-------	-------	-------	-----	-----	-------	-------	-----	-----	-----	-----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-036-0 2G40-197-036	Springfield	\$300,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: PM LAD: PM UDCCD: PM CPTED: Luo, Caijun					<u>Project Description</u> Install Pedestrian Refuge Island, update all Pedestrian Ramps at the 4 quadrants, and high visibility crosswalks					<u>Monthly Remarks</u> TPP ID # 23038. Intermediate design in progress. Land Rights anticipated on four properties. Utility designation requested on 1/8/26. This project will be constructed under VDOT County-wide permit.						On Hold <input type="checkbox"/>
---	-------------	------------------	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

Design

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Westfields Blvd/Walney Rd Crosswalk		04/25	08/25	02/26	06/26	11/26	05/27	05/27	08/26	TBD	NA	08/26	04/27	TBD	TBD	NA	06/27	07/27	08/27	10/27	03/28	03/28									
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-037-0 2G40-197-037		Sully	<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: PM LAD: PM UDCC: PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Add signalized crosswalk, ADA curb ramps, pedestrian push buttons and signal heads on north and south leg. Add pedestrian connection to existing SUP					<u>Monthly Remarks</u> TPP ID #23039. Intermediate design in progress. Utility designation received on 9/30/25. Plans from the developer received on 11/24/25. Land Rights anticipated on three properties. This project will be constructed under VDOT County-wide permit.																		
Design																						On Hold <input type="checkbox"/>									
Centreville Farms Rd/Calamint Ct/Twilight Glow Dr Crosswalk		07/25	10/25	03/26	06/26	12/26	05/27	05/27	07/26	NA	NA	08/26	04/27	NA	NA	NA	06/27	06/27	07/27	08/27	04/28	04/28									
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-038-0 2G40-197-038		Sully	<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnem PM UTL: PM LAD: PM UDCC: PM CPTED: Luo, Caijun					<u>Project Description</u> Add pedestrian refuge island at existing marked crosswalk					<u>Monthly Remarks</u> TPP ID #23040. Intermediate plan is in progress. had meeting with consultant on 1/12/26. VDOT rejected RRFB on 12/4/25. Preliminary plan distributed on 10/30/2025 and comments received 12/08/2025.																		
Design																						On Hold <input type="checkbox"/>									
Leland Rd/Sammie Kay Ln		10/24	NA	03/25	07/25	12/25	05/26	05/26	08/25	NA	NA	10/25	05/26	NA	NA	05/26	06/26	06/26	06/26	06/26	01/27	01/27									
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-039-0 2G40-197-039		Sully	<u>Project Manager/Assignments</u> PM TDD: Sorensen, Jonathan PM UTL: Nguyen, Tan PM LAD: Butler, Timothy PM UDCC: Bhandari, Yagya PM CPTED: Curtis, Tina					<u>Project Description</u> Add pedestrian refuge island at existing marked crosswalk					<u>Monthly Remarks</u> Final design in progress. Final design package submitted to VDOT on 12/10/25. Plats finalized on 9/3/2025. NTP for LAD on 10/1/2025. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 4 properties. Survey by County.																		
Land Acquisition																						On Hold <input type="checkbox"/>									
Georgetown Pike/Walker Rd Crosswalk		02/26	04/26	08/26	01/27	01/28	04/28	04/28	04/27	06/27	NA	06/27	03/28	04/28	09/28	NA	05/28	06/28	06/28	07/28	05/29	05/29									
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-050-0 2G40-197-050		Dranesville	<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnem PM UTL: PM LAD: PM UDCC: PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Add signalized crosswalks on eastern leg of Georgetown Pike and northern legs of Walker Road intersection					<u>Monthly Remarks</u> TPP ID #24005. Final Design task order received on 2/12/2026. Utility designation requested on late December 25. Survey is completed on 12/7/2025. NTP for survey issued on 10/10/2025.																		
Pre-Design																						On Hold <input type="checkbox"/>									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Leesburg Pike/Shreve Rd/Haycock Rd			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	TBD	03/28	04/28	05/28	08/28	02/30	02/30
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Kebede, Marta						Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance						On Hold <input type="checkbox"/>								
2G40-197-051-0	Providence		PM UTL: Nguyen, Tan																				
2G40-197-051	\$1,200,000		PM LAD: Butler, Timothy																				
	\$500,000		PM UDCCD:																				
			PM CPTED: TBD, To Be Determined																				
Design																							
Birch Rd (Birch Grove Ct - Kirby Rd)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050			PM TDD: Elahi, Seyedbehnam						Construct 470 feet of missing active transportation facilities. Funded for preliminary engineering with partial funding for ROW and utilities						On Hold <input type="checkbox"/>								
2G40-197-052-0			PM UTL:																				
2G40-197-052	\$1,296,000		PM LAD:																				
	\$496,000		PM UDCCD:																				
			PM CPTED: Lanigan, John J																				
Survey																							
Cumberland Ave (Amherst Ave - Backlick Rd)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050			PM TDD: Elahi, Seyedbehnam						Construct active transportation connection along north side of Cumberland Avenue between Amherst Avenue and Backlick Road including curb ramps at entrance						On Hold <input type="checkbox"/>								
2G40-197-054-0			PM UTL:																				
2G40-197-054	\$568,000		PM LAD:																				
	(\$132,000)		PM UDCCD:																				
			PM CPTED: Luo, Caijun																				
Survey																							
Rt 29 (E of Nutley St)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050			PM TDD: Marsh, Dennis						150 LF asphalt walkway missing link on north side of Route 29, permanently close western gas station entrance, and install crosswalk at Old Nutley Street						On Hold <input type="checkbox"/>								
2G40-197-067-0			PM UTL:																				
2G40-197-067	\$615,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Luo, Caijun																				
Survey																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

Old Courthouse Rd./Besley Rd. Realignment 07/15 12/16 04/19 01/20 06/20 05/22 03/23 12/20 12/20 NA 12/20 05/22 04/22 10/23 NA 06/23 07/23 09/23 10/23 11/24 05/27 On Hold

Spot Roadway Improvements 2014
304/300-C30050 Hunter Mill
5G25-059-007-0
5G25-059-007 \$19,500,000
 \$1,322,777

Project Manager/Assignments
 PM TDD: Nabavi, Seyed
 PM UTL: Maisel, Michael
 PM LAD: Strayhorne, Robert
 PM UDCCD: McCorkle, Lisa
 PM CPTED: Aguayo, Vanessa

Project Description
 Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path

Monthly Remarks
TPP ID # 35. Construction 51% complete. Construction NTP 2/21/24. The project substantial completion was revised to 05/21/27 due to unforeseen field conditions at the bridge foundations, along with multiple addenda for pre-augering.

Construction

Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd) 12/17 02/18 08/18 09/19 03/24 05/24 05/24 03/23 03/21 NA 03/23 12/23 06/24 04/25 NA 03/25 05/25 06/25 08/25 05/26 05/26 On Hold

Pedestrian Improvements 2014
304/300-C30050 Providence
5G25-060-023-0
5G25-060-023 \$2,750,000
 \$0

Project Manager/Assignments
 PM TDD: El Kaissi, Mohamad
 PM UTL: Maisel, Michael
 PM LAD: Herider, Jay
 PM UDCCD: Cutler, Tom
 PM CPTED: Askarzadeh, Negin

Project Description
 Construct approximately 1,900 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Road and Sutton Road

Monthly Remarks
TPP ID#102. Construction is 76% complete. Verizon and Cox utility relocation has been completed.

Construction

Little River Tnpk Walkway WB - E of Roberts Ave - W of Roberts Ave 11/17 12/17 11/18 06/19 08/20 05/21 03/25 11/20 02/21 NA 02/24 02/24 08/24 09/25 NA 04/25 08/25 10/25 11/25 11/26 11/26 On Hold

Pedestrian Improvements 2014
304/300-C30050 Mason
5G25-060-043-0
5G25-060-043 \$5,750,000
 \$0

Project Manager/Assignments
 PM TDD: Nabavi, Seyed
 PM UTL: Pugh, Richard
 PM LAD: Monahan, Clyde
 PM UDCCD: Rueangvivatanakij, Prutha
 PM CPTED: Aguayo, Vanessa

Project Description
 Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue

Monthly Remarks
TPP ID#205. Construction is 10% complete. Dominion finalizing plan and estimates for 3 tasks. Relocation of anchor at intersection of Roberts Ave, feed to Hawk signal, and providing monitor during construction of retaining wall. Dominion needs to pull the abandoned poles on the project site. The project construction is transferred to C&I funds under 2G40-088-089.

Construction

Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr 08/17 11/17 07/18 09/20 06/22 07/20 07/24 09/22 NA NA 09/22 07/23 05/23 07/25 NA 01/26 02/26 03/26 05/26 11/26 12/26 On Hold

Pedestrian Improvements 2014
304/300-C30050 Mason
5G25-060-044-0
5G25-060-044 \$8,950,000
 \$0

Project Manager/Assignments
 PM TDD: Nabavi, Seyed
 PM UTL: Pugh, Richard
 PM LAD: Guy, Sarah
 PM UDCCD: Rueangvivatanakij, Prutha
 PM CPTED: Askarzadeh, Negin

Project Description
 Construct 1,550 LF of 9-foot wide, curb abutted sidewalk

Monthly Remarks
TPP ID#234. Addressing VDOT comments on the TMP plans. Dominion to coordinate Streetlight relocation with project retaining wall construction. The project construction is transferred to C&I funds under 2G40-088-090.

Construction

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)		10/23	NA	04/24	12/24	01/26	05/26	05/26	07/25	NA	NA	09/25	04/26	04/26	01/27	06/26	09/26	09/26	10/26	01/27	01/28	01/28	On Hold <input type="checkbox"/>					
RMAG Phase II 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill	PM TDD: Kebede, Marta	Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp					TPP ID# 189.09 RMAG ID#. Final design submitted 1/14/26. ROW NTP issued 9/16/25. Land acquisition for 0 of 2 properties acquired. Nutrient credit transfer to VDOT will be proceeded once the project moves to construction. Supplemental tree survey received. The project is transferred to C&I with new project number 2G40-085-010.																				
5G25-062-010-0		PM UTL: Pugh, Richard																										
5G25-062-010	\$4,360,000	PM LAD: Campbell, Jocelyn																										
	\$1,125,773	PM UDCCD: Rueangvivanakij, Prutha																										
		PM CPTED: Luo, Caijun																										
Land Acquisition																												
Bluemont Way - Disc St Ped Br - Reston Pkwy		11/16	NA	11/17	04/19	11/24	02/25	12/25	10/24	NA	NA	12/20	08/25	NA	NA	NA	12/25	01/26	01/26	02/26	03/26	09/26	On Hold <input type="checkbox"/>					
RMAG Phase II 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill	PM TDD: Bazlamit, Ayad O	Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way					TPP ID#189.11 RMAG ID#38. We received comments from VDOT that will impact the project delivery schedule. VDOT TE has requested the removal of the existing medians, noting that medians should not be located within crosswalks at signalized intersections. This change will alter the project scope, increase costs, and cause schedule delays. As a result, TDD requested a supplement to the current Task Order to address the additional design changes, which is currently under review. Once approved, the schedule will be updated accordingly.																				
5G25-062-011-0		PM UTL: Pugh, Richard																										
5G25-062-011	\$1,350,000	PM LAD: Najeeb, Mohammed																										
	\$0	PM UDCCD: Bhandari, Yagya																										
		PM CPTED: Beall, James																										
Design																												
Pleasant Valley Rd. Shared Use Path - Ellick Run - Dominion Power Lines		01/18	04/18	02/19	08/21	05/23	11/20	06/26	04/25	08/25	NA	01/23	05/26	05/26	10/26	NA	10/26	11/26	01/27	02/27	11/21	08/28	On Hold <input type="checkbox"/>					
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Sully	PM TDD: Kebede, Marta	Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road					TPP ID#162. 5th Final design distributed for VDOT and County agencies review 11/24/25. FCPA no comment memo received. VDOT & LDS comments received and being addressed. Land rights on 1 of 12 properties have been acquired. LAD mailed out offer to property owners Attorney in December. Cox, Verizon, and NOVEC relocation P&E is being revised. Nutrient credit transfer to VDOT will be proceeded once the project moves to construction																				
ST-000036-013-0		PM UTL: Yusufoglu, Eldar																										
ST-000036-013	\$11,800,000	PM LAD: Wilson, Nicole																										
	\$8,646,023	PM UDCCD: Cutler, Tom																										
		PM CPTED: Stevens, Daniel																										
Land Acquisition																												
Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.		07/21	01/22	07/22	01/23	06/23	10/24	04/25	11/23	11/23	NA	11/23	03/25	07/24	07/25	NA	06/25	07/25	08/25	10/25	09/26	09/26	On Hold <input type="checkbox"/>					
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Dranesville	PM TDD: Nabavi, Seyed	Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings					TPP ID#186. Construction 24% completed. Dominion Energy authorized on 7/18/24 for pole relocation coordination during construction. The project construction is transferred to C&I funds under 2G40-088-092.																				
ST-000036-015-0		PM UTL: Yusufoglu, Eldar																										
ST-000036-015	\$5,460,000	PM LAD: Mohammed, Nazaneen																										
	\$2,794,241	PM UDCCD: Bhandari, Yagya																										
		PM CPTED: Luo, Caijun																										
Construction																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Telegraph Road Walkway Ph II - Pike to Wilton			04/24	07/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Franconia		PM TDD: Walsh, Thomas					Construct approximately 2,200 LF of concrete sidewalk to fill in missing links, including crosswalks, curb ramps, retaining walls and pedestrian bridge					TPP ID#180.02. Preliminary design closeout is in progress. Online survey results received 6/20/25 and are under review. Virtual public information meeting held on 6/5/25. Utilities provided with preliminary plans on 10/4/24 to address potential utility conflicts. Schedule to be developed after receiving input from public meeting.											
ST-000036-017-0			PM UTL: Yusufoglu, Eldar																					
ST-000036-017		\$8,000,000	PM LAD: Butler, Timothy																					
		\$7,000,000	PM UDCCD:																					
			PM CPTED: Alexandrow, Nikolai																					

Design

Hooes Rd/South Run Stream Valley Trail			07/23	12/23	NA	10/24	09/25	06/26	06/26	12/25	NA	NA	12/25	05/26	NA	NA	NA	07/26	NA	NA	08/26	12/26	12/26	On Hold <input type="checkbox"/>
Bicycle/Pedestrian Access DOT			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mount Vernon		PM TDD: Ahangari, Samira					Pedestrian safety improvements including two passive detection RRFB's and No-Parking signs					LAD NTP submitted on 12/03/25. Land rights on 0 of 2 properties have been acquired. Revised plat received on 11/3/25. Final plan received on 09/25/25 and distributed to VDOT & County. Revised plat requested on 09/25/25. Final plan received on 06/02/25 and distributed to VDOT on 06/05/25. Final revised plat received on 05/01/25. Coordination with Dominion to provide electric service to RRFB during project construction is underway.											
ST-000053-005-0	Springfield		PM UTL: Pugh, Richard																					
ST-000053-005		\$375,000	PM LAD: Herider, Jay																					
		\$0	PM UDCCD:																					
			PM CPTED: Rauof Hassanzadeh, Behn																					

Land Acquisition

Silverbrook Rd/Crosspointe Dr			06/23	07/23	06/24	10/24	02/25	01/26	01/26	03/25	NA	NA	03/25	12/25	NA	NA	NA	03/26	03/26	04/26	05/26	09/26	09/26	On Hold <input type="checkbox"/>
Bicycle/Pedestrian Access DOT			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Springfield		PM TDD: Madhusudhan, Galappa					Pedestrian safety improvements at Silverbrook Road and Crosspointe Drive to include refuge island and crosswalks					TPP ID #2301. Signed Final Construction package submitted to UDCCD on 1/25/26. County sent an email to VDOT on 1/7/26 to check for conflicts with any on going projects in the vicinity. Consultant updating cost estimates based on comments made by County. Draft Construction Package is being prepared. Land Acquisition Completion Memo received on 9/30/25. Received concurrence from HOA for the LOP proposed by County on 8/14/25; Draft copy of LOP sent to HOA for their review & approval by Land Acquisition agent on 8/26/25. Request for Letter of Permission sent to Property Owner on 7/15/25. Meeting held with Asst. County Attorney and LAD agents on 6/10/25 to discuss the next steps to be taken in the friendly condemnation process. NTP											
ST-000053-006-0			PM UTL:																					
ST-000053-006		\$500,000	PM LAD: Butler, Timothy																					
		\$0	PM UDCCD:																					
			PM CPTED: Curtis, Tina																					

Construction

Vale Rd/Flint Hill Rd Crosswalk			09/24	NA	12/24	05/25	08/25	11/25	02/26	NA	NA	NA	NA	NA	NA	NA	NA	03/26	NA	NA	05/26	05/26	08/26	On Hold <input type="checkbox"/>
Bicycle/Pedestrian Access DOT			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill		PM TDD: Walsh, Thomas					Shift existing marked crosswalk and add pedestrian refuge island. Study potential RRFB					TPP ID# 23042. 2nd final design submit to VDOT and LDS on 11/3/25.											
ST-000053-008-0			PM UTL:																					
ST-000053-008		\$400,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Alexandrow, Nikolai																					

Design

Project Name		Feb 2026																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Lorton Station Blvd/Potomac Bend/Harover PI Crosswalk		10/24	NA	05/25	11/25	03/26	09/26	09/26	12/25	NA	NA	01/26	08/26	NA	NA	NA	10/26	10/26	10/26	10/26	05/27	05/27
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon	PM TDD: Sorensen, Jonathan					Shift existing marked crosswalk and add pedestrian refuge island					Pre-final design in progress. Pre-Final design package submitted to VDOT for review on 12/2/25. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties. Survey by Consultant.										
ST-000053-010-0		PM UTL: Nguyen, Tan																				
ST-000053-010	\$1,150,000	PM LAD: Najeeb, Mohammed																				
	\$250,000	PM UDCCD: Bhandari, Yagya																				
		PM CPTED: Luo, Caijun																				
Design																						
Tuttle Rd Trail Connection to Hillside Rd		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Springfield	PM TDD: Pandey, Dipesh					Install approximately 1,100 linear feet of trail connecting Tuttle Road sidewalk south of Garden Road to Hillside Road with marked crosswalk crossing Hillside Road					Scope received on 11/25/2025. On-call design consultant selected on 12/17/2025. Joint field visit with the consultant held on 1/08/2026. ROE for survey notification is in progress. TO anticipate to receive in February. Consultant's Task Order includes survey and design services.										
ST-000053-011-0		PM UTL: Nguyen, Tan																				
ST-000053-011	\$350,000	PM LAD:																				
	(\$1,180,000)	PM UDCCD:																				
		PM CPTED: Alexandrow, Nikolai																				
Pre-Design																						
Huntington Ave/Robinson Way Crosswalk		10/24	02/25	NA	04/25	11/25	08/25	07/26	12/25	NA	NA	12/25	08/26	TBD	TBD	NA	10/26	11/26	11/26	11/26	06/26	04/27
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon	PM TDD: Bazlamit, Ayad O					Add crosswalk on Huntington Avenue and Robinson Way, pedestrian refuge island, RRFB, and connection to service road. Remove existing western crosswalk					Final plans were distributed to VDOT and FCDOT on 12/10/25. Comments are due on 1/29/26. Final Plats received on 12/31/25 for two properties. NTP ROW acquisition was submitted on 1/30/25.										
ST-000053-013-0		PM UTL: Pugh, Richard																				
ST-000053-013	\$715,000	PM LAD: Najeeb, Mohammed																				
	\$222,000	PM UDCCD:																				
		PM CPTED: Hamidi, AJ																				
Land Acquisition																						
Eskridge Rd/District Ave Crosswalk		11/24	04/25	02/26	05/26	09/26	06/26	06/26	06/26	NA	NA	07/26	02/27	NA	NA	NA	04/27	NA	NA	06/27	12/27	12/27
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Providence	PM TDD: Ahangari, Samira					Relocate existing marked crosswalk to south side. Add pedestrian refuge island or RRFB					Intermediate design is in progress. Additional survey completed on 12/17/25. Amendment #1 to TO#17 executed on 09/23/25 and NTP sent to consultant on 09/30/25. Additional survey requested on 9/5/25 and survey notification sent on 9/5/25. Utility designation was completed on 06/10/25. The concept design was received on 04/10/25, and the survey was completed on 02/13/25. The design task order was executed on 11/20/24, and the NTP was issued to the consultant on 11/20/24.										
ST-000053-014-0		PM UTL: Nguyen, Tan																				
ST-000053-014	\$575,000	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED: Alexandrow, Nikolai																				
Design																						

