

Transportation Design Division

Summary Status - District Report  
Feb 2026

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Lincoln Street Expansion</b>  <b>102/500-C50000</b> Providence  <b>AA1400164-23-0</b> Dranesville  <b>AA1400164-23</b> \$50,250,000                      \$28,700,950</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Shahnaj, Sonia                      PM UTL: Yusufoglu, Eldar                      PM LAD:                      PM UDCD:                      PM CPTED: Luo, Caijun</p> <p><u>Project Description</u>                      New road connecting Old Meadow Road to Magarity Road in Tysons</p> <p><u>Monthly Remarks</u>  <b>RS UPC 118307.</b> Intermediate design distributed 10/30/25 for Agency review. VDOT comments received 2/4/26 and under review. Posting of Willingness notice being reviewed by VDOT. VE Study Report submitted for VDOT review 12/8/25. VDOT comments received 1/8/26 and being addressed. VE study conducted 9/15 &amp; 9/17. VDOT Scope Closing meeting held 8/25/25. Coordination with utility companies, FCPA, FCPS, MITRE and SOMOS ongoing.</p>																							
<p>10/23 09/24 10/25 05/26 02/27 07/27 07/27 06/26 07/26 09/26 10/26 06/27 07/27 07/28 02/28 03/28 04/28 05/28 08/28 02/30 02/30</p> <p>Design</p>																							
<p><b>Shreve Road SUP Falls Church</b>  <b>124/400-C40013</b> Providence  <b>2G40-087-025-0</b> Dranesville  <b>2G40-087-025</b> \$6,900,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Kebede, Marta                      PM UTL: Nguyen, Tan                      PM LAD: Butler, Timothy                      PM UDCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&amp;OD Trail</p> <p><u>Monthly Remarks</u>                      Intermediate design distributed for VDOT, City of Falls Church, and County agencies review 12/30/25. Partial comments are received. Supplemental survey requested September 2025 for November 2025 delivery, topo not received.</p>																							
<p>11/24 NA 12/25 08/26 02/27 12/27 12/27 10/26 12/26 NA 02/27 11/27 11/27 05/28 NA 03/28 04/28 05/28 08/28 02/30 02/30</p> <p>Design</p>																							
<p><b>Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St</b>  <b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>  <b>124/400-C40011</b> Dranesville  <b>2G40-088-005-0</b>  <b>2G40-088-005</b> \$7,500,000                      \$5,183,182</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Nabavi, Seyed                      PM UTL: Maisel, Michael                      PM LAD: Herider, Jay                      PM UDCD: Samiyi, Bijan                      PM CPTED: Steinhilber, Will</p> <p><u>Project Description</u>                      Construct walkway on southside of Chesterbrook Road</p> <p><u>Monthly Remarks</u>  <b>TPP ID#107.</b> Phase one construction 25% completed. Construction will be completed in two phases. Construction of Second phase is waiting to be combined with the DPWES's Stormwater project at Little Pimmit Ruu Tributary at Woodland Terrace.</p>																							
<p>09/20 12/20 05/22 09/22 07/23 04/25 06/25 11/23 11/23 NA 11/23 03/25 09/24 09/25 NA 06/25 08/25 10/25 10/25 10/28 10/28</p> <p>Construction</p>																							
<p><b>Idylwood Road Walkway (Hillside to Idylwood Ct)</b>  <b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>  <b>124/400-C40011</b> Dranesville  <b>2G40-088-043-0</b>  <b>2G40-088-043</b> \$2,400,000                      \$1,250,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Bazlamit, Ayad O                      PM UTL: Nguyen, Tan                      PM LAD: Mohammed, Nazaneen                      PM UDCD:                      PM CPTED: Rauof Hassanzadeh, Behn</p> <p><u>Project Description</u>                      Construct a shared use path along the west side of Idylwood Road from Idylwood Court to Hillside Drive in Falls Church</p> <p><u>Monthly Remarks</u>  <b>TPP ID #137 TPP ID #137</b> The project schedule has shifted due to changes related to property impacts, drainage adjustments, and reconsideration of the proposed crosswalk location. As a result, the Pre-Final plan submittal has moved to mid-January 2026, and the construction award will be delayed accordingly. TDD has requested a supplement to the current Task Order, which is currently under review. Once approved, the project schedule will be updated to reflect the design modifications. A revised intermediate design submitted 1/30/26 and distributed to VDOT for review, comments are due 3/2/26.</p>																							
<p>03/24 04/24 05/25 10/25 04/26 05/26 11/26 01/26 NA 02/26 10/26 04/26 07/26 NA 04/27 05/27 05/27 06/27 04/28 04/28</p> <p>Design</p>																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Crestview Dr Walkway (Ferris to Builders)			06/24	09/24	02/25	03/26	04/26	08/26	11/26	03/26	TBD	NA	03/26	11/26	TBD	TBD	NA	03/27	04/27	05/27	06/27	07/27	03/28
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-054-0 2G40-088-054		Dranesville	<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCD: Ander, Haroon PM CPTED: Curtis, Tina				<u>Project Description</u> Construct new 6-foot sidewalk with curb and gutter along west side of Crestview Drive from Ferris Avenue to Builders Road				<u>Monthly Remarks</u> <b>TPP ID #196.</b> Prefinal design in progress. Land Rights anticipated on 10 Properties. Requested additional survey received on 2/3/26. Nutrient credit will be needed to satisfy water quality requirement.												
			\$2,250,000		\$1,500,000																		
Design																							
Great Falls St Walkway (Grande to Haycock)			10/22	10/22	05/23	02/24	02/25	09/25	01/26	10/24	NA	NA	11/24	07/25	02/25	07/25	NA	02/26	03/26	03/26	04/26	05/26	07/26
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-057-0 2G40-088-057		Dranesville	<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: Yusufoglu, Eldar PM LAD: Mohammed, Nazaneen PM UDCD: Rueangvivatanakij, Prutha PM CPTED: Rauof Hassanzadeh, Behn				<u>Project Description</u> Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane				<u>Monthly Remarks</u> <b>TPP ID# 201.</b> Permit received on 2/11/26. Draft construction package submit to UDCD on 1/15/26. VDOT approved pavement marking sheet on 1/5/2026. LAD completion memo received on 6/23/25. Land rights for 3 out of 3 properties have been acquired. TMP approved on 1/27/25. LDS approved the project data sheet on 10/02/24. Nutrient credit is required, and transfer agreement submitted to VDOT upon construction completion. AT&T vault relocation completed on 8/01/25.												
			\$725,000		\$0																		
Design																							
Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	04/22	04/21	10/23	08/21	NA	NA	08/21	03/22	04/22	08/23	NA	02/24	02/24	03/24	03/24	06/22	11/24
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-069-0 2G40-088-069		Dranesville	<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad O PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCD: Samiyi, Bijan PM CPTED: Abifadel, Gibran				<u>Project Description</u> Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road				<u>Monthly Remarks</u> <b>TPP ID# 238.</b> VDOT permit was released on 7/3/25. The facility will be maintained by VDOT. VDOT has accepted the Nutrient credit transfer package, and the required hard-copy documentation has been submitted for official records.												
			\$3,900,000		\$0																		
Construction																							
Balls Hill Rd/Old Dominion Dr Int			02/20	07/21	06/23	08/24	10/25	09/25	10/26	03/25	12/25	NA	03/26	11/26	11/26	01/28	NA	08/27	10/27	11/27	01/28	09/28	05/29
CSYP C&I Bike & Pedestrian Program 124/400-C40013 2G40-152-000-0 2G40-152-000		Dranesville	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Campbell, Jocelyn PM UDCD: PM CPTED: Stevens, Daniel				<u>Project Description</u> Intersection improvements, including pedestrian facilities				<u>Monthly Remarks</u> <b>TPP ID#022.</b> Final design distributed for Agency review 10/29/25. Comments received from VDOT/County 12/9/25 and being addressed. Final Plats received 3/19/25. LAD work request for appraisals 10/14/24. Land rights anticipated on 33 properties. Utility coordination in progress. Fairfax Water's 90% relocation plan received 1/29/26. Plat for Fairfax Water easement completed 4/18/25. Schedule adjusted for delay in obtaining other utility plats. Dominion plat revision and Verizon & Cox plats pending. No nutrient credits are required. Water quality provided with onsite treatment.												
			\$28,250,000		\$7,801,549																		
Design																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>03499 Sunrise Valley Dr WB @ Glen Echo Rd</b>			12/23	NA	06/24	NA	12/24	05/26	05/26	02/25	NA	NA	06/25	04/26	NA	NA	NA	06/26	NA	NA	07/26	09/26	09/26
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
<b>124/400-C40011</b>	Dranesville		PM TDD: Ahangari, Samira		Install 8'x25 concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				LAD NTP issued on 06/30/25. Land rights on 0 of 1 property have been acquired. The test hole report was received on 03/24/25. Utility designation was completed on 07/30/24, and the final plat was received on 02/19/25.														
<b>4YP202-03499</b>			PM UTL: Nguyen, Tan																				
<b>TS-000012-030</b>		\$0	PM LAD: Campbell, Jocelyn																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>			01/21	11/21	NA	09/22	11/23	07/24	02/24	02/23	NA	NA	03/23	11/23	NA	NA	NA	05/24	06/24	07/24	09/24	02/26	02/26
<b>Innovation Station North Neighborhood Access SUP</b>			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
<b>124/400-C40011</b>	Dranesville		PM TDD: Shahnaj, Sonia		Add approximately 2,000 LF of 10' SUP, two pedestrian bridges, and lighting between Innovation North Metrorail Station Kiss-and-Ride lot, Farougi Court, and Apgar Place				<b>TPP ID# 190.15 HMSAMS ID#15</b> Construction 95% complete. Ribbon cutting scheduled 2/27/26. The facility will be maintained by the County. The transfer of nutrient credits to VDOT is not needed. Construction schedule adjusted for trail lighting delay.														
<b>ST-000048-001-0</b>			PM UTL: Nguyen, Tan																				
<b>ST-000048-001</b>		\$8,810,964	PM LAD: Mohammed, Nazaneen																				
		\$0	PM UDCCD: Samiyi, Bijan																				
			PM CPTED: TBD, To Be Determined																				
<b>Construction</b>			10/25	04/26	NA	01/27	06/27	09/27	06/27	05/27	12/26	TBD	06/27	02/28	TBD	TBD	NA	02/28	TBD	TBD	02/28	09/28	09/28
<b>Redd Road Walkway (Idylwood to Pimmit)</b>			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
<b>124/400-C40013</b>	Dranesville		PM TDD: Bazlamit, Ayad O		Construct pedestrian bridge over Pimmit Run and new 10 foot sidewalk connection to Redd Road across Pimmit Run on north and south side				<b>TPP ID #208.</b> Preliminary design is in progress and anticipated to be complete mid April 2026. NTP was issued on 10/22/25.														
<b>ST-000056-001-0</b>			PM UTL:																				
<b>ST-000056-001</b>		\$700,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Curtis, Tina																				
<b>Design</b>			10/23	08/24	05/25	12/25	03/26	11/26	11/26	02/26	TBD	NA	02/26	10/26	TBD	TBD	NA	12/26	01/27	02/27	03/27	09/27	09/27
<b>Georgetown Pike/Great Falls Library</b>			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
<b>304/300-C30050</b>	Dranesville		PM TDD: Walsh, Thomas		Install pedestrian refuge island, RRFBs, associated crosswalks and ADA curb ramps at the intersection of Georgetown Pike and Great Falls Library/Great Falls Shopping Center				<b>TPP ID# 23007:</b> Prefinal Design was submitted to VDOT on 12/18/25. A revised estimate with updated PE costs was submitted to VDOT on 12/12/25 and has been fully funded. Comments received 7/10/25. Intermediate design was submitted to VDOT on 5/13/25.														
<b>2G40-197-003-0</b>			PM UTL:																				
<b>2G40-197-003</b>		\$895,000	PM LAD: Herider, Jay																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED: Stevens, Daniel																				
<b>Design</b>																							

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Elm St/Old Dominion Dr Crosswalk		02/22	NA	01/24	07/24	02/25	06/26	06/26	05/25	NA	NA	06/25	05/26	NA	NA	NA	07/26	NA	NA	08/26	04/26	11/26	
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-017-0 2G40-197-017		Dranesville	PM TDD: Ahangari, Samira				Connecting missing sidewalk, curb ramps				Final plans approved. NTP with land Right issue on 6/16/25. Land right of 1 of 2 properties have been acquired. Additional funding provided in 2G40-088-086 and ST-00005-007.						On Hold <input type="checkbox"/>						
			PM UTL: Nguyen, Tan																				
		\$550,000	PM LAD: Mohammed, Nazaneen																				
		\$0	PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Lanigan, John J																				
Land Acquisition																							
Haycock Rd/Casemont Dr Crosswalk		09/25	11/25	04/26	08/26	03/27	08/27	08/27	10/26	NA	NA	11/26	07/27	NA	NA	NA	09/27	10/27	10/27	10/27	05/28	05/28	
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-022-0 2G40-197-022		Dranesville	PM TDD: Pandey, Dipesh				Add curb extension and curb ramps with new marked crosswalk				Intermediate plans in progress and anticipate to receive by the end of April. Potential impact on 4 properties.						On Hold <input type="checkbox"/>						
			PM UTL:																				
		\$375,000	PM LAD:																				
		(\$175,000)	PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				
Design																							
Idylwood Road and Montview Court		05/25	NA	10/25	04/26	07/26	04/27	04/27	06/26	NA	NA	06/26	02/27	NA	NA	NA	06/27	TBD	TBD	08/27	12/27	12/27	
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
TCP 304/300-C30050 2G40-197-023-0 2G40-197-023		Dranesville	PM TDD: Radzikowski, Roderick				Add new curb ramps, crosswalks, and a pedestrian refuge island at the existing marked crosswalk				TPP ID # 23025. Agency comments on Intermediate design received on 12/22/25 and under review. Meeting with VDOT held on 2/10/26. No utility impact. Land Rights anticipated on 3 Properties. This project will be constructed under VDOT County-wide permit.						On Hold <input type="checkbox"/>						
			PM UTL: Nguyen, Tan																				
		\$375,000	PM LAD:																				
		(\$75,000)	PM UDCCD: Walelign, Mahlet																				
			PM CPTED: Stevens, Daniel																				
Design																							
Redd Rd/Idylwood Rd Crosswalk		11/24	04/25	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-024-0 2G40-197-024		Dranesville	PM TDD: Radzikowski, Roderick				Install crosswalk and improve visibility by re-grading embankment				TPP ID #23026. Preliminary design was completed in 2025. Additional survey is not needed. TO for the final design under negotiations. Once TO is executed the schedule will be updated. Utility designation in progress. This project will be constructed under VDOT County-wide permit.						On Hold <input type="checkbox"/>						
			PM UTL:																				
		\$734,000	PM LAD:																				
		(\$66,000)	PM UDCCD:																				
			PM CPTED: Alexandrow, Nikolai																				

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Magarity Rd/Kennedy Dr Crosswalk			10/24	NA	06/25	11/25	03/26	10/26	10/26	01/26	NA	NA	02/26	09/26	NA	NA	NA	12/26	12/26	12/26	12/26	06/27	06/27
On Hold <input type="checkbox"/>																							
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Sorensen, Jonathan						Install pedestrian refuge island and relocate bus stops at existing marked crosswalk						Pre-final design in progress. Pre-Final design package submitted to VDOT on 12/2/25. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties. Survey by Consultant.								
2G40-197-031-0	Providence		PM UTL: Nguyen, Tan																				
2G40-197-031	\$750,000		PM LAD: Herider, Jay																				
	\$50,000		PM UDCD: Ander, Haroon																				
			PM CPTED: Stevens, Daniel																				
<b>Design</b>																							
Georgetown Pike/Walker Rd Crosswalk			02/26	04/26	08/26	01/27	01/28	04/28	04/28	04/27	06/27	NA	06/27	03/28	04/28	09/28	NA	05/28	06/28	06/28	07/28	05/29	05/29
On Hold <input type="checkbox"/>																							
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Elahi, Seyedbehnem						Add signalized crosswalks on eastern leg of Georgetown Pike and northern legs of Walker Road intersection						<b>TPP ID #24005.</b> Final Design task order received on 2/12/2026. Utility designation requested on late December 25. Survey is completed on 12/7/2025. NTP for survey issued on 10/10/2025.								
2G40-197-050-0			PM UTL:																				
2G40-197-050	\$1,211,000		PM LAD:																				
	\$436,000		PM UDCD:																				
			PM CPTED: Alexandrow, Nikolai																				
<b>Pre-Design</b>																							
Leesburg Pike/Shreve Rd/Haycock Rd			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	TBD	03/28	04/28	05/28	08/28	02/30	02/30
On Hold <input type="checkbox"/>																							
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Kebede, Marta						Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance						<b>TPP ID#24006.</b> Intermediate design distributed for VDOT, City of Falls Church, and County agencies review 12/30/25. Partial comments received. Topo survey put on hold waiting for the City's developer activity completion. Anticipated developer completion is in March 2026. That will potentially affect the project schedule.								
2G40-197-051-0	Providence		PM UTL: Nguyen, Tan																				
2G40-197-051	\$1,200,000		PM LAD: Butler, Timothy																				
	\$500,000		PM UDCD:																				
			PM CPTED: TBD, To Be Determined																				
<b>Design</b>																							
Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.			07/21	01/22	07/22	01/23	06/23	10/24	04/25	11/23	11/23	NA	11/23	03/25	07/24	07/25	NA	06/25	07/25	08/25	10/25	09/26	09/26
On Hold <input type="checkbox"/>																							
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Nabavi, Seyed						Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings						<b>TPP ID#186.</b> Construction 24% completed. Dominion Energy authorized on 7/18/24 for pole relocation coordination during construction. The project construction is transferred to C&I funds under 2G40-088-092.								
ST-000036-015-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-015	\$5,460,000		PM LAD: Mohammed, Nazaneen																				
	\$2,794,241		PM UDCD: Bhandari, Yagya																				
			PM CPTED: Luo, Caijun																				
<b>Construction</b>																							